

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME Wild 40-3328-22C	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354310	
5. NAME OF OPERATOR XCL AssetCo, LLC					6. OPERATOR PHONE 720-208-8877			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 600 N Shepherd Drive, Suite 390, Houston, TX, 77007					9. OPERATOR E-MAIL blake@xclresources.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER MULTIPLE LEASES			12. MINERAL OWNERSHIP INDIAN,FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 03/12/2023		16. DATE SPUDDED (ROTARY RIG) 08/01/2023		17. DATE TOTAL DEPTH REACHED 08/12/2023		18. DATE COMPLETED/ABANDONED 02/22/2024			19. DATE OF FIRST PROD. / INJ. PROD:04/17/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5409 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5379 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 12568 TVD 10218			25. PLUGGED BACK TOTAL DEPTH MD TVD			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	460 FSL	379 FEL	SESE	32	2.0 S	2.0 W	U	574354	4456916
Producing Interval Top	175 FSL	292 FWL	SWSW	33	2.0 S	2.0 W	U		
Producing Interval Bottom	139 FNL	296 FWL	NWNW	28	2.0 S	2.0 W	U		
Total Depth	41 FNL	305 FWL	NWNW	28	2.0 S	2.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	37.0	J-55	NT	0	120		L	Class G Cement	447	1.21	14.0	0	Calculated
SURF	12.25	9.625	36.0	J-55	LTC	0	2697		L	Class G Cement	1180	1.13	16.0	0	Calculated
INT	8.75	7.0	29.0	P-110	BTC	0	8762		L	Class G Cement	170	2.51	12.0	267	Calculated
									T	Class G Cement	810	1.15	15.8		
PROD	6.125	5.0	18.0	P-110	NT	8582	20816		T	Class G Cement	810	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	4259	4241	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	6168	6123	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	7630	7567	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	DOUGLAS CREEK	8389	8318	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	WASATCH	9734	9643	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)
--

FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	10551	20752	10126	10556	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
5	10551	20752	04/17/2024	05/21/2024	24		1459	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	1004	0.0	
	766	769	3205	766	769	3205			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
5	Fracture Stimulation	10551	20752	11/01/2023	01/06/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)						
REPORTS AND OTHER INFORMATION.						
Dx Survey ☒ DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☐						
SUBMITTED PDF LOGS			SUBMITTED LAS LOGS			
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER			MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER			

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME Oaklee Reary	TITLE Ops Tech-Regulatory	DATE 08/01/2024
SIGNATURE N/A	PHONE 435-823-1530	EMAIL oaklee@xclresources.com

XCL Resources

Duchesne County, UT (NAD83-True)
Sprouse 32-4D-22 (Wild-Taparoo Pad)
WILD 40-3328-22C

OH

Final Surveys



Standard Survey Report

22 August, 2023

Total Report Version 1.50

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Sprouse 32-4D-22 (Wild-Taparoo Pad)		
Site Position:		Northing:	7,266,165.51 usft
From:	Lat/Long	Easting:	2,023,979.70 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	40.2594139
		Longitude:	-110.1255589

Well	WILD 40-3328-22C					
Well Position	+N/-S	0.00 usft	Northing:	7,266,165.01 usft	Latitude:	40.2594132
	+E/-W	0.00 usft	Easting:	2,023,964.72 usft	Longitude:	-110.1256126
Position Uncertainty	0.50 usft		Wellhead Elevation:	usft	Ground Level:	5,379.00 usft
Grid Convergence:	0.88 °					

Wellbore	OH					
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength	
	IFR	7/25/2023	(°)	(°)	(nT)	
			10.41	65.67	51,236.00000000	

Design	Final Surveys					
Audit Notes:						
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00	
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction		
	(usft)	(usft)	(usft)	(°)		
	0.00	0.00	0.00	359.96		

Survey Program	Date 8/22/2023				
From	To	Survey (Wellbore)	Tool Name	Description	
(usft)	(usft)				
231.00	2,653.00	Surface (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
2,744.00	9,536.00	Intermediate (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
9,630.00	10,526.00	Curve (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
10,570.00	12,491.00	Lateral (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
12,568.00	12,568.00	BLIND (OH)	BLIND	OWSG BLIND	

Survey													
Measured	Vertical			Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,266,165.00	2,023,964.72	40.2594132	-110.1256126	0.00	0.00	0.00	0.00
231.00	0.89	288.14	230.99	0.56	-1.70	7,266,165.54	2,023,963.01	40.2594147	-110.1256187	0.56	0.39	0.39	0.00
Start MWD @ 231.00 MD													
322.00	0.92	294.69	321.98	1.08	-3.04	7,266,166.04	2,023,961.67	40.2594161	-110.1256235	1.09	0.12	0.03	7.20

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
413.00	1.07	288.78	412.97	1.66	-4.51	7,266,166.60	2,023,960.19	40.2594177	-110.1256288	1.67	0.20	0.16	-6.49
503.00	1.22	290.65	502.95	2.27	-6.20	7,266,167.18	2,023,958.49	40.2594194	-110.1256348	2.28	0.17	0.17	2.08
593.00	0.58	234.57	592.94	2.34	-7.47	7,266,167.23	2,023,957.22	40.2594196	-110.1256394	2.35	1.13	-0.71	-62.31
684.00	1.08	180.56	683.93	1.22	-7.85	7,266,166.10	2,023,956.85	40.2594165	-110.1256407	1.23	0.96	0.55	-59.35
777.00	0.81	152.53	776.92	-0.24	-7.56	7,266,164.65	2,023,957.17	40.2594125	-110.1256397	-0.23	0.57	-0.29	-30.14
872.00	1.19	61.06	871.91	-0.36	-6.38	7,266,164.55	2,023,958.35	40.2594122	-110.1256355	-0.35	1.53	0.40	-96.28
964.00	1.23	69.51	963.89	0.45	-4.62	7,266,165.38	2,023,960.09	40.2594144	-110.1256292	0.45	0.20	0.04	9.18
1,055.00	1.14	123.93	1,054.87	0.29	-2.96	7,266,165.24	2,023,961.76	40.2594139	-110.1256232	0.29	1.19	-0.10	59.80
1,146.00	2.32	160.05	1,145.83	-1.95	-1.58	7,266,163.03	2,023,963.18	40.2594078	-110.1256183	-1.95	1.71	1.30	39.69
1,237.00	4.18	165.93	1,236.68	-6.90	-0.14	7,266,158.10	2,023,964.69	40.2593942	-110.1256131	-6.90	2.07	2.04	6.46
1,331.00	5.25	174.47	1,330.36	-14.50	1.10	7,266,150.52	2,023,966.05	40.2593733	-110.1256087	-14.50	1.36	1.14	9.09
1,425.00	5.75	181.44	1,423.93	-23.49	1.40	7,266,141.54	2,023,966.48	40.2593487	-110.1256076	-23.49	0.89	0.53	7.41
1,520.00	5.85	181.82	1,518.44	-33.09	1.13	7,266,131.94	2,023,966.36	40.2593223	-110.1256086	-33.09	0.11	0.11	0.40
1,614.00	6.32	186.25	1,611.91	-43.02	0.41	7,266,122.00	2,023,965.80	40.2592951	-110.1256111	-43.02	0.71	0.50	4.71
1,708.00	6.52	184.79	1,705.32	-53.48	-0.60	7,266,111.52	2,023,964.95	40.2592664	-110.1256148	-53.48	0.27	0.21	-1.55
1,803.00	6.28	186.62	1,799.73	-64.02	-1.65	7,266,100.97	2,023,964.06	40.2592374	-110.1256185	-64.01	0.33	-0.25	1.93
1,897.00	6.51	187.27	1,893.15	-74.41	-2.91	7,266,090.56	2,023,962.95	40.2592089	-110.1256231	-74.41	0.26	0.24	0.69
1,992.00	5.55	182.14	1,987.62	-84.34	-3.77	7,266,080.62	2,023,962.25	40.2591816	-110.1256261	-84.34	1.16	-1.01	-5.40
2,086.00	5.55	179.16	2,081.18	-93.43	-3.87	7,266,071.53	2,023,962.29	40.2591567	-110.1256265	-93.43	0.31	0.00	-3.17
2,180.00	5.03	182.74	2,174.78	-102.09	-4.00	7,266,062.87	2,023,962.29	40.2591329	-110.1256269	-102.09	0.65	-0.55	3.81
2,275.00	5.01	180.24	2,269.42	-110.40	-4.22	7,266,054.56	2,023,962.20	40.2591101	-110.1256277	-110.40	0.23	-0.02	-2.63
2,369.00	4.81	178.87	2,363.07	-118.44	-4.16	7,266,046.52	2,023,962.39	40.2590880	-110.1256275	-118.44	0.25	-0.21	-1.46
2,464.00	4.71	178.24	2,457.74	-126.32	-3.96	7,266,038.64	2,023,962.71	40.2590664	-110.1256268	-126.32	0.12	-0.11	-0.66
2,558.00	4.89	178.95	2,551.41	-134.19	-3.77	7,266,030.78	2,023,963.02	40.2590448	-110.1256261	-134.18	0.20	0.19	0.76
2,653.00	4.92	176.10	2,646.07	-142.30	-3.41	7,266,022.68	2,023,963.50	40.2590225	-110.1256248	-142.30	0.26	0.03	-3.00
2,744.00	4.78	177.85	2,736.74	-149.98	-3.01	7,266,015.00	2,023,964.02	40.2590015	-110.1256234	-149.98	0.22	-0.15	1.92
2,839.00	4.85	178.24	2,831.40	-157.95	-2.73	7,266,007.04	2,023,964.42	40.2589796	-110.1256224	-157.95	0.08	0.07	0.41
2,924.00	5.07	176.45	2,916.09	-165.29	-2.39	7,265,999.71	2,023,964.87	40.2589594	-110.1256212	-165.29	0.32	0.26	-2.11
3,018.00	5.65	175.09	3,009.67	-174.05	-1.74	7,265,990.96	2,023,965.66	40.2589354	-110.1256188	-174.05	0.63	0.62	-1.45
3,112.00	5.70	177.25	3,103.21	-183.32	-1.12	7,265,981.70	2,023,966.42	40.2589099	-110.1256166	-183.32	0.23	0.05	2.30
3,207.00	6.13	176.01	3,197.71	-193.09	-0.54	7,265,971.94	2,023,967.15	40.2588831	-110.1256145	-193.09	0.47	0.45	-1.31
3,301.00	6.29	177.62	3,291.16	-203.24	0.02	7,265,961.80	2,023,967.87	40.2588553	-110.1256125	-203.24	0.25	0.17	1.71
3,395.00	6.18	176.79	3,384.60	-213.44	0.52	7,265,951.61	2,023,968.52	40.2588273	-110.1256107	-213.44	0.15	-0.12	-0.88
3,489.00	6.48	173.61	3,478.03	-223.76	1.39	7,265,941.30	2,023,969.56	40.2587989	-110.1256076	-223.77	0.49	0.32	-3.38
3,584.00	6.59	162.81	3,572.41	-234.30	3.60	7,265,930.80	2,023,971.92	40.2587700	-110.1255997	-234.30	1.30	0.12	-11.37
3,678.00	7.55	141.68	3,665.71	-244.30	9.03	7,265,920.89	2,023,977.50	40.2587426	-110.1255803	-244.31	2.93	1.02	-22.48
3,774.00	8.14	136.01	3,760.82	-254.14	17.66	7,265,911.19	2,023,986.28	40.2587156	-110.1255493	-254.15	1.01	0.61	-5.91

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,868.00	7.98	135.53	3,853.89	-263.58	26.85	7,265,901.88	2,023,995.62	40.2586896	-110.1255164	-263.60	0.18	-0.17	-0.51
3,963.00	8.00	134.88	3,947.97	-272.95	36.15	7,265,892.66	2,024,005.06	40.2586639	-110.1254831	-272.98	0.10	0.02	-0.68
4,057.00	8.03	134.80	4,041.05	-282.19	45.45	7,265,883.56	2,024,014.50	40.2586385	-110.1254498	-282.23	0.03	0.03	-0.09
4,151.00	8.15	134.70	4,134.11	-291.51	54.84	7,265,874.39	2,024,024.03	40.2586130	-110.1254161	-291.55	0.13	0.13	-0.11
4,246.00	9.44	136.62	4,227.99	-301.91	64.98	7,265,864.15	2,024,034.33	40.2585844	-110.1253798	-301.95	1.39	1.36	2.02
4,340.00	10.00	135.07	4,320.64	-313.29	76.04	7,265,852.94	2,024,045.56	40.2585532	-110.1253402	-313.34	0.66	0.60	-1.65
4,434.00	9.33	135.40	4,413.31	-324.49	87.15	7,265,841.91	2,024,056.85	40.2585224	-110.1253004	-324.55	0.72	-0.71	0.35
4,528.00	8.62	136.00	4,506.16	-334.98	97.40	7,265,831.58	2,024,067.25	40.2584936	-110.1252636	-335.05	0.76	-0.76	0.64
4,623.00	7.84	137.92	4,600.18	-344.91	106.69	7,265,821.79	2,024,076.69	40.2584664	-110.1252304	-344.99	0.87	-0.82	2.02
4,717.00	7.94	139.58	4,693.29	-354.62	115.19	7,265,812.23	2,024,085.34	40.2584397	-110.1251999	-354.70	0.26	0.11	1.77
4,811.00	8.57	137.96	4,786.31	-364.76	124.09	7,265,802.22	2,024,094.39	40.2584119	-110.1251680	-364.85	0.71	0.67	-1.72
4,905.00	8.32	141.18	4,879.30	-375.26	133.04	7,265,791.86	2,024,103.51	40.2583831	-110.1251359	-375.35	0.57	-0.27	3.43
4,999.00	8.81	134.27	4,972.25	-385.58	142.46	7,265,781.68	2,024,113.08	40.2583547	-110.1251022	-385.68	1.21	0.52	-7.35
5,093.00	8.25	134.46	5,065.21	-395.33	152.43	7,265,772.09	2,024,123.20	40.2583280	-110.1250665	-395.44	0.60	-0.60	0.20
5,188.00	7.38	134.42	5,159.33	-404.38	161.65	7,265,763.19	2,024,132.56	40.2583031	-110.1250334	-404.49	0.92	-0.92	-0.04
5,282.00	9.41	134.42	5,252.31	-413.98	171.45	7,265,753.73	2,024,142.51	40.2582768	-110.1249983	-414.10	2.16	2.16	0.00
5,376.00	8.17	135.24	5,345.21	-424.10	181.65	7,265,743.77	2,024,152.85	40.2582490	-110.1249618	-424.23	1.33	-1.32	0.87
5,471.00	10.67	135.69	5,438.92	-435.19	192.55	7,265,732.85	2,024,163.92	40.2582186	-110.1249227	-435.33	2.63	2.63	0.47
5,565.00	10.47	134.71	5,531.32	-447.43	204.69	7,265,720.81	2,024,176.25	40.2581850	-110.1248792	-447.57	0.29	-0.21	-1.04
5,660.00	10.91	131.04	5,624.68	-459.40	217.61	7,265,709.03	2,024,189.35	40.2581521	-110.1248329	-459.56	0.85	0.46	-3.86
5,754.00	10.93	129.19	5,716.97	-470.88	231.23	7,265,697.77	2,024,203.14	40.2581206	-110.1247842	-471.04	0.37	0.02	-1.97
5,848.00	11.75	131.64	5,809.14	-482.87	245.29	7,265,686.00	2,024,217.38	40.2580877	-110.1247338	-483.04	1.01	0.87	2.61
5,942.00	10.87	134.05	5,901.31	-495.39	258.81	7,265,673.69	2,024,231.09	40.2580533	-110.1246853	-495.57	1.06	-0.94	2.56
6,036.00	11.02	133.97	5,993.60	-507.79	271.65	7,265,661.49	2,024,244.12	40.2580193	-110.1246393	-507.98	0.16	0.16	-0.09
6,131.00	11.10	135.49	6,086.84	-520.61	284.59	7,265,648.86	2,024,257.26	40.2579841	-110.1245930	-520.81	0.32	0.08	1.60
6,225.00	10.25	135.84	6,179.21	-533.07	296.76	7,265,636.60	2,024,269.62	40.2579499	-110.1245494	-533.27	0.91	-0.90	0.37
6,320.00	9.83	136.24	6,272.76	-544.99	308.26	7,265,624.86	2,024,281.30	40.2579172	-110.1245082	-545.20	0.45	-0.44	0.42
6,414.00	9.41	137.86	6,365.43	-556.48	318.96	7,265,613.53	2,024,292.18	40.2578856	-110.1244698	-556.70	0.53	-0.45	1.72
6,508.00	8.97	138.50	6,458.23	-567.67	328.98	7,265,602.50	2,024,302.36	40.2578549	-110.1244339	-567.90	0.48	-0.47	0.68
6,603.00	8.44	139.81	6,552.13	-578.54	338.38	7,265,591.77	2,024,311.93	40.2578251	-110.1244002	-578.78	0.60	-0.56	1.38
6,697.00	8.09	141.51	6,645.16	-588.99	346.95	7,265,581.46	2,024,320.66	40.2577964	-110.1243695	-589.23	0.45	-0.37	1.81
6,791.00	9.30	136.53	6,738.08	-599.68	356.29	7,265,570.92	2,024,330.16	40.2577671	-110.1243361	-599.93	1.51	1.29	-5.30
6,886.00	8.90	137.68	6,831.88	-610.68	366.52	7,265,560.07	2,024,340.56	40.2577368	-110.1242994	-610.94	0.46	-0.42	1.21
6,980.00	8.01	139.34	6,924.86	-621.03	375.69	7,265,549.87	2,024,349.88	40.2577084	-110.1242666	-621.29	0.98	-0.95	1.77
7,075.00	9.86	140.12	7,018.70	-632.29	385.21	7,265,538.75	2,024,359.58	40.2576775	-110.1242324	-632.56	1.95	1.95	0.82
7,169.00	8.86	143.88	7,111.45	-644.31	394.64	7,265,526.88	2,024,369.19	40.2576445	-110.1241987	-644.59	1.25	-1.06	4.00
7,264.00	7.61	146.48	7,205.47	-655.47	402.43	7,265,515.84	2,024,377.15	40.2576139	-110.1241708	-655.75	1.37	-1.32	2.74
7,358.00	8.94	147.37	7,298.49	-666.81	409.80	7,265,504.62	2,024,384.69	40.2575828	-110.1241443	-667.10	1.42	1.41	0.95

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,453.00	8.35	149.79	7,392.41	-678.99	417.26	7,265,492.56	2,024,392.33	40.2575493	-110.1241177	-679.28	0.73	-0.62	2.55
7,547.00	9.32	142.34	7,485.30	-690.91	425.34	7,265,480.76	2,024,400.60	40.2575166	-110.1240887	-691.21	1.59	1.03	-7.93
7,641.00	8.63	143.26	7,578.14	-702.59	434.21	7,265,469.22	2,024,409.64	40.2574846	-110.1240569	-702.89	0.75	-0.73	0.98
7,736.00	8.03	146.89	7,672.14	-713.86	442.10	7,265,458.07	2,024,417.70	40.2574536	-110.1240286	-714.17	0.84	-0.63	3.82
7,830.00	8.92	140.20	7,765.12	-724.96	450.35	7,265,447.10	2,024,426.13	40.2574232	-110.1239991	-725.27	1.41	0.95	-7.12
7,924.00	8.21	140.39	7,858.07	-735.73	459.29	7,265,436.47	2,024,435.23	40.2573936	-110.1239670	-736.05	0.76	-0.76	0.20
8,019.00	8.36	142.25	7,952.08	-746.41	467.85	7,265,425.92	2,024,443.95	40.2573643	-110.1239364	-746.74	0.32	0.16	1.96
8,113.00	8.61	139.61	8,045.05	-757.18	476.59	7,265,415.29	2,024,452.86	40.2573347	-110.1239051	-757.51	0.49	0.27	-2.81
8,207.00	8.81	138.62	8,137.96	-767.94	485.91	7,265,404.68	2,024,462.34	40.2573052	-110.1238717	-768.28	0.27	0.21	-1.05
8,301.00	8.03	142.03	8,230.95	-778.51	494.71	7,265,394.24	2,024,471.30	40.2572761	-110.1238402	-778.86	0.98	-0.83	3.63
8,395.00	7.08	146.20	8,324.13	-788.50	501.97	7,265,384.36	2,024,478.71	40.2572487	-110.1238141	-788.85	1.17	-1.01	4.44
8,490.00	6.22	149.61	8,418.49	-797.81	507.83	7,265,375.15	2,024,484.71	40.2572232	-110.1237931	-798.16	1.00	-0.91	3.59
8,584.00	5.60	150.17	8,511.99	-806.18	512.69	7,265,366.85	2,024,489.70	40.2572002	-110.1237757	-806.54	0.66	-0.66	0.60
8,678.00	4.32	158.53	8,605.64	-813.45	516.26	7,265,359.64	2,024,493.39	40.2571802	-110.1237629	-813.81	1.56	-1.36	8.89
8,757.00	4.06	161.09	8,684.43	-818.87	518.26	7,265,354.25	2,024,495.46	40.2571654	-110.1237558	-819.23	0.41	-0.33	3.24
8,877.00	4.78	129.83	8,804.09	-826.09	523.48	7,265,347.11	2,024,500.79	40.2571455	-110.1237371	-826.46	2.07	0.60	-26.05
8,971.00	8.92	110.08	8,897.41	-831.10	533.33	7,265,342.25	2,024,510.72	40.2571318	-110.1237018	-831.48	5.01	4.40	-21.01
9,065.00	8.36	109.93	8,990.34	-835.94	546.60	7,265,337.63	2,024,524.06	40.2571185	-110.1236542	-836.32	0.60	-0.60	-0.16
9,159.00	9.78	108.89	9,083.17	-840.85	560.58	7,265,332.93	2,024,538.12	40.2571050	-110.1236041	-841.24	1.52	1.51	-1.11
9,253.00	8.25	109.65	9,176.00	-845.70	574.49	7,265,328.29	2,024,552.09	40.2570917	-110.1235543	-846.10	1.63	-1.63	0.81
9,347.00	9.57	114.31	9,268.87	-851.19	587.96	7,265,323.01	2,024,565.65	40.2570766	-110.1235061	-851.60	1.60	1.40	4.96
9,442.00	9.94	122.93	9,362.50	-858.90	602.04	7,265,315.52	2,024,579.84	40.2570555	-110.1234556	-859.32	1.58	0.39	9.07
9,536.00	8.91	123.61	9,455.23	-867.34	614.91	7,265,307.28	2,024,592.84	40.2570323	-110.1234095	-867.77	1.10	-1.10	0.72
9,630.00	20.63	94.42	9,546.07	-872.67	637.59	7,265,302.30	2,024,615.60	40.2570177	-110.1233282	-873.11	14.40	12.47	-31.05
9,724.00	21.25	49.30	9,634.42	-862.77	667.20	7,265,312.65	2,024,645.05	40.2570448	-110.1232221	-863.24	16.78	0.66	-48.00
9,817.00	25.40	4.59	9,720.45	-831.65	681.69	7,265,343.98	2,024,659.06	40.2571303	-110.1231702	-832.13	19.09	4.46	-48.08
9,912.00	22.61	1.48	9,807.23	-793.08	683.79	7,265,382.58	2,024,660.57	40.2572362	-110.1231627	-793.56	3.22	-2.94	-3.27
10,006.00	34.12	1.82	9,889.81	-748.51	685.10	7,265,427.16	2,024,661.20	40.2573585	-110.1231580	-748.99	12.25	12.24	0.36
10,100.00	47.40	357.15	9,960.86	-687.32	684.22	7,265,488.33	2,024,659.37	40.2575264	-110.1231612	-687.80	14.49	14.13	-4.97
10,194.00	59.84	358.62	10,016.51	-611.84	681.51	7,265,563.75	2,024,655.50	40.2577336	-110.1231709	-612.32	13.29	13.23	1.56
10,288.00	68.56	357.44	10,057.38	-527.35	678.57	7,265,648.18	2,024,651.26	40.2579656	-110.1231814	-527.82	9.34	9.28	-1.26
10,382.00	67.23	358.13	10,092.76	-440.33	675.20	7,265,735.14	2,024,646.56	40.2582044	-110.1231935	-440.80	1.57	-1.41	0.73
10,476.00	80.44	359.45	10,118.87	-350.26	673.33	7,265,825.15	2,024,643.31	40.2584517	-110.1232001	-350.73	14.12	14.05	1.40
10,526.00	86.53	359.46	10,124.54	-300.61	672.86	7,265,874.79	2,024,642.07	40.2585880	-110.1232018	-301.08	12.18	12.18	0.02
10,565.00	86.28	358.50	10,126.98	-261.70	672.17	7,265,913.69	2,024,640.78	40.2586948	-110.1232043	-262.16	2.53	-0.64	-2.45
Crossed Hardline @ 10565.00' MD (185' FSL, 292' FWL)													
10,570.00	86.25	358.38	10,127.31	-256.71	672.03	7,265,918.67	2,024,640.57	40.2587085	-110.1232048	-257.18	2.53	-0.64	-2.46
10,664.00	87.48	357.33	10,132.45	-162.92	668.52	7,266,012.39	2,024,635.62	40.2589659	-110.1232174	-163.38	1.72	1.31	-1.12

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,758.00	89.08	0.27	10,135.27	-68.99	666.55	7,266,106.26	2,024,632.21	40.2592237	-110.1232244	-69.46	3.56	1.70	3.13
10,853.00	87.87	359.52	10,137.80	25.97	666.38	7,266,201.21	2,024,630.58	40.2594844	-110.1232250	25.50	1.50	-1.27	-0.79
10,947.00	88.01	0.30	10,141.18	119.91	666.23	7,266,295.12	2,024,628.98	40.2597423	-110.1232255	119.44	0.84	0.15	0.83
11,041.00	87.98	0.88	10,144.47	213.85	667.20	7,266,389.06	2,024,628.51	40.2600001	-110.1232221	213.38	0.62	-0.03	0.62
11,135.00	86.81	1.47	10,148.74	307.73	669.12	7,266,482.95	2,024,628.99	40.2602578	-110.1232151	307.26	1.39	-1.24	0.63
11,229.00	86.84	2.53	10,153.95	401.52	672.40	7,266,576.78	2,024,630.82	40.2605153	-110.1232034	401.05	1.13	0.03	1.13
11,323.00	87.45	3.49	10,158.63	495.28	677.33	7,266,670.59	2,024,634.31	40.2607726	-110.1231857	494.80	1.21	0.65	1.02
11,417.00	87.70	6.05	10,162.61	588.86	685.14	7,266,764.28	2,024,640.68	40.2610295	-110.1231577	588.38	2.73	0.27	2.72
11,506.00	85.49	1.97	10,167.90	677.46	691.35	7,266,852.96	2,024,645.54	40.2612727	-110.1231355	676.98	5.21	-2.48	-4.58
11,595.00	84.59	1.58	10,175.59	766.08	694.10	7,266,941.60	2,024,646.92	40.2615160	-110.1231256	765.60	1.10	-1.01	-0.44
11,685.00	88.49	0.60	10,181.02	855.88	695.81	7,267,031.41	2,024,647.25	40.2617625	-110.1231195	855.40	4.47	4.33	-1.09
11,774.00	88.18	358.56	10,183.61	944.84	695.15	7,267,120.34	2,024,645.23	40.2620067	-110.1231218	944.35	2.32	-0.35	-2.29
11,863.00	86.25	354.86	10,187.93	1,033.57	690.06	7,267,208.98	2,024,638.77	40.2622502	-110.1231401	1,033.09	4.68	-2.17	-4.16
11,952.00	88.07	359.20	10,192.34	1,122.31	685.46	7,267,297.63	2,024,632.80	40.2624938	-110.1231566	1,121.84	5.28	2.04	4.88
12,041.00	87.87	358.10	10,195.50	1,211.23	683.36	7,267,386.50	2,024,629.34	40.2627379	-110.1231641	1,210.76	1.26	-0.22	-1.24
12,131.00	86.19	356.14	10,200.16	1,300.99	678.85	7,267,476.17	2,024,623.45	40.2629843	-110.1231802	1,300.52	2.87	-1.87	-2.18
12,221.00	88.66	0.61	10,204.21	1,390.83	676.30	7,267,565.96	2,024,619.52	40.2632309	-110.1231893	1,390.36	5.67	2.74	4.97
12,311.00	87.68	358.10	10,207.08	1,480.77	675.29	7,267,655.87	2,024,617.13	40.2634778	-110.1231929	1,480.30	2.99	-1.09	-2.79
12,401.00	86.61	357.15	10,211.56	1,570.58	671.56	7,267,745.60	2,024,612.03	40.2637243	-110.1232063	1,570.11	1.59	-1.19	-1.06
12,491.00	88.12	357.40	10,215.70	1,660.38	667.29	7,267,835.32	2,024,606.37	40.2639708	-110.1232216	1,659.92	1.70	1.68	0.28
12,568.00	88.12	357.40	10,218.23	1,737.26	663.80	7,267,912.13	2,024,601.70	40.2641819	-110.1232341	1,736.80	0.00	0.00	0.00
OH BHL @ 12568.00' MD (2189' FSL, 290' FWL)													

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Comment
231.00	230.99	0.56	-1.70	Start MWD @ 231.00 MD
10,565.00	10,126.98	-261.70	672.17	Crossed Hardline @ 10565.00' MD (185' FSL, 292' FWL)
12,568.00	10,218.23	1,737.26	663.80	OH BHL @ 12568.00' MD (2189' FSL, 290' FWL)

Checked By: _____ Approved By: _____ Date: _____



Final MWD Survey Certification

Location: Duchesne County, Utah

Client: XCL Resources

Well Name: Wild 40-3328-22C ST1

Total Job No: RM-230667

API No: 43-013-54310

Start Date: 08/07/2023

End Date: 08/12/2023

Measured Start Depth: 10,664 feet

Measured End Depth: 20,850 feet

Survey Correction Company Used: SAPHIRA Survey Management

I, Robert Starks, certify that; I am employed by Total Directional Services, LLC and we conducted or supervised the taking of these open hole MWD surveys at the request of this client. This data is true, correct, complete and within the limitations of the tool as set forth by Total Directional Services, LLC. I am authorized and qualified to make this report and have reviewed this report and find that it conforms to the principals and procedures as set forth by Total Directional Services, LLC.

Date: 08/12/2023

Signed: *Robert Starks*

XCL Resources

Duchesne County, UT (NAD83-True)
Sprouse 32-4D-22 (Wild-Taparoo Pad)
WILD 40-3328-22C

ST1

Final Surveys



Standard Survey Report

22 August, 2023

Total Report Version 1.50

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Sprouse 32-4D-22 (Wild-Taparoo Pad)				
Site Position:		Northing:	7,266,165.51 usft	Latitude:	40.2594139
From:	Lat/Long	Easting:	2,023,979.70 usft	Longitude:	-110.1255589
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "		

Well	WILD 40-3328-22C					
Well Position	+N/-S	0.00 usft	Northing:	7,266,165.01 usft	Latitude:	40.2594132
	+E/-W	0.00 usft	Easting:	2,023,964.72 usft	Longitude:	-110.1256126
Position Uncertainty	0.50 usft		Wellhead Elevation:	usft	Ground Level:	5,379.00 usft
Grid Convergence:	0.88 °					

Wellbore	ST1				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
	HDGM2023	8/8/2023	(°)	(°)	(nT)
			10.45	65.67	51,195.60000000

Design	Final Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	10,664.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.00	0.00	0.00	3.88	

Survey Program	Date 8/22/2023				
From	To	Survey (Wellbore)	Tool Name	Description	
(usft)	(usft)				
231.00	2,653.00	Surface (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
2,744.00	9,536.00	Intermediate (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
9,630.00	10,526.00	Curve (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
10,570.00	10,664.00	Lateral (OH)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
10,758.00	20,799.00	Lateral (ST1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
20,850.00	20,850.00	Prj to TD (ST1)	BLIND	OWSG BLIND	

Survey													
Measured	INC	AZI	Vertical	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	(°)	(°)	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)			(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,266,165.00	2,023,964.72	40.2594132	-110.1256126	0.00	0.00	0.00	0.00
231.00	0.89	288.14	230.99	0.56	-1.70	7,266,165.54	2,023,963.01	40.2594147	-110.1256187	0.44	0.39	0.39	0.00
Start MWD @ 231.00 MD													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
322.00	0.92	294.69	321.98	1.08	-3.04	7,266,166.04	2,023,961.67	40.2594161	-110.1256235	0.88	0.12	0.03	7.20
413.00	1.07	288.78	412.97	1.66	-4.51	7,266,166.60	2,023,960.19	40.2594177	-110.1256288	1.35	0.20	0.16	-6.49
503.00	1.22	290.65	502.95	2.27	-6.20	7,266,167.18	2,023,958.49	40.2594194	-110.1256348	1.85	0.17	0.17	2.08
593.00	0.58	234.57	592.94	2.34	-7.47	7,266,167.23	2,023,957.22	40.2594196	-110.1256394	1.83	1.13	-0.71	-62.31
684.00	1.08	180.56	683.93	1.22	-7.85	7,266,166.10	2,023,956.85	40.2594165	-110.1256407	0.69	0.96	0.55	-59.35
777.00	0.81	152.53	776.92	-0.24	-7.56	7,266,164.65	2,023,957.17	40.2594125	-110.1256397	-0.75	0.57	-0.29	-30.14
872.00	1.19	61.06	871.91	-0.36	-6.38	7,266,164.55	2,023,958.35	40.2594122	-110.1256355	-0.79	1.53	0.40	-96.28
964.00	1.23	69.51	963.89	0.45	-4.62	7,266,165.38	2,023,960.09	40.2594144	-110.1256292	0.14	0.20	0.04	9.18
1,055.00	1.14	123.93	1,054.87	0.29	-2.96	7,266,165.24	2,023,961.76	40.2594139	-110.1256232	0.09	1.19	-0.10	59.80
1,146.00	2.32	160.05	1,145.83	-1.95	-1.58	7,266,163.03	2,023,963.18	40.2594078	-110.1256183	-2.05	1.71	1.30	39.69
1,237.00	4.18	165.93	1,236.68	-6.90	-0.14	7,266,158.10	2,023,964.69	40.2593942	-110.1256131	-6.89	2.07	2.04	6.46
1,331.00	5.25	174.47	1,330.36	-14.50	1.10	7,266,150.52	2,023,966.05	40.2593733	-110.1256087	-14.39	1.36	1.14	9.09
1,425.00	5.75	181.44	1,423.93	-23.49	1.40	7,266,141.54	2,023,966.48	40.2593487	-110.1256076	-23.34	0.89	0.53	7.41
1,520.00	5.85	181.82	1,518.44	-33.09	1.13	7,266,131.94	2,023,966.36	40.2593223	-110.1256086	-32.94	0.11	0.11	0.40
1,614.00	6.32	186.25	1,611.91	-43.02	0.41	7,266,122.00	2,023,965.80	40.2592951	-110.1256111	-42.89	0.71	0.50	4.71
1,708.00	6.52	184.79	1,705.32	-53.48	-0.60	7,266,111.52	2,023,964.95	40.2592664	-110.1256148	-53.40	0.27	0.21	-1.55
1,803.00	6.28	186.62	1,799.73	-64.02	-1.65	7,266,100.97	2,023,964.06	40.2592374	-110.1256185	-63.98	0.33	-0.25	1.93
1,897.00	6.51	187.27	1,893.15	-74.41	-2.91	7,266,090.56	2,023,962.95	40.2592089	-110.1256231	-74.44	0.26	0.24	0.69
1,992.00	5.55	182.14	1,987.62	-84.34	-3.77	7,266,080.62	2,023,962.25	40.2591816	-110.1256261	-84.40	1.16	-1.01	-5.40
2,086.00	5.55	179.16	2,081.18	-93.43	-3.87	7,266,071.53	2,023,962.29	40.2591567	-110.1256265	-93.48	0.31	0.00	-3.17
2,180.00	5.03	182.74	2,174.78	-102.09	-4.00	7,266,062.87	2,023,962.29	40.2591329	-110.1256269	-102.13	0.65	-0.55	3.81
2,275.00	5.01	180.24	2,269.42	-110.40	-4.22	7,266,054.56	2,023,962.20	40.2591101	-110.1256277	-110.43	0.23	-0.02	-2.63
2,369.00	4.81	178.87	2,363.07	-118.44	-4.16	7,266,046.52	2,023,962.39	40.2590880	-110.1256275	-118.45	0.25	-0.21	-1.46
2,464.00	4.71	178.24	2,457.74	-126.32	-3.96	7,266,038.64	2,023,962.71	40.2590664	-110.1256268	-126.30	0.12	-0.11	-0.66
2,558.00	4.89	178.95	2,551.41	-134.19	-3.77	7,266,030.78	2,023,963.02	40.2590448	-110.1256261	-134.13	0.20	0.19	0.76
2,653.00	4.92	176.10	2,646.07	-142.30	-3.41	7,266,022.68	2,023,963.50	40.2590225	-110.1256248	-142.20	0.26	0.03	-3.00
2,744.00	4.78	177.85	2,736.74	-149.98	-3.01	7,266,015.00	2,023,964.02	40.2590015	-110.1256234	-149.84	0.22	-0.15	1.92
2,839.00	4.85	178.24	2,831.40	-157.95	-2.73	7,266,007.04	2,023,964.42	40.2589796	-110.1256224	-157.77	0.08	0.07	0.41
2,924.00	5.07	176.45	2,916.09	-165.29	-2.39	7,265,999.71	2,023,964.87	40.2589594	-110.1256212	-165.07	0.32	0.26	-2.11
3,018.00	5.65	175.09	3,009.67	-174.05	-1.74	7,265,990.96	2,023,965.66	40.2589354	-110.1256188	-173.77	0.63	0.62	-1.45
3,112.00	5.70	177.25	3,103.21	-183.32	-1.12	7,265,981.70	2,023,966.42	40.2589099	-110.1256166	-182.98	0.23	0.05	2.30
3,207.00	6.13	176.01	3,197.71	-193.09	-0.54	7,265,971.94	2,023,967.15	40.2588831	-110.1256145	-192.69	0.47	0.45	-1.31
3,301.00	6.29	177.62	3,291.16	-203.24	0.02	7,265,961.80	2,023,967.87	40.2588553	-110.1256125	-202.78	0.25	0.17	1.71
3,395.00	6.18	176.79	3,384.60	-213.44	0.52	7,265,951.61	2,023,968.52	40.2588273	-110.1256107	-212.92	0.15	-0.12	-0.88
3,489.00	6.48	173.61	3,478.03	-223.76	1.39	7,265,941.30	2,023,969.56	40.2587989	-110.1256076	-223.16	0.49	0.32	-3.38
3,584.00	6.59	162.81	3,572.41	-234.30	3.60	7,265,930.80	2,023,971.92	40.2587700	-110.1255997	-233.52	1.30	0.12	-11.37
3,678.00	7.55	141.68	3,665.71	-244.30	9.03	7,265,920.89	2,023,977.50	40.2587426	-110.1255803	-243.13	2.93	1.02	-22.48
3,774.00	8.14	136.01	3,760.82	-254.14	17.66	7,265,911.19	2,023,986.28	40.2587156	-110.1255493	-252.36	1.01	0.61	-5.91

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,868.00	7.98	135.53	3,853.89	-263.58	26.85	7,265,901.88	2,023,995.62	40.2586896	-110.1255164	-261.16	0.18	-0.17	-0.51
3,963.00	8.00	134.88	3,947.97	-272.95	36.15	7,265,892.66	2,024,005.06	40.2586639	-110.1254831	-269.88	0.10	0.02	-0.68
4,057.00	8.03	134.80	4,041.05	-282.19	45.45	7,265,883.56	2,024,014.50	40.2586385	-110.1254498	-278.47	0.03	0.03	-0.09
4,151.00	8.15	134.70	4,134.11	-291.51	54.84	7,265,874.39	2,024,024.03	40.2586130	-110.1254161	-287.13	0.13	0.13	-0.11
4,246.00	9.44	136.62	4,227.99	-301.91	64.98	7,265,864.15	2,024,034.33	40.2585844	-110.1253798	-296.82	1.39	1.36	2.02
4,340.00	10.00	135.07	4,320.64	-313.29	76.04	7,265,852.94	2,024,045.56	40.2585532	-110.1253402	-307.42	0.66	0.60	-1.65
4,434.00	9.33	135.40	4,413.31	-324.49	87.15	7,265,841.91	2,024,056.85	40.2585224	-110.1253004	-317.85	0.72	-0.71	0.35
4,528.00	8.62	136.00	4,506.16	-334.98	97.40	7,265,831.58	2,024,067.25	40.2584936	-110.1252636	-327.62	0.76	-0.76	0.64
4,623.00	7.84	137.92	4,600.18	-344.91	106.69	7,265,821.79	2,024,076.69	40.2584664	-110.1252304	-336.90	0.87	-0.82	2.02
4,717.00	7.94	139.58	4,693.29	-354.62	115.19	7,265,812.23	2,024,085.34	40.2584397	-110.1251999	-346.01	0.26	0.11	1.77
4,811.00	8.57	137.96	4,786.31	-364.76	124.09	7,265,802.22	2,024,094.39	40.2584119	-110.1251680	-355.52	0.71	0.67	-1.72
4,905.00	8.32	141.18	4,879.30	-375.26	133.04	7,265,791.86	2,024,103.51	40.2583831	-110.1251359	-365.40	0.57	-0.27	3.43
4,999.00	8.81	134.27	4,972.25	-385.58	142.46	7,265,781.68	2,024,113.08	40.2583547	-110.1251022	-375.06	1.21	0.52	-7.35
5,093.00	8.25	134.46	5,065.21	-395.33	152.43	7,265,772.09	2,024,123.20	40.2583280	-110.1250665	-384.11	0.60	-0.60	0.20
5,188.00	7.38	134.42	5,159.33	-404.38	161.65	7,265,763.19	2,024,132.56	40.2583031	-110.1250334	-392.51	0.92	-0.92	-0.04
5,282.00	9.41	134.42	5,252.31	-413.98	171.45	7,265,753.73	2,024,142.51	40.2582768	-110.1249983	-401.43	2.16	2.16	0.00
5,376.00	8.17	135.24	5,345.21	-424.10	181.65	7,265,743.77	2,024,152.85	40.2582490	-110.1249618	-410.84	1.33	-1.32	0.87
5,471.00	10.67	135.69	5,438.92	-435.19	192.55	7,265,732.85	2,024,163.92	40.2582186	-110.1249227	-421.16	2.63	2.63	0.47
5,565.00	10.47	134.71	5,531.32	-447.43	204.69	7,265,720.81	2,024,176.25	40.2581850	-110.1248792	-432.55	0.29	-0.21	-1.04
5,660.00	10.91	131.04	5,624.68	-459.40	217.61	7,265,709.03	2,024,189.35	40.2581521	-110.1248329	-443.62	0.85	0.46	-3.86
5,754.00	10.93	129.19	5,716.97	-470.88	231.23	7,265,697.77	2,024,203.14	40.2581206	-110.1247842	-454.15	0.37	0.02	-1.97
5,848.00	11.75	131.64	5,809.14	-482.87	245.29	7,265,686.00	2,024,217.38	40.2580877	-110.1247338	-465.16	1.01	0.87	2.61
5,942.00	10.87	134.05	5,901.31	-495.39	258.81	7,265,673.69	2,024,231.09	40.2580533	-110.1246853	-476.74	1.06	-0.94	2.56
6,036.00	11.02	133.97	5,993.60	-507.79	271.65	7,265,661.49	2,024,244.12	40.2580193	-110.1246393	-488.24	0.16	0.16	-0.09
6,131.00	11.10	135.49	6,086.84	-520.61	284.59	7,265,648.86	2,024,257.26	40.2579841	-110.1245930	-500.16	0.32	0.08	1.60
6,225.00	10.25	135.84	6,179.21	-533.07	296.76	7,265,636.60	2,024,269.62	40.2579499	-110.1245494	-511.76	0.91	-0.90	0.37
6,320.00	9.83	136.24	6,272.76	-544.99	308.26	7,265,624.86	2,024,281.30	40.2579172	-110.1245082	-522.87	0.45	-0.44	0.42
6,414.00	9.41	137.86	6,365.43	-556.48	318.96	7,265,613.53	2,024,292.18	40.2578856	-110.1244698	-533.62	0.53	-0.45	1.72
6,508.00	8.97	138.50	6,458.23	-567.67	328.98	7,265,602.50	2,024,302.36	40.2578549	-110.1244339	-544.10	0.48	-0.47	0.68
6,603.00	8.44	139.81	6,552.13	-578.54	338.38	7,265,591.77	2,024,311.93	40.2578251	-110.1244002	-554.31	0.60	-0.56	1.38
6,697.00	8.09	141.51	6,645.16	-588.99	346.95	7,265,581.46	2,024,320.66	40.2577964	-110.1243695	-564.15	0.45	-0.37	1.81
6,791.00	9.30	136.53	6,738.08	-599.68	356.29	7,265,570.92	2,024,330.16	40.2577671	-110.1243361	-574.19	1.51	1.29	-5.30
6,886.00	8.90	137.68	6,831.88	-610.68	366.52	7,265,560.07	2,024,340.56	40.2577368	-110.1242994	-584.47	0.46	-0.42	1.21
6,980.00	8.01	139.34	6,924.86	-621.03	375.69	7,265,549.87	2,024,349.88	40.2577084	-110.1242666	-594.17	0.98	-0.95	1.77
7,075.00	9.86	140.12	7,018.70	-632.29	385.21	7,265,538.75	2,024,359.58	40.2576775	-110.1242324	-604.77	1.95	1.95	0.82
7,169.00	8.86	143.88	7,111.45	-644.31	394.64	7,265,526.88	2,024,369.19	40.2576445	-110.1241987	-616.13	1.25	-1.06	4.00
7,264.00	7.61	146.48	7,205.47	-655.47	402.43	7,265,515.84	2,024,377.15	40.2576139	-110.1241708	-626.73	1.37	-1.32	2.74

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,358.00	8.94	147.37	7,298.49	-666.81	409.80	7,265,504.62	2,024,384.69	40.2575828	-110.1241443	-637.54	1.42	1.41	0.95
7,453.00	8.35	149.79	7,392.41	-678.99	417.26	7,265,492.56	2,024,392.33	40.2575493	-110.1241177	-649.19	0.73	-0.62	2.55
7,547.00	9.32	142.34	7,485.30	-690.91	425.34	7,265,480.76	2,024,400.60	40.2575166	-110.1240887	-660.54	1.59	1.03	-7.93
7,641.00	8.63	143.26	7,578.14	-702.59	434.21	7,265,469.22	2,024,409.64	40.2574846	-110.1240569	-671.59	0.75	-0.73	0.98
7,736.00	8.03	146.89	7,672.14	-713.86	442.10	7,265,458.07	2,024,417.70	40.2574536	-110.1240286	-682.30	0.84	-0.63	3.82
7,830.00	8.92	140.20	7,765.12	-724.96	450.35	7,265,447.10	2,024,426.13	40.2574232	-110.1239991	-692.81	1.41	0.95	-7.12
7,924.00	8.21	140.39	7,858.07	-735.73	459.29	7,265,436.47	2,024,435.23	40.2573936	-110.1239670	-702.95	0.76	-0.76	0.20
8,019.00	8.36	142.25	7,952.08	-746.41	467.85	7,265,425.92	2,024,443.95	40.2573643	-110.1239364	-713.04	0.32	0.16	1.96
8,113.00	8.61	139.61	8,045.05	-757.18	476.59	7,265,415.29	2,024,452.86	40.2573347	-110.1239051	-723.18	0.49	0.27	-2.81
8,207.00	8.81	138.62	8,137.96	-767.94	485.91	7,265,404.68	2,024,462.34	40.2573052	-110.1238717	-733.29	0.27	0.21	-1.05
8,301.00	8.03	142.03	8,230.95	-778.51	494.71	7,265,394.24	2,024,471.30	40.2572761	-110.1238402	-743.25	0.98	-0.83	3.63
8,395.00	7.08	146.20	8,324.13	-788.50	501.97	7,265,384.36	2,024,478.71	40.2572487	-110.1238141	-752.72	1.17	-1.01	4.44
8,490.00	6.22	149.61	8,418.49	-797.81	507.83	7,265,375.15	2,024,484.71	40.2572232	-110.1237931	-761.61	1.00	-0.91	3.59
8,584.00	5.60	150.17	8,511.99	-806.18	512.69	7,265,366.85	2,024,489.70	40.2572002	-110.1237757	-769.63	0.66	-0.66	0.60
8,678.00	4.32	158.53	8,605.64	-813.45	516.26	7,265,359.64	2,024,493.39	40.2571802	-110.1237629	-776.65	1.56	-1.36	8.89
8,757.00	4.06	161.09	8,684.43	-818.87	518.26	7,265,354.25	2,024,495.46	40.2571654	-110.1237558	-781.91	0.41	-0.33	3.24
8,877.00	4.78	129.83	8,804.09	-826.09	523.48	7,265,347.11	2,024,500.79	40.2571455	-110.1237371	-788.77	2.07	0.60	-26.05
8,971.00	8.92	110.08	8,897.41	-831.10	533.33	7,265,342.25	2,024,510.72	40.2571318	-110.1237018	-793.10	5.01	4.40	-21.01
9,065.00	8.36	109.93	8,990.34	-835.94	546.60	7,265,337.63	2,024,524.06	40.2571185	-110.1236542	-797.02	0.60	-0.60	-0.16
9,159.00	9.78	108.89	9,083.17	-840.85	560.58	7,265,332.93	2,024,538.12	40.2571050	-110.1236041	-800.98	1.52	1.51	-1.11
9,253.00	8.25	109.65	9,176.00	-845.70	574.49	7,265,328.29	2,024,552.09	40.2570917	-110.1235543	-804.88	1.63	-1.63	0.81
9,347.00	9.57	114.31	9,268.87	-851.19	587.96	7,265,323.01	2,024,565.65	40.2570766	-110.1235061	-809.44	1.60	1.40	4.96
9,442.00	9.94	122.93	9,362.50	-858.90	602.04	7,265,315.52	2,024,579.84	40.2570555	-110.1234556	-816.18	1.58	0.39	9.07
9,536.00	8.91	123.61	9,455.23	-867.34	614.91	7,265,307.28	2,024,592.84	40.2570323	-110.1234095	-823.73	1.10	-1.10	0.72
9,630.00	20.63	94.42	9,546.07	-872.67	637.59	7,265,302.30	2,024,615.60	40.2570177	-110.1233282	-827.51	14.40	12.47	-31.05
9,724.00	21.25	49.30	9,634.42	-862.77	667.20	7,265,312.65	2,024,645.05	40.2570448	-110.1232221	-815.64	16.78	0.66	-48.00
9,817.00	25.40	4.59	9,720.45	-831.65	681.69	7,265,343.98	2,024,659.06	40.2571303	-110.1231702	-783.61	19.09	4.46	-48.08
9,912.00	22.61	1.48	9,807.23	-793.08	683.79	7,265,382.58	2,024,660.57	40.2572362	-110.1231627	-744.98	3.22	-2.94	-3.27
10,006.00	34.12	1.82	9,889.81	-748.51	685.10	7,265,427.16	2,024,661.20	40.2573585	-110.1231580	-700.43	12.25	12.24	0.36
10,100.00	47.40	357.15	9,960.86	-687.32	684.22	7,265,488.33	2,024,659.37	40.2575264	-110.1231612	-639.44	14.49	14.13	-4.97
10,194.00	59.84	358.62	10,016.51	-611.84	681.51	7,265,563.75	2,024,655.50	40.2577336	-110.1231709	-564.31	13.29	13.23	1.56
10,288.00	68.56	357.44	10,057.38	-527.35	678.57	7,265,648.18	2,024,651.26	40.2579656	-110.1231814	-480.21	9.34	9.28	-1.26
10,382.00	67.23	358.13	10,092.76	-440.33	675.20	7,265,735.14	2,024,646.56	40.2582044	-110.1231935	-393.62	1.57	-1.41	0.73
10,476.00	80.44	359.45	10,118.87	-350.26	673.33	7,265,825.15	2,024,643.31	40.2584517	-110.1232001	-303.89	14.12	14.05	1.40
10,526.00	86.53	359.46	10,124.54	-300.61	672.86	7,265,874.79	2,024,642.07	40.2585880	-110.1232018	-254.38	12.18	12.18	0.02
10,565.00	86.28	358.50	10,126.98	-261.70	672.17	7,265,913.69	2,024,640.78	40.2586948	-110.1232043	-215.60	2.53	-0.64	-2.45
Crossed Hardline @ 10565.00' MD (185' FSL, 292' FWL)													
10,570.00	86.25	358.38	10,127.31	-256.71	672.03	7,265,918.67	2,024,640.57	40.2587085	-110.1232048	-210.63	2.53	-0.64	-2.46

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,664.00	87.48	357.33	10,132.45	-162.92	668.52	7,266,012.39	2,024,635.62	40.2589659	-110.1232174	-117.30	1.72	1.31	-1.12
TIE ON @ 10664.00' MD													
10,758.00	81.52	354.38	10,141.46	-69.65	661.77	7,266,105.54	2,024,627.44	40.2592220	-110.1232415	-24.70	7.07	-6.34	-3.14
10,853.00	87.65	353.45	10,150.42	24.35	651.75	7,266,199.36	2,024,615.97	40.2594800	-110.1232774	68.41	6.53	6.45	-0.98
10,947.00	91.20	358.46	10,151.36	118.07	645.12	7,266,292.96	2,024,607.91	40.2597372	-110.1233012	161.46	6.53	3.78	5.33
11,041.00	88.96	357.99	10,151.23	212.02	642.21	7,266,386.85	2,024,603.55	40.2599951	-110.1233116	255.00	2.43	-2.38	-0.50
11,135.00	89.16	357.95	10,152.77	305.94	638.88	7,266,480.70	2,024,598.78	40.2602529	-110.1233235	348.48	0.22	0.21	-0.04
11,229.00	85.40	0.03	10,157.23	399.80	637.22	7,266,574.52	2,024,595.68	40.2605106	-110.1233294	442.01	4.57	-4.00	2.21
11,323.00	88.49	2.52	10,162.24	493.63	639.31	7,266,668.36	2,024,596.33	40.2607681	-110.1233219	535.76	4.22	3.29	2.65
11,417.00	87.00	1.05	10,165.94	587.50	642.24	7,266,762.26	2,024,597.81	40.2610258	-110.1233114	629.62	2.23	-1.59	-1.56
11,506.00	87.90	3.23	10,169.90	676.35	645.56	7,266,851.14	2,024,599.77	40.2612697	-110.1232995	718.49	2.65	1.01	2.45
11,595.00	87.31	2.86	10,173.62	765.14	650.28	7,266,939.99	2,024,603.13	40.2615134	-110.1232826	807.40	0.78	-0.66	-0.42
11,685.00	87.28	2.73	10,177.87	854.93	654.67	7,267,029.83	2,024,606.13	40.2617599	-110.1232669	897.28	0.15	-0.03	-0.14
11,774.00	87.65	3.09	10,181.81	943.73	659.18	7,267,118.68	2,024,609.28	40.2620036	-110.1232507	986.18	0.58	0.42	0.40
11,863.00	86.08	1.08	10,186.67	1,032.53	662.42	7,267,207.52	2,024,611.15	40.2622474	-110.1232391	1,075.00	2.86	-1.76	-2.26
11,952.00	85.83	357.79	10,192.95	1,121.29	661.54	7,267,296.25	2,024,608.91	40.2624911	-110.1232422	1,163.50	3.70	-0.28	-3.70
12,041.00	85.15	357.28	10,199.95	1,209.94	657.73	7,267,384.81	2,024,603.73	40.2627344	-110.1232559	1,251.68	0.95	-0.76	-0.57
12,131.00	84.84	357.02	10,207.80	1,299.48	653.27	7,267,474.27	2,024,597.90	40.2629802	-110.1232719	1,340.72	0.45	-0.34	-0.29
12,221.00	88.43	359.26	10,213.09	1,389.26	650.36	7,267,563.99	2,024,593.61	40.2632266	-110.1232823	1,430.09	4.70	3.99	2.49
12,311.00	86.30	356.71	10,217.22	1,479.10	647.20	7,267,653.76	2,024,589.07	40.2634732	-110.1232936	1,519.51	3.69	-2.37	-2.83
12,401.00	90.08	2.39	10,220.07	1,568.99	646.50	7,267,743.63	2,024,586.99	40.2637200	-110.1232961	1,609.15	7.58	4.20	6.31
12,491.00	87.93	0.12	10,221.63	1,658.95	648.47	7,267,833.60	2,024,587.58	40.2639669	-110.1232890	1,699.03	3.47	-2.39	-2.52
12,581.00	87.28	358.45	10,225.39	1,748.86	647.34	7,267,923.47	2,024,585.07	40.2642137	-110.1232930	1,788.66	1.99	-0.72	-1.86
12,599.00	89.10	358.74	10,225.96	1,766.84	646.90	7,267,941.45	2,024,584.36	40.2642631	-110.1232946	1,806.58	10.24	10.11	1.61
12,670.00	89.41	359.61	10,226.88	1,837.83	645.88	7,268,012.40	2,024,582.24	40.2644579	-110.1232983	1,877.33	1.30	0.44	1.23
12,760.00	91.18	0.46	10,226.42	1,927.82	645.94	7,268,102.38	2,024,580.92	40.2647050	-110.1232981	1,967.12	2.18	1.97	0.94
12,849.00	90.28	0.92	10,225.29	2,016.81	647.01	7,268,191.37	2,024,580.62	40.2649492	-110.1232942	2,055.98	1.14	-1.01	0.52
12,939.00	89.94	1.60	10,225.11	2,106.79	648.99	7,268,281.36	2,024,581.22	40.2651962	-110.1232871	2,145.88	0.84	-0.38	0.76
13,029.00	87.84	1.52	10,226.86	2,196.73	651.44	7,268,371.32	2,024,582.28	40.2654431	-110.1232783	2,235.79	2.34	-2.33	-0.09
13,118.00	87.87	1.88	10,230.19	2,285.63	654.08	7,268,460.24	2,024,583.56	40.2656871	-110.1232689	2,324.66	0.41	0.03	0.40
13,207.00	88.43	2.79	10,233.06	2,374.51	657.70	7,268,549.16	2,024,585.81	40.2659311	-110.1232559	2,413.58	1.20	0.63	1.02
13,301.00	89.30	1.79	10,234.92	2,468.41	661.45	7,268,643.11	2,024,588.13	40.2661888	-110.1232424	2,507.52	1.41	0.93	-1.06
13,396.00	88.01	1.03	10,237.15	2,563.36	663.79	7,268,738.07	2,024,589.00	40.2664495	-110.1232340	2,602.40	1.58	-1.36	-0.80
13,490.00	87.00	359.97	10,241.25	2,657.26	664.61	7,268,831.96	2,024,588.38	40.2667072	-110.1232311	2,696.15	1.56	-1.07	-1.13
13,584.00	89.08	359.55	10,244.46	2,751.20	664.22	7,268,925.88	2,024,586.54	40.2669651	-110.1232325	2,789.85	2.26	2.21	-0.45
13,678.00	89.05	359.97	10,245.99	2,845.19	663.82	7,269,019.84	2,024,584.71	40.2672231	-110.1232339	2,883.59	0.45	-0.03	0.45
13,773.00	88.68	359.44	10,247.88	2,940.16	663.34	7,269,114.80	2,024,582.76	40.2674838	-110.1232356	2,978.32	0.68	-0.39	-0.56

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,867.00	86.75	357.54	10,251.62	3,034.05	660.86	7,269,208.62	2,024,578.84	40.2677415	-110.1232445	3,071.82	2.88	-2.05	-2.02
13,961.00	86.89	356.46	10,256.84	3,127.77	655.95	7,269,302.26	2,024,572.49	40.2679988	-110.1232621	3,165.00	1.16	0.15	-1.15
14,054.00	87.87	358.01	10,261.09	3,220.56	651.47	7,269,394.96	2,024,566.59	40.2682535	-110.1232781	3,257.27	1.97	1.05	1.67
14,148.00	88.29	0.45	10,264.24	3,314.50	650.21	7,269,488.85	2,024,563.88	40.2685113	-110.1232827	3,350.90	2.63	0.45	2.60
14,242.00	87.28	359.94	10,267.87	3,408.42	650.53	7,269,582.77	2,024,562.76	40.2687691	-110.1232815	3,444.64	1.20	-1.07	-0.54
14,337.00	85.74	1.24	10,273.66	3,503.24	651.50	7,269,677.58	2,024,562.28	40.2690294	-110.1232780	3,539.30	2.12	-1.62	1.37
14,430.00	86.08	0.76	10,280.29	3,595.99	653.12	7,269,770.33	2,024,562.47	40.2692840	-110.1232722	3,631.95	0.63	0.37	-0.52
14,525.00	87.09	3.01	10,285.95	3,690.76	656.24	7,269,865.14	2,024,564.13	40.2695441	-110.1232610	3,726.71	2.59	1.06	2.37
14,619.00	87.73	5.37	10,290.20	3,784.40	663.10	7,269,958.87	2,024,569.55	40.2698012	-110.1232364	3,820.61	2.60	0.68	2.51
14,713.00	86.83	6.38	10,294.66	3,877.80	672.71	7,270,052.40	2,024,577.73	40.2700576	-110.1232019	3,914.44	1.44	-0.96	1.07
14,807.00	86.05	3.53	10,300.50	3,971.26	680.82	7,270,145.96	2,024,584.39	40.2703141	-110.1231729	4,008.23	3.14	-0.83	-3.03
14,901.00	86.78	2.67	10,306.37	4,064.94	685.89	7,270,239.70	2,024,588.03	40.2705712	-110.1231547	4,102.04	1.20	0.78	-0.91
14,995.00	88.12	358.64	10,310.56	4,158.82	686.96	7,270,333.58	2,024,587.65	40.2708289	-110.1231509	4,195.78	4.51	1.43	-4.29
15,089.00	89.05	358.94	10,312.88	4,252.77	684.98	7,270,427.48	2,024,584.23	40.2710868	-110.1231580	4,289.38	1.04	0.99	0.32
15,183.00	88.07	359.02	10,315.24	4,346.72	683.30	7,270,521.39	2,024,581.11	40.2713447	-110.1231640	4,383.00	1.05	-1.04	0.09
15,278.00	87.20	359.81	10,319.16	4,441.63	682.33	7,270,616.27	2,024,578.68	40.2716053	-110.1231674	4,477.63	1.24	-0.92	0.83
15,372.00	87.28	3.16	10,323.69	4,535.48	684.77	7,270,710.13	2,024,579.67	40.2718629	-110.1231587	4,571.43	3.56	0.09	3.56
15,466.00	88.12	6.28	10,327.46	4,629.07	692.49	7,270,803.83	2,024,585.96	40.2721198	-110.1231310	4,665.33	3.43	0.89	3.32
15,560.00	87.76	4.08	10,330.84	4,722.62	700.98	7,270,897.49	2,024,593.01	40.2723766	-110.1231006	4,759.24	2.37	-0.38	-2.34
15,574.00	87.72	4.11	10,331.39	4,736.58	701.97	7,270,911.46	2,024,593.79	40.2724149	-110.1230970	4,773.23	0.32	-0.26	0.18
Crossed Section @ 15574.00' MD (0' FSL, 339' FWL)													
15,655.00	87.51	4.25	10,334.76	4,817.29	707.87	7,270,992.25	2,024,598.44	40.2726364	-110.1230759	4,854.16	0.32	-0.26	0.18
15,749.00	88.38	0.79	10,338.13	4,911.12	712.00	7,271,086.12	2,024,601.13	40.2728940	-110.1230611	4,948.05	3.79	0.93	-3.68
15,843.00	88.21	359.95	10,340.93	5,005.08	712.61	7,271,180.07	2,024,600.29	40.2731519	-110.1230589	5,041.83	0.91	-0.18	-0.89
15,937.00	87.76	358.90	10,344.24	5,099.02	711.66	7,271,273.97	2,024,597.91	40.2734097	-110.1230622	5,135.49	1.21	-0.48	-1.12
16,032.00	87.40	358.44	10,348.25	5,193.90	709.46	7,271,368.81	2,024,594.25	40.2736702	-110.1230701	5,230.01	0.61	-0.38	-0.48
16,126.00	87.48	357.38	10,352.45	5,287.75	706.04	7,271,462.58	2,024,589.38	40.2739278	-110.1230824	5,323.41	1.13	0.09	-1.13
16,221.00	88.04	356.83	10,356.16	5,382.55	701.24	7,271,557.30	2,024,583.13	40.2741880	-110.1230996	5,417.67	0.83	0.59	-0.58
16,315.00	87.98	356.28	10,359.42	5,476.33	695.60	7,271,650.97	2,024,576.05	40.2744455	-110.1231198	5,510.85	0.59	-0.06	-0.59
16,409.00	85.77	358.75	10,364.55	5,570.08	691.52	7,271,744.64	2,024,570.54	40.2747028	-110.1231344	5,604.12	3.52	-2.35	2.63
16,503.00	88.38	0.71	10,369.35	5,663.95	691.08	7,271,838.48	2,024,568.65	40.2749605	-110.1231359	5,697.73	3.47	2.78	2.09
16,597.00	87.20	4.43	10,372.97	5,757.77	695.29	7,271,932.35	2,024,571.42	40.2752180	-110.1231208	5,791.62	4.15	-1.26	3.96
16,691.00	87.14	3.88	10,377.61	5,851.40	702.10	7,272,026.07	2,024,576.78	40.2754750	-110.1230965	5,885.51	0.59	-0.06	-0.59
16,785.00	87.40	7.47	10,382.09	5,944.82	711.38	7,272,119.61	2,024,584.63	40.2757315	-110.1230632	5,979.34	3.82	0.28	3.82
16,879.00	89.24	2.05	10,384.85	6,038.42	719.17	7,272,213.31	2,024,590.98	40.2759884	-110.1230352	6,073.25	6.09	1.96	-5.77
16,974.00	87.48	359.38	10,387.57	6,133.36	720.36	7,272,308.25	2,024,590.71	40.2762490	-110.1230310	6,168.05	3.37	-1.85	-2.81
17,068.00	86.86	358.37	10,392.21	6,227.23	718.51	7,272,402.07	2,024,587.42	40.2765066	-110.1230376	6,261.58	1.26	-0.66	-1.07
17,162.00	88.21	358.94	10,396.25	6,321.11	716.31	7,272,495.91	2,024,583.78	40.2767643	-110.1230455	6,355.10	1.56	1.44	0.61

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,257.00	86.72	358.20	10,400.45	6,415.98	713.94	7,272,590.73	2,024,579.95	40.2770248	-110.1230539	6,449.59	1.75	-1.57	-0.78
17,351.00	86.58	358.20	10,405.95	6,509.78	710.99	7,272,684.46	2,024,575.56	40.2772822	-110.1230645	6,542.97	0.15	-0.15	0.00
17,445.00	88.07	359.25	10,410.33	6,603.65	708.91	7,272,778.28	2,024,572.03	40.2775399	-110.1230720	6,636.49	1.94	1.59	1.12
17,539.00	87.68	0.46	10,413.82	6,697.58	708.67	7,272,872.19	2,024,570.35	40.2777977	-110.1230728	6,730.19	1.35	-0.41	1.29
17,633.00	86.61	359.35	10,418.50	6,791.46	708.51	7,272,966.05	2,024,568.75	40.2780554	-110.1230734	6,823.84	1.64	-1.14	-1.18
17,727.00	87.59	4.22	10,423.26	6,885.27	711.44	7,273,059.88	2,024,570.24	40.2783129	-110.1230629	6,917.63	5.28	1.04	5.18
17,821.00	86.53	359.29	10,428.08	6,979.07	714.31	7,273,153.71	2,024,571.67	40.2785704	-110.1230526	7,011.41	5.36	-1.13	-5.24
17,915.00	87.40	0.88	10,433.06	7,072.93	714.45	7,273,247.55	2,024,570.37	40.2788281	-110.1230520	7,105.07	1.93	0.93	1.69
18,009.00	86.95	1.75	10,437.69	7,166.79	716.61	7,273,341.43	2,024,571.08	40.2790857	-110.1230443	7,198.86	1.04	-0.48	0.93
18,103.00	85.18	3.06	10,444.14	7,260.48	720.54	7,273,435.16	2,024,573.58	40.2793429	-110.1230302	7,292.60	2.34	-1.88	1.39
18,197.00	84.70	3.06	10,452.44	7,353.98	725.54	7,273,528.72	2,024,577.14	40.2795995	-110.1230123	7,386.22	0.51	-0.51	0.00
18,292.00	85.86	359.15	10,460.26	7,448.62	727.36	7,273,623.37	2,024,577.50	40.2798593	-110.1230057	7,480.77	4.28	1.22	-4.12
18,386.00	88.15	358.55	10,465.17	7,542.47	725.48	7,273,717.17	2,024,574.18	40.2801169	-110.1230125	7,574.27	2.52	2.44	-0.64
18,480.00	89.13	358.31	10,467.40	7,636.40	722.90	7,273,811.05	2,024,570.16	40.2803748	-110.1230217	7,667.82	1.07	1.04	-0.26
18,574.00	86.25	357.03	10,471.19	7,730.24	719.09	7,273,904.81	2,024,564.90	40.2806323	-110.1230354	7,761.18	3.35	-3.06	-1.36
18,668.00	89.61	355.18	10,474.58	7,823.94	712.71	7,273,998.39	2,024,557.08	40.2808896	-110.1230582	7,854.24	4.08	3.57	-1.97
18,762.00	86.95	354.47	10,477.40	7,917.51	704.23	7,274,091.81	2,024,547.17	40.2811464	-110.1230886	7,947.02	2.93	-2.83	-0.76
18,856.00	89.64	355.44	10,480.20	8,011.09	695.97	7,274,185.25	2,024,537.48	40.2814033	-110.1231182	8,039.83	3.04	2.86	1.03
18,950.00	89.47	354.91	10,480.93	8,104.76	688.06	7,274,278.78	2,024,528.13	40.2816604	-110.1231465	8,132.74	0.59	-0.18	-0.56
19,043.00	88.57	355.33	10,482.52	8,197.40	680.15	7,274,371.29	2,024,518.80	40.2819147	-110.1231749	8,224.64	1.07	-0.97	0.45
19,137.00	89.30	355.85	10,484.27	8,291.11	672.93	7,274,464.86	2,024,510.14	40.2821719	-110.1232007	8,317.64	0.95	0.78	0.55
19,231.00	89.08	355.58	10,485.60	8,384.84	665.90	7,274,558.46	2,024,501.67	40.2824292	-110.1232259	8,410.68	0.37	-0.23	-0.29
19,325.00	88.91	355.58	10,487.24	8,478.54	658.66	7,274,652.04	2,024,492.99	40.2826864	-110.1232519	8,503.68	0.18	-0.18	0.00
19,419.00	88.91	357.15	10,489.03	8,572.33	652.70	7,274,745.72	2,024,485.59	40.2829439	-110.1232732	8,596.85	1.67	0.00	1.67
19,513.00	88.80	358.66	10,490.91	8,666.25	649.27	7,274,839.57	2,024,480.72	40.2832017	-110.1232855	8,690.32	1.61	-0.12	1.61
19,607.00	86.92	0.93	10,494.42	8,760.17	648.93	7,274,933.47	2,024,478.94	40.2834595	-110.1232867	8,784.01	3.13	-2.00	2.41
19,701.00	87.00	1.17	10,499.41	8,854.02	650.65	7,275,027.33	2,024,479.21	40.2837171	-110.1232805	8,877.76	0.27	0.09	0.26
19,795.00	84.53	1.63	10,506.35	8,947.73	652.94	7,275,121.05	2,024,480.06	40.2839743	-110.1232723	8,971.41	2.67	-2.63	0.49
19,830.00	83.58	0.77	10,509.97	8,982.54	653.67	7,275,155.86	2,024,480.26	40.2840698	-110.1232697	9,006.18	3.65	-2.71	-2.46
19,889.00	85.74	0.65	10,515.46	9,041.27	654.40	7,275,214.59	2,024,480.08	40.2842311	-110.1232671	9,064.83	3.67	3.66	-0.20
19,983.00	87.28	358.69	10,521.19	9,135.09	653.86	7,275,308.39	2,024,478.10	40.2844886	-110.1232690	9,158.40	2.65	1.64	-2.09
20,076.00	87.14	356.52	10,525.71	9,227.89	649.97	7,275,401.11	2,024,472.79	40.2847433	-110.1232829	9,250.72	2.34	-0.15	-2.33
20,170.00	87.40	357.88	10,530.19	9,321.67	645.39	7,275,494.80	2,024,466.77	40.2850008	-110.1232994	9,343.98	1.47	0.28	1.45
20,264.00	87.90	1.06	10,534.05	9,415.58	644.52	7,275,588.67	2,024,464.46	40.2852585	-110.1233025	9,437.61	3.42	0.53	3.38
20,357.00	87.62	2.08	10,537.68	9,508.47	647.07	7,275,681.59	2,024,465.57	40.2855135	-110.1232933	9,530.46	1.14	-0.30	1.10
20,451.00	86.53	1.66	10,542.48	9,602.29	650.13	7,275,775.44	2,024,467.20	40.2857710	-110.1232823	9,624.28	1.24	-1.16	-0.45
20,545.00	87.23	3.34	10,547.59	9,696.06	654.22	7,275,869.26	2,024,469.85	40.2860284	-110.1232677	9,718.11	1.93	0.74	1.79
20,639.00	87.65	3.83	10,551.79	9,789.78	660.10	7,275,963.05	2,024,474.28	40.2862857	-110.1232466	9,812.01	0.69	0.45	0.52

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 40-3328-22C
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 40-3328-22C	North Reference:	True
Wellbore:	ST1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Dogleg Section (usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
20,706.00	87.89	4.73	10,554.40	9,856.54	665.09	7,276,029.88	2,024,478.25	40.2864690	-110.1232287	9,878.96	1.38	0.35	1.34
Crossed Hardline @ 20706.00' MD (185' FNL, 292' FWL)													
20,733.00	87.98	5.09	10,555.38	9,883.43	667.40	7,276,056.79	2,024,480.14	40.2865427	-110.1232204	9,905.94	1.38	0.35	1.34
20,799.00	87.79	5.51	10,557.81	9,949.10	673.49	7,276,122.54	2,024,485.23	40.2867230	-110.1231986	9,971.87	0.70	-0.29	0.64
End MWD @ 20799.00 MD													
20,850.00	87.79	5.51	10,559.78	9,999.83	678.39	7,276,173.34	2,024,489.34	40.2868623	-110.1231810	10,022.81	0.00	0.00	0.00
Prj to Bit @ 20850.00 MD (41' FNL, 305' FWL)													

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Comment
231.00	230.99	0.56	-1.70	Start MWD @ 231.00 MD
10,565.00	10,126.98	-261.70	672.17	Crossed Hardline @ 10565.00' MD (185' FSL, 292' FWL)
10,664.00	10,132.45	-162.92	668.52	TIE ON @ 10664.00' MD
15,574.00	10,331.39	4,736.58	701.97	Crossed Section @ 15574.00' MD (0' FSL, 339' FWL)
20,706.00	10,554.40	9,856.54	665.09	Crossed Hardline @ 20706.00' MD (185' FNL, 292' FWL)
20,799.00	10,557.81	9,949.10	673.49	End MWD @ 20799.00 MD
20,850.00	10,559.78	9,999.83	678.39	Prj to Bit @ 20850.00 MD (41' FNL, 305' FWL)

Checked By: _____ Approved By: _____ Date: _____



WILD 40-3328-22C



WELL DETAILS: WILD 40-3328-22C Final Surveys



+N/-S	+E/-W	GL Elev (ft):	5379.00		
0.00	0.00	Northing	7266165.00	Easting	2023964.72
		Latitude	40.2594131	Longitude	-110.1256126

ANNOTATIONS

MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
231.00	0.89	288.14	230.99	0.56	-1.70	0.56	1.79	Start MWD @ 231.00 MD
10565.00	86.28	358.50	10126.98	-261.70	672.17	-262.16	1809.84	Crossed Hardline @ 10565.00' MD (185' FSL, 292' FWL)
12568.00	88.12	357.40	10218.23	1737.26	663.80	1736.80	3810.53	OH BHL @ 12568.00' MD (2189' FSL, 290' FWL)

ANNOTATIONS

MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
10664.00	87.48	357.33	10132.45	-162.92	668.52	-117.30	1908.69	TIE ON @ 10664.00' MD
15574.00	87.72	4.11	10331.39	4736.58	701.97	4773.23	6813.11	Crossed Section @ 15574.00' MD (0' FSL, 339' FWL)
20706.00	87.89	4.73	10554.40	9856.54	665.09	9878.96	11939.37	Crossed Hardline @ 20706.00' MD (185' FNL, 292' FWL)
20799.00	87.79	5.51	10557.81	9949.10	673.49	9971.87	12032.31	End MWD @ 20799.00 MD
20850.00	87.79	5.51	10559.78	9999.83	678.39	10022.81	12083.27	Prj to Bit @ 20850.00 MD (41' FNL, 305' FWL)





Regulatory- Perforations

Well Name: Wild 40-3328-22C

Well Name Wild 40-3328-22C	Lease Multiple Leases	API/UWI 43013543100000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	11/16/2023	Perforated	20,751.0	20,752.0	3.0	3	9
1	11/16/2023	Perforated	20,691.0	20,692.0	3.0	3	9
1	11/16/2023	Perforated	20,631.0	20,632.0	3.0	3	9
2	12/8/2023	Perforated	20,571.0	20,572.0	6.0		18
2	12/8/2023	Perforated	20,511.0	20,512.0	6.0		18
2	12/8/2023	Perforated	20,451.0	20,452.0	6.0		18
3	12/9/2023	Perforated	20,391.0	20,392.0	6.0		18
3	12/9/2023	Perforated	20,331.0	20,332.0	6.0		18
3	12/9/2023	Perforated	20,275.0	20,276.0	6.0		18
4	12/9/2023	Perforated	20,211.0	20,212.0	6.0		18
4	12/9/2023	Perforated	20,151.0	20,152.0	6.0		18
4	12/9/2023	Perforated	20,091.0	20,092.0	6.0		18
5	12/10/2023	Perforated	20,031.0	20,032.0	6.0		18
5	12/10/2023	Perforated	19,971.0	19,972.0	6.0		18
5	12/10/2023	Perforated	19,911.0	19,912.0	6.0		18
6	12/10/2023	Perforated	19,851.0	19,852.0	6.0		18
6	12/10/2023	Perforated	19,791.0	19,792.0	6.0		18
6	12/10/2023	Perforated	19,731.0	19,732.0	6.0		18
7	12/11/2023	Perforated	19,671.0	19,672.0	6.0		18
7	12/11/2023	Perforated	19,611.0	19,612.0	6.0		18
7	12/11/2023	Perforated	19,551.0	19,552.0	6.0		18
8	12/11/2023	Perforated	19,491.0	19,492.0	6.0		18
8	12/11/2023	Perforated	19,431.0	19,432.0	6.0		18
8	12/11/2023	Perforated	19,371.0	19,372.0	6.0		18
9	12/11/2023	Perforated	19,311.0	19,312.0	6.0		18
9	12/11/2023	Perforated	19,250.0	19,251.0	6.0		18
9	12/11/2023	Perforated	19,191.0	19,192.0	6.0		18
10	12/12/2023	Perforated	19,131.0	19,132.0	6.0		18
10	12/12/2023	Perforated	19,071.0	19,072.0	6.0		18
10	12/12/2023	Perforated	19,011.0	19,012.0	6.0		18
11	12/19/2023	Perforated	18,951.0	18,952.0	6.0		18
11	12/19/2023	Perforated	18,891.0	18,892.0	6.0		18
11	12/19/2023	Perforated	18,831.0	18,832.0	6.0		18
12	12/20/2023	Perforated	18,771.0	18,772.0	6.0		18
12	12/20/2023	Perforated	18,711.0	18,712.0	6.0		18
12	12/20/2023	Perforated	18,651.0	18,652.0	6.0		18
13	12/20/2023	Perforated	18,588.0	18,589.0	6.0		18
13	12/20/2023	Perforated	18,531.0	18,532.0	6.0		18
13	12/20/2023	Perforated	18,471.0	18,472.0	6.0		18
14	12/21/2023	Perforated	18,411.0	18,412.0	6.0		18
14	12/21/2023	Perforated	18,351.0	18,352.0	6.0		18
14	12/21/2023	Perforated	18,292.0	18,293.0	6.0		18
15	12/21/2023	Perforated	18,231.0	18,232.0	6.0		18
15	12/21/2023	Perforated	18,171.0	18,172.0	6.0		18
15	12/21/2023	Perforated	18,111.0	18,112.0	6.0		18
16	12/22/2023	Perforated	18,051.0	18,052.0	6.0		18
16	12/22/2023	Perforated	17,991.0	17,992.0	6.0		18
16	12/22/2023	Perforated	17,930.0	17,931.0	6.0		18
17	12/23/2023	Perforated	17,871.0	17,872.0	6.0		18
17	12/23/2023	Perforated	17,811.0	17,812.0	6.0		18
17	12/23/2023	Perforated	17,751.0	17,752.0	6.0		18
18	12/25/2023	Perforated	17,691.0	17,692.0	6.0		18
18	12/24/2023	Perforated	17,630.0	17,631.0	6.0		18
18	12/24/2023	Perforated	17,571.0	17,572.0	6.0		18
19	12/24/2023	Perforated	17,511.0	17,512.0	6.0		18
19	12/24/2023	Perforated	17,451.0	17,452.0	6.0		18
19	12/24/2023	Perforated	17,391.0	17,392.0	6.0		18



Regulatory- Perforations

Well Name: Wild 40-3328-22C

Well Name Wild 40-3328-22C	Lease Multiple Leases	API/UWI 43013543100000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
20	12/25/2023	Perforated	17,331.0	17,332.0	6.0		18
20	12/25/2023	Perforated	17,271.0	17,272.0	6.0		18
20	12/25/2023	Perforated	17,211.0	17,212.0	6.0		18
21	12/25/2023	Perforated	17,151.0	17,152.0	6.0		18
21	12/25/2023	Perforated	17,091.0	17,092.0	6.0		18
21	12/25/2023	Perforated	17,031.0	17,032.0	6.0		18
22	12/25/2023	Perforated	16,971.0	16,972.0	6.0		18
22	12/25/2023	Perforated	16,911.0	16,912.0	6.0		18
22	12/25/2023	Perforated	16,851.0	16,852.0	6.0		18
23	12/26/2023	Perforated	16,791.0	16,792.0	6.0		18
23	12/26/2023	Perforated	16,731.0	16,732.0	6.0		18
23	12/26/2023	Perforated	16,671.0	16,672.0	6.0		18
24	12/26/2023	Perforated	16,611.0	16,612.0	6.0		18
24	12/26/2023	Perforated	16,551.0	16,552.0	6.0		18
24	12/26/2023	Perforated	16,491.0	16,492.0	6.0		18
25	12/27/2023	Perforated	16,431.0	16,432.0	6.0		18
25	12/27/2023	Perforated	16,371.0	16,372.0	6.0		18
25	12/27/2023	Perforated	16,311.0	16,312.0	6.0		18
26	12/27/2023	Perforated	16,253.0	16,254.0	6.0		18
26	12/27/2023	Perforated	16,191.0	16,192.0	6.0		18
26	12/27/2023	Perforated	16,131.0	16,132.0	6.0		18
27	12/27/2023	Perforated	16,071.0	16,072.0	6.0		18
27	12/27/2023	Perforated	16,011.0	16,012.0	6.0		18
27	12/27/2023	Perforated	15,951.0	15,952.0	6.0		18
28	12/27/2023	Perforated	15,891.0	15,892.0	6.0		18
28	12/27/2023	Perforated	15,831.0	15,832.0	6.0		18
28	12/27/2023	Perforated	15,771.0	15,772.0	6.0		18
29	12/28/2023	Perforated	15,711.0	15,712.0	6.0		18
29	12/28/2023	Perforated	15,651.0	15,652.0	6.0		18
29	12/28/2023	Perforated	15,591.0	15,592.0	6.0		18
30	12/28/2023	Perforated	15,531.0	15,532.0	6.0		18
30	12/28/2023	Perforated	15,471.0	15,472.0	6.0		18
30	12/28/2023	Perforated	15,411.0	15,412.0	6.0		18
31	12/28/2023	Perforated	15,351.0	15,352.0	6.0		18
31	12/28/2023	Perforated	15,295.0	15,292.0	6.0		18
31	12/28/2023	Perforated	15,231.0	15,232.0	6.0		18
32	12/29/2023	Perforated	15,171.0	15,172.0	6.0		18
32	12/29/2023	Perforated	15,111.0	15,112.0	6.0		18
32	12/29/2023	Perforated	15,051.0	15,052.0	6.0		18
33	12/29/2023	Perforated	14,992.0	14,993.0	6.0		18
33	12/29/2023	Perforated	14,931.0	14,932.0	6.0		18
33	12/29/2023	Perforated	14,871.0	14,872.0	6.0		18
34	12/29/2023	Perforated	14,811.0	14,812.0	6.0		18
34	12/29/2023	Perforated	14,751.0	14,752.0	6.0		18
34	12/29/2023	Perforated	14,691.0	14,692.0	6.0		18
35	12/31/2023	Perforated	14,631.0	14,632.0	6.0		18
35	12/31/2023	Perforated	14,571.0	14,572.0	6.0		18
35	12/31/2023	Perforated	14,516.0	14,517.0	6.0		18
36	12/31/2023	Perforated	14,451.0	14,452.0	6.0		18
36	12/31/2023	Perforated	14,391.0	14,392.0	6.0		18
36	12/31/2023	Perforated	14,331.0	14,332.0	6.0		18
37	12/31/2023	Perforated	14,271.0	14,272.0	6.0		18
37	12/31/2023	Perforated	14,211.0	14,212.0	6.0		18
37	12/31/2023	Perforated	14,151.0	14,152.0	6.0		18
38	1/1/2024	Perforated	14,091.0	14,092.0	6.0		18
38	1/1/2024	Perforated	14,031.0	14,032.0	6.0		18
38	1/1/2024	Perforated	13,971.0	13,972.0	6.0		18



Regulatory- Perforations

Well Name: Wild 40-3328-22C

Well Name Wild 40-3328-22C	Lease Multiple Leases	API/UWI 43013543100000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btn (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
39	1/1/2024	Perforated	13,911.0	13,912.0	6.0		18
39	1/1/2024	Perforated	13,851.0	13,852.0	6.0		18
39	1/1/2024	Perforated	13,791.0	13,792.0	6.0		18
40	1/1/2024	Perforated	13,731.0	13,732.0	6.0		18
40	1/1/2024	Perforated	13,671.0	13,672.0	6.0		18
40	1/1/2024	Perforated	13,611.0	13,612.0	6.0		18
41	1/1/2024	Perforated	13,548.0	13,549.0	6.0		18
41	1/1/2024	Perforated	13,491.0	13,492.0	6.0		18
41	1/1/2024	Perforated	13,431.0	13,432.0	6.0		18
42	1/2/2024	Perforated	13,371.0	13,372.0	6.0		18
42	1/2/2024	Perforated	13,311.0	13,312.0	6.0		18
42	1/2/2024	Perforated	13,251.0	13,252.0	6.0		18
43	1/2/2024	Perforated	13,191.0	13,192.0	6.0		18
43	1/2/2024	Perforated	13,131.0	13,132.0	6.0		18
43	1/2/2024	Perforated	13,071.0	13,072.0	6.0		18
44	1/2/2024	Perforated	13,011.0	13,012.0	6.0		18
44	1/2/2024	Perforated	12,951.0	12,952.0	6.0		18
44	1/2/2024	Perforated	12,891.0	12,892.0	6.0		18
45	1/2/2024	Perforated	12,831.0	12,832.0	6.0		18
45	1/2/2024	Perforated	12,772.0	12,773.0	6.0		18
45	1/2/2024	Perforated	12,711.0	12,712.0	6.0		18
46	1/3/2024	Perforated	12,651.0	12,652.0	6.0		18
46	1/3/2024	Perforated	12,591.0	12,592.0	6.0		18
46	1/3/2024	Perforated	12,531.0	12,532.0	6.0		18
47	1/3/2024	Perforated	12,471.0	12,472.0	6.0		18
47	1/3/2024	Perforated	12,411.0	12,412.0	6.0		18
47	1/3/2024	Perforated	12,351.0	12,352.0	6.0		18
48	1/3/2024	Perforated	12,293.0	12,294.0	6.0		18
48	1/3/2024	Perforated	12,231.0	12,232.0	6.0		18
48	1/3/2024	Perforated	12,171.0	12,172.0	6.0		18
49	1/4/2024	Perforated	12,111.0	12,112.0	6.0		18
49	1/4/2024	Perforated	12,051.0	12,052.0	6.0		18
49	1/4/2024	Perforated	11,991.0	11,992.0	6.0		18
50	1/4/2024	Perforated	11,931.0	11,932.0	6.0		18
50	1/4/2024	Perforated	11,871.0	11,872.0	6.0		18
50	1/4/2024	Perforated	11,811.0	11,812.0	6.0		18
51	1/4/2024	Perforated	11,751.0	11,752.0	6.0		18
51	1/4/2024	Perforated	11,691.0	11,692.0	6.0		18
51	1/4/2024	Perforated	11,631.0	11,632.0	6.0		18
52	1/5/2024	Perforated	11,571.0	11,572.0	6.0		18
52	1/5/2024	Perforated	11,511.0	11,512.0	6.0		18
52	1/5/2024	Perforated	11,451.0	11,452.0	6.0		18
53	1/5/2024	Perforated	11,391.0	11,392.0	6.0		18
53	1/5/2024	Perforated	11,331.0	11,332.0	6.0		18
53	1/5/2024	Perforated	11,271.0	11,272.0	6.0		18
54	1/5/2024	Perforated	11,211.0	11,212.0	6.0		18
54	1/5/2024	Perforated	11,151.0	11,152.0	6.0		18
54	1/5/2024	Perforated	11,091.0	11,092.0	6.0		18
55	1/6/2024	Perforated	11,031.0	11,032.0	6.0		18
55	1/6/2024	Perforated	10,969.0	10,970.0	6.0		18
55	1/6/2024	Perforated	10,911.0	10,912.0	6.0		18
56	1/6/2024	Perforated	10,851.0	10,852.0	6.0		18
56	1/6/2024	Perforated	10,791.0	10,792.0	6.0		18
56	1/6/2024	Perforated	10,731.0	10,732.0	6.0		18
57	1/6/2024	Perforated	10,671.0	10,672.0	6.0		18
57	1/6/2024	Perforated	10,611.0	10,612.0	6.0		18
57	1/6/2024	Perforated	10,551.0	10,552.0	6.0		18

**Regulatory- Perforations****Well Name: Wild 40-3328-22C**

Well Name Wild 40-3328-22C	Lease Multiple Leases	API/UWI 43013543100000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
Total							

Wild 40-3328-22C

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 12/8/2023	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,193.00	4,307.47	100,800.0
2	8,436.80	8,928.74	407,610.0
3	8,054.30	8,535.63	406,260.0
4	8,093.30	8,574.73	406,270.0
5	8,725.40	9,200.18	406,400.0
6	7,786.60	8,265.26	406,590.0
7	8,061.70	8,543.74	406,460.0
8	7,606.40	8,090.86	407,480.0
9	7,987.80	8,459.20	407,500.0
10	8,187.80	8,672.14	407,980.0
11	8,064.70	8,546.96	407,156.0
12	8,028.60	8,505.53	406,800.0
13	7,992.00	8,471.81	406,910.0
14	8,142.50	8,618.12	406,429.0
15	7,730.40	8,202.35	406,927.0
16	7,856.00	8,338.22	406,762.0
17	7,964.70	8,442.46	406,800.0
18	8,017.60	8,519.91	406,740.0
19	8,446.60	8,947.02	406,600.0
20	8,185.80	8,685.49	406,796.0
21	8,124.00	8,617.64	406,100.0
22	8,153.20	8,650.48	406,984.0
23	8,109.00	8,602.67	407,196.0
24	8,057.80	8,543.66	406,600.0
25	8,467.60	8,958.30	406,500.0
26	8,171.40	8,669.77	407,740.0
27	8,141.20	8,640.20	406,800.0
28	8,097.40	8,592.15	406,700.0
29	7,880.30	8,355.95	412,373.0
30	8,078.60	8,574.89	406,700.0
31	8,062.90	8,555.67	406,800.0
32	8,089.60	8,588.92	406,978.0
33	8,135.50	8,607.27	406,582.0
34	8,093.20	8,584.19	406,300.0
35	8,165.90	8,663.06	406,590.0
36	8,058.00	8,549.48	406,800.0
37	8,044.60	8,544.96	407,500.0
38	6,557.20	6,953.98	336,626.0
39	9,820.80	10,328.68	406,197.0
40	8,132.60	8,627.25	406,500.0
41	8,168.20	8,673.78	406,900.0
42	7,639.20	8,141.13	407,259.0
43	8,223.50	8,738.37	406,819.0
44	8,007.10	8,498.18	406,600.0
45	7,662.70	8,149.98	409,400.0
46	7,762.90	8,248.70	408,370.0
47	7,982.80	8,468.49	406,400.0
48	7,904.20	8,240.09	406,400.0
49	7,992.30	8,484.73	410,790.0
50	7,946.80	8,432.10	406,460.0
51	8,339.90	8,879.14	406,260.0
52	8,182.40	8,665.55	406,630.0
53	8,717.80	9,193.46	410,380.0
54	6,972.50	7,250.74	197,460.0
55	9,655.20	10,158.35	441,320.0
56	9,390.90	9,883.27	406,580.0
57	7,864.60	8,333.69	395,000.0



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/11/2023 11:47	12/11/2023 11:54			Standby	Well Shut In	0.13	Stimulation	Stage 7 - Well shut in. Ready for Wireline
12/11/2023 11:54	12/11/2023 11:55			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 7 - Switching for Wireline
12/11/2023 11:55	12/11/2023 11:58			Wireline	Equalizing	0.05	Stimulation	Stage 7 - Wireline stabbed on and equalizing pressure
12/11/2023 11:58	12/11/2023 13:45			Wireline	WL Run	1.78	Stimulation	Stage 8 - Wireline operations Stage 8
12/11/2023 13:45	12/11/2023 13:50			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 8 - Shutting in and bleeding off well
12/11/2023 13:50	12/11/2023 19:42			Standby	Well Shut In	5.87	Stimulation	Stage 8 - Well shut in. Ready for Frac
12/11/2023 19:42	12/11/2023 19:44			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 8 - Switching for Frac
12/11/2023 19:44	12/11/2023 19:52			Frac	Preventive Maintenance	0.13	Stimulation	Stage 8 - Frac pump maintenance
12/11/2023 19:52	12/11/2023 20:05			Frac	Pressure Test	0.22	Stimulation	Stage 8 - Frac pressure testing and equalizing to well
12/11/2023 20:05	12/11/2023 22:24			Frac	Fracturing	2.31	Stimulation	Stage 8 - Frac operations Stage 8 Start Stage: 11/12 IWHP: 4,920/ SICP: 5,420 End Stage: 11/12
12/11/2023 22:24	12/11/2023 22:26			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 8 - Shutting in and bleeding off well
12/11/2023 22:26	12/11/2023 22:28			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 8 - Switching for Wireline
12/11/2023 22:28	12/11/2023 22:28			Standby	Well Shut In	0.00		Stage 8 - null
12/11/2023 22:28	12/11/2023 22:30			Wireline	Equalizing	0.04	Stimulation	Stage 8 - Wireline stabbed on and equalizing pressure
12/11/2023 22:30	12/11/2023 23:55			Wireline	WL Run	1.41	Stimulation	Stage 9 - Wireline operations Stage 9
12/11/2023 23:55	12/12/2023 00:00			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 9 - Shutting in and bleeding off well
12/12/2023 00:00	12/12/2023 05:56			Standby	Well Shut In	5.92	Stimulation	Stage 9 - Well shut in. Ready for Frac
12/12/2023 05:56	12/12/2023 05:58			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 9 - Switching for Frac
12/12/2023 05:58	12/12/2023 06:00			Frac	Preventive Maintenance	0.03	Stimulation	Stage 9 - Frac pump maintenance
12/12/2023 06:00	12/12/2023 06:04			Frac	Preventive Maintenance	0.07	Stimulation	Stage 9 - Frac pump maintenance
12/12/2023 06:04	12/12/2023 06:08			Frac	Equalizing	0.07	Stimulation	Stage 9 - Frac equalizing to well
12/12/2023 06:08	12/12/2023 08:32			Frac	Fracturing	2.41	Stimulation	Stage 9 - Frac operations Stage 9 IWHP: 4,964/ SICP: 5,520 Start Stage: 12/12 FLUID ENDS End Stage: 10/12 FLUID ENDS
12/12/2023 08:32	12/12/2023 08:35			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 9 - Shutting in and bleeding off well
12/12/2023 08:35	12/12/2023 08:38			Standby	Well Shut In	0.06	Stimulation	Stage 9 - Well shut in. Ready for Wireline
12/12/2023 08:38	12/12/2023 08:39			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 9 - Switching for Wireline
12/12/2023 08:39	12/12/2023 08:42			Wireline	Equalizing	0.05	Stimulation	Stage 9 - Wireline stabbed on and equalizing pressure
12/12/2023 08:42	12/12/2023 11:15			Wireline	WL Run	2.55	Stimulation	Stage 10 - Wireline operations Stage 10
12/12/2023 11:15	12/12/2023 11:20			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 10 - Shutting in and bleeding off well
12/12/2023 11:20	12/13/2023 05:59			Standby	Well Shut In	18.66	Special Services	Stage 10 - Well shut in. Ready for Frac
12/13/2023 06:00	12/14/2023 06:00			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac
12/14/2023 06:00	12/15/2023 06:00			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac
12/15/2023 06:00	12/16/2023 05:59			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac
12/16/2023 06:00	12/17/2023 06:00			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac
12/17/2023 06:00	12/18/2023 06:00			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/18/2023 06:00	12/19/2023 06:00			Standby	Well Shut In	24.00	Special Services	Stage 10 - Well shut in. Ready for Frac
12/19/2023 06:00	12/19/2023 16:27			Standby	Well Shut In	10.46	Special Services	Stage 10 - Well shut in. Ready for Frac
12/19/2023 16:27	12/19/2023 16:29			Frac Tree	Well Switch Pump Down	0.04	Special Services	Stage 10 - Switching for PD
12/19/2023 16:29	12/19/2023 16:34			Pump Down	Acid Pump Down	0.07	Special Services	Stage 10 - PD spotting acid
12/19/2023 16:34	12/19/2023 16:36			Frac Tree	Well Switch Wellhead	0.03	Special Services	Stage 10 - Switching for Frac
12/19/2023 16:36	12/19/2023 16:48			Frac	Preventive Maintenance	0.20	Special Services	Stage 10 - Frac pump maintenance
12/19/2023 16:48	12/19/2023 16:51			Frac	Equalizing	0.05	Special Services	Stage 10 - Frac equalizing to well
12/19/2023 16:51	12/19/2023 19:16			Frac	Fracturing	2.42	Stimulation	Stage 10 - Frac operations Stage 10 IWHP: 4,400/ SICP: 5,742 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/19/2023 19:16	12/19/2023 19:22			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 10 - Shutting in and bleeding off well
12/19/2023 19:22	12/19/2023 19:24			Standby	Well Shut In	0.04	Stimulation	Stage 10 - Well shut in. Ready for Wireline
12/19/2023 19:24	12/19/2023 19:25			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 10 - Switching for Wireline
12/19/2023 19:25	12/19/2023 19:28			Wireline	Equalizing	0.04	Stimulation	Stage 10 - Wireline stabbed on and equalizing pressure
12/19/2023 19:28	12/19/2023 20:40			Wireline	WL Run	1.21	Stimulation	Stage 11 - Wireline operations Stage 11
12/19/2023 20:40	12/19/2023 20:44			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 11 - Shutting in and bleeding off well
12/19/2023 20:44	12/20/2023 04:47			Standby	Well Shut In	8.04	Stimulation	Stage 11 - Well shut in. Ready for Frac
12/20/2023 04:47	12/20/2023 04:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 11 - Switching for Frac
12/20/2023 04:49	12/20/2023 05:12			Frac	Preventive Maintenance	0.38	Stimulation	Stage 11 - Frac pump maintenance
12/20/2023 05:12	12/20/2023 05:17			Frac	Equalizing	0.09	Stimulation	Stage 11 - Frac equalizing to well
12/20/2023 05:17	12/20/2023 06:00			Frac	Fracturing	0.71	Stimulation	Stage 11 - Frac operations Stage 11
12/20/2023 06:00	12/20/2023 07:45			Frac	Fracturing	1.76	Stimulation	Stage 11 - Frac operations Stage 11 IWHP: 4,612/ SICP: 5663 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS
12/20/2023 07:45	12/20/2023 07:49			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 11 - Shutting in and bleeding off well
12/20/2023 07:49	12/20/2023 08:09			Standby	Well Shut In	0.33	Stimulation	Stage 11 - Well shut in. Ready for Wireline
12/20/2023 08:09	12/20/2023 08:10			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 11 - Switching for Wireline
12/20/2023 08:10	12/20/2023 08:12			Wireline	Equalizing	0.03	Stimulation	Stage 11 - Wireline stabbed on and equalizing pressure
12/20/2023 08:12	12/20/2023 09:58			Wireline	WL Run	1.77	Stimulation	Stage 12 - Wireline operations Stage 12
12/20/2023 09:58	12/20/2023 10:03			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 12 - Shutting in and bleeding off well
12/20/2023 10:03	12/20/2023 15:29			Standby	Well Shut In	5.43	Stimulation	Stage 12 - Well shut in. Ready for Wireline
12/20/2023 15:29	12/20/2023 15:35			Frac Tree	Well Switch Frac	0.10	Stimulation	Stage 12 - Switching for Frac
12/20/2023 15:35	12/20/2023 15:36			Frac	Equalizing	0.02	Stimulation	Stage 12 - Frac equalizing to well
12/20/2023 15:36	12/20/2023 18:03			Frac	Fracturing	2.44	Stimulation	Stage 12 - Frac operations Stage 12 IWHP:4800 / SICP: 5613 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/20/2023 18:03	12/20/2023 18:10			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Stage 12 - Shutting in and bleeding off well
12/20/2023 18:10	12/20/2023 18:13			Standby	Well Shut In	0.05	Stimulation	Stage 12 - Well shut in. Ready for Wireline
12/20/2023 18:13	12/20/2023 18:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 12 - Switching for Wireline



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60057.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/25/2023 12:44	12/25/2023 15:07			Frac	Fracturing	2.38	Stimulation	Stage 20 - Frac operations Stage 20 Start Stage: 10/12 IWHP: 4,857 / SICP: 5,280 End Stage: 10/12
12/25/2023 15:07	12/25/2023 15:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 20 - Shutting in and bleeding off well
12/25/2023 15:11	12/25/2023 16:37			Standby	Well Shut In	1.44	Stimulation	Stage 20 - Well shut in. Ready for Wireline
12/25/2023 16:37	12/25/2023 16:39			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 20 - Shutting in and bleeding off well
12/25/2023 16:39	12/25/2023 16:41			Wireline	Equalizing	0.04	Stimulation	Stage 20 - Wireline stabbed on and equalizing pressure
12/25/2023 16:41	12/25/2023 17:46			Wireline	WL Run	1.08	Stimulation	Stage 21 - Wireline operations Stage 21
12/25/2023 17:46	12/25/2023 17:49			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 21 - Shutting in and bleeding off well
12/25/2023 17:49	12/25/2023 20:10			Standby	Well Shut In	2.35	Stimulation	Stage 21 - Well shut in. Ready for Frac
12/25/2023 20:10	12/25/2023 20:12			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 21 - Switching for Frac
12/25/2023 20:12	12/25/2023 20:22			Frac	Preventive Maintenance	0.17	Stimulation	Stage 21 - Frac pump maintenance
12/25/2023 20:22	12/25/2023 20:26			Frac	Equalizing	0.06	Stimulation	Stage 21 - Frac equalizing to well
12/25/2023 20:26	12/25/2023 22:55			Frac	Fracturing	2.49	Stimulation	Stage 21 - Frac operations Stage 21 IWHP: 5206 / SICP: 5609 START 10/12 FLUID ENDS END 10/12 FLUID ENDS
12/25/2023 22:55	12/25/2023 23:00			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 21 - Shutting in and bleeding off well
12/25/2023 23:00	12/25/2023 23:00			Standby	Well Shut In	0.00		Stage 21 - null
12/25/2023 23:00	12/25/2023 23:02			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 21 - Switching for Wireline
12/25/2023 23:02	12/25/2023 23:05			Wireline	Equalizing	0.05	Stimulation	Stage 21 - Wireline stabbed on and equalizing pressure
12/25/2023 23:05	12/26/2023 00:09			Wireline	WL Run	1.06	Stimulation	Stage 22 - Wireline operations Stage 22
12/26/2023 00:09	12/26/2023 00:13			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 22 - Shutting in and bleeding off well
12/26/2023 00:13	12/26/2023 03:43			Standby	Well Shut In	3.50	Stimulation	Stage 22 - Well shut in. Ready for Frac
12/26/2023 03:43	12/26/2023 03:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 22 - Switching for Frac
12/26/2023 03:45	12/26/2023 03:49			Frac	Preventive Maintenance	0.06	Stimulation	Stage 22 - Frac pump maintenance
12/26/2023 03:49	12/26/2023 03:51			Frac	Equalizing	0.05	Stimulation	Stage 22 - Frac equalizing to well
12/26/2023 03:51	12/26/2023 06:00			Frac	Fracturing	2.13	Stimulation	Stage 22 - Frac operations Stage 22
12/26/2023 06:00	12/26/2023 06:07			Frac	Fracturing	0.12	Stimulation	Stage 22 - Frac operations Stage 22 Start Stage: 11/12 IWHP: 4925 / SICP:5,572 End Stage:11/12
12/26/2023 06:07	12/26/2023 06:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 22 - Shutting in and bleeding off well
12/26/2023 06:11	12/26/2023 06:43			Standby	Well Shut In	0.53	Stimulation	Stage 22 - Well shut in. Ready for Wireline
12/26/2023 06:43	12/26/2023 06:44			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 22 - Switching for Wireline
12/26/2023 06:44	12/26/2023 06:47			Wireline	Equalizing	0.05	Stimulation	Stage 22 - Wireline stabbed on and equalizing pressure
12/26/2023 06:47	12/26/2023 08:05			Wireline	WL Run	1.30	Stimulation	Stage 23 - Wireline operations Stage 23
12/26/2023 08:05	12/26/2023 08:10			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 23 - Shutting in and bleeding off well
12/26/2023 08:10	12/26/2023 10:42			Standby	Well Shut In	2.53	Stimulation	Stage 23 - Well shut in. Ready for Frac
12/26/2023 10:42	12/26/2023 10:44			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 23 - Switching for Frac



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/28/2023 03:24	12/28/2023 04:26			Wireline	WL Run	1.04	Stimulation	Stage 29 - Wireline operations Stage 29
12/28/2023 04:26	12/28/2023 04:30			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 29 - Shutting in and bleeding off well
12/28/2023 04:30	12/28/2023 05:19			Standby	Well Shut In	0.83	Stimulation	Stage 29 - Well shut in. Ready for Frac
12/28/2023 05:19	12/28/2023 05:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 29 - Switching for Frac
12/28/2023 05:21	12/28/2023 05:49			Frac	Preventive Maintenance	0.47	Stimulation	Stage 29 - Frac pump maintenance
12/28/2023 05:49	12/28/2023 05:59			Frac	Pressure Test	0.17	Stimulation	Stage 29 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/28/2023 06:00	12/28/2023 10:05			Frac	Frac Data Van	4.08	Stimulation	Stage 29 - Exceeded 30 min well switch Profrac - Rig in a E-Pump, reboot data van. After rebooting the van petrix wouldn't reload, troubleshooting.
12/28/2023 10:05	12/28/2023 10:05			Frac	Fracturing	0.00		Stage 29 - Frac operations Stage 29
12/28/2023 10:05	12/28/2023 10:09			Frac	Equalizing	0.08	Stimulation	Stage 29 - Frac pressure testing and equalizing to well. Datavan reset computers. Exceeded 30 min well switch
12/28/2023 10:09	12/28/2023 12:21			Frac	Fracturing	2.20	Stimulation	Stage 29 - Frac operations Stage 29 Start Stage: 10/12 IWHP: 4,875 / SICP: 5,560 End Stage: 10/12
12/28/2023 12:21	12/28/2023 12:26			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 29 - Shutting in and bleeding off well
12/28/2023 12:26	12/28/2023 12:40			Standby	Well Shut In	0.24	Stimulation	Stage 29 - Well shut in. Ready for Wireline
12/28/2023 12:40	12/28/2023 12:41			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 29 - Switching for Wireline
12/28/2023 12:41	12/28/2023 12:43			Wireline	Equalizing	0.03	Stimulation	Stage 29 - Wireline stabbed on and equalizing pressure
12/28/2023 12:43	12/28/2023 14:02			Wireline	WL Run	1.31	Stimulation	Stage 30 - Wireline operations Stage 30
12/28/2023 14:02	12/28/2023 14:07			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 30 - Shutting in and bleeding off well
12/28/2023 14:07	12/28/2023 18:48			Standby	Well Shut In	4.69	Stimulation	Stage 30 - Well shut in. Ready for Frac
12/28/2023 18:48	12/28/2023 18:50			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 30 - Switching for Frac
12/28/2023 18:50	12/28/2023 18:56			Frac	Preventive Maintenance	0.10	Stimulation	Stage 30 - Frac pump maintenance
12/28/2023 18:56	12/28/2023 19:00			Frac	Equalizing	0.06	Stimulation	Stage 30 - Frac equalizing to well
12/28/2023 19:00	12/28/2023 21:29			Frac	Fracturing	2.49	Stimulation	Stage 30 - Frac operations Stage 30 IWHP: 4956 / SICP: 5406 START 10/12 FLUID ENDS END 10/12 FLUID ENDS
12/28/2023 21:29	12/28/2023 21:34			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 30 - Shutting in and bleeding off well
12/28/2023 21:34	12/28/2023 21:41			Standby	Well Shut In	0.12	Stimulation	Stage 30 - Well shut in. Ready for Wireline
12/28/2023 21:41	12/28/2023 21:42			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 30 - Switching for Wireline
12/28/2023 21:42	12/28/2023 21:44			Wireline	Equalizing	0.03	Stimulation	Stage 30 - Wireline stabbed on and equalizing pressure
12/28/2023 21:44	12/28/2023 22:55			Wireline	WL Run	1.19	Stimulation	Stage 31 - Wireline operations Stage 31
12/28/2023 22:55	12/28/2023 22:59			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 31 - Shutting in and bleeding off well
12/28/2023 22:59	12/29/2023 00:44			Standby	Well Shut In	1.75	Stimulation	Stage 31 - Well shut in. Ready for Frac
12/29/2023 00:44	12/29/2023 00:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 31 - Switching for Frac
12/29/2023 00:46	12/29/2023 01:14			Frac	Preventive Maintenance	0.47	Stimulation	Stage 31 - Frac pump maintenance
12/29/2023 01:14	12/29/2023 01:23			Frac	Frac Pumps	0.15	Stimulation	Stage 31 - Frac pump maintenance. Exceeded 30 min well switch Pro Frac- communication issues with pump 11
12/29/2023 01:23	12/29/2023 01:39			Frac	Pressure Test	0.27	Stimulation	Stage 31 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/29/2023 01:39	12/29/2023 03:56			Frac	Fracturing	2.28	Stimulation	Stage 31 - Frac operations Stage 31 IWHP: 4,835 / SICP: 5,465 START 10/12 FLUID ENDS END 10/12 FLUID ENDS
12/29/2023 03:56	12/29/2023 04:01			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 31 - Shutting in and bleeding off well
12/29/2023 04:01	12/29/2023 04:07			Standby	Well Shut In	0.10	Stimulation	Stage 31 - Well shut in. Ready for Wireline
12/29/2023 04:07	12/29/2023 04:09			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 31 - Switching for Wireline
12/29/2023 04:09	12/29/2023 04:11			Wireline	Equalizing	0.04	Stimulation	Stage 31 - Wireline stabbed on and equalizing pressure
12/29/2023 04:11	12/29/2023 05:12			Wireline	WL Run	1.01	Stimulation	Stage 32 - Wireline operations Stage 32
12/29/2023 05:12	12/29/2023 05:16			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 32 - Shutting in and bleeding off well
12/29/2023 05:16	12/29/2023 05:59			Standby	Well Shut In	0.72	Stimulation	Stage 32 - Well shut in. Ready for Frac
12/29/2023 06:00	12/29/2023 06:24			Standby	Well Shut In	0.41	Stimulation	Stage 32 - Well shut in. Ready for Frac
12/29/2023 06:24	12/29/2023 06:26			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 32 - Switching for Frac
12/29/2023 06:26	12/29/2023 06:48			Frac	Preventive Maintenance	0.36	Stimulation	Stage 32 - Frac pump maintenance
12/29/2023 06:48	12/29/2023 06:58			Frac	Pressure Test	0.17	Stimulation	Stage 32 - Frac pressure testing and equalizing to well
12/29/2023 06:58	12/29/2023 09:13			Frac	Fracturing	2.25	Stimulation	Stage 32 - Frac operations Stage 32 Start Stage: 10/12 IWHP: 4,995 / SICP: 5,555 End Stage: 10/12
12/29/2023 09:13	12/29/2023 09:20			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Stage 32 - Shutting in and bleeding off well
12/29/2023 09:20	12/29/2023 09:25			Standby	Well Shut In	0.08	Stimulation	Stage 32 - Well shut in. Ready for Wireline
12/29/2023 09:25	12/29/2023 09:26			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 32 - Switching for Wireline
12/29/2023 09:26	12/29/2023 09:29			Wireline	Equalizing	0.04	Stimulation	Stage 32 - Wireline stabbed on and equalizing pressure
12/29/2023 09:29	12/29/2023 10:31			Wireline	WL Run	1.04	Stimulation	Stage 33 - Wireline operations Stage 33
12/29/2023 10:31	12/29/2023 10:35			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 33 - Shutting in and bleeding off well
12/29/2023 10:35	12/29/2023 13:28			Standby	Well Shut In	2.89	Stimulation	Stage 33 - Well shut in. Ready for Frac
12/29/2023 13:28	12/29/2023 13:30			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 33 - Switching for Frac
12/29/2023 13:30	12/29/2023 13:39			Frac	Equalizing	0.15	Stimulation	Stage 33 - Frac equalizing to well
12/29/2023 13:39	12/29/2023 15:58			Frac	Fracturing	2.31	Stimulation	Stage 33 - Frac operations Stage 33 Start Stage: 10/12 IWHP: 5,400 / SICP: 5,675 End Stage: 10/12
12/29/2023 15:58	12/29/2023 16:04			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 33 - Shutting in and bleeding off well
12/29/2023 16:04	12/29/2023 16:06			Standby	Well Shut In	0.03	Stimulation	Stage 33 - Well shut in. Ready for Wireline
12/29/2023 16:06	12/29/2023 16:07			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 33 - Switching for Wireline
12/29/2023 16:07	12/29/2023 16:09			Wireline	Equalizing	0.04	Stimulation	Stage 33 - Wireline stabbed on and equalizing pressure
12/29/2023 16:09	12/29/2023 17:19			Wireline	WL Run	1.17	Stimulation	Stage 34 - Wireline operations Stage 34
12/29/2023 17:19	12/29/2023 17:24			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 34 - Shutting in and bleeding off well
12/29/2023 17:24	12/30/2023 06:00			Standby	Well Shut In	12.60	Stimulation	Stage 34 - Well shut in. Ready for Frac
12/30/2023 06:00	12/31/2023 00:22			Standby	Well Shut In	18.38	Stimulation	Stage 34 - Well shut in. Ready for Frac
12/31/2023 00:22	12/31/2023 00:24			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 34 - Switching for Frac



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/1/2024 10:40	1/1/2024 11:59			Frac	Chemical Unit	1.33	Stimulation	Stage 39 - Frac operations Stage 39 mid stage shut down due to Xlink pump issues Solaris - can't get X-Link going flush well with 222,488# of sand pumped to repair X-Link pump,
1/1/2024 11:59	1/1/2024 11:59			Frac Tree	Well Switch Wellhead	0.00		Stage 39 - Shutting in and bleeding off well
1/1/2024 11:59	1/1/2024 11:59			Standby	Well Shut In	0.00		Stage 39 - Well shut in. Ready for Frac to resume when Crosslink pump is fixed
1/1/2024 11:59	1/1/2024 11:59			Frac Tree	Well Switch Frac	0.00		Stage 39 - null
1/1/2024 11:59	1/1/2024 12:48			Frac	Fracturing	0.82	Stimulation	Stage 39 - Frac operations Stage 39 resumed Start Stage: 11/12 IWHP: 5,050 / SICP: 5,100 End Stage: 9/12
1/1/2024 12:48	1/1/2024 12:54			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 39 - Shutting in and bleeding off well
1/1/2024 12:54	1/1/2024 12:57			Standby	Well Shut In	0.05	Stimulation	Stage 39 - Well shut in. Ready for Wireline
1/1/2024 12:57	1/1/2024 12:58			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 39 - Switching for Wireline
1/1/2024 12:58	1/1/2024 13:01			Wireline	Equalizing	0.05	Stimulation	Stage 39 - Wireline stabbed on and equalizing pressure
1/1/2024 13:01	1/1/2024 13:58			Wireline	WL Run	0.94	Stimulation	Stage 40 - Wireline operations Stage 40
1/1/2024 13:58	1/1/2024 14:02			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 40 - Shutting in and bleeding off well
1/1/2024 14:02	1/1/2024 15:27			Standby	Well Shut In	1.42	Stimulation	Stage 40 - Well shut in. Ready for Frac
1/1/2024 15:27	1/1/2024 15:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 40 - Switching for Frac
1/1/2024 15:29	1/1/2024 15:43			Frac	Preventive Maintenance	0.23	Stimulation	Stage 40 - Frac pump maintenance
1/1/2024 15:43	1/1/2024 15:57			Frac	Equalizing	0.23	Stimulation	Stage 40 - Frac pressure testing and equalizing to well
1/1/2024 15:57	1/1/2024 16:02			Frac	Equalizing	0.08	Stimulation	Stage 40 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch Profrac - Pump maintenance
1/1/2024 16:02	1/1/2024 18:30			Frac	Fracturing	2.48	Stimulation	Stage 40 - Wireline operations Stage 40 IWHP: 5013 / SICP: 5338 START 8/12 FLUID ENDS END 8/12 FLUID ENDS
1/1/2024 18:30	1/1/2024 18:36			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 40 - Shutting in and bleeding off well
1/1/2024 18:36	1/1/2024 18:37			Standby	Well Shut In	0.02	Stimulation	Stage 40 - Well shut in. Ready for Wireline
1/1/2024 18:37	1/1/2024 18:39			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 40 - Switching for Wireline
1/1/2024 18:39	1/1/2024 18:41			Wireline	Equalizing	0.03	Stimulation	Stage 40 - Wireline stabbed on and equalizing pressure
1/1/2024 18:41	1/1/2024 19:49			Wireline	WL Run	1.13	Stimulation	Stage 41 - Wireline operations Stage 41
1/1/2024 19:49	1/1/2024 19:52			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 41 - Shutting in and bleeding off well
1/1/2024 19:52	1/1/2024 21:12			Standby	Well Shut In	1.32	Stimulation	Stage 41 - Well shut in. Ready for Frac
1/1/2024 21:12	1/1/2024 21:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 41 - Switching for Frac
1/1/2024 21:14	1/1/2024 21:26			Frac	Preventive Maintenance	0.21	Stimulation	Stage 41 - Frac pump maintenance
1/1/2024 21:26	1/1/2024 21:29			Frac	Equalizing	0.04	Stimulation	Stage 41 - Frac equalizing to well
1/1/2024 21:29	1/1/2024 23:39			Frac	Fracturing	2.18	Stimulation	Stage 41 - Frac operations Stage 41 IWHP: 4,981 / SICP: 5,404 START 11/12 FLUID ENDS END 10/12 FLUID ENDS
1/1/2024 23:39	1/1/2024 23:45			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 41 - Shutting in and bleeding off well
1/1/2024 23:45	1/1/2024 23:48			Standby	Well Shut In	0.04	Stimulation	Stage 41 - Well shut in. Ready for Wireline
1/1/2024 23:48	1/1/2024 23:49			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 41 - Switching for Wireline
1/1/2024 23:49	1/1/2024 23:51			Wireline	Equalizing	0.03	Stimulation	Stage 41 - Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/1/2024 23:51	1/2/2024 01:07			Wireline	WL Run	1.27	Stimulation	Stage 42 - Wireline operations Stage 42
1/2/2024 01:07	1/2/2024 01:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 42 - Shutting in and bleeding off well
1/2/2024 01:11	1/2/2024 02:39			Standby	Well Shut In	1.46	Stimulation	Stage 42 - Well shut in. Ready for Frac
1/2/2024 02:39	1/2/2024 02:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 42 - Switching for Frac
1/2/2024 02:41	1/2/2024 03:09			Frac	Preventive Maintenance	0.47	Stimulation	Stage 42 - Frac pump maintenance
1/2/2024 03:09	1/2/2024 03:33			Frac	Frac Pumps	0.40	Stimulation	Stage 42 - Frac pump maintenance. Exceeded 30 min well switch Pro frac - Pump Maintenance
1/2/2024 03:33	1/2/2024 03:49			Frac	Pressure Test	0.26	Stimulation	Stage 42 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
1/2/2024 03:49	1/2/2024 03:52			Frac	Frac Iron	0.06	Stimulation	Stage 42 - Frac fixing leak.
1/2/2024 03:52	1/2/2024 04:00			Frac	Pressure Test	0.14	Stimulation	Stage 42 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
1/2/2024 04:00	1/2/2024 05:57			Frac	Fracturing	1.95	Stimulation	Stage 42 - Frac operations Stage 42 Start Stage: 11/12 IWHP: 4,872 / SICP: 5,400 End Stage: 11/12
1/2/2024 05:57	1/2/2024 06:00			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 42 - Shutting in and bleeding off well
1/2/2024 06:00	1/2/2024 06:18			Standby	Well Shut In	0.30	Stimulation	Stage 42 - Well shut in. Ready for Wireline
1/2/2024 06:18	1/2/2024 06:19			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 42 - Switching for Wireline
1/2/2024 06:19	1/2/2024 06:21			Wireline	Equalizing	0.05	Stimulation	Stage 42 - Wireline stabbed on and equalizing pressure
1/2/2024 06:21	1/2/2024 07:33			Wireline	WL Run	1.20	Stimulation	Stage 43 - Wireline operations Stage 43
1/2/2024 07:33	1/2/2024 07:40			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 43 - Shutting in and bleeding off well
1/2/2024 07:40	1/2/2024 10:11			Standby	Well Shut In	2.53	Stimulation	Stage 43 - Well shut in. Ready for Frac
1/2/2024 10:11	1/2/2024 10:13			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 43 - Switching for Frac
1/2/2024 10:13	1/2/2024 10:32			Frac	Preventive Maintenance	0.32	Stimulation	Stage 43 - Frac pump maintenance
1/2/2024 10:32	1/2/2024 10:39			Frac	Equalizing	0.11	Stimulation	Stage 43 - Frac equalizing to well
1/2/2024 10:39	1/2/2024 12:48			Frac	Fracturing	2.14	Stimulation	Stage 43 - Frac operations Stage 43 Start Stage: 11/12 IWHP: 5,049/ SICP: 5,400 End Stage: 11/12
1/2/2024 12:48	1/2/2024 12:54			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 43 - Shutting in and bleeding off well
1/2/2024 12:54	1/2/2024 13:26			Standby	Well Shut In	0.54	Stimulation	Stage 43 - Well shut in. Ready for Wireline
1/2/2024 13:26	1/2/2024 13:27			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 43 - Switching for Wireline
1/2/2024 13:27	1/2/2024 13:29			Wireline	Equalizing	0.04	Stimulation	Stage 43 - Wireline stabbed on and equalizing pressure
1/2/2024 13:29	1/2/2024 14:24			Wireline	WL Run	0.91	Stimulation	Stage 44 - Wireline operations Stage 44
1/2/2024 14:24	1/2/2024 14:27			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 44 - Shutting in and bleeding off well
1/2/2024 14:27	1/2/2024 17:24			Standby	Well Shut In	2.96	Stimulation	Stage 44 - Well shut in. Ready for Frac
1/2/2024 17:24	1/2/2024 17:26			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 44 - Switching for Frac
1/2/2024 17:26	1/2/2024 17:30			Frac	Preventive Maintenance	0.07	Stimulation	Stage 44 - Frac pump maintenance
1/2/2024 17:30	1/2/2024 17:34			Frac	Equalizing	0.06	Stimulation	Stage 44 - Frac equalizing to well
1/2/2024 17:34	1/2/2024 19:37			Frac	Fracturing	2.04	Stimulation	Stage 44 - Frac operations Stage 44 IWHP: 4762 / SICP: 5,350 START 12/12 FLUID ENDS END 11/12 FLUID ENDS



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/4/2024 06:01	1/4/2024 06:03			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 49 - Switching for Frac
1/4/2024 06:03	1/4/2024 06:24			Frac	Preventive Maintenance	0.35	Stimulation	Stage 49 - Frac pump maintenance
1/4/2024 06:24	1/4/2024 06:28			Frac	Equalizing	0.06	Stimulation	Stage 49 - Frac equalizing to well
1/4/2024 06:28	1/4/2024 09:08			Frac	Fracturing	2.65	Stimulation	Stage 49 - Frac operations Stage 49 Start Stage: 11/12 IWHP: 4,980/ SICP: 5,340 End Stage: 10/12
1/4/2024 09:08	1/4/2024 09:12			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 49 - Shutting in and bleeding off well
1/4/2024 09:12	1/4/2024 09:14			Standby	Well Shut In	0.02	Stimulation	Stage 49 - Well shut in. Ready for Wireline
1/4/2024 09:14	1/4/2024 09:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 49 - Switching for Wireline
1/4/2024 09:15	1/4/2024 09:17			Wireline	Equalizing	0.04	Stimulation	Stage 49 - Wireline stabbed on and equalizing pressure
1/4/2024 09:17	1/4/2024 10:07			Wireline	WL Run	0.84	Stimulation	Stage 50 - Wireline operations Stage 50
1/4/2024 10:07	1/4/2024 10:15			Frac Tree	Well Switch Wellhead	0.13	Stimulation	Stage 50 - Shutting in and bleeding off well
1/4/2024 10:15	1/4/2024 11:52			Standby	Well Shut In	1.62	Stimulation	Stage 50 - Well shut in. Ready for Frac
1/4/2024 11:52	1/4/2024 11:54			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 50 - Switching for Frac
1/4/2024 11:54	1/4/2024 12:22			Frac	Preventive Maintenance	0.47	Stimulation	Stage 50 - Frac pump maintenance
1/4/2024 12:22	1/4/2024 12:42			Frac	Frac Pumps	0.32	Stimulation	Stage 50 - Freshwater pump sucked in debris, swapped to next available well
1/4/2024 12:42	1/4/2024 13:13			Frac	Pressure Test	0.52	Stimulation	Stage 50 - Freshwater pump sucked in debris, swapped to next available well
1/4/2024 13:13	1/4/2024 15:32			Standby	Well Shut In	2.33	Stimulation	Stage 50 - Well shut in. Ready for Frac
1/4/2024 15:32	1/4/2024 15:32			Frac	Waiting on Water	0.00		Stage 50 - Frac waiting on water transfer to fix pump
1/4/2024 15:32	1/4/2024 15:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 50 - Switching for Frac
1/4/2024 15:34	1/4/2024 16:02			Frac	Preventive Maintenance	0.47	Stimulation	Stage 50 - Frac pump maintenance
1/4/2024 16:02	1/4/2024 16:10			Frac	Equalizing	0.12	Stimulation	Stage 50 - Profrac pump maintenance
1/4/2024 16:10	1/4/2024 18:30			Frac	Fracturing	2.35	Stimulation	Stage 50 - Frac operations Stage 50 IWHP: 4,930/ SICP: 5,435 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS ISIP: 5,410
1/4/2024 18:30	1/4/2024 18:36			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 50 - Shutting in and bleeding off well
1/4/2024 18:36	1/4/2024 18:37			Standby	Well Shut In	0.02	Stimulation	Stage 50 - Well shut in. Ready for Wireline
1/4/2024 18:37	1/4/2024 18:38			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 50 - Switching for Wireline
1/4/2024 18:38	1/4/2024 18:40			Wireline	Equalizing	0.04	Stimulation	Stage 50 - Wireline stabbed on and equalizing pressure
1/4/2024 18:40	1/4/2024 19:31			Wireline	WL Run	0.85	Stimulation	Stage 51 - Wireline operations Stage 51
1/4/2024 19:31	1/4/2024 19:36			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 51 - Shutting in and bleeding off well
1/4/2024 19:36	1/4/2024 21:04			Standby	Well Shut In	1.47	Stimulation	Stage 51 - Well shut in. Ready for Frac
1/4/2024 21:04	1/4/2024 21:06			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 51 - Switching for Frac
1/4/2024 21:06	1/4/2024 21:26			Frac	Preventive Maintenance	0.32	Stimulation	Stage 51 - Frac pump maintenance
1/4/2024 21:26	1/4/2024 21:34			Frac	Pressure Test	0.14	Stimulation	Stage 51 - Frac pressure testing and equalizing to well
1/4/2024 21:34	1/4/2024 21:37			Frac	Pressure Test	0.04	Stimulation	Stage 51 - ProFrac pump maintenance



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60057.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/4/2024 21:37	1/5/2024 00:00			Frac	Fracturing	2.38	Stimulation	Stage 51 - Frac operations Stage 51 IWHP: 5,321/ SICP: 5,386 Start Stage: 10/12 FLUID ENDS End Stage: 10/12 FLUID ENDS Issues maintaining boost from blender during 3lb stage
1/5/2024 00:00	1/5/2024 00:06			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 51 - Shutting in and bleeding off well
1/5/2024 00:06	1/5/2024 00:08			Standby	Well Shut In	0.03	Stimulation	Stage 51 - Well shut in. Ready for Wireline
1/5/2024 00:08	1/5/2024 00:09			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 51 - Switching for Wireline
1/5/2024 00:09	1/5/2024 00:12			Wireline	Equalizing	0.04	Stimulation	Stage 51 - Wireline stabbed on and equalizing pressure
1/5/2024 00:12	1/5/2024 00:53			Wireline	WL Run	0.69	Stimulation	Stage 52 - Wireline operations Stage 52
1/5/2024 00:53	1/5/2024 00:58			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 52 - Shutting in and bleeding off well
1/5/2024 00:58	1/5/2024 02:29			Standby	Well Shut In	1.53	Stimulation	Stage 52 - Well shut in. Ready for Frac
1/5/2024 02:29	1/5/2024 02:31			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 52 - Switching for Frac
1/5/2024 02:31	1/5/2024 02:45			Frac	Preventive Maintenance	0.23	Stimulation	Stage 52 - Frac pump maintenance
1/5/2024 02:45	1/5/2024 02:51			Frac	Equalizing	0.10	Stimulation	Stage 52 - Frac equalizing to well
1/5/2024 02:51	1/5/2024 05:14			Frac	Fracturing	2.38	Stimulation	Stage 52 - Frac operations Stage 52 Start Stage: 11/12 IWHP: 4,881/ SICP: 5,390 End Stage: 11/12
1/5/2024 05:14	1/5/2024 05:19			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 52 - Shutting in and bleeding off well
1/5/2024 05:19	1/5/2024 05:21			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 52 - Switching for Wireline
1/5/2024 05:21	1/5/2024 05:21			Standby	Well Shut In	0.00		Stage 52 - null
1/5/2024 05:21	1/5/2024 05:23			Wireline	Equalizing	0.04	Stimulation	Stage 52 - Wireline stabbed on and equalizing pressure
1/5/2024 05:23	1/5/2024 06:00			Wireline	WL Run	0.61	Stimulation	Stage 53 - Wireline operations Stage 53
1/5/2024 06:00	1/5/2024 06:10			Wireline	WL Run	0.18	Stimulation	Stage 53 - Wireline operations Stage 53
1/5/2024 06:10	1/5/2024 06:15			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 53 - Shutting in and bleeding off well
1/5/2024 06:15	1/5/2024 07:15			Standby	Well Shut In	1.01	Stimulation	Stage 53 - Well shut in. Ready for Frac
1/5/2024 07:15	1/5/2024 07:17			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 53 - Switching for Frac
1/5/2024 07:17	1/5/2024 07:45			Frac	Preventive Maintenance	0.47	Stimulation	Stage 53 - Frac pump maintenance
1/5/2024 07:45	1/5/2024 08:40			Frac	Blender	0.92	Stimulation	Stage 53 - Exceeded 30 min well switch PROFRAC PINHOLE LEAK ON BLENDER TUB, WELDER TO REPAIR
1/5/2024 08:40	1/5/2024 08:44			Frac	Equalizing	0.07	Stimulation	Stage 53 - Frac equalizing to well. Exceeded 30 min well switch
1/5/2024 08:44	1/5/2024 08:44			Frac	Equalizing	0.00		Stage 53 - Frac equalizing to well. Exceeded 30 min well switch - Fri Jan 05 2024 08:45:35 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 08:44	1/5/2024 11:36			Frac	Fracturing	2.87	Stimulation	Stage 53 - Frac operations Stage 53 IWHP: 4,890/ SICP: 5,340 Start Stage: 10/12 FLUID ENDS End Stage: 10/12 FLUID ENDS
1/5/2024 11:36	1/5/2024 11:42			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 53 - Shutting in and bleeding off well
1/5/2024 11:42	1/5/2024 11:43			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 53 - Switching for Wireline
1/5/2024 11:43	1/5/2024 11:43			Standby	Well Shut In	0.00		Stage 53 - null
1/5/2024 11:43	1/5/2024 11:45			Wireline	Equalizing	0.04	Stimulation	Stage 53 - Wireline stabbed on and equalizing pressure
1/5/2024 11:45	1/5/2024 12:30			Wireline	WL Run	0.74	Stimulation	Stage 54 - Wireline operations Stage 54
1/5/2024 12:30	1/5/2024 12:34			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 54 - Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60057.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
2/11/2024 21:00	2/11/2024 21:30			RU/RD	Rig Up/Down	0.50		STAB ON WELL PREPARE TO BREAK CIRCULATION AND PRESSURE TEST. PRESSURE TEST 500 PSI LOW, 8,000 PSI HIGH, TEST GOOD, BLEED WELL DOWN TO PSI AND OPEN WELL IWHP: 6,900 PSI. BLEED WELL DOWN TO 3,500 PSI. KP LEAKING MAINTAIN 3,500 PSI AND RIH.
2/11/2024 21:30	2/12/2024 00:00			Coil Tubing	Run in hole	2.50	Drill Out	RIH 100' START PUMPING 1 BPM IN/OUT HOLDING 3,500 PSI ON WELL. RIH TO 8,500' BRING RATE UP TO 4.0 BPM BUILD & HOLD WH AT 3,500 PSI, WT CK @ 8500' 18k K CONTINUE RIH.
2/12/2024 00:00	2/12/2024 01:00			Coil Tubing	Milling	1.00	Drill Out	TAG AND DRILL KILL PLUG AT 10,021' AVG. DT - 17 MIN. AVG. PT - 158 MIN AVG. CIRC - 7,113 PSI AVG. WHP - 4,198 PSI RATE 4.0/ 4.0 AVG SAND CONC - 0% DRILL THROUGH KILL PLUG AND CHASE STUMP TO PLUG 1 OF 56
2/12/2024 01:00	2/12/2024 03:15			Coil Tubing	Milling	2.25	Drill Out	DRILL PLUGS 1 - 10 OF 56 AVG. DT - 0.2 MIN. AVG. PT - 18.4 MIN AVG. CIRC - 7,113 PSI AVG. WHP - 4,198 PSI AVG RATE- 4.0/4.0 IN/OUT AVG SAND CONC - 2% SEND 10 BBL FW SWEEP AFTER PLUG 5 SEND 10 BBL FW SWEEP AFTER PLUG 10
2/12/2024 03:15	2/12/2024 04:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 11 - 20 OF 56 AVG. DT - 0 MIN. AVG. PT - 6.7 MIN AVG. CIRC - 7033 PSI AVG. WHP - 4,025 PSI AVG RATE- 4.0/3.9 IN/OUT AVG SAND CONC - 2% SEND 10 BBL FW SWEEP AFTER PLUG 15 SEND 10 BBL FW SWEEP AFTER PLUG 20
2/12/2024 04:15	2/12/2024 06:00			Coil Tubing	Milling	1.75	Drill Out	DRILL PLUGS 21 - 30 OF 56 AVG. DT - 0 MIN. AVG. PT - 9.0 MIN AVG. CIRC - 7,069 PSI AVG. WHP - 4,026 PSI AVG RATE- 4.1/4.0 IN/OUT AVG SAND CONC - 3% SEND 10 BBL FW SWEEP AFTER PLUG 25 SEND 10 BBL FW SWEEP AFTER PLUG 30
2/12/2024 06:00	2/12/2024 07:45			Coil Tubing	Milling	1.75	Drill Out	DRILL PLUGS 31 - 40 OF 56 AVG. DT - 0 MIN. AVG. PT - 11.4 MIN AVG. CIRC - 6,993 PSI AVG. WHP - 4,031 PSI AVG RATE- 4.1/4.0 IN/OUT AVG SAND CONC - 4% SEND 10 BBL FW SWEEP AFTER PLUG 35 SEND 10 BBL FW SWEEP AFTER PLUG 40
2/12/2024 07:45	2/12/2024 10:00			Coil Tubing	Milling	2.25	Drill Out	DRILL PLUGS 41 - 50 OF 56 AVG. DT - 0 MIN. AVG. PT - 14.1 MIN AVG. CIRC - 6,996 PSI AVG. WHP - 4,047 PSI AVG RATE- 4.1/4.0 IN/OUT AVG SAND CONC - 4% SEND 10 BBL FW SWEEP AFTER PLUG 45 SEND 10 BBL FW SWEEP AFTER PLUG 50
2/12/2024 10:00	2/12/2024 12:00			Coil Tubing	Milling	2.00	Drill Out	DRILL PLUGS 51 - 56 OF 56 AVG. DT - 0 MIN. AVG. PT - 16.8 MIN AVG. CIRC - 7,038 PSI AVG. WHP - 4,087 PSI AVG RATE- 4.1/4.0 IN/OUT AVG SAND CONC - 4% SEND 10/10/10 BBL FW SWEEP AFTER PLUG 55 SEND 10/10/10 BBL FW SWEEP AFTER PLUG 56 SEND 10/10/10 BBL FW SWEEP AT TD.



Time & Activity Summary_WV10

Well Name Wild 40-3328-22C	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543100000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60057.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
2/12/2024 12:00	2/12/2024 19:45			Coil Tubing	Milling	7.75	Drill Out	WASH TO BOTTOM PERF AT 20,755' LAST 10/10/10 AT EOT P/U WEIGHT 65K WASH OOH SEND 10/10/10 AT MID LATERAL AND AT THE 90 DEGREES. CONTINUE TO CHASE LAST SWEEP OOH. BUMP AND RIH 50' AND CONDUCT BOWL WASH. SIW SICP- 4,400 PSI.
2/12/2024 19:45	2/12/2024 21:45			General Ops	Rigging Out	2.00	Drill Out	LD FPDO BHA, LUB AND INJECTOR. RDMO TO WILD 62
2/12/2024 21:45	2/13/2024 06:00			Standby	Well Shut In	8.25		WSI PREPARING FOR PRODUCTION TREE INSTALL.
2/21/2024 06:00	2/21/2024 15:00			Standby	Well Shut In	9.00		WSI FOR PRODUCTION TREE INSTALL
2/21/2024 15:00	2/21/2024 17:00			General Ops	Rigging In	2.00	Well Prep	MIRU BACKDRAFT HOT OILER. HEAT FLUID, SICP 3,900 PSI, PUMP 8 BBLS HOT WATER, PRESSURE UP TO 4,500 PSI, RU B&C TEST PUMP, PUMP 12 BBL HOT WATER, PRESSURE BROKE @ 4,550 PSI, MIRU CAMERON HYDRAULIC LUBRICATOR, MU TUBING HANGER ASSEMBLY WITH BPV INSTALLED IN HANGER, LUBRICATE IN HANGER ASSEMBLY AND RUN IN LOCK DOWN PINS, BLEED PRESSURE OFF, ND HYDRAULIC LUBRICATOR, HYDRAULIC & MANUAL MASTER VALVES. NIPPLE UP PRODUCTION TREE AND TEST VOID, TEST GOOD. DRY ROD BPV OUT OF HANGER. TBG HANGER DETAIL TUBING HANGER - 7 1/16 OD X 2.875" ID 0.95 EUE PIN X EUE PIN 2.875 (2.31) XN PROFILE NIPPLE 2.875" 2' EUE PUP BXP CERAMIC DISC ---- CERAMIC DISC STILL IN PLACE----- MULE SHOE COLLAR ON BOTOM BURST DISK STILL IN PLACE, DID NOT ATTEMPT TO BURST.
2/21/2024 17:00	2/22/2024 06:00			Standby	Well Shut In	13.00	Well Prep	WSI TURNED OVER TO PRODUCTION W/CERAMIC DISK IN PLACE