

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME South Moon 5-31-32-C4-3H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301353996	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME ALTAMONT			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 03/01/2023		16. DATE SPUDDED (ROTARY RIG) 03/20/2023		17. DATE TOTAL DEPTH REACHED 05/05/2023		18. DATE COMPLETED/ABANDONED 09/17/2024			19. DATE OF FIRST PROD. / INJ. PROD:09/17/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5742 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5713 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 19263 TVD 8387			25. PLUGGED BACK TOTAL DEPTH MD 19202 TVD 8386			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1921 FNL	1239 FWL	SWNW	31	3.0 S	4.0 W	U	552369	4447779
Producing Interval Top	1641 FNL	148 FWL	SWNW	31	3.0 S	4.0 W	U		
Producing Interval Bottom	1650 FNL	196 FEL	SENE	32	3.0 S	4.0 W	U		
Total Depth	1649 FNL	136 FEL	SENE	32	3.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	1505		L	Class G Cement	200	2.66	12.0	0	Calculated
									T	Class G Cement	300	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	8001		L	NeoCem	460	2.06	12.5	0	Calculated
									T	NeoCem	585	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	7739	19263		L	Halcem	865	1.53	14.8	7739	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS						
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER	3189	3112	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
2	GREEN RIVER - UPPER	3917	3803	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
3	MAHOGANY BENCH	4794	4627	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
4	GREEN RIVER - LOWER	6169	5925	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
5	CASTLE PEAK	8084	7809	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
6	UTELAND BUTTE	8380	8024	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS

6	8808	19202			Fracture Stimulated	PRODUCING
---	------	-------	--	--	---------------------	-----------

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
6	8808	19202	09/17/2024	10/03/2024	24		645	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	766	41.4	
	145	111	136	145	111	136			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
6	WATER	8808	19202	07/04/2024	07/31/2024	25,342,318 lbs 100 mesh, 454,285 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒ DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒	
SUBMITTED PDF LOGS	
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	
SUBMITTED LAS LOGS	
MEASURED WHILE DRILLING	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	10/04/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

SOUTH MOON 5-31-32-C4-3H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	18,989	19,202	16	0.4	620,559			12,726
2	18,747	18,960	16	0.4	602,853			11,075
3	18,504	18,718	16	0.4	602,544			10,154
4	18,262	18,475	16	0.4	603,608			10,174
5	18,020	18,233	16	0.4	602,289			12,481
6	17,777	17,990	16	0.4	601,781			9,997
7	17,535	17,748	16	0.4	602,834			10,357
8	17,292	17,506	16	0.4	602,554			10,136
9	17,050	17,263	16	0.4	605,489			9,916
10	16,808	17,021	16	0.4	605,309			10,176
11	16,565	16,778	16	0.4	602,284			10,220
12	16,323	16,536	16	0.4	602,474			9,893
13	16,080	16,294	16	0.4	602,420			9,963
14	15,838	16,051	16	0.4	602,421			9,757
15	15,596	15,809	16	0.4	602,281			10,037
16	15,353	15,566	16	0.4	602,628			9,992
17	15,111	15,324	16	0.4	11,054			3,515
18	14,868	15,082	16	0.4	602,475			10,038
19	14,626	14,839	16	0.4	602,632			10,138
20	14,384	14,597	16	0.4	602,480			10,311
21	14,141	14,354	16	0.4	602,352			9,939
22	13,899	14,112	16	0.4	602,599			9,843
23	13,656	13,870	16	0.4	602,414			9,623
24	13,414	13,627	16	0.4	606,250			10,216
25	13,172	13,385	16	0.4	602,126			10,085
26	12,929	13,142	16	0.4	602,540			9,888
27	12,687	12,900	16	0.4	602,321			10,452
28	12,444	12,658	16	0.4	602,323			17,692
29	12,202	12,415	16	0.4	602,533			10,922
30	11,960	12,173	16	0.4	601,835			10,668
31	11,717	11,930	16	0.4	602,428			10,654
32	11,475	11,688	16	0.4	602,880			10,744
33	11,232	11,446	16	0.4	603,199			10,610
34	10,990	11,203	16	0.4	602,661			10,686
35	10,748	10,961	16	0.4	602,697			10,375
36	10,505	10,718	16	0.4	602,603			10,728
37	10,263	10,476	16	0.4	602,723			10,212
38	10,020	10,234	16	0.4	602,863			10,396
39	9,773	9,991	24	0.4	602,500			17,505
40	9,536	9,749	16	0.4	602,746			10,571
41	9,293	9,506	16	0.4	602,500			10,739
42	9,051	9,264	16	0.4	603,063			10,278
43	8,808	9,022	16	0.4	599,193			10,403



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 5-31-32-C4-3H			API/UWI 4301353996		County DUCHESNE	State/Province Utah
Job Category Drilling		Primary Job Type Drilling			Start Date 3/15/2023			End Date 5/7/2023	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/20/2023 17:30	3/20/2023 18:30	1.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	WALK RIG OVER WELL CENTER
3/20/2023 18:30	3/20/2023 20:00	1.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	NIPPLE UP RISER, FLOW LINE, TURNBUCKLES.
3/20/2023 20:00	3/20/2023 22:30	2.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PICK UP BHA. SPUD SURFACE @ 22:30 ON 3-20-23
3/20/2023 22:30	3/20/2023 22:49	0.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	290.0	ROTATE 128' - 290' 162' @ 486 FPH. 600 GPM. 50 RPM. DIFF 250 PSI.
3/20/2023 22:49	3/20/2023 23:00	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	290.0	319.0	SLIDE 290' - 319' 29' @ 158 FPH. 600 GPM. DIFF 200 PSI. WOB 10K
3/20/2023 23:00	3/20/2023 23:32	0.53	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	319.0	470.0	ROTATE 319' - 470' 151' @ 283 FPH. 850 GPM. DIFF 300 PSI. WOB 18K
3/20/2023 23:32	3/20/2023 23:46	0.23	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	470.0	500.0	SLIDE 470' - 500' 30' @ 128 FPH. 850 GPM. DIFF 250 PSI. WOB 12K
3/20/2023 23:46	3/21/2023 00:18	0.53	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	500.0	651.0	ROTATE 500' - 651' 151' @ 283 FPH. 850 GPM. DIFF 350 PSI. WOB 30K. RPM 70
3/21/2023 00:18	3/21/2023 00:30	0.20	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	651.0	671.0	SLIDE 651' - 671' 20' @ 100 FPH. 850 GPM. DIFF 200 PSI. WOB 15K.
3/21/2023 00:30	3/21/2023 01:28	0.98	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	671.0	922.0	ROTATE 671' - 922' 251' @ 255 FPH. 850 GPM. WOB 32K. RPM 70. DIFF 450 PSI
3/21/2023 01:28	3/21/2023 01:54	0.42	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	922.0	960.0	SLIDE 922' - 960' 38' @ 91 FPH. 850 GPM. WOB 15K. DIFF 200 PSI.
3/21/2023 01:54	3/21/2023 03:34	1.68	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	960.0	1,297.0	ROTATE 960' - 1,297' 337' @ 200 FPH. 850 GPM. WOB 32K. 450 PSI. RPM 70
3/21/2023 03:34	3/21/2023 04:06	0.52	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,297.0	1,342.0	SLIDE 1,297' - 1,342' 45' @ 87 FPH. 850 GPM. DIFF 200 PSI. WOB 15K.
3/21/2023 04:06	3/21/2023 05:00	0.90	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,342.0	1,505.0	ROTATE 1,342' - 1,505' 163' @ 184 FPH. 850 GPM DIFF 350 PSI WOB 30K. RPM 70.
3/21/2023 05:00	3/21/2023 05:30	0.50	Surface, Casing	Circulate	CIRC	PT	1,505.0	1,505.0	CIRC HOLE CLEAN.
3/21/2023 05:30	3/21/2023 07:30	2.00	Surface, Casing	Tripping	TRIP	PT	1,505.0	1,505.0	POOH & RACK BACK BHA.
3/21/2023 07:30	3/21/2023 08:00	0.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,505.0	1,505.0	PJSM WITH ALL TEAM MEMBERS. R/U CASING CREW & CRT TOOL.
3/21/2023 08:00	3/21/2023 10:00	2.00	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,505.0	1,505.0	M/U SHOE TRACK, TEST FLOAT EQUIP & RAN 38 JOINTS 9-5/8" 36# J-55 LTC SURFACE CASING TO 1,505'. WASHED LAST JOINT TO BOTTOM.
3/21/2023 10:00	3/21/2023 11:33	1.55	Surface, Casing	Primary Cementing	PRIMCEM	PT	1,505.0	1,505.0	PJSM & RU GREY ROCK. PUMPED 30 BBLS FW, 200 SACKS (95 BBLS) 12 PPG LEAD CEMENT (2.66 YIELD), 300 SACKS (77 BBLS) 14.5 PPG TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED WITH 113 BBLS OF FRESH WATER @ 7-6 BPM, SLOWED TO 4 BPM & BUMPED PLUG @ 11:09 HRS 3/21/23 WITH 1,140 PSI. PRESSURE PRIOR TO LAND 740 PSI. 25 BBLS OF CEMENT BACK TO SURFACE. BLEED BACK 0.75 BBLS, FLOATS HELD. PUMP THROUGH BOPE STACK & FLOWLINE WITH 100 BBLS SUGAR WATER WHILE RIGGING DOWN CEMENT CREW.
3/21/2023 11:33	3/21/2023 12:30	0.95	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	1,505.0	1,505.0	ND & LIFT DIVERTER, MADE ROUGH CUT ON CASING. WELL SUSPENDED @ 13:00 HRS 3/21/23. WALK TO 3H.
3/31/2023 12:00	3/31/2023 13:00	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	1,505.0	1,505.0	SKID RIG F/ SOUTH MOON 4H T/ SOUTH MOON 3H. CENTER AND LEVEL.
3/31/2023 13:00	3/31/2023 14:00	1.00	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,505.0	1,505.0	NIPPLE UP BOPE. FLOW LINE.
3/31/2023 14:00	3/31/2023 16:00	2.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,505.0	1,505.0	TEST WELL HEAD 10/10 MIN 250/5000 PSI
3/31/2023 16:00	3/31/2023 16:30	0.50	Surface, Casing	Test Casing	TESTCAS	PT	1,505.0	1,505.0	TEST CASING 30 MIN 1500 PSI.
3/31/2023 16:30	3/31/2023 17:30	1.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,505.0	1,505.0	PU BHA MM (7" 1.83" 7/8 8.5 .26 W/ 8 1/16" SLEEVE BTM STAB) BIT (XS616). TEST AND SCRIBE TOOLS.
3/31/2023 17:30	3/31/2023 19:00	1.50	Surface, Casing	Tripping	TRIP	PT	1,505.0	1,505.0	TIH F/ BHA T/ 1400'. MONITORED RETURNS BACK T/ ACTIVE.
3/31/2023 19:00	3/31/2023 20:00	1.00	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT	1,505.0	1,505.0	CUT AND SLIP DRILL LINE.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/31/2023 20:00	3/31/2023 21:00	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	1,505.0	1,515.0	DRILLED F.E. CMT @ 1457' FLOAT @ 1460' SHOE @ 1503' OH @1505' DRILLED 10' NEW HOLE.
3/31/2023 21:00	3/31/2023 21:30	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	1,515.0	1,515.0	FIT TEST T/ 12.5 PPG MWE TVD 1500' AMW 9.6 PSI 226
3/31/2023 21:30	3/31/2023 21:46	0.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,515.0	1,577.0	ROTATE DRILL F/1515' T/1577' (62' @218.8 FPH) ; WOB: 24; RPM: 40; SPP: 1220; DIFF: 475; GPM: 550; TQ: 5; FULL RETURNS
3/31/2023 21:46	3/31/2023 21:58	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,577.0	1,589.0	SLIDE DRILL F/1577' T/1589' (12' @60 FPH) ; GTF: 40°R; WOB: 13; SPP: 1220; DIFF: 150; GPM: 550; FULL RETURNS
3/31/2023 21:58	3/31/2023 22:21	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,589.0	1,669.0	ROTATE DRILL F/1589' T/1669' (80' @208.6 FPH) ; WOB: 24; RPM: 40; SPP: 1220; DIFF: 490; GPM: 550; TQ: 6; FULL RETURNS
3/31/2023 22:21	3/31/2023 22:33	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,669.0	1,681.0	SLIDE DRILL F/1669' T/1681' (12' @60 FPH) ; GTF: 45°R; WOB: 16; SPP: 1400; DIFF: 200; GPM: 600; FULL RETURNS
3/31/2023 22:33	3/31/2023 22:50	0.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,681.0	1,764.0	ROTATE DRILL F/1681' T/1764' (83' @292.9 FPH) ; WOB: 28; RPM: 50; SPP: 1400; DIFF: 450; GPM: 600; TQ: 6; FULL RETURNS
3/31/2023 22:50	3/31/2023 23:04	0.23	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,764.0	1,779.0	SLIDE DRILL F/1764' T/1779' (15' @64.2 FPH) ; GTF: 15°R; WOB: 17; SPP: 1550; DIFF: 250; GPM: 650; FULL RETURNS
3/31/2023 23:04	3/31/2023 23:26	0.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,779.0	1,859.0	ROTATE DRILL F/1779' T/1859' (80' @218.1 FPH) ; WOB: 28; RPM: 50; SPP: 1550; DIFF: 520; GPM: 650; TQ: 6; FULL RETURNS
3/31/2023 23:26	3/31/2023 23:38	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,859.0	1,879.0	SLIDE DRILL F/1859' T/1879' (20' @100 FPH) ; GTF: 10°R; WOB: 17; SPP: 1840; DIFF: 250; GPM: 700; FULL RETURNS
3/31/2023 23:38	3/31/2023 23:56	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,879.0	1,954.0	ROTATE DRILL F/1879' T/1954' (75' @249.9 FPH) ; WOB: 28; RPM: 55; SPP: 1840; DIFF: 520; GPM: 700; TQ: 7; FULL RETURNS
3/31/2023 23:56	4/1/2023 00:08	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,954.0	1,979.0	SLIDE DRILL F/1954' T/1979' (25' @125 FPH) ; GTF: 10°R; WOB: 17; SPP: 1840; DIFF: 250; GPM: 700; FULL RETURNS
4/1/2023 00:08	4/1/2023 00:26	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,979.0	2,049.0	ROTATE DRILL F/1979' T/2049' (70' @233.3 FPH) ; WOB: 28; RPM: 55; SPP: 1840; DIFF: 520; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 00:26	4/1/2023 00:39	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,049.0	2,069.0	SLIDE DRILL F/2049' T/2069' (20' @92.3 FPH) ; GTF: 20°R; WOB: 18; SPP: 1840; DIFF: 320; GPM: 700; FULL RETURNS
4/1/2023 00:39	4/1/2023 01:13	0.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,069.0	2,240.0	ROTATE DRILL F/2069' T/2240' (171' @301.7 FPH) ; WOB: 28; RPM: 60; SPP: 1840; DIFF: 630; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 01:13	4/1/2023 01:24	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,240.0	2,258.0	SLIDE DRILL F/2240' T/2258' (18' @108 FPH) ; GTF: 20°R; WOB: 18; SPP: 1840; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 01:24	4/1/2023 02:06	0.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,258.0	2,423.0	ROTATE DRILL F/2258' T/2423' (165' @235.7 FPH) ; WOB: 28; RPM: 60; SPP: 1940; DIFF: 630; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 02:06	4/1/2023 02:27	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,423.0	2,453.0	SLIDE DRILL F/2423' T/2453' (30' @85.7 FPH) ; GTF: 30°R; WOB: 18; SPP: 1940; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 02:27	4/1/2023 03:07	0.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,453.0	2,619.0	ROTATE DRILL F/2453' T/2619' (166' @242 FPH) ; WOB: 28; RPM: 60; SPP: 1940; DIFF: 630; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 03:07	4/1/2023 03:28	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,619.0	2,650.0	SLIDE DRILL F/2619' T/2650' (31' @88.7 FPH) ; GTF: 40°R; WOB: 18; SPP: 1940; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 03:28	4/1/2023 03:46	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,650.0	2,709.0	ROTATE DRILL F/2650' T/2709' (59' @196.6 FPH) ; WOB: 28; RPM: 60; SPP: 1940; DIFF: 630; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 03:46	4/1/2023 04:16	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	2,709.0	2,709.0	RIG SERVICE.
4/1/2023 04:16	4/1/2023 05:00	0.72	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT	2,709.0	2,709.0	CHANGE OUT TOP DRIVE DIES.
4/1/2023 05:00	4/1/2023 05:07	0.12	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,709.0	2,723.0	ROTATE DRILL F/2709' T/2723' (14' @85.7 FPH) ; WOB: 28; RPM: 60; SPP: 1880; DIFF: 450; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 05:07	4/1/2023 05:24	0.28	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,723.0	2,743.0	SLIDE DRILL F/2723' T/2743' (20' @70.5 FPH) ; GTF: 35°R; WOB: 29; SPP: 1880; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 05:24	4/1/2023 06:10	0.77	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		2,906.0	ROTATE DRILL F/2743' T/2906' (163' @212.6 FPH) ; WOB: 29; RPM: 60; SPP: 1880; DIFF: 450; GPM: 700; TQ: 7; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/1/2023 06:10	4/1/2023 06:30	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		2,946.0	SLIDE DRILL F/2906' T/2946' (40' @120 FPH) ; GTF: 45°R; WOB: 23; SPP: 2181; DIFF: 305; GPM: 700; FULL RETURNS
4/1/2023 06:30	4/1/2023 07:12	0.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,092.0	ROTATE DRILL F/2946' T/3092' (146' @208.5 FPH) ; WOB: 26; RPM: 60; SPP: 2480; DIFF: 577; GPM: 700; TQ: 6; FULL RETURNS
4/1/2023 07:12	4/1/2023 07:37	0.42	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,137.0	SLIDE DRILL F/3092' T/3137' (45' @108 FPH) ; GTF: 40°R; WOB: 25; SPP: 1903; DIFF: 106; GPM: 700; FULL RETURNS
4/1/2023 07:37	4/1/2023 08:40	1.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,376.0	ROTATE DRILL F/3137' T/3376' (239' @227.6 FPH) ; WOB: 30; RPM: 60; SPP: 2180; DIFF: 335; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 08:40	4/1/2023 09:45	1.08	Intermediate, Drill Vertical	Tripping	TRIP	PT		3,376.0	POOH 5 STANDS DP. INSTALLED & TESTED AGITATOR. TIH 5 STANDS DP.
4/1/2023 09:45	4/1/2023 10:03	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,399.0	ROTATE DRILL F/3376' T/3399' (23' @76.6 FPH) ; WOB: 25; RPM: 60; SPP: 2958; DIFF: 350; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 10:03	4/1/2023 10:22	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,439.0	SLIDE DRILL F/3399' T/3439' (40' @120 FPH) ; GTF: 45°R; WOB: 15; SPP: 2766; DIFF: 220; GPM: 700; FULL RETURNS
4/1/2023 10:22	4/1/2023 11:12	0.82	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,589.0	ROTATE DRILL F/3439' T/3589' (150' @183.6 FPH) ; WOB: 30; RPM: 60; SPP: 3254; DIFF: 661; GPM: 700; TQ: 9; FULL RETURNS
4/1/2023 11:12	4/1/2023 11:34	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,634.0	SLIDE DRILL F/3589' T/3634' (45' @117.3 FPH) ; GTF: 45°R; WOB: 24; SPP: 2800; DIFF: 250; GPM: 700; FULL RETURNS
4/1/2023 11:34	4/1/2023 11:57	0.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,687.0	ROTATE DRILL F/3634' T/3687' (53' @144.5 FPH) ; WOB: 30; RPM: 60; SPP: 3206; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS
4/1/2023 11:57	4/1/2023 12:15	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,687.0	SLIDE DRILL F/3687' T/3727' (40' @133.3 FPH) ; GTF: HS°; WOB: 22; SPP: 2900; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 12:15	4/1/2023 12:34	0.32	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,793.0	ROTATE DRILL F/3727' T/3793' (66' @208.4 FPH) ; WOB: 27; RPM: 60; SPP: 3453; DIFF: 506; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 12:34	4/1/2023 13:00	0.43	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT		3,793.0	SERVICED RIG & TD.
4/1/2023 13:00	4/1/2023 13:25	0.42	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		3,874.0	ROTATE DRILL F/3793' T/3874' (81' @194.3 FPH) ; WOB: 26; RPM: 60; SPP: 3381; DIFF: 506; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 13:25	4/1/2023 13:47	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,914.0	SLIDE DRILL F/3874' T/3914' (40' @109 FPH) ; GTF: 20°R; WOB: 25; SPP: 3304; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 13:47	4/1/2023 14:10	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,914.0	3,971.0	ROTATE DRILL F/3914' T/3971' (57' @148.6 FPH) ; WOB: 28; RPM: 60; SPP: 3420; DIFF: 370; GPM: 700; TQ: 7; FULL RETURNS
4/1/2023 14:10	4/1/2023 14:23	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,001.0	SLIDE DRILL F/3971' T/4001' (30' @138.4 FPH) ; GTF: 30°R; WOB: 23; SPP: 3257; DIFF: 280; GPM: 700; FULL RETURNS
4/1/2023 14:23	4/1/2023 15:14	0.85	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,158.0	ROTATE DRILL F/4001' T/4158' (157' @184.7 FPH) ; WOB: 25; RPM: 60; SPP: 3340; DIFF: 300; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 15:14	4/1/2023 15:38	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,203.0	SLIDE DRILL F/4158' T/4203' (45' @112.5 FPH) ; GTF: 45°R; WOB: 25; SPP: 3412; DIFF: 280; GPM: 700; FULL RETURNS
4/1/2023 15:38	4/1/2023 16:00	0.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,261.0	ROTATE DRILL F/4203' T/4261' (58' @158.1 FPH) ; WOB: 27; RPM: 50; SPP: 3630; DIFF: 465; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 16:00	4/1/2023 16:20	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,301.0	SLIDE DRILL F/4261' T/4301' (40' @120 FPH) ; GTF: 60°R; WOB: 24; SPP: 3500; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 16:20	4/1/2023 17:05	0.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,301.0	4,446.0	ROTATE DRILL F/4301' T/4446' (145' @193.3 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 17:05	4/1/2023 17:26	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,446.0	4,488.0	SLIDE DRILL F/4446' T/4488' (42' @120 FPH) ; GTF: 60°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 17:26	4/1/2023 18:13	0.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,488.0	4,631.0	ROTATE DRILL F/4488' T/4631' (143' @182.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 18:13	4/1/2023 20:55	2.70	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT – Mud Pumps	4,631.0	4,631.0	REPAIR MUD PUMPS.
4/1/2023 20:55	4/1/2023 21:26	0.52	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,631.0	4,676.0	SLIDE DRILL F/4631' T/4676' (45' @87 FPH) ; GTF: 30°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/1/2023 21:26	4/1/2023 22:00	0.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,676.0	4,733.0	ROTATE DRILL F/4676' T/4733' (57' @100.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 22:00	4/1/2023 22:23	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,733.0	4,762.0	SLIDE DRILL F/4733' T/4762' (29' @75 FPH) ; GTF: 30°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
4/1/2023 22:23	4/1/2023 23:59	1.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,762.0	5,012.0	ROTATE DRILL F/4762' T/5012' (250' @156.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 8; FULL RETURNS
4/1/2023 23:59	4/2/2023 00:35	0.60	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,012.0	5,051.0	SLIDE DRILL F/5012' T/5051' (39' @64.9 FPH) ; GTF: 10°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
4/2/2023 00:35	4/2/2023 00:59	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,051.0	5,110.0	ROTATE DRILL F/5051' T/5110' (59' @147.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 10; FULL RETURNS
4/2/2023 00:59	4/2/2023 01:29	0.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,110.0	5,140.0	SLIDE DRILL F/5110' T/5140' (30' @60 FPH) ; GTF: 30°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
4/2/2023 01:29	4/2/2023 01:57	0.47	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,140.0	5,207.0	ROTATE DRILL F/5140' T/5207' (67' @143.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 10; FULL RETURNS
4/2/2023 01:57	4/2/2023 02:34	0.62	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,207.0	5,248.0	SLIDE DRILL F/5207' T/5248' (41' @66.4 FPH) ; GTF: 40°R; WOB: 24; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
4/2/2023 02:34	4/2/2023 05:00	2.43	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,248.0	5,590.0	ROTATE DRILL F/5248' T/5590' (342' @140.5 FPH) ; WOB: 27; RPM: 50; SPP: 3330; DIFF: 465; GPM: 700; TQ: 10; FULL RETURNS
4/2/2023 05:00	4/2/2023 06:45	1.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,590.0	5,877.0	ROTATE DRILL F/5590' T/5877' (287' @157.1 FPH) ; WOB: 28; RPM: 40; SPP: 3575; DIFF: 450; GPM: 700; TQ: 12; FULL RETURNS
4/2/2023 06:45	4/2/2023 07:13	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,877.0	5,917.0	SLIDE DRILL F/5877' T/5917' (40' @82.7 FPH) ; GTF: 50°R; WOB: 25; SPP: 3400; DIFF: 300; GPM: 700; FULL RETURNS
4/2/2023 07:13	4/2/2023 08:06	0.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,917.0	6,062.0	ROTATE DRILL F/5917' T/6062' (145' @167.3 FPH) ; WOB: 27; RPM: 40; SPP: 3517; DIFF: 420; GPM: 700; TQ: 13; FULL RETURNS
4/2/2023 08:06	4/2/2023 08:37	0.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,062.0	6,098.0	SLIDE DRILL F/6062' T/6098' (36' @67.4 FPH) ; GTF: 55°R; WOB: 30; SPP: 3412; DIFF: 300; GPM: 700; FULL RETURNS
4/2/2023 08:37	4/2/2023 11:04	2.44	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,098.0	6,437.0	ROTATE DRILL F/6098' T/6437' (339' @139.3 FPH) ; WOB: 25; RPM: 40; SPP: 3642; DIFF: 508; GPM: 700; TQ: 14; FULL RETURNS
4/2/2023 11:04	4/2/2023 11:34	0.51	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	6,437.0	6,437.0	SERVICED RIG & TOP DRIVE.
4/2/2023 11:34	4/2/2023 12:13	0.64	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,437.0	6,482.0	SLIDE DRILL F/6437' T/6482' (45' @71 FPH) ; GTF: 45°R; WOB: 30; SPP: 3459; DIFF: 342; GPM: 700; FULL RETURNS
4/2/2023 12:13	4/2/2023 13:46	1.56	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,482.0	6,721.0	ROTATE DRILL F/6482' T/6721' (239' @154.1 FPH) ; WOB: 25; RPM: 50; SPP: 3669; DIFF: 429; GPM: 700; TQ: 15; FULL RETURNS
4/2/2023 13:46	4/2/2023 14:33	0.77	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,721.0	6,761.0	SLIDE DRILL F/6721' T/6761' (40' @52.1 FPH) ; GTF: 80°R; WOB: 30; SPP: 3511; DIFF: 265; GPM: 700; FULL RETURNS
4/2/2023 14:33	4/2/2023 18:46	4.23	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,761.0	7,200.0	ROTATE DRILL F/6761' T/7200' (439' @103.1 FPH) ; WOB: 25; RPM: 50; SPP: 3200; DIFF: 429; GPM: 700; TQ: 15; FULL RETURNS
4/2/2023 18:46	4/2/2023 19:21	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,200.0	7,210.0	SLIDE DRILL F/7200' T/7210' (10' @17.1 FPH) ; MTF: 70°R; WOB: 30; SPP: 3211; DIFF: 265; GPM: 700; FULL RETURNS
4/2/2023 19:21	4/2/2023 20:30	1.14	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,210.0	7,306.0	ROTATE DRILL F/7210' T/7306' (96' @84 FPH) ; WOB: 25; RPM: 50; SPP: 3200; DIFF: 429; GPM: 700; TQ: 15; FULL RETURNS DECISION T/ POOH DUE T/ POOR ROP.
4/2/2023 20:30	4/2/2023 21:40	1.17	Intermediate, Drill Vertical	Circulate	CIRC	PT	7,306.0	7,306.0	CIRCULATE 1.5 BU 10 PPG MW. SHAKERS CLEAN.
4/2/2023 21:40	4/3/2023 01:00	3.33	Intermediate, Drill Vertical	Tripping	TRIP	PT	7,306.0	7,306.0	TOOH F/ 7306' T/ BHA. FLOW CHECKED 5 STANDS OFF BOTTOM WELL STATIC.
4/3/2023 01:00	4/3/2023 02:00	1.00	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	7,306.0	7,306.0	LD BHA MM (BAD-DISPERSEMENT). BIT (8/1/C/N/X/I/BT/ROP). PU NEW 1.83" 7/8 8.5 .26RPG MM W/ 8.25" SLEEVE BTM STAB. NEW SMITH XS616S BIT. SCRIBE AND TEST.
4/3/2023 02:00	4/3/2023 05:00	3.00	Intermediate, Drill Vertical	Tripping	TRIP	PT	7,306.0	7,306.0	TIH F/ BHA' T/ 4650'. MONITORED RETURNS BACK T/ ACTIVE. WELL STATIC.
4/3/2023 05:00	4/3/2023 06:40	1.67	Intermediate, Drill Vertical	Tripping	TRIP	PT	7,306.0	7,306.0	TIH T/ 7306' MONITORED DISPLACEMENT BACK T/ ACTIVE. WELL STATIC



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/3/2023 06:40	4/3/2023 07:50	1.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,306.0	7,386.0	ROTATE DRILL F/7306' T/7386' (80' @68.5 FPH) ; WOB: 19; RPM: 50; SPP: 3575; DIFF: 309; GPM: 700; TQ: 19; FULL RETURNS
4/3/2023 07:50	4/3/2023 08:24	0.57	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,386.0	7,408.0	SLIDE DRILL F/7386' T/7408' (22' @38.8 FPH) ; MTF: 350°; WOB: 25; SPP: 3050; DIFF: 203; GPM: 650; FULL RETURNS
4/3/2023 08:24	4/3/2023 09:12	0.80	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,408.0	7,487.0	ROTATE DRILL F/7408' T/7487' (79' @98.7 FPH) ; WOB: 21; RPM: 50; SPP: 3245; DIFF: 430; GPM: 650; TQ: 17; FULL RETURNS
4/3/2023 09:12	4/3/2023 09:56	0.73	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,487.0	7,522.0	SLIDE DRILL F/7487' T/7522' (35' @47.7 FPH) ; MTF: 60°; WOB: 27; SPP: 3096; DIFF: 317; GPM: 650; FULL RETURNS
4/3/2023 09:56	4/3/2023 10:33	0.62	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,522.0	7,580.0	ROTATE DRILL F/7522' T/7580' (58' @94 FPH) ; WOB: 21; RPM: 50; SPP: 3378; DIFF: 569; GPM: 650; TQ: 17; FULL RETURNS
4/3/2023 10:33	4/3/2023 10:53	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,580.0	7,595.0	SLIDE DRILL F/7580' T/7595' (15' @45 FPH) ; MTF: 130°; WOB: 25; SPP: 3100; DIFF: 300; GPM: 650; FULL RETURNS
4/3/2023 10:53	4/3/2023 12:28	1.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,595.0	7,765.0	ROTATE DRILL F/7595' T/7765' (170' @107.3 FPH) ; WOB: 26; RPM: 50; SPP: 3475; DIFF: 500; GPM: 650; TQ: 18; FULL RETURNS
4/3/2023 12:28	4/3/2023 15:18	2.83	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,765.0	7,907.0	ORIENT TOOL FACE T/ 89° AZM DRILLED CURVE. SLIDE DRILL F/7765' T/7907' (142' @50.1 FPH) ; GTF: 20°R; WOB: 25; SPP: 3115; DIFF: 300; GPM: 650; FULL RETURNS
4/3/2023 15:18	4/3/2023 16:00	0.70	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	7,907.0	7,955.0	ROTATE DRILL F/7907' T/7955' (48' @68.5 FPH) ; WOB: 21; RPM: 20; SPP: 3400; DIFF: 400; GPM: 650; TQ: 17; FULL RETURNS
4/3/2023 16:00	4/3/2023 16:54	0.90	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,955.0	8,010.0	SLIDE DRILL F/7955' T/8010' (55' @61.1 FPH) ; GTF: 10°R; WOB: 25; SPP: 3300; DIFF: 300; GPM: 650; FULL RETURNS PTB 17.5° BRN T/ LAND 90° = 7.9°
4/3/2023 16:54	4/3/2023 18:30	1.60	Intermediate, Casing	Circulate	CIRC	PT	8,010.0	8,010.0	CIRCULATE AND CONDITION WELL T/ POOH. RAISED MW T/ 10.4 PPG. 50 ROT UP/DWN 100 FPM. 700 GPM. SEND X2 30 PPB LCM SWEEPS. X2 BU
4/3/2023 18:30	4/3/2023 23:00	4.50	Intermediate, Casing	Tripping	TRIP	PT	8,010.0	8,010.0	TOOH F/ 8010' T/ BHA. REAMED OUT X5 STANDS OFF BOTTOM. FLOW CHECK ON BOTTOM, 1/2 WAY OUT, BHA (GOOD). CONT. FILL BACK SIDE W/ T.T. WELL STATIC.
4/3/2023 23:00	4/4/2023 00:00	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,010.0	8,010.0	LD BHA MM (GOOD) BIT (1/1). FUNCTIONED RAMS ON BANK. WELL STATIC.
4/4/2023 00:00	4/4/2023 05:00	5.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,010.0	8,010.0	HELD 15 MIN PJSM. RU RAN SINGLE JOINT FLOAT/ SHOE TRACK 117 JOINTS OF 7" 29# XP-P-110 BTC CASING T/ 4800'.
4/4/2023 05:00	4/4/2023 09:00	4.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,010.0	8,010.0	FINISHED RUNNING 7" 29# VA-XP-P-110 BTC CASING W/ NO ISSUES. SPACED OUT W/ LANDING JT. LANDED CS @ 8001' / FC @ 7956'. CSG DISPLACEMENT RETURNS STARTED T/ DIMINISH @ 5300'. BROKE CIRC @ 2700' / 4750'. WOULD NOT CIRC @ 6300'. FINISHED RUNNING CSG IN HOLE W/ DIMINISHED RETUNS. LOST 75 BBL 10.4 PPG MUD RUNNING CSG.
4/4/2023 09:00	4/4/2023 09:45	0.75	Intermediate, Casing	Circulate	CIRC	PT	8,010.0	8,010.0	PUMPED @ 2 - 1 BPM W/ INTERMITTENT RETURNS. RD FRANKS CASING CREW. PJSM W/ ALL PERSONNEL ON CMT OPS. LOST 75 BBL 10.4 PPG MUD.
4/4/2023 09:45	4/4/2023 12:30	2.75	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	8,010.0	8,010.0	RD CRT TOOL. RU HES CMT HEAD & PUMP IRON. TESTED LINES T/ 6500 PSI. PUMPED 50 BBLS FW, 460 SACKS (170 BBLS) 12.5 PPG / 2.07 YIELD LEAD CMT, 585 SACKS (188 BBLS) 13 PPG / 1.80 YIELD TAIL CMT. DISPLACED WITH 295 BBLS FW @ 6 BPM. BUMPED PLUG T/ 2600 PSI @ 12:25 PM MST 4-4-23. FINAL PRESSURE 2100 PSI # 3 BPM. BLED BACK 3 BBL. FLOATS HELD. HAD 40 BBL FW & NO CMT RETURNED T/ SURFACE. CALC TOC 400'. LOST 100 BBL 10.4 PPG MUD. DAILY LOSS 250 BBL MUD.
4/4/2023 12:30	4/4/2023 13:00	0.50	Intermediate, Casing	Circulate	CIRC	PT	8,010.0	8,010.0	RD HES CMT. FLUSHED BOPE / FLOW LINES W/ 100 BBLS OF SUGAR WATER.
4/4/2023 13:00	4/4/2023 14:00	1.00	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	8,010.0	8,010.0	LANDED CSG ON HANGER W/ 210K. BACKED OUT & LD LANDING JOINT. INSTALLED PACK-OFF. TESTED T/ 10K PSI / 10 MIN W/ NO LEAK OFF.
4/4/2023 14:00	4/4/2023 14:30	0.50	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	8,010.0	8,010.0	RD FLOW LINE. ND BOPE. SUSPEND OPS @ 14:30 HRS MST 4/4/23.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/30/2023 15:00	4/30/2023 16:00	1.00	Intermediate, Casing	Walking / Walk rig	WALK	PT	8,010.0	8,010.0	SKID RIG F/ SOUTH MOON 2H T/ SOUTH MOON 3H
4/30/2023 16:00	4/30/2023 17:00	1.00	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	8,010.0	8,010.0	NIPPLE UP BOPE. TURN BUCKLES. FLOW LINE
4/30/2023 17:00	4/30/2023 18:30	1.50	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	8,010.0	8,010.0	TEST WELL HEAD BLIND RAMS 250/10000 PSI 10/10 MIN.
4/30/2023 18:30	4/30/2023 19:30	1.00	Intermediate, Casing	Test Casing	TESTCAS	PT	8,010.0	8,010.0	TEST CASING 2500 PSI 30 MIN.
4/30/2023 19:30	4/30/2023 20:30	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,010.0	8,010.0	PU BHA MM 2° 7/8 8.2 .7 RPG BIT 6.125" BAKER 405. SCRIBE AND TEST.
4/30/2023 20:30	5/1/2023 00:00	3.50	Intermediate, Casing	Tripping	TRIP	PT	8,010.0	8,010.0	TIH F/ BHA T/ 7930'.
5/1/2023 00:00	5/1/2023 01:00	1.00	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	8,010.0	8,010.0	CUT AND SLIP DRILL LINE.
5/1/2023 01:00	5/1/2023 01:30	0.50	Intermediate, Casing	Rig Service	RIGSVC	PT	8,010.0	8,010.0	SERVICE RIG
5/1/2023 01:30	5/1/2023 02:00	0.50	Intermediate, Casing	Circulate	CIRC	PT	8,010.0	8,010.0	DISPLACE H2O W/ OBM
5/1/2023 02:00	5/1/2023 02:30	0.50	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	8,010.0	8,010.0	DRILLED F.E. CMT @ 7955' FLOAT @ 7958' SHOE @ 8001' OH @ 8010' DRILLED 10' NEW HOLE.
5/1/2023 02:30	5/1/2023 03:00	0.50	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	8,010.0	8,010.0	FIT TEST T/ 13# MAMW TVD 7740' AMW 10.1# PSI 1167.
5/1/2023 03:00	5/1/2023 05:00	2.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,010.0	8,050.0	ORIENT TOOL FACE T/ HIGH SIDE. SLIDE DRILL F/ 8010' T/8050' (40' @20 FPH) ; GTF: HS°; WOB: 15; SPP: 2500; DIFF: 214; GPM: 240; FULL RETURNS PTB 20.5° BRN 7.8°
5/1/2023 05:00	5/1/2023 11:13	6.22	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,050.0	8,274.0	SLIDE DRILL F/8050' T/8274' (224' @35.8 FPH) ; GTF: 15°R; WOB: 26; SPP: 2570; DIFF: 250; GPM: 250; FULL RETURNS
5/1/2023 11:13	5/1/2023 11:41	0.47	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		8,314.0	ROTATE DRILL F/8274' T/8314' (40' @85.7 FPH) ; WOB: 24; RPM: 25; SPP: 2900; DIFF: 600; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 11:41	5/1/2023 12:16	0.58	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,339.0	SLIDE DRILL F/8314' T/8339' (25' @42.8 FPH) ; GTF: 15°R; WOB: 26; SPP: 2605; DIFF: 290; GPM: 250; FULL RETURNS
5/1/2023 12:16	5/1/2023 13:02	0.77	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,339.0	8,408.0	ROTATE DRILL F/8339' T/8408' (69' @90 FPH) ; WOB: 24; RPM: 25; SPP: 2745; DIFF: 467; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 13:02	5/1/2023 13:53	0.85	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,443.0	SLIDE DRILL F/8408' T/8443' (35' @41.1 FPH) ; GTF: 10°R; WOB: 27; SPP: 2608; DIFF: 306; GPM: 250; FULL RETURNS
5/1/2023 13:53	5/1/2023 14:36	0.72	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		8,502.0	ROTATE DRILL F/8443' T/8502' (59' @78.6 FPH) ; WOB: 24; RPM: 25; SPP: 2884; DIFF: 594; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 14:36	5/1/2023 15:21	0.75	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,538.0	SLIDE DRILL F/8502' T/8538' (36' @50.2 FPH) ; GTF: 15°R; WOB: 24; SPP: 2611; DIFF: 311; GPM: 250; FULL RETURNS
5/1/2023 15:21	5/1/2023 16:03	0.70	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,502.0	8,597.0	ROTATE DRILL F/8538' T/8597' (59' @84.2 FPH) ; WOB: 24; RPM: 25; SPP: 2732; DIFF: 438; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 16:03	5/1/2023 16:28	0.42	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,617.0	SLIDE DRILL F/8597' T/8617' (20' @48 FPH) ; GTF: 5°R; WOB: 18; SPP: 2564; DIFF: 269; GPM: 250; FULL RETURNS
5/1/2023 16:28	5/1/2023 16:58	0.50	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,617.0	8,689.0	ROTATE DRILL F/8617' T/8689' (72' @144 FPH) ; WOB: 24; RPM: 25; SPP: 2300; DIFF: 400; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 16:58	5/1/2023 18:04	1.10	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,689.0	8,760.0	SLIDE DRILL F/8689' T/8760' (71' @64.5 FPH) ; GTF: 5°R; WOB: 18; SPP: 2300; DIFF: 269; GPM: 250; FULL RETURNS
5/1/2023 18:04	5/1/2023 18:21	0.28	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,760.0	8,782.0	ROTATE DRILL F/8760' T/8782' (22' @77 FPH) ; WOB: 24; RPM: 25; SPP: 2300; DIFF: 400; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 18:21	5/1/2023 19:13	0.87	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,782.0	8,822.0	SLIDE DRILL F/8782' T/8822' (40' @46.1 FPH) ; GTF: 10°L; WOB: 18; SPP: 2300; DIFF: 269; GPM: 250; FULL RETURNS
5/1/2023 19:13	5/1/2023 19:48	0.58	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,822.0	8,876.0	ROTATE DRILL F/8822' T/8876' (54' @92.5 FPH) ; WOB: 24; RPM: 25; SPP: 2300; DIFF: 400; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 19:48	5/1/2023 20:19	0.52	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,876.0	8,894.0	SLIDE DRILL F/8876' T/8894' (18' @34.8 FPH) ; GTF: 10°L; WOB: 18; SPP: 2300; DIFF: 269; GPM: 250; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/1/2023 20:19	5/1/2023 20:25	0.10	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,894.0	8,899.0	ROTATE DRILL F/8894' T/8899' (5' @49 FPH) ; WOB: 24; RPM: 25; SPP: 2300; DIFF: 400; GPM: 250; TQ: 5; FULL RETURNS EOC 8899' MD 82° INC 8241' TVD -987 VS.
5/1/2023 20:25	5/1/2023 20:57	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,899.0	8,953.0	ROTATE DRILL F/8899' T/8953' (54' @101 FPH) ; WOB: 24; RPM: 25; SPP: 2350; DIFF: 400; GPM: 250; TQ: 5; FULL RETURNS
5/1/2023 20:57	5/1/2023 22:08	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,953.0	9,003.0	SLIDE DRILL F/8953' T/9003' (50' @42 FPH) ; GTF: 10°L; WOB: 18; SPP: 2350; DIFF: 269; GPM: 250; FULL RETURNS
5/1/2023 22:08	5/1/2023 23:25	1.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,003.0	9,114.0	ROTATE DRILL F/9003' T/9114' (111' @86.4 FPH) ; WOB: 24; RPM: 25; SPP: 2750; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/1/2023 23:25	5/1/2023 23:41	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,114.0	9,124.0	SLIDE DRILL F/9114' T/9124' (10' @37.5 FPH) ; GTF: 10°L; WOB: 18; SPP: 2750; DIFF: 269; GPM: 270; FULL RETURNS
5/1/2023 23:41	5/2/2023 00:10	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,124.0	9,185.0	ROTATE DRILL F/9124' T/9185' (61' @126 FPH) ; WOB: 24; RPM: 25; SPP: 2750; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 00:10	5/2/2023 00:30	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,185.0	9,200.0	SLIDE DRILL F/9185' T/9200' (15' @45 FPH) ; GTF: 180°L; WOB: 18; SPP: 2750; DIFF: 269; GPM: 270; FULL RETURNS
5/2/2023 00:30	5/2/2023 01:03	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,200.0	9,275.0	ROTATE DRILL F/9200' T/9275' (75' @136 FPH) ; WOB: 24; RPM: 25; SPP: 2750; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 01:03	5/2/2023 01:16	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,275.0	9,282.0	SLIDE DRILL F/9275' T/9282' (7' @30 FPH) ; GTF: 10°R; WOB: 18; SPP: 2750; DIFF: 269; GPM: 270; FULL RETURNS
5/2/2023 01:16	5/2/2023 02:01	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,282.0	9,397.0	ROTATE DRILL F/9282' T/9397' (115' @153 FPH) ; WOB: 24; RPM: 25; SPP: 2750; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 02:01	5/2/2023 02:27	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,397.0	9,415.0	SLIDE DRILL F/9397' T/9415' (18' @43 FPH) ; GTF: 180°R; WOB: 18; SPP: 2750; DIFF: 269; GPM: 270; FULL RETURNS
5/2/2023 02:27	5/2/2023 02:58	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,415.0	9,501.0	ROTATE DRILL F/9415' T/9501' (86' @140 FPH) ; WOB: 24; RPM: 25; SPP: 2800; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 02:58	5/2/2023 03:12	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,501.0	9,507.0	SLIDE DRILL F/9501' T/9507' (6' @25 FPH) ; GTF: 180°R; WOB: 18; SPP: 2800; DIFF: 269; GPM: 270; FULL RETURNS
5/2/2023 03:12	5/2/2023 03:41	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,507.0	9,575.0	ROTATE DRILL F/9507' T/9575' (68' @140 FPH) ; WOB: 24; RPM: 25; SPP: 2800; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 03:41	5/2/2023 04:08	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,575.0	9,596.0	SLIDE DRILL F/9575' T/9596' (21' @46 FPH) ; GTF: 180°R; WOB: 18; SPP: 2800; DIFF: 269; GPM: 270; FULL RETURNS
5/2/2023 04:08	5/2/2023 04:59	0.85	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,596.0	9,692.0	ROTATE DRILL F/9596' T/9692' (96' @112 FPH) ; WOB: 24; RPM: 25; SPP: 2800; DIFF: 400; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 05:00	5/2/2023 05:19	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,692.0	9,733.0	ROTATE DRILL F/9692' T/9733' (41' @102 FPH) ; WOB: 25; RPM: 70; SPP: 3500; DIFF: 700; GPM: 270; TQ: 6; FULL RETURNS
5/2/2023 05:19	5/2/2023 05:30	0.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		9,739.0	SLIDE DRILL F/9733' T/9739' (6' @36 FPH) ; GTF: HS°; WOB: 24; SPP: 3050; DIFF: 300; GPM: 270; FULL RETURNS
5/2/2023 05:30	5/2/2023 06:07	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		9,823.0	ROTATE DRILL F/9739' T/9823' (84' @132.6 FPH) ; WOB: 29; RPM: 70; SPP: 3461; DIFF: 700; GPM: 270; TQ: 7; FULL RETURNS
5/2/2023 06:07	5/2/2023 06:31	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		9,838.0	SLIDE DRILL F/9823' T/9838' (15' @37.5 FPH) ; GTF: 180°; WOB: 26; SPP: 3054; DIFF: 276; GPM: 270; FULL RETURNS
5/2/2023 06:31	5/2/2023 07:06	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		9,920.0	ROTATE DRILL F/9838' T/9920' (82' @140.5 FPH) ; WOB: 29; RPM: 70; SPP: 3468; DIFF: 694; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 07:06	5/2/2023 07:28	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		9,935.0	SLIDE DRILL F/9920' T/9935' (15' @40.9 FPH) ; GTF: 180°; WOB: 29; SPP: 3089; DIFF: 310; GPM: 270; FULL RETURNS
5/2/2023 07:28	5/2/2023 08:04	0.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,935.0	10,015.0	ROTATE DRILL F/9935' T/10015' (80' @133.3 FPH) ; WOB: 29; RPM: 70; SPP: 3490; DIFF: 720; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 08:04	5/2/2023 08:28	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		10,031.0	SLIDE DRILL F/10015' T/10031' (16' @40 FPH) ; GTF: 10°L; WOB: 29; SPP: 3080; DIFF: 300; GPM: 270; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/2/2023 08:28	5/2/2023 09:00	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,110.0	ROTATE DRILL F/10031' T/10110' (79' @148.1 FPH) ; WOB: 29; RPM: 50; SPP: 3528; DIFF: 759; GPM: 270; TQ: 8; FULL RETURNS
5/2/2023 09:00	5/2/2023 09:13	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		10,116.0	SLIDE DRILL F/10110' T/10116' (6' @27.6 FPH) ; GTF: 5°R; WOB: 26; SPP: 3090; DIFF: 310; GPM: 270; FULL RETURNS
5/2/2023 09:13	5/2/2023 10:33	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,324.0	ROTATE DRILL F/10116' T/10324' (208' @157.9 FPH) ; WOB: 26; RPM: 60; SPP: 3556; DIFF: 789; GPM: 270; TQ: 8.5; FULL RETURNS
5/2/2023 10:33	5/2/2023 10:51	0.30	Production, Drill Lateral	Other Trouble	OTHERT R	NPT		10,324.0	AFTER CONNECTION DP STAND FOUND LEAKING ON SECOND JT. LD (3) JTS.
5/2/2023 10:51	5/2/2023 11:22	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,399.0	ROTATE DRILL F/10324' T/10399' (75' @140.6 FPH) ; WOB: 26; RPM: 60; SPP: 3550; DIFF: 750; GPM: 270; TQ: 8.5; FULL RETURNS
5/2/2023 11:22	5/2/2023 11:48	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,399.0	10,415.0	SLIDE DRILL F/10399' T/10415' (16' @36.9 FPH) ; GTF: 150°R; WOB: 36; SPP: 3108; DIFF: 296; GPM: 270; FULL RETURNS
5/2/2023 11:48	5/2/2023 12:15	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,481.0	ROTATE DRILL F/10415' T/10481' (66' @146.6 FPH) ; WOB: 26; RPM: 60; SPP: 3528; DIFF: 720; GPM: 270; TQ: 8.5; FULL RETURNS
5/2/2023 12:15	5/2/2023 12:32	0.28	Production, Drill Lateral	Other Trouble	OTHERT R	NPT		10,481.0	AFTER CONNECTION DP STAND FOUND LEAKING ON SECOND JT. LD (3) JTS.
5/2/2023 12:32	5/2/2023 13:10	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,581.0	ROTATE DRILL F/10481' T/10581' (100' @157.8 FPH) ; WOB: 26; RPM: 60; SPP: 3580; DIFF: 735; GPM: 270; TQ: 8.5; FULL RETURNS
5/2/2023 13:10	5/2/2023 13:24	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		10,590.0	SLIDE DRILL F/10581' T/10590' (9' @38.5 FPH) ; GTF: 30°R; WOB: 34; SPP: 3120; DIFF: 310; GPM: 270; FULL RETURNS
5/2/2023 13:24	5/2/2023 14:09	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,590.0	10,713.0	ROTATE DRILL F/10590' T/10713' (123' @164 FPH) ; WOB: 26; RPM: 60; SPP: 3671; DIFF: 801; GPM: 270; TQ: 8.5; FULL RETURNS
5/2/2023 14:09	5/2/2023 14:25	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		10,726.0	SLIDE DRILL F/10713' T/10726' (13' @45.8 FPH) ; GTF: 150°R; WOB: 32; SPP: 3110; DIFF: 300; GPM: 270; FULL RETURNS
5/2/2023 14:25	5/2/2023 15:51	1.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		10,958.0	ROTATE DRILL F/10726' T/10958' (232' @161.8 FPH) ; WOB: 26; RPM: 60; SPP: 3595; DIFF: 723; GPM: 270; TQ: 9; FULL RETURNS
5/2/2023 15:51	5/2/2023 16:07	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		10,971.0	SLIDE DRILL F/10958' T/10971' (13' @48.7 FPH) ; GTF: 100°R; WOB: 32; SPP: 3110; DIFF: 310; GPM: 270; FULL RETURNS
5/2/2023 16:07	5/2/2023 16:39	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,052.0	ROTATE DRILL F/10971' T/11052' (81' @156.7 FPH) ; WOB: 28; RPM: 65; SPP: 3789; DIFF: 813; GPM: 270; TQ: 9; FULL RETURNS
5/2/2023 16:39	5/2/2023 17:04	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,070.0	SLIDE DRILL F/11052' T/11070' (18' @45 FPH) ; GTF: 170°R; WOB: 36; SPP: 3249; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 17:04	5/2/2023 17:30	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,070.0	11,138.0	ROTATE DRILL F/11070' T/11138' (68' @156 FPH) ; WOB: 28; RPM: 65; SPP: 2900; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 17:30	5/2/2023 18:00	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,138.0	11,158.0	SLIDE DRILL F/11138' T/11158' (20' @39 FPH) ; GTF: 190°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 18:00	5/2/2023 18:30	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,245.0	ROTATE DRILL F/11158' T/11245' (87' @174 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 18:30	5/2/2023 19:16	0.77	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,261.0	SLIDE DRILL F/11245' T/11261' (16' @20 FPH) ; GTF: 170°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 19:16	5/2/2023 19:36	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,324.0	ROTATE DRILL F/11261' T/11324' (63' @188 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 19:36	5/2/2023 20:06	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT		11,324.0	RIG SERVICE
5/2/2023 20:06	5/2/2023 20:36	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,342.0	SLIDE DRILL F/11324' T/11342' (18' @35 FPH) ; GTF: 180°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 20:36	5/2/2023 20:51	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,382.0	ROTATE DRILL F/11342' T/11382' (40' @160 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 20:51	5/2/2023 21:03	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,382.0	11,390.0	SLIDE DRILL F/11382' T/11390' (8' @40 FPH) ; GTF: 180°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 21:03	5/2/2023 21:49	0.77	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,518.0	ROTATE DRILL F/11390' T/11518' (128' @166 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/2/2023 21:49	5/2/2023 22:19	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,533.0	SLIDE DRILL F/11518' T/11533' (15' @29 FPH) ; GTF: 180°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 22:19	5/2/2023 22:59	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		11,648.0	ROTATE DRILL F/11553' T/11648' (115' @172 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 22:59	5/2/2023 23:24	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,648.0	11,666.0	SLIDE DRILL F/11648' T/11666' (18' @43 FPH) ; GTF: 10°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/2/2023 23:24	5/2/2023 23:59	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,666.0	11,765.0	ROTATE DRILL F/11666' T/11765' (99' @169 FPH) ; WOB: 28; RPM: 65; SPP: 2950; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/2/2023 23:59	5/3/2023 00:33	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,765.0	11,779.0	SLIDE DRILL F/11765' T/11779' (14' @25 FPH) ; GTF: 180°R; WOB: 36; SPP: 2950; DIFF: 271; GPM: 270; FULL RETURNS
5/3/2023 00:33	5/3/2023 02:34	2.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,779.0	12,107.0	ROTATE DRILL F/11779' T/12107' (328' @162 FPH) ; WOB: 28; RPM: 65; SPP: 3000; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/3/2023 02:34	5/3/2023 03:06	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,107.0	12,125.0	SLIDE DRILL F/12107' T/12125' (18' @33 FPH) ; GTF: 150°R; WOB: 36; SPP: 3000; DIFF: 271; GPM: 270; FULL RETURNS
5/3/2023 03:06	5/3/2023 04:01	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,125.0	12,270.0	ROTATE DRILL F/12125' T/12270' (145' @158 FPH) ; WOB: 28; RPM: 65; SPP: 3000; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/3/2023 04:01	5/3/2023 04:15	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,270.0	12,277.0	SLIDE DRILL F/12270' T/12277' (7' @33 FPH) ; GTF: 180°R; WOB: 36; SPP: 3000; DIFF: 271; GPM: 270; FULL RETURNS
5/3/2023 04:15	5/3/2023 05:01	0.77	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,277.0	12,358.0	ROTATE DRILL F/12277' T/12358' (81' @105 FPH) ; WOB: 28; RPM: 65; SPP: 3000; DIFF: 813; GPM: 270; TQ: 11; FULL RETURNS
5/3/2023 05:00	5/3/2023 15:00	10.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,358.0	14,477.0	ROTATE DRILL F/12358' T/14477' (2135' @213.5 FPH) ; WOB: 26; RPM: 70; SPP: 3650; DIFF: 980; GPM: 280; TQ: 11; FULL RETURNS
5/3/2023 15:00	5/3/2023 15:30	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,477.0	14,489.0	SLIDE DRILL F/14477' T/14489' (12' @24 FPH) ; GTF: 90°R; WOB: 44; SPP: 3770; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 15:30	5/3/2023 16:01	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,489.0	14,582.0	ROTATE DRILL F/14489' T/14582' (93' @174.3 FPH) ; WOB: 26; RPM: 70; SPP: 3770; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/3/2023 16:01	5/3/2023 16:33	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,582.0	14,597.0	SLIDE DRILL F/14582' T/14597' (15' @29 FPH) ; GTF: 160°R; WOB: 36; SPP: 3770; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 16:33	5/3/2023 17:18	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,597.0	14,753.0	ROTATE DRILL F/14597' T/14753' (156' @208 FPH) ; WOB: 26; RPM: 70; SPP: 3770; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/3/2023 17:18	5/3/2023 18:00	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,777.0	SLIDE DRILL F/14753' T/14777' (24' @34 FPH) ; GTF: 90°R; WOB: 36; SPP: 3770; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 18:00	5/3/2023 18:57	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,937.0	ROTATE DRILL F/14777' T/14937' (160' @168 FPH) ; WOB: 26; RPM: 70; SPP: 3770; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/3/2023 18:57	5/3/2023 19:39	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,937.0	14,963.0	SLIDE DRILL F/14937' T/14963' (26' @37 FPH) ; GTF: 160°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 19:39	5/3/2023 21:43	2.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,963.0	15,380.0	ROTATE DRILL F/14963' T/15380' (417' @200 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/3/2023 21:43	5/3/2023 22:21	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,380.0	15,398.0	SLIDE DRILL F/15380' T/15398' (18' @29 FPH) ; GTF: 100°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 22:21	5/3/2023 23:06	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,534.0	ROTATE DRILL F/15398' T/15534' (136' @181 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/3/2023 23:06	5/3/2023 23:49	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		15,565.0	SLIDE DRILL F/15534' T/15565' (31' @42 FPH) ; GTF: 10°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/3/2023 23:49	5/4/2023 00:16	0.44	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,635.0	ROTATE DRILL F/15565' T/15635' (70' @161 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/4/2023 00:16	5/4/2023 01:00	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,635.0	15,657.0	SLIDE DRILL F/15635' T/15357' (22' @30 FPH) ; GTF: 180°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/4/2023 01:00	5/4/2023 01:28	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,657.0	15,726.0	ROTATE DRILL F/15657' T/15726' (69' @142 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/4/2023 01:28	5/4/2023 01:49	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,726.0	15,733.0	SLIDE DRILL F/15726' T/15733' (7' @20 FPH) ; GTF: 90°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/4/2023 01:49	5/4/2023 02:04	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,733.0	15,779.0	ROTATE DRILL F/15733' T/15779' (49' @184 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/4/2023 02:04	5/4/2023 02:34	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	15,779.0	15,779.0	SERVICE RIG
5/4/2023 02:34	5/4/2023 02:58	0.39	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,779.0	15,877.0	ROTATE DRILL F/15779' T/15877' (98' @255 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/4/2023 02:58	5/4/2023 03:28	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,877.0	15,893.0	SLIDE DRILL F/15877' T/15893' (16' @32 FPH) ; GTF: 10°R; WOB: 36; SPP: 3870; DIFF: 160; GPM: 280; FULL RETURNS
5/4/2023 03:28	5/4/2023 05:00	1.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,893.0	16,208.0	ROTATE DRILL F/15893' T/16208' (315' @205 FPH) ; WOB: 26; RPM: 70; SPP: 3870; DIFF: 888; GPM: 280; TQ: 12; FULL RETURNS
5/4/2023 05:00	5/4/2023 08:19	3.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,208.0	16,924.0	ROTATE DRILL F/16208' T/16924' (716' @214.2 FPH) ; WOB: 28; RPM: 80; SPP: 3900; DIFF: 900; GPM: 280; TQ: 13; FULL RETURNS
5/4/2023 08:19	5/4/2023 09:13	0.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,949.0	SLIDE DRILL F/16924' T/16949' (25' @27.7 FPH) ; GTF: 90°R; WOB: 44; SPP: 4000; DIFF: 120; GPM: 280; FULL RETURNS
5/4/2023 09:13	5/4/2023 12:12	2.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		17,573.0	ROTATE DRILL F/16949' T/17573' (624' @209.1 FPH) ; WOB: 28; RPM: 80; SPP: 4000; DIFF: 740; GPM: 280; TQ: 13; FULL RETURNS
5/4/2023 12:12	5/4/2023 13:13	1.02	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		17,605.0	SLIDE DRILL F/17573' T/17605' (32' @31.4 FPH) ; GTF: 90°R; WOB: 32; SPP: 4100; DIFF: 120; GPM: 280; FULL RETURNS
5/4/2023 13:13	5/4/2023 14:06	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		17,769.0	ROTATE DRILL F/17605' T/17769' (164' @189.2 FPH) ; WOB: 28; RPM: 80; SPP: 4100; DIFF: 745; GPM: 280; TQ: 14; FULL RETURNS
5/4/2023 14:06	5/4/2023 14:36	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		17,785.0	SLIDE DRILL F/17769' T/17785' (16' @32 FPH) ; GTF: 20°R; WOB: 33; SPP: 4100; DIFF: 120; GPM: 280; FULL RETURNS
5/4/2023 14:36	5/4/2023 15:09	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,785.0	17,885.0	ROTATE DRILL F/17785' T/17885' (100' @181.8 FPH) ; WOB: 28; RPM: 80; SPP: 4100; DIFF: 820; GPM: 280; TQ: 13; FULL RETURNS
5/4/2023 15:09	5/4/2023 15:48	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		17,901.0	SLIDE DRILL F/17885' T/17901' (16' @24.6 FPH) ; GTF: 20°R; WOB: 33; SPP: 4100; DIFF: 120; GPM: 280; FULL RETURNS
5/4/2023 15:48	5/4/2023 16:38	0.84	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,901.0	18,040.0	ROTATE DRILL F/17901' T/18040' (139' @165.5 FPH) ; WOB: 28; RPM: 80; SPP: 4100; DIFF: 820; GPM: 280; TQ: 13; FULL RETURNS
5/4/2023 16:38	5/4/2023 17:08	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	18,040.0	18,040.0	SERVICED RIG & TD.
5/4/2023 17:08	5/4/2023 17:50	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,040.0	18,073.0	SLIDE DRILL F/18040' T/18073' (33' @47 FPH) ; GTF: 160°R; WOB: 33; SPP: 4100; DIFF: 120; GPM: 280; FULL RETURNS
5/4/2023 17:50	5/5/2023 00:25	6.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,073.0	19,263.0	ROTATE DRILL F/18073' T/19263' (1190' @180.7 FPH) ; WOB: 28; RPM: 80; SPP: 4100; DIFF: 820; GPM: 280; TQ: 13; FULL RETURNS
5/5/2023 00:25	5/5/2023 05:00	4.58	Production, Casing	Circulate	CIRC	PT	19,263.0	19,263.0	CIRCULATE AND CONDITION WELL BORE (X5 BU). TO POOH. W/ 10.2 PPG OBM. 280-290 GPM 70 ROT 150FPM/UP 140FPM/DWN. OFF BOTTOM TRQ F/ 10K T/ 4K. PSI DROP 400 PSI. WELL STATIC NO LOSSES.
5/5/2023 05:00	5/5/2023 08:00	3.00	Production, Casing	Circulate	CIRC	PT	19,263.0	19,263.0	CIRCULATE AND CONDITION WELL BORE (X6 BU). TO POOH. W/ 10.2 PPG OBM. 280-290 GPM 70 ROT 150FPM/UP 140FPM/DWN. OFF BOTTOM TRQ F/ 10K T/ 4K. PSI DROP 400 PSI. WELL STATIC NO LOSSES.
5/5/2023 08:00	5/5/2023 20:30	12.50	Production, Casing	Tripping	TRIP	PT	19,263.0	19,263.0	TOOH F/ 19263' T/ BHA. HOLE SLICK. DROPPED RABBIT @ SHOE. FLOW CHECKED ON BOTTOM, SHOE, BHA. WELL STATIC. PIPE ON BANK 100% ACCOUNTED FOR.
5/5/2023 20:30	5/5/2023 21:30	1.00	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,263.0	19,263.0	LD BHA MM (GOOD) BIT (1/2BT/G/X/I/NO/TD). FUNCTIONED BOPE RAMS. WELL STATIC.
5/5/2023 21:30	5/5/2023 22:30	1.00	Production, Casing	Cut & Slip Drill line	CUTSLIP	PT	19,263.0	19,263.0	CUT AND SLIP DRILL LINE.
5/5/2023 22:30	5/6/2023 00:30	2.00	Production, Casing	Rig Service	RIGSVC	PT	19,263.0	19,263.0	CHANGE SAVER SUB.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/6/2023 00:30	5/6/2023 05:00	4.50	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,263.0	19,263.0	PJSM. RU FRANKS CASERS. MADE UP FLOAT SHOE, (1) 10' 4 1/2" 13.5# EP-P110 VARN CSG PUP JT, FLOAT COLLAR, (1) 10' 4 1/2" 13.5# EP-P110 VARN CSG PUPJT, BAKER LANDING/WET SHOE COLLAR, (3) JTS 4 1/2" 13.5# EP-P110 VARN CSG, (1) MARKER JT, (98) JTS 4 1/2" 13.5# EP-P110 VARN CSG. T/ 4,00' WELL STATIC, NO LOSSES.
5/6/2023 05:00	5/6/2023 10:48	5.80	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,263.0	19,623.0	(98) JTS 4 1/2" 13.5# EP-P110 VARN CSG, ARSENAL AIR LOCK SUB & (70) JTS 4 1/2" 13.5# EP-P110 VARN CSG, (1) MARKER JT, (8) JTS 4 1/2" 13.5# EP-P110 VARN CSG,
5/6/2023 10:48	5/6/2023 11:48	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,623.0	19,623.0	INSTALL PUP JT, HANGER & PBR. RAN (1) STAND DP IN HOLE. FILLED DP. RD CASING TOOLS.
5/6/2023 11:48	5/6/2023 15:18	3.50	Production, Casing	Tripping	TRIP	PT	19,623.0	19,623.0	TIH W/ 4.5" VARN LINER ON 4" DP @ 100 FPM. TOP FILLED DP. NO LOSSES. WELL STATIC.
5/6/2023 15:18	5/6/2023 17:39	2.35	Production, Casing	Circulate	CIRC	PT	19,623.0	19,623.0	PUMPED THROUGH TOP DRIVE. FILLED DP W/ 15 BBL 10.2 PPG OBM. RUPTURED AIR LOCK SUB WITH 2,530 PSI. FILLED VOID WITH 110 BBLS OF 10.2 PPG MUD. ESTABLISHED CIRC. INITIAL PRESSURE 570 PSI @ 2 BPM. STAGED PUMPS UP T/ 4 BPM 1450 PSI. MAX PRESSURE 1,450 PSI / 4 BPM. FINAL PRESSURE 1,300 PSI @ 4 BPM. MAX GAS 8000 UNITS. NO LOSSES.
5/6/2023 17:39	5/6/2023 19:00	1.36	Production, Casing	Circulate	CIRC	PT	19,623.0	19,623.0	DROPPED 1.25" SETTING BALL. RU CMT HEAD. PUMPED DOWN @ 2.5 BPM / 750 PSI. (P/U: 240K, NEUTRAL: 185K). BALL ON SEAT AFTER 43 BBLS PUMPED. PRESSURED TO 2,560 PSI. SET 100K DOWN. PRESSURED TO 3,920 PSI, EXTRUDED BALL SEAT. DROPPED 1.563" RELEASE BALL. PUMPED DOWN @ 2.5 BPM 390 PSI. BALL ON SEAT AFTER 51 BBLS PUMPED. PRESSURED TO 2,302 PSI EXTRUDED BALL SET. P/U CHECKED RELEASE 188K FREE WEIGHT. S/O TO 70K. LANDED F/S @ 19,263', F/C @ 19,247', L/C @ 19,232', TOL @ 7,739'. 262' OF OVER LAP. TOTAL LINER 11,523'. MARKER JT TOPS @ 19,089' / 7,949'.
5/6/2023 19:00	5/6/2023 22:30	3.50	Production, Casing	Primary Cementing	PRIMCEM	PT	19,623.0	19,623.0	HELD 15 MIN SAFETY MEETING. TESTED LINES T/ 8000' PUMPED 80 BBLS 12 PPG TUNED SPACER, 865 SKS (236 BBLS) / 14.8 PPG / 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS OF H2O W/MMCR / 130 BBLS H2O (CAUGHT CSG WIPER PLUG @ 72 BBLS W/ 2000 PSI INCREASE), 20 BBLS 12 PPG TUNED SPACER & 46 BBLS 10.2 PPG MUD @ (4) BPM. FINAL RATE (2) BPM / 2,960 PSI. BUMPED PLUG T/ 3,450 PSI @ 22:39 PM MST 5/6/23. SHEARED WET SHOE 4,850 PSI PUMPED 5 BBLS T/ CLEAR SHOE TRACK, CHECK FLOATS, HELD. BLEED BACK 2 BBLS. NO LOSSES.
5/6/2023 22:30	5/7/2023 00:30	2.00	Production, Casing	Circulate	CIRC	PT	19,623.0	19,623.0	STING OUT OF PBR. SET DOWN 65K TO SET PACKER. PU SETTING TOOL 10' ABOVE PBR. ROLLED HOLE W/ OBM. RECOVERED 80 BBLS SPACER & 20 BBLS CMT. STING BACK INTO HANGER & TEST LINER TOP TO 1,500 PSI / 10 MIN. GOOD TEST. BLEED OFF
5/7/2023 00:30	5/7/2023 01:30	1.00	Production, Casing	Circulate	CIRC	PT	19,623.0	19,623.0	PULL OUT OF LINER TOP. PUMPED 30 BBL DIESEL SPACER. DISPLACED HOLE W/ 8.33 PPG H2O. FLOW CHECKED (STATIC).
5/7/2023 01:30	5/7/2023 02:18	0.80	Production, Casing	Tripping	TRIP	PT	19,623.0	19,623.0	LAY DOWN CEMENT HEAD, RD CEMENTERS.
5/7/2023 02:18	5/7/2023 05:00	2.70	Production, Casing	Tripping	TRIP	PT	19,623.0	19,623.0	TOOH W/ RUNNING TOOL T/ 3000'. FILL BACK SIDE W/ FRESH H2O.
5/7/2023 05:00	5/7/2023 06:00	1.00	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	19,623.0	19,263.0	NIPPLE DOWN BOPE,*** RIG RELEASE @ 06:00 AM MST 5/7/2023 ***



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Well Header										
Field Name NEU FIELD		Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 5-31-32-C4-3H			API/UWI 4301353996		County DUCHESNE	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 6/24/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
6/24/2024 05:00	6/24/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
6/24/2024 07:00	6/24/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
6/24/2024 07:30	6/24/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
6/24/2024 15:30	6/24/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR. MIRU MFP for casing test.	
6/24/2024 16:00	6/24/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
6/24/2024 18:00	6/24/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
6/24/2024 18:45	6/24/2024 19:15	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
6/24/2024 19:15	6/25/2024 05:00	9.75		Inactive	INACTIVE				SDFN	
6/25/2024 05:00	6/25/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
6/25/2024 06:30	6/25/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel	
6/25/2024 07:00	6/25/2024 07:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
6/25/2024 07:15	6/25/2024 12:45	5.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO	
6/25/2024 12:45	6/25/2024 14:00	1.25	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 16 bpm. Break @ 8,900 psi for 196 bbls. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICIP 2,800 psi.Pump 20 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 16 bpm @ 8,500 psi w/ 236 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 8,900 psi Ttl. bbls. 452	
6/25/2024 14:00	6/25/2024 14:30	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
6/25/2024 14:30	6/25/2024 14:45	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
6/25/2024 14:45	6/25/2024 20:00	5.25	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO	
6/25/2024 20:00	6/26/2024 05:00	9.00		Inactive	INACTIVE				SDFN	
6/26/2024 05:00	6/26/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors	
6/26/2024 06:30	6/26/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered over MIRU ops.	
6/26/2024 07:00	6/26/2024 17:30	10.50	Toe Prep, <code2>	Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k frac valves & zippers.	
6/26/2024 17:30	6/27/2024 05:00	11.50		Inactive	INACTIVE				SDFN. Waiting on logistics of iron for zippers to location.	
6/27/2024 05:00	6/27/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors to arrive.	
6/27/2024 06:30	6/27/2024 07:15	0.75	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting / day tower over completion ops.	
6/27/2024 07:15	6/28/2024 05:00	21.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Cont. N/U frac stacks & zippers. MIRU Solaris silos. H2O-xfer spot & MIRU to tanks & lay suction manifolds w/ boost pump. F/B MIRU w/ 2' 15k iron to open top F/B tanks. Pumpdown spotted & rigged in.	
6/28/2024 05:00	6/28/2024 06:00	1.00		Inactive	INACTIVE				Waiting on daylight	
6/28/2024 06:00	6/28/2024 06:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day tower over completion ops	
6/28/2024 06:30	6/28/2024 07:15	0.75	Toe Prep, <code2>	Pressure	PTST				Test frac stack & zippers to 12.5k. Test Good bleed press. to 0 psi.	
6/28/2024 07:15	6/28/2024 22:00	14.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Install grease system on all valves on frac stacks & zippers. Cont. w/ H2O-xfer to pad w/ production & fresh lines. Miru TWG for first shoots. MIRU Scout alpha mono-line.	
6/28/2024 22:00	6/29/2024 05:00	7.00	Toe Prep, <code2>	Other	OTH				SDFN	
6/29/2024 05:00	6/29/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day & night tower over completion day ops.	
6/29/2024 05:30	6/30/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.	
6/30/2024 05:00	7/1/2024 02:00	21.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well	
7/1/2024 02:00	7/1/2024 03:00	1.00	Toe Prep, <code2>	Other	OTH				Performed acid wash/ injection test. Rate - 16 bpm Max PSI - 9,500 Acid Pumped - 1500 gal Total bbl - 540	
7/1/2024 03:00	7/1/2024 05:00	2.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WSI waiting on offset well ops	



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/1/2024 05:00	7/1/2024 16:30	11.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/1/2024 16:30	7/1/2024 17:45	1.25	Toe Prep, <code2>	Frac. Job	FRAC				Toe Stage/Wet shoe OWP: 2,168 psi 1500 gal 15% HCl Avg RT - 33 bpm / Max RT- 60 bpm Avg psi - 10,413 / Max psi - 11,699 psi Clean total - 2,168 bbl Slurry total - 2,580 bbl Total sand - 19,295 lbs F.G. N/A
7/1/2024 17:45	7/2/2024 05:00	11.25	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/2/2024 05:00	7/3/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/3/2024 05:00	7/4/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 05:00	7/4/2024 18:30	13.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 18:30	7/4/2024 20:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 1 Open Well: 2,530 psi Plug Depth: 19,212' MD Plug type: Royal composite Perf Depths: 18,989' (Top) 19,202' (Bottom) Total Fluid: 551 bbl Max Rate: 15 Max psi: 7,050
7/4/2024 20:30	7/5/2024 05:00	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/5/2024 05:00	7/5/2024 06:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 06:15	7/5/2024 08:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 2,805 psi Avg RT - 67 bpm / Max RT- 90 bpm Avg psi - 10,651 / Max psi - 11,699 psi Clean total - 12,726 bbl Slurry total - 13,394 bbl Total sand - 620,559 lbs F.G. 1.07
7/5/2024 08:45	7/5/2024 10:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 3,572 psi Plug Depth: 18,975" MD Plug type: Innovex Dissolvable Perf Depths: 18,747' (Top) 18,960' (Bottom) Total Fluid: 573 bbl Max Rate: 18 Max psi: 8,000
7/5/2024 10:45	7/5/2024 18:45	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 18:45	7/5/2024 21:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,942 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,920 / Max psi - 11,658 psi Clean total - 11,075 bbl Slurry total - 11,727 bbl Total sand - 602,853 lbs F.G. 0.94
7/5/2024 21:30	7/6/2024 01:00	3.50	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 3,400 psi Plug Depth: 18,733' MD Plug type: KLX Dissolvable Perf Depths: 18,504' (Top) 18,717' (Bottom) Total Fluid: 821 bbl Max Rate: 18 Max psi: 6,750 POOH after setting plug due to not seeing good stroke on setting tool and PD string past setting depth without tagging plug shot 3 guns and begin POOH,on surface confirm plug set RBIH shoot remaining guns per design
7/6/2024 01:00	7/6/2024 05:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 05:00	7/6/2024 07:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 07:30	7/6/2024 10:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,875 psi Avg RT - 82.1 bpm / Max RT- 90.8 bpm Avg psi - 10,399 / Max psi - 11,566 psi Clean total - 10,154 bbl Slurry total - 10,802 bbl Total sand - 602,544 lbs F.G. .99
7/6/2024 10:00	7/6/2024 12:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,220 psi Plug Depth: "18,490" MD Plug type: KLX Dissolvable Perf Depths: 18,262' (Top) 18,471' (Bottom) Total Fluid: 428 bbl Max Rate: 18 Max psi: 6,500
7/6/2024 12:00	7/6/2024 12:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 12:45	7/6/2024 14:30	1.75	Frac, <code2>	Nipple Up	NU				Audit to check high press. connections on mono-line & restraints. Checked frac stacks & zippers.
7/6/2024 14:30	7/6/2024 21:00	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 21:00	7/6/2024 23:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 2,823 psi Avg RT - 91 bpm / Max RT- 91.8 bpm Avg psi - 10,502 / Max psi - 11,380 psi Clean total - 10,174 bbl Slurry total - 10,824 bbl Total sand - 603,608 lbs F.G. .94
7/6/2024 23:30	7/7/2024 01:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3,544 psi Plug Depth: "18,248" MD Plug type: KLX Dissolvable Perf Depths: 18,020' (Top) 18,233' (Bottom) Total Fluid: 350 bbl Max Rate: 18 Max psi: 6,650
7/7/2024 01:30	7/7/2024 05:00	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 05:00	7/7/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 10:30	7/7/2024 10:45	0.25	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 3,255 psi Pumped acid and swapped to boost cannon due to blender overheating.
7/7/2024 10:45	7/7/2024 14:00	3.25	Frac, <code2>	Downtime	DTIM				Displaced acid with boost cannon then shutdown and swap out blender. Fix communication issues between blender and Frac van.
7/7/2024 14:00	7/7/2024 16:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 3,255 psi Avg RT - 68 bpm / Max RT- 94 bpm Avg psi - 8,616 / Max psi - 10,678 psi Clean total - 12,481 bbl Slurry total - 13,105 bbl Total sand - 602,289 lbs F.G. 1.00
7/7/2024 16:00	7/7/2024 18:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 3,690 psi Plug Depth: 18,005' MD Plug type: Royal Composite Perf Depths: 17,775' (Top) 17,989' (Bottom) Total Fluid: 380 bbl Max Rate: 18 bpm Max psi: 5,500
7/7/2024 18:00	7/8/2024 02:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 02:00	7/8/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 3,063 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 10,737 / Max psi - 11,744 psi Clean total - 9,997 bbl Slurry total - 10,627 bbl Total sand - 601,781 lbs F.G. 0.96
7/8/2024 05:00	7/8/2024 06:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,850 psi Plug Depth: 17,763' MD Plug type: Royal Composite Perf Depths: 17,537 (Top) 17,748' (Bottom) Total Fluid: 397 bbl Max Rate: 18 bpm Max psi: 6,300
7/8/2024 06:45	7/8/2024 19:45	13.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 19:45	7/8/2024 22:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 4,950 psi Avg RT - 85.5 bpm / Max RT- 92 bpm Avg psi - 10,712 / Max psi - 11,655 psi Clean total - 10,357 bbl Slurry total - 11,006 bbl Total sand - 602,834 lbs F.G. .95
7/8/2024 22:30	7/9/2024 00:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 3,450 psi Plug Depth: 17,763' MD Plug type: Royal Composite Perf Depths: 17,292 (Top) 17,506' (Bottom) Total Fluid: 380 bbl Max Rate: 18 bpm Max psi: 7,900
7/9/2024 00:15	7/9/2024 05:00	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 05:00	7/9/2024 10:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 10:00	7/9/2024 11:00	1.00	Frac, <code2>	Downtime	DTIM				Waiting for horsepower to arrive on location.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 11:00	7/9/2024 13:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 3,015 psi Avg RT - 72 bpm / Max RT- 95 bpm Avg psi - 10,206 / Max psi - 11,662 psi Clean total -10,136 bbl Slurry total - 10,761 bbl Total sand - 602,554 lbs F.G. - 0.96
7/9/2024 13:45	7/9/2024 15:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,580 psi Plug Depth: 17,278' MD Plug type: Royal Composite Perf Depths: 17,049' (Top) 17,263' (Bottom) Total Fluid: 335 bbl Max Rate: 18 bpm Max psi: 5,400
7/9/2024 15:45	7/10/2024 01:45	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 01:45	7/10/2024 02:45	1.00	Frac, <code2>	Downtime	DTIM				Extended Pump Maintenance
7/10/2024 02:45	7/10/2024 05:00	2.25	Frac, <code2>	Frac. Job	FRAC				Frac Stg 9 @ Report Time
7/10/2024 05:00	7/10/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 2,996 psi Avg RT - 87.2 bpm / Max RT- 89.8 bpm Avg psi - 10,611 / Max psi - 11,892 psi Clean total -9,916 bbl Slurry total - 10,568 bbl Total sand - 605,489 lbs F.G. - .99
7/10/2024 06:15	7/10/2024 08:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,670 psi Plug Depth: 17,036' MD Plug type: Royal Composite Perf Depths: 16,807' (Top) 17,021' (Bottom) Total Fluid: 313 bbl Max Rate: 18 bpm Max psi: 5,800
7/10/2024 08:00	7/10/2024 22:00	14.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 22:00	7/11/2024 00:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 3,009 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 10,515 / Max psi - 11,438 psi Clean total - 10,176 bbl Slurry total - 10,827 bbl Total sand - 605,309 lbs F.G. 0.99
7/11/2024 00:30	7/11/2024 02:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,550 psi Plug Depth: 16,793' MD Plug type: Royal Composite Perf Depths: 16,567' (Top) 16,778' (Bottom) Total Fluid: 351 bbl Max Rate: 18 bpm Max psi: 6,350 psi
7/11/2024 02:30	7/11/2024 05:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 05:00	7/11/2024 12:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 12:00	7/11/2024 14:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 2,784 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 10,096 / Max psi - 11,698 psi Clean total - 10,220 bbl Slurry total - 10,845 bbl Total sand - 602,284 lbs F.G. 0.97
7/11/2024 14:30	7/11/2024 16:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 3,745 psi Plug Depth: 16,551' MD Plug type: Royal Composite Perf Depths: 16,323' (Top) 16,536' (Bottom) Total Fluid: 284 bbl Max Rate: 18 bpm Max psi: 5,300 psi
7/11/2024 16:30	7/12/2024 02:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 02:00	7/12/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 3,120 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 10,622 / Max psi - 11,652 psi Clean total - 9,893 bbl Slurry total - 10,541 bbl Total sand - 602,474 lbs F.G. 0.96
7/12/2024 05:00	7/12/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 3,490 psi Plug Depth: 16,309' MD Plug type: Royal Composite Perf Depths: 16,080 (Top) 16,294' (Bottom) Total Fluid: 271 bbl Max Rate: 18 bpm Max psi: 5,300 psi



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/12/2024 07:00	7/12/2024 15:15	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 15:15	7/12/2024 17:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 3,116 psi Avg RT - 86 bpm / Max RT- 89 bpm Avg psi - 10,080 / Max psi - 11,335 psi Clean total - 9,963 bbl Slurry total - 10,612 bbl Total sand - 602,420 lbs F.G. 0.94
7/12/2024 17:45	7/12/2024 19:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 3,650 psi Plug Depth: 16,066' MD Plug type: Royal Composite Perf Depths: 15,838' (Top) 16,051' (Bottom) Total Fluid: 290 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/12/2024 19:45	7/13/2024 05:00	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 05:00	7/13/2024 07:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 3,050 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,258 / Max psi - 11,606 psi Clean total - 9,757 bbl Slurry total - 10,381 bbl Total sand - 602,421 lbs F.G. 0.99
7/13/2024 07:15	7/13/2024 08:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 08:45	7/13/2024 10:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 2,930 psi Plug Depth: 15,824' MD Plug type: Royal Composite Perf Depths: 15,596' (Top) 15,809' (Bottom) Total Fluid: 267 bbl Max Rate: 18 bpm Max psi: 5,700 psi
7/13/2024 10:30	7/13/2024 20:30	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 20:30	7/13/2024 23:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 2,791 psi Avg RT - 83 bpm / Max RT- 89 bpm Avg psi - 10,300 / Max psi - 11,968 psi Clean total - 10,037 bbl Slurry total - 10,685 bbl Total sand - 602,281 lbs F.G. 0.98
7/13/2024 23:30	7/14/2024 01:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,636 psi Plug Depth: 15,581' MD Plug type: Royal Composite Perf Depths: 15,353' (Top) 15,565' (Bottom) Total Fluid: 275 bbl Max Rate: 18 bpm Max psi: 6,650 psi
7/14/2024 01:30	7/14/2024 05:00	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 05:00	7/14/2024 10:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 10:45	7/14/2024 13:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 3,308 psi Avg RT - 76 bpm / Max RT- 87 bpm Avg psi - 9,928 / Max psi - 11,864 psi Clean total - 9,992 bbl Slurry total - 10,640 bbl Total sand - 602,628 lbs F.G. .98 Extended pump time due to lack of HP Started with 18 pumps finished with 16
7/14/2024 13:15	7/14/2024 15:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,608 psi Plug Depth: 15,344' MD Plug type: Royal Composite Perf Depths: 15,111' (Top) 15,324' (Bottom) Total Fluid: 252 bbl Max Rate: 18 bpm Max psi: 5,700 psi
7/14/2024 15:15	7/15/2024 04:15	13.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 04:15	7/15/2024 05:00	0.75	Frac, <code2>	Frac. Job	FRAC				Frac stage 17
7/15/2024 05:00	7/15/2024 08:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW:2,882 psi Unable to get enough rate to pump stage. Pumped 1000 gal 15% HCL then started 0.1 ppg sand. Pressure climbed to 11,900 psi. Flushed well and shutdown.
7/15/2024 08:00	7/15/2024 14:30	6.50	Frac, <code2>	Flowback Well	FBCK				Flowed back 280 bbl @ 1 bpm.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/15/2024 14:30	7/15/2024 19:30	5.00	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 2,882 psi Avg RT - 39 bpm / Max RT- 73 bpm Avg psi - 10,785 / Max psi - 12,331 psi Clean total - 5,685 bbl Slurry total - 5,695 bbl Total sand - 11,054 lbs screen out while on .25 ppg sand begin FB procedure. Flow well for 2 WB volumes 850 bbls @ 5 bpm on 26 choke WHP 1,400 psi
7/15/2024 19:30	7/15/2024 22:30	3.00	Frac, <code2>	Flowback Well	FBCK				Flowed back 800 bbl @ 5 bpm onna 26 choke WHP 1,439 psi Turn well over to frac for a high rate flush before turning it over to WL. Begin injecting on well @ 5 bpm 4000 psi increase to 27 bpm then pressure begin to increase to 11,990 psi @ 115 bbls pumped away indicating ball re seat begin dropping rate tillpressure level out @ 11,500 psi 12 bpm pumped 1500 gal of 15% HCl acid try to break pressure for WL ops. Acid hit on bottom pressure break to 8500 psi increase rate to 25 bpm @ 9,004 psi pumped 175 bbls @ this rate enough rate and pressure low enough to RIH with WL to perf stg 18
7/15/2024 22:30	7/16/2024 00:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 3.990 psi Plug Depth: 15,097' MD Plug type: Royal Composite Perf Depths: 14,868' (Top) 15,081' (Bottom) Total Fluid: 224 bbl Max Rate: 12 bpm Max psi: 6,500 psi
7/16/2024 00:30	7/16/2024 05:00	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 05:00	7/16/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 06:00	7/16/2024 08:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 3,136 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,943 / Max psi - 11,251 psi Clean total - 10,038 bbl Slurry total - 10,686 bbl Total sand - 602,475 lbs FG- .98
7/16/2024 08:30	7/16/2024 10:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 3,820 psi Plug Depth: 14,854' MD Plug type: Royal Composite Perf Depths: 14,626' (Top) 14,839' (Bottom) Total Fluid: 227 bbl Max Rate: 18 bpm Max psi: 5,000 psi
7/16/2024 10:30	7/16/2024 18:45	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 18:45	7/16/2024 21:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 2,890 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,090 / Max psi - 11,549 psi Clean total - 10,138 bbl Slurry total - 10,787 bbl Total sand - 602,632 lbs F.G. 0.98
7/16/2024 21:15	7/16/2024 22:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 3,728 psi Plug Depth: 14,612' MD Plug type: Royal Composite Perf Depths: 14,384' (Top) 14,597' (Bottom) Total Fluid: 229 bbl Max Rate: 18 bpm Max psi: 5,000 psi
7/16/2024 22:45	7/17/2024 05:00	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 05:00	7/17/2024 07:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 07:30	7/17/2024 10:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 2,727 psi Avg RT - 73 bpm / Max RT- 91 bpm Avg psi - 10,761 / Max psi - 12,201 psi Clean total - 10,311 bbl Slurry total - 10,936 bbl Total sand - 602,480 lbs F.G. 0.99
7/17/2024 10:15	7/17/2024 12:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 3,640 psi Plug Depth: 14,369' MD Plug type: Royal Composite Perf Depths: 14,141' (Top) 14,354' (Bottom) Total Fluid: 476 bbl Max Rate: 18 bpm Max psi: 8,400 psi
7/17/2024 12:15	7/17/2024 21:00	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/17/2024 21:00	7/17/2024 23:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 2,664 psi Avg RT - 89 bpm / Max RT- 93 bpm Avg psi - 9,895 / Max psi - 11,077 psi Clean total - 9,939 bbl Slurry total - 10,588 bbl Total sand - 602,352 lbs F.G. 1.04
7/17/2024 23:45	7/18/2024 01:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 3,700 psi Plug Depth: 14,127' MD Plug type: Royal Composite Perf Depths: 13,897' (Top) 14,111' (Bottom) Total Fluid: 238 bbl Max Rate: 18 bpm Max psi: 7,140 psi
7/18/2024 01:30	7/18/2024 05:00	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 05:00	7/18/2024 09:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 09:15	7/18/2024 11:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 2,795 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,668 / Max psi - 10,914 psi Clean total - 9,843 bbl Slurry total - 10,491 bbl Total sand - 602,599 lbs F.G. .99
7/18/2024 11:45	7/18/2024 13:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,770 psi Plug Depth: 13,885' MD Plug type: Royal Composite Perf Depths: 13,656' (Top) 13,870' (Bottom) Total Fluid: 276 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/18/2024 13:15	7/19/2024 01:15	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 01:15	7/19/2024 03:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 2,895 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 9,945 / Max psi - 11,130 psi Clean total - 9,623 bbl Slurry total - 10,271 bbl Total sand - 602,414 lbs F.G. 1.07
7/19/2024 03:30	7/19/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 05:00	7/19/2024 13:45	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 13:45	7/19/2024 14:00	0.25	Frac, <code2>	Other	OTH				High rate flush Max Rate: 50 bpm Max PSI: 8,900 Total BBL: 416
7/19/2024 14:00	7/19/2024 19:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 19:15	7/19/2024 20:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 2,700 psi Plug Depth: 13,642' MD Plug type: Royal Composite Perf Depths: 13,414' (Top) 13,626' (Bottom) Total Fluid: 228 bbl Max Rate: 18 bpm Max psi: 6,900 psi
7/19/2024 20:45	7/20/2024 03:30	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 03:30	7/20/2024 05:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 24 in progress @ report time OW: 2,742 psi
7/20/2024 05:00	7/20/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 2,659 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,866 / Max psi - 11,312 psi Clean total - 10,216 bbl Slurry total - 10,869 bbl Total sand - 606,250 lbs F.G. 1.03
7/20/2024 05:45	7/20/2024 07:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 3,740 psi Plug Depth: 13,398' MD Plug type: Royal Composite Perf Depths: 13,172' (Top) 13,385' (Bottom) Total Fluid: 225 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/20/2024 07:00	7/20/2024 22:00	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/20/2024 22:00	7/21/2024 00:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 2,612 psi Avg RT - 85 bpm / Max RT- 91 bpm Avg psi - 9,779 / Max psi - 11,276 psi Clean total - 10,085 bbl Slurry total - 10,733 bbl Total sand - 602,126 lbs F.G. 1.04
7/21/2024 00:30	7/21/2024 02:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,800 psi Plug Depth: 13,157' MD Plug type: Royal Composite Perf Depths: 12,929' (Top) 13,142' (Bottom) Total Fluid: 176 bbl Max Rate: 18 bpm Max psi: 5,440 psi
7/21/2024 02:00	7/21/2024 05:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 05:00	7/21/2024 11:45	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 11:45	7/21/2024 14:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 4,750 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 9,969 / Max psi - 11,061 psi Clean total - 9,888 bbl Slurry total - 10,513 bbl Total sand - 602,540 lbs F.G. 0.95
7/21/2024 14:00	7/21/2024 15:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,680 psi Plug Depth: 12,915' MD Plug type: Royal Composite Perf Depths: 12,687' (Top) 12,900' (Bottom) Total Fluid: 200 bbl Max Rate: 18 bpm Max psi: 6,400 psi
7/21/2024 15:30	7/22/2024 01:45	10.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 01:45	7/22/2024 04:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 2,663 psi Avg RT - 83 bpm / Max RT- 91 bpm Avg psi - 9,984 / Max psi - 11,009 psi Clean total - 10,452 bbl Slurry total - 11,100 bbl Total sand - 602,321 lbs F.G. 1.09
7/22/2024 04:30	7/22/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Perf @ report time
7/22/2024 05:00	7/22/2024 05:45	0.75	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 4,000 psi Plug Depth: 12,673' MD Plug type: Royal Composite Perf Depths: 12,444' (Top) 12,658' (Bottom) Total Fluid: 216 bbl Max Rate: 18 bpm Max psi: 7,045 psi
7/22/2024 05:45	7/22/2024 15:00	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 15:00	7/22/2024 21:00	6.00	Frac, <code2>	Frac. Job	FRAC				ATTEMPT TO FRAC Stage 28 1st attempt, ran 1000gal acid and went by program. At 75bpm 0.5lb sand hit perfs and nearly screened out. 2nd attempt ran 1000gal acid nearly screened out at 50bpm when 0.25 lb hit perfs. 3rd attempt ran 2000gal acid nearly screened out at 45 bpm when 0.25 lb hit perfs. flushed well at 8bpm then ran 2000 gal acid to clean up well so we can reperf.
7/22/2024 21:00	7/22/2024 22:30	1.50	Frac, <code2>	Perforating	PFRT				Add perfs to Stage: 28 Open Well: 4,500 psi added Perf Depths: (4 guns) 12,445' (Top) 12,446' (Bottom) 12,461' (Top) 12,462' (Bottom) 12,491' (Top) 12,492' (Bottom) 12,518' (Top) 12,519' (Bottom) Total Fluid: 185 bbl Max Rate: 18 bpm Max psi: 7,640 psi
7/22/2024 22:30	7/23/2024 00:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/23/2024 00:00	7/23/2024 03:00	3.00	Frac, <code2>	Frac. Job	FRAC				SECOND ATTEMPT TO FRAC Stage 28 OW: 2795 psi Avg RT - 65 bpm / Max RT- 86 bpm Avg psi - 10,220 / Max psi - 12,086 psi Clean total - 17,672 bbl Slurry total - 18,320 bbl Total sand - 602,323 lbs F.G. 1.09 NOTE; Totals are combined from all attempts.
7/23/2024 03:00	7/23/2024 04:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 4,400 psi Plug Depth: 12,430' MD Plug type: Royal Composite Perf Depths: 12,202' (Top) 12,415' (Bottom) Total Fluid: 172 bbl Max Rate: 18 bpm Max psi: 6,560 psi
7/23/2024 04:30	7/23/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 05:00	7/23/2024 12:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 12:00	7/23/2024 15:30	3.50	Frac, <code2>	Other	OTH				Scout is re-torque mono line and go through check valves. Water transfer replacing section of lay flat line.
7/23/2024 15:30	7/23/2024 18:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 2,704 psi Avg RT - 77 bpm / Max RT- 90 bpm Avg psi - 9,231 / Max psi - 11,253 psi Clean total - 10,921 bbl Slurry total - 11,570 bbl Total sand - 602,533 lbs F.G. 1.09
7/23/2024 18:15	7/23/2024 20:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,854 psi Plug Depth: 12,188' MD Plug type: Royal Composite Perf Depths: 11,960' (Top) 12,172' (Bottom) Total Fluid: 178 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/23/2024 20:00	7/24/2024 05:00	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 05:00	7/24/2024 07:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 07:30	7/24/2024 10:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 2,636 psi Avg RT - 81 bpm / Max RT- 90 bpm Avg psi - 9,110 / Max psi - 10,465 psi Clean total - 10,668 bbl Slurry total - 11,315 bbl Total sand - 601,835 lbs F.G. 1.01
7/24/2024 10:15	7/24/2024 11:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,600 psi Plug Depth: 11,945' MD Plug type: Royal Composite Perf Depths: 11,717' (Top) 11,930' (Bottom) Total Fluid: 145 bbl Max Rate: 18 bpm Max psi: 5,700 psi
7/24/2024 11:30	7/25/2024 02:45	15.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 02:45	7/25/2024 05:00	2.25	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 31 at report time.
7/25/2024 05:00	7/25/2024 05:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2,750 psi Avg RT - 81 bpm / Max - 91 bpm Avg psi - 8,948 / Max psi - 10,275 psi Clean total - 10,654 bbl Slurry total - 11,278 bbl Total sand - 602,428 lbs F.G. 1.05
7/25/2024 05:30	7/25/2024 08:00	2.50	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3,779 psi Plug Depth: 11,703' MD Plug type: Royal Composite Perf Depths: 11,475' (Top) 11,688' (Bottom) Total Fluid: 291 bbl Max Rate: 18 bpm Max psi: 6,200 psi
7/25/2024 08:00	7/25/2024 22:30	14.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 22:30	7/26/2024 01:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,782 psi Avg RT - 82.4 bpm / Max - 91.2 bpm Avg psi - 9,676 / Max psi - 11,192 psi Clean total - 10,744 bbl Slurry total - 11,393 bbl Total sand - 602,880 lbs F.G. 1.06



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/26/2024 01:00	7/26/2024 02:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 3,800 psi Plug Depth: 11,461' MD Plug type: Royal Composite Perf Depths: 11,232' (Top) 11,446' (Bottom) Total Fluid: 145 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/26/2024 02:15	7/26/2024 05:00	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 05:00	7/26/2024 13:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 13:30	7/26/2024 16:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,660 psi Avg RT - 85.3 bpm / Max - 90 bpm Avg psi - 9,265 / Max psi - 10,261 psi Clean total - 10,610 bbl Slurry total - 11,260 bbl Total sand - 603,199 lbs F.G. 1.01
7/26/2024 16:15	7/26/2024 17:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 3,700 psi Plug Depth: 11,216' MD Plug type: Royal Composite Perf Depths: 10,990' (Top) 11,203' (Bottom) Total Fluid: 112 bbl Max Rate: 18 bpm Max psi: 6,000 psi
7/26/2024 17:15	7/27/2024 05:00	11.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 05:00	7/27/2024 05:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 05:15	7/27/2024 07:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,510 psi Avg RT - 90 bpm / Max - 91 bpm Avg psi - 8,171 / Max psi - 10,488 psi Clean total - 10,686 bbl Slurry total - 11,311 bbl Total sand - 602,661 lbs F.G. 0.98
7/27/2024 07:30	7/27/2024 08:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,700 psi Plug Depth: 10,972' MD Plug type: Royal Composite Perf Depths: 10,748' (Top) 10,961' (Bottom) Total Fluid: 106 bbl Max Rate: 18 bpm Max psi: 7,000 psi
7/27/2024 08:30	7/28/2024 00:45	16.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 00:45	7/28/2024 03:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2,689 psi Avg RT - 87 bpm / Max RT- 93 bpm Avg psi - 8,951 / Max psi - 10,660 psi Clean total - 10,375 bbl Slurry total - 11,023 bbl Total sand - 602,697 lbs F.G. 1.03
7/28/2024 03:15	7/28/2024 04:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,550 psi Plug Depth: 10,733' MD Plug type: Royal Composite Perf Depths: 10,505' (Top) 10,718' (Bottom) Total Fluid: 102 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/28/2024 04:30	7/28/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 05:00	7/28/2024 12:45	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 12:45	7/28/2024 15:45	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,650 psi Avg RT - 75.2 bpm / Max RT- 91 bpm Avg psi - 9,566 / Max psi - 10,982 psi Clean total - 10,728 bbl Slurry total - 11,377 bbl Total sand - 602,603 lbs F.G. 1.01
7/28/2024 15:45	7/28/2024 16:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,620 psi Plug Depth: 10,491' MD Plug type: Royal Composite Perf Depths: 10,263' (Top) 10,476' (Bottom) Total Fluid: 86 bbl Max Rate: 18 bpm Max psi: 6,800 psi
7/28/2024 16:45	7/28/2024 22:45	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/28/2024 22:45	7/29/2024 01:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,541 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 8,709 / Max psi - 10,281 psi Clean total - 10,212 bbl Slurry total - 10,860 bbl Total sand - 602,723 lbs F.G. 0.98
7/29/2024 01:15	7/29/2024 02:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,540 psi Plug Depth: 10,249' MD Plug type: Royal Composite Perf Depths: 10,020' (Top) 10,232' (Bottom) Total Fluid: 81 bbl Max Rate: 18 bpm Max psi: 4,800 psi
7/29/2024 02:15	7/29/2024 05:00	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 05:00	7/29/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 06:30	7/29/2024 09:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,860 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 8,660 / Max psi - 10,181 psi Clean total - 10,396 bbl Slurry total - 11,045 bbl Total sand - 602,863 lbs F.G. .95
7/29/2024 09:00	7/29/2024 10:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,430 psi Plug Depth: 10,006' MD Plug type: Royal Composite Perf Depths: 9,778' (Top) 9,991' (Bottom) Total Fluid: 71 bbl Max Rate: 18 bpm Max psi: 6,400 psi
7/29/2024 10:30	7/29/2024 15:15	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 15:15	7/29/2024 18:45	3.50	Frac, <code2>	Frac. Job	FRAC				Frac stage 39 Pump Pad,2 acid pills and 6,000 lbs. of prop. Pressure too high to continue. Flow back .
7/29/2024 18:45	7/29/2024 21:30	2.75	Frac, <code2>	Flowback Well	FBCK				FB 680 bbls.
7/29/2024 21:30	7/30/2024 00:15	2.75	Frac, <code2>	Frac. Job	FRAC				Frac stage 39 3000 gallons acid 2,835 bbls 3,200 lbs of prop. max rate- 44 bpm max psi- 11,729
7/30/2024 00:15	7/30/2024 05:00	4.75	Frac, <code2>	Waiting On Orders	WOO				Waiting on orders.
7/30/2024 05:00	7/30/2024 06:15	1.25	Frac, <code2>	Waiting On Orders	WOO				Waiting on orders.
7/30/2024 06:15	7/30/2024 07:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 39 Additional holes Open Well: 3,300 psi Plug Depth: 10,006' MD Plug type: Royal Composite Perf Depths: 9,778' (Top) 9,991' (Bottom) Total Fluid: 89 bbl Max Rate: 12 bpm Max psi: 8,200 psi New perfs 9,773 2spf 9,774 2spf 9,776 2spf 9,777 2spf
7/30/2024 07:15	7/30/2024 10:45	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 39C OW: 3,220 psi Avg RT - 50 bpm / Max RT- 91 bpm Avg psi - 8,441 / Max psi - 12,128 psi Clean total - 17,505 bbl Slurry total - 18,152 bbl Total sand - 602,500 lbs F.G. 1.05
7/30/2024 10:45	7/30/2024 11:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 3,825 psi Plug Depth: 9,764' MD Plug type: Royal Composite Perf Depths: 9,536' (Top) 9,749' (Bottom) Total Fluid: 87 bbl Max Rate: 15 bpm Max psi: 8,800 psi
7/30/2024 11:45	7/30/2024 13:30	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/30/2024 13:30	7/30/2024 16:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 4,640 psi Avg RT - 87.5 bpm / Max RT- 91 bpm Avg psi - 9,047 / Max psi - 10,520 psi Clean total - 10,571 bbl Slurry total - 11,220 bbl Total sand - 602,746 lbs F.G. 1.06
7/30/2024 16:00	7/30/2024 17:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 3,759 psi Plug Depth: 9,521' MD Plug type: Royal Composite Perf Depths: 9,293' (Top) 9,506' (Bottom) Total Fluid: 55 bbl Max Rate: 14 bpm Max psi: 6,300 psi
7/30/2024 17:00	7/30/2024 19:15	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 19:15	7/30/2024 21:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2,914 psi Avg RT - 84 bpm / Max RT- 93 bpm Avg psi - 9,174 / Max psi - 10,724 psi Clean total - 10,739 bbl Slurry total - 11,388 bbl Total sand - 602,500 lbs F.G. 1.03
7/30/2024 21:45	7/30/2024 22:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 3,470 psi Plug Depth: 9,279' MD Plug type: Royal Composite Perf Depths: 9,051' (Top) 9,264' (Bottom) Total Fluid: 43 bbl Max Rate: 15 bpm Max psi: 6,000 psi
7/30/2024 22:45	7/31/2024 01:00	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/31/2024 01:00	7/31/2024 03:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 2,875 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 8,929 / Max psi - 11,656 psi Clean total - 10,278 bbl Slurry total - 10,927 bbl Total sand - 603,063 lbs F.G. 1.16
7/31/2024 03:30	7/31/2024 04:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 3,641 psi Plug Depth: 9,037' MD Plug type: Royal Composite Perf Depths: 8,808' (Top) 9,022' (Bottom) Total Fluid: 42 bbl Max Rate: 18 bpm Max psi: 7,600 psi
7/31/2024 04:30	7/31/2024 06:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/31/2024 05:00	7/31/2024 06:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/31/2024 06:15	7/31/2024 09:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 3,005 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 9,085 / Max psi - 11,073 psi Clean total - 10,403 bbl Slurry total - 11,048 bbl Total sand - 599,193 lbs F.G. 1.17
7/31/2024 09:00	7/31/2024 21:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Rig down Frac crew Zipper manifold, and monoline and support equipment.
7/31/2024 21:00	8/1/2024 05:00	8.00		Inactive	INACTIVE				SDFN
8/1/2024 05:00	8/1/2024 17:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rigging down Cactus and Solaris.Clean F/B tanks. Spot tanks for CT ops.
8/1/2024 17:00	8/2/2024 05:00	12.00		Inactive	INACTIVE				SDFN
8/2/2024 05:00	8/2/2024 07:00	2.00		Inactive	INACTIVE				Inactive
8/2/2024 07:00	8/2/2024 17:00	10.00	Drillout, <code2>	Other	OTH				Rig in flowback for coil tubing operations and continue moving out cactus.
8/2/2024 17:00	8/3/2024 05:00	12.00		Inactive	INACTIVE				Inactive
8/8/2024 05:00	8/9/2024 01:45	20.75		Inactive	INACTIVE				WSI Waiting on offset well ops
8/9/2024 01:45	8/9/2024 03:00	1.25	Drillout, <code2>	Rig Up/Down	SRIG				RU BOPs and FB,Cut 30' of pipe MU Coil connector & pull test to 35K. Begin MU BHA
8/9/2024 03:00	8/9/2024 04:00	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.18' Test motor- 3 bpm@ 2,000 psi. 4 bpm @ 3,100 psi 5 bpm@ 4,010 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/9/2024 04:00	8/9/2024 05:00	1.00	Drillout, <code2>	Wash	WASH				Open Well with 1,800 psi, Begin RIH to first plug
8/9/2024 05:00	8/9/2024 07:00	2.00	Drillout, <code2>	Wash	WASH				Open well with 1,800 psi Start rih to first plug
8/9/2024 07:00	8/9/2024 08:00	1.00	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 9,037'; CT Depth (ft) 9,035'; Tag plug @ 7:03; Drill Time 2 min; CT Press (psi) 6,050; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.4 BPM Plug #2: Set Depth (ft) 9,279'; CT Depth (ft) 9,276'; Tag plug @ 7:18; Drill Time 3 min; CT Press (psi) 6,075; WHP (psi) 1,950; Circ Rate 4.5; Return Rate 4.4 BPM Plug #3: Set Depth (ft) 9,521'; CT Depth (ft) 9,519'; Tag plug @ 7:31; Drill Time 2 min; CT Press (psi) 6,050; WHP (psi) 1,900; Circ Rate 4.5; Return Rate 4.4 BPM Plug #4: Set Depth (ft) 9,764'; CT Depth (ft) 9,749'; Tag plug @ 7:48; Drill Time 3 min; CT Press (psi) 6,050; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.4 BPM
8/9/2024 08:00	8/9/2024 11:30	3.50	Drillout, <code2>	Wash	WASH				Coil tags at 9,777' stall motor twice Continue to try and work thru tight spot This spot is where additional 8 shots were fired. Talk to engineer, decision made to pooh to p/u 3.75" reverse clutch mill. Start pooh.
8/9/2024 11:30	8/9/2024 13:30	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				Out of hole shut well in, bleed off, break injector off well, L/D bha Cut 40' of coil, install new coil connector, pull test to 35k, pressure test to 2,500 psi. M/U BHA #2 connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempess filter sub, tempess agitator tool, rotary sub, F5 motor, bit sub, reverse clutch (3.75" OD) Ttl length - 33.68' Test motor- 3 bpm@ 2,000 psi. 4 bpm @ 3,100 psi 5 bpm@ 4,010 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.
8/9/2024 13:30	8/9/2024 18:00	4.50	Drillout, <code2>	Wash	WASH				Open well with 1,800 psi Start rih back to 9,777' Drill on tight spot for 2.75 hrs unable to make any hole decision was to POOH and swap BHA and RBIH with 3.75" tapered mill.
8/9/2024 18:00	8/9/2024 21:00	3.00	Drillout, <code2>	Coil Tubing Unit	CTU				Begin POOH to swap BHA.CT on surface close well bleed pressure off to 0 psi break off well swing and break off tools inspect Mill and found center of mill core wear call was made and decison was to put well on hold till plan gets put together in the AM swap over to 4H for DO ops.
8/9/2024 21:00	8/10/2024 05:00	8.00		Inactive	INACTIVE				WSI waiting on orders from management.
8/14/2024 05:00	8/14/2024 16:00	11.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				WOAW
8/14/2024 16:00	8/14/2024 17:00	1.00	Drillout, <code2>	Install BOP's	BOPI				RU BOPs and FB,Cut 47' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi Begin MU BHA
8/14/2024 17:00	8/14/2024 19:00	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of following 2.38"OD coil connector,2.38"OD dual bpv, 2.38"OD jar, 2.38"OD hyd disconnect, 2.38"OD F5 motor, 2.38"OD venturi junk basket w/4' junk housing, 3.75"OD wash pipe wavy bottom shoe. Test motor on surface at 2bpm @ 2,500 psi, 3bpm @ 3,600 psi, 4bpm @ 4,500 psi Stab on well break circulation shell test to 500 psi low 7,500 psi high no leak off bleed down for equilize to 2,000 psi open well with 1,510 psi begin RIH for clean out run with Venturi/wash pipe shoe.
8/14/2024 19:00	8/15/2024 00:45	5.75	Drillout, <code2>	Wash	WASH				RIH with venturi/wash over shoe to clean out over fish @ 9,777' increase rate to 3 bpm weight check 24k continued in hole tag @ 9,064' ctm could not make any hole PU 3 times RBIH tag @ 9,064' ctm able to get thru spot continued in hole tag @ 9,469' ctm PU 4 times RBIH no success on making hole check Plug catcher and recovered high amount of plug parts with traces of cement call was made to management and decision was to POOH and inspect venturi junk basket. Order a 3-5/8" wash pipe shoe per Javelin management.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/15/2024 00:45	8/15/2024 05:00	4.25	Drillout, <code2>	Pull Out of Hole	POOH				Begin POOH to inspect Venturi junk basket.CT on surface SWI with 1,623 psi break off well inspect Venturi junk basket. Recover formation and sand from junk basket,shoe has substantial wear and carbide completely gone call was made to management and desicion was to MU another venturi/ wash pipe shoe(3.75") run to try and get to desire depth @ report time
8/15/2024 05:00	8/15/2024 05:45	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				,Cut 47' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi Begin MU BHA
8/15/2024 05:45	8/15/2024 08:00	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of following 2.38"OD coil connector,2.38"OD dual bpv, 2.38"OD jar, 2.38"OD hyd disconnect, 2.38"OD F5 motor, 2.38"OD venturi junk basket w/4' junk housing, 3.75"OD wash pipe wavy bottom shoe. Test motor on surface at 2bpm @ 1,500 psi, 3bpm @ 2,400 psi, 4bpm @ 4,000 psi Stab on well break circulation shell test to 500 psi low 7,500 psi high no leak off bleed down for equilize to 2,000 psi open well with 1,700 psi begin RIH for clean out run with Venturi/wash pipe shoe.
8/15/2024 08:00	8/15/2024 08:30	0.50	Drillout, <code2>	Wash	WASH				Tag at 8,853' p/u 30' have 10k over pull pump rate is 2.5 bpm @ 3500 psi return rate is 2.3 bpm @ 1650 psi Continue back in hole
8/15/2024 08:30	8/15/2024 09:30	1.00	Drillout, <code2>	Wash	WASH				Tag at 8,933' stall motor, pickup have 10k over pull, continue to see drag and torque, continue pickup, see drag and torque drop off at 8,745' Bring pump rate up to 3.5 bpm @ 4900 psi Return rate 3.3 bpm @ 1700 psi Continue run back in hole.
8/15/2024 09:30	8/15/2024 10:30	1.00	Drillout, <code2>	Wash	WASH				Tag at 9,054' we are able to wash thru spot, continue down hole.
8/15/2024 10:30	8/15/2024 12:15	1.75	Drillout, <code2>	Wash	WASH				Tag at 9,467' try to wash thru spot, have total of 4 stalls We have been milling on this spot for 1.5 hrs, not making any hole, decision made to pooh to check venturi.
8/15/2024 12:15	8/15/2024 14:30	2.25	Drillout, <code2>	Wash	WASH				Start pooh from 9,467'
8/15/2024 14:30	8/15/2024 15:30	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well in with 1700 psi, bleed off coil, break injector off well, check venturi junk basket. Junk basket had 3 chunks of metal, and more of the black shale looking material, also had good amount of metal shavings.
8/15/2024 15:30	8/15/2024 16:30	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				,Cut 45' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi
8/15/2024 16:30	8/15/2024 17:15	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of following 2.38"OD coil connector,2.38"OD dual bpv, 2.38"OD jar, 2.38"OD hyd disconnect, 2.38"OD F5 motor, rotary sub,3.70" insert twister mill. total lenght-27.07' Test motor on surface at 3bpm @ 2,900 psi, 4bpm @ 3700 psi, 4.5bpm @ 5,000 psi Stab on well break circulation shell test to 500 psi low 7,500 psi high no leak off bleed down for equilize to 2,000 psi open well with 1,700 psi
8/15/2024 17:15	8/15/2024 21:30	4.25	Drillout, <code2>	Wash	WASH				Start RIH @ liner top increase rate to 4.5 bpm 5400 psi match FB to 4.5 bpm in return continued in hole started to wash @ 9,285' continued washing in hole made it to a depth of 9,790' ctm stall motor PU 20k over pull to get free continued OOH for 20' RBIH @ 2FPM to a depth of 9,785' mill on fish for 20 min circulate (2) 10 bbl gel/dye sweeps begin POOH to inspect mill.
8/15/2024 21:30	8/16/2024 00:30	3.00	Drillout, <code2>	Pull Out of Hole	POOH				POOH to inspect mill. CT on surface SIW with 1600 psi bleed pressure off to 0 psi break off well inspect mill with wear on the outer OD from 3.70" down to 3.65" recover 1 piece of metal. Break off tools and MU BHA with 3.5" magnet.
8/16/2024 00:30	8/16/2024 01:45	1.25	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of following 2.38"OD coil connector,2.38"OD dual bpv, 2.38"OD jar, 2.38"OD hyd disconnect, 2.38"OD, rotary sub,2.38" torque-thru sealed knuckle joint,ported sub 2.38"rotary sub 2.38",magnet 3.5"OD. total lenght-15.46' Stab on well break circulation shell test to 7500 psi good test bleed down to 2000 psi open well with 1700 psi begin RIH with 3.5" MAGNET
8/16/2024 01:45	8/16/2024 05:00	3.25	Drillout, <code2>	Wash	WASH				Begin RIH with 3.5" MAGNET to try catch fish @ Report time.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/16/2024 05:00	8/16/2024 06:00	1.00	Drillout, <code2>	Fishing	FISH				RIH with 3.5" magnet to recover fish @ 9,790'. Pump 10 bbl sweep & let it exit coil.
8/16/2024 06:00	8/16/2024 09:30	3.50	Drillout, <code2>	Pull Out of Hole	POOH				Start pooh
8/16/2024 09:30	8/16/2024 10:00	0.50	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well in, break injector to check magnet Magnet has lots of metal shavings, 6 bigger pieces of metal believed to be parts of shoe. Decision made to run over shot
8/16/2024 10:00	8/16/2024 11:00	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				Cut 50' of coil off reel, install new coil connector, pull test to 35k, pressure test to 2,500 psi
8/16/2024 11:00	8/16/2024 11:30	0.50	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of 2-3/8OD coil connector,3.13 OD dual back pressure valve, 3.13 OD hydraset jar, 3.13 OD hyd disconnect, 2.88 OD ported sub, 3.13 OD rotary sub, 3.63 OD series 70 overshot M/U injector, shell test to 7,500 psi, equalize to 2,500 psi
8/16/2024 11:30	8/16/2024 13:15	1.75	Drillout, <code2>	Fishing	FISH				Open well with 1,700 psi Start rih with 3.63" overshot
8/16/2024 13:15	8/16/2024 15:15	2.00	Drillout, <code2>	Pull Out of Hole	POOH				Tag at 7755' @ liner top, make 5 attempts to work over shot into liner top, decision made to pooh
8/16/2024 15:15	8/16/2024 18:15	3.00	Drillout, <code2>	Other	OTH				OOH, shut well in, break injector off, check tools Coil will perform maintence on injector head.
8/16/2024 18:15	8/17/2024 00:15	6.00	Drillout, <code2>	Fishing	FISH				MU fishing BHA adding fishing motor function test to 1 bpm 1500 psi stab on well shell test to 7500 psi good test bleed down to 2000 psi open well with 1714 psi begin RIH for fishing ops. with 3.63" Overshot Tag top of linner @ 7,752' ctm PU increase rate to 2 bpm able to make it thru LT continued in hole, tag fish @ 9,788' ctm stack -2k on fish 3 times PU with 8k overpull RBIH tag fish with -1k jars fire POOH with 5k overpull for 100' continued POOH. CT on surface SWI with 1600 psi bleed pressure to 0 psi break off well inspect overshot confirm no fish recovered MU 3.72" Diamond mill BHA to RIH and try to mill thru obstruction.
8/17/2024 00:15	8/17/2024 01:00	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				Cut 30' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi
8/17/2024 01:00	8/17/2024 01:45	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				M/U BHA consisting of following 2.38"OD coil connector,2.38"OD dual bpv, 2.38"OD jar, 2.38"OD hyd disconnect, 2.38"OD F5 motor,3.75" Diamond impregnated concave mill. total lenght-26.73' Test motor on surface at 3bpm @ 3,500 psi, 4bpm @ 3700 psi, Stab on well break circulation shell test to 500 psi low 7,500 psi high no leak off bleed down for equilize to 2,000 psi open well with 1,657 psi
8/17/2024 01:45	8/17/2024 05:00	3.25	Drillout, <code2>	Wash	WASH				Begin RIH with 3.75" Diamond Mill try to drill thru obstruction @ 9,788' tag fish @ 9,785' stall motor kill pump PU to break stall pulling 20k overpull. RBIH 2' min tag @ 9,784' stall motor kill pump PU to break stall PU 25k overpull RBIH to 9,782' @ report time.
8/17/2024 05:00	8/17/2024 07:00	2.00	Drillout, <code2>	Milling	MILL				tag fish @ 9,783.5'. Mill on obstruction stalling twice & pull 10k over to break stall. Cont. milling
8/17/2024 07:00	8/17/2024 12:30	5.50	Drillout, <code2>	Milling	MILL				We are @ 9783.8' we have 12k down on mill, showing no torque. Have not made any hole, decision made to pooh.
8/17/2024 12:30	8/17/2024 14:45	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well in, break injector off well check mill.
8/17/2024 14:45	8/17/2024 15:45	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				Mill had visible wear on outer edge. Decision made to run 3.25" taperd mill with 3.5" string mill
8/17/2024 15:45	8/17/2024 19:00	3.25	Drillout, <code2>	Weather Delay	WDL				Coil needs to perform maintenance on equipment We are currently under lightning alert Shut down until weather passes.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/17/2024 19:00	8/17/2024 19:45	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				Weather has passed, coil maintenance complete M/U BHA consisting of 3-1/8 OD coil connector, 3-1/8 OD dual bpv, 3-1/8 OD jar, 3-1/8 OD hyd disconnect, 3-1/8 OD motor, 3-1/8 OD rotary sub, 3.50 OD string mill, 3.25 OD taperd mill Surface test motor at 3 bpm @ 3000 psi, 4.5bpm @ 3800 psi
8/17/2024 19:45	8/18/2024 05:00	9.25	Drillout, <code2>	Wash	WASH				Shell test to 7500 psi good test bleed down to 2000 psi open well with 1650 psi begin RIH with 3.25" tapered mill3.5" string mill try to drill thru obstruction @ 9,785' Tag @ 9,780' ctm stall motor kill pump PU with 8k overpull continued in hole @ 2 fpm tag @ 9,780' mill for 2 hrs made hole to 9,783'ctm PU 10' to check for any irregularities as we're making hole send a 10 bbl dye gel sweep(recovered on surface on time no debri) RBIH to 9,785' stall motor kill pump PU with 10k overpull RBIH @ 1 fpm to 9,785' mill on it for 1hr PU 10' to check for any irregularities as we're making hole continued in hole, Tag @ 9,788' stall motor kill pump PU with 15k overpull Continued in hole to 9,788' mill on it for 30 min continued in hole @ report time. NOTES- @ 9,781' every time we go thru it after a PU and RBIH Motor torqued up to 500psi indicating possible tight spot.
8/18/2024 05:00	8/18/2024 07:00	2.00	Drillout, <code2>	Milling	MILL				RIH with 3.25" tapered mill3.5" string mill to remove obstruction & reach required depth to POOH
8/18/2024 07:00	8/18/2024 08:00	1.00	Drillout, <code2>	Milling	MILL				At 9,800' break thru obstruction, we are moving at 10 fpm Continue to wash to 9,865' stop and make pickup back to 9,700', pickup is clean with no over pull Run back in hole
8/18/2024 08:00	8/18/2024 09:00	1.00	Drillout, <code2>	Milling	MILL				Tag at 9,794' stall motor, p/u 25' run back down try to work thru spot at 9,794', stall motor 3 more times, coil says we are out of cycles.
8/18/2024 09:00	8/18/2024 11:15	2.25	Drillout, <code2>	Pull Out of Hole	POOH				Start pooh.
8/18/2024 11:15	8/18/2024 12:45	1.50	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well in, break injector off well, check tools
8/18/2024 12:45	8/18/2024 14:45	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				Decision made to run 3.50" reverse clutch mill. Start making up tools consisting of 3.13" OD coil connector, 3.13" OD dual bpv, 3.13" OD jar, 3.13" OD hyd disconnect, 3.13" OD rotary sub, 3.13" OD Tempress screen sub, 3.13" OD Tempress agitator, 3.13" OD rotary sub, 3.13" OD F5 motor, 3.13" OD bit sub, 3.50" reverse clutch mill. Total length-- 34.0' Surface test motor at 3bpm @ 2700 psi, 4bpm @ 3800 psi, 5 bpm @ 5600 psi M/U injector to well, shell test to 7,500 psi, equalize to 2,000 psi.
8/18/2024 14:45	8/18/2024 20:15	5.50	Drillout, <code2>	Wash	WASH				Open well with 1650 psi, start RIH,continued in hole @ 30 fpm tag @ 9,794' ctm stall motor kill pump PU 10k overpull feather in hole @ 10th of BBL made it to 9,799'ctm with no weight gain or torque in 2hrs did not make any hole desicion to POOH and MU 3.36" reverse clutch mill. Begin POOH to change mill from 3.5" reverse clutch down to 3.36" reverse clutch.
8/18/2024 20:15	8/18/2024 22:45	2.50	Drillout, <code2>	Pull Out of Hole	POOH				Begin POOH CT on surface SWI bleed pressure off to 0 psi break off well to change mill SICP-1,569 psi
8/18/2024 22:45	8/18/2024 23:30	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				Start making up tools consisting of 3.13" OD coil connector, 3.13" OD dual bpv, 3.13" OD jar, 3.13" OD hyd disconnect, 3.13" OD rotary sub, 3.13" OD Tempress screen sub, 3.13" OD Tempress agitator, 3.13" OD rotary sub, 3.13" OD F5 motor, 3.13" OD bit sub, 3.36" reverse clutch mill. Total length-- 33.60' Surface test motor at 3bpm @ 3,500 psi, 4bpm @ 4,300 psi M/U injector to well, shell test to 7,500 psi, equalize to 2,000 psi.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/18/2024 23:30	8/19/2024 05:00	5.50	Drillout, <code2>	Wash	WASH				Open well with 1,655 psi Begin RIH with 3.36" reverse clutch mill. @ 9,799' ctm begin milling thru obstruction to depth of 9,808'ctm for 1.5 hrs continued in hole to 9,809' ctm stall motor kill pump PU pulling 20k overpull can't break stall RBIH kick pump online stall still on motor/mill PU 30K overpull no movement went to neutral weight 19k try to fired jars down 5k no indication set jars UP (60k) and came free PU 150' circulate bottoms up make a call to management and decision was to POOH and MU BHA with 3.25" tapered mill/3.5" string mill to try and ream thru tight spots. POOH @ report time.
8/19/2024 05:00	8/19/2024 07:30	2.50	Drillout, <code2>	Pull Out of Hole	POOH				Pooh with 3.36" reverse clutch mill.
8/19/2024 07:30	8/19/2024 09:45	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, break injector off well, check mill. Decision made to run 3.25" taperd mill with 3.50" string mill. Cut 47' off coil, install new coil connector pull test to 35k, pressure test to 2,500 psi. M/U bha consisting of 3.13" OD coil connector, 3.13" OD dual bpv, 3.13" OD jar, 3.13" OD hyd disconnect, 3.13" OD F5 motor, 3.13" OD rotary sub, 3.50" OD string mill, 3.25" OD taperd mill. Surface test motor 3 bpm @ 2,400 psi, 4 bpm @ 3600 psi 5 bpm @ 5200 psi
8/19/2024 09:45	8/19/2024 12:30	2.75	Drillout, <code2>	Milling	MILL				Bring injector back up on well, shell test to 7,500 psi Equalize to 2,000 psi, open well, well has 1650 psi Start run in hole with 3.25" taperd mill W/ 3.50" string mill
8/19/2024 12:30	8/19/2024 17:00	4.50	Drillout, <code2>	Milling	MILL				Tag @ 9,792, worked thru spot, continue in hole Tag @ 9,802' stall motor 2 times, continue milling on tight spot. We have been reaming for 4hrs, we have made 5' currently at 9,807 seeing 400 psi of torque, continue to try and ream thru tight spot.
8/19/2024 17:00	8/20/2024 05:00	12.00	Drillout, <code2>	Milling	MILL				@ 17:30- milling on tight spot@ 9,807' after 2 hrs milling could not make any hole no torque or weight gain decision to PU 20' and RBIH started torquing up @ 9,799' backreaming broke thru @ 9,790' started to torque up again broke thru made it to 9,770' begin RBIH try to get thru tight spot. Tag @ 9,808' stall motor kill pump close in FB dry push made it to 9,809' kick pump back online showing 300psi differential, stall motor kill pump PU to 9,775' with 20k overpull circulate for 5 min and begin RBIH started to show torque @ 9,804' milling thru spot up to 9,808' with 300-400 differential pressure mill on it for 4 hrs. able to make it to 9,810' stall motor kill pump PU with 20k overpull . call was made to management and decision was to POOH and MU 3.0" tapered mill/3.25" string mill with 2-7/8" tools. POOH @ report time.
8/20/2024 05:00	8/20/2024 06:45	1.75	Drillout, <code2>	Pull Out of Hole	POOH				Continue pooh
8/20/2024 06:45	8/20/2024 08:00	1.25	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well in, break injector off well, see additional wear on string mill, L/D BHA Cut 45' off coil reel, install new 2-7/8" OD coil connector, pull test to 35k, pressure test to 2,500 psi M/U new BHA consisting of 2.88" OD coil connector, 2.88"OD dual bpv, 2.88" OD jar, 2.88" OD hyd disconnect, 2.88" OD motor, 3.25" sting mill, 3.0" taperd mill Total length - 28.19' Surface test motor at 2bpm @ 1700 psi, 3bpm @ 2900 psi, 4bpm @ 4400 psi Bring injector back up on well, shell test to 7,500 psi, equalize to 2,000 psi
8/20/2024 08:00	8/20/2024 10:30	2.50	Drillout, <code2>	Milling	MILL				Open well with 1650 psi Start run in hole with 3.0" taperd mill, 3.25" string mill
8/20/2024 10:30	8/20/2024 11:30	1.00	Drillout, <code2>	Milling	MILL				Tag at 9,794' start seeing torque, stall motor, p/u 20' continue down



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/20/2024 11:30	8/20/2024 14:00	2.50	Drillout, <code2>	Milling	MILL				Tag at 9,816' stall motor p/u 20' continue down Tag at 9,814' stall motor p/u 20' continue down try and mill thru tight spot
8/20/2024 14:00	8/20/2024 17:00	3.00	Drillout, <code2>	Milling	MILL				Tag at 9,818' stall motor, p/u 20' continue down, try and ream thru tight spot.
8/20/2024 17:00	8/21/2024 05:00	12.00	Drillout, <code2>	Milling	MILL				Continued milling thru tight spot @ 9,821' Unable to make any hole PU 15' RBIH to try and mill thru tight spot made it to 9,823'ctm begin torquing up mill on it for 1 min then motor stall kill pump PU 10k overpull to break over, kick pump back online begin RIH @ 1FPM Made it to 9,827' gain some torque 300 psi differential mill on it for 2 min motor stall kill pump PU 10K overpull kick on pump begin RIH to continued milling on obstruction. Made it to 9,828' begin milling slowly working in hole made it to 9,830' started to torque up till stall motor kill pump PU 10k overpull kick pump back online begin RIH try to mill thru obstruction,made it to 9,832' motor stall kill pump PU 10K overpull begin POOH cycle out on pipe. @ Report time CT POOH to cut pipe and MU new BHA with 3.0" tapered/3.25" string mill adding agitator to help knock obstruction.
8/21/2024 05:00	8/21/2024 06:45	1.75	Drillout, <code2>	Pull Out of Hole	POOH				Continue pooh with 3.0" taperd mill and 3.25" string mill
8/21/2024 06:45	8/21/2024 11:30	4.75	Drillout, <code2>	Coil Tubing Unit	CTU				OOH shut well in, break injector off well, check string mill Mills are worn smooth with slight loss in OD We have new mills in route to location We will perform maintenance on coil equipment Also we will get rid of dirty fluids and take on clean water.
8/21/2024 11:30	8/21/2024 13:45	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				Tools arrive on location, tool hand strapping all tools M/U coil connector, pull test to 35k, pressure test to 2,500 psi. M/U BHA consisting of 2-7/8 coil connector, 2-7/8 dual bpv, 2-7/8 jar, 2-7/8 hyd disconnect, 2-7/8 ert, 2-7/8 motor, 3-1/4 string mill, 3-1/4 taperd mill. Surface test motor at 2 bpm @ 1900 psi, 3 bpm @ 2,800 psi 4 bpm @ 5000 psi
8/21/2024 13:45	8/21/2024 17:15	3.50	Drillout, <code2>	Milling	MILL				Bring injector back up on well, shell test to 7,500 psi equalize to 2,000 psi, open well, well has 1650 psi Start RIH with 3.25" taperd mill and 3.25" string mill
8/21/2024 17:15	8/22/2024 05:00	11.75	Drillout, <code2>	Milling	MILL				Begin milling @ @ 9,821' ctm stall motor kill pump PU 19K overpull kick pump back online begin RIH made it to 8,823'ctm stall motor kill pump PU 10K overpull kick pump back online begin RIH made it to 9,826' stall motor kill pump PU 15k overpull kick pump back online begin RIH made it to 9,828'ctm stall motor PU 15k overpull begin RIH made it to 9,831'ctm stall motor kill pump PU 20K overpull begin RIH try to break thru obstruction made it to 9,832'ctm continued milling thru tight spots @ report time current depth-9,841'ctm 2 cycles remaining
8/22/2024 05:00	8/22/2024 14:30	9.50	Drillout, <code2>	Milling	MILL				Milled from 9,841' to 9,847' Still seeing torque on motor with very slow penetration Decision made to pooh and check mill.
8/22/2024 14:30	8/22/2024 17:45	3.25	Drillout, <code2>	Pull Out of Hole	POOH				Start pooh from 9,847' CT on surface SWI bleed pressure to 0 psi break off well inspect tools notice a ring wear @ bottom of tapered mill call was made to management and desicion was to RDMO CT and support equipment.
8/22/2024 17:45	8/23/2024 04:45	11.00	Drillout, <code2>	Rig Up/Down	SRIG				RDMO CT equipment and associated services.
8/23/2024 04:45	8/23/2024 05:00	0.25	Drillout, <code2>	Shut-In Well	SIW				WSI and secure. SICP-1,750 psi
8/23/2024 05:00	8/23/2024 12:00	7.00	Drillout, <code2>	Other	OTH				Cleaning open top tanks and frac tanks
8/23/2024 12:00	8/24/2024 05:00	17.00		Inactive	INACTIVE				Inactive
8/26/2024 05:00	8/26/2024 05:30	0.50		Inactive	INACTIVE				Waiting on daylight & day tower team.
8/26/2024 05:30	8/26/2024 06:00	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/26/2024 06:00	8/26/2024 11:30	5.50	Drillout, <code2>	Rig Up/Down	SRIG				MIRU TWG, tractor, & Darkvision. N/U 7-1/16 15k spool to to HCR.
8/26/2024 11:30	8/26/2024 12:30	1.00	Drillout, <code2>	Motor Test	MOTOR				Test tractor & darkvision on surface for comms.
8/26/2024 12:30	8/26/2024 13:00	0.50	Drillout, <code2>	Rig Up/Down	SRIG				MIRU 70' lube & install tractor & Darkvision on ground.P/U lube & stab on top HCR
8/26/2024 13:00	8/26/2024 13:30	0.50	Drillout, <code2>	Pressure	PTST				Pressure test lube to 5k. Test Goodl
8/26/2024 13:30	8/26/2024 15:30	2.00	Drillout, <code2>	Wireline	WLWK				Equalize SICP of 1600 psi. RIH w/ following 1.43" cable head,2.125" swivel,2.125" ART, 2.5" MPS,S.5" DRIVE, 2.12" PTA, 2.125" PIN SUB, 2.75"K PIN-PIN SUB, 2-2.13" KNUCKLE JOINT,2.88" DARKIVISION INTERFACE TOOL, 2.13" KNUCKLE JOINT, 2.41" CENTRALZIR,2.88" DARKVISION MKI DELUXE, 2.75" RADIAL TRANSDUCER, 2-2.41" CENTRALIZER,2.88" DARKVISION MKII, 2,88" FOWARD FACING FIST PROBE, TTL Length - 60.21'. Max OD - 2.88" TTL Surface weight - 775 lbs
8/26/2024 15:30	8/26/2024 16:00	0.50	Drillout, <code2>	Wireline	WLWK				Made to depth to 8,811 & debris stopped tractor. Pulled 3,400 twice before tool string became free.Descision made to POOH & inspect BHA before proceeding BIH.
8/26/2024 16:00	8/26/2024 17:00	1.00	Drillout, <code2>	Pull Out of Hole	POOH				POOH to visually inspect tool srting.
8/26/2024 17:00	8/26/2024 17:15	0.25	Drillout, <code2>	Lock Wellhead & Secure	LOCL				Secure manual master valve & pull lube of top HCR. Shut in top HCR
8/26/2024 17:15	8/26/2024 17:30	0.25	Drillout, <code2>	Other	OTH				Visually inspect tool no damage.
8/26/2024 17:30	8/26/2024 18:45	1.25		Inactive	INACTIVE				Waiting on HHP to perform a high rate flush.
8/26/2024 18:45	8/26/2024 19:30	0.75	Drillout, <code2>	Rig Up/Down	SRIG				Max PD truck arrive on location. RU pump to begin pumping a high rate flush.
8/26/2024 19:30	8/26/2024 20:30	1.00	Drillout, <code2>	Loading Time	PUMP				PT 2" line to 9,000 psi good test bleed down to 2,000 psi open well with 1,740 psi begin pumping high rate flush max rate achieve 12 bpm @ 5,700 psi total pumped 330 bbls of fresh water. SWI with 3,500 psi.
8/26/2024 20:30	8/27/2024 05:00	8.50		Inactive	INACTIVE				WSI waiting on tractor/dark vision run to be performed on WL in the AM.
8/27/2024 05:00	8/27/2024 05:30	0.50		Inactive	INACTIVE				Waiting on TWG & Darkvision
8/27/2024 05:30	8/27/2024 06:00	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting w/ day personnel over completion ops.
8/27/2024 06:00	8/27/2024 06:15	0.25	Drillout, <code2>	Pump in Ops	PMPDWN				Equalize to SICP 1,745 psi. Casing flush w/ 2% kcl water @ 12 bpm @ 5,435 psi. Ttl bbls pumped 150 bbls. SIP 4,075 psi.
8/27/2024 06:15	8/27/2024 08:00	1.75	Drillout, <code2>	Rig Up/Down	SRIG				Test tools & MIRU lube to top HCR. Issues w/ tractor diagnosing problem.
8/27/2024 08:00	8/27/2024 10:00	2.00	Drillout, <code2>	Wireline	WLWK				Equalize to SICP 1,745 psi & open master valves. RIH w/ tractor & Darkvision to 9,657' where tractor stalled out. P/U 20' pulling 3,400. Cont. POOH @ 9,600 & pulled 3,200. Depth of 9,510 lost comms. Cont. POOH after 3 reboots of Darkvision program. RADIAL IMAGE WAS TAKEN ON WAY IN HOLE.
8/27/2024 10:00	8/27/2024 11:30	1.50	Drillout, <code2>	Pull Out of Hole	POOH				POOH & inspect BHA.
8/27/2024 11:30	8/27/2024 13:00	1.50	Drillout, <code2>	Lock Wellhead & Secure	LOCL				Secure WH bleed surface iron to 0 psi. All tools accounted for MU new BHA eliminating radial transducer & adding CCL
8/27/2024 13:00	8/27/2024 13:30	0.50	Drillout, <code2>	Wireline	WLWK				Equalize SICP 1,734 psi - RIH w/ following 1.43" cable head,2.125" swivel,2.125" ART, 2.5" MPS,S.5" DRIVE, 2.12" PTA, 2.125" PIN SUB, 2.75"K PIN-PIN SUB,2- 2.13" knuckle joint,2.88"Darkvision Telemetry Interface Tool,2.13" knuckle joint,2.41" 6 arm centralizer,2.88" MKII Deluxe,2.88" MKII FIST. Reached depth of 2,000' & CCL lost coms. TTL Length - 52.69' Max OD - 2.88"
8/27/2024 13:30	8/27/2024 14:00	0.50	Drillout, <code2>	Pull Out of Hole	POOH				POOH ue lost comms on CCL
8/27/2024 14:00	8/27/2024 14:15	0.25	Drillout, <code2>	Lock Wellhead & Secure	LOCL				Shut bottom master & bleed press to 0 psi.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/27/2024 14:15	8/27/2024 19:00	4.75	Drillout, <code2>	Wireline Downtime	WDTN				Diagnose & fix issue w/ CCL. test tractor/WL no issues,test WL/dark vision no issues MU WL with tractor/dark vision could not read dark vision or tractor comms,work on issue for 4 hrs with no success. plan is to SD for the night and regroup in the AM WL will be bringing another WL unit with 28k of line to test over tractor/dark vision also we'll have an additional tractor to swap out if need to.
8/27/2024 19:00	8/28/2024 05:00	10.00		Inactive	INACTIVE				WSI secure location.
8/28/2024 05:00	8/28/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered w/ day personnel
8/28/2024 05:30	8/28/2024 11:00	5.50	Drillout, <code2>	Wireline	WLWK				Test Logger,Darkvision,Tractor for communication.Failed test. Called management
8/28/2024 11:00	8/28/2024 13:00	2.00	Drillout, <code2>	Rig Up/Down	SRIG				Descision made to RDMO all completions parties until further notice of ops.
8/28/2024 13:00	8/28/2024 13:30	0.50	Drillout, <code2>	Clean & Secure Lease	CLLS				Secure location of all completion ops.
8/28/2024 13:30	8/29/2024 05:00	15.50		Inactive	INACTIVE				Waiting on orders
9/3/2024 05:00	9/3/2024 14:30	9.50		Inactive	INACTIVE				WSI Waiting on coil arrival.
9/3/2024 14:30	9/3/2024 17:30	3.00	Drillout, <code2>	Rig Up/Down	SRIG				MIRU E-coil unit and NU BOPs
9/3/2024 17:30	9/4/2024 05:00	11.50		Inactive	INACTIVE				WSI SDFN
9/4/2024 05:00	9/4/2024 05:30	0.50		Inactive	INACTIVE				WSI
9/4/2024 05:30	9/4/2024 05:45	0.25	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting with day shift.
9/4/2024 05:45	9/4/2024 07:00	1.25	Drillout, <code2>	Pressure Test BOP's	BOPT				PT all components of Quad and combi BOP. Low 500psi 10 minutes. 8,000 psi 10 minutes.
9/4/2024 07:00	9/4/2024 09:30	2.50	Drillout, <code2>	Rig Up/Down	SRIG				Stab pipe through injector. Connect 38' of lubricator. Cut 5' of pipe MU Coil connector & pull test to 30K. 3 times. Begin MU BHA.
9/4/2024 09:30	9/4/2024 11:30	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. TTS - 2 3/8" coil connector, - 2 - 3/8" Multiconductor cable head(w/circ port and 21,600 shear overpull) Dark Vision - DV knuckle joint 2 1/8" - DV swivel Joint 2 1/8" - DV Telemetry interface tool 2 7/8" - DV knuckle joint 2 1/8" - DV 6 arm 2 3/4" centralizer - DV MKII Deluxe 2 7/8" - Forward Facing Fist Probe 192/32(camera) Ttl length - 22.62 Test lub. to 7,500 psi, good test equalize to well press.
9/4/2024 11:30	9/4/2024 12:45	1.25	Drillout, <code2>	Wash	WASH				Open Well with 1,700 psi, Begin RIH. Camera was 100% clear until we hit 1000'. we had grease on the lens and attempted to pump down the annulus at 5bpm to was lens. Decided to come to surface and clean lens.
9/4/2024 12:45	9/4/2024 14:00	1.25	Drillout, <code2>	Rig Up/Down	SRIG				Clean wellhead grease from lens, stab on and RIH. just get through wellhead and lens cover in grease completely again. Come off and clean it again. PT and RIH.
9/4/2024 14:00	9/4/2024 17:00	3.00	Drillout, <code2>	Wash	WASH				Open Well with 1,800 psi, Begin RIH to 7680'. PU weight check 31,000. Everything looked clean to 9,270'. Start to PU(37,000) Start pump down annulus at 1bpm, camera image cleared up. pulled up to 9150' and then start to RIH. RIH at 35fpm down to 9,670' then suddenly camera lens became totally covered. Start to pull up and pump down annulus again but the lens would not clean up. Decision was made to POOH.
9/4/2024 17:00	9/4/2024 19:00	2.00	Drillout, <code2>	Pull Out of Hole	POOH				POOH to rig out E-coil reel.
9/4/2024 19:00	9/5/2024 01:00	6.00	Drillout, <code2>	Rig Up/Down	SRIG				Shut in well w/1,700 psi. Rig out E-coil reel. Fill fresh water tanks.
9/5/2024 01:00	9/5/2024 05:00	4.00		Inactive	INACTIVE				Wait on reel for clean out run.
9/5/2024 05:00	9/5/2024 11:30	6.50		Inactive	INACTIVE				WSI
9/5/2024 11:30	9/5/2024 11:45	0.25	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting with day shift.
9/5/2024 11:45	9/5/2024 14:15	2.50	Drillout, <code2>	Rig Up/Down	SRIG				Stab pipe through injector. Connect 38' of lubricator. Cut 20' of pipe. 2 3/8" Coil length now 24,446'



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/5/2024 14:15	9/5/2024 16:30	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				TTS tool hand strapping all tools M/U 2 3/8"coil connector, pull test to 35k, pressure test to 2,500 psi. M/U BHA consisting of 2-3/8" coil connector w/ 2 7/8" PAC pin , 2-7/8 dual bpv, 2-7/8 NOV jar, 2-7/8 hyd disconnect, 2-7/8 F5 motor, 2 3/8" rotary sub, 3.5" reverse clutch mill.= Surface test motor at 2 bpm @ 1750 psi, 3 bpm @ 3,100 psi 4 bpm @4,900 psi
9/5/2024 16:30	9/5/2024 18:45	2.25	Drillout, <code2>	Milling	MILL				Bring injector back up on well, shell test to 7,500 psi equalize to 2,000 psi, open well, well has 1,500 psi Start RIH with 3.5"reverse clutch mill
9/5/2024 18:45	9/5/2024 21:45	3.00	Drillout, <code2>	Sweep	SWP				Tag at 9,832' PU 5', pump two 10 bbl BU gel sweeps at 4.3 bpm in and out. Clean returns.
9/5/2024 21:45	9/6/2024 01:45	4.00	Drillout, <code2>	Pull Out of Hole	POOH				POOH to liner top and shut in returns. Bull headed 350 bbls fresh water. SICP- 1,420 psi.
9/6/2024 01:45	9/6/2024 05:00	3.25	Drillout, <code2>	Rig Up/Down	SRIG				Rig out 2 3/8 coil reel and rig in E-Coil reel for camera run.
9/6/2024 05:00	9/6/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting with day shift.
9/6/2024 05:30	9/6/2024 07:00	1.50	Drillout, <code2>	Rig Up/Down	SRIG				Stab pipe through injector. Connect 38' of lubricator. Cut 4' of pipe MU Coil connector & pull test to 35K. Begin MU BHA.
9/6/2024 07:00	9/6/2024 08:30	1.50	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. TTS - 2 3/8" coil connector, - 2 - 3/8" Multiconductor cable head(w/circ port and 21,600 shear overpull) Dark Vision - DV knuckle joint 2 1/8" - DV swivel Joint 2 1/8" - DV Telemetry interface tool 2 7/8" - DV knuckle joint 2 1/8" - DV 6 arm 2 3/4" centralizer - DV MKII Deluxe 2 7/8" - Forward Facing Fist Probe 192/32(camera) Ttl length - 22.62 Test lub. to 7,500 psi, good test equalize to well press.
9/6/2024 08:30	9/6/2024 17:30	9.00	Drillout, <code2>	Wash	WASH				Open Well with 1,700 psi, Begin RIH, get to Liner top at 7,738'. correct depth -29'. Continue RIH until we get to 8,638' and camera was covered in debris. Pump fluid to clean it up and continue in hole. Get to 9,752' and have vision issues again. Pump fluid down coil at 1.5 bpm to clear it up. Get DV tool to a max depth of 9,790' and we tagged. Look at the image and it appears that the casing was badly damaged. Dark Vision sent signal to their technical engineers in head office and were giving instructions on how to proceed. Pull up a few different spots and see the start of the damage seemed to be between 9,775' - 9,777'. Decision made to POOH and run DV radial tool. As per Chris Hanson's procedure, pull out of liner at 35 fpm while pumping 5 bpm. Once at liner top we started pulling 100 fpm and pumped at 1.5 bpm to surface.
9/6/2024 17:30	9/6/2024 18:30	1.00	Drillout, <code2>	Rig Up/Down	SRIG				RD Dark Vision tool and RU DV Radial tool.
9/6/2024 18:30	9/6/2024 20:45	2.25	Drillout, <code2>	Coil Tubing Unit	CTU				RIH with Radial tools. MU BHA w/ the following. TTS - 2 3/8" coil connector, - 2 - 3/8" Multiconductor cable head(w/circ port and 21,600 shear overpull) Dark Vision - DV knuckle joint 2 1/8" - DV swivel Joint 2 1/8" - DV Telemetry interface tool 2 7/8" - DV knuckle joint 2 1/8" - DV 6 arm 2 3/4" centralizer - DV MKII Deluxe 2 7/8" - DV 6 arm 2 3/4" centralizer - DV Bull nose 1 11/16" Radial tool Ttl length - 18.67 Test lub. to 7,500 psi, good test equalize to well press. Reached 5,500' , realized the data from camera run had not been downloaded from tools. Decision made to POOH and download data then resume Radial tool run.



Operation Summary Report
SOUTH MOON 5-31-32-C4-3H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/6/2024 20:45	9/6/2024 22:15	1.50	Drillout, <code2>	Rig Up/Down	SRIG				Come off well and dowload data from tool string.
9/6/2024 22:15	9/7/2024 03:45	5.50	Drillout, <code2>	Coil Tubing Unit	CTU				Open Well with 1,660 psi, Begin RIH, get to Liner top at 7,738'. correct depth -33'. Continue RIH until we get to 9,780'. Collected data. POOH. SICP- 1,680 psi.
9/7/2024 03:45	9/7/2024 05:00	1.25	Drillout, <code2>	Rig Up/Down	SRIG				RDMO coil unit.
9/7/2024 05:00	9/7/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting with day shift.
9/7/2024 05:30	9/7/2024 09:00	3.50	Drillout, <code2>	Rig Up/Down	SRIG				Rig Down, Move Off CTU and all support services.
9/7/2024 09:00	9/8/2024 05:00	20.00		Inactive	INACTIVE				Wait On Engineers Decision
9/13/2024 05:00	9/13/2024 07:00	2.00		Inactive	INACTIVE				Inactive
9/13/2024 07:00	9/13/2024 08:30	1.50	Drillout, <code2>	Nipple Up	NU				N/D night cap on top HCR. Discoverd lower master valve leaking.Attempted to grease w/ no success. N/U lubricator & equalize to SICP 1500 psi. Install hangar & 2-way check & bleed surface press. to 0 psi. Wait for new manual lower master
9/13/2024 08:30	9/13/2024 13:30	5.00	Drillout, <code2>	General Operations	GOP				Wait on 7-1/16 15k valve to arrive.
9/13/2024 13:30	9/13/2024 14:30	1.00	Drillout, <code2>	Nipple Up	NU				N/D lower HCR & lower master. Install new 7-1/16 15k manual lower master. N/U 10k production tree.
9/13/2024 14:30	9/13/2024 15:15	0.75	Drillout, <code2>	Pressure	PTST				Press. test lower master & production tree to 10k for 30 min. Test Good
9/13/2024 15:15	9/13/2024 16:30	1.25	Drillout, <code2>	Rig Up/Down	SRIG				Install lubricator. Equalize to SICP 1500 psi & retrieve 2- way check out of hangar.
9/13/2024 16:30	9/13/2024 17:00	0.50	Drillout, <code2>	Lock Wellhead & Secure	LOCL				Shut in lower master valve & bleed surface press to 0 psi. Shut all valves on production tree.
9/13/2024 17:00	9/13/2024 17:30	0.50	Drillout, <code2>	Clean & Secure Lease	CLLS				secure location & handover to production.
9/13/2024 17:30	9/14/2024 05:30	12.00		Inactive	INACTIVE				Inactive