

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME PELICAN STATE 2-32D-6-20
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐				4. API NUMBER 4304757633			
5. NAME OF OPERATOR Robert L Bayless Producer, LLC					6. OPERATOR PHONE 303-296-9900			7. FIELD NAME UNDESIGNATED		
8. ADDRESS OF OPERATOR 707 17th Street, Denver, CO, 80202					9. OPERATOR E-MAIL Jthomas@rlbayless.com			10. UNIT NAME		
11. MINERAL LEASE NUMBER ML-53561			12. MINERAL OWNERSHIP STATE			13. SURFACE OWNERSHIP FEE		14. COUNTY UINTAH		
15. DATE SPUDDED (SPUD RIG) 07/23/2024		16. DATE SPUDDED (ROTARY RIG) 08/01/2024		17. DATE TOTAL DEPTH REACHED 08/11/2024		18. DATE COMPLETED/ABANDONED 08/27/2024		19. DATE OF FIRST PROD. / INJ. PROD:09/09/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5162 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5149 (US Feet)		
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☒ HORIZONTAL ☐					24. TOTAL DEPTH MD 8747 TVD 8671			25. PLUGGED BACK TOTAL DEPTH MD 8648 TVD 8572		
26. CURRENT WELL STATUS Producing										

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	695 FNL	2564 FWL	NENW	32	6.0 S	20.0 E	S	611020	4457432
Producing Interval Top	671 FNL	2002 FEL	NWNE	32	6.0 S	20.0 E	S		
Producing Interval Bottom	671 FNL	2002 FEL	NWNE	32	6.0 S	20.0 E	S		
Total Depth	671 FNL	2002 FEL	NWNE	32	6.0 S	20.0 E	S		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	12.25	8.625	24.0	J-55	STC	0	1037	0	L	Class G Cement	730	1.15	15.8		Circulate
PROD	7.875	5.5	17.0	L-80	LTC	0	6018	0	T	Class G Cement	190	3.53	13.1		
	7.875	5.5	17.0	L-80	LTC	6018	8747	7283	L	Class G Cement	720	1.79	11.5	475	CBL
	7.875	5.5	17.0	L-80	LTC	8747	8747		T	Class G Cement	270	3.43	13.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
2.875	6193	6886	

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	4885	4817	Water
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	BIRDS NEST	5062	4991	Water
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☒ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	MAHOGANY	5935	5862	Oil/Gas
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☒ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	UNKNOWN	6951	6877	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			
5	UNKNOWN	7235	7161	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
6	GARDEN GULCH	7289	7214	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
7	DOUGLAS CREEK	7682	7607	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
8	BLACK SHALE	7886	7811	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
9	CASTLE PEAK	8185	8109	Oil/Gas
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			

10	UTELAND BUTTE	8363	8288	Oil/Gas			
	OIL SHOW? ☒	GAS SHOW? ☒	WATER FLOW? ☒	DRILL STEM TESTED? ☒	CORED? ☒	COMPLETED OR TESTED? ☒	COMMINGLED? ☐
11	WASATCH	8616	8541	Water/Wet Gas			
	OIL SHOW? ☒	GAS SHOW? ☒	WATER FLOW? ☒	DRILL STEM TESTED? ☒	CORED? ☒	COMPLETED OR TESTED? ☒	COMMINGLED? ☐

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	6964	8641	6889	8565	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	6964	8641	09/09/2024	09/11/2024	24	250	30	Pumping	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)			
	7	0	165	7		165		38.0	

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	Hydraulic Fracture	6964	8641	08/26/2024	08/27/2024	See Attached Report for details

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)						
REPORTS AND OTHER INFORMATION.						
Dx Survey ☒	DST Report ☒	Core Analysis ☒	DOGM Form 7 ☒	Geologic Report ☒	Wellbore Diagram ☒	Other ☒
SUBMITTED PDF LOGS						
CEMENT BOND						
SUBMITTED LAS LOGS						

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Trudy Cundiff	Regulatory Compliance Tech	09/12/2024
SIGNATURE	PHONE	EMAIL
N/A	505-564-7808	tcundiff@rlbayless.com

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 7

REPORT OF WATER ENCOUNTERED DURING DRILLING

Well name and number: Pelican State 2-32D-6-20API number: 43-047-57633Well Location: QQ NWNE Section 32 Township 6S Range 20E County UnitahWell operator: Robert L. Bayless, Producer LLCAddress: 707 17th Street, Suite 2975city Denver state CO zip 80202Phone: 303-296-9900Drilling contractor: Native NavigationAddress: PO Box 4907city Grand Junction state CO zip 81502Phone: 970-424-5225

Water encountered (attach additional pages as needed):

DEPTH		VOLUME (FLOW RATE OR HEAD)	QUALITY (FRESH OR SALTY)
FROM	TO		
		Not Applicable	Not Applicable

Formation tops: (Top to Bottom)

1	<u>Green River 4885</u>	2'	<u>Birds Nest 5062'</u>	3	<u>Mahogany 5935'</u>
4	<u>R_4 6951'</u>	5	<u>TGR3 7235'</u>	6	<u>Garden Gulch 7289'</u>
7	<u>Douglas Creek 7682'</u>	8	<u>Black Shale 7886'</u>	9	<u>Castle Peak 8185'</u>
10	<u>Uteland Butte 8363'</u>	11	<u>Wasatch 8616'</u>	12	<u></u>

If an analysis has been made of the water encountered, please attach a copy of the report to this form.

I hereby certify that this report is true and complete to the best of my knowledge.

NAME (PLEASE PRINT) Trudy CundiffTITLE Regulatory Compliance TechSIGNATURE Trudy CundiffDATE 10/3/2024

INSTRUCTIONS

This form shall be submitted by the well operator with Form 8, Well Completion or Recompletion Report and Log, in accordance with the Utah Oil and Gas Conservation General Rules. The report shall include details pertaining to all fresh water sand encountered during drilling.

Send to:

Utah Division of Oil, Gas and Mining
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

Phone: 801-538-5340

Fax: 801-359-3940

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

SUMMARY – Drilling New Well

Date	Well	Daily Report
Tuesday 7/30/2024	Pelican State 2-32D-6-20	MIRU Capstar Drilling Rig #321. Rigging up Kodiak lay flat line to location and begin filling mud reserve tanks with fresh water. Received mud motors, 13-5/8" rotating head and riser and 500 gallons fuel. Trucks off location @ 18:00 hrs. Suspend moving until daylight. Night crew rigging up throughout night
Wednesday 7/31/2024		Move rig day 2, set in and rig up solids control equipment, camps, misc. loads. Received 14 jts of heavy weight drill pipe from Capstar. Received 8-5/8" surface casing. Changed out gate valve on choke manifold. Begin laying flare lines in front of catch tanks. Installed conductor riser and secure. Hold pre-spud meeting. Make up surface BHA, and program MWD. Run in the hole and tag at 97ftMD. SPUD WELL AT 0230 8/1/2024. Drilled 12-1/4" surface section from 97ft to 282ft. Staging pumps from 400 to 600 GPM. (185' @ 53 fph) WOB 18, Diff 160 PSI SPP 950, Rot 40, MM rpm 96, On Btm Torque 4000
Thursday 8/1/2024		Drilled 12-1/4" surface section from 282ft to 1037ft (TD). Mud engineer reported 1/8"-1/4" rock and sand present over shakers during first 600ft drilled. Circulated and conditioned wellbore, pulled out of hole with no issues. Laid down motor and bit, no visible damage on motor and bit graded 0-0. Rigged up and ran 8-5/8" 24 lb/ft J-55 STC casing, set on bottom to cement. Circulated and prepared mud prior to cementing. Performed cement job with 20 bbls freshwater dyed spacer followed by 150.2 bbls 15.8 lb/gal Class G, dropped plug and washed up on top of plug on the fly and displaced casing with 63 bbls freshwater, bumped plug, final circulating pressure 490 psi, bumped at 1190 psi, held pressure for 5 minutes then released back to truck 0.5bbls. 41 bbls good cement observed at surface and hole stood full. Julie McMickell, UDOGM, was on location to witness casing and cement job. Rig down cementers. Cutoff casing and laid down, laid down riser and rotating head. Laid down spider bowl and casing running tool. Weld on wellhead and test, good test. Nipple up BOPE, install spacer spool on bottom of BOP.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Friday 8/2/2024		Continued nipping up. Tested BOPs 250psi low and 3000psi high for 5min/10min each. Test annular to 250psi low/1500 psi high for 5min/10min. Test surface casing to 1500psi for 30 minutes. All tests were good. Finished running flare lines, flare stack, load and strap pipe, install wear bushing and lock down. Make up 7-7/8" bit and motor, scribe motor and tools, program MWD tool and run in the hole. Tripped in the hole and tagged cement at 967ftMD. Rig repair leaking flowlines. Drilled cement and float equipment from 967ft to 1037ft. Drilled 7-7/8" production section from 1037ftMD to 1647ftMD, while maintaining planned directional well path.
Saturday 8/3/2024		Drilled 7-7/8" production section from 1647ftMD to 4550 ftMD, while maintaining planned directional well path.
Sunday 8/4/2024		Drilled 7-7/8" production section from 4552ft to 5605ftMD while maintain planned well path. Treating well for trona sections and sweeping hole with LCM to control seepage.
Monday 8/5/2024		Drilled 7-7/8" production section from 5605ft to 6018ftMD. Sweeping well to control trona sections and seepage. Switched from mud pump #2 to mud pump #1 and observed increased standpipe pressure (2100psi to 3000psi off bottom). Tripped out of the hole for a possible failed mud motor. Circulate while preparing slug. While tripping out, observed tight hole from 5874ft to 5869ftMD. Once through tight section, circulate and rotate while rig mechanic diagnosed and repaired rig engine that was overheating. Changed out water pump in rig engine (code 8). After repairs, continued tripping out of the hole with no issues. Laid down directional tools, motor, and bit. Motor was hanging on rotor catch, 8" gap at mandrel. Bit graded 0-2, with 2x delaminated cutters on the shoulder of the bit. Picked up new bit and motor, programmed MWD tools and began tripping back in the hole at 800ft at time of report.
Wednesday 8/7/2024		Continued tripping in the hole with new BHA. Circulated bottoms up at 4157ftMD. Continued tripping in the hole to 6018ftMD with no issues, washed last 3x joints down – 40ft of fill. Resumed drilling 7-7/8" production section from 6018ftMD to 6271ftMD. Serviced rig and top drive. Continued drilling 7-7/8" production section from 6271ftMD to 7458ftMD. Drill string hung up at 7412ftMD, stalled top drive while drilling, still had circulation, worked pipe free without having to jar.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Thursday 8/8/2024		Drilled 7-7/8" production hole from 7458ftMD to 8566ftMD. Sending sweeps as needed and maintaining planned well path.
Friday 8/9/2024		Drilled 7-7/8" production hole from 8566ftMD to 8747ftMD (TD). Pumped 2x high viscosity sweeps and circulate hole clean. Performed wiper trip up to 5500ftMD, worked tight spot from 6179ftMD 6130ftMD. Tripped back in the hole to 8747ftMD with no issues. Pumped 2x high viscosity sweeps and circulated hole clean. Reciprocate and rotate at 70 RPM. Tripped out of the hole, 1075ftMD at time of report. Hole taking calculated fill volume. Last Survey: MD: 8678 ft INC: 2.37° AZI: 140.12°
Saturday 8/10/2024		Tripped out of the hole to run production casing from 1075ftMD to directional tools. Laid down directional tools, motor, and bit. Motor drained properly and was tight in bearings, bit graded 8-1, cored out, 3 cutters appeared to have just fell out, good clean pockets. Rig up and run 5-1/2" production casing. Run 5-1/2" 17 lb/ft L80 LTC casing with no issues. Attempt to wash casing to mandrel casing hanger landing point. No success, had to lay down 1x jt of casing. Then we were able to land casing with 110klbs tension included block weight. Rig up Pro-Petro cementers while circulating. Pumped cement as follows: Stage 1 – fill and test lines to 5000psi, pump 20 bbls mud flush followed by 20 bbls water, mix and pump 60.23 bbls 13.1 lb/gal tail cement (190sx). Shut down and clean lines, drop plug and displace with 40 bbls fresh water followed by 160 bbls 9.4 lb/gal mud for a total of 200bbls. Bump plug, final circulating pressure 520 psi, bump to 900 psi and release 1.5 bbls back to truck. Pressure up and inflate packer with 2020psi, pressured up and opened stage tool at 3500psi. Circulate cement off top of stage tool. Circulated all mud flush and 15 bbls contaminated cement out of well. pH meter reading was 11.1. Circulated a total of 380 bbls. Stage 2 – load plug in cement head, pump 20 bbls mud flush, 20 bbls fresh water followed by 369.3 bbls 11.5 lb/gal (720sx) lead cement followed by 85.9 bbls 13.1 lb/gal cement (270sx). Drop plug and pump ~0.5 bbl cement on plug and displace casing with 170 bbls freshwater. Landed plug in stage tool, final circulating pressure 1680 psi. Pressured up, staging up to close stage tool. Did not close initially using designed closing pressure of 3600psi. 45 bbls cement circulated to surface UPDATE: Discussed with engineer and pressured up to 5600psi and stage tool closed. Bled off pressure back to 0psi. Monitoring casing for 30 minutes to ensure stage tool remains closed.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Sunday 8/11/2024		Released rig at 00:00 on 8/11/2024. Last 24 hrs: Pressure up and close stage tool. Bled off pressure, observe for flow for 45 minutes, well static and secure. Nipple down BOPE, remove rental spacer spools, clean mud tanks, and haul mud to disposal. Release rig at 00:00 8/11/2024. Next 24 hrs: Move rig out and prepare for stage tool drill out with service rig.
Monday 8/12/2024		Preparing to continue running in the hole. Last 24 hrs: Rig up Benco to set and test anchors for service rig. Install tubing head. Rig up Double Hook on well. Received ~9000ft of 2-7/8" 6.5 lb/ft L80 EUE tubing. Begin tallying tubing. Make up 4-3/4" rock bit, 5-1/2" casing scraper, and 2-7/8" tubing and run in the hole to ~3000ft. Shut down for the night. Next 24 hrs: Run in the hole to 200ft above stage collar depth, establish circulation and wash through cement to stage collar plug. Drill through stage collar and work up and down several times. Run in the hole to plug back total depth, confirm float collar depth. Trip out of the hole, and rig down service rig.
Tuesday 8/13/2024		Running in the hole with bit, casing scraper, and 2-7/8" tubing. Last 24 hrs: Continued running in the hole to the top of stage collar. Tagged cement at 7230ft washed and drilled soft cement down to stage collar. Drilled through stage collar. Depth on tubing tally was 7293ft stage collar top and 7296ft stage collar bottom. Worked through section 6x times and then cleaned out 45ft of cement below stage collar. String fell free at 7341ft. Circulate clean, hang swivel, and ran on additional joint. Shut down for the night. Next 24 hrs: Run to plug back total depth, circulate wellbore with clay stabilizer and biocide additive. Trip out of the well laying down sideways. Prepare location and wellhead for casing pressure test and Schlumberger E-Line. Continuing to build/pre-fab production facility.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Wednesday 8/14/2024		Running in the hole with bit, casing scraper, and 2-7/8" tubing. Last 24 hrs: Continued running in the hole to the top of stage collar. Tagged cement at 7230ft washed and drilled soft cement down to stage collar. Drilled through stage collar. Depth on tubing tally was 7293ft stage collar top and 7296ft stage collar bottom. Worked through section 6x times and then cleaned out 45ft of cement below stage collar. String fell free at 7341ft. Circulate clean, hang swivel, and ran on additional joint. Shut down for the night. Next 24 hrs: Run to plug back total depth, circulate wellbore with clay stabilizer and biocide additive. Trip out of the well laying down sideways. Prepare location and wellhead for casing pressure test and Schlumberger E-Line. Continuing to build/pre-fab production facility.
Thursday 8/15/2024		Wellbore shut in, waiting on completion operations. Last 24 hrs: Rigged up crane and E-line truck. Performed pulse neutron (sigma) log. Continue building production facility. Next 24 hrs: Begin processing/interpreting raw data from wireline run. Continue building production facility.
Friday 8/30/2024		Operations at 0600: Waiting on service rig. Last 7 days: Performed CBL, good cement shown up to 450ft. Moved in and rigged up Tops. Perforated Stage 1 as designed on Sunday. Began stimulation operations on Monday. Had about 7hrs downtime due to blender communication issue. Perf/pump Stages 1-9 without issues and by design. Ran kill plug to a depth of 5011ft. Finished up with completion operations at 5:00pm 8/27/2024. Rigged down and moved out Tops yesterday, consolidated remaining water for plug drill out operations, moved out remaining frac tanks, prepared location for service rig. Currently moving rig in. Next 7 day: Trip in with bit to kill plug. Drill out kill plug and frac plugs, clean out wellbore. Allow well to flowback over the weekend. Come in early next week to run initial production BHA. Costs are being summed from last 7 days and will update soon.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Tuesday 9/3/2024		Operations at 0600: Preparing to run in the hole to frac plug #1. Last 7 days: Rigged up flowback. Picked up 4-3/4" rock bit and float. Ran in the hole to kill plug at 5011ft. Drilled through kill plug. After drilling out kill plug, ~1100psi observed at wellhead. It was also observed that the pipe rams were not functioning properly. Decision made to allow well to flowback/die over the weekend. Once well pressure allowed, crews changed out pipe rams and rotating rubber (Sunday September 1st). Crews traveled to location today and continued running in the hole to drill out frac plugs. Currently on plug #4 and continuing to drill out with no issues. Next 24hrs: Drill out remaining frac plugs. Run in to plug back TD and confirm sand fill, circulate 2x bottoms up and trip out to ~6700ft to flowback. Estimated total cost: \$1.834MM (includes 5% drilling cost contingency and 10% completion cost contingency – will refine as actual costs come in)
Wednesday 9/4/2024		Operations at 0600: Flowing back well on a 18/64" choke. Last 24hrs: Drilled out frac plugs 1 through 7. Plug 7 had ~30ft of sand on top of plug. Drilled out frac plug 8 and ran in to plug back TD, no sand fill observed. Circulated for 1 hr, 200bbls total circulation. Hang back power swivel and pulled out of the hole wet (30 stands), end of tubing 6702ft. Shut tubing in and turned casing over to flow back crew. Next 24hrs: Flowback crew to monitor well, adjusting choke to maintain 1bbl/min flow. Pel State 2-32D-6-20: 9% clean frac volume recovered.
Thursday 9/5/2024		Operations at 0600: Flowing back well on a 18/64" choke. Averaged 61 bbl/hr over the last 24hrs. Last 24hrs: Laid 2" poly gas line from Pelican State 2-32D-6-20 to upstream of Pelican State 13-32D-6-20. Next 24hrs: Tie in poly line to Pelican State 2-32D-6-20. Continue to monitor flowback and adjust choke as needed to maintain 1bbl/min. Pel State 2-32D-6-20: 12% clean frac volume recovered.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Friday 9/6/2024		Operations at 0600: Flowing back well on a 18/64" choke. Last 24hrs: Tied in 2" poly line to the Pelican State 13-32D-6-20. We will be adjusting choke settings throughout the day targeting 60 bbl/hr. Water rates are starting to fall off slightly, so we should be able to begin opening up more. Next 48hrs: Continue to monitor flowback. Pel State 2-32D-6-20: 13.3% clean frac volume recovered.
Monday 9/9/2024		Operations at 0600: Flowing back well on a 48/64" choke. Last 24hrs: Flowed back throughout the weekend. Next 48hrs: Monitor pressure and flowrate. Crews will re-route fluid through permanent production facility today. When well dies, we will rig up and run in with 2-7/8" production BHA. Pel State 2-32D-6-20: 20.7% clean frac volume recovered, seeing 5% oil cut in the flowback fluids.
Tuesday 9/10/2024		Operations at 0600: Flowing back well on a 48/64" choke. Last 24hrs: Began flowing through permanent production facility. Ran in to check for sand fill, very minimal. Next 48hrs: Trip out of the hole, laying down joints of 2-7/8" tubing that will not be needed in the production BHA. Monitor wellhead pressure and flowrate, spot weighted brine if required to kill well. Trip rest of the way out of the hole to pick up production BHA. Expected to be running pump and rods tomorrow. Pel State 2-32D-6-20: 21.6% clean frac volume recovered, seeing 10% oil cut in the flowback fluids.

ROBERT L BAYLESS
PRODUCER LLC

Drilling Report

Pelican State 2-32D-6-20

API 43-047-57633

Wednesday 9/11/2024		Operations at 0600: Well producing to permanent facility. Last 24hrs: Crew travel, held safety meeting. Opened well, tubing dead. Picked up and primed pump #1206. Pick up string of rods, tagged production seating nipple, space out polished rod, seat pump, fill and test tubing to 1000psi, good test (wellbore diagram shown below). Hang horses head, bring well on for production, crew travel home. Next 24hrs: Confirm well still pumping in the AM (it is), and rig down service rig. Pel State 2-32D-6-20: 22.2% clean frac volume recovered.
Friday 9/13/2024		Pelican State 2-32D-6-20 is producing through the permanent facility. We've recovered 12,885 bbls or 22.5% of clean frac volume. We are observing increasing casing pressure and oil production.
Monday 9/16/2024		Pelican State 2-32D-6-20 is producing through the permanent facility. We've recovered 13,503 bbls or 23.6% of clean frac volume. We are observing increasing casing pressure and oil production. Yesterday we began selling small amounts of gas as well.
Thursday 9/19/2024		Pelican State 2-32D-6-20 is producing through the permanent facility. We've recovered 14,120 bbls or 24.7% of clean frac volume. Today's water volume will be updated as we receive water hauling tickets. The well is beginning to push a little harder through the treater and we anticipate gas sales increasing from here on out. And with that, oil increasing as well.
Monday 9/23/2024		Pelican State 2-32D-6-20 is producing through the permanent facility. We've recovered 14,916 bbls or 26.1% of clean frac volume. Today's water volume will be updated as we receive water hauling tickets. <u>First load of oil from this well has been sold.</u> We are still observing strong fluid production, averaging over 200bbls/day water and 48 bbl/day oil (last 7 days). This means we are still seeing good energy as the well is producing above the pump volume capabilities.



Drilling Report

Pelican State 2-32D-6-20
API 43-047-57633

Thursday 9/26/2024		Pelican State 2-32D-6-20 is producing through the permanent facility. We've recovered 15,432 bbls or 27.0% of clean frac volume. Today's water volume will be updated as we receive water hauling tickets. It does appear that water production is beginning to trend downward. We are still observing strong fluid production, averaging 181 bbls/day water and 65 bbl/day oil (last 7 days).
-----------------------	--	--

Well: Pelican State 2-32D-6-20
Customer: Robert L. Bayless

Total:	
Total Slurry bbls.	59,824
Total Clean bbls.	57,178
100 Mesh	71,200
40/70	2,110,080
Totals	2,298,282

**Not a second
proppant Type (refers to proppant in formation value)**

Blender #:	Slurry	Clean	Prop1 100	Prop2 40/70	Prop3	Prop4 0
1	7228	6922	7340	244849	0	0
2	6844	6538	7660	245308	0	0
3	6821	6515	7334	246005	0	0
4	6928	6622	7628	244685	0	0
5	6885	6580	7517	244755	0	0
6	6812	6506	7532	245355	0	0
7	6747	6442	7345	244798	0	0
8	6787	6482	7644	244524	0	0
9	4772	4571	11200	149801	0	0


Chemical Total

CHEMICAL NAME	QUANTITY	UNIT
TVISC-0506	1879	gal
TGQ-1401	378	gal
TSCALE-0501	382	gal
TCLAY-1401	380	gal
TCLAY-0504	1301	lb
TCLAY-0503	757	lb
TSURF-0507	2418	gal
TBREAK-0503	431	lb.
15% HCl Acid	4032	gal

Green River Oil Well
Robert L. Bayless, Producer LLC



Well Name P.S. 2-32D-6-20 Spud 8/1/24 Comp. Date 9/12/2024
API# 43-047-57633 WA / Licence # ML-53561
Surface Location NENW Sec32 T6S R20E Latitude 40.259991 Longitude -109.694434
695' FNL 2564' FWL



Elevations											
KB Elevation		5162.30			KB-THF			ft		TD	8747.00 ftKB
CF Elevation					KB-CF			ft		PBTD	8648.00 ftKB
GL Elevation		5149.30			KB-GL			13.00 ft			
Wellhead		Size and Rating									
Manufacturer	in	x	in	PSI	x	in	PSI	x	in	PSI	
BIG RED TOOLS	11	x	8-5/8	3000	x	7"	5000	x			
Casing	Hole (in)	Jts	Size (in)	Wt. (lb/ft)	Grade	Thread		Top (ft)	Bottom (ft)	TOC (ft)	
Surface	12-1/4		8-5/8	24	J-55	STC		0.00	1037.00	0	
Intermediate											
Production	7-7/8		5-1/2	17	L-80	LTC		0.00	8695.00	450	
Stage Collar									7283 ftKB		ftKB
Heat / Siphon String									N/A		ftKB
Annular Fluid											bbls
Formations/Perforations / Open Hole					Top	Bottom	BHP	BHT	H ₂ S	CO ₂	
Date	Formation				(ftKB)	(ftKB)	(PSI)	(°F)	(%)	(%)	
08/01/24	Gr. River				4903						
08/01/24	Mahogany				5946						
08/01/24	R_4				6965						
08/01/24	TGR3				7248						
08/01/24	Garden Gulch				7318						
08/01/24	Douglas Creek				7683						
08/01/24	Black Shale				7900						
08/01/24	Castle Peak				8212						
08/01/24	Uteland Butte				8392						
08/01/24	Wasatch				8580						
Bottomhole Equipment Description (from top down) depth in ftKB											
Item	Jts	Description							Length	Top	
1		KB							13.00		
2	1	Tubing Hanger							1.00	13.00	
3	189	2-7/8" 6.5 lb/ft L-80 EUE Tubing							6193.53	14.00	
4	1	5-1/2" Mechanical Tubing Anchor							3.10	6207.53	
5	17	2-7/8" 6.5 lb/ft L-80 EUE Tubing							557.09	6210.63	
6	1	2-7/8" Production Seating Nipple							1.10	6767.72	
7	1	2-7/8" 6.5 lb/ft L-80 EUE Tubing							32.77	6768.82	
8	1	2-7/8" 6.5 lb/ft L-80 EUE Tubing Pup							2.10	6801.59	
9	1	3-1/2" Desander							17.10	6803.69	
10	2	2-7/8" 6.5 lb/ft L-80 EUE Tubing							65.54	6820.79	
11	1	2-7/8" Bull Plug							0.50	6886.33	
									End of Tubing		6886.83
101		KB							13.00		
102	1	1-1/2" Polished Rod (Full length 26ft)							16.00	13.00	
103	1	7/8" Pony Rod							2.00	29.00	
104	36	7/8" Slick Rods							900.00	31.00	
105	9	7/8" EL Rods 8per							225.00	931.00	
106	46	7/8" D Rods 8per							1150.00	1156.00	
107	150	3/4" D Rods 4per							3750.00	2306.00	
108	28	1" D rods 4per							700.00	6056.00	
109	1	1" 4per stabilizer with 3/4" pins							4.00	6756.00	
110	1	Pump: 25-175-RHAC-22-5-3-0 pump #1206 (Uintalift)							25.00	6760.00	
									End of Rods		6785.00
Remarks											
	Marker Joint A at 4850ft (top) 4868ft (bottom), Stage Collar at 7283ft (top) 7286ft (bottom), ACP 7296ft (top) 7311ft (bottom), Marker joint B at 8156ft (top) 8178ft (bottom), and float collar 8648ft.										
Well Status					Producing		Prepared by		Nate Denzin		