

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
South Moon 4-31-32-C4-2H

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301353997

5. NAME OF OPERATOR
Javelin Energy Partners Management, LLC

6. OPERATOR PHONE
435-962-9801

7. FIELD NAME
ALTAMONT

8. ADDRESS OF OPERATOR
5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039

9. OPERATOR E-MAIL
mcrozier@javelinep.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDED (SPUD RIG)
03/04/2023

16. DATE SPUDED (ROTARY RIG)
03/19/2023

17. DATE TOTAL DEPTH REACHED
04/28/2023

18. DATE COMPLETED/ABANDONED
08/25/2024

19. DATE OF FIRST PROD. / INJ.
PROD:08/25/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
5742 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
5713 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 19549 TVD 8525

25. PLUGGED BACK TOTAL DEPTH
MD 19498 TVD 8525

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1901 FNL	1240 FWL	SWNW	31	3.0 S	4.0 W	U	552369	4447785
Producing Interval Top	1180 FNL	141 FWL	NWNW	31	3.0 S	4.0 W	U		
Producing Interval Bottom	1119 FNL	188 FEL	NENE	32	3.0 S	4.0 W	U		
Total Depth	1119 FNL	137 FEL	NENE	32	3.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	1535		L	Class G Cement	200	2.66	12.0	0	Calculated
									T	Class G Cement	300	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	8065		L	NeoCem	460	2.07	12.5	0	Calculated
									T	NeoCem	585	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	7798	19549		L	Halcem	865	1.53	14.8	7798	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS					
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.	
1	GREEN RIVER	3207	3125	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
2	GREEN RIVER - UPPER	3953	3830	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
3	MAHOGANY BENCH	4829	4652	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
4	GREEN RIVER - LOWER	6222	5963	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
5	CASTLE PEAK	8155	7854	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
6	UTELAND BUTTE	8377	8065	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐				

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS

6	9086	19498			Fracture Stimulated	PRODUCING
---	------	-------	--	--	---------------------	-----------

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
6	9086	19498	08/25/2024	09/17/2024	24		1262	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	851	41.9	
	1068	909	1722	1068	909	1722			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
6	WATER	9086	19498	06/30/2024	07/28/2024	23,366,688 lbs 100 mesh, 419,454 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☐	DST Report ☐
Core Analysis ☐	DOGM Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	
SUBMITTED LAS LOGS	
MEASURED WHILE DRILLING	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	10/04/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

SOUTH MOON 4-31-32-C4-2H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	19,335	19,498	20	0.4	527,397			11,363
2	19,155	19,318	20	0.4	507,565			9,060
3	18,975	19,138	20	0.4	507,479			9,049
4	18,390	18,568	20	0.4	507,458			10,109
5	18,193	18,371	20	0.4	507,508			8,803
6	17,996	18,174	20	0.4	507,889			9,025
7	17,799	17,977	20	0.4	507,351			8,586
8	17,602	17,780	20	0.4	507,133			8,651
9	17,405	17,583	20	0.4	508,820			8,737
10	17,208	17,386	20	0.4	507,887			8,786
11	17,011	17,189	20	0.4	507,560			9,216
12	16,814	16,992	20	0.4	507,926			8,778
13	16,617	16,795	20	0.4	507,709			8,806
14	16,420	16,598	20	0.4	507,820			9,173
15	16,223	16,401	20	0.4	507,853			9,009
16	16,026	16,204	20	0.4	507,542			8,567
17	15,829	16,007	20	0.4	507,463			9,006
18	15,632	15,810	20	0.4	507,942			8,823
19	15,435	15,613	20	0.4	507,811			8,722
20	15,238	15,416	20	0.4	503,368			8,733
21	15,041	15,219	20	0.4	507,500			9,242
22	14,844	15,022	20	0.4	507,245			8,547
23	14,647	14,825	20	0.4	507,101			8,935
24	14,450	14,628	20	0.4	507,287			8,841
25	14,253	14,431	20	0.4	507,690			8,256
26	14,056	14,234	20	0.4	507,486			8,662
27	13,859	14,037	20	0.4	507,688			8,347
28	13,662	13,840	20	0.4	507,692			8,805
29	13,042	13,213	20	0.4	507,193			8,875
30	12,853	13,024	20	0.4	507,901			8,905
31	12,664	12,835	20	0.4	507,661			8,562
32	12,475	12,646	20	0.4	507,559			8,999
33	12,286	12,457	20	0.4	507,516			8,694
34	12,097	12,268	20	0.4	508,286			10,678
35	11,908	12,079	20	0.4	508,103			9,287
36	11,719	11,890	20	0.4	507,608			8,704
37	11,530	11,701	20	0.4	507,412			8,858
38	11,341	11,512	20	0.4	507,501			8,854
39	11,152	11,323	20	0.4	506,065			9,832
40	10,963	11,134	20	0.4	508,101			9,507
41	10,161	10,355	20	0.4	508,209			9,444
42	9,946	10,140	20	0.4	508,002			9,583
43	9,731	9,925	20	0.4	507,932			9,220

SOUTH MOON 4-31-32-C4-2H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
44	9,516	9,710	20	0.4	507,455			10,868
45	9,301	9,495	20	0.4	507,344			10,534
46	9,086	9,280	20	0.4	507,670			9,413



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Well Header									
Field Name	Pad Name		Legal Well Name			API/UWI		County	State/Province
NEU FIELD	SOUTH MOON 31-21 C4 1		SOUTH MOON 4-31-32-C4-2H			4301353997		DUCHESNE	Utah
Job Category		Primary Job Type		Start Date				End Date	
Drilling		Drilling		3/15/2023				4/30/2023	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/19/2023 15:00	3/19/2023 16:46	1.77	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT	128.0	128.0	WALKED OVER WELL CENTER.
3/19/2023 16:46	3/19/2023 19:00	2.23	Mobilization, Rig Mob	Other Activities	OTHER	PT	128.0	128.0	NU DIVERTER. INSTALL FLOW LINE & TURN BUCKLES.
3/19/2023 19:00	3/19/2023 21:00	2.00	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU BHA.
3/19/2023 21:00	3/19/2023 23:30	2.50	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU 8" DC. TROUBLE SHOOT PUMPS. LOW PSI. CHECK BHA. PUMPS AIRED UP. SPUDDED @ 23:30 ON 3-19-23
3/19/2023 23:30	3/20/2023 00:15	0.75	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	290.0	ROTATE 128' - 290' 162' @ 216 FPH. 600 GPM. 1500 PSI. 50 RPM.
3/20/2023 00:15	3/20/2023 00:30	0.25	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	290.0	321.0	SLIDE 290' - 321' 31' @ 124 FPH. 600 GPM. 1500 PSI.
3/20/2023 00:30	3/20/2023 00:46	0.27	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	321.0	391.0	ROTATE 321' - 391' 70' @ 262 FPH. 850 GPM. 2400 PSI. 50 RPM
3/20/2023 00:46	3/20/2023 01:05	0.32	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	391.0	418.0	SLIDE 391' - 418' 27' @ 85 FPH. 850 GPM. 1500 PSI.
3/20/2023 01:05	3/20/2023 01:20	0.25	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	418.0	471.0	ROTATE 418' - 471' 53' @ 212 FPH. 850 GPM 2400 PSI.
3/20/2023 01:20	3/20/2023 01:31	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	471.0	495.0	SLIDE 471' - 495' 24' @ 131 FPH. 850 GPM 10 WOB. 2100 PSI.
3/20/2023 01:31	3/20/2023 01:48	0.28	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	495.0	560.0	ROTATE 495' - 560' 65' @ 229 FPH 850 GPM. 25 WOB. 2500 PSI. 65 RPM.
3/20/2023 01:48	3/20/2023 01:57	0.15	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	560.0	580.0	SLIDE 560' - 580' 20' @ 133 FPH. 850 GPM. 10 WOB. 2000 PSI
3/20/2023 01:57	3/20/2023 03:00	1.05	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	580.0	831.0	ROTATE 580' - 831' 251' @ 239 FPH. 850 GPM. 25 WOB. 2500 PSI. 65 RPM.
3/20/2023 03:00	3/20/2023 03:21	0.35	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	831.0	867.0	SLIDE 831' - 867' 36' @ 102 FPH. 850 GPM. 10 WOB. 2000 PSI.
3/20/2023 03:21	3/20/2023 04:46	1.43	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	867.0	1,202.0	ROTATE 867' - 1,202' 335' @ 233 FPH. 850 GPM. 25 WOB. 65 RPM. 2500 PSI. ONLY 2 PUMPS
3/20/2023 04:46	3/20/2023 05:00	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,202.0	1,216.0	SLIDE 1,202' - 1,216' 14' @ 65 FPH. 850 GPM. 12 WOB. 2200 PSI.
3/20/2023 05:00	3/20/2023 06:55	1.92	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,216.0	1,535.0	ROTATE 1,216' - 1,535' 319' @ 166 FPH. 850 GPM. 25 WOB. 65 RPM. 2500 PSI. ONLY 2 PUMPS
3/20/2023 06:55	3/20/2023 07:45	0.83	Surface, Casing	Circulate	CIRC	PT	1,535.0	1,535.0	CIRC HOLE CLEAN.
3/20/2023 07:45	3/20/2023 09:30	1.75	Surface, Casing	Tripping	TRIP	PT	1,535.0	1,535.0	POOH & RACK BACK BHA.
3/20/2023 09:30	3/20/2023 10:49	1.33	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,535.0	1,535.0	PJSM WITH ALL TEAM MEMBERS. R/U CASING CREW & CRT TOOL.
3/20/2023 10:49	3/20/2023 13:00	2.17	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,535.0	1,535.0	M/U SHOE TRACK, TEST FLOAT EQUIP & RAN 39 JOINTS 9-5/8" 36# J-55 LTC SURFACE CASING TO 1,535'.
3/20/2023 13:00	3/20/2023 15:00	2.00	Surface, Casing	Circulate	CIRC	PT	1,535.0	1,535.0	WASH LAST JOINT TO BOTTOM. CIRC HOLE CLEAN FOR CEMENT.
3/20/2023 15:00	3/20/2023 16:50	1.84	Surface, Casing	Primary Cementing	PRIMCEM	PT	1,535.0	1,535.0	PJSM & RU GREY ROCK. PUMPED 30 BBLS FW, 200 SACKS (95 BBLS) 12 PPG LEAD CEMENT (2.66 YIELD), 300 SACKS (77 BBLS) 14.5 PPG TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED WITH 115 BBLS OF FRESH WATER @ 6.6 BPM, SLOWED TO 4.1 BPM & BUMPED PLUG @ 16:25 HRS 3/20/23 WITH 1,360 PSI. PRESSURE PRIOR TO LAND 790 PSI. 30 BBLS OF CEMENT BACK TO SURFACE. BLEED BACK 0.75 BBLS, FLOATS HELD. PUMP THROUGH BOPE STACK & FLOWLINE WITH 100 BBLS SUGAR WATER WHILE RIGGING DOWN CEMENT CREW.
3/20/2023 16:50	3/20/2023 17:30	0.67	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	1,535.0	1,535.0	ND & LIFT DIVERTER, MADE ROUGH CUT ON CASING. WELL SUSPENDED @ 17:30 HRS 3/20/23. WALK TO 3H.
4/4/2023 14:30	4/4/2023 15:30	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	1,535.0	1,535.0	SKID RIG F/ SOUTH MOON 3H T/ SOUTH MOON 2H. CENTER AND LEVEL.
4/4/2023 15:30	4/4/2023 16:30	1.00	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,535.0	1,535.0	NIPPLE UP BOPE. FLOW LINE.
4/4/2023 16:30	4/4/2023 18:30	2.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,535.0	1,535.0	TEST WELL HEAD 10/10 MIN 250/5000 PSI



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/4/2023 18:30	4/4/2023 19:00	0.50	Surface, Casing	Test Casing	TESTCAS	PT	1,535.0	1,535.0	TEST CASING 30 MIN 1500 PSI.
4/4/2023 19:00	4/4/2023 20:00	1.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,535.0	1,535.0	PU BHA MM (7" 1.83" 7/8 8.5 .26 W/ 8 3/8" BTM SLEEVE STB) BIT (XS616). TEST AND SCRIBE TOOLS.
4/4/2023 20:00	4/4/2023 21:30	1.50	Surface, Casing	Tripping	TRIP	PT	1,535.0	1,535.0	TIH F/ BHA T/ 1400'. MONITORED RETURNS BACK T/ ACTIVE.
4/4/2023 21:30	4/4/2023 22:30	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	1,535.0	1,545.0	DRILLED F.E. CMT @ 1480' FLOAT @ 1490' SHOE @ 1530' OH @1535' DRILLED 10' NEW HOLE.
4/4/2023 22:30	4/4/2023 23:00	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	1,535.0	1,545.0	FIT TEST T/ 12.5 PPG MWE TVD 1529' AMW 9.6 PSI 230
4/4/2023 23:00	4/4/2023 23:34	0.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,545.0	1,675.0	ROTATE DRILL F/1545' T/1675' (130' @222.8 FPH) ; WOB: 24; RPM: 40; SPP: 1280; DIFF: 450; GPM: 550; TQ: 5; FULL RETURNS
4/4/2023 23:34	4/4/2023 23:45	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,675.0	1,695.0	SLIDE DRILL F/1675' T/1695' (20' @109 FPH) ; GTF: 45°R; WOB: 16; SPP: 1500; DIFF: 400; GPM: 650; FULL RETURNS
4/4/2023 23:45	4/5/2023 00:06	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,695.0	1,769.0	ROTATE DRILL F/1695' T/1769' (74' @211.4 FPH) ; WOB: 24; RPM: 50; SPP: 1510; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 00:06	4/5/2023 00:17	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,769.0	1,789.0	SLIDE DRILL F/1769' T/1789' (20' @109 FPH) ; GTF: HS°; WOB: 18; SPP: 1550; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 00:17	4/5/2023 00:40	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,789.0	1,862.0	ROTATE DRILL F/1789' T/1862' (73' @190 FPH) ; WOB: 24; RPM: 50; SPP: 1510; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 00:40	4/5/2023 00:52	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,862.0	1,883.0	SLIDE DRILL F/1862' T/1883' (21' @105 FPH) ; GTF: HS°; WOB: 18; SPP: 1550; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 00:52	4/5/2023 01:12	0.33	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,883.0	1,957.0	ROTATE DRILL F/1883' T/1957' (74' @222 FPH) ; WOB: 24; RPM: 50; SPP: 1510; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 01:12	4/5/2023 01:22	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,957.0	1,977.0	SLIDE DRILL F/1957' T/1977' (20' @120 FPH) ; GTF: HS°; WOB: 18; SPP: 1850; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 01:22	4/5/2023 01:43	0.34	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,977.0	2,052.0	ROTATE DRILL F/1977' T/2052' (75' @225 FPH) ; WOB: 24; RPM: 50; SPP: 1910; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 01:43	4/5/2023 01:55	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,052.0	2,077.0	SLIDE DRILL F/2052' T/2077' (25' @125 FPH) ; GTF: 20°R; WOB: 18; SPP: 1950; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 01:55	4/5/2023 02:33	0.63	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,077.0	2,241.0	ROTATE DRILL F/2077' T/2241' (164' @258.9 FPH) ; WOB: 24; RPM: 50; SPP: 2110; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 02:33	4/5/2023 02:40	0.12	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,241.0	2,255.0	SLIDE DRILL F/2241' T/2255' (14' @120 FPH) ; GTF: 10°R; WOB: 18; SPP: 2150; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 02:40	4/5/2023 03:25	0.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,255.0	2,430.0	ROTATE DRILL F/2255' T/2430' (164' @258.9 FPH) ; WOB: 24; RPM: 50; SPP: 2210; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 03:25	4/5/2023 03:40	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,430.0	2,460.0	SLIDE DRILL F/2430' T/2460' (30' @120 FPH) ; GTF: 50°R; WOB: 18; SPP: 2250; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 03:40	4/5/2023 04:30	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,460.0	2,620.0	ROTATE DRILL F/2460' T/2620' (160' @192 FPH) ; WOB: 24; RPM: 50; SPP: 2210; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 04:30	4/5/2023 04:43	0.23	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,620.0	2,645.0	SLIDE DRILL F/2620' T/2645' (25' @107 FPH) ; GTF: 20°R; WOB: 18; SPP: 2250; DIFF: 450; GPM: 650; FULL RETURNS
4/5/2023 04:43	4/5/2023 05:00	0.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,645.0	2,685.0	ROTATE DRILL F/2645' T/2685' (40' @150 FPH) ; WOB: 24; RPM: 50; SPP: 2210; DIFF: 580; GPM: 650; TQ: 5; FULL RETURNS
4/5/2023 05:00	4/5/2023 05:47	0.79	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,685.0	2,810.0	ROTATE DRILL F/2685' T/2810' (125' @165.9 FPH) ; WOB: 28; RPM: 60; SPP: 2040; DIFF: 350; GPM: 700; TQ: 7; FULL RETURNS
4/5/2023 05:47	4/5/2023 05:58	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,810.0	2,830.0	SLIDE DRILL F/2810' T/2830' (20' @109 FPH) ; GTF: 10°R; WOB: 20; SPP: 2080; DIFF: 230; GPM: 700; FULL RETURNS
4/5/2023 05:58	4/5/2023 06:56	0.97	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,930.0	2,999.0	ROTATE DRILL F/2830' T/2999' (169' @174.8 FPH) ; WOB: 25; RPM: 60; SPP: 2389; DIFF: 339; GPM: 700; TQ: 6; FULL RETURNS
4/5/2023 06:56	4/5/2023 07:20	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,044.0	3,044.0	SLIDE DRILL F/2999' T/3044' (45' @112.5 FPH) ; GTF: 45°R; WOB: 25; SPP: 2100; DIFF: 300; GPM: 700; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/5/2023 07:20	4/5/2023 08:17	0.95	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,044.0	3,196.0	ROTATE DRILL F/3044' T/3196' (152' @160 FPH) ; WOB: 23; RPM: 60; SPP: 2456; DIFF: 350; GPM: 700; TQ: 7; FULL RETURNS
4/5/2023 08:17	4/5/2023 08:38	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,196.0	3,236.0	SLIDE DRILL F/3196' T/3236' (40' @114.2 FPH) ; GTF: HS°; WOB: 25; SPP: 2300; DIFF: 300; GPM: 700; FULL RETURNS
4/5/2023 08:38	4/5/2023 09:30	0.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,236.0	3,376.0	ROTATE DRILL F/3236' T/3376' (140' @161.5 FPH) ; WOB: ; RPM: ; SPP: ; DIFF: ; GPM: ; TQ: ; FULL RETURNS
4/5/2023 09:30	4/5/2023 10:30	1.00	Intermediate, Drill Vertical	Tripping	TRIP	PT	3,376.0	3,376.0	POOH 5 STANDS DP. INSTALLED / TESTED AGITATOR (700 PSI / 700 GPM). TIH.
4/5/2023 10:30	4/5/2023 11:25	0.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,376.0	3,500.0	ROTATE DRILL F/3376' T/3500' (124' @135.2 FPH) ; WOB: 20; RPM: 60; SPP: 3226; DIFF: 328; GPM: 700; TQ: 6; FULL RETURNS
4/5/2023 11:25	4/5/2023 11:46	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,500.0	3,543.0	SLIDE DRILL F/3500' T/3543' (43' @122.8 FPH) ; GTF: 45°R; WOB: 24; SPP: 3120; DIFF: 300; GPM: 700; FULL RETURNS
4/5/2023 11:46	4/5/2023 13:15	1.47	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,543.0	3,786.0	ROTATE DRILL F/3543' T/3786' (243' @165.6 FPH) ; WOB: 24; RPM: 60; SPP: 3269; DIFF: 240; GPM: 700; TQ: 6; FULL RETURNS
4/5/2023 13:15	4/5/2023 13:34	0.32	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,786.0	3,831.0	SLIDE DRILL F/3786' T/3831' (45' @142.1 FPH) ; GTF: 45°R; WOB: 25; SPP: 3210; DIFF: 240; GPM: 700; FULL RETURNS
4/5/2023 13:34	4/5/2023 14:31	0.95	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,831.0	3,971.0	ROTATE DRILL F/3831' T/3971' (140' @147.3 FPH) ; WOB: 24; RPM: 40; SPP: 3425; DIFF: 339; GPM: 700; TQ: 7; FULL RETURNS
4/5/2023 14:31	4/5/2023 14:49	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,971.0	4,016.0	SLIDE DRILL F/3971' T/4016' (45' @149.9 FPH) ; GTF: 20°R; WOB: 23; SPP: 3322; DIFF: 300; GPM: 700; FULL RETURNS
4/5/2023 14:49	4/5/2023 15:16	0.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,016.0	4,071.0	ROTATE DRILL F/4016' T/4071' (55' @122.2 FPH) ; WOB: 18; RPM: 40; SPP: 3059; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 15:16	4/5/2023 15:39	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,071.0	4,116.0	SLIDE DRILL F/4071' T/4116' (45' @112.5 FPH) ; GTF: HS°; WOB: 25; SPP: 3021; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 15:39	4/5/2023 16:41	1.04	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,116.0	4,253.0	ROTATE DRILL F/4116' T/4253' (137' @132.5 FPH) ; WOB: 18; RPM: 40; SPP: 2900; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 16:41	4/5/2023 17:11	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	4,253.0	4,253.0	SERVICE RIG.
4/5/2023 17:11	4/5/2023 17:39	0.47	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,253.0	4,296.0	SLIDE DRILL F/4253' T/4296' (43' @92.1 FPH) ; GTF: 30°R; WOB: 25; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 17:39	4/5/2023 18:37	0.97	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,296.0	4,444.0	ROTATE DRILL F/4296' T/4444' (148' @153.1 FPH) ; WOB: 18; RPM: 40; SPP: 2800; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 18:37	4/5/2023 18:57	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,444.0	4,490.0	SLIDE DRILL F/4444' T/4490' (46' @138 FPH) ; GTF: 20°R; WOB: 25; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 18:57	4/5/2023 19:54	0.95	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,490.0	4,631.0	ROTATE DRILL F/4490' T/4631' (141' @148.1 FPH) ; WOB: 18; RPM: 40; SPP: 2800; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 19:54	4/5/2023 20:18	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,631.0	4,682.0	SLIDE DRILL F/4631' T/4682' (51' @127.5 FPH) ; GTF: 20°R; WOB: 25; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 20:18	4/5/2023 21:21	1.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,682.0	4,824.0	ROTATE DRILL F/4682' T/4824' (142' @135.1 FPH) ; WOB: 18; RPM: 40; SPP: 2800; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 21:21	4/5/2023 21:54	0.55	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,824.0	4,869.0	SLIDE DRILL F/4824' T/4869' (45' @81 FPH) ; GTF: 20°R; WOB: 25; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 21:54	4/5/2023 22:53	0.98	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,869.0	5,015.0	ROTATE DRILL F/4869' T/5015' (146' @148.1 FPH) ; WOB: 18; RPM: 40; SPP: 2800; DIFF: 335; GPM: 650; TQ: 8; FULL RETURNS
4/5/2023 22:53	4/5/2023 23:31	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,015.0	5,056.0	SLIDE DRILL F/5015' T/5056' (41' @65 FPH) ; GTF: 20°R; WOB: 25; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/5/2023 23:31	4/6/2023 00:49	1.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,056.0	5,205.0	ROTATE DRILL F/5056' T/5205' (149' @114.1 FPH) ; WOB: 18; RPM: 40; SPP: 2800; DIFF: 335; GPM: 650; TQ: 9; FULL RETURNS
4/6/2023 00:49	4/6/2023 01:32	0.72	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,205.0	5,249.0	SLIDE DRILL F/5205' T/5249' (44' @61 FPH) ; GTF: 30°R; WOB: 25; SPP: 2850; DIFF: 300; GPM: 650; FULL RETURNS
4/6/2023 01:32	4/6/2023 03:50	2.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,249.0	5,490.0	ROTATE DRILL F/5249' T/5490' (241' @104 FPH) ; WOB: 18; RPM: 40; SPP: 2850; DIFF: 335; GPM: 650; TQ: 10; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/6/2023 03:50	4/6/2023 04:32	0.70	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,490.0	5,534.0	SLIDE DRILL F/5490' T/5534' (44' @62 FPH) ; GTF: 30°R; WOB: 25; SPP: 2850; DIFF: 300; GPM: 650; FULL RETURNS
4/6/2023 04:32	4/6/2023 05:00	0.47	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,534.0	5,585.0	ROTATE DRILL F/5534' T/5585' (51' @109 FPH) ; WOB: 18; RPM: 40; SPP: 2850; DIFF: 335; GPM: 650; TQ: 11; FULL RETURNS
4/6/2023 05:00	4/6/2023 06:52	1.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,585.0	5,780.0	ROTATE DRILL F/5585' T/5780' (195' @104.27 FPH) ; WOB: 28; RPM: 55; SPP: 2850; DIFF: 440; GPM: 650; TQ: 10; FULL RETURNS
4/6/2023 06:52	4/6/2023 07:36	0.73	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,780.0	5,825.0	SLIDE DRILL F/5780' T/5825' (45' @61.3 FPH) ; GTF: 45°R; WOB: 30; SPP: 3353; DIFF: 200; GPM: 700; FULL RETURNS
4/6/2023 07:36	4/6/2023 08:55	1.32	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,825.0	5,965.0	ROTATE DRILL F/5825' T/5965' (140' @106.3 FPH) ; WOB: 27; RPM: 55; SPP: 3450; DIFF: 260; GPM: 700; TQ: 12; FULL RETURNS
4/6/2023 08:55	4/6/2023 09:38	0.72	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,965.0	6,010.0	SLIDE DRILL F/5965' T/6010' (45' @62.7 FPH) ; GTF: 15°R; WOB: 30; SPP: 3459; DIFF: 250; GPM: 700; FULL RETURNS
4/6/2023 09:38	4/6/2023 11:47	2.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,010.0	6,249.0	ROTATE DRILL F/6010' T/6249' (239' @111.1 FPH) ; WOB: 24; RPM: 55; SPP: 3476; DIFF: 300; GPM: 700; TQ: 12; FULL RETURNS
4/6/2023 11:47	4/6/2023 12:32	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,249.0	6,294.0	SLIDE DRILL F/6249' T/6294' (45' @59.9 FPH) ; GTF: 30°R; WOB: 30; SPP: 3400; DIFF: 300; GPM: 700; FULL RETURNS
4/6/2023 12:32	4/6/2023 13:08	0.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,294.0	6,352.0	ROTATE DRILL F/6294' T/6352' (58' @96.6 FPH) ; WOB: 25; RPM: 55; SPP: 3625; DIFF: 400; GPM: 700; TQ: 12; FULL RETURNS
4/6/2023 13:08	4/6/2023 14:00	0.87	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,352.0	6,392.0	SLIDE DRILL F/6352' T/6392' (40' @46.1 FPH) ; GTF: HS°; WOB: 30; SPP: 3475; DIFF: 386; GPM: 700; FULL RETURNS
4/6/2023 14:00	4/6/2023 15:13	1.22	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,392.0	6,527.0	ROTATE DRILL F/6392' T/6527' (135' @110.9 FPH) ; WOB: 28; RPM: 55; SPP: 3568; DIFF: 468; GPM: 700; TQ: 12; FULL RETURNS
4/6/2023 15:13	4/6/2023 15:43	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	6,527.0	6,527.0	REPAIR MUD PUMPS
4/6/2023 15:43	4/6/2023 19:00	3.28	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT – Mud Pumps	6,527.0	6,527.0	REPAIR MUD PUMPS, # 2 MUD PUMP LEAKING FROM PULSE DAMPENR, # 3 MUD PUMP LEAKING F/ SUCTIN MANIFOLD.
4/6/2023 19:00	4/6/2023 20:47	1.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,527.0	6,723.0	ROTATE DRILL F/6527' T/6723' (196' @109.9 FPH) ; WOB: 28; RPM: 55; SPP: 2411; DIFF: 468; GPM: 600; TQ: 18; FULL RETURNS
4/6/2023 20:47	4/6/2023 21:37	0.83	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,723.0	6,769.0	SLIDE DRILL F/6723' T/6769' (46' @55.2 FPH) ; GTF: HS°; WOB: 30; SPP: 2450; DIFF: 386; GPM: 600; FULL RETURNS
4/6/2023 21:37	4/7/2023 00:24	2.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,769.0	7,102.0	ROTATE DRILL F/6769' T/7102' (333' @119.6 FPH) ; WOB: 28; RPM: 55; SPP: 2411; DIFF: 468; GPM: 600; TQ: 18; FULL RETURNS
4/7/2023 00:24	4/7/2023 00:48	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,102.0	7,118.0	SLIDE DRILL F/7102' T/7118' (16' @40 FPH) ; GTF: HS°; WOB: 30; SPP: 2750; DIFF: 386; GPM: 650; FULL RETURNS
4/7/2023 00:48	4/7/2023 04:00	3.20	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,118.0	7,461.0	ROTATE DRILL F/7118' T/7461' (343' @107 FPH) ; WOB: 28; RPM: 55; SPP: 2751; DIFF: 468; GPM: 650; TQ: 18; FULL RETURNS
4/7/2023 04:00	4/7/2023 05:00	1.00	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT – Mud Pumps	7,461.0	7,461.0	REPAIR MUD PUMPS #2 2" BYPASS VALVE BAD, # 3 SWAB.
4/7/2023 05:00	4/7/2023 05:43	0.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,461.0	7,578.0	ROTATE DRILL F/7461' T/7578' (117' @163 FPH) ; WOB: 28; RPM: 60; SPP: 2850; DIFF: 440; GPM: 650; TQ: 18; FULL RETURNS
4/7/2023 05:43	4/7/2023 06:22	0.65	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,578.0	7,608.0	SLIDE DRILL F/7578' T/7608' (30' @46.1 FPH) ; GTF: 135°R; WOB: 30; SPP: 3125; DIFF: 104; GPM: 650; FULL RETURNS
4/7/2023 06:22	4/7/2023 07:48	1.43	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,608.0	7,774.0	ROTATE DRILL F/7608' T/7774' (166' @115.8 FPH) ; WOB: 26; RPM: 60; SPP: 3302; DIFF: 265; GPM: 650; TQ: 21; FULL RETURNS
4/7/2023 07:48	4/7/2023 08:16	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,774.0	7,798.0	SLIDE DRILL F/7774' T/7798' (24' @49.6 FPH) ; MTF: 40°; WOB: 30; SPP: 3118; DIFF: 250; GPM: 650; FULL RETURNS
4/7/2023 08:16	4/7/2023 09:24	1.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,798.0	7,925.0	ROTATE DRILL F/7798' T/7925' KOP (127' @112 FPH) ; WOB: 20; RPM: 60; SPP: 3232; DIFF: 330; GPM: 650; TQ: 22; FULL RETURNS. INCREASED MW F/ 10 PPG T/ 10.2 PPG.
4/7/2023 09:24	4/7/2023 12:06	2.70	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,925.0	8,051.0	DRILL CURVE SLIDE DRILL F/7925' T/8051' (126' @46.6 FPH) ; MTF: 90°; WOB: 28; SPP: 3200; DIFF: 300; GPM: 650; FULL RETURNS. INCREASED MW F/ 10.2 T/ 10.3 PPG.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/7/2023 12:06	4/7/2023 12:36	0.50	Intermediate, Drill Curve	Working Tight Hole or Excessive Reaming	THOLE	NPT	8,051.0	8,051.0	HOLE WAS TIGHT AFTER CONNECTION. WAS NOT ABLE T ESTABLISH ROTATION @ 25K TORQUE. WORKED PIPE W/ 75 - 150K DRAG. ESTABLISED ROTATION.
4/7/2023 12:36	4/7/2023 12:50	0.23	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,051.0	8,065.0	ROTATE DRILL F/8051' T/ 8065' ICP 14' @60 FPH) ; WOB: 20; RPM: 40; SPP: 3100; DIFF: 250; GPM: 650; TQ: 25; FULL RETURNS TD PTB 11.6° BRN T/ 90° 6.9°
4/7/2023 12:50	4/7/2023 13:30	0.67	Intermediate, Casing	Circulate	CIRC	PT	8,065.0	8,065.0	PUMPED 50 BBL LCM / HI VIS SWEEP. WORKED DP 75' W/ 50 - 150K DRAG & 25 - 28K TORQUE @ 15 FPM. CIRC HOLE CLEAN. RECOVERED MODERATE AMT OF OVERSIZED SHALE.
4/7/2023 13:30	4/7/2023 15:30	2.00	Intermediate, Casing	Tripping	TRIP	PT	8,065.0	8,065.0	BACKREAMED OUT (2) STANDS DP @ 15 FPM W/ 50 - 150K DRAG & 25 - 28K TORQUE. BACKREAMED OUT (3) STANDS DP @ 40 FPM W/ 25 - 75K DRAG & 22 - 25K TORQUE. HAD NO INDICATIONS OF HOLE PACKING OFF OR BIT STALLING. PULLED (5) STANDS DP ON ELEVATORS W/ 50 - 100K DRAG. TIH W/ (8) STANDS DP W/ NO ISSUES. REAMED THE FINAL (2) STANDS OF DP T/ TD W/ MINIMAL ISSUES.
4/7/2023 15:30	4/7/2023 16:45	1.25	Intermediate, Casing	Circulate	CIRC	PT	8,065.0	8,065.0	PUMPED 50 BBL LCM / HI VIS SWEEP. WORKED DP 75' W/ 20 - 75K DRAG & 20 - 25K TORQUE @ 60 FPM. CIRC HOLE CLEAN. RECOVERED MODERATE AMT OF OVERSIZED SHALE.
4/7/2023 16:45	4/7/2023 17:25	0.67	Intermediate, Casing	Tripping	TRIP	PT	8,065.0	8,065.0	BACKREAMED OUT (2) STANDS DP @ 60 FPM W/ 20 - 60K DRAG & 20 - 24K TORQUE. . PULLED (3) STANDS DP ON ELEVATORS W/ 20 - 100K DRAG. FLOW CHECKED (STATIC). PUMPED SLUG.
4/7/2023 17:25	4/7/2023 21:30	4.08	Intermediate, Casing	Tripping	TRIP	PT	8,065.0	8,065.0	TOOH F/ 7590' T/ BHA. DRAG 100K OVER ROT WEIGHT, FLOW CHECKED ON BOTTOM, BHA. WELL STATIC. REDUCED MW IN ACTIVE T/ 10 PPG. CONT. FILL BACK SIDE W/ T.T.
4/7/2023 21:30	4/7/2023 22:30	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,065.0	8,065.0	L/D BHA MM (GOOD). BIT (3/2/BT/N/X/I/CT/TD). FUNCTIONED BOPE. WELL STATIC.
4/7/2023 22:30	4/8/2023 05:00	6.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,065.0	8,065.0	HELD 15 MIN PJSM. RU RAN SINGLE JOINT FLOAT/ SHOE TRACK (158) JOINTS OF 7" 29# XP-P-110 BTC CASING T/ 6500'. TOP FILLED EVERY JOINT, BROKE CIRCULATION PUMPED BU @ 2000', 4800'. MINOR SEEPING.
4/8/2023 05:00	4/8/2023 07:15	2.25	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,065.0	8,065.0	FINISHED RUNNING 7" 29# VA-XP-P-110 BTC CASING W/ NO ISSUES. SPACED OUT W/ LANDING JT. LANDED FS @ 8054' / FC @ 8009. MINIMAL LOSSES RUNNING CSG.
4/8/2023 07:15	4/8/2023 08:30	1.25	Intermediate, Casing	Circulate	CIRC	PT	8,065.0	8,065.0	CBU @ 5 BPM W/ MINIMAL LOSSES. MAX GAS 600 UNITS. RD FRANKS CASING CREW. PJSM W/ ALL PERSONNEL ON CMT OPS.
4/8/2023 08:30	4/8/2023 11:30	3.00	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	8,065.0	8,065.0	RD CRT TOOL. RU HES CMT HEAD & PUMP IRON. TESTED LINES T/ 6500 PSI. PUMPED 40 BBLS FW, 460 SACKS (170 BBLS) 12.5 PPG / 2.05 YIELD LEAD CMT, 585 SACKS (187 BBLS) 13 PPG / 1.80 YIELD TAIL CMT. DISPLACED W/10 BBL FW / 267 BBLS OBM / 17 BBL FW @ 5 BPM. BUMPED PLUG T/ 2650 PSI @ 11:15 AM MST. FINAL PRESSURE 2100 PSI @ 3 BPM. BLED BACK 3 BBL. FLOATS HELD. HAD 30 BBL FW & 30 BBL CMT RETURNED T/ SURFACE.
4/8/2023 11:30	4/8/2023 12:00	0.50	Intermediate, Casing	Circulate	CIRC	PT	8,065.0	8,065.0	RD HES CMT. FLUSHED BOPE / FLOW LINES W/ 60 BBLS OF SUGAR WATER.
4/8/2023 12:00	4/8/2023 13:00	1.00	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	8,065.0	8,065.0	LANDED CSG ON HANGER W/ 210K. BACKED OUT & LD LANDING JOINT. INSTALLED PACK-OFF. TESTED T/ 10K PSI / 10 MIN W/ NO LEAK OFF.
4/8/2023 13:00	4/8/2023 13:30	0.50	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	8,065.0	8,065.0	RD FLOW LINE. ND BOPE. SUSPENDED OPS @ 13:30 HRS MST 4/8/23.
4/22/2023 03:00	4/22/2023 04:19	1.33	Intermediate, Casing	Walking / Walk rig	WALK	PT	8,065.0	8,065.0	WALKED TO WELL CENTER.
4/22/2023 04:19	4/22/2023 05:00	0.67	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	8,065.0	8,065.0	NIPPLE UP BOPE & FLOW LINE.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/22/2023 05:00	4/22/2023 05:30	0.50	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	8,065.0	8,065.0	FINISH NU & CENTER STACK. LEVEL SUB.
4/22/2023 05:30	4/22/2023 07:30	2.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	8,065.0	8,065.0	CHANGE SAVER SUB. TEST BREAK ON BOPE.
4/22/2023 07:30	4/22/2023 08:30	1.00	Intermediate, Casing	Test Casing	TESTCAS	PT	8,065.0	8,065.0	TEST CASING TO 2,500 PSI FOR 30 MIN.
4/22/2023 08:30	4/22/2023 09:30	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,065.0	8,065.0	PU BHA
4/22/2023 09:30	4/22/2023 13:34	4.08	Intermediate, Casing	Tripping	TRIP	PT	8,065.0	8,065.0	TRIP IN HOLE TO FLOAT COLLAR.
4/22/2023 13:34	4/22/2023 15:00	1.42	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	8,065.0	8,065.0	SLIP & CUT DRILL LINE.
4/22/2023 15:00	4/22/2023 16:00	1.00	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	8,065.0	8,075.0	DRILL SHOE TRACK & 10' FC @ 8,008' FS @ 8,051'
4/22/2023 16:00	4/22/2023 16:30	0.50	Intermediate, Casing	Circulate	CIRC	PT	8,065.0	8,075.0	CIRC BU FOR FIT
4/22/2023 16:30	4/22/2023 17:00	0.50	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	8,065.0	8,075.0	PERFORM FIT TO 13 MWE. 1,140 PSI WITH 10.1 PPG & TVD OF 7,751'.
4/22/2023 17:00	4/22/2023 18:24	1.40	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,075.0	8,127.0	SLIDE 8,075' - 8,127' 51' @ 36 FPH, 250 GPM, 14-16 WOB, 200-400 DIFF.
4/22/2023 18:24	4/22/2023 18:43	0.32	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,127.0	8,147.0	ROTATE 8,127' - 8,147' 20' @ 63 FPH, 250 GPM, 30 RPM, 15-21 WOB, 485-620 DIFF.
4/22/2023 18:43	4/22/2023 22:35	3.87	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,147.0	8,315.0	SLIDE 8,147' - 8,315' 168' @ 43 FPH, 250 GPM, 19-22 WOB, 195-650 DIFF. LOST 56 BBLS @ 8,284' MD, 7,978' TVD. PUMPED 3 - 46 PPB LCM SWEEPS 20 BBLS EACH, ESTABLISHED FULL RETURNS.
4/22/2023 22:35	4/23/2023 03:10	4.58	Production, Drill Curve	Rig Repair - Hoisting Equipment	RRHOIST	NPT – Drawworks	8,315.0	8,315.0	TROUBLE SHOT GROUND FAULT ON DRAWWORKS. LUBE PUMP GOING TO GROUND. SPOT 20 BBLS LCM IN HOLE & PULLED UP TO SHOE @ 8,051'. CHANGED OUT LUBE PUMP. TIH TO BOTTOM.
4/23/2023 03:10	4/23/2023 05:00	1.83	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,075.0	8,409.0	SLIDE 8,315' - 8,409' 94' @ 51 FPH, 250 GPM, 14-16 WOB, 200-400 DIFF.
4/23/2023 05:00	4/23/2023 09:30	4.50	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,409.0	8,597.0	SLIDE 8,409' - 8,597' 188' @ 42 FPH, 250 GPM, 14-16 WOB, 200-400 DIFF. BRN 14.2, MY 5.75
4/23/2023 09:30	4/23/2023 10:00	0.50	Production, Drill Curve	Other Activities	OTHER	NPT	8,597.0	8,597.0	FLOW CHECK, FLOWING @ 1 BPH.
4/23/2023 10:00	4/23/2023 11:00	1.00	Production, Drill Curve	Circulate	CIRC	NPT	8,597.0	8,597.0	CIRC BU WHILE TRIPPING TO CASING SHOE.
4/23/2023 11:00	4/23/2023 12:00	1.00	Production, Drill Curve	Circulate	CIRC	NPT	8,597.0	8,597.0	CIRC BU. PUMP ECD OF 10.2 PPG. PUMP SLUG. FLOW CHECK WELL STATIC.
4/23/2023 12:00	4/23/2023 16:00	4.00	Production, Drill Curve	Tripping	TRIP	NPT	8,597.0	8,597.0	POOH TO BHA.
4/23/2023 16:00	4/23/2023 18:10	2.17	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT	8,597.0	8,597.0	CHANGE OUT BIT & MOTOR. PU STX-20 INSERT, 2.12° FBH. SURFACE TESTED MWD.
4/23/2023 18:10	4/23/2023 21:20	3.17	Production, Drill Curve	Tripping	TRIP	NPT	8,597.0	8,597.0	TIH TO 5,865'.
4/23/2023 21:20	4/23/2023 22:05	0.75	Production, Drill Curve	Rig Repair - Other	RROTHR	NPT	8,597.0	8,597.0	CHANGE OUT HOSE ON ST-80.
4/23/2023 22:05	4/23/2023 23:40	1.58	Production, Drill Curve	Tripping	TRIP	NPT	8,597.0	8,597.0	TIH TO BOTTOM. HOLE SLICK.
4/23/2023 23:40	4/24/2023 03:41	4.02	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,075.0	8,667.0	SLIDE 8,597' - 8,667' 70' @ 17 FPH, 250 GPM, 20-24 WOB, 90-150 DIFF.
4/24/2023 03:41	4/24/2023 05:00	1.32	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,127.0	8,680.0	ROTATE 8,667' - 8,680' 13' @ 10 FPH, 250 GPM, 25 RPM, 24-26 WOB, 80-150 DIFF.
4/24/2023 05:00	4/24/2023 05:40	0.67	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	8,692.0	ROTATE 8,680' - 8,692' 12' @ 18 FPH 250 GPM, 20-24 WOB, 90-150 DIFF.
4/24/2023 05:40	4/24/2023 11:00	5.33	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,692.0	8,760.0	SLIDE 8,692' - 8,760' 68' @ 13 FPH, 250 GPM, 20-24 WOB, 90-150 DIFF.
4/24/2023 11:00	4/24/2023 12:00	1.00	Production, Drill Curve	Circulate	CIRC	NPT	8,760.0	8,760.0	CIRC HOLE CLEAN, PUMP DRY SLUG.
4/24/2023 12:00	4/24/2023 16:00	4.00	Production, Drill Curve	Tripping	TRIP	NPT	8,760.0	8,760.0	POOH FOR MOTOR & BIT.
4/24/2023 16:00	4/24/2023 17:30	1.50	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT	8,760.0	8,760.0	CHANGE OUT MOTOR & BIT. NEW MOTOR TOTAL 7/8 8.2 1.83° FBH .7 RPG BIT - BAKER
4/24/2023 17:30	4/24/2023 23:00	5.50	Production, Drill Curve	Tripping	TRIP	NPT	8,760.0	8,760.0	TIH TO BOTTOM. HOLE SLICK. DOWN LINK MWD.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/24/2023 23:00	4/24/2023 23:16	0.27	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	8,786.0	ROTATE 8,760' - 8786' 26' @ 97 FPH, 30 RPM, 250 GPM, 24-26 WOB, 580-660 DIFF.
4/24/2023 23:16	4/25/2023 00:48	1.53	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,692.0	8,854.0	SLIDE 8,786' - 8,854' 68' @ 44 FPH, 250 GPM, 20-24 WOB, 280-550 DIFF.
4/25/2023 00:48	4/25/2023 01:07	0.33	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	8,880.0	ROTATE 8,854' - 8,880' 26' @ 78 FPH, 30 RPM, 250 GPM, 24-26 WOB, 580-660 DIFF.
4/25/2023 01:07	4/25/2023 02:06	0.97	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,692.0	8,911.0	SLIDE 8,880' - 8,911' 31' @ 32 FPH, 250 GPM, 20-24 WOB, 280-550 DIFF.
4/25/2023 02:06	4/25/2023 02:48	0.70	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	8,974.0	ROTATE 8,911' - 8,974' 63' @ 90 FPH, 30 RPM, 250 GPM, 24-26 WOB, 580-660 DIFF.
4/25/2023 02:48	4/25/2023 03:33	0.75	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,692.0	9,006.0	SLIDE 8,974' - 9,006' 32' @ 42 FPH, 250 GPM, 20-24 WOB, 280-550 DIFF.
4/25/2023 03:33	4/25/2023 04:12	0.65	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	9,068.0	ROTATE 9,006' - 9,068' 62' @ 95 FPH, 30 RPM, 250 GPM, 24-26 WOB, 580-660 DIFF.
4/25/2023 04:12	4/25/2023 05:00	0.80	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,692.0	9,097.0	SLIDE 9,068' - 9,097' 29' @ 36 FPH, 250 GPM, 20-24 WOB, 280-550 DIFF.
4/25/2023 05:00	4/25/2023 06:30	1.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,097.0	9,255.0	ROTATE 9,097' - 9,255' 158' @ 105 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 06:30	4/25/2023 06:40	0.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,255.0	9,265.0	SLIDE 9,255' - 9,265' 10' @ 54 FPH, 250 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 06:40	4/25/2023 07:30	0.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,265.0	9,350.0	ROTATE 9,265' - 9,350' 85' @ 102 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 07:30	4/25/2023 07:51	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,350.0	9,374.0	SLIDE 9,350' - 9,374' 24' @ 68 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 07:51	4/25/2023 09:07	1.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,374.0	9,541.0	ROTATE 9,374' - 9,541' 167' @ 131 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 09:07	4/25/2023 09:24	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,541.0	9,552.0	SLIDE 9,541' - 9,552' 11' @ 38 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 09:24	4/25/2023 10:00	0.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,552.0	9,635.0	ROTATE 9,552' - 9,635' 83' @ 138 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 10:00	4/25/2023 10:23	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,635.0	9,660.0	SLIDE 9,635' - 9,660' 25' @ 65 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 10:23	4/25/2023 10:44	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,660.0	9,726.0	ROTATE 9,660' - 9,726' 66' @ 188 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 10:44	4/25/2023 11:14	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	9,726.0	9,726.0	SERVICE RIG.
4/25/2023 11:14	4/25/2023 11:49	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,726.0	9,739.0	SLIDE 9,726' - 9,739' 13' @ 22 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 11:49	4/25/2023 12:31	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,739.0	9,846.0	ROTATE 9,739' - 9,846' 107' @ 152 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 12:31	4/25/2023 12:47	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,846.0	9,859.0	SLIDE 9,846' - 9,859' 13' @ 48 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 12:47	4/25/2023 13:26	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,859.0	9,971.0	ROTATE 9,859' - 9,971' 112' @ 172 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 13:26	4/25/2023 13:46	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,971.0	9,991.0	SLIDE 9,971' - 9,991' 20' @ 60 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 13:46	4/25/2023 14:35	0.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,991.0	10,109.0	ROTATE 9,991' - 10,109' 118' @ 144 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 14:35	4/25/2023 14:52	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,109.0	10,121.0	SLIDE 10,109' - 10,121' 12' @ 42 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 14:52	4/25/2023 15:21	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,121.0	10,200.0	ROTATE 10,121' - 10,200' 79' @ 163 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 15:21	4/25/2023 15:36	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,200.0	10,212.0	SLIDE 10,200' - 10,212' 12' @ 48 FPH, 270 GPM, 20-24 WOB, SPP 3000, 400 DIFF. NO LOSSES
4/25/2023 15:36	4/25/2023 16:36	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,212.0	10,392.0	ROTATE 10,212' - 10,392' 180' @ 180 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3000, 600 DIFF. NO LOSSES.
4/25/2023 16:36	4/25/2023 16:58	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,392.0	10,408.0	SLIDE 10,392' - 10,408' 16' @ 43 FPH, 270 GPM, 20-24 WOB, SPP 3200, 400 DIFF. NO LOSSES
4/25/2023 16:58	4/25/2023 17:26	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,408.0	10,484.0	ROTATE 10,408' - 10,484' 76' @ 162 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3200, 600 DIFF. NO LOSSES.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/25/2023 17:26	4/25/2023 17:59	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,484.0	10,509.0	SLIDE 10,484' - 10,509' 25' @ 45 FPH, 270 GPM, 20-24 WOB, SPP 3200, 400 DIFF. NO LOSSES
4/25/2023 17:59	4/25/2023 19:56	1.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,509.0	10,862.0	ROTATE 10,509' - 10,862' 353' @ 181 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3200, 600 DIFF. NO LOSSES.
4/25/2023 19:56	4/25/2023 20:13	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,862.0	10,877.0	SLIDE 10,862' - 10,877' 15' @ 52 FPH, 270 GPM, 20-24 WOB, SPP 3200, 400 DIFF. NO LOSSES
4/25/2023 20:13	4/25/2023 20:42	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,877.0	10,969.0	ROTATE 10,877' - 10,969' 92' @ 190 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3200, 600 DIFF. NO LOSSES.
4/25/2023 20:42	4/25/2023 21:13	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,969.0	10,993.0	SLIDE 10,969' - 10,993' 24' @ 53 FPH, 270 GPM, 20-24 WOB, SPP 3200, 400 DIFF. NO LOSSES
4/25/2023 21:13	4/25/2023 21:39	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,993.0	11,059.0	ROTATE 10,993' - 11,059' 66' @ 152 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3200, 600 DIFF. NO LOSSES.
4/25/2023 21:39	4/25/2023 22:07	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,059.0	11,080.0	SLIDE 11,059' - 11,080' 21' @ 45 FPH, 270 GPM, 20-24 WOB, SPP 3200, 400 DIFF. NO LOSSES
4/25/2023 22:07	4/25/2023 23:03	0.93	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,080.0	11,251.0	ROTATE 11,080' - 11,251' 171' @ 183 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3300, 600 DIFF. NO LOSSES.
4/25/2023 23:03	4/25/2023 23:25	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,251.0	11,268.0	SLIDE 11,251' - 11,268' 17' @ 46 FPH, 270 GPM, 20-24 WOB, SPP 3300, 400 DIFF. NO LOSSES
4/25/2023 23:25	4/26/2023 00:24	0.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,268.0	11,426.0	ROTATE 11,268' - 11,426' 158' @ 160 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3300, 600 DIFF. NO LOSSES.
4/26/2023 00:24	4/26/2023 00:55	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,426.0	11,450.0	SLIDE 11,426' - 11,450' 24' @ 46 FPH, 270 GPM, 20-24 WOB, SPP 3300, 400 DIFF. NO LOSSES
4/26/2023 00:55	4/26/2023 03:01	2.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,450.0	11,800.0	ROTATE 11,450' - 11,800' 350' @ 166 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3300, 600 DIFF. NO LOSSES.
4/26/2023 03:01	4/26/2023 03:25	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,800.0	11,821.0	SLIDE 11,800' - 11,821' 21' @ 52 FPH, 270 GPM, 20-24 WOB, SPP 3350, 400 DIFF. NO LOSSES
4/26/2023 03:25	4/26/2023 05:00	1.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,100.0	ROTATE 11,821' - 12,100' 279' @ 176 FPH, 80 RPM, 270 GPM, 24-26 WOB, SPP 3350, 600 DIFF. NO LOSSES.
4/26/2023 05:00	4/26/2023 06:13	1.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,100.0	12,308.0	ROTATE DRILL F/12100' T/12308' (208' @188 FPH) ; WOB: 28; RPM: 80; SPP: 4223; DIFF: 822; GPM: 270; TQ: 9; FULL RETURNS
4/26/2023 06:13	4/26/2023 06:34	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,308.0	12,323.0	SLIDE DRILL F/12308' T/12323' (15' @42.8 FPH) ; GTF: 135°L; WOB: 30; SPP: 3650; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 06:34	4/26/2023 06:50	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,323.0	12,347.0	ROTATE DRILL F/12323' T/12347' (24' @89.9 FPH) ; WOB: 29; RPM: 80; SPP: 4225; DIFF: 782; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 06:50	4/26/2023 07:02	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,308.0	12,354.0	SLIDE DRILL F/12347' T/12354' (7' @34.9 FPH) ; GTF: 140°L; WOB: 26; SPP: 3650; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 07:02	4/26/2023 08:00	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,323.0	12,561.0	ROTATE DRILL F/12354' T/12561' (207' @214.1 FPH) ; WOB: 29; RPM: 80; SPP: 4225; DIFF: 780; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 08:00	4/26/2023 08:16	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,308.0	12,571.0	SLIDE DRILL F/12561' T/12571' (10' @37.4 FPH) ; GTF: 155°L; WOB: 31; SPP: 3650; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 08:16	4/26/2023 08:42	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,571.0	12,650.0	ROTATE DRILL F/12571' T/12650' (79' @189.6 FPH) ; WOB: 29; RPM: 80; SPP: 4240; DIFF: 760; GPM: 270; TQ: 9; FULL RETURNS
4/26/2023 08:42	4/26/2023 08:54	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,308.0	12,660.0	SLIDE DRILL F/12650' T/12660' (10' @50 FPH) ; GTF: HS°; WOB: 31; SPP: 3680; DIFF: 260; GPM: 270; FULL RETURNS
4/26/2023 08:54	4/26/2023 09:43	0.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,571.0	12,804.0	ROTATE DRILL F/12660' T/12804' (144' @176.3 FPH) ; WOB: 26; RPM: 80; SPP: 4232; DIFF: 750; GPM: 270; TQ: 9; FULL RETURNS
4/26/2023 09:43	4/26/2023 10:09	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,308.0	12,819.0	SLIDE DRILL F/12804' T/12819' (15' @34.6 FPH) ; GTF: 30°L; WOB: 31; SPP: 3710; DIFF: 250; GPM: 270; FULL RETURNS
4/26/2023 10:09	4/26/2023 11:33	1.40	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,819.0	13,080.0	ROTATE DRILL F/12819' T/13080' (261' @186.4 FPH) ; WOB: 29; RPM: 80; SPP: 4440; DIFF: 920; GPM: 270; TQ: 9; FULL RETURNS
4/26/2023 11:33	4/26/2023 11:52	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,080.0	13,092.0	SLIDE DRILL F/13080' T/13092' (12' @36 FPH) ; GTF: 35°L; WOB: 32; SPP: 3720; DIFF: 280; GPM: 270; FULL RETURNS
4/26/2023 11:52	4/26/2023 12:52	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,092.0	13,298.0	ROTATE DRILL F/13092' T/13298' (206' @206 FPH) ; WOB: 29; RPM: 80; SPP: 4520; DIFF: 1000; GPM: 270; TQ: 9.5; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/26/2023 12:52	4/26/2023 13:21	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,080.0	13,316.0	SLIDE DRILL F/13298' T/13316' (18' @38.5 FPH) ; GTF: 35°L; WOB: 32; SPP: 3800; DIFF: 260; GPM: 270; FULL RETURNS
4/26/2023 13:21	4/26/2023 14:03	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,092.0	13,348.0	ROTATE DRILL F/13316' T/13438' (122' @174.2 FPH) ; WOB: 29; RPM: 80; SPP: 4480; DIFF: 880; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 14:03	4/26/2023 14:13	0.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,080.0	13,445.0	SLIDE DRILL F/13438' T/13445' (7' @42 FPH) ; GTF: 35°L; WOB: 32; SPP: 3800; DIFF: 260; GPM: 270; FULL RETURNS
4/26/2023 14:13	4/26/2023 14:59	0.77	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,092.0	13,531.0	ROTATE DRILL F/13445' T/13531' (86' @112.1 FPH) ; WOB: 29; RPM: 80; SPP: 4475; DIFF: 791; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 14:59	4/26/2023 15:35	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,080.0	13,557.0	SLIDE DRILL F/13531' T/13557' (26' @43.3 FPH) ; GTF: 75°L; WOB: 33; SPP: 3850; DIFF: 340; GPM: 270; FULL RETURNS
4/26/2023 15:35	4/26/2023 16:00	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,092.0	13,625.0	ROTATE DRILL F/13557' T/13625' (68' @163.2 FPH) ; WOB: 29; RPM: 80; SPP: 4485; DIFF: 805; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 16:00	4/26/2023 16:13	0.21	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,080.0	13,637.0	SLIDE DRILL F/13625' T/13637' (12' @51.4 FPH) ; GTF: 65°L; WOB: 38; SPP: 3650; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 16:13	4/26/2023 17:26	1.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,637.0	13,898.0	ROTATE DRILL F/13637' T/13898' (261' @214 FPH) ; WOB: 29; RPM: 80; SPP: 3650; DIFF: 805; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 17:26	4/26/2023 17:53	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,898.0	13,918.0	SLIDE DRILL F/13898' T/13918' (20' @44 FPH) ; GTF: 65°L; WOB: 38; SPP: 3650; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 17:53	4/26/2023 19:09	1.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,918.0	14,186.0	ROTATE DRILL F/13918' T/14186' (268' @211 FPH) ; WOB: 29; RPM: 80; SPP: 3700; DIFF: 805; GPM: 270; TQ: 9.5; FULL RETURNS
4/26/2023 19:09	4/26/2023 19:33	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,186.0	14,202.0	SLIDE DRILL F/14186' T/14202' (16' @39 FPH) ; GTF: 35°L; WOB: 38; SPP: 3700; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 19:33	4/26/2023 19:52	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,202.0	14,270.0	ROTATE DRILL F/14202' T/14270' (68' @214 FPH) ; WOB: 29; RPM: 80; SPP: 3700; DIFF: 805; GPM: 270; TQ: 10.5; FULL RETURNS
4/26/2023 19:52	4/26/2023 20:22	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,270.0	14,270.0	SERVICE RIG
4/26/2023 20:22	4/26/2023 20:52	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,270.0	14,310.0	SLIDE DRILL F/14270' T/14310' (40' @79 FPH) ; GTF: 35°L; WOB: 38; SPP: 3700; DIFF: 300; GPM: 270; FULL RETURNS
4/26/2023 20:52	4/26/2023 23:42	2.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,310.0	14,908.0	ROTATE DRILL F/14310' T/14908' (598' @212 FPH) ; WOB: 29; RPM: 80; SPP: 3800; DIFF: 805; GPM: 270; TQ: 10.5; FULL RETURNS
4/26/2023 23:42	4/27/2023 00:16	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,908.0	14,932.0	SLIDE DRILL F/14908' T/14932' (24' @41 FPH) ; GTF: 35°L; WOB: 38; SPP: 3800; DIFF: 300; GPM: 270; FULL RETURNS
4/27/2023 00:16	4/27/2023 00:55	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,932.0	15,038.0	ROTATE DRILL F/14932' T/15038' (106' @163 FPH) ; WOB: 29; RPM: 80; SPP: 3800; DIFF: 805; GPM: 270; TQ: 10.5; FULL RETURNS
4/27/2023 00:55	4/27/2023 01:28	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,038.0	15,060.0	SLIDE DRILL F/15038' T/15060' (22' @40 FPH) ; GTF: 20°L; WOB: 38; SPP: 3800; DIFF: 300; GPM: 270; FULL RETURNS
4/27/2023 01:28	4/27/2023 02:49	1.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,060.0	15,325.0	ROTATE DRILL F/15060' T/15325' (265' @196 FPH) ; WOB: 29; RPM: 80; SPP: 3800; DIFF: 805; GPM: 270; TQ: 10.5; FULL RETURNS
4/27/2023 02:49	4/27/2023 03:27	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,325.0	15,347.0	SLIDE DRILL F/15325' T/15347' (22' @34 FPH) ; GTF: 95°L; WOB: 38; SPP: 3800; DIFF: 300; GPM: 270; FULL RETURNS
4/27/2023 03:27	4/27/2023 04:17	0.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,347.0	15,425.0	ROTATE DRILL F/15347' T/15425' (22' @93 FPH) ; WOB: 29; RPM: 80; SPP: 3800; DIFF: 805; GPM: 270; TQ: 10.5; FULL RETURNS
4/27/2023 04:17	4/27/2023 04:30	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,425.0	15,439.0	SLIDE DRILL F/15425' T/15439' (14' @64 FPH) ; GTF: 95°L; WOB: 38; SPP: 3800; DIFF: 300; GPM: 270; FULL RETURNS
4/27/2023 04:30	4/27/2023 05:00	0.50	Production, Drill Lateral	Rig Repair - Circulating System	RRCIRC	NPT	15,439.0	15,439.0	TROUBLE SHOOTING PUMP PSI.
4/27/2023 05:00	4/27/2023 05:25	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,439.0	15,524.0	ROTATE DRILL F/15439' T/15524' (85' @197 FPH) ; WOB: 28; RPM: 80; SPP: 4744; DIFF: 700; GPM: 270; TQ: 11; FULL RETURNS
4/27/2023 05:25	4/27/2023 05:46	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,524.0	15,539.0	SLIDE DRILL F/15524' T/15539' (15' @42.8 FPH) ; GTF: 150°L; WOB: 34; SPP: 4200; DIFF: 300; GPM: 270; FULL RETURNS
4/27/2023 05:46	4/27/2023 06:39	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,539.0	15,689.0	ROTATE DRILL F/15539' T/15689' (150' @173 FPH) ; WOB: 28; RPM: 80; SPP: 4600; DIFF: 856; GPM: 270; TQ: 10; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/27/2023 06:39	4/27/2023 07:10	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,689.0	15,710.0	SLIDE DRILL F/15689' T/15710' (21' @40.6 FPH) ; GTF: HS°; WOB: 35; SPP: 4140; DIFF: 260; GPM: 270; FULL RETURNS
4/27/2023 07:10	4/27/2023 07:26	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,710.0	15,750.0	ROTATE DRILL F/15710' T/15750' (40' @150 FPH) ; WOB: 29; RPM: 80; SPP: 4800; DIFF: 940; GPM: 270; TQ: 11; FULL RETURNS
4/27/2023 07:26	4/27/2023 07:43	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,750.0	15,760.0	SLIDE DRILL F/15750' T/15760' (10' @35.2 FPH) ; GTF: 10°L; WOB: 37; SPP: 4080; DIFF: 200; GPM: 270; FULL RETURNS
4/27/2023 07:43	4/27/2023 08:07	0.40	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,760.0	15,826.0	ROTATE DRILL F/15760' T/15826' (66' @165 FPH) ; WOB: 29; RPM: 80; SPP: 4805; DIFF: 928; GPM: 270; TQ: 11; FULL RETURNS
4/27/2023 08:07	4/27/2023 08:30	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,826.0	15,840.0	SLIDE DRILL F/15826' T/15840' (14' @36.5 FPH) ; GTF: 15°L; WOB: 38; SPP: 4100; DIFF: 220; GPM: 270; FULL RETURNS
4/27/2023 08:30	4/27/2023 08:49	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,840.0	15,884.0	ROTATE DRILL F/15840' T/15884' (44' @138.9 FPH) ; WOB: 29; RPM: 80; SPP: 4800; DIFF: 924; GPM: 270; TQ: 11; FULL RETURNS
4/27/2023 08:49	4/27/2023 09:05	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,884.0	15,894.0	SLIDE DRILL F/15884' T/15894' (10' @37.4 FPH) ; GTF: 10°R; WOB: 40; SPP: 4080; DIFF: 200; GPM: 270; FULL RETURNS
4/27/2023 09:05	4/27/2023 09:58	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,894.0	16,076.0	ROTATE DRILL F/15894' T/16076' (182' @206 FPH) ; WOB: 29; RPM: 80; SPP: 4781; DIFF: 910; GPM: 270; TQ: 11.5; FULL RETURNS
4/27/2023 09:58	4/27/2023 10:21	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,076.0	16,091.0	SLIDE DRILL F/16076' T/16091' (15' @39.1 FPH) ; GTF: 160°L; WOB: 48; SPP: 4090; DIFF: 210; GPM: 270; FULL RETURNS
4/27/2023 10:21	4/27/2023 11:19	0.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,091.0	16,260.0	ROTATE DRILL F/16091' T/16260' (169' @171.8 FPH) ; WOB: 29; RPM: 80; SPP: 4720; DIFF: 860; GPM: 270; TQ: 11.5; FULL RETURNS
4/27/2023 11:19	4/27/2023 12:00	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,260.0	16,290.0	SLIDE DRILL F/16260' T/16290' (30' @43.9 FPH) ; GTF: 105°L; WOB: 38; SPP: 4750; DIFF: 250; GPM: 270; FULL RETURNS
4/27/2023 12:00	4/27/2023 12:26	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,290.0	16,360.0	ROTATE DRILL F/16290' T/16360' (70' @161.5 FPH) ; WOB: 30; RPM: 80; SPP: 4751; DIFF: 880; GPM: 270; TQ: 11.5; FULL RETURNS
4/27/2023 12:26	4/27/2023 12:47	0.35	Production, Drill Lateral	Circulate	CIRC	PT	16,360.0	16,360.0	LOST 250 PSI PUMP PRESSURE. CHECK PUMPS. FOUND 2" SP VALVE WASHED OUT. .
4/27/2023 12:47	4/27/2023 13:17	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	16,360.0	16,360.0	SERVICED RIG & TD. REPLACED 2" VAVLE ON STANDPIPE.
4/27/2023 13:17	4/27/2023 14:27	1.16	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,360.0	16,399.0	SLIDE DRILL F/16360' T/16399' (39' @33 FPH) ; GTF: 100°L; WOB: 44; SPP: 4115; DIFF: 200; GPM: 270; FULL RETURNS
4/27/2023 14:27	4/27/2023 15:23	0.94	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,399.0	16,541.0	ROTATE DRILL F/16399' T/16541' (142' @149.4 FPH) ; WOB: 30; RPM: 80; SPP: 4750; DIFF: 850; GPM: 270; TQ: 11.5; FULL RETURNS
4/27/2023 15:23	4/27/2023 16:18	0.92	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,541.0	16,581.0	SLIDE DRILL F/16541' T/16581' (40' @43.6 FPH) ; GTF: 25°L; WOB: 46; SPP: 4130; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 16:18	4/27/2023 17:49	1.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,581.0	16,823.0	ROTATE DRILL F/16581' T/16823' (242' @159.4 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 11.5; FULL RETURNS
4/27/2023 17:49	4/27/2023 18:18	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,837.0	SLIDE DRILL F/16823' T/16837' (14' @28 FPH) ; GTF: 110°L; WOB: 46; SPP: 3900; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 18:18	4/27/2023 18:55	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		16,959.0	ROTATE DRILL F/16837' T/16959' (122' @197 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 12.5; FULL RETURNS
4/27/2023 18:55	4/27/2023 19:25	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,972.0	SLIDE DRILL F/16959' T/16972' (13' @26 FPH) ; GTF: 180°L; WOB: 46; SPP: 3900; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 19:25	4/27/2023 20:10	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,972.0	17,111.0	ROTATE DRILL F/16972' T/17111' (139' @185 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 12.5; FULL RETURNS
4/27/2023 20:10	4/27/2023 20:52	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,111.0	17,142.0	SLIDE DRILL F/17111' T/17142' (31' @44 FPH) ; GTF: 60°L; WOB: 46; SPP: 3900; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 20:52	4/27/2023 21:13	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,142.0	17,199.0	ROTATE DRILL F/17142' T/17199' (57' @162 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 12.5; FULL RETURNS
4/27/2023 21:13	4/27/2023 21:45	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,199.0	17,215.0	SLIDE DRILL F/17199' T/17215' (16' @30 FPH) ; GTF: 10°L; WOB: 46; SPP: 3950; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 21:45	4/27/2023 22:40	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,215.0	17,396.0	ROTATE DRILL F/17215' T/17396' (181' @197 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 13.5; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/27/2023 22:40	4/27/2023 23:15	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,396.0	17,416.0	SLIDE DRILL F/17396' T/17416' (20' @35 FPH) ; GTF: 180°L; WOB: 46; SPP: 3950; DIFF: 230; GPM: 270; FULL RETURNS
4/27/2023 23:15	4/28/2023 01:48	2.56	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,416.0	17,945.0	ROTATE DRILL F/17416' T/17945' (529' @206 FPH) ; WOB: 30; RPM: 80; SPP: 3900; DIFF: 850; GPM: 270; TQ: 13.5; FULL RETURNS
4/28/2023 01:48	4/28/2023 02:14	0.43	Production, Drill Lateral	Circulate	CIRC	PT	17,945.0	17,945.0	CIRCULATE AND CLEAN HOLE.
4/28/2023 02:14	4/28/2023 02:45	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,945.0	17,967.0	SLIDE DRILL F/17945' T/17967' (22' @42 FPH) ; GTF: 10°L; WOB: 46; SPP: 3950; DIFF: 230; GPM: 270; FULL RETURNS
4/28/2023 02:45	4/28/2023 04:35	1.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,967.0	18,329.0	ROTATE DRILL F/17967' T/18329' (362' @197 FPH) ; WOB: 30; RPM: 80; SPP: 3950; DIFF: 850; GPM: 270; TQ: 12.5; FULL RETURNS
4/28/2023 04:35	4/28/2023 05:00	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,329.0	18,351.0	SLIDE DRILL F/18329' T/18351' (22' @42 FPH) ; GTF: 10°L; WOB: 46; SPP: 3950; DIFF: 230; GPM: 270; FULL RETURNS
4/28/2023 05:00	4/28/2023 05:40	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,351.0	18,425.0	ROTATE DRILL F/18351' T/18425' (74' @110.45 FPH) ; WOB: 29; RPM: 80; SPP: 4958; DIFF: 948; GPM: 270; TQ: 13; FULL RETURNS
4/28/2023 05:40	4/28/2023 06:10	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,425.0	18,437.0	SLIDE DRILL F/18425' T/18437' (12' @24 FPH) ; GTF: 30°L; WOB: 38; SPP: 4242; DIFF: 234; GPM: 270; FULL RETURNS
4/28/2023 06:10	4/28/2023 07:53	1.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,437.0	18,777.0	ROTATE DRILL F/18437' T/18777' (340' @197.67 FPH) ; WOB: 30; RPM: 80; SPP: 4980; DIFF: 860; GPM: 270; TQ: 13; FULL RETURNS
4/28/2023 07:53	4/28/2023 08:31	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,777.0	18,798.0	SLIDE DRILL F/18777' T/18798' (21' @33.1 FPH) ; GTF: HS°; WOB: 44; SPP: 4483; DIFF: 320; GPM: 270; FULL RETURNS
4/28/2023 08:31	4/28/2023 08:59	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,798.0	18,850.0	ROTATE DRILL F/18798' T/18850' (52' @111.4 FPH) ; WOB: 30; RPM: 80; SPP: 5080; DIFF: 940; GPM: 270; TQ: 14; FULL RETURNS
4/28/2023 08:59	4/28/2023 09:28	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,850.0	18,866.0	SLIDE DRILL F/18850' T/18866' (16' @33.1 FPH) ; GTF: HS°; WOB: 38; SPP: 4413; DIFF: 280; GPM: 270; FULL RETURNS
4/28/2023 09:28	4/28/2023 09:46	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,866.0	18,901.0	ROTATE DRILL F/18866' T/18901' (35' @116.6 FPH) ; WOB: 30; RPM: 80; SPP: 5050; DIFF: 920; GPM: 270; TQ: 14; FULL RETURNS
4/28/2023 09:46	4/28/2023 10:12	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,901.0	18,913.0	SLIDE DRILL F/18901' T/18913' (12' @27.6 FPH) ; GTF: HS°; WOB: 44; SPP: 4420; DIFF: 290; GPM: 270; FULL RETURNS
4/28/2023 10:12	4/28/2023 10:54	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,913.0	19,047.0	ROTATE DRILL F/18913' T/19047' (134' @191.4 FPH) ; WOB: 30; RPM: 80; SPP: 5060; DIFF: 930; GPM: 270; TQ: 14; FULL RETURNS
4/28/2023 10:54	4/28/2023 11:16	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,047.0	19,059.0	SLIDE DRILL F/19047' T/19059' (12' @31.3 FPH) ; GTF: 180°; WOB: 44; SPP: 4380; DIFF: 250; GPM: 270; FULL RETURNS
4/28/2023 11:16	4/28/2023 12:12	0.93	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,059.0	19,185.0	ROTATE DRILL F/19059' T/19185' (126' @135 FPH) ; WOB: 30; RPM: 80; SPP: 5130; DIFF: 950; GPM: 270; TQ: 14; FULL RETURNS
4/28/2023 12:12	4/28/2023 12:30	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,185.0	19,193.0	SLIDE DRILL F/19185' T/19193' (8' @26.6 FPH) ; GTF: 180°; WOB: 45; SPP: 4400; DIFF: 314; GPM: 270; FULL RETURNS
4/28/2023 12:30	4/28/2023 14:15	1.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,193.0	19,549.0	ROTATE DRILL F/19193' T/19549' (356' @203.4 FPH) ; WOB: 30; RPM: 80; SPP: 5100; DIFF: 920; GPM: 270; TQ: 13; FULL RETURNS
4/28/2023 14:15	4/28/2023 20:15	6.00	Production, Casing	Circulate	CIRC	PT	19,549.0	19,549.0	CIRCULATE AND CONDITION WELL BORE (X6 BU). TO POOH. W/ 10.2 PPG OBM. 280-290 GPM 80 ROT 150FPM/UP 150FPM/DWN. OFF BOTTOM TRQ F/ 10K T/ 5K. PSI DROP 350 PSI. WELL STATIC NO LOSSES.
4/28/2023 20:15	4/29/2023 02:15	6.00	Production, Casing	Tripping	TRIP	PT	19,549.0	19,549.0	TOOH F/ 19549' T/ 7500' FLOW CHECKED ON BOTTOM @ SHOE. WELL SLICK. DROPPED RABIT @ SHOE. RABBIT HWDP IN DERRICK. WELL STATIC NO LOSSES.
4/29/2023 02:15	4/29/2023 03:15	1.00	Production, Casing	Cut & Slip Drill line	CUTSLIP	PT	19,549.0	19,549.0	CUT AND SLIP DRILL LINE.
4/29/2023 03:15	4/29/2023 04:00	0.75	Production, Casing	Rig Service	RIGSVC	PT	19,549.0	19,549.0	CHANGE BLACK JACK
4/29/2023 04:00	4/29/2023 05:00	1.00	Production, Casing	Tripping	TRIP	PT	19,549.0	19,549.0	TOOH F/ 7500' T/ 5000' L/D AGITATOR. WELL STATIC NO LOSSES.
4/29/2023 05:00	4/29/2023 08:00	3.00	Production, Casing	Tripping	TRIP	PT	19,549.0	19,549.0	FINISHED POOH T/ BHA. PULL ROT HEAD. WELL STATIC.
4/29/2023 08:00	4/29/2023 09:00	1.00	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,549.0	19,549.0	LD BHA. MM (GOOD). BIT 1/1/PN/N/X/I/NO/TD). FUNCTION BOPE RAMS. WELL STATIC.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/29/2023 09:00	4/29/2023 19:30	10.50	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,549.0	19,549.0	PJSM. RU FRANKS CASERS. MADE UP FLOAT SHOE, (1) 10' 4 1/2" 13.5# EP-P110 VARN CSG PUP JT, FLOAT COLLAR, (1) 10' 4 1/2" 13.5# EP-P110 VARN CSG PUPJT, BAKER LANDING/WET SHOE COLLAR, (3) JTS 4 1/2" 13.5# EP-P110 VARN CSG, (1) MARKER JT, (202) JTS 4 1/2" 13.5# EP-P110 VARN CSG, ARSENAL AIR LOCK SUB & (70) JTS 4 1/2" 13.5# EP-P110 VARN CSG, (1) MARKER JT, (8) JTS 4 1/2" 13.5# EP-P110 VARN CSG,
4/29/2023 19:30	4/29/2023 20:30	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,549.0	19,549.0	INSTALL PUP JT, HANGER & PBR. RAN (1) STAND DP IN HOLE. FILLED DP. RD CASING TOOLS.
4/29/2023 20:30	4/30/2023 01:00	4.50	Production, Casing	Tripping	TRIP	PT	19,549.0	19,549.0	TIH W/ 4.5" VARN LINER ON 4" DP @ 100 FPM. TOP FILLED DP. NO LOSSES. WELL STATIC.
4/30/2023 01:00	4/30/2023 03:12	2.20	Production, Casing	Circulate	CIRC	PT	19,549.0	19,549.0	PUMPED THROUGH TOP DRIVE. FILLED DP W/ 15 BBL 10.2 PPG OBM. RUPTURED AIR LOCK SUB WITH 2,530 PSI. FILLED VOID WITH 118 BBLS OF 10.2 PPG MUD. ESTABLISHED CIRC. INITIAL PRESSURE 570 PSI @ 2 BPM. STAGED PUMPS UP T/ 4 BPM 1279 PSI. MAX PRESSURE 1,925 PSI / 5 BPM. FINAL PRESSURE 1,850 PSI @ 5 BPM. MAX GAS 8000 UNITS. NO LOSSES.
4/30/2023 03:12	4/30/2023 04:21	1.15	Production, Casing	Circulate	CIRC	PT	19,549.0	19,549.0	DROPPED 1.25" SETTING BALL. RU CMT HEAD. PUMPED DOWN @ 2.5 BPM / 750 PSI. (P/U: 240K, NEUTRAL: 185K). BALL ON SEAT AFTER 46 BBLS PUMPED. PRESSURED TO 2,560 PSI. SET 100K DOWN. PRESSURED TO 3,850 PSI, EXTRUDED BALL SEAT. DROPPED 1.563" RELEASE BALL. PUMPED DOWN @ 2.5 BPM 440 PSI. BALL ON SEAT AFTER 51 BBLS PUMPED. PRESSURED TO 2,502 PSI EXTRUDED BALL SET. P/U CHECKED RELEASE 188K FREE WEIGHT. S/O TO 70K. LANDED F/S @ 19,548', F/C @ 19,532', L/C @ 19,517', TOL @ 7,798'. 256' OF OVER LAP. TOTAL LINER 11,749'. MARKER JT TOPS @ 19,373' / 8,176'.
4/30/2023 04:21	4/30/2023 05:00	0.65	Production, Casing	Primary Cementing	PRIMCEM	PT	19,549.0	19,549.0	HELD 15 MIN SAFETY MEETING. R/U HES. TESTED LINES TO 8,000 PSI. START CMT JOB.
4/30/2023 05:00	4/30/2023 08:45	3.75	Production, Casing	Primary Cementing	PRIMCEM	PT	19,549.0	19,549.0	FINISHED CMT OPERATIONS AS FOLLOWS: PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 865 SKS (236 BBLS) / 14.8 PPG / 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS OF H2O W/MMCR / 130 BBLS H2O (CAUGHT CSG WIPER PLUG @ 74 BBLS W/ 1200 PSI INCREASE), 20 BBLS 14.4 PPG TUNED SPACER & 58 BBLS 10.2 PPG MUD @ (4) BPM. FINAL RATE (2) BPM / 3,000 PSI. BUMPED PLUG T/ 3,500 PSI @ 8:10 AM MST 4/30/23. SHEARED WET SHOE 3,850 PSI PUMPED 5 BBLS T/ CLEAR SHOE TRACK, CHECK FLOATS, HELD. BLEED BACK 2 BBLS. NO LOSSES.
4/30/2023 08:45	4/30/2023 09:30	0.75	Production, Casing	Circulate	CIRC	PT	19,549.0	19,549.0	PU SETTING TOOL 10' ABOVE PBR. ROLLED HOLE W/ OBM. RECOVERED 80 BBLS SPACER & 5 BBLS CMT.
4/30/2023 09:30	4/30/2023 10:45	1.25	Production, Casing	Test Casing	TESTCAS	PT	19,549.0	19,549.0	SET DOWN 65K TO SET PACKER. STING BACK INTO HANGER & TEST LINER TOP TO 1,500 PSI / 10 MIN. GOOD TEST. BLEED OFF PRESSURE. PULL OUT OF LINER TOP. PUMPED 30 BBL DIESEL SPACER. DISPLACED HOLE W/ 8.33 PPG H2O. FLOW CHECKED (STATIC).
4/30/2023 10:45	4/30/2023 11:30	0.75	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,549.0	19,549.0	RD CMT HEAD & HES CEMENTERS.
4/30/2023 11:30	4/30/2023 14:00	2.50	Production, Casing	Tripping	TRIP	PT	19,549.0	19,549.0	POOH. LD RUNNING TOOL. 100% RECOVER OF TOOL.
4/30/2023 14:00	4/30/2023 15:00	1.00	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	19,549.0	19,549.0	ND BOPE. PREPARED FOR SKD T/ THE SOUTH MOON. 5-31-32-C4-3H. RIG RELEASED @ 3:00 PM MST / 4-30-23.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 4-31-32-C4-2H			API/UWI 4301353997		County DUCHESNE	State/Province Utah
Job Category Completion		Primary Job Type Completion			Start Date 6/24/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 05:00	6/24/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight
6/24/2024 07:00	6/24/2024 07:30	0.50		Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.
6/24/2024 07:30	6/24/2024 15:30	8.00		Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.
6/24/2024 15:30	6/24/2024 16:00	0.50		Pressure	PTST				Function test HCR. MIRU MFP for casing test.
6/24/2024 16:00	6/24/2024 18:00	2.00		Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.
6/24/2024 18:00	6/24/2024 18:45	0.75		Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool
6/24/2024 18:45	6/24/2024 19:15	0.50		Clean & Secure Lease	CLLS				Secure wellheads & location.
6/24/2024 19:15	6/25/2024 05:00	9.75		Inactive	INACTIVE				SDFN
6/25/2024 05:00	6/25/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight
6/25/2024 06:30	6/25/2024 07:00	0.50		Safety Meeting	SMTG				Safety meeting w/ toe prep personnel
6/25/2024 07:00	6/25/2024 07:15	0.25		Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.
6/25/2024 07:15	6/25/2024 14:45	7.50		Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 14:45	6/25/2024 16:15	1.50		Pump in Ops	PMPDWN				Est. inj rate @ 10 bpm & break @ 5,900 psi. Increased rate to 16 bpm @ 7,700 psi for 175 bbls. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICIP 2,800 psi.Pump 20 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 10 bpm @ 7,200 psi w/ 254 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 7,700 psi Ttl. bbls. 449
6/25/2024 16:15	6/25/2024 16:45	0.50		Pressure	PTST				30 min casing test @ 12k. Test Good..
6/25/2024 16:45	6/25/2024 17:00	0.25		Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.
6/25/2024 17:00	6/25/2024 20:00	3.00		Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 20:00	6/26/2024 05:00	9.00		Inactive	INACTIVE				SDFN
6/26/2024 05:00	6/26/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors
6/26/2024 06:30	6/26/2024 07:00	0.50		Safety Meeting	SMTG				Safety meeting & JSA covered over MIRU ops.
6/26/2024 07:00	6/26/2024 17:30	10.50		Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k frac valves & zippers.
6/26/2024 17:30	6/27/2024 05:00	11.50		Inactive	INACTIVE				SDFN. Waiting on logistics of iron for zippers to location.
6/27/2024 05:00	6/27/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors to arrive.
6/27/2024 06:30	6/27/2024 07:15	0.75		Safety Meeting	SMTG				Safety meeting / day tower over completion ops.
6/27/2024 07:15	6/28/2024 05:00	21.75		Rig Up/Down	SRIG				Cont. N/U frac stacks & zippers. MIRU Solaris silos. H2O-xfer spot & MIRU to tanks & lay suction manifolds w/ boost pump. F/B MIRU w/ 2' 15k iron to open top F/B tanks. Pumpdown spotted & rigged in.
6/28/2024 05:00	6/28/2024 06:00	1.00		Inactive	INACTIVE				Waiting on daylight
6/28/2024 06:00	6/28/2024 06:30	0.50		Safety Meeting	SMTG				Safety meeting w/ day tower over completion ops
6/28/2024 06:30	6/28/2024 07:15	0.75		Pressure	PTST				Test frac stack & zippers to 12.5k. Test Good bleed press. to 0 psi.
6/28/2024 07:15	6/28/2024 22:00	14.75		Rig Up/Down	SRIG				Install grease system on all valves on frac stacks & zippers. Cont. w/ H2O-xfer to pad w/ production & fresh lines. Miru TWG for first shoots. MIRU Scout alpha mono-line.
6/28/2024 22:00	6/29/2024 05:00	7.00		Other	OTH				SDFN
6/29/2024 05:00	6/29/2024 05:30	0.50		Safety Meeting	SMTG				Safety meeting w/ day & night tower over completion day ops.
6/29/2024 05:30	6/29/2024 09:00	3.50		Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.
6/29/2024 09:00	6/29/2024 09:15	0.25		Other	OTH				Performed injection test. Rate - 15 bpm Max PSI - 7880 Total bbl - 50



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/29/2024 09:15	6/29/2024 14:15	5.00		Perforating	PFRT				OWP 2,774 psi When pumping down are line speed varied quite a bit. We were at 12bpm at approx 280 fpm for 2000' of so then started to slow down from there. we bumped up rate to 16 bpm at 9,200 psi to try and keep line speed up but we were slowly climbing on pressure and didn't want to go any higher in fears of pressuring out. at approximately 16,000 we slowed down to about 100 fpm, then slowed down even more. Eventually we stopped completely at 17,638'. We attempted to pull up and did not move. Tried multiple times pulling up to 3800 lbs but did not move. Pumped a 50 gal slug of pipe on pipe down to the tool. Made multiple attempts to get free pulling as high at 4,200 lbs. We even tried to surge but there is no wellbore pressure to help. Eventually the call was made by Chris to set the plug and come out of the well. pumped 1258 bbls total *****ROYAL PLUG SET AT 17,631' ***** POOH with live guns.
6/29/2024 14:15	6/29/2024 16:00	1.75		Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/29/2024 16:00	6/29/2024 22:00	6.00		Coil Tubing Unit	CTU				Spot and RU 2 3/8 CT Unit and support equipment for DO ops. MU CC pull test to 30k test to 2500 psi. MU BHA function test to 4 bpm @ 4,000 psi Stab on well shell test to 8,034 psi no leak off good test equilize to well pressure to 2000 psi open well with 1700 psi begin RIH BHA AS FOLLOWS: OD ID LENGHT DESCRIPTION 3.13 1.25 0.96 COIL CONNECTOR 3.13 1.00 1.83 DBPV 3.13 1.00 4.91 NOV DI-DI JARS 3.13 0.81 2.69 HYDRAULIC DISC 3.12 1.00 0.38 ROTARY SUB 3.12 2.88 FILTER SUB 3.12 2.93 HYDRAPULL AGITATOR 3.13 1.50 0.38 ROTARY SUB 3.13 14.13 F5 MOTOR W/CONVENTIONAL 3.75 0.95 JUNK MILL CONCAVE TOTAL LENGTH--32.04
6/29/2024 22:00	6/30/2024 03:00	5.00		Coil Tubing Unit	CTU				Begin RIH pumping 1bpm in/out circ pressure 2,000 psi WHP 1,700 psi weight check @ 7,600' Up weight 21K increase rate to 4 bpm in/out circ pressure 5,130 psi WHP 2,239 psi continued in hole to plug depth RIW 12K, tag plug @ 17,678' CTM drill out in 3 min continued in hole to wet shoe @ 19,510' CTM send 10/10/10 wait for it to exit CT and chase OOH.
6/30/2024 03:00	6/30/2024 05:00	2.00		Coil Tubing Unit	CTU				Begin POOH @ 50FPM UP weight 47k pumping 4 bpm in/out on a 48 choke. circ pressure 5500 psi WHP 2,100 psi Continued POOH @ report time.
6/30/2024 05:00	6/30/2024 09:00	4.00		Coil Tubing Unit	CTU				Continue pooh coil. Get to surface. SIP 0 psi. All tools looked good and mill had no marking on the face. We saw plug parts in the returns and other than that they were pretty clean.
6/30/2024 09:00	6/30/2024 11:45	2.75		Rig Up/Down	SRIG				Purge coil and rig out CTU.
6/30/2024 11:45	6/30/2024 13:45	2.00		Other	OTH				OWP 0 psi Performed acid wash/ injection test. Rate - 12 bpm Max PSI - 12,000 Acid Pumped - 2700 gal Total bbl - 560 We started with a feed rate before acid and iit seemed tight. So we pumped 2700 gal 15% HCl (almost double what we initially planned.) We we pumping down at 8 bpm at 9,000 psi. We kept it steady but the toe kept plugging up and we had to drop rate multiple times. By the time acid hit we were down to 4.5 bpm at 12,000 psi. After the acid break we increased rate to 12 bpm at 10,000 psi.



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/30/2024 13:45	6/30/2024 14:45	1.00		Other	OTH				OWP 1700 psi Performed acid wash/ injection test. Rate - 15 bpm Max PSI - 9,700 Acid Pumped - 1500 gal Total bbl - 475
6/30/2024 14:45	6/30/2024 16:15	1.50		Downtime	DTIM				1.5 hrs NPT on The Wireline Group. The rig lock was not working and they had to trouble shoot until they found a hydraulic hose that was disconnected.
6/30/2024 16:15	6/30/2024 21:15	5.00		Perforating	PFRT				Stage: 1 Begin PD gun string,@ 15,750' WLM tools stack out SD pumps PU on WL to max pull 3,500lbs of tension work line with no success tools became stuck, call was made to management and desicion was to flow well to try and get free, flowback multiple times with no success,set up PD to spot POP around tools send 40 gal of POP followed by 420 bbls of fresh water @ 6 bpm 3,900 psi once chemical was around tools work tools try to get free with no success call was made to management and orders were to set plug to get free. Plug was set @ 15,759' WL begin POOH.
6/30/2024 21:15	7/1/2024 05:00	7.75		Inactive	INACTIVE				WSI waiting on CT for DO purposes.
7/1/2024 05:00	7/1/2024 13:00	8.00		Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/1/2024 13:00	7/1/2024 16:15	3.25		Coil Tubing Unit	CTU				Spot and RU 2 3/8 CT Unit and support equipment for DO ops. Pull test CC to 30k test to 2500 psi. MU BHA function test to 4 bpm @ 3,800 psi Stab on well shell test to 8,000 psi no leak off good test equilize to well pressure to 2000 psi open well with 1720 psi begin RIH BHA AS FOLLOWS: OD ID LENGHT DESCRIPTION 3.13 1.25 0.96 COIL CONNECTOR 3.13 1.00 1.83 DBPV 3.13 1.00 4.91 NOV DI-DI JARS 3.13 0.81 2.69 HYDRAULIC DISC 3.12 1.00 0.38 ROTARY SUB 3.12 2.88 FILTER SUB 3.12 2.93 HYDRAPULL AGITATOR 3.13 1.50 0.38 ROTARY SUB 3.13 14.13 F5 MOTOR W/CONVENTIONAL 3.75 0.95 JUNK MILL CONCAVE TOTAL LENGTH--32.04
7/1/2024 16:15	7/1/2024 21:30	5.25		Coil Tubing Unit	CTU				Begin RIH pumping 1bpm in/out circ pressure 2,000 psi WHP 340 psi weight check @ 7,600' Up weight 22K increase rate to 4 bpm in/out circ pressure 3,800 psi WHP 350 psi continued in hole to plug depth RIW 10K, tag plug @ 15,765' CTM drill out in 2 min continued in hole to wet shoe @ 19,513' CTM send 10/10/10 wait for it to exit CT and chase OOH.
7/1/2024 21:30	7/2/2024 05:00	7.50		Coil Tubing Unit	CTU				Begin POOH @ 30FPM UP weight 49k pumping 4 bpm in/out circ pressure 3950 psi WHP 350 psi Continued POOH speed up to 100fpm while on straight hole. CT on surface close well bleed pressure off break BOPs off well swing away from well and NU 5 1/8 15k night cap on frac stack for scour ops with frac support.
7/2/2024 05:00	7/2/2024 06:15	1.25		Rig Up/Down	SRIG				Torque cap in top of flowcross.
7/2/2024 06:15	7/2/2024 07:30	1.25		Frac. Job	FRAC				Toe Stage/Wet shoe OWP: 1,409 psi 1500 gal 15% HCl Avg RT - 35 bpm / Max RT- 65 bpm Avg psi - 9,566 / Max psi - 11,934 psi Clean total - 2,270 bbl Slurry total - 2,291 bbl Total sand - 20,000 lbs F.G. N/A
7/2/2024 07:30	7/2/2024 10:30	3.00		Rig Up/Down	SRIG				Purge coil and rig out CTU.
7/2/2024 10:30	7/2/2024 11:00	0.50		Other	OTH				OWP 2,548 psi Performedcasing flush / injection test. Rate - 18 bpm Max PSI - 6,580 Total bbl - 480



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/2/2024 11:00	7/2/2024 13:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 1 Open Well: 3,085 psi Plug Depth: 19,508" MD Plug type: Royal composite Perf Depths: 19,335' (Top) 19,498' (Bottom) Total Fluid: 519 bbl Max Rate: 18 Max psi: 6,600
7/2/2024 13:30	7/2/2024 15:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 2679 psi Avg RT - 73 bpm / Max RT- 91 bpm Avg psi - 9,948 / Max psi - 11,934 psi Clean total - 11,363 bbl Slurry total - 11,931 bbl Total sand - 527,397 lbs F.G. .9
7/2/2024 15:45	7/2/2024 17:30	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/2/2024 17:30	7/2/2024 19:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 2,085 psi Plug Depth: 19,327" MD Plug type: Innovex Dissolvable Perf Depths: 19,155' (Top) 19,318' (Bottom) Total Fluid: 515 bbl Max Rate: 16 Max psi: 4,400
7/2/2024 19:30	7/2/2024 20:45	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/2/2024 20:45	7/2/2024 23:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,762 psi Avg RT - 80 bpm / Max RT- 91 bpm Avg psi - 10,126 / Max psi - 11,476 psi Clean total - 9,060 bbl Slurry total - 9,606 bbl Total sand - 507,565 lbs F.G. .99
7/2/2024 23:00	7/3/2024 01:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 3,327 psi Plug Depth: 19,148" MD Plug type: Innovex Dissolvable Perf Depths: 18,975' (Top) 19,138' (Bottom) Total Fluid: 592 bbl Max Rate: 18 Max psi: 5,000 WL on surface break off well and notice sleeve was missing from setting tool,after assesing issue looks like sleeve worked itself off setting tool POOH, call was made to management and desicion was to loctite setting screws from this point on and continued Frac/WL Ops. sleeve lenght-14" OD-3.5"
7/3/2024 01:00	7/3/2024 02:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 02:30	7/3/2024 04:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,970 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,237 / Max psi - 11,550 psi Clean total - 9,049 bbl Slurry total - 9,595 bbl Total sand - 507,479 lbs F.G. .90
7/3/2024 04:30	7/3/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				Stage 4 Running in hole perf stg 4
7/3/2024 05:00	7/3/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,340 psi Plug Depth: 18,578" MD Plug type: Royal composite Perf Depths: 18,394' (Top) 18,568' (Bottom) Total Fluid: 503 bbl Max Rate: 18 Max psi: 5,000
7/3/2024 06:00	7/3/2024 07:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 07:45	7/3/2024 09:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 2,926 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 9,377 / Max psi - 11,544 psi Clean total - 10,109 bbl Slurry total - 10,655 bbl Total sand - 507,458 lbs F.G. 0.90 NOTE: On 1.25lb sand stage, the datavan suddenly shut completely down. We stoped the frac, quickly found a broken belt on the datavan. Flushed well and resumed frac.
7/3/2024 09:45	7/3/2024 11:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3,240 psi Plug Depth: 18,381" MD Plug type: Innovex Dissolvable Perf Depths: 18,193' (Top) 18,371' (Bottom) Total Fluid: 577 bbl Max Rate: 18 Max psi: 4,200



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/3/2024 11:45	7/3/2024 12:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 12:30	7/3/2024 14:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 3,029 psi Avg RT - 85 bpm / Max RT- 93 bpm Avg psi - 9,754 / Max psi - 11,122 psi Clean total - 8,803 bbl Slurry total - 9,349 bbl Total sand - 507,508 lbs F.G. 0.96
7/3/2024 14:30	7/3/2024 16:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 3,165 psi Plug Depth: 18,182' MD Plug type: Royal composite Perf Depths: 17,996' (Top) 18,174' (Bottom) Total Fluid: 533 bbl Max Rate: 18 Max psi: 5,100
7/3/2024 16:15	7/3/2024 16:30	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 16:30	7/3/2024 18:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 3,021 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,832 / Max psi - 10,423 psi Clean total - 9,025 bbl Slurry total - 9,571 bbl Total sand - 507,5889 lbs F.G. 0.87
7/3/2024 18:30	7/3/2024 20:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,167 psi Plug Depth: 17,987' MD Plug type: Royal composite Perf Depths: 17,799' (Top) 17,974' (Bottom) Total Fluid: 459 bbl Max Rate: 18 Max psi: 5,900
7/3/2024 20:30	7/3/2024 21:45	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 21:45	7/4/2024 00:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 3,082 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,259 / Max psi - 11,200 psi Clean total - 8,586 bbl Slurry total - 9,136 bbl Total sand - 507,351 lbs F.G. 0.89
7/4/2024 00:15	7/4/2024 02:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 3,250 psi Plug Depth: 17,790' MD Plug type: Royal composite Perf Depths: 17,602' (Top) 17,760' (Bottom) Total Fluid: 478 bbl Max Rate: 18 Max psi: 5,100
7/4/2024 02:15	7/4/2024 03:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 03:15	7/4/2024 05:00	1.75	Frac, <code2>	Frac. Job	FRAC				Frac Stg 8 @ Report Time
7/4/2024 05:00	7/4/2024 05:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 3045 psi Avg RT - 89.9 bpm / Max RT- 92.5 bpm Avg psi - 10,103 / Max psi - 10,711 psi Clean total - 8,661 bbl Slurry total - 9,207 bbl Total sand - 507,133 lbs F.G. .90
7/4/2024 05:30	7/4/2024 07:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,240 psi Plug Depth: 17,593' MD Plug type: Royal composite Perf Depths: 17,405' (Top) 17,583' (Bottom) Total Fluid: 447 bbl Max Rate: 18 Max psi: 5,200
7/4/2024 07:15	7/4/2024 07:45	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 07:45	7/4/2024 09:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 3,196 psi Avg RT - 83.6 bpm / Max RT- 90.8 bpm Avg psi - 9,940 / Max psi - 10,843 psi Clean total - 8,737 bbl Slurry total - 9,285 bbl Total sand - 508,820 lbs F.G. 0.93
7/4/2024 09:45	7/4/2024 11:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,420 psi Plug Depth: 17,395' MD Plug type: Royal composite Perf Depths: 17,208' (Top) 17,386' (Bottom) Total Fluid: 442 bbl Max Rate: 18 Max psi: 5,200
7/4/2024 11:30	7/4/2024 12:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/4/2024 12:15	7/4/2024 13:15	1.00	Frac, <code2>	Non-Productive Time	NPT				Kodiak replace section of layflat before running produced from Belcher 23.
7/4/2024 13:15	7/4/2024 15:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 3,077 psi Avg RT - 89.7 bpm / Max RT- 90.9 bpm Avg psi - 10,144/ Max psi - 10,696 psi Clean total - 8,786 bbl Slurry total - 9,333 bbl Total sand - 507,877 lbs F.G. .98
7/4/2024 15:00	7/4/2024 17:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 17:45	7/4/2024 19:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,135 psi Plug Depth: 17,199' MD Plug type: Royal composite Perf Depths: 17,011' (Top) 17,189' (Bottom) Total Fluid: 409 bbl Max Rate: 18 Max psi: 5,500
7/4/2024 19:15	7/5/2024 03:45	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 03:45	7/5/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 11 Fracing at time of report
7/5/2024 05:00	7/5/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 6,124 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 10,205/ Max psi - 11,311 psi Clean total - 9,216 bbl Slurry total - 9,762 bbl Total sand - 507,560 lbs F.G. 0.99
7/5/2024 05:45	7/5/2024 07:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 3,380 psi Plug Depth: 17,002' MD Plug type: Royal composite Perf Depths: 16,814' (Top) 16,992' (Bottom) Total Fluid: 408 bbl Max Rate: 18 Max psi: 5,600
7/5/2024 07:30	7/5/2024 16:45	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 16:45	7/5/2024 18:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 2,933 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,060/ Max psi - 10,602 psi Clean total - 8,778 bbl Slurry total - 9,324 bbl Total sand - 507,926 lbs F.G. 0.92
7/5/2024 18:45	7/5/2024 21:00	2.25	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 3,420 psi Plug Depth: 16,805' MD Plug type: Royal composite Perf Depths: 16,619' (Top) 16,795' (Bottom) Total Fluid: 352 bbl Max Rate: 18 Max psi: 5,400
7/5/2024 21:00	7/6/2024 05:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 05:00	7/6/2024 05:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 05:30	7/6/2024 07:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 3,243 psi Avg RT - 90 bpm / Max RT- 90.8 bpm Avg psi - 9,866/ Max psi - 10,729 psi Clean total -8,806 bbl Slurry total - 9,353 bbl Total sand - 507,709 lbs F.G. .99
7/6/2024 07:30	7/6/2024 09:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 3,413 psi Plug Depth: 16,608' MD Plug type: Royal composite Perf Depths: 16,420' (Top) 16,598' (Bottom) Total Fluid: 345 bbl Max Rate: 18 Max psi: 5,100
7/6/2024 09:15	7/6/2024 12:45	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 12:45	7/6/2024 14:30	1.75	Frac, <code2>	Nipple Up	NU				Audit to check high press. connections on mono-line & restraints. Checked frac stacks & zippers.
7/6/2024 14:30	7/6/2024 19:15	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 19:15	7/6/2024 21:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 2,862 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 10,023/ Max psi - 11,491 psi Clean total -9,173 bbl Slurry total - 9,719 bbl Total sand - 507,820 lbs F.G. .94
7/6/2024 21:00	7/6/2024 23:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 3,120 psi Plug Depth: 16,414' MD Plug type: Royal composite Perf Depths: 16,223' (Top) 16,401' (Bottom) Total Fluid: 356 bbl Max Rate: 18 Max psi: 5,350
7/6/2024 23:00	7/7/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 05:00	7/7/2024 07:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 07:30	7/7/2024 09:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 2,988 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 9,694 /Max psi - 10,613 psi Clean total- 9,009 bbl Slurry total - 9,532 bbl Total sand - 507,853 lbs F.G. 0.93
7/7/2024 09:30	7/7/2024 11:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,450 psi Plug Depth: 16,214' MD Plug type: Royal composite Perf Depths: 16,026' (Top) 16,202' (Bottom) Total Fluid: 321 bbl Max Rate: 18 bpm Max psi: 5,000
7/7/2024 11:30	7/7/2024 23:45	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 23:45	7/8/2024 02:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 2,885 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 9,779 /Max psi - 11,591 psi Clean total- 8,562 bbl Slurry total - 9,108 bbl Total sand - 507,542 lbs F.G. 0.90
7/8/2024 02:00	7/8/2024 04:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,400 psi Plug Depth: 16,017' MD Plug type: Royal composite Perf Depths: 15,829' (Top) 15,987' (Bottom) Total Fluid: 287 bbl Max Rate: 18 bpm Max psi: 6,100
7/8/2024 04:00	7/8/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 05:00	7/8/2024 17:30	12.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 17:30	7/8/2024 19:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 2,950 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,911 /Max psi - 10,539 psi Clean total- 9,006 bbl Slurry total - 9,552 bbl Total sand - 507,463 lbs F.G. .94
7/8/2024 19:45	7/8/2024 21:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 3,337 psi Plug Depth: 15,820' MD Plug type: Royal composite Perf Depths: 15,632' (Top) 15,810' (Bottom) Total Fluid: 306 bbl Max Rate: 18 bpm Max psi: 5,800
7/8/2024 21:15	7/9/2024 05:00	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 05:00	7/9/2024 07:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 07:30	7/9/2024 09:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW - 2,390 psi Avg RT - 84 bpm / Max RT- 96 bpm Avg psi - 9,655 / Max psi - 10,566 psi Clean total - 8,847 bbl Slurry total - 9,370 bbl Total sand - 507,942 lbs F.G. - 0.96



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 09:30	7/9/2024 13:30	4.00	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 3,050 psi Plug Depth: 15,620' MD Plug type: Royal composite Perf Depths: 15,435' (Top) 15,613' (Bottom) Total Fluid: 282 bbl Max Rate: 18 bpm Max psi: 6,000 Re-head before RIH
7/9/2024 13:30	7/9/2024 23:45	10.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 23:45	7/10/2024 02:45	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW - 3,022 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,855 / Max psi - 11,797 psi Clean total - 8,722 bbl Slurry total - 9,269 bbl Total sand - 507,811 lbs F.G. - 0.92
7/10/2024 02:45	7/10/2024 05:00	2.25	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 3,350 psi Plug Depth: 15,426' MD Plug type: Royal composite Perf Depths: 15,238' (Top) 15,415" (Bottom) Total Fluid: 266 bbl Max Rate: 18 bpm Max psi: 5,100
7/10/2024 05:00	7/10/2024 20:00	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 20:00	7/10/2024 22:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW - 2,893 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,404 / Max psi - 11,056 psi Clean total - 8,733 bbl Slurry total - 9,274 bbl Total sand - 503,368 lbs F.G. - .91
7/10/2024 22:00	7/11/2024 00:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 3,300 psi Plug Depth: 15,229' MD Plug type: Royal composite Perf Depths: 15,041' (Top) 15,219' (Bottom) Total Fluid: 261 bbl Max Rate: 18 bpm Max psi: 4,800
7/11/2024 00:00	7/11/2024 05:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 05:00	7/11/2024 09:30	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 09:30	7/11/2024 11:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 2,943 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,079 / Max psi - 10,745 psi Clean total - 9,242 bbl Slurry total - 9,776 bbl Total sand - 507,500 lbs F.G. 0.96
7/11/2024 11:30	7/11/2024 13:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 3,625 psi Plug Depth: 15,032' MD Plug type: Royal Composite Perf Depths: 14,847' (Top) 15,022' (Bottom) Total Fluid: 244 bbl Max Rate: 18 bpm Max psi: 4,900 psi
7/11/2024 13:15	7/12/2024 00:00	10.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 00:00	7/12/2024 02:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 3,434 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 8,990 / Max psi - 11,443 psi Clean total - 8,547 bbl Slurry total - 9,093 bbl Total sand - 507,245 lbs F.G. 0.91
7/12/2024 02:00	7/12/2024 05:00	3.00	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,625 psi Plug Depth: 14,835' MD Plug type: Royal Composite Perf Depths: 14,647' (Top) 14,824' (Bottom) Total Fluid: 213 bbl Max Rate: 18 bpm Max psi: 5,200 psi
7/12/2024 05:00	7/12/2024 13:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/12/2024 13:00	7/12/2024 15:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 3,315 psi Avg RT - 90 bpm / Max RT- 90 bpm Avg psi - 9,602 / Max psi - 10,729 psi Clean total - 8,935 bbl Slurry total - 9,480 bbl Total sand - 507,101 lbs F.G. .95
7/12/2024 15:00	7/12/2024 17:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 3,518 psi Plug Depth: 14,640' MD Plug type: Royal Composite Perf Depths: 14,450' (Top) 14,628' (Bottom) Total Fluid: 224 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/12/2024 17:00	7/13/2024 02:45	9.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 02:45	7/13/2024 04:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 3,040 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,701 / Max psi - 10,632 psi Clean total - 8,841 bbl Slurry total - 9,387 bbl Total sand - 507,287 lbs F.G. 0.92
7/13/2024 04:45	7/13/2024 05:00	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 05:00	7/13/2024 08:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 08:00	7/13/2024 09:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 3,000 psi Plug Depth: 14,441' MD Plug type: Royal Composite Perf Depths: 14,253' (Top) 14,430' (Bottom) Total Fluid: 208 bbl Max Rate: 18 bpm Max psi: 5,350 psi
7/13/2024 09:45	7/13/2024 17:00	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 17:00	7/13/2024 18:30	1.50	Frac, <code2>	Downtime	DTIM				Extended pump maintenance
7/13/2024 18:30	7/13/2024 20:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 2,920 psi Avg RT - 87 bpm / Max RT- 94 bpm Avg psi - 9,206 / Max psi - 11,882 psi Clean total - 8,256 bbl Slurry total - 8,802 bbl Total sand - 507,690 lbs F.G. 0.98
7/13/2024 20:30	7/13/2024 22:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,658 psi Plug Depth: 14,244' MD Plug type: Royal Composite Perf Depths: 14056' (Top) 14,233' (Bottom) Total Fluid: 239 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/13/2024 22:15	7/14/2024 05:00	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 05:00	7/14/2024 08:30	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 08:30	7/14/2024 10:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 3,343 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,366 / Max psi - 11,302 psi Clean total - 8,662 bbl Slurry total - 9,208 bbl Total sand - 507,486 lbs F.G. .92
7/14/2024 10:30	7/14/2024 12:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,465 psi Plug Depth: 14,047' MD Plug type: Royal Composite Perf Depths: 13,859' (Top) 14,037' (Bottom) Total Fluid: 197 bbl Max Rate: 18 bpm Max psi: 5,800 psi
7/14/2024 12:30	7/15/2024 01:30	13.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 01:30	7/15/2024 03:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 2,933 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,150 / Max psi - 11,444 psi Clean total - 8,347 bbl Slurry total - 8,894 bbl Total sand - 507,688 lbs F.G. 0.98



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/15/2024 03:30	7/15/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 3,600 psi Plug Depth: 13,848' MD Plug type: Royal Composite Perf Depths: 13,662' (Top) 13,840' (Bottom) Total Fluid: 261 bbl Max Rate: 18 bpm Max psi: 6,450 psi
7/15/2024 05:00	7/16/2024 03:45	22.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 03:45	7/16/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 28 In progress @ report time
7/16/2024 05:00	7/16/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 3,187 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 9,039 / Max psi - 11,418 psi Clean total - 8,805 bbl Slurry total - 9,352 bbl Total sand - 507,692 lbs F.G. .95
7/16/2024 05:45	7/16/2024 07:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 3,550 psi Plug Depth: 13,223' MD Plug type: Royal Composite Perf Depths: 13,042' (Top) 13,213' (Bottom) Total Fluid: 169 bbl Max Rate: 18 bpm Max psi: 5,000 psi
7/16/2024 07:45	7/16/2024 16:30	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 16:30	7/16/2024 18:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 2,718 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,203 / Max psi - 10,792 psi Clean total - 8,875 bbl Slurry total - 9,421 bbl Total sand - 507,193 lbs F.G. 0.88
7/16/2024 18:30	7/16/2024 20:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,350 psi Plug Depth: 13,034' MD Plug type: Royal Composite Perf Depths: 12,853' (Top) 13,024' (Bottom) Total Fluid: 176 bbl Max Rate: 18 bpm Max psi: 4,200 psi
7/16/2024 20:00	7/17/2024 05:00	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 05:00	7/17/2024 05:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 05:15	7/17/2024 07:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 3,134 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,975 / Max psi - 11,266 psi Clean total - 8,905 bbl Slurry total - 9,440 bbl Total sand - 507,901 lbs F.G. 0.92
7/17/2024 07:15	7/17/2024 09:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,150 psi Plug Depth: 12,845' MD Plug type: Royal Composite Perf Depths: 12,664' (Top) 12,835' (Bottom) Total Fluid: 153 bbl Max Rate: 18 bpm Max psi: 5,400 psi
7/17/2024 09:15	7/17/2024 18:30	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 18:30	7/17/2024 21:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2,996 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 8,508 / Max psi - 10,990 psi Clean total - 8,562 bbl Slurry total - 9,109 bbl Total sand - 507,661 lbs F.G. 0.94
7/17/2024 21:00	7/17/2024 22:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3,350 psi Plug Depth: 12,654' MD Plug type: Royal Composite Perf Depths: 12,475' (Top) 12,645' (Bottom) Total Fluid: 150 bbl Max Rate: 18 bpm Max psi: 4,600 psi
7/17/2024 22:45	7/18/2024 05:00	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 05:00	7/18/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/18/2024 06:30	7/18/2024 08:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,480 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,921 / Max psi - 11,469 psi Clean total - 8,999 bbl Slurry total - 9,545 bbl Total sand - 507,559 lbs F.G. .95
7/18/2024 08:30	7/18/2024 10:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 3,375 psi Plug Depth: 12,467' MD Plug type: Royal Composite Perf Depths: 12,285' (Top) 12,457' (Bottom) Total Fluid: 158 bbl Max Rate: 18 bpm Max psi: 6,000 psi
7/18/2024 10:30	7/18/2024 22:30	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 22:30	7/19/2024 00:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,437 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,430 / Max psi - 10,355 psi Clean total - 8,694 bbl Slurry total - 9,240 bbl Total sand - 507,516 lbs F.G. 1.00
7/19/2024 00:15	7/19/2024 05:00	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 05:00	7/19/2024 13:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 13:30	7/19/2024 13:45	0.25	Frac, <code2>	Other	OTH				High rate flush Max Rate: 50 bpm Max PSI: 6,630 Total BBL: 385
7/19/2024 13:45	7/19/2024 17:30	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 17:30	7/19/2024 19:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 2,220 psi Plug Depth: 12,267' MD Plug type: Royal Composite Perf Depths: 12,097' (Top) 12,267' (Bottom) Total Fluid: 146 bbl Max Rate: 18 bpm Max psi: 5,800 psi
7/19/2024 19:15	7/19/2024 23:00	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 23:00	7/20/2024 00:45	1.75	Frac, <code2>	Downtime	DTIM				Waiting on water transfer to repair water line leak on transfer pit
7/20/2024 00:45	7/20/2024 03:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,422 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 8,864 / Max psi - 11,216 psi Clean total -10,678 bbl Slurry total - 11,225 bbl Total sand - 508,286 lbs F.G. 0.99
7/20/2024 03:00	7/20/2024 05:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,217 psi Plug Depth: 12,089' MD Plug type: Royal Composite Perf Depths: 11,908' (Top) 12,078' (Bottom) Total Fluid: 117 bbl Max Rate: 18 bpm Max psi: 4,660 psi
7/20/2024 05:00	7/20/2024 19:30	14.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 19:30	7/20/2024 21:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 9287 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,300 Max psi - 11,092 psi Clean total - 9,287 bbl Slurry total -9,834 bbl Total sand - 508,103 lbs F.G. 0.97
7/20/2024 21:45	7/20/2024 23:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 2,153 psi Plug Depth: 11,900' MD Plug type: Royal Composite Perf Depths: 11,719' (Top) 11,890' (Bottom) Total Fluid: 128 bbl Max Rate: 18 bpm Max psi: 4,540 psi
7/20/2024 23:00	7/21/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 05:00	7/21/2024 09:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/21/2024 09:15	7/21/2024 11:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,528 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 8,616 Max psi - 11,360 psi Clean total - 8,704 bbl Slurry total - 9,239 bbl Total sand - 507,608 lbs F.G. 0.97
7/21/2024 11:15	7/21/2024 12:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,400 psi Plug Depth: 11,711' MD Plug type: Royal Composite Perf Depths: 11,530' (Top) 11,701' (Bottom) Total Fluid: 137 bbl Max Rate: 18 bpm Max psi: 5,200 psi
7/21/2024 12:45	7/21/2024 22:30	9.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 22:30	7/22/2024 01:45	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,622 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,154 Max psi - 9,279 psi Clean total - 8,858 bbl Slurry total - 9,404 bbl Total sand - 507,412 lbs F.G. 1.0
7/22/2024 01:45	7/22/2024 03:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,360 psi Plug Depth: 11,522' MD Plug type: Royal Composite Perf Depths: 11,341' (Top) 11,511' (Bottom) Total Fluid: 116 bbl Max Rate: 18 bpm Max psi: 5,030 psi
7/22/2024 03:15	7/22/2024 05:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 05:00	7/22/2024 12:45	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 12:45	7/22/2024 14:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,814 psi Avg RT - 89 bpm / Max RT- 90 bpm Avg psi - 8,076 Max psi - 10,260 psi Clean total - 8,854 bbl Slurry total - 9,400 bbl Total sand - 507,501 lbs F.G. .94
7/22/2024 14:45	7/22/2024 16:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,150 psi Plug Depth: 11,322' MD Plug type: Royal Composite Perf Depths: 11,152' (Top) 11,323' (Bottom) Total Fluid: 126 bbl Max Rate: 18 bpm Max psi: 4,900 psi
7/22/2024 16:00	7/23/2024 05:00	13.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 05:00	7/23/2024 09:30	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 09:30	7/23/2024 11:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 2,692 psi Avg RT - 89 bpm / Max RT- 90 bpm Avg psi - 7,838 / Max psi - 9,959 psi Clean total - 9,832 bbl Slurry total - 10,365 bbl Total sand - 506,065 lbs F.G. 0.93
7/23/2024 11:30	7/23/2024 13:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 3,280 psi Plug Depth: 11,144' MD Plug type: Royal Composite Perf Depths: 10,963' (Top) 11,135' (Bottom) Total Fluid: 118 bbl Max Rate: 18 bpm Max psi: 4,400 psi
7/23/2024 13:00	7/24/2024 05:00	16.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 05:00	7/24/2024 05:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 05:15	7/24/2024 07:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 3,117 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 7,881 / Max psi -9,878 psi Clean total - 9,507 bbl Slurry total - 10,534 bbl Total sand - 508,101 lbs F.G. .96



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/24/2024 07:30	7/24/2024 08:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 3,000 psi Plug Depth: 10,365' MD Plug type: Royal Composite Perf Depths: 10,161' (Top) 10,355' (Bottom) Total Fluid: 75 bbl Max Rate: 18 bpm Max psi: 4,400 psi
7/24/2024 08:45	7/24/2024 23:45	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 23:45	7/25/2024 02:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2,504 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 7,225 / Max psi -9,736 psi Clean total - 9,444 bbl Slurry total - 9,991 bbl Total sand - 508,209 lbs F.G. 0.90
7/25/2024 02:00	7/25/2024 03:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 3,150 psi Plug Depth: 10,150' MD Plug type: Royal Composite Perf Depths: 9,946' (Top) 10,141' (Bottom) Total Fluid: 56 bbl Max Rate: 18 bpm Max psi: 4,060 psi
7/25/2024 03:15	7/25/2024 05:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 05:00	7/25/2024 20:15	15.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 20:15	7/25/2024 22:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 2,725 psi Avg RT - 89.8 bpm / Max - 91.4 bpm Avg psi - 7,465 / Max psi - 11,222 psi Clean total - 9,583 bbl Slurry total - 10,130 bbl Total sand - 508,002 lbs F.G..95
7/25/2024 22:15	7/25/2024 23:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 3,350 psi Plug Depth: 9,938' MD Plug type: Royal Composite Perf Depths: 9,733' (Top) 9,925' (Bottom) Total Fluid: 48 bbl Max Rate: 18 bpm Max psi: 4,100 psi
7/25/2024 23:30	7/26/2024 05:00	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 05:00	7/26/2024 10:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 10:45	7/26/2024 13:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 2,550 psi Avg RT - 89.4 bpm / Max - 90.8 bpm Avg psi - 7,386 / Max psi - 9,127 psi Clean total - 9,220 bbl Slurry total - 9,768 bbl Total sand - 507,932 lbs F.G..91
7/26/2024 13:00	7/26/2024 14:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 3,320 psi Plug Depth: 9,720' MD Plug type: Royal Composite Perf Depths: 9,516' (Top) 9,710' (Bottom) Total Fluid: 46 bbl Max Rate: 15 bpm Max psi: 5,600 psi
7/26/2024 14:00	7/27/2024 02:15	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 02:15	7/27/2024 03:15	1.00	Frac, <code2>	Frac. Job	FRAC				Start Stage 44
7/27/2024 03:15	7/27/2024 03:45	0.50	Frac, <code2>	Non-Productive Time	NPT				Blender discharge leaking. Flush well, weld leak mand resume frac. NPT - 0.62 hrs
7/27/2024 03:45	7/27/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 44 OW: 2,548 psi Avg RT - 90 bpm / Max - 94 bpm Avg psi - 7,391 / Max psi - 10,067 psi Clean total - 10,868 bbl Slurry total - 11,414 bbl Total sand - 507,455 lbs F.G. 0.97
7/27/2024 05:00	7/27/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 45 Open Well: 3,481 psi Plug Depth: 9,505'MD Plug type: Royal Composite Perf Depths: 9,301' (Top) 9,495' (Bottom) Total Fluid: 47 bbl Max Rate: 16 bpm Max psi: 6,100 psi
7/27/2024 06:00	7/27/2024 21:15	15.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/27/2024 21:15	7/27/2024 22:30	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 45 Flushed during 2 ppg to repair leak on Blender discharge manifold.
7/27/2024 22:30	7/27/2024 23:15	0.75	Frac, <code2>	Non-Productive Time	NPT				Weld on Blender discharge manifold.
7/27/2024 23:15	7/28/2024 00:00	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 45 OW: 2,480 psi Avg RT - 89 bpm / Max - 92 bpm Avg psi - 7,376 / Max psi - 10,740 psi Clean total - 10,534 bbl Slurry total - 11,080 bbl Total sand - 507,344 lbs F.G. .96
7/28/2024 00:00	7/28/2024 01:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 46 Open Well: 3,120 psi Plug Depth: 9,290' MD Plug type: Royal Composite Perf Depths: 9,086' (Top) 9,278' (Bottom) Total Fluid: 35 bbl Max Rate: 15 bpm Max psi: 6,900 psi
7/28/2024 01:15	7/28/2024 05:00	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 05:00	7/28/2024 10:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 10:00	7/28/2024 12:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 46 OW: 3,250 psi Avg RT - 85.9 bpm / Max RT- 91.7 bpm Avg psi - 7,449 / Max psi - 10,004 psi Clean total - 9,415 bbl Slurry total - 9,959 bbl Total sand - 507,670 lbs F.G. 0.94
7/28/2024 12:30	7/29/2024 05:00	16.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 05:00	7/30/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/30/2024 05:00	7/31/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/31/2024 05:00	7/31/2024 09:00	4.00		Inactive	INACTIVE				Wait on DO
7/31/2024 09:00	7/31/2024 21:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Rig down Frac crew Zipper manifold, and monoline and support equipment.
7/31/2024 21:00	8/1/2024 05:00	8.00		Inactive	INACTIVE				SDFN
8/1/2024 05:00	8/1/2024 17:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rigging down Cactus and Solaris. Clean F/B tanks. Spot tanks for CT ops.
8/1/2024 17:00	8/2/2024 05:00	12.00		Inactive	INACTIVE				SDFN
8/2/2024 05:00	8/2/2024 07:00	2.00		Inactive	INACTIVE				Inactive
8/2/2024 07:00	8/2/2024 17:00	10.00	Drillout, <code2>	Other	OTH				Rig in flowback for coil tubing operations and continue moving out cactus.
8/2/2024 17:00	8/3/2024 05:00	12.00		Inactive	INACTIVE				Inactive
8/7/2024 05:00	8/7/2024 09:00	4.00	Drillout, <code2>	Other	OTH				Waiting on equipment
8/7/2024 09:00	8/7/2024 09:15	0.25	Drillout, <code2>	Safety Meeting	SMTG				Coil unit arrives, hold pre-job safety meeting
8/7/2024 09:15	8/7/2024 11:15	2.00	Drillout, <code2>	Rig Up/Down	SRIG				Start rigging up coil unit and fluid pumps
8/7/2024 11:15	8/7/2024 14:15	3.00	Drillout, <code2>	Install BOP's	BOPI				N/U bop's. RU flowback to CTU flowcross. MU Coil connector & pull test to 35K. MU to test pipe rams & blinds. Test & chart BOP pipe rams 300 psi low & 7,500 psi high.
8/7/2024 14:15	8/7/2024 16:00	1.75	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempess filter sub, tempess agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.22' Test motor- 4 bpm@ 3,100 psi. 4.5 bpm @ 3,900 psi 5 bpm@ 4,500 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
8/7/2024 16:00	8/7/2024 18:00	2.00	Drillout, <code2>	Wash	WASH				Open well. Well has 1,850 psi, start rih to first plug 1st plug no show @ 18:33



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/7/2024 18:00	8/7/2024 21:00	3.00	Drillout, <code2>	Coil Tubing Unit	CTU				Plug #1: Set Depth (ft) 9,290'; CT Depth (ft) no show; Tag plug @ 18:33; Drill Time N/A min; CT Press (psi) 4,320; WHP (psi) 1,880; Circ Rate 4; Return Rate 4 BPM Plug #2: Set Depth (ft) 9,505'; CT Depth (ft) 9,497'; Tag plug @ 18:38; Drill Time 9 min; CT Press (psi) 4,205; WHP (psi) 1,768; Circ Rate 4; Return Rate 4 BPM Plug #3: Set Depth (ft) 9,720'; CT Depth (ft) 9,711'; Tag plug @ 19:06; Drill Time 4 min; CT Press (psi) 4,297; WHP (psi) 1,900; Circ Rate 4; Return Rate 4 BPM Plug #4: Set Depth (ft) 9,924'; CT Depth (ft) 9,922'; Tag plug @ 19:29; Drill Time 4.5 min; CT Press (psi) 4,927; WHP (psi) 1,733; Circ Rate 4.5; Return Rate 4.4 BPM Plug #5: Set Depth (ft) 10,150'; CT Depth (ft) 10,142'; Tag plug @ 19:54; Drill Time 4 min; CT Press (psi) 4,919; WHP (psi) 1,825; Circ Rate 4.5; Return Rate 4.4 BPM Plug #6: Set Depth (ft) 10,365'; CT Depth (ft) 10,351'; Tag plug @ 20:14; Drill Time 3 min; CT Press (psi) 5,100; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM
8/7/2024 21:00	8/8/2024 00:00	3.00	Drillout, <code2>	Coil Tubing Unit	CTU				Plug #7: Set Depth (ft) 11,144'; CT Depth (ft) 11,136'; Tag plug @ 20:56; Drill Time 11 min; CT Press (psi) 4,950; WHP (psi) 1,786; Circ Rate 4.5; Return Rate 4.5 BPM Plug #8: Set Depth (ft) 11,333'; CT Depth (ft) 11,326'; Tag plug @ 21:23; Drill Time 4 min; CT Press (psi) 5,000; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.5 BPM Plug #9: Set Depth (ft) 11,522'; CT Depth (ft) 11,514'; Tag plug @ 21:44; Drill Time 2 min; CT Press (psi) 5,061; WHP (psi) 1,738; Circ Rate 4.5; Return Rate 4.5 BPM Plug #10: Set Depth (ft) 11,700'; CT Depth (ft) 11,700'; Tag plug @ 22:10; Drill Time 3 min; CT Press (psi) 5,000; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.5 BPM Plug #11: Set Depth (ft) 11,900'; CT Depth (ft) 11,900'; Tag plug @ 22:42; Drill Time 2 min; CT Press (psi) 4,980; WHP (psi) 1,702; Circ Rate 4.5; Return Rate 4.5 BPM Plug #12: Set Depth (ft) 12,089'; CT Depth (ft) 12,078'; Tag plug @ 22:55; Drill Time 2 min; CT Press (psi) 5,400; WHP (psi) 1,692; Circ Rate 4.5; Return Rate 4.5 BPM Plug #13: Set Depth (ft) 12,278'; CT Depth (ft) 12,264'; Tag plug @ 23:15; Drill Time 3 min; CT Press (psi) 5,020; WHP (psi) 1,570; Circ Rate 4.5; Return Rate 4.5 BPM Plug #14: Set Depth (ft) 12,467'; CT Depth (ft) 12,457'; Tag plug @ 23:36; Drill Time 5 min; CT Press (psi) 5,090; WHP (psi) 1,675; Circ Rate 4.5; Return Rate 4.5 BPM
8/8/2024 00:00	8/8/2024 03:00	3.00	Drillout, <code2>	Coil Tubing Unit	CTU				Plug #15: Set Depth (ft) 12,654'; CT Depth (ft) 12,642'; Tag plug @ 0:02; Drill Time 4 min; CT Press (psi) 5,165; WHP (psi) 1,683; Circ Rate 4.5; Return Rate 4.4 BPM Plug #16: Set Depth (ft) 12,845'; CT Depth (ft) 12,835'; Tag plug @ 0:29; Drill Time 4 min; CT Press (psi) 5,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #17: Set Depth (ft) 13,034'; CT Depth (ft) 13,021'; Tag plug @ 0:54; Drill Time 3 min; CT Press (psi) 5,000; WHP (psi) 1,608; Circ Rate 4.5; Return Rate 4.4 BPM Plug #18: Set Depth (ft) 13,223'; CT Depth (ft) 13,207'; Tag plug @ 1:21; Drill Time 2 min; CT Press (psi) 5,111; WHP (psi) 1,690; Circ Rate 4.5; Return Rate 4.4 BPM Plug #19: Set Depth (ft) 13,848'; CT Depth (ft) 13,837'; Tag plug @ 2:10; Drill Time 4 min; CT Press (psi) 5,125; WHP (psi) 1,680; Circ Rate 4.5; Return Rate 4.4 BPM Plug #20: Set Depth (ft) 14,047'; CT Depth (ft) 14,031'; Tag plug @ 2:32; Drill Time 4 min; CT Press (psi) 5,200; WHP (psi) 1,810; Circ Rate 4.5; Return Rate 4.4 BPM



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/8/2024 03:00	8/8/2024 05:00	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				Plug #21: Set Depth (ft) 14,244'; CT Depth (ft) 14,228'; Tag plug @ 3:12; Drill Time 4 min; CT Press (psi) 5,140; WHP (psi) 1,742; Circ Rate 4.5; Return Rate 4.4 BPM Plug #22: Set Depth (ft) 14,441'; CT Depth (ft) 14,422'; Tag plug @ 3:36; Drill Time 3 min; CT Press (psi) 4,950; WHP (psi) 1,681; Circ Rate 4.5; Return Rate 4.4 BPM Plug #23: Set Depth (ft) 14,640'; CT Depth (ft) 14,624'; Tag plug @ 4:01; Drill Time 2 min; CT Press (psi) 5,155; WHP (psi) 1,685; Circ Rate 4.5; Return Rate 4.4 BPM Plug #24: Set Depth (ft) 14,835'; CT Depth (ft) 14,817'; Tag plug @ 4:23; Drill Time 3 min; CT Press (psi) 5,113; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Continued in hole to plug 25 @ report time.
8/8/2024 05:00	8/8/2024 08:00	3.00	Drillout, <code2>	Wash	WASH				Plug #25: Set Depth (ft) 15,032'; CT Depth (ft) 15,015'; Tag plug @ 5:00; Drill Time 3 min; CT Press (psi) 5,150; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #26: Set Depth (ft) 15,229'; CT Depth (ft) 15,208'; Tag plug @ 5:10; Drill Time 2 min; CT Press (psi) 5,150; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #27: Set Depth (ft) 15,426'; CT Depth (ft) 15,408'; Tag plug @ 5:28; Drill Time 3 min; CT Press (psi) 5,150; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #28: Set Depth (ft) 15,620'; CT Depth (ft) 15,606'; Tag plug @ 5:49; Drill Time 2 min; CT Press (psi) 5,175; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #29: Set Depth (ft) 15,820'; CT Depth (ft) 15,802'; Tag plug @ 6:11; Drill Time 3 min; CT Press (psi) 5,175; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #30: Set Depth (ft) 16,017'; CT Depth (ft) 15,994'; Tag plug @ 6:35; Drill Time 3 min; CT Press (psi) 5,175; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #31: Set Depth (ft) 16,214'; CT Depth (ft) 16,188'; Tag plug @ 7:03; Drill Time 2 min; CT Press (psi) 5,175; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #32: Set Depth (ft) 16,414'; CT Depth (ft) 16,395'; Tag plug @ 7:29; Drill Time 2 min; CT Press (psi) 5,200; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.4 BPM Plug #33: Set Depth (ft) 16,608'; CT Depth (ft) 16,586'; Tag plug @ 7:52; Drill Time 3 min; CT Press (psi) 5,200; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.4 BPM
8/8/2024 08:00	8/8/2024 11:45	3.75	Drillout, <code2>	Wash	WASH				Plug #34: Set Depth (ft) 16,794'; CT Depth (ft) 16,774'; Tag plug @ 8:26; Drill Time 3 min; CT Press (psi) 5,200; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.4 BPM Plug #35: Set Depth (ft) 17,002'; CT Depth (ft) 16,975'; Tag plug @ 8:56; Drill Time 2 min; CT Press (psi) 5,200; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.4 BPM Plug #36: Set Depth (ft) 17,188'; CT Depth (ft) 17,160'; Tag plug @ 9:19; Drill Time 2 min; CT Press (psi) 5,200; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #37: Set Depth (ft) 17,395'; CT Depth (ft) 17,369'; Tag plug @ 9:46; Drill Time 4 min; CT Press (psi) 5,200; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #38: Set Depth (ft) 17,593'; CT Depth (ft) 17,562'; Tag plug @ 10:10; Drill Time 3 min; CT Press (psi) 5,250; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #39: Set Depth (ft) 17,790'; CT Depth (ft) 17,759'; Tag plug @ 10:35; Drill Time 2 min; CT Press (psi) 5,250; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #40: Set Depth (ft) 17,987'; CT Depth (ft) 17,964'; Tag plug @ 11:06; Drill Time 3 min; CT Press (psi) 5,250; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM Plug #41: Set Depth (ft) 18,182'; CT Depth (ft) 18,152'; Tag plug @ 11:41; Drill Time 4 min; CT Press (psi) 5,250; WHP (psi) 1,750; Circ Rate 4.5; Return Rate 4.4 BPM



Operation Summary Report
SOUTH MOON 4-31-32-C4-2H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/8/2024 11:45	8/8/2024 16:00	4.25	Drillout, <code2>	Wash	WASH				Plug #42: Set Depth (ft) 18,381'; CT Depth (ft) 18,390'; Tag plug @ 12:11; Drill Time 0 min; CT Press (psi) 6,250; WHP (psi) 1,750; Circ Rate 5; Return Rate 4.8 BPM Plug #43: Set Depth (ft) 18,578'; CT Depth (ft) 18,547'; Tag plug @ 12:29; Drill Time 0 min; CT Press (psi) 6,175; WHP (psi) 1,750; Circ Rate 5; Return Rate 4.8 BPM Plug #44: Set Depth (ft) 19,148'; CT Depth (ft) 19,148'; Tag plug @ 13:15; Drill Time 0 min; CT Press (psi) 6,175; WHP (psi) 1,750; Circ Rate 5; Return Rate 4.8 BPM Plug #45: Set Depth (ft) 19,327'; CT Depth (ft) 19,327'; Tag plug @ 0:00; Drill Time 0 min; CT Press (psi) 6,250; WHP (psi) 1,750; Circ Rate 5; Return Rate 4.8 BPM
8/8/2024 16:00	8/8/2024 16:30	0.50	Drillout, <code2>	Wash	WASH				Reach TD @ 19,362' ctm, circulate 10-20-10 gel sweep
8/8/2024 16:30	8/9/2024 01:45	9.25	Drillout, <code2>	Wash	WASH				Start pooh, send 10-20-10 sweeps at mid lateral and heel @ 17:30 CT had to RBIH due to a few gaps on reel (1000') est lost time of 1.75 hrs. Begin POOH after fixing pipe on reel @ 20:00 CT on surface SI well bleed pressure to 0 psi break off well all tools accounted for break off tools. SICP-2,090 MO to S MOON 3H.
8/9/2024 01:45	8/9/2024 05:00	3.25	Drillout, <code2>	Coil Tubing Unit	CTU				WSI Waiting on offset well DO Ops.
8/22/2024 05:00	8/23/2024 05:00	24.00	Drillout, <code2>	Shut-In Well	SIW				Monitor well pressure SICP-1,900 PSI
8/23/2024 05:00	8/23/2024 12:00	7.00		Inactive	INACTIVE				Inactive
8/23/2024 12:00	8/23/2024 21:00	9.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and iInstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
8/23/2024 21:00	8/24/2024 05:00	8.00		Inactive	INACTIVE				WSI Inactive