

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME Jorgensen UT 16-9 3-2-9-4-12H
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐				4. API NUMBER 4301354351			
5. NAME OF OPERATOR Ovintiv USA, Inc.					6. OPERATOR PHONE			7. FIELD NAME PLEASANT VALLEY		
8. ADDRESS OF OPERATOR 4 Waterway Square Place, Suite 100, The Woodlands, TX, 77380					9. OPERATOR E-MAIL andrea.rasey@ovintiv.com			10. UNIT NAME		
11. MINERAL LEASE NUMBER MULTIPLE LEASES			12. MINERAL OWNERSHIP INDIAN,FEE			13. SURFACE OWNERSHIP FEE		14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 12/15/2022		16. DATE SPUDDED (ROTARY RIG) 12/26/2022		17. DATE TOTAL DEPTH REACHED 03/20/2023		18. DATE COMPLETED/ABANDONED 04/10/2023		19. DATE OF FIRST PROD. / INJ. PROD:04/28/2023 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5294 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5264 (US Feet)		
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 19115 TVD 9519			25. PLUGGED BACK TOTAL DEPTH MD 19115 TVD 9519		
26. CURRENT WELL STATUS Producing										

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	326 FSL	1115 FEL	SESE	9	3.0 S	2.0 W	U	575780	4453704
Producing Interval Top	362 FSL	1257 FEL	SESE	9	3.0 S	2.0 W	U	575736	4453714
Producing Interval Bottom	697 FNL	1084 FEL	NENE	4	3.0 S	2.0 W	U	575694	4456600
Total Depth	629 FNL	1084 FEL	NENE	4	3.0 S	2.0 W	U	575694	4456621

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	30.0	20.0	106.5	J-55	NT	0	110		L	Class G Cement	75	1.17	15.8	0	Calculated
SURF	17.5	13.375	54.5	J-55	BTC	0	2657	2657	L	Class A Cement	1440	1.77	13.1	0	Calculated
									T	Class A Cement	560	3.15	15.8		
INT	10.625	8.625	32.0	L-80	BTC	0	8790	8790	L	Type I	943	1.99	11.5	0	Calculated
									T	Class G Cement	205	1.48	14.0		
PROD	7.875	5.5	20.0	P-110	BTC	0	19105	19105	L	Type I	2787	1.17	15.2	0	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
2.875	0	8428	8361

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	3753	3717	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	GARDEN GULCH	6538	6459	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	WASATCH	9104	8895	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
3	9557	19048	9032	9516	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
3	9557	19048	04/28/2023	05/07/2023	24		1084	Flowing
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)		
	2489	1576	525	2489	1576	525	633	40.3 1.0000

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL

RECEIVED: Oct. 02, 2023

3	Hydraulic Fracture	9557	19048	03/30/2023	04/10/2023	406,885 bbls fresh water; 20,849,998 lbs 100 Mesh
---	--------------------	------	-------	------------	------------	---

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)

REPORTS AND OTHER INFORMATION.

Dx Survey

DST Report

Core Analysis

DOGM Form 7

Geologic Report

Wellbore Diagram

Other

SUBMITTED PDF LOGS
GAMMA RAY

SUBMITTED LAS LOGS
GAMMA RAY

OGM Official Use Only

Division Records - Changes
mcrocker 11/17/2023 Plugback_Depth_MD - From : 19115
mcrocker 11/17/2023 Plugback_Depth_TVD - From : 9519
mcrocker 11/17/2023 Wh_FtEW3 - From 1289: 1084
mcrocker 11/17/2023 Wh_FtEW4 - From 1288: 1084
mcrocker 11/17/2023 Wh_FtNS3 - From 690: 697
mcrocker 11/17/2023 Wh_FtNS4 - From 623: 629
mcrocker 11/17/2023 Wh_X2 - From : 575736
mcrocker 11/17/2023 Wh_X3 - From : 575694
mcrocker 11/17/2023 Wh_X4 - From : 575694
mcrocker 11/17/2023 Wh_Y2 - From : 4453714
mcrocker 11/17/2023 Wh_Y3 - From : 4456600
mcrocker 11/17/2023 Wh_Y4 - From : 4456621

Accepted by the
Utah Division of
Oil, Gas and Mining

FOR RECORD ONLY

(This is not an approval)

November 17, 2023

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.

NAME Erick Rodriguez	TITLE Sr. Regulatory Analyst	DATE 09/07/2023
SIGNATURE N/A	PHONE 281-847-6028	EMAIL erick.rodriquez@ovintiv.com

RECEIVED: Oct. 02, 2023



Drilling Operations Summary

JORGENSEN UT 16-9 3-2-9-4-12H

API/UWI 43013543510000	Spud Date 12/26/2022	Basin Uinta Basin	State/Province UT
Job Category Drilling	Job Start Date 12/25/2022	Target Depth (MD) (ftKB) 19,500.0	Target Depth (TVD) (ftKB)

Daily Operations

Rpt #	Start Date	End Date	24 Hr Summary
1.0	12/1/2022		DO NOT DELETE - PAD CONSTRUCTION FROM SITEVIEW
2.0	12/25/2022	12/26/2022	Skid Rig, Rig Up, P/U BHA, Drill 17.5" Srf from 80' to 200' ft
3.0	12/26/2022	12/27/2022	Drill 17.5 Surface from 200' to 794', Repair Standpipe, Drill Srf from 794' to 1,600
4.0	12/27/2022	12/28/2022	Drill 17.5" Surface from 1,600' to 2,400'
5.0	12/28/2022	12/29/2022	Drill 17.5" Srf from 2,400 to 2,508, CBU, Tooh, C/O Bit, Inspect M/Mtr (OK) TIH, Drill 17.5" Surface from 2,508' to 2,685, CBU 2x
6.0	12/29/2022	12/30/2022	CBU, Tooh/LDDP, Clean Cellar, Install weld Load Ring On Conductor, Install 3' Nipple f/Top Job, R/U Casing Crew, HPJSM, Run 13.38" Casing to 2,668, Land Manderall, test Manderall Seals, CBU, R/U Propetro, HPJSM, Cmt 13.38" Casing, Test Casing to 1500 psi f/30 Min (OK). R/D Propetro, L/D 13.38" Land Joint
7.0	3/3/2023	3/4/2023	Finished skidding Nipple up Test bops Transfer over mud.C/O saver sub P/U BHA
8.0	3/4/2023	3/5/2023	P/U BHA TIH drill out shoe trackDrilled from 2770' to 3220', 355' in 4.75 hours at 74.8 fph. Rotate 250' in 3 hours at 83.3 fph. Slide 105' in 1.75 hours at 60 fph.
9.0	3/5/2023	3/6/2023	Drilled from 3220' to 6336', 3116' in 24 hours at 129.9 fph. Rotate 3005' in 18.5 hours at 162.4 fph. Slide 111' in 5.5 hours at 20.1 fph.
10.0	3/6/2023	3/7/2023	Drilled from 6336' to 7470', 1134' in 11.5 hours at 98.7 fph. Rotate 1134' in 11.5 hours at 98.6 fph.Pump sweeps around TOH C/O Bit TIH. Drilled from 7470' to 7690', 220' in 2 hours at 110 fph. Rotate 220' in 2 hours at 110 fph.
11.0	3/7/2023	3/8/2023	Drilled from 7690' to 8413', 723' in 6.25 hours at 115.7 fph. Rotate 723' in 6.25 hours at 115.7 fph. CBU. TOH. L/D. 6.5 DCS. P/U. Curve BHA. TIH Drilled from 8413' to 8462', 49' in 3 hours at 16.4 fph. Slide 49' in 3 hours at 16.3 fph. CBU TOH
12.0	3/8/2023	3/9/2023	Tooh, L/D M/Mtr, P/U M/Mtr, TIH, CDL, RS, TIH Drilled from 8462' to 8807', 345' in 7.75 hours at 44.6 fph. Rotate 71' in 1.5 hours at 47.3 fph. Slide 274' in 6.25 hours at 43.8 fph.CBU TOH.L/D BHA
13.0	3/9/2023	3/10/2023	L/D BHA, Pull WB, R/U Franks Casing Tools, HPJSM, Run 8 5/8 #32 lbs csg to 8,792, CBU, R/D Franks, R/U American Cementers, HPJSM, Cement 8 5/8 Casing, Test Casing to 2,000 psi f/30 min (OK), R/D American, Install Pack-Off and Pull Test (OK), Install WB, P/U BHA #7 TIH.
14.0	3/10/2023	3/11/2023	TIH, Drill Floats, Drill Curve from 8807' to 9048', 241' in 6.5 hours at 37.1 fph. Slide 241' in 6.5 hours at 37 fph. TOH L/D Directional BHA P/U cleanup BHA TIH.
15.0	3/11/2023	3/12/2023	TIH, Mill, Tooh, L/D Mill Assembly, P/U Directional Tools, TIH Drilled from 9048' to 9663', 615' in 7 hours at 87.8 fph. Rotate 350' in 2.75 hours at 127.2 fph. Slide 265' in 4.25 hours at 62.8 fph.
16.0	3/12/2023	3/13/2023	Drilled from 9663' to 12100', 2437' in 23.75 hours at 102.7 fph. Rotate 2266' in 17 hours at 133.3 fph. Slide 171' in 6.75 hours at 25.3 fph. Lateral drilled past 80° = 2549'. Lateral remaining = 7400'.
17.0	3/13/2023	3/14/2023	Drilled from 12100' to 12143', 43' in 1.5 hours at 28.7 fph. Rotate 33' in 0.5 hour at 66 fph. Slide 10' in 1 hour at 10 fph. '. CBU, Tooh, Adjust Link Tilt, Tooh, C/O M/Mtr & Bit, TIH, CDL, TIH W&R to bottom.Drilled from 12143' to 12252', 109' in 1.5 hours at 72.7 fph. Rotate 109' in 1.5 hours at 72.7 fph. Lateral drilled past 80° = 2701'. Lateral remaining = 7248'.
18.0	3/14/2023	3/15/2023	Drilled from 12252' to 13884', 1632' in 21 hours at 77.8 fph. Rotate 1538' in 14.5 hours at 106.1 fph. Slide 94' in 6.5 hours at 14.4 fph. Lateral drilled past 80° = 4333'. Lateral remaining = 5616'.
19.0	3/15/2023	3/16/2023	Drilled from 13884' to 15762', 1878' in 22.75 hours at 82.6 fph. Rotate 1807' in 17.75 hours at 101.8 fph. Slide 71' in 5 hours at 14.2 fph. Lateral drilled past 80° = 6211'. Lateral remaining = 3738'. Service Rig
20.0	3/16/2023	3/17/2023	Drilled from 15762' to 16620', 858' in 12 hours at 71.5 fph. Rotate 820' in 9.5 hours at 86.3 fph. Slide 38' in 2.5 hours at 15.2 fph. Lateral drilled past 80° = 7069'. Lateral remaining = 2880'.Trouble Shoot & C/O Inverter in VFD, Pump sweep, Circ B/U, TOH, C/O Bha
21.0	3/17/2023	3/18/2023	C/O BHA, TIH, W&R Multi-Places,Drilled from 16620' to 16680', 60' in 2 hours at 30 fph. Rotate 60' in 2 hours at 30 fph. Lateral drilled past 80° = 7129'. Lateral remaining = 2820', Toh Due To ROP, C/O BHA, TIH
22.0	3/18/2023	3/19/2023	TIH, Drilled from 16680' to 16784', 104' in 1.25 hours at 83.2 fph. Rotate 104' in 1.25 hours at 83.2 fph. Lateral drilled past 80° = 7233', C/O Swivel Packing & Rig Service, Drilled from 16784' to 17715', 931' in 14 hours at 66.5 fph. Rotate 898' in 11.75 hours at 76.4 fph. Slide 33' in 2.25 hours at 14.6 fph. Lateral drilled past 80° = 8164'. Lateral remaining = 1785'.
23.0	3/19/2023	3/20/2023	Drilled from 17715' to 19115', 1400' in 20.75 hours at 67.5 fph. Rotate 1306' in 14 hours at 93.3 fph. Slide 94' in 6.75 hours at 13.9 fph. Lateral drilled past 80° = 9564'. Lateral remaining = 385'. Circ & Pump Lcm Sweeps



Drilling Operations Summary

Daily Operations			
Rpt #	Start Date	End Date	24 Hr Summary
24.0	3/20/2023	3/21/2023	Circulate raising mud weight to 14.9, Flow Check, P/Slug, Tooh, RS, Tooh to 17,200, LDDP to 6000', TIH to 8100', LDDP
25.0	3/21/2023	3/22/2023	LDDP,L/D Bha, Retrieve Wear Bushing, PJSM & R/U Franks Casing Tools, Run 5 1/2" 20# Casing
26.0	3/22/2023	3/23/2023	Run 5 1/2" Casing, Circ B/U, Spot Lcm Pill, Cement Casing, Set Casing Slips, Pack-off & Test, Install Nite Cap, Clean Mud tanks, Finish Nipple Down BOP



Completion Operations Summary

JORGENSEN UT 16-9 3-2-9-4-12H

API/UWI 43013543510000	Spud Date 12/26/2022	Basin Uinta Basin	State/Province UT
Job Category Completion	Job Start Date 3/30/2023	Target Depth (MD) (ftKB)	Target Depth (TVD) (ftKB)

Daily Operations

Rpt #	Start Date	End Date	24 Hr Summary
1.0			This report was automatically created by WellView-SiteView Costs Integrator.
2.0	3/26/2023	3/27/2023	NU Cactus Tubing Head NU FMC TP Stack PSI Tests - Good Tests MIRU Yellow Jacket PD for Toe Preps MIRU Frac Support Equipment
3.0	3/27/2023	3/28/2023	MIRU FMC Zipper Manifolds MIRU Flowback MIRU Sahara System Perform Casing Test 5,000 psi 10 min 7,000 psi 10 min 8,000 psi 10 min - Good Tests Pump and Displace 15% HCL Monitor Surface Casing 0 PSI W/ Crystal Gauge Secure Well Head Continue MIRU Frac and Support Equipment.
4.0	3/28/2023	3/29/2023	MIRU Frac and Support Equipment.
5.0	3/29/2023	3/30/2023	MIRU Frac and Support Equipment. Total Stages Completed: 0 of 40 Total Pad Stages Completed: 1 of 122 Pad Daily Stages Completed (5AM-5AM): 1 Pad Hours Pumping: 1.33 hrs Productive NPT: .42 hrs Pad NPT: 1.33 hrs MIRU: 20.92
6.0	3/30/2023	3/31/2023	PJSM With All Vendors Total Stages Completed: 3 of 40 Total Pad Stages Completed: 8 of 122 Pad Daily Stages Completed (5AM-5AM): 7 Pad Hours Pumping: 16.25 hrs Productive NPT: 1.5 hrs Pad NPT: 6.25 hrs
7.0	3/31/2023	4/1/2023	PJSM With All Vendors Total Stages Completed: 7 of 40 Total Pad Stages Completed: 21 of 122 Pad Daily Stages Completed (5AM-5AM): 13 Pad Hours Pumping: 20.75 hrs Productive NPT: 1.67 hrs Pad NPT: 1.58 hrs
8.0	4/1/2023	4/2/2023	PJSM With All Vendors Total Stages Completed: 10 of 40 Total Pad Stages Completed: 29 of 122 Pad Daily Stages Completed (5AM-5AM): 8 Pad Hours Pumping: 16.42 hrs Productive NPT: 2.75 hrs Pad NPT: 4.83 hr
9.0	4/2/2023	4/3/2023	PJSM With All Vendors Total Stages Completed: 12 of 40 Total Pad Stages Completed: 40 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 18.58 hrs Productive NPT: 2.42 hrs Pad NPT: 3 hr
10.0	4/3/2023	4/4/2023	PJSM With All Vendors Total Stages Completed: 15 of 40 Total Pad Stages Completed: 51 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 20.58 hrs Productive NPT: 2.25 hrs Pad NPT: 1.17 hr



Completion Operations Summary

Daily Operations

Rpt #	Start Date	End Date	24 Hr Summary
11.0	4/4/2023	4/5/2023	PJSM With All Vendors Total Stages Completed: 17 of 40 Total Pad Stages Completed: 62 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 18.58 hrs Productive NPT: 2.17 hrs Pad NPT: 3.25 hr
12.0	4/5/2023	4/6/2023	PJSM With All Vendors Total Stages Completed: 20 of 40 Total Pad Stages Completed: 73 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 18.42 hrs Productive NPT: 2.58 hrs Pad NPT: 3.00 hr
13.0	4/6/2023	4/7/2023	PJSM With All Vendors Total Stages Completed: 22 of 40 Total Pad Stages Completed: 81 of 122 Pad Daily Stages Completed (5AM-5AM): 8 Pad Hours Pumping: 15.75 hrs Productive NPT: 2.08 hrs Pad NPT: 6.17 hr
14.0	4/7/2023	4/8/2023	PJSM With All Vendors Total Stages Completed: 27 of 40 Total Pad Stages Completed: 92 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 18.67 hrs Productive NPT: 2.58 hrs Pad NPT: 2.75 hr
15.0	4/8/2023	4/9/2023	PJSM With All Vendors Total Stages Completed: 31 of 40 Total Pad Stages Completed: 101 of 122 Pad Daily Stages Completed (5AM-5AM): 9 Pad Hours Pumping: 16.84 hrs Productive NPT: 2.33 hrs Pad NPT: 4.83 hr
16.0	4/9/2023	4/10/2023	PJSM With All Vendors Total Stages Completed: 37 of 40 Total Pad Stages Completed: 112 of 122 Pad Daily Stages Completed (5AM-5AM): 11 Pad Hours Pumping: 19.42 hrs Productive NPT: 1.92 hrs Pad NPT: 2.66 hr
17.0	4/10/2023	4/11/2023	PJSM With All Vendors Total Stages Completed: 40 of 40 Total Pad Stages Completed: 119 of 122 Pad Daily Stages Completed (5AM-5AM): 7 Pad Hours Pumping: 10.42 hrs Productive NPT: 0.83 hrs Pad NPT: 12.75 hr
18.0	4/11/2023	4/12/2023	PJSM With All Vendors Total Stages Completed: 40 of 40 Total Pad Stages Completed: 122 of 122 Pad Daily Stages Completed (5AM-5AM): 3 Pad Hours Pumping: 4.75 hrs Productive NPT: 0.42 hrs Pad NPT: 6.42 hr RD/MOB: 12.41 Rig down FMC frac heads and monoline, Rig out Profrac , Go Wireline and Yellow Jacket pump down, Prep for Coil
19.0	4/12/2023	4/13/2023	Waiting on Coil Rotation
20.0	4/13/2023	4/14/2023	Waiting on Coil Rotation Swing over from 1HR. Nipple up BOPs. Make up new BHA.



Completion Operations Summary

Daily Operations

Rpt #	Start Date	End Date	24 Hr Summary
21.0	4/14/2023	4/15/2023	- MIRU Step Unit # 23 - Well Open @ 06:00HRS, SICP=3,400psi - Drill Out Plugs: 1 through 39. Avg Pump Rate In = 4 bpm @ 6935 psi, WHP = 2967 psi, Avg Return Rate = 4 bpm @ 3000 psi, Sand Returns = Medium. - POOH with coil
22.0	4/15/2023	4/16/2023	- Coil on surface well shut in @ 6:07HRS SICP=3180psi. Well complete in 1.0Days. Rig out move over to 42H.
23.0	4/16/2023	4/17/2023	Coil ops complete waiting on Production
24.0	4/17/2023	4/18/2023	Coil ops complete waiting on Production
25.0	4/18/2023	4/19/2023	- Move off tanks and all rentals
26.0	4/19/2023	4/19/2023	Contingency Day 05/08 - All costs after 05/07 enter on this day except for Sand/Water adjustments