

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING									FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG								1. WELL NAME North Moon 12-31-32-B4-8H		
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐						4. API NUMBER 4301354383		
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED		
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL amanda.crozier@crescentenergyco.com			10. UNIT NAME		
11. MINERAL LEASE NUMBER MULTIPLE LEASES			12. MINERAL OWNERSHIP INDIAN,FEE			13. SURFACE OWNERSHIP FEE		14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 04/03/2024		16. DATE SPUDDED (ROTARY RIG) 05/13/2024		17. DATE TOTAL DEPTH REACHED 06/29/2024		18. DATE COMPLETED/ABANDONED 10/29/2024		19. DATE OF FIRST PROD. / INJ. PROD:10/29/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 6044 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 6016 (US Feet)		
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 21319 TVD 10278			25. PLUGGED BACK TOTAL DEPTH MD 21240 TVD 10278		
26. CURRENT WELL STATUS Producing										

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	324 FNL	501 FEL	LOT1	1	3.0 S	5.0 W	U	551788	4456291
Producing Interval Top	1650 FSL	3749 FWL	LOT3	31	2.0 S	4.0 W	U		
Producing Interval Bottom	1592 FSL	262 FEL	NESE	32	2.0 S	4.0 W	U		
Total Depth	1590 FSL	183 FEL	NESE	32	2.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	2647		L	Class G Cement	390	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	10287		L	NeoCem	795	2.07	12.5	4000	Calculated
									T	NeoCem	475	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	9603	21319		L	Halcem	785	1.54	14.8	9603	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER - UPPER	4770	4664	Sandstone, Shale
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	6720	6516	Sandstone, Shale
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GREEN RIVER - LOWER	8227	7968	Sandstone, Shale
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	CASTLE PEAK	9997	9725	Sandstone, Shale, Oil
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	UTELAND BUTTE	10071	9791	Sandstone, Shale, Oil
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	14488	21240			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD

5	14488	21240	10/29/2024	11/13/2024	24		2223	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	1072	41.3	
	1019	1092	879	1019	1092	879			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TREATMENT TYPE		TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL		
5	WATER		14488	21240	09/13/2024	10/12/2024	14,562,550 lbs 100 mesh, 306,382 bbls water		

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)													
REPORTS AND OTHER INFORMATION.													
Dx Survey 		DST Report 		Core Analysis 		DOGM Form 7 		Geologic Report 		Wellbore Diagram 		Other 	
SUBMITTED PDF LOGS										SUBMITTED LAS LOGS			
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, CEMENT BOND										MEASURED WHILE DRILLING			

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.									
NAME			TITLE			DATE			
Mandie Crozier			Regulatory Specialist			12/12/2024			
SIGNATURE			PHONE			EMAIL			
N/A			435 646-4825			mCrozier@javelinep.com			

NORTH MOON 12-31-32-B4-8H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	21,098	21,240	16	0.4	418,300			13,900
2	20,937	21,079	16	0.4	392,460			7,466
3	20,776	20,918	16	0.4	383,650			7,626
4	20,615	20,757	16	0.4	31,060			5,227
5	20,453	20,595	16	0.4	405,880			8,194
6	20,292	20,434	16	0.4	393,000			7,932
7	20,131	20,273	16	0.4	399,900			7,770
8	19,970	20,112	16	0.4	389,020			8,640
9	19,809	19,951	16	0.4	404,880			11,179
10	19,647	19,789	16	0.4	392,610			7,861
11	19,486	19,628	16	0.4	392,720			10,750
12	19,325	19,467	16	0.4	388,040			8,182
13	19,164	19,306	16	0.4	396,180			8,961
14	19,003	19,145	16	0.4	392,400			7,789
15	18,841	18,983	16	0.4	396,420			7,753
16	18,680	18,822	16	0.4	387,950			7,759
17	18,519	18,661	16	0.4	395,520			7,603
18	18,358	18,500	16	0.4	390,330			7,746
19	18,197	18,339	16	0.4	385,240			8,289
20	18,035	18,177	16	0.4	405,880			7,420
21	17,874	18,016	16	0.4	391,710			7,889
22	17,713	17,855	16	0.4	387,310			7,794
23	17,552	17,694	16	0.4	392,590			7,859
24	16,750	16,893	16	0.4	381,660			7,674
25	16,589	16,731	16	0.4	392,360			7,741
26	16,427	16,569	16	0.4	389,180			8,169
27	16,265	16,408	16	0.4	392,580			7,788
28	16,104	16,246	16	0.4	384,780			8,905
29	15,942	16,085	16	0.4	383,680			7,566
30	15,781	15,923	16	0.4	392,500			7,796
31	15,619	15,761	16	0.4	392,400			7,552
32	15,457	15,600	16	0.4	388,440			7,526
33	15,296	15,438	16	0.4	393,300			7,341
34	15,134	15,277	16	0.4	397,300			7,217
35	14,973	15,115	16	0.4	385,020			7,127
36	14,811	14,953	16	0.4	392,340			7,418
37	14,649	14,792	16	0.4	392,380			7,594
38	14,488	14,630	16	0.4	391,580			7,379



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Well Header									
Field Name	Pad Name NORTH MOON 1			Legal Well Name NORTH MOON 12-31-32-B4-8H			API/UWI 4301354383	County Duchesne	State/Province Utah
Job Category Drilling		Primary Job Type Drilling			Start Date 5/10/2024			End Date 7/2/2024	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/10/2024 14:00	5/11/2024 05:00	15.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT		128.0	RIG DOWN & MOVE IN. MOVED TUBULARS & WATER BASE PITS. 70% RD, 20% MOVED IN.
5/11/2024 05:00	5/12/2024 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	100% RIGGED DOWN, 90% MOVED IN, 30% RIGGED UP.
5/12/2024 05:00	5/13/2024 03:00	22.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	MOVED IN & RIGGED UP. 100% MOVED IN & RELEASED TRUCKS @ 19:00HRS. RAISED DERRICK @ 15:30 HRS, RAISED SUB @ 16:30 HRS. 90% RIGGED UP.
5/13/2024 03:00	5/13/2024 05:00	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	NU DIVERTER SYSTEM.
5/13/2024 05:00	5/13/2024 18:30	13.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	FINISHED NU FLOWLINE, RIG UP DRILL FLOOR, CORRECT ANOMALIES ON RIG INSPECTION. INSTALLED SHAKER SCREEN, LAY OUT & STRAP BHA & DP. INSTALLED SWIVEL PACKING & CHANGED OUT SAVER SUB. TESTED MUD LINES, RAN ALL PUMPS, ACCEPTED RIG @ 12:00
5/13/2024 18:30	5/13/2024 23:10	4.67	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PU, RACK BACK DRILL PIPE & DRILL COLLARS.
5/13/2024 23:10	5/14/2024 02:00	2.83	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU, 12.25" TK66 BIT, NOV MOTOR 1.83 7/8 4.0 SLK, MWD, NMDC.
5/14/2024 02:00	5/14/2024 03:00	1.00	Mobilization, Rig Mob	Other Trouble	OTHERTR	NPT	128.0	128.0	BIT WOULDN'T GO THROUGH ANNULAR. STAND BACK BHA. ANNULAR PARTIALLY CLOSED, RAN IN A STAND OF 5" DP, FUNCTIONED ANNULAR. ANNULAR OPENED COMPLETELY.
5/14/2024 03:00	5/14/2024 05:00	2.00	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	RUN IN BHA, PU 8" COLLARS. STAB ROTATING HEAD.
5/14/2024 05:00	5/14/2024 06:00	1.00	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	380.0	ROTATE 128' - 380' 252' @ 252 FPH. 500 GPM, 50 RPM. 4-8K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 06:00	5/14/2024 06:12	0.20	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	380.0	405.0	SLIDE 380' - 405' 25' @ 125 FPH. 600 GPM, 15-20 WOB, 300-400 DIFF.
5/14/2024 06:12	5/14/2024 06:31	0.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	405.0	472.0	ROTATE 405' - 472' 67' @ 201 FPH. 600 GPM, 60 RPM. 4-8K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 06:31	5/14/2024 06:42	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	472.0	500.0	SLIDE 472' - 500' 28' @ 168 FPH. 750 GPM, 15-20 WOB, 300-400 DIFF.
5/14/2024 06:42	5/14/2024 09:49	3.13	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	500.0	1,483.0	ROTATE 500' - 1,483' 983' @ 314 FPH. 750 GPM, 80 RPM. 4-8K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 09:49	5/14/2024 10:01	0.20	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,483.0	1,511.0	SLIDE 1,483' - 1,511' 28' @ 140 FPH. 750 GPM, 15-20 WOB, 300-400 DIFF.
5/14/2024 10:01	5/14/2024 11:25	1.40	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,511.0	1,867.0	ROTATE 1,511' - 1,867' 356' @ 254 FPH. 750 GPM, 80 RPM. 4-8K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 11:25	5/14/2024 11:39	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,867.0	1,892.0	SLIDE 1,867' - 1,892' 25' @ 115 FPH. 750 GPM, 15-20 WOB, 300-400 DIFF.
5/14/2024 11:39	5/14/2024 12:28	0.82	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,892.0	2,123.0	ROTATE 1,892' - 2,123' 231' @ 283 FPH. 750 GPM, 80 RPM. 4-8K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 12:28	5/14/2024 13:17	0.82	Surface, Drill	Rig Service	RIGSVC	PT	2,123.0	2,123.0	SERVICE RIG & FIX MUD LINE HOLE.
5/14/2024 13:17	5/14/2024 13:58	0.68	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,123.0	2,246.0	ROTATE 2,123' - 2,246' 123' @ 180 FPH. 850 GPM, 80 RPM. 4-10K TORQUE, 20-24 WOB, 200-400 DIFF.
5/14/2024 13:58	5/14/2024 14:08	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,246.0	2,268.0	SLIDE 2,246' - 2,268' 22' @ 132 FPH. 850 GPM, 15-20 WOB, 300-400 DIFF.
5/14/2024 14:08	5/14/2024 15:45	1.62	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,268.0	2,647.0	ROTATE 2,268' - 2,647' 379' @ 234 FPH. 850 GPM, 80 RPM. 4-12K TORQUE, 20-24 WOB, 200-400 DIFF. SURFACE CASING POINT.
5/14/2024 15:45	5/14/2024 16:45	1.00	Surface, Casing	Circulate	CIRC	PT	2,647.0	2,647.0	CIRCULATE T/ TOOH SEND X2 HI VIS SWEEPS.
5/14/2024 16:45	5/14/2024 19:03	2.30	Surface, Casing	Tripping	TRIP	PT	2,647.0	2,647.0	TOOH F/ 2,647' T/ BHA. WELL STATIC.
5/14/2024 19:03	5/14/2024 20:03	1.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	2,647.0	2,647.0	RACK BACK BHA. DRAIN MM. BIT 1/1
5/14/2024 20:03	5/14/2024 21:03	1.00	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	2,647.0	2,647.0	HELD 15 MIN SAFETY MEETING. RU FRANKS CASERS.
5/14/2024 21:03	5/15/2024 03:15	6.20	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	2,647.0	2,647.0	RUN SINGLE JOINT SHOE TRACK. TOTAL 63 JOINTS 9.625" BTC 36# J-55 CASING.FILL OVER TOP AS NEEDED. 21 CENTRALIZERS. ENCOUNTERED RESISTANCE F/ 400' T/ BOTTOM.
5/15/2024 03:15	5/15/2024 03:45	0.50	Surface, Casing	Circulate	CIRC	PT	2,647.0	2,647.0	CIRCULATE T/ CEMENT. RIG DOWN CASERS.
www.peloton.com									
Page 1/14									
Report Printed: 11/5/2024									



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/15/2024 03:45	5/15/2024 05:00	1.24	Surface, Casing	Primary Cementing	PRIMCEM	PT	2,647.0	2,647.0	PJSM & RU GREY ROCK. PUMPED 50 BBLS FW, 390 SACKS (184.0 BBLS) 12.0# LEAD CEMENT (2.66 YIELD), 345 SACKS (87.8 BBLS) 14.5# TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED W/ 202 BBLS OF FRESH WATER.
5/15/2024 05:00	5/15/2024 05:55	0.92	Surface, Casing	Primary Cementing	PRIMCEM	PT	2,647.0	2,647.0	FINISH PUMPING CEMENT. 62 BBLS BACK TO SURFACE.
5/15/2024 05:55	5/15/2024 07:30	1.58	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	2,647.0	2,647.0	NIPPLE DOWN. ANNULAR & RISER. CUT CASING. SUSPEND WELL 07:30 ON 5-15-24
6/9/2024 19:30	6/9/2024 20:30	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	2,647.0	2,647.0	WALK RIG, CENTER AND LEVEL OVER WELLBORE.
6/9/2024 20:30	6/9/2024 21:30	1.00	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	2,647.0	2,647.0	NIPPLE UP BOP. HOOK UP FLOWLINE. TURN BUCKLES, ACCUMULATOR LINES. FUNCTION ALL.
6/9/2024 21:30	6/10/2024 02:30	5.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	2,647.0	2,647.0	TEST ALL WELL CONTROL EQUIPMENT. 5" - 5,000 PSI HI, 250 LOW. BLIND RAMS, UPPER & LOWER PIPE RAMS. TEST ANNULAR TO 3,000 PSI HI, 250 LOW. 10/10 MIN HOLD. 4" - 10,000 PSI HI, 250 LOW. BLIND RAMS, UPPER & LOWER PIPE RAMS, CHOKE HOUSE. TEST ANNULAR TO 3,000 PSI HI, 250 LOW. 10/10 MIN HOLD.
6/10/2024 02:30	6/10/2024 03:00	0.50	Surface, Casing	Test Casing	TESTCAS	PT	2,647.0	2,647.0	TEST CASING. 1500 PSI, 30 MIN.
6/10/2024 03:00	6/10/2024 03:45	0.75	Surface, Casing	Other Activities	OTHER	PT	2,647.0	2,647.0	CHANGE OUT SAVER SUB.
6/10/2024 03:45	6/10/2024 04:30	0.75	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT	2,647.0	2,647.0	SLIP AND CUT 100' DRILLING LINE.
6/10/2024 04:30	6/10/2024 05:00	0.50	Surface, Casing	Rig Service	RIGSVC	PT		2,647.0	LUBRICATE RIG AND TDU.
6/10/2024 05:00	6/10/2024 06:49	1.83	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	2,647.0	2,647.0	PU BHA. 8.75" NOV TKF66, MOTOR 1.83 FBH 7/8 8.5 8.25 NBS
6/10/2024 06:49	6/10/2024 09:24	2.57	Surface, Casing	Tripping	TRIP	PT	2,647.0	2,647.0	TIH. 102' - 2,599'.
6/10/2024 09:24	6/10/2024 10:00	0.60	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	2,647.0	2,647.0	DRILL OUT FLOAT EQUIP, SHOE TRACK & 10' NEW FORMATION.
6/10/2024 10:00	6/10/2024 10:34	0.58	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	2,647.0	2,647.0	CBU & PERFORMED FIT TO 12.5 EMW WITH 10.6 PPG MUD @ 260 P[SI.
6/10/2024 10:34	6/10/2024 11:00	0.42	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,647.0	2,725.0	ROTATE 2,647' - 2,725' 78' @ 187 FPH. 650 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 11:00	6/10/2024 11:22	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,725.0	2,747.0	SLIDE 2,725' - 2,747' 22' @ 60 FPH. 650 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 11:22	6/10/2024 11:45	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,747.0	2,822.0	ROTATE 2,747' - 2,822' 75' @ 195 FPH. 650 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 11:45	6/10/2024 12:03	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,822.0	2,844.0	SLIDE 2,822' - 2,844' 22' @ 73 FPH. 650 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 12:03	6/10/2024 12:27	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,844.0	2,917.0	ROTATE 2,844' - 2,917' 73' @ 182 FPH. 650 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 12:27	6/10/2024 12:49	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,917.0	2,940.0	SLIDE 2,917' - 2,940' 23' @ 62 FPH. 650 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 12:49	6/10/2024 13:09	0.33	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	2,940.0	2,940.0	PU AGITATOR.
6/10/2024 13:09	6/10/2024 13:36	0.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,940.0	3,012.0	ROTATE 2,940' - 3,012' 72' @ 160 FPH. 650 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 13:36	6/10/2024 13:52	0.27	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,012.0	3,032.0	SLIDE 3,012' - 3,032' 20' @ 75 FPH. 650 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 13:52	6/10/2024 14:14	0.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,032.0	3,104.0	ROTATE 3,032' - 3,104' 72' @ 196 FPH. 650 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 14:14	6/10/2024 14:34	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,104.0	3,126.0	SLIDE 3,104' - 3,126' 22' @ 66 FPH. 650 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 14:34	6/10/2024 18:42	4.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,126.0	3,576.0	ROTATE 3,126' - 3,576' 450' @ 109 FPH. 550 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 18:42	6/10/2024 19:16	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,576.0	3,602.0	SLIDE 3,576' - 3,602' 26' @ 45 FPH. 550 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 19:16	6/10/2024 21:01	1.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,602.0	3,766.0	ROTATE 3,602' - 3,766' 164' @ 94 FPH. 550 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 21:01	6/10/2024 21:54	0.87	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,766.0	3,798.0	SLIDE 3,766' - 3,798' 32' @ 37 FPH. 550 GPM, 15-20 WOB, 100-350 DIFF.



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/10/2024 21:54	6/10/2024 22:37	0.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,798.0	3,860.0	ROTATE 3798' - 3,860' 62' @ 85 FPH. 550 GPM, 70 RPM. 8-10K TORQUE, 28 WOB, 250-550 DIFF.
6/10/2024 22:37	6/10/2024 23:27	0.83	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,860.0	3,897.0	SLIDE 3,860' - 3,897' 37' @ 44 FPH. 550 GPM, 15-20 WOB, 100-350 DIFF.
6/10/2024 23:27	6/11/2024 00:55	1.47	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,897.0	4,050.0	ROTATE 3,897' - 4,050' 153' @ 105 FPH. 550 GPM, 70 RPM. 9-11K TORQUE, 28 WOB, 250-550 DIFF.
6/11/2024 00:55	6/11/2024 01:49	0.90	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,050.0	4,088.0	SLIDE 4,050' - 4,088' 38' @ 42 FPH. 550 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 01:49	6/11/2024 04:09	2.32	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,088.0	4,331.0	ROTATE 4,088' - 4,331' 433' @ 105 FPH. 550 GPM, 70 RPM. 9-11K TORQUE, 28 WOB, 250-550 DIFF.
6/11/2024 04:09	6/11/2024 05:00	0.85	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,331.0	4,362.0	SLIDE 4,331' - 4,362' 31' @ 37 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 05:00	6/11/2024 07:52	2.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,362.0	4,620.0	ROTATE 4,362' - 4,620' 258' @ 90 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 28 WOB, 250-550 DIFF.
6/11/2024 07:52	6/11/2024 09:03	1.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,620.0	4,652.0	SLIDE 4,620' - 4,652' 32' @ 27 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 09:03	6/11/2024 12:09	3.10	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,652.0	4,808.0	ROTATE 4,652' - 4,808' 156' @ 50 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 28 WOB, 250-550 DIFF.
6/11/2024 12:09	6/11/2024 12:55	0.78	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,839.0	4,839.0	SLIDE 4,808' - 4,839' 31' @ 39 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 12:55	6/11/2024 13:51	0.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,839.0	4,900.0	ROTATE 4,839' - 4,900' 61' @ 67 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 28 WOB, 250-550 DIFF.
6/11/2024 13:51	6/11/2024 14:21	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	4,900.0	4,900.0	SERVICE RIG
6/11/2024 14:21	6/11/2024 15:24	1.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,900.0	5,002.0	ROTATE 4,900' - 5,002' 102' @ 97 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 15:24	6/11/2024 15:55	0.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,002.0	5,026.0	SLIDE 5,002' - 5,026' 24' @ 45 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 15:55	6/11/2024 17:03	1.12	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,026.0	5,192.0	ROTATE 5,026' - 5,192' 166' @ 148 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 17:03	6/11/2024 17:43	0.68	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,192.0	5,225.0	SLIDE 5,192' - 5,225' 33' @ 48 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 17:43	6/11/2024 18:07	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,225.0	5,283.0	ROTATE 5,225' - 5,283' 58' @ 145 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 18:07	6/11/2024 19:04	0.95	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,283.0	5,321.0	SLIDE 5,283' - 5,321' 38' @ 40 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 19:04	6/11/2024 19:28	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,321.0	5,382.0	ROTATE 5,321' - 5,382' 61' @ 152 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 19:28	6/11/2024 20:28	1.00	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,382.0	5,420.0	SLIDE 5,382' - 5,420' 38' @ 38 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 20:28	6/11/2024 21:27	0.98	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,420.0	5,573.0	ROTATE 5,420' - 5,573' 153' @ 156 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 21:27	6/11/2024 22:16	0.82	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,573.0	5,611.0	SLIDE 5,573' - 5,611' 38' @ 47 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 22:16	6/11/2024 22:40	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,611.0	5,661.0	ROTATE 5,611' - 5,661' 50' @ 125 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/11/2024 22:40	6/11/2024 23:55	1.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,661.0	5,700.0	SLIDE 5,661' - 5,700' 39' @ 31 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/11/2024 23:55	6/12/2024 00:27	0.53	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,700.0	5,758.0	ROTATE 5,700' - 5,758' 58' @ 109 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/12/2024 00:27	6/12/2024 01:33	1.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,758.0	5,804.0	SLIDE 5,758' - 5,804' 46' @ 42 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 01:33	6/12/2024 02:27	0.90	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,804.0	5,947.0	ROTATE 5,804' - 5,947' 143' @ 159 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/12/2024 02:27	6/12/2024 03:41	1.23	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,947.0	5,990.0	SLIDE 5,947' - 5,990' 43' @ 35 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 03:41	6/12/2024 03:57	0.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,990.0	6,038.0	ROTATE 5,990' - 6,038' 48' @ 180 FPH. 600 GPM, 75 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/12/2024 03:57	6/12/2024 05:00	1.04	Intermediate, Drill Vertical	Other Activities	OTHER	PT	6,038.0	6,038.0	RE TORQUE SAVER SUB
6/12/2024 05:00	6/12/2024 06:13	1.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,038.0	6,091.0	SLIDE 6,038' - 6,091' 53' @ 43 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 06:13	6/12/2024 06:37	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,091.0	6,137.0	ROTATE 6,091' - 6,137' 46' @ 115 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/12/2024 06:37	6/12/2024 07:31	0.90	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,137.0	6,182.0	SLIDE 6,137' - 6,182' 45' @ 50 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/12/2024 07:31	6/12/2024 08:21	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,182.0	6,331.0	ROTATE 6,182' - 6,331' 149' @ 178 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 250-550 DIFF.
6/12/2024 08:21	6/12/2024 09:40	1.32	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,331.0	6,373.0	SLIDE 6,331' - 6,373' 42' @ 31 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 09:40	6/12/2024 10:03	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,373.0	6,428.0	ROTATE 6,373' - 6,428' 55' @ 143 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 10:03	6/12/2024 10:55	0.88	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,428.0	6,463.0	SLIDE 6,428' - 6,463' 35' @ 39 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 10:55	6/12/2024 12:00	1.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,463.0	6,611.0	ROTATE 6,463' - 6,611' 148' @ 136 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 12:00	6/12/2024 13:35	1.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,611.0	6,657.0	SLIDE 6,611' - 6,657' 46' @ 29 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF. LOSS ZONE 6640'
6/12/2024 13:35	6/12/2024 13:56	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,657.0	6,706.0	ROTATE 6,657' - 6,706' 49' @ 140 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 13:56	6/12/2024 15:03	1.12	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,706.0	6,738.0	SLIDE 6,706' - 6,738' 32' @ 29 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 15:03	6/12/2024 15:30	0.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,738.0	6,802.0	ROTATE 6,738' - 6,802' 64' @ 142 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 15:30	6/12/2024 16:15	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,802.0	6,824.0	SLIDE 6,802' - 6,824' 22' @ 29 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 16:15	6/12/2024 16:52	0.62	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,824.0	6,895.0	ROTATE 6,824' - 6,895' 71' @ 115 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 16:52	6/12/2024 18:42	1.82	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,895.0	6,941.0	SLIDE 6,895' - 6,941' 46' @ 25 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 18:42	6/12/2024 19:28	0.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,941.0	6,989.0	ROTATE 6,941' - 6,989' 48' @ 61 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 19:28	6/12/2024 21:37	2.15	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,989.0	7,029.0	SLIDE 6,989' - 7,029' 40' @ 18 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/12/2024 21:37	6/12/2024 23:31	1.89	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,029.0	7,178.0	ROTATE 7,029' - 7,178' 149' @ 79 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/12/2024 23:31	6/13/2024 01:46	2.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,178.0	7,218.0	SLIDE 7,178' - 7,218' 40' @ 18 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 01:46	6/13/2024 02:46	1.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,218.0	7,270.0	ROTATE 7,218' - 7,270' 52' @ 52 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 02:46	6/13/2024 03:13	0.45	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,270.0	7,270.0	SERVICE RIG & TOP DRIVE.
6/13/2024 03:13	6/13/2024 04:40	1.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,270.0	7,371.0	ROTATE 7,270' - 7,371' 101' @ 70 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 04:40	6/13/2024 05:00	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,371.0	7,378.0	SLIDE 7,371' - 7,378' 7' @ 21 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 05:00	6/13/2024 05:40	0.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,378.0	7,392.0	SLIDE 7,378' - 7,392' 14' @ 21 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 05:40	6/13/2024 06:39	0.98	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,392.0	7,462.0	ROTATE 7,392' - 7,462' 70' @ 71 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 06:39	6/13/2024 07:58	1.32	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,462.0	7,482.0	SLIDE 7,462' - 7,482' 20' @ 15 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 07:58	6/13/2024 11:53	3.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,482.0	7,749.0	ROTATE 7,482' - 7,749' 267' @ 68 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 11:53	6/13/2024 13:15	1.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,749.0	7,761.0	SLIDE 7,749' - 7,761' 12' @ 8 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 13:15	6/13/2024 14:06	0.85	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,761.0	7,839.0	ROTATE 7,761' - 7,839' 78' @ 91 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 14:06	6/13/2024 14:35	0.48	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,839.0	7,839.0	SERVICE RIG
6/13/2024 14:35	6/13/2024 15:39	1.07	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,839.0	7,937.0	ROTATE 7,839' - 7,937' 98' @ 91 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 15:39	6/13/2024 17:11	1.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,937.0	7,960.0	SLIDE 7,937' - 7,960' 23' @ 15 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 17:11	6/13/2024 18:01	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,960.0	8,028.0	ROTATE 7,960' - 8,028' 68' @ 82 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 18:01	6/13/2024 19:10	1.15	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,028.0	8,050.0	SLIDE 8,028' - 8,050' 22' @ 19 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.
6/13/2024 19:10	6/13/2024 21:19	2.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,050.0	8,221.0	ROTATE 8,050' - 8,221' 171' @ 80 FPH. 600 GPM, 70 RPM. 9-11K TORQUE, 32 WOB, 350-750 DIFF.
6/13/2024 21:19	6/13/2024 22:52	1.55	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,221.0	8,241.0	SLIDE 8,221' - 8,241' 20' @ 13 FPH. 600 GPM, 15-20 WOB, 100-350 DIFF.



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/13/2024 22:52	6/14/2024 05:00	6.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,241.0	8,789.0	ROTATE 8,241' - 8,789' 548' @ 89 FPH. 550 GPM, 70 RPM. 9-14K TORQUE, 32 WOB, 350-750 DIFF. PUMP LCM AS NEEDED FOR LOSSES.
6/14/2024 05:00	6/14/2024 07:45	2.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,789.0	8,977.0	ROTATE 8,789' - 8,977' 188' @ 68 FPH. 550 GPM, 70 RPM. 9-14K TORQUE, 32 WOB, 350-750 DIFF. PUMP LCM AS NEEDED FOR LOSSES.
6/14/2024 07:45	6/14/2024 09:30	1.75	Intermediate, Drill Vertical	Circulate	CIRC	PT	8,977.0	8,977.0	CIRCULATE 2.5 BU. WELL STATIC. SPOTTED 80 BBLS 35 PPB LCM ON BACK SIDE.
6/14/2024 09:30	6/14/2024 18:00	8.50	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,977.0	8,977.0	TOOH F/ 8977' T/ BHA. ENCOUNTERED RESISTANCE F/ 8900' T/ 6827' WORK THROUGH RESISTANCE AS NEEDED. FLOW CHECK ON BOTTOM, CASING POINT. WELL STATIC.
6/14/2024 18:00	6/14/2024 19:00	1.00	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	8,977.0	8,977.0	L/D BHA BIT (2/2) MM (LOOSE). PU NEW BIT BAKER DD406T, MM TOTAL 2.12 7/8 6.4, SCRIBE
6/14/2024 19:00	6/14/2024 20:13	1.23	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,977.0	8,977.0	TIH TO CASING SHOE WITH NEW BHA.
6/14/2024 20:13	6/14/2024 20:54	0.68	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	8,977.0	8,977.0	SERVICE RIG & TOP DRIVE.
6/14/2024 20:54	6/14/2024 22:16	1.37	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	8,977.0	8,977.0	P/U AGITATOR. TEST. 600 PSI INCREASE BUT NOT HITTING HARD ON FLOOR. LAYDOWN & PICK UP NEW AGITATOR. 700 PSI INCREASE & FEEL HITTING ON FLOOR HARD. INSTALL ROTATING HEAD.
6/14/2024 22:16	6/15/2024 01:36	3.32	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,977.0	8,977.0	TRIP IN HOLE WITH NEW BHA. GOOD DISPLACEMENT.
6/15/2024 01:36	6/15/2024 02:55	1.32	Intermediate, Drill Vertical	Wash & Ream - Routine	WASHR	PT	8,977.0	8,977.0	FILL PIPE. WASH & REAM 5 STANDS TO BOTTOM.
6/15/2024 02:55	6/15/2024 05:00	2.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,977.0	9,130.0	ROTATE 8,977' - 9,130' 153' @ 73 FPH. 500 GPM, 50 RPM. 14-19K TORQUE, 30 WOB, 350-750 DIFF. PUMP LCM AS NEEDED FOR LOSSES.
6/15/2024 05:00	6/15/2024 07:34	2.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,130.0	9,356.0	ROTATE 9,130' - 9,356' 226' @ 88 FPH. 500 GPM, 50 RPM. 14-19K TORQUE, 30 WOB, 350-750 DIFF. PUMP LCM AS NEEDED FOR LOSSES.
6/15/2024 07:34	6/15/2024 08:18	0.73	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,356.0	9,388.0	SLIDE 9,356' - 9,388' 32' @ 43 FPH. 500 GPM, 15-20 WOB, 100-350 DIFF.
6/15/2024 08:18	6/15/2024 11:00	2.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,388.0	9,641.0	ROTATE 9,388' - 9,641' 253' @ 93 FPH. 550 GPM, 50 RPM. 14-19K TORQUE, 30 WOB, 350-750 DIFF. PUMP LCM AS NEEDED FOR LOSSES.
6/15/2024 11:00	6/15/2024 20:00	9.00	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,641.0	9,770.0	** KOP** SLIDE 9,641' - 9,770' 129' @ 14 FPH. 575 GPM, 8-15 WOB. 50-250 DIFF.
6/15/2024 20:00	6/15/2024 22:45	2.75	Intermediate, Drill Curve	Circulate	CIRC	NPT	9,770.0	9,770.0	MOTOR FLOPPED AND HUNG US UP. GOT FREE, WORK 35' TO CLEAN UP & WEIGHT UP MUD TO 11.3 PPG. SMALL FLAKY CUTTINGS OVER SHAKERS.
6/15/2024 22:45	6/16/2024 05:00	6.25	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,770.0	9,865.0	SLIDE 9,770' - 9,865' 95' @ 15 FPH. 575 GPM. 8-15 WOB. 50 -200 DIFF. LOST FULL RETURNS, BYPASS SHAKERS TO HEAL UP LOSSES. RAISE MW TO 11.2 PPG BACK TO MINOR LOSSES.
6/16/2024 05:00	6/16/2024 12:13	7.22	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,865.0	9,988.0	SLIDE 9,865' - 9,988' 123' @ 17 FPH. 575 GPM. 8-15 WOB. 50 -200 DIFF. RAISE MW TO 11.4 PPG. SHAKERS BY-PASSED.
6/16/2024 12:13	6/16/2024 12:47	0.57	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,988.0	10,019.0	ROTATE 9,988' - 10,019' 31' @ 54 FPH. 575 GPM, 35 RPM. 14-19K TORQUE, 25 WOB, 350-750 DIFF. SHAKERS BY-PASSED
6/16/2024 12:47	6/16/2024 17:43	4.93	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,019.0	10,094.0	SLIDE 10,019' - 10,094' 75' @ 15 FPH. 575 GPM. 8-15 WOB. 50 -200 DIFF. MW 11.4 PPG. SHAKERS BY-PASSED.
6/16/2024 17:43	6/16/2024 18:15	0.53	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,094.0	10,115.0	ROTATE 10,094' - 10,115' 21' @ 39 FPH. 575 GPM, 35 RPM. 14-19K TORQUE, 25 WOB, 350-750 DIFF. SHAKERS BY-PASSED
6/16/2024 18:15	6/16/2024 21:24	3.15	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,115.0	10,151.0	SLIDE 10,115' - 10,151' 36' @ 11 FPH. 575 GPM. 8-15 WOB. 50 -200 DIFF. MW 11.5 PPG. SHAKERS BY-PASSED.
6/16/2024 21:24	6/16/2024 23:12	1.80	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,151.0	10,244.0	ROTATE 10,151' - 10,244' 93' @ 52 FPH. 575 GPM, 35 RPM. 14-19K TORQUE, 25 WOB, 350-750 DIFF. SHAKERS BY-PASSED.
6/16/2024 23:12	6/17/2024 00:19	1.13	Intermediate, Drill Curve	Circulate	CIRC	PT	10,244.0	10,244.0	WHILE STARTING TO CIRC BOTTOMS UP, WE LOST FULL RETURNS. WE WORKED PIPE AND PUMP MORE LCM. MOVE LCM CONTENT UP TO 11% WITH SHAKERS BY-PASSES. GOT RETURN S BACK AFTER LOSING 315 BBLS. DECISION WAS MADE TO DRILL DEEPER TO GET ZONE BEHIND CASING.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/17/2024 00:19	6/17/2024 02:28	2.15	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,244.0	10,270.0	SLIDE 10,244' - 10,270' 26" @ 12 FPH. 500 GPM. 8-15 WOB. 50 -200 DIFF. MW 11.5 PPG. SHAKERS BY-PASSED.
6/17/2024 02:28	6/17/2024 03:05	0.61	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,270.0	10,287.0	ROTATE 10,270' - 10,287' 17" @ 28 FPH. 500 GPM. 35 RPM. 14-19K TORQUE, 25 WOB, 350-750 DIFF. SHAKERS BY-PASSED. INTERMEDIATE CASING POINT. 32.8 PTB (10,276') BRN TO LAND CURVE 11°
6/17/2024 03:05	6/17/2024 04:20	1.25	Intermediate, Casing	Circulate	CIRC	PT	10,287.0	10,287.0	CIRC 2X VIS LCM SWEEPS TO CLEAN HOLE FOR CSG.
6/17/2024 04:20	6/17/2024 05:00	0.67	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT	10,287.0	10,287.0	BACK REAM OUT OF CURVE.
6/17/2024 05:00	6/17/2024 05:34	0.58	Intermediate, Casing	Rig Service	RIGSVC	PT	10,287.0	10,287.0	CHANGE TOP DRIVE DIES.
6/17/2024 05:34	6/17/2024 12:00	6.42	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT	10,287.0	10,287.0	WASH AND BACK REAM F/ 10287' T/ 8421' WELL STATIC.
6/17/2024 12:00	6/17/2024 16:09	4.15	Intermediate, Casing	Tripping	TRIP	PT	10,287.0	10,287.0	TOOH F/ 8421' T/ 1900'. LD HWDP. FLOW CHECK STATIC. HOLE SLICK.
6/17/2024 16:09	6/17/2024 18:10	2.02	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,287.0	10,287.0	LD HWDP (TIGHT CONNECTIONS USING TONGS).
6/17/2024 18:10	6/17/2024 18:40	0.50	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT – Rig Component	10,287.0	10,287.0	CHANGE OUT ST-80 HOSE. EXTRA TIME TO BREAK HWDP.
6/17/2024 18:40	6/17/2024 19:45	1.08	Intermediate, Casing	Tripping	TRIP	PT	10,287.0	10,287.0	FINISH TRIPPING OUT OF HOLE. FLOW CHECK @ BHA - NO FLOW.
6/17/2024 19:45	6/17/2024 20:45	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,287.0	10,287.0	LD BHA. MOTOR GOOD. BIT (1-2)
6/17/2024 20:45	6/17/2024 22:00	1.25	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	RIG UP CASING CREW & VALANT TOOL TO RUN CASING.
6/17/2024 22:00	6/18/2024 05:00	7.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	PICK UP SHOE TRACK AND RUN 7" INTERMEDIATE CASING.
6/18/2024 05:00	6/18/2024 08:00	3.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	RUN 7" 29# EP-P110 BTC CASING T/ 9388' ENCOUNTERED RESISTANCE.
6/18/2024 08:00	6/18/2024 17:30	9.50	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT	10,287.0	10,287.0	WORKED ON TIGHT SPOT DOWN, UP FREE. F/ 9388' T/ 9397' 4 BPM - 9.5 BPM. SEND EASY MUD SWEEPS, BROUGHT DIESEL UP T/ 3%. INCREASED LCM T/ 10-12 %. DECISION WAS MADE T/ LAY DOWN CASING AFTER NO PROGRESS WAS MADE.
6/18/2024 17:30	6/19/2024 05:00	11.50	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	PULL CASING OUT OF HOLE LAYING DOWN.
6/19/2024 05:00	6/19/2024 05:30	0.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	NPT	10,287.0	10,287.0	LD CASING
6/19/2024 05:30	6/19/2024 06:00	0.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	NPT		10,287.0	RD CASING CREW VALONT TOOL.
6/19/2024 06:00	6/19/2024 07:00	1.00	Intermediate, Casing	Rig Service	RIGSVC	PT	10,287.0	10,287.0	CHANGE OUT SAVER SUB
6/19/2024 07:00	6/19/2024 07:30	0.50	Intermediate, Casing	Rig Service	RIGSVC	PT	10,287.0	10,287.0	SERVICE RIG
6/19/2024 07:30	6/19/2024 07:45	0.25	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	NPT	10,287.0	10,287.0	PU BHA BIT SUB INSERT BIT
6/19/2024 07:45	6/19/2024 08:16	0.53	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	TIH T/ 965'
6/19/2024 08:16	6/19/2024 09:54	1.63	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	NPT	10,287.0	10,287.0	PU HWDP
6/19/2024 09:54	6/19/2024 10:14	0.33	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	TIH F/ HWDP T/ 2500'
6/19/2024 10:14	6/19/2024 11:35	1.35	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,287.0	10,287.0	SLIP AND CUT DRILL LINE.
6/19/2024 11:35	6/19/2024 14:26	2.85	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	TIH T/ 8170' ECOVERED RESISTANCE.
6/19/2024 14:26	6/19/2024 18:48	4.37	Intermediate, Casing	Wash & Ream - Routine	WASHR	NPT	10,287.0	10,287.0	WASH AND REAM F/ 8170' T/ BOTTOM. DRILLED 2' NEW HOLE.
6/19/2024 18:48	6/19/2024 22:45	3.95	Intermediate, Casing	Circulate	CIRC	NPT	10,287.0	10,287.0	CIRC VIS SWEEPS & RAISE MW TO 11.8+. LCM 12% SMALL SHALE OVER SHAKERS. CLEANED UP NICELY.
6/19/2024 22:45	6/20/2024 00:25	1.67	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	POOH & WORK TIGHT SPOTS ENCOUNTERED @ 9,960' TO 9,750' PULLED UP TO 9,390'.
6/20/2024 00:25	6/20/2024 01:21	0.92	Intermediate, Casing	Circulate	CIRC	NPT	10,287.0	10,287.0	CIRC BU AND WORK STAND TO CLEAN HOLE. PULLED TWO STANDS THEN WENT BACK DOWN & NO OBSTRUCTIONS ENCOUNTERED.
6/20/2024 01:21	6/20/2024 05:00	3.66	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	POOH TO RUN CSG



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/20/2024 05:00	6/20/2024 06:45	1.75	Intermediate, Casing	Tripping	TRIP	NPT	10,287.0	10,287.0	TOOH, LD HWDP, LD BIT. BIT (1/1).
6/20/2024 06:45	6/20/2024 07:45	1.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	HELD 15 MIN SAFETY MEETING. RU CASERS. INSTALL TORQUE RINGS.
6/20/2024 07:45	6/20/2024 19:25	11.67	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	RUN SINGLE JOINT SHOE TRACK TOTAL 250 JOINTS 7" 29# EP-P110 BTC WITH TORQUE RINGS T/ 10278". HOLE SLICK.
6/20/2024 19:25	6/20/2024 19:45	0.33	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,287.0	10,287.0	INSTALL LANDING JOINT WASH DOWN.
6/20/2024 19:45	6/20/2024 20:30	0.75	Intermediate, Casing	Circulate	CIRC	PT	10,287.0	10,287.0	CIRCULATE BU. RIG DOWN CASERS. HOLD PJSM WITH HES CEMENTERS.
6/20/2024 20:30	6/21/2024 00:00	3.50	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,287.0	10,287.0	RU & TESTED LINES. PUMPED 30 BBLS FW, 40 BBLS 11 PPG TUNED PRIME SPACER WITH 5 PPB BMII, 795 SACKS (293 BBLS) 12.5 PPG LEAD @ 2.07 YIELD. 475 SACKS (152 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 379 BBLS OBM @ 6-3 BPM. LANDED PLUG @ 23:53 HRS 6/20/24 WITH 1,250 PSI. 590 PSI PRIOR. LOST RETURNS @ 190 BBLS INTO DISPLACEMENT, BUMP PLUG. TEST FLOATS. 2 BBLS BACK. RD HES. EST TOC BASED OFF VOLUME LOST 4,000'.
6/21/2024 00:00	6/21/2024 01:30	1.50	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,287.0	10,287.0	FLUSH STACK. LD LANDING JOINT. INSTALLED & TESTED PACK-OFF TO 10K. INSTALL BIT GUIDE. LD RUNNING TOOL.
6/21/2024 01:30	6/21/2024 03:00	1.50	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,287.0	10,287.0	INSTALL BIT GUIDE.
6/21/2024 03:00	6/21/2024 04:45	1.75	Intermediate, Casing	Test Casing	TESTCAS	PT	10,287.0	10,287.0	TEST INTERMEDIATE CASING TO 2,500 PSI FOR 30 MIN.
6/21/2024 04:45	6/21/2024 05:00	0.25	Intermediate, Casing	Other Activities	OTHER	PT	10,287.0	10,287.0	CHANGE SAVER SUB & BACKUP WRENCH ON TOP DRIVE.
6/21/2024 05:00	6/21/2024 06:00	1.00	Intermediate, Casing	Rig Service	RIGSVC	PT	10,287.0	10,287.0	CHANGE SAVER SUB
6/21/2024 06:00	6/21/2024 07:30	1.50	Intermediate, Casing	Rig Repair - Top Drive / Rotary	RRTOP	NPT - Rig Component	10,287.0	10,287.0	NPT CHANGE OUT BACK UP WRENCH.
6/21/2024 07:30	6/21/2024 08:00	0.50	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,287.0	10,287.0	PU BHA BIT 405 BAKER MM 2" 6/7 10 STAGE. SCRIBE AND TEST MWD.
6/21/2024 08:00	6/21/2024 10:00	2.00	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT - Rig Component	10,287.0	10,287.0	WORKING ON ST-80 - BAD CYLINDER.
6/21/2024 10:00	6/21/2024 11:30	1.50	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,287.0	10,287.0	CUT AND SLIP DRILL LINE.
6/21/2024 11:30	6/21/2024 12:00	0.50	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT - Rig Component	10,287.0	10,287.0	WORKING ON ST-80 - BAD CYLINDER.
6/21/2024 12:00	6/21/2024 12:30	0.50	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,287.0	10,287.0	INSTALL BIT. INSTALL NMDC.
6/21/2024 12:30	6/21/2024 15:30	3.00	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT - Rig Component	10,287.0	10,287.0	WORKING ON ST-80 - BAD CYLINDER.
6/21/2024 15:30	6/21/2024 20:30	5.00	Intermediate, Casing	Tripping	TRIP	PT	10,287.0	10,287.0	TRIP IN HOLE. PU AGITATOR, TEST - GOOD
6/21/2024 20:30	6/21/2024 21:30	1.00	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	10,287.0	10,287.0	DRILL SHOE TRACK. FC - 10,222', FS - 10,265'
6/21/2024 21:30	6/21/2024 22:00	0.50	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	10,287.0	10,287.0	DRILL 12' OF NEW HOLE FOR FIT.
6/21/2024 22:00	6/21/2024 22:30	0.50	Intermediate, Casing	Circulate	CIRC	PT	10,287.0	10,287.0	CIRC BU FOR FIT. 11.8 PPG MW
6/21/2024 22:30	6/21/2024 23:00	0.50	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	10,287.0	10,287.0	PERFORM FIT TO 13.5 EMW. 11.8 PPG, TVD 9,960', 882 PSI.
6/21/2024 23:00	6/22/2024 05:00	6.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,287.0	10,400.0	DRILL CURVE SLIDE F/ 10,287' - 10,400' 113' @ 18.8 FPH 280 GPM, SPP 3,700 PSI BRN - 12.2
6/22/2024 05:00	6/22/2024 10:58	5.98	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,400.0	10,548.0	DRILL CURVE SLIDE F/ 10,400' - 10,548' 148' @ 24.74 FPH 280 GPM, SPP 3,700 PSI. TOOH DUE TO POOR MY. MY 10.88" DLN 15.2" PTB 59.42"
6/22/2024 10:58	6/22/2024 11:51	0.88	Production, Drill Curve	Circulate	CIRC	NPT - Build Rates	10,548.0	10,548.0	CIRCULATE BU 12 PPG OBM. SHAKERS CLEAN.
6/22/2024 11:51	6/22/2024 16:43	4.87	Production, Drill Curve	Tripping	TRIP	NPT - Build Rates	10,548.0	10,548.0	TOOH F/ 10548' T/ BHA. FLOW CHECK ON BOTTOM WELL STATIC.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/22/2024 16:43	6/22/2024 18:30	1.77	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT - Build Rates	10,548.0	10,548.0	LAYDOWN BIT (4-4), MOTOR (GOOD), PU NEW MOTOR 7/8 8.2 2.25" FBH. BIT (BAKER D406TWH)
6/22/2024 18:30	6/22/2024 23:00	4.50	Production, Drill Curve	Tripping	TRIP	NPT - Build Rates	10,548.0	10,548.0	TIH WITH NEW BHA.
6/22/2024 23:00	6/23/2024 01:19	2.33	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,548.0	10,625.0	DRILL CURVE SLIDE F/ 10,548' - 10,625' 77' @ 33 FPH 280 GPM, SPP 3,700 PSI.
6/23/2024 01:19	6/23/2024 01:49	0.50	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,625.0	10,641.0	ROTATE F/ 10,625' - 10,641' 16' @ 32 FPH 280 GPM, 15 RPM, 5K TORQUE, SPP 3,800 PSI MY - 20, BRN 5.2
6/23/2024 01:49	6/23/2024 02:30	0.68	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,641.0	10,661.0	DRILL CURVE SLIDE F/ 10,641' - 10,661' 20' @ 29 FPH 280 GPM, SPP 3,700 PSI.
6/23/2024 02:30	6/23/2024 02:44	0.23	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,661.0	10,672.0	ROTATE F/ 10,661' - 10,672' 11' @ 47 FPH 280 GPM, 15 RPM, 5K TORQUE, SPP 3,800 PSI MY - 22, BRN 3.2
6/23/2024 02:44	6/23/2024 03:39	0.92	Production, Drill Curve	Circulate	CIRC	NPT - Build Rates	10,672.0	10,672.0	CIRC BU. FLOW CHECK - WELL STATIC.
6/23/2024 03:39	6/23/2024 05:00	1.34	Production, Drill Curve	Tripping	TRIP	NPT - Build Rates	10,672.0	10,672.0	POOH FOR BHA
6/23/2024 05:00	6/23/2024 08:15	3.25	Production, Drill Curve	Tripping	TRIP	NPT - Build Rates	10,672.0	10,672.0	POOH T/ BHA. WELL STATIC
6/23/2024 08:15	6/23/2024 09:15	1.00	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT - Build Rates	10,672.0	10,672.0	LD BHA. BIT (1/1) MM (GOOD). PU NEW BAKER 405 BIT, TOTAL 2" 6/7 10.0 SCRIBE AND TEST.
6/23/2024 09:15	6/23/2024 14:25	5.17	Production, Drill Curve	Tripping	TRIP	NPT - Build Rates	10,672.0	10,672.0	TIH F/ BHA T/ 10672' WELL STATIC.
6/23/2024 14:25	6/23/2024 15:36	1.18	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,672.0	10,803.0	ROTATE F/ 10,672' - 10,803' 131' @ 110 FPH 280 GPM, 35 RPM, 7K TORQUE, SPP 3,800 PSI MY - 18, BRN 4.5
6/23/2024 15:36	6/23/2024 16:55	1.33	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,803.0	10,855.0	DRILL CURVE SLIDE F/ 10,803' - 10,855' 52' @ 39 FPH 280 GPM, SPP 3,800 PSI.
6/23/2024 16:55	6/23/2024 17:27	0.53	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,855.0	10,932.0	ROTATE F/ 10,855' - 10,932' 77' @ 144 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI
6/23/2024 17:27	6/23/2024 18:12	0.74	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,932.0	10,970.0	DRILL CURVE SLIDE F/ 10,932' - 10,970' 38' @ 51 FPH 280 GPM, SPP 3,800 PSI. *** FIRST TAKE POINT *** 10,970' MD VS 743.97' TVD 10,207' INC 89°
6/23/2024 18:12	6/23/2024 18:40	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,970.0	11,030.0	ROTATE F/ 10,970' - 11,030' 60' @ 124 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI
6/23/2024 18:40	6/23/2024 19:12	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,030.0	11,057.0	SLIDE 11,030' - 11,057' 27' @ 51 FPH. 280 GPM. 3800 PSI
6/23/2024 19:12	6/23/2024 19:44	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,057.0	11,126.0	ROTATE F/ 11,057' - 11,126' 69' @ 129 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI
6/23/2024 19:44	6/23/2024 20:09	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,126.0	11,139.0	SLIDE 11,126' - 11,139' 13' @ 31 FPH. 280 GPM. 3800 PSI
6/23/2024 20:09	6/23/2024 21:01	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,139.0	11,307.0	ROTATE F/ 11,139' - 11,307' 168' @ 194 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/23/2024 21:01	6/23/2024 21:30	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,307.0	11,330.0	SLIDE 11,307' - 11,330' 23' @ 49 FPH. 280 GPM. 3800 PSI
6/23/2024 21:30	6/23/2024 21:57	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,330.0	11,420.0	ROTATE F/ 11,330' - 11,420' 90' @ 200 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/23/2024 21:57	6/23/2024 22:31	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,420.0	11,445.0	SLIDE 11,420' - 11,445' 25' @ 43 FPH. 280 GPM. 3800 PSI
6/23/2024 22:31	6/23/2024 23:00	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,445.0	11,545.0	ROTATE F/ 11,445' - 11,545' 100' @ 214 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/23/2024 23:00	6/23/2024 23:25	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,545.0	11,560.0	SLIDE 11,545' - 11,560' 15' @ 35 FPH. 280 GPM. 3800 PSI
6/23/2024 23:25	6/24/2024 00:36	1.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,560.0	11,798.0	ROTATE F/ 11,560' - 11,798' 238' @ 201 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/24/2024 00:36	6/24/2024 01:12	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,798.0	11,829.0	SLIDE 11,798' - 11,829' 31' @ 52 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 01:12	6/24/2024 01:32	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,829.0	11,885.0	ROTATE F/ 11,829' - 11,885' 56' @ 168 FPH 280 GPM, 65 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/24/2024 01:32	6/24/2024 02:03	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,885.0	11,910.0	SLIDE 11,885' - 11,910' 25' @ 48 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 02:03	6/24/2024 02:26	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,910.0	11,975.0	ROTATE F/ 11,910' - 11,975' 65' @ 170 FPH 280 GPM, 70 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/24/2024 02:26	6/24/2024 02:49	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,975.0	11,990.0	SLIDE 11,975' - 11,990' 15' @ 39 FPH. 280 GPM. 3800 PSI WOB - 10-20K



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 02:49	6/24/2024 03:10	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,990.0	12,057.0	ROTATE F/ 11,990' - 12,057' 67' @ 191 FPH 280 GPM, 70 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/24/2024 03:10	6/24/2024 03:39	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,057.0	12,078.0	SLIDE 12,057' - 12,078' 21' @ 43 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 03:39	6/24/2024 04:46	1.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,078.0	12,335.0	ROTATE F/ 12,078' - 12,335' 257' @ 227 FPH 280 GPM, 70 RPM, 7K TORQUE, SPP 3,800 PSI WOB 22-26K
6/24/2024 04:46	6/24/2024 05:00	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,335.0		SLIDE 12,335' - 12,342' 7' @ 35 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 05:00	6/24/2024 05:13	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		12,350.0	SLIDE 12,342' - 12,350' 8' @ 35 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 05:13	6/24/2024 09:36	4.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		13,332.0	ROTATE F/ 12,350' - 13,332' 982' @ 224.89 FPH 280 GPM, 70 RPM, 9K TORQUE, SPP 4,300 PSI WOB 22-25K
6/24/2024 09:36	6/24/2024 10:04	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,356.0	SLIDE 13,332' - 13,356' 24' @ 51 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 10:04	6/24/2024 10:32	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,356.0	13,471.0	ROTATE F/ 13,356' - 13,471' 115' @ 246.43 FPH 280 GPM, 70 RPM, 9K TORQUE, SPP 4,300 PSI WOB 22-25K
6/24/2024 10:32	6/24/2024 10:57	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,471.0	13,492.0	SLIDE 13,471' - 13,492' 21' @ 50 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 10:57	6/24/2024 13:58	3.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,492.0	14,157.0	ROTATE F/ 13,492' - 14,157' 665' @ 220 FPH 280 GPM, 70 RPM, 9K TORQUE, SPP 4,300 PSI WOB 22-25K
6/24/2024 13:58	6/24/2024 14:36	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,157.0	14,187.0	SLIDE 14,157' - 14,187' 30' @ 48 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 14:36	6/24/2024 15:09	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,187.0	14,309.0	ROTATE F/ 14,187' - 14,309' 122' @ 221 FPH 280 GPM, 70 RPM, 9K TORQUE, SPP 4,300 PSI WOB 22-25K
6/24/2024 15:09	6/24/2024 16:07	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,309.0	14,332.0	SLIDE 14,309' - 14,332' 23' @ 23 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 16:07	6/24/2024 16:36	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,332.0	14,368.0	ROTATE F/ 14,332' - 14,368' 36' @ 74 FPH 280 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K
6/24/2024 16:36	6/24/2024 17:04	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,368.0	14,376.0	SLIDE 14,368' - 14,376' 8' @ 16 FPH. 280 GPM. 3800 PSI WOB - 10-20K
6/24/2024 17:04	6/24/2024 17:48	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,376.0	14,448.0	ROTATE F/ 14,376' - 14,448' 72' @ 100 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K TOTAL LOSSES FOR A FEW FEET. PUMP SWEEPS AS NEED TO KEEP RETURNS. LOAST 120 BBLs
6/24/2024 17:48	6/24/2024 18:52	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,448.0	14,473.0	SLIDE 14,448' - 14,473' 25' @ 23 FPH. 250 GPM. 3800 PSI WOB - 10-20K
6/24/2024 18:52	6/24/2024 19:15	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,473.0	14,528.0	ROTATE F/ 14,473' - 14,528' 55' @ 150 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/24/2024 19:15	6/24/2024 20:51	1.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,528.0	14,560.0	SLIDE 14,528' - 14,560' 32' @ 20 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/24/2024 20:51	6/24/2024 21:09	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,560.0	14,585.0	ROTATE F/ 14,560' - 14,585' 25' @ 83 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/24/2024 21:09	6/24/2024 22:06	0.95	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,585.0	14,610.0	SLIDE 14,585' - 14,610' 25' @ 26 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/24/2024 22:06	6/24/2024 22:19	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,610.0	14,621.0	ROTATE F/ 14,610' - 14,621' 11' @ 50 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/24/2024 22:19	6/24/2024 22:56	0.62	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,621.0	14,621.0	SERVICE RIG & TOP DRIVE.
6/24/2024 22:56	6/24/2024 23:08	0.20	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,621.0	14,630.0	ROTATE F/ 14,621' - 14,630' 9' @ 45 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/24/2024 23:08	6/25/2024 00:18	1.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,630.0	14,650.0	SLIDE 14,630' - 14,650' 20' @ 17 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 00:18	6/25/2024 00:26	0.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,650.0	14,660.0	ROTATE F/ 14,650' - 14,660' 10' @ 75 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 00:26	6/25/2024 01:24	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,660.0	14,680.0	SLIDE 14,660' - 14,680' 20' @ 21 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 01:24	6/25/2024 02:02	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,680.0	14,716.0	ROTATE F/ 14,680' - 14,716' 36' @ 56 FPH 250 GPM, 75 RPM, 10K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 02:02	6/25/2024 03:30	1.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,716.0	14,748.0	SLIDE 14,716' - 14,748' 32' @ 22 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/25/2024 03:30	6/25/2024 05:01	1.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,748.0	14,880.0	ROTATE F/ 14,748' - 14,880' 132' @ 87 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 05:00	6/25/2024 05:58	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,880.0	14,997.0	ROTATE F/ 14,880' - 14,997' 117' @ 121 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 05:58	6/25/2024 06:57	0.98	Production, Drill Lateral	Circulate	CIRC	NPT		14,997.0	CIRCULATE BU, CLEAN DIRTY HOLE.
6/25/2024 06:57	6/25/2024 08:36	1.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,194.0	ROTATE F/ 14,997' - 15,194' 197' @ 119 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 08:36	6/25/2024 09:37	1.03	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,194.0	15,210.0	SLIDE 15,194' - 15,210' 16' @ 15 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 09:37	6/25/2024 11:27	1.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,210.0	15,381.0	ROTATE F/ 15,210' - 15,381' 171' @ 94 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 11:27	6/25/2024 12:16	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,381.0	15,400.0	SLIDE 15,381' - 15,400' 19' @ 23 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 12:16	6/25/2024 13:09	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,400.0	15,487.0	ROTATE F/ 15,400' - 15,487' 87' @ 98 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 13:09	6/25/2024 14:12	1.05	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,487.0	15,515.0	SLIDE 15,487' - 15,515' 28' @ 26 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 14:12	6/25/2024 15:31	1.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,515.0	15,659.0	ROTATE F/ 15,515' - 15,659' 144' @ 108 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,300 PSI WOB 22-25K. PUMP SWEEPS AS NEEDED
6/25/2024 15:31	6/25/2024 16:36	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,659.0	15,679.0	SLIDE 15,659' - 15,679' 20' @ 18 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 16:36	6/25/2024 16:50	0.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,062.0	15,700.0	ROTATE 15,679' - 15,700' 21' @ 90 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/25/2024 16:50	6/25/2024 17:51	1.02	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,062.0	15,727.0	SLIDE 15,700' - 15,727' 27' @ 27 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 17:51	6/25/2024 20:10	2.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,679.0	15,969.0	ROTATE 15,727' - 15,969' 242' @ 104 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/25/2024 20:10	6/25/2024 21:21	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,969.0	15,982.0	SLIDE 15,969' - 15,982' 13' @ 11 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 21:21	6/25/2024 22:01	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,982.0	16,050.0	ROTATE 15,982' - 16,050' 68' @ 102 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/25/2024 22:01	6/25/2024 22:40	0.64	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,050.0	16,062.0	SLIDE 16,050' - 16,062' 12' @ 19 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/25/2024 22:40	6/26/2024 00:29	1.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,062.0	16,237.0	ROTATE 16,062' - 16,237' 175' @ 96 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/26/2024 00:29	6/26/2024 01:25	0.93	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,237.0	16,262.0	SLIDE 16,237' - 16,262' 25' @ 27 FPH. 250 GPM. 3800 PSI WOB - 10-20K PUMP SWEEPS AS NEEDED. 33 PPB LCM
6/26/2024 01:25	6/26/2024 02:00	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,262.0	16,316.0	ROTATE 16,262' - 16,316' 54' @ 93 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/26/2024 02:00	6/26/2024 02:30	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	16,316.0	16,316.0	LUBRICATE RIG AND TDU.
6/26/2024 02:30	6/26/2024 04:12	1.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,316.0	16,460.0	ROTATE 16,316' - 16,460' 144' @ 85 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/26/2024 04:12	6/26/2024 04:31	0.32	Production, Drill Lateral	Other Activities	OTHER	NPT	16,432.0	16,460.0	REBOOT MWD COMPUTER SYSTEM.
6/26/2024 04:31	6/26/2024 05:00	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,460.0	16,506.0	ROTATE 16,460' - 16,506' 46' @ 95 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K. PUMP SWEEPS AS NEEDED
6/26/2024 05:00	6/26/2024 05:31	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,506.0	16,516.0	ROTATE 16,506' - 16,515' 9' @ 17 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K.
6/26/2024 05:31	6/26/2024 06:24	0.88	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,516.0	16,630.0	SLIDE 16,515' - 16,530' 15' @ 17 FPH. 250 GPM. 3800 PSI WOB - 10-20K.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/26/2024 06:24	6/26/2024 08:25	2.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,530.0	16,630.0	ROTATE 16,515' - 16,630' 100' @ 49 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,400 PSI WOB 18-22K.
6/26/2024 08:25	6/26/2024 10:54	2.47	Production, Drill Lateral	Circulate	CIRC	NPT - Bit Failure	16,630.0	16,630.0	CIRCULATE & WORK PIPE TO CLEAN HOLE FOR TRIP. FC, WELL STATIC. NO LOSSES.
6/26/2024 10:54	6/26/2024 18:00	7.10	Production, Drill Lateral	Tripping	TRIP	NPT - Bit Failure	16,630.0	16,630.0	PULL OUT OF HOLE TO BHA, FC @ SHOE & BHA, WELL STATIC. HOLE SLICK & TOOK PROPER FILL.
6/26/2024 18:00	6/26/2024 18:30	0.50	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT - Bit Failure	16,630.0	16,630.0	LD BHA, BIT 2/6, MOTOR FAIR.
6/26/2024 18:30	6/26/2024 19:30	1.00	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	NPT - Bit Failure	16,630.0	16,630.0	SLIP AND CUT DRILLING LINE.
6/26/2024 19:30	6/26/2024 20:00	0.50	Production, Drill Lateral	Rig Service	RIGSVC	NPT - Bit Failure	16,630.0	16,630.0	LUBRICATE RIG & TDU.
6/26/2024 20:00	6/26/2024 21:30	1.50	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT - Bit Failure	16,630.0	16,630.0	PU AND SCRIBE ALTITUDE MUD MOTOR 2.0 DEG, 6/7, 10.0. UNABLE TO ORIENT MULE SHOE, CHANGE OUT UBHO, SCRIBE MOTOR, INSTALL MWD TOOLS, TEST MWD, PU 6.1/8" BAKER DD405WS.
6/26/2024 21:30	6/27/2024 05:00	7.50	Production, Drill Lateral	Tripping	TRIP	NPT - Bit Failure	16,630.0	16,630.0	TIH 101' - 2,773'. PU AND TEST AGITATOR, INSTALL ROT HEAD. TIH 2,773' - 16,540'. WASH LAST STAND TO BOTTOM. HOLE SLICK.
6/27/2024 05:00	6/27/2024 05:30	0.50	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT - Bit Failure	16,630.0	16,630.0	WASH LAST STAND TO BOTTOM. FAN BOTTOM.
6/27/2024 05:30	6/27/2024 06:55	1.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,630.0	16,790.0	ROTATE 16,630' - 16,790' 160' @ 111 FPH 250 GPM, 70 RPM, 11K TORQUE, SPP 4,800 PSI WOB 18-22K.
6/27/2024 06:55	6/27/2024 07:09	0.23	Production, Drill Lateral	Circulate	CIRC	PT	16,790.0	16,790.0	DOWN-LINK MWD.
6/27/2024 07:09	6/27/2024 07:49	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,790.0	16,808.0	SLIDE 16,790' - 16,808' 18' @ 27 FPH, 250 GPM, SPP 4,330 PSI, 22-25 WOB.
6/27/2024 07:49	6/27/2024 09:12	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,808.0	16,987.0	ROTATE 16,808' - 16,987' 179' @ 129 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 09:12	6/27/2024 09:54	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,987.0	17,010.0	SLIDE 16,987' - 17,010' 23' @ 32 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 09:54	6/27/2024 10:26	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,010.0	17,085.0	ROTATE 17,010' - 17,085' 75' @ 140 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 10:26	6/27/2024 10:57	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,101.0	17,101.0	SLIDE 17,085' - 17,101' 16' @ 30 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 10:57	6/27/2024 15:23	4.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,732.0	17,732.0	ROTATE 17,101' - 17,732' 631' @ 142 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 15:23	6/27/2024 16:22	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,732.0	17,759.0	SLIDE 17,732' - 17,759' 27' @ 27 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 16:22	6/27/2024 16:46	0.40	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,759.0	17,834.0	ROTATE 17,759' - 17,834' 75' @ 187 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 16:46	6/27/2024 17:18	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,834.0	17,850.0	SLIDE 17,834' - 17,850' 16' @ 30 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 17:18	6/27/2024 18:01	0.73	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,850.0	17,980.0	ROTATE 17,850' - 17,980' 130' @ 177 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 18:01	6/27/2024 18:54	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,980.0	18,000.0	SLIDE 17,980' - 18,000' 20' @ 23 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 18:54	6/27/2024 19:24	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,000.0	18,028.0	ROTATE 18,000' - 18,028' 28' @ 56 FPH 275 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 19:24	6/27/2024 20:13	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,028.0	18,044.0	SLIDE 18,028' - 18,044' 16' @ 20 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 20:13	6/27/2024 20:35	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,044.0	18,115.0	ROTATE 18,044' - 18,115' 71' @ 193 FPH 280 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 20:35	6/27/2024 21:05	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	18,108.0	18,108.0	LUBRICATE RIG AND TDU.
6/27/2024 21:05	6/27/2024 21:52	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,108.0	18,130.0	SLIDE 18,115' - 18,130' 15' @ 20 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 21:52	6/27/2024 22:23	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,130.0	18,212.0	ROTATE 18,130' - 18,212' 82' @ 164 FPH 280 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/27/2024 22:23	6/27/2024 23:17	0.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,212.0	18,233.0	SLIDE 18,212' - 18,233' 21' @ 23 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.
6/27/2024 23:17	6/28/2024 00:57	1.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,233.0	18,515.0	ROTATE 18,233' - 18,515' 282' @ 169 FPH 280 GPM, 70 RPM, 11K TORQUE, SPP 5,500 PSI WOB 26-28K.
6/28/2024 00:57	6/28/2024 01:29	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,515.0	18,524.0	SLIDE 18,515' - 18,524' 9' @ 17 FPH, 275 GPM, SPP 5,000 PSI, 22-25 WOB.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/28/2024 01:29	6/28/2024 03:40	2.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,524.0	18,870.0	ROTATE 18,524' - 18,870' 346' @ 158 FPH 280 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 03:40	6/28/2024 04:19	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,870.0	18,884.0	SLIDE 18,884' - 18,960' 14' @ 22 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 04:19	6/28/2024 05:00	0.68	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,884.0	18,960.0	ROTATE 18,884' - 18,960' 76' @ 111 FPH 280 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 05:00	6/28/2024 05:13	0.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,960.0	19,005.0	ROTATE 18,960' - 19,005' 45' @ 192 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 05:13	6/28/2024 05:42	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,005.0	19,019.0	SLIDE 19,005' - 19,019' 14' @ 30 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 05:42	6/28/2024 06:52	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,019.0	19,182.0	ROTATE 19,019' - 19,182' 163' @ 139 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 06:52	6/28/2024 07:31	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,182.0	19,195.0	SLIDE 19,182' - 19,195' 13' @ 20 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 07:31	6/28/2024 10:02	2.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,195.0	19,529.0	ROTATE 19,195' - 19,529' 334' @ 132 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 10:02	6/28/2024 11:10	1.13	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,529.0	19,550.0	SLIDE 19,529' - 19,550' 21' @ 18 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 11:10	6/28/2024 11:50	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,550.0	19,630.0	ROTATE 19,550' - 19,630' 80' @ 120 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 11:50	6/28/2024 12:06	0.27	Production, Drill Lateral	Circulate	CIRC	NPT	19,630.0	19,630.0	RE-SYNC MWD TABLET.
6/28/2024 12:06	6/28/2024 12:29	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,630.0	19,680.0	ROTATE 19,630' - 19,680' 50' @ 130 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 12:29	6/28/2024 13:19	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,680.0	19,695.0	SLIDE 19,680' - 19,695' 15' @ 18 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 13:19	6/28/2024 14:20	1.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,695.0	19,805.0	ROTATE 19,695' - 19,805' 110' @ 108 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 14:20	6/28/2024 15:17	0.95	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,805.0	19,825.0	SLIDE 19,805' - 19,825' 20' @ 21 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 15:17	6/28/2024 16:09	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,825.0	19,906.0	ROTATE 19,825' - 19,906' 81' @ 93 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 16:09	6/28/2024 16:48	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,906.0	19,915.0	SLIDE 19,906' - 19,915' 9' @ 13 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 16:48	6/28/2024 17:30	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,915.0	19,991.0	ROTATE 19,915' - 19,991' 76' @ 108 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 17:30	6/28/2024 17:51	0.35	Production, Drill Lateral	Circulate	CIRC	PT	19,991.0	19,991.0	CLEAN HOLE FOR SLIDE.
6/28/2024 17:51	6/28/2024 18:00	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,991.0	20,009.0	ROTATE 19,915' - 20,009' 18' @ 120 FPH 275 GPM, 70 RPM, 13K TORQUE, SPP 5,750 PSI WOB 26-28K.
6/28/2024 18:00	6/28/2024 18:58	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,009.0	20,026.0	SLIDE 20,009' - 20,026' 17' @ 18 FPH, 275 GPM, SPP 4,850 PSI, 22-25 WOB.
6/28/2024 18:58	6/28/2024 19:45	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,026.0	20,089.0	ROTATE 20,026' - 20,089' 63' @ 80 FPH 285 GPM, 70 RPM, 13K TORQUE, SPP 5,907 PSI WOB 24-27K.
6/28/2024 19:45	6/28/2024 20:15	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	20,089.0	20,089.0	RIG SERVICE. LUBRICATE RIG AND TDU.
6/28/2024 20:15	6/29/2024 00:50	4.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	2,089.0	20,494.0	ROTATE 20,089' - 20,494' 405' @ 80 FPH 295 GPM, 70 RPM, 13K TORQUE, SPP 6,251 PSI WOB 24-26K.
6/29/2024 00:50	6/29/2024 01:45	0.92	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,494.0	20,505.0	SLIDE 20,494' - 20,505' 11' @ 12 FPH, 275 GPM, SPP 5,250 PSI, 22-25 WOB.
6/29/2024 01:45	6/29/2024 02:50	1.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,505.0	20,595.0	ROTATE 20,505' - 20,595' 90' @ 83 FPH 295 GPM, 70 RPM, 13K TORQUE, SPP 6,251 PSI WOB 24-26K.
6/29/2024 02:50	6/29/2024 03:40	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,595.0	20,609.0	SLIDE 20,595' - 20,609' 14' @ 17 FPH, 275 GPM, SPP 5,250 PSI, 22-25 WOB.
6/29/2024 03:40	6/29/2024 05:00	1.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,609.0	20,717.0	ROTATE 20,609' - 20,717' 108' @ 81 FPH 295 GPM, 70 RPM, 13K TORQUE, SPP 6,251 PSI WOB 24-26K.
6/29/2024 05:00	6/29/2024 05:49	0.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,717.0	20,791.0	ROTATE 20,717' - 20,719' 74' @ 92.5 FPH 290 GPM, 70 RPM, 13K TORQUE, SPP 6,200 PSI WOB 24-26K.
6/29/2024 05:49	6/29/2024 06:29	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	0.0	20,802.0	SLIDE 20,791' - 20,802' 11' @ 16 FPH, 290 GPM, SPP 5,250 PSI, 22-25 WOB.
6/29/2024 06:29	6/29/2024 08:43	2.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,802.0	20,982.0	ROTATE 20,802' - 20,982' 184' @ 82 FPH 290 GPM, 70 RPM, 13K TORQUE, SPP 6,200 PSI WOB 24-26K.
6/29/2024 08:43	6/29/2024 10:45	2.03	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,982.0	21,012.0	SLIDE 20,982' - 21,012' 26' @ 12 FPH, 290 GPM, SPP 5,250 PSI, 22-25 WOB.
6/29/2024 10:45	6/29/2024 15:24	4.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,012.0	21,319.0	ROTATE 21,012' - 21,319' 307' @ 66 FPH 290 GPM, 70 RPM, 13K TORQUE, SPP 5,600 PSI WOB 24-28K. TD.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/29/2024 15:24	6/29/2024 16:00	0.60	Production, Casing	Rig Service	RIGSVC	PT	21,319.0	21,319.0	LD SINGLE. SERVICED RIG & TDU.
6/29/2024 16:00	6/29/2024 22:34	6.58	Production, Casing	Circulate	CIRC	PT	21,319.0	21,319.0	PERFORM CLEAN-UP CYCLE. CIRCULATE 6 X BOTTOMS UP @ 285 GPM, 70 RPM, RECIRCULATE PIPE 150 FPM UP & DOWN, INCREASED MW TO 12 PPG, INITIAL TORQUE 11-17K, FINAL TORQUE 6-9K. PUMPED 8 - 15 BBL LCM SWEEPS (EVERY 2.5K STROKES). FC, WELL STATIC.
6/29/2024 22:34	6/30/2024 02:15	3.67	Production, Casing	Tripping	TRIP	PT	21,319.0	21,319.0	FLOW CHECK, WELL STATIC. POOH 21,319' - 14,180'. TIGHT SPOTS @ 20,843'/30K, 20,767'/40K, 20,625'/43K. WORKED THROUGH TIGHT SPOTS ON ELEVATORS UNTIL GONE.
6/30/2024 02:15	6/30/2024 03:19	1.08	Production, Casing	Rig Repair - Other	RROTHR	NPT	21,319.0	21,319.0	REPAIR HYDRAULIC LEAK ON ST-80
6/30/2024 03:19	6/30/2024 04:21	1.03	Production, Casing	Tripping	TRIP	PT	21,319.0	21,319.0	POOH 14,180' - 11,370'
6/30/2024 04:21	6/30/2024 05:00	0.64	Production, Casing	Circulate	CIRC	PT	21,319.0	21,319.0	CIRCULATE 2X BOTTOMS UP @ 285 GPM, 70 RPM, RECIRCULATE PIPE 150 FPM UP & DOWN, INITIAL TORQUE 3-5K.
6/30/2024 05:00	6/30/2024 05:42	0.70	Production, Casing	Circulate	CIRC	PT	21,319.0	21,319.0	CIRCULATE 2X BU. FINAL TORQUE 2.5-4K. PUMP SLUG.
6/30/2024 05:42	6/30/2024 10:15	4.55	Production, Casing	Tripping	TRIP	PT	21,319.0	21,319.0	FLOW CHECK, WELL STATIC. POOH 11,370' - BHA.
6/30/2024 10:15	6/30/2024 10:45	0.50	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	21,319.0	21,319.0	LAY DOWN BHA. MOTOR DRAINED, NO PLAY, BIT 1-1.
6/30/2024 10:45	6/30/2024 11:55	1.17	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,319.0	21,319.0	HPJSM. RIG UP CASING RUNNING TOOLS.
6/30/2024 11:55	6/30/2024 21:15	9.33	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,319.0	21,319.0	MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 284 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P-110 LINER, PU HANGER.
6/30/2024 21:15	6/30/2024 21:35	0.34	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,319.0	21,319.0	RD CASING HANDLING TOOLS.
6/30/2024 21:35	7/1/2024 02:05	4.50	Production, Casing	Tripping	TRIP	PT	21,319.0	21,319.0	TRIP LINER IN ON DP 11,716' - 20,680'. MET RESISTANCE @ 20,680'
7/1/2024 02:05	7/1/2024 03:30	1.42	Production, Casing	Wash & Ream - Routine	WASHR	PT	21,319.0	21,319.0	DRY REAM CASING 20,680' - 21,319'. 30 RPM, TORQUE LIMIT 9K.
7/1/2024 03:30	7/1/2024 05:00	1.50	Production, Casing	Circulate	CIRC	PT	21,319.0	21,319.0	RUPTURE AIR LOCK WITH 2,540 PSI, FILL VOID WITH 116 BBLS, CURCULATE BU, 4 BPM.
7/1/2024 05:00	7/1/2024 11:30	6.50	Production, Casing	Circulate	CIRC	PT	21,319.0	21,319.0	ATTEMPT TO CIRCULATE BOTTOMS UP @ 4 BPM. HOLE PACKING OFF. LET SIT FOR 30 MIN. STAGED PUMPS UP TO 4 BPM. 2.5 BTMS UP BEFORE PRESSURE STABLE.
7/1/2024 11:30	7/1/2024 12:55	1.42	Production, Casing	Circulate	CIRC	PT	21,321.0	21,319.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 3 BPM LANDED WITH 939 PSI. (PU 240K, NEUTRAL 190K). BALL ON SEAT AFTER 73 BBLS. PRESSURED TO 2,050 PSI SET DOWN TO 80K. PRESSURED TO 3,900 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 3 BPM. LANDED WITH 886 PSI. BALL ON SEAT AFTER 75 BBLS. PRESSURED TO 1,700 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 190K FREE WEIGHT. S/O TO 50K. SHOE @ 21,319', FLOAT COLLAR @ 21,295'. LANDING COLLAR/WET SHOE SUB @ 21,271'. AIRLOCK @ 13,048', MARKER @ 9,773', LINER TOP @ 9,602'. OVERLAP OF 662'.
7/1/2024 12:55	7/1/2024 16:00	3.08	Production, Casing	Primary Cementing	PRIMCEM	PT	21,321.0	21,319.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 785 SKS (215 BBLS) 14.8 PPG, 1.54 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 130 BBLS FW, LATCHED PLUG @ 94 BBLS, 986 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 77 BBLS 12 PPG MUD @ 4-3 BPM. FINAL RATE 3 BPM WITH 3,394 PSI. BUMPED PLUG WITH 3,810 PSI @ 16:01 HRS 7/1/24. HELD FOR 2 MIN. BURST WET SHOE @ 4,100 PSI PUMP 5 BBLS. 2 BBLS BACK. FLOATS HELD. GOOD RETURNS.
7/1/2024 16:00	7/1/2024 17:00	1.00	Production, Casing	Circulate	CIRC	PT	21,321.0	21,319.0	PICK UP 14', SLACKED OFF FROM 212K TO 130K & SET PACKER, CONTINUED DOWN TO 70K. PU TO 15' (212K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 8 BBLS INTERFACED CEMENT TO SURFACE. EST TOC 9,602'.
7/1/2024 17:00	7/1/2024 17:25	0.42	Production, Casing	Test Casing	TESTCAS	PT	21,321.0	21,319.0	TEST LINER TOP 2,100 PSI 10 MIN GOOD TEST.
7/1/2024 17:25	7/1/2024 18:25	1.00	Production, Casing	Circulate	CIRC	PT	21,321.0	21,319.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD. FC, WELL STATIC.



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Drilling

Time Log

Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/1/2024 18:25	7/1/2024 22:30	4.08	Production, Casing	Tripping	TRIP	PT	21,321.0	21,319.0	PULL OUT DP & RUNNING TOOL. 100% RECOVERY.
7/1/2024 22:30	7/1/2024 23:00	0.50	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	21,321.0	21,319.0	ND BOPE & INSTALLED TA CAP. RELEASED RIG @ 23:00 HRS 7/1/24



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Well Header									
Field Name	Pad Name NORTH MOON 1		Legal Well Name NORTH MOON 12-31-32-B4-8H			API/UWI 4301354383	County Duchesne	State/Province Utah	
Job Category Completion		Primary Job Type Completion			Start Date 8/19/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/22/2024 05:00	8/22/2024 07:00	2.00		Inactive	INACTIVE				waiting on Cactus/daylight
8/22/2024 07:00	8/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus.
8/22/2024 07:30	8/22/2024 10:00	2.50	Toe Prep, <code2>	Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k manual valve & 15k HCR. Install plug in tubing head & N/U night cap for test.
8/22/2024 10:00	8/22/2024 10:15	0.25	Toe Prep, <code2>	Pressure	PTST				MIRU accumulators & hoses to HCR. Function test HCR & master valve. (17 turns)
8/22/2024 10:15	8/22/2024 11:00	0.75	Toe Prep, <code2>	Pressure	PTST				Record & test master valve & HCR @ 250 psi low for 10 min & 13k high for 30 min. Bleed press. to 0 psi. Test Good.
8/22/2024 11:00	8/22/2024 12:00	1.00	Toe Prep, <code2>	Other	OTH				Remove nightcap & retrieve plug from tubing head. N/U nightcap to top of HCR.
8/22/2024 12:00	8/22/2024 12:30	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.
8/22/2024 12:30	8/23/2024 05:00	16.50		Inactive	INACTIVE				SDFN
8/23/2024 05:00	8/23/2024 07:00	2.00		Inactive	INACTIVE				Waiting on
8/23/2024 07:00	8/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ completion ops team.
8/23/2024 07:30	8/23/2024 10:00	2.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline for CBL & N/U spool to top HCR.
8/23/2024 10:00	8/23/2024 10:30	0.50	Toe Prep, <code2>	Pressure	PTST				Press test surface iron to 3k. Test Good bleed tto 0 psi.
8/23/2024 10:30	8/23/2024 11:30	1.00	Toe Prep, <code2>	Wireline	WLWK				Equalize to SICP & RIH W/ 1-7/16" cable head,BTA 2.75" 6 arm centralizer,2.75" RBT , BTA 2.75" centralizer,2.75" gamma ray-CCL w/ temp single pin to 9,750'. TTI length 20.35'. OD 2.75"
8/23/2024 11:30	8/23/2024 12:00	0.50	Toe Prep, <code2>	Other	OTH				Fill casing w/ 2% kcl & hold 2000 psi while POOH w/ CBL.
8/23/2024 12:00	8/23/2024 13:45	1.75	Toe Prep, <code2>	Pull Out of Hole	POOH				POOH @ 105 fpm while logging out.
8/23/2024 13:45	8/23/2024 14:00	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed well pressure to 0 psi & shut master valves. Bleed surface iron to 0 psi. All tools accounted for.
8/23/2024 14:00	8/23/2024 15:15	1.25	Toe Prep, <code2>	Rig Up/Down	SRIG				RDMO TWG
8/23/2024 15:15	8/23/2024 15:45	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure location
8/23/2024 15:45	8/24/2024 05:00	13.25		Inactive	INACTIVE				SDFN
8/31/2024 05:00	8/31/2024 06:30	1.50		Inactive	INACTIVE				Waiting on
8/31/2024 06:30	8/31/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ completion ops team.
8/31/2024 07:00	8/31/2024 17:00	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU office trailer. Move in and Spot all frac tanks. MIRU Liberty pumpdown.
8/31/2024 17:00	9/1/2024 05:00	12.00		Inactive	INACTIVE				Waiting on
9/1/2024 05:00	9/1/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Conduct safety meeting with liberty services.
9/1/2024 05:30	9/1/2024 12:30	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Liberty pumpdown equipment and water transfer.
9/1/2024 12:30	9/1/2024 14:30	2.00	Toe Prep, <code2>	Pressure	PTST				Prime up and pressure test PD equipment and surface lines to 13,089 psi held for 10 min no leak off good test.
9/1/2024 14:30	9/2/2024 05:00	14.50		Inactive	INACTIVE				WSI and secure will resumed toe prep ops in the AM
9/2/2024 05:00	9/2/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors on location
9/2/2024 05:30	9/2/2024 17:30	12.00		Inactive	INACTIVE				Waiting on offset well ops
9/2/2024 17:30	9/2/2024 18:00	0.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Rig up 3" PD line to well to begin toe prep ops. PT lines to 13,176 psi good test no leak off bleed down to 500 psi open well with 58 psi.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/2/2024 18:00	9/2/2024 21:00	3.00	Toe Prep, <code2>	Loading Time	PUMP				Begin Toe prep Ops. Equilize to well with 500 psi open well with 58 psi begin pumping @ 3 bpm to activate Wet shoe, pressure break over @ 5,493 psi indication wet shoe open increase rate to 14 bpm @ 10,130 psi pump 250 bbls of fresh swap to acid for 1000 gal of 15% HCL follow by 450 bbls of fresh water, SD after 450 bbls of fresh water pumped away SWI bleed pressure to 0 psi load up 3.625" dissolvable ball on top of LMV PT lines to 12,984 psi good test bleed down to 5500 psi open well with 4,007 psi, begin pumping on well @ 14 bpm chasing ball for casing test, ball seated pressure up to 12,000 psi held for 30 min good test no leak off. bleed pressure off to 0 psi to get ball off seat SWI to let ball dissolve overnight.
9/2/2024 21:00	9/3/2024 05:00	8.00		Inactive	INACTIVE				SDFN
9/3/2024 05:00	9/3/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/3/2024 05:30	9/4/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Begin RU Zipper manifolds, Sand Floor and water transfer lines.
9/4/2024 05:00	9/4/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety Meeting With All Vendors Onsite
9/4/2024 05:30	9/4/2024 14:00	8.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Cactus Wellhead, FB, WL, Frac Monoline and Dance floor. Function test valves on frac stack and zipper manifold load up stack and monoline with fresh water for pressure test with PD trucks, break circulation thru FB shut in FB pressure test frac stack, FB and monoline to 8,000 psi no leak off good test isolate FB continued testing on monoline, zipper manifold and frac stack to 12,980 psi held for 5 min no leak off good test bleed pressure off to 0 psi SI all valves and secure well.
9/4/2024 14:00	9/4/2024 18:00	4.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU frac monoline, WL and grease lines to wells.
9/4/2024 18:00	9/5/2024 05:00	11.00		Inactive	INACTIVE				SD ops for overnight secure well all vendors offlocation. Ops to resume in the AM
9/5/2024 05:00	9/5/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/5/2024 05:30	9/5/2024 08:00	2.50	Toe Prep, <code2>	Pressure	PTST				PT PD trucks and surface lines to begin pumping acid follow up by wireline stg 1
9/5/2024 08:00	9/5/2024 09:00	1.00	Toe Prep, <code2>	Loading Time	PUMP				PT to 12,900 psi good test no leak off equilibize to well pressure @ 2500 psi open well with 1200 psi begin injecting on well @ 3 bpm 4000 psi pumped 40 bbls to confirm good injection increase rate to 10 bpm @ 10,100 psi swap from fresh water to 15% HCL acid (1000gal) follow by 600 bbls of fresh water final rate and pressure after acid thru formation was 14 bpm @ 9,100 psi. Turn well over to WL for stg 1 perf.
9/5/2024 09:00	9/5/2024 10:30	1.50	Toe Prep, <code2>	Pressure	PTST				PT Lubricator to 3500 psi had a few leaks on collar connections bleed pressure off to 0 psi fix issue repressure test lubricator to 9,045 psi good test bleed down to 4000 psi open well with 3,300 psi begin RIH with WL for stg 1 perf.
9/5/2024 10:30	9/5/2024 12:30	2.00	Toe Prep, <code2>	Perforating	PFRT				Unable to maintain sufficient rate to pump down WL due to pressure limitation decision was to POOH and move over to N MOON 9H for WL stg 1. Max Rate--7.5 bpm Pressure--9,100 psi
9/5/2024 12:30	9/6/2024 00:00	11.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/6/2024 00:00	9/6/2024 03:00	3.00	Toe Prep, <code2>	Pump in Ops	PMPDWN				Pump 1000 gals 15% acid spot at formation let set 15 bpm @ 10,300. After acid soak 14 bpm @ 10,450
9/6/2024 03:00	9/6/2024 05:00	2.00		Inactive	INACTIVE				WSI and secure plan to wait on frac to be ready and pump a scour sand before WL stg 1
9/6/2024 05:00	9/6/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/6/2024 05:30	9/7/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment
9/7/2024 05:00	9/7/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/7/2024 05:30	9/8/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment
9/8/2024 05:00	9/8/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/8/2024 05:30	9/9/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/9/2024 05:00	9/9/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/9/2024 05:30	9/10/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Prime up and test frac equipment and monoline to 12,498 psi held for 5 min no leak off good test, Continued RU Frac Support Equipment
9/10/2024 05:00	9/10/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/10/2024 05:30	9/11/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment
9/11/2024 05:00	9/11/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/11/2024 05:30	9/12/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment/Waiting on UTERO permits.
9/12/2024 05:00	9/12/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting with all vendors onsite
9/12/2024 05:30	9/12/2024 20:30	15.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Continued RU Frac Support Equipment/Waiting on UTERO permits.
9/12/2024 20:30	9/13/2024 00:15	3.75	Toe Prep, <code2>	Pressure	PTST				Prime up and pressure test.
9/13/2024 00:15	9/13/2024 01:45	1.50	Toe Prep, <code2>	Frac. Job	FRAC				Scour OW: 1,148 psi Avg RT - 30 bpm / Max RT- 48 bpm Avg psi - 9,885 / Max psi - 11,550 psi Clean total - 2,531 bbl Slurry total - 2,687 bbl Total sand - 25,730 lbs
9/13/2024 01:45	9/13/2024 05:00	3.25	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 4,068 psi Plug Depth: 21,250' MD Plug type: Royal Composite Perf Depths: 21,098' (Top) 21,240' (Bottom) Total Fluid: 826 bbl Max Rate: 16 bpm Max psi: 9,760 psi
9/13/2024 05:00	9/13/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/13/2024 06:30	9/13/2024 09:15	2.75	Frac, <code2>	Downtime	DTIM				Troubleshoot communication issues between blender and baby beast.
9/13/2024 09:15	9/13/2024 10:15	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 Unable to maintain proper sand concentration due to communication issues between blender and baby beast. Flushed well and shut down.
9/13/2024 10:15	9/13/2024 11:00	0.75	Frac, <code2>	Downtime	DTIM				Sand belt knife gate was not properly adjusted causing erratic sand concentrations. 3.09 HRS downtime during stage.
9/13/2024 11:00	9/13/2024 13:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 3,664 psi Avg RT - 56 bpm / Max RT- 73 bpm Avg psi - 11,135 / Max psi - 11,639 psi Clean total - 13,900 bbl Slurry total - 14,554 bbl Total sand - 418,300 lbs F.G. 0.96
9/13/2024 13:45	9/13/2024 16:45	3.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 4,586 psi Plug Depth: 21,089' MD Plug type: KLX Dissolvable Perf Depths: 20,938' (Top) 21,079' (Bottom) Total Fluid: 470 bbl Max Rate: 16 bpm Max psi: 7,400 psi
9/13/2024 16:45	9/13/2024 17:45	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/13/2024 17:45	9/13/2024 20:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 4,114 psi Avg RT - 54 bpm / Max RT- 64 bpm Avg psi - 11,109 / Max psi - 11,594 psi Clean total - 7,466 bbl Slurry total - 7,875 bbl Total sand - 392,460 lbs F.G. 0.97
9/13/2024 20:30	9/13/2024 22:45	2.25	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 4,545 psi Plug Depth: 20,917' MD Plug type: KLX Dissolvable Perf Depths: 20,776' (Top) 20,918' (Bottom) Total Fluid: 564 bbl Max Rate: 16 bpm Max psi: 8,489 psi
9/13/2024 22:45	9/14/2024 00:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/14/2024 00:00	9/14/2024 02:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 4,385 psi Avg RT - 60 bpm / Max RT- 78 bpm Avg psi - 10,917 / Max psi - 11,555 psi Clean total - 7,626 bbl Slurry total - 8,028 bbl Total sand - 383,650 lbs F.G. 0.92
9/14/2024 02:30	9/14/2024 04:30	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well. WL POOH on 1H.
9/14/2024 04:30	9/14/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				RIH Stage: 4
9/14/2024 05:00	9/14/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,840 psi Plug Depth: 20,767' MD Plug type: KLX Dissolvable Perf Depths: 20,615' (Top) 20,756' (Bottom) Total Fluid: 458 bbl Max Rate: 19 bpm Max psi: 7,230 psi
9/14/2024 06:00	9/14/2024 06:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/14/2024 06:15	9/14/2024 07:15	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 Got out of stage while on .5 ppg sand due to blender and boost pump surging cut sand flush stage to swap fuel filters per mechanic.
9/14/2024 07:15	9/14/2024 08:30	1.25	Frac, <code2>	Downtime	DTIM				Had to swap over to backup boost pump
9/14/2024 08:30	9/14/2024 10:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 3,975 psi Avg RT - 44 bpm / Max RT- 59 bpm Avg psi - 11,273 / Max psi - 11,628 psi Clean total - 5,227 bbl Slurry total - 5,241 bbl Total sand - 30,060 lbs F.G. 1.06 Placed 8% of the job due to pressure.
9/14/2024 10:15	9/14/2024 14:15	4.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 4800 psi Plug Depth: 20,605' MD Plug type: KLX Dissolvable Perf Depths: 20,458' (Top) 20,594' (Bottom) Total Fluid: 956 bbl Max Rate: 16 bpm Max psi: 9800 psi Issues with pressure while PD taking longer to reach bottom.
9/14/2024 14:15	9/14/2024 17:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 4,347 psi Avg RT - 57 bpm / Max RT- 65 bpm Avg psi - 11,110 / Max psi - 11,688 psi Clean total - 8,194 bbl Slurry total - 8,660 bbl Total sand - 405,880 lbs F.G. .95
9/14/2024 17:00	9/14/2024 20:45	3.75	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 4240 psi Plug Depth: 20,444' MD Plug type: Royal Composite Perf Depths: 20,292' (Top) 20,434' (Bottom) Total Fluid: 710 bbl Max Rate: 18 bpm Max psi: 9,670 psi
9/14/2024 20:45	9/14/2024 23:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 4,240 psi Avg RT - 58 bpm / Max RT- 71 bpm Avg psi - 10,882 / Max psi - 11,585 psi Clean total - 7,932 bbl Slurry total - 8,344 bbl Total sand - 393,000 lbs F.G. .98
9/14/2024 23:15	9/15/2024 01:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 4,830 psi Plug Depth: 20,283' MD Plug type: Royal Composite Perf Depths: 20,131' (Top) 20,273' (Bottom) Total Fluid: 347 bbl Max Rate: 17 bpm Max psi: 7,630 psi
9/15/2024 01:00	9/15/2024 02:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/15/2024 02:00	9/15/2024 04:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 4,370 psi Avg RT - 63 bpm / Max RT- 66 bpm Avg psi - 11,026 / Max psi - 11,772 psi Clean total - 7,770 bbl Slurry total - 8,191 bbl Total sand - 399,900 lbs F.G. .98
9/15/2024 04:15	9/15/2024 05:00	0.75	Frac, <code2>	Perforating	PFRT				Rih to perf stg 8 at report time



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/15/2024 05:00	9/15/2024 06:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 4,440 psi Plug Depth: 20,118' MD Plug type: Royal Composite Perf Depths: 19,970' (Top) 20,109' (Bottom) Total Fluid: 372 bbl Max Rate: 17 bpm Max psi: 7,730 psi TENSION MANDRIL LIH AFTER INSPECTION ON SURFACE.
9/15/2024 06:45	9/15/2024 09:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 4,423 psi Avg RT - 67 bpm / Max RT- 73 bpm Avg psi - 11,238 / Max psi - 11,725 psi Clean total - 8,640 bbl Slurry total - 9,084 bbl Total sand - 389,020 lbs F.G. 1.0 Over flushed 1,000 bbl.
9/15/2024 09:00	9/16/2024 05:00	20.00		Inactive	INACTIVE				Inactive
9/16/2024 05:00	9/17/2024 05:00	24.00		Inactive	INACTIVE				Inactive
9/17/2024 05:00	9/18/2024 05:00	24.00		Inactive	INACTIVE				Inactive
9/18/2024 05:00	9/18/2024 10:30	5.50		Inactive	INACTIVE				Inactive
9/18/2024 10:30	9/18/2024 18:30	8.00	Frac, <code2>	Coil Tubing Unit	CTU				MIRU coil tubing
9/18/2024 18:30	9/18/2024 19:00	0.50	Frac, <code2>	Pressure Test BOP's	BOPT				Function test BOP's. Pressure test Coil, Surface lines, and upper and lower rams on BOP's.
9/18/2024 19:00	9/18/2024 20:00	1.00	Frac, <code2>	Rig Up/Down	SRIG				Rig up BHA. 2 7/8 Dual back pressure valve 1.83'. 3.13 OD Bowen Jar. 4.91'. 3.13" OD Hyd Disconnect 2.69'. 3.13" OD Rotary sub .42'. 3.13" OD Tempress screen sub 2.88'. 3.13" OD Tempress Heavy 2.92'. 3.13" OD Rotary sub .38'. 3.13" OD 4 x .125 ports Sub .83'. 3.13" OD Rotary sub .41'. 3.13" OD Titan Motor 5.7'. 2.88" OD Rotary sub .36'. 2.88" OD Series 70 Overshot 2.04'. 3.75" OD
9/18/2024 20:00	9/19/2024 03:00	7.00	Frac, <code2>	Fishing	FISH				RIH. Fish depth- 21,118'. 02:00 Tag at 20,140' CTM. P/U and pull 53k. go back down set 10K. P/U and pull 61K. RIH and tag again, set 10k down. P/U and pull 72K at 20,044'. RIH to 20,140' and tag. P/U to 80k at 20,038, hold for 10 minutes. No Jar action. RIH stack 10k at 20,062'. P/U to 20,023' pull 100k. RIH to 20,056' set down 10k. P/U 100k, pull free.
9/19/2024 03:00	9/19/2024 05:00	2.00	Frac, <code2>	Pull Out of Hole	POOH				POOH.
9/19/2024 05:00	9/19/2024 11:00	6.00	Frac, <code2>	Pull Out of Hole	POOH				POOH. CT OOH no fish on surface.
9/19/2024 11:00	9/19/2024 12:00	1.00	Frac, <code2>	Coil Tubing Unit	CTU				Rig down move CTU to the North Moon 9H.
9/19/2024 12:00	9/20/2024 05:00	17.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/20/2024 05:00	9/20/2024 08:00	3.00	Frac, <code2>	Rig Up/Down	SRIG				Rig up BHA. 2 7/8 Dual back pressure valve 1.83'. 3.13 OD Hydraset Jar. 4.92'. 3.13" OD Hyd Disconnect 2.69'. 3.13" OD Rotary sub .42'. 3.13" OD Tempress screen sub 2.88'. 3.13" OD Tempress Heavy 2.92'. 3.13" OD Rotary sub .38'. 3.13" OD F5 Motor 14.12'. 3.13" OD Twister Mill Concave .94'. 3.75" OD Test motor- 2 bpm@ 1,800 psi. 4 bpm @ 3,600 psi 5 bpm@ 4,100 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.
9/20/2024 08:00	9/20/2024 14:00	6.00	Frac, <code2>	Wash	WASH				Open well with 2,650 psi Start RIH to fish.
9/20/2024 14:00	9/20/2024 15:00	1.00	Frac, <code2>	Wash	WASH				Washed down to 19,000 & do weight check w/ 45k & 2650 psi hydraulic. Cont. to wash down & tagged fish at 20,149' indicating 300 lbs. of torque. Sit on fish for 5 min pulled up 3'. RIH 2.5' sent 10-20-10 waiting till OOC. Circulated additional 20 min. Begin POOH w/ 63k lbs. Pump rate 4.25 bpm Return rate 4.0 bpm Circ press -6,051 psi WH press - 3,640 psi medium to heavy sand
9/20/2024 15:00	9/20/2024 21:15	6.25	Frac, <code2>	Pull Out of Hole	POOH				POOH @ 45 - 60 fpm. Pumping 10-20-10 @ mid-lateral & heel.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/20/2024 21:15	9/20/2024 22:15	1.00	Frac, <code2>	Coil Tubing Unit	CTU				OOH, shut well in, break injector off well, L/D reverse clutch BHA, cut 40' of coil, install new coil connector, pull test to 35k, pressure test connector to 2,500 psi
9/20/2024 22:15	9/20/2024 22:45	0.50	Frac, <code2>	Coil Tubing Unit	CTU				M/U BHA. 2 7/8 Dual back pressure valve 1.83'. 3.13 OD Bowen Jar. 4.91'. 3.13" OD Hyd Disconnect 2.69'. 3.13" OD Rotary sub .42'. 3.13" OD Tempress screen sub 2.88'. 3.13" OD Tempress Heavy 2.92'. 3.13" OD Rotary sub .38'. 3.13" OD 4 x .125 ports Sub .83'. 3.13" OD Rotary sub .41'. 3.13" OD Titan Motor 5.7'. 2.88" OD Rotary sub .36'. 2.88" OD Series 70 Overshot 2.04'. 3.75" OD
9/20/2024 22:45	9/21/2024 03:45	5.00	Frac, <code2>	Fishing	FISH				Test break to 7,500 psi, equalize to well pressure open well with 3,500 psi Start rih to fish at 20,149'
9/21/2024 03:45	9/21/2024 05:00	1.25	Frac, <code2>	Fishing	FISH				Tag at 20,140' see 200 psi torque, shut choke in, shut pump down, p/u do not see any over pull. Increase pump rate to 2 bpm, return rate at 1.8 bpm Rih tag again at 20,140' see 200 psi torque, shut pump down, close choke, p/u do not see any over pull. Increase pump to 3 bpm, return rate at 2.8 bpm Rih slow try to see if we can wash down, tag again at 20,140' not washing off, p/u to 20,050' Rih at 25fpm, tag at 20,140' set 12k down, make p/u do not see any over pull
9/21/2024 05:00	9/21/2024 12:00	7.00	Frac, <code2>	Fishing	FISH				Pooh with overshot. CTU OOH. Did not get fish. Decision made to RDMO CTU and resume Frac ops.
9/21/2024 12:00	9/21/2024 15:30	3.50	Frac, <code2>	Rig Up/Down	SRIG				RDMO CTU.
9/21/2024 15:30	9/21/2024 17:30	2.00	Frac, <code2>	Rig Up/Down	SRIG				MIRU TWG wire line. Nipple up crown valve on N Moon 9H & 8H. Frac fire up equipment.
9/21/2024 17:30	9/21/2024 18:00	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 9 High rate flush. OW: 3,645 psi Max RT- 60 bpm Max psi - 11,660 psi Clean total - 735 bbl
9/21/2024 18:00	9/21/2024 20:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/21/2024 20:45	9/21/2024 22:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,800 psi Plug Depth: 19,961 MD Plug type: Royal Composite Perf Depths: 19,809 (Top) 19,950 (Bottom) Total Fluid: 536 bbl Max Rate: 18 bpm Max psi: 9,300 psi
9/21/2024 22:45	9/21/2024 23:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/21/2024 23:30	9/22/2024 03:00	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 4,048 psi Avg RT - 63 bpm / Max RT- 68 bpm Avg psi - 11,017 / Max psi - 11,593 psi Clean total - 11,179 bbl Slurry total -11,619 bbl Total sand - 404,880 lbs F.G. 1.0 Pump a clean sweep while on 2 ppg sand due to pressure increase.finish stage with no further issues placing 100% prop
9/22/2024 03:00	9/22/2024 05:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 4,250 psi Plug Depth: 19,799 MD Plug type: Royal Composite Perf Depths: 19,647 (Top) 19,788 (Bottom) Total Fluid:474 bbl Max Rate: 18 bpm Max psi: 8,000 psi
9/22/2024 05:00	9/22/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/22/2024 06:00	9/22/2024 08:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 4,664 psi Avg RT - 70 bpm / Max RT- 70 bpm Avg psi - 10,963 / Max psi - 11,424 psi Clean total - 7,861 bbl Slurry total -8,291 bbl Total sand - 392,610 lbs F.G. .98



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/22/2024 08:30	9/22/2024 10:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 4,883 psi Plug Depth: 19,635 MD Plug type: Royal Composite Perf Depths: 19,486 (Top) 19,628 (Bottom) Total Fluid:366 bbl Max Rate: 18 bpm Max psi: 6,661 psi
9/22/2024 10:15	9/22/2024 11:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/22/2024 11:00	9/22/2024 14:30	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 5,077 psi Avg RT -66 bpm / Max RT- 73 bpm Avg psi - 10,750 / Max psi - 11,516 psi Clean total - 10,750 bbl Slurry total -11,224 bbl Total sand - 392,720 lbs F.G. .98
9/22/2024 14:30	9/22/2024 16:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 4,993 psi Plug Depth: 19,477 MD Plug type: Royal Composite Perf Depths: 19,325 (Top) 19,465 (Bottom) Total Fluid:355 bbl Max Rate: 18 bpm Max psi: 7,614 psi
9/22/2024 16:15	9/22/2024 17:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/22/2024 17:45	9/22/2024 20:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 5,065 psi Avg RT - 67 bpm / Max RT- 73 bpm Avg psi - 10,940 / Max psi - 11,393 psi Clean total - 8,182 bbl Slurry total - 8,596 bbl Total sand - 388,040 lbs F.G. 1.00
9/22/2024 20:00	9/22/2024 21:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 5,070 psi Plug Depth: 19,316 MD Plug type: Royal Composite Perf Depths: 19,164 (Top) 19,306 (Bottom) Total Fluid: 420 bbl Max Rate: 18 bpm Max psi: 7,900 psi
9/22/2024 21:45	9/22/2024 23:45	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/22/2024 23:45	9/23/2024 02:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 5,260 psi Avg RT - 58 bpm / Max RT- 67 bpm Avg psi - 10,963 / Max psi - 11,562 psi Clean total - 8,961 bbl Slurry total - 9,376 bbl Total sand - 396,180 lbs F.G. 1.00
9/23/2024 02:30	9/23/2024 04:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 5,090 psi Plug Depth: 19,155 MD Plug type: Royal Composite Perf Depths: 19,003 (Top) 19,145 (Bottom) Total Fluid: 427 bbl Max Rate: 18 bpm Max psi: 7,500 psi
9/23/2024 04:15	9/23/2024 05:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/23/2024 05:00	9/23/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/23/2024 06:00	9/23/2024 08:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 4,637 psi Avg RT - 63 bpm / Max RT- 76 bpm Avg psi - 11,002 / Max psi - 11,451 psi Clean total - 7,789 bbl Slurry total - 8,228 bbl Total sand - 392,400 lbs F.G. 0.99
9/23/2024 08:15	9/23/2024 10:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 4,782 psi Plug Depth: 18,993 MD Plug type: Royal Composite Perf Depths: 18,841 (Top) 18,983 (Bottom) Total Fluid: 306 bbl Max Rate: 18 bpm Max psi: 7,640 psi
9/23/2024 10:15	9/23/2024 13:15	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/23/2024 13:15	9/23/2024 15:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 4,339 psi Avg RT - 63 bpm / Max RT- 74 bpm Avg psi - 10,924 / Max psi - 11,565 psi Clean total - 7,753 bbl Slurry total - 8,202 bbl Total sand - 396,420 lbs F.G. 0.99
9/23/2024 15:45	9/23/2024 17:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 4,370 psi Plug Depth: 18,832 MD Plug type: Royal Composite Perf Depths: 18,680 (Top) 18,821 (Bottom) Total Fluid: 317 bbl Max Rate: 18 bpm Max psi: 7,990 psi
9/23/2024 17:45	9/23/2024 23:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/23/2024 23:00	9/24/2024 01:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 4,266 psi Avg RT - 67 bpm / Max RT- 79 bpm Avg psi - 10,956 / Max psi - 11,527 psi Clean total - 7,759 bbl Slurry total - 8,183 bbl Total sand - 387,950 lbs F.G. 1.0
9/24/2024 01:45	9/24/2024 03:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 5,000 psi Plug Depth: 18,671 MD Plug type: Royal Composite Perf Depths: 18,519 (Top) 18,660 (Bottom) Total Fluid: 379 bbl Max Rate: 18 bpm Max psi: 8,400 psi
9/24/2024 03:45	9/24/2024 05:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/24/2024 05:00	9/24/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/24/2024 10:30	9/24/2024 12:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 4,148 psi Avg RT - 66 bpm / Max RT- 74 bpm Avg psi - 10,934 / Max psi - 11,344 psi Clean total - 7,603 bbl Slurry total - 8,020 bbl Total sand - 395,520 lbs F.G. 1.0
9/24/2024 12:45	9/24/2024 19:15	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/24/2024 19:15	9/24/2024 20:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 4,030 psi Plug Depth: 18,510 MD Plug type: Royal Composite Perf Depths: 18,385(Top) 18,500 (Bottom) Total Fluid: 305 bbl Max Rate: 18 bpm Max psi: 8,100 psi
9/24/2024 20:45	9/24/2024 22:30	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/24/2024 22:30	9/25/2024 00:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 4,103 psi Avg RT - 67 bpm / Max RT- 74 bpm Avg psi - 10,860 / Max psi - 11,362 psi Clean total - 7,746 bbl Slurry total - 8,185 bbl Total sand - 390,330 lbs F.G. .98
9/25/2024 00:45	9/25/2024 04:45	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/25/2024 04:45	9/25/2024 05:00	0.25	Frac, <code2>	Perforating	PFRT				Perf stg 19 at report time
9/25/2024 05:00	9/25/2024 06:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 4,050 psi Plug Depth: 18,349' MD Plug type: Royal Composite Perf Depths: 18,197' (Top) 18,339' (Bottom) Total Fluid: 281 bbl Max Rate: 18 bpm Max psi: 8,150 psi
9/25/2024 06:15	9/25/2024 11:00	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/25/2024 11:00	9/25/2024 13:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 4,019 psi Avg RT - 57 bpm / Max RT- 65 bpm Avg psi - 10,623 / Max psi - 11,323 psi Clean total - 8,289 bbl Slurry total - 8,729 bbl Total sand - 385,420 lbs F.G. .99



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/25/2024 13:45	9/25/2024 15:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 4,800 psi Plug Depth: 18,190' MD Plug type: Royal Composite Perf Depths:18,035' (Top) 18,177' (Bottom) Total Fluid: 275 bbl Max Rate: 18 bpm Max psi: 8,300 psi
9/25/2024 15:00	9/25/2024 23:15	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/25/2024 23:15	9/26/2024 00:00	0.75	Frac, <code2>	Non-Productive Time	NPT				Reboot blender,PCM and frac van
9/26/2024 00:00	9/26/2024 02:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 3,753 psi Avg RT - 62 bpm / Max RT- 69 bpm Avg psi - 11,015 / Max psi - 11,713 psi Clean total - 7,420 bbl Slurry total - 7,845 bbl Total sand - 405,880 lbs F.G-1.0
9/26/2024 02:45	9/26/2024 04:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 4,768 psi Plug Depth: 18,026' MD Plug type: Royal Composite Perf Depths:17,874' (Top) 18,015' (Bottom) Total Fluid: 343 bbl Max Rate: 18 bpm Max psi: 8,900 psi
9/26/2024 04:30	9/26/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
9/26/2024 05:00	9/26/2024 12:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/26/2024 12:00	9/26/2024 14:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 3,950 psi Avg RT - 61 bpm / Max RT- 67 bpm Avg psi - 10,486 / Max psi - 10,843 psi Clean total - 7,889 bbl Slurry total - 8,305 bbl Total sand - 391,710 lbs F.G- .97
9/26/2024 14:45	9/26/2024 16:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 4,520 psi Plug Depth: 17,854' MD Plug type: Royal Composite Perf Depths:17,713' (Top) 17,855' (Bottom) Total Fluid: 257 bbl Max Rate: 19 bpm Max psi: 7,267 psi
9/26/2024 16:30	9/26/2024 23:45	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/26/2024 23:45	9/27/2024 02:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 3,858 psi Avg RT - 68 bpm / Max RT- 78 bpm Avg psi - 10,911 / Max psi - 11,657 psi Clean total - 7,794 bbl Slurry total - 8,215 bbl Total sand - 387,310 lbs F.G- .97
9/27/2024 02:00	9/27/2024 03:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 4,680 psi Plug Depth: 17,704' MD Plug type: Royal Composite Perf Depths: 17,552' (Top) 17,694' (Bottom) Total Fluid: 331 bbl Max Rate: 18 bpm Max psi: 8,500 psi
9/27/2024 03:45	9/27/2024 05:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/27/2024 05:00	9/27/2024 10:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/27/2024 10:15	9/27/2024 12:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 3,850 psi Avg RT - 74 bpm / Max RT- 86 bpm Avg psi - 10,810 / Max psi - 11,287 psi Clean total - 7,859 bbl Slurry total - 8,296 bbl Total sand - 392,590 lbs F.G- 0.92
9/27/2024 12:15	9/27/2024 13:30	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/27/2024 13:30	9/27/2024 14:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 4,013 psi Plug Depth: 16,902' MD Plug type: Royal Composite Perf Depths: 16,750' (Top) 16,893' (Bottom) Total Fluid: 184 bbl Max Rate: 16 bpm Max psi: 6,740 psi



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/27/2024 14:45	9/27/2024 20:45	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/27/2024 20:45	9/27/2024 22:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 3,665 psi Avg RT - 77 bpm / Max RT- 88 bpm Avg psi - 10,833 / Max psi - 11,516 psi Clean total - 7,674 bbl Slurry total - 8,084 bbl Total sand -381,660 lbs F.G- 0.91
9/27/2024 22:45	9/28/2024 00:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 4,400 psi Plug Depth: 16,741' MD Plug type: Royal Composite Perf Depths: 16,589' (Top) 16,730' (Bottom) Total Fluid: 170 bbl Max Rate: 16 bpm Max psi: 6,150 psi
9/28/2024 00:15	9/28/2024 05:00	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/28/2024 05:00	9/28/2024 09:30	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/28/2024 09:30	9/28/2024 11:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 3,426 psi Avg RT - 74 bpm / Max RT- 84 bpm Avg psi - 10,836 / Max psi - 11,508 psi Clean total - 7,741 bbl Slurry total - 8,186 bbl Total sand -392,360 lbs F.G- 0.97
9/28/2024 11:30	9/28/2024 13:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,900 psi Plug Depth: 16,579' MD Plug type: Royal Composite Perf Depths: 16,426' (Top) 16,569' (Bottom) Total Fluid: 179 bbl Max Rate: 16 bpm Max psi: 7,259 psi
9/28/2024 13:00	9/28/2024 21:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/28/2024 21:00	9/28/2024 23:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 3,339 psi Avg RT - 71 bpm / Max RT- 79 bpm Avg psi - 10,841 / Max psi - 11,665 psi Clean total - 8,169 bbl Slurry total - 8,587 bbl Total sand -389,180 lbs F.G- .96
9/28/2024 23:00	9/29/2024 00:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 4,567 psi Plug Depth: 16,418' MD Plug type: Royal Composite Perf Depths: 16,266' (Top) 16,408' (Bottom) Total Fluid: 221 bbl Max Rate: 18 bpm Max psi: 7,700 psi
9/29/2024 00:30	9/29/2024 05:00	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/29/2024 05:00	9/29/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/29/2024 06:30	9/29/2024 08:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 3,723 psi Avg RT - 77 bpm / Max RT- 83 bpm Avg psi - 10,760 / Max psi - 11,397 psi Clean total - 7,788 bbl Slurry total - 8,216 bbl Total sand - 392,580 lbs F.G- 0.97
9/29/2024 08:30	9/29/2024 10:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 4,560 psi Plug Depth: 16,256' MD Plug type: Royal Composite Perf Depths: 16,104' (Top) 16,246' (Bottom) Total Fluid: 172 bbl Max Rate: 16 bpm Max psi: 6,985 psi
9/29/2024 10:00	9/29/2024 19:30	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/29/2024 19:30	9/29/2024 20:30	1.00	Frac, <code2>	Non-Productive Time	NPT				Install new software on all frac pumps.
9/29/2024 20:30	9/29/2024 23:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 2,657 psi Avg RT - 67 bpm / Max RT- 75 bpm Avg psi - 10,795 / Max psi - 11,559 psi Clean total - 8,905 bbl Slurry total - 9,310 bbl Total sand - 384,780 lbs F.G- .97



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/29/2024 23:00	9/30/2024 00:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 4,642 psi Plug Depth: 16,095' MD Plug type: Royal Composite Perf Depths: 15,942' (Top) 16,084' (Bottom) Total Fluid: 189 bbl Max Rate: 18 bpm Max psi: 7,450 psi
9/30/2024 00:30	9/30/2024 01:45	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/30/2024 01:45	9/30/2024 04:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 4,429 psi Avg RT - 71 bpm / Max RT- 80 bpm Avg psi - 10,811 / Max psi - 11,305 psi Clean total - 7,566 bbl Slurry total - 7,966 bbl Total sand - 383,680 lbs F.G- .096
9/30/2024 04:00	9/30/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 4,625 psi Plug Depth: 15,932' MD Plug type: Royal Composite Perf Depths: 15,781' (Top) 15,922' (Bottom) Total Fluid: 187 bbl Max Rate: 18 bpm Max psi: 7,525 psi
9/30/2024 05:00	9/30/2024 06:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/30/2024 06:15	9/30/2024 08:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 4,385 psi Avg RT - 76.6 bpm / Max RT- 85.3 bpm Avg psi - 10,833 / Max psi - 11,617 psi Clean total - 7,796 bbl Slurry total - 8,276 bbl Total sand - 392,720 lbs F.G- 0.985
9/30/2024 08:15	9/30/2024 09:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,970 psi Plug Depth: 15,771' MD Plug type: Royal Composite Perf Depths: 15,619' (Top) 15,761' (Bottom) Total Fluid: 177 bbl Max Rate: 16 bpm Max psi: 7,507 psi
9/30/2024 09:45	9/30/2024 11:30	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/30/2024 11:30	9/30/2024 13:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 3,956 psi Avg RT - 81 bpm / Max RT- 91 bpm Avg psi - 10,771 / Max psi - 11,496 psi Clean total - 7,552 bbl Slurry total - 7,996 bbl Total sand - 392,400 lbs F.G- 1.0
9/30/2024 13:30	9/30/2024 15:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 4,580 psi Plug Depth: 15,610' MD Plug type: Royal Composite Perf Depths: 15,457' (Top) 15,600' (Bottom) Total Fluid: 145 bbl Max Rate: 16 bpm Max psi: 7,284 psi
9/30/2024 15:00	9/30/2024 16:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/30/2024 16:30	9/30/2024 18:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 3865 psi Avg RT - 83 bpm / Max RT- 91 bpm Avg psi - 10,776 / Max psi - 11,100 psi Clean total - 7,526 bbl Slurry total - 7,975 bbl Total sand - 388440 lbs F.G- 1.0
9/30/2024 18:15	9/30/2024 19:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 4,222 psi Plug Depth: 15,448' MD Plug type: Royal Composite Perf Depths: 15,296' (Top) 15,438' (Bottom) Total Fluid: 154 bbl Max Rate: 18 bpm Max psi: 7,485 psi
9/30/2024 19:45	9/30/2024 20:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
9/30/2024 20:30	9/30/2024 22:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 3637 psi Avg RT - 80 bpm / Max RT- 90 bpm Avg psi - 10879 / Max psi - 11295 psi Clean total - 7341 bbl Slurry total - 7795 bbl Total sand - 393300 lbs F.G- .95



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
9/30/2024 22:15	9/30/2024 23:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 4170 psi Plug Depth: 15287' MD Plug type: Royal Composite Perf Depths: 15134' (Top) 15277' (Bottom) Total Fluid: 155 bbl Max Rate: 18 bpm Max psi: 7200 psi
9/30/2024 23:45	10/1/2024 00:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/1/2024 00:15	10/1/2024 02:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 3511 psi Avg RT - 81 bpm / Max RT- 90 bpm Avg psi - 10814 / Max psi - 11434 psi Clean total - 7217 bbl Slurry total - 7684 bbl Total sand - 397300 lbs F.G- .98
10/1/2024 02:00	10/1/2024 03:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 4 psi Plug Depth: 15125' MD Plug type: Royal Composite Perf Depths: 14973' (Top) 15111' (Bottom) Total Fluid: 148 bbl Max Rate: 18 bpm Max psi: 6800 psi
10/1/2024 03:30	10/1/2024 04:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/1/2024 04:00	10/1/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 35 Frac in progress at report time
10/1/2024 05:00	10/1/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 3,460 psi Avg RT - 83 bpm / Max RT- 92 bpm Avg psi - 10,507 / Max psi - 11,411 psi Clean total - 7,127 bbl Slurry total - 7,586 bbl Total sand - 385,020 lbs F.G- .93
10/1/2024 05:45	10/1/2024 07:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,750 psi Plug Depth: 14,963' MD Plug type: Royal Composite Perf Depths: 14811' (Top) 14,951' (Bottom) Total Fluid: 129 bbl Max Rate: 16 bpm Max psi: 7,500 psi
10/1/2024 07:15	10/1/2024 09:45	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/1/2024 09:45	10/1/2024 11:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 3,139 psi Avg RT - 83 bpm / Max RT- 91 bpm Avg psi - 10,798 / Max psi - 11,627 psi Clean total - 7,418 bbl Slurry total - 7,866 bbl Total sand - 392,340 lbs F.G- .98
10/1/2024 11:45	10/1/2024 13:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 4,060 psi Plug Depth: 14,802' MD Plug type: Royal Composite Perf Depths: 14,649' (Top) 14,792' (Bottom) Total Fluid: 159 bbl Max Rate: 18 bpm Max psi: 8,035 psi
10/1/2024 13:15	10/1/2024 13:30	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/1/2024 13:30	10/1/2024 15:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 3,519 psi Avg RT - 77 bpm / Max RT- 90 bpm Avg psi - 10,819 / Max psi - 11,409 psi Clean total - 7,594 bbl Slurry total - 8,048 bbl Total sand - 392,380 lbs F.G- .94
10/1/2024 15:30	10/1/2024 17:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 4,140 psi Plug Depth: 14,640' MD Plug type: Royal Composite Perf Depths: 14,488' (Top) 14,630' (Bottom) Total Fluid: 137 bbl Max Rate: 18 bpm Max psi: 7,204 psi
10/1/2024 17:00	10/1/2024 17:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
10/1/2024 17:30	10/1/2024 19:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 3,519 psi Avg RT - 78 bpm / Max RT- 91 bpm Avg psi - 10,659 / Max psi - 11,533 psi Clean total - 7,376 bbl Slurry total - 7,840 bbl Total sand - 391,580 lbs F.G- .98
10/1/2024 19:30	10/2/2024 05:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/2/2024 05:00	10/3/2024 05:00	24.00		Inactive	INACTIVE				CT operations on 9H
10/3/2024 05:00	10/3/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/3/2024 10:30	10/3/2024 11:45	1.25	Frac, <code2>	Frac. Job	FRAC				Injection test. Max rate 47 bpm at 11,400 psi. 1,150 bbls
10/3/2024 11:45	10/3/2024 21:00	9.25	Frac, <code2>	Perforating	PFRT				RIH to 10,600'. Lost tool movement. POOH. RIH with 4.75" GR/JB made it to 13,240' lost tool movement POOH dragging for 500' begin POOH clean plan is to run a temp log tool tomorrow AM.
10/3/2024 21:00	10/4/2024 05:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
10/4/2024 05:00	10/4/2024 17:00	12.00		Inactive	INACTIVE				Inactive
10/4/2024 17:00	10/5/2024 01:00	8.00	Frac, <code2>	Wireline	WLWK				run spinner tool looking for hole, tool shorted out, pooh, rehead, rih 200' below liner top, pooh, inconclusive evidence of hole
10/5/2024 01:00	10/5/2024 05:00	4.00		Inactive	INACTIVE				Inactive
10/5/2024 05:00	10/5/2024 14:00	9.00		Inactive	INACTIVE				Inactive
10/5/2024 14:00	10/5/2024 14:30	0.50	Frac, <code2>	Rig Up/Down	SRIG				MIRU BHA for to RIH w/4.25" RBP.
10/5/2024 14:30	10/5/2024 14:45	0.25	Frac, <code2>	Pressure	PTST				Pressure test surface equip. to 8k. Test Good
10/5/2024 14:45	10/5/2024 15:30	0.75	Frac, <code2>	Run Retrievable Bridge Plug	RBP				Equalize SICP & RIH to 9,800' to set 4.25" RBP. Tied into liner & fell to measured depth. Set plug & pull out of 4.5" to 7". Shutdown & repair for pressure test.
10/5/2024 15:30	10/5/2024 16:00	0.50	Frac, <code2>	Pressure	PTST				Pressure test from 9,800' to surface w/ 7,000 psi. Held test for 15 min w/ no leak-off. Bleed well & surface iron to 0 psi.
10/5/2024 16:00	10/5/2024 16:30	0.50	Frac, <code2>	Run Retrievable Bridge Plug	RBP				Cont. to POOH to surface.
10/5/2024 16:30	10/5/2024 16:45	0.25	Frac, <code2>	Lock Wellhead & Secure	LOCL				Secure well & cont MIRU. to retrieve RBP.
10/5/2024 16:45	10/5/2024 18:45	2.00	Frac, <code2>	Rig Up/Down	SRIG				MIRU braided unit to retrieve RBP.
10/5/2024 18:45	10/5/2024 21:15	2.50	Frac, <code2>	Run Retrievable Bridge Plug	RBP				RIH to retrieve RBP.
10/5/2024 21:15	10/6/2024 00:15	3.00	Frac, <code2>	Rig Up/Down	SRIG				MIRU TWG E-line logger.
10/6/2024 00:15	10/6/2024 02:30	2.25	Frac, <code2>	Perforating	PFRT				Stage: 39 RIH started stacking out at 10,570' stacked out at 10,650'. POOH.
10/6/2024 02:30	10/6/2024 05:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
10/6/2024 05:00	10/7/2024 05:00	24.00		Inactive	INACTIVE				Inactive
10/7/2024 05:00	10/8/2024 05:00	24.00		Inactive	INACTIVE				Inactive
10/8/2024 05:00	10/9/2024 05:00	24.00		Inactive	INACTIVE				Inactive
10/9/2024 05:00	10/10/2024 05:00	24.00		Inactive	INACTIVE				Inactive
10/10/2024 05:00	10/10/2024 08:30	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
10/10/2024 08:30	10/10/2024 09:30	1.00	Frac, <code2>	Other	OTH				Equalize SICP of 1200 psi.Flush well prior to caliper run 20 bpm @ 10,500 psi pumped total of 630 bbls SIP 5 min - 6,800 psi 10 min - 4,650 psi



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
10/10/2024 09:30	10/10/2024 10:45	1.25	Frac, <code2>	Rig Up/Down	SRIG				MIRU tractor & caliper w/ temp tool consisting of: Well tractor 318 w/ length of 20.68' & OD of 3.374" 2.0" OD -12" fishing neck 2.75" OD - 8' weight bar 2.72" OD - 2.92' 6 arm centralizer 2.75" OD - 4.77' gamma ray 2.72" OD - 2.92' 6 arm centralizer 2.87"OD - 6.67' 40 arm caliper 2.72" OD - 2.92' 6 arm centralizer 1.44" OD - .25" bull nose w/ go box top TTL Length - 50.12' Tested on surface. Test Good
10/10/2024 10:45	10/10/2024 11:00	0.25	Frac, <code2>	Pressure	PTST				Press test surface iron to 7k. Test Good. Bleed down to 1,100 psi.
10/10/2024 11:00	10/10/2024 12:30	1.50	Frac, <code2>	Wireline Operation	CTUW				Equalize SICP of 1,100 psi & RIH to 11,510'. Begin POOH
10/10/2024 12:30	10/10/2024 14:30	2.00	Frac, <code2>	Pull Out of Hole	POOH				POOH @ 35 fpm w/ weight of 2900 w/ initializing caliper & temp log.
10/10/2024 14:30	10/10/2024 14:45	0.25	Frac, <code2>	Wireline Operation	CTUW				OOH, caliper shows hole @ 10,568' Well shut in, waiting on direction from engineer.
10/10/2024 14:45	10/11/2024 05:00	14.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
10/11/2024 05:00	10/12/2024 05:00	24.00		Inactive	INACTIVE				Inactive
10/12/2024 05:00	10/12/2024 12:30	7.50		Inactive	INACTIVE				Inactive
10/12/2024 12:30	10/13/2024 05:00	16.50	Frac, <code2>	Rig Up/Down	SRIG				Start RDMO of all Frac/WL services.
10/13/2024 05:00	10/14/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				Start RDMO of all Frac/WL services.
10/14/2024 05:00	10/14/2024 18:00	13.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rig down cactus equipment & dance floor MIRU flow back iron and plug catchers Spot 500 bbl frac tanks
10/14/2024 18:00	10/15/2024 05:00	11.00		Inactive	INACTIVE				Inactive
10/15/2024 05:00	10/15/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Hold pre-job safety meeting with day crew
10/15/2024 05:30	10/15/2024 14:00	8.50	Drillout, <code2>	Rig Up/Down	SRIG				R/U coil unit and fluid pumps. N/U bop's, P/U injector and riser, instal coil connector, pull test to 35k, test connector to 2,500 psi. Bring head up onto bop's, test bop's 300 psi low, 7,500 psi high (test good), break injector off,
10/15/2024 14:00	10/15/2024 15:15	1.25	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. 3.125" coil connector, dual back press valve, terra force 50k jar, Hyd disconnect (.875 drop ball), screen sub, Tempress agitator tool, Havok motor, kut rite x-over, roller cone bit (3.75" OD) Ttl length - 33.22' Test motor- 4 bpm@ 3,000 psi. 4.5 bpm @ 3,900 psi 5 bpm@ 4,500 psi stab on bop's test lub. to 7500 psi, good test equalize to well press. TTL Lenth 25.39'
10/15/2024 15:15	10/15/2024 16:15	1.00	Drillout, <code2>	Wash	WASH				Bring injector up on well, break circulation to tank, test break to 7,500 psi bleed down to equalize @ 500 psi. Open well, well pressure is 0 psi Start rih to liner top
10/15/2024 16:15	10/15/2024 21:00	4.75	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 14,640'; CT Depth (ft) 14,700'; Tag plug @ 19:53; Drill Time 2 min; CT Press (psi) 4,700; WHP (psi) 800; Circ Rate 4.5; Return Rate 4.2 BPM Plug #2: Set Depth (ft) 14,802'; CT Depth (ft) 14,861'; Tag plug @ 20:06; Drill Time 3 min; CT Press (psi) 4,900; WHP (psi) 1,000; Circ Rate 4.5; Return Rate 4.2 BPM Plug #3: Set Depth (ft) 14,963'; CT Depth (ft) 15,028'; Tag plug @ 20:19; Drill Time 3 min; CT Press (psi) 4,800; WHP (psi) 1,000; Circ Rate 4.5; Return Rate 4.2 BPM Plug #4: Set Depth (ft) 15,125'; CT Depth (ft) 15,185'; Tag plug @ 20:33; Drill Time 4 min; CT Press (psi) 4,800; WHP (psi) 1,250; Circ Rate 4.5; Return Rate 4.2 BPM Plug #5: Set Depth (ft) 15,287'; CT Depth (ft) 15,344'; Tag plug @ 20:48; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,900; Circ Rate 4.5; Return Rate 4.2 BPM Plug #6: Set Depth (ft) 15,448'; CT Depth (ft) 15,503'; Tag plug @ 21:01; Drill Time 5 min; CT Press (psi) 5,700; WHP (psi) 1,850; Circ Rate 4.5; Return Rate 4.2 BPM



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
10/15/2024 21:00	10/15/2024 23:15	2.25	Drillout, <code2>	Wash	WASH				Plug #7: Set Depth (ft) 15,610'; CT Depth (ft) 15,669'; Tag plug @ 21:15; Drill Time 4 min; CT Press (psi) 5,600; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.5 BPM Plug #8: Set Depth (ft) 15,771'; CT Depth (ft) 15,829'; Tag plug @ 21:28; Drill Time 6 min; CT Press (psi) 6,000; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.5 BPM Plug #9: Set Depth (ft) 15,932'; CT Depth (ft) 15,989'; Tag plug @ 21:53; Drill Time 4 min; CT Press (psi) 5,650; WHP (psi) 2,100; Circ Rate 4.5; Return Rate 4 BPM Plug #10: Set Depth (ft) 16,095'; CT Depth (ft) 16,152'; Tag plug @ 22:10; Drill Time 5 min; CT Press (psi) 5,900; WHP (psi) 2,100; Circ Rate 4.5; Return Rate 4 BPM Plug #11: Set Depth (ft) 16,256'; CT Depth (ft) 16,476'; Tag plug @ 22:30; Drill Time 4 min; CT Press (psi) 6,000; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4 BPM Plug #12: Set Depth (ft) 16,418'; CT Depth (ft) 16,476'; Tag plug @ 22:50; Drill Time 6 min; CT Press (psi) 5,900; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.5 BPM Plug #13: Set Depth (ft) 16,579'; CT Depth (ft) 16,639'; Tag plug @ 23:10; Drill Time 6 min; CT Press (psi) 6,000; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.5 BPM
10/15/2024 23:15	10/16/2024 05:00	5.75	Drillout, <code2>	Wash	WASH				Plug #14: Set Depth (ft) 16,741'; CT Depth (ft) 16,803'; Tag plug @ 23:31; Drill Time 6 min; CT Press (psi) 6,000; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.5 BPM Plug #15: Set Depth (ft) 16,902'; CT Depth (ft) 16,966'; Tag plug @ 23:53; Drill Time 5 min; CT Press (psi) 6,000; WHP (psi) 2,250; Circ Rate 4.5; Return Rate 4.5 BPM Plug #16: Set Depth (ft) 17,704'; CT Depth (ft) 17,772'; Tag plug @ 1:19; Drill Time 5 min; CT Press (psi) 6,100; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.5 BPM Plug #17: Set Depth (ft) 17,854'; CT Depth (ft) 17,933'; Tag plug @ 2:21; Drill Time 4 min; CT Press (psi) 6,000; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.5 BPM Plug #18: Set Depth (ft) 18,026'; CT Depth (ft) 18,090'; Tag plug @ 2:38; Drill Time 4 min; CT Press (psi) 5,950; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.8 BPM Plug #19: Set Depth (ft) 18,190'; CT Depth (ft) 18,260'; Tag plug @ 3:03; Drill Time 2 min; CT Press (psi) 6,000; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 5 BPM Plug #20: Set Depth (ft) 18,349'; CT Depth (ft) 18,417'; Tag plug @ 3:27; Drill Time 5 min; CT Press (psi) 6,100; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.8 BPM Plug #21: Set Depth (ft) 18,510'; CT Depth (ft) 18,593'; Tag plug @ 3:54; Drill Time 5 min; CT Press (psi) 6,200; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.8 BPM Plug #22: Set Depth (ft) 18,671'; CT Depth (ft) 18,671'; Tag plug @ 4:30; Drill Time 2 min; CT Press (psi) 6,600; WHP (psi) 2,400; Circ Rate 4.8; Return Rate 4.8 BPM
10/16/2024 05:00	10/16/2024 09:15	4.25	Drillout, <code2>	Wash	WASH				Plug #23: Set Depth (ft) 18,832'; CT Depth (ft) 18,912'; Tag plug @ 4:47; Drill Time 3 min; CT Press (psi) 6,500; WHP (psi) 2,400; Circ Rate 4.8; Return Rate 4.8 BPM Plug #24: Set Depth (ft) 18,993'; CT Depth (ft) 19,056'; Tag plug @ 5:11; Drill Time 4 min; CT Press (psi) 6,650; WHP (psi) 2,400; Circ Rate 4.8; Return Rate 4.6 BPM Plug #25: Set Depth (ft) 19,155'; CT Depth (ft) 19,220'; Tag plug @ 6:08; Drill Time 4 min; CT Press (psi) 6,600; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #26: Set Depth (ft) 19,316'; CT Depth (ft) 19,387'; Tag plug @ 6:34; Drill Time 4 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #27: Set Depth (ft) 19,477'; CT Depth (ft) 19,546'; Tag plug @ 7:01; Drill Time 4 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #28: Set Depth (ft) 19,635'; CT Depth (ft) 19,703'; Tag plug @ 7:31; Drill Time 5 min; CT Press (psi) 6,500; WHP (psi) 2,600; Circ Rate 4.8; Return Rate 4.6 BPM Plug #29: Set Depth (ft) 19,799'; CT Depth (ft) 19,870'; Tag plug @ 7:56; Drill Time 5 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #30: Set Depth (ft) 19,961'; CT Depth (ft) 20,034'; Tag plug @ 8:27; Drill Time min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM
10/16/2024 09:15	10/16/2024 14:00	4.75	Drillout, <code2>	Wash	WASH				Wash to top of fish at 20,189' ctm Circulate 10-20-10 gel sweep, start pulling back to liner top, pumping 10-20-10 at mid lateral and heel.



Operation Summary Report NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
10/16/2024 14:00	10/16/2024 21:00	7.00	Drillout, <code2>	Wash	WASH				Reached liner top, start back down to top of fish at 20,189'
10/16/2024 21:00	10/17/2024 03:15	6.25	Drillout, <code2>	Wash	WASH				RIH to 20,189' ctm Circulate 10-20-10 gel sweep, start pooh pumping 10-20-10 at mid lateral and heel.
10/17/2024 03:15	10/17/2024 03:30	0.25	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, shut well bleed off coil, break injector off well,
10/17/2024 03:30	10/17/2024 04:15	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following.3.125" coil connector, dual back press valve, terra force 50k jar, Hyd disconnect (.875 drop ball), screen sub,Tempress agitator tool, Havok motor, kutrite x-over, Basket, Venturi, Bushing crossover, Flat bottom wash pipe shoe w/ ind. pins. Test motor on surface at 4 bpm @ 3,500 psi Stab on BOP shell test to 7,500 psi good test equalize to well press.
10/17/2024 04:15	10/17/2024 05:00	0.75	Drillout, <code2>	Wash	WASH				RIH for clean out run with Venturi/wash pipe shoe.
10/17/2024 05:00	10/17/2024 21:15	16.25	Drillout, <code2>	Wash	WASH				RIH with venturi RIH to 23,323' stacked out pull up hole to 23,000' rih to 23,323' stacked out. Set down 20K for 45 minutes got no weight back. Start pooh.
10/17/2024 21:15	10/18/2024 05:00	7.75	Drillout, <code2>	Pull Out of Hole	POOH				Pull Out of Hole
10/18/2024 05:00	10/18/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered w/ day personnel.
10/18/2024 05:30	10/18/2024 06:00	0.50	Drillout, <code2>	Install New Downhole Assembly	ASSM				M/U overshot BHA consisting of 2-3/8 coil connector 3.12 BPV 50k jar hydraulic disconnect tempress screen sub tempress hydpull 3.610 overshot w/ 1-7/8 grapple w/ catch of 1/16 under & 1/32 over TTL length - 17.16' OD - 3.610"
10/18/2024 06:00	10/18/2024 18:30	12.50	Drillout, <code2>	Wash	WASH				RIH to 23,323' w/ overshot BHA
10/18/2024 18:30	10/18/2024 19:30	1.00	Drillout, <code2>	Install New Downhole Assembly	ASSM				MU BHA w/ the following.3.125" coil connector, dual back press valve, terra force 50k jar, Hyd disconnect (.875 drop ball), screen sub,Tempress agitator tool, Havok motor, kutrite x-over, Basket, Venturi, Bushing crossover, Wavy bottom shoe w/ ind. pins. Test motor on surface at 4 bpm @ 4,500 psi Stab on BOP shell test to 7,500 psi good test equalize to well press.
10/18/2024 19:30	10/19/2024 05:00	9.50	Drillout, <code2>	Wash	WASH				RIH for clean out run with Venturi/wash pipe shoe.
10/19/2024 05:00	10/19/2024 05:30	0.50	Drillout, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered w/ day personnel.
10/19/2024 05:30	10/20/2024 05:00	23.50	Drillout, <code2>	Wash	WASH				RIH for clean out run with Venturi/wash pipe shoe. RIH to 20,486'. Stacked out from 10 - 18K 5 times POOH.
10/20/2024 05:00	10/20/2024 07:30	2.50	Drillout, <code2>	Pull Out of Hole	POOH				Continue pooh with venturi
10/20/2024 07:30	10/20/2024 08:30	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				OOH, break injector off check venturi, we have a plug stump in venturi Talk to engineer, decision made to run in hole with 3-5/8" reverse clutch mill. We are cutting 40' of coil off, make up new coil connector pull test to 35k, pressure test to 2,500 psi
10/20/2024 08:30	10/20/2024 09:30	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following.3.125" coil connector, dual back press valve, terra force 50k jar, Hyd disconnect (.875 drop ball), screen sub,Tempress agitator tool, Havok motor, reverse clutch mill (3.5/8" OD) Ttl length - 26.35' Test motor- 4 bpm@ 3,000 psi. 4.5 bpm @ 4,000 psi 5 bpm@ 4,800 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
10/20/2024 09:30	10/20/2024 16:30	7.00	Drillout, <code2>	Wash	WASH				Open well with 3,100 psi, start rih with 3-5/8" reverse clutch mill, tag next plug



Operation Summary Report

NORTH MOON 12-31-32-B4-8H

District: UINTA
Pad: NORTH MOON 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
10/20/2024 16:30	10/20/2024 17:45	1.25	Drillout, <code2>	Wash	WASH				Plug #33: Set Depth (ft) 20,444'; CT Depth (ft) No show; Tag plug @ 16:30; Drill Time 2 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #34: Set Depth (ft) 20,605'; CT Depth (ft) No show; Tag plug @ 16:50; Drill Time 0 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #35: Set Depth (ft) 20,767'; CT Depth (ft) No show; Tag plug @ 17:10; Drill Time 0 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #36: Set Depth (ft) 20,917'; CT Depth (ft) No show; Tag plug @ 17:30; Drill Time 0 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM Plug #37: Set Depth (ft) 21,089'; CT Depth (ft) No show; Tag plug @ 17:50; Drill Time 0 min; CT Press (psi) 6,500; WHP (psi) 2,500; Circ Rate 4.8; Return Rate 4.6 BPM
10/20/2024 17:45	10/21/2024 01:00	7.25	Drillout, <code2>	Pull Out of Hole	POOH				Send 10-20-10 sweep, POOH, send 10-20-10 at mid lat 14,900' & at curve
10/21/2024 01:00	10/21/2024 02:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				Rig down move to the N Moon 9H. Close lower manual master valve & hyd master valve. Install night cap.
10/21/2024 02:00	10/21/2024 05:00	3.00		Inactive	INACTIVE				Inactive
10/25/2024 05:00	10/25/2024 08:00	3.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
10/25/2024 08:00	10/25/2024 09:45	1.75	Drillout, <code2>	Coil Tubing Unit	CTU				N/U bop's, test to 7,500 psi Test good, bleed off, close blind rams, open well with 2,900 psi
10/25/2024 09:45	10/25/2024 10:45	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				Start flushing well @ 10 bpm, @ 4,000 psi, pump 370 bbls
10/25/2024 10:45	10/25/2024 12:45	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				M/U Darkvision BHA
10/25/2024 12:45	10/25/2024 18:45	6.00	Drillout, <code2>	Coil Tubing Unit	CTU				Start RIH with darkvision, frictioned out at 21,134'
10/25/2024 18:45	10/26/2024 01:30	6.75	Drillout, <code2>	Coil Tubing Unit	CTU				Start ultra sound , POOH, bump up, SIW
10/26/2024 01:30	10/26/2024 05:00	3.50	Drillout, <code2>	Rig Up/Down	SRIG				get off well, LD Inj.head, start RDMO ctu & flowback
10/26/2024 05:00	10/26/2024 07:00	2.00	Drillout, <code2>	Rig Up/Down	SRIG				Continue RDMO coil tubing and flow back
10/26/2024 07:00	10/26/2024 16:00	9.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and install production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
10/26/2024 16:00	10/27/2024 05:00	13.00		Inactive	INACTIVE				Inactive