

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
Trident 80-2221-23C

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354472

5. NAME OF OPERATOR
XCL AssetCo, LLC

6. OPERATOR PHONE
720-208-8877

7. FIELD NAME
ALTAMONT

8. ADDRESS OF OPERATOR
600 N Shepherd Drive, Suite 390, Houston, TX, 77007

9. OPERATOR E-MAIL
blake@xclresources.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDDED (SPUD RIG)
09/26/2023

16. DATE SPUDDED (ROTARY RIG)
01/18/2024

17. DATE TOTAL DEPTH REACHED
01/30/2024

18. DATE COMPLETED/ABANDONED
07/10/2024

19. DATE OF FIRST PROD. / INJ.
PROD:08/05/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
5896 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
5866 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 21001 TVD 9436

25. PLUGGED BACK TOTAL DEPTH
MD TVD

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	2184 FSL	619 FWL	NWSW	23	2.0 S	3.0 W	U	568201	4460582
Producing Interval Top	32 FNL	125 FEL	NENE	22	2.0 S	3.0 W	U		
Producing Interval Bottom	135 FNL	139 FWL	NWNW	21	2.0 S	3.0 W	U		
Total Depth	131 FNL	40 FWL	NWNW	21	2.0 S	3.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	36.0	J-55	NT	0	120		L	Class A Cement	447	1.21	14.0	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	2565		T	Class G Cement	190	1.13	16.0		
									L	Class G Cement	500	2.45	12.0		
INT	8.75	7.0	29.0	NP	NT	0	10488		L	Class A Cement	770	2.6	12.0	0	Calculated
									T	Class A Cement	170	1.15	15.8		
PROD	6.125	4.5	13.5	P-110	BTC	9529	20967		T	Class G Cement	1060	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	5412	5204	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	7581	7176	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	9398	8823	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	DOUGLAS CREEK	10313	9500	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	10541	20902	9557	9441	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	10541	20902	08/05/2024	09/05/2024	24		1900	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	343	0.0	
	817	280	3239	817	280	3239			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	Fracture Stimulation	10541	20902	05/02/2024	06/18/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒
SUBMITTED PDF LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	
SUBMITTED LAS LOGS	
MUD LOG, MICROLOG, CEMENT BOND, CALIPER	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Oaklee Reary	Ops Tech-Regulatory	09/10/2024
SIGNATURE	PHONE	EMAIL
N/A	435-823-1530	oaklee@xclresources.com

RECEIVED: Sep. 12, 2024



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	5/19/2024	Perforated	20,901.0	20,902.0	3.0	15	15
1	5/19/2024	Perforated	20,855.0	20,856.0	3.0	15	15
1	5/19/2024	Perforated	20,831.0	20,832.0	3.0	15	15
1	5/19/2024	Perforated	20,796.0	20,797.0	3.0	15	15
1	5/19/2024	Perforated	20,761.0	20,762.0	3.0	15	15
2	5/26/2024	Perforated	20,728.0	20,729.0	6.0		30
2	5/26/2024	Perforated	20,691.0	20,692.0	6.0		30
2	5/26/2024	Perforated	20,656.0	20,657.0	6.0		30
2	5/26/2024	Perforated	20,621.0	20,622.0	6.0		30
2	5/26/2024	Perforated	20,586.0	20,587.0	6.0		30
3	5/27/2024	Perforated	20,553.0	20,554.0	6.0		30
3	5/27/2024	Perforated	20,516.0	20,517.0	6.0		30
3	5/27/2024	Perforated	20,481.0	20,482.0	6.0		30
3	5/27/2024	Perforated	20,446.0	20,447.0	6.0		30
3	5/27/2024	Perforated	20,411.0	20,412.0	6.0		30
4	5/27/2024	Perforated	20,376.0	20,377.0	6.0		30
4	5/27/2024	Perforated	20,341.0	20,342.0	6.0		30
4	5/27/2024	Perforated	20,306.0	20,307.0	6.0		30
4	5/27/2024	Perforated	20,271.0	20,272.0	6.0		30
4	5/27/2024	Perforated	20,236.0	20,237.0	6.0		30
5	5/27/2024	Perforated	20,201.0	20,202.0	6.0		30
5	5/27/2024	Perforated	20,166.0	20,167.0	6.0		30
5	5/27/2024	Perforated	20,131.0	20,132.0	6.0		30
5	5/27/2024	Perforated	20,096.0	20,097.0	6.0		30
5	5/27/2024	Perforated	20,061.0	20,062.0	6.0		30
6	5/29/2024	Perforated	20,027.0	20,028.0	6.0		30
6	5/29/2024	Perforated	19,991.0	19,992.0	6.0		30
6	5/29/2024	Perforated	19,956.0	19,957.0	6.0		30
6	5/29/2024	Perforated	19,921.0	19,922.0	6.0		30
6	5/29/2024	Perforated	19,886.0	19,887.0	6.0		30
7	5/29/2024	Perforated	19,850.0	19,851.0	6.0		30
7	5/29/2024	Perforated	19,816.0	19,817.0	6.0		30
7	5/29/2024	Perforated	19,781.0	19,782.0	6.0		30
7	5/29/2024	Perforated	19,746.0	19,747.0	6.0		30
7	5/29/2024	Perforated	19,711.0	19,712.0	6.0		30
8	5/30/2024	Perforated	19,676.0	19,677.0	6.0		30
8	5/30/2024	Perforated	19,641.0	19,642.0	6.0		30
8	5/30/2024	Perforated	19,606.0	19,607.0	6.0		30
8	5/30/2024	Perforated	19,571.0	19,572.0	6.0		30
8	5/30/2024	Perforated	19,536.0	19,537.0	6.0		30
9	5/30/2024	Perforated	19,501.0	19,502.0	6.0		30
9	5/30/2024	Perforated	19,468.0	19,469.0	6.0		30
9	5/30/2024	Perforated	19,431.0	19,432.0	6.0		30
9	5/30/2024	Perforated	19,396.0	19,397.0	6.0		30
9	5/30/2024	Perforated	19,361.0	19,362.0	6.0		30
10	5/31/2024	Perforated	19,326.0	19,327.0	6.0		30
10	5/31/2024	Perforated	19,290.0	19,291.0	6.0		30
10	5/31/2024	Perforated	19,256.0	19,257.0	6.0		30
10	5/31/2024	Perforated	19,221.0	19,222.0	6.0		30
10	5/31/2024	Perforated	19,186.0	19,187.0	6.0		30
11	5/31/2024	Perforated	19,151.0	19,152.0	6.0		30
11	5/31/2024	Perforated	19,116.0	19,117.0	6.0		30
11	5/31/2024	Perforated	19,081.0	19,082.0	6.0		30
11	5/31/2024	Perforated	19,046.0	19,047.0	6.0		30
11	5/31/2024	Perforated	19,011.0	19,012.0	6.0		30
12	6/2/2024	Perforated	18,976.0	18,977.0	6.0		30
12	6/2/2024	Perforated	18,941.0	18,942.0	6.0		30



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations							
Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
12	6/2/2024	Perforated	18,908.0	18,909.0	6.0		30
12	6/2/2024	Perforated	18,871.0	18,872.0	6.0		30
12	6/2/2024	Perforated	18,836.0	18,837.0	6.0		30
13	6/3/2024	Perforated	18,801.0	18,802.0	6.0		30
13	6/3/2024	Perforated	18,766.0	18,767.0	6.0		30
13	6/3/2024	Perforated	18,731.0	18,732.0	6.0		30
13	6/3/2024	Perforated	18,696.0	18,697.0	6.0		30
13	6/3/2024	Perforated	18,661.0	18,662.0	6.0		30
14	6/3/2024	Perforated	18,626.0	18,627.0	6.0		36
14	6/3/2024	Perforated	18,591.0	18,592.0	6.0		36
14	6/3/2024	Perforated	18,556.0	18,557.0	6.0		36
14	6/3/2024	Perforated	18,521.0	18,522.0	6.0		36
14	6/3/2024	Perforated	18,486.0	18,487.0	6.0		36
14	6/3/2024	Perforated	18,451.0	18,452.0	6.0		36
15	6/4/2024	Perforated	18,416.0	18,417.0	6.0		36
15	6/4/2024	Perforated	18,381.0	18,382.0	6.0		36
15	6/4/2024	Perforated	18,347.0	18,348.0	6.0		36
15	6/4/2024	Perforated	18,311.0	18,312.0	6.0		36
15	6/4/2024	Perforated	18,276.0	18,277.0	6.0		36
15	6/4/2024	Perforated	18,241.0	18,242.0	6.0		36
16	6/4/2024	Perforated	18,206.0	18,207.0	6.0		36
16	6/4/2024	Perforated	18,171.0	18,172.0	6.0		36
16	6/4/2024	Perforated	18,136.0	18,137.0	6.0		36
16	6/4/2024	Perforated	18,101.0	18,102.0	6.0		36
16	6/4/2024	Perforated	18,066.0	18,067.0	6.0		36
16	6/4/2024	Perforated	18,031.0	18,032.0	6.0		36
17	6/4/2024	Perforated	17,996.0	17,997.0	6.0		36
17	6/4/2024	Perforated	17,961.0	17,962.0	6.0		36
17	6/4/2024	Perforated	17,927.0	17,928.0	6.0		36
17	6/4/2024	Perforated	17,891.0	17,892.0	6.0		36
17	6/4/2024	Perforated	17,856.0	17,857.0	6.0		36
17	6/4/2024	Perforated	17,821.0	17,822.0	6.0		36
18	6/4/2024	Perforated	17,786.0	17,787.0	6.0		36
18	6/4/2024	Perforated	17,753.0	17,754.0	6.0		36
18	6/4/2024	Perforated	17,716.0	17,717.0	6.0		36
18	6/4/2024	Perforated	17,681.0	17,682.0	6.0		36
18	6/4/2024	Perforated	17,646.0	17,647.0	6.0		36
18	6/4/2024	Perforated	17,611.0	17,612.0	6.0		36
19	6/4/2024	Perforated	17,576.0	17,577.0	6.0		36
19	6/4/2024	Perforated	17,537.0	17,538.0	6.0		36
19	6/4/2024	Perforated	17,506.0	17,507.0	6.0		36
19	6/4/2024	Perforated	17,471.0	17,472.0	6.0		36
19	6/4/2024	Perforated	17,436.0	17,437.0	6.0		36
19	6/4/2024	Perforated	17,401.0	17,402.0	6.0		36
20	6/5/2024	Perforated	17,366.0	17,367.0	6.0		36
20	6/5/2024	Perforated	17,331.0	17,332.0	6.0		36
20	6/5/2024	Perforated	17,296.0	17,297.0	6.0		36
20	6/5/2024	Perforated	17,261.0	17,262.0	6.0		36
20	6/5/2024	Perforated	17,226.0	17,227.0	6.0		36
20	6/5/2024	Perforated	17,191.0	17,192.0	6.0		36
21	6/5/2024	Perforated	17,157.0	17,158.0	6.0		36
21	6/5/2024	Perforated	17,121.0	17,122.0	6.0		36
21	6/5/2024	Perforated	17,086.0	17,087.0	6.0		36
21	6/5/2024	Perforated	17,051.0	17,052.0	6.0		36
21	6/5/2024	Perforated	17,016.0	17,017.0	6.0		36
21	6/5/2024	Perforated	16,980.0	16,981.0	6.0		36
22	6/6/2024	Perforated	16,946.0	16,947.0	6.0		36



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
22	6/6/2024	Perforated	16,911.0	16,912.0	6.0		36
22	6/6/2024	Perforated	16,876.0	16,877.0	6.0		36
22	6/6/2024	Perforated	16,841.0	16,842.0	6.0		36
22	6/6/2024	Perforated	16,806.0	16,807.0	6.0		36
22	6/6/2024	Perforated	16,771.0	16,772.0	6.0		36
23	6/6/2024	Perforated	16,736.0	16,737.0	6.0		36
23	6/6/2024	Perforated	16,701.0	16,702.0	6.0		36
23	6/6/2024	Perforated	16,666.0	16,667.0	6.0		36
23	6/6/2024	Perforated	16,631.0	16,632.0	6.0		36
23	6/6/2024	Perforated	16,596.0	16,597.0	6.0		36
23	6/6/2024	Perforated	16,561.0	16,562.0	6.0		36
24	6/7/2024	Perforated	16,526.0	16,527.0	6.0		36
24	6/7/2024	Perforated	16,491.0	16,492.0	6.0		36
24	6/7/2024	Perforated	16,456.0	16,457.0	6.0		36
24	6/7/2024	Perforated	16,421.0	16,422.0	6.0		36
24	6/7/2024	Perforated	16,388.0	16,389.0	6.0		36
24	6/7/2024	Perforated	16,351.0	16,352.0	6.0		36
25	6/7/2024	Perforated	16,316.0	16,317.0	6.0		36
25	6/7/2024	Perforated	16,281.0	16,282.0	6.0		36
25	6/7/2024	Perforated	16,246.0	16,247.0	6.0		36
25	6/7/2024	Perforated	16,213.0	16,214.0	6.0		36
25	6/7/2024	Perforated	16,176.0	16,177.0	6.0		36
25	6/7/2024	Perforated	16,141.0	16,142.0	6.0		36
26	6/8/2024	Perforated	16,106.0	16,107.0	6.0		36
26	6/8/2024	Perforated	16,071.0	16,072.0	6.0		36
26	6/8/2024	Perforated	16,034.0	16,035.0	6.0		36
26	6/8/2024	Perforated	16,001.0	16,002.0	6.0		36
26	6/8/2024	Perforated	15,966.0	15,967.0	6.0		36
26	6/8/2024	Perforated	15,931.0	15,932.0	6.0		36
27	6/8/2024	Perforated	15,896.0	15,897.0	6.0		36
27	6/8/2024	Perforated	15,861.0	15,862.0	6.0		36
27	6/8/2024	Perforated	15,828.0	15,829.0	6.0		36
27	6/8/2024	Perforated	15,791.0	15,792.0	6.0		36
27	6/8/2024	Perforated	15,756.0	15,757.0	6.0		36
27	6/8/2024	Perforated	15,721.0	15,722.0	6.0		36
28	6/9/2024	Perforated	15,686.0	15,687.0	6.0		36
28	6/9/2024	Perforated	15,653.0	15,654.0	6.0		36
28	6/9/2024	Perforated	15,616.0	15,617.0	6.0		36
28	6/9/2024	Perforated	15,581.0	15,582.0	6.0		36
28	6/9/2024	Perforated	15,546.0	15,547.0	6.0		36
28	6/9/2024	Perforated	15,511.0	15,512.0	6.0		36
29	6/9/2024	Perforated	15,474.0	15,475.0	6.0		36
29	6/9/2024	Perforated	15,441.0	15,442.0	6.0		36
29	6/9/2024	Perforated	15,406.0	15,407.0	6.0		36
29	6/9/2024	Perforated	15,371.0	15,372.0	6.0		36
29	6/9/2024	Perforated	15,336.0	15,337.0	6.0		36
29	6/9/2024	Perforated	15,301.0	15,302.0	6.0		36
30	6/10/2024	Perforated	15,266.0	15,267.0	6.0		36
30	6/10/2024	Perforated	15,231.0	15,232.0	6.0		36
30	6/10/2024	Perforated	15,196.0	15,197.0	6.0		36
30	6/10/2024	Perforated	15,161.0	15,162.0	6.0		36
30	6/10/2024	Perforated	15,126.0	15,127.0	6.0		36
30	6/10/2024	Perforated	15,093.0	15,094.0	6.0		36
31	6/10/2024	Perforated	15,056.0	15,057.0	6.0		36
31	6/10/2024	Perforated	15,021.0	15,022.0	6.0		36
31	6/10/2024	Perforated	14,986.0	14,987.0	6.0		36
31	6/10/2024	Perforated	14,951.0	14,952.0	6.0		36



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
31	6/10/2024	Perforated	14,914.0	14,915.0	6.0		36
31	6/10/2024	Perforated	14,885.0	14,886.0	6.0		36
32	6/11/2024	Perforated	14,846.0	14,847.0	6.0		36
32	6/11/2024	Perforated	14,811.0	14,812.0	6.0		36
32	6/11/2024	Perforated	14,776.0	14,777.0	6.0		36
32	6/11/2024	Perforated	14,738.0	14,739.0	6.0		36
32	6/11/2024	Perforated	14,706.0	14,707.0	6.0		36
32	6/11/2024	Perforated	14,671.0	14,672.0	6.0		36
33	6/11/2024	Perforated	14,636.0	14,637.0	6.0		36
33	6/11/2024	Perforated	14,601.0	14,602.0	6.0		36
33	6/11/2024	Perforated	14,566.0	14,567.0	6.0		36
33	6/11/2024	Perforated	14,533.0	14,534.0	6.0		36
33	6/11/2024	Perforated	14,496.0	14,497.0	6.0		36
33	6/11/2024	Perforated	14,461.0	14,462.0	6.0		36
34	6/11/2024	Perforated	14,426.0	14,427.0	6.0		36
34	6/11/2024	Perforated	14,391.0	14,392.0	6.0		36
34	6/11/2024	Perforated	14,353.0	14,354.0	6.0		36
34	6/11/2024	Perforated	14,321.0	14,322.0	6.0		36
34	6/11/2024	Perforated	14,286.0	14,287.0	6.0		36
34	6/11/2024	Perforated	14,251.0	14,252.0	6.0		36
35	6/12/2024	Perforated	14,216.0	14,217.0	6.0		36
35	6/12/2024	Perforated	14,180.0	14,181.0	6.0		36
35	6/12/2024	Perforated	14,146.0	14,147.0	6.0		36
35	6/12/2024	Perforated	14,111.0	14,112.0	6.0		36
35	6/12/2024	Perforated	14,076.0	14,077.0	6.0		36
35	6/12/2024	Perforated	14,041.0	14,042.0	6.0		36
36	6/13/2024	Perforated	14,006.0	14,007.0	6.0		36
36	6/13/2024	Perforated	13,974.0	13,975.0	6.0		36
36	6/13/2024	Perforated	13,936.0	13,937.0	6.0		36
36	6/13/2024	Perforated	13,901.0	13,902.0	6.0		36
36	6/13/2024	Perforated	13,866.0	13,867.0	6.0		36
36	6/13/2024	Perforated	13,831.0	13,832.0	6.0		36
37	6/13/2024	Perforated	13,794.0	13,795.0	6.0		36
37	6/13/2024	Perforated	13,761.0	13,762.0	6.0		36
37	6/13/2024	Perforated	13,726.0	13,727.0	6.0		36
37	6/13/2024	Perforated	13,691.0	13,692.0	6.0		36
37	6/13/2024	Perforated	13,656.0	13,657.0	6.0		36
37	6/13/2024	Perforated	13,621.0	13,622.0	6.0		36
38	6/14/2024	Perforated	13,586.0	13,587.0	6.0		36
38	6/14/2024	Perforated	13,551.0	13,552.0	6.0		36
38	6/14/2024	Perforated	13,516.0	13,517.0	6.0		36
38	6/14/2024	Perforated	13,481.0	13,482.0	6.0		36
38	6/14/2024	Perforated	13,446.0	13,447.0	6.0		36
38	6/14/2024	Perforated	13,411.0	13,412.0	6.0		36
39	6/14/2024	Perforated	13,376.0	13,377.0	6.0		36
39	6/14/2024	Perforated	13,341.0	13,342.0	6.0		36
39	6/14/2024	Perforated	13,306.0	13,307.0	6.0		36
39	6/14/2024	Perforated	13,271.0	13,272.0	6.0		36
39	6/14/2024	Perforated	13,236.0	13,237.0	6.0		36
39	6/14/2024	Perforated	13,201.0	13,202.0	6.0		36
40	6/14/2024	Perforated	13,166.0	13,167.0	6.0		36
40	6/14/2024	Perforated	13,131.0	13,132.0	6.0		36
40	6/14/2024	Perforated	13,096.0	13,097.0	6.0		36
40	6/14/2024	Perforated	13,061.0	13,062.0	6.0		36
40	6/14/2024	Perforated	13,026.0	13,027.0	6.0		36
40	6/14/2024	Perforated	12,991.0	12,992.0	6.0		36
41	6/15/2024	Perforated	12,956.0	12,957.0	6.0		36



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
41	6/15/2024	Perforated	12,921.0	12,922.0	6.0		36
41	6/15/2024	Perforated	12,886.0	12,887.0	6.0		36
41	6/15/2024	Perforated	12,852.0	12,853.0	6.0		36
41	6/15/2024	Perforated	12,816.0	12,817.0	6.0		36
41	6/15/2024	Perforated	12,781.0	12,782.0	6.0		36
42	6/15/2024	Perforated	12,746.0	12,747.0	6.0		36
42	6/15/2024	Perforated	12,711.0	12,712.0	6.0		36
42	6/15/2024	Perforated	12,674.0	12,675.0	6.0		36
42	6/15/2024	Perforated	12,641.0	12,642.0	6.0		36
42	6/15/2024	Perforated	12,606.0	12,607.0	6.0		36
42	6/15/2024	Perforated	12,571.0	12,572.0	6.0		36
43	6/15/2024	Perforated	12,536.0	12,537.0	6.0		36
43	6/15/2024	Perforated	12,501.0	12,502.0	6.0		36
43	6/15/2024	Perforated	12,466.0	12,467.0	6.0		36
43	6/15/2024	Perforated	12,431.0	12,432.0	6.0		36
43	6/15/2024	Perforated	12,396.0	12,397.0	6.0		36
43	6/15/2024	Perforated	12,361.0	12,362.0	6.0		36
44	6/16/2024	Perforated	12,326.0	12,327.0	6.0		36
44	6/16/2024	Perforated	12,291.0	12,292.0	6.0		36
44	6/16/2024	Perforated	12,256.0	12,257.0	6.0		36
44	6/16/2024	Perforated	12,221.0	12,222.0	6.0		36
44	6/16/2024	Perforated	12,186.0	12,187.0	6.0		36
44	6/16/2024	Perforated	12,151.0	12,152.0	6.0		36
45	6/16/2024	Perforated	12,120.0	12,121.0	6.0		36
45	6/16/2024	Perforated	12,081.0	12,082.0	6.0		36
45	6/16/2024	Perforated	12,046.0	12,047.0	6.0		36
45	6/16/2024	Perforated	12,011.0	12,012.0	6.0		36
45	6/16/2024	Perforated	11,976.0	11,977.0	6.0		36
45	6/16/2024	Perforated	11,941.0	11,942.0	6.0		36
46	6/16/2024	Perforated	11,906.0	11,907.0	6.0		36
46	6/16/2024	Perforated	11,871.0	11,872.0	6.0		36
46	6/16/2024	Perforated	11,836.0	11,837.0	6.0		36
46	6/16/2024	Perforated	11,801.0	11,802.0	6.0		36
46	6/16/2024	Perforated	11,766.0	11,767.0	6.0		36
46	6/16/2024	Perforated	11,733.0	11,734.0	6.0		36
47	6/17/2024	Perforated	11,696.0	11,697.0	6.0		36
47	6/17/2024	Perforated	11,661.0	11,662.0	6.0		36
47	6/17/2024	Perforated	11,626.0	11,627.0	6.0		36
47	6/17/2024	Perforated	11,591.0	11,592.0	6.0		36
47	6/17/2024	Perforated	11,556.0	11,557.0	6.0		36
47	6/17/2024	Perforated	11,525.0	11,526.0	6.0		36
48	6/17/2024	Perforated	11,486.0	11,487.0	6.0		36
48	6/17/2024	Perforated	11,451.0	11,452.0	6.0		36
48	6/17/2024	Perforated	11,414.0	11,415.0	6.0		36
48	6/17/2024	Perforated	11,381.0	11,382.0	6.0		36
48	6/17/2024	Perforated	11,346.0	11,347.0	6.0		36
48	6/17/2024	Perforated	11,311.0	11,312.0	6.0		36
49	6/17/2024	Perforated	11,276.0	11,277.0	6.0		36
49	6/17/2024	Perforated	11,241.0	11,242.0	6.0		36
49	6/17/2024	Perforated	11,206.0	11,207.0	6.0		36
49	6/17/2024	Perforated	11,171.0	11,172.0	6.0		36
49	6/17/2024	Perforated	11,136.0	11,137.0	6.0		36
49	6/17/2024	Perforated	11,101.0	11,102.0	6.0		36
50	6/18/2024	Perforated	11,066.0	11,067.0	6.0		36
50	6/18/2024	Perforated	11,033.0	11,034.0	6.0		36
50	6/18/2024	Perforated	10,996.0	10,997.0	6.0		36
50	6/18/2024	Perforated	10,961.0	10,962.0	6.0		36



Regulatory- Perforations

Well Name: Trident 80-2221-23C

Well Name Trident 80-2221-23C	Lease FEE	API/UWI 43013544720000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
50	6/18/2024	Perforated	10,926.0	10,927.0	6.0		36
50	6/18/2024	Perforated	10,891.0	10,892.0	6.0		36
51	6/17/2024	Perforated	10,853.0	10,854.0	6.0		36
51	6/17/2024	Perforated	10,821.0	10,822.0	6.0		36
51	6/17/2024	Perforated	10,786.0	10,787.0	6.0		36
51	6/17/2024	Perforated	10,751.0	10,752.0	6.0		36
51	6/17/2024	Perforated	10,716.0	10,717.0	6.0		36
51	6/17/2024	Perforated	10,681.0	10,682.0	6.0		36
52	6/18/2024	Perforated	10,646.0	10,647.0	6.0		24
52	6/18/2024	Perforated	10,611.0	10,612.0	6.0		24
52	6/18/2024	Perforated	10,576.0	10,577.0	6.0		24
52	6/18/2024	Perforated	10,541.0	10,542.0	6.0		24

Total

Trident 80-2221-23C

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 5/26/2024	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,792.10	4,864.20	28,950.0
2	8,080.10	8,447.50	337,481.0
3	7,822.00	8,159.50	326,421.0
4	8,058.90	8,496.70	394,879.0
5	7,917.10	8,472.80	394,570.0
6	7,679.00	8,106.40	389,501.0
7	7,849.00	8,396.10	394,281.0
8	7,572.40	8,013.10	395,781.0
9	7,699.10	8,123.30	395,419.0
10	7,611.10	8,194.50	394,139.0
11	7,728.00	8,244.40	394,100.0
12	8,121.00	8,540.60	394,441.0
13	7,753.90	8,309.90	394,240.0
14	9,384.90	10,070.70	473,081.0
15	9,211.90	9,729.10	487,280.0
16	9,232.90	9,912.10	473,420.0
17	9,190.90	9,865.80	474,399.0
18	9,381.90	10,073.50	473,739.0
19	9,508.00	10,205.80	473,581.0
20	8,231.00	8,764.20	394,099.0
21	8,250.90	8,790.20	394,121.0
22	9,434.80	10,063.60	473,040.0
23	9,441.10	10,091.10	472,499.0
24	11,438.10	12,026.40	473,001.0
25	9,647.10	10,308.60	473,020.0
26	9,645.00	10,292.60	473,580.0
27	9,590.10	10,243.00	473,900.0
28	9,602.00	10,254.60	473,121.0
29	9,591.90	10,248.00	472,299.0
30	9,652.10	10,294.90	472,640.0
31	9,620.10	10,263.60	472,300.0
32	9,647.90	10,297.60	472,680.0
33	9,591.00	10,253.80	472,300.0
34	9,514.90	10,161.60	472,319.0
35	9,641.00	10,283.70	472,200.0
36	9,649.30	10,313.80	473,081.0
37	9,616.00	10,277.20	472,300.0
38	9,474.90	10,157.80	472,800.0
39	9,639.00	10,265.60	472,600.0
40	9,605.00	10,262.90	472,699.0
41	9,675.00	10,334.60	472,881.0
42	9,575.00	10,241.90	472,299.0
43	9,451.90	10,107.90	472,629.0
44	9,465.80	10,116.00	472,830.0
45	9,596.10	10,261.90	472,478.0
46	9,567.00	10,227.10	472,600.0
47	9,405.00	10,052.10	472,979.0
48	9,377.90	10,053.50	472,830.0
49	9,560.90	10,225.00	472,400.0
50	9,423.10	10,062.10	473,050.0
51	9,437.00	10,081.90	473,081.0
52	6,362.00	6,795.20	304,400.0



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60090.01

Jobs											
AFE Number 220486		Wellbore Name Original Hole			Wellbore API/UWI		Primary Job Type Initial Completion		Start Date 5/2/2024	End Date	Spud Date
Time Log											
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com			
5/2/2024 06:00	5/2/2024 10:00			General Ops	Standby	4.00	Well Prep	WELL SHUT IN			
5/2/2024 10:00	5/2/2024 12:00			General Ops	Rigging In	2.00	Well Prep	NIPPLING UP B SECTION			
5/2/2024 12:00	5/2/2024 12:30			Frac Tree	Planned Maintenan ce	0.50	Well Prep	TESTING MASTER VALVE, 11:50 - 12:20 10K GOOD TEST			
5/2/2024 12:30	5/3/2024 06:00			General Ops	Standby	17.50	Well Prep	WELL SHUT IN			
5/3/2024 06:00	5/3/2024 06:00						Well Prep				
5/9/2024 06:00	5/9/2024 07:00			Standby	Well Shut In	1.00	Well Prep	WAITING TO START LOGGING OPERATIONS			
5/9/2024 07:00	5/9/2024 11:00			Wireline	Logging	4.00	Well Prep	PULL CBL / CCL / GR / 60 FINGER CALIPER FROM 10,080' TO SURFACE. TEMPATURE 181 DEG.			
5/9/2024 11:00	5/9/2024 16:00			General Ops	Rigging In	5.00	Well Prep	SPOT THREE 1000 BBL TANKS AND ONE 500 BBL ACID TANK. MOVE IN TWO SUNBELT LIGHT TOWERS. PRODUCTION RIGGING IN WATER LINE FROM RISER TO FRAC TANKS. MIRU MAX POWER FLUID FOR PRESSURE TEST.			
5/9/2024 16:00	5/10/2024 06:00			Standby	Well Shut In	14.00	Well Prep	PREP FOR CASING PRESSURE TEST.			
5/11/2024 06:00	5/11/2024 16:15			Standby	Well Shut In	10.25	Well Prep	WELL SHUT IN, PREP FOR CSG PRESSURE TEST			
5/11/2024 16:15	5/11/2024 16:45			RU/RD	Rig Up/Down	0.50	Well Prep	RU MAX POWER, PRESSURE TEST PUMPDOWN LINES TO 10,200 PSI,			
5/11/2024 16:45	5/11/2024 20:45			Pump Down	Pressure Test	4.00	Well Prep	OWHP - 0 PSI, SURF - 0 PSI CSG TEST PUMPED 854 BBL WELLBORE FLUSH, 1,500 GAL 15% HCL IN TWO DROPS WITH A 10 BBL SPACER PUMP 540 BBLS TO DISPLACE ACID DROP 3.500" SERIES BAKER BALL, PUMP 262 BBLS TO SEAT BALL PRESSURE TEST CSG TO 10,000 PSI START PSI TEST - 10,032 PSI HOLD FOR 30 MIN END PSI TEST - 10,133 PSI GOOD TEST BLEED OFF PSI TO 0 PSI, VERIFY NO FLOW AT TANKS, SICP - 0 PSI, SURF - 0			
5/11/2024 20:45	5/12/2024 06:00			Standby	Well Shut In	9.25	Well Prep	SWIFN, PREP FOR FRAC OPERATIONS.			
5/12/2024 06:00	5/13/2024 06:00			General Ops	Standby	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/13/2024 06:00	5/14/2024 06:00			General Ops	Standby	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/15/2024 06:00	5/15/2024 09:00			General Ops	Standby	3.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/15/2024 09:00	5/15/2024 18:00			General Ops	Rigging In	9.00	Well Prep	MIRU CAMERON FRAC TREE AND ZIPPER MANIFOLD. VELOCITY INSTALLING AND PRESSURE TESTING POP- OFF ON BRADEN HEAD TO 2000 PSI. GOOD TEST			
5/15/2024 18:00	5/16/2024 06:00			Standby	Well Shut In	12.00	Well Prep	WELL SHUT IN			
5/16/2024 06:00	5/16/2024 08:00			General Ops	Standby	2.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/16/2024 08:00	5/16/2024 11:00			General Ops	Rigging In	3.00	Well Prep	CAMERON FINISH FRAC TREE AND ZIPPER MANIFOLD RIG UP			
5/16/2024 11:00	5/17/2024 06:00			General Ops	Standby	19.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/17/2024 06:00	5/18/2024 06:00			Standby	Well Shut In	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/18/2024 06:00	5/19/2024 06:00			Standby	Well Shut In	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/19/2024 06:00	5/19/2024 07:45			Standby	Well Shut In	1.75	Well Prep	WSI FOR FRAC OPERATIONS			
5/19/2024 07:45	5/19/2024 12:00			General Ops	Rigging In	4.25	Well Prep	MIRU TWG FOR TOE PREP MAX PUMP MAINTENANCE AND MOVE IRON. PRESSURE TEST LINES AND FIX LEAKS.			
5/19/2024 12:00	5/19/2024 14:00			Wireline	Plug & Perf	2.00	Well Prep	RIH W/ 5 SELECTIONS 3 SPF TO SHOOT TOE. POOH LOGING. OWP: 3,619 MAX RATE: 18 MAX PRESSUIRE: 6,500 SICP: 3550 BBLS PUMPED: 508			
5/19/2024 14:00	5/20/2024 03:00			Standby	Well Shut In	13.00	Well Prep	WELL SHUT IN.			
5/20/2024 03:00	5/20/2024 06:00			PRFL	Pre-Fill	3.00	Well Prep	OWHP: 3,500 PSI SURFACE CSG PRESSURE: 0 PSI MAX RATE: 25 BPM MAX PSI: 7,200 BBLS PUMPED: 2,653			
5/20/2024 06:00	5/21/2024 06:00			Standby	Well Shut In	24.00	Well Prep	WELL SHUT IN			



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/27/2024 12:59	5/27/2024 13:04			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
5/27/2024 13:04	5/27/2024 13:10			Standby	Well Shut In	0.10	Stimulation	Well shut in. Ready for Frac
5/27/2024 13:10	5/27/2024 13:25			Frac	Waiting on Services	0.24	Stimulation	Waiting on WL to get off well
5/27/2024 13:25	5/27/2024 13:25			Frac	Frac Pumps	0.00		Frac pump maintenance. Exceeded 30 min well switch
5/27/2024 13:25	5/27/2024 13:26			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac
5/27/2024 13:26	5/27/2024 13:29			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well.
5/27/2024 13:29	5/27/2024 15:36			Frac	Fracturing	2.11	Stimulation	Frac operations Stage 3 IWHP: 4,250 / SICP: 4,840 START 20/22 FLUID ENDS END 19/22 FLUID ENDS
5/27/2024 15:36	5/27/2024 15:40			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
5/27/2024 15:40	5/27/2024 19:19			Standby	Well Shut In	3.65	Stimulation	Well shut in. Ready for Wireline
5/27/2024 19:19	5/27/2024 19:20			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/27/2024 19:20	5/27/2024 19:23			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
5/27/2024 19:23	5/27/2024 20:38			Wireline	WL Run	1.26	Stimulation	Wireline operations Stage 4
5/27/2024 20:38	5/27/2024 20:42			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/27/2024 20:42	5/28/2024 04:39			Standby	Well Shut In	7.95	Stimulation	Well shut in. Ready for Frac
5/28/2024 04:39	5/28/2024 04:54			Frac	Preventive Maintenance	0.26	Stimulation	Frac pump maintenance
5/28/2024 04:54	5/28/2024 05:09			Frac	Pressure Test	0.24	Stimulation	Frac pressure testing
5/28/2024 05:09	5/28/2024 06:00			Standby	Well Shut In	0.85	Stimulation	Well shut in. Ready for Frac
5/28/2024 06:00	5/28/2024 08:23			Standby	Well Shut In	2.38	Stimulation	Well shut in. Ready for Frac
5/28/2024 08:23	5/28/2024 08:51			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
5/28/2024 08:51	5/28/2024 11:32			Standby	Well Shut In	2.68	Stimulation	Well shut in. Ready for Frac
5/28/2024 11:32	5/28/2024 11:33			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac
5/28/2024 11:33	5/28/2024 11:39			Frac	Waiting on Services	0.11	Stimulation	Pump Down pumping acid
5/28/2024 11:39	5/28/2024 11:42			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
5/28/2024 11:42	5/28/2024 13:53			Frac	Fracturing	2.18	Stimulation	Frac operations Stage 4 IWHP: 4,315 / SICP: 4,748 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
5/28/2024 13:53	5/28/2024 13:56			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
5/28/2024 13:56	5/28/2024 14:44			Standby	Well Shut In	0.78	Stimulation	Well shut in. Ready for Wireline
5/28/2024 14:44	5/28/2024 14:45			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/28/2024 14:45	5/28/2024 14:48			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
5/28/2024 14:48	5/28/2024 16:12			Wireline	WL Run	1.40	Stimulation	Wireline operations Stage 5
5/28/2024 16:12	5/28/2024 16:14			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/28/2024 16:14	5/28/2024 23:20			Standby	Well Shut In	7.10	Stimulation	Well shut in. Ready for Frac
5/28/2024 23:20	5/28/2024 23:27			Pump Down	Acid Pump Down	0.11	Stimulation	Pump Down pumping acid
5/28/2024 23:27	5/28/2024 23:32			Standby	Well Shut In	0.09	Stimulation	Well shut in. Ready for Frac
5/28/2024 23:32	5/28/2024 23:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/28/2024 23:34	5/28/2024 23:37			Frac	Preventive Maintenance	0.05	Stimulation	Frac pump maintenance



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/28/2024 23:37	5/28/2024 23:37			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
5/28/2024 23:37	5/28/2024 23:40			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
5/28/2024 23:40	5/29/2024 01:49			Frac	Fracturing	2.15	Stimulation	Frac operations Stage 5 IWHP: 3984 / SICP: 4856 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
5/29/2024 01:49	5/29/2024 01:53			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/29/2024 01:53	5/29/2024 01:57			Standby	Well Shut In	0.07	Stimulation	Well shut in. Ready for Wireline
5/29/2024 01:57	5/29/2024 01:58			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/29/2024 01:58	5/29/2024 02:01			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
5/29/2024 02:01	5/29/2024 03:16			Wireline	WL Run	1.26	Stimulation	Wireline operations Stage 6
5/29/2024 03:16	5/29/2024 03:19			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
5/29/2024 03:19	5/29/2024 04:51			Standby	Well Shut In	1.52	Stimulation	Well shut in. Ready for Frac
5/29/2024 04:51	5/29/2024 04:56			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance
5/29/2024 04:56	5/29/2024 05:59			Standby	Well Shut In	1.05	Stimulation	Well shut in. Ready for Frac
5/29/2024 06:00	5/29/2024 11:05			Standby	Well Shut In	5.10	Stimulation	Well shut in. Ready for Frac
5/29/2024 11:05	5/29/2024 11:07			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/29/2024 11:07	5/29/2024 11:23			Frac	Preventive Maintenance	0.26	Stimulation	Frac pump maintenance
5/29/2024 11:23	5/29/2024 11:30			Frac	Pressure Test	0.12	Stimulation	Frac pressure testing and equalizing to well
5/29/2024 11:30	5/29/2024 11:35			Frac	Waiting on Services	0.08	Stimulation	Pump Down pumping acid
5/29/2024 11:35	5/29/2024 11:39			Frac	Waiting on Services	0.06	Stimulation	Pump Down pumping acid. Exceeded 30 min well switch Spotting acid
5/29/2024 11:39	5/29/2024 13:39			Frac	Fracturing	1.99	Stimulation	Frac operations Stage 6 IWHP: 4,495 / SICP: 4,790 START 20/22 FLUID ENDS END 19/22 FLUID ENDS
5/29/2024 13:39	5/29/2024 13:41			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
5/29/2024 13:41	5/29/2024 13:41			Standby	Well Shut In	0.00		null
5/29/2024 13:41	5/29/2024 13:43			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
5/29/2024 13:43	5/29/2024 13:46			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
5/29/2024 13:46	5/29/2024 15:14			Wireline	WL Run	1.47	Stimulation	Wireline operations Stage 7
5/29/2024 15:14	5/29/2024 15:16			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/29/2024 15:16	5/29/2024 22:19			Standby	Well Shut In	7.05	Stimulation	Well shut in. Ready for Frac
5/29/2024 22:19	5/29/2024 22:26			Pump Down	Acid Pump Down	0.13	Stimulation	Pump Down pumping acid
5/29/2024 22:26	5/29/2024 22:40			Standby	Well Shut In	0.23	Stimulation	Well shut in. Ready for Frac
5/29/2024 22:40	5/29/2024 22:42			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/29/2024 22:42	5/29/2024 22:50			Frac	Preventive Maintenance	0.14	Stimulation	Frac pump maintenance
5/29/2024 22:50	5/29/2024 22:55			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
5/29/2024 22:55	5/30/2024 00:57			Frac	Fracturing	2.03	Stimulation	Frac operations Stage 7 IWHP: 3,747 / SICP: 4,745 START 21/22 FLUID ENDS END 21/22 FLUID ENDS
5/30/2024 00:57	5/30/2024 01:00			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/30/2024 01:00	5/30/2024 01:08			Standby	Well Shut In	0.13	Stimulation	Well shut in. Ready for Wireline



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C		Lease FEE		Government Authority UDOGM		API/UWI 43013544720000		Pad Name Brotherson #23-3A-23		
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00			KB-Ground Distance (ft) 30.00			Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/31/2024 18:13	5/31/2024 18:16			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/31/2024 18:16	5/31/2024 21:24			Standby	Well Shut In	3.14	Stimulation	Well shut in. Ready for Wireline
5/31/2024 21:24	5/31/2024 21:26			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
5/31/2024 21:26	5/31/2024 21:28			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
5/31/2024 21:28	5/31/2024 22:46			Wireline	WL Run	1.30	Stimulation	Wireline operations Stage 11
5/31/2024 22:46	5/31/2024 22:48			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/31/2024 22:48	6/1/2024 03:04			Standby	Well Shut In	4.26	Stimulation	Well shut in. Ready for Frac
6/1/2024 03:04	6/1/2024 03:06			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/1/2024 03:06	6/1/2024 03:13			Frac	Preventive Maintenance	0.12	Stimulation	Frac pump maintenance
6/1/2024 03:13	6/1/2024 03:16			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
6/1/2024 03:16	6/1/2024 05:14			Frac	Fracturing	1.97	Stimulation	Frac operations Stage 11 IWHP: 4,051 / SICP: 4,976 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
6/1/2024 05:14	6/1/2024 05:18			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/1/2024 05:18	6/1/2024 05:18			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/1/2024 05:18	6/1/2024 06:00			Standby	Well Shut In	0.70	Stimulation	Well shut in. Ready for Wireline
6/1/2024 06:00	6/1/2024 06:00			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/1/2024 06:00	6/1/2024 23:49			Standby	Well Shut In	17.83	Stimulation	Well shut in. Ready for Wireline
6/1/2024 23:49	6/2/2024 17:39			Standby	Well Shut In	17.83	Stimulation	Well shut in. Ready for Wireline
6/2/2024 17:39	6/2/2024 17:40			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/2/2024 17:40	6/2/2024 17:41			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/2/2024 17:41	6/2/2024 18:51			Wireline	WL Run	1.17	Stimulation	Wireline operations Stage 12
6/2/2024 18:51	6/2/2024 18:54			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/2/2024 18:54	6/2/2024 23:39			Standby	Well Shut In	4.75	Stimulation	Well shut in. Ready for Frac
6/2/2024 23:39	6/2/2024 23:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/2/2024 23:41	6/2/2024 23:48			Frac	Equalizing	0.12	Stimulation	Frac equalizing to well
6/2/2024 23:48	6/2/2024 23:49			Frac	Fracturing	0.02	Stimulation	Frac operations Stage 12
6/2/2024 06:00	6/2/2024 06:06			Frac	Fracturing	0.11	Stimulation	Frac operations Stage 12 CALL WAS MADE TO SUSPEND OPS ON THIS WELL DUE TO WELLHEAD LEANING, CAMERON REPLACING TRUNK LINE
6/2/2024 06:06	6/2/2024 06:09			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/2/2024 06:09	6/3/2024 06:00			Standby	Well Shut In	23.85	Stimulation	Well shut in. Ready for Frac
6/3/2024 06:00	6/3/2024 06:00			Frac Tree	Well Switch Frac	0.00		Switching for Frac
6/3/2024 06:00	6/3/2024 06:00			Frac	Preventive Maintenance	0.00		Frac pump maintenance
6/3/2024 06:00	6/3/2024 12:44			Standby	Well Shut In	6.73	Stimulation	Well shut in. Ready for Frac
6/3/2024 12:44	6/3/2024 12:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/3/2024 12:46	6/3/2024 12:57			Frac	Pressure Test	0.19	Stimulation	Frac pressure testing and equalizing to well Test Mono Flex Line to Zipper Set
6/3/2024 12:57	6/3/2024 13:14			Frac	Preventive Maintenance	0.27	Stimulation	Frac pump maintenance



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C		Lease FEE		Government Authority UDOGM		API/UWI 43013544720000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/4/2024 17:35	6/4/2024 19:14			Standby	Well Shut In	1.65	Stimulation	Well shut in. Ready for Frac
6/4/2024 19:14	6/4/2024 19:16			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/4/2024 19:16	6/4/2024 19:30			Frac	Equalizing	0.23	Stimulation	Frac equalizing to well
6/4/2024 19:30	6/4/2024 19:30			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/4/2024 19:30	6/4/2024 21:38			Frac	Fracturing	2.14	Stimulation	Frac operations Stage 18 IWHP: 3,938 / SICP: 4,870 START 22/22 FLUID ENDS END 22/22 FLUID ENDS
6/4/2024 21:38	6/4/2024 21:41			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/4/2024 21:41	6/4/2024 21:43			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/4/2024 21:43	6/4/2024 21:44			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/4/2024 21:44	6/4/2024 21:46			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/4/2024 21:46	6/4/2024 23:03			Wireline	WL Run	1.28	Stimulation	Wireline operations Stage 19
6/4/2024 23:03	6/4/2024 23:05			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/4/2024 23:05	6/5/2024 05:30			Standby	Well Shut In	6.43	Stimulation	Well shut in. Ready for Frac
6/5/2024 05:30	6/5/2024 05:32			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/5/2024 05:32	6/5/2024 05:37			Frac	Preventive Maintenance	0.08	Stimulation	Frac pump maintenance
6/5/2024 05:37	6/5/2024 05:41			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/5/2024 05:41	6/5/2024 06:00			Frac	Fracturing	0.31	Stimulation	Frac operations Stage 19
6/5/2024 06:00	6/5/2024 07:55			Frac	Fracturing	1.92	Stimulation	Frac operations Stage 19 IWHP: 3,500/ SICP: 4,531 START 20/22 FLUID ENDS END 19/22 FLUID ENDS
6/5/2024 07:55	6/5/2024 07:57			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/5/2024 07:57	6/5/2024 07:59			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/5/2024 07:59	6/5/2024 08:00			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/5/2024 08:00	6/5/2024 08:02			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/5/2024 08:02	6/5/2024 09:31			Wireline	WL Run	1.47	Stimulation	Wireline operations Stage 20
6/5/2024 09:31	6/5/2024 09:33			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/5/2024 09:33	6/5/2024 16:12			Standby	Well Shut In	6.66	Stimulation	Well shut in. Ready for Frac
6/5/2024 16:12	6/5/2024 16:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/5/2024 16:14	6/5/2024 16:20			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance
6/5/2024 16:20	6/5/2024 16:25			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
6/5/2024 16:25	6/5/2024 18:23			Frac	Fracturing	1.98	Stimulation	Frac operations Stage 20 Start Stage: 20/22 IWHP: 3,677 / SICP: 4,917 End Stage: 17/22
6/5/2024 18:23	6/5/2024 18:26			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/5/2024 18:26	6/5/2024 18:29			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/5/2024 18:29	6/5/2024 18:33			Frac Tree	Well Switch Wireline	0.08	Stimulation	Switching for Wireline
6/5/2024 18:33	6/5/2024 18:39			Wireline	Equalizing	0.09	Stimulation	Wireline stabbed on and equalizing pressure
6/5/2024 18:39	6/5/2024 19:53			Wireline	WL Run	1.24	Stimulation	Wireline operations Stage 21



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60090.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/10/2024 21:23	6/10/2024 21:25			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/10/2024 21:25	6/10/2024 21:25			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/10/2024 21:25	6/10/2024 21:38			Frac	Preventive Maintenance	0.21	Stimulation	Frac pump maintenance
6/10/2024 21:38	6/10/2024 21:47			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well
6/10/2024 21:47	6/10/2024 23:42			Frac	Fracturing	1.91	Stimulation	Frac Operations Stage 31 Start Stage: 20/22 IWHP: 3,784 / SICP: 4,819 End Stage: 19/22
6/10/2024 23:42	6/10/2024 23:45			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/10/2024 23:45	6/10/2024 23:45			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/10/2024 23:45	6/10/2024 23:47			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/10/2024 23:47	6/10/2024 23:51			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/10/2024 23:51	6/11/2024 00:48			Wireline	WL Run	0.96	Stimulation	Wireline operations Stage 32
6/11/2024 00:48	6/11/2024 00:50			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/11/2024 00:50	6/11/2024 06:00			Standby	Well Shut In	5.16	Stimulation	Well shut in. Ready for Frac
6/11/2024 06:00	6/11/2024 07:39			Standby	Well Shut In	1.66	Stimulation	Well shut in. Ready for Frac
6/11/2024 07:39	6/11/2024 07:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/11/2024 07:41	6/11/2024 07:55			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
6/11/2024 07:55	6/11/2024 08:05			Frac	Pressure Test	0.17	Stimulation	Frac pressure testing and equalizing to well
6/11/2024 08:05	6/11/2024 09:56			Frac	Fracturing	1.84	Stimulation	Frac operations Stage 32 IWHP: 3,900 / SICP: 4,794 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/11/2024 09:56	6/11/2024 09:59			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/11/2024 09:59	6/11/2024 09:59			Standby	Well Shut In	0.00		null
6/11/2024 09:59	6/11/2024 10:01			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/11/2024 10:01	6/11/2024 10:04			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/11/2024 10:04	6/11/2024 11:09			Wireline	WL Run	1.08	Stimulation	Wireline operations Stage 33
6/11/2024 11:09	6/11/2024 11:11			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/11/2024 11:11	6/11/2024 17:28			Standby	Well Shut In	6.29	Stimulation	Well shut in. Ready for Frac
6/11/2024 17:28	6/11/2024 17:30			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/11/2024 17:30	6/11/2024 17:36			Frac	Equalizing	0.10	Stimulation	Frac equalizing to well
6/11/2024 17:36	6/11/2024 17:36			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/11/2024 17:36	6/11/2024 19:28			Frac	Fracturing	1.87	Stimulation	Frac operation stage 33 Start Stage: 22/22 IWHP: 3,915 / SICP: 5,861 End Stage: 22/22 Couldn't get over 100 bpm due to life cycle getting hot.
6/11/2024 19:28	6/11/2024 19:33			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/11/2024 19:33	6/11/2024 19:35			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/11/2024 19:35	6/11/2024 19:35			Standby	Well Shut In	0.00		null
6/11/2024 19:35	6/11/2024 19:39			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/11/2024 19:39	6/11/2024 20:40			Wireline	WL Run	1.02	Stimulation	Wireline operations Stage 34
6/11/2024 20:40	6/11/2024 20:42			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/11/2024 20:42	6/12/2024 06:00			Standby	Well Shut In	9.29	Stimulation	Well shut in. Ready for Frac
6/12/2024 06:00	6/12/2024 06:19			Standby	Well Shut In	0.32	Stimulation	Well shut in. Ready for Frac
6/12/2024 06:19	6/12/2024 06:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/12/2024 06:21	6/12/2024 06:35			Frac	Preventive Maintenance	0.23	Stimulation	Frac pump maintenance
6/12/2024 06:35	6/12/2024 06:40			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
6/12/2024 06:40	6/12/2024 08:28			Frac	Fracturing	1.81	Stimulation	Frac operations Stage 34 IWHP: 3,845 / SICP: 4,680 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/12/2024 08:28	6/12/2024 08:31			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/12/2024 08:31	6/12/2024 08:32			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/12/2024 08:32	6/12/2024 08:42			Frac Tree	Well Switch Wireline	0.17	Stimulation	Switching for Wireline
6/12/2024 08:42	6/12/2024 08:45			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/12/2024 08:45	6/12/2024 09:49			Wireline	WL Run	1.06	Stimulation	Wireline operations Stage 35
6/12/2024 09:49	6/12/2024 09:50			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/12/2024 09:50	6/12/2024 23:53			Standby	Well Shut In	14.05	Stimulation	Well shut in. Ready for Frac
6/12/2024 23:53	6/12/2024 23:55			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/12/2024 23:55	6/13/2024 00:02			Frac	Equalizing	0.11	Stimulation	Frac equalizing to well
6/13/2024 00:02	6/13/2024 01:43			Frac	Fracturing	1.70	Stimulation	Frac operations Stage 35 Start Stage: 22/22 IWHP: 3824, / SICP: 5252 End Stage: 22/22
6/13/2024 01:43	6/13/2024 01:48			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
6/13/2024 01:48	6/13/2024 01:50			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/13/2024 01:50	6/13/2024 01:51			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/13/2024 01:51	6/13/2024 01:54			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/13/2024 01:54	6/13/2024 02:50			Wireline	WL Run	0.95	Stimulation	Wireline operations Stage 36
6/13/2024 02:50	6/13/2024 02:52			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/13/2024 02:52	6/13/2024 06:00			Standby	Well Shut In	3.12	Stimulation	Well shut in. Ready for Frac
6/13/2024 06:00	6/13/2024 09:31			Standby	Well Shut In	3.53	Stimulation	Well shut in. Ready for Frac
6/13/2024 09:31	6/13/2024 09:33			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/13/2024 09:33	6/13/2024 09:53			Frac	Preventive Maintenance	0.32	Stimulation	Frac pump maintenance
6/13/2024 09:53	6/13/2024 10:01			Frac	Pressure Test	0.15	Stimulation	Frac pressure testing and equalizing to well
6/13/2024 10:01	6/13/2024 11:43			Frac	Fracturing	1.70	Stimulation	Frac operations Stage 36 IWHP: 3,999 / SICP: 5,169 Start Stage: 20/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
6/13/2024 11:43	6/13/2024 11:47			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/13/2024 11:47	6/13/2024 11:48			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/13/2024 11:48	6/13/2024 11:52			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
6/13/2024 11:52	6/13/2024 11:54			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/13/2024 11:54	6/13/2024 12:47			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 37
6/13/2024 12:47	6/13/2024 12:49			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/13/2024 12:49	6/13/2024 20:47			Standby	Well Shut In	7.97	Stimulation	Well shut in. Ready for Frac
6/13/2024 20:47	6/13/2024 20:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/13/2024 20:49	6/13/2024 20:49			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/13/2024 20:49	6/13/2024 21:04			Frac	Preventive Maintenance	0.25	Stimulation	Frac pump maintenance
6/13/2024 21:04	6/13/2024 21:13			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well
6/13/2024 21:13	6/13/2024 23:04			Frac	Fracturing	1.85	Stimulation	Frac Operations Stage 37 Start Stage: 18/22 IWHP: 4019 / SICP: 5768 End Stage: 18/22
6/13/2024 23:04	6/13/2024 23:08			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
6/13/2024 23:08	6/13/2024 23:08			Frac Tree	Well Switch Wellhead	0.00		null
6/13/2024 23:08	6/14/2024 00:52			Standby	Well Shut In	1.73	Stimulation	Well shut in. Ready for Wireline
6/14/2024 00:52	6/14/2024 00:54			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/14/2024 00:54	6/14/2024 00:56			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/14/2024 00:56	6/14/2024 01:51			Wireline	WL Run	0.91	Stimulation	Wireline operations Stage 38
6/14/2024 01:51	6/14/2024 01:53			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/14/2024 01:53	6/14/2024 06:00			Standby	Well Shut In	4.11	Stimulation	Well shut in. Ready for Frac
6/14/2024 06:00	6/14/2024 06:35			Standby	Well Shut In	0.59	Stimulation	Well shut in. Ready for Frac
6/14/2024 06:35	6/14/2024 06:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/14/2024 06:37	6/14/2024 06:44			Frac	Preventive Maintenance	0.12	Stimulation	Frac pump maintenance
6/14/2024 06:44	6/14/2024 06:48			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
6/14/2024 06:48	6/14/2024 08:32			Frac	Fracturing	1.74	Stimulation	Frac operations Stage 38 IWHP: 4,000 / SICP: 4,644 Start Stage: 20/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
6/14/2024 08:32	6/14/2024 08:35			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/14/2024 08:35	6/14/2024 08:36			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/14/2024 08:36	6/14/2024 08:37			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/14/2024 08:37	6/14/2024 08:39			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/14/2024 08:39	6/14/2024 09:32			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 39
6/14/2024 09:32	6/14/2024 09:39			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Shutting in and bleeding off well
6/14/2024 09:39	6/14/2024 15:43			Standby	Well Shut In	6.06	Stimulation	Well shut in. Ready for Frac
6/14/2024 15:43	6/14/2024 15:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/14/2024 15:45	6/14/2024 15:56			Frac	Preventive Maintenance	0.19	Stimulation	Frac pump maintenance
6/14/2024 15:56	6/14/2024 16:01			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/14/2024 16:01	6/14/2024 17:48			Frac	Fracturing	1.79	Stimulation	Frac operations Stage 39 Start Stage: 19/22 IWHP: 3997 / SICP: 4697 End Stage: 19/22
6/14/2024 17:48	6/14/2024 17:53			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/14/2024 17:53	6/14/2024 17:55			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/14/2024 17:55	6/14/2024 17:56			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/14/2024 17:56	6/14/2024 17:59			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/14/2024 17:59	6/14/2024 18:51			Wireline	WL Run	0.87	Stimulation	Wireline operations Stage 40
6/14/2024 18:51	6/14/2024 18:53			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/14/2024 18:53	6/14/2024 19:10			Standby	Well Shut In	0.29	Stimulation	Well shut in. Ready for Frac
6/14/2024 19:10	6/15/2024 00:53			Standby	Well Shut In	5.71	Stimulation	Well shut in. Ready for Frac
6/15/2024 00:53	6/15/2024 00:53			Frac Tree	Well Switch Frac	0.00		Switching for Frac
6/15/2024 00:53	6/15/2024 00:55			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/15/2024 00:55	6/15/2024 00:55			Frac	Preventive Maintenance	0.00		Frac pump maintenance
6/15/2024 00:55	6/15/2024 01:25			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
6/15/2024 01:25	6/15/2024 01:25			Frac	Equalizing	0.00		Frac equalizing to well
6/15/2024 01:25	6/15/2024 01:25			Frac	Fracturing	0.00		Frac operations Stage 40
6/15/2024 01:25	6/15/2024 03:20			Frac	Fracturing	1.92	Stimulation	Frac operations Stage 40
6/15/2024 03:20	6/15/2024 03:20			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/15/2024 03:20	6/15/2024 03:23			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/15/2024 03:23	6/15/2024 03:23			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/15/2024 03:23	6/15/2024 03:26			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/15/2024 03:26	6/15/2024 03:27			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/15/2024 03:27	6/15/2024 03:27			Frac Tree	Well Switch Wireline	0.00		Switching for Wireline
6/15/2024 03:27	6/15/2024 03:31			Wireline	Equalizing	0.07	Stimulation	Wireline stabbed on and equalizing pressure
6/15/2024 03:31	6/15/2024 03:31			Wireline	Equalizing	0.00		Wireline stabbed on and equalizing pressure
6/15/2024 03:31	6/15/2024 03:31			Wireline	WL Run	0.00		Wireline operations Stage 41
6/15/2024 03:31	6/15/2024 04:20			Wireline	WL Run	0.82	Stimulation	Wireline operations Stage 41
6/15/2024 04:20	6/15/2024 04:20			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/15/2024 04:20	6/15/2024 04:23			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/15/2024 04:23	6/15/2024 04:23			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/15/2024 04:23	6/15/2024 06:00			Standby	Well Shut In	1.61	Stimulation	Well shut in. Ready for Frac
6/15/2024 06:00	6/15/2024 07:54			Standby	Well Shut In	1.90	Stimulation	Well shut in. Ready for Frac
6/15/2024 07:54	6/15/2024 07:54			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/15/2024 07:54	6/15/2024 07:54			Frac Tree	Well Switch Frac	0.00		Switching for Frac
6/15/2024 07:54	6/15/2024 07:56			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/15/2024 07:56	6/15/2024 07:56			Frac	Preventive Maintenance	0.00		Frac pump maintenance
6/15/2024 07:56	6/15/2024 08:01			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance
6/15/2024 08:01	6/15/2024 08:10			Frac	Equalizing	0.15	Stimulation	Frac equalizing to well
6/15/2024 08:10	6/15/2024 08:10			Frac	Equalizing	0.00		Frac equalizing to well
6/15/2024 08:10	6/15/2024 08:10			Frac	Fracturing	0.00		Frac operations Stage 41 IWHP: 3,899/ SICP: 4,975 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
6/15/2024 08:10	6/15/2024 09:55			Frac	Fracturing	1.75	Stimulation	Frac operations Stage 41
6/15/2024 09:55	6/15/2024 09:55			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/15/2024 09:55	6/15/2024 09:58			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/15/2024 09:58	6/15/2024 10:01			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/15/2024 10:01	6/15/2024 10:01			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/15/2024 10:01	6/15/2024 11:27			Standby	Well Shut In	1.43	Stimulation	Well shut in. Ready for Frac
6/15/2024 11:27	6/15/2024 11:27			Frac Tree	Well Switch Wireline	0.00		Switching for Wireline
6/15/2024 11:27	6/15/2024 11:27			Wireline	Equalizing	0.00		Wireline stabbed on and equalizing pressure
6/15/2024 11:27	6/15/2024 11:28			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/15/2024 11:28	6/15/2024 11:30			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/15/2024 11:30	6/15/2024 11:30			Wireline	WL Run	0.00		Wireline operations Stage 42
6/15/2024 11:30	6/15/2024 12:16			Wireline	WL Run	0.77	Stimulation	Wireline operations Stage 42
6/15/2024 12:16	6/15/2024 12:16			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/15/2024 12:16	6/15/2024 12:19			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/15/2024 12:19	6/15/2024 20:19			Standby	Well Shut In	8.01	Stimulation	Well shut in. Ready for Frac
6/15/2024 20:19	6/15/2024 20:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/15/2024 20:21	6/15/2024 20:28			Frac	Equalizing	0.11	Stimulation	Frac equalizing to well
6/15/2024 20:28	6/15/2024 22:14			Frac	Fracturing	1.77	Stimulation	Frac Operations Stage 42 Start Stage: 18/22 IWHP: 3,960/ SICP: 5005 End Stage: 18/22
6/15/2024 22:14	6/15/2024 22:19			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Shutting in and bleeding off well
6/15/2024 22:19	6/15/2024 23:02			Standby	Well Shut In	0.71	Stimulation	Well shut in. Ready for Wireline
6/15/2024 23:02	6/15/2024 23:03			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/15/2024 23:03	6/15/2024 23:06			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/15/2024 23:06	6/15/2024 23:57			Wireline	WL Run	0.85	Stimulation	Wireline operations Stage 43
6/15/2024 23:57	6/16/2024 00:00			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/16/2024 00:00	6/16/2024 03:27			Standby	Well Shut In	3.46	Stimulation	Well shut in. Ready for Frac
6/16/2024 03:27	6/16/2024 03:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/16/2024 03:29	6/16/2024 03:57			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
6/16/2024 03:57	6/16/2024 04:30			Frac	Frac Pumps	0.54	Stimulation	Frac pump maintenance. Exceeded 30 min well switch - Profrac - Repairing rock catcher.



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60090.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/16/2024 04:30	6/16/2024 04:34			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well. Exceeded 30 min well switch
6/16/2024 04:34	6/16/2024 06:03			Frac	Fracturing	1.48	Stimulation	Frac operations Stage 43
6/16/2024 06:00	6/16/2024 06:13			Frac	Fracturing	0.23	Stimulation	Frac operations Stage 43 IWHP: 3,957/ SICP: 4,962 Start Stage: 19/22 FLUID ENDS End Stage: 19/22 FLUID ENDS
6/16/2024 06:13	6/16/2024 06:16			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/16/2024 06:16	6/16/2024 06:16			Standby	Well Shut In	0.00		null
6/16/2024 06:16	6/16/2024 06:18			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/16/2024 06:18	6/16/2024 06:21			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/16/2024 06:21	6/16/2024 07:09			Wireline	WL Run	0.80	Stimulation	Wireline operations Stage 44
6/16/2024 07:09	6/16/2024 07:11			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/16/2024 07:11	6/16/2024 10:46			Standby	Well Shut In	3.59	Stimulation	Well shut in. Ready for Frac
6/16/2024 10:46	6/16/2024 10:48			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/16/2024 10:48	6/16/2024 10:51			Frac	Preventive Maintenance	0.06	Stimulation	Frac pump maintenance
6/16/2024 10:51	6/16/2024 10:55			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/16/2024 10:55	6/16/2024 12:44			Frac	Fracturing	1.81	Stimulation	Frac operations Stage 44 IWHP: 4,000/ SICP: 4,800 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/16/2024 12:44	6/16/2024 12:47			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/16/2024 12:47	6/16/2024 12:48			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/16/2024 12:48	6/16/2024 12:51			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/16/2024 12:51	6/16/2024 12:53			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/16/2024 12:53	6/16/2024 13:42			Wireline	WL Run	0.81	Stimulation	Wireline operations Stage 45
6/16/2024 13:42	6/16/2024 13:44			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/16/2024 13:44	6/16/2024 17:21			Standby	Well Shut In	3.62	Stimulation	Well shut in. Ready for Frac
6/16/2024 17:21	6/16/2024 17:23			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/16/2024 17:23	6/16/2024 17:23			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/16/2024 17:23	6/16/2024 17:31			Frac	Preventive Maintenance	0.13	Stimulation	Frac pump maintenance
6/16/2024 17:31	6/16/2024 17:35			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
6/16/2024 17:35	6/16/2024 19:18			Frac	Fracturing	1.71	Stimulation	Frac Operations Stage 45 Start Stage: 22/22 IWHP: 3856/ SICP: 4695 End Stage: 22/22
6/16/2024 19:18	6/16/2024 19:20			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/16/2024 19:20	6/16/2024 19:21			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/16/2024 19:21	6/16/2024 19:22			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Switching for Wireline
6/16/2024 19:22	6/16/2024 19:27			Wireline	Equalizing	0.08	Stimulation	Wireline stabbed on and equalizing pressure
6/16/2024 19:27	6/16/2024 19:27			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/16/2024 19:27	6/16/2024 20:26			Wireline	WL Run	0.98	Stimulation	Wireline operations Stage 46
6/16/2024 20:26	6/16/2024 20:26			Frac Tree	Well Switch Wellhead	0.00		Well switch wellhead



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/16/2024 20:26	6/16/2024 20:28			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/16/2024 20:28	6/16/2024 23:43			Standby	Well Shut In	3.25	Stimulation	Well shut in. Ready for Frac
6/16/2024 23:43	6/16/2024 23:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/16/2024 23:45	6/16/2024 23:53			Frac	Equalizing	0.15	Stimulation	Frac equalizing to well
6/16/2024 23:53	6/17/2024 01:39			Frac	Fracturing	1.76	Stimulation	Frac Operations Stage 46 Start Stage: 20/22 IWHP: 3806/ SICP: 4860 End Stage: 20/22
6/17/2024 01:39	6/17/2024 01:43			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/17/2024 01:43	6/17/2024 01:45			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/17/2024 01:45	6/17/2024 01:46			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/17/2024 01:46	6/17/2024 01:53			Wireline	Equalizing	0.11	Stimulation	Wireline stabbed on and equalizing pressure
6/17/2024 01:53	6/17/2024 02:41			Wireline	WL Run	0.80	Stimulation	Wireline operations Stage 47
6/17/2024 02:41	6/17/2024 02:43			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/17/2024 02:43	6/17/2024 05:59			Standby	Well Shut In	3.28	Stimulation	Well shut in. Ready for Frac
6/17/2024 06:00	6/17/2024 07:19			Standby	Well Shut In	1.32	Stimulation	Well shut in. Ready for Frac
6/17/2024 07:19	6/17/2024 07:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/17/2024 07:21	6/17/2024 07:34			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
6/17/2024 07:34	6/17/2024 07:44			Frac	Pressure Test	0.17	Stimulation	Frac pressure testing and equalizing to well
6/17/2024 07:44	6/17/2024 09:25			Frac	Fracturing	1.69	Stimulation	Frac operations Stage 47 IWHP: 3,700 / SICP: 4,653 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
6/17/2024 09:25	6/17/2024 09:28			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/17/2024 09:28	6/17/2024 09:30			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/17/2024 09:30	6/17/2024 09:31			Frac Tree	Well Switch Wireline	0.01	Stimulation	Switching for Wireline
6/17/2024 09:31	6/17/2024 09:33			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/17/2024 09:33	6/17/2024 10:21			Wireline	WL Run	0.80	Stimulation	Wireline operations Stage 48
6/17/2024 10:21	6/17/2024 10:23			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/17/2024 10:23	6/17/2024 14:23			Standby	Well Shut In	4.00	Stimulation	Well shut in. Ready for Frac
6/17/2024 14:23	6/17/2024 14:25			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/17/2024 14:25	6/17/2024 14:29			Frac	Preventive Maintenance	0.06	Stimulation	Frac pump maintenance
6/17/2024 14:29	6/17/2024 14:46			Frac	Pressure Test	0.28	Stimulation	Frac pressure testing and equalizing to well
6/17/2024 14:46	6/17/2024 16:35			Frac	Fracturing	1.80	Stimulation	Frac operations Stage 48 IWHP: 3,870/ SICP: 4820 Start Stage: 19/22 FLUID ENDS End Stage: 19/22 FLUID ENDS
6/17/2024 16:35	6/17/2024 16:38			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well.
6/17/2024 16:38	6/17/2024 16:39			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/17/2024 16:39	6/17/2024 16:41			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/17/2024 16:41	6/17/2024 16:43			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60090.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/6/2024 14:45	7/6/2024 16:45			Snubbing	Milling	2.00	Drill Out	DRILL PLUGS 1 - 4 OF 51 AVG DT - 10.7 MIN. AVG PT - 59.3 MIN AVG PP - 4,738 PSI AVG RP - 3,005 PSI AVG PR - 3.9 BPM AVG RR - 3.9 BPM AVG CK - POSITIVE AVG SAND CONC - 0 %
7/6/2024 16:45	7/6/2024 18:00			Snubbing	Snubbing Unit	1.25	Drill Out	RIH TO JT #362 @ 11,496" INSTALL 2.375" BY 2.875" X-O, CHANGE TONG & SLIP DIES OVER FROM 2.375" TO 2.875"
7/6/2024 18:00	7/6/2024 18:15			Snubbing	Milling	0.25	Drill Out	DRILL PLUG 5 OF 51 AVG DT - 0 MIN. AVG PT - 98 MIN AVG PP - 4,801 PSI AVG RP - 2,907 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 0%
7/6/2024 18:15	7/6/2024 21:15			Snubbing	Milling	3.00	Drill Out	DRILL PLUGS 6 - 10 OF 51 AVG DT - 3.2 MIN. AVG PT - 47.8 MIN AVG PP - 4,981 PSI AVG RP - 2,986 PSI AVG PR - 3.9 BPM AVG RR - 3.7 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 1% SEND 15 BBL FW SWEEP AFTER PLUG 10
7/6/2024 21:15	7/7/2024 00:00			Snubbing	Milling	2.75	Drill Out	DRILL PLUGS 11 - 15 OF 51 AVG DT - 0 MIN. AVG PT - 31.4 MIN AVG PP - 5,588 PSI AVG RP - 2,751 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 2%
7/7/2024 00:00	7/7/2024 02:15			Snubbing	Milling	2.25	Drill Out	DRILL PLUGS 16 - 20 OF 51 AVG DT - 0 MIN. AVG PT - 30.5 MIN AVG PP - 5,767 PSI AVG RP - 2,748 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 3% SEND 15 BBL FW SWEEP AFTER PLUG 20
7/7/2024 02:15	7/7/2024 03:15			Snubbing	Milling	1.00	Drill Out	DRILL PLUGS 21 - 22 OF 51 AVG DT - 0 MIN. AVG PT - 33.5 MIN AVG PP - 6,122 PSI AVG RP - 2,734 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 2%
7/7/2024 03:15	7/7/2024 05:15			Snubbing	Circulating	2.00	Drill Out	FLOWBACK SEEING HEAVY SAND 2% TO 9% SAND CONCENTRATION, CLEAR S-TRAP AND PULL PLUG SCREEN, SEEING TAPE AND SAND IN SCREENS, CONTINUE TO CIRCULATE WELL CLEAN,
7/7/2024 05:15	7/7/2024 06:00			Snubbing	Milling	0.75	Drill Out	DRILL PLUGS 23 - 24 OF 51 AVG DT - 0 MIN. AVG PT - 54.3 MIN AVG PP - 5,948 PSI AVG RP - 2,784 PSI AVG PR - 4.3 BPM AVG RR - 4.2 BPM AVG CK - 25 POSITIVE AVG SAND CONC - 4%



Time & Activity Summary_WV10

Well Name Trident 80-2221-23C	Lease FEE	Government Authority UDOGM	API/UWI 43013544720000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60090.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/7/2024 20:45	7/7/2024 23:45			Snubbing	Milling	3.00	Drill Out	DRILL PLUGS 41-45 OF 51 AVG DT - 0 MIN. AVG PT - 26 MIN AVG PP - 4,982 PSI AVG RP - 2,809 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 1% PUMP 10 BBL FW SWEEP AFTER PLUG 45
7/7/2024 23:45	7/8/2024 02:45			Snubbing	Milling	3.00	Drill Out	DRILL PLUGS 46-51 OF 51 AVG DT - 0 MIN. AVG PT - 32.7 MIN AVG PP - 5,709 PSI AVG RP - 2,613 PSI AVG PR - 3.9 BPM AVG RR - 3.8 BPM AVG CK - 23 POSITIVE AVG SAND CONC - 1% PUMP 10 BBL FW SWEEP AFTER PLUG 50 PUMP 30 BBL FW SWEEP AFTER PLUG 51 AND WASHING DOWN TO 20,830'
7/8/2024 02:45	7/8/2024 05:00			Snubbing	Circulating	2.25	Drill Out	CIRCULATE 30 BBL FW SWEEP TO SURFACE W/525 BBLS 5BPM IN 4.9 BPM OUT, PULL SCREENS, PUMP 70 BBL FW TO CLEAR TBG PAST 2.875" X 2.375" X-O.
7/8/2024 05:00	7/8/2024 06:00			Snubbing	Pull out of hole	1.00	Drill Out	START OUT OF HOLE JT # 660 @ 20,830' PULLING 96K OFF BOTTOM. LAYING DOWN 2.875" PH-6. ON JT #600 @ 18,939' AT TIME OF REPORT.
7/8/2024 06:00	7/8/2024 10:30			Snubbing	Pull out of hole	4.50	Drill Out	CONTINUE POOH FROM JT #600 18,939' TO X-O JT #362 11,465'.
7/8/2024 10:30	7/8/2024 12:00			Snubbing	Circulating	1.50	Drill Out	CIRCULATE WELL BORE CLEAN PUMPING 320 BBLS, PUMP 40 BBLS FW TO FLUSH TBG, SWAP SNUBBING UNIT FROM 2.875" TO 2.375".
7/8/2024 12:00	7/8/2024 18:00			Snubbing	Pull out of hole	6.00	Drill Out	CONTINUE POOH FROM JT #362 11,465'. LAYING DOWN 2.375" PH-6. SIWH 3,000 PSI
7/8/2024 18:00	7/8/2024 23:30			General Ops	Rigging Out	5.50	Drill Out	LAY DOWN RBS BHA, MIRU CRANE, ND CUDD SNUBBING UNIT, RDMO ALL SUPORT.
7/8/2024 23:30	7/9/2024 06:00			General Ops	Standby	6.50	Drill Out	WSI, PREP FOR PRODUCTION TREE.
7/9/2024 06:00	7/9/2024 11:30			General Ops	Rigging In	5.50	Drill Out	RU HYDRAULIC LUBRICATOR AND HOT OILER, FLUSH WELL HEAD, EQUALIZE LAND TBG HANGER RUN IN LOCK DOWN PINS AND PACKING GLANDS, ND HYDRAULIC LUBRICATOR, ND 7-1/16 MANUAL MASTER, PULL BOTH MANUAL & HYDRAULIC VALVES OFF TOGETHER, LAND PRODUCTION TREE, PRODUCTION TREE WAS BUILT IN THE WRONG CONFIGURATION, FLIP THE SAILS LINE THE OTHER DIRECTION, NU 7-1/16 10K FLANGE, TEST VOID WITH HAND PUMP 5K FOR 15 MIN TEST, 2.875" EUE HANGER 2'- 2.875" P-110 PUP BURST DISC WIRE LINE ENTRY GIDE
7/9/2024 11:30	7/9/2024 12:00			General Ops	Rigging In	0.50	Drill Out	RU TEST UNIT AND BURST DISC AT 3,800 PSI, INJECTING AT 3,300 psi, SIWHP: 3,000 PSI.
7/9/2024 12:00	7/10/2024 06:00			General Ops	Standby	18.00	Drill Out	WSI, HAND OVER TO PRODUCTION

XCL Resources

Duchesne Co, UT (NAD 83-True)
Brotherson 23-3A-23 (Trident Pad)
Trident 80-2221-23C

619 FWL, 2184 FSL Sec 23

Wellbore #1

Final Surveys



Standard Survey Report

14 February, 2024

Total Report Version 1.60

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Project	Duchesne Co, UT (NAD 83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Brotherson 23-3A-23 (Trident Pad)				
Site Position:		Northing:	7,277,944.69 usft	Latitude:	40.2925805
From:	Lat/Long	Easting:	2,003,663.06 usft	Longitude:	-110.1977355
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "		

Well	Trident 80-2221-23C					
Well Position	+N/-S	0.00 usft	Northing:	7,278,083.47 usft	Latitude:	40.2929597
	+E/-W	0.00 usft	Easting:	2,003,706.91 usft	Longitude:	-110.1975711
Position Uncertainty	0.00 usft		Wellhead Elevation:	usft	Ground Level:	5,866.00 usft
Grid Convergence:	0.83 °					

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	HDGM2024	1/10/2024	10.50	65.67	51,101.50000000

Design	Final Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)	
	0.00	0.00	0.00	270.07	

Survey Program	Date 2/14/2024				
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description	
230.00	2,547.00	Surface (Wellbore #1)	MWD	MWD - Standard	
2,667.00	9,665.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
9,760.00	10,572.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
10,666.00	20,951.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
21,001.00	21,001.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND	

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build Rate	Turn Rate
				+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Latitude (°)	Longitude (°)	Section (usft)	Rate (°/100usft)	Rate (°/100usft)	Rate (°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,278,083.47	2,003,706.90	40.2929597	-110.1975711	0.00	0.00	0.00	0.00
230.00	1.05	307.14	229.99	1.27	-1.68	7,278,084.71	2,003,705.20	40.2929632	-110.1975771	1.68	0.46	0.46	0.00
Start MWD @ 230.00 MD													
320.00	1.33	295.17	319.97	2.21	-3.28	7,278,085.63	2,003,703.59	40.2929658	-110.1975829	3.29	0.41	0.31	-13.30

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
411.00	1.83	296.95	410.93	3.32	-5.53	7,278,086.71	2,003,701.32	40.2929688	-110.1975909	5.54	0.55	0.55	1.96
501.00	2.12	292.26	500.88	4.60	-8.36	7,278,087.95	2,003,698.48	40.2929723	-110.1976011	8.36	0.37	0.32	-5.21
592.00	2.40	294.95	591.81	6.05	-11.64	7,278,089.34	2,003,695.18	40.2929763	-110.1976128	11.65	0.33	0.31	2.96
683.00	2.16	291.64	682.74	7.48	-14.96	7,278,090.73	2,003,691.83	40.2929802	-110.1976247	14.97	0.30	-0.26	-3.64
775.00	0.88	294.02	774.70	8.41	-17.22	7,278,091.62	2,003,689.56	40.2929828	-110.1976328	17.23	1.39	-1.39	2.59
866.00	0.11	273.53	865.70	8.70	-17.94	7,278,091.90	2,003,688.83	40.2929836	-110.1976354	17.96	0.85	-0.85	-22.52
957.00	0.07	147.07	956.70	8.66	-18.00	7,278,091.86	2,003,688.78	40.2929835	-110.1976356	18.01	0.18	-0.04	-138.97
1,048.00	0.16	209.12	1,047.70	8.50	-18.03	7,278,091.70	2,003,688.75	40.2929830	-110.1976358	18.04	0.16	0.10	68.19
1,139.00	0.34	215.32	1,138.70	8.17	-18.25	7,278,091.37	2,003,688.54	40.2929821	-110.1976365	18.26	0.20	0.20	6.81
1,233.00	0.64	215.47	1,232.69	7.51	-18.72	7,278,090.70	2,003,688.08	40.2929803	-110.1976382	18.73	0.32	0.32	0.16
1,328.00	0.97	226.46	1,327.68	6.53	-19.61	7,278,089.71	2,003,687.20	40.2929776	-110.1976414	19.62	0.38	0.35	11.57
1,422.00	1.26	241.26	1,421.67	5.48	-21.09	7,278,088.64	2,003,685.74	40.2929747	-110.1976467	21.10	0.43	0.31	15.74
1,516.00	0.60	278.62	1,515.65	5.06	-22.48	7,278,088.20	2,003,684.35	40.2929736	-110.1976517	22.49	0.92	-0.70	39.74
1,611.00	0.42	294.35	1,610.65	5.28	-23.29	7,278,088.40	2,003,683.54	40.2929742	-110.1976546	23.30	0.24	-0.19	16.56
1,705.00	0.61	351.55	1,704.65	5.91	-23.68	7,278,089.03	2,003,683.14	40.2929759	-110.1976560	23.69	0.55	0.20	60.85
1,799.00	0.75	6.25	1,798.64	7.02	-23.69	7,278,090.14	2,003,683.12	40.2929790	-110.1976560	23.70	0.24	0.15	15.64
1,893.00	0.75	356.26	1,892.63	8.25	-23.66	7,278,091.37	2,003,683.13	40.2929823	-110.1976559	23.67	0.14	0.00	-10.63
1,987.00	1.01	28.32	1,986.62	9.59	-23.31	7,278,092.71	2,003,683.46	40.2929860	-110.1976547	23.32	0.58	0.28	34.11
2,082.00	1.41	41.70	2,081.60	11.20	-22.13	7,278,094.34	2,003,684.61	40.2929904	-110.1976504	22.15	0.51	0.42	14.08
2,176.00	1.40	36.79	2,175.57	12.98	-20.67	7,278,096.14	2,003,686.04	40.2929953	-110.1976452	20.69	0.13	-0.01	-5.22
2,271.00	1.14	27.55	2,270.55	14.75	-19.54	7,278,097.93	2,003,687.15	40.2930002	-110.1976412	19.56	0.35	-0.27	-9.73
2,365.00	1.05	20.04	2,364.53	16.39	-18.82	7,278,099.58	2,003,687.85	40.2930047	-110.1976386	18.84	0.18	-0.10	-7.99
2,460.00	0.85	29.99	2,459.52	17.82	-18.16	7,278,101.01	2,003,688.48	40.2930086	-110.1976362	18.19	0.27	-0.21	10.47
2,547.00	1.06	20.84	2,546.51	19.13	-17.56	7,278,102.33	2,003,689.07	40.2930122	-110.1976340	17.58	0.30	0.24	-10.52
2,667.00	0.61	18.36	2,666.49	20.77	-16.96	7,278,103.98	2,003,689.64	40.2930167	-110.1976319	16.99	0.38	-0.38	-2.07
2,762.00	3.15	27.12	2,761.44	23.57	-15.61	7,278,106.81	2,003,690.95	40.2930244	-110.1976271	15.64	2.68	2.67	9.22
2,856.00	7.04	29.01	2,855.05	30.91	-11.64	7,278,114.20	2,003,694.82	40.2930445	-110.1976128	11.68	4.14	4.14	2.01
2,950.00	12.48	21.24	2,947.65	45.43	-5.16	7,278,128.81	2,003,701.08	40.2930844	-110.1975896	5.22	5.94	5.79	-8.27
3,045.00	17.02	15.07	3,039.51	68.43	2.18	7,278,151.92	2,003,708.08	40.2931475	-110.1975633	-2.09	5.05	4.78	-6.49
3,140.00	16.66	7.47	3,130.44	95.37	7.56	7,278,178.92	2,003,713.08	40.2932215	-110.1975440	-7.45	2.35	-0.38	-8.00
3,234.00	16.91	0.33	3,220.45	122.40	9.39	7,278,205.98	2,003,714.51	40.2932957	-110.1975374	-9.25	2.21	0.27	-7.60
3,328.00	19.04	1.71	3,309.85	151.40	9.93	7,278,234.98	2,003,714.63	40.2933753	-110.1975355	-9.75	2.31	2.27	1.47
3,423.00	20.74	357.99	3,399.19	183.70	9.80	7,278,267.28	2,003,714.03	40.2934640	-110.1975360	-9.58	2.23	1.79	-3.92
3,517.00	20.83	359.16	3,487.07	217.05	8.97	7,278,300.61	2,003,712.72	40.2935555	-110.1975389	-8.71	0.45	0.10	1.24
3,611.00	20.59	358.78	3,575.00	250.28	8.38	7,278,333.83	2,003,711.63	40.2936467	-110.1975411	-8.07	0.29	-0.26	-0.40
3,705.00	23.09	0.87	3,662.24	285.25	8.31	7,278,368.78	2,003,711.05	40.2937427	-110.1975413	-7.96	2.78	2.66	2.22
3,799.00	24.61	357.95	3,748.22	323.24	7.89	7,278,406.76	2,003,710.08	40.2938470	-110.1975428	-7.49	2.05	1.62	-3.11

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,894.00	25.50	358.12	3,834.28	363.45	6.51	7,278,446.94	2,003,708.12	40.2939573	-110.1975478	-6.06	0.94	0.94	0.18
3,988.00	25.77	357.41	3,919.03	404.08	4.92	7,278,487.55	2,003,705.94	40.2940689	-110.1975535	-4.43	0.44	0.29	-0.76
4,082.00	25.72	357.34	4,003.69	444.87	3.05	7,278,528.30	2,003,703.47	40.2941808	-110.1975602	-2.51	0.06	-0.05	-0.07
4,176.00	25.54	357.40	4,088.45	485.49	1.18	7,278,568.89	2,003,701.02	40.2942923	-110.1975669	-0.59	0.19	-0.19	0.06
4,271.00	25.50	357.14	4,174.18	526.37	-0.77	7,278,609.73	2,003,698.47	40.2944046	-110.1975739	1.41	0.13	-0.04	-0.27
4,365.00	25.59	356.94	4,258.99	566.85	-2.86	7,278,650.18	2,003,695.79	40.2945157	-110.1975814	3.55	0.13	0.10	-0.21
4,459.00	25.56	356.98	4,343.78	607.37	-5.01	7,278,690.66	2,003,693.05	40.2946269	-110.1975891	5.75	0.04	-0.03	0.04
4,554.00	25.66	357.22	4,429.44	648.38	-7.09	7,278,731.63	2,003,690.38	40.2947395	-110.1975965	7.88	0.15	0.11	0.25
4,648.00	25.74	356.82	4,514.15	689.09	-9.21	7,278,772.30	2,003,687.66	40.2948512	-110.1976041	10.05	0.20	0.09	-0.43
4,742.00	25.61	357.08	4,598.87	729.76	-11.37	7,278,812.93	2,003,684.90	40.2949629	-110.1976119	12.27	0.18	-0.14	0.28
4,837.00	25.76	357.68	4,684.48	770.89	-13.26	7,278,854.03	2,003,682.42	40.2950758	-110.1976186	14.20	0.32	0.16	0.63
4,931.00	25.09	357.43	4,769.37	811.21	-14.98	7,278,894.32	2,003,680.12	40.2951864	-110.1976248	15.97	0.72	-0.71	-0.27
5,026.00	25.63	357.11	4,855.22	851.86	-16.92	7,278,934.93	2,003,677.59	40.2952980	-110.1976318	17.96	0.59	0.57	-0.34
5,120.00	25.49	356.74	4,940.02	892.35	-19.09	7,278,975.38	2,003,674.82	40.2954092	-110.1976396	20.18	0.23	-0.15	-0.39
5,214.00	25.63	357.33	5,024.82	932.86	-21.19	7,279,015.85	2,003,672.14	40.2955203	-110.1976471	22.33	0.31	0.15	0.63
5,308.00	25.70	357.22	5,109.55	973.52	-23.12	7,279,056.48	2,003,669.61	40.2956320	-110.1976540	24.31	0.09	0.07	-0.12
5,402.00	24.68	357.03	5,194.61	1,013.48	-25.13	7,279,096.40	2,003,667.02	40.2957416	-110.1976612	26.37	1.09	-1.09	-0.20
5,497.00	24.53	358.05	5,280.98	1,053.00	-26.83	7,279,135.89	2,003,664.75	40.2958501	-110.1976673	28.11	0.47	-0.16	1.07
5,591.00	25.17	357.29	5,366.28	1,092.46	-28.44	7,279,175.32	2,003,662.56	40.2959585	-110.1976731	29.77	0.76	0.68	-0.81
5,685.00	25.60	357.76	5,451.20	1,132.72	-30.18	7,279,215.55	2,003,660.24	40.2960690	-110.1976793	31.56	0.51	0.46	0.50
5,779.00	25.35	357.88	5,536.06	1,173.13	-31.71	7,279,255.92	2,003,658.11	40.2961799	-110.1976848	33.15	0.27	-0.27	0.13
5,874.00	25.63	357.12	5,621.81	1,213.97	-33.50	7,279,296.74	2,003,655.73	40.2962920	-110.1976912	34.98	0.45	0.29	-0.80
5,968.00	25.27	356.93	5,706.69	1,254.31	-35.59	7,279,337.04	2,003,653.05	40.2964027	-110.1976987	37.13	0.39	-0.38	-0.20
6,062.00	25.59	358.04	5,791.58	1,294.63	-37.36	7,279,377.33	2,003,650.70	40.2965134	-110.1977051	38.95	0.61	0.34	1.18
6,157.00	24.95	358.40	5,877.49	1,335.17	-38.62	7,279,417.84	2,003,648.84	40.2966247	-110.1977096	40.26	0.69	-0.67	0.38
6,252.00	25.37	358.43	5,963.48	1,375.54	-39.74	7,279,458.19	2,003,647.14	40.2967355	-110.1977136	41.42	0.44	0.44	0.03
6,346.00	25.33	358.68	6,048.43	1,415.77	-40.76	7,279,498.40	2,003,645.54	40.2968459	-110.1977172	42.49	0.12	-0.04	0.27
6,440.00	24.73	358.43	6,133.60	1,455.53	-41.76	7,279,538.13	2,003,643.96	40.2969551	-110.1977208	43.54	0.65	-0.64	-0.27
6,535.00	24.74	358.61	6,219.88	1,495.27	-42.79	7,279,577.85	2,003,642.35	40.2970641	-110.1977245	44.61	0.08	0.01	0.19
6,629.00	24.20	359.36	6,305.44	1,534.20	-43.48	7,279,616.76	2,003,641.09	40.2971710	-110.1977270	45.35	0.66	-0.57	0.80
6,724.00	24.56	359.95	6,391.97	1,573.41	-43.71	7,279,655.96	2,003,640.29	40.2972786	-110.1977278	45.63	0.46	0.38	0.62
6,818.00	25.22	357.80	6,477.24	1,612.96	-44.50	7,279,695.49	2,003,638.93	40.2973872	-110.1977306	46.47	1.19	0.70	-2.29
6,912.00	25.36	358.23	6,562.23	1,653.09	-45.89	7,279,735.60	2,003,636.95	40.2974974	-110.1977356	47.91	0.25	0.15	0.46
7,006.00	25.09	358.46	6,647.27	1,693.14	-47.05	7,279,775.62	2,003,635.21	40.2976073	-110.1977398	49.11	0.31	-0.29	0.24
7,101.00	25.55	358.83	6,733.14	1,733.75	-48.01	7,279,816.22	2,003,633.66	40.2977188	-110.1977432	50.12	0.51	0.48	0.39
7,196.00	24.19	358.57	6,819.33	1,773.69	-48.91	7,279,856.14	2,003,632.18	40.2978284	-110.1977465	51.08	1.44	-1.43	-0.27
7,290.00	20.61	359.33	6,906.22	1,809.50	-49.58	7,279,891.93	2,003,630.98	40.2979267	-110.1977489	51.80	3.82	-3.81	0.81
7,385.00	21.87	1.22	6,994.77	1,843.91	-49.40	7,279,926.34	2,003,630.66	40.2980212	-110.1977482	51.66	1.51	1.33	1.99

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,479.00	22.00	1.82	7,081.96	1,879.01	-48.47	7,279,961.45	2,003,631.08	40.2981175	-110.1977449	50.77	0.28	0.14	0.64
7,574.00	22.99	2.46	7,169.73	1,915.34	-47.11	7,279,997.78	2,003,631.91	40.2982172	-110.1977400	49.45	1.07	1.04	0.67
7,668.00	25.78	0.06	7,255.34	1,954.13	-46.30	7,280,036.57	2,003,632.16	40.2983237	-110.1977371	48.69	3.15	2.97	-2.55
7,763.00	24.61	359.49	7,341.30	1,994.57	-46.45	7,280,077.00	2,003,631.42	40.2984347	-110.1977377	48.89	1.26	-1.23	-0.60
7,857.00	24.58	359.80	7,426.77	2,033.69	-46.70	7,280,116.12	2,003,630.60	40.2985421	-110.1977385	49.18	0.14	-0.03	0.33
7,952.00	23.75	359.07	7,513.45	2,072.57	-47.08	7,280,154.99	2,003,629.66	40.2986488	-110.1977399	49.61	0.93	-0.87	-0.77
8,046.00	23.26	0.49	7,599.65	2,110.06	-47.23	7,280,192.47	2,003,628.96	40.2987517	-110.1977404	49.80	0.80	-0.52	1.51
8,141.00	26.21	359.19	7,685.93	2,149.80	-47.36	7,280,232.20	2,003,628.25	40.2988608	-110.1977409	49.99	3.16	3.11	-1.37
8,236.00	26.36	357.26	7,771.10	2,191.85	-48.67	7,280,274.22	2,003,626.33	40.2989762	-110.1977456	51.34	0.91	0.16	-2.03
8,330.00	25.73	357.98	7,855.56	2,233.08	-50.38	7,280,315.43	2,003,624.01	40.2990894	-110.1977517	53.11	0.75	-0.67	0.77
8,424.00	25.56	358.62	7,940.30	2,273.75	-51.59	7,280,356.06	2,003,622.22	40.2992010	-110.1977561	54.37	0.35	-0.18	0.68
8,519.00	25.34	358.81	8,026.08	2,314.56	-52.51	7,280,396.86	2,003,620.71	40.2993131	-110.1977593	55.33	0.25	-0.23	0.20
8,613.00	25.80	358.74	8,110.87	2,355.12	-53.37	7,280,437.40	2,003,619.25	40.2994244	-110.1977625	56.25	0.49	0.49	-0.07
8,707.00	25.83	357.79	8,195.49	2,396.04	-54.61	7,280,478.29	2,003,617.41	40.2995367	-110.1977669	57.54	0.44	0.03	-1.01
8,802.00	23.38	359.74	8,281.86	2,435.57	-55.50	7,280,517.81	2,003,615.95	40.2996452	-110.1977701	58.47	2.72	-2.58	2.05
8,896.00	24.14	0.67	8,367.89	2,473.45	-55.36	7,280,555.67	2,003,615.54	40.2997492	-110.1977696	58.38	0.90	0.81	0.99
8,990.00	24.47	1.21	8,453.56	2,512.13	-54.72	7,280,594.36	2,003,615.61	40.2998554	-110.1977673	57.79	0.42	0.35	0.57
9,085.00	25.18	0.83	8,539.78	2,552.01	-54.01	7,280,634.24	2,003,615.74	40.2999648	-110.1977648	57.13	0.77	0.75	-0.40
9,179.00	24.55	0.40	8,625.07	2,591.53	-53.59	7,280,673.76	2,003,615.59	40.3000733	-110.1977632	56.75	0.70	-0.67	-0.46
9,274.00	25.87	358.62	8,711.02	2,631.99	-53.95	7,280,714.21	2,003,614.64	40.3001844	-110.1977645	57.16	1.60	1.39	-1.87
9,368.00	24.12	0.20	8,796.21	2,671.70	-54.38	7,280,753.91	2,003,613.64	40.3002934	-110.1977661	57.64	1.99	-1.86	1.68
9,462.00	24.58	0.75	8,881.85	2,710.46	-54.05	7,280,792.66	2,003,613.40	40.3003998	-110.1977649	57.36	0.55	0.49	0.59
9,557.00	22.85	1.37	8,968.83	2,748.66	-53.35	7,280,830.86	2,003,613.54	40.3005046	-110.1977624	56.71	1.84	-1.82	0.65
9,571.00	22.34	2.09	8,981.75	2,754.03	-53.19	7,280,836.24	2,003,613.62	40.3005194	-110.1977618	56.56	4.14	-3.64	5.14
9,665.00	22.32	334.95	9,068.94	2,788.15	-60.12	7,280,870.25	2,003,606.20	40.3006130	-110.1977866	63.52	10.88	-0.02	-28.87
9,760.00	26.66	310.81	9,155.58	2,818.51	-83.96	7,280,900.26	2,003,581.92	40.3006964	-110.1978721	87.40	11.39	4.57	-25.41
9,854.00	36.33	303.38	9,235.67	2,847.69	-123.28	7,280,928.86	2,003,542.19	40.3007765	-110.1980131	126.76	11.07	10.29	-7.90
9,948.00	42.41	300.68	9,308.31	2,879.22	-173.84	7,280,959.65	2,003,491.17	40.3008630	-110.1981944	177.36	6.72	6.47	-2.87
10,043.00	52.61	297.92	9,372.40	2,913.33	-234.91	7,280,992.86	2,003,429.62	40.3009566	-110.1984133	238.47	10.95	10.74	-2.91
10,137.00	59.64	298.25	9,424.76	2,950.05	-303.71	7,281,028.58	2,003,360.29	40.3010574	-110.1986600	307.32	7.48	7.48	0.35
10,231.00	64.61	293.70	9,468.72	2,986.35	-378.39	7,281,063.79	2,003,285.09	40.3011571	-110.1989277	382.04	6.80	5.29	-4.84
10,326.00	69.71	284.49	9,505.65	3,014.82	-461.03	7,281,091.04	2,003,202.06	40.3012352	-110.1992240	464.71	10.42	5.37	-9.69
10,413.00	73.11	277.05	9,533.41	3,030.16	-541.97	7,281,105.20	2,003,120.91	40.3012773	-110.1995141	545.67	9.00	3.91	-8.56
Crossed Section - 10413.00' MD (43 FNL, 0 FWL)													
10,420.00	73.40	276.46	9,535.43	3,030.95	-548.62	7,281,105.89	2,003,114.24	40.3012795	-110.1995380	552.33	9.00	4.09	-8.38
10,485.00	79.13	275.19	9,550.85	3,037.34	-611.41	7,281,111.38	2,003,051.37	40.3012970	-110.1997631	615.12	9.02	8.82	-1.95
10,516.00	82.54	274.97	9,555.79	3,040.05	-641.89	7,281,113.64	2,003,020.86	40.3013045	-110.1998724	645.61	11.03	11.01	-0.70
Crossed Hardline - 10516.00' MD (33 FNL, 100 FEL)													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,572.00	88.71	274.59	9,560.06	3,044.71	-697.51	7,281,117.48	2,002,965.19	40.3013172	-110.2000718	701.23	11.03	11.01	-0.68
10,666.00	92.00	273.11	9,559.48	3,051.02	-791.28	7,281,122.43	2,002,871.34	40.3013346	-110.2004080	795.01	3.84	3.50	-1.57
10,760.00	91.90	272.82	9,556.28	3,055.88	-885.10	7,281,125.92	2,002,777.47	40.3013479	-110.2007443	888.83	0.33	-0.11	-0.31
10,854.00	91.13	271.55	9,553.79	3,059.46	-978.99	7,281,128.13	2,002,683.53	40.3013577	-110.2010810	982.73	1.58	-0.82	-1.35
10,948.00	90.21	270.20	9,552.69	3,060.89	-1,072.97	7,281,128.20	2,002,589.55	40.3013616	-110.2014179	1,076.71	1.74	-0.98	-1.44
11,042.00	92.67	271.98	9,550.33	3,062.68	-1,166.92	7,281,128.62	2,002,495.60	40.3013665	-110.2017547	1,170.66	3.23	2.62	1.89
11,136.00	92.27	271.08	9,546.28	3,065.19	-1,260.79	7,281,129.76	2,002,401.70	40.3013734	-110.2020913	1,264.54	1.05	-0.43	-0.96
11,231.00	91.90	270.77	9,542.82	3,066.72	-1,355.72	7,281,129.91	2,002,306.77	40.3013776	-110.2024316	1,359.46	0.51	-0.39	-0.33
11,325.00	91.30	270.76	9,540.20	3,067.97	-1,449.67	7,281,129.80	2,002,212.81	40.3013810	-110.2027684	1,453.42	0.64	-0.64	-0.01
11,419.00	89.85	270.49	9,539.26	3,069.00	-1,543.66	7,281,129.45	2,002,118.83	40.3013838	-110.2031054	1,547.41	1.57	-1.54	-0.29
11,506.00	88.21	269.74	9,540.73	3,069.17	-1,630.64	7,281,128.36	2,002,031.86	40.3013843	-110.2034172	1,634.39	2.07	-1.89	-0.86
11,596.00	90.03	271.01	9,542.11	3,069.76	-1,720.63	7,281,127.64	2,001,941.88	40.3013859	-110.2037398	1,724.37	2.47	2.02	1.41
11,684.00	88.73	268.66	9,543.06	3,069.51	-1,808.61	7,281,126.10	2,001,853.92	40.3013852	-110.2040553	1,812.36	3.05	-1.48	-2.67
11,773.00	91.29	270.37	9,543.05	3,068.76	-1,897.60	7,281,124.06	2,001,764.96	40.3013831	-110.2043743	1,901.35	3.46	2.88	1.92
11,862.00	90.62	270.25	9,541.56	3,069.24	-1,986.58	7,281,123.24	2,001,675.98	40.3013844	-110.2046933	1,990.33	0.76	-0.75	-0.13
11,951.00	91.40	270.83	9,539.99	3,070.08	-2,075.57	7,281,122.78	2,001,587.00	40.3013867	-110.2050123	2,079.31	1.09	0.88	0.65
12,041.00	89.62	269.34	9,539.19	3,070.21	-2,165.56	7,281,121.61	2,001,497.02	40.3013870	-110.2053350	2,169.30	2.58	-1.98	-1.66
12,130.00	89.94	268.93	9,539.54	3,068.87	-2,254.54	7,281,118.97	2,001,408.07	40.3013833	-110.2056540	2,258.29	0.58	0.36	-0.46
12,221.00	87.61	268.38	9,541.48	3,066.73	-2,345.49	7,281,115.51	2,001,317.17	40.3013774	-110.2059801	2,349.24	2.63	-2.56	-0.60
12,310.00	86.82	268.07	9,545.81	3,063.98	-2,434.34	7,281,111.46	2,001,228.37	40.3013698	-110.2062986	2,438.08	0.95	-0.89	-0.35
12,399.00	87.40	266.03	9,550.29	3,059.40	-2,523.11	7,281,105.60	2,001,139.69	40.3013573	-110.2066168	2,526.84	2.38	0.65	-2.29
12,489.00	90.15	266.87	9,552.22	3,053.83	-2,612.90	7,281,098.72	2,001,049.99	40.3013419	-110.2069388	2,616.63	3.19	3.06	0.93
12,579.00	89.12	266.57	9,552.79	3,048.68	-2,702.75	7,281,092.26	2,000,960.23	40.3013278	-110.2072609	2,706.48	1.19	-1.14	-0.33
12,669.00	89.99	269.20	9,553.49	3,045.36	-2,792.68	7,281,087.63	2,000,870.37	40.3013186	-110.2075833	2,796.40	3.08	0.97	2.92
12,758.00	89.61	269.05	9,553.80	3,044.00	-2,881.67	7,281,084.98	2,000,781.42	40.3013149	-110.2079023	2,885.39	0.46	-0.43	-0.17
12,848.00	91.96	270.51	9,552.57	3,043.66	-2,971.65	7,281,083.32	2,000,691.46	40.3013139	-110.2082249	2,975.37	3.07	2.61	1.62
12,937.00	91.44	270.26	9,549.93	3,044.26	-3,060.61	7,281,082.63	2,000,602.50	40.3013155	-110.2085439	3,064.33	0.65	-0.58	-0.28
13,026.00	90.59	269.58	9,548.35	3,044.13	-3,149.60	7,281,081.21	2,000,513.54	40.3013151	-110.2088629	3,153.31	1.22	-0.96	-0.76
13,115.00	92.11	270.14	9,546.25	3,043.91	-3,238.57	7,281,079.69	2,000,424.58	40.3013145	-110.2091819	3,242.28	1.82	1.71	0.63
13,205.00	91.89	271.69	9,543.11	3,045.35	-3,328.50	7,281,079.82	2,000,334.65	40.3013184	-110.2095043	3,332.22	1.74	-0.24	1.72
13,299.00	91.93	271.84	9,539.98	3,048.24	-3,422.40	7,281,081.35	2,000,240.72	40.3013263	-110.2098410	3,426.12	0.17	0.04	0.16
13,393.00	90.42	271.78	9,538.05	3,051.21	-3,516.33	7,281,082.95	2,000,146.76	40.3013344	-110.2101777	3,520.06	1.61	-1.61	-0.06
13,488.00	90.22	271.35	9,537.52	3,053.81	-3,611.29	7,281,084.16	2,000,051.78	40.3013415	-110.2105182	3,615.02	0.50	-0.21	-0.45
13,582.00	87.96	270.78	9,539.01	3,055.55	-3,705.26	7,281,084.54	1,999,957.80	40.3013463	-110.2108550	3,708.99	2.48	-2.40	-0.61
13,676.00	89.09	269.19	9,541.43	3,055.53	-3,799.22	7,281,083.14	1,999,863.86	40.3013462	-110.2111919	3,802.95	2.07	1.20	-1.69
13,770.00	91.05	269.09	9,541.32	3,054.12	-3,893.21	7,281,080.36	1,999,769.91	40.3013423	-110.2115289	3,896.94	2.09	2.09	-0.11
13,864.00	90.20	269.19	9,540.29	3,052.71	-3,987.19	7,281,077.58	1,999,675.96	40.3013384	-110.2118658	3,990.92	0.91	-0.90	0.11

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,958.00	89.58	269.55	9,540.47	3,051.67	-4,081.19	7,281,075.18	1,999,582.00	40.3013355	-110.2122028	4,084.91	0.76	-0.66	0.38
14,053.00	90.10	268.16	9,540.74	3,049.78	-4,176.16	7,281,071.90	1,999,487.07	40.3013302	-110.2125433	4,179.89	1.56	0.55	-1.46
14,147.00	89.38	268.02	9,541.17	3,046.64	-4,270.11	7,281,067.40	1,999,393.18	40.3013216	-110.2128801	4,273.83	0.78	-0.77	-0.15
14,241.00	88.74	267.99	9,542.71	3,043.37	-4,364.04	7,281,062.76	1,999,299.32	40.3013126	-110.2132169	4,367.75	0.68	-0.68	-0.03
14,335.00	91.64	268.22	9,542.40	3,040.26	-4,457.98	7,281,058.29	1,999,205.44	40.3013040	-110.2135536	4,461.69	3.09	3.09	0.24
14,429.00	91.79	268.20	9,539.58	3,037.33	-4,551.89	7,281,053.99	1,999,111.59	40.3012959	-110.2138903	4,555.60	0.16	0.16	-0.02
14,523.00	91.85	268.11	9,536.60	3,034.30	-4,645.79	7,281,049.59	1,999,017.74	40.3012875	-110.2142270	4,649.50	0.12	0.06	-0.10
14,617.00	91.65	267.77	9,533.73	3,030.93	-4,739.69	7,281,044.85	1,998,923.91	40.3012782	-110.2145636	4,743.39	0.42	-0.21	-0.36
14,712.00	90.91	269.37	9,531.60	3,028.56	-4,834.63	7,281,041.10	1,998,829.02	40.3012716	-110.2149040	4,838.33	1.86	-0.78	1.68
14,806.00	90.80	269.28	9,530.20	3,027.45	-4,928.61	7,281,038.62	1,998,735.07	40.3012686	-110.2152409	4,932.31	0.15	-0.12	-0.10
14,900.00	90.00	269.00	9,529.55	3,026.04	-5,022.60	7,281,035.84	1,998,641.12	40.3012646	-110.2155779	5,026.29	0.90	-0.85	-0.30
14,995.00	92.73	270.60	9,527.28	3,025.71	-5,117.56	7,281,034.13	1,998,546.18	40.3012637	-110.2159183	5,121.25	3.33	2.87	1.68
15,089.00	88.81	271.02	9,526.02	3,027.03	-5,211.53	7,281,034.09	1,998,452.22	40.3012673	-110.2162552	5,215.22	4.19	-4.17	0.45
15,183.00	90.69	272.62	9,526.43	3,030.02	-5,305.47	7,281,035.71	1,998,358.25	40.3012754	-110.2165920	5,309.17	2.63	2.00	1.70
15,278.00	90.60	274.15	9,525.36	3,035.63	-5,400.30	7,281,039.93	1,998,263.36	40.3012907	-110.2169320	5,404.00	1.61	-0.09	1.61
15,372.00	90.48	273.82	9,524.47	3,042.16	-5,494.06	7,281,045.10	1,998,169.51	40.3013086	-110.2172682	5,497.78	0.37	-0.13	-0.35
15,466.00	90.03	273.41	9,524.06	3,048.09	-5,587.88	7,281,049.66	1,998,075.63	40.3013248	-110.2176045	5,591.59	0.65	-0.48	-0.44
15,561.00	88.25	272.91	9,525.48	3,053.32	-5,682.72	7,281,053.51	1,997,980.73	40.3013391	-110.2179445	5,686.44	1.95	-1.87	-0.53
15,655.00	87.23	272.17	9,529.19	3,057.49	-5,776.55	7,281,056.31	1,997,886.85	40.3013505	-110.2182809	5,780.28	1.34	-1.09	-0.79
15,721.00	87.96	270.74	9,531.96	3,059.16	-5,842.47	7,281,057.02	1,997,820.92	40.3013551	-110.2185173	5,846.20	2.43	1.10	-2.17
Crossed Section - 15721.00' MD (33 FNL, 0 FEL)													
15,750.00	88.28	270.11	9,532.91	3,059.37	-5,871.45	7,281,056.82	1,997,791.94	40.3013556	-110.2186212	5,875.18	2.43	1.11	-2.17
15,844.00	91.30	268.06	9,533.25	3,057.87	-5,965.42	7,281,053.95	1,997,698.00	40.3013515	-110.2189581	5,969.15	3.88	3.21	-2.18
15,938.00	91.30	268.11	9,531.12	3,054.73	-6,059.35	7,281,049.44	1,997,604.14	40.3013428	-110.2192948	6,063.07	0.05	0.00	0.05
16,032.00	90.04	267.88	9,530.02	3,051.44	-6,153.28	7,281,044.78	1,997,510.27	40.3013337	-110.2196316	6,157.00	1.36	-1.34	-0.24
16,126.00	89.36	267.91	9,530.52	3,047.99	-6,247.21	7,281,039.96	1,997,416.41	40.3013241	-110.2199683	6,250.93	0.72	-0.72	0.03
16,220.00	91.67	268.73	9,529.67	3,045.24	-6,341.16	7,281,035.84	1,997,322.51	40.3013165	-110.2203052	6,344.88	2.61	2.46	0.87
16,314.00	90.22	268.41	9,528.12	3,042.89	-6,435.12	7,281,032.13	1,997,228.61	40.3013100	-110.2206420	6,438.83	1.58	-1.54	-0.34
16,408.00	93.43	268.90	9,525.13	3,040.68	-6,529.03	7,281,028.56	1,997,134.74	40.3013039	-110.2209787	6,532.74	3.45	3.41	0.52
16,503.00	90.78	270.69	9,521.64	3,040.35	-6,623.95	7,281,026.83	1,997,039.84	40.3013029	-110.2213190	6,627.66	3.37	-2.79	1.88
16,597.00	89.34	270.54	9,521.54	3,041.36	-6,717.95	7,281,026.47	1,996,945.85	40.3013056	-110.2216560	6,721.66	1.54	-1.53	-0.16
16,691.00	88.59	269.80	9,523.24	3,041.63	-6,811.93	7,281,025.39	1,996,851.88	40.3013063	-110.2219929	6,815.64	1.12	-0.80	-0.79
16,785.00	87.86	269.88	9,526.15	3,041.37	-6,905.88	7,281,023.76	1,996,757.95	40.3013055	-110.2223298	6,909.59	0.78	-0.78	0.09
16,879.00	90.35	268.82	9,527.62	3,040.31	-6,999.86	7,281,021.32	1,996,664.01	40.3013025	-110.2226667	7,003.57	2.88	2.65	-1.13
16,973.00	91.33	268.71	9,526.24	3,038.28	-7,093.82	7,281,017.93	1,996,570.08	40.3012969	-110.2230036	7,097.53	1.05	1.04	-0.12
17,068.00	91.33	268.86	9,524.03	3,036.27	-7,188.78	7,281,014.53	1,996,475.18	40.3012913	-110.2233440	7,192.48	0.16	0.00	0.16
17,161.00	92.21	268.87	9,521.16	3,034.42	-7,281.71	7,281,011.34	1,996,382.28	40.3012861	-110.2236772	7,285.42	0.95	0.95	0.01
17,255.00	91.55	270.25	9,518.08	3,033.70	-7,375.66	7,281,009.25	1,996,288.37	40.3012841	-110.2240140	7,379.36	1.63	-0.70	1.47

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,349.00	90.53	270.68	9,516.37	3,034.47	-7,469.64	7,281,008.64	1,996,194.39	40.3012861	-110.2243509	7,473.34	1.18	-1.09	0.46
17,445.00	90.24	270.99	9,515.73	3,035.86	-7,565.62	7,281,008.64	1,996,098.40	40.3012898	-110.2246950	7,569.33	0.44	-0.30	0.32
17,539.00	89.47	270.54	9,515.96	3,037.12	-7,659.62	7,281,008.53	1,996,004.41	40.3012932	-110.2250320	7,663.32	0.95	-0.82	-0.48
17,633.00	89.38	270.37	9,516.91	3,037.87	-7,753.61	7,281,007.91	1,995,910.42	40.3012952	-110.2253690	7,757.31	0.20	-0.10	-0.18
17,727.00	89.50	270.40	9,517.83	3,038.50	-7,847.60	7,281,007.17	1,995,816.44	40.3012968	-110.2257060	7,851.31	0.13	0.13	0.03
17,821.00	90.55	269.28	9,517.79	3,038.24	-7,941.60	7,281,005.54	1,995,722.46	40.3012960	-110.2260430	7,945.30	1.63	1.12	-1.19
17,915.00	90.43	269.12	9,516.98	3,036.92	-8,035.59	7,281,002.86	1,995,628.51	40.3012924	-110.2263799	8,039.29	0.21	-0.13	-0.17
18,009.00	90.87	269.22	9,515.91	3,035.56	-8,129.57	7,281,000.13	1,995,534.56	40.3012885	-110.2267169	8,133.27	0.48	0.47	0.11
18,104.00	90.88	268.86	9,514.46	3,033.97	-8,224.54	7,280,997.16	1,995,439.63	40.3012841	-110.2270574	8,228.24	0.38	0.01	-0.38
18,198.00	91.13	268.46	9,512.82	3,031.77	-8,318.50	7,280,993.59	1,995,345.71	40.3012780	-110.2273942	8,322.20	0.50	0.27	-0.43
18,292.00	90.63	268.11	9,511.37	3,028.96	-8,412.45	7,280,989.41	1,995,251.83	40.3012701	-110.2277310	8,416.14	0.65	-0.53	-0.37
18,386.00	89.12	267.96	9,511.58	3,025.74	-8,506.39	7,280,984.82	1,995,157.95	40.3012612	-110.2280678	8,510.08	1.61	-1.61	-0.16
18,480.00	90.50	269.15	9,511.89	3,023.37	-8,600.36	7,280,981.08	1,995,064.03	40.3012546	-110.2284047	8,604.05	1.94	1.47	1.27
18,574.00	89.43	268.53	9,511.95	3,021.46	-8,694.34	7,280,977.81	1,994,970.10	40.3012493	-110.2287416	8,698.02	1.32	-1.14	-0.66
18,668.00	93.54	269.04	9,509.51	3,019.47	-8,788.26	7,280,974.45	1,994,876.22	40.3012437	-110.2290784	8,791.95	4.41	4.37	0.54
18,762.00	91.18	269.03	9,505.64	3,017.89	-8,882.16	7,280,971.50	1,994,782.36	40.3012393	-110.2294150	8,885.84	2.51	-2.51	-0.01
18,856.00	91.57	269.11	9,503.38	3,016.36	-8,976.12	7,280,968.61	1,994,688.43	40.3012350	-110.2297519	8,979.80	0.42	0.41	0.09
18,950.00	92.34	269.12	9,500.18	3,014.91	-9,070.06	7,280,965.79	1,994,594.54	40.3012310	-110.2300886	9,073.73	0.82	0.82	0.01
19,044.00	90.77	269.47	9,497.63	3,013.76	-9,164.01	7,280,963.27	1,994,500.62	40.3012277	-110.2304255	9,167.69	1.71	-1.67	0.37
19,139.00	91.26	269.13	9,495.94	3,012.60	-9,258.99	7,280,960.72	1,994,405.67	40.3012244	-110.2307660	9,262.66	0.63	0.52	-0.36
19,233.00	90.80	269.19	9,494.25	3,011.22	-9,352.96	7,280,957.98	1,994,311.73	40.3012205	-110.2311029	9,356.64	0.49	-0.49	0.06
19,326.00	88.78	268.64	9,494.60	3,009.46	-9,445.94	7,280,954.86	1,994,218.80	40.3012156	-110.2314362	9,449.61	2.25	-2.17	-0.59
19,420.00	87.80	268.06	9,497.40	3,006.75	-9,539.86	7,280,950.79	1,994,124.94	40.3012081	-110.2317729	9,543.53	1.21	-1.04	-0.62
19,514.00	89.20	269.34	9,499.86	3,004.62	-9,633.80	7,280,947.29	1,994,031.05	40.3012021	-110.2321097	9,637.46	2.02	1.49	1.36
19,608.00	91.64	269.04	9,499.17	3,003.29	-9,727.78	7,280,944.60	1,993,937.10	40.3011984	-110.2324466	9,731.44	2.62	2.60	-0.32
19,702.00	91.37	269.17	9,496.70	3,001.82	-9,821.74	7,280,941.76	1,993,843.18	40.3011943	-110.2327835	9,825.40	0.32	-0.29	0.14
19,797.00	90.64	268.69	9,495.04	3,000.05	-9,916.70	7,280,938.60	1,993,748.26	40.3011893	-110.2331240	9,920.36	0.92	-0.77	-0.51
19,891.00	92.66	270.11	9,492.33	2,999.07	-10,010.65	7,280,936.25	1,993,654.34	40.3011865	-110.2334608	10,014.31	2.63	2.15	1.51
19,985.00	92.31	270.22	9,488.25	2,999.34	-10,104.56	7,280,935.15	1,993,560.44	40.3011871	-110.2337975	10,108.22	0.39	-0.37	0.12
20,079.00	92.56	269.22	9,484.26	2,998.88	-10,198.48	7,280,933.33	1,993,466.55	40.3011857	-110.2341342	10,202.13	1.10	0.27	-1.06
20,173.00	91.93	268.03	9,480.58	2,996.62	-10,292.38	7,280,929.71	1,993,372.70	40.3011795	-110.2344708	10,296.03	1.43	-0.67	-1.27
20,267.00	90.98	266.80	9,478.19	2,992.39	-10,386.25	7,280,924.10	1,993,278.91	40.3011677	-110.2348073	10,389.89	1.65	-1.01	-1.31
20,361.00	91.48	266.32	9,476.17	2,986.75	-10,480.05	7,280,917.10	1,993,185.20	40.3011521	-110.2351436	10,483.70	0.74	0.53	-0.51
20,455.00	93.43	266.73	9,472.15	2,981.05	-10,573.79	7,280,910.04	1,993,091.56	40.3011364	-110.2354797	10,577.43	2.12	2.07	0.44
20,549.00	94.48	268.84	9,465.66	2,977.43	-10,667.49	7,280,905.05	1,992,997.93	40.3011263	-110.2358156	10,671.12	2.50	1.12	2.24
20,643.00	94.31	270.81	9,458.46	2,977.14	-10,761.21	7,280,903.40	1,992,904.23	40.3011254	-110.2361516	10,764.84	2.10	-0.18	2.10
20,738.00	95.03	270.79	9,450.72	2,978.46	-10,855.88	7,280,903.35	1,992,809.56	40.3011290	-110.2364910	10,859.51	0.76	0.76	-0.02

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 80-2221-23C
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 80-2221-23C	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft) +E/-W (usft)	Map Coordinates Northing (usft) Easting (usft)	Geo Coordinates Latitude (°) Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
20,832.00	92.68	273.03	9,444.40	2,981.59 -10,949.61	7,280,905.11 1,992,715.80	40.3011374 -110.2368270	10,953.24	3.45	-2.50	2.38
20,926.00	92.83	272.70	9,439.89	2,986.29 -11,043.38	7,280,908.44 1,992,621.98	40.3011502 -110.2371632	11,047.02	0.39	0.16	-0.35
20,941.00	92.90	272.54	9,439.14	2,986.97 -11,058.35	7,280,908.90 1,992,607.01	40.3011521 -110.2372169	11,061.99	1.16	0.44	-1.08
Crossed Hardline - 20941.00' MD (133 FNL, 100 FWL)										
20,951.00	92.94	272.43	9,438.63	2,987.40 -11,068.32	7,280,909.19 1,992,597.02	40.3011532 -110.2372527	11,071.96	1.16	0.44	-1.08
End MWD @ 20951.00 MD										
21,001.00	92.94	272.43	9,436.06	2,989.52 -11,118.21	7,280,910.58 1,992,547.11	40.3011590 -110.2374315	11,121.86	0.00	0.00	0.00
Prj to Bit @ 21001.00 MD (130 FNL, 40 FWL)										

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates +N/-S (usft) +E/-W (usft)	Comment
10,413.00	9,533.41	3,030.16 -541.97	Crossed Section - 10413.00' MD (43 FNL, 0 FWL)
10,516.00	9,555.79	3,040.05 -641.89	Crossed Hardline - 10516.00' MD (33 FNL, 100 FEL)
15,721.00	9,531.96	3,059.16 -5,842.47	Crossed Section - 15721.00' MD (33 FNL, 0 FEL)
20,941.00	9,439.14	2,986.97 -11,058.35	Crossed Hardline - 20941.00' MD (133 FNL, 100 FWL)
20,951.00	9,438.63	2,987.40 -11,068.32	End MWD @ 20951.00 MD
21,001.00	9,436.06	2,989.52 -11,118.21	Prj to Bit @ 21001.00 MD (130 FNL, 40 FWL)

Checked By: _____

Approved By: _____

Date: _____



Trident 80-2221-23C



WELL DETAILS: Trident 80-2221-23C						
Final Surveys						
			GL Elev (ft).: 5866.00			
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	
0.00	0.00	7278083.47	2003706.90	40.2929597	-110.1975711	

Project: Duchesne Co, UT (NAD 83-True)
Site: Brotherson 23-3A-23 (Trident Pad)
Well: Trident 80-2221-23C
Wellbore: Wellbore #1
Design: Final Surveys

ANNOTATIONS									
MD	Inc	Azi	TVD	+N/-S	+E/-W	VSec	Departure	Annotation	
230.00	1.05	307.14	229.99	1.27	-1.68	1.68	2.11	Start MWD @ 230.00 MD	
10413.00	73.11	277.05	9533.41	3030.16	-541.97	545.67	3368.91	Crossed Section - 10413.00' MD (43 FNL, 0 FWL)	
10516.00	82.54	274.97	9555.79	3040.05	-641.89	645.61	3469.46	Crossed Hardline - 10516.00' MD (33 FNL, 100 FEL)	
15721.00	87.96	270.74	9531.96	3059.16	-5842.47	5846.20	8672.67	Crossed Section - 15721.00' MD (33 FNL, 0 FEL)	
20941.00	92.90	272.54	9439.14	2986.97	-11058.35	11061.99	13890.11	Crossed Hardline - 20941.00' MD (133 FNL, 100 FWL)	
20951.00	92.94	272.43	9438.63	2987.40	-11068.32	11071.96	13900.10	End MWD @ 20951.00 MD	
21001.00	92.94	272.43	9436.06	2989.52	-11118.21	11121.86	13950.03	Prj to Bit @ 21001.00 MD (130 FNL, 40 FWL)	

