

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME Trident 89-2221-23I	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐					4. API NUMBER 4301354477			
5. NAME OF OPERATOR XCL AssetCo, LLC					6. OPERATOR PHONE 720-208-8877			7. FIELD NAME ALTAMONT			
8. ADDRESS OF OPERATOR 600 N Shepherd Drive, Suite 390, Houston, TX, 77007					9. OPERATOR E-MAIL blake@xclresources.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 09/28/2023		16. DATE SPUDDED (ROTARY RIG) 11/04/2023		17. DATE TOTAL DEPTH REACHED 11/15/2023		18. DATE COMPLETED/ABANDONED 08/01/2024			19. DATE OF FIRST PROD. / INJ. PROD:08/07/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5896 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5866 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 20068 TVD 9840			25. PLUGGED BACK TOTAL DEPTH MD TVD			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	2064 FSL	614 FWL	NWSW	23	2.0 S	3.0 W	U	568200	4460546
Producing Interval Top	186 FSL	125 FEL	SESE	2 2	2.0 S	3.0 W	U		
Producing Interval Bottom	222 FSL	1824 FWL	SESW	2 1	2.0 S	3.0 W	U		
Total Depth	266 FSL	723 FWL	SWSW	2 1	2.0 S	3.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	36.0	J-55	NT	0	120		L	Class A Cement	447	1.21	14.0	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	2551		T	Class G Cement	190	1.13	16.0		
									L	Class G Cement	500	2.45	12.0		
INT	8.75	7.0	29.0	P-110	BTC	0	10420		L	Class G Cement	780	2.6	12.0	1147	Calculated
									T	Class G Cement	170	1.15	15.8		
PROD	6.125	4.5	13.5	P-110	BTC	9402	19046		T	Class G Cement	1020	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	5215	5156	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	7188	7038	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	8846	8622	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	GREEN RIVER - LOWER	9541	9286	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	10345	18966	9764	9858	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	10345	18966	08/07/2024	09/07/2024	24		2196	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	332	0.0	
	560	186	1837	560	186	1837			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	Fracture Stimulation	10345	18966	05/02/2024	08/08/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey 	DST Report  Core Analysis  DOGM Form 7  Geologic Report  Wellbore Diagram  Other 
SUBMITTED PDF LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	
SUBMITTED LAS LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Oaklee Reary	Ops Tech-Regulatory	09/11/2024
SIGNATURE	PHONE	EMAIL
N/A	435-823-1530	oaklee@xclresources.com



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/13/2024 07:30	6/13/2024 09:30			Standby	Well Shut In	2.00	Well Prep	CAMERON CAN'T ACCESS TORQUE CHECK PROGRAM, WAITING ON MANAGEMENT TO GET THEM ACCESS
6/13/2024 09:30	6/13/2024 10:15			General Ops	Rigging In	0.75	Well Prep	TORQUE CHECK ALL FIELD TORQUED CONNECTIONS
6/13/2024 10:15	6/13/2024 15:15			General Ops	Rigging In	5.00	Well Prep	MIRU TWG, RE-HEAD BUILD LUBRICATOR,
6/13/2024 15:15	6/13/2024 20:30			General Ops	Standby	5.25	Well Prep	WSI, PREP FOR STG #1 PERF.
6/13/2024 20:30	6/13/2024 20:45			Wireline	Pressure Test	0.25	Well Prep	STAB ON WELL PRESSURE TEST TO 9,500, BLEED DOWN TO 1,000 PSI.
6/13/2024 20:45	6/13/2024 23:00			Wireline	Plug & Perf	2.25	Well Prep	OWP:780 RIH WITH STG#1, PERF STG#1, LOG OUT OF HOLE. SIWP:3,650
6/13/2024 23:00	6/14/2024 06:00			General Ops	Standby	7.00	Well Prep	WSI, PREP FOR FRAC
6/18/2024 06:00	7/12/2024 06:00			Standby	Well Shut In	576.00	Stimulation	Standby
6/19/2024 06:00	6/19/2024 11:21			General Operations	Rigging In	5.35	Stimulation	Rigging in wells
6/19/2024 11:21	6/19/2024 13:09			Standby	Well Shut In	1.81	Stimulation	Well shut in. Ready for Frac
6/19/2024 13:09	6/19/2024 13:12			Frac Tree	Well Switch Frac	0.04	Stimulation	Switching to pump acid.
6/19/2024 13:12	6/19/2024 13:38			Pump Down	Acid Pump Down	0.43	Stimulation	Dropped ball for isolation. Pumped 1500 gals of 15%
6/19/2024 13:38	6/19/2024 13:41			Frac Tree	Well Switch Frac	0.05	Stimulation	Switching for Frac
6/19/2024 13:41	6/19/2024 13:42			Frac	Equalizing	0.02	Stimulation	Frac equalizing to well
6/19/2024 13:42	6/19/2024 14:25			Frac	Fracturing	0.70	Stimulation	Frac operations Stage 1
6/19/2024 14:25	6/19/2024 14:26			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Shutting in and bleeding off well
6/19/2024 14:26	6/19/2024 14:28			Standby	Well Shut In	0.04	Stimulation	Waiting to switch to pump Acid.
6/19/2024 14:28	6/19/2024 14:30			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Pumpdown
6/19/2024 14:30	6/19/2024 14:45			Pump Down	Acid Pump Down	0.25	Stimulation	Pumped another 2500 gals of 15%
6/19/2024 14:45	6/19/2024 14:48			Frac Tree	Well Switch Frac	0.05	Stimulation	Switching for Frac
6/19/2024 14:48	6/19/2024 16:48			Frac	Fracturing	2.00	Stimulation	Frac operations Stage 1. Resumed IWHP: 4,670/ SICP: 5,714 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/19/2024 16:48	6/19/2024 16:52			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/19/2024 16:52	6/19/2024 16:58			Standby	Well Shut In	0.11	Stimulation	Well shut in. Ready for Wireline
6/19/2024 16:58	6/19/2024 17:01			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
6/19/2024 17:01	6/19/2024 18:10			Wireline	Misrun	1.15	Stimulation	Misrun Tagged hard @11,760 Preset @11,886. Plug set POOH
6/19/2024 18:10	6/19/2024 18:13			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/19/2024 18:13	6/19/2024 20:42			Standby	Well Shut In	2.48	Stimulation	Well shut in. Ready for Wireline
6/19/2024 20:42	6/19/2024 20:45			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
6/19/2024 20:45	6/19/2024 20:46			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/19/2024 20:46	6/19/2024 21:40			Wireline	Downhole Tools	0.90	Stimulation	Stage: 2 GAUGE RING RUN 3.60" - Sat down @9,343. POOH AND WILL RUN 3.25" GAUGE RING
6/19/2024 21:40	6/19/2024 21:44			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/19/2024 21:44	6/19/2024 21:55			Standby	Well Shut In	0.19	Stimulation	Well shut in. Ready for Wireline
6/19/2024 21:55	6/19/2024 21:56			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/19/2024 21:56	6/19/2024 22:00			Wireline	Equalizing	0.07	Stimulation	Wireline stabbed on and equalizing pressure
6/19/2024 22:00	6/19/2024 23:39			Wireline	Downhole Tools	1.64	Stimulation	Stage: 2 Gauge ring run 3.25"



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/20/2024 18:47	6/20/2024 18:53			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance
6/20/2024 18:53	6/20/2024 18:56			Pump Down	Acid Pump Down	0.05	Stimulation	1500 gal of acid spotted. Ball in heel
6/20/2024 18:56	6/20/2024 18:58			Frac	Equalizing	0.03	Stimulation	Frac equalizing to well
6/20/2024 18:58	6/20/2024 21:04			Frac	Fracturing	2.11	Stimulation	Frac operations Stage 4 IWHP: 4,346/ SICP: 4,899 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/20/2024 21:04	6/20/2024 21:08			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/20/2024 21:08	6/20/2024 21:10			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/20/2024 21:10	6/20/2024 21:10			Standby	Well Shut In	0.00		null
6/20/2024 21:10	6/20/2024 21:13			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/20/2024 21:13	6/20/2024 22:41			Wireline	WL Run	1.47	Stimulation	Wireline operations Stage 5 SLIM HOLE PLUG
6/20/2024 22:41	6/20/2024 22:45			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
6/20/2024 22:45	6/21/2024 02:15			Standby	Well Shut In	3.50	Stimulation	Well shut in. Ready for Frac
6/21/2024 02:15	6/21/2024 02:17			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/21/2024 02:17	6/21/2024 02:20			Frac	Preventive Maintenance	0.05	Stimulation	Frac pump maintenance
6/21/2024 02:20	6/21/2024 02:23			Pump Down	Acid Pump Down	0.04	Stimulation	Ball at heel, pumped 1500 gals of 15%
6/21/2024 02:23	6/21/2024 02:25			Frac	Equalizing	0.03	Stimulation	Frac equalizing to well
6/21/2024 02:25	6/21/2024 04:32			Frac	Fracturing	2.12	Stimulation	Frac operations Stage 5 IWHP: 4,507/ SICP: 4,952 START 20/22 FLUID ENDS END 20/22 FLUID ENDS 1500gal gal of acid spotted. Ball in heel
6/21/2024 04:32	6/21/2024 04:41			Frac Tree	Well Switch Wellhead	0.15	Stimulation	Shutting in and bleeding off well
6/21/2024 04:41	6/21/2024 04:44			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/21/2024 04:44	6/21/2024 04:45			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/21/2024 04:45	6/21/2024 04:47			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/21/2024 04:47	6/21/2024 06:00			Wireline	WL Run	1.21	Stimulation	Wireline operations Stage 6 SLIM HOLE PLUG
6/21/2024 06:00	6/21/2024 06:22			Wireline	WL Run	0.38	Stimulation	Wireline operations Stage 6 SLIM HOLE PLUG
6/21/2024 06:22	6/21/2024 06:25			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/21/2024 06:25	6/21/2024 09:18			Standby	Well Shut In	2.89	Stimulation	Well shut in. Ready for Frac
6/21/2024 09:18	6/21/2024 09:20			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/21/2024 09:20	6/21/2024 09:23			Pump Down	Acid Pump Down	0.05	Stimulation	HCL ACID Pumped 1000 gals of 15%
6/21/2024 09:23	6/21/2024 09:37			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
6/21/2024 09:37	6/21/2024 09:40			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/21/2024 09:40	6/21/2024 11:40			Frac	Fracturing	1.99	Stimulation	Frac operations Stage 6 IWHP: 4,510/ SICP: 4,890 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/21/2024 11:40	6/21/2024 11:45			Frac Tree	Well Switch Frac	0.09	Stimulation	Shutting in and bleeding off well
6/21/2024 11:45	6/21/2024 11:45			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/21/2024 11:45	6/21/2024 17:42			Standby	Well Shut In	5.94	Stimulation	Well shut in. Ready for Wireline
6/21/2024 17:42	6/21/2024 17:42			Frac	Preventive Maintenance	0.00		Frac pump maintenance,



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/21/2024 17:42	6/21/2024 17:43			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/21/2024 17:43	6/21/2024 17:45			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/21/2024 17:45	6/21/2024 19:07			Wireline	WL Run	1.36	Stimulation	Wireline operations Stage 7 SLIM HOLE PLUG
6/21/2024 19:07	6/21/2024 19:12			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Shutting in and bleeding off well
6/21/2024 19:12	6/21/2024 19:23			Standby	Well Shut In	0.18	Stimulation	Well shut in. Ready for Frac
6/21/2024 19:23	6/21/2024 19:24			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for pumpdown
6/21/2024 19:24	6/21/2024 19:26			Pump Down	Acid Pump Down	0.04	Stimulation	Acid pump down
6/21/2024 19:26	6/21/2024 19:29			Frac Tree	Well Switch Frac	0.04	Stimulation	Switching for Frac
6/21/2024 19:29	6/21/2024 19:32			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
6/21/2024 19:32	6/21/2024 21:18			Frac	Fracturing	1.76	Stimulation	Frac operations Stage 7 IWHP: 4,436/ SICP: 5,231 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/21/2024 21:18	6/21/2024 21:24			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Shutting in and bleeding off well
6/21/2024 21:24	6/21/2024 23:11			Standby	Well Shut In	1.79	Stimulation	Well shut in. Ready for Wireline
6/21/2024 23:11	6/21/2024 23:13			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/21/2024 23:13	6/21/2024 23:15			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/21/2024 23:15	6/22/2024 00:35			Wireline	WL Run	1.34	Stimulation	Wireline operations Stage 8 SLIM HOLE PLUG
6/22/2024 00:35	6/22/2024 00:40			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
6/22/2024 00:40	6/22/2024 01:25			Standby	Well Shut In	0.75	Stimulation	Well shut in. Ready for Frac
6/22/2024 01:25	6/22/2024 01:29			Frac Tree	Well Switch Frac	0.06	Stimulation	Switching for Pump down
6/22/2024 01:29	6/22/2024 01:33			Pump Down	Acid Pump Down	0.07	Stimulation	Acid pump down
6/22/2024 01:33	6/22/2024 01:35			Frac Tree	Well Switch Frac	0.04	Stimulation	Switching for Frac
6/22/2024 01:35	6/22/2024 01:41			Frac	Equalizing	0.09	Stimulation	Frac pressure testing and equalizing to well
6/22/2024 01:41	6/22/2024 03:26			Frac	Fracturing	1.76	Stimulation	Frac operations Stage 8 IWHP: 4,274/ SICP: 5,215 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/22/2024 03:26	6/22/2024 03:29			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/22/2024 03:29	6/22/2024 03:31			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/22/2024 03:31	6/22/2024 03:32			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/22/2024 03:32	6/22/2024 03:35			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/22/2024 03:35	6/22/2024 05:00			Wireline	WL Run	1.42	Stimulation	Wireline operations Stage 9 SLIM HOLE PLUG
6/22/2024 05:00	6/22/2024 05:04			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/22/2024 05:04	6/22/2024 06:00			Standby	Well Shut In	0.93	Stimulation	Well shut in. Ready for Frac
6/22/2024 06:00	6/22/2024 06:12			Standby	Well Shut In	0.20	Stimulation	Well shut in. Ready for Frac
6/22/2024 06:12	6/22/2024 06:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/22/2024 06:14	6/22/2024 06:21			Frac	Preventive Maintenance	0.12	Stimulation	Frac pump maintenance
6/22/2024 06:21	6/22/2024 06:24			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/22/2024 06:24	6/22/2024 08:15			Frac	Fracturing	1.85	Stimulation	Frac operations Stage 9 IWHP: 4,280/ SICP: 5,140 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/22/2024 08:15	6/22/2024 08:18			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/22/2024 08:18	6/22/2024 13:17			Standby	Well Shut In	4.98	Stimulation	Well shut in. Ready for Wireline
6/22/2024 13:17	6/22/2024 13:17			Frac Tree	Well Switch Frac	0.00		null
6/22/2024 13:17	6/22/2024 13:19			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/22/2024 13:19	6/22/2024 13:20			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/22/2024 13:20	6/22/2024 14:52			Wireline	WL Run	1.53	Stimulation	Wireline operations Stage 10 SLIM HOLE PLUG
6/22/2024 14:52	6/22/2024 14:56			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/22/2024 14:56	6/22/2024 19:17			Standby	Well Shut In	4.36	Stimulation	Shut in. readt for Frac
6/22/2024 19:17	6/22/2024 19:19			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/22/2024 19:19	6/22/2024 19:47			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
6/22/2024 19:47	6/22/2024 19:50			Frac	Equalizing	0.05	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
6/22/2024 19:50	6/22/2024 21:44			Frac	Fracturing	1.91	Stimulation	Frac operations Stage 10 IWHP: 4,063/ SICP: 5,121 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
6/22/2024 21:44	6/22/2024 21:48			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/22/2024 21:48	6/22/2024 21:50			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/22/2024 21:50	6/22/2024 21:51			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/22/2024 21:51	6/22/2024 21:54			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/22/2024 21:54	6/22/2024 23:13			Wireline	WL Run	1.32	Stimulation	Wireline operations Stage 11 SLIM HOLE PLUG
6/22/2024 23:13	6/22/2024 23:17			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/22/2024 23:17	6/22/2024 23:36			Standby	Well Shut In	0.31	Stimulation	Well shut in. Ready for Frac
6/22/2024 23:36	6/22/2024 23:38			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/22/2024 23:38	6/23/2024 00:11			Frac	Preventive Maintenan ce	0.54	Stimulation	Frac pump maintenance
6/23/2024 00:11	6/23/2024 00:22			Frac	Frac Pumps	0.19	Stimulation	PROFRAC RIGGED IN 2 HEADS, 1 PACKING
6/23/2024 00:22	6/23/2024 00:40			Frac	Equalizing	0.29	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
6/23/2024 00:40	6/23/2024 02:39			Frac	Fracturing	1.99	Stimulation	Frac operations Stage 11 IWHP: 4,154/ SICP: 5,103 START 21/22 FLUID ENDS END 21/22 FLUID ENDS
6/23/2024 02:39	6/23/2024 02:43			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/23/2024 02:43	6/23/2024 02:45			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/23/2024 02:45	6/23/2024 02:46			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 02:46	6/23/2024 02:49			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 02:49	6/23/2024 04:10			Wireline	WL Run	1.36	Stimulation	Wireline operations Stage 12 SLIM HOLE PLUG
6/23/2024 04:10	6/23/2024 04:14			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/23/2024 04:14	6/23/2024 04:38			Standby	Well Shut In	0.39	Stimulation	Well shut in. Ready for Frac
6/23/2024 04:38	6/23/2024 04:40			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I		Lease FEE		Government Authority UDOGM		API/UWI 43013544770000		Pad Name Brotherson #23-3A-23		
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00			KB-Ground Distance (ft) 30.00			Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/23/2024 17:00	6/23/2024 22:47			Standby	Well Shut In	5.79	Stimulation	Well shut in. Ready for Frac
6/23/2024 22:47	6/23/2024 22:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/23/2024 22:49	6/23/2024 22:57			Frac	Equalizing	0.12	Stimulation	Frac equalizing to well
6/23/2024 22:57	6/23/2024 22:57			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/23/2024 22:57	6/24/2024 00:33			Frac	Fracturing	1.60	Stimulation	Frac operations Stage 15 IWHP: 4,113/ SICP: 5,376 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/24/2024 00:33	6/24/2024 00:37			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/24/2024 00:37	6/24/2024 01:02			Standby	Well Shut In	0.41	Stimulation	Well shut in. Ready for Wireline
6/24/2024 01:02	6/24/2024 01:03			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/24/2024 01:03	6/24/2024 01:06			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/24/2024 01:06	6/24/2024 02:20			Wireline	WL Run	1.24	Stimulation	Wireline operations stage 16
6/24/2024 02:20	6/24/2024 02:24			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/24/2024 02:24	6/24/2024 06:00			Standby	Well Shut In	3.59	Stimulation	Well shut in. Ready for Frac
6/24/2024 06:00	6/24/2024 07:39			Standby	Well Shut In	1.66	Stimulation	Well shut in. Ready for Frac
6/24/2024 07:39	6/24/2024 07:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/24/2024 07:41	6/24/2024 07:48			Frac	Preventive Maintenance	0.11	Stimulation	Frac pump maintenance
6/24/2024 07:48	6/24/2024 07:53			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
6/24/2024 07:53	6/24/2024 09:29			Frac	Fracturing	1.59	Stimulation	Frac operations Stage 16 IWHP: 4,150/ SICP: 5,120 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/24/2024 09:29	6/24/2024 09:31			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/24/2024 09:31	6/24/2024 10:06			Standby	Well Shut In	0.57	Stimulation	Well shut in. Ready for Wireline
6/24/2024 10:06	6/24/2024 10:08			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/24/2024 10:08	6/24/2024 10:09			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/24/2024 10:09	6/24/2024 11:19			Wireline	WL Run	1.17	Stimulation	Wireline operations Stage 17
6/24/2024 11:19	6/24/2024 11:22			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/24/2024 11:22	6/24/2024 15:52			Standby	Well Shut In	4.51	Stimulation	Well shut in. Ready for Frac
6/24/2024 15:52	6/24/2024 15:54			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/24/2024 15:54	6/24/2024 16:12			Frac	Preventive Maintenance	0.29	Stimulation	Frac pump maintenance
6/24/2024 16:12	6/24/2024 16:12			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/24/2024 16:12	6/24/2024 16:20			Frac	Pressure Test	0.13	Stimulation	Frac pressure test and equalizing to well
6/24/2024 16:20	6/24/2024 17:53			Frac	Fracturing	1.55	Stimulation	Frac operations Stage 17 IWHP: 4,379/ SICP: 5,749 START 17/22 FLUID ENDS END 17/22 FLUID ENDS
6/24/2024 17:53	6/24/2024 17:57			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/24/2024 17:57	6/24/2024 17:58			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/24/2024 17:58	6/24/2024 17:59			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/24/2024 17:59	6/24/2024 18:02			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/24/2024 18:02	6/24/2024 19:08			Wireline	WL Run	1.10	Stimulation	Wireline operations Stage 18



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/26/2024 13:54	6/26/2024 19:50			Standby	Well Shut In	5.94	Stimulation	Well shut in. Ready for Frac
6/26/2024 19:50	6/26/2024 19:52			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/26/2024 19:52	6/26/2024 20:20			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
6/26/2024 20:20	6/26/2024 20:20			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/26/2024 20:20	6/26/2024 21:04			Weather	Waiting on weather	0.73	Stimulation	LIGHTNING
6/26/2024 21:04	6/26/2024 21:07			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well. Exceeded 30 min swap time
6/26/2024 21:07	6/26/2024 22:53			Frac	Fracturing	1.77	Stimulation	Frac operations Stage 23 IWHP: 4,550 / SICP: 5,137 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/26/2024 22:53	6/26/2024 22:56			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/26/2024 22:56	6/27/2024 00:03			Standby	Well Shut In	1.10	Stimulation	Well shut in. Ready for Wireline
6/27/2024 00:03	6/27/2024 00:07			Frac Tree	Well Switch Wireline	0.07	Stimulation	Switching for Wireline
6/27/2024 00:07	6/27/2024 00:09			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/27/2024 00:09	6/27/2024 01:16			Wireline	WL Run	1.11	Stimulation	Wireline operations stage 24
6/27/2024 01:16	6/27/2024 01:20			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/27/2024 01:20	6/27/2024 05:59			Standby	Well Shut In	4.66	Stimulation	Well shut in. Ready for Frac
6/27/2024 06:00	6/27/2024 11:42			Standby	Well Shut In	5.71	Stimulation	Well shut in. Ready for Frac
6/27/2024 11:42	6/27/2024 12:12			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
6/27/2024 12:12	6/27/2024 12:12			Frac Tree	Well Switch Frac	0.00		Switching for Frac
6/27/2024 12:12	6/27/2024 13:14			Frac	Frac Iron	1.03	Stimulation	XCL rigging in remote lines to Texas pad. Shut down to move in remote lines
6/27/2024 13:14	6/27/2024 15:59			Standby	Well Shut In	2.75	Stimulation	Well shut in. Ready for Frac
6/27/2024 15:59	6/27/2024 16:01			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/27/2024 16:01	6/27/2024 16:06			Frac	Preventive Maintenance	0.08	Stimulation	Frac pump maintenance
6/27/2024 16:06	6/27/2024 16:08			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
6/27/2024 16:08	6/27/2024 18:07			Frac	Fracturing	1.98	Stimulation	Frac operations Stage 24 IWHP: 4100/ SICP: 5055 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/27/2024 18:07	6/27/2024 18:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/27/2024 18:11	6/27/2024 18:11			Standby	Well Shut In	0.00		null
6/27/2024 18:11	6/27/2024 18:13			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/27/2024 18:13	6/27/2024 18:17			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/27/2024 18:17	6/27/2024 19:29			Wireline	WL Run	1.21	Stimulation	Wireline operations Stage 25
6/27/2024 19:29	6/27/2024 19:33			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/27/2024 19:33	6/28/2024 04:42			Standby	Well Shut In	9.14	Stimulation	Well shut in. Ready for Frac
6/28/2024 04:42	6/28/2024 04:44			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/28/2024 04:44	6/28/2024 04:48			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
6/28/2024 04:48	6/28/2024 06:00			Frac	Fracturing	1.20	Stimulation	Frac operations Stage 25
6/28/2024 06:00	6/28/2024 06:46			Frac	Fracturing	0.78	Stimulation	Frac operations Stage 25



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I		Lease FEE		Government Authority UDOGM		API/UWI 43013544770000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/28/2024 06:46	6/28/2024 06:49			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/28/2024 06:49	6/29/2024 05:59			Standby	Well Shut In	23.18	Stimulation	Well shut in. Ready for Wireline
6/30/2024 06:00	7/10/2024 06:00			Standby	Well Shut In	240.00	Stimulation	Well shut in. Ready for Wireline
7/9/2024 06:00	7/9/2024 11:00			Standby	Well Shut In	5.00	Stimulation	Swapping over from Texas pad. Well shut in. Ready for Wireline.
7/9/2024 11:00	7/9/2024 12:48			Frac	High Pressure Test	1.81	Stimulation	Frac Priming pumps, lines and pressure testing.
7/9/2024 12:48	7/9/2024 14:03			Standby	Well Shut In	1.25	Stimulation	Well shut in. Ready for Wireline.
7/9/2024 14:03	7/9/2024 14:05			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Frac
7/9/2024 14:05	7/9/2024 14:47			Frac	Equalizing	0.69	Stimulation	Frac equalizing to well
7/9/2024 14:47	7/9/2024 15:03			Frac	High Rate Flush	0.27	Stimulation	Frac Flushing well, Establishing injection.
7/9/2024 15:03	7/9/2024 15:07			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
7/9/2024 15:07	7/9/2024 15:08			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/9/2024 15:08	7/9/2024 15:09			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/9/2024 15:09	7/9/2024 15:12			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/9/2024 15:12	7/9/2024 16:24			Wireline	WL Run	1.19	Stimulation	Wireline operations Stage 26
7/9/2024 16:24	7/9/2024 16:26			Frac Tree	Well Switch Wellhead	0.05	Stimulation	null
7/9/2024 16:26	7/9/2024 19:44			Standby	Well Shut In	3.29	Stimulation	Well shut in. Ready for Frac
7/9/2024 19:44	7/9/2024 19:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/9/2024 19:46	7/9/2024 20:14			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
7/9/2024 20:14	7/9/2024 20:27			Frac	Equalizing	0.22	Stimulation	Frac equalizing to well
7/9/2024 20:27	7/9/2024 22:16			Frac	Fracturing	1.81	Stimulation	Frac Operations Stage 26 Start Stage: 20/22 IWHP: 3,860 / SICP: 5,193 End Stage: 20/22
7/9/2024 22:16	7/9/2024 22:19			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/9/2024 22:19	7/9/2024 22:21			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/9/2024 22:21	7/9/2024 22:24			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
7/9/2024 22:24	7/9/2024 23:36			Wireline	WL Run	1.19	Stimulation	Wireline operations Stage 27
7/9/2024 23:36	7/9/2024 23:39			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/9/2024 23:39	7/10/2024 06:00			Standby	Well Shut In	6.34	Stimulation	Well shut in. Ready for Frac
7/10/2024 06:00	7/10/2024 10:15			Standby	Well Shut In	4.27	Stimulation	Well shut in. Ready for Frac
7/10/2024 10:15	7/10/2024 10:15			Frac Tree	Well Switch Frac	0.00		Switching for Frac
7/10/2024 10:15	7/10/2024 10:15			Frac	Preventive Maintenance	0.00		Frac pump maintenance
7/10/2024 10:15	7/10/2024 10:17			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 10:17	7/10/2024 10:26			Frac	Equalizing	0.13	Stimulation	Frac equalizing to well
7/10/2024 10:26	7/10/2024 12:14			Frac	Fracturing	1.81	Stimulation	Frac operations Stage 27 IWHP: 4080 / SICP: 5,058 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/10/2024 12:14	7/10/2024 12:18			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/10/2024 12:18	7/10/2024 14:57			Standby	Well Shut In	2.64	Stimulation	Well shut in. Ready for Wireline
7/10/2024 14:57	7/10/2024 14:58			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/10/2024 14:58	7/10/2024 15:00			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/10/2024 15:00	7/10/2024 15:58			Wireline	WL Run	0.96	Stimulation	Wireline operations Stage 28
7/10/2024 15:58	7/10/2024 16:00			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off
7/10/2024 16:00	7/10/2024 16:57			Standby	Well Shut In	0.95	Stimulation	Shut in. Ready for Frac
7/10/2024 16:57	7/10/2024 16:59			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 16:59	7/10/2024 17:07			Frac	Equalizing	0.14	Stimulation	Frac equalizing to well
7/10/2024 17:07	7/10/2024 18:53			Frac	Fracturing	1.76	Stimulation	Frac operations Stage 28 IWHP: 4,200 / SICP: 5,275 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/10/2024 18:53	7/10/2024 18:56			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/10/2024 18:56	7/10/2024 18:58			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/10/2024 18:58	7/10/2024 18:59			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/10/2024 18:59	7/10/2024 19:01			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/10/2024 19:01	7/10/2024 20:08			Wireline	WL Run	1.11	Stimulation	Wireline operations Stage 29
7/10/2024 20:08	7/10/2024 20:12			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/10/2024 20:12	7/11/2024 02:26			Standby	Well Shut In	6.24	Stimulation	Well shut in. Ready for Frac
7/11/2024 02:26	7/11/2024 02:28			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/11/2024 02:28	7/11/2024 02:38			Frac	Preventive Maintenance	0.17	Stimulation	Frac pump maintenance
7/11/2024 02:38	7/11/2024 02:40			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
7/11/2024 02:40	7/11/2024 04:25			Frac	Fracturing	1.75	Stimulation	Frac operations Stage 29 Start Stage: 19/22 IWHP: 4,150 / SICP: 5000 End Stage: 19/22
7/11/2024 04:25	7/11/2024 04:29			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/11/2024 04:29	7/11/2024 04:31			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
7/11/2024 04:31	7/11/2024 04:32			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/11/2024 04:32	7/11/2024 04:34			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/11/2024 04:34	7/11/2024 06:00			Wireline	WL Run	1.42	Stimulation	Wireline operations Stage 30
7/11/2024 06:00	7/11/2024 06:09			Wireline	WL Run	0.16	Stimulation	Wireline operations Stage 30
7/11/2024 06:09	7/11/2024 06:12			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/11/2024 06:12	7/11/2024 19:44			Standby	Well Shut In	13.53	Stimulation	Well shut in. Ready for Frac
7/11/2024 19:44	7/11/2024 19:44			Frac Tree	Well Switch Wireline	0.00		null
7/11/2024 19:44	7/11/2024 19:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/11/2024 19:46	7/11/2024 19:58			Frac	Preventive Maintenance	0.20	Stimulation	Frac pump maintenance
7/11/2024 19:58	7/11/2024 20:01			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well

[illegible]

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/15/2024 13:42	7/15/2024 14:23			Frac	Fracturing	0.68	Stimulation	Frac operations Stage 41 Resumed. IWHP: 4327 / SICP: 5120 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS High pressure leak in 2 ppa, shutdown capped, PT and completed 100% SAND, 107% WATER
7/15/2024 14:23	7/15/2024 14:26			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/15/2024 14:26	7/15/2024 14:50			Standby	Well Shut In	0.40	Stimulation	Well shut in. Ready for Wireline
7/15/2024 14:50	7/15/2024 14:51			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/15/2024 14:51	7/15/2024 14:53			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/15/2024 14:53	7/15/2024 15:55			Wireline	WL Run	1.04	Stimulation	Wireline operations Stage 42
7/15/2024 15:55	7/15/2024 15:57			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Shutting in and bleeding off well
7/15/2024 15:57	7/15/2024 19:00			Standby	Well Shut In	3.05	Stimulation	Well shut in. Ready for Frac
7/15/2024 19:00	7/15/2024 19:02			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/15/2024 19:02	7/15/2024 19:30			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
7/15/2024 19:30	7/15/2024 19:39			Frac	Frac Iron	0.16	Stimulation	ProFrac - Check valve maintenance. Frac equalizing to well
7/15/2024 19:39	7/15/2024 21:10			Frac	Fracturing	1.51	Stimulation	Frac operations Stage 42 IWHP: 4,420/ SICP: 4,920 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/15/2024 21:10	7/15/2024 21:13			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/15/2024 21:13	7/15/2024 21:14			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/15/2024 21:14	7/15/2024 21:14			Standby	Well Shut In	0.00		null
7/15/2024 21:14	7/15/2024 21:16			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/15/2024 21:16	7/15/2024 22:09			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 43
7/15/2024 22:09	7/15/2024 22:11			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/15/2024 22:11	7/16/2024 01:39			Standby	Well Shut In	3.46	Stimulation	Well shut in. Ready for Frac
7/16/2024 01:39	7/16/2024 01:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/16/2024 01:41	7/16/2024 01:59			Frac	Preventive Maintenan ce	0.30	Stimulation	Frac pump maintenance
7/16/2024 01:59	7/16/2024 02:05			Frac	Equalizing	0.10	Stimulation	Frac equalizing to well
7/16/2024 02:05	7/16/2024 03:34			Frac	Fracturing	1.49	Stimulation	Frac operations Stage 43 IWHP: 4,370 / SICP: 4,970 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/16/2024 03:34	7/16/2024 03:36			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/16/2024 03:36	7/16/2024 03:38			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/16/2024 03:38	7/16/2024 03:40			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/16/2024 03:40	7/16/2024 03:42			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/16/2024 03:42	7/16/2024 04:43			Wireline	WL Run	1.02	Stimulation	Wireline operations Stage 44
7/16/2024 04:43	7/16/2024 04:46			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/16/2024 04:46	7/16/2024 06:00			Standby	Well Shut In	1.23	Stimulation	Well shut in. Ready for Frac
7/16/2024 06:00	7/16/2024 08:12			Standby	Well Shut In	2.21	Stimulation	Well shut in. Ready for Frac
7/16/2024 08:12	7/16/2024 08:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I		Lease FEE		Government Authority UDOGM		API/UWI 43013544770000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/16/2024 08:14	7/16/2024 08:42			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
7/16/2024 08:42	7/16/2024 09:07			Frac	Equalizing	0.41	Stimulation	RI/RO, test
7/16/2024 09:07	7/16/2024 10:40			Frac	Fracturing	1.56	Stimulation	Frac operations Stage 44 IWHP: 3950 / SICP: 5104 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/16/2024 10:40	7/16/2024 10:44			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/16/2024 10:44	7/16/2024 11:09			Standby	Well Shut In	0.41	Stimulation	Well shut in. Ready for Wireline
7/16/2024 11:09	7/16/2024 11:11			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
7/16/2024 11:11	7/16/2024 11:13			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/16/2024 11:13	7/16/2024 12:08			Wireline	WL Run	0.91	Stimulation	Wireline operations Stage 45
7/16/2024 12:08	7/16/2024 12:09			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Shutting in and bleeding off well
7/16/2024 12:09	7/16/2024 15:28			Standby	Well Shut In	3.31	Stimulation	Well shut in. Ready for Frac
7/16/2024 15:28	7/16/2024 15:30			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/16/2024 15:30	7/16/2024 15:55			Frac	Preventive Maintenance	0.41	Stimulation	Prevenative maintenance
7/16/2024 15:55	7/16/2024 15:59			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
7/16/2024 15:59	7/16/2024 17:32			Frac	Fracturing	1.56	Stimulation	Frac Operations Stage 45 IWHP: 4,450 / SICP: 5,180 Start Stage: 18/22 FLUID ENDS End Stage: 16/22 FLUID ENDS
7/16/2024 17:32	7/16/2024 17:35			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/16/2024 17:35	7/16/2024 17:37			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/16/2024 17:37	7/16/2024 17:39			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/16/2024 17:39	7/16/2024 18:34			Wireline	WL Run	0.92	Stimulation	Wireline operations Stage 46
7/16/2024 18:34	7/16/2024 18:36			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/16/2024 18:36	7/16/2024 21:56			Standby	Well Shut In	3.34	Stimulation	Well shut in. Ready for Frac
7/16/2024 21:56	7/16/2024 21:58			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/16/2024 21:58	7/16/2024 22:18			Frac	Preventive Maintenance	0.33	Stimulation	Frac pump maintenance
7/16/2024 22:18	7/16/2024 22:23			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
7/16/2024 22:23	7/16/2024 23:52			Frac	Fracturing	1.49	Stimulation	Frac Operations Stage 46 IWHP: 4,520 / SICP: 5,350 Start Stage: 19/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/16/2024 23:52	7/16/2024 23:55			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/16/2024 23:55	7/16/2024 23:57			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/16/2024 23:57	7/16/2024 23:57			Standby	Well Shut In	0.00		null
7/16/2024 23:57	7/16/2024 23:58			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/16/2024 23:58	7/17/2024 00:51			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 47
7/17/2024 00:51	7/17/2024 00:53			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/17/2024 00:53	7/17/2024 04:13			Standby	Well Shut In	3.33	Stimulation	Well shut in. Ready for Frac
7/17/2024 04:13	7/17/2024 04:15			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/17/2024 04:15	7/17/2024 04:28			Frac	Preventive Maintenance	0.21	Stimulation	Frac pump maintenance



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I		Lease FEE		Government Authority UDOGM		API/UWI 43013544770000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/17/2024 04:28	7/17/2024 04:31			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
7/17/2024 04:31	7/17/2024 05:57			Frac	Fracturing	1.43	Stimulation	Frac operations Stage 47 IWHP: 4,087 / SICP: 5,080 Start Stage: 18/22 FLUID ENDS End Stage: 16/22 FLUID ENDS
7/17/2024 05:57	7/17/2024 06:00			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/17/2024 06:00	7/17/2024 06:00			Frac Tree	Well Switch Frac	0.00		Shutting in and bleeding off well
7/17/2024 06:00	7/17/2024 06:03			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
7/17/2024 06:03	7/17/2024 06:06			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/17/2024 06:06	7/17/2024 07:32			Wireline	WL Run	1.43	Stimulation	Wireline operations Stage 48 run #1 After shooting 5th selection gun went dead short. POOH 4 selections out of 8 shot. Determined the short was in CCL.
7/17/2024 07:32	7/17/2024 07:35			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/17/2024 07:35	7/17/2024 07:53			Standby	Well Shut In	0.30	Stimulation	Well shut in. Ready for Wireline
7/17/2024 07:53	7/17/2024 07:54			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/17/2024 07:54	7/17/2024 07:57			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
7/17/2024 07:57	7/17/2024 08:51			Wireline	WL Run	0.89	Stimulation	Wireline operations Stage 48. 2nd run
7/17/2024 08:51	7/17/2024 08:52			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/17/2024 08:52	7/17/2024 10:35			Standby	Well Shut In	1.72	Stimulation	Well shut in. Ready for Frac
7/17/2024 10:35	7/17/2024 10:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/17/2024 10:37	7/17/2024 10:47			Frac	Preventive Maintenance	0.16	Stimulation	Frac pump maintenance
7/17/2024 10:47	7/17/2024 10:51			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
7/17/2024 10:51	7/17/2024 12:08			Frac	Fracturing	1.28	Stimulation	Frac operations Stage 48 IWHP: 4,183 / SICP: 5,370 Start Stage: 17/22 FLUID ENDS End Stage: 17/22 FLUID ENDS
7/17/2024 12:08	7/17/2024 12:12			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/17/2024 12:12	7/17/2024 12:14			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/17/2024 12:14	7/17/2024 12:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/17/2024 12:15	7/17/2024 12:18			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
7/17/2024 12:18	7/17/2024 13:11			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 49
7/17/2024 13:11	7/17/2024 13:13			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/17/2024 13:13	7/17/2024 17:00			Standby	Well Shut In	3.78	Stimulation	Well shut in. Ready for Frac
7/17/2024 17:00	7/17/2024 17:02			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/17/2024 17:02	7/17/2024 17:30			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
7/17/2024 17:30	7/17/2024 17:50			Frac	Blender	0.34	Stimulation	Profrac welding pinhole on blender manifold
7/17/2024 17:50	7/17/2024 18:04			Frac	Equalizing	0.23	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
7/17/2024 18:04	7/17/2024 19:24			Frac	Fracturing	1.33	Stimulation	Frac operations Stage 49 IWHP: 4,410/ SICP: 5,260 START 19/22 FLUID ENDS END 17/22 FLUID ENDS
7/17/2024 19:24	7/17/2024 19:26			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/17/2024 19:26	7/17/2024 19:28			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/18/2024 12:16	7/18/2024 12:17			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/18/2024 12:17	7/18/2024 12:19			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/18/2024 12:19	7/18/2024 13:12			Wireline	WL Run	0.87	Stimulation	Wireline operations Stage 53
7/18/2024 13:12	7/18/2024 13:13			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/18/2024 13:13	7/18/2024 16:49			Standby	Well Shut In	3.60	Stimulation	Well shut in. Ready for Frac
7/18/2024 16:49	7/18/2024 16:49			Frac Tree	Well Switch Frac	0.00		null
7/18/2024 16:49	7/18/2024 16:51			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/18/2024 16:51	7/18/2024 17:19			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
7/18/2024 17:19	7/18/2024 17:26			Frac	Frac Pumps	0.11	Stimulation	Frac pump maintenance. Exceeded 30 min well switch. Profrac pump maintenance
7/18/2024 17:26	7/18/2024 17:30			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
7/18/2024 17:30	7/18/2024 18:48			Frac	Fracturing	1.31	Stimulation	Frac operations Stage 53 IWHP: 3,980/ SICP: 5,010 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
7/18/2024 18:48	7/18/2024 18:51			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well.
7/18/2024 18:51	7/18/2024 18:52			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline.
7/18/2024 18:52	7/18/2024 18:54			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/18/2024 18:54	7/18/2024 18:57			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
7/18/2024 18:57	7/18/2024 19:50			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 54
7/18/2024 19:50	7/18/2024 19:52			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/18/2024 19:52	7/18/2024 22:51			Standby	Well Shut In	2.99	Stimulation	Well shut in. Ready for Frac
7/18/2024 22:51	7/18/2024 22:53			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/18/2024 22:53	7/18/2024 23:14			Frac	Preventive Maintenance	0.35	Stimulation	Frac pump maintenance
7/18/2024 23:14	7/18/2024 23:20			Frac	Equalizing	0.10	Stimulation	Frac equalizing to well
7/18/2024 23:20	7/19/2024 00:34			Frac	Fracturing	1.24	Stimulation	Frac operations Stage 54 IWHP: 4,210/ SICP: 5,010 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
7/19/2024 00:34	7/19/2024 00:37			Frac Tree	Well Switch Wellhead	0.05		Shutting in and bleeding off well
7/19/2024 00:37	7/19/2024 00:39			Frac Tree	Well Switch Wireline	0.04		Switching for Wireline
7/19/2024 00:39	7/19/2024 00:39			Standby	Well Shut In	0.00		null
7/19/2024 00:39	7/19/2024 00:41			Wireline	Equalizing	0.03		Wireline stabbed on and equalizing pressure
7/19/2024 00:41	7/19/2024 01:32			Wireline	WL Run	0.85		Wireline operations Stage 55
7/19/2024 01:32	7/19/2024 01:34			Frac Tree	Well Switch Wellhead	0.04		Shutting in and bleeding off well
7/19/2024 01:34	7/19/2024 04:12			Standby	Well Shut In	2.64		Well shut in. Ready for Frac
7/19/2024 04:12	7/19/2024 04:14			Frac Tree	Well Switch Frac	0.03		Switching for Frac
7/19/2024 04:14	7/19/2024 04:19			Frac	Preventive Maintenance	0.07		Frac pump maintenance
7/19/2024 04:19	7/19/2024 04:22			Frac	Equalizing	0.07		Frac equalizing to well
7/19/2024 04:22	7/19/2024 05:39			Frac	Fracturing	1.27		Frac operations Stage 55 IWHP: 4,142 / SICP: 5,279 Start Stage: 18/22 FLUID ENDS End Stage: 17/22 FLUID ENDS



Time & Activity Summary_WV10

Well Name Trident 89-2221-231	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/19/2024 05:39	7/19/2024 05:43			Frac Tree	Well Switch Wellhead	0.07		Shutting in and bleeding off well
7/19/2024 05:43	7/19/2024 05:44			Standby	Well Shut In	0.02		Well shut in. Ready for Wireline
7/19/2024 05:44	7/19/2024 05:46			Frac Tree	Well Switch Wireline	0.03		Switching for Wireline
7/19/2024 05:46	7/19/2024 05:48			Wireline	Equalizing	0.04		Wireline stabbed on and equalizing pressure
7/19/2024 05:48	7/19/2024 05:59			Wireline	WL Run	0.19		Wireline operations Stage 56
7/19/2024 06:00	7/19/2024 06:40			Wireline	WL Run	0.68		Wireline operations Stage 56
7/19/2024 06:40	7/19/2024 06:42			Frac Tree	Well Switch Wellhead	0.04		Shutting in and bleeding off well
7/19/2024 06:42	7/19/2024 09:36			Standby	Well Shut In	2.89		Well shut in. Ready for Frac
7/19/2024 09:36	7/19/2024 09:38			Frac Tree	Well Switch Frac	0.03		Switching for Frac
7/19/2024 09:38	7/19/2024 10:06			Frac	Preventive Maintenance	0.47		Frac pump maintenance
7/19/2024 10:06	7/19/2024 10:39			Frac	Preventive Maintenance	0.55		POWER GENERATOR DOWN - TROUBLESHOOTING CONNECTION TO PUMP 8
7/19/2024 10:39	7/19/2024 10:48			Frac	Equalizing	0.15		Frac pressure testing and equalizing to well. Exceeded 30 min well switch
7/19/2024 10:48	7/19/2024 12:03			Frac	Fracturing	1.25		Frac operations Stage 56 IWHP: 4,287 / SICP: 5,390 Start Stage: 17/22 FLUID ENDS End Stage: 17/22 FLUID ENDS
7/19/2024 12:03	7/19/2024 12:06			Frac Tree	Well Switch Wellhead	0.06		Shutting in and bleeding off well
7/19/2024 12:06	7/19/2024 12:27			Standby	Well Shut In	0.35		Well shut in. Ready for Wireline
7/19/2024 12:27	7/19/2024 12:28			Frac Tree	Well Switch Wireline	0.02		Switching for Wireline
7/19/2024 12:28	7/19/2024 12:30			Wireline	Equalizing	0.04		Wireline stabbed on and equalizing pressure
7/19/2024 12:30	7/19/2024 13:23			Wireline	WL Run	0.89		Wireline operations Stage 57
7/19/2024 13:23	7/19/2024 13:25			Frac Tree	Well Switch Wellhead	0.03		Shutting in and bleeding off well
7/19/2024 13:25	7/19/2024 15:59			Standby	Well Shut In	2.57		Well shut in. Ready for Frac
7/19/2024 15:59	7/19/2024 16:01			Frac Tree	Well Switch Frac	0.03		Switching for Frac
7/19/2024 16:01	7/19/2024 16:11			Frac	Preventive Maintenance	0.17		Frac pump maintenance
7/19/2024 16:11	7/19/2024 16:18			Frac	Equalizing	0.11		Frac pressure testing and equalizing to well
7/19/2024 16:18	7/19/2024 17:06			Frac	Fracturing	0.80		Frac operations Stage 57 IWHP: 4,520/ SICP: 4,890 START 17/22 FLUID ENDS END 18/22 FLUID ENDS
7/19/2024 17:06	7/19/2024 17:09			Frac Tree	Well Switch Wellhead	0.04		Shutting in and bleeding off well
7/19/2024 17:09	7/19/2024 17:28			Standby	Well Shut In	0.31		Well shut in. Ready for Wireline
7/19/2024 17:28	7/19/2024 17:29			Frac Tree	Well Switch Wireline	0.02		Switching for Wireline
7/19/2024 17:29	7/19/2024 18:20			Wireline	Set Kill Plug	0.86		Wireline operations. Setting kill plug, SHUT IN: 3,672 PSI
7/19/2024 18:20	7/19/2024 18:21			Frac Tree	Well Switch Wellhead	0.02		Shutting in and bleeding off well
7/19/2024 18:21	7/20/2024 05:59			Standby	Well Shut In	11.64		All operations complete.
7/27/2024 06:00	7/27/2024 12:30			General Ops	Standby	6.50		STANDBY FOR FPDO OP'S
7/27/2024 12:30	7/27/2024 13:00			RU/RD	Rig Up/Down	0.50	Drill Out	SWING OVER COIL INJECTOR AND ALL SUPPORT EQUIPMENT FROM THE TRIDENT 99. MAINT INJECTOR HEAD, PUMPS AND WET KIT. CHECK LOAD CELL.



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/27/2024 13:00	7/27/2024 14:15			General Ops	Rigging In	1.25	Drill Out	CUT 35' OFF REEL, MAKE UP NEW COIL CONNECT & PULL TEST TO 35K. PRESSURE TEST TO 2,500 PSI. MU FPDO BHA CONSISTING OF: SLIM LINE COIL CONNECT (3.13" OD) 0.92' DBPV (3.13" OD) 1.84' HYDRAULIC DISCONNECT (3.13" OD) 2.69' DIVERTING CIRC SUB (3.13" OD) 2.08' WAVFORCE ERT (3.13" OD) 3.99' F5 MOTOR (3.13" OD) 13.38' JUNK MILL (3.75" OD) 0.95' BHA TOTAL LENGTH = 25.85' SURFACE TEST MOTOR 3 BPM 2,200 PSI. 4 BPM 3,000 PSI. STAB ON WELL PREPARE TO BREAK CIRCULATION AND PRESSURE TEST. PRESSURE TEST 500 PSI LOW, 8,000 PSI HIGH, TEST GOOD, BLEED WELL DOWN TO 1,500 PSI AND OPEN WELL IWHP: XXXX PSI.
7/27/2024 14:15	7/27/2024 15:15			General Ops	Standby	1.00	Drill Out	RANGER MECHANIC SERVICE WET KIT
7/27/2024 15:15	7/27/2024 17:30			Coil Tubing	Run in hole	2.25	Drill Out	BLEED WELL DOWN TO 3,500 PSI AND OPEN WELL IWHP: 3,650 PSI. BLED DOWN TO 2,500 PSI...KP IS HOLDING RIH 100' START PUMPING 1.0 BPM IN/OUT HOLDING 2,000 PSI ON WELL. RIH TO 8,300'. CONDUCT WT CHK- XX K
7/27/2024 17:30	7/27/2024 18:15			Coil Tubing	Milling	0.75	Drill Out	DRILL KILL PLUG AVG. DT - 15 MIN. AVG. PT - 118 MIN AVG. CIRC - 6,240 PSI AVG. WHP - 2,980 PSI AVG RATE- 4.2 IN/ 4.1 OUT AVG SAND CONC - 0% CONTINUE IN HOLE FOR FP #1
7/27/2024 18:15	7/27/2024 19:00			Coil Tubing	Milling	0.75	Drill Out	DRILL PLUGS 1 - 10 OF 56 AVG. DT - 0 MIN. AVG. PT - 7.3 MIN AVG. CIRC - 6240 PSI AVG. WHP - 2980 PSI AVG RATE- 4.5 IN/ 4.3 OUT AVG SAND CONC - 0% SEND 10 BBL HOT FW SWEEP AFTER PLUG 10
7/27/2024 19:00	7/27/2024 20:00			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 11-20 OF 56 AVG. DT - 0 MIN. AVG. PT - 4.5 MIN AVG. CIRC - 6,500 PSI AVG. WHP - 2,760 PSI AVG RATE- 4.5 IN/ 4.3 OUT AVG SAND CONC - TRACE SEND 10 BBL HOT FW SWEEP AFTER PLUG 15 SEDN 10/10/10 BBL HOT FW SWEEP AFTER PLUG 20
7/27/2024 20:00	7/27/2024 20:45			Coil Tubing	Milling	0.75	Drill Out	DRILL PLUGS 21-30 OF 56 AVG. DT - 0 MIN. AVG. PT - 5.5 MIN AVG. CIRC - 6,610 PSI AVG. WHP - 2,590 PSI AVG RATE- 4.5 IN/ 4.3 OUT AVG SAND CONC - 9% SEND 10 BBL HOT FW SWEEP AFTER PLUG 25 SEDN 10/10/10 BBL HOT FW SWEEP AFTER PLUG 30
7/27/2024 20:45	7/27/2024 22:00			Coil Tubing	Milling	1.25	Drill Out	DRILL PLUGS 31-40 OF 56 AVG. DT - 0 MIN. AVG. PT - 7.5 MIN AVG. CIRC - 6,740 PSI AVG. WHP - 2,580 PSI AVG RATE- 4.7 IN/ 4.5 OUT AVG SAND CONC - 15% SEND 10 BBL HOT FW SWEEP AFTER PLUG 35 SEDN 10/10/10 BBL HOT FW SWEEP AFTER PLUG 40

--



Time & Activity Summary_WV10

Well Name Trident 89-2221-23I	Lease FEE	Government Authority UDOGM	API/UWI 43013544770000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60096.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/27/2024 22:00	7/28/2024 00:30			Coil Tubing	Milling	2.50	Drill Out	DRILL PLUGS 41-50 OF 56 AVG. DT - 0 MIN. AVG. PT - 14.2 MIN AVG. CIRC - 6,930 PSI AVG. WHP - 2,770 PSI AVG RATE- 4.9 IN/ 4.7 OUT AVG SAND CONC - 8% SEND 10 BBL HOT FW SWEEP AFTER PLUG 45 SEDN 10/10/10 BBL HOT FW SWEEP AFTER PLUG 50
7/28/2024 00:30	7/28/2024 02:00			Coil Tubing	Milling	1.50	Drill Out	DRILL PLUGS 51-56 OF 56 AVG. DT - 0 MIN. AVG. PT - 13 MIN AVG. CIRC - 6,833 PSI AVG. WHP - 2,800 PSI AVG RATE- 4.9 IN/ 4.7 OUT AVG SAND CONC - 5% SEND 10 BBL HOT FW SWEEP AFTER PLUG 50 SEDN 10/10/10 BBL HOT FW SWEEP, 30 BBL SPACER FOLLOWED BY SECOND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 56. WASH TO TD @ 18,966'. AND PREPARE TO POOH.
7/28/2024 02:00	7/28/2024 06:00			Coil Tubing	Pull out of hole	4.00	Drill Out	POOH CHASING SWEEPS FROM 18,966'. SEND 10/10/10 BBL FW SWEEPS @ HALF LATERAL AND 90. PU WT OFF BOTTOM- 45K.
7/28/2024 06:00	7/28/2024 09:30			Coil Tubing	Pull out of hole	3.50	Drill Out	D/O KP AND FP'S 1-56 OF 56 POOH CHASING SWEEPS FROM 18,966'. SEND 10/10/10 BBL FW SWEEPS @ HALF LATERAL AND 90. PU WT OFF BOTTOM- 45K. BUMP UP, WASH BOWL AND BUMP UP. SIW AND BLEED OFF. SICP: 3,170 PSI.
7/28/2024 09:30	7/28/2024 10:30			RU/RD	Rig Up/Down	1.00	Drill Out	RD OFF WELL AND DROP BHA
7/28/2024 10:30	7/29/2024 06:00			General Ops	Standby	19.50		WELL SI AND SECURED. STANDBY FOR PRODUCTION TREE INSTALL.
7/31/2024 06:00	7/31/2024 11:00			Standby	Well Shut In	5.00		WSI WAITING TO INSTALL PRODUCTION TREE'S
7/31/2024 11:00	7/31/2024 12:00			General Ops	Rigging In	1.00		RU J&C CRANE, CAMERON & KLX MAKING HANGER, 2' PUP JT, CERAMIC DISK & RE-ENTRY GUIDE, WHILE WAITING FOR HOT OILER TO ARRIVE
7/31/2024 12:00	7/31/2024 13:15			General Ops	Rigging In	1.25		PUMP 15 BBLs HOT WATER, LAND HANGER, W/BPV, 2' 2.875" EUE N-80 PUP, 2.875" EUE CERAMIC DISK, MULE SHOE RE-ENTRY GUIDE, LOCK HANGER DOWN, BLEED OFF, ND FRAC VALVES, LAND & NU PRODUCTION TREE, TEST VOID TO 5,000 PSI
7/31/2024 13:15	7/31/2024 13:30			General Ops	Rigging In	0.25		BURST DISK AT 4,800 PSI, PUMP 10 GALS PAST TO ENSURE DISK IS GONE @ 3,700 PSI
7/31/2024 13:30	8/1/2024 06:00			Standby	Well Shut In	16.50		WSI TURN OVER TO PRODUCTION

Trident 89-2221-23I

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 6/19/2024	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,151.00	4,151.00	0.0
2	6,152.10	6,168.50	23,500.0
3	6,737.00	6,921.00	168,250.0
4	6,598.90	7,025.50	317,821.0
5	6,633.90	7,062.30	316,899.0
6	6,269.10	6,668.70	315,391.0
7	6,389.80	6,778.40	315,641.0
8	6,534.80	6,939.80	315,580.0
9	6,206.00	6,572.40	315,109.0
10	6,235.00	6,632.90	315,721.0
11	6,735.00	7,104.80	297,582.0
12	6,844.10	7,232.70	299,620.0
13	6,151.90	6,534.60	318,178.0
14	6,092.00	6,493.60	315,101.0
15	6,217.00	6,626.00	315,540.0
16	6,306.10	6,710.90	315,440.0
17	6,219.00	6,625.90	314,361.0
18	6,457.00	6,872.50	318,600.0
19	6,215.90	6,614.70	315,730.0
20	6,464.00	6,859.20	314,579.0
21	7,067.00	7,523.10	358,980.0
22	7,914.90	8,276.60	304,360.0
23	7,016.00	7,402.50	294,401.0
24	7,223.10	7,659.80	344,481.0
25	7,595.80	8,089.10	362,610.0
26	7,292.00	7,728.90	360,261.0
27	7,373.00	7,727.60	360,400.0
28	7,356.10	7,744.60	360,580.0
29	7,495.20	7,871.20	360,439.0
30	7,435.90	7,801.70	360,681.0
31	7,481.90	7,869.70	360,349.0
32	7,378.10	7,823.30	360,990.0
33	7,368.00	7,773.80	360,380.0
34	7,384.10	7,843.20	361,100.0
35	7,387.00	7,828.00	360,381.0
36	7,341.90	7,780.20	360,681.0
37	7,312.00	7,767.80	360,401.0
38	7,710.10	8,057.40	360,540.0
39	7,344.10	7,755.30	360,541.0
40	7,316.10	7,741.60	360,399.0
41	7,515.20	7,915.50	360,399.0
42	7,357.00	7,765.10	360,841.0
43	7,339.10	7,763.20	360,540.0
44	7,333.20	7,743.00	360,600.0
45	7,339.90	7,735.80	361,199.0
46	7,346.00	7,732.80	360,440.0
47	7,157.90	7,555.70	360,560.0
48	6,832.00	7,245.40	359,160.0
49	7,235.00	7,555.50	360,371.0
50	7,210.10	7,508.60	360,270.0
51	6,761.00	7,082.40	360,860.0
52	6,747.10	7,081.10	360,660.0
53	6,993.00	7,323.10	360,470.0
54	6,961.90	7,287.30	360,450.0
55	6,853.00	7,179.60	361,060.0
56	6,744.10	7,059.80	358,901.0
57	4,374.10	4,510.40	170,081.0



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	6/13/2024	Perforated	18,965.0	18,966.0	6.0		42
1	6/13/2024	Perforated	18,958.0	18,959.0	6.0		42
1	6/13/2024	Perforated	18,945.0	18,946.0	6.0		42
1	6/13/2024	Perforated	18,925.0	18,926.0	6.0		42
1	6/13/2024	Perforated	18,905.0	18,906.0	6.0		42
1	6/13/2024	Perforated	18,885.0	18,886.0	6.0		42
1	6/13/2024	Perforated	18,865.0	18,866.0	6.0		42
2	6/20/2024	Perforated	18,845.0	18,846.0	3.0		21
2	6/20/2024	Perforated	18,825.0	18,826.0	3.0		21
2	6/20/2024	Perforated	18,808.0	18,809.0	3.0		21
2	6/20/2024	Perforated	18,785.0	18,786.0	3.0		21
2	6/20/2024	Perforated	18,765.0	18,766.0	3.0		21
2	6/20/2024	Perforated	18,745.0	18,746.0	3.0		21
2	6/20/2024	Perforated	18,725.0	18,726.0	3.0		21
3	6/20/2024	Perforated	18,705.0	18,706.0	3.0		21
3	6/20/2024	Perforated	18,683.0	18,684.0	3.0		21
3	6/20/2024	Perforated	18,665.0	18,666.0	3.0		21
3	6/20/2024	Perforated	18,643.0	18,644.0	3.0		21
3	6/20/2024	Perforated	18,625.0	18,626.0	3.0		21
3	6/20/2024	Perforated	18,607.0	18,608.0	3.0		21
3	6/20/2024	Perforated	18,585.0	18,586.0	3.0		21
4	6/20/2024	Perforated	18,565.0	18,566.0	3.0		21
4	6/20/2024	Perforated	18,545.0	18,546.0	3.0		21
4	6/20/2024	Perforated	18,525.0	18,526.0	3.0		21
4	6/20/2024	Perforated	18,505.0	18,506.0	3.0		21
4	6/20/2024	Perforated	18,485.0	18,486.0	3.0		21
4	6/20/2024	Perforated	18,465.0	18,466.0	3.0		21
4	6/20/2024	Perforated	18,445.0	18,446.0	3.0		21
5	6/20/2024	Perforated	18,425.0	18,426.0	3.0		21
5	6/20/2024	Perforated	18,405.0	18,406.0	3.0		21
5	6/20/2024	Perforated	18,385.0	18,386.0	3.0		21
5	6/20/2024	Perforated	18,365.0	18,366.0	3.0		21
5	6/20/2024	Perforated	18,344.0	18,345.0	3.0		21
5	6/20/2024	Perforated	18,325.0	18,326.0	3.0		21
5	6/20/2024	Perforated	18,305.0	18,306.0	3.0		21
6	6/21/2024	Perforated	18,285.0	18,286.0	3.0		21
6	6/21/2024	Perforated	18,265.0	18,266.0	3.0		21
6	6/21/2024	Perforated	18,245.0	18,246.0	3.0		21
6	6/21/2024	Perforated	18,225.0	18,226.0	3.0		21
6	6/21/2024	Perforated	18,205.0	18,206.0	3.0		21
6	6/21/2024	Perforated	18,185.0	18,186.0	3.0		21
6	6/21/2024	Perforated	18,165.0	18,166.0	3.0		21
7	6/21/2024	Perforated	18,145.0	18,146.0	3.0		21
7	6/21/2024	Perforated	18,125.0	18,126.0	3.0		21
7	6/21/2024	Perforated	18,105.0	18,106.0	3.0		21
7	6/21/2024	Perforated	18,087.0	18,088.0	3.0		21
7	6/21/2024	Perforated	18,065.0	18,066.0	3.0		21
7	6/21/2024	Perforated	18,045.0	18,046.0	3.0		21
7	6/21/2024	Perforated	18,025.0	18,026.0	3.0		21
8	6/22/2024	Perforated	18,005.0	18,006.0	3.0		21
8	6/22/2024	Perforated	17,985.0	17,986.0	3.0		21
8	6/22/2024	Perforated	17,965.0	17,966.0	3.0		21
8	6/22/2024	Perforated	17,945.0	17,946.0	3.0		21
8	6/22/2024	Perforated	17,925.0	17,926.0	3.0		21
8	6/22/2024	Perforated	17,905.0	17,906.0	3.0		21
8	6/22/2024	Perforated	17,885.0	17,886.0	3.0		21
9	6/22/2024	Perforated	17,865.0	17,866.0	3.0		21



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btn (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
9	6/22/2024	Perforated	17,845.0	17,846.0	3.0		21
9	6/22/2024	Perforated	17,825.0	17,826.0	3.0		21
9	6/22/2024	Perforated	17,805.0	17,806.0	3.0		21
9	6/22/2024	Perforated	17,785.0	17,786.0	3.0		21
9	6/22/2024	Perforated	17,765.0	17,766.0	3.0		21
9	6/22/2024	Perforated	17,745.0	17,746.0	3.0		21
10	6/22/2024	Perforated	17,725.0	17,726.0	3.0		21
10	6/22/2024	Perforated	17,705.0	17,706.0	3.0		21
10	6/22/2024	Perforated	17,685.0	17,686.0	3.0		21
10	6/22/2024	Perforated	17,667.0	17,668.0	3.0		21
10	6/22/2024	Perforated	17,645.0	17,646.0	3.0		21
10	6/22/2024	Perforated	17,625.0	17,626.0	3.0		21
10	6/22/2024	Perforated	17,605.0	17,606.0	3.0		21
11	6/22/2024	Perforated	17,585.0	17,586.0	3.0		21
11	6/22/2024	Perforated	17,565.0	17,566.0	3.0		21
11	6/22/2024	Perforated	17,545.0	17,546.0	3.0		21
11	6/22/2024	Perforated	17,525.0	17,526.0	3.0		21
11	6/22/2024	Perforated	17,505.0	17,506.0	3.0		21
11	6/22/2024	Perforated	17,485.0	17,486.0	3.0		21
11	6/22/2024	Perforated	17,465.0	17,466.0	3.0		21
12	6/23/2024	Perforated	17,445.0	17,446.0	3.0		21
12	6/23/2024	Perforated	17,425.0	17,426.0	3.0		21
12	6/23/2024	Perforated	17,405.0	17,406.0	3.0		21
12	6/23/2024	Perforated	17,385.0	17,386.0	3.0		21
12	6/23/2024	Perforated	17,365.0	17,366.0	3.0		21
12	6/23/2024	Perforated	17,345.0	17,346.0	3.0		21
12	6/23/2024	Perforated	17,325.0	17,326.0	3.0		21
13	6/23/2024	Perforated	17,305.0	17,306.0	3.0		21
13	6/23/2024	Perforated	17,284.0	17,285.0	3.0		21
13	6/23/2024	Perforated	17,265.0	17,266.0	3.0		21
13	6/23/2024	Perforated	17,244.0	17,245.0	3.0		21
13	6/23/2024	Perforated	17,225.0	17,226.0	3.0		21
13	6/23/2024	Perforated	17,205.0	17,206.0	3.0		21
13	6/23/2024	Perforated	17,185.0	17,186.0	3.0		21
14	6/23/2024	Perforated	17,165.0	17,166.0	3.0		21
14	6/23/2024	Perforated	17,145.0	17,146.0	3.0		21
14	6/23/2024	Perforated	17,125.0	17,126.0	3.0		21
14	6/23/2024	Perforated	17,105.0	17,106.0	3.0		21
14	6/23/2024	Perforated	17,085.0	17,086.0	3.0		21
14	6/23/2024	Perforated	17,065.0	17,066.0	3.0		21
14	6/23/2024	Perforated	17,045.0	17,046.0	3.0		21
15	6/23/2024	Perforated	17,025.0	17,026.0	3.0		21
15	6/23/2024	Perforated	17,005.0	17,006.0	3.0		21
15	6/23/2024	Perforated	16,985.0	16,986.0	3.0		21
15	6/23/2024	Perforated	16,965.0	16,966.0	3.0		21
15	6/23/2024	Perforated	16,943.0	16,944.0	3.0		21
15	6/23/2024	Perforated	16,925.0	16,926.0	3.0		21
15	6/23/2024	Perforated	16,905.0	16,906.0	3.0		21
16	6/24/2024	Perforated	16,885.0	16,886.0	3.0		21
16	6/24/2024	Perforated	16,865.0	16,866.0	3.0		21
16	6/24/2024	Perforated	16,845.0	16,846.0	3.0		21
16	6/24/2024	Perforated	16,825.0	16,826.0	3.0		21
16	6/24/2024	Perforated	16,805.0	16,806.0	3.0		21
16	6/24/2024	Perforated	16,785.0	16,786.0	3.0		21
16	6/24/2024	Perforated	16,765.0	16,766.0	3.0		21
17	6/24/2024	Perforated	16,745.0	16,746.0	3.0		21
17	6/24/2024	Perforated	16,725.0	16,726.0	3.0		21



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
17	6/24/2024	Perforated	16,705.0	16,706.0	3.0		21
17	6/24/2024	Perforated	16,684.0	16,685.0	3.0		21
17	6/24/2024	Perforated	16,665.0	16,666.0	3.0		21
17	6/24/2024	Perforated	16,643.0	16,644.0	3.0		21
17	6/24/2024	Perforated	16,625.0	16,626.0	3.0		21
18	6/25/2024	Perforated	16,605.0	16,606.0	3.0		21
18	6/25/2024	Perforated	16,585.0	16,586.0	3.0		21
18	6/25/2024	Perforated	16,565.0	16,566.0	3.0		21
18	6/25/2024	Perforated	16,545.0	16,546.0	3.0		21
18	6/25/2024	Perforated	16,525.0	16,526.0	3.0		21
18	6/25/2024	Perforated	16,505.0	16,506.0	3.0		21
18	6/25/2024	Perforated	16,485.0	16,486.0	3.0		21
19	6/25/2024	Perforated	16,465.0	16,466.0	3.0		21
19	6/25/2024	Perforated	16,445.0	16,446.0	3.0		21
19	6/25/2024	Perforated	16,425.0	16,426.0	3.0		21
19	6/25/2024	Perforated	16,405.0	16,406.0	3.0		21
19	6/25/2024	Perforated	16,385.0	16,386.0	3.0		21
19	6/25/2024	Perforated	16,365.0	16,366.0	3.0		21
19	6/25/2024	Perforated	16,345.0	16,346.0	3.0		21
20	6/25/2024	Perforated	16,325.0	16,326.0	3.0		21
20	6/25/2024	Perforated	16,303.0	16,304.0	3.0		21
20	6/25/2024	Perforated	16,285.0	16,286.0	3.0		21
20	6/25/2024	Perforated	16,265.0	16,266.0	3.0		21
20	6/25/2024	Perforated	16,245.0	16,246.0	3.0		21
20	6/25/2024	Perforated	16,225.0	16,226.0	3.0		21
20	6/25/2024	Perforated	16,205.0	16,206.0	3.0		21
21	6/25/2024	Perforated	16,185.0	16,186.0	3.0		24
21	6/25/2024	Perforated	16,165.0	16,166.0	3.0		24
21	6/25/2024	Perforated	16,145.0	16,146.0	3.0		24
21	6/25/2024	Perforated	16,125.0	16,126.0	3.0		24
21	6/25/2024	Perforated	16,105.0	16,106.0	3.0		24
21	6/25/2024	Perforated	16,085.0	16,086.0	3.0		24
21	6/25/2024	Perforated	16,065.0	16,066.0	3.0		24
21	6/25/2024	Perforated	16,045.0	16,046.0	3.0		24
22	6/26/2024	Perforated	16,025.0	16,026.0	3.0		24
22	6/26/2024	Perforated	16,005.0	16,006.0	3.0		24
22	6/26/2024	Perforated	15,985.0	15,986.0	3.0		24
22	6/26/2024	Perforated	15,964.0	15,965.0	3.0		24
22	6/26/2024	Perforated	15,945.0	15,946.0	3.0		24
22	6/26/2024	Perforated	15,925.0	15,926.0	3.0		24
22	6/26/2024	Perforated	15,905.0	15,906.0	3.0		24
22	6/26/2024	Perforated	15,885.0	15,886.0	3.0		24
23	6/26/2024	Perforated	15,865.0	15,866.0	3.0		24
23	6/26/2024	Perforated	15,845.0	15,846.0	3.0		24
23	6/26/2024	Perforated	15,825.0	15,826.0	3.0		24
23	6/26/2024	Perforated	15,805.0	15,806.0	3.0		24
23	6/26/2024	Perforated	15,785.0	15,786.0	3.0		24
23	6/26/2024	Perforated	15,765.0	15,766.0	3.0		24
23	6/26/2024	Perforated	15,745.0	15,746.0	3.0		24
23	6/26/2024	Perforated	15,725.0	15,726.0	3.0		24
24	6/27/2024	Perforated	15,705.0	15,706.0	3.0		24
24	6/27/2024	Perforated	15,685.0	15,686.0	3.0		24
24	6/27/2024	Perforated	15,665.0	15,666.0	3.0		24
24	6/27/2024	Perforated	15,645.0	15,646.0	3.0		24
24	6/27/2024	Perforated	15,625.0	15,626.0	3.0		24
24	6/27/2024	Perforated	15,605.0	15,606.0	3.0		24
24	6/27/2024	Perforated	15,585.0	15,586.0	3.0		24



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
24	6/27/2024	Perforated	15,565.0	15,566.0	3.0		24
25	6/27/2024	Perforated	15,545.0	15,546.0	3.0		24
25	6/27/2024	Perforated	15,525.0	15,526.0	3.0		24
25	6/27/2024	Perforated	15,505.0	15,506.0	3.0		24
25	6/27/2024	Perforated	15,485.0	15,486.0	3.0		24
25	6/27/2024	Perforated	15,465.0	15,466.0	3.0		24
25	6/27/2024	Perforated	15,445.0	15,446.0	3.0		24
25	6/27/2024	Perforated	15,425.0	15,426.0	3.0		24
25	6/27/2024	Perforated	15,405.0	15,406.0	3.0		24
26	7/9/2024	Perforated	15,385.0	15,386.0	3.0		24
26	7/9/2024	Perforated	15,365.0	15,366.0	3.0		24
26	7/9/2024	Perforated	15,345.0	15,346.0	3.0		24
26	7/9/2024	Perforated	15,325.0	15,326.0	3.0		24
26	7/9/2024	Perforated	15,305.0	15,306.0	3.0		24
26	7/9/2024	Perforated	15,282.0	15,283.0	3.0		24
26	7/9/2024	Perforated	15,265.0	15,266.0	3.0		24
26	7/9/2024	Perforated	15,246.0	15,247.0	3.0		24
27	7/9/2024	Perforated	15,225.0	15,226.0	3.0		24
27	7/9/2024	Perforated	15,205.0	15,206.0	3.0		24
27	7/9/2024	Perforated	15,185.0	15,186.0	3.0		24
27	7/9/2024	Perforated	15,165.0	15,166.0	3.0		24
27	7/9/2024	Perforated	15,145.0	15,146.0	3.0		24
27	7/9/2024	Perforated	15,125.0	15,126.0	3.0		24
27	7/9/2024	Perforated	15,105.0	15,106.0	3.0		24
27	7/9/2024	Perforated	15,085.0	15,086.0	3.0		24
28	7/10/2024	Perforated	15,065.0	15,066.0	3.0		24
28	7/10/2024	Perforated	15,045.0	15,046.0	3.0		24
28	7/10/2024	Perforated	15,025.0	15,026.0	3.0		24
28	7/10/2024	Perforated	15,005.0	15,006.0	3.0		24
28	7/10/2024	Perforated	14,985.0	14,986.0	3.0		24
28	7/10/2024	Perforated	14,965.0	14,966.0	3.0		24
28	7/10/2024	Perforated	14,943.0	14,944.0	3.0		24
28	7/10/2024	Perforated	14,925.0	14,926.0	3.0		24
29	7/10/2024	Perforated	14,906.0	14,907.0	3.0		24
29	7/10/2024	Perforated	14,885.0	14,886.0	3.0		24
29	7/10/2024	Perforated	14,865.0	14,866.0	3.0		24
29	7/10/2024	Perforated	14,845.0	14,846.0	3.0		24
29	7/10/2024	Perforated	14,825.0	14,826.0	3.0		24
29	7/10/2024	Perforated	14,805.0	14,806.0	3.0		24
29	7/10/2024	Perforated	14,785.0	14,786.0	3.0		24
29	7/10/2024	Perforated	14,765.0	14,766.0	3.0		24
30	7/11/2024	Perforated	14,745.0	14,746.0	3.0		24
30	7/11/2024	Perforated	14,725.0	14,726.0	3.0		24
30	7/11/2024	Perforated	14,705.0	14,706.0	3.0		24
30	7/11/2024	Perforated	14,685.0	14,686.0	3.0		24
30	7/11/2024	Perforated	14,665.0	14,666.0	3.0		24
30	7/11/2024	Perforated	14,645.0	14,646.0	3.0		24
30	7/11/2024	Perforated	14,625.0	14,626.0	3.0		24
30	7/11/2024	Perforated	14,604.0	14,605.0	3.0		24
31	7/11/2024	Perforated	14,585.0	14,586.0	3.0		24
31	7/11/2024	Perforated	14,568.0	14,569.0	3.0		24
31	7/11/2024	Perforated	14,545.0	14,546.0	3.0		24
31	7/11/2024	Perforated	14,525.0	14,526.0	3.0		24
31	7/11/2024	Perforated	14,505.0	14,506.0	3.0		24
31	7/11/2024	Perforated	14,485.0	14,486.0	3.0		24
31	7/11/2024	Perforated	14,465.0	14,466.0	3.0		24
31	7/11/2024	Perforated	14,445.0	14,446.0	3.0		24



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
32	7/12/2024	Perforated	14,425.0	14,426.0	3.0		24
32	7/12/2024	Perforated	14,405.0	14,406.0	3.0		24
32	7/12/2024	Perforated	14,385.0	14,386.0	3.0		24
32	7/12/2024	Perforated	14,365.0	14,366.0	3.0		24
32	7/12/2024	Perforated	14,345.0	14,346.0	3.0		24
32	7/12/2024	Perforated	14,325.0	14,326.0	3.0		24
32	7/12/2024	Perforated	14,305.0	14,306.0	3.0		24
32	7/12/2024	Perforated	14,285.0	14,286.0	3.0		24
33	7/12/2024	Perforated	14,265.0	14,266.0	3.0		24
33	7/12/2024	Perforated	14,245.0	14,246.0	3.0		24
33	7/12/2024	Perforated	14,222.0	14,223.0	3.0		24
33	7/12/2024	Perforated	14,205.0	14,206.0	3.0		24
33	7/12/2024	Perforated	14,187.0	14,188.0	3.0		24
33	7/12/2024	Perforated	14,165.0	14,166.0	3.0		24
33	7/12/2024	Perforated	14,146.0	14,147.0	3.0		24
33	7/12/2024	Perforated	14,125.0	14,126.0	3.0		24
34	7/13/2024	Perforated	14,105.0	14,106.0	3.0		24
34	7/13/2024	Perforated	14,085.0	14,086.0	3.0		24
34	7/13/2024	Perforated	14,065.0	14,066.0	3.0		24
34	7/13/2024	Perforated	14,045.0	14,046.0	3.0		24
34	7/13/2024	Perforated	14,025.0	14,026.0	3.0		24
34	7/13/2024	Perforated	14,005.0	14,006.0	3.0		24
34	7/13/2024	Perforated	13,985.0	13,986.0	3.0		24
34	7/13/2024	Perforated	13,965.0	13,966.0	3.0		24
35	7/13/2024	Perforated	13,945.0	13,946.0	3.0		24
35	7/13/2024	Perforated	13,925.0	13,926.0	3.0		24
35	7/13/2024	Perforated	13,905.0	13,906.0	3.0		24
35	7/13/2024	Perforated	13,887.0	13,888.0	3.0		24
35	7/13/2024	Perforated	13,865.0	13,866.0	3.0		24
35	7/13/2024	Perforated	13,847.0	13,848.0	3.0		24
35	7/13/2024	Perforated	13,825.0	13,826.0	3.0		24
35	7/13/2024	Perforated	13,805.0	13,806.0	3.0		24
36	7/13/2024	Perforated	13,785.0	13,786.0	3.0		24
36	7/13/2024	Perforated	13,765.0	13,766.0	3.0		24
36	7/13/2024	Perforated	13,745.0	13,746.0	3.0		24
36	7/13/2024	Perforated	13,725.0	13,726.0	3.0		24
36	7/13/2024	Perforated	13,705.0	13,706.0	3.0		24
36	7/13/2024	Perforated	13,685.0	13,686.0	3.0		24
36	7/13/2024	Perforated	13,665.0	13,666.0	3.0		24
36	7/13/2024	Perforated	13,645.0	13,646.0	3.0		24
37	7/14/2024	Perforated	13,625.0	13,626.0	3.0		24
37	7/14/2024	Perforated	13,605.0	13,606.0	3.0		24
37	7/14/2024	Perforated	13,585.0	13,586.0	3.0		24
37	7/14/2024	Perforated	13,565.0	13,566.0	3.0		24
37	7/14/2024	Perforated	13,545.0	13,546.0	3.0		24
37	7/14/2024	Perforated	13,525.0	13,526.0	3.0		24
37	7/14/2024	Perforated	13,503.0	13,504.0	3.0		24
37	7/14/2024	Perforated	13,485.0	13,486.0	3.0		24
38	7/14/2024	Perforated	13,465.0	13,466.0	3.0		24
38	7/14/2024	Perforated	13,445.0	13,446.0	3.0		24
38	7/14/2024	Perforated	13,425.0	13,426.0	3.0		24
38	7/14/2024	Perforated	13,405.0	13,406.0	3.0		24
38	7/14/2024	Perforated	13,385.0	13,386.0	3.0		24
38	7/14/2024	Perforated	13,365.0	13,366.0	3.0		24
38	7/14/2024	Perforated	13,345.0	13,346.0	3.0		24
38	7/14/2024	Perforated	13,325.0	13,326.0	3.0		24
39	7/14/2024	Perforated	13,305.0	13,306.0	3.0		24



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btn (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
39	7/14/2024	Perforated	13,285.0	13,286.0	3.0		24
39	7/14/2024	Perforated	13,265.0	13,266.0	3.0		24
39	7/14/2024	Perforated	13,245.0	13,246.0	3.0		24
39	7/14/2024	Perforated	13,225.0	13,226.0	3.0		24
39	7/14/2024	Perforated	13,205.0	13,206.0	3.0		24
39	7/14/2024	Perforated	13,185.0	13,186.0	3.0		24
39	7/14/2024	Perforated	13,163.0	13,164.0	3.0		24
40	7/15/2024	Perforated	13,145.0	13,146.0	3.0		24
40	7/15/2024	Perforated	13,127.0	13,128.0	3.0		24
40	7/15/2024	Perforated	13,105.0	13,106.0	3.0		24
40	7/15/2024	Perforated	13,086.0	13,087.0	3.0		24
40	7/15/2024	Perforated	13,065.0	13,066.0	3.0		24
40	7/15/2024	Perforated	13,045.0	13,046.0	3.0		24
40	7/15/2024	Perforated	13,025.0	13,026.0	3.0		24
40	7/15/2024	Perforated	13,005.0	13,006.0	3.0		24
41	7/15/2024	Perforated	12,985.0	12,986.0	3.0		24
41	7/15/2024	Perforated	12,965.0	12,966.0	3.0		24
41	7/15/2024	Perforated	12,945.0	12,946.0	3.0		24
41	7/15/2024	Perforated	12,925.0	12,926.0	3.0		24
41	7/15/2024	Perforated	12,905.0	12,906.0	3.0		24
41	7/15/2024	Perforated	12,885.0	12,886.0	3.0		24
41	7/15/2024	Perforated	12,865.0	12,866.0	3.0		24
41	7/15/2024	Perforated	12,845.0	12,846.0	3.0		24
42	7/15/2024	Perforated	12,825.0	12,826.0	3.0		24
42	7/15/2024	Perforated	12,805.0	12,806.0	3.0		24
42	7/15/2024	Perforated	12,785.0	12,786.0	3.0		24
42	7/15/2024	Perforated	12,765.0	12,766.0	3.0		24
42	7/15/2024	Perforated	12,743.0	12,744.0	3.0		24
42	7/15/2024	Perforated	12,725.0	12,726.0	3.0		24
42	7/15/2024	Perforated	12,706.0	12,707.0	3.0		24
42	7/15/2024	Perforated	12,685.0	12,686.0	3.0		24
43	7/15/2024	Perforated	12,665.0	12,666.0	3.0		24
43	7/15/2024	Perforated	12,645.0	12,646.0	3.0		24
43	7/15/2024	Perforated	12,625.0	12,626.0	3.0		24
43	7/15/2024	Perforated	12,605.0	12,606.0	3.0		24
43	7/15/2024	Perforated	12,585.0	12,586.0	3.0		24
43	7/15/2024	Perforated	12,565.0	12,566.0	3.0		24
43	7/15/2024	Perforated	12,545.0	12,546.0	3.0		24
43	7/15/2024	Perforated	12,525.0	12,526.0	3.0		24
44	7/16/2024	Perforated	12,505.0	12,506.0	3.0		24
44	7/16/2024	Perforated	12,485.0	12,486.0	3.0		24
44	7/16/2024	Perforated	12,465.0	12,466.0	3.0		24
44	7/16/2024	Perforated	12,445.0	12,446.0	3.0		24
44	7/16/2024	Perforated	12,425.0	12,426.0	3.0		24
44	7/16/2024	Perforated	12,403.0	12,404.0	3.0		24
44	7/16/2024	Perforated	12,385.0	12,386.0	3.0		24
44	7/16/2024	Perforated	12,366.0	12,367.0	3.0		24
45	7/16/2024	Perforated	12,345.0	12,346.0	3.0		24
45	7/16/2024	Perforated	12,325.0	12,326.0	3.0		24
45	7/16/2024	Perforated	12,305.0	12,306.0	3.0		24
45	7/16/2024	Perforated	12,285.0	12,286.0	3.0		24
45	7/16/2024	Perforated	12,265.0	12,266.0	3.0		24
45	7/16/2024	Perforated	12,245.0	12,246.0	3.0		24
45	7/16/2024	Perforated	12,225.0	12,226.0	3.0		24
45	7/16/2024	Perforated	12,205.0	12,206.0	3.0		24
46	7/16/2024	Perforated	12,185.0	12,186.0	3.0		24
46	7/16/2024	Perforated	12,165.0	12,166.0	3.0		24



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
46	7/16/2024	Perforated	12,145.0	12,146.0	3.0		24
46	7/16/2024	Perforated	12,125.0	12,126.0	3.0		24
46	7/16/2024	Perforated	12,105.0	12,106.0	3.0		24
46	7/16/2024	Perforated	12,085.0	12,086.0	3.0		24
46	7/16/2024	Perforated	12,065.0	12,066.0	3.0		24
46	7/16/2024	Perforated	12,045.0	12,046.0	3.0		24
47	7/17/2024	Perforated	12,023.0	12,024.0	3.0		24
47	7/17/2024	Perforated	12,005.0	12,006.0	3.0		24
47	7/17/2024	Perforated	11,986.0	11,987.0	3.0		24
47	7/17/2024	Perforated	11,965.0	11,966.0	3.0		24
47	7/17/2024	Perforated	11,945.0	11,946.0	3.0		24
47	7/17/2024	Perforated	11,925.0	11,926.0	3.0		24
47	7/17/2024	Perforated	11,905.0	11,906.0	3.0		24
47	7/17/2024	Perforated	11,885.0	11,886.0	3.0		24
48	7/17/2024	Perforated	11,865.0	11,866.0	3.0		24
48	7/17/2024	Perforated	11,845.0	11,846.0	3.0		24
48	7/17/2024	Perforated	11,825.0	11,826.0	3.0		24
48	7/17/2024	Perforated	11,805.0	11,806.0	3.0		24
48	7/17/2024	Perforated	11,785.0	11,786.0	3.0		24
48	7/17/2024	Perforated	11,765.0	11,766.0	3.0		24
48	7/17/2024	Perforated	11,745.0	11,746.0	3.0		24
48	7/17/2024	Perforated	11,723.0	11,724.0	3.0		24
49	7/17/2024	Perforated	11,705.0	11,706.0	3.0		24
49	7/17/2024	Perforated	11,686.0	11,687.0	3.0		24
49	7/17/2024	Perforated	11,665.0	11,666.0	3.0		24
49	7/17/2024	Perforated	11,645.0	11,646.0	3.0		24
49	7/17/2024	Perforated	11,625.0	11,626.0	3.0		24
49	7/17/2024	Perforated	11,605.0	11,606.0	3.0		24
49	7/17/2024	Perforated	11,585.0	11,586.0	3.0		24
49	7/17/2024	Perforated	11,565.0	11,566.0	3.0		24
50	7/17/2024	Perforated	11,545.0	11,546.0	3.0		24
50	7/17/2024	Perforated	11,525.0	11,526.0	3.0		24
50	7/17/2024	Perforated	11,505.0	11,506.0	3.0		24
50	7/17/2024	Perforated	11,485.0	11,486.0	3.0		24
50	7/17/2024	Perforated	11,465.0	11,466.0	3.0		24
50	7/17/2024	Perforated	11,445.0	11,446.0	3.0		24
50	7/17/2024	Perforated	11,423.0	11,424.0	3.0		24
50	7/17/2024	Perforated	11,405.0	11,406.0	3.0		24
51	7/18/2024	Perforated	11,383.0	11,384.0	3.0		24
51	7/18/2024	Perforated	11,365.0	11,366.0	3.0		24
51	7/18/2024	Perforated	11,347.0	11,348.0	3.0		24
51	7/18/2024	Perforated	11,325.0	11,326.0	3.0		24
51	7/18/2024	Perforated	11,306.0	11,307.0	3.0		24
51	7/18/2024	Perforated	11,285.0	11,286.0	3.0		24
51	7/18/2024	Perforated	11,265.0	11,266.0	3.0		24
51	7/18/2024	Perforated	11,245.0	11,246.0	3.0		24
52	7/18/2024	Perforated	11,225.0	11,226.0	3.0		24
52	7/18/2024	Perforated	11,205.0	11,206.0	3.0		24
52	7/18/2024	Perforated	11,185.0	11,186.0	3.0		24
52	7/18/2024	Perforated	11,165.0	11,166.0	3.0		24
52	7/18/2024	Perforated	11,145.0	11,146.0	3.0		24
52	7/18/2024	Perforated	11,125.0	11,126.0	3.0		24
52	7/18/2024	Perforated	11,105.0	11,106.0	3.0		24
52	7/18/2024	Perforated	11,085.0	11,086.0	3.0		24
53	7/18/2024	Perforated	11,065.0	11,066.0	3.0		24
53	7/18/2024	Perforated	11,047.0	11,048.0	3.0		24
53	7/18/2024	Perforated	11,025.0	11,026.0	3.0		24



Regulatory- Perforations

Well Name: Trident 89-2221-23I

Well Name Trident 89-2221-23I	Lease FEE	API/UWI 43013544770000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
53	7/18/2024	Perforated	11,006.0	11,007.0	3.0		24
53	7/18/2024	Perforated	10,985.0	10,986.0	3.0		24
53	7/18/2024	Perforated	10,965.0	10,966.0	3.0		24
53	7/18/2024	Perforated	10,945.0	10,946.0	3.0		24
53	7/18/2024	Perforated	10,925.0	10,926.0	3.0		24
54	7/18/2024	Perforated	10,905.0	10,906.0	3.0		24
54	7/18/2024	Perforated	10,885.0	10,886.0	3.0		24
54	7/18/2024	Perforated	10,865.0	10,866.0	3.0		24
54	7/18/2024	Perforated	10,845.0	10,846.0	3.0		24
54	7/18/2024	Perforated	10,825.0	10,826.0	3.0		24
54	7/18/2024	Perforated	10,805.0	10,806.0	3.0		24
54	7/18/2024	Perforated	10,785.0	10,786.0	3.0		24
54	7/18/2024	Perforated	10,765.0	10,766.0	3.0		24
55	7/19/2024	Perforated	10,745.0	10,746.0	3.0		24
55	7/19/2024	Perforated	10,725.0	10,726.0	3.0		24
55	7/19/2024	Perforated	10,705.0	10,706.0	3.0		24
55	7/19/2024	Perforated	10,685.0	10,686.0	3.0		24
55	7/19/2024	Perforated	10,665.0	10,666.0	3.0		24
55	7/19/2024	Perforated	10,645.0	10,646.0	3.0		24
55	7/19/2024	Perforated	10,623.0	10,624.0	3.0		24
55	7/19/2024	Perforated	10,605.0	10,606.0	3.0		24
56	7/19/2024	Perforated	10,583.0	10,584.0	3.0		24
56	7/19/2024	Perforated	10,565.0	10,566.0	3.0		24
56	7/19/2024	Perforated	10,545.0	10,546.0	3.0		24
56	7/19/2024	Perforated	10,525.0	10,526.0	3.0		24
56	7/19/2024	Perforated	10,505.0	10,506.0	3.0		24
56	7/19/2024	Perforated	10,485.0	10,486.0	3.0		24
56	7/19/2024	Perforated	10,465.0	10,466.0	3.0		24
56	7/19/2024	Perforated	10,445.0	10,446.0	3.0		24
57	7/19/2024	Perforated	10,425.0	10,426.0	3.0		15
57	7/19/2024	Perforated	10,409.0	10,410.0	3.0		15
57	7/19/2024	Perforated	10,385.0	10,386.0	3.0		15
57	7/19/2024	Perforated	10,367.0	10,368.0	3.0		15
57	7/19/2024	Perforated	10,345.0	10,346.0	3.0		15

Total

XCL Resources

Duchesne County, UT (NAD83-True)

Brotherson 23-3A-23 (Trident Pad)

Trident 89-2221-23I

614 FWL, 2064 FSL Sec 23

Wellbore #1

Final Surveys



Standard Survey Report

28 November, 2023

Total Report Version 1.60

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 89-2221-23I
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 89-2221-23I	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Brotherson 23-3A-23 (Trident Pad)		
Site Position:		Northing:	7,277,944.69 usft
From:	Lat/Long	Easting:	2,003,663.06 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	40.292581
		Longitude:	-110.197736

Well	Trident 89-2221-23I		
Well Position	+N/-S	0.00 usft	Northing:
	+E/-W	0.00 usft	Easting:
Position Uncertainty	0.00 usft	Wellhead Elevation:	usft
Grid Convergence:	0.83 °	Latitude:	40.292631
		Longitude:	-110.197589
		Ground Level:	5,866.00 usft

Wellbore	Wellbore #1		
Magnetics	Model Name	Sample Date	Declination
	HDGM2023	11/2/2023	(°)
			10.52
			Dip Angle
			(°)
			65.67
			Field Strength
			(nT)
			51,146.00000000

Design	Final Surveys		
Audit Notes:			
Version:	1.0	Phase:	ACTUAL
Vertical Section:	Depth From (TVD)	+N/-S	Tie On Depth:
	(usft)	(usft)	
	0.00	0.00	0.00
			Direction
			(°)
			270.07

Survey Program	Date	11/28/2023		
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
230.00	2,545.00	Surface (Wellbore #1)	MWD	MWD - Standard
2,648.00	9,438.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
9,533.00	10,569.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
10,663.00	20,019.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
20,068.00	20,068.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND

Survey													
Measured			Vertical	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,277,963.54	2,003,703.60	40.292631	-110.197589	0.00	0.00	0.00	0.00
230.00	0.89	256.29	229.99	-0.42	-1.74	7,277,963.10	2,003,701.87	40.292630	-110.197596	1.73	0.39	0.39	0.00
320.00	1.19	175.42	319.98	-1.52	-2.34	7,277,961.99	2,003,701.28	40.292627	-110.197598	2.34	1.52	0.33	-89.86
411.00	2.20	163.90	410.94	-4.14	-1.78	7,277,959.38	2,003,701.88	40.292619	-110.197596	1.77	1.17	1.11	-12.66

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 89-2221-23I
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 89-2221-23I	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
501.00	2.77	140.17	500.86	-7.47	0.09	7,277,956.08	2,003,703.80	40.292610	-110.197589	-0.10	1.29	0.63	-26.37
592.00	3.84	130.03	591.70	-11.12	3.83	7,277,952.48	2,003,707.59	40.292600	-110.197576	-3.85	1.34	1.18	-11.14
683.00	2.41	121.24	682.57	-14.07	7.80	7,277,949.59	2,003,711.61	40.292592	-110.197562	-7.82	1.65	-1.57	-9.66
775.00	1.57	119.17	774.51	-15.69	10.56	7,277,948.01	2,003,714.38	40.292588	-110.197552	-10.58	0.92	-0.91	-2.25
866.00	1.69	85.83	865.48	-16.20	12.98	7,277,947.54	2,003,716.82	40.292586	-110.197543	-13.00	1.04	0.13	-36.64
957.00	2.02	61.79	956.43	-15.34	15.74	7,277,948.43	2,003,719.56	40.292589	-110.197533	-15.75	0.92	0.36	-26.42
1,048.00	1.05	10.46	1,047.40	-13.77	17.30	7,277,950.03	2,003,721.10	40.292593	-110.197527	-17.32	1.75	-1.07	-56.41
1,139.00	1.31	320.60	1,138.38	-12.14	16.79	7,277,951.65	2,003,720.57	40.292597	-110.197529	-16.81	1.12	0.29	-54.79
1,233.00	1.63	315.77	1,232.35	-10.35	15.18	7,277,953.41	2,003,718.92	40.292602	-110.197535	-15.19	0.36	0.34	-5.14
1,328.00	0.60	304.44	1,327.33	-9.10	13.82	7,277,954.64	2,003,717.55	40.292606	-110.197540	-13.84	1.10	-1.08	-11.93
1,422.00	0.39	215.34	1,421.33	-9.09	13.23	7,277,954.65	2,003,716.96	40.292606	-110.197542	-13.24	0.76	-0.22	-94.79
1,516.00	0.68	220.05	1,515.33	-9.77	12.69	7,277,953.96	2,003,716.43	40.292604	-110.197544	-12.70	0.31	0.31	5.01
1,611.00	0.78	195.08	1,610.32	-10.83	12.16	7,277,952.89	2,003,715.91	40.292601	-110.197546	-12.17	0.35	0.11	-26.28
1,705.00	0.72	195.64	1,704.31	-12.02	11.83	7,277,951.70	2,003,715.61	40.292598	-110.197547	-11.85	0.06	-0.06	0.60
1,799.00	0.70	219.52	1,798.30	-13.03	11.31	7,277,950.68	2,003,715.10	40.292595	-110.197549	-11.32	0.31	-0.02	25.40
1,893.00	0.84	190.73	1,892.30	-14.15	10.81	7,277,949.56	2,003,714.62	40.292592	-110.197551	-10.83	0.43	0.15	-30.63
1,987.00	0.90	187.97	1,986.28	-15.56	10.58	7,277,948.14	2,003,714.41	40.292588	-110.197552	-10.60	0.08	0.06	-2.94
2,082.00	1.23	191.85	2,081.27	-17.29	10.27	7,277,946.40	2,003,714.12	40.292583	-110.197553	-10.29	0.36	0.35	4.08
2,176.00	1.12	129.74	2,175.25	-18.87	10.77	7,277,944.84	2,003,714.64	40.292579	-110.197551	-10.79	1.29	-0.12	-66.07
2,271.00	1.56	124.52	2,270.23	-20.19	12.55	7,277,943.54	2,003,716.44	40.292575	-110.197544	-12.57	0.48	0.46	-5.49
2,365.00	0.97	80.80	2,364.20	-20.79	14.39	7,277,942.97	2,003,718.29	40.292574	-110.197538	-14.42	1.16	-0.63	-46.51
2,460.00	1.46	43.08	2,459.18	-19.78	16.01	7,277,944.00	2,003,719.89	40.292576	-110.197532	-16.03	0.96	0.52	-39.71
2,545.00	1.48	53.30	2,544.16	-18.33	17.63	7,277,945.47	2,003,721.49	40.292580	-110.197526	-17.65	0.31	0.02	12.02
2,648.00	1.68	59.05	2,647.12	-16.76	19.99	7,277,947.08	2,003,723.83	40.292585	-110.197518	-20.01	0.25	0.19	5.58
2,743.00	1.28	63.43	2,742.08	-15.57	22.13	7,277,948.30	2,003,725.96	40.292588	-110.197510	-22.15	0.44	-0.42	4.61
2,835.00	1.36	49.67	2,834.06	-14.40	23.89	7,277,949.49	2,003,727.69	40.292591	-110.197504	-23.90	0.35	0.09	-14.96
2,929.00	1.14	52.81	2,928.04	-13.12	25.48	7,277,950.80	2,003,729.27	40.292595	-110.197498	-25.50	0.25	-0.23	3.34
3,024.00	0.66	42.48	3,023.03	-12.14	26.60	7,277,951.79	2,003,730.38	40.292597	-110.197494	-26.62	0.53	-0.51	-10.87
3,118.00	1.05	34.35	3,117.02	-11.03	27.46	7,277,952.91	2,003,731.21	40.292600	-110.197491	-27.47	0.43	0.41	-8.65
3,212.00	0.96	34.97	3,211.00	-9.68	28.39	7,277,954.28	2,003,732.13	40.292604	-110.197488	-28.40	0.10	-0.10	0.66
3,307.00	0.93	36.70	3,305.99	-8.41	29.31	7,277,955.57	2,003,733.03	40.292608	-110.197484	-29.32	0.04	-0.03	1.82
3,401.00	2.35	122.71	3,399.96	-8.84	31.39	7,277,955.17	2,003,735.11	40.292606	-110.197477	-31.40	2.62	1.51	91.50
3,496.00	4.76	140.70	3,494.77	-12.94	35.52	7,277,951.13	2,003,739.30	40.292595	-110.197462	-35.54	2.77	2.54	18.94
3,590.00	4.78	142.27	3,588.44	-19.05	40.39	7,277,945.08	2,003,744.26	40.292578	-110.197445	-40.41	0.14	0.02	1.67
3,684.00	5.18	159.68	3,682.09	-26.13	44.26	7,277,938.06	2,003,748.23	40.292559	-110.197431	-44.29	1.66	0.43	18.52
3,778.00	5.68	193.39	3,775.70	-34.64	44.66	7,277,929.56	2,003,748.75	40.292536	-110.197429	-44.70	3.38	0.53	35.86
3,873.00	7.55	200.25	3,870.06	-45.07	41.41	7,277,919.09	2,003,745.66	40.292507	-110.197441	-41.46	2.13	1.97	7.22

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 89-2221-23I
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 89-2221-23I	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,438.00	87.26	274.75	9,850.53	-1,866.46	-7,823.84	7,275,983.50	1,995,908.31	40.287504	-110.225633	7,821.55	1.86	-1.86	-0.05
17,533.00	90.45	273.25	9,852.42	-1,859.84	-7,918.57	7,275,988.74	1,995,813.49	40.287522	-110.225973	7,916.29	3.71	3.36	-1.58
17,627.00	90.66	273.59	9,851.51	-1,854.23	-8,012.40	7,275,992.98	1,995,719.60	40.287537	-110.226309	8,010.13	0.43	0.22	0.36
17,721.00	89.23	271.55	9,851.60	-1,850.02	-8,106.30	7,275,995.83	1,995,625.66	40.287549	-110.226646	8,104.03	2.65	-1.52	-2.17
17,815.00	88.40	271.09	9,853.55	-1,847.85	-8,200.25	7,275,996.62	1,995,531.69	40.287555	-110.226983	8,197.99	1.01	-0.88	-0.49
17,909.00	87.66	270.49	9,856.78	-1,846.56	-8,294.19	7,275,996.55	1,995,437.75	40.287558	-110.227319	8,291.92	1.01	-0.79	-0.64
18,003.00	88.80	270.59	9,859.68	-1,845.67	-8,388.14	7,275,996.07	1,995,343.81	40.287561	-110.227656	8,385.87	1.22	1.21	0.11
18,097.00	88.71	271.02	9,861.72	-1,844.35	-8,482.10	7,275,996.02	1,995,249.84	40.287564	-110.227993	8,479.84	0.47	-0.10	0.46
18,192.00	88.21	270.52	9,864.28	-1,843.07	-8,577.06	7,275,995.91	1,995,154.88	40.287568	-110.228333	8,574.80	0.74	-0.53	-0.53
18,286.00	87.91	270.28	9,867.46	-1,842.42	-8,671.00	7,275,995.20	1,995,060.94	40.287569	-110.228670	8,668.75	0.41	-0.32	-0.26
18,380.00	90.06	271.58	9,869.13	-1,840.89	-8,764.97	7,275,995.36	1,994,966.97	40.287573	-110.229007	8,762.71	2.67	2.29	1.38
18,474.00	91.65	271.67	9,867.72	-1,838.23	-8,858.92	7,275,996.66	1,994,873.00	40.287581	-110.229344	8,856.67	1.69	1.69	0.10
18,568.00	90.48	271.45	9,865.98	-1,835.67	-8,952.87	7,275,997.85	1,994,779.03	40.287587	-110.229680	8,950.62	1.27	-1.24	-0.23
18,662.00	91.54	271.81	9,864.32	-1,833.00	-9,046.81	7,275,999.15	1,994,685.06	40.287595	-110.230017	9,044.57	1.19	1.13	0.38
18,756.00	90.83	271.71	9,862.37	-1,830.11	-9,140.75	7,276,000.67	1,994,591.10	40.287603	-110.230354	9,138.50	0.76	-0.76	-0.11
18,850.00	90.99	272.11	9,860.88	-1,826.98	-9,234.68	7,276,002.43	1,994,497.14	40.287611	-110.230691	9,232.44	0.46	0.17	0.43
18,945.00	91.83	273.31	9,858.54	-1,822.49	-9,329.54	7,276,005.54	1,994,402.23	40.287623	-110.231031	9,327.31	1.54	0.88	1.26
19,039.00	90.97	272.93	9,856.25	-1,817.37	-9,423.38	7,276,009.29	1,994,308.34	40.287637	-110.231367	9,421.15	1.00	-0.91	-0.40
19,133.00	90.24	272.65	9,855.25	-1,812.80	-9,517.26	7,276,012.50	1,994,214.40	40.287650	-110.231704	9,515.04	0.83	-0.78	-0.30
19,227.00	89.33	272.51	9,855.61	-1,808.57	-9,611.16	7,276,015.36	1,994,120.46	40.287661	-110.232040	9,608.95	0.98	-0.97	-0.15
19,321.00	89.85	271.07	9,856.28	-1,805.63	-9,705.11	7,276,016.93	1,994,026.48	40.287669	-110.232377	9,702.90	1.63	0.55	-1.53
19,416.00	90.80	271.64	9,855.74	-1,803.38	-9,800.08	7,276,017.79	1,993,931.49	40.287675	-110.232717	9,797.87	1.17	1.00	0.60
19,510.00	90.35	271.50	9,854.80	-1,800.81	-9,894.04	7,276,019.00	1,993,837.51	40.287682	-110.233054	9,891.83	0.50	-0.48	-0.15
19,603.00	89.79	272.06	9,854.68	-1,797.92	-9,987.00	7,276,020.53	1,993,744.53	40.287690	-110.233387	9,984.79	0.85	-0.60	0.60
19,697.00	92.32	272.61	9,852.95	-1,794.09	-10,080.89	7,276,022.99	1,993,650.60	40.287700	-110.233724	10,078.69	2.75	2.69	0.59
19,791.00	92.48	272.39	9,849.02	-1,789.99	-10,174.72	7,276,025.72	1,993,556.72	40.287712	-110.234060	10,172.53	0.29	0.17	-0.23
19,886.00	91.89	272.37	9,845.40	-1,786.05	-10,269.57	7,276,028.28	1,993,461.83	40.287722	-110.234400	10,267.38	0.62	-0.62	-0.02
19,980.00	91.46	272.15	9,842.65	-1,782.35	-10,363.46	7,276,030.62	1,993,367.91	40.287732	-110.234737	10,361.27	0.51	-0.46	-0.23
20,019.00	91.53	271.90	9,841.63	-1,780.97	-10,402.42	7,276,031.43	1,993,328.94	40.287736	-110.234876	10,400.24	0.67	0.18	-0.64
End MWD @ 20019.00 MD													
20,068.00	91.53	271.90	9,840.32	-1,779.34	-10,451.37	7,276,032.34	1,993,279.96	40.287741	-110.235052	10,449.19	0.00	0.00	0.00
Prj to Bit @ 20068.00 MD (266' FSL, 723' FWL)													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 89-2221-23I
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 89-2221-23I	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
10,213.00	9,725.43	-1,859.01	-613.72	Crossed Section - 10213.00' MD (200' FSL, 0' FEL)
10,320.00	9,759.68	-1,870.42	-714.37	Crossed Hardline - 10320.00' MD (188' FSL, 100' FEL)
15,510.00	9,811.53	-1,840.87	-5,898.13	Crossed Section - 15510.00' MD (200' FSL, 0' FEL)
20,019.00	9,841.63	-1,780.97	-10,402.42	End MWD @ 20019.00 MD
20,068.00	9,840.32	-1,779.34	-10,451.37	Prj to Bit @ 20068.00 MD (266' FSL, 723' FWL)

Checked By: _____	Approved By: _____	Date: _____
-------------------	--------------------	-------------



Trident 89-2221-23I



WELL DETAILS: Trident 89-2221-23I					
Final Surveys					
		GL Elev (ft).: 5866.00			
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
0.00	0.00	7277963.54	2003703.60	40.292631	-110.197589

Project: Duchesne County, UT (NAD83-True)
Site: Brotherson 23-3A-23 (Trident Pad)
Well: Trident 89-2221-23I
Wellbore: Wellbore #1
Design: Final Surveys

ANNOTATIONS									
MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation	
10213.00	68.42	261.41	9725.43	-1859.01	-613.72	611.45	2262.98	Crossed Section - 10213.00' MD (200' FSL, 0' FEL)	
10320.00	74.96	265.04	9759.68	-1870.42	-714.37	712.08	2364.42	Crossed Hardline - 10320.00' MD (188' FSL, 100' FEL)	
15510.00	88.51	267.51	9811.53	-1840.87	-5898.13	5895.88	7550.81	Crossed Section - 15510.00' MD (200' FSL, 0' FEL)	
20019.00	91.53	271.90	9841.63	-1780.97	-10402.42	10400.24	12058.50	End MWD @ 20019.00 MD	
20068.00	91.53	271.90	9840.32	-1779.34	-10451.37	10449.19	12107.49	Prj to Bit @ 20068.00 MD (266' FSL, 723' FWL)	

