

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
LFR Caravan 12-23-24-B4-6H

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354620

5. NAME OF OPERATOR
Javelin Energy Partners Management, LLC

6. OPERATOR PHONE
435-962-9801

7. FIELD NAME
UNDESIGNATED

8. ADDRESS OF OPERATOR
5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039

9. OPERATOR E-MAIL
mcrozier@javelinep.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDED (SPUD RIG)
12/19/2023

16. DATE SPUDED (ROTARY RIG)
01/25/2024

17. DATE TOTAL DEPTH REACHED
03/17/2024

18. DATE COMPLETED/ABANDONED
07/18/2024

19. DATE OF FIRST PROD. / INJ.
PROD:07/18/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
6360 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
6332 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 22201 TVD 11428

25. PLUGGED BACK TOTAL DEPTH
MD 22096 TVD 11428

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1096 FSL	270 FEL	SESE	22	2.0 S	4.0 W	U	558312	4460044
Producing Interval Top	2118 FSL	188 FWL	NWSW	23	2.0 S	4.0 W	U		
Producing Interval Bottom	2153 FSL	289 FEL	NESE	24	2.0 S	4.0 W	U		
Total Depth	2160 FSL	184 FEL	NESE	24	20.0 S	40.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	40.0	J-55	BTC	0	3785		L	Class G Cement	314	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	10890		L	NeoCem	334	2.06	12.5	0	Calculated
									T	NeoCem	200	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	10562	22191		L	Halcem	219	1.5	14.8	10562	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS							
FR	FORMATION NAME		TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER - UPPER		5563	5544	Sandstone, Shale		
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
2	MAHOGANY BENCH		7531	7482	Sandstone, Shale		
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
3	GREEN RIVER - LOWER		8997	8930	Sandstone, Shale, Oil		
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
4	CASTLE PEAK		10738	10654	Sandstone, Shale, Oil		
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
5	UTELAND BUTTE		10796	10712	Sandstone, Shale, Oil		
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	11984	22096			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
5	11984	22096	07/18/2024	07/27/2024	24		2593	Flowing
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	1038	43.0
	978	1015	1190	978	1015	1190		

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
5	WATER	11984	22096	05/25/2024	06/14/2024	31,219,943 lbs 100 mesh, 521,967 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒
SUBMITTED PDF LOGS	
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	
SUBMITTED LAS LOGS	
MEASURED WHILE DRILLING	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	09/17/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

LFR CARAVAN 12-23-24-B4-6H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	21,947	22,096	18	0.4	547,679			10,183
2	21,769	21,918	18	0.4	547,523			9,376
3	21,591	21,740	18	0.4	546,943			9,454
4	21,413	21,562	18	0.4	547,664			9,770
5	21,235	21,384	18	0.4	547,441			9,598
6	21,057	21,207	18	0.4	547,130			9,644
7	20,879	21,029	18	0.4	547,461			9,081
8	20,701	20,851	18	0.4	547,255			9,514
9	20,524	20,673	18	0.4	547,284			9,074
10	20,346	20,495	18	0.4	547,991			9,422
11	20,168	20,317	18	0.4	547,522			9,337
12	19,990	20,139	18	0.4	547,553			9,277
13	19,812	19,961	18	0.4	547,119			9,441
14	19,634	19,783	18	0.4	547,358			9,178
15	19,456	19,605	18	0.4	547,352			9,200
16	19,278	19,427	18	0.4	548,172			9,252
17	19,100	19,250	18	0.4	547,362			9,787
18	18,922	19,072	18	0.4	547,471			9,228
19	18,745	18,894	18	0.4	547,453			9,177
20	18,567	18,716	18	0.4	547,147			9,958
21	18,389	18,538	18	0.4	548,224			9,436
22	18,211	18,360	18	0.4	547,834			9,171
23	18,033	18,182	18	0.4	547,217			9,095
24	17,855	18,004	18	0.4	547,710			8,926
25	17,677	17,826	18	0.4	547,707			9,165
26	17,499	17,648	18	0.4	548,525			8,845
27	17,321	17,471	18	0.4	547,566			14,310
28	17,143	17,293	18	0.4	547,503			8,919
29	16,966	17,115	18	0.4	547,396			8,562
30	16,788	16,937	18	0.4	547,365			8,387
31	16,610	16,759	18	0.4	547,621			9,190
32	16,432	16,581	18	0.4	547,290			8,622
33	16,254	16,403	18	0.4	547,688			8,339
34	16,076	16,225	18	0.4	547,462			9,004
35	15,898	16,047	18	0.4	547,075			8,902
36	15,720	15,869	18	0.4	547,716			11,315
37	15,542	15,692	18	0.4	550,961			8,461
38	15,364	15,514	18	0.4	547,655			8,365
39	15,187	15,336	18	0.4	548,020			8,907
40	15,009	15,158	18	0.4	548,080			8,943
41	14,831	14,980	18	0.4	547,511			8,793
42	14,653	14,802	18	0.4	547,867			8,862
43	14,475	14,624	18	0.4	547,515			8,727

44	14,297	14,446	18	0.4	547,474			8,364
45	14,119	14,268	18	0.4	547,391			8,530
46	13,941	14,090	18	0.4	547,538			8,419
47	13,763	13,913	18	0.4	547,690			8,956
48	13,585	13,735	18	0.4	547,487			8,909
49	13,408	13,557	18	0.4	547,635			8,220
50	13,230	13,379	18	0.4	547,574			8,175
51	13,052	13,201	18	0.4	555,113			9,009
52	12,874	13,023	18	0.4	545,511			8,478
53	12,696	12,845	18	0.4	547,684			8,197
54	12,518	12,667	18	0.4	547,976			8,609
55	12,340	12,489	18	0.4	546,733			8,704
56	12,162	12,311	18	0.4	547,818			10,972
57	11,984	12,134	18	0.4	547,931			8,228



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 12-23-24-B4-6H			API/UWI 4301354620		County Duchesne	State/Province Utah
Job Category Drilling			Primary Job Type Drilling			Start Date 1/19/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
1/19/2024 20:30	1/20/2024 05:00	8.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	RIG DOWN & MOVE OUT. 40% RIGGED DOWN, 10% MOVED.	
1/20/2024 05:00	1/21/2024 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	MOVE BACKYARD AND RIG UP. 80% RIGGED DOWN, 80% MOVED IN, 30% RIGGED UP.	
1/21/2024 05:00	1/22/2024 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	100% RIGGED DOWN. 100% MOVED IN. 55% RIGGED UP. BOILER STARTED.	
1/22/2024 05:00	1/23/2024 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	CONTINUE RIGGING UP. CHANGE OUT ANNULAR FROM 10K TO 5K. MOVE MUD PRODUCTS. INSTALL DERRICK. RAISE DERRICK @ 18:30 HRS. RAISE SUB @ 23:00 HRS.	
1/23/2024 05:00	1/23/2024 17:00	12.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	INSTALL WIND WALLS. HOOK UP ELECTRIC LINES TO FLOOR. FOUND FAULT IN 5 LEADS GOING TO DRAWWORKS. CHANGE OUT. FINISH ANNULAR CHANGE. INSTALL FLOW LINE SKID. CRANE & ALL TRUCKS RELEASE @ 15:00 HRS	
1/23/2024 17:00	1/24/2024 05:00	12.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	RU WATER/ STEAM CIRCULATING SYSTEM, COMPLETE BACK YARD ELECTRIC, RUN AND TEST OUT OF ALL TRACTION MOTORS, AND RIG EQUIPMENT. STILL TROUBLE SHOOTING ELECTRICAL WITH ONSITE	
1/24/2024 05:00	1/24/2024 18:00	13.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	RUN OUT TOP DRIVE FOUND FAULT IN LEADS. CHANGE OUT 4 LEADS ON TOP DRIVE. FINISH RUNNING OUT EQUIPMENT ALL TEST GOOD. PERFORM WALK AROUND. ACCEPT RIG @ 18:00 HRS ON 1-24-24.	
1/24/2024 18:00	1/24/2024 23:00	5.00	Mobilization, Rig Mob	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	128.0	128.0	NIPPLE UP ANNULAR & RISER W/ ROTATING HEAD. HOOK UP FLOW LINE, INSTALL TURN BUCKLES.	
1/24/2024 23:00	1/25/2024 03:00	4.00	Mobilization, Rig Mob	Rig Service	RIGSVC	PT	128.0	128.0	CHANGE OUT TD SAVER SUB. CHANGE OUT TD WASH PIPE.	
1/25/2024 03:00	1/25/2024 05:00	2.00	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU BHA. MM (7/8 4.0 STG) BIT (BAKER 506). SCRIBE AND TEST MWD.	
1/25/2024 05:00	1/25/2024 09:30	4.50	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	FINISH PICKING UP 8" DC AND FIXING SMALL LEAKS ON FLOW LINE.	
1/25/2024 09:30	1/25/2024 10:49	1.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	483.0	SPUD WELL ON 1-25-24 @ 09:30 AM. DRILL SURFACE ROTATE F/ 128' - T/ 483' 355' @ 266 FPH. 600 GPM 50 RPM, 1600 PSI, 300 DIFF, 5K TORQUE.	
1/25/2024 10:49	1/25/2024 11:00	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	483.0	504.0	SLIDE 483' - 504' 21' @ 126 FPH. 750 GPM, 200 DIFF	
1/25/2024 11:00	1/25/2024 11:40	0.67	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	504.0	664.0	ROTATE 504' - 664' 160' @ 240 FPH. 850 GPM, 2500 PSI, 650 DIFF, 80 RPM, 8500 TORQUE.	
1/25/2024 11:40	1/25/2024 11:47	0.12	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	664.0	689.0	SLIDE 664' - 689' 25' @ 215 FPH. 850 GPM. 200 DIFF.	
1/25/2024 11:47	1/25/2024 12:47	1.00	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	689.0	929.0	ROTATE 689' - 929' 240' @ 240 FPH. 850 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/25/2024 12:47	1/25/2024 12:55	0.13	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	929.0	954.0	SLIDE 929' - 954' 25' @ 188 FPH. 850 GPM, 200 DIFF	
1/25/2024 12:55	1/25/2024 14:38	1.72	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	954.0	1,391.0	ROTATE 954' - 1,391' 437' @ 255 FPH. 850 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/25/2024 14:38	1/25/2024 14:49	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,391.0	1,418.0	SLIDE 1,391' - 1,418' 27' @ 147 FPH. 850 GPM, 200 DIFF	
1/25/2024 14:49	1/25/2024 15:33	0.73	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,418.0	1,577.0	ROTATE 1,418' - 1,577' 159' @ 217 FPH. 850 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/25/2024 15:33	1/25/2024 15:46	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,577.0	1,608.0	SLIDE 1,577' - 1,608' 31' @ 143 FPH. 850 GPM, 200 DIFF	
1/25/2024 15:46	1/25/2024 20:05	4.32	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,608.0	2,435.0	ROTATE 1,608' - 2,435' 827' @ 191 FPH. 800 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/25/2024 20:05	1/25/2024 20:31	0.43	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,435.0	2,449.0	SLIDE 2,435' - 2,449' 14' @ 32 FPH. 850 GPM, 200 DIFF	
1/25/2024 20:31	1/25/2024 22:47	2.27	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,449.0	2,904.0	ROTATE 2,449' - 2,904' 455' @ 200 FPH. 800 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/25/2024 22:47	1/25/2024 23:19	0.53	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,904.0	2,941.0	SLIDE 2,904' - 2,941' 37' @ 69 FPH. 850 GPM, 200 DIFF	
1/25/2024 23:19	1/26/2024 05:00	5.68	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,941.0	3,701.0	ROTATE 2,941' - 3,701' 760' @ 133 FPH. 800 GPM, 2500 PSI, 650 DIFF, 80 RPM.	
1/26/2024 05:00	1/26/2024 05:49	0.83	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	3,701.0	3,785.0	ROTATE 3,701' - 3,785' 84' @ 101 FPH. 800 GPM, 2500 PSI, 650 DIFF, 80 RPM.	



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
1/26/2024 05:49	1/26/2024 07:04	1.25	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRC HOLE CLEAN PUMP HI VIS SWEEPS. SHAKERS CLEAN. FLOW CHECK - WELL STATIC
1/26/2024 07:04	1/26/2024 13:15	6.17	Surface, Casing	Tripping	TRIP	PT	3,785.0	3,785.0	POOH. WASH & REAM TIGHT SPOTS FROM 3,100' TO ABOUT 700'.
1/26/2024 13:15	1/26/2024 14:00	0.75	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	RACK BACK DC'S LAYDOWN BIT (1-1) MOTOR LOOKES SOLID.
1/26/2024 14:00	1/26/2024 15:15	1.25	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	PJSM. RIG UP CASING CREW, TONGS & CRT.
1/26/2024 15:15	1/26/2024 22:45	7.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	MAKE UP FLOAT SHOE, 1 JT 9 5/8" 40# BTC J-55 CSG, FLOAT COLLAR, TEST SAME. RUN ADDITION 89 JTS TO BOTTOM. WASH THROUGH RESISTANCE AS NEEDED F/ 2,000' T/ BOTTOM.
1/26/2024 22:45	1/26/2024 23:45	1.00	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRCULATE X1.2 BU 7 BBLS MIN.
1/26/2024 23:45	1/27/2024 02:30	2.75	Surface, Casing	Primary Cementing	PRIMCEM	PT	3,785.0	3,785.0	HELD PJSM. RU CEMENTERS. PUMP 40 BBLS SPACER 8.33PPG. 314 BBLS 12 PPG LEAD 665 SKS 2.66 YLD. 88 BBLS 14.5 PPG TAIL 345 SKS 1.43 YLD. DROPPED WIPER PLUG. DISPLACED WITH 280 BBLS H2O. BUMP PLUG @ 02:12 HRS 1/27/24. HELD 3 MIN BLED BACK 2 BBL. LANDED PSI 1,520 PRIOR TO LAND 1,020 PSI. 83 BBLS CEMENT BACK TO SURFACE. RD CEMENTERS. BLOW DOWN MUD LINES. CIRC OUT FLOW LINES.
1/27/2024 02:30	1/27/2024 03:30	1.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	NIPPLE DOWN DIVERTER.
1/27/2024 03:30	1/27/2024 04:30	1.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	ROUGH CUT 9 5/8" CASING. WELL SUSPENDED @ 04:30 MST 1/27/24.
3/2/2024 02:30	3/2/2024 03:30	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	3,785.0	3,785.0	WALK RIG OVER WELL CENTER.
3/2/2024 03:30	3/2/2024 04:00	0.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	3,785.0	3,785.0	SET BOP DOWN. TIGHETEN BOLTS & TURNBUKLES. INSTALL FLOW LINE
3/2/2024 04:00	3/2/2024 05:00	1.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	3,785.0	3,785.0	BREAK TEST BOPE 250-5000 PSI 10 MIN EACH.
3/2/2024 05:00	3/2/2024 05:30	0.50	Surface, Casing	Test Casing	TESTCAS	PT	3,785.0	3,785.0	TEST CASING 1500 PSI 30 MIN
3/2/2024 05:30	3/2/2024 06:30	1.00	Surface, Casing	Rig Repair - Top Drive / Rotary	RRTOP	NPT – Rig Component		3,785.0	FIX SERVICE LOOP
3/2/2024 06:30	3/2/2024 08:30	2.00	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT		3,785.0	CUT AND SLIP DRILL LINE.
3/2/2024 08:30	3/2/2024 09:00	0.50	Surface, Casing	Rig Service	RIGSVC	PT		3,785.0	CHANGE PUMP SENSOR
3/2/2024 09:00	3/2/2024 10:30	1.50	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT		3,785.0	PU BHA BIT (REED TKC66) MM (1.83 NBS 7/8 8.5) SCRIBE AND TEST.
3/2/2024 10:30	3/2/2024 12:30	2.00	Surface, Casing	Tripping	TRIP	PT		3,785.0	TIH T/ 3700' MONITOR RETURNS BACK TO ACTIVE.
3/2/2024 12:30	3/2/2024 13:30	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT		3,785.0	DRILL F.E. FLOAT @ 3735' SHOE @ 3780' 10' NEW/ RAT HOLE.
3/2/2024 13:30	3/2/2024 14:00	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT		3,785.0	FIT TEST. 12.5 MWE 9.8 AMW PSI 531 3785 TVD.
3/2/2024 14:00	3/2/2024 14:21	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,785.0	3,850.0	ROTATE 3,785' - 3,850' 65' @ 185 FPH. 650 GPM, 50 RPM, 4-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 14:21	3/2/2024 14:45	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,850.0	3,877.0	SLIDE 3,850' - 3,877' 27' @ 67 FPH. 650 GPM 150-300 DIFF.
3/2/2024 14:45	3/2/2024 15:06	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,877.0	3,947.0	ROTATE 3,877' - 3,947' 70' @ 200 FPH. 700 GPM, 50 RPM, 7-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 15:06	3/2/2024 15:42	0.60	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		3,975.0	SLIDE 3,947' - 3,975' 28' @ 46 FPH. 650 GPM 150-300 DIFF.
3/2/2024 15:42	3/2/2024 16:06	0.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,975.0	4,042.0	ROTATE 3,975' - 4,042' 67' @ 167 FPH. 700 GPM, 50 RPM, 7-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/2/2024 16:06	3/2/2024 16:31	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,042.0	4,069.0	SLIDE 4,042' - 4,069' 27' @ 62 FPH. 700 GPM 150-300 DIFF.
3/2/2024 16:31	3/2/2024 16:57	0.42	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,137.0	ROTATE 4,069' - 4,137' 68' @ 163 FPH. 700 GPM, 50 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 16:57	3/2/2024 17:19	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,137.0	4,162.0	SLIDE 4,137' - 4,162' 25' @ 68 FPH. 700 GPM 150-300 DIFF.
3/2/2024 17:19	3/2/2024 19:46	2.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,162.0	4,512.0	ROTATE 4,162' - 4,512' 350' @ 143 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 19:46	3/2/2024 20:04	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,512.0	4,527.0	SLIDE 4,512' - 4,527' 15' @ 50 FPH. 675 GPM 150-300 DIFF.
3/2/2024 20:04	3/2/2024 20:33	0.48	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,527.0	4,607.0	ROTATE 4,527' - 4,607' 80' @ 165 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 20:33	3/2/2024 20:55	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,607.0	4,629.0	SLIDE 4,607' - 4,629' 22' @ 57 FPH. 675 GPM 150-300 DIFF.
3/2/2024 20:55	3/2/2024 21:45	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,629.0	4,797.0	ROTATE 4,629' - 4,797' 168' @ 202 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 21:45	3/2/2024 22:13	0.47	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,797.0	4,825.0	SLIDE 4,797' - 4,825' 28' @ 60 FPH. 675 GPM 150-300 DIFF.
3/2/2024 22:13	3/2/2024 22:27	0.23	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,825.0	4,881.0	ROTATE 4,825' - 4,881' 56' @ 240 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/2/2024 22:27	3/3/2024 00:19	1.87	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT – Rig Component	4,881.0	4,881.0	UNABLE TO BREAK OUT OF CONNECTION. TRY SEVERAL TIMES. BREAK OUT OF SAVER SUB, PULL OUT SINGLE & USE DOUBLE LINE PULL ON TONGS TO BREAK OFF SINGLE. BOX IN GOOD SHAPE. PICK UP NEW SINGLE. CHANGE SAVER SUB.
3/3/2024 00:19	3/3/2024 01:18	0.97	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,881.0	5,082.0	ROTATE 4,881' - 5,082' 201' @ 208 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 01:18	3/3/2024 01:43	0.42	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,082.0	5,109.0	SLIDE 5,082' - 5,109' 27' @ 65 FPH. 675 GPM 150-300 DIFF.
3/3/2024 01:43	3/3/2024 03:00	1.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,109.0	5,364.0	ROTATE 5,109' - 5,364' 255' @ 199 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 03:00	3/3/2024 03:28	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,364.0	5,394.0	SLIDE 5,364' - 5,394' 30' @ 62 FPH. 675 GPM 150-300 DIFF.
3/3/2024 03:28	3/3/2024 04:24	0.93	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,394.0	5,556.0	ROTATE 5,394' - 5,556' 162' @ 174 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 04:24	3/3/2024 04:59	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	pt	5,556.0	5,591.0	SLIDE 5,556' - 5,591' 35' @ 60 FPH. 675 GPM 150-300 DIFF.
3/3/2024 05:00	3/3/2024 06:37	1.62	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,591.0	5,844.0	ROTATE 5,591' - 5,844' 253' @ 156 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 06:37	3/3/2024 07:15	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,873.0	5,873.0	SLIDE 5,844' - 5,873' 29' @ 45 FPH. 675 GPM 150-300 DIFF.
3/3/2024 07:15	3/3/2024 08:13	0.98	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,873.0	6,033.0	ROTATE 5,873' - 6,033' 160' @ 162 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 08:13	3/3/2024 08:57	0.73	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,033.0	6,065.0	SLIDE 6,033' - 6,065' 32' @ 44 FPH. 675 GPM 150-300 DIFF.
3/3/2024 08:57	3/3/2024 10:59	2.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,065.0	6,413.0	ROTATE 6,065' - 6,413' 348' @ 171 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 10:59	3/3/2024 11:41	0.70	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,413.0	6,448.0	SLIDE 6,413' - 6,448' 35' @ 50 FPH. 675 GPM 150-300 DIFF.
3/3/2024 11:41	3/3/2024 12:40	0.98	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,448.0	6,604.0	ROTATE 6,448' - 6,604' 156' @ 158 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 12:40	3/3/2024 13:38	0.97	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,604.0	6,641.0	SLIDE 6,604' - 6,641' 37' @ 38 FPH. 675 GPM 150-300 DIFF.
3/3/2024 13:38	3/3/2024 14:33	0.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,641.0	6,793.0	ROTATE 6,641' - 6,793' 152' @ 165 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 14:33	3/3/2024 15:54	1.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,793.0	6,828.0	SLIDE 6,793' - 6,828' 35' @ 25 FPH. 675 GPM 150-300 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/3/2024 15:54	3/3/2024 16:54	1.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,828.0	6,969.0	ROTATE 6,828' - 6,969' 141' @ 141 FPH. 675 GPM, 80 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 16:54	3/3/2024 17:15	0.35	Intermediate, Drill Vertical	Circulate	CIRC	PT	6,969.0	6,969.0	CIRCULATE SLUFF OFF OUT. RECOVERED 3" X 2" PIECES. RAISED MW T/ 10.3 PPG.
3/3/2024 17:15	3/3/2024 20:01	2.77	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,969.0	7,265.0	ROTATE 6,969' - 7,265' 296' @ 107 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 20:01	3/3/2024 21:16	1.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,265.0	7,301.0	SLIDE 7,265' - 7,301' 36' @ 29 FPH. 625 GPM 150-300 DIFF.
3/3/2024 21:16	3/3/2024 21:45	0.48	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,301.0	7,360.0	ROTATE 7,301' - 7,360' 59' @ 122 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/3/2024 21:45	3/3/2024 23:06	1.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,360.0	7,396.0	SLIDE 7,360' - 7,396' 36' @ 27 FPH. 625 GPM 150-300 DIFF.
3/3/2024 23:06	3/4/2024 02:22	3.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,396.0	7,739.0	ROTATE 7,396' - 7,739' 343' @ 105 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 02:22	3/4/2024 03:54	1.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,739.0	7,769.0	SLIDE 7,739' - 7,769' 30' @ 20 FPH. 625 GPM 150-300 DIFF.
3/4/2024 03:54	3/4/2024 05:00	1.09	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,769.0	7,850.0	ROTATE 7,769' - 7,850' 81' @ 75 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 05:00	3/4/2024 06:46	1.77	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,850.0	8,022.0	ROTATE 7,850' - 8,022' 172' @ 98 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 06:46	3/4/2024 08:25	1.65	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,022.0	8,059.0	SLIDE 8,022' - 8,059' 37' @ 23 FPH. 625 GPM 150-300 DIFF.
3/4/2024 08:25	3/4/2024 09:01	0.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,059.0	8,118.0	ROTATE 8,059' - 8,118' 59' @ 98 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 09:01	3/4/2024 10:00	0.98	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,118.0	8,134.0	SLIDE 8,118' - 8,134' 16' @ 16 FPH. 625 GPM 150-300 DIFF.
3/4/2024 10:00	3/4/2024 10:42	0.70	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT – Mud Pumps	8,134.0	8,134.0	2 MUD PUMPS DOWN AT THE SAME TIME. UNABLE TO PUMP AT RATE.
3/4/2024 10:42	3/4/2024 12:04	1.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,134.0	8,309.0	ROTATE 8,134' - 8,309' 175' @ 126 FPH. 625 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 12:04	3/4/2024 13:28	1.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,309.0	8,346.0	SLIDE 8,309' - 8,346' 37' @ 26 FPH. 625 GPM 150-300 DIFF.
3/4/2024 13:28	3/4/2024 15:30	2.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,346.0	8,590.0	ROTATE 8,346' - 8,590' 244' @ 120 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 15:30	3/4/2024 16:56	1.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,590.0	8,626.0	SLIDE 8,590' - 8,626' 36' @ 25 FPH. 625 GPM 150-300 DIFF.
3/4/2024 16:56	3/4/2024 18:07	1.18	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,626.0	8,774.0	ROTATE 8,626' - 8,774' 148' @ 125 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/4/2024 18:07	3/4/2024 19:11	1.07	Intermediate, Drill Vertical	Circulate	CIRC	PT	8,774.0	8,774.0	CIRC BU. WEIGHT UP TO 10.5 PPG. FLOW CHECK - WELL STATIC.
3/4/2024 19:11	3/4/2024 23:59	4.80	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,774.0	8,774.0	POOH. HOLE CLEAN. FLOW CHECK BHA - STATIC.
3/4/2024 23:59	3/5/2024 01:29	1.50	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	8,774.0	8,774.0	CHANGE OUT BHA. PU NEW MOTOR (5/6 8.3 8.25 NBS), BIT (TAUREX TXT616)
3/5/2024 01:29	3/5/2024 02:19	0.83	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	8,774.0	8,774.0	SERVICE RIG & TOP DRIVE. CHANGE GRABBER BOX DIES.
3/5/2024 02:19	3/5/2024 05:00	2.68	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,774.0	8,774.0	TRIP IN HOLE WITH NEW BHA.
3/5/2024 05:00	3/5/2024 07:00	2.00	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,774.0	8,774.0	TIH T/ 8680' WASH DOWN LAST STAND WELL STATIC.
3/5/2024 07:00	3/5/2024 07:16	0.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		8,788.0	ROTATE 8,774' - 8,788' 14' @ 52 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 07:16	3/5/2024 08:20	1.07	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		8,798.0	SLIDE 8,788' - 8,798' 10' @ 9 FPH. 600 GPM 150-300 DIFF.
3/5/2024 08:20	3/5/2024 09:22	1.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		8,910.0	ROTATE 8,798' - 8,910' 112' @ 108 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 09:22	3/5/2024 10:50	1.47	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,910.0	8,942.0	SLIDE 8,910' - 8,942' 32' @ 21 FPH. 600 GPM 150-300 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/5/2024 10:50	3/5/2024 11:42	0.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		9,064.0	ROTATE 8,942' - 9,064' 122' @ 140 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 11:42	3/5/2024 13:42	2.00	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,064.0	9,101.0	SLIDE 9,064' - 9,101' 37' @ 19 FPH. 600 GPM 150-300 DIFF.
3/5/2024 13:42	3/5/2024 14:39	0.95	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		9,255.0	ROTATE 9,101' - 9,255' 154' @ 162 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 14:39	3/5/2024 16:22	1.72	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,255.0	9,297.0	SLIDE 9,255' - 9,297' 42' @ 24 FPH. 600 GPM 150-300 DIFF.
3/5/2024 16:22	3/5/2024 16:36	0.22	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,297.0	9,338.0	ROTATE 9,297' - 9,338' 41' @ 189 FPH. 600 GPM, 70 RPM, 8-16K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 16:36	3/5/2024 17:10	0.57	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	9,338.0	9,338.0	SERVICE RIG AND TDU.
3/5/2024 17:10	3/5/2024 17:46	0.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,338.0	9,445.0	ROTATE 9,338' - 9,445' 107' @ 178 FPH. 600 GPM, 70 RPM, 17-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 17:46	3/5/2024 19:41	1.92	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,445.0	9,486.0	SLIDE 9,445' - 9,486' 41' @ 21 FPH. 600 GPM 150-300 DIFF.
3/5/2024 19:41	3/5/2024 20:51	1.16	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,486.0	9,631.0	ROTATE 9,486' - 9,631' 145' @ 125 FPH. 610 GPM, 70 RPM, 18-22K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/5/2024 20:51	3/5/2024 23:15	2.41	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,631.0	9,673.0	SLIDE 9,631' - 9,673' 42' @ 17 FPH. 625 GPM 150-300 DIFF.
3/5/2024 23:15	3/6/2024 01:20	2.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,673.0	9,913.0	ROTATE 9,673' - 9,913' 240' @ 115 FPH. 625 GPM, 70 RPM, 18-22K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/6/2024 01:20	3/6/2024 03:25	2.08	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,913.0	9,957.0	SLIDE 9,913' - 9,957' 44' @ 20 FPH. 625 GPM 150-300 DIFF. WEIGHT UP ACTIVE TO 10.4 DUE TO INCREASE IN BACKGROUND GAS.
3/6/2024 03:25	3/6/2024 04:10	0.75	Intermediate, Drill Vertical	Directional Tool Failure	DIRFAIL	NPT	9,957.0	9,957.0	TROUBLESHOOT MWD. MWD COMPUTERS WON'T SYNC, UNABLE TO LOG GAMMA 9,957' - 10,029'. REPAIRED CONNECTION, RE-LOGGED 10,000' - 10,029'
3/6/2024 04:10	3/6/2024 05:00	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,957.0	10,097.0	ROTATE 9,957' - 10,097' 140' @ 129 FPH. 625 GPM, 70 RPM, 18-22K TORQUE, 500-1100 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
3/6/2024 05:00	3/6/2024 10:03	5.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	10,097.0	10,890.0	ROTATE 10,097' - 10,890' 793' @ 157 FPH. 625 GPM, 70 RPM, 18-22K TORQUE, 500-1100 DIFF.
3/6/2024 10:03	3/6/2024 12:04	2.03	Intermediate, Casing	Circulate	CIRC	PT	10,890.0	10,890.0	CIRC HOLE CLEAN & INCREASED MW 10.4 - 10.7 PPG. FC, WELL STATIC. PUMPED SLUG.
3/6/2024 12:04	3/6/2024 13:00	0.92	Intermediate, Casing	Tripping	TRIP	PT		10,890.0	PULLED TO 10,248', TIGHT 350 -400K, NEUTRAL WT 250K.
3/6/2024 13:00	3/6/2024 13:40	0.67	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT		10,890.0	REAMED TO BTM WITH 500 GPM, 70 RPM.
3/6/2024 13:40	3/6/2024 14:36	0.93	Intermediate, Casing	Circulate	CIRC	PT		10,890.0	CIRCULATE BTMS UP, MAX GAS 4,800 UINTS, NO PUSH. NORMAL CUTTINGS AT SHAKERS.
3/6/2024 14:36	3/6/2024 15:00	0.40	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT		10,890.0	BACKREAMED TO 10,508'.
3/6/2024 15:00	3/6/2024 20:00	5.00	Intermediate, Casing	Tripping	TRIP	PT	10,890.0	10,890.0	POOH TO BHA.
3/6/2024 20:00	3/6/2024 20:30	0.50	Intermediate, Casing	Rig Service	RIGSVC	PT	10,890.0	10,890.0	RIG SERVICE. CHANGE OUT ST-80 DIES.
3/6/2024 20:30	3/6/2024 22:30	2.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,890.0	10,890.0	LAY DOWN HWT & BHA. BIT 1/1. MOTOR IN FAIR CONDITION,
3/6/2024 22:30	3/7/2024 05:00	6.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,890.0	10,890.0	PJSM. RU CASING HANDLING TOOLS. MU SHOETRACK. RUN 7" CASING TO 7,026'.
3/7/2024 05:00	3/7/2024 08:30	3.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,890.0	10,890.0	RAN TOTAL OF 263 JTS 7" 29# XP-P110 BTC CASING 7,026' - 10,851', MU LANDING JOINT WITH HANGER & WASHED TO BTM. NO HOLE ISSUES OBSERVED.
3/7/2024 08:30	3/7/2024 09:40	1.17	Intermediate, Casing	Circulate	CIRC	PT	10,890.0	10,890.0	CIRCULATE BOTTOMS UP, MAX GAS 7,957 UNITS.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/7/2024 09:40	3/7/2024 12:40	3.00	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,890.0	10,890.0	RU & TESTED LINES. PUMPED 30 BBLS FW, 40 BBLS 11 PPG TUNED PRIME SPACER, 910 SACKS (334 BBLS) 12.5 PPG LEAD @ 2.06 YIELD. 625 SACKS (201 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 402 BBLS FW @ 8-5 BPM, LANDED PLUG @ 12:32 HRS 3/07/24 WITH 2,100 PSI. 1,700 PSI PRIOR. RETURNS REDUCED TO ROUGHLY 20% 230 BBLS INTO DISPLACEMENT. EST TOC BASED OFF LIFT PRESSURE 1,965'. RD HES.
3/7/2024 12:40	3/7/2024 14:00	1.33	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,890.0	10,890.0	FLUSH STACK. LD LANDING JOINT. INSTALLED & TESTED PACK-OFF TO 10K. LD RUUNING TOOL.
3/7/2024 14:00	3/7/2024 15:00	1.00	Intermediate, Casing	Other Activities	OTHER	PT	10,890.0	10,890.0	CHANGE TDU SAVER SUB TO 4" XT-39.
3/7/2024 15:00	3/7/2024 21:00	6.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	10,890.0	10,890.0	TEST BOPE 250-10,000 PSI 10 MIN EACH. TESTED ANNULAR 250-3,000 PSI 10 MIN EACH. TESTED CASING 2500 PSI, 30 MIN.
3/7/2024 21:00	3/7/2024 23:00	2.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,890.0	10,890.0	PU BHA. BAKER DD405WS, 2.0 FBH 6/7 10.0. SURFACE TEST MWD. NOTICED MOTOR DRAINED FROM HOUSING AND TURNED BY HAND. LD MOTOR. PU & SCRIBE NEW MOTOR.
3/7/2024 23:00	3/8/2024 01:55	2.92	Intermediate, Casing	Tripping	TRIP	PT	10,890.0	10,890.0	TIH. PU & TEST AGITATOR, 630 PSI PRESSURE LOSS. TIH TO 6,321'. CONDITION MUD, WEIGHT UP ACTIVE TO 12.5 PPG
3/8/2024 01:55	3/8/2024 02:55	1.00	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT	10,890.0	10,890.0	CHANGE OUT ST-80 HYDRAULIC HOSE
3/8/2024 02:55	3/8/2024 04:45	1.83	Intermediate, Casing	Tripping	TRIP	PT	10,890.0	10,890.0	TIH 6,321' - 10,741'
3/8/2024 04:45	3/8/2024 05:00	0.25	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,890.0	10,890.0	CUT AND SLIP DRILLING LINE.
3/8/2024 05:00	3/8/2024 06:00	1.00	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,890.0	10,890.0	SLIP AND CUT DRILLING LINE.
3/8/2024 06:00	3/8/2024 07:40	1.68	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	10,890.0	10,890.0	DRILL FLOAT EQUIPMENT & SHOE TRACK. DRILL 10' NEW FORMATION.
3/8/2024 07:40	3/8/2024 08:36	0.92	Intermediate, Casing	Circulate	CIRC	PT	10,890.0	10,890.0	CIRCULATE BOTTOMS UP. FIT 15 EMW WITH 12.5 PPG MUD @ 1,407 PSI. GOOD TEST.
3/8/2024 08:36	3/8/2024 09:01	0.43	Production, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	10,890.0	10,950.0	ROTATE 10,890' - 10,950' 60' @ 138 FPH. 300 GPM, 70 RPM, 9-10K TORQUE, 620-840 DIFF. KOP 10,950' BRN 8.4°.
3/8/2024 09:01	3/8/2024 13:15	4.22	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,950.0	11,010.0	SLIDE 10,950' -11,010' 60' @ 14 FPH. 320 GPM 50-150 DIFF. LOST COMPLETE RETURNS.
3/8/2024 13:15	3/8/2024 15:52	2.63	Production, Drill Curve	Lost Circulation Operations	LSTCIRC	NPT	11,010.0	11,010.0	PUMPED 3- 26 PPB LCM SWEEPS, REGAIN FULL RETURNS AFTER FIRST EXITED BIT. BROUGHT PUMPS UP TO DRILLING RATE, FLOW HELD STEADY FOR 10 MIN. LOST COMPLETE RETURNS. MIXXED 30 BBLS 40 PPB LCM PILL & SPOTTED ON BOTTOM. PULLED UP TO SHOE & SQUEEZED INTO FORMATION @ 1.8 BPM WITH 140 PSI. NO SUCCESS.
3/8/2024 15:52	3/8/2024 17:45	1.87	Production, Drill Curve	Lost Circulation Operations	LSTCIRC	NPT		11,010.0	BUILD MUD VOLUME IN ACTIVE & BUILD 85 BBLS, 55 PPB LCM PILL.
3/8/2024 17:45	3/8/2024 20:19	2.58	Production, Drill Curve	Lost Circulation Operations	LSTCIRC	NPT		11,010.0	SPOTTED 85 BBLS, 55 PPB LCM PILL & PERFORMED HESITATION SQUEEZE. @ 1.5 BPM IN 50 PSI INCREMENTS. MAX PRESSURE REACHED, 627 PSI (13.6 EMW). ATTEMPTED TO PRESSURE TO 750 PSI, BROKE DOWN TO 13.1+ EMW.
3/8/2024 20:19	3/8/2024 21:22	1.05	Production, Drill Curve	Other downhole equipment failure	DHEQFAI L	NPT		11,010.0	ATTEMPT TO CIRCULATE. MWD PLUGGED. ATTEMPT TO CLEAR WITH NO SUCCESS.
3/8/2024 21:22	3/9/2024 04:04	6.70	Production, Drill Curve	Tripping	TRIP	NPT	11,010.0	11,010.0	BLOW DOWN MUD LINES & PULL OUT OF HOLE WET.
3/9/2024 04:04	3/9/2024 05:00	0.92	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT	11,010.0	11,010.0	INSPECT BHA. MWD TOOL PLUGGED WITH LCM, 4 JETS IN BIT PLUGGED WITH FORMATION, MOTOR WOULD NOT DRAIN, NO SQUAT. PU NEW MOTOR, MWD AND BIT.
3/9/2024 05:00	3/9/2024 05:55	0.92	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT	11,010.0	11,010.0	PU BHA. MOTOR 2.0 FBH 6/7 10.0, MWD TOOLS, BAKER HUGHES DD405WS
3/9/2024 05:55	3/9/2024 07:39	1.73	Production, Drill Curve	Tripping	TRIP	NPT	11,010.0	11,010.0	TIH TO 2,938'. PU & TESTED AGITATOR (PLUGGED). PU & TESTED NEW AGITATOR.
3/9/2024 07:39	3/9/2024 08:22	0.73	Production, Drill Curve	Circulate	CIRC	NPT	11,010.0	11,010.0	PU & TESTED AGITATOR (PLUGGED). PU & TESTED NEW AGITATOR.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/9/2024 08:22	3/9/2024 12:19	3.95	Production, Drill Curve	Tripping	TRIP	NPT	11,010.0	11,010.0	TIH TO 10,832' BROKE CIRC EVERY 3,000'.
3/9/2024 12:19	3/9/2024 12:52	0.55	Production, Drill Curve	Rig Service	RIGSVC	NPT	11,010.0	11,010.0	SERVICED RIG & TDU.
3/9/2024 12:52	3/9/2024 16:04	3.20	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,010.0	11,080.0	SLIDE 11,010' - 11,080' 70' @ 21 FPH. 225 GPM, 100-380 DIFF.
3/9/2024 16:04	3/9/2024 16:33	0.47	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,080.0	11,113.0	ROTATE 11,080' - 11,113' 33' @ 33 FPH. 250 GPM, 20 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/9/2024 16:33	3/9/2024 17:48	1.25	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,113.0	11,155.0	SLIDE 11,113' - 11,155' 42' @ 33 FPH. 250 GPM, 140-320 DIFF.
3/9/2024 17:48	3/9/2024 18:30	0.70	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,155.0	11,207.0	ROTATE 11,155' - 11,207' 52' @ 74 FPH. 250 GPM, 20 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/9/2024 18:30	3/9/2024 20:10	1.67	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,207.0	11,232.0	SLIDE 11,207' - 11,232' 25' @ 15 FPH. 250 GPM, 140-320 DIFF. LOST FULL RETURNS @ 11,230', PUMPED 20 BBLs OF 36 PPB LCM SWEEP, REGAINED RETURNS. LOST 95 BBLs.
3/9/2024 20:10	3/9/2024 20:30	0.33	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,232.0	11,252.0	ROTATE 11,232' - 11,252' 20' @ 60 FPH. 250 GPM, 20 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/9/2024 20:30	3/9/2024 23:30	3.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,252.0	11,323.0	SLIDE 11,252' - 11,323' 71' @ 24 FPH. 225 GPM, 140-320 DIFF. PUMPED LCM SWEEPS FOR SEEPAGE LOSSES.
3/9/2024 23:30	3/10/2024 00:45	1.25	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,323.0	11,394.0	ROTATE 11,323' - 11,394' 71' @ 57 FPH. 275 GPM, 20 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/10/2024 00:45	3/10/2024 03:45	3.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,394.0	11,448.0	SLIDE 11,394' - 11,448' 54' @ 18 FPH. 275 GPM, 140-320 DIFF. PUMPED LCM SWEEPS FOR SEEPAGE LOSSES.
3/10/2024 03:45	3/10/2024 04:10	0.42	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,448.0	11,490.0	ROTATE 11,448' - 11,490' 42' @ 97 FPH. 250 GPM, 25 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/10/2024 04:10	3/10/2024 05:00	0.83	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,490.0	11,511.0	SLIDE 11,490' - 11,511' 21' @ 25 FPH. 250 GPM, 140-320 DIFF. PUMPED LCM SWEEPS FOR SEEPAGE LOSSES.
3/10/2024 05:00	3/10/2024 05:40	0.67	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,511.0	11,533.0	SLIDE 11,511' - 11,533' 22' @ 33 FPH. 250 GPM, 140-320 DIFF.
3/10/2024 05:40	3/10/2024 06:15	0.58	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		11,582.0	ROTATE 11,533' - 11,582' 49' @ 84 FPH. 250 GPM, 25 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/10/2024 06:15	3/10/2024 09:24	3.15	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,582.0	11,621.0	SLIDE 11,582' - 11,621' 39' @ 12 FPH. 250 GPM, 140-320 DIFF.
3/10/2024 09:24	3/10/2024 09:55	0.52	Production, Drill Curve	Circulate	CIRC	NPT	11,621.0	11,621.0	DOWN LINK MWD.
3/10/2024 09:55	3/10/2024 11:01	1.10	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,621.0	11,644.0	SLIDE 11,621' - 11,644' 23' @ 20 FPH. 225 GPM, 140-320 DIFF.
3/10/2024 11:01	3/10/2024 11:23	0.37	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,644.0	11,673.0	ROTATE 11,644' - 11,673' 29' @ 79 FPH. 225 GPM, 25 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/10/2024 11:23	3/10/2024 11:55	0.53	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,673.0	11,676.0	SLIDE 11,673' - 11,676' 3' @ 5 FPH. 225 GPM, 140-320 DIFF.
3/10/2024 11:55	3/10/2024 12:22	0.45	Production, Drill Curve	Circulate	CIRC	NPT	11,676.0	11,676.0	DOWN LINK MWD.
3/10/2024 12:22	3/10/2024 14:48	2.43	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,676.0	11,744.0	SLIDE 11,676' - 11,744' 68' @ 27 FPH. 225 GPM, 140-320 DIFF.
3/10/2024 14:48	3/10/2024 15:13	0.42	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,744.0	11,770.0	ROTATE 11,744' - 11,770' 26' @ 62 FPH. 225 GPM, 25 RPM, 10-13K TORQUE, 420-1,000 DIFF.
3/10/2024 15:13	3/10/2024 15:53	0.67	Production, Drill Curve	Working Tight Hole or Excessive Reaming	THOLE	NPT	11,770.0	11,770.0	PIPE HANGING UP WHILE SLIDING. WORKED PIPE TO CLEAN HOLE.
3/10/2024 15:53	3/10/2024 16:37	0.73	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,770.0	11,783.0	SLIDE 11,770' - 11,783' 39' @ 12 FPH. 225 GPM, 140-320 DIFF.
3/10/2024 16:37	3/10/2024 21:15	4.63	Production, Drill Curve	Working Tight Hole or Excessive Reaming	THOLE	NPT	11,783.0	11,783.0	PIPE HANGING UP WHILE SLIDING. WORKED PIPE WITH 80 RPM 225GPM TO CLEAN HOLE. OBSERVED BLOCKY SHALE OVER SHAKERS. INCREASED MW TO 12.8. RAN 50% RETURNS OVER BYPASS SCREEN.
3/10/2024 21:15	3/10/2024 21:40	0.42	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,783.0	11,793.0	SLIDE 11,783' - 11,793' 10' @ 24 FPH. 225 GPM, 140-320 DIFF.
3/10/2024 21:40	3/11/2024 00:20	2.67	Production, Drill Curve	Working Tight Hole or Excessive Reaming	THOLE	NPT	11,793.0	11,793.0	PIPE HANGING UP WHILE SLIDING. WORKED PIPE WITH 80 RPM 225GPM TO CLEAN HOLE. PREPARED TO SWAP ACTIVE SYSTEMS. ADDED 10% LCM TO OBM. CONDITIONED OBM, 12.5 PPG.
3/11/2024 00:20	3/11/2024 02:00	1.67	Production, Drill Curve	Circulate	CIRC	PT	11,793.0	11,793.0	SWITCH FROM WBM PITS TO OBM PITS AND DISPLACE HOLE WITH OBM. OFF-BOTTOM TORQUE DECREASED F/9K T/4K AT 80 RPM.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/11/2024 02:00	3/11/2024 03:45	1.75	Production, Drill Curve	Wash & Ream - Routine	WASHR	PT	11,793.0	11,793.0	CIRCULATE BOTTOMS UP AND BACK REAM TIGHT SPOTS 11,720' - 11,730'. 185 - 225 GPM, 70 RPM. HOLE UNLOADED AT BOTTOMS UP, SOME SMALL BLOCKY SHALE, MOSTLY FLAKES. CIRCULATED UNTIL SHAKER CLEANED UP 1.5 BU. NO MUD LOSSES @ 225 GPM.
3/11/2024 03:45	3/11/2024 05:00	1.25	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,793.0	11,820.0	SLIDE 11,793' - 11,820' 20' @ 22 FPH. 225 GPM, 140-420 DIFF.
3/11/2024 05:00	3/11/2024 05:25	0.42	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,820.0	11,861.0	ROTATE 11,820' - 11,861' 41' @ 98 FPH. 250 GPM, 25 RPM, 6-7K TORQUE, 420-1,000 DIFF.
3/11/2024 05:25	3/11/2024 07:47	2.37	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		11,918.0	SLIDE 11,861' - 11,918' 57' @ 24 FPH. 250 GPM, 280-560 DIFF.
3/11/2024 07:47	3/11/2024 07:58	0.18	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,918.0	11,934.0	ROTATE 11,918' - 11,934' 16' @ 87 FPH. 250 GPM, 25 RPM, 9-10K TORQUE, 800-1,100 DIFF.
3/11/2024 07:58	3/11/2024 09:55	1.95	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,934.0	11,969.0	SLIDE 11,934' - 11,969' 35' @ 17 FPH. 250 GPM, 280-560 DIFF. LANDED CURVE 87.5° @ 436.73' E (FTP).
3/11/2024 09:55	3/11/2024 10:58	1.05	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,000.0	12,000.0	SLIDE 11,969' - 12,000' 31' @ 29 FPH. 250 GPM, 280-560 DIFF.
3/11/2024 10:58	3/11/2024 11:33	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,055.0	12,055.0	ROTATE 12,000' - 12,055' 55' @ 94 FPH. 250 GPM, 25 RPM, 9-10K TORQUE, 770-880 DIFF.
3/11/2024 11:33	3/11/2024 11:58	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,055.0	12,071.0	SLIDE 12,055' - 12,071' 16' @ 36 FPH. 250 GPM, 300-560 DIFF.
3/11/2024 11:58	3/11/2024 15:02	3.06	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,071.0	12,595.0	ROTATE 12,071' - 12,595' 524' @ 171 FPH. 250 GPM, 25 RPM, 9-10K TORQUE, 1,000-1,200 DIFF.
3/11/2024 15:02	3/11/2024 15:58	0.93	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,595.0	12,620.0	SLIDE 12,595' -12,620' 25' @ 26 FPH. 250 GPM, 300-580 DIFF.
3/11/2024 15:58	3/11/2024 16:17	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,620.0	12,682.0	ROTATE 12,620' - 12,682' 62' @ 195 FPH. 250 GPM, 25 RPM, 9-10K TORQUE, 1,000-1,200 DIFF.
3/11/2024 16:17	3/11/2024 16:49	0.53	Production, Drill Lateral	Rig Service	RIGSVC	PT	12,682.0	12,682.0	SERVICED RIG & TDU. CLEAN INLINE SCREEN.
3/11/2024 16:49	3/11/2024 17:50	1.02	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,682.0	12,717.0	SLIDE 12,682' -12,717' 35' @ 34 FPH. 250 GPM, 300-580 DIFF.
3/11/2024 17:50	3/11/2024 18:50	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,717.0	12,870.0	ROTATE 12,717' - 12,870' 153' @ 153 FPH. 250 GPM, 80 RPM, 9-10K TORQUE, 1,000-1,200 DIFF.
3/11/2024 18:50	3/11/2024 19:30	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,870.0	12,891.0	SLIDE 12,870' -12,891' 21' @ 32 FPH. 250 GPM, 300-580 DIFF.
3/11/2024 19:30	3/12/2024 01:00	5.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,891.0	13,789.0	ROTATE 12,891' - 13,789' 898' @ 163 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 01:00	3/12/2024 01:35	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,789.0	13,798.0	SLIDE 13,789' -13,799' 10' @ 17 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 01:35	3/12/2024 02:40	1.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,798.0	13,982.0	ROTATE 13,799' - 13,982' 183' @ 169 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 02:40	3/12/2024 03:25	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,982.0	14,003.0	SLIDE 13,982' -14,003' 21' @ 28 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 03:25	3/12/2024 05:00	1.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,003.0	14,131.0	ROTATE 14,003' - 14,131' 128' @ 81 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 05:00	3/12/2024 05:15	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,156.0	SLIDE 14,131' - 14,156' 25' @ 100 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 05:15	3/12/2024 06:25	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,131.0	14,357.0	ROTATE 14,156' - 14,357' 201' @ 172 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 06:25	3/12/2024 06:56	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,369.0	SLIDE 14,357' - 14,369' 12' @ 23 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 06:56	3/12/2024 08:07	1.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,545.0	ROTATE 14,369' - 14,545' 176' @ 148 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 08:07	3/12/2024 08:55	0.80	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,567.0	SLIDE 14,545' - 14,567' 22' @ 27 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 08:55	3/12/2024 11:05	2.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,873.0	ROTATE 14,567' - 14,873' 306' @ 141 FPH. 250 GPM, 80 RPM, 9-11K TORQUE, 1,000-1,200 DIFF.
3/12/2024 11:05	3/12/2024 11:47	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,893.0	SLIDE 14,873' - 14,893' 20' @ 28 FPH. 250 GPM, 300-580 DIFF.
3/12/2024 11:47	3/12/2024 19:00	7.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,900.0	ROTATE 14,893' - 15,900' 1,007' @ 140 FPH. 250 GPM, 80 RPM, 10-13K TORQUE, 1,000-1,200 DIFF.
3/12/2024 19:00	3/12/2024 19:45	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	0.0	15,910.0	SLIDE 15,900' - 15,910' 10' @ 13 FPH. 250 GPM, 100-150 DIFF.
3/12/2024 19:45	3/12/2024 20:10	0.42	Production, Drill Lateral	Circulate	CIRC	PT	10.0	15,910.0	WORK PIPE FOR SLIDE
3/12/2024 20:10	3/12/2024 21:51	1.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,910.0	15,941.0	SLIDE 15,910' - 15,941' 31' @ 18 FPH. 250 GPM, 150-350 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/12/2024 21:51	3/12/2024 22:40	0.83	Production, Drill Lateral	Wash & Ream - Routine	WASHR	PT	15,958.0	15,941.0	REAM STAND 10 TIMES, HOLE WAS SLICK. 250 GPM, 80 RPM,
3/12/2024 22:40	3/13/2024 02:15	3.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,941.0	16,004.0	SLIDE 15,941' - 16,004' 63' @ 18 FPH. 250 GPM, 150-350 DIFF.
3/13/2024 02:15	3/13/2024 02:25	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,004.0	16,032.0	ROTATE 16,004' - 16,032' 28' @ 168 FPH. 250 GPM, 80 RPM, 10-13K TORQUE, 1,000-1,200 DIFF.
3/13/2024 02:25	3/13/2024 02:51	0.42	Production, Drill Lateral	Wash & Ream - Routine	WASHR	PT	16,032.0	16,032.0	REAM STAND 4 TIMES, HOLE WAS SLICK. 250 GPM, 80 RPM,
3/13/2024 02:51	3/13/2024 04:25	1.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,032.0	16,066.0	SLIDE 16,032' - 16,066' 34' @ 21 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 04:25	3/13/2024 04:36	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,066.0	16,086.0	ROTATE 16,066' - 16,086' 20' @ 120 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,200 DIFF.
3/13/2024 04:36	3/13/2024 05:00	0.41	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,086.0	16,095.0	SLIDE 16,086' - 16,095' 9' @ 22 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 05:00	3/13/2024 05:57	0.95	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,095.0	16,120.0	SLIDE 16,095' - 16,120' 25' @ 26 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 05:57	3/13/2024 08:13	2.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		16,322.0	ROTATE 16,120' - 16,322' 202' @ 89 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 08:13	3/13/2024 09:17	1.07	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,322.0	16,345.0	SLIDE 16,322' - 16,345' 23' @ 21 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 09:17	3/13/2024 09:57	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,345.0	16,418.0	ROTATE 16,345' - 16,418' 73' @ 109 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 09:57	3/13/2024 12:05	2.13	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,418.0	16,447.0	SLIDE 16,418' - 16,447' 29' @ 13 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 12:05	3/13/2024 12:43	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,447.0	16,519.0	ROTATE 16,447' - 16,519' 72' @ 113 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 12:43	3/13/2024 14:15	1.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,519.0	16,546.0	SLIDE 16,519' - 16,546' 27' @ 17 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 14:15	3/13/2024 14:45	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,546.0	16,600.0	ROTATE 16,546' - 16,600' 54' @ 108 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 14:45	3/13/2024 16:19	1.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,600.0	16,626.0	SLIDE 16,600' - 16,626' 26' @ 16 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 16:19	3/13/2024 16:49	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,626.0	16,694.0	ROTATE 16,626' -16,694' 68' @ 136 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 16:49	3/13/2024 17:19	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	16,694.0	16,694.0	SERVICED RIG & TDU.
3/13/2024 17:19	3/13/2024 18:00	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,694.0	16,704.0	SLIDE 16,694' - 16,704' 10' @ 15 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 18:00	3/13/2024 18:35	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,704.0	16,761.0	ROTATE 16,704' -16,761' 57' @ 98 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 18:35	3/13/2024 19:05	0.50	Production, Drill Lateral	Circulate	CIRC	PT		16,761.0	WORK PIPE FOR SLIDE
3/13/2024 19:05	3/13/2024 21:30	2.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,787.0	SLIDE 16,761' - 16,787' 26' @ 11 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 21:30	3/13/2024 22:50	1.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,787.0	16,882.0	ROTATE 16,787' -16,882' 95' @ 72 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 22:50	3/13/2024 23:30	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,835.0	16,899.0	SLIDE 16,882' - 16,899' 17' @ 25 FPH. 250 GPM, 300-400 DIFF.
3/13/2024 23:30	3/13/2024 23:55	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,899.0	16,952.0	ROTATE 16,899' -16,952' 53' @ 127 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/13/2024 23:55	3/14/2024 01:00	1.07	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,952.0	16,969.0	SLIDE 16,952' - 16,969' 17' @ 16 FPH. 250 GPM, 300-400 DIFF.
3/14/2024 01:00	3/14/2024 03:45	2.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,969.0	17,167.0	ROTATE 16,969' -17,167' 198' @ 72 FPH. 250 GPM, 80 RPM, 12-16K TORQUE, 1,000-1,300 DIFF.
3/14/2024 03:45	3/14/2024 04:30	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,167.0	17,184.0	SLIDE 17,167' - 17,184' 17' @ 23 FPH. 250 GPM, 300-400 DIFF.
3/14/2024 04:30	3/14/2024 05:00	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,184.0	17,261.0	ROTATE 17,184' -17,261' 77' @ 154 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 1,000-1,300 DIFF.
3/14/2024 05:00	3/14/2024 07:10	2.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,261.0	17,445.0	ROTATE 17,261' -17,445' 184' @ 84 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 07:10	3/14/2024 10:24	3.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,445.0	17,489.0	SLIDE 17,445' - 17,489' 44' @ 13 FPH. 250 GPM, 100-300 DIFF.
3/14/2024 10:24	3/14/2024 11:03	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,489.0	17,543.0	ROTATE 17,489' - 17,543' 54' @ 83 FPH. 250 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 11:03	3/14/2024 11:32	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,543.0	17,547.0	SLIDE 17,543' - 17,547' 4' @ 8 FPH. 275 GPM, 50-200 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/14/2024 11:32	3/14/2024 13:02	1.50	Production, Drill Lateral	Circulate	CIRC	PT	17,547.0	17,547.0	PERFORMED CLEAN UP CYCLE, 1-BU (3.3 LATERAL CAPACITY) TORQUE START 8.3K , FINAL 5.9K.
3/14/2024 13:02	3/14/2024 14:09	1.12	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,547.0	17,573.0	SLIDE 17,547' - 17,573' 26' @ 23 FPH. 275 GPM, 210-440 DIFF.
3/14/2024 14:09	3/14/2024 14:44	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,573.0	17,637.0	ROTATE 17,573' - 17,637' 64' @ 110 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 14:44	3/14/2024 15:53	1.15	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,637.0	17,661.0	SLIDE 17,637' - 17,661' 24' @ 21 FPH. 275 GPM, 210-440 DIFF.
3/14/2024 15:53	3/14/2024 16:22	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,661.0	17,728.0	ROTATE 17,661' - 17,728' 67' @ 138 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 16:22	3/14/2024 16:52	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	17,728.0	17,728.0	SERVICE RIG AND TDU.
3/14/2024 16:52	3/14/2024 17:39	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,728.0	17,794.0	ROTATE 17,728' - 17,794' 66' @ 84 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 17:39	3/14/2024 18:34	0.92	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,794.0	17,802.0	SLIDE 17,794' - 17,802' 8' @ 9 FPH. 275 GPM, 210-440 DIFF.
3/14/2024 18:34	3/14/2024 18:44	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,802.0	17,821.0	ROTATE 17,802' - 17,821' 19' @ 114 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 18:44	3/14/2024 19:24	0.67	Production, Drill Lateral	Circulate	CIRC	PT	17,821.0	17,821.0	DOWNLINK MWD.
3/14/2024 19:24	3/14/2024 20:30	1.09	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,821.0	17,919.0	ROTATE 17,821' - 17,919' 98' @ 90 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 20:30	3/14/2024 21:15	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,919.0	17,931.0	SLIDE 17,919' - 17,931' 12' @ 16 FPH. 275 GPM, 210-440 DIFF.
3/14/2024 21:15	3/14/2024 22:30	1.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,931.0	18,104.0	ROTATE 17,931' - 18,104' 173' @ 138 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,300 DIFF.
3/14/2024 22:30	3/14/2024 23:40	1.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,104.0	18,124.0	SLIDE 18,104' - 18,124' 20' @ 17 FPH. 275 GPM, 210-440 DIFF.
3/14/2024 23:40	3/15/2024 02:30	2.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,124.0	18,481.0	ROTATE 18,134' - 18,481' 357' @ 126 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,200 DIFF.
3/15/2024 02:30	3/15/2024 02:45	0.25	Production, Drill Lateral	Circulate	CIRC	PT	18,539.0	18,481.0	WORK PIPE FOR SLIDE
3/15/2024 02:45	3/15/2024 03:00	0.25	Production, Drill Lateral	Other Trouble	OTHER T R	NPT	18,539.0	18,481.0	TROUBLE SHOOT MWD, REBOOT MWD COMPUTER SYSTEM.
3/15/2024 03:00	3/15/2024 04:40	1.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,481.0	18,509.0	SLIDE 18,484' - 18,509' 25' @ 15 FPH. 275 GPM, 210-440 DIFF.
3/15/2024 04:40	3/15/2024 05:00	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,509.0	18,539.0	ROTATE 18,509' - 18,539' 30' @ 90 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,200 DIFF.
3/15/2024 05:00	3/15/2024 05:49	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,539.0	18,557.0	SLIDE 18,539' - 18,557' 18' @ 21 FPH. 275 GPM, 210-440 DIFF.
3/15/2024 05:49	3/15/2024 06:00	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,557.0	18,574.0	ROTATE 18,557' - 18,574' 17' @ 102 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,200 DIFF.
3/15/2024 06:00	3/15/2024 06:19	0.33	Production, Drill Lateral	Other Activities	OTHER	NPT	18,557.0	18,557.0	RECYCLE PUMPS FOR MWD.
3/15/2024 06:19	3/15/2024 06:45	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,557.0	18,610.0	ROTATE 18,557' - 18,610' 36' @ 86 FPH. 275 GPM, 80 RPM, 12-14K TORQUE, 900-1,200 DIFF.
3/15/2024 06:45	3/15/2024 08:00	1.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,610.0	18,632.0	SLIDE 18,610' - 18,632' 22' @ 17 FPH. 280 GPM, 210-440 DIFF.
3/15/2024 08:00	3/15/2024 09:55	1.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,632.0	18,857.0	ROTATE 18,632' - 18,857' 225' @ 117 FPH. 280 GPM, 80 RPM, 12-14K TORQUE, 900-1,200 DIFF.
3/15/2024 09:55	3/15/2024 11:33	1.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,857.0	18,888.0	SLIDE 18,857' - 18,888' 31' @ 18 FPH. 280 GPM, 210-440 DIFF.
3/15/2024 11:33	3/15/2024 16:01	4.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,888.0	19,398.0	ROTATE 18,888' - 19,398' 510' @ 113 FPH. 280 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/15/2024 16:01	3/15/2024 17:15	1.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,398.0	19,414.0	SLIDE 19,398' - 19,414' 16' @ 13 FPH. 280 GPM, 210-440 DIFF.
3/15/2024 17:15	3/15/2024 19:04	1.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,612.0	19,612.0	ROTATE 19,414' - 19,612' 198' @ 109 FPH. 280 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/15/2024 19:04	3/15/2024 19:45	0.67	Production, Drill Lateral	Rig Service	RIGSVC	PT	19,414.0	19,612.0	SERVICE RIG AND TDU.
3/15/2024 19:45	3/15/2024 20:00	0.25	Production, Drill Lateral	Other Activities	OTHER	NPT	19,612.0	19,612.0	RECYCLE FOR MWD.
3/15/2024 20:00	3/15/2024 21:30	1.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,612.0	19,774.0	ROTATE 19,612' - 19,774' 162' @ 108 FPH. 280 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/15/2024 21:30	3/15/2024 22:00	0.50	Production, Drill Lateral	Other Activities	OTHER	NPT	19,774.0	19,774.0	RECYCLE FOR MWD. CHECK SHOT.
3/15/2024 22:00	3/15/2024 23:55	1.92	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,774.0	19,802.0	SLIDE 19,774' - 19,802' 28' @ 15 FPH. 280 GPM, 210-440 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/15/2024 23:55	3/16/2024 02:45	2.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		20,081.0	ROTATE 19,802' - 20,081' 279' @ 98 FPH. 280 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 02:45	3/16/2024 03:04	0.33	Production, Drill Lateral	Other Activities	OTHER	NPT	19,802.0	20,081.0	RECYCLE FOR MWD.
3/16/2024 03:04	3/16/2024 05:00	1.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,081.0	20,320.0	ROTATE 20,081' - 20,320' 239' @ 125 FPH. 280 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 05:00	3/16/2024 05:19	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,320.0	20,364.0	ROTATE 20,320' - 20,364' 44" @ 132' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 05:19	3/16/2024 05:34	0.25	Production, Drill Lateral	Circulate	CIRC	NPT	20,364.0	20,364.0	RECYCLE PUMPS FOR MWD.
3/16/2024 05:34	3/16/2024 07:21	1.77	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,364.0	20,571.0	ROTATE 20,364' - 20,571' 207' @ 117' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 07:21	3/16/2024 08:58	1.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,571.0	20,595.0	SLIDE 20,571' - 20,595' 24' @ 14 FPH. 260 GPM, 210-440 DIFF.
3/16/2024 08:58	3/16/2024 10:30	1.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,595.0	20,786.0	ROTATE 20,595' - 20,786' 191' @ 124' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 10:30	3/16/2024 10:51	0.35	Production, Drill Lateral	Rig Repair - Circulating System	RRCIRC	NPT	20,786.0	20,786.0	CHANGE OUT 2" ON STANDPIPE.
3/16/2024 10:51	3/16/2024 14:28	3.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,786.0	21,138.0	ROTATE 20,786' - 21,138' 352' @ 96' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 14:28	3/16/2024 16:04	1.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	21,138.0	21,152.0	SLIDE 21,138' - 21,152' 14' @ 8 FPH. 260 GPM, 210-440 DIFF.
3/16/2024 16:04	3/16/2024 16:30	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,152.0	21,209.0	ROTATE 21,152' - 21,209' 57' @ 136' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 16:30	3/16/2024 17:00	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	21,209.0	21,209.0	SERVICED RIG & TDU.
3/16/2024 17:00	3/16/2024 18:45	1.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	21,209.0	21,219.0	SLIDE 21,209' - 21,219' 10' @ 6 FPH. 260 GPM, 210-440 DIFF.
3/16/2024 18:45	3/16/2024 20:05	1.34	Production, Drill Lateral	Circulate	CIRC	PT	21,219.0	21,219.0	CLEAN-UP CYCLE. 265 GPM, 80 RPM, WORK PIPE 100 FPM, 1X BOTTOMS-UP, 2K REDUCTION IN TORQUE.
3/16/2024 20:05	3/16/2024 21:25	1.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	21,219.0	21,239.0	SLIDE 21,219' - 21,239' 20' @ 15 FPH. 260 GPM, 210-440 DIFF.
3/16/2024 21:25	3/16/2024 22:50	1.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,239.0	21,395.0	ROTATE 21,239' - 21,395' 110' @ 156' FPH. 260 GPM, 80 RPM, 13-15K TORQUE, 900-1,200 DIFF.
3/16/2024 22:50	3/17/2024 00:40	1.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	21,395.0	21,416.0	SLIDE 21,395' - 21,416' 21' @ 12 FPH. 260 GPM, 210-440 DIFF.
3/17/2024 00:40	3/17/2024 05:00	4.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,416.0	21,867.0	ROTATE 21,416' - 21,867' 451' @ 104' FPH. 260 GPM, 80 RPM, 13-16K TORQUE, 900-1,200 DIFF.
3/17/2024 05:00	3/17/2024 06:30	1.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,867.0	21,979.0	ROTATE 21,867' - 21,979' 112" @ 74' FPH. 260 GPM, 80 RPM, 13-16K TORQUE, 900-1,200 DIFF.
3/17/2024 06:30	3/17/2024 08:04	1.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	21,959.0	22,006.0	SLIDE 21,979' - 22,006' 27' @ 17 FPH. 260 GPM, 210-440 DIFF.
3/17/2024 08:04	3/17/2024 10:12	2.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	22,006.0	22,201.0	ROTATE 22,006' - 22,201' 195" @ 91' FPH. 260 GPM, 80 RPM, 13-16K TORQUE, 900-1,200 DIFF.
3/17/2024 10:12	3/17/2024 19:39	9.45	Production, Casing	Circulate	CIRC	PT		22,201.0	PERFORM CLEAN-UP CYCLE, CIRCULATE 4.4 X BOTTOMS UP, 275 GPM, 80 RPM, RECIROCATATE PIPE 150 FPM, INCREASED MW TO 13 PPG, LOST 74 BBLS. CIRC 0.56 BOTTOMS UP, 220 GPM, 80 RPM, RECIROCATATE PIPE 100 FPM, INCREASED MW TO 13.2 PPG, LOST 91 BBLS, CIRC 0.42 BOTTOMS UP, 225 GPM, 80 RPM, RECIROCATATE PIPE 100 FPM UP, 75 FPM DOWN, INCREASED MW TO 13.3 PPG, LOST 36 BBLS, CIRC 1.2 X BOTTOMS UP, 200 GPM, 80 RPM, RECIROCATATE PIPE 100 FPM UP, 30 FPM DOWN WITH 13.3 PPG, LOST 70 BBLS. INITAL TORQUE 10 - 12K , FINAL TORQUE 7-8K. PUMPED 10 - 15 BBL LCM SWEEPS. SPOT 15 BBL LCM SWEEP @ LOSS ZONE. TOTAL LOST 271 BBLS. FC, WELL STATIC.
3/17/2024 19:39	3/18/2024 03:00	7.34	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	FLOW CHECK, WELL STATIC. WASH 8 STANDS OFF BOTTOM, POOH TO SHOE 10,880', MINOR TIGHT SPOTS @ 17,541', 16,560', PULLED THROUGH TIGHT SPOTS 45K OVER. DROPPED DRIFT IMMEDIATELY AFTER HWDP.
3/18/2024 03:00	3/18/2024 03:30	0.50	Production, Casing	Rig Service	RIGSVC	PT	22,201.0	22,201.0	FLOW CHECK, CLEAR FLOOR AND DRIFT HWDP IN DERRICK, WELL STATIC.
3/18/2024 03:30	3/18/2024 05:00	1.50	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	POOH 10,880' - 7,500'.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/18/2024 05:00	3/18/2024 08:30	3.50	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	POOH 7,500' - BHA. FC, WELL STATIC.
3/18/2024 08:30	3/18/2024 09:30	1.00	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	22,201.0	22,201.0	LAID DOWN BHA. MOTOR TIGHT & DRAINED GOOD, BIT 1-1.
3/18/2024 09:30	3/18/2024 10:30	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	22,201.0	22,201.0	RIG UP CASING RUNNING TOOLS.
3/18/2024 10:30	3/18/2024 21:45	11.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	22,201.0	22,201.0	MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 284 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P110 LINER, PU HANGER. BUILT 300 BBLS OBM.
3/18/2024 21:45	3/18/2024 22:15	0.50	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	22,201.0	22,201.0	RIG DOWN CASING RUNNING TOOLS.
3/18/2024 22:15	3/19/2024 01:30	3.25	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	TIH WITH LINER, RESISTENCE @ 12,173', 12,472', 15,640'. UNABLE TO GET THROUGH TIGHT SPOT @ 15,985' ON ELEVATORS.
3/19/2024 01:30	3/19/2024 05:00	3.50	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	DRY REAM 15,985' - 17,449" 4-6K TORQUE, 20 RPM. LOST DISPLACEMENT RETURNS @ 14,277'
3/19/2024 05:00	3/19/2024 15:00	10.00	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	REAM LINER 17,449' - 22,191'. PU 2 PUPS FOR SPACE OUT.
3/19/2024 15:00	3/19/2024 18:10	3.17	Production, Casing	Circulate	CIRC	PT	22,201.0	22,201.0	RUPTURE AIR LOCK 1,480 PSI. LD SINGLE. INSTALLED CEMENT HEAD, FILLED VOID WITH 115 BBLS 13 PPG OBM. CIRC BU STAGING PUMP UP FROM 1.5 BPM TO 4.5 BPM. DECREASED MUD WT FROM 13.3 TO 13 PPG. MAX GAS 7,326 UNITS.
3/19/2024 18:10	3/19/2024 20:15	2.08	Production, Casing	Circulate	CIRC	PT	22,201.0	22,201.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 2 BPM LANDED WITH 1200 PSI. (PU 205K, NEUTRAL 174K). BALL ON SEAT AFTER 80 BBLS. PRESSURED TO 2,500 PSI SET DOWN TO 100K. PRESSURED TO 4,090 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 2 BPM. LANDED WITH 1000 PSI. BALL ON SEAT AFTER 85 BBLS. PRESSURED TO 2,180 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 205K FREE WEIGHT. S/O TO100K. SHOE @ 22,191', FLOAT COLLAR @ 22,168', LANDING COLLAR/WET SHOE SUB @ 22,147', AIRLOCK @ 13,951', MARKER @ 10,751', LINER TOP @ 10,562'. OVERLAP OF
3/19/2024 20:15	3/19/2024 23:35	3.34	Production, Casing	Primary Cementing	PRIMCEM	PT	22,201.0	22,201.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 800 SKS (219 BBLS) 14.8 PPG, 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 120 BBLS FW LATCHED PLUG @ 90 BBLS, 1,240 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 90 BBLS 13 PPG MUD @ 4-3 BPM. FINAL RATE 2 BPM WITH 1,920 PSI. BUMPED PLUG WITH 3,640 PSI @ 23:35 HRS 3/19/24. HELD FOR 2 MIN. 1.5 BBLS BACK. FLOATS HELD. GOOD RETURNS.
3/19/2024 23:35	3/20/2024 00:59	1.40	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	22,201.0	22,201.0	PICK UP 14', SLACKED OFF FROM 204K TO 160K & SET PACKER, CONTINUED DOWN TO 90K. PU TO 15' (204K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 5 BBLS INTERFACED CEMENT TO SURFACE. EST TOC 10,562'.
3/20/2024 00:59	3/20/2024 01:20	0.35	Production, Casing	Test Casing	TESTCAS	PT	22,201.0	22,201.0	TEST LINER TOP 1628 PSI 10 MIN GOOD TEST.
3/20/2024 01:20	3/20/2024 03:00	1.66	Production, Casing	Circulate	CIRC	PT	22,201.0	22,201.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD.
3/20/2024 03:00	3/20/2024 05:00	2.00	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	TOOH W/ RUNNING TOOL. CONT. FILL BACK SIDE W/ FRESH H2O.
3/20/2024 05:00	3/20/2024 07:15	2.25	Production, Casing	Tripping	TRIP	PT	22,201.0	22,201.0	POOH & LD HANGER RUNNING TOOL.
3/20/2024 07:15	3/20/2024 08:00	0.75	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	22,201.0	22,201.0	ND BOPE. INSTALLED TA CAP. RELEASED @ 08:00HRS 3/20/24.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 12-23-24-B4-6H			API/UWI 4301354620		County Duchesne	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 5/16/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
5/16/2024 05:00	5/16/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
5/16/2024 07:00	5/16/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
5/16/2024 07:30	5/16/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
5/16/2024 15:30	5/16/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR.	
5/16/2024 16:00	5/16/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
5/16/2024 18:00	5/16/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
5/16/2024 18:45	5/16/2024 19:30	0.75	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
5/16/2024 19:30	5/17/2024 05:00	9.50		Inactive	INACTIVE				SDFN	
5/18/2024 05:00	5/18/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
5/18/2024 06:30	5/18/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel	
5/18/2024 07:00	5/18/2024 09:30	2.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Ops on 7H	
5/18/2024 09:30	5/18/2024 09:45	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
5/18/2024 09:45	5/18/2024 11:30	1.75	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 16 bpm @ 6,800 psi for 175 bbls. Pump 1,000 gals 15% hcl followed w/ 481 bbls 2% kcl. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 3,200 psi.Pump 10 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 12 bpm @ 7,200 psi w/ 305 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 9,800 psi Pumped 995 bbls ttl.	
5/18/2024 11:30	5/18/2024 12:00	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
5/18/2024 12:00	5/18/2024 12:15	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
5/18/2024 12:15	5/18/2024 14:30	2.25	Toe Prep, <code2>	Rig Up/Down	SRIG				RDMO MFP	
5/18/2024 14:30	5/19/2024 05:00	14.50		Inactive	INACTIVE				SDFD	
5/19/2024 05:00	5/19/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/19/2024 08:00	5/19/2024 08:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ DHI & Trujillo over day ops	
5/19/2024 08:30	5/19/2024 12:45	4.25	Toe Prep, <code2>	Other	OTH				Suck cellars & fill w/ gravel to bottom of surface valves.	
5/19/2024 12:45	5/20/2024 05:00	16.25		Inactive	INACTIVE				WOOWO	
5/20/2024 05:00	5/20/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/20/2024 08:00	5/20/2024 11:00	3.00	Toe Prep, <code2>	Pressure	PTST				Pressure test production poly line from source to pad.	
5/20/2024 11:00	5/20/2024 11:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ K&H Reclamation LLC	
5/20/2024 11:30	5/20/2024 12:30	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Spot & RU crane.	
5/20/2024 12:30	5/20/2024 17:00	4.50	Toe Prep, <code2>	Other	OTH				Receive surface equipment & rig mats	
5/20/2024 17:00	5/21/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/21/2024 05:00	5/21/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/21/2024 07:00	5/21/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/21/2024 07:30	5/21/2024 17:30	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus zippers and frac stacks.MIRU boost pump for pond to location.	
5/21/2024 17:30	5/22/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/22/2024 05:00	5/22/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/22/2024 07:00	5/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/22/2024 07:30	5/22/2024 21:30	14.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus Frac stacks & zippers. RU Accumulators & grease system. Water transfer MIRU Suction manifold & lay flat on pad. Spot transfer pumps between source and pad.	
5/22/2024 21:30	5/23/2024 05:00	7.50		Inactive	INACTIVE				SDFN.	
5/23/2024 05:00	5/23/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/23/2024 07:00	5/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, K&H & faithful testing over day ops.	
5/23/2024 07:30	5/23/2024 08:30	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stacks & zippers to12,500 psi.Test Good	



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/23/2024 08:30	5/23/2024 17:30	9.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline & pump down. Water transfer cont. RU lay flat & spot transfer pumps between source & pad
5/23/2024 17:30	5/24/2024 05:00	11.50		Inactive	INACTIVE				SDFN.
5/24/2024 05:00	5/24/2024 06:30	1.50		Inactive	INACTIVE				Inactive
5/24/2024 06:30	5/24/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid & Ute water transfer over day ops.
5/24/2024 07:00	5/24/2024 15:00	8.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline. Water transfer fill & test lines.
5/24/2024 15:00	5/25/2024 05:00	14.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 6H wellhead swap
5/25/2024 05:00	5/25/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid, Ute water transfer & Cactus over day ops.
5/25/2024 05:30	5/25/2024 06:45	1.25	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 7H wellhead swap
5/25/2024 06:45	5/25/2024 07:30	0.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Pickup lubricator and tool string.
5/25/2024 07:30	5/25/2024 10:15	2.75	Toe Prep, <code2>	Downtime	DTIM				Rig lock is not operating correctly. Will not properly seat onto wellhead adapter. Swapping out rig lock.
5/25/2024 10:15	5/25/2024 13:15	3.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 4,000 psi Plug Depth: 22,107' MD Plug type: Royal composite Perf Depths: 21,947' (Top) 22,096' (Bottom) Total Fluid: 568 bbl Max Rate: 14 Max psi: 7,700
5/25/2024 13:15	5/26/2024 05:00	15.75		Inactive	INACTIVE				Inactive
5/26/2024 05:00	5/26/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, Bullseye, Scout & K&H over day ops.
5/26/2024 05:30	5/26/2024 12:00	6.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 12:00	5/26/2024 12:30	0.50	Toe Prep, <code2>	Pressure	PTST				Pressure test flowback iron to 9,500 psi for 5 minutes.
5/26/2024 12:30	5/26/2024 22:00	9.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 22:00	5/27/2024 05:00	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment.
5/27/2024 05:00	5/27/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Calfrac over day ops.
5/27/2024 05:30	5/28/2024 04:00	22.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment, support services and equipment.
5/28/2024 04:00	5/28/2024 05:00	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test all Frac surface lines to12,500 psi.Test Good
5/28/2024 05:00	5/28/2024 05:30	0.50	Frac, <code2>	Safety Meeting	SMTG				Safety meeting w/ day crew over pumping ops.
5/28/2024 05:30	5/28/2024 07:00	1.50	Frac, <code2>	Rig Up/Down	SRIG				Cont. Frac MIRU
5/28/2024 07:00	5/28/2024 10:30	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 3,860 psi Avg RT - 76 bpm / Max RT- 80 bpm Avg psi - 10,423 / Max psi - 11,300 Clean total - 10,183 bbl Slurry total - 10,749 bbl Total sand - 547,679 lbs F.G. 0.94
5/28/2024 10:30	5/28/2024 13:30	3.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 4,600 psi Plug Depth: 21,928' MD Plug type: Inovex Dissolvable Perf Depths: 21,769' (Top) 21,915' (Bottom) Total Fluid: 534 bbl Max Rate: 16 Max psi: 7,300
5/28/2024 13:30	5/28/2024 15:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/28/2024 15:00	5/28/2024 17:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 3,960 psi Avg RT - 65.2 bpm / Max RT- 82.5 bpm Avg psi - 10,407 / Max psi - 11,370 Clean total - 9,376 bbl Slurry total - 9,966 bbl Total sand - 547,523 lbs F.G. 0.95
5/28/2024 17:30	5/28/2024 18:45	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/28/2024 18:45	5/28/2024 21:15	2.50	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 4,250 psi Plug Depth: 21,750' MD Plug type: Inovex Dissolvable Perf Depths: 21,591' (Top) 21,740' (Bottom) Total Fluid: 564 bbl Max Rate: 17 Max psi: 7,750



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/28/2024 21:15	5/28/2024 23:15	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/28/2024 23:15	5/29/2024 02:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 4,073 psi Avg RT - 74 bpm / Max RT- 86 bpm Avg psi - 11,024 / Max psi - 11,646 Clean total - 9,454 bbl Slurry total - 10,042 bbl Total sand - 546,943 lbs F.G. 0.97
5/29/2024 02:15	5/29/2024 05:00	2.75	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 4,900 psi Plug Depth: 21,572' MD Plug type: Inovex Dissolvable Perf Depths: 21,413' (Top) 21,562' (Bottom) Total Fluid: 582 bbl Max Rate: 18 Max psi: 8,140
5/29/2024 05:00	5/29/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/29/2024 06:00	5/29/2024 09:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 4,486 psi Avg RT - 74 bpm / Max RT- 80 bpm Avg psi - 10,596 / Max psi - 11,212 Clean total - 9,770 bbl Slurry total - 10,359 bbl Total sand - 547,664 lbs F.G. 0.98
5/29/2024 09:00	5/29/2024 11:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 5,334 psi Plug Depth: 21,400' MD Plug type: Inovex Dissolvable Perf Depths: 21,235' (Top) 21,384' (Bottom) Total Fluid: 507 bbl Max Rate: 17 Max psi: 7,800
5/29/2024 11:00	5/29/2024 13:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 5,334 psi Plug Depth: 21,400' MD Plug type: Inovex Dissolvable Perf Depths: 21,235' (Top) 21,384' (Bottom) Total Fluid: 507 bbl Max Rate: 17 Max psi: 7,800
5/29/2024 13:00	5/29/2024 15:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/29/2024 15:00	5/29/2024 18:00	3.00	Frac, <code2>	Non-Productive Time	NPT				Started pumping Stg 5 could not get pumps to come on line CWS is trouble shooting frac pums
5/29/2024 18:00	5/29/2024 20:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 4,490 psi Avg RT - 79 bpm / Max RT- 82 bpm Avg psi - 9,683 / Max psi - 11,123 Clean total - 9,574 bbl Slurry total - 10,163 bbl Total sand - 547,441 lbs F.G. 0.96
5/29/2024 20:15	5/29/2024 22:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 5,000 psi Plug Depth: 21,218' MD Plug type: Royal Composite Perf Depths: 21,057' (Top) 21,207' (Bottom) Total Fluid: 250 bbl Max Rate: 13 Max psi: 6,760
5/29/2024 22:15	5/29/2024 23:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/29/2024 23:00	5/30/2024 01:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 4,523 psi Avg RT - 72 bpm / Max RT- 94 bpm Avg psi - 10,609 / Max psi - 11,404 Clean total - 9,544 bbl Slurry total - 10,232 bbl Total sand - 547,130 lbs F.G. 0.94
5/30/2024 01:30	5/30/2024 03:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 5,300 psi Plug Depth: 21,039' MD Plug type: Royal Composite Perf Depths: 20,879' (Top) 21,028' (Bottom) Total Fluid: 202 bbl Max Rate: 12 Max psi: 6,600
5/30/2024 03:30	5/30/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 05:00	5/30/2024 05:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/30/2024 05:45	5/30/2024 08:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 5,307 psi Avg RT - 75 bpm / Max RT- 85 bpm Avg psi - 10,665 / Max psi - 11,861 Clean total - 9,080 bbl Slurry total - 9,670 bbl Total sand - 547,461 lbs F.G. 0.95
5/30/2024 08:30	5/30/2024 10:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 5,264 psi Plug Depth: 20,861' MD Plug type: Royal Composite Perf Depths: 20,701' (Top) 20,851' (Bottom) Total Fluid: 173 bbl Max Rate: 12 Max psi: 6,100
5/30/2024 10:30	5/30/2024 13:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 4,784 psi Avg RT - 74 bpm / Max RT- 81 bpm Avg psi - 10,936 / Max psi - 11,442 Clean total - 9,514 bbl Slurry total - 10,102 bbl Total sand - 547,255 lbs F.G. 0.95
5/30/2024 13:30	5/30/2024 15:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 5,250 psi Plug Depth: 20,685' MD Plug type: Royal Composite Perf Depths: 20,524' (Top) 20,673' (Bottom) Total Fluid: 222 bbl Max Rate: 10 Max psi: 6,400
5/30/2024 15:30	5/30/2024 18:30	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 18:30	5/30/2024 21:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 4,908 psi Avg RT - 66 bpm / Max RT- 81 bpm Avg psi - 10,851 / Max psi - 11,749 Clean total - 9,073 bbl Slurry total - 9,663 bbl Total sand - 547,284 lbs F.G. 0.96
5/30/2024 21:00	5/30/2024 23:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 5,370 psi Plug Depth: 20,505' MD Plug type: Royal Composite Perf Depths: 20,346' (Top) 20,494' (Bottom) Total Fluid: 195 bbl Max Rate: 12 Max psi: 7,610 psi
5/30/2024 23:00	5/31/2024 01:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 01:30	5/31/2024 04:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 4,908 psi Avg RT - 77 bpm / Max RT- 84 bpm Avg psi - 11,194 / Max psi - 11,584 Clean total - 9,422 bbl Slurry total - 10,012 bbl Total sand - 547,991 lbs F.G. 0.98
5/31/2024 04:00	5/31/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 5,400 psi Plug Depth: 20,327' MD Plug type: Royal Composite Perf Depths: 20,168' (Top) 20,316' (Bottom) Total Fluid: 183 bbl Max Rate: 12 Max psi: 6,640 psi
5/31/2024 05:00	5/31/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 07:00	5/31/2024 10:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 4,614 psi Avg RT - 83.4 bpm / Max RT- 89.9 bpm Avg psi - 11,446 / Max psi - 11,877 Clean total - 9,337 bbl Slurry total - 9,926 bbl Total sand - 547,522 lbs F.G. .96
5/31/2024 10:00	5/31/2024 12:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 5,150 psi Plug Depth: 20,149' MD Plug type: Royal Composite Perf Depths: 19,990' (Top) 20,139' (Bottom) Total Fluid: 187 bbl Max Rate: 10 Max psi: 6,200 psi
5/31/2024 12:30	5/31/2024 14:15	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/31/2024 14:15	5/31/2024 17:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 4,655 psi Avg RT - 76.4 bpm / Max RT-80.5 bpm Avg psi - 10,815 / Max psi - 11,715 Clean total - 9,277 bbl Slurry total - 9,866 bbl Total sand - 547,553 lbs F.G. .95 Unable to acheive rate due to failure of 4 hhp units extending pump time.
5/31/2024 17:00	5/31/2024 19:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 5,356 psi Plug Depth: 19,975' MD Plug type: Royal Composite Perf Depths: 19,812' (Top) 19,961' (Bottom) Total Fluid: 191 bbl Max Rate: 10 Max psi: 5,900
5/31/2024 19:30	5/31/2024 21:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 21:00	5/31/2024 23:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 4,561 psi Avg RT - 69 bpm / Max RT-86 bpm Avg psi - 10,789 / Max psi - 11,681 Clean total - 9,441 bbl Slurry total - 10,030 bbl Total sand - 547,119 lbs F.G. 0.97
5/31/2024 23:30	6/1/2024 02:00	2.50	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 5,400 psi Plug Depth: 19,793' MD Plug type: Royal Composite Perf Depths: 19,782' (Top) 19,635' (Bottom) Total Fluid: 160 bbl Max Rate: 12 Max psi: 6570
6/1/2024 02:00	6/1/2024 03:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 03:45	6/1/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 14 at report time.
6/1/2024 05:00	6/1/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 4,535 psi Avg RT - 74 bpm / Max RT-89 bpm Avg psi - 10,689 / Max psi - 11,553 Clean total - 9,178 bbl Slurry total - 9,767 bbl Total sand - 547,358 lbs F.G. 0.97
6/1/2024 06:30	6/1/2024 08:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 5,310 psi Plug Depth: 19,615' MD Plug type: Royal Composite Perf Depths: 19,456' (Top) 19,603' (Bottom) Total Fluid: 164 bbl Max Rate: 10 Max psi: 6,200
6/1/2024 08:00	6/1/2024 09:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 09:30	6/1/2024 12:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 4,744 psi Avg RT - 76 bpm / Max RT-84 bpm Avg psi - 10,468 / Max psi - 11,706 Clean total - 9,200 bbl Slurry total - 9,789 bbl Total sand - 547,352 lbs F.G. 0.95
6/1/2024 12:15	6/1/2024 13:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 5,200 psi Plug Depth: 19,437' MD Plug type: Royal Composite Perf Depths: 19,278' (Top) 19,427' (Bottom) Total Fluid: 156 bbl Max Rate: 10 Max psi: 6,200
6/1/2024 13:45	6/1/2024 18:30	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 18:30	6/1/2024 19:15	0.75	Frac, <code2>	Non-Producti ve Time	NPT				Wait on Weather to clear area strikes are within 10 mile radius.
6/1/2024 19:15	6/1/2024 21:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 4,641 psi Avg RT - 88 bpm / Max RT-92 bpm Avg psi - 11,371 / Max psi - 11,709 Clean total - 9,252 bbl Slurry total - 9,841 bbl Total sand - 547,172 lbs F.G. 0.98
6/1/2024 21:15	6/1/2024 22:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/1/2024 22:15	6/2/2024 00:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 4,300 psi Plug Depth: 19,260' MD Plug type: Royal Composite Perf Depths: 19,100' (Top) 19,249' (Bottom) Total Fluid: 154 bbl Max Rate: 12 Max psi: 7,925
6/2/2024 00:15	6/2/2024 01:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 01:45	6/2/2024 04:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 4,641 psi Avg RT - 92 bpm / Max RT-98 bpm Avg psi - 11,352 / Max psi - 11,568 Clean total - 9,787 bbl Slurry total - 10,372 bbl Total sand - 547,362 lbs F.G. 0.98
6/2/2024 04:00	6/2/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 5,400 psi Plug Depth: 19,084' MD Plug type: Royal Composite Perf Depths: 18,922' (Top) 19,071' (Bottom) Total Fluid: 141 bbl Max Rate: 12 Max psi: 6,140
6/2/2024 05:00	6/2/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 07:00	6/2/2024 09:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 5,678 psi Avg RT - 89.2 bpm / Max RT- 91.3 bpm Avg psi - 11,062 / Max psi - 11,773 Clean total - 9,228 bbl Slurry total - 9,817 bbl Total sand - 547,471 lbs F.G. .96
6/2/2024 09:00	6/2/2024 11:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 5,313 psi Plug Depth: 18,904' MD Plug type: Royal Composite Perf Depths: 18,745' (Top) 18,905' (Bottom) Total Fluid: 142 bbl Max Rate: 11 Max psi: 6,100
6/2/2024 11:00	6/2/2024 12:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 12:45	6/2/2024 14:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 4,834 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 11,035 / Max psi - 11,843 Clean total - 9,177 bbl Slurry total - 9,766 bbl Total sand - 547,453 lbs F.G. .97
6/2/2024 14:45	6/2/2024 16:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 5,459 psi Plug Depth: 18,726' MD Plug type: Royal Composite Perf Depths: 18,567' (Top) 18,716' (Bottom) Total Fluid: 136 bbl Max Rate: 11 Max psi: 6,300
6/2/2024 16:15	6/2/2024 18:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 18:30	6/2/2024 21:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 5,422 psi Avg RT - 85 bpm / Max RT- 87 bpm Avg psi - 10,803 / Max psi - 11,726 Clean total - 9,958 bbl Slurry total - 10,547 bbl Total sand - 547,147 lbs F.G. 0.97 Didn't achieve max rate due to HHP issues.
6/2/2024 21:00	6/2/2024 22:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 5,520 psi Plug Depth: 18,548' MD Plug type: Royal Composite Perf Depths: 18,389' (Top) 18,538' (Bottom) Total Fluid: 133 bbl Max Rate: 12 Max psi: 6,150
6/2/2024 22:30	6/3/2024 01:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 01:00	6/3/2024 03:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 4,788 psi Avg RT - 85 bpm / Max RT- 92 bpm Avg psi - 11,207 / Max psi - 11,666 Clean total - 9,436 bbl Slurry total - 10,026 bbl Total sand - 548,224 lbs F.G. 0.94



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/3/2024 03:30	6/3/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 5,150 psi Plug Depth: 18,370' MD Plug type: Royal Composite Perf Depths: 18,211' (Top) 18,360' (Bottom) Total Fluid: 132 bbl Max Rate: 12 Max psi: 7,070
6/3/2024 05:00	6/3/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 07:00	6/3/2024 09:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 4,718 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 11,178 / Max psi - 11,672 Clean total - 9,171 bbl Slurry total - 9,760 bbl Total sand - 547,834 lbs F.G. 0.96
6/3/2024 09:30	6/3/2024 11:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 5,343 psi Plug Depth: 18,195' MD Plug type: Royal Composite Perf Depths: 18,033' (Top) 18,182' (Bottom) Total Fluid: 130 bbl Max Rate: 11 Max psi: 6,800
6/3/2024 11:00	6/3/2024 13:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 13:30	6/3/2024 16:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 4,500 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,965 / Max psi - 11,780 Clean total - 9,095 bbl Slurry total - 9,684 bbl Total sand - 547,217 lbs F.G. 0.97
6/3/2024 16:00	6/3/2024 17:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 5,337 psi Plug Depth: 18,014' MD Plug type: Royal Composite Perf Depths: 17,855' (Top) 18,004' (Bottom) Total Fluid: 141 bbl Max Rate: 11 Max psi: 6,000
6/3/2024 17:30	6/3/2024 19:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 19:00	6/3/2024 21:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 4,513 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 10,874 / Max psi - 11,749 Clean total - 8,927 bbl Slurry total - 9,516 bbl Total sand - 547,710 lbs F.G. 0.99
6/3/2024 21:45	6/3/2024 23:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 5,550 psi Plug Depth: 17,836' MD Plug type: Royal Composite Perf Depths: 17,677' (Top) 17,825' (Bottom) Total Fluid: 117 bbl Max Rate: 12 Max psi: 6,130
6/3/2024 23:15	6/4/2024 01:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 01:30	6/4/2024 04:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 4,501 psi Avg RT - 91 bpm / Max RT- 96 bpm Avg psi - 11,081 / Max psi - 11,565 Clean total - 9,165 bbl Slurry total - 9,755 bbl Total sand - 547,707 lbs F.G. 0.99
6/4/2024 04:00	6/4/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 05:00	6/4/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 10:30	6/4/2024 12:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 4,212 psi Plug Depth: 17,658' MD Plug type: Royal Composite Perf Depths: 17,499' (Top) 17,648' (Bottom) Total Fluid: 185 bbl Max Rate: 12 Max psi: 7,200
6/4/2024 12:15	6/4/2024 14:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 14:30	6/4/2024 23:00	8.50	Frac, <code2>	Non-Productive Time	NPT				High pressure leak on mono-line during test, bleed off repair leaking flange.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/4/2024 23:00	6/5/2024 01:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 3,922 psi Avg RT - 91 bpm / Max RT- 101 bpm Avg psi - 11,066 / Max psi - 11,627 Clean total - 8845 bbl Slurry total - 9435 bbl Total sand - 548,525 lbs F.G. 1.00
6/5/2024 01:30	6/5/2024 03:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 5,300 psi Plug Depth: 17,486' MD Plug type: Royal Composite Perf Depths: 17,321' (Top) 17,471' (Bottom) Total Fluid: 111 bbl Max Rate: 12 Max psi: 6,900
6/5/2024 03:15	6/5/2024 05:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 05:00	6/5/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 3,922 psi High pressure leak on mono line killed sand flushed well to repair mono line
6/5/2024 06:15	6/5/2024 07:30	1.25	Frac, <code2>	Non-Productive Time	NPT				Leak on mono line 398 bbls into 1.5# cut sand flushed well
6/5/2024 07:30	6/5/2024 08:45	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 4,563 psi Avg RT - 90 bpm / Max RT- 14,899 bpm Avg psi - 10,932 / Max psi - 11,803 Clean total - 14,310 bbl Slurry total - 14,899 bbl Total sand - 547,566 lbs F.G. .98
6/5/2024 08:45	6/5/2024 10:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 5,553 psi Plug Depth: 17,303' MD Plug type: Royal Composite Perf Depths: 17,143' (Top) 17,293' (Bottom) Total Fluid: 115 bbl Max Rate: 11 Max psi: 6,100
6/5/2024 10:15	6/5/2024 10:15	0.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 10:15	6/5/2024 12:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 4,766 psi Avg RT - 86 bpm / Max RT- 90 bpm Avg psi - 10,797 / Max psi - 11,539 Clean total - 8,919 bbl Slurry total - 9,508 bbl Total sand - 547,503 lbs F.G. .97
6/5/2024 12:45	6/5/2024 15:00	2.25	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 5,427 psi Plug Depth: 17,125' MD Plug type: Royal Composite Perf Depths: 16,966' (Top) 17,113' (Bottom) Total Fluid: 142 bbl Max Rate: 11 Max psi: 6,100
6/5/2024 15:00	6/5/2024 22:15	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 22:15	6/6/2024 00:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 4,188 psi Avg RT - 83 bpm / Max RT- 91 bpm Avg psi - 10,350 / Max psi - 11,552 Clean total - 8,569 bbl Slurry total - 9,158 bbl Total sand - 547,396 lbs F.G. .97
6/6/2024 00:30	6/6/2024 02:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 5,300 psi Plug Depth: 16,947' MD Plug type: Royal Composite Perf Depths: 16,789' (Top) 16,936' (Bottom) Total Fluid: 104 bbl Max Rate: 12 Max psi: 6,600 psi
6/6/2024 02:00	6/6/2024 03:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 03:15	6/6/2024 05:00	1.75	Frac, <code2>	Frac. Job	FRAC				Frac Stg 30 @ Report Time
6/6/2024 05:00	6/6/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 4,760 psi Avg RT - 80 bpm / Max RT- 89 bpm Avg psi - 10,245 / Max psi - 11,207 Clean total - 8,387 bbl Slurry total - 8,976 bbl Total sand - 547,365 lbs F.G. .98



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/6/2024 06:00	6/6/2024 07:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 5,230 psi Plug Depth: 16,769' MD Plug type: Royal Composite Perf Depths: 16,610' (Top) 16,759' (Bottom) Total Fluid: 128 bbl Max Rate: 13 Max psi: 7,000 psi
6/6/2024 07:45	6/6/2024 11:15	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 11:15	6/6/2024 13:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 4,609 psi Avg RT - 86 bpm / Max RT- 87 bpm Avg psi - 10,428 / Max psi - 11,847 Clean total - 9,190 bbl Slurry total - 9,780 bbl Total sand - 547,621 lbs F.G. .97
6/6/2024 13:45	6/6/2024 15:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 5,064 psi Plug Depth: 16,591' MD Plug type: Royal Composite Perf Depths: 16,431' (Top) 16,581' (Bottom) Total Fluid: 143 bbl Max Rate: 12 Max psi: 6,400 psi
6/6/2024 15:30	6/6/2024 18:30	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 18:30	6/6/2024 20:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 4,248 psi Avg RT - 75 bpm / Max RT- 86 bpm Avg psi - 9,714 / Max psi - 10,732 Clean total - 8,622 bbl Slurry total - 9,211 bbl Total sand - 547,290 lbs F.G. 0.97
6/6/2024 20:45	6/6/2024 22:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 5,350 psi Plug Depth: 16,413' MD Plug type: Royal Composite Perf Depths: 16,252' (Top) 16,403' (Bottom) Total Fluid: 95 bbl Max Rate: 12 Max psi: 6,730 psi
6/6/2024 22:30	6/7/2024 01:30	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 01:30	6/7/2024 03:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 4,384 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 10,157 / Max psi - 11,117 Clean total - 8,339 bbl Slurry total - 8,892 bbl Total sand - 547,688 lbs F.G. 0.97
6/7/2024 03:30	6/7/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 5,300 psi Plug Depth: 16,235' MD Plug type: Royal Composite Perf Depths: 16,076' (Top) 16,225' (Bottom) Total Fluid: 90 bbl Max Rate: 12 Max psi: 6,500 psi
6/7/2024 05:00	6/7/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 06:00	6/7/2024 08:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 4,808 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,410 / Max psi - 11,549 Clean total - 9,004 bbl Slurry total - 9,593 bbl Total sand - 547,462 lbs F.G. 0.97
6/7/2024 08:30	6/7/2024 10:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 5,287 psi Plug Depth: 16,057' MD Plug type: Royal Composite Perf Depths: 15,897' (Top) 16,045' (Bottom) Total Fluid: 109 bbl Max Rate: 12 Max psi: 6,000 psi
6/7/2024 10:00	6/7/2024 11:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 11:45	6/7/2024 14:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 4,874 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,498 / Max psi - 11,346 Clean total - 8,902 bbl Slurry total - 9,491 bbl Total sand - 547,075 lbs F.G. 1.02



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/7/2024 14:00	6/7/2024 15:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 5,600 psi Plug Depth: 15,879' MD Plug type: Royal Composite Perf Depths: 15,718' (Top) 15,869' (Bottom) Total Fluid:98 bbl Max Rate: 12 Max psi: 6,600 psi
6/7/2024 15:30	6/7/2024 16:45	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 16:45	6/7/2024 20:30	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 4,811 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 10,195 / Max psi - 11,778 Clean total - 11,315 bbl Slurry total - 11,905 bbl Total sand - 547,716 lbs F.G. 1.02 NPT-1.0 Hrs Waiting On Lightning To Clear Area.
6/7/2024 20:30	6/7/2024 22:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 5,750 psi Plug Depth: 15,702' MD Plug type: Royal Composite Perf Depths: 15,542' (Top) 15,691' (Bottom) Total Fluid:135 bbl Max Rate: 12 Max psi: 6,350 psi
6/7/2024 22:00	6/7/2024 23:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 23:00	6/8/2024 01:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 4,656 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 9,855 / Max psi - 10,708 psi Clean total - 8,461 bbl Slurry total - 9,054 bbl Total sand - 550,961 lbs F.G. 1.06
6/8/2024 01:30	6/8/2024 03:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 6,000 psi Plug Depth: 15,524' MD Plug type: Royal Composite Perf Depths: 15,364' (Top) 15,513' (Bottom) Total Fluid:80 bbl Max Rate: 12 Max psi: 7,760 psi
6/8/2024 03:00	6/8/2024 04:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/8/2024 04:15	6/8/2024 05:00	0.75	Frac, <code2>	Frac. Job	FRAC				Frac Stg 38 @ Report Time
6/8/2024 05:00	6/8/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 4,840 psi Avg RT - 86 bpm / Max RT- 92 bpm Avg psi - 9,889 / Max psi - 10,603 psi Clean total - 8,365 bbl Slurry total - 8,955 bbl Total sand - 547,655 lbs F.G. .97
6/8/2024 06:30	6/8/2024 08:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 4,950 psi Plug Depth: 15,346' MD Plug type: Royal Composite Perf Depths: 15,187' (Top) 15,336' (Bottom) Total Fluid: 100 bbl Max Rate: 12 Max psi: 6,300 psi
6/8/2024 08:00	6/8/2024 09:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/8/2024 09:30	6/8/2024 11:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 4,249 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,991 / Max psi - 11,998 psi Clean total - 8,907 bbl Slurry total - 9,497 bbl Total sand - 548,020 lbs F.G. 1.01
6/8/2024 11:30	6/8/2024 13:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 5,640 psi Plug Depth: 15,172' MD Plug type: Royal Composite Perf Depths: 15,009' (Top) 15,159' (Bottom) Total Fluid: 96 bbl Max Rate: 12 Max psi: 6,500 psi
6/8/2024 13:15	6/8/2024 15:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/8/2024 15:30	6/8/2024 17:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 4,309 psi Avg RT -90 bpm / Max RT- 91 bpm Avg psi - 10,011 / Max psi - 11,041 psi Clean total - 8,943 bbl Slurry total - 9,532 bbl Total sand - 548,080 lbs F.G. 0.98



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/8/2024 17:30	6/8/2024 19:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 5,300 psi Plug Depth: 14,990' MD Plug type: Royal Composite Perf Depths: 14,830' (Top) 14,980' (Bottom) Total Fluid: 69 bbl Max Rate: 12 Max psi: 6,500 psi
6/8/2024 19:15	6/9/2024 05:00	9.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 05:00	6/9/2024 07:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 07:45	6/9/2024 09:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 3,830 psi Avg RT -90 bpm / Max RT- 91 bpm Avg psi - 10,027 / Max psi - 11,003 psi Clean total - 8,763 bbl Slurry total - 9,382 bbl Total sand - 547,511 lbs F.G. 0.98
6/9/2024 09:45	6/9/2024 11:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 4,600 psi Plug Depth: 14,812' MD Plug type: Royal Composite Perf Depths: 14,653' (Top) 14,802' (Bottom) Total Fluid: 100 bbl Max Rate: 10 Max psi: 7,500 psi
6/9/2024 11:30	6/9/2024 13:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 4,716 psi Avg RT -90 bpm / Max RT- 91 bpm Avg psi - 9,843 / Max psi - 11,319 psi Clean total - 8,862 bbl Slurry total - 9,451 bbl Total sand - 547,867 lbs F.G. 0.99
6/9/2024 13:30	6/9/2024 15:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 5,300 psi Plug Depth: 14,636' MD Plug type: Royal Composite Perf Depths: 14,475' (Top) 14,624' (Bottom) Total Fluid: 76 bbl Max Rate: 10 Max psi: 6,000 psi
6/9/2024 15:00	6/9/2024 17:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 17:00	6/9/2024 19:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 4,932 psi Avg RT -90 bpm / Max RT- 91 bpm Avg psi - 9,822 / Max psi - 10,685 psi Clean total - 8,727 bbl Slurry total - 9,317 bbl Total sand - 547,515 lbs F.G. 0.99
6/9/2024 19:00	6/9/2024 20:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 5,500 psi Plug Depth: 14,456' MD Plug type: Royal Composite Perf Depths: 14,297' (Top) 14,445' (Bottom) Total Fluid: 58 bbl Max Rate: 12 Max psi: 6,200 psi
6/9/2024 20:30	6/9/2024 21:30	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 21:30	6/10/2024 00:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 44 OW: 4,426 psi Avg RT -88 bpm / Max RT- 92 bpm Avg psi - 9,770 / Max psi - 10,638 psi Clean total - 8,364 bbl Slurry total - 8,953 bbl Total sand - 547,474 lbs F.G. 0.94
6/10/2024 00:15	6/10/2024 01:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 45 Open Well: 4,900 psi Plug Depth: 14,278' MD Plug type: Royal Composite Perf Depths: 14,119' (Top) 14,267' (Bottom) Total Fluid: 59 bbl Max Rate: 12 Max psi: 6,945 psi
6/10/2024 01:45	6/10/2024 05:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/10/2024 05:00	6/10/2024 21:30	16.50	Frac, <code2>	Non-Productive Time	NPT				Waiting on hhp and fire supression sytem to pump high rate flush stg 22.
6/10/2024 21:30	6/10/2024 23:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 45 OW: 3,755 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 9,480 / Max psi - 10,971 psi Clean total - 8,530 bbl Slurry total - 9,119 bbl Total sand - 547,391 lbs F.G. 0.97



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/10/2024 23:30	6/11/2024 01:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 46 Open Well: 5,000 psi Plug Depth: 14,100' MD Plug type: Royal Composite Perf Depths: 13,941' (Top) 14,090' (Bottom) Total Fluid: 56 bbl Max Rate: 12 Max psi: 6,300 psi
6/11/2024 01:00	6/11/2024 02:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/11/2024 02:45	6/11/2024 04:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 46 OW: 3,930 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,690 / Max psi - 10,587 psi Clean total - 8,419 bbl Slurry total - 9,009 bbl Total sand - 547,538 lbs F.G. 0.99
6/11/2024 04:45	6/11/2024 05:00	0.25	Frac, <code2>	Perforating	PFRT				Perforating Stage 47 at time of report.
6/11/2024 05:00	6/11/2024 06:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 47 Open Well: 5,200 psi Plug Depth: 13,923' MD Plug type: Royal Composite Perf Depths: 13,763' (Top) 13,913' (Bottom) Total Fluid: 48 bbl Max Rate: 12 Max psi: 6,910 psi
6/11/2024 06:30	6/11/2024 08:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/11/2024 08:00	6/11/2024 10:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 47 OW: 4,147 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,703 / Max psi - 11,297 psi Clean total - 8,956 bbl Slurry total - 9,546 bbl Total sand - 547,690 lbs F.G. 1.01
6/11/2024 10:00	6/11/2024 11:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 48 Open Well: 5,530 psi Plug Depth: 13,745' MD Plug type: Royal Composite Perf Depths: 13,585' (Top) 13,735' (Bottom) Total Fluid: 57 bbl Max Rate: 10 Max psi: 7,240 psi
6/11/2024 11:45	6/11/2024 13:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/11/2024 13:00	6/11/2024 15:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 48 OW: 4,418 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,070 / Max psi - 11,259 psi Clean total - 8,909 bbl Slurry total - 9,498 bbl Total sand - 547,487 lbs F.G. 0.98
6/11/2024 15:00	6/11/2024 16:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 49 Open Well: 5,260 psi Plug Depth: 13,567' MD Plug type: Royal Composite Perf Depths: 13,408' (Top) 13,556' (Bottom) Total Fluid: 63 bbl Max Rate: 12 Max psi: 6,870 psi
6/11/2024 16:30	6/11/2024 18:15	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/11/2024 18:15	6/11/2024 20:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 49 OW: 4,799 psi Avg RT - 84 bpm / Max RT- 91 bpm Avg psi - 9,391 / Max psi - 10,853 psi Clean total - 8,220 bbl Slurry total - 8,809 bbl Total sand - 547,635 lbs F.G. 0.96 Max Sand Con-2.75 ppg sand
6/11/2024 20:30	6/11/2024 22:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 50 Open Well: 5,200 psi Plug Depth: 13,389' MD Plug type: Royal Composite Perf Depths: 13,230' (Top) 13,380' (Bottom) Total Fluid: 42 bbl Max Rate: 12 Max psi: 7,120 psi
6/11/2024 22:00	6/12/2024 00:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 00:45	6/12/2024 04:00	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 50 OW: 3,965 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,525 / Max psi - 10,374 psi Clean total - 8,175 bbl Slurry total - 8,765 bbl Total sand - 547,574 lbs F.G. 0.95 Max Sand Con-2.75 ppg sand



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/12/2024 04:00	6/12/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 51 Open Well: 5,450 psi Plug Depth: 13,210' MD Plug type: Royal Composite Perf Depths: 13,056' (Top) 13,200' (Bottom) Total Fluid: 40 bbl Max Rate: 12 Max psi: 7,050 ps
6/12/2024 05:00	6/12/2024 08:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 08:00	6/12/2024 10:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 51 OW: 5,430 psi Avg RT - 90 bpm / Max RT- 98 bpm Avg psi - 9,436 / Max psi - 11,946 psi Clean total - 9,009 bbl Slurry total - 9,607 bbl Total sand - 555,113 lbs F.G. 1.02
6/12/2024 10:15	6/12/2024 12:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 52 Open Well: 5,700 psi Plug Depth: 13,033' MD Plug type: Royal Composite Perf Depths: 12,874' (Top) 13,023 (Bottom) Total Fluid: 50 bbl Max Rate: 10 Max psi: 6,000 psi
6/12/2024 12:00	6/12/2024 14:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 14:30	6/12/2024 16:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 52 OW: 4,543 psi Avg RT - 89 bpm / Max RT- 90 bpm Avg psi - 9,809 / Max psi - 11,362 psi Clean total - 8,478 bbl Slurry total - 9,065 bbl Total sand - 545,511 lbs F.G. 1.01
6/12/2024 16:30	6/12/2024 18:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 53 Open Well: 5,600 psi Plug Depth: 12,855' MD Plug type: Royal Composite Perf Depths: 12,696' (Top) 12,843 (Bottom) Total Fluid: 47 bbl Max Rate: 10 Max psi: 5,330 psi
6/12/2024 18:00	6/12/2024 20:15	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 20:15	6/12/2024 22:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 53 OW: 4,570 psi Avg RT - 74 bpm / Max RT- 86 bpm Avg psi - 9,280 / Max psi - 10,971 psi Clean total - 8,197 bbl Slurry total - 8,786 bbl Total sand - 547,684 lbs F.G. 1.07
6/12/2024 22:15	6/12/2024 23:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 54 Open Well: 5,800 psi Plug Depth: 12,677' MD Plug type: Royal Composite Perf Depths: 12,517' (Top) 12,666' (Bottom) Total Fluid: 30 bbl Max Rate: 8 Max psi: 7,300 psi
6/12/2024 23:30	6/13/2024 02:15	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 02:15	6/13/2024 04:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 54 OW: 3,919 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,464 / Max psi - 10,890 psi Clean total - 8,609 bbl Slurry total - 9,180 bbl Total sand - 547,976 lbs F.G. 1.03
6/13/2024 04:15	6/13/2024 05:00	0.75	Frac, <code2>	Perforating	PFRT				Perforating stage 55 at time of report.
6/13/2024 05:00	6/13/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 55 Open Well: 5,400 psi Plug Depth: 12,499' MD Plug type: Royal Composite Perf Depths: 12,340' (Top) 12,489' (Bottom) Total Fluid: 26 bbl Max Rate: 8 Max psi: 5,500 psi
6/13/2024 06:00	6/13/2024 07:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 07:45	6/13/2024 09:30	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 55 OW: 3,314 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,449 / Max psi - 11,149 psi Clean total - 8,704 bbl Slurry total - 9,292 bbl Total sand - 546,733 lbs F.G. 1.05



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/13/2024 09:30	6/13/2024 10:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 56 Open Well: 5,900 psi Plug Depth: 12,324' MD Plug type: Royal Composite Perf Depths: 12,162' (Top) 12,311' (Bottom) Total Fluid: 37 bbl Max Rate: 8 Max psi: 6,120 psi
6/13/2024 10:45	6/13/2024 13:45	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 13:45	6/13/2024 14:45	1.00	Frac, <code2>	Frac. Job	FRAC				Started stage 56. Pumped .5 ppg and .75 ppg stages. Flushed well due to depleted Horsepower, not able to maintaine designed rate. 44,000 lbs of prop placed.
6/13/2024 14:45	6/13/2024 21:45	7.00	Frac, <code2>	Downtime	DTIM				NPT waiting on Horsepower to arrive.
6/13/2024 21:45	6/13/2024 23:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 56 OW: 3,785 psi Avg RT - 83 bpm / Max RT- 93 bpm Avg psi - 9,796 / Max psi - 11,109 psi Clean total - 10,972 bbl Slurry total - 11,562 bbl Total sand - 547,818 lbs F.G. 1.08
6/13/2024 23:45	6/14/2024 00:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 57 Open Well: 5,760 psi Plug Depth: 12,144' MD Plug type: Royal Composite Perf Depths: 11,984' (Top) 12,133' (Bottom) Total Fluid: 25 bbl Max Rate: 9 Max psi: 6,300 psi
6/14/2024 00:45	6/14/2024 02:15	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 02:15	6/14/2024 04:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 57 OW: 3,785 psi Avg RT - 83 bpm / Max RT- 93 bpm Avg psi - 9,796 / Max psi - 11,109 psi Clean total - 10,972 bbl Slurry total - 11,562 bbl Total sand - 547,818 lbs F.G. 1.08
6/14/2024 04:15	6/14/2024 05:00	0.75		Inactive	INACTIVE				Well Complete SI And Secure. WO CTDO
6/14/2024 05:00	6/15/2024 05:00	24.00		Inactive	INACTIVE				WSI WO CTDO
6/15/2024 05:00	6/16/2024 05:00	24.00		Inactive	INACTIVE				WSI WO CTDO
6/16/2024 05:00	6/17/2024 05:00	24.00		Inactive	INACTIVE				WSI WO CTDO
6/17/2024 05:00	6/18/2024 05:00	24.00		Inactive	INACTIVE				WSI WO CTDO
6/18/2024 05:00	6/19/2024 05:00	24.00		Inactive	INACTIVE				WSI WO CTDO
6/19/2024 05:00	6/20/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/20/2024 05:00	6/21/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/21/2024 05:00	6/22/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/22/2024 05:00	6/23/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/23/2024 05:00	6/24/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/24/2024 05:00	6/25/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/25/2024 05:00	6/26/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/26/2024 05:00	6/27/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/26/2024 05:00	6/27/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				RDMO
7/9/2024 05:00	7/9/2024 08:00	3.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
7/9/2024 08:00	7/9/2024 09:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				N/U bop's. RU flowback to CTU flowcross. MU Coil connector & pull test to 35K. Pipe ram test failed repair rams 2 hours. MU to test pipe rams & blinds. Test & chart BOP pipe rams 300 psi low & 7,500 psi high.
7/9/2024 09:00	7/9/2024 10:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 31.57' Test motor- 3.5 bpm@ 2500 psi. 4 bpm @ 3200 psi 4.5 bpm@ 3800 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
7/9/2024 10:00	7/9/2024 13:00	3.00	Drillout, <code2>	Wash	WASH				Open well with 2,100 psi RIH to first plug



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 13:00	7/9/2024 14:30	1.50	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 12,144'; CT Depth (ft) 12,170'; Tag plug @ 13:07; Drill Time 3 min; CT Press (psi) 5,350; WHP (psi) 2,100; Circ Rate 4.5; Return Rate 4.3 BPM Plug #2: Set Depth (ft) 12,324'; CT Depth (ft) 12,351'; Tag plug @ 13:22; Drill Time 2 min; CT Press (psi) 5,350; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #3: Set Depth (ft) 12,499'; CT Depth (ft) 12,524'; Tag plug @ 13:36; Drill Time 2 min; CT Press (psi) 5,350; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #4: Set Depth (ft) 12,677'; CT Depth (ft) 12,721'; Tag plug @ 13:50; Drill Time 2 min; CT Press (psi) 5,350; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #5: Set Depth (ft) 12,855'; CT Depth (ft) 12,880'; Tag plug @ 14:03; Drill Time 2 min; CT Press (psi) 5,350; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #6: Set Depth (ft) 13,033'; CT Depth (ft) 13,058'; Tag plug @ 14:19; Drill Time 3 min; CT Press (psi) 5,350; WHP (psi) 1,975; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 13,210'; CT Depth (ft) 13,233'; Tag plug @ 14:34; Drill Time 6 min; CT Press (psi) 5,400; WHP (psi) 1,975; Circ Rate 4.5; Return Rate 4.3 BPM
7/9/2024 14:30	7/9/2024 16:15	1.75	Drillout, <code2>	Wash	WASH				Plug #8: Set Depth (ft) 13,389'; CT Depth (ft) 13,413'; Tag plug @ 14:53; Drill Time 3 min; CT Press (psi) 5,400; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #9: Set Depth (ft) 13,567'; CT Depth (ft) 13,593'; Tag plug @ 15:14; Drill Time 2 min; CT Press (psi) 5,450; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #10: Set Depth (ft) 13,745'; CT Depth (ft) 13,780'; Tag plug @ 15:30; Drill Time 2 min; CT Press (psi) 5,500; WHP (psi) 2,100; Circ Rate 4.5; Return Rate 4.3 BPM Plug #11: Set Depth (ft) 13,923'; CT Depth (ft) 13,946'; Tag plug @ 15:44; Drill Time 3 min; CT Press (psi) 5,500; WHP (psi) 2,075; Circ Rate 4.5; Return Rate 4.3 BPM Plug #12: Set Depth (ft) 14,100'; CT Depth (ft) 14,106'; Tag plug @ 15:58; Drill Time 2 min; CT Press (psi) 5,500; WHP (psi) 2,075; Circ Rate 4.5; Return Rate 4.3 BPM Plug #13: Set Depth (ft) 14,278'; CT Depth (ft) 14,298'; Tag plug @ 16:16; Drill Time 2 min; CT Press (psi) 5,500; WHP (psi) 2,075; Circ Rate 4.5; Return Rate 4.3 BPM
7/9/2024 16:15	7/9/2024 19:30	3.25	Drillout, <code2>	Wash	WASH				Plug #14: Set Depth (ft) 14,456'; CT Depth (ft) 14,476'; Tag plug @ 16:30; Drill Time 2 min; CT Press (psi) 5,575; WHP (psi) 2,175; Circ Rate 4.5; Return Rate 4.3 BPM Plug #15: Set Depth (ft) 14,636'; CT Depth (ft) 14,658'; Tag plug @ 16:47; Drill Time 2 min; CT Press (psi) 5,600; WHP (psi) 2,175; Circ Rate 4.5; Return Rate 4.3 BPM Plug #16: Set Depth (ft) 14,812'; CT Depth (ft) 14,834'; Tag plug @ 17:05; Drill Time 2 min; CT Press (psi) 5,600; WHP (psi) 2,175; Circ Rate 4.5; Return Rate 4.3 BPM Plug #17: Set Depth (ft) 14,990'; CT Depth (ft) 15,010'; Tag plug @ 17:21; Drill Time 2 min; CT Press (psi) 5,600; WHP (psi) 2,225; Circ Rate 4.5; Return Rate 4.3 BPM Plug #18: Set Depth (ft) 15,172'; CT Depth (ft) 15,189'; Tag plug @ 17:38; Drill Time 2 min; CT Press (psi) 5,650; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.3 BPM Plug #19: Set Depth (ft) 15,346'; CT Depth (ft) 15,365'; Tag plug @ 17:57; Drill Time 2 min; CT Press (psi) 5,834; WHP (psi) 2,285; Circ Rate 4.5; Return Rate 4.3 BPM Plug #20: Set Depth (ft) 15,524'; CT Depth (ft) 15,543'; Tag plug @ 18:14; Drill Time 2 min; CT Press (psi) 5,744; WHP (psi) 2,302; Circ Rate 4.5; Return Rate 4.3 BPM Plug #21: Set Depth (ft) 15,702'; CT Depth (ft) 15,750'; Tag plug @ 18:32; Drill Time 2 min; CT Press (psi) 5,938; WHP (psi) 2,480; Circ Rate 4.5; Return Rate 4.3 BPM Plug #22: Set Depth (ft) 15,879'; CT Depth (ft) 15,894'; Tag plug @ 18:47; Drill Time 2 min; CT Press (psi) 5,810; WHP (psi) 2,415; Circ Rate 4.5; Return Rate 4.3 BPM Plug #23: Set Depth (ft) 16,057'; CT Depth (ft) 16,075'; Tag plug @ 19:07; Drill Time 4 min; CT Press (psi) 5,948; WHP (psi) 2,580; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 16,235'; CT Depth (ft) 16,251'; Tag plug @ 19:28; Drill Time 2 min; CT Press (psi) 5,959; WHP (psi) 2,623; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 19:30	7/10/2024 00:15	4.75	Drillout, <code2>	Wash	WASH				Plug #26: Set Depth (ft) 16,591'; CT Depth (ft) 16,609'; Tag plug @ 20:08; Drill Time 2 min; CT Press (psi) 6,043; WHP (psi) 2,733; Circ Rate 4.5; Return Rate 4.3 BPM Plug #27: Set Depth (ft) 16,769'; CT Depth (ft) 16,782'; Tag plug @ 20:29; Drill Time 2 min; CT Press (psi) 6,118; WHP (psi) 2,755; Circ Rate 4.5; Return Rate 4.3 BPM Plug #28: Set Depth (ft) 16,947'; CT Depth (ft) 16,953'; Tag plug @ 20:51; Drill Time 2 min; CT Press (psi) 6,049; WHP (psi) 2,767; Circ Rate 4.5; Return Rate 4.3 BPM Plug #29: Set Depth (ft) 17,125'; CT Depth (ft) 17,149'; Tag plug @ 21:14; Drill Time 4 min; CT Press (psi) 6,111; WHP (psi) 2,806; Circ Rate 4.5; Return Rate 4.3 BPM Plug #30: Set Depth (ft) 17,303'; CT Depth (ft) 17,323'; Tag plug @ 21:42; Drill Time 2 min; CT Press (psi) 6,206; WHP (psi) 2,842; Circ Rate 4.5; Return Rate 4.3 BPM Plug #31: Set Depth (ft) 17,486'; CT Depth (ft) 17,506'; Tag plug @ 22:13; Drill Time 3 min; CT Press (psi) 6,177; WHP (psi) 2,816; Circ Rate 4.5; Return Rate 4.3 BPM Plug #32: Set Depth (ft) 17,658'; CT Depth (ft) 17,676'; Tag plug @ 22:37; Drill Time 4 min; CT Press (psi) 6,188; WHP (psi) 2,830; Circ Rate 4.5; Return Rate 4.3 BPM Plug #33: Set Depth (ft) 17,836'; CT Depth (ft) 17,856'; Tag plug @ 23:08; Drill Time 2 min; CT Press (psi) 6,190; WHP (psi) 2,883; Circ Rate 4.5; Return Rate 4.3 BPM Plug #34: Set Depth (ft) 18,014'; CT Depth (ft) 18,034'; Tag plug @ 23:40; Drill Time 2 min; CT Press (psi) 6,294; WHP (psi) 2,873; Circ Rate 4.5; Return Rate 4.3 BPM Plug #35: Set Depth (ft) 18,195'; CT Depth (ft) 18,212'; Tag plug @ 0:13; Drill Time 3 min; CT Press (psi) 6,406; WHP (psi) 2,869; Circ Rate 4.5; Return Rate 4.3 BPM
7/10/2024 00:15	7/10/2024 05:00	4.75	Drillout, <code2>	Wash	WASH				Plug #35: Set Depth (ft) 18,195'; CT Depth (ft) 18,212'; Tag plug @ 0:13; Drill Time 3 min; CT Press (psi) 6,406; WHP (psi) 2,869; Circ Rate 4.5; Return Rate 4.3 BPM Plug #36: Set Depth (ft) 18,370'; CT Depth (ft) 18,380'; Tag plug @ 0:50; Drill Time 3 min; CT Press (psi) 6,114; WHP (psi) 2,854; Circ Rate 4.5; Return Rate 4.3 BPM Plug #37: Set Depth (ft) 18,548'; CT Depth (ft) 18,561'; Tag plug @ 1:33; Drill Time 5 min; CT Press (psi) 6,275; WHP (psi) 2,834; Circ Rate 4.5; Return Rate 4.3 BPM Plug #38: Set Depth (ft) 18,726'; CT Depth (ft) 18,740'; Tag plug @ 2:19; Drill Time 3 min; CT Press (psi) 6,580; WHP (psi) 2,819; Circ Rate 4.75; Return Rate 4.5 BPM Plug #39: Set Depth (ft) 18,904'; CT Depth (ft) 18,932'; Tag plug @ 3:01; Drill Time 3 min; CT Press (psi) 6,570; WHP (psi) 2,945; Circ Rate 4.75; Return Rate 4.5 BPM Plug #40: Set Depth (ft) 19,084'; CT Depth (ft) 19,098'; Tag plug @ 3:37; Drill Time 4 min; CT Press (psi) 6,472; WHP (psi) 2,914; Circ Rate 4.6; Return Rate 4.3 BPM Plug #41: Set Depth (ft) 19,260'; CT Depth (ft) 19,274'; Tag plug @ 4:23; Drill Time 3 min; CT Press (psi) 6,540; WHP (psi) 2,921; Circ Rate 4.6; Return Rate 4.4 BPM
7/10/2024 05:00	7/10/2024 11:00	6.00	Drillout, <code2>	Wash	WASH				Plug #42: Set Depth (ft) 19,437'; CT Depth (ft) 19,449'; Tag plug @ 5:06; Drill Time 4 min; CT Press (psi) 6,200; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #43: Set Depth (ft) 19,615'; CT Depth (ft) 19,627'; Tag plug @ 5:54; Drill Time 5 min; CT Press (psi) 6,200; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #44: Set Depth (ft) 19,793'; CT Depth (ft) 19,803'; Tag plug @ 6:42; Drill Time 3 min; CT Press (psi) 6,200; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #45: Set Depth (ft) 19,975'; CT Depth (ft) 19,983'; Tag plug @ 7:34; Drill Time 4 min; CT Press (psi) 6,150; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #46: Set Depth (ft) 20,149'; CT Depth (ft) 20,159'; Tag plug @ 8:21; Drill Time 3 min; CT Press (psi) 6,150; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #47: Set Depth (ft) 20,327'; CT Depth (ft) 20,340'; Tag plug @ 9:13; Drill Time 3 min; CT Press (psi) 6,150; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #48: Set Depth (ft) 20,505'; CT Depth (ft) 20,515'; Tag plug @ 10:05; Drill Time 4 min; CT Press (psi) 6,100; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #49: Set Depth (ft) 20,685'; CT Depth (ft) 20,690'; Tag plug @ 11:03; Drill Time 4 min; CT Press (psi) 6,100; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM



Operation Summary Report
LFR CARAVAN 12-23-24-B4-6H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/10/2024 11:00	7/10/2024 18:00	7.00	Drillout, <code2>	Wash	WASH				Plug #50: Set Depth (ft) 20,861'; CT Depth (ft) 20,868'; Tag plug @ 12:05; Drill Time 4 min; CT Press (psi) 6,050; WHP (psi) 2,975; Circ Rate 4.5; Return Rate 4.5 BPM Plug #51: Set Depth (ft) 21,039'; CT Depth (ft) 21,053'; Tag plug @ 13:10; Drill Time 3 min; CT Press (psi) 6,050; WHP (psi) 2,975; Circ Rate 4.5; Return Rate 4.5 BPM Plug #52: Set Depth (ft) 21,217'; CT Depth (ft) 21,232'; Tag plug @ 14:07; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 2,975; Circ Rate 4.5; Return Rate 4.5 BPM Plug #53: Set Depth (ft) 21,394'; CT Depth (ft) 21,400'; Tag plug @ 15:08; Drill Time 0 min; CT Press (psi) 5,900; WHP (psi) 2,975; Circ Rate 4.5; Return Rate 4.5 BPM Plug #54: Set Depth (ft) 21,572'; CT Depth (ft) 21,572'; Tag plug @ 15:57; Drill Time 0 min; CT Press (psi) 5,900; WHP (psi) 2,975; Circ Rate 4.5; Return Rate 4.5 BPM Plug #55: Set Depth (ft) 21,750'; CT Depth (ft) 21,750'; Tag plug @ 16:50; Drill Time 0 min; CT Press (psi) 5,950; WHP (psi) 3,025; Circ Rate 4.5; Return Rate 4.5 BPM Plug #56: Set Depth (ft) 21,928'; CT Depth (ft) 21,928'; Tag plug @ 17:40; Drill Time 0 min; CT Press (psi) 5,918; WHP (psi) 3,027; Circ Rate 4.5; Return Rate 4.5 BPM Wash to TD @ 22,000' Circulate 10-20-10 gel sweep
7/10/2024 18:00	7/11/2024 01:15	7.25	Drillout, <code2>	Coil Tubing Unit	CTU				Pull out of well and shut in SICP 2930 psi. rig down move to LFR 7H.
7/11/2024 01:15	7/11/2024 05:00	3.75	Drillout, <code2>	Rig Up/Down	SRIG				Rig down move out coil drill out operation.
7/11/2024 05:00	7/11/2024 06:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				Continue R/D flow back iron
7/11/2024 06:00	7/11/2024 20:00	14.00	Drillout, <code2>	Other	OTH				Haul off flow back water, clean tanks
7/11/2024 20:00	7/12/2024 05:00	9.00		Inactive	INACTIVE				
7/12/2024 05:00	7/12/2024 17:00	12.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and iInstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
7/12/2024 17:00	7/13/2024 05:00	12.00		Inactive	INACTIVE				Inactive.