

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME LFR Caravan 13-23-24-B4-8H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354622	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 12/18/2023		16. DATE SPUDDED (ROTARY RIG) 01/30/2024		17. DATE TOTAL DEPTH REACHED 04/13/2024		18. DATE COMPLETED/ABANDONED 07/18/2024			19. DATE OF FIRST PROD. / INJ. PROD:07/18/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 6360 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 6332 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 21330 TVD 10647			25. PLUGGED BACK TOTAL DEPTH MD 21189 TVD 10651			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1055 FSL	270 FEL	SESE	22	2.0 S	4.0 W	U	558312	4460032
Producing Interval Top	1177 FSL	205 FWL	SWSW	23	2.0 S	4.0 W	U		
Producing Interval Bottom	1209 FSL	326 FEL	SESE	24	2.0 S	4.0 W	U		
Total Depth	1200 FSL	185 FEL	SESE	24	20.0 S	40.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	40.0	J-55	BTC	0	3785		L	Class G Cement	665	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	10704		L	NeoCem	870	2.06	12.5	0	Calculated
									T	NeoCem	625	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	9618	21268		L	Halcem	790	1.53	14.8	9618	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS					
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.	
1	GREEN RIVER - UPPER	5541	5534	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
2	MAHOGANY BENCH	7462	7453	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
3	GREEN RIVER - LOWER	8910	8899	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
4	CASTLE PEAK	10902	10626	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐				

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	11129	21189			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
	11129	21189	07/18/2024	07/27/2024	24		1753	Flowing

4	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	599	39.0	
	855	512	1470	855	512	1470			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	WATER	11129	21189	05/25/2024	06/27/2024	25,147,793 lbs 100 mesh, 336,731 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)						
REPORTS AND OTHER INFORMATION.						
Dx Survey ☒ DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒						
SUBMITTED PDF LOGS			SUBMITTED LAS LOGS			
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING			MEASURED WHILE DRILLING			

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME Mandie Crozier	TITLE Regulatory Specialist	DATE 09/17/2024
SIGNATURE N/A	PHONE 435 646-4825	EMAIL mCrozier@javelinep.com

LFR CARAVAN 13-23-24-B4-8H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	21,060	21,189	18	0.4	499,002			7,472
2	20,916	21,045	18	0.4	502,973			5,159
3	20,120	20,281	18	0.4	502,514			6,892
4	19,940	20,101	18	0.4	502,728			6,837
5	19,760	19,921	18	0.4	502,886			7,089
6	19,580	19,741	18	0.4	502,601			6,881
7	19,400	19,561	18	0.4	502,470			6,910
8	19,221	19,381	18	0.4	502,610			6,782
9	19,041	19,202	18	0.4	502,455			7,457
10	18,861	19,022	18	0.4	502,632			6,829
11	18,681	18,842	18	0.4	503,565			6,834
12	18,501	18,662	18	0.4	502,681			6,773
13	18,321	18,482	18	0.4	502,322			6,887
14	18,141	18,302	18	0.4	503,000			6,730
15	17,961	18,122	18	0.4	502,841			6,762
16	17,781	17,942	18	0.4	502,921			6,830
17	17,601	17,762	18	0.4	502,580			6,782
18	17,421	17,582	18	0.4	501,929			6,757
19	17,242	17,402	18	0.4	502,652			7,039
20	17,062	17,223	18	0.4	503,242			6,929
21	16,882	17,043	18	0.4	502,735			6,816
22	16,702	16,863	18	0.4	502,392			6,694
23	16,522	16,683	18	0.4	502,423			6,748
24	16,342	16,503	18	0.4	502,567			6,761
25	16,162	16,323	18	0.4	502,795			6,719
26	15,982	16,143	18	0.4	502,296			6,696
27	15,802	15,963	18	0.4	502,612			6,670
28	15,622	15,783	18	0.4	503,037			6,692
29	15,442	15,603	18	0.4	502,872			6,822
30	15,263	15,423	18	0.4	502,500			6,635
31	15,083	15,244	18	0.4	502,556			6,975
32	14,903	15,064	18	0.4	510,641			6,753
33	14,723	14,884	18	0.4	502,602			6,172
34	14,543	14,704	18	0.4	502,656			6,806
35	14,363	14,524	18	0.4	502,713			6,799
36	14,183	14,344	18	0.4	502,478			6,748
37	14,003	14,164	18	0.4	502,730			6,663
38	13,823	13,984	18	0.4	502,510			6,628
39	13,643	13,804	18	0.4	502,898			6,879
40	13,463	13,624	18	0.4	502,707			6,655
41	13,283	13,444	18	0.4	504,702			6,760
42	13,104	13,265	18	0.4	502,586			6,606
43	12,924	13,085	18	0.4	502,618			6,709

44	12,744	12,905	18	0.4	502,485			6,694
45	12,564	12,725	18	0.4	502,681			6,774
46	12,384	12,545	18	0.4	507,061			6,378
47	11,723	11,900	18	0.4	502,358			5,963
48	11,525	11,702	18	0.4	506,875			6,469
49	11,327	11,504	18	0.4	502,503			6,641
50	11,129	11,306	18	0.4	502,600			6,775



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Well Header									
Field Name	Pad Name LFR 23-24 CARAVAN		Legal Well Name LFR CARAVAN 13-23-24-B4-8H			API/UWI 4301354622		County Duchesne	State/Province Utah
Job Category Drilling		Primary Job Type Drilling			Start Date 1/29/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
1/29/2024 04:00	1/29/2024 05:00	1.00	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT		128.0	SKID RIG F/ LFRC 7H T/ LFRC 8H.
1/29/2024 05:00	1/29/2024 05:30	0.50	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT	128.0	128.0	FINISH WALKING RIG & CATWALK OVER WELL CENTER
1/29/2024 05:30	1/29/2024 10:00	4.50	Mobilization, Rig Mob	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	128.0	128.0	SET DOWN DIVERTER, HOOK UP FLOW LINE, TIGHTEN TURNBUCKLES. CENTER STACK OVER WELL.
1/29/2024 10:00	1/29/2024 12:00	2.00	Mobilization, Rig Mob	Rig Repair - Other	RROTHR	NPT – Rig Component	128.0	128.0	WAITING FOR SOFTWARE UPDATE TO FINISH. THEN TROUBLE SHOOT PROBLEMS AFTER UPDATE DONE. TEST ALL EQUIPMENT.
1/29/2024 12:00	1/29/2024 15:30	3.50	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU BHA. BIT (SMITH BF616), MOTOR (1.83° 7/8 4.0 SLICK), SHOCK SUB, UBHO, MWD MONEL, SPACER MONEL, 3 - 8" DC'S CROSSOVER
1/29/2024 15:30	1/29/2024 16:55	1.43	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	383.0	ROTATE 128' - 383' 255' @ 177 FPH. 800 GPM, 70 RPM, 6-8K TORQUE, 1800 PSI
1/29/2024 16:55	1/29/2024 17:09	0.23	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	383.0	404.0	SLIDE 383' - 404' 21' @ 90 FPH. 800 GPM, 200 DIFF.
1/29/2024 17:09	1/29/2024 19:24	2.25	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	404.0	1,018.0	ROTATE 404' - 1,018' 614' @ 272 FPH. 800 GPM, 70 RPM, 6-8K TORQUE, 1800 PSI
1/29/2024 19:24	1/29/2024 19:38	0.23	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,048.0	SLIDE 1,018' - 1,048' 30' @ 128 FPH. 800 GPM, 200 DIFF.
1/29/2024 19:38	1/29/2024 20:41	1.05	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,048.0	1,313.0	ROTATE 1,048' - 1,313' 265' @ 252 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 2500 PSI
1/29/2024 20:41	1/29/2024 20:55	0.23	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,334.0	SLIDE 1,313' - 1,334' 21' @ 90 FPH. 850 GPM, 200 DIFF.
1/29/2024 20:55	1/29/2024 21:14	0.32	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT		1,394.0	ROTATE 1,334' - 1,394' 60' @ 189 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 2600 PSI
1/29/2024 21:14	1/29/2024 21:29	0.25	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,417.0	SLIDE 1,394' - 1,417' 23' @ 92 FPH. 850 GPM, 200 DIFF.
1/29/2024 21:29	1/30/2024 02:35	5.10	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT		2,332.0	ROTATE 1,417' - 2,332' 915' @ 179 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 2500 PSI
1/30/2024 02:35	1/30/2024 03:14	0.65	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		2,360.0	SLIDE 2,332' - 2,360' 28' @ 43 FPH. 850 GPM, 200 DIFF.
1/30/2024 03:14	1/30/2024 05:00	1.76	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,360.0	2,698.0	ROTATE 2,360' - 2,698' 338' @ 193 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 2500 PSI
1/30/2024 05:00	1/30/2024 05:49	0.83	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,698.0	2,723.0	SLIDE 2,698' - 2,723' 25' @ 30 FPH. 900 GPM, 200 DIFF.
1/30/2024 05:49	1/30/2024 07:00	1.17	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,723.0	2,897.0	ROTATE 2,723' - 2,897' 174' @ 149 FPH. 900 GPM, 80 RPM, 8-12K TORQUE, 2500 PSI
1/30/2024 07:00	1/30/2024 08:04	1.08	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,897.0	2,934.0	SLIDE 2,897' - 2,934' 37' @ 34 FPH. 900 GPM, 200 DIFF.
1/30/2024 08:04	1/30/2024 11:30	3.43	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,934.0	3,375.0	ROTATE 2,934' - 3,375' 441' @ 128 FPH. 900 GPM, 80 RPM, 8-12K TORQUE, 2500 PSI
1/30/2024 11:30	1/30/2024 12:54	1.40	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	3,375.0	3,396.0	SLIDE 3,375' - 3,396' 21' @ 15 FPH. 900 GPM, 200 DIFF.
1/30/2024 12:54	1/30/2024 16:50	3.93	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	3,396.0	3,785.0	ROTATE 3,396' - 3,785' 389' @ 110 FPH. 850 GPM, 80 RPM, 8-12K TORQUE, 2500 PSI
1/30/2024 16:50	1/30/2024 18:05	1.25	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRC HOLE CLEAN, PUMP SWEEPS
1/30/2024 18:05	1/31/2024 02:41	8.60	Surface, Casing	Wash & Ream - Routine	WASHR	PT	3,785.0	3,785.0	WASH AND BACK REAM THROUGH RESISTANCE OUT HOLE F/ 3785' T/ BHA.
1/31/2024 02:41	1/31/2024 04:11	1.50	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	L/D BHA. RACK BACK 8" DC. LD ALL COMPONENTS. MM (BAD). BIT (1/3).
1/31/2024 04:11	1/31/2024 05:00	0.82	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	HELD 15 MIN SAFETY MEETING. RU CASERS.
1/31/2024 05:00	1/31/2024 13:30	8.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	MAKE UP FLOAT SHOE, 1 JT 9 5/8" 40# BTC J-55 CSG, FLOAT COLLAR, TEST SAME. RUN ADDITION 89 JTS TO BOTTOM. WASH THROUGH RESISTANCE AS NEEDED F/ 1,100' T/ BOTTOM.
1/31/2024 13:30	1/31/2024 14:30	1.00	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRCULATE BU. RD CASERS. HELD 15 MIN SAFETY MEETING W/ CEMENTERS.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
1/31/2024 14:30	1/31/2024 17:12	2.70	Surface, Casing	Primary Cementing	PRIMCEM	PT	3,785.0	3,785.0	HELD PJSM. RU CEMENTERS. PUMP 40 BBLS SPACER 8.33PPG. 314 BBLS 12 PPG LEAD 665 SKS 2.66 YLD. 88 BBLS 14.5 PPG TAIL 345 SKS 1.43 YLD. DROPPED WIPER PLUG. DISPLACED WITH 280 BBLS H2O. BUMP PLUG @ 16:54 HRS 1/31/24. HELD 2 MIN BLEED BACK 2 BBL. LANDED PSI 1,720 PRIOR TO LAND 1,290 PSI. 83 BBLS CEMENT BACK TO SURFACE. RD CEMENTERS. BLOW DOWN MUD LINES. CIRC OUT FLOW LINES.
1/31/2024 17:12	1/31/2024 18:12	1.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	FLUSH STACK. NIPPLE DOWN BOPE.
1/31/2024 18:12	1/31/2024 19:00	0.81	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	ROUGH CUT 9 5/8" CASING W/ WELDER. WELL SUSPENDED @ 19:00 MST 1/31/24.
2/18/2024 15:00	2/18/2024 15:45	0.75	Surface, Casing	Walking / Walk rig	WALK	PT		3,785.0	WALKED OVER WELL CENTER.
2/18/2024 15:45	2/18/2024 16:19	0.58	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	3,785.0	3,785.0	NU BOPE. INSTALLED FLOW LINE & TURN BUCKLES.
2/18/2024 16:19	2/18/2024 17:00	0.67	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	3,785.0	3,785.0	BREAK TEST BOPE 250-5,000 PSI 10MIN EACH.
2/18/2024 17:00	2/18/2024 18:00	1.00	Surface, Casing	Test Casing	TESTCAS	PT	3,785.0	3,785.0	TESTED CASING TO 1,500 PSI FOR 30 MIN.
2/18/2024 18:00	2/18/2024 18:30	0.50	Surface, Casing	Rig Repair - Other	RROTHR	NPT	3,785.0	3,785.0	REPAIR ST-80 AND CHANGE OUT DIES.
2/18/2024 18:30	2/18/2024 20:30	2.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	PU 1.83" 5/6 8.3 WITH 8.5" STAB, D506VX BIT, 2 NMDC & UBHO. LOADED MWD. TEST MWD.
2/18/2024 20:30	2/18/2024 21:00	0.50	Surface, Casing	Other Activities	OTHER	PT	3,795.0	3,795.0	BLOW DOWN CHOKE AND MUD LINES.
2/18/2024 21:00	2/18/2024 23:00	2.00	Surface, Casing	Tripping	TRIP	PT	3,785.0	3,785.0	TIH TO 3,650'
2/18/2024 23:00	2/19/2024 00:00	1.00	Surface, Casing	Rig Service	RIGSVC	PT	3,795.0	3,795.0	CHANGE OUT SAVER SUB. INSTALL FILTER BOX IN MUD LINE.
2/19/2024 00:00	2/19/2024 01:00	1.00	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT	3,785.0	3,785.0	SLIP AND CUT DRILLING LINE.
2/19/2024 01:00	2/19/2024 01:30	0.50	Surface, Casing	Rig Service	RIGSVC	PT	3,805.0	3,795.0	SERVICE RIG AND TDU.
2/19/2024 01:30	2/19/2024 03:00	1.50	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	3,785.0	3,795.0	DRILL OUT FE, SHOE TRACK & 10' NEW FORMATION.
2/19/2024 03:00	2/19/2024 03:30	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	3,795.0	3,795.0	CIRCULATE BOTTOMS UP. FIT, 12.5 EMW. 532 PSI, 9.8 PPG, 3,790' TVD.
2/19/2024 03:30	2/19/2024 04:00	0.50	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,805.0	3,932.0	ROTATE 3,795' - 3,844' 49' @ 98 FPH. 550 GPM, 35 RPM, 8-10K TORQUE
2/19/2024 04:00	2/19/2024 04:19	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,932.0	3,866.0	SLIDE 3,844' - 3,866' 22' @ 66 FPH. 560 GPM, 200-300 DIFF.
2/19/2024 04:19	2/19/2024 05:00	0.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,866.0	3,979.0	ROTATE 3,866' - 3,979' 64' @ 96 FPH. 560 GPM, 50 RPM, 8-10K TORQUE, 500-600 DIFF.
2/19/2024 05:00	2/19/2024 07:57	2.95	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,930.0	4,503.0	ROTATE 3,979' - 4,503' 524' @ 177 FPH. 650 GPM, 80 RPM, 8-10K TORQUE, 500-800 DIFF.
2/19/2024 07:57	2/19/2024 08:07	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,503.0	4,513.0	SLIDE 4,503' - 4,513' 10' @ 54 FPH. 560 GPM, 200-300 DIFF.
2/19/2024 08:07	2/19/2024 10:30	2.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,513.0	4,884.0	ROTATE 4,513' - 4,884' 371' @ 156 FPH. 650 GPM, 80 RPM, 8-10K TORQUE, 500-850 DIFF.
2/19/2024 10:30	2/19/2024 10:45	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,884.0	4,899.0	SLIDE 4,884' - 4,899' 15' @ 60 FPH. 560 GPM, 200-300 DIFF.
2/19/2024 10:45	2/19/2024 16:13	5.48	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,899.0	5,637.0	ROTATE 4,899' - 5,637' 738' @ 134 FPH. 650 GPM, 80 RPM, 8-10K TORQUE, 500-850 DIFF. SEEPAGE LOSSES @ 5,357', TREATED WITH 28 PPB LCM
2/19/2024 16:13	2/19/2024 16:43	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	5,637.0	5,637.0	SERVICE RIG AND TDU.
2/19/2024 16:43	2/19/2024 17:40	0.94	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,637.0	5,741.0	ROTATE 5,637" - 5,741' 134' @ 111 FPH. 600 GPM, 80 RPM, 8-10K TORQUE, 500-850 DIFF.
2/19/2024 17:40	2/19/2024 18:00	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,741.0	5,754.0	SLIDE 5,741' - 5,754' 13' @ 39 FPH. 560 GPM, 200-300 DIFF.
2/19/2024 18:00	2/19/2024 20:42	2.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,754.0	6,119.0	ROTATE 5,754' - 6,119' 365' @ 135 FPH. 650 GPM, 80 RPM, 8-10K TORQUE, 500-850 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/19/2024 20:42	2/19/2024 21:00	0.31	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,119.0	6,134.0	SLIDE 6,119' - 6,134' 15' @ 45 FPH. 600 GPM, 200-300 DIFF.
2/19/2024 21:00	2/19/2024 23:50	2.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,134.0	6,585.0	ROTATE 6,134' - 6,585' 451' @ 161 FPH. 600 GPM, 80 RPM, 8-14K TORQUE, 500-850 DIFF.
2/19/2024 23:50	2/20/2024 00:20	0.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,585.0	6,601.0	SLIDE 6,585' - 6,601' 16' @ 32 FPH. 600 GPM, 200-300 DIFF.
2/20/2024 00:20	2/20/2024 01:25	1.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,601.0	6,786.0	ROTATE 6,601' - 6,786' 185' @ 170 FPH. 600 GPM, 80 RPM, 8-14K TORQUE, 500-850 DIFF.
2/20/2024 01:25	2/20/2024 01:50	0.42	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,786.0	6,805.0	SLIDE 6,585' - 6,601' 19' @ 45 FPH. 600 GPM, 200-300 DIFF.
2/20/2024 01:50	2/20/2024 05:00	3.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,805.0	7,242.0	ROTATE 6,805' - 7,242' 437' @ 138 FPH. 600 GPM, 80 RPM, 8-14K TORQUE, 500-850 DIFF.
2/20/2024 05:00	2/20/2024 05:07	0.12	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,242.0	7,258.0	ROTATE 7,242' - 7,258' 16' @ 138 FPH. 600 GPM, 80 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/20/2024 05:07	2/20/2024 05:40	0.55	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,258.0	7,273.0	SLIDE 7,258' - 7,273' 15' @ 27 FPH. 600 GPM, 100-230 DIFF.
2/20/2024 05:40	2/20/2024 09:30	3.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,273.0	7,636.0	ROTATE 7,273' - 7,636' 363' @ 95 FPH. 600 GPM, 80 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/20/2024 09:30	2/20/2024 10:09	0.65	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,636.0	7,651.0	SLIDE 7,636' - 7,651' 15' @ 23 FPH. 600 GPM, 100-230 DIFF.
2/20/2024 10:09	2/20/2024 16:09	6.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,651.0	8,011.0	ROTATE 7,651' - 8,011' 360' @ 60 FPH. 600 GPM, 60 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/20/2024 16:09	2/20/2024 16:39	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	8,011.0	8,011.0	SERVICE RIG.
2/20/2024 16:39	2/20/2024 17:13	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,011.0	8,026.0	SLIDE 8,011' - 8,026' 15' @ 25 FPH. 600 GPM, 100-230 DIFF.
2/20/2024 17:13	2/21/2024 01:13	8.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,026.0	8,675.0	ROTATE 8,026' - 8,675' 649' @ 81 FPH. 600 GPM, 70 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/21/2024 01:13	2/21/2024 02:43	1.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,675.0	8,693.0	SLIDE 8,675' - 8,693' 18' @ 12 FPH. 600 GPM, 100-230 DIFF.
2/21/2024 02:43	2/21/2024 05:00	2.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,693.0	8,890.0	ROTATE 8,693' - 8,890' 197' @ 86 FPH. 600 GPM, 70 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/21/2024 05:00	2/21/2024 09:40	4.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,890.0	9,243.0	ROTATE 8,890' - 9,243' 353' @ 75 FPH. 600 GPM, 70 RPM, 8-14K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE. **POOH ROP**
2/21/2024 09:40	2/21/2024 11:00	1.32	Intermediate, Drill Vertical	Circulate	CIRC	PT	9,243.0	9,243.0	CIRCULATE X2 BU. RAISED MW T/ 10.3+ SEND LCM SWEEPS STAGED ON BACK SIDE.
2/21/2024 11:00	2/21/2024 12:50	1.84	Intermediate, Drill Vertical	Tripping	TRIP	PT	9,243.0	9,243.0	TOOH F/ 9243' T/ 6049' FLOW CHECK ON BOTTOM. WELL STATIC.
2/21/2024 12:50	2/21/2024 13:20	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	9,243.0	9,243.0	FIX ST-80 HOSES.
2/21/2024 13:20	2/21/2024 17:27	4.12	Intermediate, Drill Vertical	Tripping	TRIP	PT	9,243.0	9,243.0	TOOH F/ 6049' T/ BHA' FLOW CHECK AT SHOE. WELL STATIC.
2/21/2024 17:27	2/21/2024 19:00	1.55	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	9,243.0	9,243.0	CHANGE OUT BHA. BIT GRADED (1-2) MOTOR FELT CHUNKY & A LITTLE PLAY IN BEARING. NEW BIT (BAKER DD406T) NEW MOTOR (TOTAL 2.12° BEND 7/8 8.5 .26 RPG). TEST TOOLS. GOOD TEST.
2/21/2024 19:00	2/21/2024 20:15	1.25	Intermediate, Drill Vertical	Tripping	TRIP	PT	9,243.0	9,243.0	TRIP IN HOLE WITH NEW BHA TO 1,941'.
2/21/2024 20:15	2/22/2024 05:00	8.75	Intermediate, Drill Vertical	Rig Repair - Hoisting Equipment	RRHOIST	NPT – Rig Compo nent	9,243.0	9,243.0	SLIGHT WIND BLEW SERVICE LOOP INTO TOP DRIVE AND PULLED THE 19 PIN CONNECTION. NEW LOOP FROM FRUITA, CO. ARRIVED ON LOCATION @ 03:30 HRS. PICK UP NEW SERVICE LINE.
2/22/2024 05:00	2/22/2024 12:15	7.25	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT – Rig Compo nent	9,243.0	9,243.0	DOWNTIME REPAIR TOP DRIVE SERVICE LOOP
2/22/2024 12:15	2/22/2024 17:00	4.75	Intermediate, Drill Vertical	Tripping	TRIP	PT	9,243.0	9,243.0	TIH F/ BHA T/ 9,243' INSTALL TEST AGITATOR @ 3,000'.
2/22/2024 17:00	2/22/2024 17:30	0.50	Intermediate, Drill Vertical	Circulate	CIRC	PT	9,243.0	9,243.0	CIRCULATE BOTTOMS UP. CONTROL GAS VENTING THROUGH BUSTER.
2/22/2024 17:30	2/23/2024 00:39	7.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,243.0	9,653.0	ROTATE 9,243' - 9,653' 410' @ 58 FPH. 500 GPM, 30 RPM, 8-14K TORQUE, 400-650 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 00:39	2/23/2024 01:15	0.60	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,653.0	9,678.0	SLIDE 9,653' - 9,678' 25' @ 42 FPH. 525 GPM, 100-230 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/23/2024 01:15	2/23/2024 02:16	1.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,678.0	9,743.0	ROTATE 9,678' - 9,743' 65' @ 63 FPH. 500 GPM, 30 RPM, 8-14K TORQUE, 400-650 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 02:16	2/23/2024 03:30	1.22	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,743.0	9,808.0	** KOP ** SLIDE CURVE 9,743' - 9,808' 65' @ 53 FPH. 525 GPM 150-300 DIFF.
2/23/2024 03:30	2/23/2024 04:04	0.58	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,808.0	9,838.0	ROTATE 9,808' - 9,838' 30' @ 51 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 400-650 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 04:04	2/23/2024 04:45	0.67	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,838.0	9,873.0	SLIDE CURVE 9,838' - 9,873' 35' @ 53 FPH. 525 GPM 150-300 DIFF.
2/23/2024 04:45	2/23/2024 05:00	0.25	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,872.0	9,888.0	ROTATE 9,872' - 9,888' 15' @ 60 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 05:00	2/23/2024 05:34	0.58	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,888.0	9,931.0	ROTATE 9,888' - 9,931' 43' @ 73 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 05:34	2/23/2024 06:21	0.78	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		9,978.0	SLIDE CURVE 9,931' - 9,978' 47' @ 60 FPH. 525 GPM 150-300 DIFF.
2/23/2024 06:21	2/23/2024 07:09	0.80	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		10,026.0	ROTATE 9,978' - 10,026' 48' @ 60 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 07:09	2/23/2024 08:22	1.22	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		10,098.0	SLIDE CURVE 10,026' - 10,098' 72' @ 59 FPH. 525 GPM 150-300 DIFF.
2/23/2024 08:22	2/23/2024 08:51	0.48	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		10,121.0	ROTATE 10,098' - 10,121' 23' @ 47 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 08:51	2/23/2024 10:00	1.15	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		10,183.0	SLIDE CURVE 10,121' - 10,183' 62' @ 53 FPH. 525 GPM 150-300 DIFF.
2/23/2024 10:00	2/23/2024 10:33	0.55	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		10,215.0	ROTATE 10,121' - 10,215' 32' @ 58 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 10:33	2/23/2024 11:43	1.16	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,215.0	10,278.0	SLIDE CURVE 10,215' - 10,278' 63' @ 54 FPH. 525 GPM 150-300 DIFF.
2/23/2024 11:43	2/23/2024 12:08	0.42	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,278.0	10,309.0	ROTATE 10,215' - 10,309' 31' @ 74 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 12:08	2/23/2024 13:05	0.95	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,309.0	10,354.0	SLIDE CURVE 10,309' - 10,354' 45' @ 47 FPH. 525 GPM 150-300 DIFF.
2/23/2024 13:05	2/23/2024 13:49	0.73	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,354.0	10,406.0	ROTATE 10,354' - 10,406' 52' @ 70 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 13:49	2/23/2024 14:30	0.68	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,406.0	10,442.0	SLIDE CURVE 10,406' - 10,442' 36' @ 52 FPH. 525 GPM 150-300 DIFF.
2/23/2024 14:30	2/23/2024 15:22	0.87	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		10,500.0	ROTATE 10,442' - 10,500' 58' @ 66 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 15:22	2/23/2024 16:08	0.77	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		10,538.0	SLIDE CURVE 10,500' - 10,538' 38' @ 49 FPH. 525 GPM 150-300 DIFF.
2/23/2024 16:08	2/23/2024 17:04	0.93	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,538.0	10,595.0	ROTATE 10,538' - 10,595' 57' @ 61 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 17:04	2/23/2024 18:14	1.17	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,595.0	10,663.0	SLIDE CURVE 10,595' - 10,663' 68' @ 58 FPH. 525 GPM 150-300 DIFF.
2/23/2024 18:14	2/23/2024 19:03	0.82	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,663.0	10,714.0	ROTATE TO CASING POINT 10,663' - 10,714' 51' @ 62 FPH. 525 GPM, 30 RPM, 8-14K TORQUE, 300-550 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/23/2024 19:03	2/23/2024 22:45	3.70	Intermediate, Casing	Circulate	CIRC	PT	10,714.0	10,714.0	CIRCULATE 2.2X BOTTOMS UP TO CLEAN HOLE WHILE WEIGHTING UP TO 10.5 PPG, PUMPED 2 LCM SWEEPS, NO MUD LOSSES. FLOW CHECKED, WELL FLOWING. CIRCULATE 1.6 BOTTOMS UP WHILE WEIGHTING UP TO 10.7 PPG, NOTICED SEEPAGE LOSSES WHILE WEIGHTING UP, SPOTTED 100 BBLs LCM 9,700' - 7,700', LOSSES HEALED. LOST 72 BBLs TOTAL.
2/23/2024 22:45	2/23/2024 23:55	1.17	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT	10,714.0	10,714.0	PULLED TIGHT OFF BOTTOM ON ELEVATORS. BACK REAM 5 STANDS WITH MINOR RESISTANCE.
2/23/2024 23:55	2/24/2024 01:00	1.08	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	POOH 10,218' - 8,851' HOLE SLICK.
2/24/2024 01:00	2/24/2024 01:15	0.25	Intermediate, Casing	Other Activities	OTHER	PT	10,714.0	10,714.0	BLOW DOWN MUD LINES AND TOP DRIVE.
2/24/2024 01:15	2/24/2024 03:25	2.17	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	POOH 8,851' - 5,120', PULLED TIGHT @ 5,120', 40K OVER PULL, CAME THROUGH WITHOUT WORKING PIPE.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/24/2024 03:25	2/24/2024 04:00	0.58	Intermediate, Casing	Wash & Ream - Routine	WASHR	PT	10,714.0	10,714.0	TIGHT AT 5,087' & 4,840' REAMED BOTH SPOTS UNTIL GONE.
2/24/2024 04:00	2/24/2024 05:00	1.00	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	POOH 4,814' - 3,785' NO HOLE PROBLEMS. FLOW CHECK AT SHOE, WELL STATIC.
2/24/2024 05:00	2/24/2024 07:45	2.75	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	POOH, 3,785' - BHA. CONT. FILL BACK SIDE WITH T.T. WELL STATIC
2/24/2024 07:45	2/24/2024 08:45	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,714.0	10,714.0	LD BHA. BIT (1/1) MM (GOOD).. FUNCTION BOPE RAMS. WELL STATIC.
2/24/2024 08:45	2/24/2024 22:00	13.25	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,714.0	10,714.0	HELD 15 MIN SAFETY MEETING. RU AND RAN SINGLE JOINT SHOE TRACK. TOTAL 260 JTS 7" 29 # XP-P-110 BTC CASING TO 10,714'. MU LANDING JOINT. RETURNS DIMINISHED @ 5000' ON RUN IN, CONTINUED FLOW THROUGHOUT. WASHED THROUGH TIGHT SPOTS, 10409', 10,594'. LANDED CASING.
2/24/2024 22:00	2/25/2024 02:00	4.00	Intermediate, Casing	Working Stuck Pipe	STUCK	NPT	10,714.0	10,714.0	ATTEMPTED TO CIRCULATE, PRESSURED UP TO 2,613 PSI, UNABLE TO MOVE PIPE OR ESTABLISH CIRCULATION, WORKED PIPE 400K UP, 150K DOWN. WORKED PIPE 450K UP 150K DOWN, INCREASED PRESSURE TO 4043 PSI, FORMATION BROKE DOWN, BEGAN LOSING MUD, PRESSURE STABILIZED @ 3,513 PSI. SHUT DOWN PUMPS, WORKED PIPE 500K UP , PIPE MOVED SLIGHTLY, PUMPED UP CASING TO 2633 PSI, PULLED 500K, PIPE CAME FREE, ESTABLISHED CIRCULATION.
2/25/2024 02:00	2/25/2024 04:30	2.50	Intermediate, Casing	Circulate	CIRC	PT	10,714.0	10,714.0	CIRCULATE. INCREASED PUMP RATE SLOWLY DUE TO PACKING OFF FROM 2 BPM TO 6 BPM CIRCULATED UNTIL PRESSURE AND RETURN FLOW STABILIZED, 5 BPM 475 PSI. 6 BPM 590 PSI. APPROXIMATELY 2X BOTTOMS UP. HELD 15 MIN SAFETY MEETING WITH CEMENTERS.
2/25/2024 04:30	2/25/2024 05:00	0.50	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,714.0	10,714.0	CEMENT OPS ON NEXT REPORT.
2/25/2024 05:00	2/25/2024 08:30	3.50	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,714.0	10,714.0	RU & TESTED LINES. PUMPED 30 BBLS FW, 40 BBLS 11PPG TUNED PRIME SPACER WITH 5%BM2, 870 SACKS (320 BBLS) 12.5 PPG LEAD @ 2.07 YIELD. 625 SACKS (200.3 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 396 BBLS FW @ 5-3 BPM, LANDED PLUG @ 08:18 HRS 2/25/24 WITH 3,020 PSI. 2,320 PSI PRIOR. RETURNS SLOWED @ 190 BBLS INTO DISPLACEMENT, 1-2% FLOW THROUGHOUT THE REMANDER OF JOB. EST TOC BASED OFF LIFT PRESSURE 2,621'. BLED BACK 4 BBLS. RD HES.
2/25/2024 08:30	2/25/2024 09:30	1.00	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,714.0	10,714.0	FLUSH STACK W/ FRESH WATER. REMOVE LANDING JOINT. (215K SET DOWN ON MANDRIL) INSTALL AND TEST PACK OFF 10K.
2/25/2024 09:30	2/25/2024 10:30	1.00	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	10,714.0	10,714.0	NIPPLE DOWN BOPE. WELL SUSPENDED @ 10:30 MST 2/25/24.
4/7/2024 15:00	4/7/2024 15:45	0.75	Intermediate, Casing	Walking / Walk rig	WALK	PT	10,714.0	10,714.0	WALK OVER WELL CENTER.
4/7/2024 15:45	4/7/2024 17:00	1.25	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	10,714.0	10,714.0	NU BOPE & FLOW LINE. INSTALLED TURN BUCKLES.
4/7/2024 17:00	4/7/2024 20:30	3.50	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	10,714.0	10,714.0	TESTED BOPE, 250-10,000 PSI 10 MIN EACH. ANNULAR 250-5,000PSI 10 MIN EACH.
4/7/2024 20:30	4/7/2024 21:00	0.50	Intermediate, Casing	Test Casing	TESTCAS	PT	10,714.0	10,714.0	TESTED CASING TO 2,500 PSI FOR 30 MIN.
4/7/2024 21:00	4/7/2024 22:00	1.00	Intermediate, Casing	Rig Service	RIGSVC	PT	10,714.0	10,714.0	CHANGE OUT SAVER SUB.
4/7/2024 22:00	4/7/2024 23:45	1.75	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,714.0	10,714.0	PU BHA. 2° 6/7 10.0 0.84 RPG MOTOR, BAKER DD405WS BIT, SCRIBE MWD.
4/7/2024 23:45	4/8/2024 01:25	1.67	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	TIH TO 2,920' PU TEST AGITATOR & MWD. CONT TIH TO 3,545'
4/8/2024 01:25	4/8/2024 02:25	1.00	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT	10,714.0	10,714.0	REPAIR ST-80 HYDRAULIC HOSE
4/8/2024 02:25	4/8/2024 05:00	2.58	Intermediate, Casing	Tripping	TRIP	PT	10,714.0	10,714.0	TIH 3,545' - 10,558'
4/8/2024 05:00	4/8/2024 06:10	1.17	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,714.0	10,714.0	CUT AND SLIP DRILL LINE.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/8/2024 06:10	4/8/2024 07:30	1.33	Intermediate, Casing	Circulate	CIRC	PT	10,714.0	10,714.0	DISPLACE WATER WITH OBM.
4/8/2024 07:30	4/8/2024 08:00	0.50	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	10,714.0	10,714.0	DRILL OUT SHOE TRACK & 10' NEW FORMATION.
4/8/2024 08:00	4/8/2024 09:04	1.08	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	10,714.0	10,714.0	CBU & PERFORMED FIT TO 12.5 EMW WITH 11.75 PPG MUD @ 412 PSI.
4/8/2024 09:04	4/8/2024 09:45	0.67	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,714.0	10,746.0	SLIDE 10,714' - 10,746' 32' @ 48 FPH. 250 GPM, 100-390 DIFF.
4/8/2024 09:45	4/8/2024 10:01	0.27	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		10,777.0	ROTATE 10,746' - 10,777' 31' @ 116 FPH. 25 RPM, 250 GPM 660-920 DIFF.
4/8/2024 10:01	4/8/2024 11:22	1.35	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		10,838.0	SLIDE 10,777' - 10,838' 61' @ 45 FPH. 250 GPM, 100-390 DIFF.
4/8/2024 11:22	4/8/2024 11:43	0.35	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,841.0	10,899.0	ROTATE 10,838' - 10,899' 61' @ 174 FPH. 25 RPM, 250 GPM 660-920 DIFF.
4/8/2024 11:43	4/8/2024 14:09	2.43	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,899.0	11,026.0	SLIDE 10,899' - 11,026' 127' @ 52 FPH. 250 GPM, 100-390 DIFF.
4/8/2024 14:09	4/8/2024 14:48	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,026.0	11,107.0	ROTATE 11,026' - 11,107' 81' @ 124 FPH. 70 RPM, 250 GPM 660-920 DIFF. FIRST TAKE POINT.
4/8/2024 14:48	4/8/2024 15:01	0.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,123.0	11,123.0	ROTATE 11,107' - 11,123' 16' @ 68 FPH. 70 RPM, 250 GPM 660-920 DIFF.
4/8/2024 15:01	4/8/2024 15:39	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,148.0	SLIDE 11,123' - 11,148' 25' @ 40 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 15:39	4/8/2024 17:09	1.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,148.0	11,413.0	ROTATE 11,148' -11,413' 265' @ 176 FPH. 90 RPM, 275 GPM 840-920 DIFF.
4/8/2024 17:09	4/8/2024 17:39	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,413.0	11,436.0	SLIDE 11,413' - 11,436' 23' @ 46 FPH. 275 GPM, 319-420 DIFF.
4/8/2024 17:39	4/8/2024 17:46	0.12	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,436.0	11,442.0	ROTATE 11,148' -11,442' 6' @ 51 FPH. 90 RPM, 250 GPM 660-920 DIFF.
4/8/2024 17:46	4/8/2024 18:45	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,442.0	11,478.0	SLIDE 11,442' - 11,478' 36' @ 37 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 18:45	4/8/2024 19:00	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,478.0	11,506.0	ROTATE 11,478' -11,506' 28' @ 112 FPH. 90 RPM, 250 GPM 660-920 DIFF.
4/8/2024 19:00	4/8/2024 19:22	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,506.0	11,521.0	SLIDE 11,506' - 11,521' 15' @ 39 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 19:22	4/8/2024 19:33	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,521.0	11,562.0	ROTATE 11,521' -11,562' 41' @ 246 FPH. 90 RPM, 250 GPM 660-920 DIFF.
4/8/2024 19:33	4/8/2024 20:04	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,562.0	11,587.0	SLIDE 11,562' - 11,587' 25' @ 47 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 20:04	4/8/2024 20:10	0.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,587.0	11,612.0	ROTATE 11,587' -11,612' 25' @ 250 FPH. 90 RPM, 250 GPM 660-920 DIFF.
4/8/2024 20:10	4/8/2024 20:57	0.77	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,612.0	11,655.0	SLIDE 11,612' - 11,655' 43' @ 56 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 20:57	4/8/2024 21:15	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,655.0	11,700.0	ROTATE 11,655' -11,700' 45' @ 150 FPH. 90 RPM, 275 GPM 660-920 DIFF.
4/8/2024 21:15	4/8/2024 21:45	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,700.0	11,723.0	SLIDE 11,700' - 11,723' 23' @ 56 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 21:45	4/8/2024 21:55	0.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,723.0	11,754.0	ROTATE 11,723' -11,754' 31' @ 169 FPH. 90 RPM, 275 GPM 660-920 DIFF.
4/8/2024 21:55	4/8/2024 22:25	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,754.0	11,775.0	SLIDE 11,754' - 11,775' 21' @ 42 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 22:25	4/8/2024 22:34	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,775.0	11,795.0	ROTATE 11,775' -11,795' 20' @ 133 FPH. 90 RPM, 275 GPM 660-920 DIFF.
4/8/2024 22:34	4/8/2024 23:24	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	11,831.0	SLIDE 11,795' - 11,831' 36' @ 44 FPH. 275 GPM, 260-380 DIFF.
4/8/2024 23:24	4/8/2024 23:55	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,831.0	11,937.0	ROTATE 11,831' -11,937' 106' @ 199 FPH. 90 RPM, 275 GPM 660-920 DIFF.
4/8/2024 23:55	4/9/2024 00:36	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,937.0	11,960.0	SLIDE 11,937' - 11,960' 23' @ 35 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 00:36	4/9/2024 01:31	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,960.0	12,106.0	ROTATE 11,960' -12,106' 146' @ 160 FPH. 70 RPM, 275 GPM 720-940 DIFF.
4/9/2024 01:31	4/9/2024 01:48	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,106.0	12,116.0	SLIDE 12,106' - 12,116' 10' @ 35 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 01:48	4/9/2024 02:36	0.80	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,116.0	12,262.0	ROTATE 12,116' -12,262' 146' @ 183 FPH. 70 RPM, 275 GPM 720-940 DIFF.
4/9/2024 02:36	4/9/2024 03:10	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,262.0	12,284.0	SLIDE 12,262' - 12,284' 22' @ 38 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 03:10	4/9/2024 05:00	1.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,284.0	12,600.0	ROTATE 12,284' -12,600' 316' @ 172 FPH. 70 RPM, 275 GPM 720-940 DIFF.
4/9/2024 05:00	4/9/2024 05:16	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,600.0	12,613.0	SLIDE 12,600' - 12,613' 13' @ 46 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 05:16	4/9/2024 06:04	0.80	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,613.0	12,796.0	ROTATE 12,613' -12,796' 183' @ 228 FPH. 70 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 06:04	4/9/2024 06:36	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,796.0	12,826.0	SLIDE 12,796' - 12,826' 30' @ 58 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 06:36	4/9/2024 06:42	0.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,826.0	12,840.0	ROTATE 12,826' - 12,840' 14' @ 140 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 06:42	4/9/2024 07:13	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,840.0	12,869.0	SLIDE 12,840' - 12,869' 29' @ 54 FPH. 275 GPM, 260-380 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/9/2024 07:13	4/9/2024 07:54	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,869.0	13,006.0	ROTATE 12,869' - 13,006' 137' @ 205 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 07:54	4/9/2024 08:13	0.32	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,006.0	13,021.0	SLIDE 13,006' - 13,021' 15' @ 47 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 08:13	4/9/2024 08:56	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,021.0	13,184.0	ROTATE 13,021' - 13,184' 163' @ 227 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 08:56	4/9/2024 09:17	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,184.0	13,201.0	SLIDE 13,184' - 13,201' 17' @ 48 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 09:17	4/9/2024 09:57	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	3,201.0	13,337.0	ROTATE 13,201' - 13,337' 136' @ 204 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 09:57	4/9/2024 10:27	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,337.0	13,369.0	SLIDE 13,337' - 13,369' 32' @ 64 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 10:27	4/9/2024 10:32	0.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,369.0	13,384.0	ROTATE 13,369' - 13,384' 15' @ 180 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 10:32	4/9/2024 10:55	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,384.0	13,403.0	SLIDE 13,384' - 13,403' 19' @ 49 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 10:55	4/9/2024 11:15	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,403.0	13,471.0	ROTATE 13,403' - 13,471' 68' @ 204 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 11:15	4/9/2024 11:40	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,471.0	13,493.0	SLIDE 13,471' - 13,493' 22' @ 50 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 11:40	4/9/2024 12:00	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,493.0	13,551.0	ROTATE 13,493' - 13,551' 58' @ 183 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 12:00	4/9/2024 12:22	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,551.0	13,570.0	SLIDE 13,551' - 13,570' 19' @ 51 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 12:22	4/9/2024 12:35	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,570.0	13,611.0	ROTATE 13,570' - 13,611' 41' @ 189 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 12:35	4/9/2024 12:56	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,611.0	13,626.0	SLIDE 13,611' - 13,626' 15' @ 42 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 12:56	4/9/2024 14:02	1.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,626.0	13,885.0	ROTATE 13,626' - 13,885' 259' @ 235 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 14:02	4/9/2024 14:22	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,885.0	13,896.0	SLIDE 13,885' - 13,896' 11' @ 33 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 14:22	4/9/2024 15:02	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,896.0	14,066.0	ROTATE 13,896' - 14,066' 170' @ 255 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 15:02	4/9/2024 15:30	0.47	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,066.0	14,066.0	SERVICED RIG & TDU.
4/9/2024 15:30	4/9/2024 16:44	1.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,066.0	14,361.0	ROTATE 14,066' - 14,361' 295' @ 239 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 16:44	4/9/2024 17:11	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,375.0	SLIDE 14,361' - 14,375' 14' @ 31 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 17:11	4/9/2024 18:22	1.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,375.0	14,649.0	ROTATE 14,375' - 14,649' 274' @ 231 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 18:22	4/9/2024 18:55	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,649.0	14,662.0	SLIDE 14,649' - 14,662' 14' @ 13 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 18:55	4/9/2024 19:15	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,662.0	14,742.0	ROTATE 14,662' - 14,742' 80' @ 240 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 19:15	4/9/2024 19:45	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,742.0	14,758.0	SLIDE 14,742' - 14,758' 16' @ 32 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 19:45	4/9/2024 20:30	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,758.0	14,930.0	ROTATE 14,758' - 14,930' 172' @ 229 FPH. 90 RPM, 275 GPM 900 - 1,100 DIFF.
4/9/2024 20:30	4/9/2024 21:00	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,930.0	14,947.0	SLIDE 14,930' - 14,947' 17' @ 34 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 21:00	4/9/2024 22:15	1.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,947.0	15,202.0	ROTATE 14,947' - 15,202' 255' @ 204 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/9/2024 22:15	4/9/2024 22:49	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,202.0	15,224.0	SLIDE 15,202' - 15,224' 22' @ 38 FPH. 275 GPM, 260-380 DIFF.
4/9/2024 22:49	4/9/2024 23:30	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,224.0	15,397.0	ROTATE 15,224' - 15,397' 173' @ 260 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/9/2024 23:30	4/10/2024 00:15	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,397.0	15,428.0	SLIDE 15,397' - 15,428' 31' @ 41 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 00:15	4/10/2024 00:19	0.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,451.0	15,438.0	ROTATE 15,428' - 15,438' 10' @ 120 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 00:19	4/10/2024 00:49	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,438.0	15,451.0	SLIDE 15,438' - 15,451' 13' @ 26 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 00:49	4/10/2024 01:00	0.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,451.0	15,485.0	ROTATE 15,451' - 15,485' 34' @ 204 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 01:00	4/10/2024 02:00	1.00	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,485.0	15,519.0	SLIDE 15,485' - 15,519' 34' @ 34 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 02:00	4/10/2024 03:35	1.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,519.0	15,901.0	ROTATE 15,519' - 15,901' 382' @ 241 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 03:35	4/10/2024 05:00	1.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,901.0	15,922.0	SLIDE 15,901' - 15,922' 21' @ 15 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 05:00	4/10/2024 05:07	0.12	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,922.0	15,948.0	ROTATE 15,922' - 15,948' 26' @ 223 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 05:07	4/10/2024 05:39	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,948.0	15,971.0	SLIDE 15,948' - 15,971' 23' @ 43 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 05:39	4/10/2024 06:00	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,971.0	16,057.0	ROTATE 15,971' - 16,057' 86' @ 245 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/10/2024 06:00	4/10/2024 07:30	1.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,057.0	16,094.0	SLIDE 16,057' - 16,094' 37' @ 24 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 07:30	4/10/2024 08:00	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,094.0	16,180.0	ROTATE 16,094' - 16,180' 86' @ 172 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 08:00	4/10/2024 09:27	1.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,180.0	16,204.0	SLIDE 16,180' - 16,204' 24' @ 16 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 09:27	4/10/2024 10:25	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,204.0	16,337.0	ROTATE 16,204' - 16,337' 133' @ 137 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 10:25	4/10/2024 11:04	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,337.0	16,359.0	SLIDE 16,337' - 16,359' 22' @ 33 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 11:04	4/10/2024 12:20	1.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,359.0	16,611.0	ROTATE 16,359' - 16,611' 252' @ 198 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 12:20	4/10/2024 13:05	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,611.0	16,627.0	SLIDE 16,611' - 16,627' 16' @ 21 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 13:05	4/10/2024 13:45	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,627.0	16,770.0	ROTATE 16,627' - 16,770' 143' @ 214 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 13:45	4/10/2024 14:44	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,770.0	16,779.0	SLIDE 16,770' - 16,779' 9' @ 9 FPH. 275 GPM, 260-380 DIFF. HOLE PACKING OFF.
4/10/2024 14:44	4/10/2024 16:00	1.27	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,779.0	16,779.0	PERFORMED CLEANUP CYCLE. LARGER BLOCKY SHALE OVER SHAKERS AT BOTTOMS UP. WEIGHT UP FROM 11.8 TO 12PPG
4/10/2024 16:00	4/10/2024 16:41	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,779.0	16,794.0	SLIDE 16,779' - 16,794' 15' @ 21 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 16:41	4/10/2024 17:04	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,794.0	16,837.0	ROTATE 16,794' - 16,837' 43' @ 112 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 17:04	4/10/2024 18:40	1.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,837.0	16,863.0	SLIDE 16,837' - 16,863' 26' @ 16 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 18:40	4/10/2024 19:25	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,863.0	16,982.0	ROTATE 16,863' - 16,982' 119' @ 158 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 19:25	4/10/2024 20:17	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,982.0	16,993.0	SLIDE 16,982' - 16,993' 11' @ 13 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 20:17	4/10/2024 20:35	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,993.0	17,075.0	ROTATE 16,993' - 17,075' 82' @ 273 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 20:35	4/10/2024 21:05	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	17,075.0	17,075.0	SERVICE RIG AND TDU.
4/10/2024 21:05	4/10/2024 21:55	0.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,075.0	17,261.0	ROTATE 17,075' - 17,261' 186' @ 223 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 21:55	4/10/2024 23:12	1.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,261.0	17,291.0	SLIDE 17,261' - 17,291' 30' @ 23 FPH. 275 GPM, 260-380 DIFF.
4/10/2024 23:12	4/10/2024 23:43	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,291.0	17,400.0	ROTATE 17,291' - 17,400' 109' @ 211 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/10/2024 23:43	4/11/2024 02:28	2.75	Production, Drill Lateral	Rig Repair - Circulating System	RRCIRC	NPT	17,400.0	17,400.0	CHANGE OUT RUPTURED MUD LINE SEGMENT ON PITS.
4/11/2024 02:28	4/11/2024 03:45	1.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,400.0	17,675.0	ROTATE 17,400' - 17,675' 275' @ 214 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 03:45	4/11/2024 05:00	1.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,675.0	17,694.0	SLIDE 17,675' - 17,694' 19' @ 15 FPH. 275 GPM, 260-380 DIFF.
4/11/2024 05:00	4/11/2024 05:19	0.33	Production, Drill Lateral	Circulate	CIRC	PT	17,694.0	17,694.0	WORK PIPE FOR SLIDE.
4/11/2024 05:19	4/11/2024 06:00	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,694.0	17,703.0	SLIDE 17,694' - 17,703' 9' @ 13.5 FPH. 275 GPM, 260-380 DIFF.
4/11/2024 06:00	4/11/2024 06:40	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,703.0	17,828.0	ROTATE 17,703' - 17,828' 125' @ 188 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 06:40	4/11/2024 08:32	1.87	Production, Drill Lateral	Rig Service	RIGSVC	NPT	17,828.0	17,828.0	CHANGE OUT SWIVEL PACKING.
4/11/2024 08:32	4/11/2024 09:40	1.13	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,271.0	17,850.0	SLIDE 17,828' - 17,850' 22' @ 20 FPH. 275 GPM, 260-380 DIFF.
4/11/2024 09:40	4/11/2024 10:06	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,850.0	17,925.0	ROTATE 17,850' - 17,925' 75' @ 173 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 10:06	4/11/2024 11:15	1.15	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,925.0	17,941.0	SLIDE 17,925' - 17,941' 16' @ 13 FPH. 275 GPM, 260-380 DIFF.
4/11/2024 11:15	4/11/2024 15:25	4.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,941.0	18,693.0	ROTATE 17,941' - 18,693' 752' @ 180 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 15:25	4/11/2024 16:49	1.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,693.0	18,718.0	SLIDE 18,693' - 18,718' 25' @ 17 FPH. 275 GPM, 260-380 DIFF.
4/11/2024 16:49	4/11/2024 17:50	1.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,718.0	18,865.0	ROTATE 18,718' - 18,865' 147' @ 157 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 17:50	4/11/2024 18:54	1.07	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,865.0	18,888.0	SLIDE 18,874' - 18,888' 14' @ 13 FPH. 275 GPM, 100-200 DIFF.
4/11/2024 18:54	4/11/2024 19:02	0.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,888.0	18,910.0	ROTATE 18,888' - 18,910' 22' @ 165 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/11/2024 19:02	4/11/2024 20:30	1.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,910.0	18,928.0	SLIDE 18,910' - 18,928' 14' @ 18 FPH. 275 GPM, 100-200 DIFF.
4/11/2024 20:30	4/11/2024 21:20	0.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,928.0	18,992.0	ROTATE 18,928' - 18,992' 64' @ 77 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 21:20	4/11/2024 22:47	1.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,992.0	19,021.0	SLIDE 18,992' - 19,021' 29' @ 20 FPH. 275 GPM, 100-200 DIFF.
4/11/2024 22:47	4/11/2024 23:10	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,021.0	19,085.0	ROTATE 19,021' - 19,085' 64' @ 167 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/11/2024 23:10	4/12/2024 00:20	1.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,085.0	19,103.0	SLIDE 19,085' - 19,103' 18' @ 15 FPH. 275 GPM, 100-200 DIFF.
4/12/2024 00:20	4/12/2024 01:15	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,103.0	19,244.0	ROTATE 19,103' - 19,244' 141' @ 153 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 01:15	4/12/2024 03:27	2.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,828.0	19,271.0	SLIDE 19,244' - 19,271' 27' @ 12 FPH. 275 GPM, 100-200 DIFF.
4/12/2024 03:27	4/12/2024 04:45	1.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,271.0	19,462.0	ROTATE 19,271' - 19,462' 191' @ 147 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 04:45	4/12/2024 05:00	0.25	Production, Drill Lateral	Circulate	CIRC	PT	19,462.0	19,462.0	WORK PIPE FOR SLIDE.
4/12/2024 05:00	4/12/2024 06:28	1.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,462.0	19,481.0	SLIDE 19,462' - 19,481' 19' @ 13 FPH. 275 GPM, 100-200 DIFF.
4/12/2024 06:28	4/12/2024 06:33	0.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,481.0	19,489.0	ROTATE 19,481' - 19,489' 8' @ 96 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF. HOLE PACKING OFF.
4/12/2024 06:33	4/12/2024 08:05	1.53	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	19,489.0	19,489.0	PERFORMED CLEANUP CYCLE. SMALL BLOCKY & FLAKY SHALE OVER SHAKERS AT BOTTOMS UP. WEIGHT UP FROM 12.2 TO 12.5PPG.
4/12/2024 08:05	4/12/2024 09:06	1.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,489.0	19,625.0	ROTATE 19,489' - 19,625' 136' @ 136 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 09:06	4/12/2024 09:57	0.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,625.0	19,635.0	SLIDE 19,625' - 19,635' 10' @ 11 FPH. 275 GPM, 100-200 DIFF.
4/12/2024 09:57	4/12/2024 13:25	3.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,635.0	20,226.0	ROTATE 19,635' - 20,226' 591' @ 170 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 13:25	4/12/2024 15:18	1.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,226.0	20,241.0	SLIDE 20,226' - 20,241' 15' @ 8 FPH. 275 GPM, 35-120 DIFF.
4/12/2024 15:18	4/12/2024 16:31	1.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,241.0	20,465.0	ROTATE 20,241' - 20,465' 224' @ 181 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 16:31	4/12/2024 16:54	0.37	Production, Drill Lateral	Wash & Ream - Routine	WASHR	PT	20,465.0	20,465.0	WORK PIPE FOR SLIDE.
4/12/2024 16:54	4/12/2024 18:19	1.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,465.0	20,480.0	SLIDE 20,465' - 20,480' 15' @ 11 FPH. 275 GPM, 35-120 DIFF.
4/12/2024 18:19	4/12/2024 18:38	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,480.0	20,556.0	ROTATE 20,480' - 20,556' 76' @ 240 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/12/2024 18:38	4/12/2024 20:08	1.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,556.0	20,570.0	SLIDE 20,556' - 20,570' 14' @ 9 FPH. 275 GPM, 35-120 DIFF. UNABLE TO HOLD TOOL FACE.
4/12/2024 20:08	4/12/2024 21:00	0.87	Production, Drill Lateral	Circulate	CIRC	PT	20,570.0	20,570.0	CLEAN-UP CYCLE. 1X LATERAL VOLUME. 275 GPM, 90 RPM, WORK PIPE 85 FPM.
4/12/2024 21:00	4/12/2024 23:51	2.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,570.0	20,599.0	SLIDE 20,570' - 20,599' 29' @ 10 FPH. 275 GPM, 35-120 DIFF.
4/12/2024 23:51	4/13/2024 00:10	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,599.0	20,654.0	ROTATE 20,599' - 20,654' 55' @ 174 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/13/2024 00:10	4/13/2024 02:40	2.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,654.0	20,685.0	SLIDE 20,654' - 20,685' 31' @ 12 FPH. 275 GPM, 35-120 DIFF.
4/13/2024 02:40	4/13/2024 02:50	0.16	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,685.0	20,715.0	ROTATE 20,685' - 20,715' 30' @ 180 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/13/2024 02:50	4/13/2024 03:52	1.03	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,715.0	20,727.0	SLIDE 20,715' - 20,727' 12' @ 12 FPH. 275 GPM, 35-120 DIFF.
4/13/2024 03:52	4/13/2024 04:25	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,727.0	20,768.0	ROTATE 20,727' - 20,768' 41' @ 75 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/13/2024 04:25	4/13/2024 05:00	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,768.0	20,772.0	SLIDE 20,768' - 20,772' 4' @ 7 FPH. 275 GPM, 35-120 DIFF.
4/13/2024 05:00	4/13/2024 05:58	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,772.0	20,785.0	SLIDE 20,772' - 20,785' 13' @ 7 FPH. 275 GPM, 35-120 DIFF.
4/13/2024 05:58	4/13/2024 09:50	3.86	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,785.0	21,330.0	ROTATE 20,785' - 21,330" 545' @ 141 FPH. 90 RPM, 275 GPM 1,000 - 1,300 DIFF.
4/13/2024 09:50	4/13/2024 10:42	0.87	Production, Casing	Rig Service	RIGSVC	PT	21,330.0	21,330.0	LD SINGLE, SERVICED RIG & TDU.
4/13/2024 10:42	4/13/2024 17:30	6.80	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	PERFORM CLEAN-UP CYCLE, CIRCULATE 6 X BOTTOMS UP @ 275 - 296 GPM, 70 RPM, RECIRCULATE PIPE 150 FPM UP, 125 FPM DOWN, INCREASED MW TO 12.7 PPG, INITAL TORQUE 7 - 11K , FINAL TORQUE 4 - 6K. PUMPED 10 - 15 BBL LCM SWEEPS. NO LOSSES. FC, WELL STATIC.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/13/2024 17:30	4/13/2024 23:25	5.92	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	FLOW CHECK, WELL STATIC. PULL 10 STANDS, HOLE WAS SLICK, PUMP SLUG, POOH TO BASE OF CURVE, HOLE
4/13/2024 23:25	4/14/2024 01:00	1.58	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	CIRCULATE 2X BOTTOMS-UP @ 11,402'. 296 GPM, 70 RPM, RECIPROCATATE PIPE 150 FPM UP AND DOWN. TORQUE 2-3K. HOLE CLEAN. PUMP SLUG.
4/14/2024 01:00	4/14/2024 05:00	4.00	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	POOH 11,402' - 10, 704'. FLOW CHECK @ SHOE, WELL STATIC. POOH, 10,704' - 2,945'
4/14/2024 05:00	4/14/2024 06:30	1.50	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	POOH 7,500' - BHA. FC, WELL STATIC.
4/14/2024 06:30	4/14/2024 07:46	1.27	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	21,330.0	21,330.0	LAID DOWN BHA. MOTOR TIGHT & DRAINED GOOD, BIT 1-2.
4/14/2024 07:46	4/14/2024 08:45	0.98	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,330.0	21,330.0	RIG UP CASING RUNNING TOOLS.
4/14/2024 08:45	4/14/2024 19:30	10.75	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,330.0	21,330.0	MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 285 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P110 LINER, PU HANGER.
4/14/2024 19:30	4/14/2024 19:45	0.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,330.0	21,330.0	RIG DOWN CASING RUNNING TOOLS.
4/14/2024 19:45	4/14/2024 23:00	3.25	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	TIH WITH LINER, MET RESISTANCE @ 16,356'.
4/14/2024 23:00	4/14/2024 23:19	0.33	Production, Casing	Wash & Ream - Routine	WASHR	PT	21,330.0	21,330.0	REAMED THROUGH RESISTANCE 16,356' - 16,492'. 25 RPM, TORQUE LIMIT 8K.
4/14/2024 23:19	4/15/2024 01:15	1.92	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	TIH 16,492' - 19,050'. MET RESISTANCE.
4/15/2024 01:15	4/15/2024 05:00	3.75	Production, Casing	Wash & Ream - Routine	WASHR	PT	21,330.0	21,330.0	REAM 19,050' - 19,777', WITH 30 RPM, TORQUE LIMIT 10K.
4/15/2024 05:00	4/15/2024 08:34	3.58	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	REAM LINER 19,777' - 21.330'. PU 1 PUP & SINGLE FOR SPACE OUT.
4/15/2024 08:34	4/15/2024 09:51	1.27	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	SPACED OUT & RUPTURED AIR LOCK @ 2,128 PSI. INSTALLED CEMENT HEAD, FILLED VOID WITH 115 BBLs 12.7 PPG OBM. STARTED STAGING PUMP UP TO 3.15 BPM. HOLE PACKED OFF.
4/15/2024 09:51	4/15/2024 13:19	3.47	Production, Casing	Working Stuck Pipe	STUCK	NPT	21,330.0	21,330.0	MADE SEVERAL ATTEMPTS TO FREE PACK-OFF WITH 11K TORQUE WORKING PIPE & PRESSURING UP TO 1,600 PSI, NO SUCCESS. PULLED 200K IN TENSION & HELD 11K TORQUE ON STRING. CLOSED UPPER RAMS AND PRESSURED UP ON ANNULUS TO 2,419 PSI, PUMPED 2.2 BBLs, RELEASED PRESSURE & STRING BECAME FREE.
4/15/2024 13:19	4/16/2024 03:00	13.68	Production, Casing	Other Trouble	OTHERTR	NPT	21,330.0	21,330.0	ATTEMPT TO INCREASE PUMPS TO CEMENTING RATE & CLEAN HOLE WORKING PIPE WITH 40K UP 80K DOWN, 30-50 ROTARY, STAGING PUMPS FROM 0.63 BPM TO 3.78 BPM. WEIGHT UP ACTIVE TO 13.0 PPG.
4/16/2024 03:00	4/16/2024 04:00	1.00	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	LD DOUBLE, PU 15' PUP JOINT.
4/16/2024 04:00	4/16/2024 04:40	0.67	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	BRING PUMP RATE UP TO 4.2 BPM, PRESSURE STABLE @ 2,149. FULL RETURNS.
4/16/2024 04:40	4/16/2024 05:00	0.33	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 2 BPM
4/16/2024 05:00	4/16/2024 07:00	2.00	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 2.5 BPM LANDED WITH 865 PSI. (PU 205K, NEUTRAL 175K). BALL ON SEAT AFTER 84 BBLs. PRESSURED TO 2,000 PSI SET DOWN TO 100K. PRESSURED TO 4,137 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 2 BPM. LANDED WITH 1,392 PSI. BALL ON SEAT AFTER 80 BBLs. PRESSURED TO 2,777 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 185K FREE WEIGHT. S/O TO100K. SHOE @ 21,268', FLOAT COLLAR @ 21,244', LANDING COLLAR/WET SHOE SUB @ 21,219', AIRLOCK @ 13,063', MARKER @ 9,787', LINER TOP @ 9,616'. OVERLAP OF 1,088'.
4/16/2024 07:00	4/16/2024 07:30	0.50	Production, Casing	Primary Cementing	PRIMCEM	PT	21,330.0	21,330.0	RIG UP CEMENT CREW & TEST LINES.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/16/2024 07:30	4/16/2024 11:00	3.50	Production, Casing	Primary Cementing	PRIMCEM	PT	21,330.0	21,330.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 800 SKS (216 BBLS) 14.8 PPG, 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 120 BBLS FW, LATCHED PLUG @ 90 BBLS, 1,618 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 87 BBLS 13 PPG MUD @ 4-3 BPM. FINAL RATE 3. BPM WITH 2,650 PSI. BUMPED PLUG WITH 3,194 PSI @ 10:56 HRS 4/16/24. BURST WET SHOE @ 5,120 PSI PUMP 5 BBLS. 2.5 BBLS BACK. FLOATS HELD. GOOD RETURNS. LOST 15 BBLS
4/16/2024 11:00	4/16/2024 12:15	1.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,330.0	21,330.0	PICK UP 14', SLACKED OFF FROM 195K TO 160K & SET PACKER, CONTINUED DOWN TO 90K. PU TO 15' (195K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 4 BBLS INTERFACED CEMENT TO SURFACE. EST TOC
4/16/2024 12:15	4/16/2024 12:30	0.25	Production, Casing	Test Casing	TESTCAS	PT	21,330.0	21,330.0	TEST LINER TOP 1,616 PSI 10 MIN GOOD TEST.
4/16/2024 12:30	4/16/2024 14:42	2.20	Production, Casing	Circulate	CIRC	PT	21,330.0	21,330.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD.
4/16/2024 14:42	4/16/2024 18:30	3.80	Production, Casing	Tripping	TRIP	PT	21,330.0	21,330.0	TOOH W/ RUNNING TOOL. CONT. FILL BACK SIDE W/ FRESH H2O. LD RUNNING TOOL, 100% RECOVERY.
4/16/2024 18:30	4/16/2024 19:00	0.50	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	21,330.0	21,330.0	ND BOPE. INSTALL TA CAP. RIG RELEASE 19:00 HRS ON 4/16/24



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 13-23-24-B4-8H			API/UWI 4301354622		County Duchesne	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 5/16/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
5/16/2024 05:00	5/16/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
5/16/2024 07:00	5/16/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
5/16/2024 07:30	5/16/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
5/16/2024 15:30	5/16/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR.	
5/16/2024 16:00	5/16/2024 17:30	1.50	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
5/16/2024 17:30	5/16/2024 18:15	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
5/16/2024 18:15	5/16/2024 19:00	0.75	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
5/16/2024 19:00	5/17/2024 05:00	10.00		Inactive	INACTIVE				SDFN	
5/17/2024 05:00	5/17/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
5/17/2024 06:30	5/17/2024 08:00	1.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Finish MIRU MFP.	
5/17/2024 08:00	5/17/2024 14:00	6.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 10H	
5/17/2024 14:00	5/17/2024 14:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
5/17/2024 14:15	5/17/2024 16:15	2.00	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 16 bpm @ 7,700 psi for 175 bbls. Pump 1,000 gals 15% hcl followed w/ 460 bbls 2% kcl. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 3,200 psi.Pump 10 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 12 bpm @ 7,200 psi w/ 298 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 7,800 psi Pumped 967 bbls total.	
5/17/2024 16:15	5/17/2024 16:45	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
5/17/2024 16:45	5/17/2024 17:00	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
5/17/2024 17:00	5/18/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/19/2024 05:00	5/19/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/19/2024 08:00	5/19/2024 08:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ DHI & Trujillo over day ops	
5/19/2024 08:30	5/19/2024 12:45	4.25	Toe Prep, <code2>	Other	OTH				Suck cellars & fill w/ gravel to bottom of surface valves.	
5/19/2024 12:45	5/20/2024 05:00	16.25		Inactive	INACTIVE				WOOWO	
5/20/2024 05:00	5/20/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/20/2024 08:00	5/20/2024 11:00	3.00	Toe Prep, <code2>	Pressure	PTST				Pressure test production poly line from source to pad.	
5/20/2024 11:00	5/20/2024 11:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ K&H Reclamation LLC	
5/20/2024 11:30	5/20/2024 12:30	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Spot & RU crane.	
5/20/2024 12:30	5/20/2024 17:00	4.50	Toe Prep, <code2>	Other	OTH				Receive surface equipment & rig mats	
5/20/2024 17:00	5/21/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/21/2024 05:00	5/21/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/21/2024 07:00	5/21/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/21/2024 07:30	5/21/2024 17:30	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus zippers and frac stacks.MIRU boost pump for pond to location.	
5/21/2024 17:30	5/22/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/22/2024 05:00	5/22/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/22/2024 07:00	5/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/22/2024 07:30	5/22/2024 21:30	14.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus Frac stacks & zippers. RU Accumulators & grease system. Water transfer MIRU Suction manifold & lay flat on pad. Spot transfer pumps between source and pad.	
5/22/2024 21:30	5/23/2024 05:00	7.50		Inactive	INACTIVE				SDFN.	
5/23/2024 05:00	5/23/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/23/2024 07:00	5/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, K&H & faithful testing over day ops.	
5/23/2024 07:30	5/23/2024 08:30	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stacks & zippers to12,500 psi.	
5/23/2024 08:30	5/23/2024 17:30	9.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline & pump down. Water transfer cont. RU lay flat & spot transfer pumps between source & pad	



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/23/2024 17:30	5/24/2024 05:00	11.50		Inactive	INACTIVE				SDFN.
5/24/2024 05:00	5/24/2024 06:30	1.50		Inactive	INACTIVE				Inactive
5/24/2024 06:30	5/24/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid & Ute water transfer over day ops.
5/24/2024 07:00	5/24/2024 15:00	8.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline. Water transfer fill & test lines.
5/24/2024 15:00	5/25/2024 05:00	14.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 6H wellhead swap
5/25/2024 05:00	5/25/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid, Ute water transfer & Cactus over day ops.
5/25/2024 05:30	5/25/2024 20:30	15.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/25/2024 20:30	5/25/2024 21:00	0.50	Toe Prep, <code2>	Other	OTH				Performed injection test. Rate - 14 bpm Max PSI - 7,360 Total bbl - 45
5/25/2024 21:00	5/25/2024 23:45	2.75	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 4,280 psi Plug Depth: 21,199' MD Plug type: Royal composite Perf Depths: 21,060' (Top) 21,189' (Bottom) Total Fluid: 441 bbl Max Rate: 15 Max psi: 8,060
5/25/2024 23:45	5/26/2024 05:00	5.25		Inactive	INACTIVE				Inactive
5/26/2024 05:00	5/26/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, Bullseye, Scout & K&H over day ops.
5/26/2024 05:30	5/26/2024 12:00	6.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 12:00	5/26/2024 12:30	0.50	Toe Prep, <code2>	Pressure	PTST				Pressure test flowback iron to 9,500 psi for 5 minutes.
5/26/2024 12:30	5/26/2024 22:00	9.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 22:00	5/27/2024 05:00	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment.
5/27/2024 05:00	5/27/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Calfrac over day ops.
5/27/2024 05:30	5/28/2024 04:00	22.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment, support services and equipment.
5/28/2024 04:00	5/28/2024 05:00	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test all Frac surface lines to12,500 psi. Test Good
5/28/2024 05:00	5/28/2024 05:30	0.50	Frac, <code2>	Safety Meeting	SMTG				Safety meeting w/ day crew over pumping ops.
5/28/2024 05:30	5/28/2024 07:00	1.50	Frac, <code2>	Rig Up/Down	SRIG				Cont. Frac MIRU
5/28/2024 07:00	5/29/2024 05:00	22.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Frac Stage Sequence
5/29/2024 05:00	5/30/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 05:00	5/31/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 05:00	6/1/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 05:00	6/2/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 05:00	6/3/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 05:00	6/4/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 05:00	6/5/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 05:00	6/6/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 05:00	6/6/2024 05:00		Frac, <code2>	Waiting on Adjacent Well	WOAW				
6/7/2024 05:00	6/8/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/8/2024 05:00	6/9/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/9/2024 05:00	6/10/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/10/2024 05:00	6/11/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/11/2024 05:00	6/12/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/12/2024 05:00	6/13/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/13/2024 05:00	6/14/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/14/2024 05:00	6/14/2024 10:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/14/2024 10:00	6/14/2024 12:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 3,670 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 10,918 / Max psi - 11,633 psi Clean total - 7,472 bbl Slurry total - 8,009 bbl Total sand - 499,002 lbs F.G. 0.95
6/14/2024 12:00	6/14/2024 14:30	2.50	Frac, <code2>	Wireline Maintenance	WMTN				Wireline reheading before running in on 8H
6/14/2024 14:30	6/14/2024 16:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 2,350 psi Plug Depth: 21,055' MD Plug type: Innovex Dissolvable Perf Depths: 20,916' (Top) 21,045' (Bottom) Total Fluid: 569 bbl Max Rate: 18 bpm Max psi: 7,830 psi
6/14/2024 16:30	6/14/2024 19:15	2.75	Frac, <code2>	Weather Delay	WDL				Down due to lightning 0.59 hrs downtime for pump maintenance before lightning started.
6/14/2024 19:15	6/14/2024 21:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 4,291 psi Avg RT - 71 bpm / Max RT- 93 bpm Avg psi - 10,084 / Max psi - 11,006 psi Clean total - 5,159 bbl Slurry total - 5,700 bbl Total sand - 502,973 lbs F.G. 0.93
6/14/2024 21:00	6/14/2024 23:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/14/2024 23:30	6/15/2024 01:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 4,405 psi Plug Depth: 20,291' MD Plug type: Innovex Dissolvable Perf Depths: 20,120' (Top) 20,276' (Bottom) Total Fluid: 493 bbl Max Rate: 18 bpm Max psi: 7,800 psi
6/15/2024 01:15	6/15/2024 03:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 4,883 psi Avg RT - 75 bpm / Max RT- 91 bpm Avg psi - 10,238 / Max psi - 10,871 psi Clean total - 6,892 bbl Slurry total - 7,433 bbl Total sand - 502,514 lbs F.G. 0.97
6/15/2024 03:30	6/15/2024 04:30	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/15/2024 04:30	6/15/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				Perforating stage 4 at time of report.
6/15/2024 05:00	6/15/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 4,764 psi Plug Depth: 20,111' MD Plug type: Innovex Dissolvable Perf Depths: 19,940' (Top) 20,101' (Bottom) Total Fluid: 441 bbl Max Rate: 17 bpm Max psi: 6,500 psi
6/15/2024 06:00	6/15/2024 09:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 09:15	6/15/2024 10:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 4,957 psi Avg RT - 77 bpm / Max RT- 94 bpm Avg psi - 10,556 / Max psi - 11,595 psi Clean total - 6,837 bbl Slurry total - 7,378 bbl Total sand - 502,728 lbs F.G. 0.95
6/15/2024 10:45	6/15/2024 12:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 5,000 psi Plug Depth: 19,931' MD Plug type: Innovex Dissolveable Perf Depths: 19,760' (Top) 19,921' (Bottom) Total Fluid: 475 bbl Max Rate: 18 Max psi: 6,860 psi
6/15/2024 12:30	6/15/2024 16:30	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 16:30	6/15/2024 18:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 4,330 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 10,653 / Max psi - 11,325 psi Clean total - 7,089 bbl Slurry total - 7,630 bbl Total sand - 502,886 lbs F.G. 0.98
6/15/2024 18:45	6/16/2024 01:15	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/16/2024 01:15	6/16/2024 02:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 4,503 psi Plug Depth: 19,745' MD Plug type: Royal Composite Perf Depths: 19,580' (Top) 19,735' (Bottom) Total Fluid: 235 bbl Max Rate: 12 Max psi: 7,000 psi
6/16/2024 02:45	6/16/2024 03:00	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 03:00	6/16/2024 05:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 4,466 psi Avg RT - 85 bpm / Max RT- 87 bpm Avg psi - 10,563 / Max psi - 11,568 psi Clean total - 6,881 bbl Slurry total - 7,422 bbl Total sand - 502,603 lbs F.G. 1.0
6/16/2024 05:00	6/16/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 4,959 psi Plug Depth: 19,571' MD Plug type: Royal Composite Perf Depths: 19,400' (Top) 19,561' (Bottom) Total Fluid: 250 bbl Max Rate: 12 bpm Max psi: 6,270 psi
6/16/2024 07:00	6/16/2024 10:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 10:15	6/16/2024 11:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 4,380 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,936 / Max psi - 11,689 psi Clean total - 6,910 bbl Slurry total - 7,451 bbl Total sand - 502,470 lbs F.G. .96
6/16/2024 11:45	6/16/2024 14:00	2.25	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 2,350 psi Plug Depth: 19,391' MD Plug type: Royal Composite Perf Depths: 19,219' (Top) 19,380' (Bottom) Total Fluid: 210 bbl Max Rate: 12 bpm Max psi: 5,890 psi
6/16/2024 14:00	6/16/2024 19:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 19:30	6/16/2024 21:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 4,172 psi Avg RT - 74 bpm / Max RT- 91 bpm Avg psi - 9,891 / Max psi - 10,766 psi Clean total - 6,782 bbl Slurry total - 7,311 bbl Total sand - 502,610 lbs F.G. 1.03
6/16/2024 21:00	6/16/2024 23:15	2.25	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 4,980 psi Plug Depth: 19,212' MD Plug type: Royal Composite Perf Depths: 19,041' (Top) 19,202' (Bottom) Total Fluid: 207 bbl Max Rate: 12 bpm Max psi: 5,600 psi
6/16/2024 23:15	6/17/2024 01:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 01:30	6/17/2024 03:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 4,367 psi Avg RT - 70 bpm / Max RT- 88 bpm Avg psi - 10,505 / Max psi - 11,609 psi Clean total - 7,457 bbl Slurry total - 7,986 bbl Total sand - 502,455 lbs F.G. 0.96
6/17/2024 03:30	6/17/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 4,920 psi Plug Depth: 19,032' MD Plug type: Royal Composite Perf Depths: 18,861' (Top) 19,022' (Bottom) Total Fluid: 196 bbl Max Rate: 11 bpm Max psi: 6,600 psi
6/17/2024 05:00	6/17/2024 08:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 08:15	6/17/2024 09:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 4,329 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,588 / Max psi - 11,315 psi Clean total - 6,829 bbl Slurry total - 7,370 bbl Total sand - 502,632 lbs F.G. 0.99



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/17/2024 09:45	6/17/2024 11:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 5,200 psi Plug Depth: 18,852' MD Plug type: Royal Composite Perf Depths: 18,681' (Top) 18,842' (Bottom) Total Fluid: 162 bbl Max Rate: 12 Max psi: 6,015 psi
6/17/2024 11:30	6/17/2024 14:30	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 14:30	6/17/2024 16:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 4,447 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,874 / Max psi - 11,345 psi Clean total - 6,834 bbl Slurry total - 7,376 bbl Total sand - 503,565 lbs F.G. .97
6/17/2024 16:15	6/17/2024 22:30	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 22:30	6/18/2024 00:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 4,362 psi Plug Depth: 18,672' MD Plug type: Royal Composite Perf Depths: 18,501' (Top) 18,661' (Bottom) Total Fluid: 191 bbl Max Rate: 11 Max psi: 6,700 psi
6/18/2024 00:00	6/18/2024 01:00	1.00	Frac, <code2>	Downtime	DTIM				Crane operations high winds.
6/18/2024 01:00	6/18/2024 02:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 4,365 psi Avg RT - 85 bpm / Max RT- 91 bpm Avg psi - 10,032 / Max psi - 11,073 psi Clean total - 6,773 bbl Slurry total - 7,314 bbl Total sand - 502,681 lbs F.G. .96
6/18/2024 02:45	6/18/2024 03:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 03:30	6/18/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 4,728 psi Plug Depth: 18,492' MD Plug type: Royal Composite Perf Depths: 18,321' (Top) 18,481' (Bottom) Total Fluid: 153 bbl Max Rate: 10 Max psi: 6,100 psi
6/18/2024 05:00	6/18/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 07:00	6/18/2024 08:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 4,470 psi Avg RT - 89 bpm / Max RT- 93 bpm Avg psi - 10,593 / Max psi - 11,767 psi Clean total - 6,887 bbl Slurry total - 7,428 bbl Total sand - 502,322 lbs F.G. .99
6/18/2024 08:30	6/18/2024 10:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 4,920 psi Plug Depth: 18,312' MD Plug type: Royal Composite Perf Depths: 18,141' (Top) 18,302' (Bottom) Total Fluid: 162 bbl Max Rate: 12 bpm Max psi: 7,135 psi
6/18/2024 10:30	6/18/2024 15:45	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 15:45	6/18/2024 17:30	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 4,383 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,968 / Max psi - 11,558 psi Clean total - 6,730 bbl Slurry total - 7,259 bbl Total sand - 503,000 lbs F.G. 0.98
6/18/2024 17:30	6/18/2024 19:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 5,150 psi Plug Depth: 18,132' MD Plug type: Royal Composite Perf Depths: 17,961' (Top) 18,122' (Bottom) Total Fluid: 197 bbl Max Rate: 11 bpm Max psi: 6,100 psi
6/18/2024 19:00	6/18/2024 21:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 21:45	6/18/2024 23:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 4,551 psi Avg RT - 80 bpm / Max RT- 92 bpm Avg psi - 10,027 / Max psi - 11,006 psi Clean total - 6,762 bbl Slurry total - 7,291 bbl Total sand - 502,841 lbs F.G. 1.02



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/18/2024 23:15	6/19/2024 00:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 5,045 psi Plug Depth: 17,952' MD Plug type: Royal Composite Perf Depths: 17,782' (Top) 17,943' (Bottom) Total Fluid: 164 bbl Max Rate: 11 bpm Max psi: 5,800 psi
6/19/2024 00:45	6/19/2024 04:30	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 04:30	6/19/2024 05:00	0.50	Frac, <code2>	Frac. Job	FRAC				Frac stage 16 at time of report
6/19/2024 05:00	6/19/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 4,543 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 10,323 / Max psi - 11,108 psi Clean total - 6,830 bbl Slurry total - 7,371 bbl Total sand - 502,921 lbs F.G. 0.99
6/19/2024 06:15	6/19/2024 07:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 5,200 psi Plug Depth: 17,772' MD Plug type: Royal Composite Perf Depths: 17,601' (Top) 17,762' (Bottom) Total Fluid: 148 bbl Max Rate: 10 Max psi: 7,135 psi
6/19/2024 07:45	6/19/2024 13:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 13:00	6/19/2024 14:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 4,379 psi Avg RT - 88 bpm / Max RT- 93 bpm Avg psi - 10,358 / Max psi - 11,070 psi Clean total - 6,782 bbl Slurry total - 7,323 bbl Total sand - 502,580 lbs F.G. 1.02
6/19/2024 14:30	6/19/2024 16:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 5,260 psi Plug Depth: 17,592' MD Plug type: Royal Composite Perf Depths: 17,421' (Top) 17,582' (Bottom) Total Fluid: 144 bbl Max Rate: 11 Max psi: 2,200 psi
6/19/2024 16:00	6/19/2024 20:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 20:15	6/19/2024 22:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 4,946 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,345 / Max psi - 11,430 psi Clean total - 6,757 bbl Slurry total - 7,297 bbl Total sand - 501,929 lbs F.G. .98
6/19/2024 22:00	6/19/2024 23:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 5,135 psi Plug Depth: 17,408' MD Plug type: Royal Composite Perf Depths: 17,242' (Top) 17,399' (Bottom) Total Fluid: 155 bbl Max Rate: 11 Max psi: 5,900 psi
6/19/2024 23:30	6/20/2024 05:00	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 05:00	6/21/2024 01:00	20.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 01:00	6/21/2024 02:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 4,340 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,264 / Max psi - 11,865 psi Clean total - 7,039 bbl Slurry total - 7,568 bbl Total sand - 502,652 lbs F.G. 0.96
6/21/2024 02:45	6/21/2024 04:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 5,000 psi Plug Depth: 17,233' MD Plug type: Royal Composite Perf Depths: 17,062' (Top) 17,223' (Bottom) Total Fluid: 158 bbl Max Rate: 10 bpm Max psi: 5,800 psi
6/21/2024 04:15	6/21/2024 05:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 05:00	6/21/2024 08:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/21/2024 08:15	6/21/2024 09:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 4,929 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,416 / Max psi - 11,243 psi Clean total - 6,929 bbl Slurry total - 7,471 bbl Total sand - 503,242 lbs F.G. 0.95
6/21/2024 09:45	6/21/2024 11:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 5,000 psi Plug Depth: 17,056' MD Plug type: Royal Composite Perf Depths: 16,882' (Top) 17,043' (Bottom) Total Fluid: 125 bbl Max Rate: 12 Max psi: 5,800 psi
6/21/2024 11:15	6/22/2024 02:00	14.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 02:00	6/22/2024 03:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 3,769 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,166 / Max psi - 11,185 psi Clean total - 6,816 bbl Slurry total - 7,357 bbl Total sand - 502,735 lbs F.G. 0.95
6/22/2024 03:30	6/22/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 4,973 psi Plug Depth: 16,873' MD Plug type: Royal Composite Perf Depths: 16,702' (Top) 16,863' (Bottom) Total Fluid: 185 bbl Max Rate: 12 Max psi: 6,300 psi
6/22/2024 05:00	6/22/2024 06:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 06:15	6/22/2024 07:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 4,451 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,434 / Max psi - 11,399 psi Clean total - 6,694 bbl Slurry total - 7,235 bbl Total sand - 502,392 lbs F.G. 0.95
6/22/2024 07:45	6/22/2024 09:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 4,900 psi Plug Depth: 16,693' MD Plug type: Royal Composite Perf Depths: 16,522' (Top) 16,683' (Bottom) Total Fluid: 116 bbl Max Rate: 12 bpm Max psi: 5,700 psi
6/22/2024 09:15	6/22/2024 09:45	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 09:45	6/22/2024 12:15	2.50	Frac, <code2>	General Operations	GOP				Delay frac ops so a crew could retorque all monoline connections.
6/22/2024 12:15	6/22/2024 13:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 4,079 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,435 / Max psi - 11,062 psi Clean total - 6,748 bbl Slurry total - 7,289 bbl Total sand - 502,423 lbs F.G. 0.97
6/22/2024 13:45	6/22/2024 15:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 4,850 psi Plug Depth: 16,513' MD Plug type: Royal Composite Perf Depths: 16,342' (Top) 16503' (Bottom) Total Fluid: 118 bbl Max Rate: 12 bpm Max psi: 6,000 psi
6/22/2024 15:00	6/22/2024 15:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 15:30	6/22/2024 17:30	2.00	Frac, <code2>	Weather Delay	WDL				NPT due to lightning.
6/22/2024 17:30	6/22/2024 19:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 4,185 psi Avg RT- 89 bpm / Max RT- 93 bpm Avg psi - 10,183 / Max psi - 11,119 psi Clean total - 6,761 bbl Slurry total - 7,290 bbl Total sand - 502,567 lbs F.G. 0.97
6/22/2024 19:15	6/22/2024 20:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 5,129 psi Plug Depth: 16,333' MD Plug type: Royal Composite Perf Depths: 16,162' (Top) 16,321' (Bottom) Total Fluid: 129 bbl Max Rate: 10 bpm Max psi: 6,000 psi
6/22/2024 20:30	6/22/2024 21:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/22/2024 21:00	6/22/2024 22:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 6,707 psi Avg RT- 90 bpm / Max RT- 91 bpm Avg psi - 9,926 / Max psi - 11,088 psi Clean total - 6,719 bbl Slurry total - 7,248 bbl Total sand - 502,795 lbs F.G. 0.97
6/22/2024 22:30	6/22/2024 23:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 4,995 psi Plug Depth: 16,152' MD Plug type: Royal Composite Perf Depths: 15,982' (Top) 16,143' (Bottom) Total Fluid: 123 bbl Max Rate: 11 bpm Max psi: 5,800 psi
6/22/2024 23:45	6/23/2024 00:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 00:30	6/23/2024 02:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 4,450 psi Avg RT- 86 bpm / Max RT- 91 bpm Avg psi - 10,871 / Max psi - 11,739 psi Clean total - 6,696 bbl Slurry total - 7,225 bbl Total sand - 502,296 lbs F.G. 1.00
6/23/2024 02:00	6/23/2024 03:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 5,150 psi Plug Depth: 15,973' MD Plug type: Royal Composite Perf Depths: 15,802' (Top) 15,963' (Bottom) Total Fluid: 115 bbl Max Rate: 11 bpm Max psi: 6,000 psi
6/23/2024 03:15	6/23/2024 03:45	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 03:45	6/23/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				FRac stage 27 at time of report
6/23/2024 05:00	6/23/2024 05:15	0.25	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 4,499 psi Avg RT- 90 bpm / Max RT- 91 bpm Avg psi - 10,397 / Max psi - 11,771 psi Clean total - 6,670 bbl Slurry total - 7,211 bbl Total sand - 502,612 lbs F.G. 0.96
6/23/2024 05:15	6/23/2024 06:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 4,924 psi Plug Depth: 15,793' MD Plug type: Royal Composite Perf Depths: 15,642' (Top) 15,783' (Bottom) Total Fluid: 104 bbl Max Rate: 12 bpm Max psi: 5,900 psi
6/23/2024 06:30	6/23/2024 10:00	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 10:00	6/23/2024 11:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 6,692 psi Avg RT - 85 bpm / Max RT- 93 bpm Avg psi - 10,511 / Max psi - 11,731 psi Clean total - 6,692 bbl Slurry total - 7,233 bbl Total sand - 503,037 lbs F.G. 0.96
6/23/2024 11:30	6/23/2024 12:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 4,950 psi Plug Depth: 15,613' MD Plug type: Royal Composite Perf Depths: 15,442' (Top) 15,603' (Bottom) Total Fluid: 103 bbl Max Rate: 12 bpm Max psi: 5,700 psi
6/23/2024 12:45	6/23/2024 13:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 13:15	6/23/2024 14:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 4,738 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,171 / Max psi - 10,663 psi Clean total - 6,822 bbl Slurry total - 7,363 bbl Total sand - 502,872 lbs F.G. 0.96
6/23/2024 14:45	6/23/2024 16:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 4,650 psi Plug Depth: 15,433' MD Plug type: Royal Composite Perf Depths: 15,263' (Top) 15,421' (Bottom) Total Fluid: 92 bbl Max Rate: 12 bpm Max psi: 6,000 psi
6/23/2024 16:00	6/23/2024 17:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/23/2024 17:00	6/23/2024 18:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 4,553 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,898 / Max psi - 10,595 psi Clean total - 6,635 bbl Slurry total - 7,175 bbl Total sand - 502,500 lbs F.G. 0.96
6/23/2024 18:30	6/23/2024 19:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 4,767 psi Plug Depth: 15,254' MD Plug type: Royal Composite Perf Depths: 15,083' (Top) 15,244' (Bottom) Total Fluid: 91 bbl Max Rate: 11 bpm Max psi: 5,500 psi
6/23/2024 19:45	6/23/2024 20:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 20:15	6/23/2024 22:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 4,235 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,223 / Max psi - 11,073 psi Clean total - 6,975 bbl Slurry total - 7,516 bbl Total sand - 502,556 lbs F.G. 0.92
6/23/2024 22:00	6/23/2024 23:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 4,723 psi Plug Depth: 15,074' MD Plug type: Royal Composite Perf Depths: 14,903' (Top) 15,075' (Bottom) Total Fluid: 88 bbl Max Rate: 11 bpm Max psi: 5,300 psi
6/23/2024 23:15	6/23/2024 23:30	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 23:30	6/24/2024 01:15	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 4,379 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,740 / Max psi - 11,044 psi Clean total - 6,753 bbl Slurry total - 7,303 bbl Total sand - 510,641 lbs F.G. 0.93
6/24/2024 01:15	6/24/2024 02:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 4,643 psi Plug Depth: 14,892' MD Plug type: Royal Composite Perf Depths: 14,723' (Top) 14,881' (Bottom) Total Fluid: 91 bbl Max Rate: 9 bpm Max psi: 5,000 psi
6/24/2024 02:30	6/24/2024 03:30	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 03:30	6/24/2024 04:00	0.50	Frac, <code2>	Well Swap	WS				Well swap
6/24/2024 04:00	6/24/2024 05:00	1.00	Frac, <code2>	Non-Productive Time	NPT				Waiting on sand.
6/24/2024 05:00	6/24/2024 06:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 3,350 psi Avg RT - 82 bpm / Max RT- 91 bpm Avg psi - 9,979 / Max psi - 11,521 psi Clean total - 6,172 bbl Slurry total - 6,713 bbl Total sand - 502,602 lbs F.G. 0.98
6/24/2024 06:45	6/24/2024 08:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 4,850 psi Plug Depth: 14,714' MD Plug type: Royal Composite Perf Depths: 14,543' (Top) 14,704' (Bottom) Total Fluid: 82 bbl Max Rate: 12 bpm Max psi: 5,500 psi
6/24/2024 08:00	6/24/2024 09:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 09:00	6/24/2024 10:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 3,948 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,828 / Max psi - 11,404 psi Clean total - 6,806 bbl Slurry total - 7,347 bbl Total sand - 502,656 lbs F.G. 0.99
6/24/2024 10:30	6/24/2024 11:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 4,850 psi Plug Depth: 14,534' MD Plug type: Royal Composite Perf Depths: 14,363' (Top) 14,524' (Bottom) Total Fluid: 77 bbl Max Rate: 12 bpm Max psi: 6,300 psi



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 11:45	6/24/2024 12:45	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 12:45	6/24/2024 14:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 3,979 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,183 / Max psi - 10,682 psi Clean total - 6,799 bbl Slurry total - 7,340 bbl Total sand - 502,713 lbs F.G. 0.92
6/24/2024 14:15	6/24/2024 15:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 4,900 psi Plug Depth: 14,354' MD Plug type: Royal Composite Perf Depths: 14,183' (Top) 14,344' (Bottom) Total Fluid: 73 bbl Max Rate: 12 bpm Max psi: 6,300 psi
6/24/2024 15:30	6/24/2024 16:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 16:15	6/24/2024 17:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 4,259psi Avg RT - 91bpm / Max RT- 93 bpm Avg psi - 9,870/ Max psi - 11,770 psi Clean total - 6,748 bbl Slurry total - 7,277 bbl Total sand - 502,478 lbs F.G. 0.94
6/24/2024 17:45	6/24/2024 19:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 4,468 psi Plug Depth: 14,175' MD Plug type: Royal Composite Perf Depths: 14,003' (Top) 14,164' (Bottom) Total Fluid: 74 bbl Max Rate: 9 bpm Max psi: 5,300 psi
6/24/2024 19:00	6/24/2024 22:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 22:15	6/24/2024 23:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 4,086 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,495 / Max psi - 10,051 psi Clean total - 6,663 bbl Slurry total - 7,193 bbl Total sand - 502,730 lbs F.G. 0.93
6/24/2024 23:45	6/25/2024 01:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 4,090 psi Plug Depth: 13,994' MD Plug type: Royal Composite Perf Depths: 13,823' (Top) 13,984' (Bottom) Total Fluid: 79 bbl Max Rate: 9 bpm Max psi: 5,600 psi
6/25/2024 01:00	6/25/2024 02:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 02:15	6/25/2024 03:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 3,596 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,747 / Max psi - 11,127 psi Clean total - 6,628 bbl Slurry total - 7,155 bbl Total sand - 502,520 lbs F.G. 0.98
6/25/2024 03:45	6/25/2024 05:00	1.25	Frac, <code2>	Perforating	PFRT				Perforating stage 39 at time of report
6/25/2024 05:00	6/25/2024 05:30	0.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,928 psi Plug Depth: 13,814' MD Plug type: Royal Composite Perf Depths: 13,643' (Top) 13,804' (Bottom) Total Fluid: 67 bbl Max Rate: 10 bpm Max psi: 6,600 psi
6/25/2024 05:30	6/25/2024 06:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 06:00	6/25/2024 07:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 4,369 psi Avg RT - 92 bpm / Max RT- 93 bpm Avg psi - 9,835 / Max psi - 11,040 psi Clean total - 6,879 bbl Slurry total - 7,420 bbl Total sand - 502,898 lbs F.G. 0.98
6/25/2024 07:30	6/25/2024 08:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 4,550 psi Plug Depth: 13,634' MD Plug type: Royal Composite Perf Depths: 13,463' (Top) 13,624' (Bottom) Total Fluid: 60 bbl Max Rate: 12 bpm Max psi: 6,230 psi
6/25/2024 08:45	6/25/2024 09:45	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/25/2024 09:45	6/25/2024 11:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 4,498 psi Avg RT - 9,608 bpm / Max RT- 10,420 bpm Avg psi - 9,608 / Max psi - 10,420 psi Clean total - 6,655 bbl Slurry total - 7,197 bbl Total sand - 502,707 lbs F.G. 0.97
6/25/2024 11:15	6/25/2024 12:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 4,600 psi Plug Depth: 13,454' MD Plug type: Royal Composite Perf Depths: 13,283' (Top) 13,440' (Bottom) Total Fluid: 59 bbl Max Rate: 12 bpm Max psi: 5,950 psi
6/25/2024 12:30	6/25/2024 15:15	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 15:15	6/25/2024 16:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 3,500 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,541 / Max psi - 11,047 psi Clean total - 6,760 bbl Slurry total - 7,303 bbl Total sand - 504,702 lbs F.G. 0.98
6/25/2024 16:45	6/25/2024 18:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 4,100 psi Plug Depth: 13,275' MD Plug type: Royal Composite Perf Depths: 13,104' (Top) 13,265' (Bottom) Total Fluid: 55 bbl Max Rate: 9 bpm Max psi: 5,500 psi
6/25/2024 18:00	6/25/2024 18:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 18:45	6/25/2024 20:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 3,820 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,095 / Max psi - 10,734 psi Clean total - 6,606 bbl Slurry total - 7,146 bbl Total sand - 502,586 lbs F.G. 0.99
6/25/2024 20:15	6/25/2024 21:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 4,373 psi Plug Depth: 13,095' MD Plug type: Royal Composite Perf Depths: 12,924' (Top) 13,085' (Bottom) Total Fluid: 53 bbl Max Rate: 9 bpm Max psi: 6,000 psi
6/25/2024 21:30	6/25/2024 22:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 22:15	6/25/2024 23:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 4,093 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 9,660 / Max psi - 10,627 psi Clean total - 6,709 bbl Slurry total - 7,250 bbl Total sand - 502,618 lbs F.G. 0.98
6/25/2024 23:45	6/26/2024 01:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 4,300 psi Plug Depth: 12,915' MD Plug type: Royal Composite Perf Depths: 12,744' (Top) 12,905' (Bottom) Total Fluid: 51 bbl Max Rate: 9 bpm Max psi: 6,000 psi
6/26/2024 01:00	6/26/2024 02:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 02:15	6/26/2024 03:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 44 OW: 3,444 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,984 / Max psi - 11,251 psi Clean total - 6,694 bbl Slurry total - 7,234 bbl Total sand - 502,485 lbs F.G. 0.97
6/26/2024 03:45	6/26/2024 05:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 45 Open Well: 4,390 psi Plug Depth: 12,735' MD Plug type: Royal Composite Perf Depths: 12,564' (Top) 12,725' (Bottom) Total Fluid: 50 bbl Max Rate: 8 bpm Max psi: 6,600 psi
6/26/2024 05:00	6/26/2024 05:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/26/2024 05:45	6/26/2024 07:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 45 OW: 4,020 psi Avg RT - 92 bpm / Max RT- 94 bpm Avg psi - 9,294 / Max psi - 11,266 psi Clean total - 6,774 bbl Slurry total - 7,315 bbl Total sand - 502,681 lbs F.G. 0.95
6/26/2024 07:15	6/26/2024 08:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 46 Open Well: 4,500 psi Plug Depth: 12,555' MD Plug type: Royal Composite Perf Depths: 12,383' (Top) 12,545' (Bottom) Total Fluid: 46 bbl Max Rate: 10 bpm Max psi: 5,500 psi
6/26/2024 08:30	6/26/2024 09:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 09:00	6/26/2024 10:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 46 OW: 4,619 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 9,280 / Max psi - 10,556 psi Clean total - 6,378 bbl Slurry total - 6,924 bbl Total sand - 507,061 lbs F.G. 0.97
6/26/2024 10:30	6/26/2024 11:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 47 Open Well: 4,500 psi Plug Depth: 11,915' MD Plug type: Royal Composite Perf Depths: 11,723' (Top) 11901' (Bottom) Total Fluid: 36 bbl Max Rate: 10 bpm Max psi: 5,590 psi
6/26/2024 11:45	6/26/2024 12:45	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 12:45	6/26/2024 14:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 47 OW: 3,557 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,613 / Max psi - 9,994 psi Clean total - 5,963 bbl Slurry total - 6,504 bbl Total sand - 502,358 lbs F.G. 0.96
6/26/2024 14:15	6/26/2024 15:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 48 Open Well: 4,400 psi Plug Depth: 11,712' MD Plug type: Royal Composite Perf Depths: 11,529' (Top) 11702' (Bottom) Total Fluid: 28 bbl Max Rate: 10 bpm Max psi: 5,500 psi
6/26/2024 15:15	6/26/2024 17:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 17:00	6/26/2024 18:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 48 OW: 3,458 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 9,015/ Max psi - 10,892 psi Clean total - 6,469 bbl Slurry total - 7,002 bbl Total sand - 506,875 lbs F.G. 0.99
6/26/2024 18:30	6/26/2024 19:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 49 Open Well: 4,380 psi Plug Depth: 11,514' MD Plug type: Royal Composite Perf Depths: 11,237' (Top) 11,504' (Bottom) Total Fluid: 29 bbl Max Rate: 7 bpm Max psi: 5,900 psi
6/26/2024 19:30	6/26/2024 22:45	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 22:45	6/27/2024 00:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 49 OW: 3,433 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,851 Max psi - 9,837 psi Clean total - 6,641 bbl Slurry total - 7,170 bbl Total sand - 502,503 lbs F.G. 0.94
6/27/2024 00:15	6/27/2024 01:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 50 Open Well: 4,418 psi Plug Depth: 11,316' MD Plug type: Royal Composite Perf Depths: 11,129' (Top) 11,306' (Bottom) Total Fluid: 25 bbl Max Rate: 6 bpm Max psi: 4,500 psi
6/27/2024 01:15	6/27/2024 02:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/27/2024 02:00	6/27/2024 04:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 50 OW: 4,551 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,671 Max psi - 10,542 psi Clean total - 6,775 bbl Slurry total - 7,304 bbl Total sand - 502,600 lbs F.G. 0.96
6/27/2024 04:00	6/27/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/27/2024 05:00	6/28/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				RDMO
7/6/2024 05:00	7/6/2024 07:00	2.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
7/6/2024 07:00	7/6/2024 09:00	2.00	Drillout, <code2>	Rig Up/Down	SRIG				N/U bop's. RU flowback to CTU flowcross. MU Coil connector & pull test to 35K. MU to test pipe rams & blinds. Test & chart BOP pipe rams 300 psi low & 7,500 psi high.
7/6/2024 09:00	7/6/2024 10:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 31.53' Test motor- 3.5 bpm@ 2300 psi. 4 bpm @ 3000 psi 4.5 bpm@ 3500 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
7/6/2024 10:00	7/6/2024 12:30	2.50	Drillout, <code2>	Wash	WASH				Open well with 2,200 psi RIH to first plug
7/6/2024 12:30	7/6/2024 15:45	3.25	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 11,316'; CT Depth (ft) 11,322'; Tag plug @ 12:33; Drill Time 2 min; CT Press (psi) 5,800; WHP (psi) 2,250; Circ Rate 4.5; Return Rate 4.3 BPM Plug #2: Set Depth (ft) 11,514'; CT Depth (ft) 11,522'; Tag plug @ 12:49; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 2,250; Circ Rate 4.5; Return Rate 4.3 BPM Plug #3: Set Depth (ft) 11,712'; CT Depth (ft) 11,722'; Tag plug @ 13:08; Drill Time 3 min; CT Press (psi) 5,900; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.3 BPM Plug #4: Set Depth (ft) 11,915'; CT Depth (ft) 11,924'; Tag plug @ 13:27; Drill Time 2 min; CT Press (psi) 5,900; WHP (psi) 2,200; Circ Rate 4.5; Return Rate 4.3 BPM Plug #5: Set Depth (ft) 12,555'; CT Depth (ft) 12,564'; Tag plug @ 14:07; Drill Time 2 min; CT Press (psi) 5,900; WHP (psi) 2,100; Circ Rate 4.5; Return Rate 4.3 BPM Plug #6: Set Depth (ft) 12,735'; CT Depth (ft) 12,743'; Tag plug @ 14:24; Drill Time 2 min; CT Press (psi) 5,850; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 12,915'; CT Depth (ft) 12,925'; Tag plug @ 14:40; Drill Time 2 min; CT Press (psi) 5,850; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #8: Set Depth (ft) 13,095'; CT Depth (ft) 13,098'; Tag plug @ 14:59; Drill Time 2 min; CT Press (psi) 5,850; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #9: Set Depth (ft) 13,275'; CT Depth (ft) 13,283'; Tag plug @ 15:16; Drill Time 2 min; CT Press (psi) 5,800; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #10: Set Depth (ft) 13,454'; CT Depth (ft) 13,462'; Tag plug @ 15:31; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #11: Set Depth (ft) 13,634'; CT Depth (ft) 13,637'; Tag plug @ 15:49; Drill Time 3 min; CT Press (psi) 5,775; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 15:45	7/6/2024 19:30	3.75	Drillout, <code2>	Wash	WASH				Plug #12: Set Depth (ft) 13,814'; CT Depth (ft) 13,817'; Tag plug @ 16:08; Drill Time 2 min; CT Press (psi) 5,750; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #13: Set Depth (ft) 13,994'; CT Depth (ft) 13,995'; Tag plug @ 16:24; Drill Time 4 min; CT Press (psi) 5,750; WHP (psi) 2,000; Circ Rate 4.5; Return Rate 4.3 BPM Plug #14: Set Depth (ft) 14,175'; CT Depth (ft) 14,180'; Tag plug @ 16:48; Drill Time 2 min; CT Press (psi) 5,650; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #15: Set Depth (ft) 14,354'; CT Depth (ft) 14,362'; Tag plug @ 17:05; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 2,050; Circ Rate 4.5; Return Rate 4.3 BPM Plug #16: Set Depth (ft) 14,534'; CT Depth (ft) 14,541'; Tag plug @ 17:27; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 2,030; Circ Rate 4.5; Return Rate 4.3 BPM Plug #17: Set Depth (ft) 14,714'; CT Depth (ft) 14,716'; Tag plug @ 17:45; Drill Time 3 min; CT Press (psi) 5,656; WHP (psi) 2,032; Circ Rate 4.5; Return Rate 4.3 BPM Plug #18: Set Depth (ft) 14,892'; CT Depth (ft) 14,891'; Tag plug @ 18:01; Drill Time 5 min; CT Press (psi) 5,816; WHP (psi) 2,012; Circ Rate 4.5; Return Rate 4.3 BPM Plug #19: Set Depth (ft) 15,074'; CT Depth (ft) 15,075'; Tag plug @ 18:22; Drill Time 6 min; CT Press (psi) 5,738; WHP (psi) 2,025; Circ Rate 4.5; Return Rate 4.3 BPM Plug #20: Set Depth (ft) 15,254'; CT Depth (ft) 15,524'; Tag plug @ 18:45; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 2,009; Circ Rate 4.5; Return Rate 4.3 BPM Plug #21: Set Depth (ft) 15,433'; CT Depth (ft) 15,436'; Tag plug @ 19:04; Drill Time 3 min; CT Press (psi) 5,675; WHP (psi) 2,094; Circ Rate 4.5; Return Rate 4.3 BPM Plug #22: Set Depth (ft) 15,613'; CT Depth (ft) 15,613'; Tag plug @ 19:25; Drill Time 2 min; CT Press (psi) 5,790; WHP (psi) 2,130; Circ Rate 4.5; Return Rate 4.3 BPM
7/6/2024 19:30	7/6/2024 23:15	3.75	Drillout, <code2>	Wash	WASH				Plug #23: Set Depth (ft) 15,793'; CT Depth (ft) 15,794'; Tag plug @ 19:46; Drill Time 3 min; CT Press (psi) 5,873; WHP (psi) 2,152; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 15,973'; CT Depth (ft) 15,974'; Tag plug @ 20:09; Drill Time 3 min; CT Press (psi) 5,783; WHP (psi) 2,205; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 16,152'; CT Depth (ft) 16,152'; Tag plug @ 20:27; Drill Time 2 min; CT Press (psi) 5,747; WHP (psi) 2,215; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 16,333'; CT Depth (ft) 16,334'; Tag plug @ 20:55; Drill Time 3 min; CT Press (psi) 5,914; WHP (psi) 2,305; Circ Rate 4.5; Return Rate 4.3 BPM Plug #27: Set Depth (ft) 16,513'; CT Depth (ft) 16,514'; Tag plug @ 21:16; Drill Time 3 min; CT Press (psi) 5,881; WHP (psi) 2,302; Circ Rate 4.5; Return Rate 4.3 BPM Plug #28: Set Depth (ft) 16,693'; CT Depth (ft) 16,694'; Tag plug @ 21:38; Drill Time 5 min; CT Press (psi) 5,950; WHP (psi) 2,360; Circ Rate 4.5; Return Rate 4.3 BPM Plug #29: Set Depth (ft) 16,873'; CT Depth (ft) 16,868'; Tag plug @ 21:57; Drill Time 3 min; CT Press (psi) 5,960; WHP (psi) 2,348; Circ Rate 4.5; Return Rate 4.3 BPM Plug #30: Set Depth (ft) 17,056'; CT Depth (ft) 17,057'; Tag plug @ 22:16; Drill Time 2 min; CT Press (psi) 6,035; WHP (psi) 2,380; Circ Rate 4.5; Return Rate 4.3 BPM Plug #31: Set Depth (ft) 17,233'; CT Depth (ft) 17,228'; Tag plug @ 22:39; Drill Time 2 min; CT Press (psi) 6,062; WHP (psi) 2,303; Circ Rate 4.5; Return Rate 4.3 BPM Plug #32: Set Depth (ft) 17,408'; CT Depth (ft) 17,704'; Tag plug @ 22:56; Drill Time 5 min; CT Press (psi) 6,050; WHP (psi) 2,373; Circ Rate 4.5; Return Rate 4.3 BPM Plug #33: Set Depth (ft) 17,592'; CT Depth (ft) 17,587'; Tag plug @ 23:19; Drill Time 4 min; CT Press (psi) 6,053; WHP (psi) 2,473; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 13-23-24-B4-8H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 23:15	7/7/2024 05:00	5.75	Drillout, <code2>	Wash	WASH				Plug #34: Set Depth (ft) 17,772'; CT Depth (ft) 17,767'; Tag plug @ 23:41; Drill Time 4 min; CT Press (psi) 6,111; WHP (psi) 2,545; Circ Rate 4.5; Return Rate 4.3 BPM Plug #35: Set Depth (ft) 17,952'; CT Depth (ft) 17,945'; Tag plug @ 0:03; Drill Time 4 min; CT Press (psi) 6,175; WHP (psi) 2,589; Circ Rate 4.5; Return Rate 4.4 BPM Plug #36: Set Depth (ft) 18,132'; CT Depth (ft) 18,129'; Tag plug @ 0:25; Drill Time 5 min; CT Press (psi) 6,037; WHP (psi) 2,633; Circ Rate 4.5; Return Rate 4.4 BPM Plug #37: Set Depth (ft) 18,312'; CT Depth (ft) 18,303'; Tag plug @ 0:51; Drill Time 3 min; CT Press (psi) 6,101; WHP (psi) 2,617; Circ Rate 4.5; Return Rate 4.5 BPM Plug #38: Set Depth (ft) 18,492'; CT Depth (ft) 18,483'; Tag plug @ 1:22; Drill Time 3 min; CT Press (psi) 6,057; WHP (psi) 2,586; Circ Rate 4.5; Return Rate 4.5 BPM Plug #39: Set Depth (ft) 18,672'; CT Depth (ft) 18,650'; Tag plug @ 1:59; Drill Time 4 min; CT Press (psi) 6,162; WHP (psi) 2,650; Circ Rate 4.5; Return Rate 4.5 BPM Plug #40: Set Depth (ft) 18,852'; CT Depth (ft) 18,846'; Tag plug @ 2:35; Drill Time 4 min; CT Press (psi) 6,250; WHP (psi) 2,735; Circ Rate 4.5; Return Rate 4.5 BPM Plug #41: Set Depth (ft) 19,032'; CT Depth (ft) 19,027'; Tag plug @ 3:09; Drill Time 4 min; CT Press (psi) 6,224; WHP (psi) 2,788; Circ Rate 4.5; Return Rate 4.5 BPM Plug #42: Set Depth (ft) 19,212'; CT Depth (ft) 19,217'; Tag plug @ 3:59; Drill Time 4 min; CT Press (psi) 6,141; WHP (psi) 2,765; Circ Rate 4.5; Return Rate 4.4 BPM Plug #43: Set Depth (ft) 19,391'; CT Depth (ft) 19,386'; Tag plug @ 4:25; Drill Time 3 min; CT Press (psi) 6,188; WHP (psi) 2,800; Circ Rate 4.5; Return Rate 4.3 BPM
7/7/2024 05:00	7/7/2024 10:15	5.25	Drillout, <code2>	Wash	WASH				Plug #44: Set Depth (ft) 19,571'; CT Depth (ft) 19,561'; Tag plug @ 5:04; Drill Time 2 min; CT Press (psi) 6,150; WHP (psi) 2,800; Circ Rate 4.5; Return Rate 4.3 BPM Plug #45: Set Depth (ft) 19,745'; CT Depth (ft) 19,738'; Tag plug @ 5:42; Drill Time 6 min; CT Press (psi) 6,150; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.3 BPM Plug #46: Set Depth (ft) 19,931'; CT Depth (ft) no show; Tag plug @ 6:34; Drill Time 0 min; CT Press (psi) 6,100; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.3 BPM Plug #47: Set Depth (ft) 20,111'; CT Depth (ft) no show; Tag plug @ 7:17; Drill Time 0 min; CT Press (psi) 6,100; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.3 BPM Plug #48: Set Depth (ft) 20,291'; CT Depth (ft) no show; Tag plug @ 7:57; Drill Time 0 min; CT Press (psi) 6,100; WHP (psi) 2,900; Circ Rate 4.5; Return Rate 4.3 BPM Plug #49: Set Depth (ft) 21,055'; CT Depth (ft) no show; Tag plug @ 10:20; Drill Time 0 min; CT Press (psi) 6,100; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.3 BPM
7/7/2024 10:15	7/7/2024 10:45	0.50	Drillout, <code2>	Wash	WASH				Wash to TD @ 21,174' ctm Circulate 10-20-10 gel sweep Start pooh, pump 10-20-10 sweeps mid lateral, heel
7/7/2024 10:45	7/7/2024 18:00	7.25	Drillout, <code2>	Coil Tubing Unit	CTU				Pull out of well and shut in SICP 2930 psi. rig down move to LFR 7H.
7/7/2024 18:00	7/8/2024 05:00	11.00		Inactive	INACTIVE				Operating on offset well.
7/12/2024 05:00	7/12/2024 17:00	12.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hangerand iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
7/12/2024 17:00	7/13/2024 05:00	12.00		Inactive	INACTIVE				Inactive.