

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME Ute Tribal 01-16-5-2E	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☐ REENTER P&A ☐ DEEPEN ☐ RECOMP ☒							4. API NUMBER 4304756673	
5. NAME OF OPERATOR Finley Resources, Inc					6. OPERATOR PHONE 817-231-8756			7. FIELD NAME LELAND BENCH			
8. ADDRESS OF OPERATOR PO Box 2200, Fort Worth, TX, 76113					9. OPERATOR E-MAIL jmorgan@finleyresources.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER 1420H625609			12. MINERAL OWNERSHIP INDIAN			13. SURFACE OWNERSHIP TRIBAL			14. COUNTY UINTAH		
15. DATE SPUDDED (SPUD RIG) 09/13/2021		16. DATE SPUDDED (ROTARY RIG) 09/23/2021		17. DATE TOTAL DEPTH REACHED 11/21/2021		18. DATE COMPLETED/ABANDONED 10/10/2024			19. DATE OF FIRST PROD. / INJ. PROD:10/10/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 4662 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 4662 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☒ HORIZONTAL ☐					24. TOTAL DEPTH MD 5846 TVD 5816			25. PLUGGED BACK TOTAL DEPTH MD TVD			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	245 FSL	779 FEL	SESE	1	5.0 S	2.0 E	U	609988	4436559
Producing Interval Top	655 FSL	710 FEL	SESE	1	5.0 S	2.0 E	U		
Producing Interval Bottom	655 FSL	710 FEL	SESE	1	5.0 S	2.0 E	U		
Total Depth	655 FSL	710 FEL	SESE	1	5.0 S	2.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION																
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP	
SURF	12.25	8.625	24.0	J-55	STC	0	703		L	Class G Cement	540	1.15	15.8	0	Circulate	
PROD	7.875	5.5	17.0	L-80	LTC	0	5836		L	Class G Cement	380	3.53	11.0	0	CBL	
									T	Class G Cement	200	1.76	13.1			

29. TUBING RECORD																
TUBING SIZE			TOP (MD)			BOT (MD)			PACKER DEPTH							
2.875			0			4825										

30. RETRIEVABLE / TEMPORARY PLUGS																
PLUG	DEPTH (MD)					TYPE										

31. PERMANENT / ABANDONMENT PLUGS																
PLUG	TOP (MD)							BOTTOM (MD)								

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS																
FR	FORMATION NAME		TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.											
1	GREEN RIVER		1692	1688												
	OIL SHOW?	☒	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☒	COMMINGLED?	☐		
2	GARDEN GULCH		3852													
	OIL SHOW?	☐	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☐	COMMINGLED?	☐		
3	DOUGLAS CREEK		4576													
	OIL SHOW?	☐	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☐	COMMINGLED?	☐		
4	BLACK SHALE		5070													
	OIL SHOW?	☐	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☐	COMMINGLED?	☐		
5	UTELAND BUTTE		5598													
	OIL SHOW?	☐	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☐	COMMINGLED?	☐		
6	WASATCH		5727													
	OIL SHOW?	☐	GAS SHOW?	☐	WATER FLOW?	☐	DRILL STEM TESTED?	☐	CORED?	☐	COMPLETED OR TESTED?	☐	COMMINGLED?	☐		

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)																
FR	TOP (MD)		BOTTOM (MD)		TOP (TVD)		BOTTOM (TVD)		STIMULATION TREATMENT				INTERVAL STATUS			
1	4636		4657						Fracture Stimulated				PRODUCING			

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
1	4636	4657	10/10/2024	10/13/2024	24	0	0	Pumping	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)		0.0	
	26	0	97	26		97			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
1	Hydraulic Fracture	4636	4657	10/03/2024	10/03/2024	44000 POUNDS OF 20/40 SAND & 622 BBLS OF WATER

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey 	DST Report 
Core Analysis 	DOG M Form 7 
Geologic Report 	Wellbore Diagram 
Other 	
SUBMITTED PDF LOGS	
SUBMITTED LAS LOGS	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Allison Jones - Finley Resources	Land Tech	10/21/2024
SIGNATURE	PHONE	EMAIL
N/A	817-231-8736	ajones@finleyresources.com



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 1.0, Report Date: 9/30/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 10,444.00	Cum Field Est To Date (Cost) 10,444.00
----------------------	--	---	---

Daily Readings

Weather Clear	Temperature (°F) 88.0	Road Condition Fair	Rig Time (hr) 8.50
------------------	--------------------------	------------------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	10:00	4.00	inactive	inactive	
10:00	11:30	1.50	SRIG	Rig Up/Down	HANDOVER ROM PRODUCTION TEAM MOVE ON AND SPOT RIG CHECK WELL PRESSURE; CASING PRESSURE; 60PSI TUBING PRESSURE; 60PSI, BLEED OFF PRESSURE THROUGH TREATER/SEPARTOR TO LINE PRESSURE STAND UP RIG, RIG UP AND ROD HANDLING EQUIPMENT, PUMP 70 BBLs HOT WATER AND 5 GALLONS OF PARAFREE DOWN CASING NU FLOW BACK TANK TO TUBING FOR EXPANSION GAS FROM TUBING ROLL UNIT OVER TO REMOVE HORSE HEAD IN UP STROKE
11:30	14:30	3.00	PURP	Pull Rod Pump	UNSEAT PUMP, LAY DOWN POLISH ROD FLUSH ROD WITH 45 BBLs OF HOT WATER AND 5 GALLONS ON PARAFREE SOFT SEAT PUMP. PRESSURE TEST TUBING TO 1000PSI, GOOD TEST POOH WITH PUMP AND RODS ROD DETAIL: 1- 1 1/2" POLISH ROD 4- 7/8" PONY RODS 2', 2' 4' 6' 84-7/8" 4 PER ROD 109-3/4" 4 PER ROD 28-1" 4 PER ROD 1 -2.5 X 1.75 X 22' RHAC PUMP LAY DOWN RODS DUE GUIDE WEAR 7- 3/4" 4 PER
14:30	16:00	1.50	SRIG	Rig Up/Down	LAY DOWN ROD HANDLING EQUIPMENT RD FLOW LINE AND FLOW T ND WELLHEAD PULL TUBING HANGER INSTALL DUMMY HANGER RELEASE TAC NU BOP SHELL TEST BOP TO 1000PSI GOOD TEST RU RIG FLOOR AND TUBING EQUIPMENT
16:00	18:30	2.50	PULT	Pull Tubing	TOH WITH 2 7/8", 6.5#, L80 TUBING STANDING BACK IN THE DERRICK AND TALLING TUBING TUBING DETAIL; 1ea- TUBING HANGER 168ea- 2 7/8" 6.5# L80 TUBING 1ea- 5 1/2" 8RD TAC 2ea- 2 7/8" 6.5# L80 TUBING 1ea- PUMP SEAT NIPPLE 1ea- 4' PERF SUB 3ea- 2 7/8" 6.5# L80 TUBING 1ea- BULL PLUG 2' OF FILL IN TAIL JOINT SHUT IN WELL
18:30	19:30	1.00	CLLS	Clean & Secure Lease	HAND BACK TO PRODUCTION TEAM ENSURE WELL IS SECURE CLEAN LOCATION CREW TRAVEL HOME FOR THE NIGHT
19:30	06:00	10.50	inactive	inactive	



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 1.0, Report Date: 9/30/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone
00:00	4,636.0	4,638.0		
00:00	4,645.0	4,648.0		
00:00	4,654.0	4,657.0		

Stimulations Summary

Type	Subtype	Stim/Treat Company

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 2.0, Report Date: 10/1/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 14,445.00	Cum Field Est To Date (Cost) 24,889.00
----------------------	--	---	---

Daily Readings

Weather Clear	Temperature (°F) 88.0	Road Condition Fair	Rig Time (hr) 12.50
------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	CREW TRAVEL TO LOCATION HANDOVER FROM PRODUCTION TEAM GO OVER JOB SCOPE AND JSA FOR THE DAY CHECK WELL PRESSURE: CASING PRESSURE; 50PSI BLEED OFF WELL PRESSURE THROUGH TREATER/SEPARTOR TO LINE PRESSURE
07:00	09:30	2.50	TRIP	Tripping	PU AND MU 4 3/4" BIT, 5 1/2" SCRAPER, BIT SUB TIH 154 JOINTS OF 2 7/8" L80. 6.5# TUBING TO A DEPTH OF 5023' TUBING DETAIL 154 JOINTS OF 2 7/8 TUBING SEAT NIPPLE SCRAPER BIT SUB BIT TOH LAYING DOWN 6 JOINTS AND STANDING BACK 148 JOINTS WL ON LOCATION
09:30	11:00	1.50	WLWK	Wireline	SOT AND RU WIRELINE RIH WUTH CBP AND CORRELATE TO SHORT JOINT AT 3822'-3832' SET CBP AT A DEPTH OF 4870' TAG PLUG AND POH RD WIRELINE SHUT IN WELL
11:00	12:30	1.50	TRIP	Tripping	TIH 148 JOINTS OF 2 7/8" TUBING WITH NOTCH COLLAR TO A DEPTH 4824'
12:30	14:00	1.50	CTU	Clean Out	CIRCULATE 200 BBLS WATER PRESSURE TEST PLUG TO 5000PSI
14:00	16:00	2.00	TRIP	Tripping	TOH LAYING DOWN 148 JOINTS OF 2 7/8" TUBING WITH NOTCH COLLAR
16:00	19:30	3.50	SRIG	Rig Up/Down	ND BOP NU FRAC STACK. (LOWER MASTER VALVE, MASTER VALVE, FLOW CROSS AND GOAT HEAD) PRESSURE TEST FRAC STACK TO 5000PSI, GOOD TEST ENSURE ALL VALEVS ARE CLOSED CLEAN TOOLS
19:30	20:30	1.00	GOP	General Operations	ENSURE WELL IS SECURE CLEAN LOCATION CREW TRAVEL HOME FOR THE WEEKEND
20:30	06:00	9.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 2.0, Report Date: 10/1/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)
00:00	Bridge Plug - Temporary	4.6	4,870.0	4,874.0

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 3.0, Report Date: 10/2/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 33,457.00	Cum Field Est To Date (Cost) 58,346.00
----------------------	--	---	---

Daily Readings

Weather Clear	Temperature (°F) 70.0	Road Condition Fair	Rig Time (hr) 3.00
------------------	--------------------------	------------------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	CREW TRAVEL TO LOCATION HANDOVER FROM PRODUCTION TEAM GO OVER JOB SCOPE AND JSA FOR THE DAY
07:00	09:00	2.00	WLWK	Wireline	RU WIRELINE ANS PERF GUNS RIH AND CORRELATE TO SHORT JOINT AT 3822-3832' SHOOT PERFS FROM 4636-4638', 4645-4648', 4654-4657' POH AND RD WIRELINE
09:00	10:00	1.00	SRIG	Rig Up/Down	LAY DOWN RIG AND MOVE TO THE COLEMAN TRIBAL 15-18-4-2E
10:00	06:00	20.00	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	4,636.0	4,657.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 4.0, Report Date: 10/3/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 35,928.64	Cum Field Est To Date (Cost) 94,274.64
----------------------	--	---	---

Daily Readings

Weather Clear	Temperature (°F) 79.0	Road Condition Good	Rig Time (hr)
------------------	--------------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com																																																																																																																			
06:00	07:00	1.00	inactive	inactive	Crew Travel																																																																																																																			
07:00	11:30	4.50	SRIG	Rig Up/Down	Mix 4gel tanks. Pressure tested to 5k, "Good"																																																																																																																			
11:30	11:45	0.25	SMTG	Safety Meeting	Safety Meeting with all onsite personal discuss hazards envolved with frac ops. Pressurized lines, PPE requirements, utilize spotters when moving equip.																																																																																																																			
11:45	12:30	0.75	FRAC	Frac. Job	Start cross link gel frac and ran as follows: <table><thead><tr><th></th><th>PSI</th><th>Rate</th><th>Cum Vol</th><th></th></tr></thead><tbody><tr><td>11:41</td><td>78</td><td></td><td></td><td>Open Well</td></tr><tr><td></td><td></td><td></td><td></td><td>Establish Injection</td></tr><tr><td>11:41</td><td>4,047</td><td>5</td><td>2</td><td>Break</td></tr><tr><td>11:41</td><td>2,450</td><td>20</td><td>180</td><td>Pad</td></tr><tr><td>11:51</td><td>2,240</td><td>20</td><td>238</td><td>1PPG</td></tr><tr><td>11:54</td><td>2,155</td><td>20</td><td>298</td><td>2PPG</td></tr><tr><td>11:57</td><td>1,927</td><td>20</td><td>362</td><td>3PPG</td></tr><tr><td>12:01</td><td>1,890</td><td>20</td><td>427</td><td>4PPG</td></tr><tr><td>12:04</td><td>1,840</td><td>20</td><td>485</td><td>5PPG</td></tr><tr><td>12:08</td><td>1,820</td><td>20</td><td>514</td><td>6PPG</td></tr><tr><td>12:09</td><td>1,785</td><td>20</td><td>622</td><td>Flush</td></tr><tr><td>12:14</td><td>1,595</td><td></td><td></td><td>Offline/ISIP</td></tr><tr><td></td><td>1,482</td><td></td><td></td><td>5 minute</td></tr><tr><td></td><td>1,440</td><td></td><td></td><td>10 minute</td></tr><tr><td></td><td>1,409</td><td></td><td></td><td>15 minute</td></tr><tr><td colspan="5">Total BBLS: 622</td></tr><tr><td colspan="5">Max Rate: 20</td></tr><tr><td colspan="5">Max PSI: 4,047</td></tr><tr><td colspan="5">Avg PSI: 2,000</td></tr><tr><td colspan="5">ISIP: 1,595</td></tr><tr><td colspan="5">F.G. 0.77</td></tr><tr><td colspan="5">TTL sand 20/40 White 22 TONS (44,000 LBS) PLACE IN FORMATION</td></tr></tbody></table>		PSI	Rate	Cum Vol		11:41	78			Open Well					Establish Injection	11:41	4,047	5	2	Break	11:41	2,450	20	180	Pad	11:51	2,240	20	238	1PPG	11:54	2,155	20	298	2PPG	11:57	1,927	20	362	3PPG	12:01	1,890	20	427	4PPG	12:04	1,840	20	485	5PPG	12:08	1,820	20	514	6PPG	12:09	1,785	20	622	Flush	12:14	1,595			Offline/ISIP		1,482			5 minute		1,440			10 minute		1,409			15 minute	Total BBLS: 622					Max Rate: 20					Max PSI: 4,047					Avg PSI: 2,000					ISIP: 1,595					F.G. 0.77					TTL sand 20/40 White 22 TONS (44,000 LBS) PLACE IN FORMATION				
	PSI	Rate	Cum Vol																																																																																																																					
11:41	78			Open Well																																																																																																																				
				Establish Injection																																																																																																																				
11:41	4,047	5	2	Break																																																																																																																				
11:41	2,450	20	180	Pad																																																																																																																				
11:51	2,240	20	238	1PPG																																																																																																																				
11:54	2,155	20	298	2PPG																																																																																																																				
11:57	1,927	20	362	3PPG																																																																																																																				
12:01	1,890	20	427	4PPG																																																																																																																				
12:04	1,840	20	485	5PPG																																																																																																																				
12:08	1,820	20	514	6PPG																																																																																																																				
12:09	1,785	20	622	Flush																																																																																																																				
12:14	1,595			Offline/ISIP																																																																																																																				
	1,482			5 minute																																																																																																																				
	1,440			10 minute																																																																																																																				
	1,409			15 minute																																																																																																																				
Total BBLS: 622																																																																																																																								
Max Rate: 20																																																																																																																								
Max PSI: 4,047																																																																																																																								
Avg PSI: 2,000																																																																																																																								
ISIP: 1,595																																																																																																																								
F.G. 0.77																																																																																																																								
TTL sand 20/40 White 22 TONS (44,000 LBS) PLACE IN FORMATION																																																																																																																								
12:30	12:45	0.25	SRIG	Rig Up/Down	RD down frac iron. Rig up iron the UTE TRIBAL 12-1-5-2E Pad.																																																																																																																			
12:45	06:00	17.25	CLLS	Clean & Secure Lease	Well shut in & secure.																																																																																																																			

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 4.0, Report Date: 10/3/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	4,636.0	4,657.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 5.0, Report Date: 10/4/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 9,217.00	Cum Field Est To Date (Cost) 103,491.64
----------------------	--	--	--

Daily Readings

Weather Clear	Temperature (°F) 80.0	Road Condition Fair	Rig Time (hr) 4.50
------------------	--------------------------	------------------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	12:30	6.50	inactive	inactive	
12:30	13:30	1.00	RMOV	Rig Move	MOVE RIG FROM THE COLEMAN TRIBAL 15-18-4-2E TO LOCATION
13:30	17:00	3.50	SRIG	Rig Up/Down	MOVE ON AND SPOT RIG CHECK WELL PRESSURE; CASING PRESSURE; 800PSI ENSURE LOWER MASTER VALVE IS CLOSED, BLEED OFF FLUID TO FLOW BACK PIT ND FRAC STACK TO LOWER MASTER INSTALL TUBNG HANGER WITH TWC ND LOWER MASTER VALVE NU BOP STAND UP RIG AND RIG UP SHELL TEST BOP TO 1000PSI GOOD TEST SHUT IN WELL FOR THE WEEKEND
17:00	18:00	1.00	CLLS	Clean & Secure Lease	ENSURE WELL IS SECURE CLEAN LOCATION CREW TRAVEL HOME FOR THE WEEKEND

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	4,636.0	4,657.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 5.0, Report Date: 10/4/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 6.0, Report Date: 10/7/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 10,798.00	Cum Field Est To Date (Cost) 114,289.64
----------------------	--	---	--

Daily Readings

Weather Clear	Temperature (°F) 80.0	Road Condition Fair	Rig Time (hr) 10.00
------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	CREW TRAVEL TO LOCATION HANDOVER FROM PRODUCTION TEAM GO OVER JOB SCOPE AND JSA FOR THE DAY CHECK WELL PRESSURE: CASING PRESSURE; 160PSI BLEED OFF WELL PRESSURE TO FLOW BACK TANK
07:00	11:30	4.50	TRIP	Tripping	PUMU 4 3/4" BIT AND FLOAT SUB AND TALLY 2 7/8", 6.5# L80 TUBING AND TIH AND TAG AT A DEPTH OF 4727' ON JOINT 145 RU PUMP
11:30	13:00	1.50	CTU	Clean Out	TIH 4 JOINTS ON POWER SWIVEL CLEANING OUT TO CBP ON JOINT 149 AT A DEPTH OF 4870', PUMPING 204 BBLS AT 3 BPM (DOUBLE BOTTOMS UP)
13:00	15:00	2.00	TRIP	Tripping	TOH LAYING DOWN 10 JOINTS AND AND STANDING BACK 139 JOINTS IN THE DERRICK LAY DOWN BIT AND FLOAT SUB
15:00	17:00	2.00	RUTB	Run Tubing	PU AND MU PRODUCTION BHA AND TIH ON 2 7/8" TUBING, TUBING DETAIL; 1ea- TUBING HANGER 134ea- 2 7/8" 6.5# L80 TUBING 1ea- 6K BURST DISC 1ea- 5 1/2" 8RD TAC 1ea- 2 7/8" 6.5# L80 TUBING 1ea- 4' PUP JOINT 1ea- TUBING PUMP BARREL 1ea- MECHANICAL SEAT NIPPLE 1ea- 2' PUP JOINT 1ea- 4' PUP JOINT 1ea- 3 1/2" DESANDER 4ea- 2 7/8" 6.5# L80 TUBING 1ea- BULL PLUG EOT AT 4614.50' TAC AT 4393.60' PSN AT 4457.20' SHUT IN WELL
17:00	18:00	1.00	CLLS	Clean & Secure Lease	HAND BACK TO PRODUCTION TEAM ENSURE WELL IS SECURE CLEAN LOCATION CREW TRAVEL HOME FOR THE NIGHT
18:00	06:00	12.00	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 6.0, Report Date: 10/7/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	4,636.0	4,657.0

Tubing Run

Run Time 06:00	Tubing Description Tubing - Production	Set Depth (ftKB) 4,614.5	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80
-------------------	---	-----------------------------	-------------------------------------	-------------------------------	----------------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 7.0, Report Date: 10/8/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor UDES	Rig Number 106
--------------------	-------------------

AFE Number 24R012	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 21,211.00	Cum Field Est To Date (Cost) 135,500.64
----------------------	--	---	--

Daily Readings

Weather Clear	Temperature (°F) 80.0	Road Condition Fair	Rig Time (hr) 6.00
------------------	--------------------------	------------------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
Tony Litster, WSM	WSM	435-650-5138

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	CREW TRAVEL TO LOCATION HANDOVER FROM PRODUCTION TEAM GO OVER JOB SCOPE AND JSA FOR THE DAY CHECK WELL PRESSURE: CASING PRESSURE; 0PSI TUBING PRESSURE; 0PSI
07:00	08:30	1.50	SRIG	Rig Up/Down	SET 5 1/2" 8RD TAC WITH CARBIDE SLIPS IN 20K TENSION RD TUBING HANDLING EQUIPMENT AND RIG FLOOR ND BOP PULL DUMMY HANGER LAND TUBING HANGER NU WELL HEAD PROCESS RODS FLUSH TUBING WITH 50BBLs OF HOT WATER AND 5 GALLONS OF PARAFREE
08:30	11:00	2.50	RURP	Run Rods & Pump	PU TUBING PLUNGER AND STANDING VALVE RIH WITH PLUNGER AND RODS ROD DETAIL: 1- 1 1/2" POLISH ROD 81-7/8" 4 PER ROD 67- 3/4" 4 PER ROD 28-1" 4 PER ROD 1- 1" SLICK ROD 1- 1" 4' STABILIZING ROD 1 - SHEAR TOOL 1- TUBING PUMP PLUNGER 1- STANDING VALVE SEAT PUMP AND SPACE OUT PUMP. FILL TUBING WITH 25 BBLs, PRESSURE TEST TUBING TO 1000PSI, GOOD TEST, BLEED OFF PRESSURE TO 500PSI STROKE TEST PUMP TO 1000PSI, GOOD TEST
11:00	13:00	2.00	SRIG	Rig Up/Down	HANG HORSE HEAD RD RIG AND EQUIPMENT, ROLLOVER UNIT TO ENSURE PROPER SPACING HAND BACK TO PRODUCTION MOVE TO THE UTE TRIBAL 12-1-5-2E
13:00	06:00	17.00	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone



Daily Completion and Workover

Well Name: Ute Tribal 01-16-5-2E

Report # 7.0, Report Date: 10/8/2024

API/UWI 4304756673	Surface Legal Location SESE	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft) 15.50	Spud Date 9/23/2021 11:30	Rig Release Date 11/22/2021 18:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	4,636.0	4,657.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
----------	--------------------	------------------	----------------------------	-----------------------	--------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)
----------	-----	---------	------------	------------

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)
-----------	-----	------------	------------	---------

Cement

Start Time	Des	Type	String	Cement Comp
------------	-----	------	--------	-------------