

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING							FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG							1. WELL NAME Ute Tribal 02-09-5-2E	
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☐ REENTER P&A ☐ DEEPEN ☐ RECOMP ☒				4. API NUMBER 4304756688		
5. NAME OF OPERATOR Finley Resources, Inc				6. OPERATOR PHONE 817-231-8756		7. FIELD NAME LELAND BENCH		
8. ADDRESS OF OPERATOR PO Box 2200, Fort Worth, TX, 76113				9. OPERATOR E-MAIL jmorgan@finleyresources.com		10. UNIT NAME		
11. MINERAL LEASE NUMBER 1420H625609		12. MINERAL OWNERSHIP INDIAN		13. SURFACE OWNERSHIP FEE		14. COUNTY UINTAH		
15. DATE SPUDDED (SPUD RIG) 08/21/2021		16. DATE SPUDDED (ROTARY RIG) 08/23/2021		17. DATE TOTAL DEPTH REACHED 11/15/2021		18. DATE COMPLETED/ABANDONED 10/11/2024		
19. DATE OF FIRST PROD. / INJ. PROD:10/11/2024 INJ:		20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐		21. DEPTH REFERENCE ELEVATION 4677 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 4677 (US Feet)		
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☒ HORIZONTAL ☐		24. TOTAL DEPTH MD 6333 TVD 5925		25. PLUGGED BACK TOTAL DEPTH MD 6274 TVD 5866				
26. CURRENT WELL STATUS Producing								

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	2102 FNL	662 FWL	SWNW	1	5.0 S	2.0 E	U	608782	4437419
Producing Interval Top	2058 FSL	641 FEL	LOT3	2	5.0 S	2.0 E	U		
Producing Interval Bottom	2058 FSL	641 FEL	LOT3	2	5.0 S	2.0 E	U		
Total Depth	2058 FSL	641 FEL	LOT3	2	5.0 S	2.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	12.25	8.625	24.0	J-55	STC	0	654		L	Class G Cement	520	1.15	15.8	0	Circulate
PROD	7.875	5.5	17.0	L-80	LTC	0	6322		L	Class G Cement	440	3.53	11.0	1800	CBL
									T	Class G Cement	200	1.76	13.1		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
2.875	0	5100	

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS							
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.			
1	GREEN RIVER	1825	1802				
	OIL SHOW? ☒	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☒	COMMINGLED? ☐
2	GARDEN GULCH	4319					
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐
3	DOUGLAS CREEK	5064					
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐
4	BLACK SHALE	5582					
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐
5	UTELAND BUTTE	6121					
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐
6	WASATCH	6257					
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐

33. COMPLETED AND TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
1	5135	5143			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
1	5135	5143	10/11/2024	10/13/2024	24	0	0	Pumping	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	417	0.0	
	12	5	66	12	5	66			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
1	Hydraulic Fracture	5135	5143	10/02/2024	10/02/2024	17000 pounds 20/40 sand

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☐	DST Report ☐
Core Analysis ☐	DOG M Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	
SUBMITTED LAS LOGS	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Allison Jones - Finley Resources	Land Tech	10/17/2024
SIGNATURE	PHONE	EMAIL
N/A	817-231-8736	ajones@finleyresources.com



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 1.0, Report Date: 9/27/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 22,646.16	Cum Field Est To Date (Cost) 22,646.16
----------------------	--	---	---

Daily Readings

Weather Partly Cloudy	Temperature (°F) 91.0	Road Condition Good	Rig Time (hr) 14.50
--------------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Jed Scott, WSM	WSM	

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	CREW TRAVEL, JSA SAFETY MEETING
07:00	09:30	2.50	RMOV	Rig Move	CLEAN LOCATION AND WRAP LINES ON RIG. ROAD TO UT 2-9-5-2E MIRU SERV RIG, UNHANG HORSES HEAD IN UPSTROKE, CK PRESS CSG 60 TBG 40 PSI, PUMP 60 BBLS H2O DOWN CSG, UNSEAT ROD PUMP
09:30	10:30	1.00	HOIL	Hot Oil Well	FLUSH RODS W/ 5 GALLONS OF PARAFREE & 40 BBLS H2O, RESEAT PUMP FILL TBG W/ 5 BBLS H2O, TEST TBG TO 1000 PSI-OK
10:30	16:00	5.50	PURP	Pull Rod Pump	LD 1 1/2 X 30' POLISH ROD, 1-2' 1-4' 1-6' 1-8' 1" PONIES, 67-1" 4 PER, 11-7/8" 4 PER, 18-7/8" 6 PER, 37-7/8" 4 PER, 82-3/4" 4 PER, 28-1" 4 PER, 1-1" SLK, LD 2 1/2 X 1 3/4 X 24' RXAC PUMP, STOPPED 1 TIME & FLUSHED W/ 20 BBLS H2O LD BAD: 1- 7/8" 4 PER 3350-3375' GUIDE WEAR 38- 3/4" 4 PER 3375-4325' GUIDE WEAR
16:00	18:00	2.00	BOPI	Install BOP's	RD FLOW LINE & FLOW T, UNLAND TBG HANGER, UNSET 5 1/2" 1/4 SET TAC, LAND TBG ON DUMMY HANGER, NU 10K X 5K SPOOL & 5K BOPS, SHELL TEST BOPS TO 1000 PSI-OK, RU FLOOR & TBG EQUIP
18:00	19:30	1.50	PULT	Pull Tubing	TOOH W/ 164 JTS 2 7/8" TBG, LD 22 JTS 2 7/8" TBG, 5 1/2" 1/4 SET TAC, 2 JTS 2 7/8" TBG, PSN, 4' 2 7/8" PERF SUB, 1 JT 2 7/8" TBG & NC
19:30	20:30	1.00	RUTB	Run Tubing	PU & TIH W/ 4 3/4" TRI CONE BIT, 5 1/2" SCRAPER, BIT SUB & 40 JTS 2 7/8" TBG, EOT @ 1310' CWI @ 1830
20:30	21:30	1.00	GOP	General Operations	CREW TRAVEL
21:30	06:30	9.00	LOCL	Lock Wellhead & Secure	TURN OVER TO OPERATOR. SDFWE

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 1.0, Report Date: 9/27/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
12:00	Tubing - Production/Poor Boy BHA	6,182.1	2 7/8	6.50	L-80

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 2.0, Report Date: 9/30/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 17,592.75	Cum Field Est To Date (Cost) 40,238.91
----------------------	--	---	---

Daily Readings

Weather Sunny	Temperature (°F) 91.0	Road Condition Good	Rig Time (hr) 14.50
------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew Travel, JSA Safety Meeting.
07:00	08:00	1.00	WKLL	Kill Well	Rig up pump & lines SITP 50 psi. Pump 10 bbls down tbq. SICP 50 psi Bleed Csg off to flat tank.
08:00	09:00	1.00	RUTB	Run Tubing	Cont to TIH W/Bit & Scraper & 124 jts to 5,355'
09:00	11:00	2.00	PULT	Pull Tubing	TOH W/Bit Scraper
11:00	11:15	0.25	SRIG	Rig Up/Down	Spot in & R/U Perforators Wline Crew.
11:15	12:15	1.00	WLWK	Wireline	PU & RIH W/ 5 1/2" CBP set @ 5,280' Note - Correlate to SJ @ 4,049'-59' Tie into collars & 5,298' & 5,254'
12:15	12:30	0.25	SRIG	Rig Up/Down	RDMO Perforators Wireline equip. Park equip on side of loc.
12:30	13:15	0.75	SRIG	Rig Up/Down	R/U 4 Star Hydro Test Truck
13:15	15:30	2.25	RUTB	Run Tubing	PU Notch Collar TIH 161 Jts of 2 7/8", 6.5# L80. Note - Hydro test tubing to 7,000 psi. (No Jts Failed)
15:30	15:45	0.25	SRIG	Rig Up/Down	R/D 4 Star Hydro testing truck.
15:45	18:15	2.50	CLN	Clean Out Hole	Circulate W/120 bbls TFW. Pressure Test CBP 5,000 psi "Good"
18:15	19:30	1.25	PULT	Pull Tubing	TOH lay down 77 jts. EOT @ 2,732'.
19:30	20:30	1.00	CLLS	Clean & Secure Lease	Secure Well. Shut & Lock Pipe Rams. Crew Travel.
20:30	06:00	9.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone
00:00	5,135.0	5,143.0		

Stimulations Summary

Type	Subtype	Stim/Treat Company

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 2.0, Report Date: 9/30/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)
12:05	Bridge Plug - Temporary	4.4	5,280.0	5,284.0

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 3.0, Report Date: 10/1/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 30,039.01	Cum Field Est To Date (Cost) 70,277.92
----------------------	--	---	---

Daily Readings

Weather Clear	Temperature (°F) 90.0	Road Condition Good	Rig Time (hr) 11.50
------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Jed Scott, WSM	WSM	
Levi Miles, WSM	WSM	435-823-1046
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	07:30	0.50	GOP	General Operations	Racked out rig equip.
07:30	08:30	1.00	TRIP	Tripping	TOH LD RMNG 84 JTS 2 7/8" L-80 TBG, PSN and NC w/ bar.
08:30	09:30	1.00	BOPR	Remove BOP's	RD rig floor and ND BOPs and 10X5 spool.
09:30	12:00	2.50	GOP	General Operations	NU Cameron frac stack
12:00	12:30	0.50	PTST	Pressure Test	Chart 15 min CSG pressure test to 5k, test passed. Chart 15 min @ 7500 pressure test on frac equip, test passed. RD pressure tester.
12:30	14:30	2.00	WLWK	Wireline	RU WL. RIH w/ 8'- 2 SPF perf gun. Correlate to SJ @ 4049'-4059'. RIH logged collars @ 5122' and 5155'. Perf CSG from 5135'-5143'. POH, LD spent gun, ASF. RD Perforators WL.
14:30	16:00	1.50	SRIG	Rig Up/Down	RDMO WOR. Racked out rig equip.
16:00	17:30	1.50	RMOV	Rig Move	Moved rig to UT 33-13-4-2E. MIRU. SDFN.
17:30	18:30	1.00	CLLS	Clean & Secure Lease	Cleaned up location and secured well. Crew travel time.
18:30	06:00	11.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 3.0, Report Date: 10/1/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Cement				
Start Time	Des	Type	String	Cement Comp

--	--	--	--	--



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 4.0, Report Date: 10/2/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 30,317.69	Cum Field Est To Date (Cost) 100,595.61
----------------------	--	---	--

Daily Readings

Weather	Temperature (°F)	Road Condition Good	Rig Time (hr)
---------	------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com																																																																																																									
06:00	07:00	1.00	inactive	inactive	Crew Travel																																																																																																									
07:00	09:00	2.00	SRIG	Rig Up/Down	Mix 2 gel tanks. Pressure tested to 5k, "Good"																																																																																																									
09:00	09:30	0.50	SMTG	Safety Meeting	Safety Meeting with all onsite personal discuss hazards envolved with frac ops. Pressurized lines, PPE requirements, utilize spotters when moving equip.																																																																																																									
09:30	11:30	2.00	FRAC	Frac. Job	Start cross link gel frac and ran as follows: <table><thead><tr><th></th><th>PSI</th><th>Rate</th><th>Cum Vol</th><th>Open Well</th></tr></thead><tbody><tr><td>09:30</td><td>0</td><td></td><td></td><td>Establish Injection</td></tr><tr><td>09:31</td><td>2,931</td><td>5</td><td>2</td><td>Break</td></tr><tr><td>09:35</td><td>1,680</td><td>20</td><td>179</td><td>Pad</td></tr><tr><td>09:42</td><td>1,660</td><td>20</td><td>243</td><td>1PPG</td></tr><tr><td>09:45</td><td>1,544</td><td>20</td><td>309</td><td>2PPG</td></tr><tr><td>09:49</td><td>1,438</td><td>20</td><td>391</td><td>3PPG</td></tr><tr><td>09:53</td><td>1,360</td><td>20</td><td>439</td><td>4PPG</td></tr><tr><td>09:55</td><td>1,384</td><td>20</td><td>483</td><td>5PPG</td></tr><tr><td>N/A</td><td>x</td><td>x</td><td>x</td><td>6PPG</td></tr><tr><td>09:56</td><td>x</td><td>x</td><td>493</td><td>Flush</td></tr><tr><td>09:57</td><td>4,821</td><td></td><td></td><td>Offline/ISIP</td></tr><tr><td></td><td>1,650</td><td></td><td></td><td>5 minute</td></tr><tr><td></td><td>1,090</td><td></td><td></td><td>10 minute</td></tr><tr><td></td><td>1,046</td><td></td><td></td><td>15 minute</td></tr><tr><td colspan="5">Total BBLS: 493</td></tr><tr><td colspan="5">Max Rate: 20</td></tr><tr><td colspan="5">Max PSI: 5,110</td></tr><tr><td colspan="5">ISIP: 4,821</td></tr><tr><td colspan="5">TTL sand 20/40 Ceramic SCREENED OUT 8.5 TONS (17,000 LBS) PLACE IN FORMATION</td></tr><tr><td colspan="5">Screen out W/11.50 TONS (22,000LBS) LEFT IN WB.</td></tr></tbody></table>		PSI	Rate	Cum Vol	Open Well	09:30	0			Establish Injection	09:31	2,931	5	2	Break	09:35	1,680	20	179	Pad	09:42	1,660	20	243	1PPG	09:45	1,544	20	309	2PPG	09:49	1,438	20	391	3PPG	09:53	1,360	20	439	4PPG	09:55	1,384	20	483	5PPG	N/A	x	x	x	6PPG	09:56	x	x	493	Flush	09:57	4,821			Offline/ISIP		1,650			5 minute		1,090			10 minute		1,046			15 minute	Total BBLS: 493					Max Rate: 20					Max PSI: 5,110					ISIP: 4,821					TTL sand 20/40 Ceramic SCREENED OUT 8.5 TONS (17,000 LBS) PLACE IN FORMATION					Screen out W/11.50 TONS (22,000LBS) LEFT IN WB.				
	PSI	Rate	Cum Vol	Open Well																																																																																																										
09:30	0			Establish Injection																																																																																																										
09:31	2,931	5	2	Break																																																																																																										
09:35	1,680	20	179	Pad																																																																																																										
09:42	1,660	20	243	1PPG																																																																																																										
09:45	1,544	20	309	2PPG																																																																																																										
09:49	1,438	20	391	3PPG																																																																																																										
09:53	1,360	20	439	4PPG																																																																																																										
09:55	1,384	20	483	5PPG																																																																																																										
N/A	x	x	x	6PPG																																																																																																										
09:56	x	x	493	Flush																																																																																																										
09:57	4,821			Offline/ISIP																																																																																																										
	1,650			5 minute																																																																																																										
	1,090			10 minute																																																																																																										
	1,046			15 minute																																																																																																										
Total BBLS: 493																																																																																																														
Max Rate: 20																																																																																																														
Max PSI: 5,110																																																																																																														
ISIP: 4,821																																																																																																														
TTL sand 20/40 Ceramic SCREENED OUT 8.5 TONS (17,000 LBS) PLACE IN FORMATION																																																																																																														
Screen out W/11.50 TONS (22,000LBS) LEFT IN WB.																																																																																																														
11:30	13:00	1.50	SRIG	Rig Up/Down	RD frac equip. Moved frac equip to next location UTE TRIBAL 1-16-5-2E Pad.																																																																																																									
13:00	06:00	17.00	CLLS	Clean & Secure Lease	Well shut in & secure.																																																																																																									

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 4.0, Report Date: 10/2/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 5.0, Report Date: 10/3/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 3,569.50	Cum Field Est To Date (Cost) 104,165.11
----------------------	--	--	--

Daily Readings

Weather Sunny	Temperature (°F) 83.0	Road Condition Good	Rig Time (hr)
------------------	--------------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Jason Simonton, <title>		1435-630-0216

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
14:00	16:00	2.00	RMOV	Rig Move	MIRU tfrom Ute 25-2A-4-1. spot in rig, PWR SWVL pipe wrangler, pipe racks, TBG, flat tank
16:00	17:00	1.00	RWHD	Remove Wellhead	RD frac tree
17:00	18:00	1.00	BOPI	Install BOP's	NU BOP's, RU floor, prep TBG for C/O
18:00	19:00	1.00	CLLS	Clean & Secure Lease	SDFN

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 6.0, Report Date: 10/4/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective
Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number	Total AFE + Supp Amount (Cost)	Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
24R011	166,310.00	8,790.00	112,955.11

Daily Readings

Weather	Temperature (°F)	Road Condition Good	Rig Time (hr)
---------	------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Jason Simonton, <title>		1435-630-0216

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
19:00	20:00	1.00	SMTG	Safety Meeting	Crew travel, pre job JSA's
20:00	06:30	10.50	CLN	Clean Out Hole	PUMU bit and sub, TIH w/ TBG tagged fill @ 3931', RU PWR SWVL, C/O to 4566',
06:30	08:00	1.50	CLN	Clean Out Hole	Circ clean w/ 200 bbls, TOOH w/ 20 jts, flush TBG w/ 60 bbls,
08:00	09:00	1.00	GOP	General Operations	Crew travel

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
Hydraulic Frac		

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
----------	--------------------	------------------	----------------------------	-----------------------	--------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 7.0, Report Date: 10/7/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 10,795.00	Cum Field Est To Date (Cost) 123,750.11
----------------------	--	---	--

Daily Readings

Weather Smoke	Temperature (°F) 70.0	Road Condition Good	Rig Time (hr)
------------------	--------------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Levi Miles, WSM	WSM	435-823-1046

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	07:30	0.50	TRIP	Tripping	TIH w/ 20 JTS from derrick. RU PWR SWVL. RET CIRC.
07:30	11:00	3.50	CLN	Clean Out Hole	C/O 714' of sand from 4566' to CBP @ 5280'. CIRC clean.
11:00	13:00	2.00	TRIP	Tripping	RD PWR SWVL. LD 8 JTS. TOH w/ TBG and LD bit and bit sub.
13:00	15:00	2.00	RUTB	Run Tubing	TIH w/ prod string as follows KB 11' Hanger Stretch C 14K 149 JTS 2 7/8" L-80 TBG 6K burst sub 1/4 set TAC 12 JTS 2 7/8" L-80 TBG 4' 2 7/8" L-80 pup JT TBG pump BBL MSN 2' 2 7/8 L-80 pup JT 4' 2 7/8" L-80 pup JT #11 desander 4 JTS 2 7/8" L-80 TBG BP
15:00	15:30	0.50	BOPR	Remove BOP's	RD rig floor and ND BOPs.
15:30	16:00	0.50	IWHD	Install Wellhead	Set TAC 14K TEN and NU WH.
16:00	17:00	1.00	TRIP	Tripping	TIH w/ rods as follows 36-3/4" 4 Per D rods 28-1" 4 Per D rods 1-1" SLK D rod 26K sheer coupler 2.25" TBG pump plunger SV
17:00	18:00	1.00	CLLS	Clean & Secure Lease	Cleaned up location and secured well. Crew travel time.
18:00	06:00	12.00	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 7.0, Report Date: 10/7/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time 15:00	Tubing Description Tubing - Production/TBG pump	Set Depth (ftKB) 5,100.0	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80
-------------------	--	-----------------------------	-------------------------------------	-------------------------------	----------------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 8.0, Report Date: 10/8/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 25000
---------------------------------	---------------------

AFE Number 24R011	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 12,532.54	Cum Field Est To Date (Cost) 136,282.65
----------------------	--	---	--

Daily Readings

Weather Smoke	Temperature (°F) 70.0	Road Condition Good	Rig Time (hr) 5.00
------------------	--------------------------	------------------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
Levi Miles, WSM	WSM	435-823-1046

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	10:30	3.50	RURP	Run Rods & Pump	PU TIH w/ RMNG rods. Seated SV and stroke tested to 1000 PSI, two stroke test passed. Rod string as follows : 1.5"X30' PR 1" pony rods (2', 4', 6' & 8') 66-1" 4 Per D rods 11-7/8" 4 Per D rods 18-7/8" 6 Per D rods 35-7/8" 4 Per D rods 36-3/4" 4 Per D rods 28-1" 4 Per D rods 4' satabilizer 1-1" SLK D rod 26K sheer coupler 2.25" TBG pump plunger SV
10:30	11:00	0.50	GOP	General Operations	RU HH, RU PU.
11:00	12:00	1.00	SRIG	Rig Up/Down	RDMO.

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,135.0	5,143.0

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)



Daily Completion and Workover

Well Name: Ute Tribal 02-09-5-2E

Report # 8.0, Report Date: 10/8/2024

API/UWI 4304756688	Surface Legal Location S1-T5S-R2E	Field Name N Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 4,688.00	KB-Tubing Head Distance (ft)	Spud Date 8/23/2021 12:00	Rig Release Date 11/19/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,274.0	Total Depth All (TVD) (ftKB) Original Hole - 5,924.6

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp