

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING							FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG							1. WELL NAME Ute Tribal 33-13-4-2E	
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☐ REENTER P&A ☐ DEEPEN ☐ RECOMP ☒				4. API NUMBER 4304756691		
5. NAME OF OPERATOR Finley Resources, Inc				6. OPERATOR PHONE 817-231-8756		7. FIELD NAME UNDESIGNATED		
8. ADDRESS OF OPERATOR PO Box 2200, Fort Worth, TX, 76113				9. OPERATOR E-MAIL jmorgan@finleyresources.com		10. UNIT NAME		
11. MINERAL LEASE NUMBER 1420H625609		12. MINERAL OWNERSHIP INDIAN		13. SURFACE OWNERSHIP FEE		14. COUNTY UINTAH		
15. DATE SPUDDED (SPUD RIG) 08/21/2021		16. DATE SPUDDED (ROTARY RIG) 09/08/2021		17. DATE TOTAL DEPTH REACHED 10/21/2021		18. DATE COMPLETED/ABANDONED 10/04/2024		
19. DATE OF FIRST PROD. / INJ. PROD:10/04/2024 INJ:		20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐		21. DEPTH REFERENCE ELEVATION 4957 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 4957 (US Feet)		
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☒ HORIZONTAL ☐		24. TOTAL DEPTH MD 6742 TVD 6427		25. PLUGGED BACK TOTAL DEPTH MD 6684 TVD 6369				
26. CURRENT WELL STATUS Producing								

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	292 FSL	767 FEL	LOT1	32	4.0 S	2.0 E	U	603584	4438073
Producing Interval Top	713 FSL	682 FWL	LOT4	33	4.0 S	2.0 E	U		
Producing Interval Bottom	713 FSL	682 FWL	LOT4	33	4.0 S	2.0 E	U		
Total Depth	713 FSL	682 FWL	LOT4	33	4.0 S	2.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	12.25	8.625	24.0	J-55	STC	0	668		L	Class G Cement	540	1.15	15.8	0	Circulate
PROD	7.875	5.5	17.0	L-80	LTC	0	6732		L	Class G Cement	470	3.53	11.0	1844	CBL
									T	Class G Cement	200	1.76	13.1		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
2.875	0	6591	

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	2323	2272	
	OIL SHOW? ☒ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			
2	GARDEN GULCH	4692		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	DOUGLAS CREEK	5430		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	BLACK SHALE	5973		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	UTELAND BUTTE	6508		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
6	WASATCH	6646		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
1	5490	5514			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
1	5490	5514	10/04/2024	10/07/2024	24	0	0	Pumping	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)		0.0	
	0	1	167		1	167			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
1	Hydraulic Fracture	5490	5514	10/01/2024	10/01/2024	39,340 POUNDS OF 20/40 SAND & 432 BBLS OF WATER

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☐	DST Report ☐
Core Analysis ☐	DOGM Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	
SUBMITTED LAS LOGS	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Allison Jones - Finley Resources	Land Tech	10/24/2024
SIGNATURE	PHONE	EMAIL
N/A	817-231-8736	ajones@finleyresources.com



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 1.0, Report Date: 9/25/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 2500
---------------------------------	--------------------

Contractor Max Fluid	Rig Number
-------------------------	------------

AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 8,926.25	Cum Field Est To Date (Cost) 8,926.25
----------------------	--	--	--

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr) 6.50
---------	------------------	----------------	-----------------------

Daily Contacts

Job Contact	Title	Mobile
-------------	-------	--------

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
15:00	17:00	2.00	GOP	General Operations	Move in from Aurora 14-29D-7-20
17:00	20:30	3.50	HOIL	Hot Oil Well	Pump 60 bbls down casing, MIRU, RD unit, unseat pump, flush 45 bbls down TBG, reseat pump and test to 1000 psi, slow bleed assuming pump issue. LD PR, LD 10-1" rods, secure well, SDFN
20:30	21:30	1.00	GOP	General Operations	Crew Travel

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)
-------	---------------	-----------------	----------------	------------------

Safety Checks

Time	Des	Type	Com
------	-----	------	-----

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?
------	------	------------	------------	--------

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone
------	------------	------------	----------------	-------------

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac
------------------------	---------	-------------------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
-----------------	------	------------	------------

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
----------	--------------------	------------------	----------------------------	-----------------------	--------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)
----------	-----	---------	------------	------------

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)
-----------	-----	------------	------------	---------

Cement

Start Time	Des	Type	String	Cement Comp
------------	-----	------	--------	-------------



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 2.0, Report Date: 9/26/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion		Secondary Job Type	
Objective Test Douglas Creek			
Contractor Peak Well Service		Rig Number 2500	
Contractor Max Fluid		Rig Number	
AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 7,990.00	Cum Field Est To Date (Cost) 16,916.25

Daily Readings					
Weather		Temperature (°F)	Road Condition		Rig Time (hr) 13.00

Daily Contacts					
Job Contact		Title		Mobile	

Time Log					
Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel, go over JSA's
07:00	07:30	0.50	WKLL	Kill Well	50 psi on CSG, blow down into rig tank
07:30	11:00	3.50	PURP	Pull Rod Pump	Cont POOH and laying down rods on trailer. LD pump. LD the following rods due to one sided wear: 1-1" #66 (1690') 4-7/8" #56-59 (3065'-3165') 59-3/4" #5-63 (3375'-4850')
11:00	12:30	1.50	PTST	Pressure Test	MU SV, RIH w/ sandline, test to 1200 psi, good test, POOH w/ SV, LD SV
12:30	14:00	1.50	BOPI	Install BOP's	ND WH, release TAC (was not set), NU BOP, RU floor
14:00	16:00	2.00	TRIP	Tripping	TIH w/ 5 JTS, tag fill @ 6669', TOO H w/ TBG BHA tallying out, TBG looks very clean, LD TAC and desander,
16:00	18:00	2.00	TRIP	Tripping	MU bit and scraper, 4' perf sub, TIH to 6494', TOO H to 4964' above TP
18:00	19:00	1.00	CLLS	Clean & Secure Lease	Secure well, SDFN

Report Fluids Summary				
Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks			
Time	Des	Type	Com

Logs				
Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations				
Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone
00:00	5,490.0	5,494.0		
00:00	5,510.0	5,514.0		

Stimulations Summary		
Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run					
Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled					
Pull Time 10:22	Tubing Description Tubing - Production	Set Depth (ftKB) 6,539.2	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80

Other in Hole Run (Bridge Plugs, etc)				
Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)				
Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 2.0, Report Date: 9/26/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Cement				
Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 3.0, Report Date: 9/27/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion		Secondary Job Type	
Objective Test Douglas Creek			
Contractor Peak Well Service		Rig Number 2500	
Contractor Max Fluid		Rig Number	
AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 39,402.13	Cum Field Est To Date (Cost) 56,318.38

Daily Readings			
Weather	Temperature (°F)	Road Condition	Rig Time (hr)

Daily Contacts		
Job Contact	Title	Mobile

Time Log					
Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel, pre day JSA's
07:00	07:30	0.50	WKLL	Kill Well	Bleed off 50 psi into rig tank from CSG & TBG, open well
07:30	09:00	1.50	TRIP	Tripping	cont. TOH with TBG, LD 29 JTS on trailer, flush w/ 30 bbls
09:00	11:30	2.50	WLWK	Wireline	RU WL, set CBP @5680', shot 2 sets of perfs (5490'-5494', 5510'-5514'), RD WL
11:30	14:00	2.50	TRIP	Tripping	RU hydrotest tools, PUMU 5 1/2" packer, TIH testing to 8000 psi, all TBG tested good,
14:00	15:00	1.00	PTST	Pressure Test	Set packer @ 5546', test CBP w/ HO to 10 bbls to fill, test 5000 psi, good test
15:00	16:00	1.00	TRIP	Tripping	Release packer, TOH LD 4 JTS, set packer @ 5425', land TBG on TBG hanger
16:00	19:30	3.50	CLLS	Clean & Secure Lease	clean up location, helped Cameron RU frac stack. RDMO to Ute 21-13A-4-, parked on side of location. SDFWE

Report Fluids Summary				
Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks			
Time	Des	Type	Com

Logs				
Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations				
Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary		
Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run					
Run Time 16:00	Tubing Description Tubing - Production	Set Depth (ftKB) 5,425.0	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.40	String Grade L-80

Tubing Pulled					
Pull Time 10:22	Tubing Description Tubing - Production	Set Depth (ftKB) 6,539.2	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80

Other in Hole Run (Bridge Plugs, etc)				
Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)				
Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement				
Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 4.0, Report Date: 10/1/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 2500
---------------------------------	--------------------

Contractor Max Fluid	Rig Number
-------------------------	------------

AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 34,686.69	Cum Field Est To Date (Cost) 91,005.07
----------------------	--	---	---

Daily Readings

Weather Sunny	Temperature (°F) 82.0	Road Condition	Rig Time (hr)
------------------	--------------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com																																																																																																																								
06:00	07:00	1.00	inactive	inactive	Crew Travel																																																																																																																								
07:00	09:00	2.00	SRIG	Rig Up/Down	RU frac equip and pressure tested to 5k, test good. Mix 2 gel tanks																																																																																																																								
09:00	09:30	0.50	SMTG	Safety Meeting	Safety Meeting with all onsite personal discuss hazards envolved with frac ops. Pressurized lines, PPE requirements, utilize spotters when moving equip.																																																																																																																								
09:30	11:15	1.75	FRAC	Frac. Job	Start cross link gel frac and ran as follows: <table><thead><tr><th></th><th>PSI</th><th>Rate</th><th>Cum Vol</th><th></th></tr></thead><tbody><tr><td>09:38</td><td>0</td><td></td><td></td><td>Open Well</td></tr><tr><td></td><td></td><td></td><td></td><td>Establish Injection</td></tr><tr><td>09:39</td><td>2,755</td><td>5</td><td>5</td><td>Break</td></tr><tr><td>09:40</td><td>4,275</td><td>17</td><td>131</td><td>Pad</td></tr><tr><td>09:48</td><td>4,000</td><td>17</td><td>194</td><td>1PPG</td></tr><tr><td>09:51</td><td>4,200</td><td>18</td><td>257</td><td>2PPG</td></tr><tr><td>09:55</td><td>4,000</td><td>20</td><td>322</td><td>3PPG</td></tr><tr><td>09:58</td><td>3,950</td><td>20</td><td>377</td><td>4PPG</td></tr><tr><td>10:01</td><td>4,200</td><td>20</td><td>429</td><td>5PPG</td></tr><tr><td>xx</td><td>N/A</td><td>N/A</td><td>N/A</td><td>6PPG</td></tr><tr><td>xx</td><td>N/A</td><td>N/A</td><td>N/A</td><td>Flush</td></tr><tr><td>10:04</td><td>1,969</td><td></td><td>429</td><td>Offline/ISIP</td></tr><tr><td colspan="5">Flush surface lines to tank. Decsion was made to try and flush well.</td></tr><tr><td>11:05</td><td>N/A</td><td>1</td><td>432</td><td>Flush</td></tr><tr><td></td><td>4,405</td><td></td><td></td><td>5 minute</td></tr><tr><td></td><td>1,184</td><td></td><td></td><td>10 minute</td></tr><tr><td></td><td>0</td><td></td><td></td><td>15 minute</td></tr><tr><td colspan="5">Total BBLS: 432</td></tr><tr><td colspan="5">Max Rate: 20</td></tr><tr><td colspan="5">Max PSI: 4,949</td></tr><tr><td colspan="5">ISIP: 1,969</td></tr><tr><td colspan="5">TTL sand 20/40 Ceramic 19.67 TONS (39,340LBS) PLACE IN FORMATION</td></tr><tr><td colspan="5">Screen out W/3.50 TONS (7,000LBS) LEFT IN WB.</td></tr></tbody></table>		PSI	Rate	Cum Vol		09:38	0			Open Well					Establish Injection	09:39	2,755	5	5	Break	09:40	4,275	17	131	Pad	09:48	4,000	17	194	1PPG	09:51	4,200	18	257	2PPG	09:55	4,000	20	322	3PPG	09:58	3,950	20	377	4PPG	10:01	4,200	20	429	5PPG	xx	N/A	N/A	N/A	6PPG	xx	N/A	N/A	N/A	Flush	10:04	1,969		429	Offline/ISIP	Flush surface lines to tank. Decsion was made to try and flush well.					11:05	N/A	1	432	Flush		4,405			5 minute		1,184			10 minute		0			15 minute	Total BBLS: 432					Max Rate: 20					Max PSI: 4,949					ISIP: 1,969					TTL sand 20/40 Ceramic 19.67 TONS (39,340LBS) PLACE IN FORMATION					Screen out W/3.50 TONS (7,000LBS) LEFT IN WB.				
	PSI	Rate	Cum Vol																																																																																																																										
09:38	0			Open Well																																																																																																																									
				Establish Injection																																																																																																																									
09:39	2,755	5	5	Break																																																																																																																									
09:40	4,275	17	131	Pad																																																																																																																									
09:48	4,000	17	194	1PPG																																																																																																																									
09:51	4,200	18	257	2PPG																																																																																																																									
09:55	4,000	20	322	3PPG																																																																																																																									
09:58	3,950	20	377	4PPG																																																																																																																									
10:01	4,200	20	429	5PPG																																																																																																																									
xx	N/A	N/A	N/A	6PPG																																																																																																																									
xx	N/A	N/A	N/A	Flush																																																																																																																									
10:04	1,969		429	Offline/ISIP																																																																																																																									
Flush surface lines to tank. Decsion was made to try and flush well.																																																																																																																													
11:05	N/A	1	432	Flush																																																																																																																									
	4,405			5 minute																																																																																																																									
	1,184			10 minute																																																																																																																									
	0			15 minute																																																																																																																									
Total BBLS: 432																																																																																																																													
Max Rate: 20																																																																																																																													
Max PSI: 4,949																																																																																																																													
ISIP: 1,969																																																																																																																													
TTL sand 20/40 Ceramic 19.67 TONS (39,340LBS) PLACE IN FORMATION																																																																																																																													
Screen out W/3.50 TONS (7,000LBS) LEFT IN WB.																																																																																																																													
11:15	12:15	1.00	SRIG	Rig Up/Down	RD frac equip. Moved frac equip to next location UTE TRIBAL 02-09-5-2E.																																																																																																																								
12:15	14:00	1.75	inactive	inactive	Wait on slick line truck.																																																																																																																								



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 4.0, Report Date: 10/1/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Time Log					
Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
14:00	16:15	2.25	CTUW	W/L Operation	Spot in R/U Delsco Slick line truck. RIH tag sand @ 4,338' Pooh RDMO Slick Line Truck.
16:15	17:30	1.25	SRIG	Rig Up/Down	MIRU Peak 2500
17:30	18:00	0.50	CLLS	Clean & Secure Lease	Well shut in & secure. SDFN
18:00	06:00	12.00	inactive	inactive	Crew Travel

Report Fluids Summary				
Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks			
Time	Des	Type	Com

Logs				
Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations				
Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary		
Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,490.0	5,514.0

Tubing Run					
Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled					
Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)				
Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)				
Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement				
Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 5.0, Report Date: 10/2/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion		Secondary Job Type	
Objective Test Douglas Creek			
Contractor Peak Well Service		Rig Number 2500	
Contractor Max Fluid		Rig Number	
AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 9,670.60	Cum Field Est To Date (Cost) 100,675.67

Daily Readings			
Weather Partly Cloudy	Temperature (°F) 88.0	Road Condition Good	Rig Time (hr) 11.00

Daily Contacts		
Job Contact	Title	Mobile
Levi Miles, WSM	WSM	435-823-1046

Time Log					
Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	07:30	0.50	RWHD	Remove Wellhead	SIHP 0 PSI. ND WH.
07:30	08:30	1.00	BOPI	Install BOP's	NU BOPs. Pressure tested BOPs to 3K.
08:30	10:00	1.50	GOP	General Operations	RU rig pump lines. Filled CSG w/ 60 BBLs.
10:00	12:00	2.00	PULT	Pull Tubing	PU on TBG and RLS 5.5" HD PCKR. TOH w/ 166 JTS 2 7/8" L-80 and LD PCKR. Continued pumping DWN CSG while TOH to avoid sand flushing around PCKR. 292' of sand in EOT. PCKR packed w/ sand.
12:00	14:00	2.00	TRIP	Tripping	TIH w/ 4.625" rock bit, bit sub and 162 JTS 2 7/8" L-80 TBG. Tagged sand @ 5130'.
14:00	15:30	1.50	GOP	General Operations	RU PWR SWVL and RET line.
15:30	17:30	2.00	CLN	Clean Out Hole	RET CIRC and C/O sand from 5130' to 5277'. CIRC 150 BBLs til clean returns.
17:30	18:00	0.50	TRIP	Tripping	RD PWR SWVL and TOH w/ 18 JTS 2 7/8" L-80 TBG. SWIFN.
18:00	19:00	1.00	CLLS	Clean & Secure Lease	Cleaned up location and secured well. Crew travel time.
19:00	06:00	11.00	inactive	inactive	

Report Fluids Summary				
Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks			
Time	Des	Type	Com

Logs				
Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations				
Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary		
Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,490.0	5,514.0

Tubing Run					
Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled					
Pull Time 10:00	Tubing Description Tubing - Production	Set Depth (ftKB) 5,425.0	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.40	String Grade L-80

Other in Hole Run (Bridge Plugs, etc)				
Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 5.0, Report Date: 10/2/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 6.0, Report Date: 10/3/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion		Secondary Job Type	
Objective Test Douglas Creek			
Contractor Peak Well Service		Rig Number 2500	
Contractor Max Fluid		Rig Number	
AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 17,779.78	Cum Field Est To Date (Cost) 118,455.45

Daily Readings			
Weather Clear	Temperature (°F) 85.0	Road Condition Good	Rig Time (hr) 11.00

Daily Contacts		
Job Contact	Title	Mobile
Levi Miles, WSM	WSM	435-823-1046

Time Log					
Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	07:30	0.50	TRIP	Tripping	TIH w/ 18 JTS TBG and RU PWR SWVL.
07:30	12:00	4.50	CLN	Clean Out Hole	RET CIRC w/ 2 BBLS and C/O sand from 5277' to 5860'. CIRC clean after 300 BBLS.
12:00	14:30	2.50	TRIP	Tripping	RD PWR SWVL. LD 9 JTS. TOH w/ 165 JTS and LD bit and bit sub.
14:30	15:00	0.50	GOP	General Operations	Racked out PWR SWVL.
15:00	17:00	2.00	RUTB	Run Tubing	TIH w/ prod string as follows KB 15' Hanger Stretch C 150 JTS 2 7/8" L-80 TBG 6K burst sub 1/4 set TAC 12 JTS 2 7/8" L-80 TBG 4' 2 7/8" L-80 pup JT TBG pump BBL MSN 2' 2 7/8 L-80 pup JT 4' 2 7/8" L-80 pup JT #11 desander 4 JTS 2 7/8" L-80 TBG BP
17:00	17:30	0.50	BOPR	Remove BOP's	RD rig floor and ND BOPs.
17:30	18:00	0.50	IWHD	Install Wellhead	Set TAC 18K TEN. NU WH.
18:00	19:00	1.00	CLLS	Clean & Secure Lease	Cleaned up location and secured well. Crew travel time.
19:00	06:00	11.00	inactive	inactive	

Report Fluids Summary				
Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks			
Time	Des	Type	Com

Logs				
Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations				
Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary		
Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac

Stimulation Intervals			
Interval Number	Type	Top (ftKB)	Btm (ftKB)

Type Hydraulic Frac	Subtype	Stim/Treat Company



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 6.0, Report Date: 10/3/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,490.0	5,514.0

Tubing Run

Run Time 16:00	Tubing Description Tubing - Production	Set Depth (ftKB) 5,483.6	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80
-------------------	---	-----------------------------	-------------------------------------	-------------------------------	----------------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 7.0, Report Date: 10/4/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Peak Well Service	Rig Number 2500
---------------------------------	--------------------

Contractor Max Fluid	Rig Number
-------------------------	------------

AFE Number 24R009	Total AFE + Supp Amount (Cost) 186,660.00	Daily Field Est Total (Cost) 16,510.98	Cum Field Est To Date (Cost) 134,966.43
----------------------	--	---	--

Daily Readings

Weather Smoke	Temperature (°F) 84.0	Road Condition Good	Rig Time (hr) 10.00
------------------	--------------------------	------------------------	------------------------

Daily Contacts

Job Contact	Title	Mobile
Levi Miles, WSM	WSM	435-823-1046

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	Crew travel time. Crew review JSA.
07:00	08:00	1.00	GOP	General Operations	Racked out rig equip. XO to rod equip.
08:00	12:00	4.00	RURP	Run Rods & Pump	PU TIH w/ rods as follows Polished rod 1" pony ros (2', 4', 8') 4-1" 4 Per reman D rods 65-1" 4 Per D rods 4-7/8" 4 Per reman D rods 50-7/8" 4 Per D rods 18-3/4" 4 Per reman D rods 36-3/4" 4 Per D rods 28-1" 4 Per D rods 3'X1" STAB SUB 1-1" SLK D rod 26K sheer TL 2.25"X5' TBG pump plunger
12:00	12:30	0.50	PTST	Pressure Test	Seated plunger and stroke tested to 1000 PSI, test passed.
12:30	13:00	0.50	GOP	General Operations	RU HH, RU PU.
13:00	14:00	1.00	GOP	General Operations	Racked out rig pump lines.
14:00	15:00	1.00	SRIG	Rig Up/Down	RDMO. Cleaned up location and secured well. RTP well.
15:00	18:00	3.00	RMOV	Rig Move	Moved rig to UT 10-13-5-2E for parted rods. Parked on side of location. SDFWE.
18:00	19:00	1.00	CLLS	Clean & Secure Lease	Crew travel time.

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type Hydraulic Frac	Subtype	Stim/Treat Company CalFrac
------------------------	---------	-------------------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Type Hydraulic Frac	Subtype	Stim/Treat Company
------------------------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)
1	Mini frac	5,490.0	5,514.0



Daily Completion and Workover

Well Name: UTE TRIBAL 33-13-4-2E

Report # 7.0, Report Date: 10/4/2024

API/UWI 4304756691	Surface Legal Location SEC 32, T4S, R2E	Field Name North Monument Butte	License # 1420H625609	State/Province Utah	Well Configuration Type
Original KB Elevation (ft) 5,096.00	KB-Tubing Head Distance (ft)	Spud Date 9/8/2021 23:30	Rig Release Date 10/22/2021 06:00	PBTD (All) (ftKB) Original Hole - 6,684.0	Total Depth All (TVD) (ftKB) Original Hole - 6,417.5

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
----------	--------------------	------------------	----------------------------	-----------------------	--------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)
----------	-----	---------	------------	------------

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)
-----------	-----	------------	------------	---------

Cement

Start Time	Des	Type	String	Cement Comp
------------	-----	------	--------	-------------