

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME South Moon 4-31-32-C4-1H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301353995	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC						6. OPERATOR PHONE 435-962-9801			7. FIELD NAME ALTAMONT		
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039						9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME		
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDED (SPUD RIG) 03/02/2023		16. DATE SPUDED (ROTARY RIG) 03/10/2023		17. DATE TOTAL DEPTH REACHED 04/19/2023		18. DATE COMPLETED/ABANDONED 08/25/2024			19. DATE OF FIRST PROD. / INJ. PROD:08/25/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5742 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5713 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 19494 TVD 8464			25. PLUGGED BACK TOTAL DEPTH MD 19414 TVD 8464			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1881 FNL	1241 FWL	SWNW	31	3.0 S	4.0 W	U	552370	4447791
Producing Interval Top	601 FNL	1353 FWL	NWNW	31	3.0 S	4.0 W	U		
Producing Interval Bottom	614 FNL	215 FEL	NENE	32	3.0 S	4.0 W	U		
Total Depth	616 FNL	135 FEL	NENE	32	3.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	1505		L	Class G Cement	200	2.66	12.0	0	Calculated
									T	Class G Cement	300	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	8181		L	Halcem	460	2.07	12.5	0	Calculated
									T	Halcem	858	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	7727	19494		L	Halcem	800	1.54	14.8	7726	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS						
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER	3263	3143	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
2	GREEN RIVER - UPPER	4016	3845	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
3	MAHOGANY BENCH	4913	4679	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
4	GREEN RIVER - LOWER	6335	5999	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
5	CASTLE PEAK	8272	7891	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
6	UTELAND BUTTE	8530	8109	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS

6	9036	19414			Fracture Stimulated	PRODUCING
---	------	-------	--	--	---------------------	-----------

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
6	9036	19414	08/25/2024	09/17/2024	24		1547	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	967	41.9	
	1472	1423	1848	1472	1423	1848			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
6	WATER	9036	19414	07/01/2024	07/30/2024	24,727,868 lbs 100 mesh, 428,212 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
☒ Dx Survey	☐ DST Report
☐ Core Analysis	☐ DOGM Form 7
☐ Geologic Report	☐ Wellbore Diagram
☐ Other	
SUBMITTED PDF LOGS	
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	
SUBMITTED LAS LOGS	
MEASURED WHILE DRILLING	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	10/03/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

SOUTH MOON 4-31-32-C4-1H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	19,176	19,414	16	0.4	622,570			14,259
2	18,906	19,144	16	0.4	602,410			10,192
3	18,263	18,473	16	0.4	602,481			9,784
4	18,023	18,234	16	0.4	602,612			10,012
5	17,783	17,994	16	0.4	602,344			10,234
6	17,544	17,754	16	0.4	602,325			10,077
7	17,304	17,515	16	0.4	602,940			9,898
8	17,065	17,275	16	0.4	602,915			10,165
9	16,825	17,036	16	0.4	602,886			10,172
10	16,585	16,796	16	0.4	602,693			9,853
11	16,346	16,556	16	0.4	602,094			10,101
12	16,106	16,317	16	0.4	602,586			10,055
13	15,867	16,077	16	0.4	602,920			9,908
14	15,627	15,838	16	0.4	602,712			10,026
15	15,387	15,598	16	0.4	602,476			9,789
16	15,148	15,358	16	0.4	602,439			9,972
17	14,908	15,119	16	0.4	602,386			9,597
18	14,669	14,879	16	0.4	602,729			9,611
19	14,429	14,640	16	0.4	602,378			11,153
20	14,189	14,400	16	0.4	602,394			9,594
21	13,950	14,160	16	0.4	602,827			10,132
22	13,710	13,921	16	0.4	602,526			9,784
23	13,471	13,681	16	0.4	602,658			9,610
24	13,082	13,292	16	0.4	602,641			14,520
25	12,844	13,054	16	0.4	602,625			12,752
26	12,606	12,816	16	0.4	602,591			9,917
27	12,368	12,578	16	0.4	602,748			10,179
28	12,130	12,340	16	0.4	602,520			9,895
29	11,892	12,102	16	0.4	602,611			11,075
30	11,654	11,864	16	0.4	602,996			10,163
31	11,416	11,626	16	0.4	602,548			10,735
32	11,178	11,388	16	0.4	602,558			10,710
33	10,940	11,150	16	0.4	603,195			10,838
34	10,702	10,912	16	0.4	602,732			10,833
35	10,464	10,674	16	0.4	602,579			10,795
36	10,226	10,436	16	0.4	602,442			10,499
37	9,988	10,198	16	0.4	602,871			10,437
38	9,750	9,960	16	0.4	603,016			10,246
39	9,512	9,722	16	0.4	602,824			10,356
40	9,274	9,484	16	0.4	602,681			10,201
41	9,036	9,246	16	0.4	602,389			10,083



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 4-31-32-C4-1H			API/UWI 4301353995		County DUCHESNE	State/Province Utah
Job Category Drilling		Primary Job Type Drilling			Start Date 3/15/2023			End Date 4/22/2023	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/10/2023 22:00	3/11/2023 05:00	7.00	Mobilization, Rig Mob	Rig Down / Move Out	RDMO	PT	0.0	128.0	RIG DOWN 20% MOVE OUT 0%. RD RIG FLOOR, TOP DRIVE, PITS.
3/11/2023 05:00	3/12/2023 05:00	24.00	Mobilization, Rig Mob	Rig Down / Move Out	RDMO	PT	128.0	128.0	RIG DOWN 60% MO 30% GENS POWERED DOWN @ 08:00 MST 3.11.23 MOVED PIPE, EQUIPMENT TUBS, PITS, CATWALK. PREP TO LAY DERRICK, AND SUB OVER
3/12/2023 05:00	3/13/2023 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	MI 75% RIG UP 40% SQUATED SUB @ 10:00 MST 3/12/23 LOWERED DERRICK @ 18:00 MST 3/12/23 MOVED PITS, PUMPS, GENS, VFD, UPRIGHTS, PREP T/ REMOVE DERRICK. SET IN ALL BACK YARD EQUIPMENT. 2 HAUL TRUCKS 2 POLE TRUCKS 5 MOVE TRUCKS 2 LOADERS 2 CRANES 10 MOVER PERSONNEL
3/13/2023 05:00	3/14/2023 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	MI 95% RIG UP 60% WIRED UP BACK YARD EQUIPMENT. MOVED CAMPS. REMOVED DERRICK AND TRANSPORTED. PTEN TECHS PERFORMED 6 MONTH INPSECTION ON TOP DRIVE. FOUND (1) MTR W/ BAD BEARING & 2ND MTR W/ ELECTRICAL PROBLEMS. RD TOP DRIVE FROM DERRICK & TRANSPORTED T/ PTEN SHOP FOR REPAIRS.
3/14/2023 05:00	3/15/2023 05:00	24.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	MI 99%. SET SUB LEGS, PUT DERRICK TOGETHER & ATTACHED TO FLOOR. CONTINUE TO RUN LINES IN BACKYARD. 1 GEN RUNNING. SET MUD TANKS, HAUL MUD. SET WATER TANKS & CEMENT SILOS. SET CENTRIFUG STAND & RAISE.
3/15/2023 05:00	3/15/2023 08:00	3.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	FINISHED PREPARING & RAISED DERRICK.
3/15/2023 08:00	3/15/2023 10:00	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PREPARED & RAISED SUB.
3/15/2023 10:00	3/15/2023 16:30	6.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	DRESSED OUT SUB. CLEANED OUT FLOW LINE WITH CRANE. INTALLED GAS BUSTER LINES. TDU ARRIVED @ 15:00 HRS. RELEASED TRUCKS @ 14:00 HRS.
3/15/2023 16:30	3/15/2023 18:30	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	HANG TOP DRIVE IN DERRICK. RELEASED CRANE @ 18:30 HRS.
3/15/2023 18:30	3/16/2023 04:00	9.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	WORK ON GETTING DRAWWORKS GOING & HOOKING UP TOP DRIVE TO SERVICE LOOP.
3/16/2023 04:00	3/16/2023 05:00	1.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	HOOK UP TOP DRIVE TO TRAVEL BLOCKS. CHANGE VALVES IN PITS.
3/16/2023 05:00	3/16/2023 08:00	3.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	HOOK UP TOP DRIVE TO TRAVEL BLOCKS, CHANGE VALVES IN PITS, RIG UP AIR VALVES ON FLOWLINE.
3/16/2023 08:00	3/16/2023 16:30	8.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	NPT – Rig Compo nent	128.0	128.0	TROUBLE SHOOT TOP DRIVE ELECTRICAL & HYDRAULICS. (MOTOR PHASE NOT PROPERLY WIRED & 2 HYDRAULIC HOSES CROSSED)
3/16/2023 16:30	3/16/2023 20:00	3.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	INSTALL WALKING FEET ON CATWALK, PREP RIG FOR WALK.
3/16/2023 20:00	3/17/2023 02:00	6.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	WALK RIG OVER WELL CENTER. HOOK UP MUD LINES, STEAM LINES, FILL LINES ON PITS. PREHEAT BOILER WATER. SET ESCAPE LINE.
3/17/2023 02:00	3/17/2023 05:00	3.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	NPT – Rig Compo nent	128.0	128.0	WORK ON SPOOL LINE FOR BOOM LINE. JUMPED SHIVE & JUMPED SPOOL.
3/17/2023 05:00	3/17/2023 16:30	11.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	NPT – Rig Compo nent	128.0	128.0	FREE 2 TUGGER CABLES FROM CROWN SHEAVES & REPLACED CABLES. INSTALLED BOP SCAFFOLD IN SUB, CONNECTED FLOW LINE S-PIPE, RAN RIG WATER LINES & TESTED MUD PUMPS WHILE WORKING ON CABLES.
3/17/2023 16:30	3/17/2023 20:00	3.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	DRESSED OUT FLOOR & CONNECTED KELLY HOSES. TESTED LINES, REPAIRED LEAKS.
3/17/2023 20:00	3/17/2023 22:00	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	DO WALK AROUND & CHECK LIST. ACCEPT RIG @ 20:00 HRS ON 3/17/23 INSTALL ANNULAR, & RISER W/ ROTATING HEAD.
3/17/2023 22:00	3/18/2023 00:00	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	INSTALL V-DOOR, WALK CATWALK & ADJUST TO RIG. LAYOUT HWDP & STRAP.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/18/2023 00:00	3/18/2023 05:00	5.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	CONTINUE NIPPLE UP, INSTALL FLEX FLOW LINE, CHANGE OUT SAVER SUB ON TOP DRIVE. FINISH DRESSING OUT TOP DRIVE.
3/18/2023 05:00	3/18/2023 07:30	2.50	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	FINISH TOP DRIVE. INSTALL TURNBUCKLES.
3/18/2023 07:30	3/18/2023 16:15	8.75	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PICK UP 9 STD HWT, 1 STD 8" DC, 6 STDS 5" DP & RACK BACK IN DERRICK.
3/18/2023 16:15	3/18/2023 17:00	0.75	Mobilization, Rig Mob	Move In / Rig Up	MIRU	NPT – Rig Component	128.0	128.0	ADJUST TOP DRIVE BLOWER MOTOR SENSORS.
3/18/2023 17:00	3/18/2023 17:22	0.38	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	259.0	ROTATE 128' - 259' 131' @ 341 FPH WITH 50 RPM, 15 WOB, 600 GPM, 180 DIFF.
3/18/2023 17:22	3/18/2023 17:45	0.38	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	259.0	285.0	SLIDE 259' - 285' 26' @ 67 FPH WITH 18 WOB, 600 GPM, 265 DIFF.
3/18/2023 17:45	3/18/2023 18:11	0.43	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	285.0	352.0	ROTATE 285' - 352' 67' @ 154 FPH WITH 50 RPM, 15 WOB, 600 GPM, 180 DIFF.
3/18/2023 18:11	3/18/2023 18:36	0.42	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	352.0	411.0	SLIDE 352' - 411' 59' @ 141 FPH WITH 18 WOB, 600 GPM, 265 DIFF.
3/18/2023 18:36	3/18/2023 18:54	0.30	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	411.0	475.0	ROTATE 411' - 475' 64' @ 213 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/18/2023 18:54	3/18/2023 19:09	0.25	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	475.0	508.0	SLIDE 475' - 508' 33' @ 132 FPH WITH 20 WOB, 850 GPM, 265 DIFF.
3/18/2023 19:09	3/18/2023 20:21	1.20	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	508.0	750.0	ROTATE 508' - 750' 242' @ 201 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/18/2023 20:21	3/18/2023 20:31	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	750.0	765.0	SLIDE 750' - 765' 15' @ 90 FPH WITH 20 WOB, 850 GPM, 265 DIFF.
3/18/2023 20:31	3/18/2023 21:21	0.82	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	765.0	927.0	ROTATE 765' - 927' 162' @ 198 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/18/2023 21:21	3/18/2023 21:45	0.40	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	927.0	961.0	SLIDE 927' - 961' 34' @ 85 FPH WITH 20 WOB, 850 GPM, 265 DIFF.
3/18/2023 21:45	3/18/2023 22:10	0.43	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	961.0	1,015.0	ROTATE 961' - 1,015' 54' @ 125 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/18/2023 22:10	3/18/2023 22:42	0.53	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,015.0	1,056.0	SLIDE 1,015' - 1,056' 41' @ 76 FPH WITH 20 WOB, 850 GPM, 265 DIFF.
3/18/2023 22:42	3/18/2023 23:47	1.08	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,056.0	1,206.0	ROTATE 1,056' - 1,206' 150' @ 138 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/18/2023 23:47	3/19/2023 00:18	0.52	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,206.0	1,240.0	SLIDE 1,206' - 1,240' 34' @ 65 FPH WITH 20 WOB, 850 GPM, 265 DIFF.
3/19/2023 00:18	3/19/2023 02:14	1.93	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,240.0	1,505.0	ROTATE 1,240' - 1,505' 265' @ 137 FPH WITH 50 RPM, 25 WOB, 850 GPM, 500 DIFF.
3/19/2023 02:14	3/19/2023 02:45	0.51	Surface, Casing	Circulate	CIRC	PT	1,505.0	1,505.0	CIRC HOLE CLEAN & PUMP SEVERAL VIS SWEEPS.
3/19/2023 02:45	3/19/2023 05:00	2.25	Surface, Casing	Tripping	TRIP	PT	1,505.0	1,505.0	FLOW CHECK - WELL STATIC. TRIP OUT OF HOLE FOR CASING. RACK BACK BHA.
3/19/2023 05:00	3/19/2023 06:00	1.00	Surface, Casing	Tripping	TRIP	PT	1,505.0	1,505.0	RACK BACK BHA.
3/19/2023 06:00	3/19/2023 08:30	2.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,505.0	1,505.0	PJSM WITH ALL TEAM MEMBERS. R/U CASING CREW & CRT TOOL. (TONG UNIT WOULD NOT START, RAN OFF TRUCK)
3/19/2023 08:30	3/19/2023 11:45	3.25	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,505.0	1,505.0	M/U SHOE TRACK, TEST FLOAT EQUIP & RAN 38 JOINTS 9-5/8" 36# J-55 LTC SURFACE CASING TO 1,505'. WASHED LAST JOINT TO BOTTOM.
3/19/2023 11:45	3/19/2023 13:45	2.00	Surface, Casing	Primary Cementing	PRIMCEM	PT	1,505.0	1,505.0	PJSM & RU GREY ROCK. PUMPED 30 BBLS FW, 200 SACKS (95 BBLS) 12 PPG LEAD CEMENT (2.66 YIELD), 300 SACKS (77 BBLS) 14.5 PPG TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED WITH 113 BBLS OF FRESH WATER @ 5.2 BPM, SLOWED TO 3.9 BPM & BUMPED PLUG @ 13:21 HRS 3/19/23 WITH 1,030 PSI. PRESSURE PRIOR TO LAND 700 PSI. 20 BBLS OF CEMENT BACK TO SURFACE. BLED BACK 0.75 BBLS, FLOATS HELD. PUMP THROUGH BOPE STACK & FLOWLINE WITH 100 BBLS SUGAR WATER WHILE RIGGING DOWN CEMENT CREW.
3/19/2023 13:45	3/19/2023 15:00	1.25	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	1,505.0	1,505.0	ND & LIFT DIVERTER, MADE ROUGH CUT ON CASING. WELL SUSPENDED @ 15:00 HRS 3/19/23. WALK TO 2H.
4/8/2023 13:30	4/8/2023 14:30	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	1,505.0	1,505.0	SKID RIG F/ SOUTH MOON 2H T/ SOUTH MOON 1H. CENTER AND LEVEL.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/8/2023 14:30	4/8/2023 15:15	0.75	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,505.0	1,505.0	NIPPLE UP BOPE. FLOW LINE.
4/8/2023 15:15	4/8/2023 16:00	0.75	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,505.0	1,505.0	TEST WELL HEAD 10/10 MIN 250/5000 PSI
4/8/2023 16:00	4/8/2023 16:30	0.50	Surface, Casing	Test Casing	TESTCAS	PT	1,505.0	1,505.0	TEST CASING 30 MIN 1500 PSI.
4/8/2023 16:30	4/8/2023 17:15	0.75	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,505.0	1,505.0	PU BHA MM (7" 1.83" 7/8 8.5 .26 W/ 8 3/8" BTM SLEEVE STB) BIT (XS616). TEST AND SCRIBE TOOLS.
4/8/2023 17:15	4/8/2023 18:00	0.75	Surface, Casing	Tripping	TRIP	PT	1,505.0	1,505.0	TIH F/ BHA T/ 1450'. MONITORED RETURNS BACK T/ ACTIVE.
4/8/2023 18:00	4/8/2023 19:00	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	1,505.0	1,505.0	DRILLED F.E. CMT @ 1455' FC @ 1460' FSE @ 1504' OH @ 1505' DRILLED 10' NEW HOLE.
4/8/2023 19:00	4/8/2023 19:30	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	1,505.0	1,505.0	FIT TEST T/ 12.5 PPG MWE TVD 1493' AMW 9.45 PSI 236
4/8/2023 19:30	4/8/2023 19:43	0.22	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,505.0	1,578.0	ROTATE DRILL F/1505' T/1578' (73' @336.92 FPH) ; WOB: 20; RPM: 55; SPP: 1380; DIFF: 468; GPM: 600; TQ: 6; FULL RETURNS
4/8/2023 19:43	4/8/2023 19:47	0.07	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,578.0	1,597.0	SLIDE DRILL F/1578' T/1597' (19' @285 FPH) ; GTF: HS°; WOB: 20; SPP: 1750; DIFF: 386; GPM: 650; FULL RETURNS
4/8/2023 19:47	4/8/2023 20:01	0.23	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,597.0	1,670.0	ROTATE DRILL F/1597' T/1670' (73' @312.92 FPH) ; WOB: 20; RPM: 55; SPP: 1780; DIFF: 468; GPM: 650; TQ: 6; FULL RETURNS
4/8/2023 20:01	4/8/2023 20:07	0.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,670.0	1,690.0	SLIDE DRILL F/1670' T/1690' (20' @200 FPH) ; GTF: HS°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/8/2023 20:07	4/8/2023 20:34	0.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,690.0	1,767.0	ROTATE DRILL F/1690' T/1767' (77' @171 FPH) ; WOB: 20; RPM: 55; SPP: 1880; DIFF: 468; GPM: 700; TQ: 6; FULL RETURNS
4/8/2023 20:34	4/8/2023 20:43	0.15	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,767.0	1,791.0	SLIDE DRILL F/1767' T/1791' (24' @160 FPH) ; GTF: HS°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/8/2023 20:43	4/8/2023 21:11	0.47	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,791.0	1,860.0	ROTATE DRILL F/1791' T/1860' (69' @147 FPH) ; WOB: 20; RPM: 55; SPP: 1880; DIFF: 468; GPM: 700; TQ: 6; FULL RETURNS
4/8/2023 21:11	4/8/2023 21:21	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,860.0	1,880.0	SLIDE DRILL F/1860' T/1880' (20' @120 FPH) ; GTF: HS°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/8/2023 21:21	4/8/2023 21:44	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,880.0	1,957.0	ROTATE DRILL F/1880' T/1957' (77' @200 FPH) ; WOB: 20; RPM: 55; SPP: 1880; DIFF: 468; GPM: 700; TQ: 6; FULL RETURNS
4/8/2023 21:44	4/8/2023 21:54	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,957.0	1,978.0	SLIDE DRILL F/1957' T/1978' (21' @126 FPH) ; GTF: 40°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/8/2023 21:54	4/8/2023 22:59	1.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,978.0	2,239.0	ROTATE DRILL F/1978' T/2239' (261' @240 FPH) ; WOB: 20; RPM: 55; SPP: 1880; DIFF: 468; GPM: 700; TQ: 6; FULL RETURNS
4/8/2023 22:59	4/8/2023 23:09	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,239.0	2,261.0	SLIDE DRILL F/2239' T/2261' (22' @132 FPH) ; GTF: 20°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/8/2023 23:09	4/8/2023 23:58	0.82	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,261.0	2,434.0	ROTATE DRILL F/2261' T/2434' (173' @211 FPH) ; WOB: 20; RPM: 55; SPP: 1980; DIFF: 468; GPM: 700; TQ: 7; FULL RETURNS
4/8/2023 23:58	4/9/2023 00:12	0.23	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,434.0	2,459.0	SLIDE DRILL F/2434' T/2459' (25' @107 FPH) ; GTF: HS°; WOB: 20; SPP: 1850; DIFF: 386; GPM: 700; FULL RETURNS
4/9/2023 00:12	4/9/2023 01:37	1.42	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,459.0	2,715.0	ROTATE DRILL F/2459' T/2715' (256' @180 FPH) ; WOB: 20; RPM: 55; SPP: 2080; DIFF: 468; GPM: 700; TQ: 8; FULL RETURNS
4/9/2023 01:37	4/9/2023 01:54	0.28	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,715.0	2,750.0	SLIDE DRILL F/2715' T/2750' (35' @123 FPH) ; GTF: 30°; WOB: 20; SPP: 2050; DIFF: 386; GPM: 700; FULL RETURNS
4/9/2023 01:54	4/9/2023 03:08	1.23	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,750.0	3,000.0	ROTATE DRILL F/2750' T/3000' (250' @202 FPH) ; WOB: 20; RPM: 55; SPP: 2080; DIFF: 468; GPM: 700; TQ: 8; FULL RETURNS
4/9/2023 03:08	4/9/2023 03:31	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,000.0	3,045.0	SLIDE DRILL F/3000' T/3045' (45' @117 FPH) ; GTF: 20°; WOB: 20; SPP: 2050; DIFF: 386; GPM: 700; FULL RETURNS
4/9/2023 03:31	4/9/2023 03:49	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,045.0	3,094.0	ROTATE DRILL F/3045' T/3094' (49' @163 FPH) ; WOB: 20; RPM: 55; SPP: 2080; DIFF: 468; GPM: 700; TQ: 8; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/9/2023 03:49	4/9/2023 04:05	0.27	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,094.0	3,125.0	SLIDE DRILL F/3094' T/3125' (31' @116 FPH) ; GTF: 10°; WOB: 20; SPP: 2050; DIFF: 386; GPM: 700; FULL RETURNS
4/9/2023 04:05	4/9/2023 05:00	0.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,125.0	3,255.0	ROTATE DRILL F/3125' T/3255' (130' @141 FPH) ; WOB: 20; RPM: 55; SPP: 2080; DIFF: 468; GPM: 700; TQ: 8; FULL RETURNS
4/9/2023 05:00	4/9/2023 05:30	0.50	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,255.0	3,378.0	ROTATE DRILL F/3255' T/3378' (1213' @244.2 FPH) ; WOB: 26; RPM: 60; SPP: 2490; DIFF: 450; GPM: 700; TQ: 8; FULL RETURNS
4/9/2023 05:30	4/9/2023 06:05	0.59	Intermediate, Drill Vertical	Tripping	TRIP	PT	3,378.0	3,378.0	POOH W/ (5) STANDS DP. INSTALLED & TESTED AGITATOR. TIH.
4/9/2023 06:05	4/9/2023 06:21	0.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,378.0	3,401.0	ROTATE DRILL F/3378' T/3401' (23' @86.2 FPH) ; WOB: 25; RPM: 50; SPP: 2905; DIFF: 373; GPM: 650; TQ: 7; FULL RETURNS
4/9/2023 06:21	4/9/2023 06:41	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,401.0	3,444.0	SLIDE DRILL F/3401' T/3444' (43' @129 FPH) ; GTF: 30°R; WOB: 25; SPP: 2843; DIFF: 300; GPM: 650; FULL RETURNS
4/9/2023 06:41	4/9/2023 07:42	1.02	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,444.0	3,597.0	ROTATE DRILL F/3444' T/3597' (153' @150.4 FPH) ; WOB: 25; RPM: 50; SPP: 2926; DIFF: 375; GPM: 650; TQ: 7; FULL RETURNS
4/9/2023 07:42	4/9/2023 08:00	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,597.0	3,642.0	SLIDE DRILL F/3597' T/3642' (45' @150 FPH) ; GTF: 20°R; WOB: 25; SPP: 2850; DIFF: 300; GPM: 650; FULL RETURNS
4/9/2023 08:00	4/9/2023 09:38	1.63	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,642.0	3,876.0	ROTATE DRILL F/3642' T/3876' (234' @143.2 FPH) ; WOB: 20; RPM: 40; SPP: 2803; DIFF: 250; GPM: 650; TQ: 6; FULL RETURNS
4/9/2023 09:38	4/9/2023 09:56	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,876.0	3,922.0	SLIDE DRILL F/3876' T/3922' (46' @153.3 FPH) ; GTF: 20°R; WOB: 25; SPP: 2863; DIFF: 300; GPM: 650; FULL RETURNS
4/9/2023 09:56	4/9/2023 11:03	1.12	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,922.0	4,072.0	ROTATE DRILL F/3922' T/4072' (150' @134.3 FPH) ; WOB: 25; RPM: 30; SPP: 2966; DIFF: 300; GPM: 650; TQ: 7; FULL RETURNS
4/9/2023 11:03	4/9/2023 11:15	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,072.0	4,112.0	SLIDE DRILL F/4072' T/4112' (40' @200 FPH) ; GTF: 20°R; WOB: 25; SPP: 2860; DIFF: 350; GPM: 650; FULL RETURNS
4/9/2023 11:15	4/9/2023 12:15	1.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,112.0	4,256.0	ROTATE DRILL F/4112' T/4256' (144' @144 FPH) ; WOB: 24; RPM: 30; SPP: 2886; DIFF: 300; GPM: 650; TQ: 7; FULL RETURNS
4/9/2023 12:15	4/9/2023 12:36	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,256.0	4,300.0	SLIDE DRILL F/4256' T/4300' (44' @125.7 FPH) ; GTF: 45°R; WOB: 30; SPP: 2800; DIFF: 300; GPM: 650; FULL RETURNS
4/9/2023 12:36	4/9/2023 13:45	1.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,300.0	4,451.0	ROTATE DRILL F/4300' T/4451' (151' @131.3 FPH) ; WOB: 24; RPM: 60; SPP: 2904; DIFF: 250; GPM: 650; TQ: 7; FULL RETURNS
4/9/2023 13:45	4/9/2023 14:06	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,451.0	4,496.0	SLIDE DRILL F/4451' T/4496' (45' @128.5 FPH) ; GTF: 45°R; WOB: 25; SPP: 3274; DIFF: 250; GPM: 700; FULL RETURNS
4/9/2023 14:06	4/9/2023 15:54	1.80	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,496.0	4,733.0	ROTATE DRILL F/4496' T/4733' (237' @131.6 FPH) ; WOB: 24; RPM: 50; SPP: 3290; DIFF: 210; GPM: 700; TQ: 8; FULL RETURNS
4/9/2023 15:54	4/9/2023 16:17	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,733.0	4,778.0	SLIDE DRILL F/4733' T/4778' (45' @117.3 FPH) ; GTF: 45°R; WOB: 28; SPP: 3125; DIFF: 250; GPM: 700; FULL RETURNS
4/9/2023 16:17	4/9/2023 16:32	0.25	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,778.0	4,824.0	ROTATE DRILL F/4778' T/4824' (46' @183.9 FPH) ; WOB: 25; RPM: 40; SPP: 3483; DIFF: 450; GPM: 700; TQ: 10; FULL RETURNS
4/9/2023 16:32	4/9/2023 17:02	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	4,824.0	4,824.0	SERVICED RIG & TOP DRIVE.
4/9/2023 17:02	4/9/2023 17:45	0.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,824.0	4,916.0	ROTATE DRILL F/4824' T/4916' (92' @128.3 FPH) ; WOB: 25; RPM: 40; SPP: 3028; DIFF: 450; GPM: 700; TQ: 11; FULL RETURNS
4/9/2023 17:45	4/9/2023 18:20	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,916.0	4,970.0	SLIDE DRILL F/4916' T/4970' (54' @92.5 FPH) ; GTF: 15°R; WOB: 28; SPP: 3025; DIFF: 250; GPM: 700; FULL RETURNS
4/9/2023 18:20	4/9/2023 19:14	0.90	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,970.0	5,107.0	ROTATE DRILL F/4970' T/5107' (137' @152.2 FPH) ; WOB: 25; RPM: 40; SPP: 3083; DIFF: 450; GPM: 700; TQ: 11; FULL RETURNS
4/9/2023 19:14	4/9/2023 19:49	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,107.0	5,154.0	SLIDE DRILL F/5107' T/5154' (47' @80.5 FPH) ; GTF: 50°R; WOB: 28; SPP: 3025; DIFF: 250; GPM: 700; FULL RETURNS
4/9/2023 19:49	4/9/2023 21:45	1.93	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,154.0	5,393.0	ROTATE DRILL F/5154' T/5393' (239' @123.6 FPH) ; WOB: 25; RPM: 40; SPP: 3083; DIFF: 450; GPM: 700; TQ: 11; FULL RETURNS
4/9/2023 21:45	4/9/2023 22:27	0.70	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,393.0	5,441.0	SLIDE DRILL F/5393' T/5441' (48' @68.5 FPH) ; GTF: 40°R; WOB: 28; SPP: 3025; DIFF: 250; GPM: 700; FULL RETURNS



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/9/2023 22:27	4/10/2023 00:28	2.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,441.0	5,680.0	ROTATE DRILL F/5441' T/5680' (239' @117.5 FPH) ; WOB: 25; RPM: 40; SPP: 3183; DIFF: 450; GPM: 700; TQ: 12; FULL RETURNS
4/10/2023 00:28	4/10/2023 01:03	0.57	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,680.0	5,721.0	SLIDE DRILL F/5680' T/5721' (41' @72.3 FPH) ; GTF: 40°R; WOB: 28; SPP: 3125; DIFF: 250; GPM: 700; FULL RETURNS
4/10/2023 01:03	4/10/2023 02:54	1.85	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,721.0	5,964.0	ROTATE DRILL F/5721' T/5964' (243' @131.3 FPH) ; WOB: 25; RPM: 40; SPP: 3183; DIFF: 450; GPM: 700; TQ: 12; FULL RETURNS
4/10/2023 02:54	4/10/2023 03:36	0.70	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,964.0	6,010.0	SLIDE DRILL F/5964' T/6010' (46' @65.7 FPH) ; GTF: 30°R; WOB: 28; SPP: 3125; DIFF: 250; GPM: 700; FULL RETURNS
4/10/2023 03:36	4/10/2023 05:00	1.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,010.0	6,188.0	ROTATE DRILL F/6010' T/6188' (178' @127.1 FPH) ; WOB: 25; RPM: 40; SPP: 3183; DIFF: 450; GPM: 700; TQ: 12; FULL RETURNS
4/10/2023 05:00	4/10/2023 05:21	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,188.0	6,250.0	ROTATE DRILL F/6188' T/6250' (62' @177 FPH) ; WOB: 28; RPM: 40; SPP: 3130; DIFF: 400; GPM: 700; TQ: 14; FULL RETURNS
4/10/2023 05:21	4/10/2023 05:55	0.57	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,250.0	6,295.0	SLIDE DRILL F/6250' T/6295' (45' @79.4 FPH) ; GTF: 35°R; WOB: 32; SPP: 3130; DIFF: 380; GPM: 700; FULL RETURNS
4/10/2023 05:55	4/10/2023 07:18	1.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,295.0	6,442.0	ROTATE DRILL F/6295' T/6442' (147' @106.2 FPH) ; WOB: 28; RPM: 40; SPP: 3180; DIFF: 420; GPM: 700; TQ: 15; FULL RETURNS
4/10/2023 07:18	4/10/2023 07:46	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,442.0	6,472.0	SLIDE DRILL F/6442' T/6472' (30' @62 FPH) ; GTF: 45°R; WOB: 30; SPP: 3529; DIFF: 190; GPM: 700; FULL RETURNS
4/10/2023 07:46	4/10/2023 20:25	12.65	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,472.0	7,574.0	ROTATE DRILL F/6472' T/7574' (1102' @87.1 FPH) ; WOB: 22; RPM: 50; SPP: 3132; DIFF: 290; GPM: 650; TQ: 18; FULL RETURNS
4/10/2023 20:25	4/10/2023 20:55	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,574.0	7,574.0	SERVICE RIG
4/10/2023 20:55	4/10/2023 23:01	2.10	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,574.0	7,769.0	ROTATE DRILL F/7574' T/7769' (195' @92.86 FPH) ; WOB: 22; RPM: 50; SPP: 3132; DIFF: 290; GPM: 650; TQ: 18; FULL RETURNS
4/10/2023 23:01	4/10/2023 23:44	0.71	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,769.0	7,779.0	SLIDE DRILL F/7769' T/7779' (10' @13.95 FPH) ; MTF: 51°; WOB: 30; SPP: 3129; DIFF: 190; GPM: 650; FULL RETURNS
4/10/2023 23:44	4/11/2023 00:14	0.50	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT – Mud Pumps	7,779.0	7,779.0	DOWN TIME TROUBLE SHOOTING MUD PUMPS.
4/11/2023 00:14	4/11/2023 01:30	1.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,779.0	7,924.0	ROTATE DRILL F/7779' T/7924' (145' @114.47 FPH) ; WOB: 22; RPM: 50; SPP: 3132; DIFF: 290; GPM: 650; TQ: 18; FULL RETURNS
4/11/2023 01:30	4/11/2023 05:00	3.50	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,924.0	8,048.0	DRILL CURVE F/7924' T/8048' (124' @35.43 FPH) ; MTF: 89°; WOB: 30; SPP: 3129; DIFF: 290; GPM: 650; FULL RETURNS PTB 12.6° BRN 8°
4/11/2023 05:00	4/11/2023 06:13	1.22	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,048.0	8,103.0	DRILL CURVE F/8048' T/8103' (55' @45.21 FPH) ; MTF: 89°; WOB: 30; SPP: 3129; DIFF: 290; GPM: 650; FULL RETURNS
4/11/2023 06:13	4/11/2023 07:38	1.42	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,103.0	8,191.0	ROTATE DRILL F/8103' T/8191' (88' @62.1 FPH) ; WOB: 20; RPM: 40; SPP: 3793; DIFF: 570; GPM: 650; TQ: 27; FULL RETURNS PTB 16.44° BRN 7.8°
4/11/2023 07:38	4/11/2023 08:38	1.00	Intermediate, Casing	Circulate	CIRC	PT	8,191.0	8,191.0	WORKED PIPE 78' W/ 20 ON THE ROT. 75-150K DRAG. HOLE CLEAN W/ 10.4 PPG MW @ 650 GPM. WELL STATIC.
4/11/2023 08:38	4/11/2023 09:38	1.00	Intermediate, Casing	Tripping	TRIP	PT	8,191.0	8,191.0	WIPER TRIP 5 STANDS OUT AND BACK T/ BOTTOM. BACK REAMED OUT HOLE @ 650 GPM 20 ROT. WELL STATIC.
4/11/2023 09:38	4/11/2023 10:38	1.00	Intermediate, Casing	Circulate	CIRC	PT	8,191.0	8,191.0	WORKED PIPE 78' W/ 20 ON THE ROT. 50-80K DRAG. HOLE CLEAN W/ 10.4 PPG MW @ 650 GPM. SENT 50 BBLs HI VIS/ LCM SWEEP. WELL STATIC.
4/11/2023 10:38	4/11/2023 15:00	4.37	Intermediate, Casing	Tripping	TRIP	PT	8,191.0	8,191.0	TOOH F/ 8191' T/ BHA. ON ELEVATORS DRAG 110K. FLOW CHECKED ON BOTTOM, BHA WELL STATIC.
4/11/2023 15:00	4/11/2023 17:00	2.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,191.0	8,191.0	LAY DOWN HWT & DIRECTIONAL BHA.
4/11/2023 17:00	4/11/2023 23:40	6.67	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,191.0	8,191.0	PJSM. RU & RAN 7" 29# VA-XP-P-110 BTC CASING TO 3,986'. FULL RETURNS.
4/11/2023 23:40	4/12/2023 03:40	4.00	Intermediate, Casing	Rig Repair - Other	RROTHR	NPT – Rig Catwalk	8,191.0	8,191.0	REPAIR CATWALK . REPLACE 1-1/4" HYDRAULIC HOSE.
4/12/2023 03:40	4/12/2023 05:00	1.33	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,970.0	8,191.0	RAN 7" 29# VA-XP-P-110 BTC CASING TO 5,415'. FULL RETURNS.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/12/2023 05:00	4/12/2023 08:30	3.50	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	8,191.0	8,191.0	FINISHED RUNNING 7" 29# VA-XP-P-110 BTC CASING W/ NO ISSUES. WASHED LAST 2 JTS DOWN & TAGGED OUT ON HANGER. LANDED FS @ 8,181' / FC @ 8,139'.
4/12/2023 08:30	4/12/2023 09:30	1.00	Intermediate, Casing	Circulate	CIRC	PT	8,191.0	8,191.0	CIRC BU. RIG DOWN CSG. PJSM. RIG UP CEMENT HEAD & LINES.
4/12/2023 09:30	4/12/2023 12:00	2.50	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	8,191.0	8,191.0	TESTED LINES T/ 6,500 PSI. PUMPED 40 BBLS FW, 460 SACKS (170 BBLS) 12.5 PPG / 2.07 YIELD LEAD CMT, 585 SACKS (188 BBLS) 13 PPG / 1.80 YIELD TAIL CMT. DISPLACED W/20 BBL FW / 260 BBLS OBM / 22 BBL FW @ 6 BPM. BUMPED PLUG T/ 1,650 PSI @ 11:53 AM MST. FINAL PRESSURE 1,000 PSI @ 3.5 BPM. BLED BACK 2.5 BBLS. FLOATS HELD. HAD 40 BBLS FW & 5 BBLS CMT RETURNED T/ SURFACE.
4/12/2023 12:00	4/12/2023 13:00	1.00	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	8,191.0	8,191.0	RIG DOWN CEMENT CREW. LAYDOWN LANDING JOINT.
4/12/2023 13:00	4/12/2023 14:00	1.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	8,191.0	8,191.0	INSTALLED & TESTED PACK-OFF TO 10,000 PSI, 10.MIN
4/12/2023 14:00	4/12/2023 16:00	2.00	Intermediate, Casing	Other Activities	OTHER	PT	8,191.0	8,191.0	CHANGED TDU SAVER SUB TO 4" XT-39.
4/12/2023 16:00	4/12/2023 18:45	2.75	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	8,191.0	8,191.0	TESTED BOPE & CHOKE MANIFOLD TO 250 & 10,000 PSI, TESTED ANNULAR TO 250 & 5,000 PSI 10 MIN EACH.
4/12/2023 18:45	4/12/2023 19:45	1.00	Intermediate, Casing	Test Casing	TESTCAS	PT	8,191.0	8,191.0	TESTED 7" CASING TO 2,500 PSI 30 MIN.
4/12/2023 19:45	4/12/2023 20:30	0.75	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	8,191.0	8,191.0	PICKED UP 1.83° MOTOR & MWD, SURFACE TESTED. MU 6-1/8" DD405S BIT.
4/12/2023 20:30	4/13/2023 01:00	4.50	Intermediate, Casing	Tripping	TRIP	PT	8,191.0	8,191.0	TRIP IN HOLE TO 8,030'. INSTALLED ROT HEAD. (PICKED UP & SURFACE TESTED AGITATOR ON TOP STD 30)
4/13/2023 01:00	4/13/2023 02:30	1.50	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	8,191.0	8,191.0	CUT & SLIP DRILL LINE.
4/13/2023 02:30	4/13/2023 03:19	0.83	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	8,191.0	8,201.0	DRILLED OUT SHOE TRACK & 10' NEW FORMATION.
4/13/2023 03:19	4/13/2023 04:04	0.75	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	8,201.0	8,201.0	CBU & PERFORMED FIT TO 13 EMW WITH 10.9 PPG MUD @ 853 PSI.
4/13/2023 04:04	4/13/2023 05:00	0.92	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,668.0	8,225.0	SLIDING 8,201' - 8,225' 24' @ 26 FPH, 300 GPM, 18-20 WOB, 200-240 DIFF.
4/13/2023 05:00	4/13/2023 08:30	3.50	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,225.0	8,415.0	SLIDING 8,225' - 8,415' 190' @ 55 FPH, 300 GPM, 18-20 WOB, 200-240 DIFF.
4/13/2023 08:30	4/13/2023 09:54	1.41	Production, Drill Curve	Circulate	CIRC	NPT	8,415.0	8,415.0	LOST 90% RETURNS. PULLED 3 STANDS TO SHOE. PUMP & SPOT LCM PILL.
4/13/2023 09:54	4/13/2023 10:29	0.58	Production, Drill Curve	Circulate	CIRC	NPT	8,415.0	8,415.0	PERFORM A HESITATION SQUEEZE TO GET TO A 13 PPG EMW WITH 45 PPB LCM PILL @ 10 PPB WALNUT, 10 PPB BARACARB 600, 10 PPB BARACARB 150, 15 PPB BARACARB 50.
4/13/2023 10:29	4/13/2023 11:19	0.83	Production, Drill Curve	Circulate	CIRC	NPT	8,415.0	8,415.0	STAGED PUMP UP WITH FULL RETURNS. WASH STANDS BACK TO BOTTOM.
4/13/2023 11:19	4/13/2023 11:36	0.28	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,415.0	8,439.0	ROTATE 8,415' - 8,439' 24' @ 85 FPH, 250 GPM, WOB 20K, 300 - 400 DIFF, 50 RPM.
4/13/2023 11:36	4/13/2023 11:52	0.28	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,439.0	8,447.0	SLIDE 8,439' - 8,447' 8' @ 28 FPH, 240 GPM, 20-30 WOB, 200 - 250 DIFF.
4/13/2023 11:52	4/13/2023 14:39	2.77	Production, Drill Curve	Working Stuck Pipe	STUCK	NPT – Stuck Pipe	8,447.0	8,447.0	WHILE PICKING UP OUT OF SLIDE, GOT HUNG UP. STILL HAD RETURNS. TRY TO ROTATE AND WORK TORQUE TO FREE STRING. PULLING UP TO 250K. KEEP WORKING PIPE UP (250K) AND DOWN (140K). WORKED PIPE WITH TRAPPED TORQUE AT 225K UP AND 140K DOWN. CONTINUE TO WORK PIPE AS WE PREPARED TO SPOT DIESEL. GOOD RETURNS. PUMP & SPOT 25 BBLS DIESEL AROUND BHA & 5 BBLS IN STRING, TO REDUCE HYDROSTIC EMW TO 10.2 PPG. WORK PIPE TO 100K DOWN & 200K UP WITH TRAPPED TORQUE OF 19K. THEN LET OUT TORQUE, PULL TO 400K & LET SIT. TURNED ON ROTARY WITH 70 RPM & 18K TORQUE WHILE COMING DOWN FAST TO 65K DOWN, PIPE FREE.
4/13/2023 14:39	4/13/2023 15:39	1.00	Production, Drill Curve	Circulate	CIRC	NPT	8,447.0	8,447.0	WORK DP UP & DOWN WHILE CIRC BU. CLEAN HOLE FOR TRIP OUT. SPOT 45 PPB LCM PILL ON BOTTOM.
4/13/2023 15:39	4/13/2023 20:19	4.67	Production, Drill Curve	Tripping	TRIP	NPT	8,447.0	8,447.0	PULL TO SHOE, FLOW CHECK - WELL STATIC. PUMP DRY SLUG. POOH.
4/13/2023 20:19	4/13/2023 22:50	2.52	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT	8,447.0	8,447.0	CHANGED OUT ALL BHA. SURFACE TESTED MWD. MU NEW DD405S BIT.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/13/2023 22:50	4/14/2023 03:47	4.95	Production, Drill Curve	Tripping	TRIP	NPT	8,447.0	8,447.0	TIH TO BOTTOM BREAKING CIRC EVERY 3K. PICKED UP & TESTED NEW AGITATOR 30 STDS IN. NO LOSSES.
4/14/2023 03:47	4/14/2023 05:00	1.22	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,225.0	8,501.0	SLIDING 8,447'- 8,501' 54' @ 44 FPH, 250 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 05:00	4/14/2023 09:19	4.33	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,501.0	8,687.0	SLIDING 8,501'- 8,687' 186' @ 43 FPH, 240 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 09:19	4/14/2023 09:30	0.17	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,687.0	8,703.0	ROTATING 8,687'- 8,703' 16' @ 96 FPH, 240 GPM, 18-22 WOB, 550-760 DIFF.
4/14/2023 09:30	4/14/2023 13:37	4.13	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,703.0	8,876.0	SLIDING 8,703'- 8,876' 173' @ 42 FPH, 240 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 13:37	4/14/2023 14:06	0.48	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	8,926.0	ROTATING 8,876'- 8,926' 50' @ 103 FPH, 240 GPM, 18-22 WOB, 550-760 DIFF.
4/14/2023 14:06	4/14/2023 14:54	0.80	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,926.0	8,970.0	SLIDING 8,926'- 8,970' 44' @ 55 FPH, 240 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 14:54	4/14/2023 15:41	0.78	Production, Drill Curve	Rig Service	RIGSVC	PT	8,970.0	8,970.0	SERVICE RIG & TOP DRIVE
4/14/2023 15:41	4/14/2023 15:57	0.27	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,970.0	8,981.0	ROTATING 8,970'- 8,981' 11' @ 41 FPH, 250 GPM, 18-22 WOB, 550-760 DIFF.
4/14/2023 15:57	4/14/2023 16:51	0.90	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,981.0	9,052.0	SLIDING 8,981' - 9,052' 71' @ 78 FPH, 255 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 16:51	4/14/2023 17:03	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,064.0	SLIDING 9,052' - 9,064' 12' @ 60 FPH, 255 GPM, 18-22 WOB, 350-760 DIFF.
4/14/2023 17:03	4/14/2023 17:25	0.37	Production, Drill Lateral	Rig Repair - Top Drive / Rotary	RRTOP	NPT – Rig Component	8,876.0	9,064.0	RESET FAULT ON TDU.
4/14/2023 17:25	4/14/2023 18:01	0.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,166.0	ROTATING 9,064' - 9,166' 102' @ 170 FPH, 255 GPM, 18-22 WOB, 760-835 DIFF.
4/14/2023 18:01	4/14/2023 18:27	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,197.0	SLIDING 9,166' - 9,197' 31' @ 74 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/14/2023 18:27	4/14/2023 18:37	0.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,233.0	ROTATING 9,197' - 9,233' 36' @ 196 FPH, 255 GPM, 18-22 WOB, 760-855 DIFF.
4/14/2023 18:37	4/14/2023 20:12	1.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,290.0	SLIDING 9,233' - 9,290' 57' @ 36 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/14/2023 20:12	4/14/2023 20:56	0.73	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,381.0	ROTATING 9,290 - 9,381' 91' @ 124 FPH, 255 GPM, 20-28 WOB, 760-870 DIFF.
4/14/2023 20:56	4/14/2023 21:48	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,414.0	SLIDING 9,381' - 9,414' 33' @ 38 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/14/2023 21:48	4/14/2023 22:11	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,461.0	ROTATING 9,414' - 9,461' 47' @ 122 FPH, 255 GPM, 20-28 WOB, 760-835 DIFF.
4/14/2023 22:11	4/14/2023 22:47	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,469.0	SLIDING 9,461' - 9,469' 8' @ 13 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/14/2023 22:47	4/14/2023 23:16	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,541.0	ROTATING 9,469' - 9,541' 72' @ 148 FPH, 255 GPM, 20-28 WOB, 720-890 DIFF.
4/14/2023 23:16	4/15/2023 00:05	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,573.0	SLIDING 9,541' - 9,573' 32' @ 39 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/15/2023 00:05	4/15/2023 00:34	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,640.0	ROTATING 9,573' - 9,640' 67' @ 138 FPH, 255 GPM, 20-28 WOB, 760-835 DIFF.
4/15/2023 00:34	4/15/2023 01:12	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,663.0	SLIDING 9,640' - 9,663' 23' @ 36 FPH, 255 GPM, 20-22 WOB, 280-390 DIFF.
4/15/2023 01:12	4/15/2023 02:12	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,827.0	ROTATING 9,663' - 9,827' 164' @ 164 FPH, 255 GPM, 20-28 WOB, 760-835 DIFF.
4/15/2023 02:12	4/15/2023 02:54	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,859.0	SLIDING 9,827' - 9,859' 32' @ 45 FPH, 255 GPM, 20-22 WOB, 300-420 DIFF.
4/15/2023 02:54	4/15/2023 03:10	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	9,913.0	ROTATING 9,859' - 9,913' 54' @ 190 FPH, 255 GPM, 20-28 WOB, 760-835 DIFF.
4/15/2023 03:10	4/15/2023 04:00	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,703.0	9,956.0	SLIDING 9,913' - 9,956' 43' @ 52 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 04:00	4/15/2023 05:00	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,876.0	10,118.0	ROTATING 9,956' - 10,118' 162' @ 162 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 05:00	4/15/2023 06:10	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,118.0	10,291.0	ROTATING 10,118' - 10,291' 173' @ 148 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 06:10	4/15/2023 06:30	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,291.0	10,302.0	SLIDING 10,291' - 10,302' 11' @ 33 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 06:30	4/15/2023 07:00	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,302.0	10,387.0	ROTATING 10,302' - 10,387' 85' @ 170 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 07:00	4/15/2023 07:18	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,387.0	10,403.0	SLIDING 10,387' - 10,403' 16' @ 53 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 07:18	4/15/2023 09:37	2.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,403.0	10,862.0	ROTATING 10,403' - 10,862' 459' @ 196 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 09:37	4/15/2023 09:52	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,862.0	10,874.0	SLIDING 10,862' - 10,874' 12' @ 48 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 09:52	4/15/2023 12:37	2.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,874.0	11,423.0	ROTATING 10,874' - 11,423' 549' @ 200 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/15/2023 12:37	4/15/2023 13:18	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,423.0	11,447.0	SLIDING 11,423' - 11,447' 24' @ 36 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 13:18	4/15/2023 13:40	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,447.0	11,518.0	ROTATING 11,447' - 11,518' 71' @ 194 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 13:40	4/15/2023 13:57	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,518.0	11,531.0	SLIDING 11,518' - 11,531' 13' @ 46 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 13:57	4/15/2023 15:16	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,531.0	11,795.0	ROTATING 11,531' - 11,795' 264' @ 200 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 15:16	4/15/2023 15:44	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	11,821.0	SLIDING 11,795' - 11,821' 26' @ 55 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 15:44	4/15/2023 16:06	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	11,891.0	ROTATING 11,821' - 11,891' 70' @ 190 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 16:06	4/15/2023 16:36	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	11,917.0	SLIDING 11,891' - 11,917' 26' @ 52 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 16:36	4/15/2023 16:51	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	11,978.0	ROTATING 11,917' - 11,978' 61' @ 244 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 16:51	4/15/2023 17:27	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	11,993.0	SLIDING 11,978' - 11,993' 15' @ 25 FPH, 275 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 17:27	4/15/2023 18:22	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,161.0	ROTATING 11,993' - 12,161' 168' @ 183 FPH, 275 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 18:22	4/15/2023 19:03	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,185.0	SLIDING 12,161' - 12,185' 24' @ 35 FPH, 280 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 19:03	4/15/2023 19:31	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,256.0	ROTATING 12,185' - 12,256' 71' @ 152 FPH, 280 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 19:31	4/15/2023 19:55	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,267.0	SLIDING 12,256' - 12,267' 11' @ 27 FPH, 280 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 19:55	4/15/2023 20:28	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,341.0	ROTATING 12,267' - 12,341' 74' @ 134 FPH, 280 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 20:28	4/15/2023 21:03	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,360.0	SLIDING 12,341' - 12,360' 19' @ 32 FPH, 280 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 21:03	4/15/2023 21:09	0.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,368.0	ROTATING 12,360' - 12,368' 8' @ 80 FPH, 280 GPM, 20-28 WOB, 760-860 DIFF.
4/15/2023 21:09	4/15/2023 21:56	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,390.0	SLIDING 12,368' -12,390' 22' @ 28 FPH, 280 GPM, 22-26 WOB, 290-400 DIFF.
4/15/2023 21:56	4/15/2023 22:23	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,460.0	ROTATING 12,390' - 12,460' 70' @ 155 FPH, 280 GPM, 20-26 WOB, 760-860 DIFF.
4/15/2023 22:23	4/16/2023 00:08	1.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,497.0	SLIDING 12,460' - 12,497' 37' @ 21 FPH, 280 GPM, 22-26 WOB, 200-320 DIFF.
4/16/2023 00:08	4/16/2023 00:34	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,535.0	ROTATING 12,497' - 12,535' 38' @ 87 FPH, 280 GPM, 20-26 WOB, 760-860 DIFF.
4/16/2023 00:34	4/16/2023 02:08	1.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,571.0	SLIDING 12,535' - 12,571' 36' @ 22 FPH, 280 GPM, 22-28 WOB, 120-315 DIFF.
4/16/2023 02:08	4/16/2023 02:13	0.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,576.0	ROTATING 12,571' - 12,576' 5' @ 60 FPH, 280 GPM, 20-26 WOB, 380-560 DIFF.
4/16/2023 02:13	4/16/2023 03:14	1.02	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,608.0	SLIDING 12,576' - 12,608' 32' @ 31 FPH, 280 GPM, 22-29 WOB, 200-320 DIFF.
4/16/2023 03:14	4/16/2023 03:22	0.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,613.0	ROTATING 12,608' - 12,613' 5' @ 37 FPH, 280 GPM, 20-26 WOB, 270-480 DIFF.
4/16/2023 03:22	4/16/2023 04:05	0.72	Production, Drill Lateral	Rig Service	RIGSVC	PT	12,612.0	12,613.0	BACKREAM TWICE, SERVICED RIG & TDU.
4/16/2023 04:05	4/16/2023 04:20	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	NPT	12,612.0	12,613.0	ATTEMPT TO DRILL. PRESSURE SPIKING ON BOTTOM, NO ROP.
4/16/2023 04:20	4/16/2023 05:00	0.67	Production, Drill Lateral	Circulate	CIRC	NPT	12,613.0	12,613.0	WORK PIPE & CIRCULATE HOLE CLEAN.
4/16/2023 05:00	4/16/2023 07:34	2.58	Production, Drill Lateral	Circulate	CIRC	NPT – Bit Failure	12,613.0	12,613.0	CIRC HOLE & SHAKERS CLEAN. FLOW CHECK - WELL STATIC. PUMP DRY SLUG.
4/16/2023 07:34	4/16/2023 13:30	5.92	Production, Drill Lateral	Tripping	TRIP	NPT – Bit Failure	12,613.0	12,613.0	POOH. FLOW CHECK SHOE & BHA - STATIC.
4/16/2023 13:30	4/16/2023 14:30	1.00	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT – Bit Failure	12,613.0	12,613.0	CHANGE OUT MWD, BIT & MOTOR. NEW MOTOR (2° FBH 7/8 8.2)
4/16/2023 14:30	4/16/2023 21:00	6.50	Production, Drill Lateral	Tripping	TRIP	NPT – Bit Failure	12,613.0	12,613.0	TIH TO BOTTOM BREAKING CIRC EVERY 3,000'. NO LOSSES, HOLE SLICK.
4/16/2023 21:00	4/16/2023 22:12	1.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,639.0	SLIDING 12,613' - 12,639' 26' @ 21 FPH, 250 GPM, 23-27 WOB, 140-270 DIFF.
4/16/2023 22:12	4/16/2023 22:21	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,649.0	ROTATING 12,639' - 12,649' 10' @ 66 FPH, 50 RPM, 250 GPM, 20-24 WOB, 400-470 DIFF.
4/16/2023 22:21	4/16/2023 23:49	1.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,680.0	SLIDING 12,649' - 12,680' 31' @ 21 FPH, 250 GPM, 24-28 WOB, 180-320 DIFF.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/16/2023 23:49	4/17/2023 00:28	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,716.0	ROTATING 12,680' - 12,716' 36' @ 55 FPH, 50 RPM, 250 GPM, 20-24 WOB, 420-460 DIFF.
4/17/2023 00:28	4/17/2023 01:33	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,741.0	SLIDING 12,716' - 12,741' 25' @ FPH, 250 GPM, 23-27 WOB, 140-270 DIFF.
4/17/2023 01:33	4/17/2023 01:49	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,763.0	ROTATING 12,741' - 12,763' 22' @ 77 FPH, 50 RPM, 250 GPM, 20-24 WOB, 400-470 DIFF.
4/17/2023 01:49	4/17/2023 02:21	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,779.0	SLIDING 12,763' - 12,779' 16' @ 30FPH, 250 GPM, 21-26 WOB, 240-314 DIFF.
4/17/2023 02:21	4/17/2023 02:40	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,794.0	ROTATING 12,639' - 12,649' 10' @ 66 FPH, 50 RPM, 250 GPM, 20-24 WOB, 400-470 DIFF.
4/17/2023 02:40	4/17/2023 03:42	1.02	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,832.0	SLIDING 12,794' - 12,832' 38' @ 37 FPH, 270 GPM, 23-27 WOB, 250-350 DIFF.
4/17/2023 03:42	4/17/2023 04:27	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,821.0	12,890.0	ROTATING 12,832' - 12,890' 58' @ 77 FPH, 50 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 04:27	4/17/2023 05:00	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,795.0	12,905.0	SLIDING 12,890' - 12,905' 15' @ 27 FPH, 280 GPM, 16-22 WOB, 180-230 DIFF.
4/17/2023 05:00	4/17/2023 07:34	2.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,905.0	13,162.0	ROTATING 12,905' - 13,162' 257' @ 100 FPH, 50 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 07:34	4/17/2023 07:51	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,162.0	13,172.0	SLIDING 13,162' - 13,172' 10' @ 35 FPH, 280 GPM, 16-22 WOB, 180-230 DIFF.
4/17/2023 07:51	4/17/2023 09:04	1.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,172.0	13,345.0	ROTATING 13,172' - 13,345' 173' @ 142 FPH, 50 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 09:04	4/17/2023 09:27	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,345.0	13,360.0	SLIDING 13,345' - 13,360' 15' @ 41 FPH, 280 GPM, 16-22 WOB, 180-230 DIFF.
4/17/2023 09:27	4/17/2023 09:58	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,360.0	13,431.0	ROTATING 13,360' - 13,431' 71' @ 137 FPH, 80 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 09:58	4/17/2023 10:32	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,431.0	13,449.0	SLIDING 13,431' - 13,449' 18' @ 31 FPH, 280 GPM, 16-22 WOB, 180-230 DIFF.
4/17/2023 10:32	4/17/2023 11:02	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,449.0	13,520.0	ROTATING 13,449' - 13,520' 71' @ 142 FPH, 80 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 11:02	4/17/2023 11:27	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	13,537.0	SLIDING 13,520' - 13,537' 17' @ 40 FPH, 280 GPM, 16-22 WOB, 180-230 DIFF.
4/17/2023 11:27	4/17/2023 16:15	4.80	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	14,364.0	ROTATING 13,537' - 14,364' 827' @ 172 FPH, 80 RPM, 280 GPM, 20-24 WOB, 490-540 DIFF.
4/17/2023 16:15	4/17/2023 16:45	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,364.0	14,364.0	SERVICED RIG & TDU.
4/17/2023 16:45	4/17/2023 17:16	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	14,381.0	SLIDING 14,364' - 14,381' 17' @ 32 FPH, 280 GPM, 22-26 WOB, 180-230 DIFF.
4/17/2023 17:16	4/17/2023 19:22	2.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	14,749.0	ROTATING 14,381' - 14,749' 368' @ 175 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/17/2023 19:22	4/17/2023 19:55	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	14,762.0	SLIDING 14,749' - 14,762' 13' @ 23 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/17/2023 19:55	4/17/2023 21:31	1.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	15,031.0	ROTATING 14,762' - 15,031' 269' @ 168 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/17/2023 21:31	4/17/2023 22:07	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	15,043.0	SLIDING 15,031' - 15,043' 12' @ 20 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/17/2023 22:07	4/18/2023 00:16	2.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	15,407.0	ROTATING 15,043' - 15,407' 364' @ 169 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 00:16	4/18/2023 00:42	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	15,420.0	SLIDING 15,407' - 15,420' 13' @ 30 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 00:42	4/18/2023 01:19	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	15,522.0	ROTATING 15,420' - 15,522' 102' @ 165 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 01:19	4/18/2023 01:57	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	15,539.0	SLIDING 15,522' - 15,539' 17' @ 26 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 01:57	4/18/2023 02:24	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	15,592.0	ROTATING 15,539' - 15,592' 53' @ 117 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 02:24	4/18/2023 03:05	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,520.0	15,610.0	SLIDING 15,592' - 15,610' 18' @ 26 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 03:05	4/18/2023 05:00	1.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,537.0	15,932.0	ROTATING 15,610' - 15,932' 322' @ 168 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 05:00	4/18/2023 06:22	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,932.0	16,161.0	ROTATING 15,932' - 16,161' 229' @ 165 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 06:22	4/18/2023 06:54	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,161.0	16,172.0	SLIDING 16,161' - 16,172' 11' @ 20 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 06:54	4/18/2023 08:06	1.20	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,172.0	16,350.0	ROTATING 16,172' - 16,350' 178' @ 148 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/18/2023 08:06	4/18/2023 08:22	0.26	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,350.0	16,356.0	SLIDING 16,350' - 16,356' 6' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 08:22	4/18/2023 09:25	1.05	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,356.0	16,539.0	ROTATING 16,356' - 16,539' 183' @ 174 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 09:25	4/18/2023 09:45	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,539.0	16,547.0	SLIDING 16,539' - 16,547' 8' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 09:45	4/18/2023 10:16	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,547.0	16,631.0	ROTATING 16,547' - 16,631' 84' @ 163 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 10:16	4/18/2023 10:43	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,631.0	16,644.0	SLIDING 16,631' - 16,644' 13' @ 29 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 10:43	4/18/2023 11:12	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,644.0	16,719.0	ROTATING 16,644' - 16,719' 75' @ 155 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 11:12	4/18/2023 11:40	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,719.0	16,732.0	SLIDING 16,719' - 16,732' 13' @ 27 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 11:40	4/18/2023 12:42	1.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,732.0	16,911.0	ROTATING 16,732' - 16,911' 179' @ 173 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 12:42	4/18/2023 13:34	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,911.0	16,935.0	SLIDING 16,911' - 16,935' 24' @ 28 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 13:34	4/18/2023 14:01	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,002.0	ROTATING 16,935' - 17,002' 67' @ 149 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 14:01	4/18/2023 14:37	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,021.0	SLIDING 17,002' - 17,021' 19' @ 31 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 14:37	4/18/2023 16:24	1.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,289.0	ROTATING 117,021' - 17,289' 268 @ 150 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 16:24	4/18/2023 16:59	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,303.0	SLIDING 17,289' - 17,303' 14' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 16:59	4/18/2023 18:01	1.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,476.0	ROTATING 17,303' - 17,476' 173' @ 167 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 18:01	4/18/2023 18:48	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,495.0	SLIDING 17,476' - 17,495' 19' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 18:48	4/18/2023 19:08	0.34	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,569.0	ROTATING 17,495' - 17,569' 74' @ 222 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 19:08	4/18/2023 19:39	0.51	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,569.0	CIRC & WORK PIPE TO REDUCE TORQUE.
4/18/2023 19:39	4/18/2023 20:12	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,667.0	ROTATING 17,569' - 17,667' 98' @ 178 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 20:12	4/18/2023 21:25	1.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,690.0	SLIDING 17,667' - 17,690' 23' @ 18 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 21:25	4/18/2023 21:53	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,760.0	ROTATING 17,690' - 17,760' 70' @ 150 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 21:53	4/18/2023 22:58	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	17,784.0	SLIDING 17,760' - 17,784' 24' @ 22 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/18/2023 22:58	4/18/2023 23:56	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	17,948.0	ROTATING 17,784' - 17,948' 164' @ 169 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/18/2023 23:56	4/19/2023 00:16	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	NPT – Mud Pumps	17,002.0	17,948.0	CHECK MUD PUMPS DUE TO NOISE IN MWD SIGNAL.
4/19/2023 00:16	4/19/2023 00:52	0.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	18,045.0	ROTATING 17,948' - 18,045' 97' @ 161 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 00:52	4/19/2023 01:41	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	18,065.0	SLIDING 18,045' - 18,065' 20' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 01:41	4/19/2023 02:16	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	18,160.0	ROTATING 18,065' - 18,160' 95' @ 162 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 02:16	4/19/2023 02:55	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	18,175.0	SLIDING 18,160' - 18,175' 15' @ 23 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 02:55	4/19/2023 03:51	0.93	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,935.0	18,326.0	ROTATING 18,175' - 18,326' 151' @ 161 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 03:51	4/19/2023 05:00	1.15	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,002.0	18,351.0	SLIDING 18,326' - 18,351' 25' @ 21 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 05:00	4/19/2023 05:16	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,351.0	18,419.0	ROTATING 18,351' - 18,419' 68' @ 240 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 05:16	4/19/2023 06:03	0.78	Production, Drill Lateral	Circulate	CIRC	NPT	18,419.0	18,419.0	HAVING ISSUES KEEPING MWD IN SYNC. GO TO ONE PUMP, WORKING.
4/19/2023 06:03	4/19/2023 06:59	0.93	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,419.0	18,444.0	SLIDING 18,419' - 18,444' 25' @ 26 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 06:59	4/19/2023 07:34	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,444.0	18,528.0	ROTATING 18,444' - 18,528' 84' @ 144 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/19/2023 07:34	4/19/2023 07:59	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,528.0	18,537.0	SLIDING 18,528' - 18,537' 9' @ 21 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 07:59	4/19/2023 08:20	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,537.0	18,605.0	ROTATING 18,537' - 18,605' 68' @ 194 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 08:20	4/19/2023 08:54	0.57	Production, Drill Lateral	Circulate	CIRC	PT	18,605.0	18,605.0	RIG SERVICE.
4/19/2023 08:54	4/19/2023 09:43	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,605.0	18,625.0	SLIDING 18,605' - 18,625' 20' @ 25 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 09:43	4/19/2023 10:37	0.90	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,625.0	18,794.0	ROTATING 18,625' - 18,794' 169' @ 188 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 10:37	4/19/2023 11:45	1.12	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,794.0	18,812.0	SLIDING 18,794' - 18,812' 18' @ 16 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 11:45	4/19/2023 12:46	1.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,812.0	18,983.0	ROTATING 18,812' - 18,983' 171' @ 165 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF.
4/19/2023 12:46	4/19/2023 13:57	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,983.0	19,011.0	SLIDING 18,983' - 19,011' 28' @ 24 FPH, 280 GPM, 22-26 WOB, 190-300 DIFF.
4/19/2023 13:57	4/19/2023 17:52	3.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,011.0	19,450.0	ROTATING 19,011' - 19,450' 439' @ 112 FPH, 80 RPM, 280 GPM, 28-30 WOB, 750-900 DIFF. DRILLING ALONG @ 19,170' LOST PARTIAL RETURNS. SLOWED PUMP RATE TO 200 GPM. PUMP 20 BBLS OF 45 PPB SWEEPS EVERY 1500 STROKES TO STOP LOSSES. SLOW PUMP RATE TO 150 GPM.
4/19/2023 17:52	4/19/2023 19:00	1.13	Production, Drill Lateral	Lost Circulation Operations	LSTCIRC	NPT	19,450.0	19,450.0	PUMP 25 BBLS LCM SWEEPS @ 45 PPB EVERY 3,000 STROKES WITH 150 GPM. LOSSES SLOWED TO 29 BPH.
4/19/2023 19:00	4/19/2023 19:30	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,812.0	19,494.0	ROTATING 19,450' - 19,494' 45' @ 90 FPH, 60 RPM, 150 GPM, 18 WOB, 600 DIFF.
4/19/2023 19:30	4/19/2023 20:30	1.00	Production, Casing	Lost Circulation Operations	LSTCIRC	NPT	19,450.0	19,494.0	WORKED PIPE 80' @ 60 FPM WITH 75 RPM PUMPING 25 BBLS LCM SWEEPS @ 45 PPB EVERY 2,000 STROKES. STAGED PUMPS UP FROM 150 - 280 GPM. INSTALLED BYPASS SCREENS ON SHAKERS (8 MESH) LOSSES SLOWED TO 12 BPH. TOTAL MUD LOST 250 BBLS. SHUT DOWN & LAID OUT
4/19/2023 20:30	4/20/2023 03:55	7.42	Production, Casing	Circulate	CIRC	PT	19,450.0	19,494.0	CIRC HOLE CLEAN (6 X BU) WORKING PIPE 94' @ 150 FPM WITH 75 RPM PUMPING 25 BBLS LCM SWEEPS @ 45 PPB EVERY 4,000 STROKES. TORQUE REDUCED FROM 9,200 FT/LB TO 4,900 FT/LB. LOSSES SLOWED TO 8 BPH. TOTAL LOST 76 BBLS. FLOW CHECK, BALLOONED FOR 25 MIN DOWN TO NO FLOW. 3% LCM IN MUD SYSTEM.
4/20/2023 03:55	4/20/2023 05:00	1.08	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	PULL OUT OF THE HOLE WET. MONITORING FILL ON TRIP TANK.
4/20/2023 05:00	4/20/2023 10:30	5.50	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	PULLED UP TO 9,600'. HOLE SLICK.
4/20/2023 10:30	4/20/2023 12:30	2.00	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	CIRC HOLE CLEAN WITH 285 GPM, WORKING PIPE 94' @ 150 FPM WITH 75 RPM. PUMPED 2 25 BBLS LCM SWEEPS @ 45 PPB AROUND. 3% LCM IN MUD SYSTEM. FC, WELL STATIC. PUMPED SLUG.
4/20/2023 12:30	4/20/2023 18:10	5.67	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	POOH TO 1,742'. FLOW CHECK AT SHOE, WELL STATIC.
4/20/2023 18:10	4/20/2023 18:45	0.58	Production, Casing	Other Activities	OTHER	PT	19,494.0	19,494.0	DRAINED BOP AND CENTERED TO DRILL STRING WHILE DRIFTING HWT IN DERRICK.
4/20/2023 18:45	4/20/2023 19:25	0.67	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	POOH TO BHA. FC, WELL STATIC.
4/20/2023 19:25	4/20/2023 20:15	0.83	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,494.0	19,494.0	LAY DOWN BHA.
4/20/2023 20:15	4/20/2023 21:15	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,494.0	PJSM. RIG UP CASING RUNNING TOOLS & CLEAN RIG FLOOR.
4/20/2023 21:15	4/21/2023 05:00	7.75	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,494.0	RAN 2 PUP JT SHOE TRACK WITH WET SUB, 218 JTS 4.5" VARN 13.5 # VA-XP-P110 LINER TO 9,028'.
4/21/2023 05:00	4/21/2023 07:00	2.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,494.0	RAN 2 PUP JT SHOE TRACK WITH WET SUB, TOTAL OF 283 JTS 4.5" VARN 13.5 # VA-XP-P110 LINER TO 19,949'.
4/21/2023 07:00	4/21/2023 08:30	1.50	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,494.0	PU LINER HANGER & RIG DOWN CASING CREW.
4/21/2023 08:30	4/21/2023 12:45	4.25	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	TRIP IN HOLE WITH LINER 4" DP TO 19,494'. HOLE SLICK.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/21/2023 12:45	4/21/2023 14:55	2.17	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	PUMPED THROUGH TOP DRIVE. RUPTURED AIR LOCK SUB WITH 3,808 PSI. FILLED VOID WITH 119 BBLS OF 10.2 PPG MUD. ESTABLISHED CIRC, INITIAL PRESSURE 860 PSI @ 3 BPM. FINAL PRESSURE 1,180 PSI @ 4 BPM. MAX GAS 5,225 UNITS. NO LOSSES.
4/21/2023 14:55	4/21/2023 16:00	1.08	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 1.5 BPM / 1,500 PSI. (P/U: 240K, NEUTRAL: 185K). BALL ON SEAT AFTER 52 BBLS PUMPED. PRESSURED TO 2,450 PSI. SET 120K DOWN. PRESSURED TO 4,000 PSI, EXTRUDED BALL SEAT. DROPPED 1.563" RELEASE BALL. PUMPED DOWN @ 1.5 BPM 950 PSI. BALL ON SEAT AFTER 48 BBLS PUMPED. PRESSURED TO 2,550 PSI EXTRUDED BALL. P/U CHECKED RELEASE 185K FREE WEIGHT. S/O TO 170K. TOPS OF FS @ 19,491', FC @ 19,480', LANDING/WET SUB @ 19,464', MARKER JOINT @ 19,320', AIRLOCK @ 11,000', MARKER JOINT @ 7,979', LINER TOP @ 7,726' OVERLAP OF 455'.
4/21/2023 16:00	4/21/2023 19:00	3.00	Production, Casing	Primary Cementing	PRIMCEM	PT	19,494.0	19,494.0	R/U HES. TESTED LINES TO 8,000 PSI. PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 800 SKS (220 BBLS) / 14.8 PPG / 1.543 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS OF H2O W/MMCR THEN 130 BBLS H2O (CAUGHT CSG WIPER PLUG @ 74 BBLS W/ 171 PSI INCREASE), 20 BBLS 14.4 PPG TUNED SPACER & 58 BBLS 10.2 PPG MUD @ (4) BPM. FINAL RATE (2.6) BPM / 2,550 PSI. BUMPED PLUG T/ 3,250 PSI @ 19:00 PM 4/21/23. SHEARED WET SHOE 3,730 PSI, PUMPED 5 BBLS OVER. CHECK FLOATS, HELD. BLED BACK 1 BBLS. 16 BBLS LOSSES DURING CMT OPS.
4/21/2023 19:00	4/21/2023 20:04	1.08	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	PICK UP 13', SLACKED OFF FROM 182K TO 70K & SET PACKER. PU TO 15' (180K NEUTRAL WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER 4 BBLS CMT TO SURFACE.
4/21/2023 20:04	4/21/2023 20:30	0.42	Production, Casing	Test Casing	TESTCAS	PT	19,494.0	19,494.0	STING BACK INTO HANGER & TEST LINER TOP TO 1,500 PSI FOR 10 MIN. GOOD TEST. BLEED OFF PRESSURE. PICKED UP OUT OF LINER.
4/21/2023 20:30	4/21/2023 22:30	2.00	Production, Casing	Other Activities	OTHER	PT	19,494.0	19,494.0	DISPLACED HOLE WITH FRESH WATER. FC, WELL STATIC. RD HES & BAKER CEMENT HEAD.
4/21/2023 22:30	4/22/2023 00:18	1.80	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	POOH TO 3,014'.
4/22/2023 00:18	4/22/2023 00:49	0.53	Production, Casing	Rig Service	RIGSVC	PT	19,494.0	19,494.0	CHANGE HYD HOSE ON ST-80.
4/22/2023 00:49	4/22/2023 02:19	1.50	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	POOH & LD SETTING TOOL (100% RECOVERY).
4/22/2023 02:19	4/22/2023 03:00	0.67	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	19,494.0	19,494.0	NIPPLE DOWN FLOW LINE. BREAK STACK OFF OF WELLHEAD. PICK UP STACK. RIG RELEASE @ 03:00 HRS ON 4/22/23



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 4-31-32-C4-1H			API/UWI 4301353995		County DUCHESNE	State/Province Utah
Job Category Completion		Primary Job Type Completion			Start Date 6/24/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 05:00	6/24/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight
6/24/2024 07:00	6/24/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.
6/24/2024 07:30	6/24/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.
6/24/2024 15:30	6/24/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR. MIRU MFP for casing test.
6/24/2024 16:00	6/24/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.
6/24/2024 18:00	6/24/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool
6/24/2024 18:45	6/24/2024 19:30	0.75	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.
6/24/2024 19:30	6/25/2024 05:00	9.50		Inactive	INACTIVE				SDFN
6/25/2024 05:00	6/25/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight
6/25/2024 06:30	6/25/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel
6/25/2024 07:00	6/25/2024 07:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.
6/25/2024 07:15	6/25/2024 17:00	9.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 17:00	6/25/2024 18:30	1.50	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 8 bpm. Break @ 3,912 psi. Increased rate to 18 bpm @ 8,900 psi for 183 bbls. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 2,800 psi.Pump 20 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 16 bpm @ 7,400 psi w/ 270 bbls until ball placed on seat. Max Rate: 18 bpm Max Psi: 8,900 psi Ttl. bbls. 473
6/25/2024 18:30	6/25/2024 19:00	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..
6/25/2024 19:00	6/25/2024 19:15	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.
6/25/2024 19:15	6/25/2024 20:15	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				RDMO MFP & assoc. equip.
6/25/2024 20:15	6/26/2024 05:00	8.75		Inactive	INACTIVE				SDFN
6/26/2024 05:00	6/26/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors
6/26/2024 06:30	6/26/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered over MIRU ops.
6/26/2024 07:00	6/26/2024 17:30	10.50	Toe Prep, <code2>	Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k frac valves & zippers.
6/26/2024 17:30	6/27/2024 05:00	11.50		Inactive	INACTIVE				SDFN. Waiting on logistics of iron for zippers to location.
6/27/2024 05:00	6/27/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors to arrive.
6/27/2024 06:30	6/27/2024 07:15	0.75	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting / day tower over completion ops.
6/27/2024 07:15	6/28/2024 05:00	21.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Cont. N/U frac stacks & zippers. MIRU Solaris silos. H2O-xfer spot & MIRU to tanks & lay suction manifolds w/ boost pump. F/B MIRU w/ 2' 15k iron to open top F/B tanks. Pumpdown spotted & rigged in.
6/28/2024 05:00	6/28/2024 06:00	1.00		Inactive	INACTIVE				Waiting on daylight
6/28/2024 06:00	6/28/2024 06:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day tower over completion ops
6/28/2024 06:30	6/28/2024 07:15	0.75	Toe Prep, <code2>	Pressure	PTST				Test frac stack & zippers to 12.5k. Test Good bleed press. to 0 psi.
6/28/2024 07:15	6/28/2024 22:00	14.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Install grease system on all valves on frac stacks & zippers. Cont. w/ H2O-xfer to pad w/ production & fresh lines. Miru TWG for first shoots. MIRU Scout alpha mono-line.
6/28/2024 22:00	6/29/2024 05:00	7.00	Toe Prep, <code2>	Other	OTH				SDFN
6/29/2024 05:00	6/29/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day & night tower over completion day ops.
6/29/2024 05:30	6/30/2024 05:00	23.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.
6/30/2024 05:00	6/30/2024 22:30	17.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/30/2024 22:30	6/30/2024 23:30	1.00	Toe Prep, <code2>	Other	OTH				Performed acid wash/ injection test. Rate - 17 bpm Max PSI - 7,893 psi Acid Pumped - 1500 gal Total bbl - 530 bbls
6/30/2024 23:30	7/1/2024 05:00	5.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/1/2024 05:00	7/1/2024 08:00	3.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Remove rig lock stinger to check for proper ring gasket. It was good. replace with new and retorque. rig up wireline.
7/1/2024 08:00	7/1/2024 08:15	0.25	Toe Prep, <code2>	Other	OTH				OWP 1,240 psi Performed injection test. Rate - 16 bpm Max PSI - 7100 Total bbl - 59
7/1/2024 08:15	7/1/2024 10:15	2.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 First Attempt Open Well: 2,630 psi (after injection test) Tied into collar and MJ. Started pump down and initially worked up to 10 BPM and called it good, moving at a max of 417 fpm through curve. Once at 9,800' (90 degrees) we started to slow down quickly. we increased 1bpm to 11bpm and it didn't make any difference. we were at 78 fpm for a while so we shutdown at 10,929'. I called Chris and he instructed us to POOH to inspect tool. The pumpdown ring was folded over so we cut it off to be ready for next run.
7/1/2024 10:15	7/1/2024 18:00	7.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/1/2024 18:00	7/1/2024 19:15	1.25	Toe Prep, <code2>	Frac. Job	FRAC				Toe Stage/Wet shoe OWP: 1,287 psi 1500 gal 15% HCl Avg RT - 33 bpm / Max RT- 61 bpm Avg psi - 9,798 / Max psi - 11,739 psi Clean total - 2,462 bbl Slurry total - 2,484 bbl Total sand - 20,000 lbs F.G. N/A
7/1/2024 19:15	7/2/2024 05:00	9.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/2/2024 05:00	7/3/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/3/2024 05:00	7/4/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 05:00	7/4/2024 14:15	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 14:15	7/4/2024 16:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 1 Open Well: 2,537 psi Plug Depth: 19,424' MD Plug type: Royal composite Perf Depths: 19,176' (Top) 19,414' (Bottom) Total Fluid: 567 bbl Max Rate: 18 Max psi: 7,000
7/4/2024 16:15	7/4/2024 18:15	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 18:15	7/4/2024 21:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 2,627 psi Avg RT - 69 bpm / Max RT- 90 bpm Avg psi - 10,498 / Max psi - 11,791 psi Clean total - 14,259 bbl Slurry total - 14,929 bbl Total sand - 622,570 lbs F.G. 0.92
7/4/2024 21:00	7/4/2024 23:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 3,000 psi Plug Depth: 19,161' MD Plug type: Innovex dissolvable Perf Depths: 18,906' (Top) 19,144' (Bottom) Total Fluid: 780 bbl Max Rate: 18 Max psi: 7,300
7/4/2024 23:00	7/5/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/5/2024 05:00	7/5/2024 14:15	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/5/2024 14:15	7/5/2024 16:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,679 psi Avg RT - 87 bpm / Max RT- 90 bpm Avg psi - 10,263 / Max psi - 10,841 psi Clean total - 10,192 bbl Slurry total - 10,841 bbl Total sand - 602,410 lbs F.G. 1.07
7/5/2024 16:45	7/5/2024 19:00	2.25	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 3,270 psi Plug Depth: 18,488' MD Plug type: KLX Dissolvable plug Perf Depths: 18,263' (Top) 18,472' (Bottom) Total Fluid: 475 bbl Max Rate: 18 Max psi: 6,400
7/5/2024 19:00	7/6/2024 02:15	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 02:15	7/6/2024 05:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,767 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,116 / Max psi - 11,817 psi Clean total - 9,798 bbl Slurry total -10,333 bbl Total sand - 602,481 lbs F.G. 0.97
7/6/2024 05:00	7/6/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,330 psi Plug Depth: 18,249' MD Plug type: K LX Dissolvable plug Perf Depths: 18,023' (Top) 18,234' (Bottom) Total Fluid: 521 bbl Max Rate: 18 Max psi: 7,400
7/6/2024 07:00	7/6/2024 12:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/6/2024 12:45	7/6/2024 14:30	1.75	Frac, <code2>	Nipple Up	NU				Audit to check high press. connections on mono-line & restraints. Checked frac stacks & zippers.
7/6/2024 14:30	7/6/2024 16:45	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 16:45	7/6/2024 19:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 2,735 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,723 / Max psi - 11,609 psi Clean total - 10,012 bbl Slurry total - 10,660 bbl Total sand - 602,612 lbs F.G. .92
7/6/2024 19:15	7/6/2024 21:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3,050 psi Plug Depth: 18,009' MD Plug type: K LX Dissolvable plug Perf Depths: 17,793' (Top) 17,994' (Bottom) Total Fluid: 476 bbl Max Rate: 18 Max psi: 7,100
7/6/2024 21:15	7/7/2024 05:00	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 05:00	7/7/2024 05:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 05:15	7/7/2024 07:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 2,813 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,215 / Max psi - 11,273 psi Clean total - 10,234 bbl Slurry total - 10,859 bbl Total sand - 602,344 lbs F.G. 1.06
7/7/2024 07:30	7/7/2024 09:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 3,650 psi Plug Depth: 17,769' MD Plug type: Royal Composite Perf Depths: 17,546' (Top) 17,754' (Bottom) Total Fluid: 458 bbl Max Rate: 18 bpm Max psi: 7,100
7/7/2024 09:30	7/7/2024 21:15	11.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 21:15	7/7/2024 23:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 2,910 psi Avg RT - 83 bpm / Max RT- 92 bpm Avg psi - 10,897 / Max psi - 11,684 psi Clean total - 10,077 bbl Slurry total - 10,725 bbl Total sand - 602,325 lbs F.G. 0.96
7/7/2024 23:45	7/8/2024 01:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,590 psi Plug Depth: 17,530' MD Plug type: Royal Composite Perf Depths: 17,304' (Top) 17,514' (Bottom) Total Fluid: 439 bbl Max Rate: 18 bpm Max psi: 6,200
7/8/2024 01:45	7/8/2024 05:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 05:00	7/8/2024 17:30	12.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 17:30	7/8/2024 19:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 2,881 psi Avg RT - 83 bpm / Max RT- 92.5 bpm Avg psi - 10,723 / Max psi - 11,611 psi Clean total - 9,898 bbl Slurry total - 10,546 bbl Total sand - 602,940 lbs F.G. 1.02



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/8/2024 19:30	7/8/2024 20:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 3,720 psi Plug Depth: 17,290' MD Plug type: Royal Composite Perf Depths: 17,065' (Top) 17,275' (Bottom) Total Fluid: 415 bbl Max Rate: 18 bpm Max psi: 6,200
7/8/2024 20:45	7/9/2024 04:45	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 04:45	7/9/2024 05:00	0.25	Frac, <code2>	Frac. Job	FRAC				Stage 8 Frac at time of report
7/9/2024 05:00	7/9/2024 07:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 2,925 psi Avg RT - 78 bpm / Max RT- 90 bpm Avg psi - 10,716 / Max psi - 11,292 psi Clean total - 10,165 bbl Slurry total - 10,790 bbl Total sand - 602,915 lbs F.G. 1.05
7/9/2024 07:15	7/9/2024 09:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,660 psi Plug Depth: 17,054' MD Plug type: Royal Composite Perf Depths: 16,825' (Top) 17,036' (Bottom) Total Fluid: 577 bbl Max Rate: 18 bpm Max psi: 9,000
7/9/2024 09:15	7/9/2024 19:30	10.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 19:30	7/9/2024 21:15	1.75	Frac, <code2>	Downtime	DTIM				Extended Pump Maintenance
7/9/2024 21:15	7/9/2024 23:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 2,820 psi Avg RT - 85 bpm / Max RT- 90 bpm Avg psi - 10,860 / Max psi - 11,587 psi Clean total - 10,172 bbl Slurry total - 10,821 bbl Total sand - 602,886 lbs F.G. 1.07
7/9/2024 23:45	7/10/2024 01:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,970 psi Plug Depth: 16,811' MD Plug type: Royal Composite Perf Depths: 16,585' (Top) 16,795' (Bottom) Total Fluid: 397 bbl Max Rate: 18 bpm Max psi: 7,000
7/10/2024 01:45	7/10/2024 05:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 05:00	7/10/2024 15:30	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 15:30	7/10/2024 16:15	0.75	Frac, <code2>	Non-Productive Time	NPT				HHP Repair
7/10/2024 16:15	7/10/2024 18:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 2,744 psi Avg RT - 78 bpm / Max RT- 85 bpm Avg psi - 10,362 / Max psi - 11,549 psi Clean total - 9,853 bbl Slurry total - 10,502 bbl Total sand - 602,693 lbs F.G. .99
7/10/2024 18:45	7/10/2024 20:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,900 psi Plug Depth: 16,571' MD Plug type: Royal Composite Perf Depths: 16,343' (Top) 16,557' (Bottom) Total Fluid: 358 bbl Max Rate: 18 bpm Max psi: 5,800
7/10/2024 20:45	7/11/2024 05:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 05:00	7/11/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 07:00	7/11/2024 09:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 2,845 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,724 / Max psi - 11,503 psi Clean total - 10,101 bbl Slurry total - 10,725 bbl Total sand - 602,094 lbs F.G. 0.98
7/11/2024 09:15	7/11/2024 11:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 3,734 psi Plug Depth: 16,332' MD Plug type: Royal Composite Perf Depths: 16,106' (Top) 16,317' (Bottom) Total Fluid: 362 bbl Max Rate: 18 bpm Max psi: 5,880 psi
7/11/2024 11:15	7/11/2024 20:15	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/11/2024 20:15	7/11/2024 21:00	0.75	Frac, <code2>	Downtime	DTIM				Extended pump maintenance
7/11/2024 21:00	7/12/2024 00:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 2,875 psi Avg RT - 78 bpm / Max RT- 91 bpm Avg psi - 10,609 / Max psi - 11,912 psi Clean total - 10,055 bbl Slurry total - 10,703 bbl Total sand - 602,586 lbs F.G. 1.04
7/12/2024 00:00	7/12/2024 02:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 3,617 psi Plug Depth: 16,092' MD Plug type: Royal Composite Perf Depths: 15,867' (Top) 16,076' (Bottom) Total Fluid: 320 bbl Max Rate: 18 bpm Max psi: 5,800 psi
7/12/2024 02:00	7/12/2024 05:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 05:00	7/12/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 10:30	7/12/2024 12:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 2,883 psi Avg RT - 83 bpm / Max RT- 90 bpm Avg psi - 10,463 / Max psi - 11,835 psi Clean total - 9,908 bbl Slurry total - 10,557 bbl Total sand - 602,920 lbs F.G. .99
7/12/2024 12:45	7/12/2024 14:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 3,696 psi Plug Depth: 15,853' MD Plug type: Royal Composite Perf Depths: 15,627' (Top) 15,838' (Bottom) Total Fluid: 271 bbl Max Rate: 18 bpm Max psi: 5,000 psi
7/12/2024 14:45	7/12/2024 23:45	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 23:45	7/13/2024 02:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 2,912 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,754 / Max psi - 11,587 psi Clean total - 10,027 bbl Slurry total - 10,675 bbl Total sand - 602,712 lbs F.G. 0.98
7/13/2024 02:00	7/13/2024 05:00	3.00	Frac, <code2>	Wireline Downtime	WDTN				WL repair pack off head.
7/13/2024 05:00	7/13/2024 08:00	3.00	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 2,870 psi Plug Depth: 15,613' MD Plug type: Royal Composite Perf Depths: 15,387' (Top) 15,598' (Bottom) Total Fluid: 302 bbl Max Rate: 18 bpm Max psi: 7,090 psi
7/13/2024 08:00	7/13/2024 13:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 13:00	7/13/2024 13:30	0.50	Frac, <code2>	Downtime	DTIM				Waiting for horsepower to arrive on location.
7/13/2024 13:30	7/13/2024 14:30	1.00	Frac, <code2>	Weather Delay	WDL				Weather Delay waiting for lightning to pass.
7/13/2024 14:30	7/13/2024 17:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 3,139 psi Avg RT - 80 bpm / Max RT- 82 bpm Avg psi - 10,044 / Max psi - 11,626 psi Clean total - 9,789 bbl Slurry total - 10,438 bbl Total sand - 602,476 lbs F.G. 0.93
7/13/2024 17:00	7/13/2024 19:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,765 psi Plug Depth: 15,373' MD Plug type: Royal Composite Perf Depths: 15,150' (Top) 15,357' (Bottom) Total Fluid: 283 bbl Max Rate: 18 bpm Max psi: 6,200 psi
7/13/2024 19:00	7/14/2024 05:00	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 05:00	7/14/2024 05:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 05:30	7/14/2024 08:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 2,790 psi Avg RT - 84 bpm / Max RT- 86 bpm Avg psi - 10,150 / Max psi - 11,508 psi Clean total -9,972 bbl Slurry total - 10,621 bbl Total sand -602,439 lbs F.G. .98



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/14/2024 08:00	7/14/2024 10:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,490 psi Plug Depth: 15,134' MD Plug type: Royal Composite Perf Depths: 14,908' (Top) 15,119' (Bottom) Total Fluid: 267 bbl Max Rate: 18 bpm Max psi: 5,805 psi
7/14/2024 10:00	7/14/2024 22:30	12.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 22:30	7/15/2024 00:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 2,750 psi Avg RT - 87 bpm / Max RT- 90 bpm Avg psi - 10,151 / Max psi - 11,823 psi Clean total - 9,597 bbl Slurry total - 10,246 bbl Total sand - 602,386 lbs F.G. 0.95
7/15/2024 00:45	7/15/2024 02:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 3,677 psi Plug Depth: 14,894' MD Plug type: Royal Composite Perf Depths: 14,669' (Top) 14,879' (Bottom) Total Fluid: 258 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/15/2024 02:30	7/15/2024 05:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 05:00	7/16/2024 01:15	20.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 01:15	7/16/2024 03:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 2,675 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,144 / Max psi - 10,915 psi Clean total - 9,610 bbl Slurry total - 10,259 bbl Total sand - 602,729 lbs F.G. 0.93
7/16/2024 03:30	7/16/2024 05:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 3,516 psi Plug Depth: 14,653' MD Plug type: Royal Composite Perf Depths: 14,429' (Top) 14,639' (Bottom) Total Fluid: 213 bbl Max Rate: 18 bpm Max psi: 5,300 psi
7/16/2024 05:00	7/16/2024 13:15	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 13:15	7/16/2024 14:00	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 19 Had to come off line due to lightning
7/16/2024 14:00	7/16/2024 14:45	0.75	Frac, <code2>	Weather Delay	WDL				Weather delay shutdown to let lightning pass.
7/16/2024 14:45	7/16/2024 16:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 2,720 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 9,655 / Max psi - 11,155 psi Clean total - 11,153 bbl Slurry total - 11,802 bbl Total sand - 602,378 lbs F.G. .93
7/16/2024 16:15	7/16/2024 17:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 3,330 psi Plug Depth: 14,415' MD Plug type: Royal Composite Perf Depths: 14,189' (Top) 14,400' (Bottom) Total Fluid: 210 bbl Max Rate: 18 bpm Max psi: 5,100 psi
7/16/2024 17:45	7/17/2024 03:00	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 03:00	7/17/2024 05:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 2,925 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 9,899 / Max psi - 11,605 psi Clean total - 9,594 bbl Slurry total - 10,242 bbl Total sand - 602,394 lbs F.G. 0.99
7/17/2024 05:00	7/17/2024 06:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 3,713 psi Plug Depth: 14,175' MD Plug type: Royal Composite Perf Depths: 13,950' (Top) 14,160' (Bottom) Total Fluid: 209 bbl Max Rate: 18 bpm Max psi: 6,000 psi
7/17/2024 06:30	7/17/2024 16:15	9.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/17/2024 16:15	7/17/2024 18:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 2,674 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 9,894 / Max psi - 11,321 psi Clean total - 10,132 bbl Slurry total - 10,781 bbl Total sand - 602,827 lbs F.G. 0.93
7/17/2024 18:30	7/17/2024 20:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 3,638 psi Plug Depth: 13,936' MD Plug type: Royal Composite Perf Depths: 13,710' (Top) 13,936' (Bottom) Total Fluid: 240 bbl Max Rate: 18 bpm Max psi: 5,900 psi
7/17/2024 20:15	7/18/2024 04:00	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 04:00	7/18/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Frac on stg 22 in progress @ report time
7/18/2024 05:00	7/18/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 2,748 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 9,996 / Max psi - 11,294 psi Clean total - 9,784 bbl Slurry total - 10,433 bbl Total sand - 602,526 lbs F.G. 1.06
7/18/2024 06:30	7/18/2024 09:00	2.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,500 psi Plug Depth: 13,696' MD Plug type: Royal Composite Perf Depths: 13,471' (Top) 13,681' (Bottom) Total Fluid: 731 bbl Max Rate: 18 bpm Max psi: 7,700 psi
7/18/2024 09:00	7/18/2024 17:45	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 17:45	7/18/2024 20:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 2,754 psi Avg RT - 71 bpm / Max RT- 91 bpm Avg psi - 10,545 / Max psi - x psi Clean total - 9,610 bbl Slurry total - 10,259 bbl Total sand - 602,658 lbs F.G. 1.08
7/18/2024 20:15	7/19/2024 05:00	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 05:00	7/19/2024 10:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 10:15	7/19/2024 11:45	1.50	Frac, <code2>	Downtime	DTIM				Swapping out rig lock.
7/19/2024 11:45	7/19/2024 12:15	0.50	Frac, <code2>	Perforating	PFRT				Stage: 24 RIH to 8,879' unable to pump down any further. POOH and inspect BHA. No issues found.
7/19/2024 12:15	7/19/2024 13:15	1.00	Frac, <code2>	Other	OTH				High rate flush w/ 1000 gal 15% HCL Max Rate: 50 bpm Max PSI: 11,874 Total BBL: 1,080
7/19/2024 13:15	7/19/2024 14:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 RIH hung up at 11,870' pulled free and pooh.
7/19/2024 14:45	7/19/2024 15:00	0.25	Frac, <code2>	Other	OTH				High rate flush w/ 1000 gal 15% HCL Max Rate: 60 bpm Max PSI: 11,741 Total BBL: 1,052
7/19/2024 15:00	7/19/2024 18:00	3.00	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 3,465 psi Plug Depth: 13,304' MD Plug type: Royal Composite Perf Depths: 13,082' (Top) 13,291' (Bottom) Total Fluid: 298 bbl Max Rate: 15 bpm Max psi: 7,800 psi
7/19/2024 18:00	7/19/2024 23:00	5.00	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 2,706 psi Avg RT - 56 bpm / Max RT- 91 bpm Avg psi - 9,306 / Max psi - 11,902 psi Clean total - 14,520 bbl Slurry total - 15,170 bbl Total sand - 602,641 lbs F.G. 1.06
7/19/2024 23:00	7/20/2024 00:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 3,430 psi Plug Depth: 13,068' MD Plug type: Royal Composite Perf Depths: 12,844' (Top) 13,053' (Bottom) Total Fluid: 232 bbl Max Rate: 18 bpm Max psi: 7,230 psi
7/20/2024 00:30	7/20/2024 05:00	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/20/2024 05:00	7/20/2024 13:15	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 13:15	7/20/2024 15:15	2.00	Frac, <code2>	Non-Productive Time	NPT				Collecting water samples from water transfer leak, pond, and production tanks for testing.
7/20/2024 15:15	7/20/2024 17:00	1.75	Frac, <code2>	Frac. Job	FRAC				Start Stage 25 had to shutdown with 440,401 sand away because blender was overheating.
7/20/2024 17:00	7/20/2024 18:15	1.25	Frac, <code2>	Non-Productive Time	NPT				Blender swap.
7/20/2024 18:15	7/20/2024 19:15	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 4981 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 9,660 / Max psi - 11,225 psi Clean total - 12,752 bbl Slurry total - 13,400 bbl Total sand - 602,625 lbs F.G. 1.09
7/20/2024 19:15	7/20/2024 20:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 1,920 psi Plug Depth: 12,830' MD Plug type: Royal Composite Perf Depths: 12,606' (Top) 12,816' (Bottom) Total Fluid: 184 bbl Max Rate: 18 bpm Max psi: 6500 psi
7/20/2024 20:45	7/21/2024 05:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 05:00	7/21/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 06:30	7/21/2024 09:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 2,725 psi Avg RT - 86 bpm / Max RT- 90 bpm Avg psi - 9,692 / Max psi - 10,888 psi Clean total - 9,917 bbl Slurry total - 10,542 bbl Total sand - 602,591 lbs F.G. 1.01
7/21/2024 09:00	7/21/2024 10:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,500 psi Plug Depth: 12,592' MD Plug type: Royal Composite Perf Depths: 12,368' (Top) 12,578' (Bottom) Total Fluid: 201 bbl Max Rate: 18 bpm Max psi: 6,100 psi
7/21/2024 10:30	7/21/2024 19:45	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 19:45	7/21/2024 22:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 2,598 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,561 / Max psi - 10,253 psi Clean total - 10,179 bbl Slurry total - 10,828 bbl Total sand - 602,748 lbs F.G. 1.03
7/21/2024 22:30	7/22/2024 00:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 3,686 psi Plug Depth: 12,354' MD Plug type: Royal Composite Perf Depths: 12,130' (Top) 12,339' (Bottom) Total Fluid: 157 bbl Max Rate: 18 bpm Max psi: 5,390 psi
7/22/2024 00:00	7/22/2024 05:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 05:00	7/22/2024 10:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 10:00	7/22/2024 12:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 2,445 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,304 / Max psi - 11,063 psi Clean total - 9,895 bbl Slurry total -10,544 bbl Total sand - 602,520 lbs F.G. 1.01
7/22/2024 12:30	7/22/2024 14:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 3,570 psi Plug Depth: 12,116' MD Plug type: Royal Composite Perf Depths: 11,892' (Top) 12,102' (Bottom) Total Fluid: 207 bbl Max Rate: 18 bpm Max psi: 7,700 psi
7/22/2024 14:00	7/23/2024 05:00	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 05:00	7/23/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/23/2024 06:30	7/23/2024 09:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 2,529 psi Avg RT - 81 bpm / Max RT- 91 bpm Avg psi - 9,441 / Max psi - 10,621 psi Clean total - 11,075 bbl Slurry total - 11,700 bbl Total sand - 602,611 lbs F.G. 0.98
7/23/2024 09:00	7/23/2024 10:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,260 psi Plug Depth: 11,878' MD Plug type: Royal Composite Perf Depths: 11,654' (Top) 11,864' (Bottom) Total Fluid: 189 bbl Max Rate: 18 bpm Max psi: 6,000 psi
7/23/2024 10:30	7/24/2024 02:00	15.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 02:00	7/24/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 30 in progress @ report time
7/24/2024 05:00	7/24/2024 05:15	0.25	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 2,433 psi Avg RT - 79 bpm / Max RT- 86 bpm Avg psi - 9,209 / Max psi - 10,596 psi Clean total - 10,163 bbl Slurry total - 10,812 bbl Total sand - 602,996 lbs F.G. 1.02
7/24/2024 05:15	7/24/2024 06:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,500 psi Plug Depth: 11,642' MD Plug type: Royal Composite Perf Depths: 11,416' (Top) 11,626' (Bottom) Total Fluid: 149 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/24/2024 06:30	7/24/2024 20:45	14.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 20:45	7/24/2024 23:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2,412 psi Avg RT - 78 bpm / Max RT- 89 bpm Avg psi - 9,006 / Max psi - 9,742 psi Clean total - 10,735 bbl Slurry total - 11,383 bbl Total sand - 602,548 lbs F.G. 0.99
7/24/2024 23:30	7/25/2024 00:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3,400 psi Plug Depth: 11,402' MD Plug type: Royal Composite Perf Depths: 11,178' (Top) 11,387' (Bottom) Total Fluid: 108 bbl Max Rate: 18 bpm Max psi: 5,050 psi
7/25/2024 00:45	7/25/2024 05:00	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 05:00	7/25/2024 11:30	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 11:30	7/25/2024 17:00	5.50	Frac, <code2>	Downtime	DTIM				Shutdown due to leak on lay flat line.Water transfer replacing section of lay flat line.
7/25/2024 17:00	7/25/2024 19:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,670 psi Avg RT - 82.8 bpm / Max - 90.7 bpm Avg psi - 9,079 / Max psi - 10,127 psi Clean total - 10,710 bbl Slurry total - 11,359 bbl Total sand - 602,558 lbs F.G.1.04
7/25/2024 19:30	7/25/2024 20:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 3,320 psi Plug Depth: 11,165' MD Plug type: Royal Composite Perf Depths: 10,940' (Top) 11,150' (Bottom) Total Fluid: 120 bbl Max Rate: 18 bpm Max psi: 6,630 psi
7/25/2024 20:45	7/26/2024 05:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 05:00	7/26/2024 06:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 06:15	7/26/2024 07:45	1.50	Frac, <code2>	Non-Productive Time	NPT				HHP maintenance



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/26/2024 07:45	7/26/2024 10:45	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,300 psi Avg RT - 87.3 bpm / Max - 91.5 bpm Avg psi - 9,132 / Max psi - 10,290 psi Clean total - 10,838 bbl Slurry total - 10,290 bbl Total sand - 603,196 lbs F.G. .95
7/26/2024 10:45	7/26/2024 11:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 3,130 psi Plug Depth: 10,926' MD Plug type: Royal Composite Perf Depths: 10,702' (Top) 10,,911' (Bottom) Total Fluid: 120 bbl Max Rate: 18 bpm Max psi: 5,100 psi
7/26/2024 11:45	7/26/2024 23:30	11.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 23:30	7/27/2024 01:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,210 psi Avg RT - 87 bpm / Max - 92 bpm Avg psi - 8,923 / Max psi - 10,752 psi Clean total - 10,833 bbl Slurry total - 11,482 bbl Total sand - 602,732 lbs F.G. 1.06
7/27/2024 01:45	7/27/2024 03:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,050 psi Plug Depth: 10,690' MD Plug type: Royal Composite Perf Depths: 10,464' (Top) 10,674' (Bottom) Total Fluid: 119 bbl Max Rate: 18 bpm Max psi: 8,000 psi
7/27/2024 03:00	7/27/2024 05:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 05:00	7/27/2024 18:45	13.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 18:45	7/27/2024 21:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 1,790 psi Avg RT - 87 bpm / Max - 89 bpm Avg psi - 8,840 / Max psi - 11,016 psi Clean total - 10,795 bbl Slurry total - 11,443 bbl Total sand - 602,579 lbs F.G. 1.04
7/27/2024 21:00	7/27/2024 22:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,315 psi Plug Depth: 10,450' MD Plug type: Royal Composite Perf Depths: 10,226' (Top) 10,436' (Bottom) Total Fluid: 94 bbl Max Rate: 18 bpm Max psi: 6,800 psi
7/27/2024 22:15	7/28/2024 05:00	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 05:00	7/28/2024 06:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 06:45	7/28/2024 09:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,200 psi Avg RT - 88.3 bpm / Max RT- 91.4 bpm Avg psi - 9,116 / Max psi - 10,618 psi Clean total - 10,499 bbl Slurry total - 11,147 bbl Total sand - 602,442 lbs F.G. 1.01
7/28/2024 09:00	7/28/2024 10:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,240 psi Plug Depth: 10,212' MD Plug type: Royal Composite Perf Depths: 9,988' (Top) 10,198' (Bottom) Total Fluid: 86 bbl Max Rate: 15 bpm Max psi: 6,200 psi
7/28/2024 10:00	7/28/2024 19:30	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 19:30	7/28/2024 22:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,728 psi Avg RT - 78 bpm / Max RT- 91 bpm Avg psi - 10,157 / Max psi - 11,664 psi Clean total - 10,437 bbl Slurry total - 11,086 bbl Total sand - 602,871 lbs F.G. 1.09
7/28/2024 22:15	7/28/2024 23:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,440 psi Plug Depth: 9,974' MD Plug type: Royal Composite Perf Depths: 9,750' (Top) 9,960' (Bottom) Total Fluid: 78 bbl Max Rate: 18 bpm Max psi: 6,500 psi
7/28/2024 23:15	7/29/2024 04:00	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/29/2024 04:00	7/29/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 38 at report time.
7/29/2024 05:00	7/29/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,609 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 8,779 / Max psi - 9,825 psi Clean total - 10,246 bbl Slurry total - 10,895 bbl Total sand - 603,016 lbs F.G. 1.09
7/29/2024 06:30	7/29/2024 08:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,300 psi Plug Depth: 9,733' MD Plug type: Royal Composite Perf Depths: 9,512' (Top) 9,722' (Bottom) Total Fluid: 77 bbl Max Rate: 18 bpm Max psi: 6,400 psi
7/29/2024 08:00	7/29/2024 12:30	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 12:30	7/29/2024 14:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 3,218 psi Avg RT - 87 bpm / Max RT- 90 bpm Avg psi - 9,316 / Max psi - 10,741 psi Clean total - 10,356 bbl Slurry total - 11,005 bbl Total sand - 602,824 lbs F.G. .96
7/29/2024 14:45	7/29/2024 16:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 3,400 psi Plug Depth: 9,498' MD Plug type: Royal Composite Perf Depths: 9,274' (Top) 9,484' (Bottom) Total Fluid: 59 bbl Max Rate: 17 bpm Max psi: 7,400 psi
7/29/2024 16:00	7/30/2024 00:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 00:30	7/30/2024 02:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 2506 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 8,864 / Max psi - 10,791 psi Clean total - 10,202 bbl Slurry total - 10,850 bbl Total sand - 602,681 lbs F.G. 1.17
7/30/2024 02:45	7/30/2024 04:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 4,130 psi Plug Depth: 9,260' MD Plug type: Royal Composite Perf Depths: 9,036' (Top) 9,246' (Bottom) Total Fluid: 38 bbl Max Rate: 16 bpm Max psi: 5,700 psi
7/30/2024 04:00	7/30/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 05:00	7/30/2024 11:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 11:00	7/30/2024 13:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2350 psi Avg RT - 89.3 bpm / Max RT- 91.5 bpm Avg psi - 8,459 / Max psi - 10,145 psi Clean total - x10,083 bbl Slurry total - 10,731 bbl Total sand - 602,389 lbs F.G. 1.01
7/30/2024 13:30	7/31/2024 05:00	15.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Well complete
7/31/2024 05:00	7/31/2024 09:00	4.00		Inactive	INACTIVE				Wait on DO
7/31/2024 09:00	7/31/2024 21:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Rig down Frac crew Zipper manifold, and monoline and support equipment.
7/31/2024 21:00	8/1/2024 05:00	8.00		Inactive	INACTIVE				SDFN
8/1/2024 05:00	8/1/2024 17:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rigging down Cactus and Solaris.Clean F/B tanks. Spot tanks for CT ops.
8/1/2024 17:00	8/2/2024 05:00	12.00		Inactive	INACTIVE				SDFN
8/2/2024 05:00	8/2/2024 07:00	2.00		Inactive	INACTIVE				Inactive
8/2/2024 07:00	8/2/2024 17:00	10.00	Drillout, <code2>	Other	OTH				Rig in flowback for coil tubing operations and continue moving out cactus.
8/2/2024 17:00	8/3/2024 05:00	12.00		Inactive	INACTIVE				Inactive
8/12/2024 05:00	8/13/2024 02:30	21.50		Inactive	INACTIVE				WSI Waiting on offset well ops
8/13/2024 02:30	8/13/2024 03:30	1.00	Drillout, <code2>	Rig Up/Down	SRIG				RD lub and re rack injector on unit Re spot CT unit to reach over S Moon 1H RU BOPs and FB,Cut 30' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi Begin MU BHA



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/13/2024 03:30	8/13/2024 05:00	1.50	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.29' MU BHA @ Report Time
8/13/2024 05:00	8/13/2024 05:45	0.75	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.24' Test motor- 3 bpm@ 2,800 psi. 4 bpm @ 4,100 psi 4.5 bpm@ 4,900 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.
8/13/2024 05:45	8/13/2024 08:00	2.25	Drillout, <code2>	Wash	WASH				Open well with 1,750 psi Start RIH to first plug
8/13/2024 08:00	8/13/2024 12:30	4.50	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 9,260'; CT Depth (ft) 9,275'; Tag plug @ 07:55; Drill Time 3 min; CT Press (psi) 6,150; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.4 BPM Plug #2: Set Depth (ft) 9,498'; CT Depth (ft) 9,509'; Tag plug @ 8:47; Drill Time 15 min; CT Press (psi) 6,200; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM Plug #3: Set Depth (ft) 9,733'; CT Depth (ft) 9,728'; Tag plug @ 9:51; Drill Time 5 min; CT Press (psi) 6,100; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM Plug #4: Set Depth (ft) 9,974'; CT Depth (ft) 9,989'; Tag plug @ 10:30; Drill Time 6 min; CT Press (psi) 6,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #5: Set Depth (ft) 10,212'; CT Depth (ft) 10,226'; Tag plug @ 11:12; Drill Time 13 min; CT Press (psi) 6,000; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM Plug #6: Set Depth (ft) 10,450'; CT Depth (ft) 10,461'; Tag plug @ 11:58; Drill Time 3 min; CT Press (psi) 5,900; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #7: Set Depth (ft) 10,690'; CT Depth (ft) 10,702'; Tag plug @ 12:24; Drill Time 8 min; CT Press (psi) 6,000; WHP (psi) 1,575; Circ Rate 4.5; Return Rate 4.4 BPM
8/13/2024 12:30	8/13/2024 15:15	2.75	Drillout, <code2>	Wash	WASH				Plug #8: Set Depth (ft) 10,910'; CT Depth (ft) 10,935'; Tag plug @ 12:57; Drill Time 14 min; CT Press (psi) 6,100; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM Plug #9: Set Depth (ft) 11,164'; CT Depth (ft) 11,175'; Tag plug @ 13:33; Drill Time 5 min; CT Press (psi) 6,000; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.4 BPM Plug #10: Set Depth (ft) 11,402'; CT Depth (ft) 11,413'; Tag plug @ 13:55; Drill Time 6 min; CT Press (psi) 6,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #11: Set Depth (ft) 11,642'; CT Depth (ft) 11,665'; Tag plug @ 14:22; Drill Time 2 min; CT Press (psi) 6,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #12: Set Depth (ft) 11,878'; CT Depth (ft) 11,890'; Tag plug @ 14:49; Drill Time 7 min; CT Press (psi) 6,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM Plug #13: Set Depth (ft) 12,116'; CT Depth (ft) 12,129'; Tag plug @ 15:17; Drill Time 10 min; CT Press (psi) 6,000; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.4 BPM
8/13/2024 15:15	8/13/2024 18:15	3.00	Drillout, <code2>	Wash	WASH				Plug #14: Set Depth (ft) 12,354'; CT Depth (ft) 12,361'; Tag plug @ 16:05; Drill Time 5 min; CT Press (psi) 5,980; WHP (psi) 1,583; Circ Rate 4.5; Return Rate 4.4 BPM Plug #15: Set Depth (ft) 12,592'; CT Depth (ft) 12,602'; Tag plug @ 16:36; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 1,590; Circ Rate 4.5; Return Rate 4.4 BPM Plug #16: Set Depth (ft) 12,830'; CT Depth (ft) 12,845'; Tag plug @ 17:08; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 1,580; Circ Rate 4.5; Return Rate 4.4 BPM Plug #17: Set Depth (ft) 13,068'; CT Depth (ft) 13,061'; Tag plug @ 17:31; Drill Time 4 min; CT Press (psi) 5,847; WHP (psi) 1,606; Circ Rate 4.5; Return Rate 4.4 BPM Plug #18: Set Depth (ft) 13,304'; CT Depth (ft) 13,315'; Tag plug @ 17:58; Drill Time 2 min; CT Press (psi) 5,833; WHP (psi) 1,563; Circ Rate 4.5; Return Rate 4.4 BPM Plug #19: Set Depth (ft) 13,696'; CT Depth (ft) 13,704'; Tag plug @ 18:33; Drill Time 10 min; CT Press (psi) 6,063; WHP (psi) 1,759; Circ Rate 4.5; Return Rate 4.4 BPM Plug #20: Set Depth (ft) 13,936'; CT Depth (ft) 13,941'; Tag plug @ 19:02; Drill Time 6 min; CT Press (psi) 6,063; WHP (psi) 1,588; Circ Rate 4.5; Return Rate 4.4 BPM



Operation Summary Report
SOUTH MOON 4-31-32-C4-1H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/13/2024 18:15	8/13/2024 21:15	3.00	Drillout, <code2>	Wash	WASH				Plug #21: Set Depth (ft) 14,175'; CT Depth (ft) 14,178'; Tag plug @ 19:31; Drill Time 5 min; CT Press (psi) 6,060; WHP (psi) 1,660; Circ Rate 4.5; Return Rate 4.3 BPM Plug #22: Set Depth (ft) 14,415'; CT Depth (ft) 14,417'; Tag plug @ 20:07; Drill Time 4 min; CT Press (psi) 6,078; WHP (psi) 1,605; Circ Rate 4.5; Return Rate 4.3 BPM Plug #23: Set Depth (ft) 14,653'; CT Depth (ft) 14,657'; Tag plug @ 20:42; Drill Time 4 min; CT Press (psi) 6,230; WHP (psi) 1,588; Circ Rate 4.75; Return Rate 4.6 BPM Plug #24: Set Depth (ft) 14,894'; CT Depth (ft) 14,896'; Tag plug @ 21:24; Drill Time 4 min; CT Press (psi) 6,405; WHP (psi) 1,606; Circ Rate 4.75; Return Rate 4.6 BPM
8/13/2024 21:15	8/14/2024 00:15	3.00	Drillout, <code2>	Wash	WASH				Plug #25: Set Depth (ft) 15,134'; CT Depth (ft) 15,139'; Tag plug @ 22:02; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,580; Circ Rate 4.75; Return Rate 4.6 BPM Plug #26: Set Depth (ft) 15,373'; CT Depth (ft) 15,377'; Tag plug @ 22:46; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,567; Circ Rate 4.75; Return Rate 4.6 BPM Plug #27: Set Depth (ft) 15,597'; CT Depth (ft) 15,612'; Tag plug @ 23:14; Drill Time 5 min; CT Press (psi) 6,400; WHP (psi) 1,588; Circ Rate 4.75; Return Rate 4.6 BPM Plug #28: Set Depth (ft) 15,853'; CT Depth (ft) 15,854'; Tag plug @ 23:40; Drill Time 5 min; CT Press (psi) 6,300; WHP (psi) 1,613; Circ Rate 4.75; Return Rate 4.6 BPM
8/14/2024 00:15	8/14/2024 05:00	4.75	Drillout, <code2>	Wash	WASH				Plug #29: Set Depth (ft) 16,092'; CT Depth (ft) 16,099'; Tag plug @ 0:19; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,577; Circ Rate 4.75; Return Rate 4.6 BPM Plug #30: Set Depth (ft) 16,332'; CT Depth (ft) 16,336'; Tag plug @ 0:45; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,590; Circ Rate 4.75; Return Rate 4.6 BPM Plug #31: Set Depth (ft) 16,571'; CT Depth (ft) 16,570'; Tag plug @ 1:19; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,573; Circ Rate 4.75; Return Rate 4.6 BPM Plug #32: Set Depth (ft) 16,811'; CT Depth (ft) 16,810'; Tag plug @ 2:08; Drill Time 3 min; CT Press (psi) 6,400; WHP (psi) 1,602; Circ Rate 4.75; Return Rate 4.6 BPM Plug #33: Set Depth (ft) 17,054'; CT Depth (ft) 17,058'; Tag plug @ 2:47; Drill Time 4 min; CT Press (psi) 6,400; WHP (psi) 1,573; Circ Rate 4.75; Return Rate 4.6 BPM Plug #34: Set Depth (ft) 17,290'; CT Depth (ft) 17,285'; Tag plug @ 3:35; Drill Time 7 min; CT Press (psi) 6,400; WHP (psi) 1,614; Circ Rate 4.75; Return Rate 4.6 BPM Plug #35: Set Depth (ft) 17,530'; CT Depth (ft) 17,525'; Tag plug @ 4:18; Drill Time 10 min; CT Press (psi) 6,400; WHP (psi) 1,589; Circ Rate 4.75; Return Rate 4.6 BPM
8/14/2024 05:00	8/14/2024 09:00	4.00	Drillout, <code2>	Wash	WASH				Plug #36: Set Depth (ft) 17,769'; CT Depth (ft) 17,766'; Tag plug @ 5:06; Drill Time 10 min; CT Press (psi) 6,300; WHP (psi) 1,600; Circ Rate 4.75; Return Rate 4.6 BPM Plug #37: Set Depth (ft) 18,009'; CT Depth (ft) 18,009'; Tag plug @ 5:49; Drill Time 0 min; CT Press (psi) 6,250; WHP (psi) 1,600; Circ Rate 4.75; Return Rate 4.6 BPM Plug #38: Set Depth (ft) 18,249'; CT Depth (ft) 18,249'; Tag plug @ 6:21; Drill Time 0 min; CT Press (psi) 6,250; WHP (psi) 1,600; Circ Rate 4.75; Return Rate 4.6 BPM Plug #39: Set Depth (ft) 18,488'; CT Depth (ft) 18,488'; Tag plug @ 6:56; Drill Time 0 min; CT Press (psi) 6,250; WHP (psi) 1,600; Circ Rate 4.75; Return Rate 4.6 BPM Plug #40: Set Depth (ft) 19,143'; CT Depth (ft) 19,143'; Tag plug @ 8:50; Drill Time 0 min; CT Press (psi) 6,200; WHP (psi) 1,600; Circ Rate 4.75; Return Rate 4.6 BPM
8/14/2024 09:00	8/14/2024 15:00	6.00	Drillout, <code2>	Pull Out of Hole	POOH				Reach TD @ 19,200' CTM Circulate 10-20-10 gel sweep Start pooh.
8/14/2024 15:00	8/14/2024 16:00	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				OOH shut well in with 1,850 psi Bleed off coil, start swapping over to 3H well
8/14/2024 16:00	8/15/2024 05:00	13.00		Inactive	INACTIVE				WSI Waiting on offset well ops
8/22/2024 05:00	8/23/2024 05:00	24.00	Drillout, <code2>	Shut-In Well	SIW				Monitor well pressure SICP-1900 PSI
8/23/2024 05:00	8/23/2024 12:00	7.00		Inactive	INACTIVE				Inactive
8/23/2024 12:00	8/23/2024 21:00	9.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
8/23/2024 21:00	8/24/2024 05:00	8.00		Inactive	INACTIVE				WSI inactive