

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME South Moon 5-31-32-C4-4H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354452	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDDED (SPUD RIG) 02/28/2023		16. DATE SPUDDED (ROTARY RIG) 03/22/2023		17. DATE TOTAL DEPTH REACHED 05/11/2023		18. DATE COMPLETED/ABANDONED 08/25/2024			19. DATE OF FIRST PROD. / INJ. PROD:08/25/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5742 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 573 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 19356 TVD 8448			25. PLUGGED BACK TOTAL DEPTH MD 19296 TVD 8451			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1941 FNL	1238 FWL	SWNW	31	3.0 S	4.0 W	U	552369	4447773
Producing Interval Top	2161 FNL	137 FWL	SWNW	31	3.0 S	4.0 W	U		
Producing Interval Bottom	2143 FNL	198 FEL	SENE	32	3.0 S	4.0 W	U		
Total Depth	2143 FNL	136 FEL	SENE	32	3.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	1504		L	Class G Cement	200	2.66	12.0	0	Calculated
									T	Class G Cement	300	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	7998		L	NeoCem	500	2.07	12.5	0	Calculated
									T	NeoCem	600	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	7751	19356		L	Halcem	865	1.53	14.8	7751	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS						
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER	3170	3095	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
2	GREEN RIVER - UPPER	3888	3786	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
3	MAHOGANY BENCH	4740	4600	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
4	GREEN RIVER - LOWER	6097	5888	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
5	CASTLE PEAK	8012	7768	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
6	UTELAND BUTTE	8238	7972	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS

6	8888	19296			Fracture Stimulated	PRODUCING
---	------	-------	--	--	---------------------	-----------

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
6	8888	19296	08/25/2024	09/17/2024	24		1445	Flowing
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	962	41.9
	1315	1265	1855	1315	1265	1855		

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
6	WATER	8888	19296	07/04/2024	07/31/2024	21,143,611 lbs 100 mesh, 390,567 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒
SUBMITTED PDF LOGS	SUBMITTED LAS LOGS
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	MEASURED WHILE DRILLING

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	10/03/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

SOUTH MOON 5-31-32-C4-4H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	19,087	19,296	16	0.4	500,587			11,785
2	18,850	19,059	16	0.4	480,146			8,938
3	18,613	18,822	16	0.4	479,883			8,791
4	18,376	18,584	16	0.4	480,110			8,667
5	18,139	18,347	16	0.4	480,030			8,650
6	17,901	18,110	16	0.4	479,645			8,437
7	17,664	17,873	16	0.4	480,029			9,007
8	17,427	17,636	16	0.4	480,134			8,700
9	17,190	17,398	16	0.4	479,445			8,566
10	16,953	17,161	16	0.4	480,056			8,752
11	16,715	16,924	16	0.4	480,143			8,831
12	16,478	16,687	16	0.4	480,167			8,611
13	16,241	16,450	16	0.4	480,088			8,714
14	16,004	16,212	16	0.4	479,677			8,892
15	15,767	15,975	16	0.4	480,702			9,305
16	15,529	15,738	16	0.4	480,360			8,522
17	15,292	15,501	16	0.4	479,958			8,831
18	15,055	15,264	16	0.4	480,029			8,633
19	14,818	15,026	16	0.4	479,760			8,567
20	14,581	14,789	16	0.4	479,547			8,802
21	14,343	14,552	16	0.4	480,009			8,853
22	14,106	14,315	16	0.4	480,022			8,595
23	13,869	14,078	16	0.4	480,386			8,660
24	13,632	13,840	16	0.4	480,110			8,559
25	13,395	13,603	16	0.4	480,176			8,213
26	13,157	13,366	16	0.4	480,288			8,609
27	12,920	13,129	16	0.4	480,618			8,504
28	12,683	12,892	16	0.4	480,010			8,503
29	12,446	12,654	16	0.4	479,516			8,285
30	12,209	12,417	16	0.4	480,033			8,318
31	11,971	12,180	16	0.4	480,048			8,029
32	11,734	11,943	16	0.4	479,926			8,336
33	11,497	11,706	16	0.4	480,038			8,491
34	11,260	11,468	16	0.4	480,682			10,122
35	11,023	11,231	16	0.4	480,158			9,040
36	10,785	10,994	16	0.4	480,193			8,437
37	10,548	10,757	16	0.4	480,083			8,489
38	10,311	10,520	16	0.4	479,831			8,944
39	10,074	10,282	16	0.4	479,906			11,473
40	9,837	10,045	16	0.4	480,393			9,114
41	9,599	9,808	16	0.4	480,065			9,409
42	9,362	9,571	16	0.4	480,027			9,298
43	9,125	9,334	16	0.4	480,181			9,158
44	8,888	9,096	16	0.4	480,416			9,127



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Well Header										
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1			Legal Well Name SOUTH MOON 5-31-32-C4-5H			API/UWI 4301354453		County DUCHESNE	State/Province Utah
Job Category Drilling			Primary Job Type Drilling			Start Date 3/15/2023			End Date 5/20/2023	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
3/22/2023 10:00	3/22/2023 11:15	1.25	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	SKID RIG OVER WELL CENTER	
3/22/2023 11:15	3/22/2023 13:30	2.25	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	NIPPLE UP DIVERTER & FLOW LINE, INSTALL TURN BUCKLES.	
3/22/2023 13:30	3/22/2023 15:30	2.00	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PICK UP BHA & RIH.	
3/22/2023 15:30	3/22/2023 16:42	1.20	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	381.0	ROTATE 128' - 381' 253' @ 211 FPH. 600 GPM. 337 DIFF. WOB 25K. RPM 50	
3/22/2023 16:42	3/22/2023 17:04	0.37	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	381.0	419.0	SLIDE 381' - 419' 38' @ 103 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 17:04	3/22/2023 17:24	0.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	419.0	471.0	ROTATE 419' - 471' 52' @ 156 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 17:24	3/22/2023 17:40	0.28	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	471.0	510.0	SLIDE 471' - 510' 39' @ 137 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 17:40	3/22/2023 18:24	0.73	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	510.0	651.0	ROTATE 510' - 651' 141' @ 192 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 18:24	3/22/2023 18:34	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	651.0	681.0	SLIDE 651' - 681' 30' @ 180 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 18:34	3/22/2023 19:48	1.22	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	681.0	922.0	ROTATE 681' - 922' 241' @ 198 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 19:48	3/22/2023 20:01	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	922.0	953.0	SLIDE 922' - 953' 31' @ 143 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 20:01	3/22/2023 21:03	1.03	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	953.0	1,106.0	ROTATE 953' - 1,106' 153' @ 148 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 21:03	3/22/2023 21:19	0.28	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,106.0	1,139.0	SLIDE 1,106' - 1,139' 33' @ 116 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 21:19	3/22/2023 21:43	0.40	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,139.0	1,202.0	ROTATE 1,139' - 1,202' 63' @ 157 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 21:43	3/22/2023 22:07	0.40	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,202.0	1,245.0	SLIDE 1,202' - 1,245' 43' @ 107 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 22:07	3/22/2023 22:31	0.40	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,245.0	1,310.0	ROTATE 1,245' - 1,310' 65' @ 162 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70	
3/22/2023 22:31	3/22/2023 22:49	0.30	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,310.0	1,355.0	SLIDE 1,310' - 1,355' 45' @ 150 FPH. 850 GPM, 216 DIFF, WOB 22K.	
3/22/2023 22:49	3/23/2023 00:03	1.22	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,355.0	1,506.0	ROTATE 1,355' - 1,506' 151' @ 124 FPH. 850 GPM. 260 DIFF. WOB 16K. RPM 70 CASING POINT.	
3/23/2023 00:03	3/23/2023 00:34	0.53	Surface, Casing	Circulate	CIRC	PT	1,506.0	1,506.0	CIRCULATE HOLE CLEAN. PUMP VIS SWEEPS.	
3/23/2023 00:34	3/23/2023 01:45	1.17	Surface, Casing	Tripping	TRIP	PT	1,506.0	1,506.0	FLOW CHECK - WELL STATIC. POOH.	
3/23/2023 01:45	3/23/2023 03:30	1.75	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,506.0	1,506.0	LAYDOWN BHA. & 8" DC'S.	
3/23/2023 03:30	3/23/2023 04:00	0.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,506.0	1,506.0	PJSM. RIG UP CASING CREW & CRT.	
3/23/2023 04:00	3/23/2023 05:00	1.00	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,506.0	1,506.0	M/U SHOE TRACK, TEST FLOAT EQUIP & RUN 9-5/8" 36# J-55 LTC SURFACE CASING.	
3/23/2023 05:00	3/23/2023 06:25	1.42	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,506.0	1,506.0	RUN A TOTAL OF 38 JTS OF 9-5/8" 36# J-55 LTC SURFACE CASING. TO 1,506' WASH LAST JOINT TO BOTTOM.	
3/23/2023 06:25	3/23/2023 08:00	1.58	Surface, Casing	Primary Cementing	PRIMCEM	PT	1,506.0	1,506.0	PJSM & RU GREY ROCK. PUMPED 30 BBLS FW, 200 SACKS (95 BBLS) 12 PPG LEAD CEMENT (2.66 YIELD), 300 SACKS (77 BBLS) 14.5 PPG TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED WITH 113 BBLS OF FRESH WATER @ 6 BPM, SLOWED TO 4.9 BPM & BUMPED PLUG @ 07:39 HRS 3/23/23 WITH 1,340 PSI. PRESSURE PRIOR TO LAND 830 PSI. 23 BBLS OF CEMENT BACK TO SURFACE. BLED BACK 0.75 BBLS, FLOATS HELD. PUMP THROUGH BOPE STACK & FLOWLINE WITH 100 BBLS SUGAR WATER WHILE RIGGING DOWN CEMENT CREW.	
3/23/2023 08:00	3/23/2023 10:00	2.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	1,506.0	1,506.0	NIPPLE DOWN RISER & FLOW LINE AND DIVERTER. ROUGH CUT SURFACE CASING.	
3/23/2023 10:00	3/23/2023 13:30	3.50	Surface, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	1,506.0	1,506.0	CUT OFF STARTER HEAD. FINISH CUTS ON SURFACE CASING. WELD ON NEW WELL HEAD 11" 10K. TEST WELD - GOOD TEST.	



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/23/2023 13:30	3/23/2023 15:00	1.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,506.0	1,506.0	NIPPLE UP BOP STACK, WALK RIG OVER WELL CENTER.
3/23/2023 15:00	3/23/2023 21:00	6.00	Surface, Casing	Repair BOPE	RPRBOP E	PT	1,506.0	1,506.0	CHANGE OUT ANNULAR ELEMENT, WHILE CONTINUING TO NIPPLE UP FLOW LINE, CHOKE HOSE, ACCULATOR LINES.
3/23/2023 21:00	3/24/2023 01:00	4.00	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,506.0	1,506.0	FINISH NIPPLE UP LINES & FLOW LINE.
3/24/2023 01:00	3/24/2023 05:00	4.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,506.0	1,506.0	TEST BOPE 250/5,000 PSI 10/10 MIN, UPPER LOWER BLIND RAMS. INNER OUTER MANUAL VALVES. HCR. MANIFOLD SHACK. TESTED ANNULAR 250/5,000 PSI 10/10 MIN.
3/24/2023 05:00	3/24/2023 05:30	0.50	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,506.0	1,506.0	FINISHED TESING BOPE TO 250 / 5,000 PSI 10 MIN EACH.
3/24/2023 05:30	3/24/2023 06:30	1.00	Surface, Casing	Test Casing	TESTCAS	PT	1,506.0	1,506.0	TESTED CASING TO 1,500 PSI FOR 30 MIN. RD TESTER.
3/24/2023 06:30	3/24/2023 07:00	0.50	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,506.0	1,506.0	P/U BHA. TOTAL MOTOR (1.83" FBH, 7/8 8.5 W/ 8.25" SLEEVE BTM STAB), SMITH BIT (XS616), TOTAL MWD.
3/24/2023 07:00	3/24/2023 08:00	1.00	Surface, Casing	Tripping	TRIP	PT	1,506.0	1,506.0	TRIP IN HOLE. INSTALL ROTATING HEAD.
3/24/2023 08:00	3/24/2023 09:45	1.75	Surface, Casing	Drilling - Cement	DRLCMT	PT	1,506.0	1,516.0	DRILL SHOE TRACK & 10' NEW FORMATION.
3/24/2023 09:45	3/24/2023 10:10	0.42	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	1,516.0	1,516.0	CIRC BU. PERFORM FIT TO 12.5 EMW WITH 9.2 PPG MUD @ 258 PSI. BLOW DOWN KILL LINE, CHOKE LINE & DRAIN BUSTER.
3/24/2023 10:10	3/24/2023 10:43	0.55	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,516.0	1,574.0	ROTATE 1,516' - 1,574' 58' @ 105 FPH. 500 GPM, 40 RPM, 20 WOB. 400-520 DIFF.
3/24/2023 10:43	3/24/2023 10:55	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,574.0	1,595.0	SLIDING 1,574' - 1,595' 21' @ 105 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 10:55	3/24/2023 11:16	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,595.0	1,676.0	ROTATED 1,595' - 1,676' 81' @ 231 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 11:16	3/24/2023 11:23	0.12	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,676.0	1,690.0	SLIDING 1,676' - 1,690' 14' @ 120 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 11:23	3/24/2023 11:42	0.32	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,690.0	1,769.0	ROTATED 1,690' - 1,769' 79' @ 249 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 11:42	3/24/2023 11:48	0.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,769.0	1,780.0	SLIDING 1,769' - 1,780' 11' @ 110 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 11:48	3/24/2023 12:09	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,780.0	1,864.0	ROTATED 1,780' - 1,864' 84' @ 240 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 12:09	3/24/2023 12:14	0.08	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,864.0	1,876.0	SLIDING 1,864' - 1,876' 12' @ 144 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 12:14	3/24/2023 12:32	0.30	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,876.0	1,955.0	ROTATED 1,876' - 1,955' 79' @ 263 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 12:32	3/24/2023 12:38	0.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,955.0	1,969.0	SLIDING 1,955' - 1,969' 14' @ 144 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 12:38	3/24/2023 12:59	0.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,969.0	2,051.0	ROTATED 1,969' - 2,051' 82' @ 234 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 12:59	3/24/2023 13:05	0.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,051.0	2,062.0	SLIDING 2,051' - 2,062' 11' @ 132 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 13:05	3/24/2023 14:38	1.55	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,062.0	2,431.0	ROTATED 2,062' - 2,431' 369' @ 238 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 14:38	3/24/2023 14:52	0.23	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,431.0	2,458.0	SLIDING 2,431' - 2,458' 27' @ 115 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 14:52	3/24/2023 15:33	0.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,458.0	2,619.0	ROTATED 2,458' - 2,619' @ 235 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 15:33	3/24/2023 15:48	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,619.0	2,646.0	SLIDING 2,619' - 2,646' 27' @ 108 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 15:48	3/24/2023 16:31	0.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,646.0	2,809.0	ROTATED 2,646' - 2,809' 163' @ 222 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 16:31	3/24/2023 16:42	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,809.0	2,835.0	SLIDING 2,809' - 2,835' 26' @ 141 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 16:42	3/24/2023 17:30	0.80	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,835.0	2,996.0	ROTATED 2,835' - 2,996' 161' @ 201 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/24/2023 17:30	3/24/2023 17:43	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,996.0	3,023.0	SLIDING 2,996' - 3,023' 27' @ 124 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 17:43	3/24/2023 18:00	0.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,023.0	3,089.0	ROTATED 3,023' - 3,089' 66' @ 232 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 18:00	3/24/2023 18:42	0.70	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	3,089.0	3,089.0	PULL 2 STDS & PU AGITATOR.
3/24/2023 18:42	3/24/2023 18:57	0.25	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,089.0	3,119.0	ROTATED 3,089' - 3,119' 30' @ 120 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 18:57	3/24/2023 19:05	0.13	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,119.0	3,142.0	SLIDING 3,119' - 3,142' 23' @ 172 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 19:05	3/24/2023 19:49	0.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,142.0	3,318.0	ROTATED 3,142' - 3,318' 176' @ 240 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 19:49	3/24/2023 20:00	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,318.0	3,350.0	SLIDING 3,318' - 3,350' 32' @ 175 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 20:00	3/24/2023 20:37	0.63	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,350.0	3,507.0	ROTATED 3,350' - 3,507' 157' @ 248 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 20:37	3/24/2023 20:48	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,507.0	3,538.0	SLIDING 3,507' - 3,538' 31' @ 186 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 20:48	3/24/2023 21:07	0.33	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,538.0	3,603.0	ROTATED 3,538' - 3,603' 65' @ 195 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 21:07	3/24/2023 21:19	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,603.0	3,640.0	SLIDING 3,603' - 3,640' 37' @ 185 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 21:19	3/24/2023 22:00	0.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,640.0	3,787.0	ROTATED 3,640' - 3,787' 147' @ 220 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 22:00	3/24/2023 22:10	0.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,787.0	3,823.0	SLIDING 3,787' - 3,823' 36' @ 196 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 22:10	3/24/2023 22:51	0.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,823.0	3,973.0	ROTATED 3,823' - 3,973' 150' @ 220 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 22:51	3/24/2023 23:04	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,973.0	4,017.0	SLIDING 3,973' - 4,017' 44' @ 203 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 23:04	3/24/2023 23:45	0.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,017.0	4,167.0	ROTATED 4,017' - 4,167' 150' @ 225 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/24/2023 23:45	3/24/2023 23:57	0.20	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,167.0	4,215.0	SLIDING 4,167' - 4,215' 48' @ 240 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/24/2023 23:57	3/25/2023 00:37	0.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,215.0	4,363.0	ROTATED 4,215' - 4,363' 148' @ 216 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/25/2023 00:37	3/25/2023 00:51	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,363.0	4,410.0	SLIDING 4,363' - 4,410' 47' @ 217 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/25/2023 00:51	3/25/2023 02:00	1.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,410.0	4,645.0	ROTATED 4,410' - 4,645' 235' @ 204 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/25/2023 02:00	3/25/2023 02:22	0.38	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,645.0	4,688.0	SLIDING 4,645' - 4,688' 43' @ 112 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/25/2023 02:22	3/25/2023 03:03	0.68	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,688.0	4,830.0	ROTATED 4,688' - 4,830' 142' @ 208 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/25/2023 03:03	3/25/2023 03:18	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,830.0	4,875.0	SLIDING 4,830' - 4,875' 45' @ 180 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/25/2023 03:18	3/25/2023 04:12	0.90	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,875.0	5,018.0	ROTATED 4,875' - 5,018' 143' @ 159 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/25/2023 04:12	3/25/2023 04:32	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,018.0	5,056.0	SLIDING 5,018' - 5,056' 38' @ 114 FPH, 700 GPM, 12-20 WOB, 150-380 DIFF.
3/25/2023 04:32	3/25/2023 05:00	0.46	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,056.0	5,130.0	ROTATED 5,056' - 5,130' 74' @ 164 FPH, 700 GPM, 60 RPM, 26-30 WOB, 630-750 DIFF.
3/25/2023 05:00	3/25/2023 06:13	1.22	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,130.0	5,296.0	ROTATED 5,130' - 5,296' 166' @ 136 FPH, 700 GPM, 60 RPM, 26-30 WOB, 350-530 DIFF.
3/25/2023 06:13	3/25/2023 06:35	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,296.0	5,324.0	SLIDING 5,296' - 5,324' 28' @ 76 FPH, 700 GPM, 12-20 WOB, 250-350 DIFF.
3/25/2023 06:35	3/25/2023 07:24	0.82	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,324.0	5,393.0	ROTATED 5,324' - 5,393' 69' @ 84 FPH, 700 GPM, 60 RPM, 26-30 WOB, 350-530 DIFF.
3/25/2023 07:24	3/25/2023 07:54	0.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,393.0	5,425.0	SLIDING 5,393' - 5,425' 32' @ 64 FPH, 700 GPM, 26-30 WOB, 180-250 DIFF.
3/25/2023 07:54	3/25/2023 10:05	2.18	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,425.0	5,681.0	ROTATED 5,425' - 5,681' 256' @ 117 FPH, 700 GPM, 60 RPM, 26-30 WOB, 290-440 DIFF.
3/25/2023 10:05	3/25/2023 10:29	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,681.0	5,702.0	SLIDING 5,681' - 5,702' 21' @ 52 FPH, 700 GPM, 27-30 WOB, 150-230 DIFF.
3/25/2023 10:29	3/25/2023 11:08	0.65	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,702.0	5,775.0	ROTATED 5,702' - 5,775' 36' @ 61 FPH, 700 GPM, 60 RPM, 26-30 WOB, 260-350 DIFF.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/25/2023 11:08	3/25/2023 11:43	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,775.0	5,811.0	SLIDING 5,775' - 5,811' 36' @ 61 FPH, 700 GPM, 28-33 WOB, 180-280 DIFF.
3/25/2023 11:43	3/25/2023 13:00	1.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,811.0	5,962.0	ROTATED 5,811' - 5,962' 151' @ 117 FPH, 700 GPM, 60 RPM, 26-30 WOB, 330-520 DIFF.
3/25/2023 13:00	3/25/2023 13:25	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,962.0	5,990.0	SLIDING 5,962' - 5,990' 28' @ 64 FPH, 700 GPM, 30-32 WOB, 205-260 DIFF.
3/25/2023 13:25	3/25/2023 14:52	1.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,990.0	6,154.0	ROTATED 5,990' - 6,154' 164' @ 113 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/25/2023 14:52	3/25/2023 15:28	0.60	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,154.0	6,195.0	SLIDING 6,154' - 6,195' 41' @ 68 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/25/2023 15:28	3/25/2023 15:51	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,195.0	6,244.0	ROTATED 6,195' - 6,244' 49' @ 127 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/25/2023 15:51	3/25/2023 16:07	0.27	Intermediate, Drill Vertical	Circulate	CIRC	PT	6,244.0	6,244.0	CIRC & WORK PIPE TO CLEAN HOLE.
3/25/2023 16:07	3/25/2023 18:18	2.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,244.0	6,536.0	ROTATED 6,244' - 6,536' 292' @ 135 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/25/2023 18:18	3/25/2023 18:46	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,536.0	6,571.0	SLIDING 6,536' - 6,571' 35' @ 72 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/25/2023 18:46	3/25/2023 19:09	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,571.0	6,625.0	ROTATED 6,571' - 6,625' 54' @ 140 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/25/2023 19:09	3/25/2023 19:41	0.53	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	6,625.0	6,625.0	SERVICE RIG & TOP DRIVE.
3/25/2023 19:41	3/25/2023 21:06	1.42	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,625.0	6,819.0	ROTATED 6,625' - 6,819' 194' @ 137 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/25/2023 21:06	3/25/2023 21:38	0.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,819.0	6,828.0	SLIDING 6,819' - 6,828' 9' @ 17 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF. MWD KEEPS FLATLINING.
3/25/2023 21:38	3/25/2023 22:00	0.37	Intermediate, Drill Vertical	Circulate	CIRC	NPT – MWD Faliure	6,828.0	6,828.0	MWD FLATLINING, CHANGE CABLE & TRANSDUCER. WORKING GOOD AFTER CHANGE OUT.
3/25/2023 22:00	3/25/2023 22:33	0.55	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,828.0	6,869.0	SLIDING 6,828' - 6,869' 41' @ 75 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/25/2023 22:33	3/26/2023 00:17	1.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,869.0	7,102.0	ROTATED 6,869' - 7,102' 233' @ 134 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/26/2023 00:17	3/26/2023 00:57	0.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,102.0	7,136.0	SLIDING 7,102' - 7,136' 34' @ 51 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/26/2023 00:57	3/26/2023 02:14	1.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,136.0	7,291.0	ROTATED 7,136' - 7,291' 155' @ 121 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/26/2023 02:14	3/26/2023 02:54	0.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,291.0	7,333.0	SLIDING 7,291' - 7,333' 42' @ 63 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/26/2023 02:54	3/26/2023 04:09	1.24	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,333.0	7,478.0	ROTATED 7,333' - 7,478' 145' @ 117 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/26/2023 04:09	3/26/2023 05:00	0.85	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,478.0	7,522.0	SLIDING 7,478' - 7,522' 44' @ 52 FPH, 700 GPM, 26-31 WOB, 160-270 DIFF.
3/26/2023 05:00	3/26/2023 06:00	1.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,522.0	7,668.0	ROTATED 7,522' - 7,668' 146' @ 146 FPH, 700 GPM, 60 RPM, 26-30 WOB, 240-450 DIFF.
3/26/2023 06:00	3/26/2023 09:10	3.17	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,668.0	7,827.0	SLIDING 7,668' - 7,827' 159' @ 50 FPH, 700 GPM, 26-32 WOB, 210-400 DIFF.
3/26/2023 09:10	3/26/2023 09:30	0.33	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	7,827.0	7,859.0	ROTATED 7,827' - 7,859' 32' @ 96 FPH, 700 GPM, 30 RPM, 22-32 WOB, 420-590 DIFF.
3/26/2023 09:30	3/26/2023 11:30	2.00	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,859.0	7,970.0	SLIDING 7,859' - 7,970' 111' @ 55 FPH, 700 GPM, 26-32 WOB, 210-400 DIFF. CASING POINT. PTB @ 7,970' 18.31° INC, 88 AZM, 7.9' A 53' R, BRN 7.84° (54' UNSEEN)
3/26/2023 11:30	3/26/2023 13:30	2.00	Intermediate, Casing	Circulate	CIRC	PT	7,970.0	7,970.0	CIRC 2X BU WHILE WORKING PIPE.
3/26/2023 13:30	3/26/2023 16:04	2.58	Intermediate, Casing	Tripping	TRIP	PT	7,970.0	7,970.0	WIPER TRIP TO 6,750'. PULLING ROUGH ABOUT 100K OVER
3/26/2023 16:04	3/26/2023 17:00	0.92	Intermediate, Casing	Circulate	CIRC	PT	7,970.0	7,970.0	WASH & CIRC BU AFTER TRIP.
3/26/2023 17:00	3/26/2023 22:30	5.50	Intermediate, Casing	Tripping	TRIP	PT	7,970.0	7,970.0	FLOW CHECK - STATIC. PUMP SLUG. BLOW DOWN TOP DRIVE. POOH FOR CSG.
3/26/2023 22:30	3/26/2023 23:00	0.50	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	7,970.0	7,970.0	PULL MWD. DRAIN MOTOR, RACK BACK BHA.
3/26/2023 23:00	3/27/2023 00:15	1.25	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,970.0	7,970.0	RIG UP CASING CREW.
3/27/2023 00:15	3/27/2023 05:00	4.75	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,970.0	7,970.0	RAN 101 JTS OF XP-P-110 BTC 29# TO 4,170'
3/27/2023 05:00	3/27/2023 09:00	4.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,970.0	7,970.0	FINISHED RUNNING 7" 29# VA-XP-P-110 BTC CASING TO 7,960'. FULL RETURNS.

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

www.peloton.com



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/14/2023 21:30	5/14/2023 21:40	0.17	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,802.0	8,824.0	ROTATING 8,802' - 8,824' 22' @ 132 FPH, 30 RPM, 270 GPM, 20-24 WOB, 380-600 DIFF.
5/14/2023 21:40	5/14/2023 22:18	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,824.0	8,862.0	SLIDING 8,824' - 8,862' 38' @ 60 FPH, 270 GPM, 12-18 WOB, 190-380 DIFF.
5/14/2023 22:18	5/14/2023 22:36	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,862.0	8,874.0	ROTATING 8,862' - 8,874' 12' @ 40 FPH, 30 RPM, 270 GPM, 20-24 WOB, 380-600 DIFF.
5/14/2023 22:36	5/14/2023 23:07	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,874.0	8,908.0	SLIDING 8,874' - 8,908' 34' @ 64 FPH, 270 GPM, 12-18 WOB, 190-380 DIFF.
5/14/2023 23:07	5/15/2023 00:25	1.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	9,072.0	ROTATING 8,908' - 9,072' 164' @ 126 FPH, 80 RPM, 270 GPM, 20-28 WOB, 380-600 DIFF.
5/15/2023 00:25	5/15/2023 00:40	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	9,085.0	SLIDING 9,072' - 9,085' 13' @ 52 FPH, 270 GPM, 12-18 WOB, 190-380 DIFF.
5/15/2023 00:40	5/15/2023 02:15	1.57	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,085.0	9,348.0	ROTATING 9,085' - 9,348' 263' @ 168 FPH, 80 RPM, 270 GPM, 20-28 WOB, 380-600 DIFF.
5/15/2023 02:15	5/15/2023 02:45	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	9,348.0	9,348.0	SERVICE RIG & TOP DRIVE, CHANGE 2" VALVE
5/15/2023 02:45	5/15/2023 05:00	2.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,348.0	9,722.0	ROTATING 9,348' - 9,722' 374' @ 166 FPH, 80 RPM, 270 GPM, 20-28 WOB, 380-600 DIFF.
5/15/2023 05:00	5/15/2023 05:31	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	9,824.0	ROTATING 9,722' - 9,824' 102' @ 191 FPH, 80 RPM, 270 GPM, 20-28 WOB, 650-780 DIFF.
5/15/2023 05:31	5/15/2023 05:43	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	9,832.0	SLIDING 9,824' - 9,832' 8' @ 40 FPH, 270 GPM, 18-24 WOB, 190-380 DIFF.
5/15/2023 05:43	5/15/2023 07:46	2.05	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,163.0	ROTATING 9,832' - 10,163' 331' @ 161 FPH, 80 RPM, 270 GPM, 20-28 WOB, 690-750 DIFF.
5/15/2023 07:46	5/15/2023 07:58	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,172.0	SLIDING 10,163' - 10,172' 9' @ 45 FPH, 270 GPM, 24-28 WOB, 190-380 DIFF.
5/15/2023 07:58	5/15/2023 08:51	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,292.0	ROTATING 10,172' - 10,292' 120' @ 138 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 08:51	5/15/2023 09:03	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,299.0	SLIDING 10,292' - 10,299' 7' @ 35 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 09:03	5/15/2023 10:13	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,480.0	ROTATING 10,299' - 10,480' 181' @ 155 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 10:13	5/15/2023 10:24	0.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,486.0	SLIDING 10,480' - 10,486' 6' @ 32 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 10:24	5/15/2023 10:55	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,583.0	ROTATING 10,486' - 10,583' 97' @ 181 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 10:55	5/15/2023 11:28	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,605.0	SLIDING 10,583' - 10,605' 22' @ 40 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 11:28	5/15/2023 12:51	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,833.0	ROTATING 10,605' - 10,833' 288' @ 164 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 12:51	5/15/2023 13:04	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,839.0	SLIDING 10,833' - 10,839' 6' @ 27 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 13:04	5/15/2023 13:33	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,911.0	ROTATING 10,839' - 10,911' 72' @ 148 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 13:33	5/15/2023 13:49	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,921.0	SLIDING 10,911' - 10,921' 10' @ 37 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 13:49	5/15/2023 14:00	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	10,947.0	ROTATING 10,921' - 10,947' 26' @ 156 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 14:00	5/15/2023 14:37	0.63	Production, Drill Lateral	Rig Service	RIGSVC	PT	9,072.0	10,947.0	SERVICED RIG & TDU.
5/15/2023 14:37	5/15/2023 14:57	0.32	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,072.0	10,960.0	SLIDING 10,947' - 10,960' 13' @ 41 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 14:57	5/15/2023 15:34	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,908.0	11,078.0	ROTATING 10,960' - 11,078' 118' @ 186 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 15:34	5/15/2023 15:54	0.32	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,078.0	11,089.0	SLIDING 11,078' - 11,089' 11' @ 34 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 15:54	5/15/2023 17:52	1.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,089.0	11,416.0	ROTATING 11,089' - 11,416' 327' @ 166 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 17:52	5/15/2023 18:37	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,416.0	11,445.0	SLIDING 11,416' - 11,445' 29' @ 39 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 18:37	5/15/2023 21:13	2.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,445.0	11,941.0	ROTATING 11,445' - 11,941' 496' @ 191 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/15/2023 21:13	5/15/2023 21:33	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,941.0	11,955.0	SLIDING 11,941' - 11,955' 14' @ 42 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 21:33	5/15/2023 22:46	1.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,955.0	12,163.0	ROTATING 11,955' - 12,163' 208' @ 169 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/15/2023 22:46	5/15/2023 23:07	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,163.0	12,177.0	SLIDING 12,163' - 12,177' 14' @ 40 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/15/2023 23:07	5/16/2023 02:45	3.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,177.0	12,893.0	ROTATING 12,177' - 12,893' 716' @ 198 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 02:45	5/16/2023 03:07	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,893.0	12,908.0	SLIDING 12,893' - 12,908' 15' @ 39 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 03:07	5/16/2023 03:30	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,908.0	12,974.0	ROTATING 12,908' - 12,974' 66' @ 180 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 03:30	5/16/2023 03:54	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,974.0	12,988.0	SLIDING 12,974' - 12,988' 14' @ 35 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 03:54	5/16/2023 04:08	0.24	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,988.0	13,032.0	ROTATING 12,988' - 13,032' 44' @ 181 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 04:08	5/16/2023 04:45	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,032.0	13,054.0	SLIDING 13,032' - 13,054' 22' @ 35 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 04:45	5/16/2023 05:00	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,054.0	13,075.0	ROTATING 13,054' - 13,075' 21' @ 84 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 05:00	5/16/2023 05:13	0.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,988.0	13,118.0	ROTATING 13,075' - 13,118' 43' @ 184 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 05:13	5/16/2023 05:57	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,032.0	13,148.0	SLIDING 13,118' - 13,148' 30' @ 40 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 05:57	5/16/2023 06:37	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,988.0	13,257.0	ROTATING 13,148' - 13,257' 109' @ 163 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 06:37	5/16/2023 06:58	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,032.0	13,269.0	SLIDING 13,257' - 13,269' 12' @ 34 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 06:58	5/16/2023 11:55	4.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,988.0	14,272.0	ROTATING 13,269' - 14,272' 1003' @ 204 FPH, 80 RPM, 280 GPM, 20-28 WOB, 680-840 DIFF.
5/16/2023 11:55	5/16/2023 12:18	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,032.0	14,297.0	SLIDING 14,272' -14,284' 12' @ 41 FPH, 280 GPM, 24-28 WOB, 230-330 DIFF.
5/16/2023 12:18	5/16/2023 13:10	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,988.0	14,462.0	ROTATE DRILL F/14284' T/14462' (178' @205.3 FPH) ; WOB: 28; RPM: 80; SPP: 4400; DIFF: 900; GPM: 285; TQ: 10.5; FULL RETURNS
5/16/2023 13:10	5/16/2023 13:24	0.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,462.0	14,470.0	SLIDE DRILL F/14462' T/14470' (8' @36.9 FPH) ; GTF: 160°R; WOB: 30; SPP: 3800; DIFF: 350; GPM: 285; FULL RETURNS
5/16/2023 13:24	5/16/2023 14:21	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,470.0	14,650.0	ROTATE DRILL F/14470' T/14650' (180' @189.4 FPH) ; WOB: 28; RPM: 80; SPP: 4400; DIFF: 900; GPM: 285; TQ: 10.5; FULL RETURNS
5/16/2023 14:21	5/16/2023 14:40	0.33	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,650.0	14,658.0	SLIDE DRILL F/14650' T/14658' (8' @24 FPH) ; GTF: 160°L; WOB: 30; SPP: 3800; DIFF: 350; GPM: 285; FULL RETURNS
5/16/2023 14:40	5/16/2023 15:40	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,658.0	14,838.0	ROTATE DRILL F/14658' T/14838' (180' @180 FPH) ; WOB: 28; RPM: 80; SPP: 4400; DIFF: 900; GPM: 285; TQ: 10.5; FULL RETURNS
5/16/2023 15:40	5/16/2023 16:01	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,838.0	14,850.0	SLIDE DRILL F/14838' T/14850' (12' @34.2 FPH) ; GTF: 30°L; WOB: 30; SPP: 3800; DIFF: 350; GPM: 285; FULL RETURNS
5/16/2023 16:01	5/16/2023 20:15	4.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,850.0	15,686.0	ROTATE DRILL F/14850' T/15686' (836' @197.4 FPH) ; WOB: 28; RPM: 80; SPP: 4400; DIFF: 900; GPM: 285; TQ: 10.5; FULL RETURNS
5/16/2023 20:15	5/16/2023 20:40	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,686.0	15,701.0	SLIDE DRILL F/15686' T/15701' (15' @35.9 FPH) ; GTF: 90°R; WOB: 28; SPP: 3800; DIFF: 300; GPM: 285; FULL RETURNS
5/16/2023 20:40	5/17/2023 02:51	6.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,701.0	16,910.0	ROTATE DRILL F/15701' T/16910' (1209' @196 FPH) ; WOB: 29; RPM: 80; SPP: 3800; DIFF: 900; GPM: 285; TQ: 12; FULL RETURNS
5/17/2023 02:51	5/17/2023 03:36	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,910.0	16,930.0	SLIDE DRILL F/16910' T/16930' (20' @26.6 FPH) ; GTF: 90°R; WOB: 29; SPP: 4000; DIFF: 250; GPM: 285; FULL RETURNS
5/17/2023 03:36	5/17/2023 05:00	1.41	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,930.0	17,193.0	ROTATE DRILL F/16930' T/17193' (263' @185.6 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 12; FULL RETURNS
5/17/2023 05:00	5/17/2023 05:45	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,193.0	17,215.0	SLIDE DRILL F/17193' T/17215' (22' @29.3 FPH) ; GTF: 100°R; WOB: 29; SPP: 4000; DIFF: 250; GPM: 285; FULL RETURNS
5/17/2023 05:45	5/17/2023 06:10	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,215.0	17,287.0	ROTATE DRILL F/17215' T/17287' (72' @172.8 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 12; FULL RETURNS
5/17/2023 06:10	5/17/2023 06:51	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,287.0	17,302.0	SLIDE DRILL F/17287' T/17302' (15' @21.9 FPH) ; GTF: 120°R; WOB: 29; SPP: 4000; DIFF: 250; GPM: 285; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/17/2023 06:51	5/17/2023 07:40	0.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,302.0	17,475.0	ROTATE DRILL F/17302' T/17475' (173' @211.8 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 12; FULL RETURNS
5/17/2023 07:40	5/17/2023 07:58	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,475.0	17,485.0	SLIDE DRILL F/17475' T/17485' (10' @33.3 FPH) ; GTF: 180°R; WOB: 29; SPP: 4000; DIFF: 250; GPM: 285; FULL RETURNS
5/17/2023 07:58	5/17/2023 08:41	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,610.0	17,610.0	ROTATE DRILL F/17485' T/17610' (125' @174.4 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 12; FULL RETURNS
5/17/2023 08:41	5/17/2023 09:12	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,622.0	17,622.0	SLIDE DRILL F/17610' T/17622' (12' @23.2 FPH) ; GTF: 30°R; WOB: 29; SPP: 4000; DIFF: 250; GPM: 285; FULL RETURNS
5/17/2023 09:12	5/17/2023 11:40	2.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,622.0	18,041.0	ROTATE DRILL F/17622' T/18041' (419' @169.8 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 13; FULL RETURNS
5/17/2023 11:40	5/17/2023 12:45	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,841.0	18,059.0	SLIDE DRILL F/18041' T/18059' (18' @16.6 FPH) ; GTF: 90°R; WOB: 29; SPP: 4000; DIFF: 150; GPM: 285; FULL RETURNS
5/17/2023 12:45	5/17/2023 14:55	2.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,059.0	18,418.0	ROTATE DRILL F/18059' T/18418' (359' @165.6 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 13; FULL RETURNS
5/17/2023 14:55	5/17/2023 15:25	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	18,418.0	18,418.0	RIG SERVICE
5/17/2023 15:25	5/17/2023 15:51	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,418.0	18,512.0	ROTATE DRILL F/18418' T/18512' (94' @225.5 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 13; FULL RETURNS
5/17/2023 15:51	5/17/2023 16:28	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,512.0	18,527.0	SLIDE DRILL F/18512' T/18527' (15' @23.6 FPH) ; GTF: 180°R; WOB: 29; SPP: 4000; DIFF: 150; GPM: 285; FULL RETURNS
5/17/2023 16:28	5/17/2023 18:55	2.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,527.0	18,920.0	ROTATE DRILL F/18527' T/18920' (393' @160.4 FPH) ; WOB: 29; RPM: 80; SPP: 4000; DIFF: 900; GPM: 285; TQ: 13; FULL RETURNS
5/17/2023 18:55	5/17/2023 19:40	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,920.0	18,940.0	SLIDE DRILL F/18920' T/18940' (20' @26.6 FPH) ; GTF: 120°R; WOB: 29; SPP: 4200; DIFF: 200; GPM: 285; FULL RETURNS
5/17/2023 19:40	5/17/2023 21:50	2.16	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,940.0	19,268.0	ROTATE DRILL F/18940' T/19268' (328' @151.3 FPH) ; WOB: 29; RPM: 80; SPP: 4200; DIFF: 900; GPM: 285; TQ: 15; FULL RETURNS WELL TD @ 19268' ON 5-17-23 @ 21:50 HRS
5/17/2023 21:50	5/18/2023 04:00	6.16	Production, Casing	Circulate	CIRC	PT	19,268.0	19,268.0	CIRC HOLE CLEAN WHILE WORKING PIPE UP/DOWN 150 FPM & PUMP 300 GPM, RPM - 85. ALL WHILE PUMPING LCM SWEEPS EVERY 5000 STROKES. PUMP SLUG.
5/18/2023 04:00	5/18/2023 05:00	1.00	Production, Casing	Tripping	TRIP	PT	19,268.0	19,268.0	PULL 10 STANDS, FLOW CHECK - WELL STATIC. CONTINUE PULLING OUT OF HOLE.
5/18/2023 05:00	5/18/2023 15:30	10.50	Production, Casing	Tripping	TRIP	PT	19,268.0	19,268.0	POOH RACKING BACK 150 STANDS OF DP & HWDP LAYING DOWN 54 STANDS
5/18/2023 15:30	5/18/2023 16:45	1.25	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,268.0	19,268.0	LAYDOWN BHA & CLEAN RIG FLOOR. BIT GRADE (1-1) MOTOR GOOD.
5/18/2023 16:45	5/18/2023 17:30	0.75	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,268.0	19,268.0	PJSM. RIG UP CASING CREW & TORQUE TURN.
5/18/2023 17:30	5/19/2023 03:30	10.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,268.0	19,268.0	PICK UP 2 PUP JOINT SHOE TRACK WITH WET SUB. RAN 283 JTS 4.5" VARN 13.5 # VA-XP-P110 LINER TO 11,589'.
5/19/2023 03:30	5/19/2023 04:30	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,268.0	19,268.0	PU LINER HANGER & RIG DOWN CASING CREW. INSTALL ROTATING HEAD.
5/19/2023 04:30	5/19/2023 05:00	0.50	Production, Casing	Tripping	TRIP	PT	19,268.0	19,268.0	TRIP IN HOLE WITH LINER ON 4" DP.
5/19/2023 05:00	5/19/2023 09:00	4.00	Production, Casing	Tripping	TRIP	PT		19,268.0	TIH LINER W/ DP T/ 19,268' NO LOSSES, SPACED OUT.
5/19/2023 09:00	5/19/2023 11:18	2.30	Production, Casing	Circulate	CIRC	PT	19,494.0	19,268.0	PUMPED 38 BBLS 2,800 PSI T/ RUPTURE AIR LOCK. FILLED VOID WITH 111 BBLS OF 10 PPG MUD. ESTABLISHED CIRC. INITIAL PRESSURE 1,450 PSI @ 4 BPM. FINAL PRESSURE 1,350 PSI @ 4 BPM. MAX GAS 3,500 UNITS. NO LOSSES. HELD PJSM W/ HES. PICKED UP CMT HEAD.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/19/2023 11:18	5/19/2023 12:13	0.92	Production, Casing	Circulate	CIRC	PT	19,494.0	19,268.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 1.5 BPM / 1,030 PSI. (P/U: 220K, NEUTRAL: 145K). BALL ON SEAT AFTER 42.4 BBLS PUMPED. PRESSURED TO 2,614 PSI. SET 75K DOWN. PRESSURED TO 4,076 PSI, EXTRUDED BALL SEAT. DROPPED 1.563" RELEASE BALL. PUMPED DOWN @ 1.5 BPM 675 PSI. BALL ON SEAT AFTER 35.6 BBLS PUMPED. PRESSURED TO 2,380 PSI EXTRUDED BALL. P/U CHECKED RELEASE 182K FREE WEIGHT. S/O TO 140K. TOPS OF FS @ 19,265', FC @ 19,254', LANDING/WET SUB @ 19,239, MARKER JOINT @ 19,097', AIRLOCK @ 10,916', MARKER JOINT @ 7,962', LINER TOP @ 7,630' OVERLAP OF 330'.
5/19/2023 12:13	5/19/2023 15:25	3.20	Production, Casing	Primary Cementing	PRIMCEM	PT	19,494.0	19,268.0	R/U HES. TESTED LINES TO 8,500 PSI. PUMPED 80 BBLS 12 PPG TUNED SPACER, 830 SKS (234 BBLS) / 14.8 PPG / 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 130 BBLS FW LATCHED PLUG @ 74 BBLS, 1,630 PSI INCREASE, 20 BBLS 12 PPG TUNED SPACER & 53 BBLS 10 PPG MUD @ 4 BPM. FINAL RATE 1.5 BPM WITH 2,600 PSI. BUMPED PLUG WITH 3,100 PSI @ 14:10 HRS 5/19/23. SHEARED WET SHOE 2,940 PSI, PUMPED 5 BBLS OVER. CHECK FLOATS. BLEED BACK 1 BBLS. NO LOSSES DURING CMT OPS.
5/19/2023 15:25	5/19/2023 16:12	0.78	Production, Casing	Circulate	CIRC	PT	19,494.0	19,268.0	PICK UP 13', SLACKED OFF FROM 182K TO 70K & SET PACKER. PU TO 15' (180K NEUTRAL WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER 20 BBLS CMT TO SURFACE.
5/19/2023 16:12	5/19/2023 16:25	0.22	Production, Casing	Test Casing	TESTCAS	PT	19,494.0	19,268.0	STUNG BACK INTO HANGER & TEST LINER TOP TO 1,500 PSI FOR 10 MIN. GOOD TEST. BLEED OFF PRESSURE. PICKED UP OUT OF LINER.
5/19/2023 16:25	5/19/2023 17:25	1.00	Production, Casing	Other Activities	OTHER	PT	19,494.0	19,268.0	DISPLACED HOLE WITH FRESH WATER. FC, WELL STATIC. RD HES & BAKER CEMENT HEAD.
5/19/2023 17:25	5/20/2023 05:00	11.58	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,494.0	19,268.0	LDDP W/ RUNNING TOOL, 100% RECOVERED. TIH RACKED BACK DP AND LD THE SAME.
5/20/2023 05:00	5/20/2023 11:00	6.00	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,268.0	19,268.0	FINISHED TIH & LD DRILL PIPE. FILLED HOLE W/ FRESH WTR.
5/20/2023 11:00	5/20/2023 14:00	3.00	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT		19,268.0	PJSM. RD FLOW LINE. REMOVED ROTATING HEAD. ND BOPE & PLACE ON BOP WRANGLER. ND CACTUS B SECTION (SENT IN T/ CACTUS FOR INSPECTION & MAINTENANCE). INSTALLED NIGHT CAP. SWI. RIG RELEASED @ 2:00 PM MST 5-20-23.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 5-31-32-C4-5H			API/UWI 4301354453		County DUCHESNE	State/Province Utah
Job Category Completion		Primary Job Type Completion			Start Date 6/24/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 05:00	6/24/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight
6/24/2024 07:00	6/24/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.
6/24/2024 07:30	6/24/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.
6/24/2024 15:30	6/24/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR. MIRU MFP for casing test.
6/24/2024 16:00	6/24/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.
6/24/2024 18:00	6/24/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool
6/24/2024 18:45	6/24/2024 19:15	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure Ductheads & location.
6/24/2024 19:15	6/25/2024 05:00	9.75		Inactive	INACTIVE				SDFN
6/25/2024 05:00	6/25/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight
6/25/2024 06:30	6/25/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel
6/25/2024 07:00	6/25/2024 07:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.
6/25/2024 07:15	6/25/2024 09:30	2.25	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 10 bpm. Break @ 10,600 psi for 175 bbls. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 2,400 psi.Pump 20 bbls through wellhead stack, Shut down for 35 min & let ball fall.Pump ball down 10 bpm @ 7,200 psi w/ 275 bbls until ball placed on seat. Max Rate: 12 bpm Max Psi: 11,200 psi Ttl bbls. 470
6/25/2024 09:30	6/25/2024 10:00	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..
6/25/2024 10:00	6/25/2024 10:15	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.
6/25/2024 10:15	6/25/2024 20:00	9.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 20:00	6/26/2024 05:00	9.00		Inactive	INACTIVE				SDFN
6/26/2024 05:00	6/26/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors
6/26/2024 06:30	6/26/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered over MIRU ops.
6/26/2024 07:00	6/26/2024 17:30	10.50	Toe Prep, <code2>	Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k frac valves & zippers.
6/26/2024 17:30	6/27/2024 05:00	11.50		Inactive	INACTIVE				SDFN. Waiting on logistics of iron for zippers to location.
6/27/2024 05:00	6/27/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors to arrive.
6/27/2024 06:30	6/27/2024 07:15	0.75	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting / day tower over completion ops.
6/27/2024 07:15	6/28/2024 05:00	21.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Cont. N/U frac stacks & zippers. MIRU Solaris silos. H2O-xfer spot & MIRU to tanks & lay suction manifolds w/ boost pump. F/B MIRU w/ 2' 15k iron to open top F/B tanks. Pumpdown spotted & rigged in.
6/28/2024 05:00	6/28/2024 06:00	1.00		Inactive	INACTIVE				Waiting on daylight
6/28/2024 06:00	6/28/2024 06:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day tower over completion ops
6/28/2024 06:30	6/28/2024 07:15	0.75	Toe Prep, <code2>	Pressure	PTST				Test frac stack & zippers to 12.5k. Test Good bleed press. to 0 psi.
6/28/2024 07:15	6/28/2024 22:00	14.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Install grease system on all valves on frac stacks & zippers. Cont. w/ H2O-xfer to pad w/ production & fresh lines. Miru TWG for first shoots. MIRU Scout alpha mono-line.
6/28/2024 22:00	6/29/2024 05:00	7.00	Toe Prep, <code2>	Other	OTH				SDFN
6/29/2024 05:00	6/29/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day & night tower over completion day ops.
6/29/2024 05:30	6/29/2024 09:00	3.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.
6/29/2024 09:00	6/29/2024 15:00	6.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/29/2024 15:00	6/29/2024 15:45	0.75	Toe Prep, <code2>	Other	OTH				Performed acid wash/ injection test. Rate - 14 bpm Max PSI - 9,750 Acid Pumped - 1500 gal Total bbl - 573
6/29/2024 15:45	6/30/2024 05:00	13.25	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.
6/30/2024 05:00	7/1/2024 05:00	24.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/1/2024 05:00	7/1/2024 11:30	6.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/1/2024 11:30	7/1/2024 12:45	1.25	Toe Prep, <code2>	Frac. Job	FRAC				Toe Stage/Wet shoe OWP: 811 psi 1500 gal 15% HCl Avg RT - 45 bpm / Max RT- 60 bpm Avg psi - 8,896 / Max psi - 13,200 psi Clean total - 2,813 bbl Slurry total - 2,838 bbl Total sand - 22,959 lbs F.G. N/A
7/1/2024 12:45	7/2/2024 05:00	16.25	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/2/2024 05:00	7/2/2024 13:45	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/2/2024 13:45	7/2/2024 16:45	3.00	Frac, <code2>	Perforating	PFRT				Stage: 1 Open Well: 2,005 psi Plug Depth: 19,218" MD Plug type: Royal composite Perf Depths: 18,999' (Top) 19,208' (Bottom) Total Fluid: 802 bbl Max Rate: 18 Max psi: 7,250
7/2/2024 16:45	7/3/2024 05:00	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/3/2024 05:00	7/4/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 05:00	7/4/2024 17:45	12.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 17:45	7/4/2024 19:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 2,290 psi Avg RT - 61 bpm / Max RT- 86 bpm Avg psi - 10,181 / Max psi - 11,784 psi Clean total - 8,814 bbl Slurry total - 8,937 bbl Total sand - 114,405 lbs F.G. 0.98
7/4/2024 19:45	7/4/2024 23:30	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/4/2024 23:30	7/5/2024 03:15	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 1 2nd try. OW: 2,975 psi Avg RT - 63 bpm / Max RT- 86 bpm Avg psi - 9,629 / Max psi - 11,883 psi Clean total - 21,795 bbl Slurry total - 22,468 bbl Total sand - 624,966 lbs F.G. 0.89 Combined with first attempt
7/5/2024 03:15	7/5/2024 05:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 3,458 psi Plug Depth: 18,986' MD Plug type: Innovex disolvable Perf Depths: 18,762' (Top) 18,971' (Bottom) Total Fluid: 605 bbl Max Rate: 18 Max psi: 6,900
7/5/2024 05:00	7/5/2024 11:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/5/2024 11:00	7/5/2024 13:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,951 psi Avg RT - 86 bpm / Max RT- 90 bpm Avg psi - 10,595 / Max psi - 11,544 psi Clean total - 10,163 bbl Slurry total - 10,812 bbl Total sand - 602,697 lbs F.G. 0.98
7/5/2024 13:30	7/5/2024 15:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 3,452 psi Plug Depth: 18,748' MD Plug type: Innovex disolvable Perf Depths: 18,525' (Top) 18,731' (Bottom) Total Fluid: 476 bbl Max Rate: 18 Max psi: 6,100
7/5/2024 15:30	7/5/2024 23:30	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/5/2024 23:30	7/6/2024 02:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,833 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,687 / Max psi - 11,547 psi Clean total - 10,062 bbl Slurry total - 10,710 bbl Total sand - 602,482 lbs F.G. 1.0
7/6/2024 02:15	7/6/2024 03:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 03:00	7/6/2024 05:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,250 psi Plug Depth: 18,511' MD Plug type: KLX disolvable Perf Depths: 18,289' (Top) 18,495' (Bottom) Total Fluid: 488 bbl Max Rate: 18 Max psi: 7,630
7/6/2024 05:00	7/6/2024 12:45	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/6/2024 12:45	7/6/2024 14:30	1.75	Frac, <code2>	Nipple Up	NU				Audit to check high press. connections on mono-line & restraints. Checked frac stacks & zippers.
7/6/2024 14:30	7/6/2024 17:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 2,961 psi Avg RT - 90.8 bpm / Max RT- 91.2 bpm Avg psi - 10,310 / Max psi - 11,216 psi Clean total - 10,081 bbl Slurry total - 10,729 bbl Total sand - 602,357 lbs F.G. 1.01
7/6/2024 17:00	7/6/2024 19:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3040 psi Plug Depth: 18,274' MD Plug type: KLX disolvable Perf Depths: 18,051' (Top) 18,259' (Bottom) Total Fluid: 432 bbl Max Rate: 18 Max psi: 6,350
7/6/2024 19:00	7/7/2024 02:30	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/7/2024 02:30	7/7/2024 05:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 2,856 psi Avg RT - 89.4 bpm / Max RT- 91.6 bpm Avg psi - 10,178 / Max psi - 11,690 psi Clean total - 10,190 bbl Slurry total - 10,839 bbl Total sand - 602,579 lbs F.G. .97
7/7/2024 05:00	7/7/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 3,650 psi Plug Depth: 18,037' MD Plug type: Royal Composite Perf Depths: 17,813' (Top) 18,022' (Bottom) Total Fluid: 445 bbl Max Rate: 18 bpm Max psi: 6,300
7/7/2024 07:00	7/7/2024 18:15	11.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/7/2024 18:15	7/7/2024 21:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 6A OW: 3,094 psi while displacing acid preesure begin to increase till reach 11,700 psi @ 39 bpm begin dropping rate and level out @ 11,550 psi started .25 ppg sand quickly cut sand due to pressure begin to increase drop to 27 bpm @ 11,600 psi displaced (500lbs) of .25 ppg sand no pressure break after sand hit bottom set up and pumped a second pill of acid (1500gal) 15% acid with no success of gaining over 26 bpm 11.650 psi step down rate: 27 bpm-11,500 psi 20 bpm-10,850 psi 15 bpm-9,700 psi 10 bpm-7,338 psi SIP-4,779 psi Call was made to management and orders were to pump another pill of acid (1500gal) to help with pressure and RIH with WL with 4 guns 2SPF PD into existing perfs on stg 6 and shoot equally and try to frac stg 6 per design.
7/7/2024 21:15	7/7/2024 23:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6B Open Well: 4,000 psi Perf Depths: 17,829' (Top) 17,919' (Bottom) Total Fluid: 559 bbl Max Rate: 18 bpm Max psi: 7,400 New perfs added to existing perfs on stg #6 17,829'-17,830'----2SPF 17,859'-17,860'----2SPF 17,889'-17,890'----2SPF 17,919'-17920'---2SPF
7/7/2024 23:15	7/8/2024 05:00	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/8/2024 05:00	7/8/2024 05:15	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/8/2024 05:15	7/8/2024 09:00	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 2,961 psi Avg RT - 63.1 bpm / Max RT- 95.9 bpm Avg psi - 10,484 / Max psi - 11,990 psi Clean total - 16,012 bbl Slurry total - 16,661 bbl Total sand - 602,388 lbs F.G. 1.03
7/8/2024 09:00	7/8/2024 10:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,642 psi Plug Depth: 17,803' MD Plug type: Royal Composite Perf Depths: 17,576' (Top) 17,785' (Bottom) Total Fluid: 233 bbl Max Rate: 18 Max psi: 5,800
7/8/2024 10:45	7/8/2024 11:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/8/2024 11:30	7/8/2024 12:00	0.50	Frac, <code2>	Non-Productive Time	NPT				Pump Maint.
7/8/2024 12:00	7/8/2024 14:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 3,415 psi Avg RT - 78.1 bpm / Max RT- 96.4 bpm Avg psi - 10,450/ Max psi - 11,367 psi Clean total - 10,570 bbl Slurry total - 11,219 bbl Total sand - 602,508 lbs F.G. .99
7/8/2024 14:15	7/8/2024 16:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 3,420 psi Plug Depth: 17,562 MD Plug type: Royal Composite Perf Depths: 17,339' (Top) 17,546' (Bottom) Total Fluid: 382 bbl Max Rate: 18 Max psi: 6,300
7/8/2024 16:00	7/9/2024 01:30	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 01:30	7/9/2024 04:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 3,380 psi Avg RT - 79.3 bpm / Max RT- 90.9 bpm Avg psi - 10,639/ Max psi - 11,979 psi Clean total - 10,978 bbl Slurry total - 11,626 bbl Total sand - 602,383 lbs F.G. .98
7/9/2024 04:30	7/9/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				Stage 9 Perfing at time of report
7/9/2024 05:00	7/9/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,570 psi Plug Depth: 17,325' MD Plug type: Royal Composite Perf Depths: 17,105' (Top) 17,310' (Bottom) Total Fluid: 461 bbl Max Rate: 18 bpm Max psi: 8,000
7/9/2024 06:00	7/9/2024 16:30	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 16:30	7/9/2024 19:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 3,233 psi Avg RT - 75 bpm / Max RT- 88 bpm Avg psi - 10,377 Max psi - 11,700 psi Clean total - 10,148 bbl Slurry total - 10,797 bbl Total sand - 602,563 lbs F.G. 0.96
7/9/2024 19:30	7/9/2024 21:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,230 psi Plug Depth: 17,088' MD Plug type: Royal Composite Perf Depths: 16,856' (Top) 17,072' (Bottom) Total Fluid: 415 bbl Max Rate: 18 bpm Max psi: 5,500
7/9/2024 21:30	7/10/2024 05:00	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 05:00	7/10/2024 08:30	3.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 08:30	7/10/2024 12:00	3.50	Frac, <code2>	Nipple Up	NU				Re-torque mono-line & check restraints
7/10/2024 12:00	7/10/2024 15:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 2,990 psi Avg RT - 74.9 bpm / Max RT- 85.3 bpm Avg psi - 9.964 Max psi - 11,963 psi Clean total - 10,088 bbl Slurry total - 10,737 bbl Total sand - 602,399 lbs F.G. .96



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/10/2024 15:00	7/10/2024 16:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,580 psi Plug Depth: 16,851' MD Plug type: Royal Composite Perf Depths: 16,627' (Top) 16,836' (Bottom) Total Fluid: 383 bbl Max Rate: 18 bpm Max psi: 6,500
7/10/2024 16:45	7/11/2024 03:15	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 03:15	7/11/2024 05:00	1.75	Frac, <code2>	Frac. Job	FRAC				Frac stage 11
7/11/2024 05:00	7/11/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 3,659 psi Avg RT - 71 bpm / Max RT- 92 bpm Avg psi - 10,933 / Max psi - 11,924 psi Clean total - 10,614 bbl Slurry total - 11,239 bbl Total sand - 602,510 lbs F.G. 0.97
7/11/2024 06:30	7/11/2024 08:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 3,645 psi Plug Depth: 16,614' MD Plug type: Royal Composite Perf Depths: 16,390' (Top) 16,599' (Bottom) Total Fluid: 391 bbl Max Rate: 18 bpm Max psi: 6,900
7/11/2024 08:15	7/11/2024 17:00	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 17:00	7/11/2024 20:15	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 3,045 psi Avg RT - 65 bpm / Max RT- 85 bpm Avg psi - 11,034 / Max psi - 11,937 psi Clean total - 10,224 bbl Slurry total - 10,873 bbl Total sand - 602,945 lbs F.G. 1.02
7/11/2024 20:15	7/11/2024 22:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 3,574 psi Plug Depth: 16,376' MD Plug type: Royal Composite Perf Depths: 16,153' (Top) 16,361' (Bottom) Total Fluid:231 bbl Max Rate: 18 bpm Max psi: 5,900
7/11/2024 22:15	7/12/2024 05:00	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 05:00	7/12/2024 08:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 08:00	7/12/2024 10:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 2,856 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 10,900 / Max psi - 11,782 psi Clean total - 9,853 bbl Slurry total - 10,502 bbl Total sand - 602,806 lbs F.G. 1.02
7/12/2024 10:00	7/12/2024 12:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 3,508 psi Plug Depth: 16,139' MD Plug type: Royal Composite Perf Depths: 15,918' (Top) 16,124' (Bottom) Total Fluid:309 bbl Max Rate: 18 bpm Max psi: 6,500
7/12/2024 12:00	7/12/2024 20:45	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 20:45	7/12/2024 23:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 3,100 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,538 / Max psi - 11,683 psi Clean total - 10,037 bbl Slurry total - 10,685 bbl Total sand - 602,201 lbs F.G. 1.01
7/12/2024 23:15	7/13/2024 01:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 3,638 psi Plug Depth: 15,902' MD Plug type: Royal Composite Perf Depths: 15,679' (Top) 15,887' (Bottom) Total Fluid: 345 bbl Max Rate: 18 bpm Max psi: 6,450 psi
7/13/2024 01:00	7/13/2024 05:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 05:00	7/13/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/13/2024 10:30	7/13/2024 12:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 3,179 psi Avg RT - 80 bpm / Max RT- 91 bpm Avg psi - 10,543 / Max psi - 11,944 psi Clean total - 10,090 bbl Slurry total - 10,715 bbl Total sand - 602,688 lbs F.G 1.02
7/13/2024 12:45	7/13/2024 14:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,610 psi Plug Depth: 15,665' MD Plug type: Royal Composite Perf Depths: 15,441' (Top) 15,650' (Bottom) Total Fluid: 342 bbl Max Rate: 18 bpm Max psi: 6,030 psi
7/13/2024 14:30	7/14/2024 02:30	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 02:30	7/14/2024 05:00	2.50	Frac, <code2>	Frac. Job	FRAC				Frac Stg 16 @ Report time
7/14/2024 05:00	7/14/2024 05:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 2,920 psi Avg RT - 80 bpm / Max RT- 85 bpm Avg psi - 10,000 / Max psi - 11,896 psi Clean total - 9,812 bbl Slurry total - 10,461 bbl Total sand - 602,654 lbs F.G .99
7/14/2024 05:30	7/14/2024 07:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,445 psi Plug Depth: 15,424' MD Plug type: Royal Composite Perf Depths: 15,204' (Top) 15,413' (Bottom) Total Fluid: 286 bbl Max Rate: 18 bpm Max psi: 6,475 psi
7/14/2024 07:30	7/14/2024 18:15	10.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 18:15	7/14/2024 20:00	1.75	Frac, <code2>	Weather Delay	WDL				Lightning
7/14/2024 20:00	7/14/2024 22:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 3,034 psi Avg RT - 79 bpm / Max RT- 90 bpm Avg psi - 10,475 / Max psi - 11,987 psi Clean total - 10,599 bbl Slurry total - 11,249 bbl Total sand - 602,720 lbs F.G. 1.0
7/14/2024 22:15	7/15/2024 00:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 3,673 psi Plug Depth: 15,190' MD Plug type: Royal Composite Perf Depths: 14,967' (Top) 15,176' (Bottom) Total Fluid: 324 bbl Max Rate: 18 bpm Max psi: 8,400 psi
7/15/2024 00:00	7/15/2024 05:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 05:00	7/15/2024 22:45	17.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 22:45	7/16/2024 01:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 2,910 psi Avg RT - 83 bpm / Max RT- 90 bpm Avg psi - 10,553 / Max psi - 11,923 psi Clean total - 9,878 bbl Slurry total - 10,527 bbl Total sand - 602,465 lbs F.G. 1.00
7/16/2024 01:15	7/16/2024 03:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 3,250 psi Plug Depth: 14,953' MD Plug type: Royal Composite Perf Depths: 14,729' (Top) 14,939' (Bottom) Total Fluid: 282 bbl Max Rate: 18 bpm Max psi: 6,300 psi
7/16/2024 03:15	7/16/2024 05:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 05:00	7/16/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 10:30	7/16/2024 13:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 3,131 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,290 / Max psi - 11,533 psi Clean total - 10,219 bbl Slurry total - 10,869 bbl Total sand -603,278 lbs F.G. 1.03
7/16/2024 13:00	7/16/2024 14:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/16/2024 14:30	7/16/2024 16:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 3,000 psi Plug Depth: 14,716' MD Plug type: Royal Composite Perf Depths: 14,493' (Top) 14,701' (Bottom) Total Fluid: 370 bbl Max Rate: 18 bpm Max psi: 6,500 psi
7/16/2024 16:00	7/17/2024 00:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 00:00	7/17/2024 02:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 3,090 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 10,228 / Max psi - 11,691 psi Clean total - 10,001 bbl Slurry total - 10,650 bbl Total sand - 602,701 lbs F.G. 0.98
7/17/2024 02:30	7/17/2024 04:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 3,750 psi Plug Depth: 14,479' MD Plug type: Royal Composite Perf Depths: 14,255' (Top) 14,464' (Bottom) Total Fluid: 220 bbl Max Rate: 18 bpm Max psi: 5,300 psi
7/17/2024 04:00	7/17/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 05:00	7/17/2024 13:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 13:30	7/17/2024 16:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 3,222 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,328 / Max psi - 11,613 psi Clean total - 10,094 bbl Slurry total - 10,718 bbl Total sand - 601,306 lbs F.G. 1.04
7/17/2024 16:00	7/17/2024 17:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 3,375 psi Plug Depth: 14,245' MD Plug type: Royal Composite Perf Depths: 14,018' (Top) 14,226' (Bottom) Total Fluid: 156 bbl Max Rate: 12 bpm Max psi: 6800 psi
7/17/2024 17:45	7/18/2024 02:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 02:00	7/18/2024 04:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 2,661 psi Avg RT - 89 bpm / Max RT- 93 bpm Avg psi - 10,207 / Max psi - 11,420 psi Clean total - 9,730 bbl Slurry total - 10,379 bbl Total sand - 602,551 lbs F.G. 1.08
7/18/2024 04:00	7/18/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,750 psi Plug Depth: 14,004' MD Plug type: Royal Composite Perf Depths: 13,781' (Top) 13,989' (Bottom) Total Fluid: 240 bbl Max Rate: 18 bpm Max psi: 6600 psi
7/18/2024 05:00	7/18/2024 13:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 13:30	7/18/2024 15:00	1.50	Frac, <code2>	Weather Delay	WDL				Shut down for lightning in area
7/18/2024 15:00	7/18/2024 17:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 3,172 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,162 / Max psi - 11,632 psi Clean total - 9,771 bbl Slurry total -10,420 bbl Total sand - 602,790 lbs F.G. 1.15
7/18/2024 17:15	7/18/2024 22:00	4.75	Frac, <code2>	Perforating	PFRT				Stage: 24 Could not reach TD. Tools covered in valve grease.
7/18/2024 22:00	7/18/2024 22:30	0.50	Frac, <code2>	Frac. Job	FRAC				Pump high rate flush. Max rate 72 bpm Max psi - 8,850 Total - 740 bbls.
7/18/2024 22:30	7/19/2024 00:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 3,910 psi Plug Depth: 13,767' MD Plug type: Royal Composite Perf Depths: 13,544' (Top) 13,753' (Bottom) Total Fluid: 884 bbl Max Rate: 18 bpm Max psi: 7,070 psi
7/19/2024 00:00	7/19/2024 05:00	5.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/19/2024 05:00	7/19/2024 07:15	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 07:15	7/19/2024 09:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 2,833 psi Avg RT - 78 bpm / Max RT- 91 bpm Avg psi - 10,887 / Max psi - 11,816 psi Clean total - 10,455 bbl Slurry total - 11,080 bbl Total sand - 602,485 lbs F.G. 1.08
7/19/2024 09:45	7/19/2024 21:45	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 21:45	7/19/2024 23:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 2,115 psi Plug Depth: 13,530' MD Plug type: Royal Composite Perf Depths: 13,310' (Top) 13,514' (Bottom) Total Fluid: 245 bbl Max Rate: 18 bpm Max psi: 7,690 psi
7/19/2024 23:00	7/20/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 05:00	7/20/2024 10:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 10:15	7/20/2024 13:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 2,630 psi Pumped 640 bbl,s was shut down to gather water samples from water transfer leak. Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,837 / Max psi - 11,813 psi Clean total - 9,859 bbl Slurry total - 10,507 bbl Total sand - 602,489 lbs F.G. 0.99
7/20/2024 13:15	7/20/2024 14:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,260 psi Plug Depth: 13,293' MD Plug type: Royal Composite Perf Depths: 13,069' (Top) 13,278' (Bottom) Total Fluid: 551 bbl Max Rate: 18 bpm Max psi: 7,200 psi
7/20/2024 14:45	7/21/2024 03:30	12.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 03:30	7/21/2024 05:00	1.50	Frac, <code2>	Frac. Job	FRAC				Pumping Stage 25 at shift change
7/21/2024 05:00	7/21/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 2,615 psi Avg RT - 83 bpm / Max RT- 92 bpm Avg psi - 9,767 / Max psi - 11,271 psi Clean total - 11,012 bbl Slurry total - 11,637 bbl Total sand - 602,483 lbs F.G. 1.03
7/21/2024 06:00	7/21/2024 07:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,670 psi Plug Depth: 13,056' MD Plug type: Royal Composite Perf Depths: 12,832' (Top) 13,041' (Bottom) Total Fluid: 194 bbl Max Rate: 18 bpm Max psi: 7,800 psi
7/21/2024 07:30	7/21/2024 17:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 17:00	7/21/2024 19:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 3,387 psi Avg RT - 74 bpm / Max - 89 bpm Avg psi - 10,108 / Max psi - 11,759 psi Clean total - 10,357 bbl Slurry total - 10,998 bbl Total sand - 595,836 lbs F.G. 1.05
7/21/2024 19:45	7/21/2024 21:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 3,884 psi Plug Depth: 12,820' MD Plug type: Royal Composite Perf Depths: 12,595' (Top) 12,803' (Bottom) Total Fluid: 244 bbl Max Rate: 18 bpm Max psi: 7,050 psi
7/21/2024 21:15	7/22/2024 05:00	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 05:00	7/22/2024 07:15	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 07:15	7/22/2024 10:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 2,620 psi Avg RT - 87 bpm / Max - 91 bpm Avg psi - 10,057 / Max psi - 11,722 psi Clean total - 10,357 bbl Slurry total - 11,005 bbl Total sand - 602,605 lbs F.G. .99



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/22/2024 10:00	7/22/2024 11:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 3,200 psi Plug Depth: 12,581' MD Plug type: Royal Composite Perf Depths: 12,358' (Top) 12,566' (Bottom) Total Fluid: 190 bbl Max Rate: 18 bpm Max psi: 6,700 psi
7/22/2024 11:30	7/23/2024 03:15	15.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 03:15	7/23/2024 05:00	1.75	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 29 at shift change.
7/23/2024 05:00	7/23/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 3,305 psi Avg RT - 83 bpm / Max - 91 bpm Avg psi - 9,667 / Max psi - 11,424 psi Clean total - 10,842 bbl Slurry total - 11,467 bbl Total sand - 602,687 lbs F.G. .96
7/23/2024 06:00	7/23/2024 07:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,560 psi Plug Depth: 12,344' MD Plug type: Royal Composite Perf Depths: 12,121' (Top) 12,331' (Bottom) Total Fluid: 152 bbl Max Rate: 18 bpm Max psi: 7,800 psi
7/23/2024 07:30	7/23/2024 22:30	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 22:30	7/24/2024 02:00	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 2,782 psi Avg RT - 82 bpm / Max - 92 bpm Avg psi - 9,128 / Max psi - 11,537 psi Clean total - 10,459 bbl Slurry total - 11,107 bbl Total sand - 602,372 lbs F.G.1.03
7/24/2024 02:00	7/24/2024 03:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,730 psi Plug Depth: 12,107' MD Plug type: Royal Composite Perf Depths: 11,883' (Top) 12,091' (Bottom) Total Fluid: 152 bbl Max Rate: 18 bpm Max psi: 5,130 psi
7/24/2024 03:30	7/24/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 05:00	7/24/2024 13:30	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 13:30	7/24/2024 17:45	4.25	Frac, <code2>	Non-Productive Time	NPT				Water transfer replacing layflat from pit.
7/24/2024 17:45	7/24/2024 20:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2545 psi Avg RT - 82 bpm / Max - 89 bpm Avg psi - 8,851 / Max psi - 9,933 psi Clean total - 10,617 bbl Slurry total - 11,266 bbl Total sand - 602,265 lbs F.G. 1.01
7/24/2024 20:15	7/24/2024 21:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3570 psi Plug Depth: 11,870' MD Plug type: Royal Composite Perf Depths: 11,646' (Top) 11,855' (Bottom) Total Fluid: 125 bbl Max Rate: 18 bpm Max psi: 5,000 psi
7/24/2024 21:30	7/25/2024 05:00	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 05:00	7/25/2024 08:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 08:15	7/25/2024 10:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,701 psi Avg RT - 80 bpm / Max - 91 bpm Avg psi - 9,659 / Max psi - 11,911 psi Clean total - 10,737 bbl Slurry total - 11,362 bbl Total sand - 602,681 lbs F.G. 0.96
7/25/2024 10:45	7/25/2024 12:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 33 Unable to pump down due to high pressure.
7/25/2024 12:30	7/25/2024 13:30	1.00	Frac, <code2>	Other	OTH				Pump High rate flush w/ 1,500 gal acid OW: 2,850 psi Max Rate: Max PSI: Total bbl:



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/25/2024 13:30	7/25/2024 14:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 3,270psi Plug Depth: 11,629' MD Plug type: Royal Composite Perf Depths: 11,409' (Top) 11,618' (Bottom) Total Fluid: 242 bbl Max Rate: 18 bpm Max psi: 8,100 psi
7/25/2024 14:45	7/26/2024 03:30	12.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 03:30	7/26/2024 05:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stim stg 33 @ time of report
7/26/2024 05:00	7/26/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,850 psi Avg RT - 75 bpm / Max - 91 bpm Avg psi - 9,297 / Max psi - 11,788 psi Clean total - 11,573 bbl Slurry total - 12,223 bbl Total sand - 603,693 lbs F.G. 1.00
7/26/2024 06:15	7/26/2024 07:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 3,400 psi Plug Depth: 11,395' MD Plug type: Royal Composite Perf Depths: 11,172' (Top) 11,380' (Bottom) Total Fluid: 414 bbl Max Rate: 12 bpm Max psi: 8,200 psi
7/26/2024 07:30	7/26/2024 19:45	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 19:45	7/26/2024 22:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,730 psi Avg RT - 76 bpm / Max - 84 bpm Avg psi - 9,240 / Max psi - 11,028 psi Clean total - 10,666 bbl Slurry total - 11,314 bbl Total sand - 602,413 lbs F.G. 1.20 Due to pump issues we did not achieve max rate.
7/26/2024 22:30	7/26/2024 23:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,635 psi Plug Depth: 11,158' MD Plug type: Royal Composite Perf Depths: 10.923' (Top) 11,143' (Bottom) Total Fluid: 157 bbl Max Rate: 18 bpm Max psi: 8,200 psi
7/26/2024 23:45	7/27/2024 05:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 05:00	7/27/2024 10:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 10:45	7/27/2024 12:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2.970 psi Avg RT - 75 bpm / Max - 85 bpm Avg psi - 9,038 / Max psi - 11,401 psi Clean total - 7,925 bbl Slurry total - 8,293 bbl Total sand - 344,223 lbs Went to flush on 2 ppg due lightning due to Calfrac SOP. Well was flushed w/ 200 bbl over.
7/27/2024 12:45	7/27/2024 13:30	0.75	Frac, <code2>	Weather Delay	WDL				Shutdown & wait for lightning storm to pass.
7/27/2024 13:30	7/27/2024 16:00	2.50	Frac, <code2>	Downtime	DTIM				Water transfer repair leak on lay flat line.
7/27/2024 16:00	7/27/2024 17:00	1.00	Frac, <code2>	Weather Delay	WDL				Shutdown & wait for lightning storm to pass.
7/27/2024 17:00	7/27/2024 18:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2,970 psi Avg RT - 72 bpm / Max - 82 bpm Avg psi - 9,448 / Max psi - 11,401 psi Clean total - 13,115 bbl Slurry total - 13,763 bbl Total sand - 602,505 lbs F.G. 1.07
7/27/2024 18:30	7/27/2024 19:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,762 psi Plug Depth: 10,921' MD Plug type: Royal Composite Perf Depths: 10,697' (Top) 10,906' (Bottom) Total Fluid: 158 bbl Max Rate: 18 bpm Max psi: 7,160 psi
7/27/2024 19:45	7/28/2024 04:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 04:00	7/28/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 36



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/28/2024 05:00	7/28/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,578 psi Avg RT - 79.4 bpm / Max RT- 92.6 bpm Avg psi - 9,426 / Max psi - 12,030 psi Clean total - 10,521 bbl Slurry total - 11,169 bbl Total sand - 601,890 lbs F.G. 0.97
7/28/2024 06:30	7/28/2024 07:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,248 psi Plug Depth: 10,684' MD Plug type: Royal Composite Perf Depths: 10,460' (Top) 10,669' (Bottom) Total Fluid: 90 bbl Max Rate: 15 bpm Max psi: 6,300 psi
7/28/2024 07:30	7/28/2024 16:30	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/28/2024 16:30	7/28/2024 19:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,960 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 9,153 / Max psi - 10,180 psi Clean total - 10,339 bbl Slurry total - 10,988 bbl Total sand - 602,746 lbs F.G. 1.06
7/28/2024 19:00	7/28/2024 20:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,460 psi Plug Depth: 10,449' MD Plug type: Royal Composite Perf Depths: 10,223' (Top) 10,432' (Bottom) Total Fluid: 91 bbl Max Rate: 18 bpm Max psi: 6,300 psi
7/28/2024 20:00	7/29/2024 01:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 01:15	7/29/2024 04:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,970 psi Avg RT - 82 bpm / Max RT- 91 bpm Avg psi - 9,393 / Max psi - 11,660 psi Clean total - 10,341 bbl Slurry total - 10,989 bbl Total sand - 602,684 lbs F.G. 1.03
7/29/2024 04:00	7/29/2024 05:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,310 psi Plug Depth: 10,209' MD Plug type: Royal Composite Perf Depths: 9,986' (Top) 10,194' (Bottom) Total Fluid: 87 bbl Max Rate: 18 bpm Max psi: 5,200 psi
7/29/2024 05:00	7/29/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 09:00	7/29/2024 11:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 3,238 psi Avg RT - 85 bpm / Max RT- 91.2 bpm Avg psi - 9,729 / Max psi - 11,467 psi Clean total - 10,490 bbl Slurry total - 11,138 bbl Total sand - 602,746 lbs F.G. 1.05
7/29/2024 11:45	7/29/2024 13:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 3,210 psi Plug Depth: 9,972' MD Plug type: Royal Composite Perf Depths: 9,751' (Top) 9,957' (Bottom) Total Fluid: 251 bbl Max Rate: 16 bpm Max psi: 8,700 psi
7/29/2024 13:15	7/29/2024 19:00	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/29/2024 19:00	7/29/2024 21:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 2,463 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 8,975 / Max psi - 10,637 psi Clean total - 10,359 bbl Slurry total - 11,008 bbl Total sand - 602,434 lbs F.G. 1.11
7/29/2024 21:30	7/29/2024 22:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 3,678 psi Plug Depth: 9,735' MD Plug type: Royal Composite Perf Depths: 9,511' (Top) 9,720' (Bottom) Total Fluid: 61 bbl Max Rate: 18 bpm Max psi: 6,800 psi
7/29/2024 22:45	7/30/2024 04:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 04:00	7/30/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Frac stage 41



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/30/2024 05:00	7/30/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2,416 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,898 / Max psi - 11,076 psi Clean total - 10,319 bbl Slurry total - 10,968 bbl Total sand - 602,848 lbs F.G. 1.08
7/30/2024 06:30	7/30/2024 07:30	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 07:30	7/30/2024 08:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 2,965 psi Plug Depth: 9,496' MD Plug type: Royal Composite Perf Depths: 9,274' (Top) 9,483' (Bottom) Total Fluid: 151 bbl Max Rate: 14 bpm Max psi: 8,000 psi
7/30/2024 08:30	7/30/2024 16:30	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 16:30	7/30/2024 19:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 2,554 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 8,381 / Max psi - 9,685 psi Clean total - 10,553 bbl Slurry total - 11,201 bbl Total sand - 601,865 lbs F.G. 1.07
7/30/2024 19:00	7/30/2024 20:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 3,700 psi Plug Depth: 9,260' MD Plug type: Royal Composite Perf Depths: 9,037' (Top) 9,246' (Bottom) Total Fluid: 51 bbl Max Rate: 16 bpm Max psi: 5,300 psi
7/30/2024 20:00	7/30/2024 22:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/30/2024 22:00	7/31/2024 00:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 2,691 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 8,004 / Max psi - 11,922 psi Clean total - 10,462 bbl Slurry total - 11,110 bbl Total sand - 602,484 lbs F.G. 1.16
7/31/2024 00:30	7/31/2024 01:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 3,890 psi Plug Depth: 9,023' MD Plug type: Royal Composite Perf Depths: 8,800' (Top) 9,008' (Bottom) Total Fluid: 45 bbl Max Rate: 18 bpm Max psi: 6,600 psi
7/31/2024 01:30	7/31/2024 03:30	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/31/2024 03:30	7/31/2024 05:00	1.50	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 44 at report time.
7/31/2024 05:00	7/31/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 44 OW: 3,038 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 8,865 / Max psi - 11,331 psi Clean total - 10,257 bbl Slurry total - 10,917 bbl Total sand - 613,565 lbs F.G. 1.11
7/31/2024 06:00	7/31/2024 09:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/31/2024 09:00	7/31/2024 21:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Rig down Frac crew Zipper manifold, and monoline and support equipment.
7/31/2024 21:00	8/1/2024 05:00	8.00		Inactive	INACTIVE				SDFN
8/1/2024 05:00	8/1/2024 17:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rigging down Cactus and Solaris.Clean F/B tanks. Spot tanks for CT ops.
8/1/2024 17:00	8/2/2024 05:00	12.00		Inactive	INACTIVE				SDFN
8/2/2024 05:00	8/2/2024 07:00	2.00		Inactive	INACTIVE				Inactive
8/2/2024 07:00	8/2/2024 17:00	10.00	Drillout, <code2>	Other	OTH				Rig in flowback for coil tubing operations and continue moving out cactus.
8/2/2024 17:00	8/3/2024 05:00	12.00		Inactive	INACTIVE				Inactive
8/11/2024 05:00	8/11/2024 12:00	7.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				WOAW
8/11/2024 12:00	8/11/2024 13:00	1.00	Drillout, <code2>	Install BOP's	BOPI				RU BOPs and FB,Cut 50' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi Begin MU BHA



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/11/2024 13:00	8/11/2024 14:30	1.50	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.24' Test motor- 3 bpm@ 2,600 psi. 4 bpm @ 4,800 psi 5 bpm@ 5,400 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.
8/11/2024 14:30	8/11/2024 16:45	2.25	Drillout, <code2>	Wash	WASH				Open well with 1,750 psi Start rih to first plug Tag 1st plug @ 9,089'
8/11/2024 16:45	8/11/2024 19:45	3.00	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 9,023'; CT Depth (ft) 9,089'; Tag plug @ 16:48; Drill Time 6 min; CT Press (psi) 5,717; WHP (psi) 1,817; Circ Rate 4.5; Return Rate 4.4 BPM Plug #2: Set Depth (ft) 9,260'; CT Depth (ft) 9,330'; Tag plug @ 17:05; Drill Time 3 min; CT Press (psi) 5,701; WHP (psi) 1,768; Circ Rate 4.5; Return Rate 4.4 BPM Plug #3: Set Depth (ft) 9,496'; CT Depth (ft) 9,559'; Tag plug @ 17:31; Drill Time 20 min; CT Press (psi) 5,703; WHP (psi) 1,723; Circ Rate 4.5; Return Rate 4.4 BPM Plug #4: Set Depth (ft) 9,735'; CT Depth (ft) 9,799'; Tag plug @ 18:19; Drill Time 9 min; CT Press (psi) 5,712; WHP (psi) 1,759; Circ Rate 4.5; Return Rate 4.3 BPM Plug #5: Set Depth (ft) 9,972'; CT Depth (ft) 10,038'; Tag plug @ 18:48; Drill Time 4 min; CT Press (psi) 5,780; WHP (psi) 1,714; Circ Rate 4.5; Return Rate 4.3 BPM Plug #6: Set Depth (ft) 10,209'; CT Depth (ft) 10,274'; Tag plug @ 19:11; Drill Time 4 min; CT Press (psi) 5,761; WHP (psi) 1,693; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 10,449'; CT Depth (ft) 10,505'; Tag plug @ 19:34; Drill Time 5 min; CT Press (psi) 5,717; WHP (psi) 1,745; Circ Rate 4.5; Return Rate 4.4 BPM Plug #8: Set Depth (ft) 10,684'; CT Depth (ft) 10,752'; Tag plug @ 19:53; Drill Time 11 min; CT Press (psi) 5,767; WHP (psi) 1,744; Circ Rate 4.5; Return Rate 4.4 BPM
8/11/2024 19:45	8/11/2024 22:45	3.00	Drillout, <code2>	Wash	WASH				Plug #9: Set Depth (ft) 10,921'; CT Depth (ft) 10,985'; Tag plug @ 20:25; Drill Time 3 min; CT Press (psi) 5,690; WHP (psi) 1,780; Circ Rate 4.5; Return Rate 4.4 BPM Plug #10: Set Depth (ft) 11,158'; CT Depth (ft) 11,220'; Tag plug @ 20:52; Drill Time 3 min; CT Press (psi) 5,790; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.4 BPM Plug #11: Set Depth (ft) 11,395'; CT Depth (ft) 11,458'; Tag plug @ 21:21; Drill Time 3 min; CT Press (psi) 5,736; WHP (psi) 1,705; Circ Rate 4.5; Return Rate 4.4 BPM Plug #12: Set Depth (ft) 11,629'; CT Depth (ft) 11,691'; Tag plug @ 21:42; Drill Time 3 min; CT Press (psi) 5,730; WHP (psi) 1,703; Circ Rate 4.5; Return Rate 4.4 BPM Plug #13: Set Depth (ft) 11,870'; CT Depth (ft) 11,932'; Tag plug @ 22:05; Drill Time 3 min; CT Press (psi) 5,790; WHP (psi) 1,719; Circ Rate 4.5; Return Rate 4.4 BPM Plug #14: Set Depth (ft) 12,107'; CT Depth (ft) 12,175'; Tag plug @ 22:34; Drill Time 5 min; CT Press (psi) 5,800; WHP (psi) 1,705; Circ Rate 4.5; Return Rate 4.3 BPM
8/11/2024 22:45	8/12/2024 01:45	3.00	Drillout, <code2>	Wash	WASH				Plug #15: Set Depth (ft) 12,344'; CT Depth (ft) 12,418'; Tag plug @ 23:00; Drill Time 4 min; CT Press (psi) 5,800; WHP (psi) 1,677; Circ Rate 4.5; Return Rate 4.3 BPM Plug #16: Set Depth (ft) 12,581'; CT Depth (ft) 12,643'; Tag plug @ 23:28; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 1,679; Circ Rate 4.5; Return Rate 4.4 BPM Plug #17: Set Depth (ft) 12,820'; CT Depth (ft) 12,883'; Tag plug @ 23:56; Drill Time 3 min; CT Press (psi) 5,770; WHP (psi) 1,707; Circ Rate 4.5; Return Rate 4.4 BPM Plug #18: Set Depth (ft) 13,056'; CT Depth (ft) 13,117'; Tag plug @ 0:29; Drill Time 3 min; CT Press (psi) 5,801; WHP (psi) 1,690; Circ Rate 4.5; Return Rate 4.4 BPM Plug #19: Set Depth (ft) 13,293'; CT Depth (ft) 13,352'; Tag plug @ 0:56; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 1,702; Circ Rate 4.5; Return Rate 4.4 BPM Plug #20: Set Depth (ft) 13,530'; CT Depth (ft) 13,591'; Tag plug @ 1:18; Drill Time 4 min; CT Press (psi) 5,820; WHP (psi) 1,720; Circ Rate 4.5; Return Rate 4.4 BPM Plug #21: Set Depth (ft) 13,767'; CT Depth (ft) 13,823'; Tag plug @ 1:54; Drill Time 3 min; CT Press (psi) 5,902; WHP (psi) 1,768; Circ Rate 4.5; Return Rate 4.4 BPM



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/12/2024 01:45	8/12/2024 05:00	3.25	Drillout, <code2>	Wash	WASH				Plug #22: Set Depth (ft) 14,004'; CT Depth (ft) 14,069'; Tag plug @ 2:22; Drill Time 4 min; CT Press (psi) 5,903; WHP (psi) 1,797; Circ Rate 4.5; Return Rate 4.4 BPM Plug #23: Set Depth (ft) 14,245'; CT Depth (ft) 14,300'; Tag plug @ 3:05; Drill Time 5 min; CT Press (psi) 5,880; WHP (psi) 1,776; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 14,479'; CT Depth (ft) 14,532'; Tag plug @ 3:40; Drill Time 4 min; CT Press (psi) 5,901; WHP (psi) 1,770; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 14,716'; CT Depth (ft) 14,775'; Tag plug @ 4:11; Drill Time 3 min; CT Press (psi) 5,900; WHP (psi) 1,717; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 14,953'; CT Depth (ft) 15,005'; Tag plug @ 4:38; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Heading to plug 27 @ report time.
8/12/2024 05:00	8/12/2024 11:15	6.25	Drillout, <code2>	Wash	WASH				Plug #27: Set Depth (ft) 15,190'; CT Depth (ft) 15,246'; Tag plug @ 5:13; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #28: Set Depth (ft) 15,424'; CT Depth (ft) 15,476'; Tag plug @ 5:44; Drill Time 6 min; CT Press (psi) 5,800; WHP (psi) 1,775; Circ Rate 4.5; Return Rate 4.3 BPM Plug #29: Set Depth (ft) 15,665'; CT Depth (ft) 15,719'; Tag plug @ 6:32; Drill Time 6 min; CT Press (psi) 5,900; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.3 BPM Plug #30: Set Depth (ft) 15,902'; CT Depth (ft) 15,956'; Tag plug @ 7:17; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.3 BPM Plug #31: Set Depth (ft) 16,139'; CT Depth (ft) 16,195'; Tag plug @ 8:16; Drill Time 6 min; CT Press (psi) 5,850; WHP (psi) 1,800; Circ Rate 4.5; Return Rate 4.3 BPM Plug #32: Set Depth (ft) 16,376'; CT Depth (ft) 16,426'; Tag plug @ 9:04; Drill Time 9 min; CT Press (psi) 6,200; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM Plug #33: Set Depth (ft) 16,614'; CT Depth (ft) 16,665'; Tag plug @ 9:53; Drill Time 7 min; CT Press (psi) 6,200; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM Plug #34: Set Depth (ft) 16,851'; CT Depth (ft) 16,905'; Tag plug @ 10:33; Drill Time 5 min; CT Press (psi) 6,200; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM Plug #35: Set Depth (ft) 17,088'; CT Depth (ft) 17,138'; Tag plug @ 11:12; Drill Time 4 min; CT Press (psi) 6,150; WHP (psi) 1,775; Circ Rate 4.75; Return Rate 4.5 BPM
8/12/2024 11:15	8/12/2024 15:45	4.50	Drillout, <code2>	Wash	WASH				Plug #36: Set Depth (ft) 17,325'; CT Depth (ft) 17,376'; Tag plug @ 11:59; Drill Time 5 min; CT Press (psi) 6,000; WHP (psi) 1,775; Circ Rate 4.75; Return Rate 4.5 BPM Plug #37: Set Depth (ft) 17,562'; CT Depth (ft) 17,615'; Tag plug @ 12:49; Drill Time 7 min; CT Press (psi) 5,900; WHP (psi) 1,770; Circ Rate 4.75; Return Rate 4.5 BPM Plug #38: Set Depth (ft) 17,803'; CT Depth (ft) 17,853'; Tag plug @ 13:42; Drill Time 3 min; CT Press (psi) 5,900; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM Plug #39: Set Depth (ft) 18,037'; CT Depth (ft) 18,084'; Tag plug @ 14:41; Drill Time 3 min; CT Press (psi) 5,900; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM Plug #40: Set Depth (ft) 18,274'; CT Depth (ft) 18,274'; Tag plug @ 15:40; Drill Time 0 min; CT Press (psi) 5,900; WHP (psi) 1,750; Circ Rate 4.75; Return Rate 4.5 BPM
8/12/2024 15:45	8/12/2024 19:00	3.25	Drillout, <code2>	Wash	WASH				Plug #41: Set Depth (ft) 18,511'; CT Depth (ft) 18,511'; Tag plug @ 16:48; Drill Time 0 min; CT Press (psi) 5,800; WHP (psi) 1,727; Circ Rate 4.75; Return Rate 4.5 BPM Plug #42: Set Depth (ft) 18,748'; CT Depth (ft) 18,749'; Tag plug @ 17:44; Drill Time 0 min; CT Press (psi) 5,804; WHP (psi) 1,756; Circ Rate 4.75; Return Rate 4.5 BPM Plug #43: Set Depth (ft) 18,986'; CT Depth (ft) 19,000'; Tag plug @ 18:50; Drill Time 0 min; CT Press (psi) 5,820; WHP (psi) 1,721; Circ Rate 4.75; Return Rate 4.5 BPM
8/12/2024 19:00	8/13/2024 00:30	5.50	Drillout, <code2>	Pull Out of Hole	POOH				Reach TD @ 19,000' ctm, circulate 10-20-10 sweep Wait for it to exit CT then Begin POOH. Start POOH, send 10-20-10 sweeps at mid lateral and heel



Operation Summary Report
SOUTH MOON 5-31-32-C4-5H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/13/2024 00:30	8/13/2024 02:30	2.00	Drillout, <code2>	Coil Tubing Unit	CTU				CT on surface @ 00:30 SI well bleed pressure to 0 psi break off well all tools accounted for break off tools. SICP-1,945 psi MO to S MOON 1H.
8/13/2024 02:30	8/13/2024 05:00	2.50		Inactive	INACTIVE				WSI Waiting on offset well ops
8/22/2024 05:00	8/23/2024 05:00	24.00	Drillout, <code2>	Shut-In Well	SIW				Monirtor well pressure SICP-1,805 PSI
8/23/2024 05:00	8/23/2024 12:00	7.00		Inactive	INACTIVE				Inactive
8/23/2024 12:00	8/23/2024 21:00	9.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and iInstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
8/23/2024 21:00	8/24/2024 05:00	8.00		Inactive	INACTIVE				WSI Inactive