

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME South Moon 5-31-32-C4-5H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354453	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDED (SPUD RIG) 02/27/2024		16. DATE SPUDED (ROTARY RIG) 03/21/2023		17. DATE TOTAL DEPTH REACHED 05/17/2023		18. DATE COMPLETED/ABANDONED 08/25/2024			19. DATE OF FIRST PROD. / INJ. PROD:08/25/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5742 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5713 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 19268 TVD 8318			25. PLUGGED BACK TOTAL DEPTH MD 19208 TVD 8317			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1961 FNL	1237 FWL	SWNW	31	3.0 S	4.0 W	U	552369	4447767
Producing Interval Top	2640 FNL	135 FWL	SWNW	31	3.0 S	4.0 W	U		
Producing Interval Bottom	2587 FSL	195 FEL	NESE	32	3.0 S	4.0 W	U		
Total Depth	2587 FSL	136 FEL	NESE	32	3.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	1506		L	Class G Cement	314	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	7960		L	NeoCem	334	2.06	12.5	0	Calculated
									T	NeoCem	200	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	7589	19268		L	Halcem	219	1.5	14.8	7589	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS						
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER	3164	3077	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
2	GREEN RIVER - UPPER	3891	3760	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
3	MAHOGANY BENCH	4745	4564	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
4	GREEN RIVER - LOWER	6110	5845	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
5	CASTLE PEAK	8032	7725	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
6	UTELAND BUTTE	8284	7934	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS

6	8800	19208			Fracture Stimulated	PRODUCING
---	------	-------	--	--	---------------------	-----------

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
6	8800	19208	08/25/2024	09/17/2024	24		1649	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	976	41.9	
	1397	1363	2059	1397	1363	2059			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
6	WATER	8800	19208	07/01/2024	07/26/2024	26,538,773 lbs 100 mesh, 474,696 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐
Core Analysis ☐	DOGM Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	SUBMITTED LAS LOGS
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	MEASURED WHILE DRILLING

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	10/03/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

SOUTH MOON 5-31-32-C4-5H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	18,999	19,208	16	0.4	624,926			21,795
2	18,762	18,971	16	0.4	602,697			10,163
3	18,525	18,734	16	0.4	602,482			10,062
4	18,288	18,496	16	0.4	602,357			10,081
5	18,051	18,259	16	0.4	602,579			10,190
6	17,813	18,022	24	0.4	602,388			16,012
7	17,576	17,785	16	0.4	602,508			10,570
8	17,339	17,548	16	0.4	602,383			10,978
9	17,102	17,310	16	0.4	602,563			10,148
10	16,865	17,073	16	0.4	602,399			10,088
11	16,627	16,836	16	0.4	602,510			10,614
12	16,390	16,599	16	0.4	602,945			10,224
13	16,153	16,362	16	0.4	602,806			9,853
14	15,916	16,124	16	0.4	602,201			10,037
15	15,679	15,887	16	0.4	602,688			10,090
16	15,441	15,650	16	0.4	602,654			9,812
17	15,204	15,413	16	0.4	602,720			10,599
18	14,967	15,176	16	0.4	602,465			9,878
19	14,730	14,938	16	0.4	603,278			10,219
20	14,493	14,701	16	0.4	602,701			10,001
21	14,255	14,464	16	0.4	601,306			10,094
22	14,018	14,227	16	0.4	602,551			9,730
23	13,781	13,990	16	0.4	602,790			9,771
24	13,544	13,752	16	0.4	602,485			10,455
25	13,307	13,515	16	0.4	602,489			9,859
26	13,069	13,278	16	0.4	602,483			11,012
27	12,832	13,041	16	0.4	595,836			10,357
28	12,595	12,804	16	0.4	602,605			10,357
29	12,358	12,566	16	0.4	602,687			10,842
30	12,121	12,329	16	0.4	602,372			10,459
31	11,883	12,092	16	0.4	602,265			10,617
32	11,646	11,855	16	0.4	602,681			10,737
33	11,409	11,618	16	0.4	603,693			11,573
34	11,172	11,380	16	0.4	602,413			10,666
35	10,935	11,143	16	0.4	602,505			13,115
36	10,697	10,906	16	0.4	601,990			10,521
37	10,460	10,669	16	0.4	602,746			10,339
38	10,223	10,432	16	0.4	602,684			10,341
39	9,986	10,194	16	0.4	602,746			10,490
40	9,749	9,957	16	0.4	602,434			10,359
41	9,511	9,720	16	0.4	602,848			10,316
42	9,274	9,483	16	0.4	601,865			10,553
43	9,037	9,246	16	0.4	602,484			10,462
44	8,800	9,008	16	0.4	613,565			10,257



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 5-31-32-C4-4H			API/UWI 4301354452		County DUCHESNE	State/Province Utah
Job Category Drilling		Primary Job Type Drilling			Start Date 3/15/2023			End Date 5/13/2023	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/21/2023 12:30	3/21/2023 13:40	1.17	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	SKID RIG OVER WELL CENTER
3/21/2023 13:40	3/21/2023 16:00	2.33	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	NIPPLE UP RISER & FLOW LINE
3/21/2023 16:00	3/21/2023 18:45	2.75	Mobilization, Rig Mob	Move In / Rig Up	MIRU	PT	128.0	128.0	PICK UP BHA & DC'S SPUD WELL @ 18:45 ON 3-21-23
3/21/2023 18:45	3/21/2023 19:22	0.63	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	381.0	ROTATE 128' - 381' 253' @ 399 FPH. 600 GPM. SPP 2350 PSI. WOB 25K. RPM 50
3/21/2023 19:22	3/21/2023 19:33	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	381.0	407.0	SLIDE 381' - 407' 26' @ 156 FPH. 60 GPM SPP 2200 PSI. WOB 12K
3/21/2023 19:33	3/21/2023 19:46	0.23	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	407.0	470.0	ROTATE 407' - 470' 63' @ 270 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 50
3/21/2023 19:46	3/21/2023 19:54	0.12	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	470.0	502.0	SLIDE 470' - 502' 32' @ 274 FPH. 850 GPM 150 DIFF. WOB 12K.
3/21/2023 19:54	3/21/2023 21:13	1.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	502.0	831.0	ROTATE 502' - 831' 329' @ 246 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 60
3/21/2023 21:13	3/21/2023 21:21	0.12	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	831.0	856.0	SLIDE 831' - 856' 25' @ 214 FPH. 850 GPM 150 DIFF. WOB 12K.
3/21/2023 21:21	3/21/2023 21:42	0.35	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	856.0	922.0	ROTATE 856' - 922' 66' @ 188 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 70
3/21/2023 21:42	3/21/2023 21:51	0.15	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	922.0	957.0	SLIDE 922' - 957' 35' @ 233 FPH. 850 GPM 200 DIFF. WOB 15K.
3/21/2023 21:51	3/21/2023 22:15	0.40	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	957.0	1,012.0	ROTATE 957' - 1,012' 55' @ 137 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 60
3/21/2023 22:15	3/21/2023 22:25	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,012.0	1,044.0	SLIDE 1,012' - 1,044' 32' @ 174 FPH. 850 GPM 200 DIFF. WOB 15K.
3/21/2023 22:25	3/21/2023 23:54	1.48	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,044.0	1,297.0	ROTATE 1,044' - 1,297' 253' @ 170 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 65
3/21/2023 23:54	3/22/2023 00:16	0.37	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,297.0	1,334.0	SLIDE 1,297' - 1,334' 37' @ 100 FPH. 850 GPM 200 DIFF. WOB 15K.
3/22/2023 00:16	3/22/2023 01:24	1.13	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,334.0	1,504.0	ROTATE 1,334' - 1,504' 170' @ 150 FPH. 850 GPM. 300 DIFF. WOB 25K RPM 65
3/22/2023 01:24	3/22/2023 01:56	0.53	Surface, Casing	Circulate	CIRC	PT	1,504.0	1,504.0	CIRC HOLE CLEAN.
3/22/2023 01:56	3/22/2023 03:10	1.23	Surface, Casing	Tripping	TRIP	PT	1,504.0	1,504.0	FLOW CHECK - WELL STATIC. BLOW DOWN TOP DRIVE. POOH.
3/22/2023 03:10	3/22/2023 04:00	0.83	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,504.0	1,504.0	RACK BACK BHA.
3/22/2023 04:00	3/22/2023 04:37	0.63	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,504.0	1,504.0	PJSM WITH ALL TEAM MEMBERS. R/U CASING CREW & CRT TOOL.
3/22/2023 04:37	3/22/2023 05:00	0.37	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,504.0	1,504.0	M/U SHOE TRACK, TEST FLOAT EQUIP & RUN 9-5/8" 36# J-55 LTC SURFACE CASING
3/22/2023 05:00	3/22/2023 07:15	2.25	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	1,504.0	1,504.0	FINISHED RUNNING 9-5/8" 36# J-55 LTC SURFACE CASING TO 1,504'. WASHED LAST JOINT TO BOTTOM.
3/22/2023 07:15	3/22/2023 08:45	1.50	Surface, Casing	Primary Cementing	PRIMCEM	PT	1,504.0	1,504.0	PJSM & RU GREY ROCK. PUMPED 30 BBLS FW, 200 SACKS (95 BBLS) 12 PPG LEAD CEMENT (2.66 YIELD), 300 SACKS (77 BBLS) 14.5 PPG TAIL CEMENT (1.43 YIELD). DROPPED PLUG & DISPLACED WITH 113 BBLS OF FRESH WATER @ 6.2 BPM, SLOWED TO 5 BPM & BUMPED PLUG @ 08:27 HRS 3/22/23 WITH 1,400 PSI. PRESSURE PRIOR TO LAND 840 PSI. 30 BBLS OF CEMENT BACK TO SURFACE. BLED BACK 0.75 BBLS, FLOATS HELD. PUMP THROUGH BOPE STACK & FLOWLINE WITH 100 BBLS SUGAR WATER WHILE RIGGING DOWN CEMENT CREW.
3/22/2023 08:45	3/22/2023 10:00	1.25	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	1,504.0	1,504.0	ND & LIFT DIVERTER, MADE ROUGH CUT ON CASING. WELL SUSPENDED @ 10:00 HRS 3/22/23. WALK TO 5H.
3/27/2023 15:30	3/27/2023 17:00	1.50	Surface, Casing	Walking / Walk rig	WALK	PT	1,504.0	1,504.0	WALK RIG OVER WELL CENTER
3/27/2023 17:00	3/27/2023 19:30	2.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	1,504.0	1,504.0	SET STACK. RIG UP FLOW LINE, TURNBUCKLES, KILL LINE. WALK CATWALK OVER. INSTALL MOUSE HOLE.
3/27/2023 19:30	3/27/2023 20:30	1.00	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	1,504.0	1,504.0	TEST THE BREAK ON STACK. TEST SURFACE CASING TO 1,500 PSI FOR 30 MIN. CHANGE OUT IBOP ON TOP
3/27/2023 20:30	3/27/2023 21:30	1.00	Surface, Casing	Rig Repair - Circulating System	RRCIRC	PT	1,504.0	1,504.0	FINISH CHANGING IBOP ON TOP DRIVE.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/27/2023 21:30	3/27/2023 22:30	1.00	Surface, Casing	Rig Repair - Circulating System	RRCIRC	PT	1,504.0	1,504.0	CHANGE OUT SAVER SUB ON TOP DRIVE.
3/27/2023 22:30	3/28/2023 00:45	2.25	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	1,504.0	1,504.0	LAYDOWN OLD BHA, PICK UP NEW BHA. SMITH BIT XS616, TOTAL MOTOR 7/8 8.5 1.83° W/ 8.25" BTM SLEEVE STAB, NM UBHO, NMDC W/ MWD, NMDC.
3/28/2023 00:45	3/28/2023 02:00	1.25	Surface, Casing	Tripping	TRIP	PT	1,504.0	1,504.0	TRIP IN HOLE. INSTALL ROTATING HEAD.
3/28/2023 02:00	3/28/2023 03:00	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	1,504.0	1,504.0	DRILL SHOE TRACK & 10' NEW FORMATION.
3/28/2023 03:00	3/28/2023 03:30	0.50	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	1,504.0	1,504.0	CIRC BU. PERFORM FIT. TO 12.5 EMW. 250 PSI W/ 9.4 MW. 1,504'
3/28/2023 03:30	3/28/2023 03:49	0.33	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,504.0	1,571.0	ROTATED 1,504' - 1,571' 67' @ 201 FPH. 22 WOB, 600 GPM, 300 DIFF. 50 RPM
3/28/2023 03:49	3/28/2023 04:09	0.33	Intermediate, Drill Vertical	Other Activities	OTHER	NPT – Rig Compo nent	1,571.0	1,571.0	TIGHTEN CONNECTIONS.
3/28/2023 04:09	3/28/2023 04:18	0.14	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,571.0	1,606.0	SLIDE 1,571' - 1,606' 35' @ 262 FPH. 600 GPM, 12 -15 WOB. 150 - 300 DIFF.
3/28/2023 04:18	3/28/2023 05:00	0.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,606.0	1,775.0	ROTATED 1,606' - 1,775' 169' @ 241 FPH. 22 WOB, 700 GPM, 300 DIFF. 50
3/28/2023 05:00	3/28/2023 05:06	0.10	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	1,775.0	1,793.0	SLIDE DRILL F/1775' T/1793' (18' @180 FPH) ; GTF: 263°; WOB: 10; SPP: 1950; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 05:06	3/28/2023 06:27	1.35	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	1,793.0	2,154.0	ROTATE DRILL F/1793' T/2154' (361' @267.41 FPH) ; WOB: 20; RPM: 50; SPP: 2000; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 06:27	3/28/2023 06:36	0.15	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,154.0	2,176.0	SLIDE DRILL F/2154' T/2176' (22' @146 FPH) ; GTF: 263°; WOB: 10; SPP: 1950; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 06:36	3/28/2023 08:07	1.52	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,176.0	2,529.0	ROTATE DRILL F/2176' T/2529' (353' @232 FPH) ; WOB: 20; RPM: 50; SPP: 2200; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 08:07	3/28/2023 08:20	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,529.0	2,552.0	SLIDE DRILL F/2529' T/2552' (23' @106 FPH) ; MTF: 10°; WOB: 10; SPP: 2250; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 08:20	3/28/2023 09:37	1.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,552.0	2,812.0	ROTATE DRILL F/2552' T/2812' (260' @202 FPH) ; WOB: 20; RPM: 50; SPP: 2200; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 09:37	3/28/2023 09:50	0.22	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	2,812.0	2,838.0	SLIDE DRILL F/2812' T/2838' (26' @120 FPH) ; MTF: 10°; WOB: 10; SPP: 2250; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 09:50	3/28/2023 10:37	0.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	2,838.0	3,000.0	ROTATE DRILL F/2838' T/3000' (162' @206 FPH) ; WOB: 20; RPM: 50; SPP: 2200; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 10:37	3/28/2023 10:53	0.27	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,000.0	3,032.0	SLIDE DRILL F/3000' T/3032' (32' @120 FPH) ; MTF: 10°; WOB: 10; SPP: 2350; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 10:53	3/28/2023 11:10	0.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,032.0	3,089.0	ROTATE DRILL F/3032' T/3089' (57' @201 FPH) ; WOB: 20; RPM: 50; SPP: 2400; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 11:10	3/28/2023 11:46	0.60	Intermediate, Drill Vertical	Tripping	TRIP	PT	3,089.0	3,089.0	PULL 2 STANDS INSTALL AGITATOR TIH.
3/28/2023 11:46	3/28/2023 12:29	0.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,089.0	3,215.0	ROTATE DRILL F/3089' T/3215' (126' @175 FPH) ; WOB: 20; RPM: 50; SPP: 2400; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 12:29	3/28/2023 12:44	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,215.0	3,250.0	SLIDE DRILL F/3215' T/3250' (35' @150 FPH) ; MTF: 10°; WOB: 10; SPP: 2350; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 12:44	3/28/2023 13:28	0.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,250.0	3,403.0	ROTATE DRILL F/3250' T/3403' (153' @208 FPH) ; WOB: 20; RPM: 50; SPP: 2400; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 13:28	3/28/2023 13:44	0.27	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,403.0	3,438.0	SLIDE DRILL F/3403' T/3438' (35' @131 FPH) ; MTF: 10°; WOB: 10; SPP: 2450; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 13:44	3/28/2023 15:08	1.40	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,438.0	3,688.0	ROTATE DRILL F/3438' T/3688' (250' @178 FPH) ; WOB: 20; RPM: 50; SPP: 2500; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 15:08	3/28/2023 15:25	0.28	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,688.0	3,727.0	SLIDE DRILL F/3688' T/3727' (39' @137 FPH) ; MTF: 10°; WOB: 10; SPP: 2550; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 15:25	3/28/2023 15:47	0.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,727.0	3,784.0	ROTATE DRILL F/3727' T/3784' (57' @155 FPH) ; WOB: 20; RPM: 50; SPP: 2500; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/28/2023 15:47	3/28/2023 16:09	0.37	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,784.0	3,829.0	SLIDE DRILL F/3784' T/3829' (45' @122 FPH) ; MTF: 10°; WOB: 10; SPP: 2550; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 16:09	3/28/2023 16:53	0.73	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,829.0	3,975.0	ROTATE DRILL F/3829' T/3975' (146' @199 FPH) ; WOB: 20; RPM: 50; SPP: 2600; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 16:53	3/28/2023 17:18	0.42	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,975.0	4,021.0	SLIDE DRILL F/3975' T/4021' (46' @110 FPH) ; MTF: 10°; WOB: 10; SPP: 2650; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 17:18	3/28/2023 17:37	0.32	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,021.0	4,072.0	ROTATE DRILL F/4021' T/4072' (51' @161 FPH) ; WOB: 20; RPM: 50; SPP: 2600; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 17:37	3/28/2023 17:52	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,072.0	4,118.0	SLIDE DRILL F/4072' T/4118' (46' @184 FPH) ; MTF: 10°; WOB: 10; SPP: 2650; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 17:52	3/28/2023 18:39	0.77	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,118.0	4,263.0	ROTATE DRILL F/4118' T/4263' (145' @189 FPH) ; WOB: 20; RPM: 50; SPP: 2750; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 18:39	3/28/2023 18:49	0.17	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,263.0	4,311.0	SLIDE DRILL F/4263' T/4311' (48' @288 FPH) ; MTF: 10°; WOB: 10; SPP: 2850; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 18:49	3/28/2023 19:27	0.64	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,311.0	4,447.0	ROTATE DRILL F/4311' T/4447' (136' @209 FPH) ; WOB: 20; RPM: 50; SPP: 2950; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 19:27	3/28/2023 19:45	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,447.0	4,500.0	SLIDE DRILL F/4447' T/4500' (53' @176 FPH) ; MTF: 10°; WOB: 10; SPP: 2950; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 19:45	3/28/2023 20:15	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	4,500.0	4,500.0	SERVICE RIG.
3/28/2023 20:15	3/28/2023 21:45	1.50	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	PT	4,500.0	4,500.0	CHANGE TOP DRIVE MOTOR OUT
3/28/2023 21:45	3/28/2023 22:00	0.25	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,500.0	4,547.0	ROTATE DRILL F/4500' T/4547' (47' @188 FPH) ; WOB: 20; RPM: 50; SPP: 2950; DIFF: 344; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 22:00	3/28/2023 22:19	0.32	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,547.0	4,605.0	SLIDE DRILL F/4547' T/4605' (58' @183 FPH) ; MTF: 30°; WOB: 10; SPP: 2950; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 22:19	3/28/2023 23:15	0.93	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,605.0	4,733.0	ROTATE DRILL F/4605' T/4733' (128' @137 FPH) ; WOB: 20; RPM: 50; SPP: 2950; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS.
3/28/2023 23:15	3/28/2023 23:35	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,733.0	4,790.0	SLIDE DRILL F/4733' T/4790' (57' @171 FPH) ; MTF: 30°; WOB: 10; SPP: 3000; DIFF: 412; GPM: 700; FULL RETURNS
3/28/2023 23:35	3/29/2023 00:25	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,790.0	4,924.0	ROTATE DRILL F/4790' T/4924' (134' @160 FPH) ; WOB: 20; RPM: 50; SPP: 2950; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS.
3/29/2023 00:25	3/29/2023 00:52	0.45	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,924.0	4,974.0	SLIDE DRILL F/4924' T/4974' (50' @111 FPH) ; MTF: 30°; WOB: 10; SPP: 3000; DIFF: 412; GPM: 700; FULL RETURNS
3/29/2023 00:52	3/29/2023 01:48	0.93	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,974.0	5,109.0	ROTATE DRILL F/4974' T/5109' (135' @144 FPH) ; WOB: 20; RPM: 50; SPP: 3000; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS.
3/29/2023 01:48	3/29/2023 02:16	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,109.0	5,157.0	SLIDE DRILL F/5109' T/5157' (48' @99 FPH) ; MTF: 30°; WOB: 10; SPP: 3000; DIFF: 412; GPM: 700; FULL RETURNS
3/29/2023 02:16	3/29/2023 02:46	0.50	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,157.0	5,204.0	ROTATE DRILL F/5157' T/5204' (47' @94 FPH) ; WOB: 20; RPM: 50; SPP: 3000; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS.
3/29/2023 02:46	3/29/2023 03:24	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,204.0	5,249.0	SLIDE DRILL F/5204' T/5249' (45' @71 FPH) ; MTF: 30°; WOB: 10; SPP: 3000; DIFF: 412; GPM: 700; FULL RETURNS
3/29/2023 03:24	3/29/2023 04:30	1.10	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,249.0	5,394.0	ROTATE DRILL F/5249' T/5394' (145' @131 FPH) ; WOB: 20; RPM: 50; SPP: 3000; DIFF: 500; GPM: 700; TQ: 9; FULL RETURNS.
3/29/2023 04:30	3/29/2023 04:59	0.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,394.0	5,442.0	SLIDE DRILL F/5394' T/5442' (48' @99 FPH) ; MTF: 30°; WOB: 10; SPP: 3000; DIFF: 412; GPM: 700; MINOR SEEPING. SENDING 30 PPB LCM SWEEPS AS NEEDED LOST 40 BBLs OVER 24HR.
3/29/2023 05:00	3/29/2023 05:36	0.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,442.0	5,503.0	ROTATE DRILL F/5442' T/5503' (61' @101.6 FPH) ; WOB: 24; RPM: 40; SPP: 3410; DIFF: 405; GPM: 702; TQ: 12; FULL RETURNS
3/29/2023 05:36	3/29/2023 06:00	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,503.0	5,533.0	SLIDE DRILL F/5503' T/5533' (30' @74.9 FPH) ; GTF: 90°R; WOB: 22; SPP: 3361; DIFF: 342; GPM: 702; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/29/2023 06:00	3/29/2023 09:07	3.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,533.0	5,968.0	ROTATE DRILL F/5533' T/5968' (435' @138.8 FPH) ; WOB: 19; RPM: 40; SPP: 3320; DIFF: 303; GPM: 702; TQ: 11; FULL RETURNS
3/29/2023 09:07	3/29/2023 09:39	0.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,968.0	6,008.0	SLIDE DRILL F/5968' T/6008' (40' @75 FPH) ; GTF: 45°R; WOB: 26; SPP: 3272; DIFF: 327; GPM: 702; FULL RETURNS
3/29/2023 09:39	3/29/2023 10:56	1.28	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,008.0	6,156.0	ROTATE DRILL F/6008' T/6156' (148' @115.3 FPH) ; WOB: 30; RPM: 40; SPP: 3350; DIFF: 336; GPM: 700; TQ: 11; FULL RETURNS
3/29/2023 10:56	3/29/2023 11:34	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,156.0	6,196.0	SLIDE DRILL F/6156' T/6196' (40' @63.1 FPH) ; GTF: 45°R; WOB: 30; SPP: 3300; DIFF: 330; GPM: 700; FULL RETURNS
3/29/2023 11:34	3/29/2023 12:08	0.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,196.0	6,254.0	ROTATE DRILL F/6196' T/6254' (58' @102.3 FPH) ; WOB: 32; RPM: 40; SPP: 3400; DIFF: 350; GPM: 700; TQ: 12; FULL RETURNS
3/29/2023 12:08	3/29/2023 12:39	0.52	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,254.0	6,280.0	SLIDE DRILL F/6254' T/6280' (26' @50.3 FPH) ; GTF: 45°R; WOB: 30; SPP: 3300; DIFF: 350; GPM: 700; FULL RETURNS
3/29/2023 12:39	3/29/2023 15:13	2.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,280.0	6,631.0	ROTATE DRILL F/6280' T/6631' (351' @136.7 FPH) ; WOB: 28; RPM: 40; SPP: 3522; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/29/2023 15:13	3/29/2023 15:54	0.68	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,631.0	6,667.0	SLIDE DRILL F/6631' T/6667' (36' @52.6 FPH) ; GTF: 45°R; WOB: 25; SPP: 3400; DIFF: 300; GPM: 700; FULL RETURNS
3/29/2023 15:54	3/29/2023 16:32	0.63	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,667.0	6,739.0	ROTATE DRILL F/6667' T/6739' (72' @113.6 FPH) ; WOB: 28; RPM: 40; SPP: 3522; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/29/2023 16:32	3/29/2023 17:17	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,739.0	6,770.0	SLIDE DRILL F/6739' T/6770' (31' @41.3 FPH) ; GTF: 45°R; WOB: 25; SPP: 3400; DIFF: 300; GPM: 700; FULL RETURNS
3/29/2023 17:17	3/29/2023 18:25	1.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,770.0	6,912.0	ROTATE DRILL F/6770' T/6912' (142' @125.2 FPH) ; WOB: 28; RPM: 40; SPP: 3200; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/29/2023 18:25	3/29/2023 19:10	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,912.0	6,944.0	SLIDE DRILL F/6912' T/6944' (32' @43.6 FPH) ; GTF: 70°R; WOB: 25; SPP: 3200; DIFF: 300; GPM: 700; FULL RETURNS
3/29/2023 19:10	3/29/2023 22:02	2.87	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,944.0	7,291.0	ROTATE DRILL F/6944' T/7291' (347' @121 FPH) ; WOB: 28; RPM: 40; SPP: 3300; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/29/2023 22:02	3/29/2023 22:36	0.57	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,291.0	7,311.0	SLIDE DRILL F/7291' T/7311' (20' @35.2 FPH) ; GTF: 20°R; WOB: 25; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
3/29/2023 22:36	3/29/2023 23:19	0.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,311.0	7,386.0	ROTATE DRILL F/7311' T/7386' (75' @104.6 FPH) ; WOB: 28; RPM: 40; SPP: 3300; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/29/2023 23:19	3/30/2023 00:18	0.97	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,386.0	7,422.0	SLIDE DRILL F/7386' T/7422' (36' @37.2 FPH) ; GTF: 90°R; WOB: 25; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
3/30/2023 00:18	3/30/2023 00:52	0.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,422.0	7,485.0	ROTATE DRILL F/7311' T/7386' (75' @104.6 FPH) ; WOB: 28; RPM: 40; SPP: 3300; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/30/2023 00:52	3/30/2023 01:30	0.62	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,485.0	7,508.0	SLIDE DRILL F/7485' T/7508' (23' @37.2 FPH) ; GTF: 60°R; WOB: 25; SPP: 3300; DIFF: 300; GPM: 700; FULL RETURNS
3/30/2023 01:30	3/30/2023 02:02	0.54	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,508.0	7,572.0	ROTATE DRILL F/7508' T/7572' (64' @116.3 FPH) ; WOB: 28; RPM: 40; SPP: 3300; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/30/2023 02:02	3/30/2023 02:32	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,572.0	7,572.0	RIG SERVICE.
3/30/2023 02:32	3/30/2023 03:20	0.80	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,572.0	7,674.0	ROTATE DRILL F/7572' T/7674' (102' @127.5 FPH) ; WOB: 28; RPM: 40; SPP: 3300; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS
3/30/2023 03:20	3/30/2023 03:54	0.57	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,674.0	7,695.0	SLIDE DRILL F/7674' T/7695' (21' @37 FPH) ; GTF: 40°R; WOB: 25; SPP: 3400; DIFF: 300; GPM: 700; FULL RETURNS
3/30/2023 03:54	3/30/2023 05:00	1.10	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,695.0	7,828.0	ROTATE DRILL F/7828' T/7695' (133' @120 FPH) ; WOB: 28; RPM: 40; SPP: 3400; DIFF: 504; GPM: 700; TQ: 15; FULL RETURNS *KOP*
3/30/2023 05:00	3/30/2023 09:55	4.92	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,828.0	7,998.0	SLIDE DRILL F/7828' T/7998' (170' @34.5 FPH) ; GTF: 10°L; WOB: 21; SPP: 3491; DIFF: 200; GPM: 700; FULL RETURNS
3/30/2023 09:55	3/30/2023 11:20	1.42	Intermediate, Casing	Circulate	CIRC	PT	7,998.0	7,998.0	PUMPED 25 BBL LCM / HI VIS SWEEP. CIRC HOLE CLEAN WHILE RECIPROCATING DP 75'. RECOVERED MODERATE VOLUME OF OVERSIZED SHALE.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/30/2023 11:20	3/30/2023 13:55	2.59	Intermediate, Casing	Tripping	TRIP	PT	7,998.0	7,998.0	WIPER TRIPPED (15) STANDS DP T/ 6625'. BACKE REAMED THE FIRST (5) STANDS W/ NO ISSUES. PULLED THE FINAL (10) STANDS ON ELEVATORS W/ 125 MAX DRAG. TIH W/ NO ISSUES. W&R (ROUTINE) THE FINAL 145'.
3/30/2023 13:55	3/30/2023 15:10	1.25	Intermediate, Casing	Circulate	CIRC	PT	7,998.0	7,998.0	PUMPED 50 BBL LCM / HI VIS SWEEP. CIRC HOLE CLEAN WHILE RECIPROCATING DP 75'. RECOVERED MODERATE VOLUME OF DRILL CUTTINGS & EVERY LITTLE OVERSIZED SHALE.
3/30/2023 15:10	3/30/2023 20:28	5.30	Intermediate, Casing	Tripping	TRIP	PT	7,998.0	7,998.0	POOH W/ (5) STANDS ON ELEVATORS W/ 60K MAX DRAG. FLOW CHECKED (STATIC). PUMPED SLUG. POOH FOR CSG OPERATIONS. HOLE TOOK 1 BBLS OVER CALCULATED PER 5.
3/30/2023 20:28	3/30/2023 21:28	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	7,998.0	7,998.0	LDBHA MM (GOOD) BIT (3/1). FUNCTIONED RAMS. WELL STATIC.
3/30/2023 21:28	3/31/2023 05:00	7.53	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,998.0	7,998.0	HELD 15 MIN PJSM. RU RAN SINGLE JOINT FLOAT/ SHOE TRACK 188 JOINTS OF 7" 29# XP-P-110 BTC CASING T/ 7700'.
3/31/2023 05:00	3/31/2023 06:00	1.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	7,988.0	7,998.0	FINISHED RUNNING 7" 29# VA-XP-P-110 BTC CASING W/ NO ISSUES. SPACED OUT W/ LANDING JT. LANDED CS @ 7988' / FC @ 7943". NO LOSSES RUNNING CSG.
3/31/2023 06:00	3/31/2023 07:00	1.00	Intermediate, Casing	Circulate	CIRC	PT	7,988.0	7,998.0	CBU @ 5 BPM W/ NO LOSSES. MAX GAS 500 UNITS. RD FRANKS CASING CREW. PJSM W/ ALL PERSONNEL ON CMT OPS.
3/31/2023 07:00	3/31/2023 10:00	3.00	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	7,988.0	7,998.0	RD CRT TOOL. RU HES CMT HEAD & PUMP IRON. TESTED LINES T/ 6500 PSI. PUMPED 40 BBLS FW, 500 SACKS (185 BBLS) 12.5 PPG / 2.05 YIELD LEAD CMT, 600 SACKS (180 BBLS) 13 PPG / 1.80 YIELD TAIL CMT. DISPLACED WITH 295 BBLS FW @ 7 BPM. BUMPED PLUG T/ 2600 PSI @ 10:15 AM MS. FINAL PRESSURE 2045 PSI # 3 BPM. BLEED BACK 3 BBL. FLOATS HELD. HAD 40 BBL FW & 80 BBL CMT RETURNED T/ SURFACE.
3/31/2023 10:00	3/31/2023 10:30	0.50	Intermediate, Casing	Circulate	CIRC	PT	7,988.0	7,998.0	RD HES CMT. FLUSHED BOPE / FLOW LINES W/ 100 BBLS OF SUGAR WATER.
3/31/2023 10:30	3/31/2023 11:30	1.00	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	7,988.0	7,998.0	LANDED CSG ON HANGER W/ 210K. BACKED OUT & LD LANDING JOINT. INSTALLED PACK-OFF. TESTED TO 10K PSI / 10 MIN W/ NO LEAK OFF.
3/31/2023 11:30	3/31/2023 12:00	0.50	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	7,988.0	7,998.0	RD FLOW LINE. ND BOPE. SUSPEND OPS @ 12:00 HRS MST 3/31/23.
5/7/2023 06:00	5/7/2023 07:30	1.50	Intermediate, Casing	Walking / Walk rig	WALK	PT	7,998.0	7,998.0	SKID RIG F/ SOUTH MOON 3H T/ SOUTH MOON 4H
5/7/2023 07:30	5/7/2023 09:00	1.50	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	7,998.0	7,998.0	NIPPLE UP BOPE. TURN BUCKLES. FLOW LINE. INSTALLED NEW SAVER SUB ON TOP DRIVE.
5/7/2023 09:00	5/7/2023 12:00	3.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	7,998.0	7,998.0	TEST ALL BOPE T/ 250 PSI (LOW) /10K PSI (HIGH). HELD LOW TESTS 5 MIN & ALL HIGH TESTS T/ 10K.
5/7/2023 12:00	5/7/2023 13:00	1.00	Intermediate, Casing	Test Casing	TESTCAS	PT	7,998.0	7,998.0	TEST CASING 2500 PSI 30 MIN.
5/7/2023 13:00	5/7/2023 14:00	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	7,998.0	7,988.0	PU BHA MM 2° 7/8 8.2 .7 RPG BIT 6.125" BAKER 405. SCRIBE AND TEST.
5/7/2023 14:00	5/7/2023 17:30	3.50	Intermediate, Casing	Tripping	TRIP	PT	7,998.0	7,998.0	TIH F/ BHA T/ 7930'.
5/7/2023 17:30	5/7/2023 18:00	0.50	Intermediate, Casing	Circulate	CIRC	PT	7,998.0	7,998.0	DISPLACED H2O W/ 10 PPG OBM.
5/7/2023 18:00	5/7/2023 19:00	1.00	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	7,998.0	7,998.0	DRILLED F.E. CMT @ 7953' FLOAT @ 7955' SHOE @ 7988' OH @ 7998' DRILLED 10' NEW HOLE.
5/7/2023 19:00	5/7/2023 19:30	0.50	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	7,998.0	7,998.0	FIT TEST T/ 13# MAMW TVD 7740' AMW 10# PSI 1209.
5/7/2023 19:30	5/7/2023 22:22	2.87	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	7,998.0	8,111.0	ORIENT TOOL FACE T/ HIGH SIDE. SLIDE DRILL F/ 7989' T/8111' (113' @40 FPH) ; GTF: HS°; WOB: 15; SPP: 2300; DIFF: 214; GPM: 240; FULL RETURNS
5/7/2023 22:22	5/7/2023 22:36	0.23	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	7,998.0	8,123.0	ROTATE DRILL F/8111' T/8123' (12' @51 FPH) ; WOB: 20; RPM: 30; SPP: 2300; DIFF: 408; GPM: 240; TQ: 5; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/7/2023 22:36	5/7/2023 23:57	1.35	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,123.0	8,176.0	SLIDE DRILL F/ 8123' T/8176' (53' @40 FPH) ; GTF: HS°; WOB: 15; SPP: 2300; DIFF: 214; GPM: 240; FULL RETURNS
5/7/2023 23:57	5/8/2023 00:25	0.47	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,176.0	8,217.0	ROTATE DRILL F/8176' T/8217' (41' @87 FPH) ; WOB: 20; RPM: 30; SPP: 2500; DIFF: 408; GPM: 250; TQ: 5; FULL RETURNS
5/8/2023 00:25	5/8/2023 01:45	1.33	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,217.0	8,272.0	SLIDE DRILL F/ 8217' T/8272' (55' @41 FPH) ; GTF: 10°L; WOB: 15; SPP: 2500; DIFF: 214; GPM: 250; FULL RETURNS
5/8/2023 01:45	5/8/2023 02:19	0.58	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,272.0	8,312.0	ROTATE DRILL F/8272' T/8312' (40' @68 FPH) ; WOB: 20; RPM: 30; SPP: 2500; DIFF: 408; GPM: 250; TQ: 5; FULL RETURNS
5/8/2023 02:19	5/8/2023 03:04	0.75	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,312.0	8,355.0	SLIDE DRILL F/ 8312' T/8355' (43' @57 FPH) ; GTF: 5°R; WOB: 15; SPP: 2500; DIFF: 214; GPM: 250; FULL RETURNS
5/8/2023 03:04	5/8/2023 03:44	0.66	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,355.0	8,404.0	ROTATE DRILL F/8355' T/8404' (49' @75 FPH) ; WOB: 20; RPM: 30; SPP: 2500; DIFF: 408; GPM: 250; TQ: 5; FULL RETURNS
5/8/2023 03:44	5/8/2023 04:32	0.80	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,404.0	8,459.0	SLIDE DRILL F/ 8404' T/8459' (55' @69 FPH) ; GTF: 10°R; WOB: 15; SPP: 2600; DIFF: 214; GPM: 260; FULL RETURNS
5/8/2023 04:32	5/8/2023 05:00	0.47	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,459.0	8,502.0	ROTATE DRILL F/8459' T/8502' (43' @92 FPH) ; WOB: 20; RPM: 30; SPP: 2600; DIFF: 408; GPM: 260; TQ: 5; FULL RETURNS PTB 47° BRN 8.5°
5/8/2023 05:00	5/8/2023 05:15	0.25	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,502.0	8,502.0	ROTATE DRILL F/8459' T/8502' (3' @16 FPH) ; WOB: 24; RPM: 30; SPP: 2550; DIFF: 420; GPM: 265; TQ: 5; FULL RETURNS
5/8/2023 05:15	5/8/2023 06:16	1.03	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,569.0	SLIDE DRILL F/8504' T/8569' (65' @62.9 FPH) ; GTF: 10°R; WOB: 28; SPP: 2550; DIFF: 300; GPM: 265; FULL RETURNS
5/8/2023 06:16	5/8/2023 06:43	0.45	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		8,599.0	ROTATE DRILL F/8569' T/8599' (30' @66.6 FPH) ; WOB: 24; RPM: 30; SPP: 2550; DIFF: 450; GPM: 265; TQ: 5; FULL RETURNS
5/8/2023 06:43	5/8/2023 07:30	0.78	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,639.0	SLIDE DRILL F/8599' T/8639' (40' @51 FPH) ; GTF: 10°R; WOB: 27; SPP: 2550; DIFF: 250; GPM: 265; FULL RETURNS
5/8/2023 07:30	5/8/2023 08:05	0.58	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		8,693.0	ROTATE DRILL F/8639' T/8693' (54' @92.5 FPH) ; WOB: 24; RPM: 30; SPP: 2550; DIFF: 430; GPM: 265; TQ: 5; FULL RETURNS
5/8/2023 08:05	5/8/2023 08:34	0.48	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,723.0	SLIDE DRILL F/8693' T/8723' (30' @62 FPH) ; GTF: 15°R; WOB: 28; SPP: 2550; DIFF: 300; GPM: 265; FULL RETURNS
5/8/2023 08:34	5/8/2023 09:14	0.67	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,723.0	8,787.0	ROTATE DRILL F/8723' T/8787' (64' @96 FPH) ; WOB: 24; RPM: 30; SPP: 2550; DIFF: 430; GPM: 265; TQ: 5; FULL RETURNS
5/8/2023 09:14	5/8/2023 09:52	0.63	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,787.0	8,822.0	SLIDE DRILL F/8787' T/8822' (35' @55.2 FPH) ; GTF: HS°; WOB: 26; SPP: 2580; DIFF: 280; GPM: 265; FULL RETURNS
5/8/2023 09:52	5/8/2023 10:32	0.67	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	8,822.0	8,881.0	ROTATE DRILL F/8822' T/8881' (59' @88.4 FPH) ; WOB: 24; RPM: 30; SPP: 2580; DIFF: 440; GPM: 265; TQ: 5.5; FULL RETURNS
5/8/2023 10:32	5/8/2023 11:10	0.63	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	8,881.0	8,916.0	SLIDE DRILL F/8881' T/8916' (35' @56.7 FPH) ; GTF: HS°; WOB: 26; SPP: 2580; DIFF: 280; GPM: 265; FULL RETURNS EOC 8,916' 82° VS -1,077' TVD 8,327' IN TARGET 1.4'
5/8/2023 11:10	5/8/2023 11:51	0.68	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	8,916.0	8,975.0	ROTATE DRILL F/8916' T/8975' (59' @86.3 FPH) ; WOB: 24; RPM: 30; SPP: 2580; DIFF: 460; GPM: 265; TQ: 5.5; FULL RETURNS
5/8/2023 11:51	5/8/2023 12:34	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	8,975.0	9,016.0	SLIDE DRILL F/8975' T/9016' (41' @57.2 FPH) ; GTF: 10°R; WOB: 26; SPP: 2945; DIFF: 300; GPM: 265; FULL RETURNS
5/8/2023 12:34	5/8/2023 14:40	2.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,016.0	9,262.0	ROTATE DRILL F/9016' T/9262' (246' @117.1 FPH) ; WOB: 24; RPM: 80; SPP: 2945; DIFF: 550; GPM: 280; TQ: 6; FULL RETURNS
5/8/2023 14:40	5/8/2023 14:52	0.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,262.0	9,274.0	SLIDE DRILL F/9262' T/9274' (12' @59.9 FPH) ; GTF: 15°R; WOB: 29; SPP: 2945; DIFF: 300; GPM: 280; FULL RETURNS
5/8/2023 14:52	5/8/2023 16:02	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,274.0	9,448.0	ROTATE DRILL F/9274' T/9448' (174' @149 FPH) ; WOB: 24; RPM: 80; SPP: 2945; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS
5/8/2023 16:02	5/8/2023 17:54	1.87	Production, Drill Lateral	Rig Service	RIGSVC	PT	9,448.0	9,448.0	CHANGE OUT CROSS THREAD JOINT, AND SAVER SUB.
5/8/2023 17:54	5/8/2023 21:12	3.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,448.0	9,956.0	ROTATE DRILL F/9448' T/9956' (508' @153 FPH) ; WOB: 24; RPM: 80; SPP: 3000; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/8/2023 21:12	5/8/2023 21:49	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	9,956.0	9,976.0	SLIDE DRILL F/9956' T/9976' (20' @32 FPH) ; GTF: 90°R; WOB: 29; SPP: 3000; DIFF: 300; GPM: 280; FULL RETURNS
5/8/2023 21:49	5/8/2023 23:09	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	9,976.0	10,196.0	ROTATE DRILL F/9976' T/10196' (220' @167 FPH) ; WOB: 24; RPM: 80; SPP: 3000; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS
5/8/2023 23:09	5/8/2023 23:30	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,196.0	10,215.0	SLIDE DRILL F/10196' T/10215' (19' @54 FPH) ; GTF: 10°R; WOB: 29; SPP: 3000; DIFF: 300; GPM: 280; FULL RETURNS
5/8/2023 23:30	5/9/2023 00:28	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,215.0	10,388.0	ROTATE DRILL F/10215' T/10388' (173' @179 FPH) ; WOB: 24; RPM: 80; SPP: 3000; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS
5/9/2023 00:28	5/9/2023 00:58	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,388.0	10,409.0	SLIDE DRILL F/10388' T/10409' (21' @42 FPH) ; GTF: 70°L; WOB: 29; SPP: 3000; DIFF: 300; GPM: 280; FULL RETURNS
5/9/2023 00:58	5/9/2023 01:24	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,409.0	10,477.0	ROTATE DRILL F/10409' T/10477' (68' @156 FPH) ; WOB: 24; RPM: 80; SPP: 3000; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS
5/9/2023 01:24	5/9/2023 01:54	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,477.0	10,496.0	SLIDE DRILL F/10477' T/10496' (19' @38 FPH) ; GTF: 10°L; WOB: 29; SPP: 3000; DIFF: 300; GPM: 280; FULL RETURNS
5/9/2023 01:54	5/9/2023 05:01	3.12	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,496.0	11,080.0	ROTATE DRILL F/10496' T/11080' (584' @187 FPH) ; WOB: 24; RPM: 80; SPP: 3000; DIFF: 700; GPM: 280; TQ: 8; FULL RETURNS
5/9/2023 05:00	5/9/2023 05:19	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,080.0	11,141.0	ROTATE DRILL F/11080' T/11141' (161' @144 FPH) ; WOB: 28; RPM: 80; SPP: 3200; DIFF: 780; GPM: 280; TQ: 9.5; FULL RETURNS
5/9/2023 05:19	5/9/2023 05:45	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,141.0	11,156.0	SLIDE DRILL F/11141' T/11156' (15' @36 FPH) ; GTF: 120°R; WOB: 28; SPP: 3200; DIFF: 250; GPM: 280; FULL RETURNS
5/9/2023 05:45	5/9/2023 07:03	1.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,156.0	11,422.0	ROTATE DRILL F/11156' T/11422' (266' @204.6 FPH) ; WOB: 28; RPM: 80; SPP: 3100; DIFF: 750; GPM: 280; TQ: 9.5; FULL RETURNS
5/9/2023 07:03	5/9/2023 07:25	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,422.0	11,437.0	SLIDE DRILL F/11422' T/11437' (15' @39.1 FPH) ; GTF: 25°L; WOB: 34; SPP: 3050; DIFF: 120; GPM: 280; FULL RETURNS
5/9/2023 07:25	5/9/2023 07:52	0.45	Production, Drill Lateral	Rig Repair - Circulating System	RRCIRC	PT	11,437.0	11,437.0	REPLACED WASHED OUT 2" VALVE ON STAND PIPE.
5/9/2023 07:52	5/9/2023 09:19	1.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,437.0	11,714.0	ROTATE DRILL F/11437' T/11714' (277' @191 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 700; GPM: 290; TQ: 9.5; FULL RETURNS
5/9/2023 09:19	5/9/2023 09:42	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,714.0	11,727.0	SLIDE DRILL F/11714' T/11727' (13' @35.4 FPH) ; GTF: 90°L; WOB: 36; SPP: 3310; DIFF: 220; GPM: 290; FULL RETURNS
5/9/2023 09:42	5/9/2023 10:15	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,727.0	11,808.0	ROTATE DRILL F/11727' T/11808' (81' @147.2 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS
5/9/2023 10:15	5/9/2023 10:33	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,808.0	11,817.0	SLIDE DRILL F/11808' T/11817' (9' @29.9 FPH) ; GTF: 90°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 10:33	5/9/2023 11:49	1.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,817.0	12,080.0	ROTATE DRILL F/11,817' T/12,080' (263' @ 205 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS
5/9/2023 11:49	5/9/2023 12:06	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,080.0	12,088.0	SLIDE DRILL F/12,080' T/12,088' (8' @ 28 FPH) ; GTF: 70°R; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 12:06	5/9/2023 13:20	1.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,088.0	12,353.0	ROTATE DRILL F/12,088' T/12,353' (265' @ 215 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS
5/9/2023 13:20	5/9/2023 13:38	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,353.0	12,360.0	SLIDE DRILL F/12,353' T/12,360' (7' @ 23 FPH) ; GTF: 180°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 13:38	5/9/2023 15:22	1.73	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,360.0	12,613.0	ROTATE DRILL F/12,360' T/12,613' (253' @ 146 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS. UNPLUG JET.
5/9/2023 15:22	5/9/2023 15:51	0.48	Production, Drill Lateral	Rig Service	RIGSVC	PT	12,613.0	12,613.0	SERVICE RIG & TOP DRIVE
5/9/2023 15:51	5/9/2023 16:12	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,613.0	12,620.0	SLIDE DRILL F/12,613' T/12,620' (7' @ 20 FPH) ; GTF: 70°R; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 16:12	5/9/2023 16:40	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,620.0	12,712.0	ROTATE DRILL F/12,620' T/12,712' (92' @ 197 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/9/2023 16:40	5/9/2023 17:05	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,712.0	12,725.0	SLIDE DRILL F/12,712' T/12,725' (13' @ 21 FPH) ; GTF: 180°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/9/2023 17:05	5/9/2023 17:33	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,725.0	12,805.0	ROTATE DRILL F/12,725' T/12,805' (80' @ 171 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/9/2023 17:33	5/9/2023 18:01	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,805.0	12,822.0	SLIDE DRILL F/12,805' T/12,822' (17' @ 36 FPH) ; GTF: 165°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 18:01	5/9/2023 18:52	0.85	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,822.0	12,987.0	ROTATE DRILL F/12,822' T/12,987' (165' @ 194 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/9/2023 18:52	5/9/2023 19:30	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,987.0	13,007.0	SLIDE DRILL F/12,987' T/13,007' (20' @ 32 FPH) ; GTF: 90°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 19:30	5/9/2023 20:13	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,007.0	13,124.0	ROTATE DRILL F/13,007' T/13,124' (117' @ 163 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/9/2023 20:13	5/9/2023 20:53	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,124.0	13,141.0	SLIDE DRILL F/13,124' T/13,141' (17' @ 25 FPH) ; GTF: 0°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 20:53	5/9/2023 22:52	1.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,141.0	13,547.0	ROTATE DRILL F/13,141' T/13,547' (406' @ 205 FPH) ; WOB: 28; RPM: 80; SPP: 3310; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/9/2023 22:52	5/9/2023 23:30	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,547.0	13,570.0	SLIDE DRILL F/13,547' T/13,570' (23' @ 36 FPH) ; GTF: 90°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/9/2023 23:30	5/10/2023 03:07	3.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,570.0	14,273.0	ROTATE DRILL F/13,570' T/14,273' (703' @ 194 FPH) ; WOB: 28; RPM: 80; SPP: 3610; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/10/2023 03:07	5/10/2023 03:37	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,273.0	14,288.0	SLIDE DRILL F/14,273' T/14,288' (15' @ 30 FPH) ; GTF: 0°L; WOB: 34; SPP: 3310; DIFF: 250; GPM: 290; FULL RETURNS
5/10/2023 03:37	5/10/2023 05:00	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,288.0	14,560.0	ROTATE DRILL F/14,288' T/14,560' (272' @ 197 FPH) ; WOB: 28; RPM: 80; SPP: 3610; DIFF: 810; GPM: 290; TQ: 10; FULL RETURNS.
5/10/2023 05:00	5/10/2023 06:01	1.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,560.0	14,761.0	ROTATING 14,560' - 14,761' 201' @ 197 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 06:01	5/10/2023 06:16	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,761.0	14,769.0	SLIDING 14,761' - 14,769' 8' @ 32 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 06:16	5/10/2023 06:46	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,769.0	14,847.0	ROTATING 14,769' - 14,847' 78' @ 156 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 06:46	5/10/2023 07:38	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,847.0	14,869.0	SLIDING 14,847' - 14,869' 22' @ 25 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 07:38	5/10/2023 09:10	1.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,869.0	15,176.0	ROTATING 14,869' - 15,176' 307' @ 200 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 09:10	5/10/2023 09:28	0.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,176.0	15,185.0	SLIDING 15,176' - 15,185' 9' @ 30 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 09:28	5/10/2023 13:30	4.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,185.0	15,974.0	ROTATING 15,185' - 15,974' 789' @ 195 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 13:30	5/10/2023 14:10	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,974.0	15,996.0	SLIDING 15,974' - 15,996' 22' @ 32 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 14:10	5/10/2023 14:27	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,996.0	16,064.0	ROTATING 15,996' - 16,064' 68' @ 255 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 14:27	5/10/2023 14:46	0.32	Production, Drill Lateral	Circulate	CIRC	PT	16,064.0	16,064.0	CIRC & WORK PIPE TO REDUCE TORQUE.
5/10/2023 14:46	5/10/2023 16:00	1.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,064.0	16,278.0	ROTATING 16,064' - 16,278' 214' @ 173 FPH, 80 RPM, 290 GPM, 24-28 WOB, 860-930 DIFF.
5/10/2023 16:00	5/10/2023 16:21	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,278.0	16,293.0	SLIDING 16,278' - 16,293' 15' @ 42 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 16:21	5/10/2023 17:03	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,293.0	16,440.0	ROTATING 16,293' - 16,440' 147' @ 210 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/10/2023 17:03	5/10/2023 17:33	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	16,440.0	16,440.0	SERVICED RIG & TDU.
5/10/2023 17:33	5/10/2023 19:09	1.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,440.0	16,724.0	ROTATING 16,440' - 16,724' 284' @ 177 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/10/2023 19:09	5/10/2023 19:49	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,724.0	16,747.0	SLIDING 16,724' - 16,747' 23' @ 34 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 19:49	5/10/2023 20:55	1.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,747.0	16,941.0	ROTATING 16,747' - 16,941' 194' @ 176 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/10/2023 20:55	5/10/2023 21:18	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,941.0	16,954.0	SLIDING 16,941' - 16,954' 13' @ 35 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 21:18	5/10/2023 22:39	1.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,954.0	17,192.0	ROTATING 16,954' - 17,192' 238' @ 176 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/10/2023 22:39	5/10/2023 23:40	1.03	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,192.0	17,217.0	SLIDING 17,192' - 17,217' 25' @ 24 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/10/2023 23:40	5/11/2023 01:18	1.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,217.0	17,482.0	ROTATING 17,217' - 17,482' 265' @ 162 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 01:18	5/11/2023 02:12	0.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,482.0	17,504.0	SLIDING 17,482' - 17,504' 22' @ 24 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 02:12	5/11/2023 02:50	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	17,628.0	ROTATING 17,504' - 17,628' 124' @ 196 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 02:50	5/11/2023 04:03	1.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,628.0	17,662.0	SLIDING 17,628' - 17,662' 34' @ 28 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 04:03	5/11/2023 04:59	0.93	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,662.0	17,800.0	ROTATING 17,662' - 17,800' 138' @ 148 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 05:00	5/11/2023 07:28	2.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	18,234.0	ROTATING 17,800' - 18,234' 434' @ 175 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 07:28	5/11/2023 08:38	1.17	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,628.0	18,263.0	SLIDING 18,234' - 18,263' 29' @ 24 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 08:38	5/11/2023 08:55	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	18,325.0	ROTATING 18,263' - 18,325' 62' @ 218 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 08:55	5/11/2023 09:20	0.42	Production, Drill Lateral	Circulate	CIRC	PT	18,325.0	18,325.0	CIRC & WORK PIPE TO REDUCE TORQUE.
5/11/2023 09:20	5/11/2023 11:29	2.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	18,709.0	ROTATING 18,325' - 18,709' 384' @ 178 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 11:29	5/11/2023 12:11	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,628.0	18,721.0	SLIDING 18,709' - 18,721' 12' @ 17 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 12:11	5/11/2023 13:10	0.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	18,892.0	ROTATING 18,721' - 18,892' 171' @ 173 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 13:10	5/11/2023 14:29	1.32	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,628.0	18,921.0	SLIDING 18,892' - 18,921' 29' @ 22 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 14:29	5/11/2023 14:41	0.20	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,504.0	18,955.0	ROTATING 18,921' - 18,955' 34' @ 170 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 14:41	5/11/2023 14:57	0.27	Production, Drill Lateral	Circulate	CIRC	PT	17,628.0	18,955.0	CIRC & WORK PIPE TO REDUCE TORQUE.
5/11/2023 14:57	5/11/2023 15:53	0.93	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,955.0	18,983.0	SLIDING 18,955' - 18,983' 28' @ 30 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 15:53	5/11/2023 16:23	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,983.0	19,051.0	ROTATING 18,983' - 19,051' 68' @ 136 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF.
5/11/2023 16:23	5/11/2023 17:01	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,051.0	19,066.0	SLIDING 19,051' - 19,066' 15' @ 24 FPH, 290 GPM, 29-32 WOB, 220-330 DIFF.
5/11/2023 17:01	5/11/2023 18:50	1.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,066.0	19,356.0	ROTATING 19,066' - 19,356' 290' @ 160 FPH, 80 RPM, 290 GPM, 24-28 WOB, 900-980 DIFF. TD
5/11/2023 18:50	5/11/2023 19:20	0.50	Production, Casing	Rig Service	RIGSVC	PT	19,356.0	19,356.0	SERVICE RIG & TOP DRIVE.
5/11/2023 19:20	5/12/2023 01:00	5.67	Production, Casing	Circulate	CIRC	PT	19,356.0	19,356.0	CIRC 6X BU WHILE WORKING DP (150 FPM) UP & DOWN, WITH 85 RPM & 300 GPM. PUMP 4 LCM SWEEPS WHILE WORKING PIPE.
5/12/2023 01:00	5/12/2023 01:15	0.25	Production, Casing	Circulate	CIRC	PT	19,356.0	19,356.0	FLOW CHECK - WELL STATIC. PUMP DRY SLUG.
5/12/2023 01:15	5/12/2023 05:00	3.75	Production, Casing	Tripping	TRIP	PT	19,356.0	19,356.0	PULL OUT OF HOLE TO BASE OF CURVE.
5/12/2023 05:00	5/12/2023 05:45	0.75	Production, Casing	Tripping	TRIP	PT	19,356.0	19,356.0	PULLED UP TO 9,500'. HOLE SLICK.
5/12/2023 05:45	5/12/2023 07:10	1.42	Production, Casing	Circulate	CIRC	PT	19,356.0	19,356.0	CIRC HOLE CLEAN & DRIFT HWT IN DERRICK. FC, WELL STATIC. PUMPED SLUG.
5/12/2023 07:10	5/12/2023 10:16	3.10	Production, Casing	Tripping	TRIP	PT	19,356.0	19,356.0	PULLED UP TO 1,500'.
5/12/2023 10:16	5/12/2023 10:28	0.20	Production, Casing	Other Activities	OTHER	PT		19,356.0	CENTERED BOP FOR LINER RUN.
5/12/2023 10:28	5/12/2023 11:20	0.87	Production, Casing	Tripping	TRIP	PT	19,356.0	19,356.0	POOH TO BHA. FC, WELL STATIC.
5/12/2023 11:20	5/12/2023 12:05	0.75	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	19,356.0	19,356.0	LAID DOWN BHA. MOTOR IN FAIR CONDITION.
5/12/2023 12:05	5/12/2023 12:55	0.83	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,356.0	19,356.0	RIG UP CASING RUUNING EQUIPMENT.
5/12/2023 12:55	5/12/2023 13:48	0.88	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,356.0	RAN 2 PUP JT SHOE TRACK WITH WET SUB, 10 JTS 4.5" VARN 13.5 # VA-XP-P110 LINER TO 500'. OVER TORQUED CONNECTION DUE TO DUMP VALVE FAILURE ON TORQUE TURN.
5/12/2023 13:48	5/12/2023 14:31	0.72	Production, Casing	Repair 3rd Party Equipment	RPR3	NPT	19,494.0	19,356.0	LAID DOWN 2 JOINTS & CHANGE OUT DUMP VALVE.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/12/2023 14:31	5/12/2023 22:30	7.98	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,356.0	RAN 281 JTS 4.5" VARN 13.5 # VA-XP-P110 LINER TO 11,557'.
5/12/2023 22:30	5/12/2023 23:30	1.00	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	19,494.0	19,356.0	PU LINER HANGER & RIG DOWN CASING CREW. CHANGE ROTATING HEAD.
5/12/2023 23:30	5/13/2023 03:45	4.25	Production, Casing	Tripping	TRIP	PT	19,494.0	19,356.0	TRIP IN HOLE WITH LINER 4" DP TO 19,356'.
5/13/2023 03:45	5/13/2023 04:40	0.92	Production, Casing	Circulate	CIRC	PT	19,356.0	19,356.0	PICK UP PUP JOINTS TO SPACE OUT. BURST AIR LOCK @ 3,625 PSI. PICK UP CEMENT HEAD.
5/13/2023 04:40	5/13/2023 05:00	0.33	Production, Casing	Circulate	CIRC	PT	19,356.0	19,356.0	FILL VOID TO CIRC BU
5/13/2023 05:00	5/13/2023 06:34	1.58	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	FILLED VOID WITH 118 BBLS OF 10.2 PPG MUD. ESTABLISHED CIRC, INITIAL PRESSURE 1,305 PSI @ 4.1 BPM. FINAL PRESSURE 1,282 PSI @ 4.1 BPM. MAX GAS 4,270 UNITS. NO LOSSES.
5/13/2023 06:34	5/13/2023 07:30	0.92	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 1.5 BPM / 1,030 PSI. (P/U: 220K, NEUTRAL: 145K). BALL ON SEAT AFTER 46.4 BBLS PUMPED. PRESSURED TO 2,614 PSI. SET 75K DOWN. PRESSURED TO 4,076 PSI, EXTRUDED BALL SEAT. DROPPED 1.563" RELEASE BALL. PUMPED DOWN @ 1.5 BPM 675 PSI. BALL ON SEAT AFTER 49.4 BBLS PUMPED. PRESSURED TO 2,380 PSI EXTRUDED BALL. P/U CHECKED RELEASE 182K FREE WEIGHT. S/O TO 140K. TOPS OF FS @ 19,353', FC @ 19,341', LANDING/WET SUB @ 19,4326, MARKER JOINT @ 19,181', AIRLOCK @ 10,958', MARKER JOINT @ 8,004', LINER TOP @ 7,751' OVERLAP OF 446'.
5/13/2023 07:30	5/13/2023 11:00	3.50	Production, Casing	Primary Cementing	PRIMCEM	PT	19,494.0	19,494.0	R/U HES. TESTED LINES TO 8,000 PSI. PUMPED 80 BBLS 12 PPG TUNED SPACER, 865 SKS (235.7 BBLS) / 14.8 PPG / 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 130 BBLS FW LATCHED PLUG @ 74 BBLS, 1,630 PSI INCREASE, 20 BBLS 12 PPG TUNED SPACER & 58 BBLS 10.2 PPG MUD @ 4 BPM. FINAL RATE 2.5 BPM WITH 3,100 PSI. BUMPED PLUG WITH 3,890 PSI @ 10:52 HRS 5/13/23. SHEARED WET SHOE 4,760 PSI, PUMPED 5 BBLS OVER. CHECK FLOATS. BLEED BACK 2 BBLS. NO LOSSES DURING CMT OPS.
5/13/2023 11:00	5/13/2023 11:46	0.78	Production, Casing	Circulate	CIRC	PT	19,494.0	19,494.0	PICK UP 13', SLACKED OFF FROM 182K TO 70K & SET PACKER. PU TO 15' (180K NEUTRAL WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER 25 BBLS CMT TO SURFACE.
5/13/2023 11:46	5/13/2023 12:00	0.22	Production, Casing	Test Casing	TESTCAS	PT	19,494.0	19,494.0	STUNG BACK INTO HANGER & TEST LINER TOP TO 1,500 PSI FOR 10 MIN. GOOD TEST. BLEED OFF PRESSURE. PICKED UP OUT OF LINER.
5/13/2023 12:00	5/13/2023 13:00	1.00	Production, Casing	Other Activities	OTHER	PT	19,494.0	19,494.0	DISPLACED HOLE WITH FRESH WATER. FC, WELL STATIC. RD HES & BAKER CEMENT HEAD.
5/13/2023 13:00	5/13/2023 16:00	3.00	Production, Casing	Tripping	TRIP	PT	19,494.0	19,494.0	POOH & LD SETTING TOOL (100% RECOVERY).
5/13/2023 16:00	5/13/2023 16:30	0.50	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	19,494.0	19,494.0	NIPPLE DOWN FLOW LINE. BREAK STACK OFF OF WELLHEAD. PICK UP STACK. RIG RELEASE @ 16:30 HRS 5/13/23.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Well Header									
Field Name NEU FIELD	Pad Name SOUTH MOON 31-21 C4 1		Legal Well Name SOUTH MOON 5-31-32-C4-4H			API/UWI 4301354452		County DUCHESNE	State/Province Utah
Job Category Completion		Primary Job Type Completion			Start Date 6/24/2024			End Date	
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 05:00	6/24/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight
6/24/2024 07:00	6/24/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.
6/24/2024 07:30	6/24/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.
6/24/2024 15:30	6/24/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR. MIRU MFP for casing test.
6/24/2024 16:00	6/24/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.
6/24/2024 18:00	6/24/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool
6/24/2024 18:45	6/24/2024 19:15	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.
6/24/2024 19:15	6/25/2024 05:00	9.75		Inactive	INACTIVE				SDFN
6/25/2024 05:00	6/25/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight
6/25/2024 06:30	6/25/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel
6/25/2024 07:00	6/25/2024 07:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.
6/25/2024 07:15	6/25/2024 10:00	2.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 10:00	6/25/2024 11:45	1.75	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 17 bpm. Break @ 7,500 psi for 175 bbls. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICIP 3,300 psi.Pump 20 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 10 bpm @ 6,200 psi w/ 244 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 7,500 psi Ttl. bbls. 439
6/25/2024 11:45	6/25/2024 12:15	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..
6/25/2024 12:15	6/25/2024 12:30	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.
6/25/2024 12:30	6/25/2024 20:00	7.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				WOOWO
6/25/2024 20:00	6/26/2024 05:00	9.00		Inactive	INACTIVE				SDFN
6/26/2024 05:00	6/26/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors
6/26/2024 06:30	6/26/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting & JSA covered over MIRU ops.
6/26/2024 07:00	6/26/2024 17:30	10.50	Toe Prep, <code2>	Install Wellhead	IWHD				Remove night cap & N/U 7-1/16 15k frac valves & zippers.
6/26/2024 17:30	6/27/2024 05:00	11.50		Inactive	INACTIVE				SDFN. Waiting on logistics of iron for zippers to location.
6/27/2024 05:00	6/27/2024 06:30	1.50		Inactive	INACTIVE				Waiting on Cactus & other vendors to arrive.
6/27/2024 06:30	6/27/2024 07:15	0.75	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting / day tower over completion ops.
6/27/2024 07:15	6/28/2024 05:00	21.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Cont. N/U frac stacks & zippers. MIRU Solaris silos. H2O-xfer spot & MIRU to tanks & lay suction manifolds w/ boost pump. F/B MIRU w/ 2' 15k iron to open top F/B tanks. Pumpdown spotted & rigged in.
6/28/2024 05:00	6/28/2024 06:00	1.00		Inactive	INACTIVE				Waiting on daylight
6/28/2024 06:00	6/28/2024 06:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day tower over completion ops
6/28/2024 06:30	6/28/2024 07:15	0.75	Toe Prep, <code2>	Pressure	PTST				Test frac stack & zippers to 12.5k. Test Good bleed press. to 0 psi.
6/28/2024 07:15	6/28/2024 22:00	14.75	Toe Prep, <code2>	Rig Up/Down	SRIG				Install grease system on all valves on frac stacks & zippers. Cont. w/ H2O-xfer to pad w/ production & fresh lines. Miru TWG for first shoots. MIRU Scout alpha mono-line.
6/28/2024 22:00	6/29/2024 05:00	7.00	Toe Prep, <code2>	Other	OTH				SDFN
6/29/2024 05:00	6/29/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ day & night tower over completion day ops.
6/29/2024 05:30	6/29/2024 09:00	3.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.
6/29/2024 09:00	6/29/2024 14:00	5.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/29/2024 14:00	6/29/2024 14:45	0.75	Toe Prep, <code2>	Other	OTH				Performed acid wash/ injection test. Rate - 16 bpm Max PSI - 9,060 Pumped - 1500 gal 15% HCl acid Total bbl - 571
6/29/2024 14:45	6/30/2024 05:00	14.25	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cal-frac & assoc. equip. Pre-fill silos.



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/30/2024 05:00	6/30/2024 21:15	16.25	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/30/2024 21:15	6/30/2024 23:45	2.50	Toe Prep, <code2>	Pressure	PTST				Stab WL on well PT lubricator to 9,000 psi had a leak on spool adapter above crown valve bleed pressure off to 0 psi retorque connection PT lubricator to 9,000 psi after repairs and connection continued leaking bleed pressure off to 0 psi break spool and change ring gasket.
6/30/2024 23:45	7/1/2024 02:45	3.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 2,375 psi Tied in liner top started pump down 11 bpm 280 fpm at 16,000, pressure started climbing at 17,290 well pressured up 9,500 psi and 30 fpm come off line pulling out of hole. Going to pump more acid and reflush well. Performed acid wash/ injection test. Rate - 11 bpm Max PSI - 10,300 Acid Pumped - 2000 gal Total bbl - 520
7/1/2024 02:45	7/1/2024 05:00	2.25		Inactive	INACTIVE				Inactive
7/1/2024 05:00	7/1/2024 06:00	1.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/1/2024 06:00	7/1/2024 08:45	2.75	Toe Prep, <code2>	Downtime	DTIM				Swapping blender due to blown head gasket
7/1/2024 08:45	7/1/2024 10:15	1.50	Toe Prep, <code2>	Frac. Job	FRAC				Toe Stage/Wet shoe OWP: 2,974 psi 1500 gal 15% HCl Avg RT - 39 bpm / Max RT- 65 bpm Avg psi - 9,945 / Max psi - 12,139 psi Clean total - 2,944 bbl Slurry total - 2,966 bbl Total sand - 20,524 lbs F.G. N/A
7/1/2024 10:15	7/1/2024 13:15	3.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 3,190 psi Plug Depth: 19,306" MD Plug type: Royal composite Perf Depths: 19,087' (Top) 19,296' (Bottom) Total Fluid: 667 bbl Max Rate: 18 Max psi: 5,640
7/1/2024 13:15	7/2/2024 05:00	15.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
7/2/2024 05:00	7/2/2024 17:15	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/2/2024 17:15	7/2/2024 19:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 2,450 psi Avg RT - 73 bpm / Max RT- 92 bpm Avg psi - 10,245 / Max psi - 12,139 psi Clean total - 11,785 bbl Slurry total - 12,324 bbl Total sand - 500,587 lbs F.G. .88
7/2/2024 19:15	7/2/2024 21:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 3,180 psi Plug Depth: 19,074" MD Plug type: Innovex Dissolvable Perf Depths: 18,850' (Top) 19,059' (Bottom) Total Fluid: 492 bbl Max Rate: 18 Max psi: 5,200
7/2/2024 21:15	7/2/2024 22:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/2/2024 22:45	7/3/2024 00:15	1.50	Frac, <code2>	Non-Productive Time	NPT				Water transfer fixing lay flat
7/3/2024 00:15	7/3/2024 02:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,893 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,134 / Max psi - 11,692 psi Clean total - 8,938 bbl Slurry total - 9,454 bbl Total sand - 480,146 lbs F.G. .95
7/3/2024 02:15	7/3/2024 04:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 3,300 psi Plug Depth: 18,836" MD Plug type: Innovex Dissolvable Perf Depths: 18,614' (Top) 18,822' (Bottom) Total Fluid: 583 bbl Max Rate: 18 Max psi: 5,500
7/3/2024 04:15	7/3/2024 05:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 05:00	7/3/2024 05:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/3/2024 05:30	7/3/2024 07:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,989 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 9,674 / Max psi - 11,310 psi Clean total - 8,791 bbl Slurry total - 9,307 bbl Total sand - 479,883 lbs F.G. 0.92
7/3/2024 07:30	7/3/2024 09:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,370 psi Plug Depth: 18,599" MD Plug type: Innovex Dissolvable Perf Depths: 18,376' (Top) 18,584' (Bottom) Total Fluid: 618 bbl Max Rate: 18 Max psi: 5,311
7/3/2024 09:30	7/3/2024 10:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 10:15	7/3/2024 12:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 3,006 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,415 / Max psi - 11,019 psi Clean total - 8,667 bbl Slurry total - 9,183 bbl Total sand - 480,110 lbs F.G. 0.95
7/3/2024 12:15	7/3/2024 14:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3,250 psi Plug Depth: 18,362" MD Plug type: Innovex Dissolvable Perf Depths: 18,139' (Top) 18,347' (Bottom) Total Fluid: 542 bbl Max Rate: 18 Max psi: 5,400
7/3/2024 14:15	7/3/2024 14:30	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/3/2024 14:30	7/3/2024 16:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 3,041 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,029 / Max psi - 10,443 psi Clean total - 8,650 bbl Slurry total - 9,166 bbl Total sand - 480,030 lbs F.G. 0.94
7/3/2024 16:30	7/3/2024 18:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 3,336 psi Plug Depth: 18,125' MD Plug type: Royal Composite Perf Depths: 17,901' (Top) 18,109' (Bottom) Total Fluid: 550 bbl Max Rate: 18 Max psi: 6,300
7/3/2024 18:30	7/3/2024 19:15	0.75	Frac, <code2>	Non-Productive Time	NPT				Waiting on sand
7/3/2024 19:15	7/3/2024 21:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 3,020 psi Avg RT - 84 bpm / Max RT- 92 bpm Avg psi - 9,278 / Max psi - 11,323 psi Clean total - 8,437 bbl Slurry total - 8,953 bbl Total sand - 479,645 lbs F.G. 0.93
7/3/2024 21:45	7/3/2024 23:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,200 psi Plug Depth: 17,888' MD Plug type: Royal Composite Perf Depths: 17,664' (Top) 17,873' (Bottom) Total Fluid: 512 bbl Max Rate: 18 Max psi: 5,950
7/3/2024 23:45	7/4/2024 00:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 00:15	7/4/2024 03:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 3,065 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 10,234 / Max psi - 11,432 psi Clean total - 9,007 bbl Slurry total - 9,524 bbl Total sand - 480,029 lbs F.G. 0.89
7/4/2024 03:15	7/4/2024 05:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 3,300 psi Plug Depth: 17,650' MD Plug type: Royal Composite Perf Depths: 17,427' (Top) 17,635' (Bottom) Total Fluid: 479 bbl Max Rate: 18 Max psi: 5,400
7/4/2024 05:00	7/4/2024 05:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/4/2024 05:45	7/4/2024 07:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 3,196 psi Avg RT - 88.3 bpm / Max RT- 92.4 bpm Avg psi - 10,121 / Max psi - 11,286 psi Clean total - 8,700 bbl Slurry total - 9,217 bbl Total sand - 480,134 lbs F.G. 0.99
7/4/2024 07:45	7/4/2024 09:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,212 psi Plug Depth: 17,413' MD Plug type: Royal Composite Perf Depths: 17,190' (Top) 17,414' (Bottom) Total Fluid: 427 bbl Max Rate: 18 Max psi: 5,200
7/4/2024 09:30	7/4/2024 09:45	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 09:45	7/4/2024 11:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 3,140 psi Avg RT - 89.8 bpm / Max RT- 92.3 bpm Avg psi - 10,183 / Max psi - 10,744 psi Clean total - 8,566 bbl Slurry total - 9,082 bbl Total sand - 479,445 lbs F.G. 0.96
7/4/2024 11:45	7/4/2024 13:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,400 psi Plug Depth: 17,176' MD Plug type: Royal composite Perf Depths: 16,953' (Top) 17,161' (Bottom) Total Fluid: 399 bbl Max Rate: 18 Max psi: 4,800
7/4/2024 13:15	7/4/2024 15:30	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/4/2024 15:30	7/4/2024 17:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 3,058 psi Avg RT - 82 bpm / Max RT- 91 bpm Avg psi - 10,360 Max psi - 11,854 psi Clean total - 8,752 bbl Slurry total - 9,269 bbl Total sand - 480,056 lbs F.G. .94
7/4/2024 17:45	7/4/2024 19:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,000 psi Plug Depth: 16,939' MD Plug type: Royal composite Perf Depths: 16,715' (Top) 16,924' (Bottom) Total Fluid: 420 bbl Max Rate: 18 Max psi: 5,100
7/4/2024 19:30	7/5/2024 05:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 05:00	7/5/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 09:00	7/5/2024 11:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 2,928 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,133 Max psi - 11,409 psi Clean total - 8,831 bbl Slurry total - 9,347 bbl Total sand - 480,143 lbs F.G. 0.96
7/5/2024 11:00	7/5/2024 12:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 3,230 psi Plug Depth: 16,702' MD Plug type: Royal composite Perf Depths: 16,478' (Top) 16,687' (Bottom) Total Fluid: 356 bbl Max Rate: 18 Max psi: 5,600
7/5/2024 12:45	7/5/2024 21:30	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/5/2024 21:30	7/5/2024 23:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 3,116 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,009 Max psi - 11,963 psi Clean total - 8,611 bbl Slurry total - 9,128 bbl Total sand - 480,167 lbs F.G. 0.92
7/5/2024 23:30	7/6/2024 01:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 01:00	7/6/2024 03:15	2.25	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 3,030 psi Plug Depth: 16,464' MD Plug type: Royal composite Perf Depths: 16,241' (Top) 16,449' (Bottom) Total Fluid: 350 bbl Max Rate: 18 Max psi: 5,400
7/6/2024 03:15	7/6/2024 05:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/6/2024 05:00	7/6/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/6/2024 10:30	7/6/2024 10:45	0.25	Frac, <code2>	Non-Productive Time	NPT				Repair HHP from previous stg.
7/6/2024 10:45	7/6/2024 12:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 3,188 psi Avg RT - 82.7 bpm / Max RT- 91.4 bpm Avg psi - 9,739 Max psi - 10,978 psi Clean total - 8,714 bbl Slurry total - 9,230 bbl Total sand - 480,088 lbs F.G. 1.03
7/6/2024 12:45	7/6/2024 14:30	1.75	Frac, <code2>	Nipple Up	NU				Audit to check high press. connections on mono-line & restraints. Checked frac stacks & zippers.
7/6/2024 14:30	7/6/2024 16:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 1,850 psi Plug Depth: 16,223' MD Plug type: Royal composite Perf Depths: 16,004' (Top) 16,212' (Bottom) Total Fluid: 398 bbl Max Rate: 18 Max psi: 7,200
7/6/2024 16:15	7/7/2024 00:15	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 00:15	7/7/2024 02:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 3188 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,135 Max psi - 11,799 psi Clean total - 8,892 bbl Slurry total - 9,408 bbl Total sand - 479,677 lbs F.G. 0.92
7/7/2024 02:15	7/7/2024 04:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 3,415 psi Plug Depth: 15,990' MD Plug type: Royal composite Perf Depths: 15,767' (Top) 15,975' (Bottom) Total Fluid: 300 bbl Max Rate: 18 Max psi: 6,080
7/7/2024 04:00	7/7/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 05:00	7/7/2024 16:15	11.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/7/2024 16:15	7/7/2024 18:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 3,260 psi Avg RT - 87 bpm / Max RT- 93 bpm Avg psi - 9,618 Max psi - 10,833 psi Clean total - 9,305 bbl Slurry total - 9,823 bbl Total sand - 480,702 lbs F.G.-0.93
7/7/2024 18:15	7/7/2024 20:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,450 psi Plug Depth: 15,753 ' MD Plug type: Royal composite Perf Depths: 15,529' (Top) 15,735' (Bottom) Total Fluid: 277 bbl Max Rate: 18 bpm Max psi: 5,250
7/7/2024 20:15	7/8/2024 05:00	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 05:00	7/8/2024 09:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 09:15	7/8/2024 11:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 2,929 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,646 Max psi - 10,731 psi Clean total - 8,522 bbl Slurry total - 9,039 bbl Total sand - 480,360 lbs F.G.- 1.00
7/8/2024 11:00	7/8/2024 12:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,387 psi Plug Depth: 15,516 ' MD Plug type: Royal composite Perf Depths: 15,292' (Top) 15,501' (Bottom) Total Fluid: 280 bbl Max Rate: 18 bpm Max psi: 5,300
7/8/2024 12:45	7/8/2024 22:45	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/8/2024 22:45	7/9/2024 01:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 3,100 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,969 Max psi - 10,879 psi Clean total - 8,831 bbl Slurry total - 9,348 bbl Total sand - 479,968 lbs F.G.- .94



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 01:00	7/9/2024 02:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 3,380 psi Plug Depth: 15,278 ' MD Plug type: Royal composite Perf Depths: 15,055' (Top) 15,264' (Bottom) Total Fluid: 319 bbl Max Rate: 18 bpm Max psi: 6,400
7/9/2024 02:30	7/9/2024 05:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 05:00	7/9/2024 14:00	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/9/2024 14:00	7/9/2024 16:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 3,118 psi Avg RT - 83 bpm / Max RT- 92 bpm Avg psi - 9,299 Max psi - 11,256 psi Clean total - 8,633 bbl Slurry total - 9,138 bbl Total sand - 480,029 lbs F.G.- 1.01
7/9/2024 16:00	7/9/2024 17:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 3,550 psi Plug Depth: 15,039' MD Plug type: Royal composite Perf Depths: 14,818' (Top) 15,026' (Bottom) Total Fluid: 225 bbl Max Rate: 18 bpm Max psi: 5,013
7/9/2024 17:45	7/10/2024 05:00	11.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 05:00	7/10/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/10/2024 06:30	7/10/2024 08:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 3,174 psi Avg RT - 79.9 bpm / Max RT- 92.1 bpm Avg psi - 9,998 Max psi - 11,741 psi Clean total - 8,567 bbl Slurry total - 9,083 bbl Total sand - 479,760 lbs F.G.- .98
7/10/2024 08:30	7/10/2024 10:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 3,450 psi Plug Depth: 14,804' MD Plug type: Royal composite Perf Depths: 14,581' (Top) 14,789 (Bottom) Total Fluid: 225 bbl Max Rate: 18 bpm Max psi: 5,100
7/10/2024 10:15	7/11/2024 01:15	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 01:15	7/11/2024 03:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 3,185 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 9,994 / Max psi - 11,742 psi Clean total - 8,802 bbl Slurry total - 9,318 bbl Total sand - 479,547 lbs F.G. 0.94
7/11/2024 03:15	7/11/2024 05:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 3,500 psi Plug Depth: 14,567' MD Plug type: Royal Composite Perf Depths: 14,342' (Top) 14,553' (Bottom) Total Fluid: 239 bbl Max Rate: 18 bpm Max psi: 5,200 psi
7/11/2024 05:00	7/11/2024 15:00	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/11/2024 15:00	7/11/2024 17:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 3,116 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 9,337 / Max psi - 11,882 psi Clean total - 8,853 bbl Slurry total - 9,370 bbl Total sand - 480,009 lbs F.G. 0.94
7/11/2024 17:00	7/11/2024 19:15	2.25	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 3,139 psi Plug Depth: 14,330' MD Plug type: Royal Composite Perf Depths: 14,106' (Top) 14,314' (Bottom) Total Fluid: 288 bbl Max Rate: 18 bpm Max psi: 5,650 psi
7/11/2024 19:15	7/12/2024 05:00	9.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 05:00	7/12/2024 05:30	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/12/2024 05:30	7/12/2024 07:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 8,595 psi Avg RT - 89.5 bpm / Max RT- 92.1 bpm Avg psi - 9,448 / Max psi - 11,864 psi Clean total - 8,595 bbl Slurry total - 9,112 bbl Total sand - 480,022 lbs F.G. .94
7/12/2024 07:30	7/12/2024 09:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,278 psi Plug Depth: 14,092' MD Plug type: Royal Composite Perf Depths: 13,869' (Top) 14,078' (Bottom) Total Fluid: 205 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/12/2024 09:30	7/12/2024 18:15	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/12/2024 18:15	7/12/2024 20:15	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 2,970 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,393 / Max psi - 11,688 psi Clean total - 8,660 bbl Slurry total - 9,177 bbl Total sand - 480,386 lbs F.G. 0.91
7/12/2024 20:15	7/12/2024 22:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 3,465 psi Plug Depth: 13,857' MD Plug type: Royal Composite Perf Depths: 13,632' (Top) 13,839' (Bottom) Total Fluid: 195 bbl Max Rate: 18 bpm Max psi: 5,300 psi
7/12/2024 22:00	7/13/2024 05:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 05:00	7/13/2024 07:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 07:45	7/13/2024 09:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 2,895 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,373 / Max psi - 11,074 psi Clean total - 8,659 bbl Slurry total - 9,074 bbl Total sand - 480,110 lbs F.G. 0.93
7/13/2024 09:45	7/13/2024 10:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 10:30	7/13/2024 12:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 3,160 psi Plug Depth: 13,618' MD Plug type: Royal Composite Perf Depths: 13,395' (Top) 13,603' (Bottom) Total Fluid: 193 bbl Max Rate: 18 bpm Max psi: 5,900 psi
7/13/2024 12:15	7/13/2024 23:30	11.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/13/2024 23:30	7/14/2024 00:15	0.75	Frac, <code2>	Downtime	DTIM				Extended pump maintenance
7/14/2024 00:15	7/14/2024 02:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 3,060 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 8,889 / Max psi - 11,550 psi Clean total - 8,213 bbl Slurry total - 8,730 bbl Total sand - 480,176 lbs F.G. 0.92
7/14/2024 02:30	7/14/2024 04:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,463 psi Plug Depth: 13,381' MD Plug type: Royal Composite Perf Depths: 13,157' (Top) 13,365' (Bottom) Total Fluid: 179 bbl Max Rate: 18 bpm Max psi: 6,000 psi
7/14/2024 04:15	7/14/2024 05:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 05:00	7/14/2024 14:00	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/14/2024 14:00	7/14/2024 15:45	1.75	Frac, <code2>	Weather Delay	WDL				We are under lightning alert
7/14/2024 15:45	7/14/2024 17:30	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 2,852 psi Avg RT - 84 bpm / Max RT- 92 bpm Avg psi - 9,251 / Max psi - 11,509 psi Clean total - 8,609 bbl Slurry total - 9,126 bbl Total sand - 480,288 lbs F.G. 0.92



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/14/2024 17:30	7/14/2024 19:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,478 psi Plug Depth: 13,144' MD Plug type: Royal Composite Perf Depths: 12,920' (Top) 13,129' (Bottom) Total Fluid: 158 bbl Max Rate: 18 bpm Max psi: 5,500 psi
7/14/2024 19:00	7/15/2024 05:00	10.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 05:00	7/15/2024 19:00	14.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/15/2024 19:00	7/15/2024 20:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 2,580 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,895 / Max psi - 11,553 psi Clean total - 8,505 bbl Slurry total - 9,022 bbl Total sand - 480,618 lbs F.G. 0.93
7/15/2024 20:45	7/16/2024 00:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 00:00	7/16/2024 01:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 2,700 psi Plug Depth: 12,906' MD Plug type: Royal Composite Perf Depths: 12,683' (Top) 12,891' (Bottom) Total Fluid: 159 bbl Max Rate: 18 bpm Max psi: 6,300 psi
7/16/2024 01:45	7/16/2024 05:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 05:00	7/16/2024 08:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 08:00	7/16/2024 10:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 3,228 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,171 / Max psi - 11,894 psi Clean total - 8,503 bbl Slurry total - 9,020 bbl Total sand - 480,010 lbs F.G. .94
7/16/2024 10:15	7/16/2024 12:15	2.00	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 3,310 psi Plug Depth: 12,669' MD Plug type: Royal Composite Perf Depths: 12,446' (Top) 12,654' (Bottom) Total Fluid: 130 bbl Max Rate: 18 bpm Max psi: 4,800 psi
7/16/2024 12:15	7/16/2024 21:45	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/16/2024 21:45	7/16/2024 23:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 3,170 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 9,687 / Max psi - 11,916 psi Clean total - 8,285 bbl Slurry total - 8,801 bbl Total sand - 479,516 lbs F.G. 0.94
7/16/2024 23:45	7/17/2024 01:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,422 psi Plug Depth: 12,432' MD Plug type: Royal Composite Perf Depths: 12,211' (Top) 12,417' (Bottom) Total Fluid: 138 bbl Max Rate: 18 bpm Max psi: 4,700 psi
7/17/2024 01:15	7/17/2024 05:00	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 05:00	7/17/2024 10:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/17/2024 10:45	7/17/2024 12:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 3,020 psi Avg RT - 86 bpm / Max RT- 92 bpm Avg psi - 9,634 / Max psi - 11,758 psi Clean total - 8,318 bbl Slurry total - 8,835 bbl Total sand - 480,033 lbs F.G. 0.92
7/17/2024 12:45	7/17/2024 14:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,150 psi Plug Depth: 12,195' MD Plug type: Royal Composite Perf Depths: 11,971' (Top) 12,180' (Bottom) Total Fluid: 118 bbl Max Rate: 18 bpm Max psi: 4,700 psi
7/17/2024 14:30	7/17/2024 23:45	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/17/2024 23:45	7/18/2024 01:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 3,092 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 8,434 / Max psi - 11,509 psi Clean total - 8,029 bbl Slurry total - 8,545 bbl Total sand - 480,048 lbs F.G. 0.96
7/18/2024 01:45	7/18/2024 03:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3,240 psi Plug Depth: 11,958' MD Plug type: Royal Composite Perf Depths: 11,734' (Top) 11,942' (Bottom) Total Fluid: 108 bbl Max Rate: 18 bpm Max psi: 4,480 psi
7/18/2024 03:30	7/18/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 05:00	7/18/2024 11:30	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/18/2024 11:30	7/18/2024 13:30	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,972 psi Avg RT - 86 bpm / Max RT- 92 bpm Avg psi - 8,909 / Max psi - 11,577 psi Clean total - 8,336 bbl Slurry total - 8,853 bbl Total sand - 479,926 lbs F.G..94
7/18/2024 13:30	7/18/2024 15:00	1.50	Frac, <code2>	Weather Delay	WDL				Shut down for lightning in area
7/18/2024 15:00	7/18/2024 16:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 2,839 psi Plug Depth: 11,720' MD Plug type: Royal Composite Perf Depths: 11,497' (Top)11,706' (Bottom) Total Fluid:135 bbl Max Rate: 18 bpm Max psi: 5,700 psi
7/18/2024 16:30	7/19/2024 04:30	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 04:30	7/19/2024 05:00	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 33
7/19/2024 05:00	7/19/2024 06:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,728 psi Avg RT - 85 bpm / Max RT- 92 bpm Avg psi - 9,377 / Max psi - 11,297 psi Clean total - 8,491 bbl Slurry total - 9,007 bbl Total sand - 480,038 lbs F.G. 0.96
7/19/2024 06:30	7/19/2024 20:45	14.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/19/2024 20:45	7/19/2024 21:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 2,009 psi Plug Depth: 11,483' MD Plug type: Royal Composite Perf Depths: 11,260' (Top) 11,467' (Bottom) Total Fluid: 109 bbl Max Rate: 18 bpm Max psi: 5,550 psi
7/19/2024 21:45	7/20/2024 05:00	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 05:00	7/20/2024 06:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/20/2024 06:45	7/20/2024 10:15	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,931 psi Avg RT - 72 bpm / Max RT- 92 bpm Avg psi - 9,359 / Max psi - 12,075 psi Clean total - 10,122 bbl Slurry total - 10,670 bbl Total sand - 480,682 lbs F.G..96
7/20/2024 10:15	7/20/2024 11:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,270 psi Plug Depth: 11,246' MD Plug type: Royal Composite Perf Depths: 11,023' (Top) 11,247' (Bottom) Total Fluid: 102 bbl Max Rate: 18 bpm Max psi: 6,900 psi
7/20/2024 11:45	7/21/2024 01:00	13.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 01:00	7/21/2024 03:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2,780 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 8,465 / Max psi - 10,809 psi Clean total - 9,040 bbl Slurry total - 9,557 bbl Total sand - 480,158 lbs F.G. 0.99



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/21/2024 03:15	7/21/2024 04:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,245 psi Plug Depth: 11,009' MD Plug type: Royal Composite Perf Depths: 10,785' (Top) 10,994' (Bottom) Total Fluid: 75 bbl Max Rate: 18 bpm Max psi: 4,710 psi
7/21/2024 04:30	7/21/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 05:00	7/21/2024 14:15	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/21/2024 14:15	7/21/2024 16:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,421 psi Avg RT - 88 bpm / Max RT- 92 bpm Avg psi - 8,255 / Max psi - 10,227 psi Clean total - 8,437 bbl Slurry total - 8,942 bbl Total sand - 480,193 lbs F.G. 0.91
7/21/2024 16:00	7/21/2024 17:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,074 psi Plug Depth: 10,770' MD Plug type: Royal Composite Perf Depths: 10,548' (Top) 10,756' (Bottom) Total Fluid: 93 bbl Max Rate: 18 bpm Max psi: 5,800 psi
7/21/2024 17:30	7/22/2024 05:00	11.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 05:00	7/22/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 3,022 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 8,065 / Max psi - 11,478 psi Clean total - 8,489 bbl Slurry total - 9,006 bbl Total sand - 480,083 lbs F.G. .94
7/22/2024 07:00	7/22/2024 08:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,000 psi Plug Depth:10,534' MD Plug type: Royal Composite Perf Depths: 10,311' (Top) 10,520' (Bottom) Total Fluid: 87 bbl Max Rate: 15 bpm Max psi: 6,700 psi
7/22/2024 08:30	7/22/2024 21:00	12.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/22/2024 21:00	7/22/2024 23:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 3212 psi Avg RT - 74 bpm / Max RT- 92 bpm Avg psi - 9027 / Max psi - 11374 psi Clean total - 8944 bbl Slurry total - 9460 bbl Total sand - 479,831 lbs F.G. 0.96
7/22/2024 23:30	7/23/2024 01:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,477 psi Plug Depth:10,297' MD Plug type: Royal Composite Perf Depths: 10,073' (Top) 10,282' (Bottom) Total Fluid: 71 bbl Max Rate: 18 bpm Max psi: 4,500 psi
7/23/2024 01:00	7/23/2024 05:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 05:00	7/23/2024 18:15	13.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/23/2024 18:15	7/23/2024 22:15	4.00	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 2,430 psi Avg RT - 86 bpm / Max RT- 92 bpm Avg psi - 8,116 / Max psi - 11,095 psi Clean total - 11,473 bbl Slurry total - 11,989 bbl Total sand - 479,906 lbs F.G. 1.01
7/23/2024 22:15	7/23/2024 23:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 3,500 psi Plug Depth:10,060' MD Plug type: Royal Composite Perf Depths: 9,837' (Top) 10,044' (Bottom) Total Fluid: 58 bbl Max Rate: 18 bpm Max psi: 4,350 psi
7/23/2024 23:45	7/24/2024 05:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/24/2024 05:00	7/24/2024 10:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/24/2024 10:45	7/24/2024 12:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 2,720 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 7,858 / Max psi - 9,140 psi Clean total - 9,114 bbl Slurry total - 9,631 bbl Total sand - 480,393 lbs F.G. .94
7/24/2024 12:45	7/24/2024 14:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 3,108 psi Plug Depth:9,823' MD Plug type: Royal Composite Perf Depths: 9,599' (Top) 9,808' (Bottom) Total Fluid: 63 bbl Max Rate: 15 bpm Max psi: 6,400 psi
7/24/2024 14:00	7/25/2024 05:00	15.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 05:00	7/25/2024 05:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/25/2024 05:45	7/25/2024 07:45	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2,788 psi Avg RT - 90 bpm / Max - 92 bpm Avg psi - 7,697 / Max psi - 9,898 psi Clean total - 9,409 bbl Slurry total - 9,902 bbl Total sand - 480,065 lbs F.G. 0.92
7/25/2024 07:45	7/25/2024 09:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 2,900 psi Plug Depth: 9,588' MD Plug type: Royal Composite Perf Depths: 9,362' (Top) 9,571' (Bottom) Total Fluid: 44 bbl Max Rate: 15 bpm Max psi: 6,000 psi
7/25/2024 09:00	7/26/2024 01:15	16.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 01:15	7/26/2024 03:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 2,578 psi Avg RT - 89.2 bpm / Max - 92.1 bpm Avg psi - 7,861 / Max psi - 10,623 psi Clean total - 9,298 bbl Slurry total - 9,814 bbl Total sand - 480,027 lbs F.G. .96
7/26/2024 03:30	7/26/2024 04:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 3,080 psi Plug Depth: 9,348' MD Plug type: Royal Composite Perf Depths: 9,125' (Top) 9,334' (Bottom) Total Fluid: 46 bbl Max Rate: 15 bpm Max psi: 4,900 psi
7/26/2024 04:30	7/26/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 05:00	7/26/2024 17:00	12.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/26/2024 17:00	7/26/2024 19:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 2,520 psi Avg RT - 89.2 bpm / Max - 92.1 bpm Avg psi - 8,007 / Max psi - 10,553 psi Clean total - 9,158 bbl Slurry total - 9,674 bbl Total sand - 480,181 lbs F.G. 0.96
7/26/2024 19:00	7/26/2024 20:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 3,090 psi Plug Depth: 9,111' MD Plug type: Royal Composite Perf Depths: 8,887' (Top) 9,093' (Bottom) Total Fluid: 38 bbl Max Rate: 16 bpm Max psi: 6,500 psi
7/26/2024 20:15	7/27/2024 05:00	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
7/27/2024 05:00	7/28/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/28/2024 05:00	7/29/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/29/2024 05:00	7/30/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/30/2024 05:00	7/31/2024 05:00	24.00		Inactive	INACTIVE				Wait on DO
7/31/2024 05:00	7/31/2024 09:00	4.00		Inactive	INACTIVE				Wait on DO
7/31/2024 09:00	7/31/2024 21:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Rig down Frac crew Zipper manifold, and monoline and support equipment.
7/31/2024 21:00	8/1/2024 05:00	8.00		Inactive	INACTIVE				SDFN
8/1/2024 05:00	8/1/2024 17:00	12.00	Frac, <code2>	Rig Up/Down	SRIG				Continue rigging down Cactus and Solaris.Clean F/B tanks. Spot tanks for CT ops.
8/1/2024 17:00	8/2/2024 05:00	12.00		Inactive	INACTIVE				SDFN
8/2/2024 05:00	8/2/2024 07:00	2.00		Inactive	INACTIVE				Inactive



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/2/2024 07:00	8/2/2024 17:00	10.00	Drillout, <code2>	Other	OTH				Rig in flowback for coil tubing operations and continue moving out cactus.
8/2/2024 17:00	8/3/2024 05:00	12.00		Inactive	INACTIVE				Inactive
8/9/2024 05:00	8/9/2024 22:00	17.00		Inactive	INACTIVE				WSI Waiting on offset well ops
8/9/2024 22:00	8/9/2024 23:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				RU BOPs and FB,Cut 30' of pipe MU Coil connector & pull test to 35K. test CC to 2,500 psi Begin MU BHA
8/9/2024 23:00	8/10/2024 00:00	1.00	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.24' Test motor- 3 bpm@ 3,000 psi. 4 bpm @ 4,000 psi 5 bpm@ 4600 psi stab on bop's test lub. to 7,500 psi, good test equalize to well press.
8/10/2024 00:00	8/10/2024 02:00	2.00	Drillout, <code2>	Wash	WASH				Open Well with 1,700 psi, Begin RIH to first plug Tag plug #1 @ 9,104' CTM
8/10/2024 02:00	8/10/2024 05:00	3.00	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 9,111'; CT Depth (ft) 9,104'; Tag plug @ 2:00; Drill Time 2 min; CT Press (psi) 5,870; WHP (psi) 1,950; Circ Rate 4.5; Return Rate 4.3 BPM Plug #2: Set Depth (ft) 9,348'; CT Depth (ft) 9,342'; Tag plug @ 2:26; Drill Time 2 min; CT Press (psi) 5,760; WHP (psi) 1,929; Circ Rate 4.5; Return Rate 4.3 BPM Plug #3: Set Depth (ft) 9,588'; CT Depth (ft) 9,580'; Tag plug @ 2:48; Drill Time 4 min; CT Press (psi) 5,964; WHP (psi) 1,874; Circ Rate 4.5; Return Rate 4.3 BPM Plug #4: Set Depth (ft) 9,823'; CT Depth (ft) 9,813'; Tag plug @ 3:15; Drill Time 4 min; CT Press (psi) 6,100; WHP (psi) 1,806; Circ Rate 4.5; Return Rate 4.3 BPM Plug #5: Set Depth (ft) 10,060'; CT Depth (ft) 10,052'; Tag plug @ 4:32; Drill Time 6 min; CT Press (psi) 5,620; WHP (psi) 1,612; Circ Rate 4.5; Return Rate 4.3 BPM
8/10/2024 05:00	8/10/2024 09:00	4.00	Drillout, <code2>	Wash	WASH				Plug #6: Set Depth (ft) 10,297'; CT Depth (ft) 10,290'; Tag plug @ 5:00; Drill Time 3 min; CT Press (psi) 5,500; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 10,534'; CT Depth (ft) 10,525'; Tag plug @ 5:41; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #8: Set Depth (ft) 10,770'; CT Depth (ft) 10,761'; Tag plug @ 6:10; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #9: Set Depth (ft) 11,009'; CT Depth (ft) 11,000'; Tag plug @ 6:37; Drill Time 4 min; CT Press (psi) 5,500; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #10: Set Depth (ft) 11,246'; CT Depth (ft) 11,234'; Tag plug @ 7:08; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #11: Set Depth (ft) 11,483'; CT Depth (ft) 11,473'; Tag plug @ 7:43; Drill Time 2 min; CT Press (psi) 5,500; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #12: Set Depth (ft) 11,720'; CT Depth (ft) 11,710'; Tag plug @ 8:11; Drill Time 2 min; CT Press (psi) 5,600; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #13: Set Depth (ft) 11,958'; CT Depth (ft) 11,974'; Tag plug @ 8:35; Drill Time 2 min; CT Press (psi) 5,600; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #14: Set Depth (ft) 12,195'; CT Depth (ft) 12,183'; Tag plug @ 9:02; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/10/2024 09:00	8/10/2024 12:30	3.50	Drillout, <code2>	Wash	WASH				Plug #15: Set Depth (ft) 12,432'; CT Depth (ft) 12,421'; Tag plug @ 9:28; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #16: Set Depth (ft) 12,669'; CT Depth (ft) 12,655'; Tag plug @ 9:56; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #17: Set Depth (ft) 12,906'; CT Depth (ft) 12,894'; Tag plug @ 10:20; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #18: Set Depth (ft) 13,144'; CT Depth (ft) 13,134'; Tag plug @ 10:46; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #19: Set Depth (ft) 13,381'; CT Depth (ft) 13,366'; Tag plug @ 11:14; Drill Time 4 min; CT Press (psi) 5,600; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #20: Set Depth (ft) 13,618'; CT Depth (ft) 13,606'; Tag plug @ 11:45; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #21: Set Depth (ft) 13,857'; CT Depth (ft) 13,845'; Tag plug @ 12:18; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 1,650; Circ Rate 4.5; Return Rate 4.3 BPM
8/10/2024 12:30	8/10/2024 15:30	3.00	Drillout, <code2>	Wash	WASH				Plug #22: Set Depth (ft) 14,092'; CT Depth (ft) 14,082'; Tag plug @ 12:46; Drill Time 4 min; CT Press (psi) 5,800; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #23: Set Depth (ft) 14,330'; CT Depth (ft) 14,317'; Tag plug @ 13:17; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 14,567'; CT Depth (ft) 14,555'; Tag plug @ 13:50; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 14,804'; CT Depth (ft) 14,791'; Tag plug @ 14:16; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 15,039'; CT Depth (ft) 15,025'; Tag plug @ 14:49; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #27: Set Depth (ft) 15,278'; CT Depth (ft) 15,263'; Tag plug @ 15:21; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.3 BPM
8/10/2024 15:30	8/10/2024 18:30	3.00	Drillout, <code2>	Wash	WASH				Plug #28: Set Depth (ft) 15,516'; CT Depth (ft) 15,496'; Tag plug @ 15:57; Drill Time 3 min; CT Press (psi) 5,766; WHP (psi) 1,705; Circ Rate 4.5; Return Rate 4.4 BPM Plug #29: Set Depth (ft) 15,753'; CT Depth (ft) 15,730'; Tag plug @ 16:29; Drill Time 4 min; CT Press (psi) 5,717; WHP (psi) 1,780; Circ Rate 4.5; Return Rate 4.4 BPM Plug #30: Set Depth (ft) 15,990'; CT Depth (ft) 15,974'; Tag plug @ 17:00; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 1,757; Circ Rate 4.5; Return Rate 4.4 BPM Plug #31: Set Depth (ft) 16,223'; CT Depth (ft) 16,202'; Tag plug @ 17:42; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 1,759; Circ Rate 4.5; Return Rate 4.4 BPM Plug #32: Set Depth (ft) 16,464'; CT Depth (ft) 16,440'; Tag plug @ 18:17; Drill Time 4 min; CT Press (psi) 5,740; WHP (psi) 1,768; Circ Rate 4.5; Return Rate 4.4 BPM
8/10/2024 18:30	8/10/2024 21:30	3.00	Drillout, <code2>	Wash	WASH				Plug #33: Set Depth (ft) 16,702'; CT Depth (ft) 16,683'; Tag plug @ 18:58; Drill Time 4 min; CT Press (psi) 5,605; WHP (psi) 1,747; Circ Rate 4.5; Return Rate 4.5 BPM Plug #34: Set Depth (ft) 16,939'; CT Depth (ft) 16,916'; Tag plug @ 19:36; Drill Time 3 min; CT Press (psi) 5,490; WHP (psi) 1,735; Circ Rate 4.5; Return Rate 4.5 BPM Plug #35: Set Depth (ft) 17,176'; CT Depth (ft) 17,153'; Tag plug @ 20:24; Drill Time 4 min; CT Press (psi) 5,505; WHP (psi) 1,723; Circ Rate 4.5; Return Rate 4.5 BPM Plug #36: Set Depth (ft) 17,413'; CT Depth (ft) 17,385'; Tag plug @ 21:05; Drill Time 4 min; CT Press (psi) 5,630; WHP (psi) 1,730; Circ Rate 4.5; Return Rate 4.5 BPM



Operation Summary Report
SOUTH MOON 5-31-32-C4-4H

District: NEU DISTRICT
Pad: SOUTH MOON 31-21 C4 1
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
8/10/2024 21:30	8/11/2024 00:30	3.00	Drillout, <code2>	Wash	WASH				Plug #37: Set Depth (ft) 17,650'; CT Depth (ft) 17,623'; Tag plug @ 21:55; Drill Time 4 min; CT Press (psi) 5,580; WHP (psi) 1,740; Circ Rate 4.5; Return Rate 4.5 BPM Plug #38: Set Depth (ft) 17,888'; CT Depth (ft) 17,862'; Tag plug @ 22:49; Drill Time 5 min; CT Press (psi) 5,625; WHP (psi) 1,746; Circ Rate 4.5; Return Rate 4.5 BPM Plug #39: Set Depth (ft) 18,125'; CT Depth (ft) 18,124'; Tag plug @ 23:44; Drill Time 0 min; CT Press (psi) 5,625; WHP (psi) 1,740; Circ Rate 4.5; Return Rate 4.5 BPM
8/11/2024 00:30	8/11/2024 03:30	3.00	Drillout, <code2>	Wash	WASH				Plug #40: Set Depth (ft) 18,362'; CT Depth (ft) 18,336'; Tag plug @ 00:23; Drill Time 2 min; CT Press (psi) 5,500; WHP (psi) 1,740; Circ Rate 4.5; Return Rate 4.5 BPM Plug #41: Set Depth (ft) 18,599'; CT Depth (ft) 18,572'; Tag plug @ 1:14; Drill Time 0 min; CT Press (psi) 5,400; WHP (psi) 1,700; Circ Rate 4.5; Return Rate 4.5 BPM Plug #42: Set Depth (ft) 18,832'; CT Depth (ft) 18,832'; Tag plug @ 2:21; Drill Time 0 min; CT Press (psi) 5,414; WHP (psi) 1,727; Circ Rate 4.5; Return Rate 4.5 BPM Plug #43: Set Depth (ft) 19,074'; CT Depth (ft) 19,074'; Tag plug @3:25 ; Drill Time 0 min; CT Press (psi) 5,490; WHP (psi) 1,720; Circ Rate 4.5; Return Rate 4.5 BPM
8/11/2024 03:30	8/11/2024 05:00	1.50	Drillout, <code2>	Pull Out of Hole	POOH				Reach TD @ 19,100' ctm, circulate 10-20-10 sweep Wait for it to exit CT then Begin POOH. Had to RBIH to fix pipe in reel (1000') Start POOH, send 10-20-10 sweeps at mid lateral and heel
8/11/2024 05:00	8/11/2024 12:00	7.00	Drillout, <code2>	Pull Out of Hole	POOH				Stop at 17,125' coil missed wrapped reel, must rih to fix reel Continue pooh
8/11/2024 12:00	8/11/2024 13:00	1.00	Drillout, <code2>	Other	OTH				OOH, shut well in with 2,000 psi Start swapping over to the 5H
8/11/2024 13:00	8/12/2024 05:00	16.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				Inactive WOAW
8/22/2024 05:00	8/23/2024 05:00	24.00	Drillout, <code2>	Shut-In Well	SIW				Monitor well pressure SICP-1,850 PSI
8/23/2024 05:00	8/23/2024 12:00	7.00		Inactive	INACTIVE				Inactive
8/23/2024 12:00	8/23/2024 21:00	9.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hanger and iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
8/23/2024 21:00	8/24/2024 05:00	8.00		Inactive	INACTIVE				WSI Inactive