


XCL
RESOURCES
PRE-COMPLETION PLAT
WELL: GOOSE 52-2423-23E



NAD 83(2011) (SURFACE LOCATION)
LATITUDE = N40°17'35.89383\" (40.2933038°)
LONGITUDE = W110°09'36.54787\" (-110.1601522°)

SPC UT C-4302
NORTHING = 7,278,362.990 (us ft)
EASTING = 2,014,141.620 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,460,650.245 (m)
EASTING = 571,381.915 (m)

NAD 83(2011) (KOP)
LATITUDE = N40°17'48.16741\" (40.2967132°)
LONGITUDE = W110°09'35.66451\" (-110.1599068°)

SPC UT C-4302
NORTHING = 7,279,605.824 (us ft)
EASTING = 2,014,191.451 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,461,028.871 (m)
EASTING = 571,399.182 (m)

NAD 83(2011) (FIRST TAKE POINT)
LATITUDE = N40°17'49.33564\" (40.2970377°)
LONGITUDE = W110°09'43.67338\" (-110.1621315°)

SPC UT C-4302
NORTHING = 7,279,714.734 (us ft)
EASTING = 2,013,569.227 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,461,063.100 (m)
EASTING = 571,209.764 (m)

NAD 83(2011) (LAST TAKE POINT)
LATITUDE = N40°17'50.44241\" (40.2973451°)
LONGITUDE = W110°11'57.51253\" (-110.1993090°)

SPC UT C-4302
NORTHING = 7,279,673.768 (us ft)
EASTING = 2,003,198.939 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,461,068.002 (m)
EASTING = 568,049.731 (m)

NAD 83(2011) (BOTTOM HOLE LOCATION)
LATITUDE = N40°17'50.47163\" (40.2973532°)
LONGITUDE = W110°11'58.30672\" (-110.1995296°)

SPC UT C-4302
NORTHING = 7,279,675.829 (us ft)
EASTING = 2,003,137.369 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,461,068.733 (m)
EASTING = 568,030.974 (m)

DATA SOURCE:
"GOOSE 52-2423-23E Final Surveys.xlsx"
COMPANY: XCL RESOURCES
WELL NAME: GOOSE 52-2423-23E
SITE: Texas Anderson 19-1C-22 (Goose Pad)
WELL PATH: Wellbore #1
DESIGN: Final Surveys
STATE: UTAH
COUNTY: DUCHESNE

NOTES:

- WELL FOOTAGES ARE MEASURED AT RIGHT ANGLES TO THE SECTION LINE USING LOCAL DISTANCES ROUNDED TO THE NEAREST FOOT.
- BEARINGS ARE DERIVED FROM G.P.S. OBSERVATIONS AND EQUIPMENT.
- THE GENERAL LAND OFFICE G.L.O. PLAT WAS USED FOR REFERENCE
- **AS-DRILLED WELL PATH SHOWN HEREON WAS PLOTTED USING DATA PROVIDED TO OUTLAW ENGINEERING THAT WAS CONVERTED INTO THE LOCAL COORDINATE SYSTEM. THE WELL PATH SHOWN IS TRUE AND ACCURATE ONLY TO THE EXTENT OF THE RELIABILITY OF THE PROVIDED DATA SET.
- ALL BEARINGS AND DISTANCES SHOWN HEREON ARE MEASURED IN A LOCAL COORDINATE SYSTEM UNLESS OTHERWISE NOTED.

DATUM FOR REPORTED DISTANCES

- MD REPORTED IN STATE PLANE DISTANCES
- TVD REPORTED IN STATE PLANE DISTANCES
- Δ NORTH & Δ EAST ARE REPORTED IN STATE PLANE DISTANCES MEASURED TO THE SURFACE HOLE LOCATION (SHL)

G.P.S. LOCAL SITE PARAMETERS

TRANSVERSE MERCATOR PROJECTION
ORIGIN LATITUDE: N40°18'05.02764"
ORIGIN LONGITUDE: W110°11'58.23878"
PROJECT HEIGHT: 5850.00 (usft)
GEOID MODEL: GEOID12B (Conus)

***BASIS OF ELEVATION**

SPOT ELEVATION AT THE WEST 1/4 CORNER OF SECTION 19, T2S, R3W, U.S.B.&M. NAVD 88 DATUM USING THE UTAH REFERENCE NETWORK SYSTEM. SAID ELEVATION IS 5813.55 FEET.


LEGEND

- FOUND SECTION CORNER
- SURFACE HOLE LOCATION (SHL)
- AS-DRILLED WELL PATH



CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM THE FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION, AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.
REGISTERED LAND SURVEYOR, UTAH PLS #5047065



DATE SURVEYED: N/A
SURVEYED BY: N/A
DRAWN: 5/15/2024
DRAWN: JLW
REVISION:



SHEET NO.
1

PRE-COMPLETION PLAT

WELL: GOOSE 52-2423-23E

WELL PAD LOCATION: LOT 3, SECTION 19,
T.2S, R.2W, U.S.B.&M., DUCHESNE COUNTY, UTAH



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	8/3/2024	Perforated	21,537.0	21,538.0	3.0		21
1	8/3/2024	Perforated	21,517.0	21,518.0	3.0		21
1	8/3/2024	Perforated	21,497.0	21,498.0	3.0		21
1	8/3/2024	Perforated	21,477.0	21,478.0	3.0		21
1	8/3/2024	Perforated	21,457.0	21,458.0	3.0		21
1	8/3/2024	Perforated	21,437.0	21,438.0	3.0		21
1	8/3/2024	Perforated	21,417.0	21,418.0	3.0		21
2	8/3/2024	Perforated	21,397.0	21,398.0	3.0		21
2	8/3/2024	Perforated	21,377.0	21,378.0	3.0		21
2	8/3/2024	Perforated	21,357.0	21,358.0	3.0		21
2	8/3/2024	Perforated	21,337.0	21,338.0	3.0		21
2	8/3/2024	Perforated	21,317.0	21,318.0	3.0		21
2	8/3/2024	Perforated	21,297.0	21,298.0	3.0		21
2	8/3/2024	Perforated	21,277.0	21,278.0	3.0		21
3	8/4/2024	Perforated	21,255.0	21,256.0	3.0		21
3	8/4/2024	Perforated	21,237.0	21,237.0	3.0		21
3	8/4/2024	Perforated	21,216.0	21,217.0	3.0		21
3	8/4/2024	Perforated	21,197.0	21,198.0	3.0		21
3	8/4/2024	Perforated	21,175.0	21,176.0	3.0		21
3	8/4/2024	Perforated	21,157.0	21,158.0	3.0		21
3	8/4/2024	Perforated	21,140.0	21,141.0	3.0		21
4	8/4/2024	Perforated	21,117.0	21,118.0	3.0		21
4	8/5/2024	Perforated	21,099.0	21,100.0	3.0		21
4	8/5/2024	Perforated	21,077.0	21,078.0	3.0		21
4	8/5/2024	Perforated	21,057.0	21,058.0	3.0		21
4	8/5/2024	Perforated	21,037.0	21,038.0	3.0		21
4	8/5/2024	Perforated	21,017.0	21,018.0	3.0		21
4	8/5/2024	Perforated	20,997.0	20,998.0	3.0		21
5	8/5/2024	Perforated	20,977.0	20,978.0	6.0		42
5	8/5/2024	Perforated	20,957.0	20,958.0	6.0		42
5	8/5/2024	Perforated	20,937.0	20,938.0	6.0		42
5	8/5/2024	Perforated	20,917.0	20,918.0	6.0		42
5	8/5/2024	Perforated	20,897.0	20,898.0	6.0		42
5	8/5/2024	Perforated	20,877.0	20,878.0	6.0		42
5	8/5/2024	Perforated	20,857.0	20,858.0	6.0		42
6	8/5/2024	Perforated	20,837.0	20,838.0	6.0		42
6	8/5/2024	Perforated	20,817.0	20,818.0	6.0		42
6	8/5/2024	Perforated	20,797.0	20,798.0	6.0		42
6	8/5/2024	Perforated	20,777.0	20,778.0	6.0		42
6	8/5/2024	Perforated	20,757.0	20,758.0	6.0		42
6	8/5/2024	Perforated	20,737.0	20,738.0	6.0		42
6	8/5/2024	Perforated	20,717.0	20,718.0	6.0		42
7	8/6/2024	Perforated	20,697.0	20,698.0	6.0		42
7	8/6/2024	Perforated	20,681.0	20,682.0	6.0		42
7	8/6/2024	Perforated	20,657.0	20,658.0	6.0		42
7	8/6/2024	Perforated	20,634.0	20,635.0	6.0		42
7	8/6/2024	Perforated	20,617.0	20,618.0	6.0		42
7	8/6/2024	Perforated	20,599.0	20,600.0	6.0		42
7	8/6/2024	Perforated	20,577.0	20,578.0	6.0		42
8	8/6/2024	Perforated	20,557.0	20,558.0	6.0		42
8	8/6/2024	Perforated	20,537.0	20,538.0	6.0		42
8	8/6/2024	Perforated	20,517.0	20,518.0	6.0		42
8	8/6/2024	Perforated	20,497.0	20,498.0	6.0		42
8	8/6/2024	Perforated	20,477.0	20,478.0	6.0		42
8	8/6/2024	Perforated	20,457.0	20,458.0	6.0		42
8	8/6/2024	Perforated	20,437.0	20,438.0	6.0		42
9	8/7/2024	Perforated	20,416.0	20,417.0	6.0		42



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btn (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
9	8/7/2024	Perforated	20,397.0	20,398.0	6.0		42
9	8/7/2024	Perforated	20,376.0	20,377.0	6.0		42
9	8/7/2024	Perforated	20,357.0	20,358.0	6.0		42
9	8/7/2024	Perforated	20,339.0	20,340.0	6.0		42
9	8/7/2024	Perforated	20,317.0	20,318.0	6.0		42
9	8/7/2024	Perforated	20,298.0	20,299.0	6.0		42
10	8/7/2024	Perforated	20,277.0	20,278.0	6.0		42
10	8/7/2024	Perforated	20,257.0	20,258.0	6.0		42
10	8/7/2024	Perforated	20,237.0	20,238.0	6.0		42
10	8/7/2024	Perforated	20,217.0	20,218.0	6.0		42
10	8/7/2024	Perforated	20,197.0	20,198.0	6.0		42
10	8/7/2024	Perforated	20,177.0	20,178.0	6.0		42
10	8/7/2024	Perforated	20,157.0	20,158.0	6.0		42
11	8/8/2024	Perforated	20,137.0	20,138.0	6.0		42
11	8/8/2024	Perforated	20,117.0	20,118.0	6.0		42
11	8/8/2024	Perforated	20,097.0	20,098.0	6.0		42
11	8/8/2024	Perforated	20,077.0	20,078.0	6.0		42
11	8/8/2024	Perforated	20,057.0	20,058.0	6.0		42
11	8/8/2024	Perforated	20,037.0	20,038.0	6.0		42
11	8/8/2024	Perforated	20,017.0	20,018.0	6.0		42
12	8/8/2024	Perforated	19,997.0	19,998.0	6.0		42
12	8/8/2024	Perforated	19,977.0	19,978.0	6.0		42
12	8/8/2024	Perforated	19,957.0	19,958.0	6.0		42
12	8/8/2024	Perforated	19,937.0	19,938.0	6.0		42
12	8/8/2024	Perforated	19,916.0	19,917.0	6.0		42
12	8/8/2024	Perforated	19,897.0	19,898.0	6.0		42
12	8/8/2024	Perforated	19,879.0	19,880.0	6.0		42
13	8/9/2024	Perforated	19,857.0	19,858.0	6.0		45
13	8/9/2024	Perforated	19,837.0	19,838.0	6.0		45
13	8/9/2024	Perforated	19,817.0	19,818.0	6.0		45
13	8/9/2024	Perforated	19,797.0	19,798.0	6.0		45
13	8/9/2024	Perforated	19,777.0	19,778.0	6.0		45
13	8/9/2024	Perforated	19,757.0	19,758.0	6.0		45
13	8/9/2024	Perforated	19,737.0	19,738.0	6.0		45
13	8/9/2024	Perforated	19,717.0	19,718.0	3.0		45
14	8/9/2024	Perforated	19,697.0	19,698.0	6.0		45
14	8/9/2024	Perforated	19,677.0	19,678.0	6.0		45
14	8/9/2024	Perforated	19,657.0	19,658.0	6.0		45
14	8/9/2024	Perforated	19,637.0	19,638.0	6.0		45
14	8/9/2024	Perforated	19,617.0	19,618.0	6.0		45
14	8/9/2024	Perforated	19,597.0	19,598.0	6.0		45
14	8/9/2024	Perforated	19,577.0	19,578.0	6.0		45
14	8/9/2024	Perforated	19,557.0	19,558.0	3.0		45
15	8/9/2024	Perforated	19,537.0	19,538.0	6.0		48
15	8/9/2024	Perforated	19,517.0	19,518.0	6.0		48
15	8/9/2024	Perforated	19,497.0	19,498.0	6.0		48
15	8/9/2024	Perforated	19,477.0	19,478.0	6.0		48
15	8/9/2024	Perforated	19,457.0	19,458.0	6.0		48
15	8/9/2024	Perforated	19,437.0	19,438.0	6.0		48
15	8/9/2024	Perforated	19,417.0	19,418.0	6.0		48
15	8/9/2024	Perforated	19,399.0	19,400.0	6.0		48
16	8/10/2024	Perforated	19,377.0	19,378.0	6.0		42
16	8/10/2024	Perforated	19,357.0	19,358.0	6.0		48
16	8/10/2024	Perforated	19,337.0	19,338.0	6.0		48
16	8/10/2024	Perforated	19,317.0	19,318.0	6.0		48
16	8/10/2024	Perforated	19,297.0	19,298.0	6.0		48
16	8/10/2024	Perforated	19,277.0	19,278.0	6.0		48



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
16	8/10/2024	Perforated	19,257.0	19,258.0	6.0		48
16	8/10/2024	Perforated	19,237.0	19,238.0	6.0		48
17	8/10/2024	Perforated	19,217.0	19,218.0	6.0		48
17	8/10/2024	Perforated	19,197.0	19,198.0	6.0		48
17	8/10/2024	Perforated	19,175.0	19,176.0	6.0		48
17	8/10/2024	Perforated	19,157.0	19,158.0	6.0		48
17	8/10/2024	Perforated	19,139.0	19,140.0	6.0		48
17	8/10/2024	Perforated	19,117.0	19,118.0	6.0		48
17	8/10/2024	Perforated	19,097.0	19,098.0	6.0		48
17	8/10/2024	Perforated	19,077.0	19,078.0	6.0		48
18	8/11/2024	Perforated	19,057.0	19,058.0	6.0		48
18	8/11/2024	Perforated	19,037.0	19,038.0	6.0		48
18	8/11/2024	Perforated	19,017.0	19,018.0	6.0		48
18	8/11/2024	Perforated	18,997.0	18,998.0	6.0		48
18	8/11/2024	Perforated	18,977.0	18,978.0	6.0		48
18	8/11/2024	Perforated	18,957.0	18,958.0	6.0		48
18	8/11/2024	Perforated	18,937.0	18,938.0	6.0		48
18	8/11/2024	Perforated	18,917.0	18,918.0	6.0		48
19	8/11/2024	Perforated	18,897.0	18,898.0	6.0		48
19	8/11/2024	Perforated	18,877.0	18,878.0	6.0		48
19	8/11/2024	Perforated	18,857.0	18,858.0	6.0		48
19	8/11/2024	Perforated	18,834.0	18,835.0	6.0		48
19	8/11/2024	Perforated	18,817.0	18,818.0	6.0		48
19	8/11/2024	Perforated	18,797.0	18,798.0	6.0		48
19	8/11/2024	Perforated	18,777.0	18,778.0	6.0		48
19	8/11/2024	Perforated	18,760.0	18,761.0	6.0		48
20	8/11/2024	Perforated	18,737.0	18,738.0	6.0		48
20	8/11/2024	Perforated	18,717.0	18,718.0	6.0		48
20	8/11/2024	Perforated	18,697.0	18,698.0	6.0		48
20	8/11/2024	Perforated	18,677.0	18,678.0	6.0		48
20	8/11/2024	Perforated	18,657.0	18,658.0	6.0		48
20	8/11/2024	Perforated	18,637.0	18,638.0	6.0		48
20	8/11/2024	Perforated	18,617.0	18,618.0	6.0		48
20	8/11/2024	Perforated	18,597.0	18,598.0	6.0		48
21	8/12/2024	Perforated	18,574.0	18,575.0	6.0		48
21	8/12/2024	Perforated	18,557.0	18,558.0	6.0		48
21	8/12/2024	Perforated	18,537.0	18,538.0	6.0		48
21	8/12/2024	Perforated	18,517.0	18,518.0	6.0		48
21	8/12/2024	Perforated	18,497.0	18,498.0	6.0		48
21	8/12/2024	Perforated	18,477.0	18,478.0	6.0		48
21	8/12/2024	Perforated	18,457.0	18,458.0	6.0		48
21	8/12/2024	Perforated	18,437.0	18,438.0	6.0		48
22	8/12/2024	Perforated	18,417.0	18,418.0	6.0		48
22	8/12/2024	Perforated	18,397.0	18,398.0	6.0		48
22	8/12/2024	Perforated	18,377.0	18,378.0	6.0		48
22	8/12/2024	Perforated	18,356.0	18,357.0	6.0		48
22	8/12/2024	Perforated	18,337.0	18,338.0	6.0		48
22	8/12/2024	Perforated	18,320.0	18,321.0	6.0		48
22	8/12/2024	Perforated	18,297.0	18,298.0	6.0		48
22	8/12/2024	Perforated	18,277.0	18,278.0	6.0		48
23	8/13/2024	Perforated	18,257.0	18,258.0	6.0		48
23	8/13/2024	Perforated	18,237.0	18,238.0	6.0		48
23	8/13/2024	Perforated	18,217.0	18,218.0	6.0		48
23	8/13/2024	Perforated	18,197.0	18,198.0	6.0		48
23	8/13/2024	Perforated	18,177.0	18,178.0	6.0		48
23	8/13/2024	Perforated	18,157.0	18,158.0	6.0		48
23	8/13/2024	Perforated	18,137.0	18,138.0	6.0		48



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
23	8/13/2024	Perforated	18,117.0	18,118.0	6.0		48
24	8/13/2024	Perforated	18,097.0	18,098.0	6.0		54
24	8/13/2024	Perforated	18,077.0	18,078.0	6.0		54
24	8/13/2024	Perforated	18,056.0	18,057.0	6.0		54
24	8/13/2024	Perforated	18,037.0	18,038.0	6.0		54
24	8/13/2024	Perforated	18,018.0	18,019.0	6.0		54
24	8/13/2024	Perforated	17,997.0	17,998.0	6.0		54
24	8/13/2024	Perforated	17,977.0	17,978.0	6.0		54
24	8/13/2024	Perforated	17,957.0	17,958.0	6.0		54
24	8/13/2024	Perforated	17,937.0	17,938.0	6.0		54
25	8/14/2024	Perforated	17,917.0	17,918.0	6.0		54
25	8/14/2024	Perforated	17,897.0	17,898.0	6.0		54
25	8/14/2024	Perforated	17,877.0	17,878.0	6.0		54
25	8/14/2024	Perforated	17,857.0	17,858.0	6.0		54
25	8/14/2024	Perforated	17,837.0	17,838.0	6.0		54
25	8/14/2024	Perforated	17,817.0	17,818.0	6.0		54
25	8/14/2024	Perforated	17,792.0	17,793.0	6.0		54
25	8/14/2024	Perforated	17,777.0	17,778.0	6.0		54
25	8/14/2024	Perforated	17,757.0	17,758.0	6.0		54
26	8/14/2024	Perforated	17,737.0	17,738.0	6.0		54
26	8/14/2024	Perforated	17,717.0	17,718.0	6.0		54
26	8/14/2024	Perforated	17,697.0	17,698.0	6.0		54
26	8/14/2024	Perforated	17,677.0	17,678.0	6.0		54
26	8/14/2024	Perforated	17,657.0	17,658.0	6.0		54
26	8/14/2024	Perforated	17,637.0	17,638.0	6.0		54
26	8/14/2024	Perforated	17,617.0	17,618.0	6.0		54
26	8/14/2024	Perforated	17,597.0	17,598.0	6.0		54
26	8/14/2024	Perforated	17,577.0	17,578.0	6.0		54
27	8/14/2024	Perforated	17,557.0	17,558.0	6.0		54
27	8/14/2024	Perforated	17,537.0	17,538.0	6.0		54
27	8/14/2024	Perforated	17,517.0	17,518.0	6.0		54
27	8/14/2024	Perforated	17,495.0	17,496.0	6.0		54
27	8/14/2024	Perforated	17,477.0	17,478.0	6.0		54
27	8/14/2024	Perforated	17,458.0	17,459.0	6.0		54
27	8/14/2024	Perforated	17,437.0	17,438.0	6.0		54
27	8/14/2024	Perforated	17,417.0	17,418.0	6.0		54
27	8/15/2024	Perforated	17,397.0	17,398.0	6.0		54
28	8/15/2024	Perforated	17,377.0	17,378.0	6.0		54
28	8/15/2024	Perforated	17,357.0	17,358.0	6.0		54
28	8/15/2024	Perforated	17,337.0	17,338.0	6.0		54
28	8/15/2024	Perforated	17,317.0	17,318.0	6.0		54
28	8/15/2024	Perforated	17,297.0	17,298.0	6.0		54
28	8/15/2024	Perforated	17,277.0	17,278.0	6.0		54
28	8/15/2024	Perforated	17,257.0	17,258.0	6.0		54
28	8/15/2024	Perforated	17,236.0	17,237.0	6.0		54
28	8/15/2024	Perforated	17,217.0	17,218.0	6.0		54
29	8/15/2024	Perforated	17,193.0	17,194.0	6.0		54
29	8/15/2024	Perforated	17,177.0	17,178.0	6.0		54
29	8/15/2024	Perforated	17,157.0	17,158.0	6.0		54
29	8/15/2024	Perforated	17,137.0	17,138.0	6.0		54
29	8/15/2024	Perforated	17,117.0	17,118.0	6.0		54
29	8/15/2024	Perforated	17,097.0	17,098.0	6.0		54
29	8/15/2024	Perforated	17,077.0	17,078.0	6.0		54
29	8/15/2024	Perforated	17,057.0	17,058.0	6.0		54
29	8/15/2024	Perforated	17,037.0	17,038.0	6.0		54
30	8/16/2024	Perforated	17,017.0	17,018.0	6.0		54
30	8/16/2024	Perforated	16,997.0	16,998.0	6.0		54



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
30	8/16/2024	Perforated	16,976.0	16,977.0	6.0		54
30	8/16/2024	Perforated	16,957.0	16,958.0	6.0		54
30	8/16/2024	Perforated	16,934.0	16,935.0	6.0		54
30	8/16/2024	Perforated	16,917.0	16,918.0	6.0		54
30	8/16/2024	Perforated	16,897.0	16,898.0	6.0		54
30	8/16/2024	Perforated	16,877.0	16,878.0	6.0		54
30	8/16/2024	Perforated	16,860.0	16,861.0	6.0		54
31	8/16/2024	Perforated	16,837.0	16,838.0	6.0		54
31	8/16/2024	Perforated	16,817.0	16,818.0	6.0		54
31	8/16/2024	Perforated	16,797.0	16,798.0	6.0		54
31	8/16/2024	Perforated	16,777.0	16,778.0	6.0		54
31	8/16/2024	Perforated	16,757.0	16,758.0	6.0		54
31	8/16/2024	Perforated	16,737.0	16,738.0	6.0		54
31	8/16/2024	Perforated	16,715.0	16,716.0	6.0		54
31	8/16/2024	Perforated	16,697.0	16,698.0	6.0		54
31	8/16/2024	Perforated	16,677.0	16,678.0	6.0		54
32	8/17/2024	Perforated	16,657.0	16,658.0	6.0		54
32	8/17/2024	Perforated	16,637.0	16,638.0	6.0		54
32	8/17/2024	Perforated	16,617.0	16,618.0	6.0		54
32	8/17/2024	Perforated	16,597.0	16,598.0	6.0		54
32	8/17/2024	Perforated	16,577.0	16,578.0	6.0		54
32	8/17/2024	Perforated	16,557.0	16,558.0	6.0		54
32	8/17/2024	Perforated	16,537.0	16,538.0	6.0		54
32	8/17/2024	Perforated	16,517.0	16,518.0	6.0		54
32	8/17/2024	Perforated	16,497.0	16,498.0	6.0		54
33	8/17/2024	Perforated	16,477.0	16,478.0	6.0		54
33	8/17/2024	Perforated	16,456.0	16,457.0	6.0		54
33	8/17/2024	Perforated	16,437.0	16,438.0	6.0		54
33	8/17/2024	Perforated	16,417.0	16,418.0	6.0		54
33	8/17/2024	Perforated	16,397.0	16,398.0	6.0		54
33	8/17/2024	Perforated	16,377.0	16,378.0	6.0		54
33	8/17/2024	Perforated	16,357.0	16,358.0	6.0		54
33	8/17/2024	Perforated	16,337.0	16,338.0	6.0		54
33	8/17/2024	Perforated	16,317.0	16,318.0	6.0		54
34	8/17/2024	Perforated	16,297.0	16,298.0	6.0		60
34	8/17/2024	Perforated	16,277.0	16,278.0	6.0		60
34	8/17/2024	Perforated	16,257.0	16,258.0	6.0		60
34	8/17/2024	Perforated	16,237.0	16,238.0	6.0		60
34	8/17/2024	Perforated	16,217.0	16,218.0	6.0		60
34	8/17/2024	Perforated	16,198.0	16,199.0	6.0		60
34	8/17/2024	Perforated	16,177.0	16,178.0	6.0		60
34	8/17/2024	Perforated	16,157.0	16,158.0	6.0		60
34	8/17/2024	Perforated	16,137.0	16,138.0	6.0		60
34	8/17/2024	Perforated	16,120.0	16,121.0	6.0		60
35	8/17/2024	Perforated	16,097.0	16,098.0	6.0		60
35	8/17/2024	Perforated	16,077.0	16,078.0	6.0		60
35	8/17/2024	Perforated	16,057.0	16,058.0	6.0		60
35	8/17/2024	Perforated	16,037.0	16,038.0	6.0		60
35	8/17/2024	Perforated	16,017.0	16,018.0	6.0		60
35	8/17/2024	Perforated	15,997.0	15,998.0	6.0		60
35	8/17/2024	Perforated	15,976.0	15,977.0	6.0		60
35	8/17/2024	Perforated	15,957.0	15,958.0	6.0		60
35	8/17/2024	Perforated	15,939.0	15,940.0	6.0		60
35	8/17/2024	Perforated	15,917.0	15,918.0	6.0		60
36	8/17/2024	Perforated	15,897.0	15,898.0	6.0		60
36	8/17/2024	Perforated	15,877.0	15,878.0	6.0		60
36	8/17/2024	Perforated	15,857.0	15,858.0	6.0		60



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
36	8/17/2024	Perforated	15,837.0	15,838.0	6.0		60
36	8/17/2024	Perforated	15,817.0	15,818.0	6.0		60
36	8/17/2024	Perforated	15,797.0	15,798.0	6.0		60
36	8/17/2024	Perforated	15,777.0	15,778.0	6.0		60
36	8/17/2024	Perforated	15,757.0	15,758.0	6.0		60
36	8/17/2024	Perforated	15,737.0	15,738.0	6.0		60
36	8/17/2024	Perforated	15,717.0	15,718.0	6.0		60
37	8/19/2024	Perforated	15,697.0	15,698.0	6.0		60
37	8/19/2024	Perforated	15,680.0	15,681.0	6.0		60
37	8/19/2024	Perforated	15,657.0	15,658.0	6.0		60
37	8/19/2024	Perforated	15,637.0	15,638.0	6.0		60
37	8/19/2024	Perforated	15,617.0	15,618.0	6.0		60
37	8/19/2024	Perforated	15,597.0	15,598.0	6.0		60
37	8/19/2024	Perforated	15,577.0	15,578.0	6.0		60
37	8/19/2024	Perforated	15,557.0	15,558.0	6.0		60
37	8/19/2024	Perforated	15,537.0	15,538.0	6.0		60
37	8/19/2024	Perforated	15,517.0	15,518.0	6.0		60
38	8/19/2024	Perforated	15,497.0	15,498.0	6.0		60
38	8/19/2024	Perforated	15,477.0	15,478.0	6.0		60
38	8/19/2024	Perforated	15,457.0	15,458.0	6.0		60
38	8/19/2024	Perforated	15,437.0	15,438.0	6.0		60
38	8/19/2024	Perforated	15,415.0	15,416.0	6.0		60
38	8/19/2024	Perforated	15,397.0	15,398.0	6.0		60
38	8/19/2024	Perforated	15,375.0	15,376.0	6.0		60
38	8/19/2024	Perforated	15,357.0	15,358.0	6.0		60
38	8/19/2024	Perforated	15,338.0	15,339.0	6.0		60
38	8/19/2024	Perforated	15,317.0	15,318.0	6.0		60
39	8/20/2024	Perforated	15,297.0	15,298.0	6.0		60
39	8/20/2024	Perforated	15,277.0	15,278.0	6.0		60
39	8/20/2024	Perforated	15,257.0	15,258.0	6.0		60
39	8/20/2024	Perforated	15,237.0	15,238.0	6.0		60
39	8/20/2024	Perforated	15,217.0	15,218.0	6.0		60
39	8/20/2024	Perforated	15,197.0	15,198.0	6.0		60
39	8/20/2024	Perforated	15,177.0	15,178.0	6.0		60
39	8/20/2024	Perforated	15,156.0	15,157.0	6.0		60
39	8/20/2024	Perforated	15,137.0	15,138.0	6.0		60
39	8/20/2024	Perforated	15,116.0	15,117.0	6.0		60
40	8/21/2024	Perforated	15,097.0	15,098.0	6.0		60
40	8/21/2024	Perforated	15,073.0	15,074.0	6.0		60
40	8/21/2024	Perforated	15,057.0	15,058.0	6.0		60
40	8/21/2024	Perforated	15,033.0	15,034.0	6.0		60
40	8/21/2024	Perforated	15,017.0	15,018.0	6.0		60
40	8/21/2024	Perforated	14,997.0	14,998.0	6.0		60
40	8/21/2024	Perforated	14,977.0	14,978.0	6.0		60
40	8/21/2024	Perforated	14,957.0	14,958.0	6.0		60
40	8/21/2024	Perforated	14,937.0	14,938.0	6.0		60
40	8/21/2024	Perforated	14,917.0	14,918.0	6.0		60
41	8/21/2024	Perforated	14,897.0	14,898.0	6.0		60
41	8/21/2024	Perforated	14,877.0	14,878.0	6.0		60
41	8/21/2024	Perforated	14,857.0	14,858.0	6.0		60
41	8/21/2024	Perforated	14,837.0	14,838.0	6.0		60
41	8/21/2024	Perforated	14,816.0	14,817.0	6.0		60
41	8/21/2024	Perforated	14,797.0	14,798.0	6.0		60
41	8/21/2024	Perforated	14,779.0	14,780.0	6.0		60
41	8/21/2024	Perforated	14,757.0	14,758.0	6.0		60
41	8/21/2024	Perforated	14,738.0	14,739.0	6.0		60
41	8/21/2024	Perforated	14,717.0	14,718.0	6.0		60



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
42	8/22/2024	Perforated	14,697.0	14,698.0	6.0		60
42	8/22/2024	Perforated	14,677.0	14,678.0	6.0		60
42	8/22/2024	Perforated	14,657.0	14,658.0	6.0		60
42	8/22/2024	Perforated	14,637.0	14,638.0	6.0		60
42	8/22/2024	Perforated	14,617.0	14,618.0	6.0		60
42	8/22/2024	Perforated	14,597.0	14,598.0	6.0		60
42	8/22/2024	Perforated	14,577.0	14,578.0	6.0		60
42	8/22/2024	Perforated	14,557.0	14,558.0	6.0		60
42	8/22/2024	Perforated	14,537.0	14,538.0	6.0		60
42	8/22/2024	Perforated	14,517.0	14,518.0	6.0		60
43	8/22/2024	Perforated	14,497.0	14,498.0	6.0		60
43	8/22/2024	Perforated	14,477.0	14,478.0	6.0		60
43	8/22/2024	Perforated	14,457.0	14,458.0	6.0		60
43	8/22/2024	Perforated	14,437.0	14,438.0	6.0		60
43	8/22/2024	Perforated	14,417.0	14,418.0	6.0		60
43	8/22/2024	Perforated	14,397.0	14,398.0	6.0		60
43	8/22/2024	Perforated	14,377.0	14,378.0	6.0		60
43	8/22/2024	Perforated	14,357.0	14,358.0	6.0		60
43	8/22/2024	Perforated	14,337.0	14,338.0	6.0		60
43	8/22/2024	Perforated	14,317.0	14,318.0	6.0		60
44	8/23/2024	Perforated	14,297.0	14,298.0	6.0		60
44	8/23/2024	Perforated	14,277.0	14,278.0	6.0		60
44	8/23/2024	Perforated	14,255.0	14,256.0	6.0		60
44	8/23/2024	Perforated	14,237.0	14,238.0	6.0		60
44	8/23/2024	Perforated	14,218.0	14,219.0	6.0		60
44	8/23/2024	Perforated	14,197.0	14,198.0	6.0		60
44	8/23/2024	Perforated	14,177.0	14,178.0	6.0		60
44	8/23/2024	Perforated	14,157.0	14,158.0	6.0		60
44	8/23/2024	Perforated	14,137.0	14,138.0	6.0		60
44	8/23/2024	Perforated	14,117.0	14,118.0	6.0		60
45	8/23/2024	Perforated	14,097.0	14,098.0	6.0		60
45	8/23/2024	Perforated	14,077.0	14,078.0	6.0		60
45	8/23/2024	Perforated	14,057.0	14,058.0	6.0		60
45	8/23/2024	Perforated	14,037.0	14,038.0	6.0		60
45	8/23/2024	Perforated	14,017.0	14,018.0	6.0		60
45	8/23/2024	Perforated	13,998.0	13,999.0	6.0		60
45	8/23/2024	Perforated	13,977.0	13,978.0	6.0		60
45	8/23/2024	Perforated	13,957.0	13,958.0	6.0		60
45	8/23/2024	Perforated	13,937.0	13,938.0	6.0		60
45	8/23/2024	Perforated	13,920.0	13,921.0	6.0		60
46	8/24/2024	Perforated	13,897.0	13,898.0	6.0		60
46	8/24/2024	Perforated	13,877.0	13,878.0	6.0		60
46	8/24/2024	Perforated	13,857.0	13,858.0	6.0		60
46	8/24/2024	Perforated	13,837.0	13,838.0	6.0		60
46	8/24/2024	Perforated	13,817.0	13,818.0	6.0		60
46	8/24/2024	Perforated	13,797.0	13,798.0	6.0		60
46	8/24/2024	Perforated	13,777.0	13,778.0	6.0		60
46	8/24/2024	Perforated	13,757.0	13,758.0	6.0		60
46	8/24/2024	Perforated	13,739.0	13,740.0	6.0		60
46	8/24/2024	Perforated	13,717.0	13,718.0	6.0		60
47	8/24/2024	Perforated	13,697.0	13,698.0	6.0		60
47	8/24/2024	Perforated	13,677.0	13,678.0	6.0		60
47	8/24/2024	Perforated	13,657.0	13,658.0	6.0		60
47	8/24/2024	Perforated	13,637.0	13,638.0	6.0		60
47	8/24/2024	Perforated	13,617.0	13,618.0	6.0		60
47	8/24/2024	Perforated	13,597.0	13,598.0	6.0		60
47	8/24/2024	Perforated	13,577.0	13,578.0	6.0		60



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations							
Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
47	8/24/2024	Perforated	13,557.0	13,558.0	6.0		60
47	8/24/2024	Perforated	13,537.0	13,538.0	6.0		60
47	8/24/2024	Perforated	13,517.0	13,518.0	6.0		60
48	8/24/2024	Perforated	13,497.0	13,498.0	6.0		60
48	8/24/2024	Perforated	13,474.0	13,475.0	6.0		60
48	8/24/2024	Perforated	13,457.0	13,458.0	6.0		60
48	8/24/2024	Perforated	13,437.0	13,438.0	6.0		60
48	8/24/2024	Perforated	13,417.0	13,418.0	6.0		60
48	8/24/2024	Perforated	13,397.0	13,398.0	6.0		60
48	8/24/2024	Perforated	13,377.0	13,378.0	6.0		60
48	8/24/2024	Perforated	13,357.0	13,358.0	6.0		60
48	8/24/2024	Perforated	13,337.0	13,338.0	6.0		60
48	8/24/2024	Perforated	13,317.0	13,318.0	6.0		60
49	8/24/2024	Perforated	13,297.0	13,298.0	6.0		60
49	8/24/2024	Perforated	13,277.0	13,278.0	6.0		60
49	8/24/2024	Perforated	13,257.0	13,258.0	6.0		60
49	8/24/2024	Perforated	13,237.0	13,238.0	6.0		60
49	8/24/2024	Perforated	13,215.0	13,216.0	6.0		60
49	8/24/2024	Perforated	13,197.0	13,198.0	6.0		60
49	8/24/2024	Perforated	13,178.0	13,179.0	6.0		60
49	8/24/2024	Perforated	13,157.0	13,158.0	6.0		60
49	8/24/2024	Perforated	13,137.0	13,138.0	6.0		60
49	8/24/2024	Perforated	13,117.0	13,118.0	6.0		60
50	8/25/2024	Perforated	13,097.0	13,098.0	6.0		60
50	8/25/2024	Perforated	13,077.0	13,078.0	6.0		60
50	8/25/2024	Perforated	13,057.0	13,058.0	6.0		60
50	8/25/2024	Perforated	13,037.0	13,038.0	6.0		60
50	8/25/2024	Perforated	13,017.0	13,018.0	6.0		60
50	8/25/2024	Perforated	12,996.0	12,997.0	6.0		60
50	8/25/2024	Perforated	12,977.0	12,978.0	6.0		60
50	8/25/2024	Perforated	12,959.0	12,960.0	6.0		60
50	8/25/2024	Perforated	12,937.0	12,938.0	6.0		60
50	8/25/2024	Perforated	12,917.0	12,918.0	6.0		60
51	8/25/2024	Perforated	12,897.0	12,898.0	6.0		60
51	8/25/2024	Perforated	12,877.0	12,878.0	6.0		60
51	8/25/2024	Perforated	12,857.0	12,858.0	6.0		60
51	8/25/2024	Perforated	12,837.0	12,838.0	6.0		60
51	8/25/2024	Perforated	12,817.0	12,818.0	6.0		60
51	8/25/2024	Perforated	12,797.0	12,798.0	6.0		60
51	8/25/2024	Perforated	12,777.0	12,778.0	6.0		60
51	8/25/2024	Perforated	12,757.0	12,758.0	6.0		60
51	8/25/2024	Perforated	12,737.0	12,738.0	6.0		60
51	8/25/2024	Perforated	12,717.0	12,718.0	6.0		60
52	8/25/2024	Perforated	12,697.0	12,698.0	6.0		60
52	8/25/2024	Perforated	12,677.0	12,678.0	6.0		60
52	8/25/2024	Perforated	12,658.0	12,659.0	6.0		60
52	8/25/2024	Perforated	12,637.0	12,638.0	6.0		60
52	8/25/2024	Perforated	12,617.0	12,618.0	6.0		60
52	8/25/2024	Perforated	12,597.0	12,598.0	6.0		60
52	8/25/2024	Perforated	12,577.0	12,578.0	6.0		60
52	8/25/2024	Perforated	12,557.0	12,558.0	6.0		60
52	8/25/2024	Perforated	12,537.0	12,538.0	6.0		60
52	8/25/2024	Perforated	12,517.0	12,518.0	6.0		60
53	8/25/2024	Perforated	12,493.0	12,494.0	6.0		60
53	8/25/2024	Perforated	12,477.0	12,478.0	6.0		60
53	8/25/2024	Perforated	12,457.0	12,458.0	6.0		60
53	8/25/2024	Perforated	12,437.0	12,438.0	6.0		60



Regulatory- Perforations

Well Name: **Goose 52-2423-23E**

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
53	8/25/2024	Perforated	12,417.0	12,418.0	6.0		60
53	8/25/2024	Perforated	12,397.0	12,398.0	6.0		60
53	8/25/2024	Perforated	12,377.0	12,378.0	6.0		60
53	8/25/2024	Perforated	12,359.0	12,360.0	6.0		60
53	8/25/2024	Perforated	12,337.0	12,338.0	6.0		60
53	8/25/2024	Perforated	12,317.0	12,318.0	6.0		60
54	8/26/2024	Perforated	12,297.0	12,298.0	6.0		60
54	8/26/2024	Perforated	12,277.0	12,278.0	6.0		60
54	8/26/2024	Perforated	12,257.0	12,258.0	6.0		60
54	8/26/2024	Perforated	12,237.0	12,238.0	6.0		60
54	8/26/2024	Perforated	12,217.0	12,218.0	6.0		60
54	8/26/2024	Perforated	12,197.0	12,198.0	6.0		60
54	8/26/2024	Perforated	12,177.0	12,178.0	6.0		60
54	8/26/2024	Perforated	12,157.0	12,158.0	6.0		60
54	8/26/2024	Perforated	12,136.0	12,137.0	6.0		60
54	8/26/2024	Perforated	12,117.0	12,118.0	6.0		60
55	8/26/2024	Perforated	12,099.0	12,100.0	6.0		60
55	8/26/2024	Perforated	12,077.0	12,078.0	6.0		60
55	8/26/2024	Perforated	12,059.0	12,060.0	6.0		60
55	8/26/2024	Perforated	12,037.0	12,038.0	6.0		60
55	8/26/2024	Perforated	12,018.0	12,019.0	6.0		60
55	8/26/2024	Perforated	11,997.0	11,998.0	6.0		60
55	8/26/2024	Perforated	11,977.0	11,978.0	6.0		60
55	8/26/2024	Perforated	11,957.0	11,958.0	6.0		60
55	8/26/2024	Perforated	11,937.0	11,938.0	6.0		60
55	8/26/2024	Perforated	11,917.0	11,918.0	6.0		60
56	8/26/2024	Perforated	11,897.0	11,898.0	6.0		60
56	8/26/2024	Perforated	11,877.0	11,878.0	6.0		60
56	8/26/2024	Perforated	11,857.0	11,858.0	6.0		60
56	8/26/2024	Perforated	11,837.0	11,838.0	6.0		60
56	8/26/2024	Perforated	11,817.0	11,818.0	6.0		60
56	8/26/2024	Perforated	11,797.0	11,798.0	6.0		60
56	8/26/2024	Perforated	11,777.0	11,778.0	6.0		60
56	8/26/2024	Perforated	11,757.0	11,758.0	6.0		60
56	8/26/2024	Perforated	11,737.0	11,738.0	6.0		60
56	8/26/2024	Perforated	11,717.0	11,718.0	6.0		60
57	8/26/2024	Perforated	11,697.0	11,698.0	6.0		60
57	8/26/2024	Perforated	11,677.0	11,678.0	6.0		60
57	8/26/2024	Perforated	11,657.0	11,658.0	6.0		60
57	8/26/2024	Perforated	11,635.0	11,636.0	6.0		60
57	8/26/2024	Perforated	11,617.0	11,618.0	6.0		60
57	8/26/2024	Perforated	11,592.0	11,593.0	6.0		60
57	8/26/2024	Perforated	11,577.0	11,578.0	6.0		60
57	8/26/2024	Perforated	11,559.0	11,560.0	6.0		60
57	8/26/2024	Perforated	11,537.0	11,538.0	6.0		60
57	8/26/2024	Perforated	11,517.0	11,518.0	6.0		60
58	8/27/2024	Perforated	11,497.0	11,498.0	6.0		60
58	8/27/2024	Perforated	11,477.0	11,478.0	6.0		60
58	8/27/2024	Perforated	11,457.0	11,458.0	6.0		60
58	8/27/2024	Perforated	11,437.0	11,438.0	6.0		60
58	8/27/2024	Perforated	11,417.0	11,418.0	6.0		60
58	8/27/2024	Perforated	11,397.0	11,398.0	6.0		60
58	8/27/2024	Perforated	11,377.0	11,378.0	6.0		60
58	8/27/2024	Perforated	11,357.0	11,358.0	6.0		60
58	8/27/2024	Perforated	11,337.0	11,338.0	6.0		60
58	8/27/2024	Perforated	11,317.0	11,318.0	6.0		60
59	8/27/2024	Perforated	11,297.0	11,298.0	6.0		30



Regulatory- Perforations

Well Name: Goose 52-2423-23E

Well Name Goose 52-2423-23E	Lease FEE	API/UWI 43013545420000	Government Authority UDOGM
Original KB Elevation (ft) 5,844.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations							
Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
59	8/27/2024	Perforated	11,277.0	11,278.0	6.0		30
59	8/27/2024	Perforated	11,257.0	11,258.0	6.0		30
59	8/27/2024	Perforated	11,237.0	11,238.0	6.0		30
59	8/27/2024	Perforated	11,217.0	11,218.0	6.0		30
Total							

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 8/3/2024	End Date
-------------------	-------------------------------	------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,839.00	4,938.40	78,399.0
2	6,820.10	7,167.40	238,560.0
3	6,928.90	7,298.50	305,099.0
4	7,099.00	7,620.50	315,481.0
5	6,830.00	7,333.40	315,301.0
6	7,174.00	7,549.60	315,759.0
7	6,910.10	7,202.10	315,300.0
8	6,847.20	7,122.40	315,401.0
9	6,851.00	7,180.10	315,621.0
10	6,871.00	7,200.50	315,500.0
11	6,848.10	7,174.20	315,479.0
12	6,873.10	7,198.70	315,300.0
13	7,755.00	8,130.40	360,620.0
14	7,751.90	8,129.10	360,199.0
15	7,701.90	8,072.90	360,401.0
16	7,682.80	8,059.70	360,539.0
17	7,734.80	8,111.20	360,401.0
18	7,680.00	8,056.50	360,301.0
19	7,585.90	8,109.20	360,499.0
20	7,781.20	8,073.20	360,300.0
21	7,620.60	7,970.80	360,219.0
22	7,692.10	8,068.90	360,300.0
23	7,731.90	8,108.40	360,540.0
24	7,722.00	8,147.00	405,201.0
25	8,204.80	8,597.90	405,300.0
26	8,464.00	8,849.80	405,620.0
27	8,223.00	8,595.70	405,522.0
28	8,259.00	8,766.90	406,861.0
29	8,359.10	8,862.00	407,161.0
30	8,253.10	8,734.30	405,551.0
31	8,281.00	8,803.50	404,761.0
32	8,301.00	8,812.40	405,630.0
33	8,197.90	8,728.60	404,521.0
34	8,742.90	9,321.20	451,291.0
35	8,697.90	9,094.60	350,081.0
36	8,948.10	9,451.80	450,690.0
37	9,139.00	9,687.40	460,100.0
38	7,854.00	8,288.90	356,029.0
39	9,426.00	9,756.00	447,960.0
40	9,048.00	9,503.00	450,369.0
41	9,056.00	9,484.10	452,720.0
42	9,175.10	9,608.80	450,480.0
43	8,951.00	9,388.80	450,959.0
44	9,113.00	9,562.80	450,670.0
45	9,018.10	9,457.90	450,981.0
46	9,135.20	9,561.50	450,650.0
47	9,023.80	9,482.90	450,470.0
48	8,986.90	9,450.20	449,840.0
49	9,051.00	9,555.70	453,598.0
50	9,110.00	9,540.30	450,671.0
51	9,021.00	9,478.80	450,600.0
52	8,980.00	9,438.90	450,860.0
53	9,069.00	9,506.10	453,779.0
54	8,983.00	9,434.30	450,560.0
55	8,902.90	9,360.10	450,569.0
56	8,949.90	9,427.70	452,579.0
57	9,045.90	9,499.30	453,181.0


Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
58	8,949.10	9,393.40	450,489.0
59	4,650.00	4,863.90	214,078.0



XCL Planning Wellbore Schematic

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00		Accounting ID 60098.01



XCL Resources

Duchesne Co, UT (NAD 83-True)

Texas Anderson 19-1C-22 (Goose Pad)

GOOSE 52-2423-23E

457 FWL, 2316 FSL Sec 19

Wellbore #1

Final Surveys



Standard Survey Report

08 February, 2024

Total Report Version 1.60

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Project	Duchesne Co, UT (NAD 83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Texas Anderson 19-1C-22 (Goose Pad)				
Site Position:		Northing:	7,281,321.90 usft	Latitude:	40.3014457
From:	Lat/Long	Easting:	2,013,652.17 usft	Longitude:	-110.1617479
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "		

Well	GOOSE 52-2423-23E, Was GOOSE 42-2423-23E					
Well Position	+N/-S	0.00 usft	Northing:	7,278,362.99 usft	Latitude:	40.2933038
	+E/-W	0.00 usft	Easting:	2,014,141.61 usft	Longitude:	-110.1601522
Position Uncertainty		0.00 usft	Wellhead Elevation:	usft	Ground Level:	5,814.00 usft
Grid Convergence:		0.86 °				

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
	HDGM2024	11/10/2024	(°)	(°)	(nT)
			10.38	65.67	51,007.80000000

Design	Final Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.00	0.00	0.00	270.09	

Survey Program	Date 2/8/2024			
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
228.00	3,056.00	Surface (Wellbore #1)	MWD+HRGM	OWSG MWD + HRGM
3,206.00	9,932.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
10,026.00	11,156.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
11,250.00	21,567.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
21,619.00	21,619.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND

Survey													
Measured			Vertical	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,278,362.99	2,014,141.62	40.2933038	-110.1601522	0.00	0.00	0.00	0.00
228.00	1.52	242.06	227.97	-1.42	-2.67	7,278,361.53	2,014,138.97	40.2933000	-110.1601618	2.67	0.67	0.67	0.00
Start MWD @ 228.00 MD													
317.00	2.11	241.21	316.93	-2.76	-5.15	7,278,360.15	2,014,136.51	40.2932963	-110.1601707	5.15	0.66	0.66	-0.96

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
407.00	1.48	197.13	406.89	-4.67	-6.94	7,278,358.21	2,014,134.74	40.2932910	-110.1601771	6.94	1.63	-0.70	-48.98
498.00	1.96	184.65	497.85	-7.34	-7.42	7,278,355.53	2,014,134.31	40.2932837	-110.1601788	7.41	0.67	0.53	-13.71
587.00	1.35	144.69	586.81	-9.71	-6.93	7,278,353.17	2,014,134.83	40.2932772	-110.1601771	6.92	1.42	-0.69	-44.90
677.00	1.94	117.71	676.78	-11.29	-4.97	7,278,351.63	2,014,136.81	40.2932729	-110.1601700	4.96	1.06	0.66	-29.98
766.00	2.39	114.64	765.71	-12.76	-1.95	7,278,350.20	2,014,139.86	40.2932688	-110.1601592	1.93	0.52	0.51	-3.45
858.00	1.24	113.39	857.66	-13.96	0.70	7,278,349.04	2,014,142.53	40.2932655	-110.1601497	-0.73	1.25	-1.25	-1.36
949.00	0.27	98.90	948.66	-14.38	1.82	7,278,348.63	2,014,143.65	40.2932644	-110.1601457	-1.84	1.08	-1.07	-15.92
1,039.00	0.51	126.25	1,038.65	-14.65	2.35	7,278,348.37	2,014,144.19	40.2932636	-110.1601438	-2.38	0.33	0.27	30.39
1,130.00	0.74	117.28	1,129.65	-15.16	3.20	7,278,347.88	2,014,145.04	40.2932622	-110.1601407	-3.23	0.27	0.25	-9.86
1,221.00	0.80	125.70	1,220.64	-15.80	4.24	7,278,347.25	2,014,146.09	40.2932605	-110.1601370	-4.26	0.14	0.07	9.25
1,315.00	1.03	275.28	1,314.63	-16.11	3.93	7,278,346.94	2,014,145.79	40.2932596	-110.1601381	-3.96	1.88	0.24	159.13
1,410.00	1.80	278.63	1,409.61	-15.80	1.61	7,278,347.21	2,014,143.46	40.2932605	-110.1601465	-1.63	0.81	0.81	3.53
1,504.00	2.10	270.88	1,503.55	-15.55	-1.58	7,278,347.41	2,014,140.27	40.2932612	-110.1601579	1.55	0.42	0.32	-8.24
1,598.00	1.06	285.42	1,597.51	-15.30	-4.14	7,278,347.63	2,014,137.71	40.2932619	-110.1601670	4.11	1.18	-1.11	15.47
1,693.00	0.59	322.17	1,692.50	-14.68	-5.28	7,278,348.23	2,014,136.55	40.2932636	-110.1601712	5.26	0.72	-0.49	38.68
1,787.00	0.62	333.29	1,786.50	-13.84	-5.81	7,278,349.06	2,014,136.02	40.2932659	-110.1601730	5.79	0.13	0.03	11.83
1,881.00	0.73	313.86	1,880.49	-12.97	-6.47	7,278,349.92	2,014,135.34	40.2932682	-110.1601754	6.45	0.27	0.12	-20.67
1,976.00	0.64	287.71	1,975.49	-12.39	-7.41	7,278,350.49	2,014,134.39	40.2932698	-110.1601788	7.39	0.34	-0.09	-27.53
2,070.00	0.46	283.88	2,069.48	-12.14	-8.28	7,278,350.72	2,014,133.52	40.2932705	-110.1601819	8.26	0.20	-0.19	-4.07
2,164.00	1.00	347.18	2,163.48	-11.25	-8.83	7,278,351.61	2,014,132.96	40.2932730	-110.1601838	8.81	0.95	0.57	67.34
2,259.00	1.49	4.13	2,258.45	-9.21	-8.92	7,278,353.64	2,014,132.84	40.2932786	-110.1601842	8.91	0.64	0.52	17.84
2,353.00	1.74	355.06	2,352.42	-6.57	-8.96	7,278,356.28	2,014,132.76	40.2932858	-110.1601843	8.94	0.38	0.27	-9.65
2,448.00	0.87	346.07	2,447.39	-4.43	-9.25	7,278,358.42	2,014,132.43	40.2932917	-110.1601854	9.25	0.94	-0.92	-9.46
2,542.00	0.42	315.72	2,541.38	-3.49	-9.67	7,278,359.35	2,014,132.00	40.2932943	-110.1601869	9.66	0.59	-0.48	-32.29
2,637.00	0.21	317.38	2,636.38	-3.12	-10.03	7,278,359.72	2,014,131.64	40.2932953	-110.1601882	10.02	0.22	-0.22	1.75
2,731.00	0.06	263.93	2,730.38	-2.99	-10.19	7,278,359.84	2,014,131.47	40.2932956	-110.1601887	10.19	0.19	-0.16	-56.86
2,825.00	0.36	196.11	2,824.38	-3.28	-10.32	7,278,359.55	2,014,131.34	40.2932948	-110.1601892	10.32	0.36	0.32	-72.15
2,920.00	0.33	209.32	2,919.38	-3.81	-10.54	7,278,359.02	2,014,131.14	40.2932934	-110.1601900	10.53	0.09	-0.03	13.91
3,014.00	0.88	199.04	3,013.37	-4.73	-10.91	7,278,358.10	2,014,130.78	40.2932909	-110.1601913	10.90	0.59	0.59	-10.94
3,056.00	0.78	206.79	3,055.37	-5.29	-11.14	7,278,357.53	2,014,130.56	40.2932893	-110.1601922	11.13	0.36	-0.24	18.45
3,206.00	0.86	210.64	3,205.35	-7.17	-12.18	7,278,355.64	2,014,129.55	40.2932842	-110.1601959	12.16	0.06	0.05	2.57
3,300.00	1.54	333.29	3,299.34	-6.64	-13.10	7,278,356.15	2,014,128.62	40.2932856	-110.1601992	13.09	2.27	0.72	130.48
3,394.00	3.56	359.68	3,393.25	-2.60	-13.69	7,278,360.18	2,014,127.97	40.2932967	-110.1602013	13.68	2.43	2.15	28.07
3,488.00	4.95	350.96	3,486.99	4.33	-14.34	7,278,367.10	2,014,127.21	40.2933157	-110.1602036	14.35	1.63	1.48	-9.28
3,582.00	7.13	359.32	3,580.46	14.17	-15.05	7,278,376.92	2,014,126.36	40.2933427	-110.1602062	15.07	2.49	2.32	8.89
3,676.00	8.79	6.81	3,673.56	27.13	-14.26	7,278,389.90	2,014,126.95	40.2933783	-110.1602033	14.31	2.08	1.77	7.97
3,770.00	9.70	7.86	3,766.33	42.11	-12.33	7,278,404.90	2,014,128.66	40.2934194	-110.1601964	12.40	0.98	0.97	1.12

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,864.00	8.32	7.32	3,859.17	56.70	-10.38	7,278,419.52	2,014,130.39	40.2934595	-110.1601894	10.47	1.47	-1.47	-0.57
3,958.00	10.92	12.89	3,951.84	72.13	-7.53	7,278,434.99	2,014,133.01	40.2935018	-110.1601792	7.64	2.93	2.77	5.93
4,052.00	10.16	9.13	4,044.26	88.99	-4.23	7,278,451.90	2,014,136.06	40.2935481	-110.1601674	4.37	1.09	-0.81	-4.00
4,146.00	12.53	10.80	4,136.42	107.20	-1.00	7,278,470.15	2,014,139.01	40.2935981	-110.1601558	1.17	2.55	2.52	1.78
4,240.00	12.48	10.51	4,228.19	127.20	2.76	7,278,490.20	2,014,142.48	40.2936530	-110.1601423	-2.56	0.09	-0.05	-0.31
4,334.00	12.24	9.78	4,320.01	147.01	6.31	7,278,510.06	2,014,145.72	40.2937074	-110.1601296	-6.08	0.30	-0.26	-0.78
4,428.00	11.89	7.46	4,411.93	166.43	9.26	7,278,529.52	2,014,148.38	40.2937607	-110.1601190	-9.00	0.64	-0.37	-2.47
4,522.00	11.83	5.52	4,503.92	185.62	11.44	7,278,548.74	2,014,150.28	40.2938134	-110.1601112	-11.15	0.43	-0.06	-2.06
4,617.00	11.63	5.51	4,596.94	204.84	13.30	7,278,567.99	2,014,151.85	40.2938661	-110.1601045	-12.98	0.21	-0.21	-0.01
4,711.00	12.89	3.01	4,688.80	224.75	14.76	7,278,587.91	2,014,153.01	40.2939208	-110.1600993	-14.41	1.45	1.34	-2.66
4,806.00	11.59	0.06	4,781.63	244.87	15.33	7,278,608.04	2,014,153.27	40.2939760	-110.1600973	-14.94	1.52	-1.37	-3.11
4,900.00	11.13	357.28	4,873.79	263.38	14.91	7,278,626.54	2,014,152.57	40.2940268	-110.1600988	-14.49	0.76	-0.49	-2.96
4,994.00	10.44	357.81	4,966.13	280.95	14.15	7,278,644.10	2,014,151.56	40.2940750	-110.1601015	-13.71	0.74	-0.73	0.56
5,089.00	12.18	4.30	5,059.29	299.55	14.57	7,278,662.70	2,014,151.70	40.2941261	-110.1601000	-14.10	2.27	1.83	6.83
5,183.00	11.65	4.07	5,151.26	318.90	15.99	7,278,682.07	2,014,152.83	40.2941792	-110.1600949	-15.49	0.57	-0.56	-0.24
5,277.00	10.87	359.79	5,243.45	337.23	16.63	7,278,700.41	2,014,153.19	40.2942295	-110.1600926	-16.10	1.22	-0.83	-4.55
5,372.00	8.98	3.22	5,337.03	353.59	17.01	7,278,716.77	2,014,153.33	40.2942744	-110.1600912	-16.46	2.08	-1.99	3.61
5,466.00	11.75	5.81	5,429.49	370.44	18.40	7,278,733.64	2,014,154.46	40.2943207	-110.1600863	-17.81	2.99	2.95	2.76
5,560.00	11.61	5.74	5,521.54	389.38	20.31	7,278,752.60	2,014,156.09	40.2943727	-110.1600794	-19.70	0.15	-0.15	-0.07
5,655.00	10.45	4.81	5,614.78	407.47	21.99	7,278,770.72	2,014,157.50	40.2944223	-110.1600734	-21.35	1.24	-1.22	-0.98
5,749.00	13.14	2.74	5,706.79	426.65	23.22	7,278,789.90	2,014,158.44	40.2944750	-110.1600690	-22.55	2.90	2.86	-2.20
5,844.00	11.20	359.39	5,799.65	446.66	23.63	7,278,809.92	2,014,158.56	40.2945299	-110.1600675	-22.93	2.17	-2.04	-3.53
5,938.00	9.35	359.20	5,892.14	463.42	23.43	7,278,826.68	2,014,158.10	40.2945759	-110.1600682	-22.70	1.97	-1.97	-0.20
6,033.00	11.03	2.38	5,985.64	480.22	23.70	7,278,843.48	2,014,158.12	40.2946220	-110.1600673	-22.94	1.86	1.77	3.35
6,126.00	9.61	358.59	6,077.13	496.87	23.88	7,278,860.13	2,014,158.05	40.2946677	-110.1600666	-23.10	1.69	-1.53	-4.08
6,221.00	11.38	0.37	6,170.54	514.17	23.74	7,278,877.42	2,014,157.65	40.2947152	-110.1600671	-22.94	1.89	1.86	1.87
6,316.00	9.61	358.00	6,263.95	531.47	23.53	7,278,894.71	2,014,157.18	40.2947627	-110.1600679	-22.69	1.92	-1.86	-2.49
6,410.00	10.84	4.47	6,356.46	548.13	23.94	7,278,911.37	2,014,157.34	40.2948084	-110.1600664	-23.08	1.79	1.31	6.88
6,505.00	14.12	9.78	6,449.20	568.46	26.61	7,278,931.74	2,014,159.70	40.2948642	-110.1600568	-25.71	3.65	3.45	5.59
6,599.00	12.39	7.26	6,540.70	589.76	29.83	7,278,953.09	2,014,162.61	40.2949227	-110.1600453	-28.90	1.94	-1.84	-2.68
6,693.00	10.57	7.33	6,632.81	608.32	32.20	7,278,971.68	2,014,164.70	40.2949737	-110.1600368	-31.25	1.94	-1.94	0.07
6,788.00	13.52	358.84	6,725.72	628.07	33.09	7,278,991.44	2,014,165.29	40.2950279	-110.1600336	-32.10	3.61	3.11	-8.94
6,882.00	11.53	356.17	6,817.48	648.43	32.24	7,279,011.78	2,014,164.14	40.2950838	-110.1600366	-31.22	2.20	-2.12	-2.84
6,976.00	8.27	351.96	6,910.07	664.50	30.67	7,279,027.83	2,014,162.33	40.2951279	-110.1600423	-29.62	3.55	-3.47	-4.48
7,070.00	10.33	356.29	7,002.83	679.61	29.18	7,279,042.91	2,014,160.61	40.2951693	-110.1600476	-28.11	2.31	2.19	4.61
7,165.00	10.13	354.50	7,096.32	696.42	27.82	7,279,059.70	2,014,159.00	40.2952155	-110.1600525	-26.73	0.40	-0.21	-1.88
7,259.00	11.02	358.28	7,188.72	713.63	26.76	7,279,076.89	2,014,157.69	40.2952627	-110.1600563	-25.64	1.20	0.95	4.02
7,353.00	13.01	3.51	7,280.66	733.18	27.14	7,279,096.44	2,014,157.77	40.2953164	-110.1600549	-25.99	2.41	2.12	5.56

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,447.00	12.56	5.74	7,372.33	753.91	28.81	7,279,117.19	2,014,159.13	40.2953733	-110.1600489	-27.63	0.71	-0.48	2.37
7,541.00	10.27	4.85	7,464.46	772.43	30.54	7,279,135.73	2,014,160.58	40.2954241	-110.1600427	-29.33	2.44	-2.44	-0.95
7,636.00	12.17	10.35	7,557.65	790.72	33.06	7,279,154.06	2,014,162.82	40.2954743	-110.1600337	-31.82	2.29	2.00	5.79
7,730.00	10.29	10.17	7,649.84	808.73	36.32	7,279,172.12	2,014,165.82	40.2955238	-110.1600220	-35.05	2.00	-2.00	-0.19
7,825.00	11.15	10.57	7,743.18	826.11	39.50	7,279,189.54	2,014,168.74	40.2955715	-110.1600106	-38.21	0.91	0.91	0.42
7,919.00	13.38	8.13	7,835.03	845.82	42.71	7,279,209.29	2,014,171.65	40.2956256	-110.1599991	-41.38	2.44	2.37	-2.60
8,013.00	11.55	4.77	7,926.81	865.96	45.03	7,279,229.47	2,014,173.67	40.2956809	-110.1599908	-43.67	2.09	-1.95	-3.57
8,108.00	11.92	7.20	8,019.83	885.18	47.05	7,279,248.71	2,014,175.40	40.2957336	-110.1599835	-45.66	0.65	0.39	2.56
8,202.00	10.44	7.17	8,112.04	903.26	49.33	7,279,266.82	2,014,177.41	40.2957833	-110.1599754	-47.91	1.57	-1.57	-0.03
8,296.00	9.18	6.78	8,204.67	919.15	51.28	7,279,282.74	2,014,179.12	40.2958269	-110.1599684	-49.83	1.34	-1.34	-0.41
8,391.00	9.92	5.39	8,298.35	934.83	52.94	7,279,298.44	2,014,180.55	40.2958699	-110.1599624	-51.47	0.82	0.78	-1.46
8,485.00	11.48	2.56	8,390.71	952.23	54.12	7,279,315.86	2,014,181.46	40.2959177	-110.1599582	-52.62	1.75	1.66	-3.01
8,579.00	10.64	1.20	8,482.97	970.26	54.72	7,279,333.88	2,014,181.79	40.2959672	-110.1599560	-53.20	0.94	-0.89	-1.45
8,674.00	11.30	5.88	8,576.23	988.28	55.86	7,279,351.93	2,014,182.66	40.2960166	-110.1599520	-54.30	1.17	0.69	4.93
8,768.00	10.40	6.47	8,668.55	1,005.87	57.76	7,279,369.54	2,014,184.30	40.2960649	-110.1599452	-56.18	0.96	-0.96	0.63
8,862.00	9.07	5.34	8,761.19	1,021.68	59.40	7,279,385.37	2,014,185.70	40.2961083	-110.1599393	-57.80	1.43	-1.41	-1.20
8,957.00	10.43	0.46	8,854.82	1,037.74	60.17	7,279,401.44	2,014,186.23	40.2961524	-110.1599365	-58.54	1.67	1.43	-5.14
9,051.00	10.22	359.83	8,947.30	1,054.59	60.21	7,279,418.28	2,014,186.02	40.2961986	-110.1599364	-58.56	0.25	-0.22	-0.67
9,146.00	7.85	359.45	9,041.11	1,069.50	60.12	7,279,433.19	2,014,185.71	40.2962396	-110.1599367	-58.44	2.50	-2.49	-0.40
9,240.00	6.28	357.44	9,134.40	1,081.06	59.83	7,279,444.74	2,014,185.25	40.2962713	-110.1599377	-58.14	1.69	-1.67	-2.14
9,334.00	9.44	1.76	9,227.50	1,093.90	59.84	7,279,457.59	2,014,185.06	40.2963066	-110.1599377	-58.12	3.42	3.36	4.60
9,429.00	11.64	4.81	9,320.90	1,111.24	60.88	7,279,474.94	2,014,185.84	40.2963542	-110.1599340	-59.14	2.39	2.32	3.21
9,523.00	11.62	3.39	9,412.97	1,130.14	62.24	7,279,493.85	2,014,186.92	40.2964060	-110.1599291	-60.46	0.31	-0.02	-1.51
9,618.00	11.32	3.01	9,506.07	1,149.00	63.29	7,279,512.73	2,014,187.69	40.2964578	-110.1599253	-61.49	0.33	-0.32	-0.40
9,712.00	10.79	2.34	9,598.32	1,167.01	64.14	7,279,530.74	2,014,188.26	40.2965072	-110.1599223	-62.30	0.58	-0.56	-0.71
9,807.00	9.89	0.49	9,691.78	1,184.05	64.57	7,279,547.79	2,014,188.44	40.2965540	-110.1599207	-62.71	1.01	-0.95	-1.95
9,901.00	9.04	1.41	9,784.50	1,199.51	64.82	7,279,563.25	2,014,188.46	40.2965964	-110.1599198	-62.94	0.92	-0.90	0.98
9,932.00	8.87	0.73	9,815.12	1,204.33	64.91	7,279,568.07	2,014,188.48	40.2966097	-110.1599195	-63.02	0.65	-0.55	-2.19
10,026.00	8.52	1.88	9,908.04	1,218.54	65.23	7,279,582.28	2,014,188.58	40.2966487	-110.1599184	-63.32	0.42	-0.37	1.22
10,120.00	8.18	17.87	10,001.06	1,231.86	67.51	7,279,595.64	2,014,190.67	40.2966853	-110.1599102	-65.58	2.49	-0.36	17.01
10,215.00	7.88	352.20	10,095.16	1,244.75	68.70	7,279,608.54	2,014,191.66	40.2967206	-110.1599059	-66.75	3.76	-0.32	-27.02
10,309.00	15.82	317.87	10,187.18	1,260.68	59.21	7,279,624.32	2,014,181.93	40.2967644	-110.1599400	-57.23	10.95	8.45	-36.52
10,403.00	21.97	300.49	10,276.14	1,279.14	35.42	7,279,642.42	2,014,157.87	40.2968150	-110.1600252	-33.41	8.80	6.54	-18.49
10,497.00	27.40	293.29	10,361.54	1,296.63	0.37	7,279,659.38	2,014,122.56	40.2968630	-110.1601509	1.67	6.59	5.78	-7.66
10,592.00	34.60	286.27	10,442.94	1,312.85	-45.68	7,279,674.92	2,014,076.28	40.2969076	-110.1603160	47.74	8.47	7.58	-7.39
10,686.00	45.58	279.70	10,514.78	1,326.03	-104.60	7,279,687.21	2,014,017.18	40.2969437	-110.1605272	106.68	12.50	11.68	-6.99
10,779.00	53.50	277.66	10,575.08	1,336.63	-174.49	7,279,696.76	2,013,947.13	40.2969728	-110.1607778	176.59	8.68	8.52	-2.19

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,874.00	66.55	277.09	10,622.44	1,347.14	-255.93	7,279,706.05	2,013,865.55	40.2970017	-110.1610697	258.05	13.75	13.74	-0.60
10,967.00	73.32	275.16	10,654.34	1,356.43	-342.74	7,279,714.03	2,013,778.62	40.2970272	-110.1613809	344.87	7.54	7.28	-2.08
11,061.00	77.47	269.81	10,678.05	1,360.33	-433.56	7,279,716.57	2,013,687.76	40.2970379	-110.1617065	435.70	7.06	4.41	-5.69
11,080.00	79.59	269.87	10,681.83	1,360.28	-452.18	7,279,716.24	2,013,669.15	40.2970377	-110.1617732	454.31	11.14	11.14	0.32
Sec 24 crossing at 11080' MD (1605' FNL, 0' FEL)													
11,156.00	88.05	270.11	10,690.00	1,360.26	-527.67	7,279,715.10	2,013,593.67	40.2970377	-110.1620439	529.80	11.14	11.14	0.31
11,180.00	88.31	270.05	10,690.77	1,360.30	-551.66	7,279,714.78	2,013,569.69	40.2970378	-110.1621299	553.79	1.12	1.10	-0.23
100 FEL Sec 24 crossing at 11180' MD (1606' FNL, 100' FEL)													
11,250.00	89.08	269.89	10,692.36	1,360.26	-621.64	7,279,713.69	2,013,499.72	40.2970377	-110.1623807	623.77	1.12	1.10	-0.23
11,344.00	89.06	269.52	10,693.88	1,359.78	-715.62	7,279,711.80	2,013,405.76	40.2970364	-110.1627177	717.76	0.39	-0.02	-0.39
11,434.00	88.50	268.88	10,695.80	1,358.52	-805.59	7,279,709.20	2,013,315.82	40.2970329	-110.1630402	807.73	0.94	-0.62	-0.71
11,525.00	89.76	269.65	10,697.18	1,357.36	-896.57	7,279,706.67	2,013,224.88	40.2970297	-110.1633664	898.70	1.62	1.38	0.85
11,616.00	90.10	269.02	10,697.29	1,356.30	-987.57	7,279,704.25	2,013,133.91	40.2970268	-110.1636926	989.69	0.79	0.37	-0.69
11,706.00	89.58	269.81	10,697.54	1,355.38	-1,077.56	7,279,701.98	2,013,043.95	40.2970242	-110.1640152	1,079.69	1.05	-0.58	0.88
11,796.00	89.97	270.59	10,697.90	1,355.70	-1,167.56	7,279,700.95	2,012,953.96	40.2970251	-110.1643378	1,169.69	0.97	0.43	0.87
11,886.00	89.15	270.27	10,698.59	1,356.37	-1,257.55	7,279,700.28	2,012,863.98	40.2970269	-110.1646604	1,259.68	0.98	-0.91	-0.36
11,978.00	88.88	269.27	10,700.17	1,356.00	-1,349.54	7,279,698.53	2,012,772.01	40.2970259	-110.1649902	1,351.66	1.13	-0.29	-1.09
12,069.00	89.89	268.57	10,701.15	1,354.29	-1,440.51	7,279,695.45	2,012,681.08	40.2970212	-110.1653163	1,442.64	1.35	1.11	-0.77
12,159.00	89.62	268.86	10,701.53	1,352.27	-1,530.49	7,279,692.09	2,012,591.15	40.2970156	-110.1656389	1,532.61	0.44	-0.30	0.32
12,250.00	88.60	269.18	10,702.95	1,350.71	-1,621.46	7,279,689.17	2,012,500.22	40.2970114	-110.1659650	1,623.58	1.17	-1.12	0.35
12,340.00	87.96	269.55	10,705.65	1,349.72	-1,711.42	7,279,686.82	2,012,410.29	40.2970086	-110.1662875	1,713.53	0.82	-0.71	0.41
12,430.00	91.13	271.25	10,706.36	1,350.34	-1,801.40	7,279,686.10	2,012,320.32	40.2970103	-110.1666101	1,803.52	4.00	3.52	1.89
12,520.00	90.97	270.87	10,704.71	1,352.01	-1,891.37	7,279,686.42	2,012,230.34	40.2970149	-110.1669326	1,893.49	0.46	-0.18	-0.42
12,610.00	90.97	270.68	10,703.19	1,353.23	-1,981.34	7,279,686.29	2,012,140.36	40.2970182	-110.1672552	1,983.47	0.21	0.00	-0.21
12,701.00	91.04	269.48	10,701.59	1,353.35	-2,072.33	7,279,685.05	2,012,049.39	40.2970185	-110.1675814	2,074.45	1.32	0.08	-1.32
12,792.00	91.05	269.37	10,699.93	1,352.44	-2,163.31	7,279,682.78	2,011,958.44	40.2970160	-110.1679075	2,165.43	0.12	0.01	-0.12
12,882.00	90.55	268.93	10,698.68	1,351.11	-2,253.29	7,279,680.10	2,011,868.50	40.2970123	-110.1682301	2,255.41	0.74	-0.56	-0.49
12,973.00	89.54	269.34	10,698.61	1,349.73	-2,344.28	7,279,677.36	2,011,777.55	40.2970085	-110.1685563	2,346.40	1.20	-1.11	0.45
13,063.00	89.22	269.57	10,699.58	1,348.88	-2,434.27	7,279,675.16	2,011,687.59	40.2970061	-110.1688789	2,436.38	0.44	-0.36	0.26
13,154.00	89.71	269.74	10,700.43	1,348.33	-2,525.26	7,279,673.25	2,011,596.62	40.2970046	-110.1692051	2,527.38	0.57	0.54	0.19
13,248.00	90.20	269.90	10,700.50	1,348.03	-2,619.26	7,279,671.54	2,011,502.64	40.2970038	-110.1695421	2,621.38	0.55	0.52	0.17
13,342.00	89.26	269.35	10,700.95	1,347.42	-2,713.26	7,279,669.52	2,011,408.67	40.2970020	-110.1698790	2,715.37	1.16	-1.00	-0.59
13,435.00	90.03	269.05	10,701.52	1,346.12	-2,806.25	7,279,666.83	2,011,315.72	40.2969985	-110.1702124	2,808.36	0.89	0.83	-0.32
13,530.00	90.91	268.61	10,700.74	1,344.18	-2,901.22	7,279,663.47	2,011,220.79	40.2969931	-110.1705529	2,903.33	1.04	0.93	-0.46
13,623.00	90.27	271.01	10,699.78	1,343.87	-2,994.21	7,279,661.76	2,011,127.82	40.2969922	-110.1708862	2,996.32	2.67	-0.69	2.58
13,718.00	89.92	267.24	10,699.63	1,342.42	-3,089.18	7,279,658.89	2,011,032.89	40.2969882	-110.1712267	3,091.29	3.99	-0.37	-3.97
13,812.00	88.70	269.13	10,700.76	1,339.44	-3,183.12	7,279,654.51	2,010,939.01	40.2969800	-110.1715635	3,185.22	2.39	-1.30	2.01
13,906.00	88.15	269.60	10,703.34	1,338.40	-3,277.08	7,279,652.06	2,010,845.09	40.2969771	-110.1719003	3,279.18	0.77	-0.59	0.50

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
14,000.00	87.35	269.29	10,707.03	1,337.49	-3,371.00	7,279,649.74	2,010,751.19	40.2969746	-110.1722370	3,373.10	0.91	-0.85	-0.33
14,095.00	89.10	270.05	10,709.98	1,336.95	-3,465.95	7,279,647.78	2,010,656.27	40.2969730	-110.1725774	3,468.05	2.01	1.84	0.80
14,189.00	90.35	269.97	10,710.43	1,336.96	-3,559.95	7,279,646.38	2,010,562.29	40.2969731	-110.1729144	3,562.04	1.33	1.33	-0.09
14,283.00	91.26	270.33	10,709.11	1,337.21	-3,653.94	7,279,645.22	2,010,468.31	40.2969737	-110.1732513	3,656.03	1.04	0.97	0.38
14,378.00	91.26	270.74	10,707.02	1,338.09	-3,748.91	7,279,644.69	2,010,373.35	40.2969761	-110.1735918	3,751.01	0.43	0.00	0.43
14,472.00	91.19	270.33	10,705.01	1,338.97	-3,842.88	7,279,644.16	2,010,279.38	40.2969785	-110.1739287	3,844.98	0.44	-0.07	-0.44
14,566.00	91.05	270.68	10,703.17	1,339.80	-3,936.86	7,279,643.58	2,010,185.40	40.2969807	-110.1742656	3,938.96	0.40	-0.15	0.37
14,661.00	90.27	270.06	10,702.08	1,340.41	-4,031.85	7,279,642.77	2,010,090.42	40.2969823	-110.1746061	4,033.95	1.05	-0.82	-0.65
14,755.00	88.45	269.02	10,703.13	1,339.66	-4,125.84	7,279,640.60	2,009,996.46	40.2969802	-110.1749430	4,127.94	2.23	-1.94	-1.11
14,849.00	87.37	268.85	10,706.55	1,337.91	-4,219.76	7,279,637.45	2,009,902.59	40.2969754	-110.1752797	4,221.85	1.16	-1.15	-0.18
14,943.00	87.44	268.69	10,710.81	1,335.90	-4,313.64	7,279,634.03	2,009,808.75	40.2969698	-110.1756163	4,315.73	0.19	0.07	-0.17
15,037.00	88.99	270.71	10,713.74	1,335.41	-4,407.58	7,279,632.13	2,009,714.83	40.2969684	-110.1759531	4,409.68	2.71	1.65	2.15
15,131.00	88.56	270.41	10,715.75	1,336.33	-4,501.56	7,279,631.64	2,009,620.86	40.2969709	-110.1762900	4,503.65	0.56	-0.46	-0.32
15,226.00	88.17	268.74	10,718.46	1,335.62	-4,596.51	7,279,629.52	2,009,525.93	40.2969689	-110.1766304	4,598.61	1.80	-0.41	-1.76
15,320.00	89.66	271.14	10,720.24	1,335.52	-4,690.49	7,279,628.01	2,009,431.98	40.2969686	-110.1769673	4,692.58	3.00	1.59	2.55
15,414.00	89.47	273.34	10,720.95	1,339.20	-4,784.41	7,279,630.28	2,009,338.02	40.2969786	-110.1773040	4,786.50	2.35	-0.20	2.34
15,508.00	89.86	273.40	10,721.50	1,344.72	-4,878.24	7,279,634.40	2,009,244.12	40.2969937	-110.1776404	4,880.35	0.42	0.41	0.06
15,602.00	89.01	273.06	10,722.43	1,350.02	-4,972.09	7,279,638.29	2,009,150.21	40.2970082	-110.1779768	4,974.20	0.97	-0.90	-0.36
15,696.00	88.38	271.95	10,724.57	1,354.13	-5,065.97	7,279,640.99	2,009,056.28	40.2970195	-110.1783134	5,068.09	1.36	-0.67	-1.18
15,790.00	87.44	271.24	10,728.00	1,356.74	-5,159.87	7,279,642.19	2,008,962.36	40.2970266	-110.1786500	5,162.00	1.25	-1.00	-0.76
15,884.00	89.37	271.17	10,730.61	1,358.72	-5,253.81	7,279,642.76	2,008,868.41	40.2970319	-110.1789868	5,255.94	2.05	2.05	-0.07
15,978.00	89.64	270.36	10,731.43	1,359.97	-5,347.80	7,279,642.61	2,008,774.42	40.2970353	-110.1793237	5,349.93	0.91	0.29	-0.86
16,071.00	91.86	268.94	10,730.21	1,359.40	-5,440.78	7,279,640.65	2,008,681.46	40.2970337	-110.1796570	5,442.91	2.83	2.39	-1.53
16,166.00	89.03	268.84	10,729.47	1,357.56	-5,535.75	7,279,637.39	2,008,586.54	40.2970286	-110.1799975	5,537.87	2.98	-2.98	-0.11
16,260.00	88.67	269.66	10,731.36	1,356.33	-5,629.72	7,279,634.75	2,008,492.60	40.2970252	-110.1803344	5,631.84	0.95	-0.38	0.87
16,348.00	90.77	270.52	10,731.79	1,356.47	-5,717.71	7,279,633.57	2,008,404.62	40.2970255	-110.1806498	5,719.84	2.58	2.38	0.98
Sec 23 crossing at 16348' MD (1624' FNL, 0' FEL)													
16,354.00	90.91	270.58	10,731.70	1,356.53	-5,723.71	7,279,633.54	2,008,398.62	40.2970257	-110.1806713	5,725.84	2.58	2.38	0.98
16,449.00	88.03	270.56	10,732.58	1,357.48	-5,818.69	7,279,633.06	2,008,303.65	40.2970282	-110.1810118	5,820.82	3.03	-3.03	-0.02
16,543.00	92.06	272.89	10,732.51	1,360.30	-5,912.63	7,279,634.48	2,008,209.69	40.2970359	-110.1813486	5,914.75	4.95	4.29	2.48
16,638.00	92.17	273.54	10,729.00	1,365.63	-6,007.41	7,279,638.39	2,008,114.84	40.2970505	-110.1816884	6,009.55	0.69	0.12	0.68
16,733.00	89.38	272.21	10,727.72	1,370.39	-6,102.27	7,279,641.73	2,008,019.93	40.2970635	-110.1820284	6,104.42	3.25	-2.94	-1.40
16,828.00	91.36	272.80	10,727.10	1,374.54	-6,197.17	7,279,644.46	2,007,924.98	40.2970748	-110.1823687	6,199.32	2.17	2.08	0.62
16,922.00	91.34	270.30	10,724.89	1,377.09	-6,291.10	7,279,645.59	2,007,831.03	40.2970817	-110.1827054	6,293.26	2.66	-0.02	-2.66
17,016.00	94.20	269.88	10,720.35	1,377.23	-6,384.98	7,279,644.33	2,007,737.16	40.2970820	-110.1830420	6,387.14	3.08	3.04	-0.45
17,111.00	93.77	269.74	10,713.74	1,376.92	-6,479.75	7,279,642.60	2,007,642.41	40.2970811	-110.1833817	6,481.91	0.48	-0.45	-0.15
17,205.00	92.48	270.08	10,708.62	1,376.77	-6,573.61	7,279,641.05	2,007,548.57	40.2970806	-110.1837182	6,575.77	1.42	-1.37	0.36
17,299.00	92.45	270.30	10,704.58	1,377.08	-6,667.52	7,279,639.95	2,007,454.67	40.2970814	-110.1840548	6,669.68	0.24	-0.03	0.23

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,393.00	92.38	271.21	10,700.62	1,378.32	-6,761.43	7,279,639.78	2,007,360.77	40.2970848	-110.1843915	6,763.59	0.97	-0.07	0.97
17,488.00	89.87	271.16	10,698.75	1,380.28	-6,856.39	7,279,640.32	2,007,265.80	40.2970901	-110.1847319	6,858.55	2.64	-2.64	-0.05
17,582.00	90.46	272.95	10,698.48	1,383.66	-6,950.32	7,279,642.29	2,007,171.83	40.2970993	-110.1850687	6,952.49	2.01	0.63	1.90
17,677.00	88.91	271.55	10,699.00	1,387.38	-7,045.24	7,279,644.59	2,007,076.87	40.2971094	-110.1854089	7,047.41	2.20	-1.63	-1.47
17,771.00	87.72	271.15	10,701.77	1,389.60	-7,139.17	7,279,645.40	2,006,982.93	40.2971154	-110.1857457	7,141.35	1.34	-1.27	-0.43
17,866.00	86.67	272.02	10,706.42	1,392.22	-7,234.02	7,279,646.60	2,006,888.06	40.2971226	-110.1860857	7,236.20	1.43	-1.11	0.92
17,960.00	89.26	271.60	10,709.75	1,395.19	-7,327.91	7,279,648.16	2,006,794.14	40.2971306	-110.1864223	7,330.09	2.79	2.76	-0.45
18,054.00	89.27	270.89	10,710.96	1,397.23	-7,421.88	7,279,648.80	2,006,700.16	40.2971362	-110.1867592	7,424.06	0.76	0.01	-0.76
18,149.00	89.44	270.73	10,712.03	1,398.57	-7,516.86	7,279,648.72	2,006,605.17	40.2971398	-110.1870997	7,519.05	0.25	0.18	-0.17
18,243.00	88.71	269.85	10,713.55	1,399.05	-7,610.84	7,279,647.79	2,006,511.20	40.2971410	-110.1874366	7,613.03	1.22	-0.78	-0.94
18,337.00	88.89	269.84	10,715.51	1,398.80	-7,704.82	7,279,646.12	2,006,417.24	40.2971402	-110.1877735	7,707.01	0.19	0.19	-0.01
18,431.00	88.53	269.42	10,717.63	1,398.19	-7,798.80	7,279,644.11	2,006,323.29	40.2971385	-110.1881104	7,800.98	0.59	-0.38	-0.45
18,526.00	89.73	270.24	10,719.07	1,397.91	-7,893.78	7,279,642.41	2,006,228.33	40.2971376	-110.1884509	7,895.97	1.53	1.26	0.86
18,619.00	92.02	270.11	10,717.65	1,398.19	-7,986.77	7,279,641.30	2,006,135.36	40.2971383	-110.1887843	7,988.95	2.47	2.46	-0.14
18,714.00	92.38	269.86	10,714.01	1,398.17	-8,081.70	7,279,639.85	2,006,040.44	40.2971382	-110.1891246	8,083.88	0.46	0.38	-0.26
18,808.00	91.79	269.14	10,710.59	1,397.35	-8,175.63	7,279,637.62	2,005,946.54	40.2971358	-110.1894613	8,177.81	0.99	-0.63	-0.77
18,902.00	90.32	271.03	10,708.86	1,397.49	-8,269.61	7,279,636.36	2,005,852.58	40.2971361	-110.1897982	8,271.79	2.55	-1.56	2.01
18,996.00	88.64	270.75	10,709.71	1,398.95	-8,363.59	7,279,636.41	2,005,758.59	40.2971400	-110.1901351	8,365.77	1.81	-1.79	-0.30
19,091.00	87.06	270.54	10,713.27	1,400.02	-8,458.51	7,279,636.05	2,005,663.67	40.2971429	-110.1904754	8,460.70	1.68	-1.66	-0.22
19,186.00	89.71	270.32	10,715.95	1,400.73	-8,553.46	7,279,635.34	2,005,568.73	40.2971448	-110.1908158	8,555.65	2.80	2.79	-0.23
19,280.00	89.31	270.39	10,716.75	1,401.31	-8,647.46	7,279,634.52	2,005,474.74	40.2971463	-110.1911528	8,649.65	0.43	-0.43	0.07
19,374.00	89.68	270.34	10,717.58	1,401.91	-8,741.45	7,279,633.71	2,005,380.75	40.2971478	-110.1914898	8,743.64	0.40	0.39	-0.05
19,469.00	89.76	270.70	10,718.05	1,402.77	-8,836.45	7,279,633.15	2,005,285.76	40.2971501	-110.1918303	8,838.64	0.39	0.08	0.38
19,563.00	90.38	271.84	10,717.93	1,404.85	-8,930.42	7,279,633.82	2,005,191.77	40.2971557	-110.1921672	8,932.62	1.38	0.66	1.21
19,657.00	90.11	271.30	10,717.53	1,407.43	-9,024.38	7,279,634.99	2,005,097.79	40.2971627	-110.1925041	9,026.58	0.64	-0.29	-0.57
19,751.00	90.59	271.84	10,716.95	1,410.01	-9,118.35	7,279,636.16	2,005,003.80	40.2971697	-110.1928409	9,120.55	0.77	0.51	0.57
19,845.00	91.02	272.40	10,715.63	1,413.48	-9,212.27	7,279,638.23	2,004,909.84	40.2971791	-110.1931776	9,214.48	0.75	0.46	0.60
19,940.00	89.62	270.80	10,715.10	1,416.13	-9,307.23	7,279,639.46	2,004,814.87	40.2971863	-110.1935181	9,309.44	2.24	-1.47	-1.68
20,033.00	88.24	269.68	10,716.84	1,416.52	-9,400.21	7,279,638.45	2,004,721.90	40.2971873	-110.1938514	9,402.42	1.91	-1.48	-1.20
20,127.00	87.69	270.76	10,720.18	1,416.88	-9,494.15	7,279,637.41	2,004,627.97	40.2971882	-110.1941881	9,496.36	1.29	-0.59	1.15
20,221.00	87.58	271.47	10,724.06	1,418.71	-9,588.05	7,279,637.83	2,004,534.06	40.2971931	-110.1945248	9,590.26	0.76	-0.12	0.76
20,316.00	87.19	271.65	10,728.39	1,421.30	-9,682.91	7,279,638.99	2,004,439.17	40.2972001	-110.1948649	9,685.13	0.45	-0.41	0.19
20,410.00	88.98	271.45	10,731.53	1,423.84	-9,776.82	7,279,640.13	2,004,345.24	40.2972070	-110.1952015	9,779.05	1.92	1.90	-0.21
20,504.00	89.94	274.02	10,732.42	1,428.32	-9,870.70	7,279,643.20	2,004,251.31	40.2972192	-110.1955381	9,872.93	2.92	1.02	2.73
20,598.00	91.97	272.38	10,730.85	1,433.57	-9,964.53	7,279,647.04	2,004,157.42	40.2972335	-110.1958745	9,966.77	2.78	2.16	-1.74
20,692.00	90.20	272.11	10,729.07	1,437.25	-10,058.44	7,279,649.32	2,004,063.47	40.2972435	-110.1962111	10,060.69	1.90	-1.88	-0.29
20,786.00	88.91	273.18	10,729.80	1,441.59	-10,152.34	7,279,652.25	2,003,969.53	40.2972553	-110.1965477	10,154.59	1.78	-1.37	1.14

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well GOOSE 52-2423-23E
Project:	Duchesne Co, UT (NAD 83-True)	TVD Reference:	5814 GL + 30 @ 5844.00usft
Site:	Texas Anderson 19-1C-22 (Goose Pad)	MD Reference:	5814 GL + 30 @ 5844.00usft
Well:	GOOSE 52-2423-23E	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft) +E/-W (usft)	Map Coordinates Northing (usft) Easting (usft)	Geo Coordinates Latitude (°) Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
20,880.00	90.88	273.25	10,729.97	1,446.86-10,246.18	7,279,656.11 2,003,875.62	40.2972696 -110.1968842	10,248.44	2.10	2.10	0.07
20,975.00	92.39	271.74	10,727.26	1,450.99-10,341.05	7,279,658.83 2,003,780.71	40.2972809 -110.1972243	10,343.31	2.25	1.59	-1.59
21,069.00	93.16	271.37	10,722.71	1,453.54-10,434.90	7,279,659.97 2,003,686.84	40.2972878 -110.1975608	10,437.17	0.91	0.82	-0.39
21,163.00	92.88	272.10	10,717.76	1,456.38-10,528.73	7,279,661.40 2,003,592.98	40.2972955 -110.1978971	10,531.00	0.83	-0.30	0.78
21,257.00	90.52	271.56	10,714.97	1,459.38-10,622.63	7,279,663.00 2,003,499.05	40.2973036 -110.1982338	10,624.91	2.58	-2.51	-0.57
21,351.00	89.76	272.95	10,714.74	1,463.08-10,716.56	7,279,665.29 2,003,405.09	40.2973136 -110.1985705	10,718.84	1.69	-0.81	1.48
21,446.00	89.37	273.49	10,715.46	1,468.42-10,811.40	7,279,669.20 2,003,310.18	40.2973282 -110.1989105	10,813.70	0.70	-0.41	0.57
21,540.00	88.57	273.04	10,717.15	1,473.77-10,905.23	7,279,673.15 2,003,216.29	40.2973427 -110.1992469	10,907.54	0.98	-0.85	-0.48
21,557.00	88.49	272.86	10,717.59	1,474.64-10,922.21	7,279,673.77 2,003,199.30	40.2973451 -110.1993077	10,924.51	1.13	-0.44	-1.04
100 FWL Sec 23 crossing at 21557' MD (1475' FNL, 100' FWL)										
21,567.00	88.45	272.76	10,717.86	1,475.14-10,932.19	7,279,674.11 2,003,189.31	40.2973465 -110.1993435	10,934.49	1.13	-0.44	-1.04
End MWD @ 21567.00 MD										
21,619.00	88.45	272.76	10,719.26	1,477.64-10,984.11	7,279,675.83 2,003,137.37	40.2973533 -110.1995297	10,986.42	0.00	0.00	0.00
Prj to Bit @ 21619.00 MD (1473' FNL, 38' FWL)										

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates +N/-S (usft) +E/-W (usft)	Comment
228.00	227.97	-1.42 -2.67	Start MWD @ 228.00 MD
11,080.00	10,681.83	1,360.28 -452.18	Sec 24 crossing at 11080' MD (1605' FNL, 0' FEL)
11,180.00	10,690.77	1,360.30 -551.66	100 FEL Sec 24 crossing at 11180' MD (1606' FNL, 100' FEL)
16,348.00	10,731.79	1,356.47 -5,717.71	Sec 23 crossing at 16348' MD (1624' FNL, 0' FEL)
21,557.00	10,717.59	1,474.64 -10,922.21	100 FWL Sec 23 crossing at 21557' MD (1475' FNL, 100' FWL)
21,567.00	10,717.86	1,475.14 -10,932.19	End MWD @ 21567.00 MD
21,619.00	10,719.26	1,477.64 -10,984.11	Prj to Bit @ 21619.00 MD (1473' FNL, 38' FWL)

Checked By: _____ Approved By: _____ Date: _____

Project: Duchesne Co, UT (NAD 83-True)

Site: Texas Anderson 19-1C-22 (Goose Pad)

Well: GOOSE 52-2423-23E

Wellbore: Wellbore #1

Design: Final Surveys

Rig:

PROJECT DETAILS: Duchesne Co, UT (NAD 83-True)

Geodetic System: US State Plane 1983

Datum: North American Datum 1983

Ellipsoid: GRS 1980


Zone: Utah Central Zone

Reference Datum: 5814 GL + 30 @ 5844.00usft

SHL

RKB Elevation: 5814 GL + 30 @ 5844.00usft

+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Slot
0.00	0.00	7278362.99	2014141.62	40.2933038	-110.1601522	



Azimuths to True North

Magnetic North: 10.38°

Magnetic Field

Strength: 51007.8nT


Dip Angle: 65.67°

Date: 11/10/2024

Model: HDGM2024

ANNOTATIONS

MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
228.00	1.52	242.06	227.97	-1.42	-2.67	2.67	3.02	Start MWD @ 228.00 MD
11080.00	79.59	269.87	10681.83	1360.28	-452.18	454.31	1865.17	Sec 24 crossing at 11080' MD (1605' FNL, 0' FEL)
11180.00	88.31	270.05	10690.77	1360.30	-551.66	553.79	1964.45	100 FEL Sec 24 crossing at 11180' MD (1606' FNL, 100' FEL)
16348.00	90.77	270.52	10731.79	1356.47	-5717.71	5719.84	7131.45	Sec 23 crossing at 16348' MD (1624' FNL, 0' FEL)
21557.00	88.49	272.86	10717.59	1474.64	-10922.21	10924.51	12338.26	100 FWL Sec 23 crossing at 21557' MD (1475' FNL, 100' FWL)
21567.00	88.45	272.76	10717.86	1475.14	-10932.19	10934.49	12348.26	End MWD @ 21567.00 MD
21619.00	88.45	272.76	10719.26	1477.64	-10984.11	10986.42	12400.24	Prj to Bit @ 21619.00 MD (1473' FNL, 38' FWL)





Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Jobs								
AFE Number 220514	Wellbore Name Original Hole	Wellbore API/UWI 43-013-54542	Primary Job Type Initial Completion	Start Date 5/29/2024	End Date 9/3/2024	Spud Date		
Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/29/2024 06:00	5/29/2024 06:45	21,619.0		General Ops	Standby	0.75	Well Prep	WAITING FOR TUBING HEADS AND MASTER VALVES TO BE DELIVERED TO LOCATION
5/29/2024 06:45	5/29/2024 07:45			General Ops	Standby	1.00	Well Prep	WORKING ON ANOTHER WELL
5/29/2024 07:45	5/29/2024 08:30			General Ops	Rigging In	0.75	Well Prep	UN TORQUE WELL HEAD BOLTS, PULL OFF NIGHT CAP, SET TUBING HEAD AND MASTER VALVE
5/29/2024 08:30	5/29/2024 12:00			General Ops	Rigging Out	3.50	Well Prep	TORQUE TUBING HEAD TO B SECTION, TEST 11" 5K FLANGE WITH CAMERON TO 5,000 PSI FOR 5MIN, GOOD TEST
5/29/2024 12:00	5/29/2024 14:00			General Ops	Standby	2.00	Well Prep	WORKING OTHER WELLS
5/29/2024 14:00	5/29/2024 14:30			General Ops	Rigging Out	0.50	Well Prep	PRESSURE TEST TUBING HANGER 7 1/16 FLANGE TO MASTER VALVE. TEST TO 10,000 PSI FOR 15MIN, GOOD TEST, PULL TWO WAY CHECK VALVE AND BACK PRESSURE VALVE, SHUT IN AND SECURE WELL FOR NEXT OPERATIONS.
5/29/2024 14:30	5/30/2024 06:00			General Ops	Standby	15.50	Well Prep	WAITING ON NEXT OPERATION
6/1/2024 06:00	6/1/2024 13:45			Standby	Well Shut In	7.75	Well Prep	WELL SHUT IN WORKING ON ANOTHER WELL
6/1/2024 13:45	6/1/2024 14:15			Wireline	Logging	0.50	Well Prep	RIG UP TWG WIRELINE LOGGING UNIT, RUN 3.70 GAUGE RING JUNK BASKET FROM SURFACE - 10,800 NO ISSUES
6/1/2024 14:15	6/2/2024 06:00			Standby	Well Shut In	15.75	Well Prep	WELL SHUT IN WAITING TO BE LOGGED
6/2/2024 06:00	6/2/2024 06:30			General Ops	Standby	0.50	Well Prep	WELL SHUT IN
6/2/2024 06:30	6/2/2024 07:00			General Ops	Rigging In	0.50	Well Prep	RIG UP TWG WIRELINE LOGGING UNIT
6/2/2024 07:00	6/2/2024 10:30			Wireline	Logging	3.50	Well Prep	RIH WITH RCBL-GAMMA CCL- MAX 60 LOG 10,808' TO SURFACE.
6/2/2024 10:30	6/2/2024 23:00			Standby	Well Shut In	12.50	Well Prep	WELL SHUT IN. WORKING ON OTHER WELLS
6/2/2024 23:00	6/2/2024 23:15			General Ops	Rigging In	0.25	Well Prep	MOVE IN RIG UP MAX FLUID POWER,
6/2/2024 23:15	6/2/2024 23:30			Pump Down	Pressure Test	0.25	Well Prep	PRESSURE TEST PUMPDOWN IRON AND WELL HEAD CONNECTION TO 10K PSI, GOOD TEST
6/2/2024 23:30	6/3/2024 02:00			Pump Down	Acid Pump Down	2.50	Well Prep	CASING INJECTION, ACIDIZING TOE, OPEN WELL WITH ZERO PSI, BACKSIDE 0PSI, WORKED RATE UP TO 15 BPM SLOWLY OVER 350 BBLS ,PRESSURE LINED OUT 8,630 PSI. AT 600 BBLS AWAY SLOWED DOWN TO 8 BPM SENDING 2 WAVES OF ACID 1,000 GAL 15% EACH 10 BBL SPACER IN BETWEEN EACH DROP. AT 673 BBLS AWAY SWAPPED BACK TO PRODUCED FLUID TO PUSH ACID AWAY, 15 BPM PRESSURE LINED OUT 8,200 PSI. FIRST WAVE ACID HIT 1180 BBLS AWAY, SHUT DOWN PUMPS WITH 1,230 BBLS AWAY TO LET THE SECOND WAVE OF ACID SOAK 10 MIN. PUSH THE REST OF SECOND DROP OF ACID THREW AT 15 BPM. SWP 5,530 TOTAL BBLS 1250 BBLS ACID 2000 GAL 15%
6/3/2024 02:00	6/3/2024 03:15			Pump Down	Pressure Test	1.25	Well Prep	WET SHOE BAKER BALL 3.50" PUMP BALL DOWN 15 BPM, DROP RATE TO 10 BPM 300 BBLS AWAY TO SEAT BALL,, BALL HIT WITH 439 BBLS AWAY, PRESSURE WELLBORE UP TO 9,980 PSI, HOLD FOR 30 MIN, NO LEAK OFF. BLEED WELL DOWN TO 5,500 PSI SWP 5,500 BACK SIDE 0 PSI TOTAL FLUID 439 BBLS
6/3/2024 03:15	6/3/2024 06:00			Standby	Well Shut In	2.75	Well Prep	WELL SHUT IN
6/25/2024 06:00	6/25/2024 21:00			RU/RD	Rig Up/Down	15.00	Well Prep	CAMERON MIRU FRAC STACKS AND ZIPPER MANIFOLDS. SET TANKS AND RUN REMOTE LINES. FUNCTION TEST ACCUMULATORS AND VALVES.
6/25/2024 21:00	6/26/2024 06:00			Standby	Well Shut In	9.00	Well Prep	STANDBY FOR FRAC OPERATIONS.
6/26/2024 06:00	6/28/2024 06:00			Standby	Well Shut In	48.00	Well Prep	Well shut in
6/28/2024 06:00	6/29/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well Shut in.
6/29/2024 06:00	6/30/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well Shut in.
7/3/2024 06:00	7/4/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well Shut in.
7/9/2024 06:00	7/10/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well Shut in.
7/19/2024 06:00	7/29/2024 06:00			Standby	Well Shut In	240.00	Well Prep	Well Shut in.
7/20/2024 06:00	7/21/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well Shut in.
7/22/2024 06:00	7/23/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well shut in.



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/2/2024 06:00	8/3/2024 06:00			Standby	Well Shut In	24.00	Well Prep	Well shut in.
8/3/2024 06:00	8/3/2024 13:53			General Operations	Rigging In	7.89	Stimulation	Rigging in.
8/3/2024 13:53	8/3/2024 14:03			Wireline	Pressure Test	0.17	Stimulation	Wireline stabbed on. Pressure test and equalizing pressure.
8/3/2024 14:03	8/3/2024 17:06			Wireline	WL Run	3.05	Stimulation	Wireline operations Stage 1
8/3/2024 17:06	8/3/2024 17:08			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well.
8/3/2024 17:08	8/3/2024 18:24			Standby	Well Shut In	1.26	Stimulation	Well shut in. Ready for Frac
8/3/2024 18:24	8/3/2024 18:24			Frac Tree	Well Switch Wireline	0.00		null
8/3/2024 18:24	8/3/2024 18:24			Wireline	Pressure Test	0.00		null
8/3/2024 18:24	8/3/2024 18:28			Frac Tree	Well Switch Frac	0.08	Stimulation	Switching for Frac
8/3/2024 18:28	8/3/2024 18:58			Frac	Pressure Test	0.50	Stimulation	Frac pressure testing and equalizing to well
8/3/2024 18:58	8/3/2024 19:12			Frac	Frac Pumps	0.23	Stimulation	discharge lube pump leaking (loose bolts)
8/3/2024 19:12	8/3/2024 21:02			Frac	Fracturing	1.83	Stimulation	Frac operations Stage 1 DROPPED BAKER BALL TO ISOLATE TOE Start Stage: 18/20 IWHP: 5450 / SICP: 5700 End Stage: 18/20 Fluid Ends
8/3/2024 21:02	8/3/2024 21:06			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/3/2024 21:06	8/3/2024 23:04			Standby	Well Shut In	1.97	Stimulation	Well shut in. Ready for Wireline
8/3/2024 23:04	8/3/2024 23:34			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/3/2024 23:34	8/4/2024 03:19			Frac	Waiting on Wireline	3.75	Stimulation	Frac waiting on Wireline.
8/4/2024 03:19	8/4/2024 03:42			Standby	Well Shut In	0.39	Stimulation	I shut in. Ready for Wireline
8/4/2024 03:42	8/4/2024 03:43			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/4/2024 03:43	8/4/2024 03:46			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
8/4/2024 03:46	8/4/2024 05:45			Wireline	WL Run	1.98	Stimulation	Wireline operations Stage 2
8/4/2024 05:45	8/4/2024 05:48			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/4/2024 05:48	8/4/2024 05:49			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Frac
8/4/2024 05:49	8/4/2024 05:58			Frac	Waiting on Services	0.15	Stimulation	PUMPDOWN SPOTTING ACID
8/4/2024 05:58	8/4/2024 06:00			Frac	Waiting on Services	0.03	Stimulation	Pump Down pumping acid
8/4/2024 06:00	8/4/2024 06:17			Frac	Waiting on Services	0.28	Stimulation	Pump Down pumping acid
8/4/2024 06:17	8/4/2024 06:18			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac
8/4/2024 06:18	8/4/2024 06:21			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
8/4/2024 06:21	8/4/2024 08:13			Frac	Fracturing	1.87	Stimulation	Frac operations Stage 2 IWHP: 5,275 / SICP: 5,639 START 19/20 FLUID ENDS END 18/20 FLUID ENDS
8/4/2024 08:13	8/4/2024 08:17			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/4/2024 08:17	8/4/2024 10:46			Standby	Well Shut In	2.49	Stimulation	Well shut in. Ready for Wireline
8/4/2024 10:46	8/4/2024 11:16			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/4/2024 11:16	8/4/2024 14:07			Frac	Waiting on Wireline	2.84	Stimulation	Frac waiting on Wireline on the Yellow well. WL RUN, LOOH, SPOT ACID PAST WELLHEAD
8/4/2024 14:07	8/4/2024 16:47			Standby	Well Shut In	2.67	Stimulation	Well shut in. Ready for Wireline
8/4/2024 16:47	8/4/2024 16:48			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00		Accounting ID 60098.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/6/2024 17:53	8/6/2024 17:53			Frac Tree	Well Switch Frac	0.00		null
8/6/2024 17:53	8/6/2024 17:56			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
8/6/2024 17:56	8/6/2024 19:49			Frac	Fracturing	1.89	Stimulation	Frac operation stage 7 Start Stage: 18/20 IWHP: 4893 / SICP: 5890 End Stage: 18/20 FLUID ENDS
8/6/2024 19:49	8/6/2024 19:53			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/6/2024 19:53	8/6/2024 19:54			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
8/6/2024 19:54	8/6/2024 19:56			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/6/2024 19:56	8/6/2024 19:58			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/6/2024 19:58	8/6/2024 21:37			Wireline	WL Run	1.64	Stimulation	Wireline operations Stage 8
8/6/2024 21:37	8/6/2024 21:39			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/6/2024 21:39	8/7/2024 03:01			Standby	Well Shut In	5.37	Stimulation	Well shut in. Ready for Frac
8/7/2024 03:01	8/7/2024 03:07			Pump Down	Acid Pump Down	0.10	Stimulation	Pump Down pumping acid
8/7/2024 03:07	8/7/2024 03:12			Standby	Well Shut In	0.08	Stimulation	Well shut in. Ready for Frac
8/7/2024 03:12	8/7/2024 03:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/7/2024 03:14	8/7/2024 03:29			Frac	Preventive Maintenance	0.25	Stimulation	Frac pump maintenance
8/7/2024 03:29	8/7/2024 03:33			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
8/7/2024 03:33	8/7/2024 05:18			Frac	Fracturing	1.74	Stimulation	Frac operations Stage 8 IWHP: 4997 / SICP: 5,800 Start Stage: 18/20 FLUID ENDS End Stage: 18/20 FLUID ENDS
8/7/2024 05:18	8/7/2024 05:22			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
8/7/2024 05:22	8/7/2024 05:22			Standby	Well Shut In	0.00		null
8/7/2024 05:22	8/7/2024 05:23			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/7/2024 05:23	8/7/2024 05:26			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/7/2024 05:26	8/7/2024 06:00			Wireline	WL Run	0.56	Stimulation	Wireline operations Stage 9
8/7/2024 06:00	8/7/2024 06:59			Wireline	WL Run	1.00	Stimulation	Wireline operations Stage 9
8/7/2024 06:59	8/7/2024 07:03			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/7/2024 07:03	8/7/2024 12:29			Standby	Well Shut In	5.44	Stimulation	Well shut in. Ready for Frac
8/7/2024 12:29	8/7/2024 12:36			Pump Down	Acid Pump Down	0.12	Stimulation	Pump Down pumping acid - 500 GAL
8/7/2024 12:36	8/7/2024 12:47			Standby	Well Shut In	0.19	Stimulation	Well shut in. Ready for Frac
8/7/2024 12:47	8/7/2024 12:47			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
8/7/2024 12:47	8/7/2024 12:47			Frac Tree	Well Switch Frac	0.00		Switching for Frac
8/7/2024 12:47	8/7/2024 12:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/7/2024 12:49	8/7/2024 13:09			Frac	Preventive Maintenance	0.32	Stimulation	Frac pump maintenance
8/7/2024 13:09	8/7/2024 13:11			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
8/7/2024 13:11	8/7/2024 14:50			Frac	Fracturing	1.65	Stimulation	Frac operations Stage 9 IWHP: 5,000 / SICP: 5,950 Start Stage: 18/20 FLUID ENDS End Stage: 18/20 FLUID ENDS
8/7/2024 14:50	8/7/2024 14:55			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/7/2024 14:55	8/7/2024 15:01			Standby	Well Shut In	0.11	Stimulation	Well shut in. Ready for Wireline
8/7/2024 15:01	8/7/2024 15:05			Frac Tree	Well Switch Wireline	0.07	Stimulation	Switching for Wireline
8/7/2024 15:05	8/7/2024 15:08			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/7/2024 15:08	8/7/2024 16:47			Wireline	WL Run	1.65	Stimulation	Wireline operations Stage 10
8/7/2024 16:47	8/7/2024 16:58			Frac Tree	Well Switch Wellhead	0.19	Stimulation	Shutting in and bleeding off well
8/7/2024 16:58	8/7/2024 21:48			Standby	Well Shut In	4.83	Stimulation	Well shut in. Ready for Frac
8/7/2024 21:48	8/7/2024 21:53			Pump Down	Acid Pump Down	0.08	Stimulation	Pump Down pumping acid - 500 GAL
8/7/2024 21:53	8/7/2024 22:02			Standby	Well Shut In	0.14	Stimulation	Well shut in. Ready for Frac
8/7/2024 22:02	8/7/2024 22:04			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/7/2024 22:04	8/7/2024 22:34			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/7/2024 22:34	8/7/2024 22:34			Frac Tree	Well Switch Frac	0.00		null
8/7/2024 22:34	8/7/2024 23:00			Frac	Frac Pumps	0.45	Stimulation	Frac pump maintenance. Exceeded 30 min swap time. Profrac rig in a pump and had problems getting power to it.
8/7/2024 23:00	8/7/2024 23:13			Frac	Pressure Test	0.20	Stimulation	Frac pressure testing and equalizing to well. Exceed 30 min swap time
8/7/2024 23:13	8/8/2024 00:50			Frac	Fracturing	1.62	Stimulation	Frac Operations stage 10 Start Stage: 18/20 IWHP: 4,868 / SICP: 5,097 End Stage: 18/20 FLUID ENDS
8/8/2024 00:50	8/8/2024 00:54			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
8/8/2024 00:54	8/8/2024 00:57			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
8/8/2024 00:57	8/8/2024 01:01			Frac Tree	Well Switch Wireline	0.07	Stimulation	Switching for Wireline
8/8/2024 01:01	8/8/2024 01:03			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/8/2024 01:03	8/8/2024 02:39			Wireline	WL Run	1.59	Stimulation	Wireline operations Stage 11
8/8/2024 02:39	8/8/2024 02:40			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Shutting in and bleeding off well
8/8/2024 02:40	8/8/2024 05:59			Standby	Well Shut In	3.33	Stimulation	Well shut in. Ready for Frac
8/8/2024 06:00	8/8/2024 08:49			Standby	Well Shut In	2.83	Stimulation	Well shut in. Ready for Frac
8/8/2024 08:49	8/8/2024 08:51			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/8/2024 08:51	8/8/2024 09:17			Frac	Preventive Maintenance	0.43	Stimulation	Frac pump maintenance
8/8/2024 09:17	8/8/2024 09:17			Frac	Priming Pumps	0.00		null
8/8/2024 09:17	8/8/2024 09:21			Frac	Pressure Test	0.07	Stimulation	Frac pressure testing and equalizing to well
8/8/2024 09:21	8/8/2024 09:23			Frac	Pressure Test	0.03	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
8/8/2024 09:23	8/8/2024 10:58			Frac	Fracturing	1.58	Stimulation	Frac operations Stage 11 IWHP: 4,215 / SICP: 5,770 Start Stage: 18/20 FLUID ENDS End Stage: 17/20 FLUID ENDS
8/8/2024 10:58	8/8/2024 11:02			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
8/8/2024 11:02	8/8/2024 11:27			Standby	Well Shut In	0.42	Stimulation	Well shut in. Ready for Wireline
8/8/2024 11:27	8/8/2024 11:29			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/8/2024 11:29	8/8/2024 11:31			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/8/2024 11:31	8/8/2024 12:57			Wireline	WL Run	1.43	Stimulation	Wireline operations Stage 12
8/8/2024 12:57	8/8/2024 12:59			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/8/2024 12:59	8/8/2024 21:15			Standby	Well Shut In	8.27	Stimulation	Well shut in. Ready for Frac
8/8/2024 21:15	8/8/2024 21:17			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/8/2024 21:17	8/8/2024 21:47			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/8/2024 21:47	8/8/2024 21:47			Frac Tree	Well Switch Frac	0.00		null
8/8/2024 21:47	8/8/2024 22:34			Frac	Frac Pumps	0.79	Stimulation	Frac pump maintenance. Exceeded 30 min swap time PROFRAC - RI/RO PUMP, REPLACE CHECK VALVES.
8/8/2024 22:34	8/8/2024 22:48			Frac	Pressure Test	0.22	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min swap time
8/8/2024 22:48	8/9/2024 00:31			Frac	Fracturing	1.73	Stimulation	Frac operations Stage 12 IWHP: 3,400/ SICP: 5,562 Start Stage: 18/20 FLUID ENDS End Stage: 18/20 FLUID ENDS
8/9/2024 00:31	8/9/2024 00:35			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
8/9/2024 00:35	8/9/2024 00:37			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for WL
8/9/2024 00:37	8/9/2024 00:39			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/9/2024 00:39	8/9/2024 00:41			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/9/2024 00:41	8/9/2024 02:37			Wireline	Misrun	1.93	Stimulation	Wireline operations Stage 13 Misrun - LOST COMMS - POOH LOST PLUG
8/9/2024 02:37	8/9/2024 02:39			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/9/2024 02:39	8/9/2024 03:38			Standby	Well Shut In	0.97	Stimulation	Well shut in. Ready for Frac
8/9/2024 03:38	8/9/2024 03:39			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/9/2024 03:39	8/9/2024 03:41			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/9/2024 03:41	8/9/2024 05:18			Wireline	WL Run	1.62	Stimulation	Wireline operations Stage 13 - RUN #2
8/9/2024 05:18	8/9/2024 05:20			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/9/2024 05:20	8/9/2024 05:59			Standby	Well Shut In	0.65	Stimulation	Well shut in. Ready for Frac
8/9/2024 06:00	8/9/2024 08:24			Standby	Well Shut In	2.40	Stimulation	Well shut in. Ready for Frac
8/9/2024 08:24	8/9/2024 08:26			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/9/2024 08:26	8/9/2024 08:39			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
8/9/2024 08:39	8/9/2024 08:42			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
8/9/2024 08:42	8/9/2024 10:30			Frac	Fracturing	1.80	Stimulation	Frac operations Stage 13 IWHP: 4,070 / SICP: 5,440 Start Stage: 18/20 FLUID ENDS End Stage: 18/20 FLUID ENDS
8/9/2024 10:30	8/9/2024 10:33			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/9/2024 10:33	8/9/2024 10:33			Standby	Well Shut In	0.00		null
8/9/2024 10:33	8/9/2024 10:35			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/9/2024 10:35	8/9/2024 10:41			Wireline	Equalizing	0.11	Stimulation	Wireline stabbed on and equalizing pressure
8/9/2024 10:41	8/9/2024 12:15			Wireline	WL Run	1.56	Stimulation	Wireline operations Stage 14
8/9/2024 12:15	8/9/2024 12:17			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/9/2024 12:17	8/9/2024 17:46			Standby	Well Shut In	5.49	Stimulation	Well shut in. Ready for Frac
8/9/2024 17:46	8/9/2024 17:48			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/9/2024 17:48	8/9/2024 18:02			Frac	Preventive Maintenance	0.23	Stimulation	Frac pump maintenance



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/10/2024 16:01	8/10/2024 21:19			Standby	Well Shut In	5.31	Stimulation	Well shut in. Ready for Frac
8/10/2024 21:19	8/10/2024 21:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/10/2024 21:21	8/10/2024 21:35			Frac	Preventive Maintenance	0.23	Stimulation	Frac pump maintenance
8/10/2024 21:35	8/10/2024 21:40			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
8/10/2024 21:40	8/10/2024 23:23			Frac	Fracturing	1.72	Stimulation	Frac operations stage 17 IWHP: 3,670 / SICP: 4,322 Start Stage: 17/20 FLUID ENDS End Stage: 17/20 FLUID ENDS
8/10/2024 23:23	8/10/2024 23:26			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/10/2024 23:26	8/10/2024 23:38			Standby	Well Shut In	0.21	Stimulation	Well shut in. Ready for Wireline
8/10/2024 23:38	8/10/2024 23:39			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/10/2024 23:39	8/10/2024 23:41			Wireline	Equalizing	0.03	Stimulation	WL stabbed on and equalizing pressure
8/10/2024 23:41	8/11/2024 01:00			Wireline	WL Run	1.32	Stimulation	Wireline operations stage 18
8/11/2024 01:00	8/11/2024 01:03			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/11/2024 01:03	8/11/2024 05:59			Standby	Well Shut In	4.95	Stimulation	Well shut in. Ready for Frac
8/11/2024 06:00	8/11/2024 07:10			Standby	Well Shut In	1.18	Stimulation	Well shut in. Ready for Frac
8/11/2024 07:10	8/11/2024 07:12			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/11/2024 07:12	8/11/2024 07:19			Frac	Preventive Maintenance	0.11	Stimulation	Frac pump maintenance
8/11/2024 07:19	8/11/2024 07:22			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
8/11/2024 07:22	8/11/2024 09:01			Frac	Fracturing	1.65	Stimulation	Frac operations Stage 18 IWHP: 4,600 / SICP: 4,690 Start Stage: 17/20 FLUID ENDS End Stage: 17/20 FLUID ENDS
8/11/2024 09:01	8/11/2024 09:04			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/11/2024 09:04	8/11/2024 09:06			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
8/11/2024 09:06	8/11/2024 09:08			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/11/2024 09:08	8/11/2024 09:10			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/11/2024 09:10	8/11/2024 10:33			Wireline	WL Run	1.39	Stimulation	Wireline operations Stage 19
8/11/2024 10:33	8/11/2024 10:36			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/11/2024 10:36	8/11/2024 15:59			Standby	Well Shut In	5.39	Stimulation	Well shut in. Ready for Frac
8/11/2024 15:59	8/11/2024 16:01			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/11/2024 16:01	8/11/2024 16:29			Frac	Preventive Maintenance	0.45	Stimulation	Frac pump maintenance
8/11/2024 16:29	8/11/2024 16:31			Frac	Pressure Test	0.05	Stimulation	Frac pressure test and equalizing to well
8/11/2024 16:31	8/11/2024 16:58			Frac	Pressure Test	0.45	Stimulation	Frac pressure test and equalizing to well. Exceeded 30 min well switch ProFrac - maintenance and pressure test issues
8/11/2024 16:58	8/11/2024 18:46			Frac	Fracturing	1.80	Stimulation	Frac operations Stage 19 IWHP: 4,930 / SICP: 4,570 Start Stage: 16/20 FLUID ENDS End Stage: 17/20 FLUID ENDS
8/11/2024 18:46	8/11/2024 18:49			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/11/2024 18:49	8/11/2024 18:51			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
8/11/2024 18:51	8/11/2024 18:53			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/11/2024 18:53	8/11/2024 18:56			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/13/2024 01:55	8/13/2024 01:55			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
8/13/2024 01:55	8/13/2024 01:57			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
8/13/2024 01:57	8/13/2024 03:39			Frac	Fracturing	1.71	Stimulation	Frac operations Stage 22 IWHP: 3,260 / SICP: 5,366 Start Stage: 16/20 FLUID ENDS End Stage: 16/20 FLUID ENDS
8/13/2024 03:39	8/13/2024 03:43			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/13/2024 03:43	8/13/2024 03:45			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
8/13/2024 03:45	8/13/2024 03:46			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/13/2024 03:46	8/13/2024 03:52			Wireline	Equalizing	0.11	Stimulation	Wireline stabbed on and equalizing pressure
8/13/2024 03:52	8/13/2024 05:06			Wireline	WL Run	1.22	Stimulation	Wireline operations Stage 23
8/13/2024 05:06	8/13/2024 05:08			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/13/2024 05:08	8/13/2024 06:00			Standby	Well Shut In	0.87	Stimulation	Well shut in. Ready for Frac
8/13/2024 06:00	8/13/2024 11:19			Standby	Well Shut In	5.32	Stimulation	Well shut in. Ready for Frac
8/13/2024 11:19	8/13/2024 11:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/13/2024 11:21	8/13/2024 11:34			Frac	Preventive Maintenance	0.21	Stimulation	Frac pump maintenance
8/13/2024 11:34	8/13/2024 11:37			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
8/13/2024 11:37	8/13/2024 13:23			Frac	Fracturing	1.77	Stimulation	Frac operations Stage 23 IWHP: 3,570 / SICP: 4,970 Start Stage: 16/20 FLUID ENDS End Stage: 16/20 FLUID ENDS
8/13/2024 13:23	8/13/2024 13:26			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/13/2024 13:26	8/13/2024 14:24			Standby	Well Shut In	0.97	Stimulation	Well shut in. Ready for Wireline
8/13/2024 14:24	8/13/2024 14:25			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/13/2024 14:25	8/13/2024 14:27			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/13/2024 14:27	8/13/2024 15:38			Wireline	WL Run	1.18	Stimulation	Wireline operations Stage 24
8/13/2024 15:38	8/13/2024 15:39			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/13/2024 15:39	8/13/2024 20:58			Standby	Well Shut In	5.31	Stimulation	Well shut in. Ready for Frac
8/13/2024 20:58	8/13/2024 21:00			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/13/2024 21:00	8/13/2024 21:00			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
8/13/2024 21:00	8/13/2024 21:30			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/13/2024 21:30	8/13/2024 21:30			Weather	Waiting on weather	0.00		Waiting for lightning to pass.
8/13/2024 21:30	8/13/2024 21:35			Weather	Waiting on weather	0.08	Stimulation	Waiting for lightning to pass.
8/13/2024 21:35	8/13/2024 21:57			Frac	Frac Pumps	0.38	Stimulation	Frac pump maintenance. Exceeded 30 min well switch. ProFrac - getting pump E-Stop reset
8/13/2024 21:57	8/13/2024 22:02			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well. Exceeded 30 min well switch
8/13/2024 22:02	8/13/2024 23:47			Frac	Fracturing	1.75	Stimulation	Frac Operations Stage 24 IWHP: 3,365 / SICP: 4,114 Start Stage: 15/20 FLUID ENDS End Stage: 15/20 FLUID ENDS
8/13/2024 23:47	8/13/2024 23:50			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/13/2024 23:50	8/14/2024 01:01			Standby	Well Shut In	1.17	Stimulation	Well shut in. Ready for Wireline
8/14/2024 01:01	8/14/2024 01:02			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/14/2024 01:02	8/14/2024 01:04			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/17/2024 18:44	8/17/2024 18:55			Frac	Equalizing	0.19	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
8/17/2024 18:55	8/17/2024 20:49			Frac	Fracturing	1.91	Stimulation	Frac operations Stage 33 IWHP: 4930 / SICP: 6090 START 15/20 FLUID ENDS END 15/20 FLUID ENDS
8/17/2024 20:49	8/17/2024 20:54			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
8/17/2024 20:54	8/17/2024 21:09			Standby	Well Shut In	0.25	Stimulation	Well shut in. Ready for Wireline
8/17/2024 21:09	8/17/2024 21:21			Frac Tree	Well Switch Wireline	0.20	Stimulation	Switching for Wireline
8/17/2024 21:21	8/17/2024 21:25			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
8/17/2024 21:25	8/17/2024 22:39			Wireline	WL Run	1.24	Stimulation	Wireline operations Stage 34
8/17/2024 22:39	8/17/2024 22:42			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/17/2024 22:42	8/18/2024 06:00			Standby	Well Shut In	7.29	Stimulation	Well shut in. Ready for Frac
8/18/2024 06:00	8/18/2024 06:21			Standby	Well Shut In	0.36	Stimulation	Well shut in. Ready for Frac
8/18/2024 06:21	8/18/2024 06:23			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/18/2024 06:23	8/18/2024 06:32			Frac	Equalizing	0.15	Stimulation	Frac equalizing to well
8/18/2024 06:32	8/18/2024 08:29			Frac	Fracturing	1.95	Stimulation	Frac operations Stage 34 IWHP: 4,950/ SICP: 5,790 Start Stage: 15/20 FLUID ENDS End Stage: 15/20 FLUID ENDS
8/18/2024 08:29	8/18/2024 08:32			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/18/2024 08:32	8/18/2024 08:33			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
8/18/2024 08:33	8/18/2024 08:35			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/18/2024 08:35	8/18/2024 08:38			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
8/18/2024 08:38	8/18/2024 09:48			Wireline	WL Run	1.16	Stimulation	Wireline operations Stage 35
8/18/2024 09:48	8/18/2024 09:50			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/18/2024 09:50	8/18/2024 15:34			Standby	Well Shut In	5.75	Stimulation	Well shut in. Ready for Frac
8/18/2024 15:34	8/18/2024 15:36			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/18/2024 15:36	8/18/2024 16:06			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/18/2024 16:06	8/18/2024 16:31			Frac	Equalizing	0.42	Stimulation	Frac pressure testing and equalizing to well. Over the 30 minuye well swap.
8/18/2024 16:31	8/18/2024 18:05			Frac	Fracturing	1.55	Stimulation	Frac operations Stage 35 IWHP: 4890 / SICP: 6250 START 14/20 FLUID ENDS END 14/20 FLUID ENDS FLUSHED WELL WITH PUMPDOWN 750 BBLS 21BPM 7500PSI, CLEANED REMOTE LINES INDIVIDUALLY GETTING
8/18/2024 18:05	8/18/2024 19:25			Frac	Blender	1.35	Stimulation	PROFRAC LOST BOTH SIDES OF THE BLENDER, PINHOLE ON PASS SIDE DISCHARGE PUMP, SHORT IN A WIRE CAUSING DRIVER SIDE TO TRIP/CLEAN UP REMOTE LINES.
8/18/2024 19:25	8/18/2024 20:53			Frac Tree	Well Switch Wellhead	1.47	Stimulation	null
8/18/2024 20:53	8/18/2024 21:29			Standby	Well Shut In	0.59	Stimulation	null
8/18/2024 21:29	8/18/2024 21:30			Frac Tree	Well Switch Wireline	0.01	Stimulation	null
8/18/2024 21:30	8/18/2024 21:32			Wireline	Pressure Test	0.04	Stimulation	null
8/18/2024 21:32	8/18/2024 22:40			Wireline	WL Run	1.14	Stimulation	Wireline operations Stage 36
8/18/2024 22:40	8/18/2024 22:43			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/18/2024 22:43	8/19/2024 05:58			Standby	Well Shut In	7.24	Stimulation	Well shut in. Ready for Frac



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/19/2024 05:58	8/19/2024 06:00			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Switching for Frac
8/19/2024 06:00	8/19/2024 06:21			Frac	Preventive Maintenance	0.36	Stimulation	Frac pump maintenance
8/19/2024 06:21	8/19/2024 06:24			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
8/19/2024 06:24	8/19/2024 08:16			Frac	Fracturing	1.87	Stimulation	Frac operations Stage 36 IWHP: 5,230/ SICP: 5,940 Start Stage: 17/20 FLUID ENDS End Stage: 17/20 FLUID ENDS Lifecycle tripped turbines when coming offline at end of flush
8/19/2024 08:16	8/19/2024 08:19			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/19/2024 08:19	8/19/2024 08:21			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
8/19/2024 08:21	8/19/2024 08:38			Frac Tree	Well Switch Wireline	0.28	Stimulation	Switching for Wireline
8/19/2024 08:38	8/19/2024 08:41			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
8/19/2024 08:41	8/19/2024 10:09			Wireline	Misrun	1.48	Stimulation	Misrun plug did not set.
8/19/2024 10:09	8/19/2024 10:11			Frac Tree	Well Switch Wellhead	0.02	Stimulation	Shutting in and bleeding off well
8/19/2024 10:11	8/19/2024 10:20			Standby	Well Shut In	0.16	Stimulation	Well shut in. Ready for Frac
8/19/2024 10:20	8/19/2024 10:22			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/19/2024 10:22	8/19/2024 10:24			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/19/2024 10:24	8/19/2024 11:32			Wireline	WL Run	1.13	Stimulation	Wireline operations Stage 37
8/19/2024 11:32	8/19/2024 11:34			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/19/2024 11:34	8/19/2024 15:23			Standby	Well Shut In	3.81	Stimulation	Well shut in. Ready for Frac
8/19/2024 15:23	8/19/2024 15:25			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/19/2024 15:25	8/19/2024 15:55			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/19/2024 15:55	8/19/2024 16:12			Frac	Unplanned Turbine Maintenance	0.28	Stimulation	XCL DOWN COMPRESSOR
8/19/2024 16:12	8/19/2024 16:42			Frac	Preventive Maintenance	0.51	Stimulation	PROFRAC SWAP SIDES ON THE POP OFF . Exceeded 30 minute well swap.
8/19/2024 16:42	8/19/2024 16:46			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well.
8/19/2024 16:46	8/19/2024 18:47			Frac	Fracturing	2.02	Stimulation	Frac operations stage 37 IWHP: 5025 / SICP: 6090 START 19/20 FLUID ENDS END 19/20 FLUID ENDS
8/19/2024 18:47	8/19/2024 18:51			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off.
8/19/2024 18:51	8/19/2024 19:09			Standby	Well Shut In	0.30	Stimulation	Well shut in. Ready for Wireline
8/19/2024 19:09	8/19/2024 19:13			Frac Tree	Well Switch Wireline	0.07	Stimulation	Switching for Wireline
8/19/2024 19:13	8/19/2024 19:16			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/19/2024 19:16	8/19/2024 20:27			Wireline	WL Run	1.18	Stimulation	Wireline operations Stage 38
8/19/2024 20:27	8/19/2024 20:31			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
8/19/2024 20:31	8/20/2024 01:44			Standby	Well Shut In	5.22	Stimulation	Well shut in. Ready for Frac
8/20/2024 01:44	8/20/2024 01:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/20/2024 01:46	8/20/2024 02:06			Frac	Preventive Maintenance	0.34	Stimulation	Frac pump maintenance
8/20/2024 02:06	8/20/2024 02:15			Frac	Equalizing	0.15	Stimulation	Frac pressure testing and equalizing to well



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/20/2024 02:15	8/20/2024 04:04			Frac	Fracturing	1.82	Stimulation	Frac operations Stage 38 IWHP: 5180 / SICP: 6,260 Start Stage: 17/20 FLUID ENDS End Stage: 15/20 FLUID ENDS HAD TO FLUSH WELL WITH PUMPDOWN DUE TO WASHED FLANGE ON MISSILE.
8/20/2024 04:04	8/20/2024 04:53			Pump Down	High Rate Flush	0.82	Stimulation	Flush well with pumpdown due to washed flange on missile.
8/20/2024 04:53	8/20/2024 04:56			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/20/2024 04:56	8/20/2024 05:51			Standby	Well Shut In	0.93	Stimulation	Well shut in. Ready for Wireline
8/20/2024 05:51	8/20/2024 05:53			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/20/2024 05:53	8/20/2024 05:55			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/20/2024 05:55	8/20/2024 05:59			Wireline	WL Run	0.07	Stimulation	Wireline operations Stage 39
8/20/2024 06:00	8/20/2024 07:08			Wireline	WL Run	1.15	Stimulation	Wireline operations Stage 39
8/20/2024 07:08	8/20/2024 07:12			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/20/2024 07:12	8/21/2024 00:00			Standby	Well Shut In	16.81	Stimulation	Well shut in. Ready for Frac
8/21/2024 00:00	8/21/2024 00:02			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/21/2024 00:02	8/21/2024 00:11			Frac	Preventive Maintenance	0.14	Stimulation	Frac pump maintenance
8/21/2024 00:11	8/21/2024 00:15			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
8/21/2024 00:15	8/21/2024 02:17			Frac	Fracturing	2.03	Stimulation	Frac operations Stage 39 IWHP: 4550 / SICP: 6060 START 18/20 FLUID ENDS END 18/20 FLUID ENDS
8/21/2024 02:17	8/21/2024 02:20			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/21/2024 02:20	8/21/2024 02:23			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
8/21/2024 02:23	8/21/2024 02:41			Frac Tree	Well Switch Wireline	0.30	Stimulation	Switching for Wireline
8/21/2024 02:41	8/21/2024 02:44			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
8/21/2024 02:44	8/21/2024 03:50			Wireline	WL Run	1.09	Stimulation	Wireline operations Stage 40
8/21/2024 03:50	8/21/2024 03:53			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/21/2024 03:53	8/21/2024 06:00			Standby	Well Shut In	2.10	Stimulation	Well shut in. Ready for Frac
8/21/2024 06:00	8/21/2024 10:49			Standby	Well Shut In	4.82	Stimulation	Well shut in. Ready for Frac
8/21/2024 10:49	8/21/2024 10:51			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/21/2024 10:51	8/21/2024 11:21			Frac	Preventive Maintenance	0.49	Stimulation	Frac pump maintenance
8/21/2024 11:21	8/21/2024 11:29			Frac	Waiting on Services	0.14	Stimulation	Wait on sand before starting stage
8/21/2024 11:29	8/21/2024 13:23			Frac	Fracturing	1.90	Stimulation	Frac operations Stage 40 IWHP: 4961 / SICP: 5895 START 16/20 FLUID ENDS END 15/20 FLUID ENDS
8/21/2024 13:23	8/21/2024 13:26			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/21/2024 13:26	8/21/2024 14:02			Standby	Well Shut In	0.61	Stimulation	Well shut in. Ready for Wireline
8/21/2024 14:02	8/21/2024 14:06			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
8/21/2024 14:06	8/21/2024 14:09			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
8/21/2024 14:09	8/21/2024 15:12			Wireline	WL Run	1.05	Stimulation	Wireline operations Stage 41
8/21/2024 15:12	8/21/2024 15:13			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/21/2024 15:13	8/21/2024 23:06			Standby	Well Shut In	7.88	Stimulation	Well shut in. Ready for Frac



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/21/2024 23:06	8/21/2024 23:08			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/21/2024 23:08	8/21/2024 23:38			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/21/2024 23:38	8/22/2024 00:20			Frac	Waiting on Sand	0.70	Stimulation	Waiting on Sand.
8/22/2024 00:20	8/22/2024 00:26			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well. Exceeded 30 min well switch. Waiting on Sand.
8/22/2024 00:26	8/22/2024 02:05			Frac	Fracturing	1.66	Stimulation	Frac operations Stage 41 IWHP: 4,337 / SICP: 6,187 START 18/20 FLUID ENDS END 18/20 FLUID ENDS
8/22/2024 02:05	8/22/2024 02:09			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/22/2024 02:09	8/22/2024 02:24			Standby	Well Shut In	0.24	Stimulation	Well shut in. Ready for Wireline
8/22/2024 02:24	8/22/2024 02:27			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
8/22/2024 02:27	8/22/2024 02:31			Wireline	Equalizing	0.07	Stimulation	Wireline stabbed on and equalizing pressure
8/22/2024 02:31	8/22/2024 03:31			Wireline	WL Run	1.01	Stimulation	Wireline operations Stage 42
8/22/2024 03:31	8/22/2024 03:34			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/22/2024 03:34	8/22/2024 06:00			Standby	Well Shut In	2.42	Stimulation	Well shut in. Ready for Frac
8/22/2024 06:00	8/22/2024 07:31			Standby	Well Shut In	1.53	Stimulation	Well shut in. Ready for Frac
8/22/2024 07:31	8/22/2024 07:33			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/22/2024 07:33	8/22/2024 08:03			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/22/2024 08:03	8/22/2024 08:03			Frac	Priming Pumps	0.00		null
8/22/2024 08:03	8/22/2024 08:08			Frac	Equalizing	0.08	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Wait on sand to start stage
8/22/2024 08:08	8/22/2024 09:53			Frac	Fracturing	1.74	Stimulation	Frac operations Stage 42 IWHP: 4901 / SICP: 6418 START 18/20 FLUID ENDS END 18/20 FLUID ENDS
8/22/2024 09:53	8/22/2024 09:55			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/22/2024 09:55	8/22/2024 09:57			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
8/22/2024 09:57	8/22/2024 10:00			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
8/22/2024 10:00	8/22/2024 10:02			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/22/2024 10:02	8/22/2024 11:16			Wireline	WL Run	1.23	Stimulation	Wireline operations Stage 43
8/22/2024 11:16	8/22/2024 11:18			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/22/2024 11:18	8/22/2024 21:56			Standby	Well Shut In	10.63	Stimulation	Well shut in. Ready for Frac
8/22/2024 21:56	8/22/2024 21:58			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/22/2024 21:58	8/22/2024 22:28			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/22/2024 22:28	8/22/2024 22:33			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well. Welding on the rock catcher
8/22/2024 22:33	8/23/2024 00:13			Frac	Fracturing	1.67	Stimulation	Frac operations Stage 43 IWHP: 4,435 / SICP: 5,786 START 20/20 FLUID ENDS END 20/20 FLUID ENDS
8/23/2024 00:13	8/23/2024 00:17			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/23/2024 00:17	8/23/2024 06:00			Standby	Well Shut In	5.71	Stimulation	Well shut in. Ready for Wireline
8/23/2024 06:00	8/23/2024 07:49			Standby	Well Shut In	1.82	Stimulation	Well shut in. Ready for Wireline
8/23/2024 07:49	8/23/2024 07:53			Frac Tree	Well Switch Wireline	0.07	Stimulation	Switching for Wireline



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00		Accounting ID 60098.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/23/2024 07:53	8/23/2024 07:56			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
8/23/2024 07:56	8/23/2024 08:56			Wireline	WL Run	1.00	Stimulation	Wireline operations Stage 44
8/23/2024 08:56	8/23/2024 08:58			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/23/2024 08:58	8/23/2024 12:49			Standby	Well Shut In	3.85	Stimulation	Well shut in. Ready for Frac
8/23/2024 12:49	8/23/2024 12:51			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/23/2024 12:51	8/23/2024 13:09			Frac	Preventive Maintenance	0.30	Stimulation	Frac pump maintenance
8/23/2024 13:09	8/23/2024 13:13			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
8/23/2024 13:13	8/23/2024 14:51			Frac	Fracturing	1.62	Stimulation	Frac operations Stage 44 IWHP: 4565 / SICP: 6011 START 20/20 FLUID ENDS END 20/20 FLUID ENDS
8/23/2024 14:51	8/23/2024 14:53			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/23/2024 14:53	8/23/2024 14:54			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
8/23/2024 14:54	8/23/2024 14:55			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/23/2024 14:55	8/23/2024 14:56			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
8/23/2024 14:56	8/23/2024 16:02			Wireline	WL Run	1.10	Stimulation	Wireline operations Stage 45
8/23/2024 16:02	8/23/2024 16:05			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/23/2024 16:05	8/23/2024 22:02			Standby	Well Shut In	5.95	Stimulation	Well shut in. Ready for Frac
8/23/2024 22:02	8/23/2024 22:02			Frac Tree	Well Switch Frac	0.00		Switching for Frac
8/23/2024 22:02	8/23/2024 22:04			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/23/2024 22:04	8/23/2024 22:12			Frac	Preventive Maintenance	0.14	Stimulation	Frac pump maintenance
8/23/2024 22:12	8/23/2024 22:15			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
8/23/2024 22:15	8/23/2024 23:52			Frac	Fracturing	1.61	Stimulation	Frac operations Stage 45 IWHP: 4,755 / SICP: 5,837 START 17/20 FLUID ENDS END 17/20 FLUID ENDS
8/23/2024 23:52	8/23/2024 23:55			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
8/23/2024 23:55	8/24/2024 00:32			Standby	Well Shut In	0.60	Stimulation	Well shut in. Ready for Wireline
8/24/2024 00:32	8/24/2024 00:34			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
8/24/2024 00:34	8/24/2024 00:37			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
8/24/2024 00:37	8/24/2024 01:49			Wireline	WL Run	1.19	Stimulation	Wireline operations Stage 46
8/24/2024 01:49	8/24/2024 01:52			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/24/2024 01:52	8/24/2024 03:55			Standby	Well Shut In	2.06	Stimulation	Well shut in. Ready for Frac
8/24/2024 03:55	8/24/2024 03:57			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/24/2024 03:57	8/24/2024 04:27			Frac	Preventive Maintenance	0.50	Stimulation	Frac pump maintenance
8/24/2024 04:27	8/24/2024 04:36			Frac	Equalizing	0.14	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Change out check valves on low side
8/24/2024 04:36	8/24/2024 06:00			Frac	Fracturing	1.40	Stimulation	Frac operations Stage 46
8/24/2024 06:00	8/24/2024 06:13			Frac	Fracturing	0.23	Stimulation	Frac operations Stage 46 IWHP: 4984 / SICP: 5899 START 19/20 FLUID ENDS END 19/20 FLUID ENDS
8/24/2024 06:13	8/24/2024 06:16			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/25/2024 22:30	8/25/2024 22:34			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/25/2024 22:34	8/25/2024 22:37			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
8/25/2024 22:37	8/25/2024 23:06			Frac Tree	Well Switch Wireline	0.49	Stimulation	Switching for Wireline
8/25/2024 23:06	8/25/2024 23:09			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/25/2024 23:09	8/26/2024 00:10			Wireline	WL Run	1.02	Stimulation	Wireline operations Stage 53
8/26/2024 00:10	8/26/2024 00:13			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/26/2024 00:13	8/26/2024 03:14			Standby	Well Shut In	3.02	Stimulation	Well shut in. Ready for Frac
8/26/2024 03:14	8/26/2024 03:16			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/26/2024 03:16	8/26/2024 03:33			Frac	Preventive Maintenance	0.28	Stimulation	Frac pump maintenance
8/26/2024 03:33	8/26/2024 03:36			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
8/26/2024 03:36	8/26/2024 05:22			Frac	Fracturing	1.76	Stimulation	Frac operations Stage 53 IWHP: 5,082 / SICP: 6007 START 18/20 FLUID ENDS END 18/20 FLUID ENDS
8/26/2024 05:22	8/26/2024 05:25			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/26/2024 05:25	8/26/2024 05:27			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
8/26/2024 05:27	8/26/2024 05:27			Standby	Well Shut In	0.00		null
8/26/2024 05:27	8/26/2024 05:29			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
8/26/2024 05:29	8/26/2024 06:00			Wireline	WL Run	0.51	Stimulation	Wireline operations Stage 54
8/26/2024 06:00	8/26/2024 06:28			Wireline	WL Run	0.47	Stimulation	Wireline operations Stage 54
8/26/2024 06:28	8/26/2024 06:30			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
8/26/2024 06:30	8/26/2024 09:20			Standby	Well Shut In	2.84	Stimulation	Well shut in. Ready for Frac
8/26/2024 09:20	8/26/2024 09:22			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/26/2024 09:22	8/26/2024 09:27			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance
8/26/2024 09:27	8/26/2024 09:31			Frac	Equalizing	0.07	Stimulation	Frac equalizing to well
8/26/2024 09:31	8/26/2024 11:19			Frac	Fracturing	1.79	Stimulation	Frac operations Stage 54 IWHP: 5088 / SICP: 6250 START 16/20 FLUID ENDS END 16/20 FLUID ENDS
8/26/2024 11:19	8/26/2024 11:22			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
8/26/2024 11:22	8/26/2024 11:23			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
8/26/2024 11:23	8/26/2024 11:24			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
8/26/2024 11:24	8/26/2024 11:26			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
8/26/2024 11:26	8/26/2024 12:21			Wireline	WL Run	0.91	Stimulation	Wireline operations Stage 55
8/26/2024 12:21	8/26/2024 12:23			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
8/26/2024 12:23	8/26/2024 15:35			Standby	Well Shut In	3.19	Stimulation	Well shut in. Ready for Frac
8/26/2024 15:35	8/26/2024 15:35			Frac Tree	Well Switch Frac	0.00		Switching for Frac
8/26/2024 15:35	8/26/2024 15:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
8/26/2024 15:37	8/26/2024 15:43			Frac	Preventive Maintenance	0.10	Stimulation	Frac pump maintenance



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/31/2024 04:15	8/31/2024 04:30			Coil Tubing	Milling	0.25	Drill Out	DRILL KILL PLUG DT - 23 MIN PP - 6,581 PSI RP - 4,132 PSI PR - 3.5 BPM RR - 3.5 BPM CK - 21 POS
8/31/2024 04:30	8/31/2024 06:00			Coil Tubing	Milling	1.50	Drill Out	DRILL PLUGS 1 - 2 OF 58 AVG DT - 0 MIN. AVG PT - 22.5 MIN AVG PP - 6,647 PSI AVG RP - 4,075 PSI AVG PR - 3.7 BPM AVG RR - 3.8 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 0 % FIGHTING NOSE CONE FROM KP.
8/31/2024 06:00	8/31/2024 07:15			Coil Tubing	Tripping	1.25	Drill Out	FIGHTING KP NOSE CONE, STALLING AND TQING UP. SHORT TRIP FROM 11,586' TO 11,384', SEND 15 BBL FW SWEEP, RIH AND TQ UP @ 11,541'
8/31/2024 07:15	8/31/2024 08:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 3 - 5 OF 58 AVG DT - 0 MIN. AVG PT - 59 MIN AVG PP - 6,886 PSI AVG RP - 4,097 PSI AVG PR - 4.0 BPM AVG RR - 4.1 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 1 % SEND 10 BBL FW SWEEP AFTER PLUG 5
8/31/2024 08:15	8/31/2024 09:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 6 - 10 OF 58 AVG DT - 0 MIN. AVG PT - 12 MIN AVG PP - 6,922 PSI AVG RP - 3,896 PSI AVG PR - 4.0 BPM AVG RR - 4.0 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 1 % SEND 30 BBL FW SWEEP AFTER PLUG 10
8/31/2024 09:15	8/31/2024 10:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 11 - 15 OF 58 AVG DT - 0 MIN. AVG PT - 11.6 MIN AVG PP - 6,977 PSI AVG RP - 3,800 PSI AVG PR - 4.1 BPM AVG RR - 4.1 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 7% SEND 10 BBL FW SWEEP AFTER PLUG 15
8/31/2024 10:15	8/31/2024 11:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 16 - 20 OF 58 AVG DT - 0 MIN. AVG PT - 13 MIN AVG PP - 6,965 PSI AVG RP - 3,821 PSI AVG PR - 4.1 BPM AVG RR - 3.8 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 9% SEND 30 BBL FW SWEEP AFTER PLUG 20
8/31/2024 11:15	8/31/2024 12:15			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 21 - 25 OF 58 AVG DT - 0 MIN. AVG PT - 12.4 MIN AVG PP - 6,901 PSI AVG RP - 3,885 PSI AVG PR - 4.1 BPM AVG RR - 3.9 BPM AVG CK - 22 POSITIVE AVG SAND CONE - 7% SEND 10 BBL FW SWEEP AFTER PLUG 25

--



Time & Activity Summary_WV10

Well Name Goose 52-2423-23E	Lease FEE	Government Authority UDOGM	API/UWI 43013545420000	Pad Name Texas Pad
Original KB Elevation (ft) 5,844.00	Ground Elevation (ft) 5,814.00	KB-Ground Distance (ft) 30.00	Accounting ID 60098.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
8/31/2024 21:00	9/1/2024 06:00			Coil Tubing	Circulating	9.00	Drill Out	START OUT OF HOLE PULLING 89K OFF BOTTOM, PUMP 10 BBL FW SWEEP EACH 1,500' OF LATERAL PULLING OVER AT 20,200', RIH 50', PULL OVER AT 20,202' SURGE WELL WITH FLOW BACK CONTINUE OUT OF HOLE PUMPING 10 BBL FW SWEEPS EACH 1,500' OF LATERAL, POOH TO 18,026' PULL OVER 90K, RETURNING PARAFFIN 50%-60% AND LIGHT GAS, PUMPING 4-5 TENTHS OVERBALANCED, HEAT FRESH WATER SWEEP TANK. PUMPING 4.4 BPM IN / 4.2 BPM OUT, SEND FR VISC SWEEP, SEND 10 BBL DYED SWEEP, DID NOT SEE DYED SWEEP AT SURFACE, SEND SECOND 10 BBL DYED SWEEP.
9/1/2024 06:00	9/1/2024 09:00			Coil Tubing	Circulating	3.00	Drill Out	CONTINUE CIRCULATING WHILE HEATING FRESH TANK, PULL 90K WITH NO MOVEMENT, SLACK OFF, SEND 100 BBL HOT FW SWEEP PUMPING 4.4 BPM IN 3.8 OUT. SWAP BACK TO RECIRC WATER FOR 100 BBLS, CIRC PRESSURE CLIMBING AND DROP RATE TO 3.5 BPM IN/OUT, PU AND PULL 90K WITH NO MOVEMENT, SLACK OF,SWAP AND PUMP 200 BBLS HOT FRESH @ 4 BPM IN AND 3.8 BPM OUT, SWAP BACK TO RECIRC WATER. CIRCULATE HOT SWEEP TO HEEL, PU AND PULL 95K WITH NO MOVEMENT, CONTINUOUSLY RETURNING 40-50% PARAFFIN AND A LITTLE GAS.
9/1/2024 09:00	9/1/2024 13:15			Coil Tubing	Circulating	4.25	Drill Out	SLACK OFF AND CREEP IN THE HOLE PUMPING HOT FRESH @ 1BPM IN/OUT, WHILE SWAPPING OUT FLUID SYSTEM AND HEATING WATER. STAYING ON HOT FRESH WATER TO CLEAN UP WELL BORE. PUMP A TOTAL OF 214 BBL AT 1 BPM. BRING RATE UP TO 2.5 BPM IN/2 BPM OUT, CREEPING IN HOLE FROM 18,063' TO 18,200', PU AND PULL 61K, POOH
9/1/2024 13:15	9/1/2024 16:00			Coil Tubing	Pull out of hole	2.75	Drill Out	POOH FROM 18,200' PU WC 61K, @ 14,359' PULL OVER, PULL 55K. BRING RATE UP TO 4 BPM IN/3.5 BPM OUT, RIH 20', PU 49K AND PULL OVER @ 14,359' 55K, WORK RATE UP TO 5 BPM IN/ 3.5 BPM OUT TO WORK FREE, DROP RATE TO 4.5 BPM IN/ 3.5 BPM OUT.
9/1/2024 16:00	9/1/2024 16:15			Coil Tubing	Run in hole	0.25	Drill Out	RIH PUMPING 4.5 BPM IN/3.5 BPM OUT TO 14,600'.
9/1/2024 16:15	9/1/2024 20:45			Coil Tubing	Pull out of hole	4.50	Drill Out	PU WC 45.5K POOH, PULL OVER @ 14,339, RIH TO 14,600'. PU SLOW RATES DOWN TO 3.0 IN & 2.5 OUT, PULL UP TO 14,331' SEEING SLIGHT PULL OVERS, INCREASE RATE TO 4.5 & 4.0 OUT. POOH 35 FPM AT 13,080 SAW A 5K LOSS ON WEIGHT INDICATOR. POOH, WASH BOWL, SWI WHP : 3,821 PSI @ 20:37
9/1/2024 20:45	9/1/2024 21:30			Coil Tubing	Coil Tubing Unit	0.75		PUMP 25 BBLS HOT WATER THROUGH FLOWBACK IRON TO CLEAN LUB & FLOWBACK UP, ND OFF WELL.
9/1/2024 21:30	9/2/2024 06:00			Standby	Well Shut In	8.50		SHUT IN FOR PRODUCTION TREE INSTALLATION
9/2/2024 06:00	9/2/2024 08:00			Standby	Well Shut In	2.00		WSI WAITING FOR PRODUCTION TREE INSTALL
9/2/2024 08:00	9/2/2024 12:15			General Ops	Rigging In	4.25		FLUSH WELL HEAD AND BOWL WITH HOT OILER, RU HYDRAULIC LUBRICATOR, EQUALIZE LAND TBG HANGER/BPV WITH 2' PUP, BURST DISK & WIRELINE ENTRY GUIDE, RUN IN LOCK DOWN PINS AND PACKING GLANDS, ND HYDRAULIC LUBRICATOR, ND 7-1/16 MANUAL MASTER, PULL BOTH MANUAL & HYDRAULIC VALVES OFF TOGETHER, LAND PRODUCTION TREE, NU 7-1/16 10K FLANGE, TEST VOID WITH HAND PUMP,
9/2/2024 12:15	9/2/2024 12:30			General Ops	Rigging Out	0.25		BURST CERAMIC DISK @ 5,000 PSI, SIWP: 4,200
9/2/2024 12:30	9/3/2024 06:00			Standby	Well Shut In	17.50		WSI TURN OVER TO PRODCUTION