

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
LFR Caravan 12-23-24-B4-7H

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354621

5. NAME OF OPERATOR
Javelin Energy Partners Management, LLC

6. OPERATOR PHONE
435-962-9801

7. FIELD NAME
UNDESIGNATED

8. ADDRESS OF OPERATOR
5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039

9. OPERATOR E-MAIL
mcrozier@javelinep.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDED (SPUD RIG)
12/19/2023

16. DATE SPUDED (ROTARY RIG)
01/28/2024

17. DATE TOTAL DEPTH REACHED
04/05/2024

18. DATE COMPLETED/ABANDONED
07/18/2024

19. DATE OF FIRST PROD. / INJ.
PROD:07/18/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
6360 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
6332 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 21756 TVD 11036

25. PLUGGED BACK TOTAL DEPTH
MD 21656 TVD 11037

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1075 FSL	270 FEL	SESE	22	2.0 S	4.0 W	U	558312	4460038
Producing Interval Top	1622 FSL	189 FWL	NWSW	23	2.0 S	4.0 W	U		
Producing Interval Bottom	1572 FSL	287 FEL	NESE	24	2.0 S	4.0 W	U		
Total Depth	1564 FSL	187 FEL	NESE	24	2.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	40.0	J-55	BTC	0	3785		L	Class G Cement	665	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	10867		L	NeoCem	910	2.06	12.5	0	Calculated
									T	NeoCem	625	2.06	13.0		
LINER	6.125	4.5	13.5	P-110	NT	10136	21756		L	Halcem	800	1.53	14.8	10136	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS					
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.	
1	GREEN RIVER - UPPER	5557	5544	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
2	MAHOGANY BENCH	7484	7465	Sandstone, Shale	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
3	GREEN RIVER - LOWER	8942	8919	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
4	CASTLE PEAK	10698	10643	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐				
5	UTELAND BUTTE	10767	10704	Sandstone, Shale, Oil	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐				

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	11551	21656			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
5	11551	21656	07/18/2024	07/27/2024	24		1932	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	835	42.0	
	1057	883	938	1057	883	938			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
5	WATER	11551	21656	05/28/2024	06/21/2024	37,573,674 lbs 100 mesh, 614,454 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐
Core Analysis ☐	DOGM Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	SUBMITTED LAS LOGS
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	MEASURED WHILE DRILLING

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	09/17/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

LFR CARAVAN 12-23-24-B4-7H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	21,443	21,656	20	0.4	717,687			12,500
2	21,207	21,420	20	0.4	716,943			12,279
3	20,971	21,184	20	0.4	717,683			11,649
4	20,735	20,948	20	0.4	717,307			11,599
5	20,499	20,712	20	0.4	717,688			11,633
6	20,263	20,476	20	0.4	717,416			11,669
7	20,027	20,240	20	0.4	608,767			10,385
8	19,791	20,004	20	0.4	716,971			12,413
9	19,555	19,768	20	0.4	717,623			11,910
10	19,319	19,532	20	0.4	716,276			11,725
11	19,083	19,296	20	0.4	717,783			13,087
12	18,847	19,060	20	0.4	715,518			11,979
13	18,611	18,799	68	0.4	717,550			11,869
14	18,375	18,588	20	0.4	467,344			8,879
15	18,139	18,352	20	0.4	717,428			19,035
16	17,903	18,116	20	0.4	716,604			10,965
17	17,083	17,300	20	0.4	717,637			13,780
18	16,842	17,060	20	0.4	714,105			10,773
19	16,602	16,819	20	0.4	717,674			11,419
20	16,361	16,579	20	0.4	717,359			12,503
21	16,121	16,338	20	0.4	717,676			11,567
22	15,880	16,098	20	0.4	641,706			10,291
23	15,640	15,857	20	0.4	717,409			11,069
24	15,399	15,617	20	0.4	717,435			11,334
25	15,159	15,376	20	0.4	717,808			10,986
26	14,918	15,136	20	0.4	716,712			10,915
27	14,678	14,895	20	0.4	717,766			11,282
28	14,437	14,655	20	0.4	717,432			11,035
29	14,197	14,414	20	0.4	717,531			11,945
30	13,956	14,174	20	0.4	717,760			11,034
31	13,716	13,933	20	0.4	717,614			10,930
32	13,475	13,693	20	0.4	718,534			11,811
33	13,235	13,452	20	0.4	717,680			10,879
34	12,994	13,212	20	0.4	717,606			10,915
35	12,754	12,971	20	0.4	717,680			11,736
36	12,513	12,731	20	0.4	717,025			10,816
37	12,273	12,490	20	0.4	717,381			11,456
38	12,032	12,250	20	0.4	717,808			11,436
39	11,792	12,009	20	0.4	718,054			11,466
40	11,551	11,769	20	0.4	717,246			11,348
41	14,831	14,980	18	0.4	547,511			8,793
42	14,653	14,802	18	0.4	547,867			8,862
43	14,475	14,624	18	0.4	547,515			8,727

44	14,297	14,446	18	0.4	547,474			8,364
45	14,119	14,268	18	0.4	547,391			8,530
46	13,941	14,090	18	0.4	547,538			8,419
47	13,763	13,913	18	0.4	547,690			8,956
48	13,585	13,735	18	0.4	547,487			8,909
49	13,408	13,557	18	0.4	547,635			8,220
50	13,230	13,379	18	0.4	547,574			8,175
51	13,052	13,201	18	0.4	555,113			9,009
52	12,874	13,023	18	0.4	545,511			8,478
53	12,696	12,845	18	0.4	547,684			8,197
54	12,518	12,667	18	0.4	547,976			8,609
55	12,340	12,489	18	0.4	546,733			8,704
56	12,162	12,311	18	0.4	547,818			10,972
57	11,984	12,134	18	0.4	547,931			8,228



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 12-23-24-B4-7H			API/UWI 4301354621		County Duchesne	State/Province Utah
Job Category Drilling			Primary Job Type Drilling			Start Date 1/27/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
1/27/2024 04:30	1/27/2024 05:00	0.50	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT	128.0	128.0	SKID RIG F/ LFR C 6H T/ LFR C 7H.	
1/27/2024 05:00	1/27/2024 05:30	0.50	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT	128.0	128.0	WALK RIG OVER WELL CENTER	
1/27/2024 05:30	1/27/2024 09:30	4.00	Mobilization, Rig Mob	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	128.0	128.0	STAB DIVERTER STACK. HOOK UP FLOW LINE. LEVEL & CENTER RIG.	
1/27/2024 09:30	1/27/2024 12:00	2.50	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU SURFACE BHA. NOV BIT TK66 (6-14). NOV MOTOR 1.83" 7/8 4.0 SLICK. SHOCK SUB, UBHO, MWD MONEL, SPACER MONEL, 3 - 8" DC, CROSSOVER CHECK ALL FLOW PATHS FOR LEAKS. TIGHTEN UP ROTATING HEAD.	
1/27/2024 12:00	1/27/2024 14:31	2.53	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	842.0	SPUD WELL @ 12:00 ON 1-27-24. ROTATE F/ 128' - 842' 714' @ 282 FPH. 50 RPM, 700-850 GPM, 6-8K TORQUE. 2300 PSI, 600 DIFF.	
1/27/2024 14:31	1/27/2024 14:39	0.13	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	842.0	864.0	SLIDE 842' - 864' 22' @ 165 FPH. 850 GPM. 200 DIFF	
1/27/2024 14:39	1/27/2024 15:45	1.10	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	864.0	1,207.0	ROTATE 864' - 1,207' 343' @ 312 FPH. 850 GPM, 70 RPM, 6-8K TORQUE, 2300 PSI	
1/27/2024 15:45	1/27/2024 15:56	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,207.0	1,233.0	SLIDE 1,207' - 1,233' 26' @ 142 FPH. 850 GPM, 200 DIFF.	
1/27/2024 15:56	1/27/2024 16:32	0.60	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,233.0	1,384.0	ROTATE 1,233' - 1,384' 151' @ 251 FPH. 850 GPM, 70 RPM, 6-8K TORQUE, 2300 PSI	
1/27/2024 16:32	1/27/2024 16:41	0.15	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,384.0	1,406.0	SLIDE 1,384' - 1,406' 22' @ 147 FPH. 850 GPM, 200 DIFF.	
1/27/2024 16:41	1/27/2024 18:20	1.65	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,406.0	1,770.0	ROTATE 1,406' - 1,770' 364' @ 220 FPH. 850 GPM, 70 RPM, 6-8K TORQUE, 2300 PSI	
1/27/2024 18:20	1/27/2024 18:33	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,791.0	SLIDE 1,770' - 1,791' 21' @ 96 FPH. 850 GPM, 200 DIFF.	
1/27/2024 18:33	1/27/2024 19:20	0.78	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT		1,955.0	ROTATE 1,791' - 1,955' 164' @ 209 FPH. 850 GPM, 80 RPM, 6-8K TORQUE, 2300 PSI	
1/27/2024 19:20	1/27/2024 19:43	0.38	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,989.0	SLIDE 1,955' - 1,989' 34' @ 88 FPH. 850 GPM, 200 DIFF.	
1/27/2024 19:43	1/27/2024 22:55	3.20	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,989.0	2,724.0	ROTATE 1,989' - 2,724' 735' @ 229 FPH. 850 GPM, 80 RPM, 6-8K TORQUE, 2800 PSI	
1/27/2024 22:55	1/27/2024 23:25	0.50	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		2,751.0	SLIDE 2,724' - 2,751' 27' @ 55 FPH. 850 GPM, 200 DIFF.	
1/27/2024 23:25	1/28/2024 05:00	5.58	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,751.0	3,695.0	ROTATE 2,751' - 3,695' 944' @ 169 FPH. 850 GPM, 80 RPM, 8-12K TORQUE, 3100 PSI	
1/28/2024 05:00	1/28/2024 05:30	0.50	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	3,695.0	3,785.0	ROTATE 3,695' - 3,785' 90' @ 180 FPH. SURFACE CSG PT.	
1/28/2024 05:30	1/28/2024 06:45	1.25	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRC HOLE CLEAN & PUMP SWEEPS.	
1/28/2024 06:45	1/28/2024 16:30	9.75	Surface, Casing	Wash & Ream - Routine	WASHR	PT	3,785.0	3,785.0	WASH AND REAM F/ 3785' T/ BHA. CIRCULATE EXTRA F/ 1500' T/ 1300'.	
1/28/2024 16:30	1/28/2024 17:30	1.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	RACK BACK BHA. L/D BIT 1/1. MOTOR GOOD.	
1/28/2024 17:30	1/28/2024 23:00	5.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	MAKE UP FLOAT SHOE, 1 JT 9 5/8" 40# BTC J-55 CSG, FLOAT COLLAR, TEST SAME. RUN ADDITION 89 JTS TO BOTTOM. WASH THROUGH RESISTANCE AS NEEDED F/ 1,700' T/ BOTTOM.	
1/28/2024 23:00	1/29/2024 00:00	1.00	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRCULATE T/ CEMENT. RD CASERS.	
1/29/2024 00:00	1/29/2024 02:30	2.50	Surface, Casing	Primary Cementing	PRIMCEM	PT	3,785.0	3,785.0	HELD PJSM. RU CEMENTERS. PUMP 40 BBLS SPACER 8.33PPG. 314 BBLS 12 PPG LEAD 665 SKS 2.66 YLD. 88 BBLS 14.5 PPG TAIL 345 SKS 1.43 YLD. DROPPED WIPER PLUG. DISPLACED WITH 280 BBLS H2O. BUMP PLUG @ 02:25 HRS 1/29/24. HELD 3 MIN BLEED BACK 2 BBL. LANDED PSI 1,720 PRIOR TO LAND 1,220 PSI. 70 BBLS CEMENT BACK TO SURFACE. RD CEMENTERS. BLOW DOWN MUD LINES. CIRC OUT FLOW LINES.	



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
1/29/2024 02:30	1/29/2024 03:30	1.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	ND DIVERTER, FLOW LINE.
1/29/2024 03:30	1/29/2024 04:00	0.50	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	ROUGH CUT 9 5/8" CASING. WELL SUSPENDED @ 04:00 MST 1/29/24.
2/25/2024 10:30	2/25/2024 11:30	1.00	Surface, Casing	Walking / Walk rig	WALK	PT	3,785.0	3,785.0	SKID RIG F/ LFR CARAVAN 8H T/ 7H.
2/25/2024 11:30	2/25/2024 13:00	1.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	3,785.0	3,785.0	NU BOPE. CHANGE OVER CHOKE LINE.
2/25/2024 13:00	2/25/2024 16:30	3.50	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	3,785.0	3,785.0	TEST BOPE FULL 5" TEST. 250/5000 PSI 10/10 MIN. ANNULAR 250/3000 PSI 10/10 MIN.
2/25/2024 16:30	2/25/2024 17:30	1.00	Surface, Casing	Test Casing	TESTCAS	PT	3,785.0	3,785.0	TEST CASING 1500 PSI 30 MIN.
2/25/2024 17:30	2/25/2024 18:30	1.00	Surface, Casing	Rig Service	RIGSVC	PT	3,785.0	3,785.0	CHANGE SAVER SUB.
2/25/2024 18:30	2/25/2024 19:45	1.25	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	PU BHA BIT (SMITH 616) MM (1.83 STB 7/8 8.5) SCRIBE AND TEST.
2/25/2024 19:45	2/25/2024 22:15	2.50	Surface, Casing	Tripping	TRIP	PT	3,785.0	3,785.0	TIH F/ BHA T/ 3700'
2/25/2024 22:15	2/25/2024 22:45	0.50	Surface, Casing	Rig Service	RIGSVC	PT	3,785.0	3,785.0	SERVICE RIG AND TDU.
2/25/2024 22:45	2/25/2024 23:45	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	3,785.0	3,785.0	DRILL F.E. FLOAT @ ' SHOE @ ' OH @ '. DRILLED 10' NEW HOLE.
2/25/2024 23:45	2/26/2024 00:30	0.75	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	CIRCULATE BU. F.I.T TEST T/ 12.5 MWE (AMW 9.7, TVD 3,787', PSI 551). GOOD TEST.
2/26/2024 00:30	2/26/2024 01:35	1.09	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,785.0	3,956.0	ROTATE 3,785' - 3,956' 171' @ 158 FPH. 650 GPM, 80 RPM, 8-12K TORQUE, 2,785 PSI
2/26/2024 01:35	2/26/2024 01:50	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,785.0	3,974.0	SLIDE 3,956' - 3,974' 18' @ 72 FPH. 650 GPM, 200 DIFF.
2/26/2024 01:50	2/26/2024 04:40	2.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,974.0	4,507.0	ROTATE 3,974' - 4,507' 533' @ 188 FPH. 700 GPM, 80 RPM, 8-15K TORQUE, 3,015 PSI
2/26/2024 04:40	2/26/2024 05:00	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,522.0	SLIDE 4,507' - 4,522' 13' @ 39 FPH. 700 GPM, 200 DIFF.
2/26/2024 05:00	2/26/2024 05:04	0.08	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,522.0	4,531.0	SLIDE 4,522' - 4,531' 9' @ 108 FPH. 700 GPM 150-300 DIFF.
2/26/2024 05:04	2/26/2024 07:00	1.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,531.0	4,899.0	ROTATE 4,531' - 4,899' 368' @ 192 FPH. 725 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 07:00	2/26/2024 07:25	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,899.0	4,919.0	SLIDE 4,899' - 4,919' 20' @ 46 FPH. 650 GPM 150-300 DIFF.
2/26/2024 07:25	2/26/2024 10:39	3.23	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,919.0	5,460.0	ROTATE 4,919' - 5,460' 541' @ 167 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 10:39	2/26/2024 11:07	0.47	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,460.0	5,481.0	SLIDE 5,460' - 5,481' 21' @ 45 FPH. 650 GPM 150-300 DIFF.
2/26/2024 11:07	2/26/2024 14:00	2.88	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,481.0	5,842.0	ROTATE 5,481' - 5,842' 361' @ 125 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 14:00	2/26/2024 14:43	0.72	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,842.0	5,873.0	SLIDE 5,842' - 5,873' 31' @ 43 FPH. 650 GPM 150-300 DIFF.
2/26/2024 14:43	2/26/2024 15:30	0.77	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,873.0	6,036.0	ROTATE 5,873' - 6,036' 163' @ 212 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 15:30	2/26/2024 16:07	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,036.0	6,068.0	SLIDE 6,036' - 6,068' 32' @ 50 FPH. 650 GPM 150-300 DIFF.
2/26/2024 16:07	2/26/2024 18:49	2.70	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,068.0	6,418.0	ROTATE 6,068' - 6,418' 350' @ 129 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 18:49	2/26/2024 19:37	0.80	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,418.0	6,450.0	SLIDE 6,418' - 6,450' 32' @ 40 FPH. 650 GPM 150-300 DIFF.
2/26/2024 19:37	2/26/2024 20:48	1.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,450.0	6,594.0	ROTATE 6,450' - 6,594' 144' @ 123 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/26/2024 20:48	2/26/2024 21:18	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	6,594.0	6,594.0	SERVICE RIG
2/26/2024 21:18	2/26/2024 21:51	0.55	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,594.0	6,695.0	ROTATE 6,594' - 6,695' 101' @ 184 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/26/2024 21:51	2/26/2024 22:40	0.83	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,695.0	6,727.0	SLIDE 6,695' - 6,727' 32' @ 38 FPH. 650 GPM 150-300 DIFF.
2/26/2024 22:40	2/27/2024 01:57	3.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,727.0	7,169.0	ROTATE 6,727' - 7,169' 442' @ 135 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 01:57	2/27/2024 02:51	0.90	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,169.0	7,192.0	SLIDE 7,169' - 7,192' 23' @ 26 FPH. 650 GPM 150-300 DIFF.
2/27/2024 02:51	2/27/2024 03:31	0.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,192.0	7,270.0	ROTATE 7,192' - 7,270' 78' @ 117 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 03:31	2/27/2024 04:28	0.95	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,270.0	7,294.0	SLIDE 7,270' - 7,294' 24' @ 25 FPH. 650 GPM 150-300 DIFF.
2/27/2024 04:28	2/27/2024 05:00	0.53	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,294.0	7,353.0	ROTATE 7,294' - 7,353' 59' @ 111 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 05:00	2/27/2024 07:46	2.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,353.0	7,551.0	ROTATE 7,353' - 7,551' 59' @ 111 FPH. 650 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 07:46	2/27/2024 08:42	0.93	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,551.0	7,581.0	SLIDE 7,551' - 7,581' 30' @ 32 FPH. 650 GPM 150-300 DIFF.
2/27/2024 08:42	2/27/2024 13:50	5.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,581.0	7,924.0	ROTATE 7,581' - 7,924' 343' @ 66 FPH. 600 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 13:50	2/27/2024 14:20	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,924.0	7,924.0	SERVICE RIG.
2/27/2024 14:20	2/27/2024 19:24	5.07	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,924.0	8,220.0	ROTATE 7,924' - 8,220' 296' @ 58 FPH. 600 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 19:24	2/27/2024 21:24	2.00	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,220.0	8,251.0	SLIDE 8,220' - 8,251' 31' @ 16 FPH. 600 GPM 150-300 DIFF.
2/27/2024 21:24	2/27/2024 23:46	2.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,251.0	8,407.0	ROTATE 8,251' - 8,407' 156' @ 66 FPH. 600 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/27/2024 23:46	2/28/2024 01:16	1.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,407.0	8,432.0	SLIDE 8,407' - 8,432' 25' @ 17 FPH. 600 GPM 150-300 DIFF.
2/28/2024 01:16	2/28/2024 05:00	3.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,432.0	8,680.0	ROTATE 8,432' - 8,680' 248' @ 67 FPH. 600 GPM, 80 RPM, 6-11K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/28/2024 05:00	2/28/2024 06:36	1.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,680.0	8,793.0	ROTATE 8,680' - 8,793' 113' @ 70 FPH. 625 GPM, 70 RPM, 8-18K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/28/2024 06:36	2/28/2024 08:04	1.48	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		8,807.0	SLIDE 8,793' - 8,807' 14' @ 9 FPH. 625 GPM 150-300 DIFF.
2/28/2024 08:04	2/28/2024 08:23	0.31	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		8,826.0	ROTATE 8,793' - 8,826' 19' @ 63 FPH. 625 GPM, 70 RPM, 8-18K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/28/2024 08:23	2/28/2024 10:50	2.45	Intermediate, Drill Vertical	Circulate	CIRC	NPT – Motor Failure		8,826.0	CIRCULATE TO POOH (POOR ROP RATES- MOTOR STALLING). RAISED MW T/ 10.35. SENT 30 PPB LCM SWEEPS. STAGED 120 BBLS LCM ON BACK SIDE W/ 5% LCM THROUGHOUT
2/28/2024 10:50	2/28/2024 16:00	5.17	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,826.0	8,826.0	TOOH F/ 8826' T/ BHA.
2/28/2024 16:00	2/28/2024 17:00	1.00	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	8,826.0	8,826.0	LAYDOWN BHA. MOTOR CLUNKY, HEARD GRINDING IN BEARINGS, BIT (2-3 CHIPPED TEETH.)
2/28/2024 17:00	2/28/2024 18:00	1.00	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	PT	8,826.0	8,826.0	PU MOTOR (1.83° 7/8 8.5 STG 8.25 STB .26 RPG), BIT (BAKER D506VX), CHANGE MWD. SURFACE TEST GOOD.
2/28/2024 18:00	2/28/2024 20:05	2.08	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,826.0	8,826.0	TRIP IN THE HOLE WITH NEW BHA TO CASING SHOE.
2/28/2024 20:05	2/28/2024 20:35	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	8,826.0	8,826.0	SERVICE RIG & TOP DRIVE.
2/28/2024 20:35	2/28/2024 23:20	2.75	Intermediate, Drill Vertical	Tripping	TRIP	PT	8,826.0	8,826.0	TIH TO BOTTOM.
2/28/2024 23:20	2/28/2024 23:56	0.60	Intermediate, Drill Vertical	Wash & Ream - Routine	WASHR	PT	8,826.0	8,826.0	WASH & REAM LAST STAND TO BOTTOM. 5,953 UNITS BOTTOMS UP GAS.
2/28/2024 23:56	2/29/2024 00:00	0.07	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,826.0	8,832.0	ROTATE 8,826' - 8,832' 6' @ 90 FPH. 575 GPM, 70 RPM, 8-18K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/29/2024 00:00	2/29/2024 00:45	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,832.0	8,857.0	SLIDE 8,832' - 8,857' 25' @ 33 FPH. 575 GPM 150-300 DIFF.
2/29/2024 00:45	2/29/2024 03:38	2.88	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,857.0	9,191.0	ROTATE 8,857' - 9,191' 334' @ 116 FPH. 575 GPM, 70 RPM, 8-18K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 03:38	2/29/2024 04:20	0.70	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,191.0	9,218.0	SLIDE 9,191' - 9,218' 27' @ 39 FPH. 575 GPM 150-300 DIFF.
2/29/2024 04:20	2/29/2024 05:00	0.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,218.0	9,300.0	ROTATE 9,218' - 9,300' 82' @ 123 FPH. 575 GPM, 70 RPM, 8-18K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 05:00	2/29/2024 05:34	0.57	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,300.0	9,380.0	ROTATE 9,300' - 9,380' 80' @ 141 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 05:34	2/29/2024 06:00	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		9,396.0	SLIDE 9,380' - 9,396' 16' @ 36 FPH. 600 GPM 150-300 DIFF.
2/29/2024 06:00	2/29/2024 07:10	1.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		9,572.0	ROTATE 9,396' - 9,572' 176' @ 150 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 07:10	2/29/2024 07:43	0.55	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,572.0	9,593.0	SLIDE 9,572' - 9,593' 21' @ 38 FPH. 600 GPM 150-300 DIFF.
2/29/2024 07:43	2/29/2024 11:19	3.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		10,180.0	ROTATE 9,593' - 10,180' 587' @ 163 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 11:19	2/29/2024 16:46	5.45	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,180.0	10,364.0	SLIDE CURVE 10,180' - 10,364' 184' @ 33 FPH. 600 GPM 150-300 DIFF.
2/29/2024 16:46	2/29/2024 17:15	0.48	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,364.0	10,411.0	ROTATE 10,364' - 10,411' 47' @ 97 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 17:15	2/29/2024 18:25	1.17	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,411.0	10,465.0	SLIDE CURVE 10,411' - 10,465' 54' @ 46 FPH. 600 GPM 150-300 DIFF.
2/29/2024 18:25	2/29/2024 18:52	0.45	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,465.0	10,507.0	ROTATE 10,465' - 10,507' 42' @ 93 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 18:52	2/29/2024 19:28	0.60	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,507.0	10,532.0	SLIDE CURVE 10,507' - 10,532' 25' @ 42 FPH. 600 GPM 150-300 DIFF.
2/29/2024 19:28	2/29/2024 20:27	0.98	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,532.0	10,650.0	ROTATE 10,532' - 10,650' 118' @ 120 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 20:27	2/29/2024 22:25	1.98	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,650.0	10,729.0	SLIDE CURVE 10,650' - 10,729' 79' @ 40 FPH. 600 GPM 150-300 DIFF.
2/29/2024 22:25	2/29/2024 23:21	0.93	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,729.0	10,814.0	ROTATE 10,729' - 10,814' 85' @ 91 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE.
2/29/2024 23:21	3/1/2024 00:22	1.02	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,814.0	10,856.0	SLIDE CURVE 10,814' - 10,856' 42' @ 41 FPH. 600 GPM 150-300 DIFF.
3/1/2024 00:22	3/1/2024 00:37	0.25	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,856.0	10,877.0	ROTATE 10,856' - 10,877' 21' @ 84 FPH. 600 GPM, 70 RPM, 12-20K TORQUE, 500-850 DIFF. PUMPING LCM SWEEPS AS NECESSARY FOR SEEPAGE. **ICP** PROJECTED ANGLE 34.4° TVD @ CSG PT IS 10,787' BRN TO LAND IS 8°.
3/1/2024 00:37	3/1/2024 01:48	1.18	Intermediate, Casing	Circulate	CIRC	PT	10,877.0	10,877.0	CIRC HOLE CLEAN @ LEAST 2X BU. RAISE MW TO 10.5 PPG LOST 35 BBLS. SHAKERS CLEAN.
3/1/2024 01:48	3/1/2024 05:00	3.19	Intermediate, Casing	Tripping	TRIP	PT	10,877.0	10,877.0	START TO POOH. PULL TIGHT. BACK REAM 3 STANDS & PULL 2. FLOW CHECK - WELL STATIC. PUMP SLUG. POOH. TIGHT @ 8,410' WORK THROUGH SEVERAL TIMES.
3/1/2024 05:00	3/1/2024 09:30	4.50	Intermediate, Casing	Tripping	TRIP	PT	10,877.0	10,877.0	TOOH T/ BHA. WELL SEEPING 2 BBLS PER 5 STANDS PULLED.
3/1/2024 09:30	3/1/2024 10:00	0.50	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,877.0	10,877.0	LD BHA. BIT 1/1 MM GOOD. FUNCTIONED RAMS. WELL STATIC.
3/1/2024 10:00	3/1/2024 20:49	10.83	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,877.0	10,877.0	HELD 15 MIN SAFETY MEETING. RU AND RAN SINGLE JOINT SHOE TRACK. TOTAL 263 JTS 7" 29 # XP-P-110 BTC CASING TO 10,867'. MU LANDING JOINT. RETURNS SLOWED @ 8800' FLOW THROUGHOUT. WASH LAST JT & LANDING JT TO BOTTOM. LANDED CASING.
3/1/2024 20:49	3/1/2024 22:00	1.17	Intermediate, Casing	Circulate	CIRC	PT	10,877.0	10,877.0	CIRC BU WHILE SLOWLY INCREASE RATE TO 6 BPM. 400 PSI. LOST 15 BBLS AND HAD 6506 UNTS OF GAS. THEN STABILIZED. PJSM W/ HALLIBURTON. RIG DOWN CRT.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/1/2024 22:00	3/2/2024 01:15	3.25	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,877.0	10,877.0	RU & TESTED LINES. PUMPED 30 BBLS FW, 40 BBLS 11 PPG TUNED PRIME SPACER, 910 SACKS (334 BBLS) 12.5 PPG LEAD @ 2.06 YIELD. 625 SACKS (201 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 402 BBLS FW @ 8-3 BPM, LANDED PLUG @ 01:12 HRS 3/02/24 WITH 3,100 PSI. 2,455 PSI PRIOR. LOST RETURNS 210 BBLS INTO DISPLACEMENT. EST TOC BASED OFF LIFT PRESSURE 2,800'. RD HES.
3/2/2024 01:15	3/2/2024 02:00	0.75	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,877.0	10,877.0	FLUSH STACK. LD LANDING JOINT. INSTALLED & TESTED PACK-OFF TO 10K. LD RUUNING TOOL.
3/2/2024 02:00	3/2/2024 02:30	0.50	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	10,877.0	10,877.0	ND BOPE. SUSPENDED OPS @ 02:30 HRS 3/02/24.
3/20/2024 08:00	3/20/2024 09:00	1.00	Intermediate, Casing	Walking / Walk rig	WALK	PT	10,877.0	10,877.0	WALK OVER WELL CENTER.
3/20/2024 09:00	3/20/2024 11:00	2.00	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	10,877.0	10,877.0	NU BOPE & FLOW LINE. INSTALLED TURN BUCKLES.
3/20/2024 11:00	3/20/2024 12:45	1.75	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	10,877.0	10,877.0	PERFORMED SHELL TEST ON BOPE, 250-10,000 PSI 10 MIN EACH.
3/20/2024 12:45	3/20/2024 13:30	0.75	Intermediate, Casing	Test Casing	TESTCAS	PT	10,877.0	10,877.0	TESTED CASING TO 2,500 PSI FOR 30 MIN.
3/20/2024 13:30	3/20/2024 14:30	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,877.0	10,877.0	PU BHA. 2° 6/7 10.0 0.84 RPG MOTOR, BAKER DD405WS BIT, SCRIBE MWD.
3/20/2024 14:30	3/20/2024 19:35	5.09	Intermediate, Casing	Tripping	TRIP	PT	10,877.0	10,877.0	TIH TO 2,920' PU TEST AGITATOR & MWD. CONT TIH TO 10,744'.
3/20/2024 19:35	3/20/2024 21:05	1.50	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,877.0	10,877.0	CUT AND SLIP DRILL LINE.
3/20/2024 21:05	3/20/2024 22:28	1.38	Intermediate, Casing	Rig Service	RIGSVC	PT		10,877.0	CHANGE SAVER SUB.
3/20/2024 22:28	3/20/2024 23:15	0.78	Intermediate, Casing	Circulate	CIRC	PT	10,877.0	10,877.0	CIRCULATE OBM AROUND.
3/20/2024 23:15	3/21/2024 00:22	1.13	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	10,877.0	10,877.0	DRILL F.E. FLOAT @ 10,824' SHOE @ 10,867' DRILLED 10' NEW HOLE- RAT HOLE.
3/21/2024 00:22	3/21/2024 00:55	0.54	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	10,877.0	10,877.0	F.I.T. TEST T/ 12.5 EMW. 11.55 AMW. TVD 10,795' PSI 533' (GOOD TEST).
3/21/2024 00:55	3/21/2024 01:58	1.05	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,877.0	10,910.0	SLIDE CURVE 10,877' - 10,910' 33' @ 31 FPH. 240 GPM 150-300 DIFF.
3/21/2024 01:58	3/21/2024 02:22	0.40	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,910.0	10,929.0	ROTATE 10,910' - 10,929' 19' @ 47 FPH. 260 GPM, 20 RPM, 12-20K TORQUE, 300-650 DIFF.
3/21/2024 02:22	3/21/2024 05:00	2.63	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,929.0	10,985.0	SLIDE CURVE 10,929' - 10,985' 56' @ 21 FPH. 235 GPM 150-300 DIFF. PTB 45.3° BRN 7.8° MY 12.6°
3/21/2024 05:00	3/21/2024 05:10	0.17	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,985.0	10,991.0	SLIDE 10,985' - 10,991' 6' @ 21 FPH. 235 GPM 150-300 DIFF.
3/21/2024 05:10	3/21/2024 05:43	0.55	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,991.0	11,022.0	ROTATE 10,991' - 11,022' 31' @ 56 FPH. 35 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF.
3/21/2024 05:43	3/21/2024 07:40	1.95	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,044.0	11,044.0	SLIDE 11,022' - 11,044' 22' @ 11 FPH. 235 GPM 150-300 DIFF. LOST COMPLETE RETURNS. 10,921' TVD
3/21/2024 07:40	3/21/2024 08:12	0.53	Production, Drill Curve	Lost Circulation Operations	LSTCIRC	NPT	11,063.0	11,044.0	PUMPED 2- 20 PPB LCM SWEEPS, ADD SAWDUST TO SYSTEM. REGAINED RETURNS AFTER 1ST SWEEP EXITED THE BIT. LOST 152 BBLS.
3/21/2024 08:12	3/21/2024 09:57	1.75	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,044.0	11,063.0	SLIDE 11,044' - 11,063' 19' @ 101 FPH. 235 GPM 150-300 DIFF. RUN RETURNS OVER BYPASS SCREENS, LOAD MUD SYSTEM TO 10% SAWDUST.
3/21/2024 09:57	3/21/2024 10:30	0.55	Production, Drill Curve	Wash & Ream - Routine	WASHR	NPT		11,063.0	WORK PIPE TO CLEAN HOLE. BLOCKY SHALE OVER SHAKERS. INCREASE MW FROM 11.5 - 12 PPG.
3/21/2024 10:30	3/21/2024 11:43	1.22	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,063.0	11,079.0	SLIDE CURVE 11,063' - 11,079' 16' @ 13 FPH. 275 GPM 150-300 DIFF.
3/21/2024 11:43	3/21/2024 12:34	0.85	Production, Drill Curve	Rig Repair - Other	RROTHR	NPT		11,079.0	RECYCLE MWD. DOWN LINK MWD TO BAIL OUT.
3/21/2024 12:34	3/21/2024 13:18	0.73	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		11,083.0	SLIDE CURVE 11,079' - 11,083' 4' @ 5 FPH. 275 GPM 150-300 DIFF.
3/21/2024 13:18	3/21/2024 13:40	0.37	Production, Drill Curve	Rig Repair - Other	RROTHR	NPT		11,083.0	RECYCLE MWD. CHANGE OUT SURFACE CABLES TO RE SYNC.
3/21/2024 13:40	3/21/2024 17:33	3.88	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,083.0	11,109.0	SLIDE CURVE 11,083' - 11,109' 26' @ 7 FPH. 275 GPM 150-300 DIFF.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/21/2024 17:33	3/21/2024 18:10	0.63	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,109.0	11,115.0	ROTATE 11,109' - 11,115' 6' @ 10 FPH. 275 GPM, 25 RPM, 4-6K TORQUE, 300-700 DIFF.
3/21/2024 18:10	3/21/2024 22:42	4.52	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,115.0	11,152.0	SLIDE CURVE 11,115' - 11,152' 37' @ 8 FPH. 275 GPM 150-300 DIFF. LOST COMPLETE RETURNS. 11,001' TVD
3/21/2024 22:42	3/22/2024 01:32	2.84	Production, Drill Curve	Circulate	CIRC	NPT	11,152.0	11,152.0	LOST ALL RETURNS. SENT 100 BBLS 35 PPB LCM. RECOVERED 20% RETURNS. PUMP 40 BBLS 50 PPB SQUEEZE LCM. TOO H 5 STANDS. BULL HEAD IN 20 BBLS HAD AN INCREASE IN PRESSURE. T/ 210 PSI. SHUT DOWN AND LET WELL RELAX. CIRCULATED 1/2 BU RECOVERED 70% FLOW. TIH TO BOTTOM AND SENT 30 BBLS 50 PPB LCM SWEEP. REGAINED 90%
3/22/2024 01:32	3/22/2024 03:12	1.67	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,152.0	11,167.0	SLIDE CURVE 11,152' - 11,167' 15' @ 9 FPH. 275 GPM 150-300 DIFF. LOST COMPLETE RETURNS. 11,001' TVD. PTB 57.02° BRN 8.2°
3/22/2024 03:12	3/22/2024 04:20	1.13	Production, Drill Curve	Circulate	CIRC	NPT		11,167.0	PUMP 120 BBLS 50 PPB LCM SWEEP. SPOTTED ON BACK SIDE.
3/22/2024 04:20	3/22/2024 05:00	0.67	Production, Drill Curve	Tripping	TRIP	NPT		11,167.0	TOOH F/ 11167' T/ 10,200' FLOW CHECK WELL STATIC.
3/22/2024 05:00	3/22/2024 13:00	8.00	Production, Drill Curve	Tripping	TRIP	NPT – Bit Failure	11,167.0	11,167.0	POOH TO CHECK BHA. BIT BAD (GRADE 5-8). MOTOR DRAINED OK.
3/22/2024 13:00	3/22/2024 14:30	1.50	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT – Bit Failure	11,167.0	11,167.0	CHANGE OUT BHA. NEW BHA. BIT (BAKER DD405WS), MOTOR (TOTAL 2° FBH, 6/7 10.0 .84 RPG) TEST TOOLS, ALL GOOD.
3/22/2024 14:30	3/22/2024 20:00	5.50	Production, Drill Curve	Tripping	TRIP	NPT – Bit Failure	11,167.0	11,167.0	TRIP IN HOLE TO CASING SHOE.
3/22/2024 20:00	3/22/2024 20:30	0.50	Production, Drill Curve	Rig Service	RIGSVC	PT	11,167.0	11,167.0	RIG SERVICE.
3/22/2024 20:30	3/22/2024 21:50	1.34	Production, Drill Curve	Circulate	CIRC	PT	11,167.0	11,167.0	CIRCULATE LOSES. PUMPED 1.2BPM- 38 BBLS 55 PPB LCM INTO FORMATION. PRESSURE INCREASED FROM 240 T/ 420 PSI.
3/22/2024 21:50	3/22/2024 22:15	0.42	Production, Drill Curve	Tripping	TRIP	PT	11,167.0	11,167.0	TIH F/ CASING SHOE T/ 11167'
3/22/2024 22:15	3/22/2024 22:51	0.60	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,167.0	11,205.0	ROTATE 11,167' - 11,205' 38' @ 63 FPH. 230 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF.
3/22/2024 22:51	3/23/2024 04:30	5.65	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,205.0	11,433.0	SLIDE CURVE 11,205' - 11,433' 228' @ 40.35 FPH. 230 GPM 150-300 DIFF.
3/23/2024 04:30	3/23/2024 05:00	0.50	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,433.0	11,480.0	ROTATE 11,433' - 11,480' 47' @ 94 FPH. 230 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF. PTB 86° BRN 4.4° MY 14.8°
3/23/2024 05:00	3/23/2024 05:48	0.80	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,480.0	11,515.0	ROTATE 11,480' - 11,515' 35' @ 44 FPH. 230 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF. PTB 86° BRN 4.4° MY 14.8°
3/23/2024 05:48	3/23/2024 06:45	0.95	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,515.0	11,557.0	SLIDE CURVE 11,515' - 11,557' 42' @ 44 FPH. 230 GPM 150-300 DIFF. FTP @ 11,548'
3/23/2024 06:45	3/23/2024 08:12	1.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,557.0	11,671.0	ROTATE 11,557' - 11,671' 114' @ 79 FPH. 200 GPM, 65 RPM, 6-8K TORQUE, 800-1000 DIFF. PTB 90.5° PUMP DOWN 75 BBLS OF 75 PPG LCM PILL TO SQUEEZE INTO LOSS ZONES. LOST 80 BBLS
3/23/2024 08:12	3/23/2024 09:00	0.80	Production, Drill Lateral	Tripping	TRIP	NPT	11,671.0	11,671.0	PULL BACK TO SHOE TO PERFORM A SQUEEZE WITH LCM.
3/23/2024 09:00	3/23/2024 12:00	3.00	Production, Drill Lateral	Circulate	CIRC	NPT	11,671.0	11,671.0	PERFORM SQUEEZE OPERATIONS. PUMP @ 20 STROKES TO 150 PSI, PUMPS OFF BLED TO 0. DO THIS SEVERAL TIMES SQUEEZING ABOUT 2 BBLS PER ATTEMPT. FINALLY START GETTING HIGHER PSI WITH PUMPS ON TO 325 PSI. BLED OFF TO 180 PSI. STARTING TO HOLD. BREAK CIRC DOWN PIPE EVERY 45 MINS TO MAKE SURE NOT PACKING STRING OFF.
3/23/2024 12:00	3/23/2024 12:45	0.75	Production, Drill Lateral	Tripping	TRIP	NPT	11,671.0	11,671.0	TRIP BACK IN HOLE TO BOTTOM.
3/23/2024 12:45	3/23/2024 13:15	0.50	Production, Drill Lateral	Circulate	CIRC	NPT	11,671.0	11,671.0	WASH & REAM LAST STAND TO BOTTOM. PRESSURE & FLOW LOOKING BETTER. STILL ONLY GETTING 85% RETURNS. BETTER THAN 50% EARLIER.
3/23/2024 13:15	3/23/2024 15:57	2.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,671.0	11,864.0	ROTATE 11,671' - 11,864' 193' @ 72 FPH. 220 GPM, 65 RPM, 6-8K TORQUE, 800-1000 DIFF. PUMPING LCM SWEEP EVERY STAND 75 PPB. RETURNS 80-85%. LOST 115 BBLS



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/23/2024 15:57	3/23/2024 18:40	2.73	Production, Drill Lateral	Circulate	CIRC	NPT	11,864.0	11,864.0	IN STRING FLOATS FAILED FLOWING 28% BACK THROUGH THE TOP DRIVE INCREASED MW T/ 12 PPG AROUND. BLED OFF PRESSURE MADE CONNECTION.
3/23/2024 18:40	3/23/2024 23:51	5.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,864.0	12,239.0	ROTATE 11,864' - 12,239' 375' @ 72 FPH. 200 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF.
3/23/2024 23:51	3/24/2024 00:08	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,239.0	12,248.0	SLIDE 12,239' - 12,248' 9' @ 31 FPH. 200 GPM 150-300 DIFF.
3/24/2024 00:08	3/24/2024 02:07	1.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,248.0	12,390.0	ROTATE 12,248' - 12,290' 142' @ 72 FPH. 200 GPM, 25 RPM, 6-8K TORQUE, 300-700 DIFF.
3/24/2024 02:07	3/24/2024 03:00	0.88	Production, Drill Lateral	Circulate	CIRC	PT	12,390.0	12,390.0	PUMPED 55 BBLS FRAC. ATTACK WATER BASE SLURRY. SPOT TAIL @
3/24/2024 03:00	3/24/2024 05:00	2.00	Production, Drill Lateral	Tripping	TRIP	PT	12,390.0	12,390.0	FLOW CHECK. TOO H F/ 12,390' T/ 9,200'. CIRCULATE 15 BBLS TO CHECK PIPE FREE.
3/24/2024 05:00	3/24/2024 11:13	6.22	Production, Drill Lateral	Lost Circulation Operations	LSTCIRC	NPT	12,390.0	12,390.0	PUMPED IN 42 BBLS FRACK-ATTACK. @ 1.2 BBLS MIN. INITIAL PUMP IN PRESSURE 375 PSI FINAL PUMP PRESSURE 680 PSI 13.2 MWE. LEFT SHUT IN PRESSURE BLED BACK T/ 372 PSI INITIALLY. PUMPED 1.2 BBLS EVERY HOUR WHILE THE SLURRY HEALED. HEALING PRESSURE EVERY HOUR 20/40/60/80 STROKES, 474/517/441/424 PSI. BLED OFF PRESSURE AND CIRCULATE NO RETURNS OBSERVED.
3/24/2024 11:13	3/24/2024 14:04	2.85	Production, Drill Lateral	Tripping	TRIP	NPT	12,390.0	12,390.0	TIH F/ 9,200' T/ 12,390' WASHED FROM 10,880' T/ 11,400' TIH TO BOTTOM. 50% RETURNS.
3/24/2024 14:04	3/24/2024 15:23	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,390.0	12,443.0	ROTATE 12,390' - 12,443' 53' @ 40 FPH. 210 GPM, 60 RPM, 8-10K TORQUE, 300-700 DIFF.
3/24/2024 15:23	3/24/2024 17:02	1.65	Production, Drill Lateral	Circulate	CIRC	NPT – Mud Pumps		12,443.0	LOST PRIME ON ALL 3 PUMPS HAD TO SERVICE, AND REMOVE OBSTRUCTIONS FROM LCM SLURRY.
3/24/2024 17:02	3/25/2024 00:00	6.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,443.0	13,026.0	ROTATE 12,443' - 13,026' 583' @ 83 FPH. 240 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/25/2024 00:00	3/25/2024 01:39	1.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,043.0	SLIDE 13,026' - 13,043' 17' @ 10 FPH. 240 GPM 150-300 DIFF.
3/25/2024 01:39	3/25/2024 02:30	0.85	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,043.0	13,094.0	ROTATE 13,043' - 13,094' 51' @ 60 FPH. 240 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/25/2024 02:30	3/25/2024 03:29	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,101.0	SLIDE 13,094' - 13,101' 7' @ 7 FPH. 240 GPM 150-300 DIFF.
3/25/2024 03:29	3/25/2024 05:00	1.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		13,175.0	ROTATE 13,101' - 13,175' 74' @ 49 FPH. 240 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/25/2024 05:00	3/25/2024 07:15	2.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,175.0	13,193.0	SLIDE 13,175' - 13,193' 18' @ 8 FPH. 240 GPM 150-300 DIFF.
3/25/2024 07:15	3/25/2024 08:19	1.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,193.0	13,231.0	ROTATE 13,193' - 13,231' 38' @ 35 FPH. 240 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/25/2024 08:19	3/25/2024 09:15	0.92	Production, Drill Lateral	Other Activities	OTHER	NPT	13,231.0	13,231.0	FLOW CHECK. WELL FLOWING BACK 110 BBLS. OVER 40 MIN SLOWED TO 3 BBLS AN HR.
3/25/2024 09:15	3/25/2024 11:22	2.13	Production, Drill Lateral	Tripping	TRIP	NPT	13,231.0	13,231.0	POOH BACK TO CASING SHOE. PULLED CLEAN.
3/25/2024 11:22	3/25/2024 12:34	1.20	Production, Drill Lateral	Other Activities	OTHER	NPT	13,231.0	13,231.0	FLOW CHECK - FLOWING 6 BBLS AN HR CLOSE ANNULAR TO SEE IF BUILDS PSI. NO BUILD, WELL BALLOONING. DECISION TO POOH FILLING BACKSIDE WITH HEAVY MUD.
3/25/2024 12:34	3/25/2024 19:40	7.10	Production, Drill Lateral	Tripping	TRIP	NPT	13,231.0	13,231.0	TOOH T/ BHA. HOLE TOOK 105 BBLS OVER CALCULATED.
3/25/2024 19:40	3/25/2024 22:04	2.40	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	PT	13,231.0	13,231.0	CO BHA. LD BIT (1/1) MM (NO SQUAT). SCRIBE AND TEST. (EXTRA TIME TO CLEAN OUT CUTTINGS FROM BHA.
3/25/2024 22:04	3/26/2024 03:51	5.77	Production, Drill Lateral	Tripping	TRIP	NPT	13,231.0	13,231.0	TIH F/ BHA T/ 10700' GETTING 80% RETURNS BACK
3/26/2024 03:51	3/26/2024 05:00	1.16	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	NPT	13,231.0	13,231.0	CUT AND SLIP DRILL LINE.
3/26/2024 05:00	3/26/2024 05:19	0.33	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	PT	13,231.0	13,231.0	FINISH SLIP & CUT
3/26/2024 05:19	3/26/2024 05:34	0.25	Production, Drill Lateral	Circulate	CIRC	NPT	13,231.0	13,231.0	CIRC STRING TO MAKE SURE CLEAR.
3/26/2024 05:34	3/26/2024 06:39	1.08	Production, Drill Lateral	Other Activities	OTHER	NPT	13,231.0	13,231.0	INSTALL STRING FLOAT VALVE. NOTICED NEW VALVE HAD SPLIT RUBBER ON OUTSIDE. HAD TO GET ANOTHER TO INSTALL.
3/26/2024 06:39	3/26/2024 07:59	1.33	Production, Drill Lateral	Tripping	TRIP	NPT	13,231.0	13,231.0	TRIP IN HOLE TO BOTTOM.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/26/2024 07:59	3/26/2024 08:39	0.67	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	13,231.0	13,231.0	WASH LAST STAND TO BOTTOM. DOWNLINK MWD TOOL. GOT REPROGRAMMED TRIPPING IN.
3/26/2024 08:39	3/26/2024 08:52	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,231.0	13,243.0	ROTATE 13,231' - 13,243' 12' @ 55 FPH. 225 GPM, 65 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 08:52	3/26/2024 09:34	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,243.0	13,258.0	SLIDE 13,243' - 13,258' 15' @ 21 FPH. 220 GPM 150-300 DIFF.
3/26/2024 09:34	3/26/2024 12:06	2.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,258.0	13,607.0	ROTATE 13,258' - 13,607' 349' @ 138 FPH. 225 GPM, 65 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 12:06	3/26/2024 12:38	0.53	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,607.0	13,617.0	SLIDE 13,607' - 13,617' 10' @ 19 FPH. 225 GPM 150-300 DIFF.
3/26/2024 12:38	3/26/2024 13:19	0.68	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,617.0	13,722.0	ROTATE 13,617' - 13,722' 105' @ 154 FPH. 225 GPM, 65 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 13:19	3/26/2024 13:41	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,722.0	13,730.0	SLIDE 13,722' - 13,730' 8' @ 22 FPH. 225 GPM 150-300 DIFF.
3/26/2024 13:41	3/26/2024 15:49	2.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,730.0	14,024.0	ROTATE 13,730' - 14,024' 294' @ 138 FPH. 225 GPM, 65 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 15:49	3/26/2024 16:16	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,024.0	14,036.0	SLIDE 14,024' - 14,036' 12' @ 27 FPH. 240 GPM 150-300 DIFF.
3/26/2024 16:16	3/26/2024 17:09	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,036.0	14,159.0	ROTATE 14,036' - 14,159' 123' @ 140 FPH. 240 GPM, 65 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 17:09	3/26/2024 17:40	0.52	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,159.0	14,159.0	SERVICE RIG & TOP DRIVE.
3/26/2024 17:40	3/26/2024 19:15	1.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,159.0	14,397.0	ROTATE 14,159' - 14,397' 238' @ 150 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 19:15	3/26/2024 19:39	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,408.0	SLIDE 14,397' - 14,408' 11' @ 27 FPH. 250 GPM 150-300 DIFF.
3/26/2024 19:39	3/26/2024 20:37	0.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,540.0	ROTATE 14,408' - 14,540' 132' @ 134 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 20:37	3/26/2024 21:19	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,569.0	SLIDE 14,540' - 14,569' 29' @ 41 FPH. 250 GPM 150-300 DIFF.
3/26/2024 21:19	3/26/2024 21:57	0.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,640.0	ROTATE 14,569' - 14,640' 71' @ 112 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 21:57	3/26/2024 22:39	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,640.0	14,658.0	SLIDE 14,640' - 14,658' 18' @ 25 FPH. 250 GPM 150-300 DIFF.
3/26/2024 22:39	3/26/2024 23:23	0.73	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,658.0	14,733.0	ROTATE 14,658' - 14,733' 75' @ 102 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/26/2024 23:23	3/26/2024 23:57	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		14,747.0	SLIDE 14,733' - 14,747' 14' @ 25 FPH. 250 GPM 150-300 DIFF.
3/26/2024 23:57	3/27/2024 02:59	3.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,747.0	15,030.0	ROTATE 14,747' - 15,030' 283' @ 93 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 02:59	3/27/2024 03:30	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,030.0	15,041.0	SLIDE 15,030' - 15,041' 11' @ 22 FPH. 250 GPM 150-300 DIFF.
3/27/2024 03:30	3/27/2024 04:24	0.89	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,041.0	15,109.0	ROTATE 15,041' - 15,109' 68' @ 76 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 04:24	3/27/2024 04:44	0.34	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		15,116.0	SLIDE 15,109' - 15,116' 7' @ 21 FPH. 250 GPM 150-300 DIFF.
3/27/2024 04:44	3/27/2024 05:00	0.26	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,132.0	ROTATE 15,116' - 15,132' 16' @ 64 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 05:00	3/27/2024 06:07	1.12	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,132.0	15,208.0	ROTATE 15,132' - 15,208' 76' @ 68 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 06:07	3/27/2024 06:36	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,208.0	15,217.0	SLIDE 15,208' - 15,217' 9' @ 19 FPH. 250 GPM 150-300 DIFF.
3/27/2024 06:36	3/27/2024 07:55	1.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,217.0	15,312.0	ROTATE 15,217' - 15,312' 95' @ 71 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 07:55	3/27/2024 08:39	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,312.0	15,324.0	SLIDE 15,312' - 15,324' 12' @ 17 FPH. 250 GPM 150-300 DIFF.
3/27/2024 08:39	3/27/2024 13:10	4.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,324.0	15,571.0	ROTATE 15,324' - 15,571' 247' @ 55 FPH. 250 GPM, 70 RPM, 8-10K TORQUE, 500-1200 DIFF.
3/27/2024 13:10	3/27/2024 13:45	0.58	Production, Drill Lateral	Rig Service	RIGSVC	PT	15,571.0	15,571.0	SERVICE RIG & TOP DRIVE. WATCH RETURNS. 104 BBLS BACK.
3/27/2024 13:45	3/27/2024 16:25	2.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,571.0	15,586.0	SLIDE 15,571' - 15,586' 15' @ 5 FPH. 250 GPM 150-300 DIFF.
3/27/2024 16:25	3/27/2024 17:35	1.17	Production, Drill Lateral	Tripping	TRIP	PT		15,586.0	TOOH F/ 15586' T/ 14500' HOLE BALLONING BACK 20 BBLS PER HR.
3/27/2024 17:35	3/27/2024 18:31	0.93	Production, Drill Lateral	Rig Repair - Other	RROTHR	NPT – Rig Component		15,586.0	FIX ST-80 RAM.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/27/2024 18:31	3/28/2024 03:10	8.65	Production, Drill Lateral	Tripping	TRIP	NPT	15,586.0	15,586.0	TOOH F/ 14500' T/ BHA. HOLE TAKING PROPER FILL. WELL STATIC. FLOW CHECK AT SHOE. BEFORE BHA.
3/28/2024 03:10	3/28/2024 04:50	1.67	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT	15,586.0	15,586.0	LD BHA BIT (1/1) MOTOR (1/4" SQUAT, LITTLE PLAY). PU NEW BAKER BIT, 2° 10 STAGE MM. SCRIBE TEST. EXTRA TIME DUE TO CUTTING IN THE BHA, MILL SHOE STUCK WITH CUTTINGS.
3/28/2024 04:50	3/28/2024 05:00	0.17	Production, Drill Lateral	Tripping	TRIP	NPT		15,586.0	TIH F/ BHA T/ 200'
3/28/2024 05:00	3/28/2024 09:15	4.25	Production, Drill Lateral	Tripping	TRIP	PT	15,586.0	15,586.0	TRIP IN HOLE WITH NEW BHA, FILLING WITH CLEAN MUD.
3/28/2024 09:15	3/28/2024 09:49	0.58	Production, Drill Lateral	Other Activities	OTHER	NPT	15,586.0	15,586.0	REPAIR HYDRAULIC LEAK IN SUB.
3/28/2024 09:49	3/28/2024 14:30	4.67	Production, Drill Lateral	Tripping	TRIP	PT	15,586.0	15,586.0	CONTINUE TRIP IN HOLE, WASH @ BASE OF CURVE & HALFWAY THROUGH LATERAL. GOOD CIRCULATION. CONTINUE TO TRIP IN TO 14,500' WORKING LAST COUPLE STANDS.
3/28/2024 14:30	3/28/2024 16:34	2.08	Production, Drill Lateral	Working Tight Hole or Excessive Reaming	THOLE	NPT	15,586.0	15,586.0	TRY TO WASH STAND DOWN. UNABLE TO ESTABLISH CIRC. WORK PIPE OUT OF HOLE TO ESTABLISH CIRC. PULL 3 STANDS & START TO CIRC.
3/28/2024 16:34	3/28/2024 17:45	1.17	Production, Drill Lateral	Circulate	CIRC	NPT	15,586.0	15,586.0	CIRC HOLE. SLOWLY RAISE STROKES TO DRILLING RATE.
3/28/2024 17:45	3/29/2024 05:00	11.25	Production, Drill Lateral	Tripping	TRIP	NPT	15,586.0	15,586.0	WASH STANDS TO BOTTOM. 150-250 GPMS 50 ROT. WELL BORE CONTINUED TO PACK OFF IF PRESSURE OVER 400 DIFF OCCURED TORQUE BEGAIN LOCKING UP. RAISED MW T/ 12 PPG. @ 14,720' ABLE TO WASH IN WITHOUT RESISTANCE T/ 15,089' W/R T/ 15,204' UNABLE TO HOLD FLOW AND PRESSURE PULLED 2 STANDS OUT AND REGAINED FLOW AND PRESSURE.
3/29/2024 05:00	3/29/2024 10:19	5.33	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	15,586.0	15,290.0	CONTINUE TO WASH & CLEAN UP HOLE WHILE KEEPING CIRC FROM PACKING OFF. 175 GPM WITH 50 RPM WHILE SLACKING OFF AS FAST AS IT LETS YOU. 40-110 FPH. T/ 15290'
3/29/2024 10:19	3/29/2024 12:49	2.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,290.0	15,484.0	**SUSPECTED SIDETRACK** @ 15,290' CONTINUE ROTATING AHEAD TO GET SURVEY TO CONFIRM SIDETRACK. SURVEYS NOT MATCHING EXACTLY BUT INDICATE SIDETRACK. ROTATE 15,290' - 15,484' 180 GPM, 50 RPM, 10-12
3/29/2024 12:49	3/29/2024 13:15	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,484.0	15,498.0	SLIDE LEFT TO GET DEPARTURE FROM ORIGINAL HOLE. SIDETRACK CONFIRMED WITH AZIMUTH SWING IN DIRECTION OF SLIDE & 4 DEGREES DIFFERENCE FROM ORIGINAL HOLE. SLIDE F/ 15,484' T/ 15,498' 14' / 33.6 FPH 220 GPM 150-300 DIFF.
3/29/2024 13:15	3/29/2024 14:30	1.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,498.0	15,680.0	ROTATE 15,498' - 15,680' 182' @ 146 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 900 DIFF
3/29/2024 14:30	3/29/2024 14:52	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,680.0	15,687.0	SLIDE 15,680' - 15,687' 7' @ 19 FPH 225 GPM, 100-250 DIFF
3/29/2024 14:52	3/29/2024 16:50	1.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,687.0	16,042.0	ROTATE 15,687' - 16,042' 355' @ 180 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 900 DIFF
3/29/2024 16:50	3/29/2024 17:24	0.57	Production, Drill Lateral	Rig Service	RIGSVC	PT	16,042.0	16,042.0	SERVICE RIG & TOP DRIVE.
3/29/2024 17:24	3/29/2024 17:55	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,042.0	16,135.0	ROTATE 16,042' - 16,135' 93' @ 180 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 900 DIFF
3/29/2024 17:55	3/29/2024 20:30	2.58	Production, Drill Lateral	Circulate	CIRC	PT	16,135.0	16,135.0	CIRCULATE AND CONDITION MUD T/ SHORT TRIP. CIRCULATE X2 BU 200 GPM 60 ROT 60 FPM UP/DWN.
3/29/2024 20:30	3/29/2024 21:09	0.65	Production, Drill Lateral	Tripping	TRIP	PT	16,135.0	16,135.0	TOOH F/ 16,135' T/ 15,290' ENCOUNTERED OVER PULL @ 15,320' 40K OVER.
3/29/2024 21:09	3/29/2024 22:20	1.18	Production, Drill Lateral	Wash & Ream - Routine	WASHR	PT	16,135.0	16,135.0	WASH AND REAM F/ 15,290' T/ 16,135'. ORIENTATE TOOL FACE T/ 70° DRY STRIP DOWN PAST ST1 ENCOUNTERED RESISTANCE @ 15,315' SET 40K OFF SLACK OFF WEIGHT. PICKED UP TO CHECK FREE, WORKED BACK DOWN AND POPPED THROUGH UTILIZING 50K UNDER SLACK OFF. STRIPED TO BOTTOM.
3/29/2024 22:20	3/29/2024 22:57	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,135.0	16,258.0	ROTATE 16,135' - 16,258' 123' @ 199 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/29/2024 22:57	3/29/2024 23:21	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,258.0	16,268.0	SLIDE 16,258' - 16,268' 10' @ 25 FPH 225 GPM, 100-250 DIFF
3/29/2024 23:21	3/30/2024 00:11	0.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,268.0	16,422.0	ROTATE 16,268' - 16,422' 154' @ 184 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/30/2024 00:11	3/30/2024 01:00	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,437.0	SLIDE 16,422' - 16,437' 15' @ 18 FPH 225 GPM, 100-250 DIFF
3/30/2024 01:00	3/30/2024 01:31	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		16,519.0	ROTATE 16,437' - 16,519' 82' @ 158 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 01:31	3/30/2024 02:06	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,519.0	16,530.0	SLIDE 16,519' - 16,530' 11' @ 18 FPH 225 GPM, 100-250 DIFF
3/30/2024 02:06	3/30/2024 02:29	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		16,586.0	ROTATE 16,530' - 16,586' 56' @ 146 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 02:29	3/30/2024 04:19	1.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,586.0	16,613.0	SLIDE 16,586' - 16,613' 27' @ 14 FPH 225 GPM, 100-250 DIFF
3/30/2024 04:19	3/30/2024 05:00	0.68	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,613.0	16,690.0	ROTATE 16,613' - 16,690' 77' @ 112 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 05:00	3/30/2024 06:00	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,690.0	16,806.0	ROTATE 16,690' - 16,806' 116' @ 116 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 06:00	3/30/2024 07:49	1.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,806.0	16,839.0	SLIDE 16,806' - 16,839' 33' @ 18 FPH 225 GPM, 100-250 DIFF
3/30/2024 07:49	3/30/2024 08:45	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,839.0	17,000.0	ROTATE 16,839' - 17,000' 161' @ 176 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 08:45	3/30/2024 09:22	0.62	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,000.0	17,010.0	SLIDE 17,000' - 17,010' 10' @ 16 FPH 225 GPM, 100-250 DIFF
3/30/2024 09:22	3/30/2024 09:47	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,010.0	17,090.0	ROTATE 17,010' - 17,090' 80' @ 192 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 09:47	3/30/2024 11:05	1.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,090.0	17,123.0	SLIDE 17,090' - 17,123' 33' @ 25 FPH 225 GPM, 100-250 DIFF
3/30/2024 11:05	3/30/2024 12:04	0.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,123.0	17,286.0	ROTATE 17,123' - 17,286' 163' @ 166 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 12:04	3/30/2024 13:18	1.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,286.0	17,306.0	SLIDE 17,286' - 17,306' 20' @ 16 FPH 225 GPM, 100-250 DIFF
3/30/2024 13:18	3/30/2024 14:00	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,306.0	17,432.0	ROTATE 17,306' - 17,432' 126' @ 180 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 14:00	3/30/2024 14:43	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,432.0	17,439.0	SLIDE 17,432' - 17,439' 7' @ 10 FPH 225 GPM, 100-250 DIFF
3/30/2024 14:43	3/30/2024 16:07	1.40	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,439.0	17,680.0	ROTATE 17,439' - 17,680' 241' @ 172 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 16:07	3/30/2024 17:01	0.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,680.0	17,692.0	SLIDE 17,680' - 17,692' 12' @ 13 FPH 225 GPM, 100-250 DIFF
3/30/2024 17:01	3/30/2024 17:27	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,692.0	17,733.0	ROTATE 17,692' - 17,733' 41' @ 94 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 17:27	3/30/2024 17:57	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	17,733.0	17,733.0	SERVICE RIG.
3/30/2024 17:57	3/30/2024 19:22	1.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,733.0	18,037.0	ROTATE 17,733' - 18,037' 304' @ 214 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 19:22	3/30/2024 20:14	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,037.0	18,041.0	SLIDE 18,037' - 18,041' 4' @ 5 FPH 225 GPM, 100-250 DIFF
3/30/2024 20:14	3/30/2024 20:23	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		18,045.0	ROTATE 18,041' - 18,045' 4' @ 26 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 20:23	3/30/2024 21:34	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		18,056.0	SLIDE 18,045' - 18,056' 11' @ 9.3 FPH 225 GPM, 100-250 DIFF
3/30/2024 21:34	3/30/2024 21:58	0.40	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		18,135.0	ROTATE 18,056' - 18,135' 79' @ 197 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF
3/30/2024 21:58	3/30/2024 23:40	1.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,135.0	18,156.0	SLIDE 18,135' - 18,156' 21' @ 12 FPH 225 GPM, 100-250 DIFF
3/30/2024 23:40	3/31/2024 00:16	0.60	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		18,220.0	ROTATE 18,156' - 18,220' 64' @ 106 FPH. 65 RPM, 225 GPM, 11-14K TORQUE, 800-1000 DIFF
3/31/2024 00:16	3/31/2024 02:32	2.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,220.0	18,250.0	SLIDE 18,220' - 18,250' 30' @ 13 FPH 225 GPM, 100-250 DIFF
3/31/2024 02:32	3/31/2024 03:27	0.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,250.0	18,452.0	ROTATE 18,250' - 18,452' 202' @ 220 FPH. 65 RPM, 225 GPM, 11-14K TORQUE, 800-1000 DIFF
3/31/2024 03:27	3/31/2024 03:57	0.50	Production, Drill Lateral	Circulate	CIRC	PT		18,452.0	CIRCULATE AND CONDITION T/ SLIDE. 1 LATERAL VOLUME.
3/31/2024 03:57	3/31/2024 05:00	1.05	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,452.0	18,467.0	SLIDE 18,452' - 18,467' 15' @ 14 FPH 225 GPM, 100-250 DIFF
3/31/2024 05:00	3/31/2024 05:28	0.47	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,467.0	18,514.0	ROTATE 18,467' - 18,514' 47' @ 101 FPH. 65 RPM, 225 GPM, 9-11K TORQUE, 800-1000 DIFF



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
3/31/2024 05:28	3/31/2024 06:45	1.28	Production, Drill Lateral	Circulate	CIRC	NPT	18,514.0	18,514.0	WHILE DRILLING STRING LOCKED UP & PRESSURED UP. WORK PIPE GET SOME CIRC BACK W/ HIGHER PRESSURE. WORK BACK SEVERAL STANDS TO TRY & GET BETTER CIRC & CLEAN UP HOLE.
3/31/2024 06:45	3/31/2024 07:30	0.75	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	PULL 3 STANDS ON ELEVATORS WHEN POSSIBLE. ROTATE WHEN NEEDED. ATTEMPT TO CIRC AND PRESSURE RISES AND HOLDS, DOES NOT BLEED OFF. DECISION MADE TO POOH
3/31/2024 07:30	3/31/2024 08:30	1.00	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	PULL 5 STANDS WORKING A FEW SPOTS. FLOW CHECK - STATIC. CONTINUE TO POOH WORKING TIGHT SPOTS WHEN NEEDED. PULL CLEAR @ 17,000'. LITTLE TIGHT AROUND SIDETRACK AREA. CONTINUE OUT. FLOW CHECK AT SHOE - STATIC.
3/31/2024 08:30	3/31/2024 19:30	11.00	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	TOOH T/ BHA. WELL STATIC.
3/31/2024 19:30	3/31/2024 21:05	1.59	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT	18,514.0	18,514.0	LD BHA. BIT (1/3) MM (1/2" SQUAT, SELF DRAIN) PU NEW 6.125" BAKER BIT. 2° TOTAL MM. SCRIBE TEST. (EXTRA TIME DUE TO MWD STUCK IN
3/31/2024 21:05	4/1/2024 02:05	5.00	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	TIH T/ CASING SHOE. WELL STATIC.
4/1/2024 02:05	4/1/2024 03:30	1.42	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	NPT	18,514.0	18,514.0	CUT AND SLIP DRILL LINE
4/1/2024 03:30	4/1/2024 05:00	1.50	Production, Drill Lateral	Tripping	TRIP	PT	18,514.0	18,514.0	TIH F/ 10,800' T/ 12,000' CHECK CIRCULATION.
4/1/2024 05:00	4/1/2024 06:15	1.25	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	CONTINUE TO TRIP IN HOLE TO 14,000'
4/1/2024 06:15	4/1/2024 07:00	0.75	Production, Drill Lateral	Circulate	CIRC	NPT	18,514.0	18,514.0	FILL PIPE & CIRC LATERAL LENGH TO MAKE SURE ALL CLEAR.
4/1/2024 07:00	4/1/2024 07:30	0.50	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	TRIP IN HOLE TO 15,180'
4/1/2024 07:30	4/1/2024 10:00	2.50	Production, Drill Lateral	Circulate	CIRC	NPT	18,514.0	18,514.0	FILL PIPE, CIRC & ORIENT TOOL TO THE LEFT TO ENTER SIDETRACK. SHUT PUMPS DOWN & SLACK OFF. TAKE LOTS OF WEIGHT @ 15,320'. UNABLE TO GET PAST. PICK UP AND TRY SLOW PUMP RATE TO KEEP ORIENTED INTO SIDETRACK. JUST TAKES WEIGHT AND THROWS TOOLFACE AROUND. TRY AND ROCK PIPE TO KEEP MOVING AND ORIENTED AT SAME TIME. GOT PAST SPOT, TOOLFACE JUMPED TO UP. NOT SURE OF SIDETRACK ENTRY.
4/1/2024 10:00	4/1/2024 10:40	0.67	Production, Drill Lateral	Tripping	TRIP	NPT	18,514.0	18,514.0	TIH TO SEE IF IN SIDETRACK. FEW TIGHT SPOTS WORK THROUGH. HIT SOLID @ 15,585'. BOTTOM OF ORIGINAL HOLE. SURVEY CONFIRMED. PULL BACK TO ABOVE SIDETRACK SPOT.
4/1/2024 10:40	4/1/2024 12:30	1.83	Production, Drill Lateral	Circulate	CIRC	NPT	18,514.0	18,514.0	START CIRC. ORIENT TOOL AND TRY TO SLACK OFF WITH TOOLFACE LEFT. UNABLE TO GET DOWN PAST 15,307'. TRY SEVERAL TIMES DIFFERENT SPEEDS AND RATES. UNABLE TO GET INTO EITHER HOLE. PULL UP HIGHER BECAUSE HOLE SEEMS TO BE PACKING OFF AND STICKING STRING. PULL 2 MORE STANDS OUT.
4/1/2024 12:30	4/1/2024 17:30	5.00	Production, Drill Lateral	Circulate	CIRC	NPT	18,514.0	18,514.0	CIRC HOLE @ 150 GPM. GOOD PRESSURE. START WEIGHTING UP MUD. SLOWLY BRING GPM RATE UP AS HOLE DICTATES. PRESSURE SLOWLY DROPPING AS MW INCREASES. HOLE CLEANING UP. CONTINUE TO WEIGHT UP MUD TO A 12.3
4/1/2024 17:30	4/1/2024 23:25	5.92	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	18,514.0	15,587.0	ORIENT TOOL FACE T/ 90° LEFT AND KILL PUMPS DRY WORK THROUGH ST1 MADE IT T/ 15587' ORIGINAL HOLE. PULL BACK THROUGH ORIENT TOOL FACE T/ 90° LEFT AND SLIDE THROUGH ST1 WITH PUMPS ON, SURVEYS CONFIRMED ORIGINAL HOLE. DECISION WAS MADE TO WORK THROUGH ST1 NUMEROUS TIMES. CHECKING ON ST1 OR ORIGINAL HOLE WITH PUMPS AND ROT. AFTER 6 TIMES UP/DWN THROUGH ST1 STOPPED GETTING DIFF RESISTANCE.
4/1/2024 23:25	4/2/2024 04:27	5.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,514.0	16,251.0	ROTATE 15,587' - 16,251' 664' @ 132 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF
4/2/2024 04:27	4/2/2024 05:00	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,251.0	16,261.0	SLIDE 16,251' - 16,261' 10' @ 18 FPH 220 GPM, 100-250 DIFF
4/2/2024 05:00	4/2/2024 05:39	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,261.0	16,335.0	ROTATE 16,261' - 16,335' 74' @ 114 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMPING LCM OVER SUCTION TO MITIGATE LOSSES.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/2/2024 05:39	4/2/2024 05:55	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,335.0	16,342.0	SLIDE 16,335' - 16,342' 7' @ 26 FPH 220 GPM, 100-250 DIFF
4/2/2024 05:55	4/2/2024 07:05	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,342.0	16,525.0	ROTATE 16,342' - 16,525' 183' @ 157 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 07:05	4/2/2024 07:33	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,525.0	16,533.0	SLIDE 16,525' - 16,533' 8' @ 17 FPH 220 GPM, 100-250 DIFF
4/2/2024 07:33	4/2/2024 08:33	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,533.0	16,712.0	ROTATE 16,533' - 16,712' 179' @ 179 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 08:33	4/2/2024 08:55	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,712.0	16,719.0	SLIDE 16,712' - 16,719' 7' @ 19 FPH 220 GPM, 100-250 DIFF
4/2/2024 08:55	4/2/2024 09:34	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,719.0	16,807.0	ROTATE 16,719' - 16,807' 88' @ 135 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 09:34	4/2/2024 10:00	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,807.0	16,815.0	SLIDE 16,807' - 16,815' 8' @ 19 FPH 220 GPM, 100-250 DIFF
4/2/2024 10:00	4/2/2024 11:19	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,815.0	16,995.0	ROTATE 16,815' - 16,995' 180' @ 137 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 11:19	4/2/2024 11:55	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,995.0	17,007.0	SLIDE 16,995' - 17,007' 12' @ 20 FPH 220 GPM, 100-250 DIFF
4/2/2024 11:55	4/2/2024 12:34	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,007.0	17,106.0	ROTATE 17,007' - 17,106' 99' @ 152 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 12:34	4/2/2024 13:04	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,106.0	17,112.0	SLIDE 17,106' - 17,112' 6' @ 12 FPH 220 GPM, 100-250 DIFF
4/2/2024 13:04	4/2/2024 14:01	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,112.0	17,288.0	ROTATE 17,112' - 17,288' 176' @ 185 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 14:01	4/2/2024 14:30	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,288.0	17,299.0	SLIDE 17,288' - 17,299' 11' @ 23 FPH 220 GPM, 100-250 DIFF
4/2/2024 14:30	4/2/2024 16:23	1.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,299.0	17,553.0	ROTATE 17,299' - 17,553' 254' @ 135 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 16:23	4/2/2024 16:58	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,553.0	17,566.0	SLIDE 17,553' - 17,566' 13' @ 22 FPH 220 GPM, 100-250 DIFF
4/2/2024 16:58	4/2/2024 17:18	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,566.0	17,637.0	ROTATE 17,566' - 17,637' 71' @ 213 FPH. 65 RPM, 220 GPM, 9-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 17:18	4/2/2024 17:48	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	17,637.0	17,637.0	SERVICE RIG AND TDU.
4/2/2024 17:48	4/2/2024 19:07	1.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,637.0	17,839.0	ROTATE 17,637' - 17,839' 202' @ 153 FPH. 70 RPM, 220 GPM, 10-11K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 19:07	4/2/2024 20:00	0.88	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,839.0	17,855.0	SLIDE 17,839' - 17,855' 16' @ 18 FPH 220 GPM, 100-250 DIFF
4/2/2024 20:00	4/2/2024 20:40	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,855.0	17,982.0	ROTATE 17,855' - 17,982' 127' @ 190 FPH. 70 RPM, 220 GPM, 10-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 20:40	4/2/2024 21:30	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,982.0	17,998.0	SLIDE 17,982' - 17,998' 16' @ 19 FPH 220 GPM, 100-250 DIFF
4/2/2024 21:30	4/2/2024 22:04	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,998.0	18,078.0	ROTATE 17,998' - 18,078' 80' @ 137 FPH. 70 RPM, 220 GPM, 10-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/2/2024 22:04	4/2/2024 23:27	1.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,078.0	18,098.0	SLIDE 18,078' - 18,098' 20' @ 15 FPH 220 GPM, 100-250 DIFF
4/2/2024 23:27	4/3/2024 00:57	1.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,098.0	18,294.0	ROTATE 18,098' - 18,294' 196' @ 131 FPH. 70 RPM, 220 GPM, 10-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 00:57	4/3/2024 01:40	0.72	Production, Drill Lateral	Other Activities	OTHER	PT	18,294.0	18,294.0	DOWN LINK MWD TOOL.
4/3/2024 01:40	4/3/2024 05:00	3.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,294.0	18,676.0	ROTATE 18,294' - 18,676' 382' @ 115 FPH. 80 RPM, 205 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 05:00	4/3/2024 05:19	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,676.0	18,751.0	ROTATE 18,676' - 18,751' 75' @ 225 FPH. 80 RPM, 205 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 05:19	4/3/2024 06:09	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,751.0	18,768.0	SLIDE 18,751' - 18,768' 17' @ 20 FPH 210 GPM, 100-250 DIFF
4/3/2024 06:09	4/3/2024 08:11	2.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,768.0	19,050.0	ROTATE 18,768' - 19,050' 282' @ 139 FPH. 80 RPM, 210 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/3/2024 08:11	4/3/2024 09:24	1.22	Production, Drill Lateral	Circulate	CIRC	PT	19,050.0	19,050.0	PERFORM CLEAN UP CYCLE. START CIRC @ 210 GPM, 50 FPM. WORK UP TO 225 GPM AND 100 FPM. INCREASE IN FINES OVER SHAKERS.
4/3/2024 09:24	4/3/2024 10:11	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,050.0	19,142.0	ROTATE 19,050' - 19,142' 92' @ 118 FPH. 70 RPM, 210 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 10:11	4/3/2024 10:53	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,142.0	19,146.0	SLIDE 19,142' - 19,146' 4' @ 6 FPH 210 GPM, 100-250 DIFF
4/3/2024 10:53	4/3/2024 11:10	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,146.0	19,176.0	ROTATE 19,146' - 19,176' 30' @ 106 FPH. 70 RPM, 210 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES. PUP BYPASS SCREEN ON ONE SHAKER, KEEP ONE NORMAL.
4/3/2024 11:10	4/3/2024 13:19	2.15	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,176.0	19,202.0	SLIDE 19,176' - 19,202' 26' @ 12 FPH 225 GPM, 100-250 DIFF
4/3/2024 13:19	4/3/2024 16:06	2.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,202.0	19,519.0	ROTATE 19,202' - 19,519' 317' @ 114 FPH. 70 RPM, 210 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 16:06	4/3/2024 16:43	0.63	Production, Drill Lateral	Rig Service	RIGSVC	PT	19,519.0	19,519.0	SERVICE RIG & TOP DRIVE.
4/3/2024 16:43	4/3/2024 18:58	2.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,519.0	19,830.0	ROTATE 19,519' - 19,830' 311' @ 138 FPH. 70 RPM, 210 GPM, 9-12K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/3/2024 18:58	4/3/2024 20:48	1.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,830.0	19,851.0	SLIDE 19,519' - 19,851' 21' @ 12 FPH 225 GPM, 100-250 DIFF
4/3/2024 20:48	4/4/2024 05:00	8.19	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,851.0	20,651.0	ROTATE 19,851' - 20,651' 800' @ 98 FPH. 70 RPM, 225 GPM, 10-14K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/4/2024 05:00	4/4/2024 05:30	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,651.0	20,672.0	ROTATE 20,651' - 20,672' 21' @ 42 FPH. 70 RPM, 225 GPM, 10-14K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/4/2024 05:30	4/4/2024 08:30	3.00	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,672.0	20,698.0	SLIDE 20,672' - 20,698' 26' @ 9 FPH 225 GPM, 100-250 DIFF
4/4/2024 08:30	4/4/2024 15:25	6.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,698.0	21,305.0	ROTATE 20,698' - 21,305' 607' @ 88 FPH. 70 RPM, 225 GPM, 10-14K TORQUE, 800-1000 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/4/2024 15:25	4/4/2024 16:35	1.17	Production, Drill Lateral	Rig Service	RIGSVC	PT	21,305.0	21,305.0	CHANGE OUT SWIVEL PACKING.
4/4/2024 16:35	4/5/2024 04:30	11.92	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,305.0	21,756.0	ROTATE TO TD 21,305' - 21,756' 451' @ 40 FPH. 80 RPM, 230 GPM, 8-10K TORQUE, 400-500 DIFF. PUMP LCM OVER SUCTION TO MITIGATE LOSSES.
4/5/2024 04:30	4/5/2024 05:00	0.50	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	CIRCULATE 6X BOTTOMS UP, 230 GPM, 80 RPM, RECIPROCATING PIPE 50 FPM.
4/5/2024 05:00	4/5/2024 12:25	7.42	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	CIRC 6X BU. GPM F/ 220 - 245, TORQUE 10K DOWN TO 6K, LOST 155 BBLS HOLE CLEAN. SHAKING OUT LCM WHILE CIRC.
4/5/2024 12:25	4/5/2024 18:05	5.67	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	POOH TO BASE OF CURVE. PIPE PULLED CLEAN FROM BOTTOM. SLOWED AROUND SIDETRACK SPOT. IN AND OUT TWICE. LITTLE RESISTANCE FIRST TIME UP NOTHING DOWN. WENT 2 STANDS IN AND BACK OUT AND IN AND SMOOTH ENTIRE TIME. NO OVERPULL. CONTINUE TO BASE OF CURVE.
4/5/2024 18:05	4/5/2024 19:50	1.75	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	CIRCULATE 2X BOTTOMS-UP, 220 GPM, TORQUE 4K DOWN TO 3K, LOST 117 BBLS, HOLE CLEAN.
4/5/2024 19:50	4/6/2024 02:45	6.92	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	POOH FROM BASE OF CURVE, NO HOLE PROBLEMS.
4/6/2024 02:45	4/6/2024 03:45	1.00	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	LD BHA, MOTOR WAS BAD WITH 1" OF SQUAT, TURNED BY HAND, NO MUD IN IT TO DRAIN. BIT GRADE 1/2.
4/6/2024 03:45	4/6/2024 05:00	1.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,756.0	21,756.0	RU CASING HANDLING EQUIPMENT. MU SHOE TRACK & WET SHOE SUB.
4/6/2024 05:00	4/6/2024 14:19	9.33	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 285 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P110 LINER.
4/6/2024 14:19	4/6/2024 15:04	0.75	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	21,756.0	21,756.0	PU HANGER & RUN IN HOLE W/ 2 STANDS OF DP. RIG DOWN CASING CREW. PU 105, SO 92
4/6/2024 15:04	4/6/2024 19:15	4.18	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	RUN LINER IN HOLE ON TOTAL OF 5 STANDS DP & 20 STANDS HWDP THEN 83 STANDS OF DP. TIGHT HOLE 17,372' - 18,038'. UNABLE TO GET PAST 18,038'
4/6/2024 19:15	4/7/2024 00:30	5.25	Production, Casing	Wash & Ream - Routine	WASHR	PT	21,756.0	21,756.0	DRY REAM, 18,038' - 21,756', 25 RPM, TORQUE LIMIT 8K.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/7/2024 00:30	4/7/2024 03:00	2.50	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	RUPTURE AIR LOCK 2,253 PSI. INSTALLED CEMENT HEAD, FILLED VOID WITH 121 BBLS 12.5 PPG OBM. CIRC BU STAGING PUMP UP FROM 2 BPM TO 5 BPM. 80% RETURNS @ 5 BPM. MAX GAS 7,744 UNITS.
4/7/2024 03:00	4/7/2024 04:00	1.00	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 2.5 BPM LANDED WITH 940 PSI. (PU 205K, NEUTRAL 175K). BALL ON SEAT AFTER 83 BBLS. PRESSURED TO 2,000 PSI SET DOWN TO 100K. PRESSURED TO 4,268 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 2 BPM. LANDED WITH 794 PSI. BALL ON SEAT AFTER 79 BBLS. PRESSURED TO 2,500 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 196K FREE WEIGHT. S/O TO100K. SHOE @ 21,756', FLOAT COLLAR @ 21,733", LANDING COLLAR/WET SHOE SUB @ 21,711', AIRLOCK @ 13,555', MARKER @ 10,323', LINER TOP @ 10,157'. OVERLAP OF
4/7/2024 04:00	4/7/2024 05:00	1.00	Production, Casing	Primary Cementing	PRIMCEM	PT	21,756.0	21,756.0	CEMENT OPS ON NEXT REPORT.
4/7/2024 05:00	4/7/2024 07:15	2.25	Production, Casing	Primary Cementing	PRIMCEM	PT	21,756.0	21,756.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 800 SKS (218 BBLS) 14.8 PPG, 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 120 BBLS FW, LATCHED PLUG @ 90 BBLS, 1,618 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 92 BBLS 12.5 PPG MUD @ 4-3 BPM. FINAL RATE 3.5 BPM WITH 2,420 PSI. BUMPED PLUG WITH 2,840 PSI @ 07:12 HRS 4/07/24. HELD FOR 2 MIN. BURST WET SHOE @ 3,420 PSI PUMP 5 BBLS. 1.5 BBLS BACK. FLOATS HELD. GOOD RETURNS. LOST 110 BBLS
4/7/2024 07:15	4/7/2024 08:19	1.08	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,756.0	21,756.0	PICK UP 14', SLACKED OFF FROM 195K TO 160K & SET PACKER, CONTINUED DOWN TO 90K. PU TO 15' (195K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 5 BBLS INTERFACED CEMENT TO SURFACE. EST TOC 10,136'.
4/7/2024 08:19	4/7/2024 08:45	0.42	Production, Casing	Test Casing	TESTCAS	PT	21,756.0	21,756.0	TEST LINER TOP 1,528 PSI 10 MIN GOOD TEST.
4/7/2024 08:45	4/7/2024 10:15	1.50	Production, Casing	Circulate	CIRC	PT	21,756.0	21,756.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD.
4/7/2024 10:15	4/7/2024 14:45	4.50	Production, Casing	Tripping	TRIP	PT	21,756.0	21,756.0	TOOH W/ RUNNING TOOL. CONT. FILL BACK SIDE W/ FRESH H2O. LD RUNNING TOOL , 100% RECOVERY.
4/7/2024 14:45	4/7/2024 15:00	0.25	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	21,756.0	21,756.0	ND BOPE. INSTALL TA CAP.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 12-23-24-B4-7H			API/UWI 4301354621		County Duchesne	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 5/16/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
5/16/2024 05:00	5/16/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
5/16/2024 07:00	5/16/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
5/16/2024 07:30	5/16/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
5/16/2024 15:30	5/16/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR.	
5/16/2024 16:00	5/16/2024 17:30	1.50	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
5/16/2024 17:30	5/16/2024 18:15	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
5/16/2024 18:15	5/16/2024 19:00	0.75	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
5/16/2024 19:00	5/17/2024 05:00	10.00		Inactive	INACTIVE				SDFN	
5/18/2024 05:00	5/18/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
5/18/2024 06:30	5/18/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ toe prep personnel	
5/18/2024 07:00	5/18/2024 07:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
5/18/2024 07:15	5/18/2024 09:00	1.75	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 14 bpm @ 8,700 psi for 200 bbls. Pump 1,000 gals 15% hcl followed w/ 465 bbls 2% kcl. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 3,200 psi.Pump 10 bbls through wellhead stack, Shut down for 30 min & let ball fall.Pump ball down 12 bpm @ 7,200 psi w/ 322 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 9,800 psi Pumped 1,021 bbls ttl.	
5/18/2024 09:00	5/18/2024 09:30	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
5/18/2024 09:30	5/18/2024 09:45	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
5/18/2024 09:45	5/19/2024 05:00	19.25		Inactive	INACTIVE				RDMO to 6H	
5/19/2024 05:00	5/19/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/19/2024 08:00	5/19/2024 08:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ DHI & Trujillo over day ops	
5/19/2024 08:30	5/19/2024 12:45	4.25	Toe Prep, <code2>	Other	OTH				Suck cellars & fill w/ gravel to bottom of surface valves.	
5/19/2024 12:45	5/20/2024 05:00	16.25		Inactive	INACTIVE				WOOWO	
5/20/2024 05:00	5/20/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/20/2024 08:00	5/20/2024 11:00	3.00	Toe Prep, <code2>	Pressure	PTST				Pressure test production poly line from source to pad.	
5/20/2024 11:00	5/20/2024 11:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ K&H Reclamation LLC	
5/20/2024 11:30	5/20/2024 12:30	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Spot & RU crane.	
5/20/2024 12:30	5/20/2024 17:00	4.50	Toe Prep, <code2>	Other	OTH				Receive surface equipment & rig mats	
5/20/2024 17:00	5/21/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/21/2024 05:00	5/21/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/21/2024 07:00	5/21/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/21/2024 07:30	5/21/2024 17:30	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus zippers and frac stacks.MIRU boost pump for pond to location.	
5/21/2024 17:30	5/22/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/22/2024 05:00	5/22/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/22/2024 07:00	5/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/22/2024 07:30	5/22/2024 21:30	14.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus Frac stacks & zippers. RU Accumulators & grease system. Water transfer MIRU Suction manifold & lay flat on pad. Spot transfer pumps between source and pad. .	
5/22/2024 21:30	5/23/2024 05:00	7.50		Inactive	INACTIVE				SDFN.	
5/23/2024 05:00	5/23/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/23/2024 07:00	5/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, K&H & faithful testing over day ops.	
5/23/2024 07:30	5/23/2024 08:30	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stacks & zippers to12,500 psi.	
5/23/2024 08:30	5/23/2024 17:30	9.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline & pump down. Water transfer cont. RU lay flat & spot transfer pumps between source & pad	
5/23/2024 17:30	5/24/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/24/2024 05:00	5/24/2024 06:30	1.50		Inactive	INACTIVE				Inactive	



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/24/2024 06:30	5/24/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid & Ute water transfer over day ops.
5/24/2024 07:00	5/24/2024 15:00	8.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline. Water transfer fill & test lines.
5/24/2024 15:00	5/25/2024 00:00	9.00	Toe Prep, <code2>	Remove Wellhead	RWHD				Failure on 7-1/16 15k manual valve w/ not being able to open. Descision made to N/D bridge & frac stack & replace w/ new valve.
5/25/2024 00:00	5/25/2024 01:00	1.00	Toe Prep, <code2>	Install Wellhead	IWHD				Install hangar & check valve in tubing head.Open casing valves to monitor press w/manual 15k gauge. OWP 0 psi. N/D valve & install new 7-1/16 15k Javelin owned manual valve.
5/25/2024 01:00	5/25/2024 01:30	0.50	Toe Prep, <code2>	Pressure	PTST				Press. test & record manaul valve to 12.5k for 10 min.
5/25/2024 01:30	5/25/2024 05:00	3.50	Toe Prep, <code2>	Rig Up/Down	SRIG				N/U frac stack & bridge to zipper
5/25/2024 05:00	5/25/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid, Ute water transfer & Cactus over day ops.
5/25/2024 05:30	5/25/2024 06:15	0.75	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stack and zippers to 12,500 psi.
5/25/2024 06:15	5/25/2024 06:45	0.50	Toe Prep, <code2>	Other	OTH				Performed injection test. Rate - 14 bpm Max PSI - 8.800 Total bbl - 43
5/25/2024 06:45	5/25/2024 13:15	6.50	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/25/2024 13:15	5/25/2024 15:00	1.75	Toe Prep, <code2>	Other	OTH				Wireline logger regenerating.
5/25/2024 15:00	5/25/2024 18:00	3.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 3,320 psi Plug Depth: 21,665' MD Plug type: Royal composite Perf Depths: 21,443' (Top) 21,656' (Bottom) Total Fluid: 423 bbl Max Rate: 14 Max psi: 9,100
5/25/2024 18:00	5/26/2024 05:00	11.00		Inactive	INACTIVE				Inactive
5/26/2024 05:00	5/26/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, Bullseye, Scout & K&H over day ops.
5/26/2024 05:30	5/26/2024 12:00	6.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 12:00	5/26/2024 12:30	0.50	Toe Prep, <code2>	Pressure	PTST				Pressure test flowback iron to 9,500 psi for 5 minutes.
5/26/2024 12:30	5/26/2024 22:00	9.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 22:00	5/27/2024 05:00	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment.
5/27/2024 05:00	5/27/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Calfrac over day ops.
5/27/2024 05:30	5/28/2024 04:00	22.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment, support services and equipment.
5/28/2024 04:00	5/28/2024 05:00	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test all Frac surface lines to12,500 psi.Test Good
5/28/2024 05:00	5/28/2024 05:30	0.50	Frac, <code2>	Safety Meeting	SMTG				Safety meeting w/ day crew over pumping ops.
5/28/2024 05:30	5/28/2024 07:00	1.50	Frac, <code2>	Rig Up/Down	SRIG				Cont. Frac MIRU
5/28/2024 07:00	5/28/2024 18:45	11.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/28/2024 18:45	5/28/2024 23:00	4.25	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 4,385 psi Avg RT - 58 bpm / Max RT- 68 bpm Avg psi - 10,384 / Max psi - 11,967 Clean total - 12,500 bbl Slurry total - 13,273 bbl Total sand - 717,687 lbs F.G. 0.96
5/28/2024 23:00	5/29/2024 02:00	3.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 4,800 psi Plug Depth: 21,430' MD Plug type: Inovex Dissolvable Perf Depths: 21,207' (Top) 21,420' (Bottom) Total Fluid: 515 bbl Max Rate: 18 Max psi: 7,980
5/29/2024 02:00	5/29/2024 05:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/29/2024 05:00	5/29/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/29/2024 09:00	5/29/2024 12:45	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 4,595 psi Avg RT - 65 bpm / Max RT- 81 bpm Avg psi - 10,188 / Max psi - 11,618 Clean total - 12,279 bbl Slurry total - 13,051 bbl Total sand - 716,943 lbs F.G. 0.94
5/29/2024 12:45	5/29/2024 15:15	2.50	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 4,685 psi Plug Depth: 21,198' MD Plug type: Inovex Dissolvable Perf Depths: 20,971' (Top) 21,184' (Bottom) Total Fluid:450 bbl Max Rate: 17 Max psi: 6,700
5/29/2024 15:15	5/30/2024 02:00	10.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 02:00	5/30/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 4,346 psi Avg RT - 79 bpm / Max RT- 84 bpm Avg psi - 10,165 / Max psi - 11,604 Clean total - 11,649 bbl Slurry total - 12,421 bbl Total sand - 717,583 lbs F.G. 1.03
5/30/2024 05:00	5/30/2024 07:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 5,000 psi Plug Depth: 20,958' MD Plug type: Inovex Dissolvable Perf Depths: 20,735' (Top) 20,948' (Bottom) Total Fluid: 502 bbl Max Rate: 17 Max psi: 8,200
5/30/2024 07:30	5/30/2024 14:45	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 14:45	5/30/2024 17:45	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 4,346 psi Avg RT - 82.6 bpm / Max RT- 85 bpm Avg psi - 10,983 / Max psi - 11,488 Clean total - 11,599 bbl Slurry total - 12,371 bbl Total sand - 717,307 lbs F.G. 1.02
5/30/2024 17:45	5/30/2024 19:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 5,250 psi Plug Depth: 20,722' MD Plug type: Inovex Dissolvable Perf Depths: 20,499' (Top) 20,711' (Bottom) Total Fluid: 433 bbl Max Rate: 18 Max psi: 8,260
5/30/2024 19:45	5/31/2024 04:30	8.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 04:30	5/31/2024 05:00	0.50	Frac, <code2>	Non-Productive Time	NPT				Extended Pump Maintenance
5/31/2024 05:00	5/31/2024 05:30	0.50	Frac, <code2>	Non-Productive Time	NPT				Extended Pump Maintenance
5/31/2024 05:30	5/31/2024 08:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 4,502 psi Avg RT - 81.6 bpm / Max RT- 86.6 bpm Avg psi - 11,107 / Max psi - 11,661 Clean total - 11,633 bbl Slurry total - 12,405 bbl Total sand - 717,688 lbs F.G. .96
5/31/2024 08:30	5/31/2024 10:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 5,144 psi Plug Depth: 20,486' MD Plug type: Royal composite Perf Depths: 20,263' (Top) 20,473' (Bottom) Total Fluid: 188 bbl Max Rate: 10 Max psi: 6,200
5/31/2024 10:30	5/31/2024 17:30	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 17:30	5/31/2024 20:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 4,583 psi Avg RT - 79 bpm / Max RT- 85 bpm Avg psi - 11,344 / Max psi - 11,774 Clean total - 11,669 bbl Slurry total - 12,441 bbl Total sand - 717,416 lbs F.G. 1.00
5/31/2024 20:30	5/31/2024 22:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 5,300 psi Plug Depth: 20,250' MD Plug type: Royal composite Perf Depths: 20,027' (Top) 20,240' (Bottom) Total Fluid: 215 bbl Max Rate: 12 Max psi: 7,080



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/31/2024 22:30	6/1/2024 05:00	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 05:00	6/1/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 06:00	6/1/2024 09:15	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 4,660 psi Avg RT - 78 bpm / Max RT- 85 bpm Avg psi - 11,529 / Max psi - 11,896 Clean total - 10,385 bbl Slurry total - 11,040 bbl Total sand - 608,767 lbs F.G. .97
6/1/2024 09:15	6/1/2024 10:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 5,350 psi Plug Depth: 20,015' MD Plug type: Royal composite Perf Depths: 19,791' (Top) 20,015' (Bottom) Total Fluid: 228 bbl Max Rate: 11 Max psi: 7,100
6/1/2024 10:45	6/1/2024 21:15	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 21:15	6/2/2024 01:30	4.25	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 4,660 psi Avg RT - 71 bpm / Max RT- 78 bpm Avg psi - 11,370 / Max psi - 11,736 Clean total - 12,413 bbl Slurry total - 13,185 bbl Total sand - 716,971 lbs F.G. 1.03
6/2/2024 01:30	6/2/2024 03:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 5,200 psi Plug Depth: 19,778' MD Plug type: Royal composite Perf Depths: 19,555' (Top) 19,767' (Bottom) Total Fluid: 180 bbl Max Rate: 12 Max psi: 7,700
6/2/2024 03:30	6/2/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 05:00	6/2/2024 09:30	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 09:30	6/2/2024 12:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 4,835 psi Avg RT - 80 bpm / Max RT- 90 bpm Avg psi - 11,394 / Max psi - 11,874 Clean total - 11,910 bbl Slurry total - 12,682 bbl Total sand - 717,623 lbs F.G. .99
6/2/2024 12:30	6/2/2024 14:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 5,257 psi Plug Depth: 19,540' MD Plug type: Royal composite Perf Depths: 19,319' (Top) 19,532' (Bottom) Total Fluid: 173 bbl Max Rate: 11 Max psi: 6,300
6/2/2024 14:15	6/2/2024 22:00	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 22:00	6/3/2024 00:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 4,592 psi Avg RT - 93 bpm / Max RT- 96 bpm Avg psi - 11,443 / Max psi - 11,692 Clean total - 11,725 bbl Slurry total - 12,496 bbl Total sand - 716,276 lbs F.G. 0.98
6/3/2024 00:30	6/3/2024 02:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 5,500 psi Plug Depth: 19,306' MD Plug type: Royal composite Perf Depths: 19,083' (Top) 19,296' (Bottom) Total Fluid: 168 bbl Max Rate: 12 Max psi: 6,940
6/3/2024 02:15	6/3/2024 05:00	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 05:00	6/3/2024 09:45	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 09:45	6/3/2024 10:15	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 4,592 psi Begin stg & on 1.25 ppg shutdown to fix transducer on iron.
6/3/2024 10:15	6/3/2024 10:45	0.50	Frac, <code2>	Non-Productive Time	NPT				Fix leak on transducer iron.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/3/2024 10:45	6/3/2024 13:30	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 4,756 psi Avg RT - 78 bpm / Max RT- 84 bpm Avg psi - 11,187 / Max psi - 11,860 Clean total - 13,087 bbl Slurry total - 13,860 bbl Total sand - 717,783 lbs F.G. 0.99
6/3/2024 13:30	6/3/2024 15:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 5,463 psi Plug Depth: 19,070' MD Plug type: Royal composite Perf Depths: 18,847' (Top) 19,056' (Bottom) Total Fluid: 183 bbl Max Rate: 11 Max psi: 7,000
6/3/2024 15:00	6/3/2024 21:45	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 21:45	6/4/2024 01:30	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 4,773 psi Avg RT - 83 bpm / Max RT- 88 bpm Avg psi - 11,417 / Max psi - 11,691 Clean total - 11,979 bbl Slurry total - 12,750 bbl Total sand - 715,518 lbs F.G. 1.02
6/4/2024 01:30	6/4/2024 05:00	3.50	Frac, <code2>	Perforating	PFRT				WL Stg 13 @ Report time
6/4/2024 05:00	6/4/2024 09:00	4.00	Frac, <code2>	Perforating	PFRT				Stage 13 W/L stuck at 18,834', talk to engineer fired all ten guns 20 shots with no relief, decision made to flow well on a 16 choke for 30 seconds, while flowing well tools started moving, shut choke in, continue pooh @ 150 fpm. BHA on surface indicated core of Royal plug pulled out.
6/4/2024 09:00	6/4/2024 10:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/4/2024 10:00	6/4/2024 10:30	0.50	Frac, <code2>	Pump in Ops	PMPDWN				Equalize SICP of 5,280 psi. Flush well with 400 bbls @ 15 bpm @ 8400 psi.
6/4/2024 10:30	6/4/2024 12:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/4/2024 12:00	6/4/2024 13:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 4,795 psi Plug Depth: 18,798' MD Plug type: Royal composite Perf Depths: 18,611' (Top) 18,791' (Bottom) Total Fluid: 249 bbl Max Rate: 12 Max psi: 8,200
6/4/2024 13:45	6/5/2024 02:00	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/5/2024 02:00	6/5/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 4,607 psi Avg RT - 74 bpm / Max RT- 92 bpm Avg psi - 11,312 / Max psi - 11,721 Clean total - 11,869 bbl Slurry total - 12,641 bbl Total sand - 717,550 lbs F.G. 1.01
6/5/2024 05:00	6/5/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 5,300 psi Plug Depth: 18,598' MD Plug type: Royal composite Perf Depths: 18,378' (Top) 18,588' (Bottom) Total Fluid: 165 bbl Max Rate: 11 Max psi: 6,900
6/5/2024 07:00	6/5/2024 14:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/5/2024 14:00	6/5/2024 20:45	6.75	Frac, <code2>	Frac. Job	FRAC				Stg 14 While on 2.25 ppg sand, shut down momentarily for pump issues. We had 65% sand put away, flush well @ 53 bpm, @ 10,150 psi 4.10 hrs npt--Extended pump maintenance due to not having enough HHP to continued with frac ops.
6/5/2024 20:45	6/5/2024 22:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 4,962 psi Avg RT - 78 bpm / Max RT- 79 bpm Avg psi - 11,158 / Max psi -11,761 Clean total - 14,426 bbl Slurry total - 15,198 bbl Total sand - 717,505 lbs F.G.-1.06
6/5/2024 22:15	6/5/2024 23:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 5,633 psi Plug Depth: 18,362' MD Plug type: Royal composite Perf Depths: 18,139' (Top) 18,351' (Bottom) Total Fluid: 150 bbl Max Rate: 12 Max psi: 7,550 psi



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/5/2024 23:45	6/6/2024 05:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/6/2024 05:00	6/6/2024 06:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/6/2024 06:30	6/6/2024 08:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stg 15 Equalize SICP @ 4,791 psi. Pumped 500 gals 15% hcl & displaced. Followed schedule to 1.75 ppg and had to shut down for high pressure leak. Shut in lower HCR & bleed surface iron to 0 psi. Prepare to flush w/ pumpdown.
6/6/2024 08:00	6/6/2024 10:15	2.25	Frac, <code2>	Non-Productive Time	NPT				Pump 540 bbls w/ pumpdown to flush well @ 17 bpm, @ 8,100 psi. Repair iron leak on transducer tree. Press test surface iron to 13k. Test Good.
6/6/2024 10:15	6/6/2024 11:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 4,791 psi Avg RT - 70 bpm / Max RT- 77 bpm Avg psi - 11,537 / Max psi - 11,933 Clean total - 19,035 bbl Slurry total - 19,807 bbl Total sand - 717,428 lbs F.G. 1.02
6/6/2024 11:45	6/6/2024 13:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 5,200 psi Plug Depth: 18,133' MD Plug type: Royal composite Perf Depths: 17,903' (Top) 18,116' (Bottom) Total Fluid: 176 bbl Max Rate: 13 Max psi: 7,800 psi
6/6/2024 13:15	6/6/2024 21:15	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/6/2024 21:15	6/7/2024 00:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 4,594 psi Avg RT - 71 bpm / Max RT- 86 bpm Avg psi - 11,098 / Max psi - 11,644 Clean total - 10,965 bbl Slurry total - 11736 bbl Total sand - 716,604 lbs F.G. 0.96
6/7/2024 00:15	6/7/2024 01:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 5,000 psi Plug Depth: 17,322' MD Plug type: Royal composite Perf Depths: 17,083' (Top) 17,300' (Bottom) Total Fluid: 121 bbl Max Rate: 12 Max psi: 6,505 psi
6/7/2024 01:45	6/7/2024 05:00	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/7/2024 05:00	6/7/2024 08:15	3.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/7/2024 08:15	6/7/2024 11:30	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 4,482 psi Avg RT - 82 bpm / Max RT- 88 bpm Avg psi - 10,660 / Max psi - 11,940 Clean total - 13,780 bbl Slurry total - 14,572 bbl Total sand - 717,637 lbs F.G. 1.00
6/7/2024 11:30	6/7/2024 13:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 5,300 psi Plug Depth: 17,070' MD Plug type: Royal composite Perf Depths: 16,842' (Top) 17,060' (Bottom) Total Fluid: 183 bbl Max Rate: 14 Max psi: 8,100 psi
6/7/2024 13:00	6/7/2024 20:30	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/7/2024 20:30	6/7/2024 23:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 4,404 psi Avg RT - 86 bpm / Max RT- 91 bpm Avg psi - 10,404 / Max psi - 11,061 Clean total - 10,773 bbl Slurry total - 11,542 bbl Total sand - 714,105 lbs F.G. 0.99
6/7/2024 23:00	6/8/2024 00:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 4,800 psi Plug Depth: 16,832' MD Plug type: Royal composite Perf Depths: 16,602' (Top) 16,818' (Bottom) Total Fluid: 116 bbl Max Rate: 12 Max psi: 7,450 psi
6/8/2024 00:30	6/8/2024 05:00	4.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/8/2024 05:00	6/8/2024 06:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/8/2024 06:45	6/8/2024 09:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 4,261 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,404 / Max psi - 11,516 Clean total - 11,419 bbl Slurry total - 12,191 bbl Total sand - 717,674 lbs F.G. 1.01
6/8/2024 09:15	6/8/2024 10:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 4,860 psi Plug Depth: 16,594' MD Plug type: Royal composite Perf Depths: 16,361' (Top) 16,579' (Bottom) Total Fluid: 181 bbl Max Rate: 12 Max psi: 7,800 psi
6/8/2024 10:45	6/8/2024 17:45	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/8/2024 17:45	6/8/2024 18:15	0.50	Frac, <code2>	Frac. Job	FRAC				Start fracing Stage 20 34 minutes into the frac we had to shutdown due to an iron failure on the monoline.
6/8/2024 18:15	6/9/2024 02:00	7.75	Frac, <code2>	Non-Producti ve Time	NPT				Pump 510 bbls w/ pumpdown to flush well @ 17 bpm, @ 8,000 psi. We had to replace a block flange on the monoline, which took a while waiting on parts. Press test surface iron to 13k. Test Good.
6/9/2024 02:00	6/9/2024 05:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 4,446 psi Avg RT - 77.4 bpm / Max RT- 91 bpm Avg psi - 10,881 / Max psi - 11,200 Clean total - 12,503 bbl Slurry total - 12,258 bbl Total sand - 717,359 lbs F.G. .97
6/9/2024 05:00	6/9/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/9/2024 07:00	6/9/2024 08:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 4,400 psi Plug Depth: 16,348' MD Plug type: Royal composite Perf Depths: 16,121' (Top) 16,338' (Bottom) Total Fluid: 169 bbl Max Rate: 12 Max psi: 8,140 psi
6/9/2024 08:30	6/9/2024 14:00	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/9/2024 14:00	6/9/2024 16:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 4,409 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,722 / Max psi - 11,885 psi Clean total - 11,567 bbl Slurry total - 12,339 bbl Total sand - 717,676 lbs F.G. 0.94
6/9/2024 16:30	6/9/2024 18:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 4,561 psi Plug Depth: 16,108' MD Plug type: Royal Composite Perf Depths: 15,880' (Top) 16,097' (Bottom) Total Fluid: 121 bbl Max Rate: 12 Max psi: 6,100 psi
6/9/2024 18:00	6/10/2024 00:15	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/10/2024 00:15	6/10/2024 03:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 4,409 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,722 / Max psi - 11,885 psi Clean total - 11,567 bbl Slurry total - 12,339 bbl Total sand - 717,676 lbs F.G. 0.94
6/10/2024 03:15	6/10/2024 05:00	1.75	Frac, <code2>	Waiting On Orders	WOO				Waiting on orders
6/10/2024 05:00	6/10/2024 21:15	16.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/10/2024 21:15	6/10/2024 21:30	0.25	Frac, <code2>	Other	OTH				Stg. 22 High rate flush OW: 3,729 psi Max RT- 79 bpm Max psi - 10,528 psi Clean total - 700 bbl
6/10/2024 21:30	6/10/2024 23:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 5,900 psi Plug Depth: 15,867' MD Plug type: Royal Composite Perf Depths: 15,640' (Top) 15,858' (Bottom) Total Fluid: 118 bbl Max Rate: 12 Max psi: 8,002 psi
6/10/2024 23:00	6/11/2024 04:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/11/2024 04:45	6/11/2024 05:00	0.25	Frac, <code2>	Frac. Job	FRAC				Frac Stage 23 at time of report.
6/11/2024 05:00	6/11/2024 07:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 4,186 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 9,704 / Max psi - 10,537 psi Clean total - 11,069 bbl Slurry total - 11,841 bbl Total sand - 717,409 lbs F.G. 0.96
6/11/2024 07:30	6/11/2024 09:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 4,560 psi Plug Depth: 15,627' MD Plug type: Royal Composite Perf Depths: 15,399' (Top) 15,617' (Bottom) Total Fluid: 107 bbl Max Rate: 12 Max psi: 5,920 psi
6/11/2024 09:00	6/11/2024 15:45	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/11/2024 15:45	6/11/2024 18:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 3,778 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,130 / Max psi - 10,855 psi Clean total - 11,334 bbl Slurry total - 12,106 bbl Total sand - 717,435 lbs F.G. 1.0
6/11/2024 18:15	6/11/2024 19:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 5,000 psi Plug Depth: 15,386' MD Plug type: Royal Composite Perf Depths: 15,159' (Top) 15,375' (Bottom) Total Fluid: 91 bbl Max Rate: 12 Max psi: 6,435 psi
6/11/2024 19:45	6/12/2024 04:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 04:00	6/12/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Frac Stg 25 @ Report Time
6/12/2024 05:00	6/12/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 3,351 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,325 / Max psi - 11,132 psi Clean total - 10,986 bbl Slurry total - 11,758 bbl Total sand - 717,808 lbs F.G. 1.02
6/12/2024 07:00	6/12/2024 08:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 4,900 psi Plug Depth: 15,146' MD Plug type: Royal Composite Perf Depths: 14,918' (Top) 15,136' (Bottom) Total Fluid: 108 bbl Max Rate: 10 Max psi: 8,170 psi
6/12/2024 08:45	6/12/2024 17:45	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 17:45	6/12/2024 20:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 3,237 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,899 / Max psi - 10,606 psi Clean total - 10,915 bbl Slurry total - 11,675 bbl Total sand - 716,712 lbs F.G. 0.99
6/12/2024 20:00	6/12/2024 21:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 5,020 psi Plug Depth: 14,905' MD Plug type: Royal Composite Perf Depths: 14,678' (Top) 14,895' (Bottom) Total Fluid: 82 bbl Max Rate: 12 Max psi: 6,900 psi
6/12/2024 21:30	6/13/2024 04:15	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 04:15	6/13/2024 04:45	0.50	Frac, <code2>	Frac. Job	FRAC				Frac Stage 27 at time of report.
6/13/2024 05:00	6/13/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 3,369 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,519 / Max psi - 10,404 psi Clean total - 11,282 bbl Slurry total - 12,054 bbl Total sand - 717,766 lbs F.G. 1.02
6/13/2024 07:00	6/13/2024 08:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 5,290 psi Plug Depth: 14,665' MD Plug type: Royal Composite Perf Depths: 14,442' (Top) 14,655' (Bottom) Total Fluid: 102 bbl Max Rate: 12 Max psi: 6,250 psi



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/13/2024 08:30	6/13/2024 23:45	15.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 23:45	6/14/2024 02:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 3,294 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 10,062 / Max psi - 11,125 psi Clean total - 11,035 bbl Slurry total - 11,807 bbl Total sand - 717,432 lbs F.G. 0.98
6/14/2024 02:15	6/14/2024 03:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 4,619 psi Plug Depth: 14,424' MD Plug type: Royal Composite Perf Depths: 14,196' (Top) 14,413' (Bottom) Total Fluid: 82 bbl Max Rate: 10 Max psi: 6,600 psi
6/14/2024 03:45	6/14/2024 05:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 05:00	6/14/2024 12:15	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 12:15	6/14/2024 16:00	3.75	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 2,977 psi Avg RT - 88 bpm / Max RT- 93 bpm Avg psi - 10,264 / Max psi - 11,863 psi Clean total - 11,945 bbl Slurry total - 12,717 bbl Total sand - 717,531 lbs F.G. 0.92
6/14/2024 16:00	6/14/2024 19:00	3.00	Frac, <code2>	Perforating	PFRT				Stage: 30 Mis-run. RIH to TD could not read switches past gun 2. POOH and retool.
6/14/2024 19:00	6/14/2024 20:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,211 psi Plug Depth: 14,184' MD Plug type: Royal Composite Perf Depths: 13,957' (Top) 14,174' (Bottom) Total Fluid: 172 bbl Max Rate: 11 bpm Max psi: 7,200 psi
6/14/2024 20:30	6/15/2024 04:00	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 04:00	6/15/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Frac stage 30 at time of report.
6/15/2024 05:00	6/15/2024 05:00		Frac, <code2>						
6/15/2024 05:00	6/15/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 3,164 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,457 / Max psi - 10,432 psi Clean total - 11,034 bbl Slurry total - 11,807 bbl Total sand - 717,760 lbs F.G. 1.07
6/15/2024 06:15	6/15/2024 07:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 5,000 psi Plug Depth: 13,943' MD Plug type: Royal Composite Perf Depths: 13,716' (Top) 13,933' (Bottom) Total Fluid: 78 bbl Max Rate: 10 Max psi: 6,970 psi
6/15/2024 07:45	6/15/2024 18:45	11.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 18:45	6/15/2024 22:45	4.00	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2,976 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,837 / Max psi - 11,083 psi Clean total - 10,930 bbl Slurry total - 11,702 bbl Total sand - 717,614 lbs F.G. 0.93
6/15/2024 22:45	6/16/2024 02:45	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 02:45	6/16/2024 04:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 2,868 psi Plug Depth: 13,703' MD Plug type: Royal Composite Perf Depths: 13,475' (Top) 13,692' (Bottom) Total Fluid: 69 bbl Max Rate: 11 Max psi: 7,700 psi
6/16/2024 04:00	6/16/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 05:00	6/16/2024 12:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/16/2024 12:00	6/16/2024 12:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 32 Shut pumps down prior to .50 ppg sand, water transfer has leak on lay flat coming to pad, fix leak.
6/16/2024 12:30	6/16/2024 14:00	1.50	Frac, <code2>	Non-Productive Time	NPT				Stage 32 Fixing water transfer's leak
6/16/2024 14:00	6/16/2024 16:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 3,054 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 10,180 / Max psi - 12,083 psi Clean total - 11,811 bbl Slurry total - 12,584 bbl Total sand - 718,534 lbs F.G. 1.04 NPT: 1.58 Hrs Water transfer lay flat leak
6/16/2024 16:15	6/16/2024 18:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 4,700 psi Plug Depth: 13,462' MD Plug type: Royal Composite Perf Depths: 13,235' (Top) 13,452' (Bottom) Total Fluid: 89 bbl Max Rate: 10 bpm Max psi: 7,690 psi
6/16/2024 18:00	6/17/2024 03:30	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 03:30	6/17/2024 05:00	1.50	Frac, <code2>	Frac. Job	FRAC				Frac stage 33 at time of report
6/17/2024 05:00	6/17/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 3,390 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,094 / Max psi - 10,205 psi Clean total - 10,879 bbl Slurry total - 11,652 bbl Total sand - 717,680 lbs F.G. 1.04
6/17/2024 06:00	6/17/2024 07:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 5,050 psi Plug Depth: 13,222' MD Plug type: Royal Composite Perf Depths: 12,994' (Top) 13,212' (Bottom) Total Fluid: 57 bbl Max Rate: 10 Max psi: 6,280 psi
6/17/2024 07:30	6/17/2024 17:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 17:00	6/17/2024 19:45	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,902 psi Avg RT - 90 bpm / Max RT- 94 bpm Avg psi -9,308 / Max psi - 10,807 psi Clean total - 10,915 bbl Slurry total - 11,687 bbl Total sand - 717,606 lbs F.G. 1.04
6/17/2024 19:45	6/18/2024 01:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 01:00	6/18/2024 02:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 2,236 psi Plug Depth: 12,981' MD Plug type: Royal Composite Perf Depths: 12,754' (Top) 12,970' (Bottom) Total Fluid: 55 bbl Max Rate: 9 Max psi: 7,100 psi
6/18/2024 02:15	6/18/2024 05:00	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 05:00	6/18/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 09:00	6/18/2024 11:15	2.25	Frac, <code2>	Non-Productive Time	NPT				NPT 2.28 hrs Re torquing mono-line
6/18/2024 11:15	6/18/2024 14:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2,644 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,324 / Max psi - 10,447 psi Clean total - 11,736 bbl Slurry total - 12,508 bbl Total sand - 717,680 lbs F.G. .91
6/18/2024 14:00	6/18/2024 15:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3,773 psi Plug Depth: 12,738' MD Plug type: Royal Composite Perf Depths: 12,513' (Top) 12,729' (Bottom) Total Fluid: 50 bbl Max Rate: 11 bpm Max psi: 5,900 psi
6/18/2024 15:30	6/19/2024 00:00	8.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 00:00	6/19/2024 00:30	0.50	Frac, <code2>	Downtime	DTIM				Downtime waiting on sand due to trucks experiencing long wait times at Rhex sand mine.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/19/2024 00:30	6/19/2024 02:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,760 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,972 / Max psi - 10,503 psi Clean total - 10,816 bbl Slurry total - 11,576 bbl Total sand - 717,025 lbs F.G. 1.00
6/19/2024 02:45	6/19/2024 04:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 4,550 psi Plug Depth: 12,504' MD Plug type: Royal Composite Perf Depths: 12,273' (Top) 12,490' (Bottom) Total Fluid: 34 bbl Max Rate: 8 bpm Max psi: 5,800 psi
6/19/2024 04:15	6/19/2024 05:00	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 05:00	6/19/2024 15:30	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 15:30	6/19/2024 18:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,700 psi Avg RT - 92 bpm / Max RT- 94 bpm Avg psi - 9,004 / Max psi - 10,136 psi Clean total - 11,456 bbl Slurry total - 12,228 bbl Total sand - 717,381 lbs F.G. 1.01
6/19/2024 18:00	6/19/2024 19:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 4360 psi Plug Depth: 12260' MD Plug type: Royal Composite Perf Depths: 12,032' (Top) 12,250' (Bottom) Total Fluid: 35 bbl Max Rate: 7 Max psi: 5,300 psi
6/19/2024 19:30	6/20/2024 05:00	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 05:00	6/20/2024 06:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,870 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 8,865 / Max psi - 10,944 psi Clean total - 11,436 bbl Slurry total - 12,209 bbl Total sand - 717,808 lbs F.G. 1.01
6/20/2024 06:15	6/20/2024 07:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 4,500 psi Plug Depth: 12,019' MD Plug type: Royal Composite Perf Depths: 11,792' (Top) 12,009' (Bottom) Total Fluid: 52 bbl Max Rate: 7 bpm Max psi: 6,400 psi
6/20/2024 07:45	6/20/2024 15:15	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 15:15	6/20/2024 17:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 3,608 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,002/ Max psi - 9,885 psi Clean total - 11,455 bbl Slurry total - 12,227 bbl Total sand - 718,054 lbs F.G. 0.97
6/20/2024 17:45	6/20/2024 19:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 4,590 psi Plug Depth: 11,779' MD Plug type: Royal Composite Perf Depths: 11,551' (Top) 11,767' (Bottom) Total Fluid: 29 bbl Max Rate: 7 bpm Max psi: 4,800 psi
6/20/2024 19:00	6/21/2024 03:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 03:00	6/21/2024 05:00	2.00	Frac, <code2>	Frac. Job	FRAC				Frac stage 40 at time of report
6/21/2024 05:00	6/21/2024 05:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 2,400 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,028 / Max psi - 9,901 psi Clean total - 11,348 bbl Slurry total - 12,120 bbl Total sand - 717,246 lbs F.G. 0.91
6/21/2024 05:30	6/22/2024 05:00	23.50	Frac, <code2>	Shut-In Well	SIW				All Frac stages complete.
6/22/2024 05:00	6/23/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/23/2024 05:00	6/24/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/24/2024 05:00	6/25/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/25/2024 05:00	6/26/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/26/2024 05:00	6/27/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/27/2024 05:00	6/28/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				RDMO
7/7/2024 05:00	7/7/2024 18:00	13.00	Drillout, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
7/7/2024 18:00	7/7/2024 23:30	5.50	Drillout, <code2>	Rig Up/Down	SRIG				N/U bop's. RU flowback to CTU flowcross. MU Coil connector & pull test to 35K. Pipe ram test failed repair rams 2 hours. MU to test pipe rams & blinds. Test & chart BOP pipe rams 300 psi low & 7,500 psi high.
7/7/2024 23:30	7/8/2024 00:30	1.00	Drillout, <code2>	Rig Up/Down	SRIG				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball), rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 31.57' Test motor- 3.5 bpm@ 2500 psi. 4 bpm @ 3200 psi 4.5 bpm@ 3800 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
7/8/2024 00:30	7/8/2024 04:00	3.50	Drillout, <code2>	Wash	WASH				Open well with 1940 psi RIH to first plug
7/8/2024 04:00	7/8/2024 05:00	1.00	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 11,779'; CT Depth (ft) 11,802'; Tag plug @ 3:50; Drill Time 2 min; CT Press (psi) 5,926; WHP (psi) 2,427; Circ Rate 4.5; Return Rate 4.3 BPM Plug #2: Set Depth (ft) 12,019'; CT Depth (ft) 12,042'; Tag plug @ 4:11; Drill Time 2 min; CT Press (psi) 5,800; WHP (psi) 2,250; Circ Rate 4.5; Return Rate 4.3 BPM Plug #3: Set Depth (ft) 12,260'; CT Depth (ft) 12,300'; Tag plug @ 4:31; Drill Time 2 min; CT Press (psi) 5,676; WHP (psi) 2,053; Circ Rate 4.5; Return Rate 4.3 BPM Plug #4: Set Depth (ft) 12,504'; CT Depth (ft) 12,527'; Tag plug @ 4:50; Drill Time 3 min; CT Press (psi) 5,669; WHP (psi) 2,103; Circ Rate 4.5; Return Rate 4.3 BPM
7/8/2024 05:00	7/8/2024 08:45	3.75	Drillout, <code2>	Wash	WASH				Plug #5: Set Depth (ft) 12,738'; CT Depth (ft) 12,762'; Tag plug @ 5:13; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,300; Circ Rate 4.5; Return Rate 4.3 BPM Plug #6: Set Depth (ft) 12,981'; CT Depth (ft) 13,005'; Tag plug @ 5:34; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 13,222'; CT Depth (ft) 13,244'; Tag plug @ 5:52; Drill Time 4 min; CT Press (psi) 5,650; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.3 BPM Plug #8: Set Depth (ft) 13,462'; CT Depth (ft) 13,485'; Tag plug @ 6:11; Drill Time 4 min; CT Press (psi) 5,650; WHP (psi) 2,450; Circ Rate 4.5; Return Rate 4.3 BPM Plug #9: Set Depth (ft) 13,703'; CT Depth (ft) 13,726'; Tag plug @ 6:34; Drill Time 4 min; CT Press (psi) 5,650; WHP (psi) 2,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #10: Set Depth (ft) 13,943'; CT Depth (ft) 13,960'; Tag plug @ 6:56; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #11: Set Depth (ft) 14,184'; CT Depth (ft) 14,204'; Tag plug @ 7:20; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,600; Circ Rate 4.5; Return Rate 4.3 BPM Plug #12: Set Depth (ft) 14,424'; CT Depth (ft) 14,444'; Tag plug @ 7:38; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 2,600; Circ Rate 4.5; Return Rate 4.3 BPM Plug #13: Set Depth (ft) 14,665'; CT Depth (ft) 14,687'; Tag plug @ 8:01; Drill Time 3 min; CT Press (psi) 5,750; WHP (psi) 2,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #14: Set Depth (ft) 14,905'; CT Depth (ft) 14,924'; Tag plug @ 8:21; Drill Time 4 min; CT Press (psi) 5,750; WHP (psi) 2,650; Circ Rate 4.5; Return Rate 4.3 BPM Plug #15: Set Depth (ft) 15,146'; CT Depth (ft) 15,167'; Tag plug @ 8:46; Drill Time 4 min; CT Press (psi) 5,750; WHP (psi) 2,650; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/8/2024 08:45	7/8/2024 14:00	5.25	Drillout, <code2>	Wash	WASH				Plug #16: Set Depth (ft) 15,386'; CT Depth (ft) 15,404'; Tag plug @ 9:06; Drill Time 4 min; CT Press (psi) 5,750; WHP (psi) 2,675; Circ Rate 4.5; Return Rate 4.3 BPM Plug #17: Set Depth (ft) 15,627'; CT Depth (ft) 15,645'; Tag plug @ 9:28; Drill Time 5 min; CT Press (psi) 5,750; WHP (psi) 2,675; Circ Rate 4.5; Return Rate 4.3 BPM Plug #18: Set Depth (ft) 15,867'; CT Depth (ft) 15,885'; Tag plug @ 9:49; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,675; Circ Rate 4.5; Return Rate 4.3 BPM Plug #19: Set Depth (ft) 16,108'; CT Depth (ft) 16,120'; Tag plug @ 10:10; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,675; Circ Rate 4.5; Return Rate 4.3 BPM Plug #20: Set Depth (ft) 16,348'; CT Depth (ft) 16,362'; Tag plug @ 10:36; Drill Time 3 min; CT Press (psi) 5,750; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #21: Set Depth (ft) 16,594'; CT Depth (ft) 16,608'; Tag plug @ 10:59; Drill Time 3 min; CT Press (psi) 5,750; WHP (psi) 2,750; Circ Rate 4.5; Return Rate 4.3 BPM Plug #22: Set Depth (ft) 16,832'; CT Depth (ft) 16,848'; Tag plug @ 11:25; Drill Time 2 min; CT Press (psi) 5,800; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #23: Set Depth (ft) 17,070'; CT Depth (ft) 17,086'; Tag plug @ 11:46; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 17,322'; CT Depth (ft) 17,340'; Tag plug @ 12:12; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 18,132'; CT Depth (ft) 18,147'; Tag plug @ 13:27; Drill Time 2 min; CT Press (psi) 5,800; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 18,362'; CT Depth (ft) 18,376'; Tag plug @ 14:00; Drill Time 3 min; CT Press (psi) 5,800; WHP (psi) 2,750; Circ Rate 4.5; Return Rate 4.3 BPM
7/8/2024 14:00	7/8/2024 16:15	2.25	Drillout, <code2>	Wash	WASH				Plug #27: Set Depth (ft) 18,598'; CT Depth (ft) 18,623'; Tag plug @ 14:32; Drill Time 4 min; CT Press (psi) 5,850; WHP (psi) 2,750; Circ Rate 4.5; Return Rate 4.5 BPM Plug #28: Set Depth (ft) 18,798'; CT Depth (ft) 18,809'; Tag plug @ 15:00; Drill Time 2 min; CT Press (psi) 5,850; WHP (psi) 2,750; Circ Rate 4.5; Return Rate 4.5 BPM Plug #29: Set Depth (ft) 19,070'; CT Depth (ft) 19,086'; Tag plug @ 15:39; Drill Time 4 min; CT Press (psi) 5,850; WHP (psi) 2,775; Circ Rate 4.5; Return Rate 4.5 BPM Plug #30: Set Depth (ft) 19,306'; CT Depth (ft) 19,320'; Tag plug @ 16:13; Drill Time 3 min; CT Press (psi) 6,100; WHP (psi) 2,800; Circ Rate 4.6; Return Rate 4.5 BPM
7/8/2024 16:15	7/9/2024 00:00	7.75	Drillout, <code2>	Wash	WASH				Plug #31: Set Depth (ft) 19,540'; CT Depth (ft) 19,553'; Tag plug @ 16:48; Drill Time 3 min; CT Press (psi) 6,250; WHP (psi) 2,800; Circ Rate 4.6; Return Rate 4.5 BPM Plug #32: Set Depth (ft) 19,778'; CT Depth (ft) 19,786'; Tag plug @ 17:27; Drill Time 3 min; CT Press (psi) 6,150; WHP (psi) 2,820; Circ Rate 4.6; Return Rate 4.5 BPM Plug #33: Set Depth (ft) 20,014'; CT Depth (ft) 20,028'; Tag plug @ 18:05; Drill Time 3 min; CT Press (psi) 6,215; WHP (psi) 2,852; Circ Rate 4.6; Return Rate 4.5 BPM Plug #34: Set Depth (ft) 20,250'; CT Depth (ft) 20,264'; Tag plug @ 18:46; Drill Time 3 min; CT Press (psi) 6,194; WHP (psi) 2,857; Circ Rate 4.6; Return Rate 4.5 BPM Plug #35: Set Depth (ft) 20,486'; CT Depth (ft) 20,499'; Tag plug @ 19:37; Drill Time 2 min; CT Press (psi) 6,017; WHP (psi) 2,869; Circ Rate 4.6; Return Rate 4.5 BPM Plug #36: Set Depth (ft) 20,722'; CT Depth (ft) 20,722'; Tag plug @ 20:22; Drill Time 0 min; CT Press (psi) 6,017; WHP (psi) 2,896; Circ Rate 4.6; Return Rate 4.5 BPM Plug #37: Set Depth (ft) 20,958'; CT Depth (ft) 20,958'; Tag plug @ 21:09; Drill Time 0 min; CT Press (psi) 6,101; WHP (psi) 2,903; Circ Rate 4.6; Return Rate 4.5 BPM Plug #38: Set Depth (ft) 21,198'; CT Depth (ft) 21,198'; Tag plug @ 22:03; Drill Time 0 min; CT Press (psi) 6,320; WHP (psi) 2,908; Circ Rate 4.6; Return Rate 4.5 BPM Plug #39: Set Depth (ft) 21,430'; CT Depth (ft) 21,430'; Tag plug @ 23:02; Drill Time 0 min; CT Press (psi) 6,281; WHP (psi) 2,857; Circ Rate 4.6; Return Rate 4.5 BPM Run in to 21,505' circulate 10-20-10 sweep out coil.
7/9/2024 00:00	7/9/2024 05:00	5.00	Drillout, <code2>	Wash	WASH				Circulate mid and heel sweeps. POOH.



Operation Summary Report
LFR CARAVAN 12-23-24-B4-7H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/9/2024 05:00	7/9/2024 07:00	2.00	Drillout,<code2>	Pull Out of Hole	POOH				Continue pooh
7/9/2024 07:00	7/9/2024 08:00	1.00	Drillout,<code2>	Other	OTH				OOH, shut well in with 3,100 psi Bleed off coil, start swapping over to the 6H well
7/9/2024 08:00	7/10/2024 05:00	21.00		Inactive	INACTIVE				Inactive
7/12/2024 05:00	7/12/2024 17:00	12.00	Drillout,<code2>	Install Wellhead	IWHD				Lubricate in hangerand iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
7/12/2024 17:00	7/13/2024 05:00	12.00		Inactive	INACTIVE				Inactive.