

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME LFR Caravan 13-23-24-B4-9H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354623	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDED (SPUD RIG) 12/18/2023		16. DATE SPUDED (ROTARY RIG) 02/01/2024		17. DATE TOTAL DEPTH REACHED 04/29/2024		18. DATE COMPLETED/ABANDONED 07/18/2024			19. DATE OF FIRST PROD. / INJ. PROD:07/18/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 6360 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 6332 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 21706 TVD 10993			25. PLUGGED BACK TOTAL DEPTH MD 21606 TVD 10995			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1035 FSL	270 FEL	SESE	22	2.0 S	4.0 W	U	558312	4460026
Producing Interval Top	619 FSL	189 FWL	SWSW	23	2.0 S	4.0 W	U		
Producing Interval Bottom	632 FSL	286 FEL	SESE	24	2.0 S	4.0 W	U		
Total Depth	624 FSL	186 FEL	SESE	24	2.0 S	4.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	40.0	J-55	BTC	0	3785		L	Class G Cement	665	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	10842		L	NeoCem	940	2.06	12.5	0	Calculated
									T	NeoCem	625	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	10075	21706		L	Halcem	790	1.53	14.8	10075	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS						
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER - UPPER	5532	5522	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
2	MAHOGANY	7441	7428	Sandstone, Shale		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
3	GREEN RIVER - LOWER	8894	8878	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
4	CASTLE PEAK	10659	10617	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
5	UTELAND BUTTE	10728	10676	Sandstone, Shale, Oil		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	11500	21606			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
5	11500	21606	07/18/2024	07/27/2024	24		1906	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	821	42.0	
	1037	851	961	1037	851	961			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
5	WATER	11500	21606	05/28/2024	06/21/2024	29,159,264 lbs 100 mesh, 476,566 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒
SUBMITTED PDF LOGS	SUBMITTED LAS LOGS
MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING	MEASURED WHILE DRILLING

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	09/17/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

LFR CARAVAN 13-23-24-B4-9H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	21,391	21,606	20	0.4	717,821			11,769
2	21,152	21,368	20	0.4	718,772			12,208
3	20,914	21,129	20	0.4	720,674			12,686
4	20,676	20,891	20	0.4	717,608			11,345
5	20,437	20,653	20	0.4	716,967			12,765
6	20,199	20,414	20	0.4	717,591			11,574
7	19,961	20,176	20	0.4	717,641			11,805
8	19,722	19,938	20	0.4	717,311			11,487
9	19,484	19,700	20	0.4	717,824			11,442
10	19,246	19,461	20	0.4	717,414			11,462
11	19,008	19,223	20	0.4	717,583			11,859
12	18,769	18,985	20	0.4	717,572			11,525
13	18,531	18,746	20	0.4	717,496			12,591
14	18,293	18,508	20	0.4	717,668			11,555
15	18,054	18,270	20	0.4	717,427			10,915
16	17,816	18,031	20	0.4	717,260			18,258
17	17,578	17,793	20	0.4	717,443			10,850
18	17,339	17,555	20	0.4	717,573			11,479
19	17,101	17,317	20	0.4	717,217			10,884
20	16,863	17,078	20	0.4	717,387			11,567
21	16,625	16,840	20	0.4	718,670			10,840
22	16,386	16,602	20	0.4	717,298			10,772
23	16,148	16,363	20	0.4	717,834			11,115
24	15,910	16,125	20	0.4	537,569			9,806
25	15,671	15,887	20	0.4	717,848			11,969
26	15,433	15,648	20	0.4	717,817			11,696
27	14,783	14,995	20	0.4	717,691			11,332
28	14,549	14,761	20	0.4	717,844			11,433
29	14,314	14,526	20	0.4	717,578			10,805
30	14,080	14,292	20	0.4	717,824			10,868
31	13,845	14,057	20	0.4	717,616			11,408
32	13,611	13,823	20	0.4	717,643			10,905
33	13,376	13,588	20	0.4	717,499			10,770
34	13,142	13,354	20	0.4	631,398			10,976
35	12,907	13,119	20	0.4	717,497			10,671
36	12,673	12,885	20	0.4	717,392			10,897
37	12,438	12,650	20	0.4	717,814			11,692
38	12,204	12,416	20	0.4	717,513			11,527
39	11,969	12,181	20	0.4	717,595			12,783
40	11,735	11,947	20	0.4	717,487			11,351
41	11,500	11,712	20	0.4	717,588			12,924



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Well Header									
Field Name	Pad Name LFR 23-24 CARAVAN		Legal Well Name LFR CARAVAN 13-23-24-B4-9H			API/UWI 4301354623		County Duchesne	State/Province Utah
Job Category Drilling			Primary Job Type Drilling			Start Date 1/31/2024			End Date
Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
1/31/2024 19:00	1/31/2024 20:00	1.00	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT		128.0	SKID RIG F/ LFR C 8H T/ LFR C 9H.
1/31/2024 20:00	2/1/2024 00:00	4.00	Mobilization, Rig Mob	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	128.0	128.0	NIPPLE UP DIVERTER. FLOW LINE.
2/1/2024 00:00	2/1/2024 02:00	2.00	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU BHA 12.25" TSD 616 BIT. 1.83 7/8 4.0 MM. SCRIBE INSTALL MM. DRILL RAT HOLE. PU DRILL COLLARS.
2/1/2024 02:00	2/1/2024 02:30	0.50	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	382.0	ROTATE 128' - 382' 254' @ 508 FPH. 600 GPM, 50 RPM, 3-6K TORQUE, 1100 PSI
2/1/2024 02:30	2/1/2024 02:40	0.17	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		415.0	SLIDE 382' - 415' 33' @ 198 FPH. 600 GPM, 200 DIFF.
2/1/2024 02:40	2/1/2024 03:25	0.75	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	415.0	657.0	ROTATE 415' - 657' 242' @ 322 FPH. 800 GPM, 70 RPM, 3-6K TORQUE, 1800 PSI
2/1/2024 03:25	2/1/2024 03:38	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	657.0	689.0	SLIDE 657' - 689' 32' @ 147 FPH. 600 GPM, 200 DIFF.
2/1/2024 03:38	2/1/2024 05:00	1.37	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	689.0	1,097.0	ROTATE 689' - 1,097' 408' @ 298 FPH. 800 GPM, 70 RPM, 4-8K TORQUE, 2000 PSI
2/1/2024 05:00	2/1/2024 06:28	1.47	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,097.0	1,489.0	ROTATE 1,097' - 1,489' 392' @ 267 FPH. 850 GPM, 70 RPM, 4-8K TORQUE, 2000 PSI
2/1/2024 06:28	2/1/2024 06:41	0.22	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,489.0	1,509.0	SLIDE 1,489' - 1,509' 20' @ 92 FPH. 850 GPM, 200 DIFF.
2/1/2024 06:41	2/1/2024 07:00	0.32	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,509.0	1,582.0	ROTATE 1,509' - 1,582' 73' @ 231 FPH. 850 GPM, 70 RPM, 4-8K TORQUE, 2000 PSI
2/1/2024 07:00	2/1/2024 07:18	0.30	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,582.0	1,614.0	SLIDE 1,582' - 1,614' 32' @ 107 FPH. 850 GPM, 200 DIFF.
2/1/2024 07:18	2/1/2024 07:56	0.63	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,614.0	1,771.0	ROTATE 1,614' - 1,771' 157' @ 248 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 07:56	2/1/2024 08:13	0.28	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,771.0	1,803.0	SLIDE 1,771' - 1,803' 32' @ 113 FPH. 850 GPM, 200 DIFF.
2/1/2024 08:13	2/1/2024 10:40	2.45	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,803.0	2,432.0	ROTATE 1,803' - 2,432' 629' @ 257 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 10:40	2/1/2024 11:01	0.35	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,432.0	2,465.0	SLIDE 2,432' - 2,465' 33' @ 94 FPH. 850 GPM, 200 DIFF.
2/1/2024 11:01	2/1/2024 11:22	0.35	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,465.0	2,531.0	ROTATE 2,465' - 2,531' 66' @ 189 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 11:22	2/1/2024 11:52	0.50	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,531.0	2,571.0	SLIDE 2,531' - 2,571' 40' @ 80 FPH. 850 GPM, 200 DIFF.
2/1/2024 11:52	2/1/2024 12:57	1.08	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,571.0	2,814.0	ROTATE 2,571' - 2,814' 243' @ 224 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 12:57	2/1/2024 13:25	0.47	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,814.0	2,851.0	SLIDE 2,814' - 2,851' 37' @ 79 FPH. 850 GPM, 200 DIFF.
2/1/2024 13:25	2/1/2024 15:12	1.78	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,851.0	3,193.0	ROTATE 2,851' - 3,193' 342' @ 192 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 15:12	2/1/2024 15:44	0.54	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	3,193.0	3,214.0	SLIDE 3,193' - 3,214' 21' @ 39 FPH. 850 GPM, 200 DIFF.
2/1/2024 15:44	2/1/2024 16:56	1.20	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	3,214.0	3,382.0	ROTATE 3,214' - 3,382' 168' @ 136 FPH. 850 GPM, 80 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 16:56	2/1/2024 17:31	0.58	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		3,416.0	SLIDE 3,193' - 3,214' 21' @ 39 FPH. 850 GPM, 200 DIFF.
2/1/2024 17:31	2/1/2024 19:58	2.45	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT		3,785.0	ROTATE 2,851' - 3,193' 342' @ 192 FPH. 850 GPM, 70 RPM, 8-12K TORQUE, 3000 PSI
2/1/2024 19:58	2/1/2024 21:16	1.30	Surface, Casing	Circulate	CIRC	PT		3,785.0	CIRCULATE X2 BU SENT X2 HIGH VIS SWEEPS. SHAKERS CLEAN.
2/1/2024 21:16	2/2/2024 02:40	5.40	Surface, Casing	Wash & Ream - Routine	WASHR	PT	3,785.0	3,785.0	W/R OUT HOLE F/ 3785' T/ BHA.
2/2/2024 02:40	2/2/2024 04:00	1.33	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	LD BHA. MM (GOOD). BIT (1/2) EXTREAM EROSION ON BIT (QUALITY CONTROL).
2/2/2024 04:00	2/2/2024 05:00	1.00	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	HELD 15 MIN SAFETY MEETING. RU CASERS.
2/2/2024 05:00	2/2/2024 10:30	5.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	PU SHOE TRACK. FS, 1 JT, FC, 89 JTS OF 9 5/8" 40# BTC CASING TO DEPTH OF 3,785'
2/2/2024 10:30	2/2/2024 11:00	0.50	Surface, Casing	Circulate	CIRC	PT	3,785.0	3,785.0	WASH LAST JT TO BOTTOM & CIRC BU.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/2/2024 11:00	2/2/2024 11:30	0.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,785.0	3,785.0	SAFETY MEETING W/ CEMENTERS. RD CASING CREW, INSTALL CEMENT HEAD.
2/2/2024 11:30	2/2/2024 14:00	2.50	Surface, Casing	Primary Cementing	PRIMCEM	PT	3,785.0	3,785.0	PUMP 40 BBLS SPACER 8.33PPG. 314 BBLS 12 PPG LEAD 665 SKS 2.66 YLD. 88 BBLS 14.5 PPG TAIL 345 SKS 1.43 YLD. DROPPED WIPER PLUG. DISPLACED WITH 283 BBLS H2O. BUMP PLUG @ 13:35 HRS 2/02/24. HELD 2 MIN BLED BACK 2 BBLS. LANDED PSI 1,820 PRIOR TO LAND 1,310 PSI. 85 BBLS CEMENT BACK TO SURFACE. RD CEMENTERS. BLOW DOWN MUD LINES. CIRC OUT FLOW LINES.
2/2/2024 14:00	2/2/2024 15:00	1.00	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,785.0	3,785.0	FLUSH STACK, NIPPLE DOWN DIVERTER STACK. ROUGH CUT 9 5/8" CASING W/ WELDER. WELL SUSPENDED @ 15:00 MST 2/02/24.
2/12/2024 12:00	2/12/2024 13:00	1.00	Surface, Casing	Walking / Walk rig	WALK	PT		3,785.0	WALKED OVER WELL CENTER.
2/12/2024 13:00	2/12/2024 14:30	1.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	3,785.0	3,785.0	NU BOPE. INSTALLED FLOW LINE & TURN BUCKLES.
2/12/2024 14:30	2/12/2024 15:00	0.50	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	3,785.0	3,785.0	BREAK TEST BOPE 250-5000 PSI 10MIN EACH.
2/12/2024 15:00	2/12/2024 15:30	0.50	Surface, Casing	Test Casing	TESTCAS	PT	3,785.0	3,785.0	TESTED CASING TO 1,500 PSI FOR 30 MIN.
2/12/2024 15:30	2/12/2024 16:45	1.25	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,785.0	3,785.0	PU 1.83" 78/ 8.5 WITH 8.25" STAB, BXT616 BIT, 2 NMDC & UBHO. LOADED MWD.
2/12/2024 16:45	2/12/2024 18:49	2.08	Surface, Casing	Tripping	TRIP	PT	3,785.0	3,785.0	TIH TO 3,650'
2/12/2024 18:49	2/12/2024 19:45	0.92	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT	3,785.0	3,785.0	SLIP AND CUT DRILLING LINE
2/12/2024 19:45	2/12/2024 20:15	0.50	Surface, Casing	Rig Service	RIGSVC	PT	3,785.0	3,785.0	SERVICE RIG AND TDU.
2/12/2024 20:15	2/12/2024 21:40	1.42	Surface, Casing	Drilling - Cement	DRLCMT	PT	3,785.0	3,795.0	DRILL CEMENT FLOAT COLLAR AND SHOE. 10' NEW FORMATION
2/12/2024 21:40	2/12/2024 22:00	0.33	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	3,785.0	3,795.0	CIRCULATE BOTTOMS UP. FIT TO 12.5 EMW. 9.5 ACTIVE MW, 3,789' TVD, 591 PSI.
2/12/2024 22:00	2/12/2024 22:49	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,795.0	3,855.0	ROTATE 3,795' - 3,855' 60' @ 84 FPH. 600 GPM, 70 RPM, 6-9K TORQUE, 1673 PSI
2/12/2024 22:49	2/13/2024 00:30	1.67	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT	3,855.0	3,855.0	REMOVE WASHED MUD LINE SCREEN BOX, REPLACE W/VALVE. SWITCH TO PIPE SCREEN.
2/13/2024 00:30	2/13/2024 01:15	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	3,855.0	3,883.0	SLIDE 3,855' - 3,883' 21' @ 37 FPH. 600 GPM, 200 DIFF.
2/13/2024 01:15	2/13/2024 04:25	3.17	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,883.0	4,521.0	ROTATE 3,883' - 4,602' 719' @ 201 FPH. 650 GPM, 80 RPM, 7-10K TORQUE, 2473 PSI
2/13/2024 04:25	2/13/2024 05:00	0.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,521.0	4,531.0	SLIDE 4,521' - 4,531' 10' @ 17 FPH. 650 GPM, 200 DIFF.
2/13/2024 05:00	2/13/2024 07:40	2.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,531.0	5,086.0	ROTATE 4,531' - 5,086' 555' @ 208 FPH. 650 GPM, 80 RPM, 7-10K TORQUE, 315-560 DIFF.
2/13/2024 07:40	2/13/2024 08:04	0.40	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,086.0	5,098.0	SLIDE 5,086' - 5,098' 12' @ 30 FPH, 650 GPM, 9-16 WOB, 100-180 DIFF.
2/13/2024 08:04	2/13/2024 09:51	1.78	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,098.0	5,367.0	ROTATE 5,098' - 5,367' 269' @ 150 FPH. 650 GPM, 80 RPM, 7-10K TORQUE, 215-400 DIFF.
2/13/2024 09:51	2/13/2024 10:16	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,367.0	5,378.0	SLIDE 5,367' - 5,378' 11" @ 25 FPH, 650 GPM, 10-20 WOB, 40-180 DIFF.
2/13/2024 10:16	2/13/2024 13:39	3.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,378.0	5,843.0	ROTATE 5,378' - 5,843 465' @ 137 FPH. 650 GPM, 80 RPM, 7-11K TORQUE, 215-600 DIFF.
2/13/2024 13:39	2/13/2024 13:57	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,843.0	5,853.0	SLIDE 5,843' - 5,853' 10' @ 33 FPH, 650 GPM, 5-13 WOB, 130-260 DIFF.
2/13/2024 13:57	2/13/2024 16:12	2.24	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,853.0	6,326.0	ROTATE 5,853' - 6,326' 473' @ 211 FPH. 650 GPM, 80 RPM, 11-18K TORQUE, 400-650 DIFF.
2/13/2024 16:12	2/13/2024 16:30	0.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,326.0	6,336.0	SLIDE 6,326' - 6,336' 10' @ 33 FPH, 650 GPM, 5-13 WOB, 130-260 DIFF.
2/13/2024 16:30	2/13/2024 18:19	1.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,336.0	6,708.0	ROTATE 6,336' - 6,708' 372' @ 202 FPH. 650 GPM, 80 RPM, 11-18K TORQUE, 400-650 DIFF.
2/13/2024 18:19	2/13/2024 18:34	0.25	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,708.0	6,723.0	SLIDE 6,708' - 6,723' 15' @ 60 FPH, 650 GPM, 5-13 WOB, 130-260 DIFF.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/13/2024 18:34	2/13/2024 19:54	1.33	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,723.0	6,982.0	ROTATE 6,723' - 6,982' 259' @ 194 FPH. 650 GPM, 80 RPM, 11-18K TORQUE, 400-600 DIFF. LOST PARTIAL RETURNS @ 6,955', PUMPED LCM SWEEPS, REGAINED NEARLY FULL RETURNS.
2/13/2024 19:54	2/13/2024 20:19	0.42	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,982.0	7,006.0	SLIDE 6,982' - 7,006' 24' @ 57 FPH, 600 GPM, 5-13 WOB, 130-220 DIFF. REDUCED PUMP RATE TO 600 GPM DUE TO LOSSES, PUMPED LCM SWEEPS CONTAINING 28 PPB TO CONTROL LOSSES.
2/13/2024 20:19	2/14/2024 03:19	7.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,006.0	7,738.0	ROTATE 7,006' - 7,738' 732' @ 105 FPH. 600 GPM, 80 RPM, 9-12K TORQUE, 200-400 DIFF. NOTICED AN INCREASE IN CONNECTION GAS AT 7,210', WITH 12 BBL PIT GAIN, WENT ON GAS BUSTER, 8,685 UNITS OF GAS, CRUDE OIL ON SHAKERS, WEIGHTED UP ACTIVE TO 10.1 PPG, GAS IS DOWN TO 600 UNITS BACK GROUND. WENT OFF BUSTER. PUMPED LCM SWEEPS AS NEEDED.
2/14/2024 03:19	2/14/2024 04:04	0.75	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	7,738.0	7,752.0	SLIDE 7,738' - 7,752' 14' @ 19 FPH, 600 GPM, 12-24 WOB, 130-220 DIFF. PUMPED LCM SWEEPS AS NECESSARY, CONTAINING 28 PPB TO CONTROL LOSSES.
2/14/2024 04:04	2/14/2024 05:00	0.93	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,752.0	7,829.0	ROTATE 7,752' - 7,829' 77' @ 84 FPH. 600 GPM, 80 RPM, 10-15K TORQUE, 120-400 DIFF. PUMPED LCM SWEEPS AS NEEDED.
2/14/2024 05:00	2/14/2024 05:30	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	7,829.0	7,829.0	SERVICE RIG AND TDU.
2/14/2024 05:30	2/14/2024 06:05	0.59	Intermediate, Drill Vertical	Directional Tool Failure	DIRFAIL	NPT	7,829.0	7,829.0	RE-LOG GAMMA 7,734' - 7,829'
2/14/2024 06:05	2/14/2024 07:45	1.67	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,829.0	7,964.0	ROTATE 7,829' - 7,964' 135' @ 81 FPH. 600 GPM, 80 RPM, 16-28 WOB, 10-15K TORQUE, 240-280 DIFF.
2/14/2024 07:45	2/14/2024 08:10	0.42	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT	7,964.0	7,964.0	CLEAN SUCTION SCREENS ON PUMPS.
2/14/2024 08:10	2/14/2024 10:12	2.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,964.0	8,121.0	ROTATE 7,964' - 8,121' 157' @ 77 FPH. 600 GPM, 80 RPM, 26-28 WOB, 10-15K TORQUE, 180-600 DIFF.
2/14/2024 10:12	2/14/2024 11:11	0.98	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,121.0	8,144.0	SLIDE 8,121' - 8,144' 23' @ 23 FPH, 550 GPM, 16-30 WOB, 180-420 DIFF.
2/14/2024 11:11	2/14/2024 14:19	3.13	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,144.0	8,403.0	ROTATE 8,144' - 8,403' 259' @ 82 FPH. 550 GPM, 80 RPM, 26-28 WOB, 10-15K TORQUE, 150-560 DIFF.
2/14/2024 14:19	2/14/2024 15:21	1.03	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,403.0	8,421.0	SLIDE 8,403' - 8,421' 18' @ 17 FPH, 575 GPM, 13-26 WOB, 180-370 DIFF.
2/14/2024 15:21	2/14/2024 23:30	8.15	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,421.0	8,972.0	ROTATE 8,421' - 8,972' @ 68 FPH. 575 GPM, 80 RPM, 16-28 WOB, 10-15K TORQUE, 240-280 DIFF.
2/14/2024 23:30	2/15/2024 01:00	1.50	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	0.0	8,997.0	SLIDE 8,972' - 8,997' 25' @ 17 FPH, 575 GPM, 13-26 WOB, 180-370 DIFF.
2/15/2024 01:00	2/15/2024 01:49	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,997.0	9,065.0	ROTATE 8,997' - 9,065' @ 81 FPH. 575 GPM, 80 RPM, 16-28 WOB, 10-15K TORQUE, 240-280 DIFF.
2/15/2024 01:49	2/15/2024 03:30	1.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	9,065.0	9,087.0	SLIDE 9,065' - 9,087' 22' @ 13 FPH, 575 GPM, 13-26 WOB, 180-370 DIFF.
2/15/2024 03:30	2/15/2024 04:15	0.75	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,087.0	9,156.0	ROTATE 9,087' - 9,156' @ 92 FPH. 575 GPM, 80 RPM, 16-28 WOB, 12-18K TORQUE, 240-320 DIFF.
2/15/2024 04:15	2/15/2024 04:45	0.50	Intermediate, Drill Vertical	Rig Service	RIGSVC	PT	9,156.0	9,156.0	SERVICE RIG AND TDU.
2/15/2024 04:45	2/15/2024 05:00	0.25	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,156.0	9,175.0	ROTATE 9,156' - 9,175' @ 76 FPH. 575 GPM, 80 RPM, 16-28 WOB, 12-18K TORQUE, 240-320 DIFF.
2/15/2024 05:00	2/15/2024 15:34	10.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	9,175.0	10,104.0	ROTATE 9,175' - 10,104' 929' @ 87 FPH. 650 GPM, 80 RPM, 16-28 WOB, 12-18K TORQUE, 240-600 DIFF.
2/15/2024 15:34	2/15/2024 16:00	0.42	Intermediate, Drill Vertical	Circulate	CIRC	PT	10,104.0	10,104.0	WORK PIPE & CLEAN HOLE BEFORE SLIDE.
2/15/2024 16:00	2/15/2024 20:45	4.75	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,104.0	10,170.0	SLIDE 10,104' - 10,170' @ 14 FPH, 650 GPM, 12-16 WOB, 100-130 DIFF. WEIGHT UP ACTIVE TO 10.3 PPG.
2/15/2024 20:45	2/15/2024 21:10	0.42	Intermediate, Drill Curve	Other Activities	OTHER	PT	10,170.0	10,170.0	FLOW CHECK. WELL FLOWING 7 BBLS/HR.
2/15/2024 21:10	2/15/2024 23:25	2.25	Intermediate, Drill Curve	Circulate	CIRC	PT	10,170.0	10,170.0	CIRCULATE, WEIGHT UP ACTIVE TO 10.5 PPG. PUMPED LCM SWEEPS AND REDUCED PUMP RATE TO REDUCE LOSSES WHILE WEIGHTING UP. LOST 85 BBLS.
2/15/2024 23:25	2/16/2024 04:30	5.09	Intermediate, Drill Curve	Tripping	TRIP	PT	10,170.0	10,170.0	FLOW CHECK, WELL STATIC. POOH 10,170 - 4,200'. USED TONGS ON TIGHT CONNECTIONS.
2/16/2024 04:30	2/16/2024 05:00	0.50	Intermediate, Drill Curve	Rig Service	RIGSVC	PT	10,170.0	10,170.0	RIG SERVICE, CHANGE OUT ST-80 DIES.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/16/2024 05:00	2/16/2024 08:10	3.17	Intermediate, Drill Curve	Tripping	TRIP	PT	10,170.0	10,170.0	POOH TO BHA. FC @ SHOE & BHA WELL STATIC.
2/16/2024 08:10	2/16/2024 09:57	1.78	Intermediate, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	PT	10,170.0	10,170.0	LD MOTOR & BIT, MOTOR GOOD, BIT 1-2-FC. PU 2.12° 7/8 6.4 MOTOR, SURFACE TESTED MWD, MU DD406T
2/16/2024 09:57	2/16/2024 16:40	6.73	Intermediate, Drill Curve	Tripping	TRIP	PT	10,170.0	10,170.0	TIH. PU & TESTED AGITATOR.
2/16/2024 16:40	2/16/2024 17:09	0.48	Intermediate, Drill Curve	Circulate	CIRC	PT	10,170.0	10,170.0	DOWNLINK MWD.
2/16/2024 17:09	2/16/2024 18:44	1.58	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,170.0	10,216.0	SLIDE 10,170' - 10,216' @ 29 FPH, 500 GPM, 24-28 WOB, 300-430 DIFF. BEGAN LOSING MUD @ 10,190' PUMPED LCM SWEEPS.
2/16/2024 18:44	2/16/2024 20:14	1.50	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,216.0	10,282.0	ROTATE 10,216' - 10,282' 66' @ 44 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-400 DIFF. TROUBLE SHOOT AND REPAIR PASON. LOSSES INCREASED AT 10,228' PUMP LCM SWEEPS AND CUT MW TO 10.3 PPG.
2/16/2024 20:14	2/16/2024 21:04	0.83	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,282.0	10,312.0	SLIDE 10,282' - 10,312' @ 36 FPH, 500 GPM, 24-28 WOB, 300-430 DIFF. TROUBLESHOOT AND REPAIR PASON. PUMPED LCM SWEEPS, LOSSES HEALED. LOST 315 BBLS.
2/16/2024 21:04	2/16/2024 21:34	0.50	Intermediate, Drill Curve	Other Activities	OTHER	NPT	10,312.0	10,312.0	RE-LOG GAMMA 10,282' - 10,312' DUE TO PASON OUTAGE
2/16/2024 21:34	2/16/2024 22:09	0.58	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,312.0	10,344.0	ROTATE 10,312' - 10,344' 32' @ 55 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-400 DIFF. PUMPED LCM SWEEPS AS NECESSRY TO CONTROL SEEPAGE.
2/16/2024 22:09	2/16/2024 23:21	1.20	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,344.0	10,383.0	SLIDE 10,344' - 10,383' @ 32 FPH, 500 GPM, 16-20 WOB, 150-250 DIFF.
2/16/2024 23:21	2/16/2024 23:43	0.38	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,383.0	10,406.0	ROTATE 10,383' - 10,406' 23' @ 60 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-400 DIFF
2/16/2024 23:43	2/17/2024 01:09	1.42	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,406.0	10,454.0	SLIDE 10,406' - 10,454' @ 48 FPH, 500 GPM, 20-24 WOB, 200-300 DIFF.
2/17/2024 01:09	2/17/2024 01:58	0.83	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,454.0	10,501.0	ROTATE 10,454' - 10,501' 47' @ 56 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-400 DIFF
2/17/2024 01:58	2/17/2024 03:18	1.33	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,501.0	10,560.0	SLIDE 10,501' - 10,560' @ 44 FPH, 500 GPM, 20-24 WOB, 200-300 DIFF.
2/17/2024 03:18	2/17/2024 03:53	0.58	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,560.0	10,596.0	ROTATE 10,560' - 10,596' 36' @ 61 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-400 DIFF
2/17/2024 03:53	2/17/2024 05:00	1.12	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,596.0	10,642.0	SLIDE 10,596' - 10,642' @ 42 FPH, 500 GPM, 20-24 WOB, 200-300 DIFF.
2/17/2024 05:00	2/17/2024 05:49	0.83	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,642.0	10,694.0	ROTATE 10,642' - 10,694' 52' @ 62 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-500 DIFF
2/17/2024 05:49	2/17/2024 07:21	1.52	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,694.0	10,758.0	SLIDE 10,694' - 10,758' 64' @ 42 FPH, 500 GPM, 20-24 WOB, 200-300 DIFF.
2/17/2024 07:21	2/17/2024 07:57	0.60	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,758.0	10,786.0	ROTATE 10,758' - 10,786' 28' @ 46 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-500 DIFF
2/17/2024 07:57	2/17/2024 08:55	0.97	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,786.0	10,826.0	SLIDE 10,786' - 10,826' 40' @ 41 FPH, 500 GPM, 20-24 WOB, 200-300 DIFF.
2/17/2024 08:55	2/17/2024 09:35	0.67	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,826.0	10,852.0	ROTATE 10,826' - 10,852' 26' @ 39 FPH. 500 GPM, 25 RPM, 24-26 WOB, 13-15K TORQUE, 350-500 DIFF
2/17/2024 09:35	2/17/2024 11:50	2.25	Intermediate, Casing	Circulate	CIRC	PT	10,852.0	10,852.0	CIRC & COND MUD TO 10.5 PPG. FC, WELL STATIC.
2/17/2024 11:50	2/17/2024 19:00	7.17	Intermediate, Casing	Tripping	TRIP	PT	10,852.0	10,852.0	POOH TO BHA, FC @ SHOE & BHA, WELL STATIC.
2/17/2024 19:00	2/17/2024 20:00	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,852.0	10,852.0	LD BHA. BIT 1/1. MOTOR DRAINED PROPERLY, BEARING SQUAT 1/8"
2/17/2024 20:00	2/18/2024 05:00	9.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,852.0	10,852.0	PJSM. RU CASING HANDLING EQUIPMENT, MU SHOE TRACK, RUN 7" CASING. FILL PIPE EVERY 2,000'. LOST DISPLACEMENT RETURNS @ 4,000' FILLED PIPE AND BROKE CIRCULATION. REGAINED PARTIAL RETURNS CONTINUED RUNNING PIPE WITH PARTIAL DISPLACEMENT RETURNS.
2/18/2024 05:00	2/18/2024 09:15	4.25	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	10,852.0	10,852.0	RAN TOTAL OF 263 JTS 7" 29# XP-P110 BTC CASING TO 10,842', MU LANDING HANGER. SHOE @ 10,842', (10,769' TVD), FLOAT @ 10,801'.
2/18/2024 09:15	2/18/2024 10:19	1.07	Intermediate, Casing	Circulate	CIRC	PT	10,852.0	10,852.0	CIRC @ 5.1 BPM. LOST 12 BBLS. HELD PJSM WITH HES. RD CRT.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/18/2024 10:19	2/18/2024 13:35	3.27	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	10,852.0	10,852.0	RU & TESTED LINES. PUMPED 40 BBLS FW, 30 BBLS 11PPG TUNED PRIME SPACER, 940 SACKS (345.4 BBLS) 12.5 PPG LEAD @ 2.06 YIELD. 625 SACKS (200.3 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 400 BBLS FW @ 8-3 BPM, LANDED PLUG @ 13:20 HRS 2/18/24 WITH 3,200 PSI. 2,512 PSI PRIOR. LOST RETURNS 215 BBLS INTO DISPLACEMENT. EST TOC BASED OFF LIFT PRESSURE 2,630'. RD HES.
2/18/2024 13:35	2/18/2024 14:30	0.92	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	10,852.0	10,852.0	FLUSH STACK. LD LANDING JOINT. INSTALLED & TESTED PACK-OFF TO 10K. LD RUUNING TOOL.
2/18/2024 14:30	2/18/2024 15:00	0.50	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	10,852.0	10,852.0	ND BOPE. SUSPENDED OPS @ 15:00HRS 2/18/24.
4/16/2024 19:00	4/16/2024 20:00	1.00	Intermediate, Casing	Walking / Walk rig	WALK	PT	10,852.0	10,852.0	WALK RIG OVER & CENTER BOP OVER WELL. RESUME OPERATIONS @ 19:00 HRS ON 4/16/24
4/16/2024 20:00	4/16/2024 21:30	1.50	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	10,852.0	10,852.0	NIPPLE UP BOPE, INSTALL FLOW LINE, HOOKUP TURNBUCKLES. CENTER STACK.
4/16/2024 21:30	4/16/2024 22:30	1.00	Intermediate, Casing	Other Activities	OTHER	PT	10,852.0	10,852.0	CHANGE OUT SAVER SUB.
4/16/2024 22:30	4/16/2024 23:30	1.00	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	10,852.0	10,852.0	SLIP & CUT 110' OF DRILL LINE.
4/16/2024 23:30	4/17/2024 00:30	1.00	Intermediate, Casing	Rig Service	RIGSVC	PT	10,852.0	10,852.0	SERVICE RIG & TOP DRIVE.
4/17/2024 00:30	4/17/2024 01:00	0.50	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	10,852.0	10,852.0	TEST BOPE. FIND HOLE IN CHOKE HOSE.
4/17/2024 01:00	4/17/2024 05:00	4.00	Intermediate, Casing	Waiting on Equipment, Personnel, etc.	WOEP	NPT	10,852.0	10,852.0	START TO CHANGE OUT CHOKE HOSE. INSTALL EXTRA HARD LINE, TORQUE UP BOLTS. NEW HOSE ON LOCATION, CHANGE IT OUT.
4/17/2024 05:00	4/17/2024 06:00	1.00	Intermediate, Casing	Repair BOPE	RPRBOP E	NPT – Rig Component	10,852.0	10,852.0	CHANGE OUT CHOKE HOSE.
4/17/2024 06:00	4/17/2024 07:00	1.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	10,852.0	10,852.0	TEST WELL HEAD, CHOKE LINE. 250/10000 PSI 10/10 MIN.
4/17/2024 07:00	4/17/2024 08:30	1.50	Intermediate, Casing	Test Casing	TESTCAS	PT	10,852.0	10,852.0	TEST CASING 2500 PSI 30 MIN.
4/17/2024 08:30	4/17/2024 09:30	1.00	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	10,852.0	10,852.0	PU BHA BIT (6.125" ULTERRA 513S) MM (2° 6/7 10 STG) SCRIBE TEST.
4/17/2024 09:30	4/17/2024 15:00	5.50	Intermediate, Casing	Tripping	TRIP	PT	10,852.0	10,852.0	TIH F/ BHA T/ 9,272'. OVER BOARD WATER. EXTRA TIME DUE TO HIGH WINDS AND SERVICE LOOP HANGING UP.
4/17/2024 15:00	4/17/2024 16:15	1.25	Intermediate, Casing	Rig Service	RIGSVC	PT	10,852.0	10,852.0	ADJUST SERVICE LOOP GETTING CAUGHT IN DERRICK DUE TO HIGH WIND.
4/17/2024 16:15	4/17/2024 17:30	1.25	Intermediate, Casing	Tripping	TRIP	PT	10,852.0	10,852.0	TIH F/ 9,272' T/ 10,777' OVER BOARD WATER. EXTRA TIME DUE TO HIGH WINDS AND SERVICE LOOP HANGING UP.
4/17/2024 17:30	4/17/2024 18:00	0.50	Intermediate, Casing	Circulate	CIRC	PT	10,852.0	10,852.0	CIRCULATE OUT WATER W/ OBM.
4/17/2024 18:00	4/17/2024 19:00	1.00	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOAT	PT	10,852.0	10,852.0	DRILL F.E. FLOAT @ 10799' SHOE @ 10842' DRILL 10' NEW, RAT HOLE.
4/17/2024 19:00	4/17/2024 19:30	0.50	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	10,852.0	10,852.0	FIT TEST 13.5 MWE. 10,777' TVD 12 PPG AMW. 841 PSI.
4/17/2024 19:30	4/17/2024 20:37	1.13	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,852.0	10,915.0	SLIDE 10,852' - 10,915' 63' @ 56 FPH. 250 GPM, 150-300 DIFF
4/17/2024 20:37	4/17/2024 21:00	0.37	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,915.0	10,931.0	ROTATE 10,915' - 10,931' 16' @ 44 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF.
4/17/2024 21:00	4/17/2024 22:06	1.10	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,931.0	10,971.0	SLIDE 10,931' - 10,971' 40' @ 36 FPH. 250 GPM 150-300 DIFF.
4/17/2024 22:06	4/17/2024 23:20	1.24	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,971.0	11,024.0	ROTATE 10,971' - 11,024' 53' @ 43 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF.
4/17/2024 23:20	4/18/2024 03:20	4.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,024.0	11,073.0	SLIDE 11,024' - 11,073' 49' @ 12 FPH. 250 GPM 150-300 DIFF. LOST RETURNS, PUMP 2 SWEEPS 55 PPB GOT RETURNS BACK. LOST 80 BBLS. THEN OVER 3 HRS LOST ADDITIONAL 35



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/18/2024 03:20	4/18/2024 04:15	0.92	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,073.0	11,080.0	ROTATE 11,073' - 11,080' 7' @ 8 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF. TRYING TO ROTATE. WHEN WE TAG BOTTOM PRESSURE JUST CLIMBS AND WEIGHT DOES NOT DRILL OFF. WORK PIPE SEVERAL TIMES WHILE PUMPING SWEEPS TO CLEAN UP BHA, WITH NO SUCCESS. LOST 50 BBLS
4/18/2024 04:15	4/18/2024 05:00	0.75	Production, Drill Curve	Circulate	CIRC	PT	11,080.0	11,080.0	CIRCULATE WHILE WORKING PIPE SPOT 40 BBLS OF 55 PPB LCM PILL TO LEAVE IN HOLE WHILE WE TRIP.
4/18/2024 05:00	4/18/2024 12:30	7.50	Production, Drill Curve	Tripping	TRIP	PT	11,080.0	11,080.0	TOOH F/ 11,080' T/ BHA. FLOW CHECK ON BOTTOM, BHA. WELL STATIC NO LOSSES.
4/18/2024 12:30	4/18/2024 13:30	1.00	Production, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	PT	11,080.0	11,080.0	L/D BHA BIT (1/8 RO) MM (GOOD). PU NEW BIT (BAKER 405) MM (7/8 8.2 STG). SCRIBE AND TEST.
4/18/2024 13:30	4/18/2024 19:45	6.25	Production, Drill Curve	Tripping	TRIP	PT	11,080.0	11,080.0	TIH F/ BHA T/ 10,450'
4/18/2024 19:45	4/18/2024 20:19	0.58	Production, Drill Curve	Rig Service	RIGSVC	PT	11,080.0	11,080.0	SERVICE RIG & TOP DRIVE. FILL PIPE.
4/18/2024 20:19	4/18/2024 20:45	0.42	Production, Drill Curve	Other Activities	OTHER	PT	11,080.0	11,080.0	PERFORM A HESITATION SQUEEZE ON LCM THAT WAS LEFT IN HOLE. STAGE UP TO 600 PSI IN 50 PSI INCREMENTS. ONLY BLEED OFF ABOUT 10-20 PSI ON EACH STEP.
4/18/2024 20:45	4/18/2024 21:15	0.50	Production, Drill Curve	Tripping	TRIP	PT	11,080.0	11,080.0	FINISH TRIPPING IN THE HOLE.
4/18/2024 21:15	4/18/2024 21:34	0.33	Production, Drill Curve	Wash & Ream - Routine	WASHR	PT	11,080.0	11,080.0	WASH & REAM LAST STAND TO BOTTOM. FAN BOTTOM TO MAKE SURE NO JUNK.
4/18/2024 21:34	4/18/2024 22:15	0.67	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,080.0	11,116.0	ROTATE 11,080' - 11,116' 36' @ 54 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/18/2024 22:15	4/19/2024 00:28	2.22	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,116.0	11,178.0	SLIDE 11,116' - 11,178' 62' @ 28 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 00:28	4/19/2024 01:00	0.53	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	11,178.0	11,209.0	ROTATE 11,178' - 11,209' 31' @ 58 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 01:00	4/19/2024 05:00	4.00	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,209.0	11,296.0	SLIDE 11,209' - 11,296' 87' @ 22 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 05:00	4/19/2024 08:42	3.70	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,301.0	11,379.0	SLIDE 11,296' - 11,379' 83' @ 22 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 08:42	4/19/2024 09:03	0.35	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		11,395.0	ROTATE 11,379' - 11,395' 16' @ 45 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 09:03	4/19/2024 10:43	1.68	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	11,395.0	11,488.0	SLIDE 11,395' - 11,488' 93' @ 55.25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 10:43	4/19/2024 10:52	0.14	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		11,499.0	ROTATE 11,488' - 11,499' 11' @ 82 FPH. 250 GPM, 25 RPM, 500 - 700 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES. ** FTP 11,499' TVD 11,068' VS 457.61 INC 88.85° **
4/19/2024 10:52	4/19/2024 12:13	1.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,499.0	11,685.0	ROTATE 11,499' - 11,685' 186' @ 138 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 12:13	4/19/2024 12:36	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,685.0	11,701.0	SLIDE 11,685' - 11,701' 16' @ 42 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 12:36	4/19/2024 14:40	2.07	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,701.0	12,018.0	ROTATE 11,701' - 12,018' 317' @ 154 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 14:40	4/19/2024 15:07	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,018.0	12,042.0	SLIDE 12,018' - 12,042' 24' @ 53 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 15:07	4/19/2024 16:00	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,042.0	12,138.0	ROTATE 12,042' - 12,138' 96' @ 108 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 16:00	4/19/2024 16:34	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,138.0	12,168.0	SLIDE 12,138' - 12,168' 30' @ 53 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 16:34	4/19/2024 16:57	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,168.0	12,230.0	ROTATE 12,168' - 12,230' 62' @ 161 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 16:57	4/19/2024 17:27	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT		12,230.0	SERVICE RIG



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/19/2024 17:27	4/19/2024 18:12	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,230.0	12,323.0	ROTATE 12,230' - 12,323' 93' @ 124 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 18:12	4/19/2024 18:51	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,323.0	12,349.0	SLIDE 12,323' - 12,349' 26' @ 40 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 18:51	4/19/2024 19:04	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,349.0	12,382.0	ROTATE 12,349' - 12,382' 33' @ 152 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 19:04	4/19/2024 19:26	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,382.0	12,398.0	SLIDE 12,382' - 12,398' 16' @ 44 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 19:26	4/19/2024 20:18	0.87	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,398.0	12,508.0	ROTATE 12,398' - 12,508' 110' @ 127 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 20:18	4/19/2024 20:58	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,508.0	12,534.0	SLIDE 12,508' - 12,534' 26' @ 39 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 20:58	4/19/2024 21:42	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,534.0	12,628.0	ROTATE 12,534' - 12,628' 94' @ 131 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 21:42	4/19/2024 22:04	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,628.0	12,638.0	SLIDE 12,628' - 12,638' 10' @ 26 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 22:04	4/19/2024 23:09	1.08	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,638.0	12,780.0	ROTATE 12,638' - 12,780' 142' @ 131 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/19/2024 23:09	4/19/2024 23:44	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,780.0	12,792.0	SLIDE 12,780' - 12,792' 12' @ 21 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/19/2024 23:44	4/20/2024 01:21	1.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,792.0	13,058.0	ROTATE 12,792' - 13,058' 266' @ 165 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 01:21	4/20/2024 02:05	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,058.0	13,078.0	SLIDE 13,058' - 13,078' 20' @ 27 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 02:05	4/20/2024 03:13	1.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,078.0	13,235.0	ROTATE 13,078' - 13,235' 157' @ 139 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 03:13	4/20/2024 04:00	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,235.0	13,256.0	SLIDE 13,235' - 13,256' 21' @ 27 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 04:00	4/20/2024 05:00	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,256.0	13,415.0	ROTATE 13,256' - 13,415' 159' @ 159 FPH. 250 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 05:00	4/20/2024 05:43	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,415.0	13,506.0	ROTATE 13,415' - 13,506' 91' @ 126 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 05:43	4/20/2024 06:12	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,518.0	SLIDE 13,506' - 13,518' 12' @ 24 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 06:12	4/20/2024 07:24	1.20	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		13,684.0	ROTATE 13,518' - 13,684' 166' @ 138 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 07:24	4/20/2024 08:36	1.20	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,684.0	13,720.0	SLIDE 13,684' - 13,720' 36' @ 30 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 08:36	4/20/2024 09:07	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		13,786.0	ROTATE 13,720' - 13,786' 66' @ 123 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 09:07	4/20/2024 09:36	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,806.0	SLIDE 13,786' - 13,806' 20' @ 42 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 09:36	4/20/2024 10:10	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		13,882.0	ROTATE 13,806' - 13,882' 76' @ 130 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 10:10	4/20/2024 10:43	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		13,905.0	SLIDE 13,882' - 13,905' 23' @ 41 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 10:43	4/20/2024 12:45	2.02	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,905.0	14,158.0	ROTATE 13,905' - 14,158' 253' @ 125 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 12:45	4/20/2024 13:55	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,158.0	14,192.0	SLIDE 14,158' - 14,192' 34' @ 28 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/20/2024 13:55	4/20/2024 14:27	0.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,192.0	14,253.0	ROTATE 14,192' - 14,253' 61' @ 118 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 14:27	4/20/2024 15:31	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,253.0	14,285.0	SLIDE 14,253' - 14,285' 32' @ 29 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 15:31	4/20/2024 15:48	0.28	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,324.0	ROTATE 14,285' - 14,324' 39' @ 137 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 15:48	4/20/2024 16:16	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,342.0	14,336.0	SLIDE 14,324' - 14,336' 12' @ 25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 16:16	4/20/2024 16:21	0.07	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		14,342.0	ROTATE 14,336' - 14,342' 6' @ 90 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 16:21	4/20/2024 16:51	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	14,342.0	14,342.0	SERVICE RIG.
4/20/2024 16:51	4/20/2024 17:07	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,342.0	14,379.0	ROTATE 14,342' - 14,379' 37' @ 138 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 17:07	4/20/2024 17:51	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,379.0	14,402.0	SLIDE 14,379' - 14,402' 23' @ 31 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 17:51	4/20/2024 18:01	0.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,402.0	14,414.0	ROTATE 14,402' - 14,414' 12' @ 65 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 18:01	4/20/2024 19:00	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,414.0	14,439.0	SLIDE 14,414' - 14,439' 25' @ 25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 19:00	4/20/2024 19:23	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,439.0	14,465.0	ROTATE 14,439' - 14,465' 26' @ 68 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 19:23	4/20/2024 20:28	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,465.0	14,490.0	SLIDE 14,465' - 14,490' 25' @ 23 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 20:28	4/20/2024 21:32	1.07	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,490.0	14,633.0	ROTATE 14,490' - 14,633' 143' @ 134 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 21:32	4/20/2024 22:13	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,633.0	14,651.0	SLIDE 14,633' - 14,651' 18' @ 26 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 22:13	4/20/2024 23:10	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,651.0	14,783.0	ROTATE 14,651' - 14,783' 132' @ 139 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/20/2024 23:10	4/20/2024 23:38	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,783.0	14,794.0	SLIDE 14,783' - 14,794' 11' @ 24 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/20/2024 23:38	4/21/2024 00:00	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,794.0	14,835.0	ROTATE 14,794' - 14,835' 41' @ 112 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 00:00	4/21/2024 00:51	0.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,835.0	14,857.0	SLIDE 14,835' - 14,857' 22' @ 26 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 00:51	4/21/2024 01:40	0.82	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,857.0	14,963.0	ROTATE 14,857' - 14,963' 106' @ 130 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 01:40	4/21/2024 02:27	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,963.0	14,988.0	SLIDE 14,963' - 14,988' 25' @ 32 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 02:27	4/21/2024 02:43	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,988.0	15,010.0	ROTATE 14,988' - 15,010' 22' @ 83 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 02:43	4/21/2024 03:40	0.95	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,010.0	15,037.0	SLIDE 15,010' - 15,037' 27' @ 28 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 03:40	4/21/2024 04:10	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,037.0	15,098.0	ROTATE 15,037' - 15,098' 61' @ 122 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 04:10	4/21/2024 04:30	0.32	Production, Drill Lateral	Circulate	CIRC	PT	15,098.0	15,098.0	WORK PIPE SEVARAL TIMES TO WORK OUT TIGHT SPOTS.
4/21/2024 04:30	4/21/2024 05:00	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,098.0	15,112.0	SLIDE 15,098' - 15,110' 12' @ 24 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 05:00	4/21/2024 05:48	0.80	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,112.0	15,125.0	SLIDE 15,110' - 15,125' 15' @ 18 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/21/2024 05:48	4/21/2024 05:58	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,140.0	ROTATE 15,125' - 15,140' 15' @ 90 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 05:58	4/21/2024 07:12	1.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		15,172.0	SLIDE 15,140' - 15,172' 32' @ 25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 07:12	4/21/2024 08:21	1.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,285.0	ROTATE 15,172' - 15,285' 113' @ 98 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 08:21	4/21/2024 09:34	1.22	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,285.0	15,316.0	SLIDE 15,285' - 15,316' 31' @ 25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 09:34	4/21/2024 09:44	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,340.0	ROTATE 15,316' - 15,340' 24' @ 144 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 09:44	4/21/2024 10:32	0.80	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,340.0	15,359.0	SLIDE 15,340' - 15,359' 19' @ 23 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 10:32	4/21/2024 11:25	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,359.0	15,452.0	ROTATE 15,359' - 15,452' 93' @ 105 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 11:25	4/21/2024 12:30	1.08	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		15,474.0	SLIDE 15,452' - 15,474' 22' @ 20 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 12:30	4/21/2024 13:07	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,529.0	ROTATE 15,474' - 15,529' 55' @ 89 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 13:07	4/21/2024 13:54	0.78	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,529.0	15,545.0	SLIDE 15,529' - 15,545' 16' @ 20 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 13:54	4/21/2024 14:09	0.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,568.0	ROTATE 15,545' - 15,568' 23' @ 92 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 14:09	4/21/2024 14:42	0.55	Production, Drill Lateral	Circulate	CIRC	NPT		15,568.0	CIRCULATE DIRTY HOLE. CIRCULATE 1/2 BU. WORKING PIPE UP/DWN 100 FPM 60 ROT. 250 GPM. TRQ REDUCED F/ 6800 T/ 4000.
4/21/2024 14:42	4/21/2024 16:07	1.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,568.0	15,706.0	ROTATE 15,568' - 15,706' 138' @ 97 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 16:07	4/21/2024 16:53	0.77	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,706.0	15,722.0	SLIDE 15,706' - 15,722' 16' @ 20 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 16:53	4/21/2024 17:09	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		15,757.0	ROTATE 15,722' - 15,757' 35' @ 131 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 17:09	4/21/2024 17:39	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	15,757.0	15,757.0	SERVICE RIG.
4/21/2024 17:39	4/21/2024 19:02	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,757.0	15,886.0	ROTATE 15,757' - 15,886' 129' @ 93 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 19:02	4/21/2024 19:30	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,886.0	15,897.0	SLIDE 15,886' - 15,897' 11' @ 24 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 19:30	4/21/2024 20:33	1.05	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,897.0	15,998.0	ROTATE 15,897' - 15,998' 101' @ 96 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 20:33	4/21/2024 21:31	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,998.0	16,022.0	SLIDE 15,998' - 16,022' 24' @ 25 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 21:31	4/21/2024 22:01	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,022.0	16,067.0	ROTATE 16,022' - 16,067' 45' @ 90 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 22:01	4/21/2024 23:12	1.18	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,067.0	16,094.0	SLIDE 16,067' - 16,094' 27' @ 23 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/21/2024 23:12	4/21/2024 23:39	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,094.0	16,134.0	ROTATE 16,094' - 16,134' 40' @ 89 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/21/2024 23:39	4/21/2024 23:55	0.27	Production, Drill Lateral	Circulate	CIRC	PT	16,134.0	16,134.0	WORK PIPE THROUGH SLIDES TO HELP REDUCE TORQUE.
4/21/2024 23:55	4/22/2024 01:13	1.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,134.0	16,155.0	SLIDE 16,134' - 16,155' 21' @ 16 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/22/2024 01:13	4/22/2024 01:30	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,155.0	16,175.0	ROTATE 16,155' - 16,175' 20' @ 75 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/22/2024 01:30	4/22/2024 02:48	1.30	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,175.0	16,192.0	SLIDE 16,175' - 16,192' 17' @ 13 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/22/2024 02:48	4/22/2024 04:03	1.25	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,192.0	16,280.0	ROTATE 16,192' - 16,280' 88' @ 70 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/22/2024 04:03	4/22/2024 05:01	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,280.0	16,285.0	SLIDE 16,280' - 16,285' 5' @ 5 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED. RECYCLE FOR MWD. LOST SYNC AND INTERNET CONNECTION. REESTABLISH SYNC & INTERNET CONNECTION.
4/22/2024 05:00	4/22/2024 06:40	1.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,285.0	16,299.0	SLIDE 16,285' - 16,299' 14' @ 8 FPH. 250 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/22/2024 06:40	4/22/2024 07:00	0.33	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,299.0	16,320.0	ROTATE 16,299' - 16,320' 21' @ 63 FPH. 250 GPM, 70 RPM, 600 - 1000 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES. *** TOOH DUE TO ROP ***
4/22/2024 07:00	4/22/2024 09:55	2.91	Production, Drill Lateral	Circulate	CIRC	NPT – Motor Failure	16,320.0	16,320.0	CIRCULATE TO TOOH. X3 BU RAISED MW AFTER X1 BU T/ 12.3 PPG. HOLE CLEAN.
4/22/2024 09:55	4/22/2024 18:20	8.42	Production, Drill Lateral	Tripping	TRIP	NPT – Motor Failure	16,320.0	16,320.0	TOOH F/ 16320' T/ BHA'. FLOW CHECK ON BOTTOM, CASING SHOE, BHA. WEL STATIC.
4/22/2024 18:20	4/22/2024 20:15	1.92	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT – Motor Failure	16,320.0	16,320.0	LD BHA BIT (1/1) MM (CLUNKY). PU NEW 6/7 10 STG. MM - 6.125" BAKER 405 BIT. SCRIBE TEST.
4/22/2024 20:15	4/23/2024 01:41	5.43	Production, Drill Lateral	Tripping	TRIP	NPT – Motor Failure	16,320.0	16,320.0	TIH. PU NEW AGITATOR. GOOD TEST. CONTINUE TIH TO CASING SHOE.
4/23/2024 01:41	4/23/2024 02:55	1.23	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	NPT – Motor Failure	16,320.0	16,320.0	SLIP & CUT SHORT ONE.
4/23/2024 02:55	4/23/2024 05:00	2.08	Production, Drill Lateral	Tripping	TRIP	NPT – Motor Failure	16,320.0	16,320.0	CONTINUE TO TRIP IN OPEN HOLE.
4/23/2024 05:00	4/23/2024 09:40	4.67	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT – Motor Failure	16,320.0	16,320.0	ENCOUNTERED RESISTANCE F/ 13,994' T/ 15,055' WORKED STANDS W/ 220 GPM 50 ROT. HOLE PACKING OFF. MW 12.2. WASHED THROUGH RESISTANCE AND DOG LEGS T/ 15,055' TIH 12 STANDS WASH LAST STAND DOWN T/ 16,320'.
4/23/2024 09:40	4/23/2024 12:30	2.83	Production, Drill Lateral	Circulate	CIRC	NPT – Motor Failure	16,320.0	16,320.0	CIRCULATE T/ POOH. RAISE MW T/ 12.5 PPG.
4/23/2024 12:30	4/23/2024 18:49	6.33	Production, Drill Lateral	Tripping	TRIP	NPT – Motor Failure	16,320.0	16,320.0	TOOH F/ 16,320' T/ 2,000'. FLOW CHECK ON BOTTOM, WELL STATIC.
4/23/2024 18:49	4/23/2024 19:49	1.00	Production, Drill Lateral	Circulate	CIRC	NPT – Motor Failure	16,320.0	16,320.0	HOLE STARTED TO DRINK WHILE TRIPPING OUT @ 2,000' LOST 100 BBLs. FILL BACKSIDW WITH 90 BBLs LCM STILL LOSING 36 BBLs AN HR.
4/23/2024 19:49	4/23/2024 20:34	0.75	Production, Drill Lateral	Tripping	TRIP	NPT – Motor Failure	16,320.0	16,320.0	PLAN TO TRIP IN HOLE TO HEAL UP. STOP @ 3,000' TO MONITOR WELL.
4/23/2024 20:34	4/24/2024 05:00	8.42	Production, Drill Lateral	Other Activities	OTHER	NPT – Motor Failure	16,320.0	16,320.0	MONITOR WELL. FILL BACKSIDE EVERY 5 MINS TILL GET RETURNS. STARTED @ 168 STROKES TO FILL OVER THE TIME DOWN TO 20 STROKES TO FILL SO LOSSES HAVE STOPPED. LOST 340 BBLs.
4/24/2024 05:00	4/24/2024 06:25	1.42	Production, Drill Lateral	Tripping	TRIP	NPT		16,320.0	POOH TO CHANGE BHA. WELL TAKING GOOD FILL STARTED OUT 2 BBLs OVER AND WAS PERFECT AT ABOUT
4/24/2024 06:25	4/24/2024 10:00	3.58	Production, Drill Lateral	Lost Circulation Operations	LSTCIRC	NPT	16,320.0	16,320.0	MONITOR WELL. FILL BACKSIDE EVERY 5 MINS TOOH 3000'. STARTED GETTING FULL RETURNS @ 1500' OUT THE HOLE. MONITOR WELL WHILE GETTING MILL BIT INSTALLED. WELL STATIC.
4/24/2024 10:00	4/24/2024 15:45	5.75	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TIH W/ CONCAVE MILL BIT, AND DUMB IRON ASSEMBLY T/ 11,330' WELL
4/24/2024 15:45	4/24/2024 18:00	2.25	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	ESTABLISHED CIRCULATION WITH 1 BPM. SENT 50 PPB LCM SWEEPS EVERY 1000 STROKES. SLOWLY RAISED BPM UP FROM 1-5 BPM. ESTABLISHED BU AND A 11.6 ALL AROUND. LOST 14 BBLs.
4/24/2024 18:00	4/24/2024 22:00	4.00	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	CIRC & RAISE MW FROM 11.6 TO 11.8 THEN A 12 WHILE PUMPING SWEEPS.
4/24/2024 22:00	4/24/2024 23:19	1.33	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	CIRC & RAISE MW TO A 12.2 PPG. ONCE AROUND SLOWLY WASH THROUGH CURVE AND LATERAL TO 11,750'



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/24/2024 23:19	4/24/2024 23:54	0.58	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	SLACK OFF ON ELEVATORS TILL SEE LITTLE RESISTANCE. FROM 11,750 TO 12,280'
4/24/2024 23:54	4/25/2024 00:39	0.75	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	START TO CIRC. FLOW & PRESSURE ERATIC TRYING DIFFERENT PUMP RATES. UNABLE TO WASH DOWN.
4/25/2024 00:39	4/25/2024 02:15	1.59	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	PULL TWO STANDS & CIRC. CIRC GOOD FOR ABOUT 800 STROKES THEN PSI CLIMBING AND FLOW PACKING OFF AGAIN. BIGGER CUTTING COMING OVER SHAKERS.
4/25/2024 02:15	4/25/2024 04:15	2.00	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	PULL BACK TO SHOE, BACK REAMING. UNABLE TO PULL ON ELEVATORS TILL LAST TWO STANDS.
4/25/2024 04:15	4/25/2024 05:00	0.75	Production, Drill Lateral	Rig Service	RIGSVC	NPT – Rig Component	16,320.0	16,320.0	RIG SERVICE & WORK ON TOP DRIVE PIN.
4/25/2024 05:00	4/25/2024 06:00	1.00	Production, Drill Lateral	Circulate	CIRC	NPT – Rig Component	16,320.0	16,320.0	CIRCULATE AROUND 12.5 PPG. WHILE CREW WORKS ON TOP DRIVE.
4/25/2024 06:00	4/25/2024 11:00	5.00	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	W/R F/ 10,900' T/ 12,660' 200 GPM 30-50 ROT 12.5 PPG OBM. WORKED THROUGH RESISTANCE.
4/25/2024 11:00	4/25/2024 11:45	0.75	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TIH F/ 12,660' T/ 13,746' WELL STATIC.
4/25/2024 11:45	4/25/2024 13:30	1.75	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	W/R F/ 13,746' T/ 13,857' 200 GPM 30-50 ROT 12.5 PPG OBM. WORKED THROUGH RESISTANCE.
4/25/2024 13:30	4/25/2024 14:12	0.70	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TIH F/ 13,857' T/ 14,787' WELL STATIC.
4/25/2024 14:12	4/25/2024 18:00	3.80	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	W/R F/ 14,746' T/ 14,672' 200 GPM 30-50 ROT 12.5 PPG OBM. WORKED THROUGH RESISTANCE. HOLE CONTINUED TO PACK OFF. PULLED 3 STANDS UNTIL FLOW WAS ESTABLISHED. CONT. IN T/ 14,672'
4/25/2024 18:00	4/26/2024 02:30	8.50	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	WASH & REAM TIGHT SPOT. F/ 14,800' T/ 14,950' WORK STAND WITH DIFFERENT FLOW RATES AND ROP RATES. FINALLY CLEANED UP.
4/26/2024 02:30	4/26/2024 05:00	2.50	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	WASH & REAM F/ 14,950 T/ 15,450'. ABLE TO CIRC & ROT WHILE SLACKING
4/26/2024 05:00	4/26/2024 08:19	3.33	Production, Drill Lateral	Wash & Ream - Routine	WASHR	NPT	16,320.0	16,320.0	W/R F/ 15,450' T/ 16,320'. 120 - 180 GPM. 50 ROT. ENCOUNTERED RESISTANCE @ 15,870' DECISION WAS MADE TO APPLY 300 PSI LUBRICATING PRESSURE AND REAM T/ BOTTOM. CUTTING SIZE BACK TO SHAKERS
4/26/2024 08:19	4/26/2024 14:42	6.38	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	CIRCULATE HOLE CLEAN. 250 GPMS. 130/60 UP/DWN. 50 ROT. 12.5 PPG OBM. X5 BU TOTAL X3 BU WHEN PUMP RATE WAS ACHIEVED. SENT X5 50 PPB 10 BBLS SWEEPS TO MITIGATE LOSSES. CUTTING SIZE AT SHAKERS LESS THEN 1/2"
4/26/2024 14:42	4/26/2024 17:46	3.07	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TOOH F/ 16,320' T/ 10,800' HOLE TAKING 2 BBLS OVER FOR EVERY 5 STANDS.
4/26/2024 17:46	4/26/2024 18:34	0.80	Production, Drill Lateral	Circulate	CIRC	NPT	16,320.0	16,320.0	PUMP DOWN 70 BBLS 50 PPB LCM ABOVE LOSS ZONE.
4/26/2024 18:34	4/26/2024 23:00	4.42	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	POOH WITH MILL.
4/26/2024 23:00	4/27/2024 00:30	1.50	Production, Drill Lateral	Pick Up / Lay Down Drill String	PULDSTR	NPT	16,320.0	16,320.0	CHANGE OUT BHA. PICK UP BAKER BIT(DD405WS), MUD MOTOR (7/8 8.2 2° FBH), MWD. TEST TOOLS.
4/27/2024 00:30	4/27/2024 05:00	4.50	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TIH WITH NEW BHA. T/ 10,832'
4/27/2024 05:00	4/27/2024 06:15	1.25	Production, Drill Lateral	Cut & Slip Drill line	CUTSLIP	PT	16,320.0	16,320.0	SLIP AND CUT DRILL LINE.
4/27/2024 06:15	4/27/2024 09:40	3.42	Production, Drill Lateral	Tripping	TRIP	NPT	16,320.0	16,320.0	TIH F/ 10,800' T/ 16,320' FILLED PIPE EVERY 3000' MONITORED RETUNS BACK TO ACTIVE. WELL STATIC.
4/27/2024 09:40	4/27/2024 11:44	2.07	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,320.0	16,523.0	ROTATE 16,320' - 16,523' 203' @ 98 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 11:44	4/27/2024 12:27	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,523.0	16,542.0	SLIDE 16,523' - 16,542' 19' @ 26 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 12:27	4/27/2024 14:17	1.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,542.0	16,802.0	ROTATE 16,542' - 16,802' 260' @ 141 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 14:17	4/27/2024 14:50	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		16,816.0	SLIDE 16,802' - 16,816' 14' @ 25 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/27/2024 14:50	4/27/2024 15:32	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		16,922.0	ROTATE 16,816' - 16,922' 106' @ 151 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 15:32	4/27/2024 16:23	0.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,922.0	16,944.0	SLIDE 16,922' - 16,944' 22' @ 25 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 16:23	4/27/2024 17:55	1.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,944.0	17,175.0	ROTATE 16,944' - 17,175' 231' @ 151 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 17:55	4/27/2024 18:39	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,175.0	17,195.0	SLIDE 17,175' - 17,195' 20' @ 27 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 18:39	4/27/2024 19:04	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,195.0	17,269.0	ROTATE 17,195' - 17,269' 74' @ 171 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 19:04	4/27/2024 20:06	1.03	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,269.0	17,299.0	SLIDE 17,269' - 17,299' 30' @ 29 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 20:06	4/27/2024 20:27	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,299.0	17,366.0	ROTATE 17,299' - 17,366' 67' @ 191 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 20:27	4/27/2024 21:18	0.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,366.0	17,389.0	SLIDE 17,366' - 17,389' 23' @ 27 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 21:18	4/27/2024 21:27	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,389.0	17,407.0	ROTATE 17,389' - 17,407' 18' @ 120 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 21:27	4/27/2024 22:19	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,407.0	17,432.0	SLIDE 17,407' - 17,432' 25' @ 29 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/27/2024 22:19	4/27/2024 23:18	0.97	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,432.0	17,581.0	ROTATE 17,432' - 17,581' 149' @ 154 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/27/2024 23:18	4/28/2024 00:00	0.70	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,581.0	17,593.0	SLIDE 17,581' - 17,593' 12' @ 17 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 00:00	4/28/2024 01:49	1.83	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,593.0	17,926.0	ROTATE 17,593' - 17,926' 333' @ 182 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 01:49	4/28/2024 02:24	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,926.0	17,938.0	SLIDE 17,926' - 17,938' 12' @ 21 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 02:24	4/28/2024 02:54	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,938.0	18,023.0	ROTATE 17,938' - 18,023' 85' @ 170 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 02:54	4/28/2024 03:34	0.68	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,023.0	18,040.0	SLIDE 18,023' - 18,040' 17' @ 25 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 03:34	4/28/2024 04:00	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,040.0	18,119.0	ROTATE 18,040' - 18,119' 79' @ 190 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 04:00	4/28/2024 04:28	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,119.0	18,131.0	SLIDE 18,119' - 18,131' 12' @ 25 FPH. 240 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 04:28	4/28/2024 05:00	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,131.0	18,204.0	ROTATE 18,131' - 18,204' 73' @ 137 FPH. 240 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 05:00	4/28/2024 05:45	0.75	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,204.0	18,354.0	ROTATE 18,204' - 18,354' 150' @ 200 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 05:45	4/28/2024 06:00	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		18,361.0	SLIDE 18,354' - 18,361' 7' @ 28 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 06:00	4/28/2024 08:10	2.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		18,688.0	ROTATE 18,361' - 18,688' 327' @ 149 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 08:10	4/28/2024 09:09	0.97	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		18,705.0	SLIDE 18,688' - 18,705' 17' @ 17 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 09:09	4/28/2024 11:46	2.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		19,153.0	ROTATE 18,705' - 19,153' 448' @ 170 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 11:46	4/28/2024 12:39	0.88	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,153.0	19,173.0	SLIDE 19,153' - 19,173' 20' @ 22 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/28/2024 12:39	4/28/2024 13:49	1.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,173.0	19,359.0	ROTATE 19,173' - 19,359' 186' @ 160 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 13:49	4/28/2024 14:43	0.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,359.0	19,375.0	SLIDE 19,359' - 19,375' 16' @ 18 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 14:43	4/28/2024 15:13	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		19,441.0	ROTATE 19,375' - 19,441' 66' @ 132 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 15:13	4/28/2024 15:48	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,441.0	19,450.0	SLIDE 19,441' - 19,450' 9' @ 16 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 15:48	4/28/2024 16:07	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,450.0	19,520.0	ROTATE 19,450' - 19,520' 70' @ 221 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 16:07	4/28/2024 16:37	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT		19,520.0	SERVICE RIG.
4/28/2024 16:37	4/28/2024 16:55	0.30	Production, Drill Lateral	Circulate	CIRC	NPT	19,520.0	19,520.0	DOWN LINK F/ .6 T/ .8 CONFIG.
4/28/2024 16:55	4/28/2024 17:54	0.98	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,520.0	19,536.0	SLIDE 19,520' - 19,536' 16' @ 16 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 17:54	4/28/2024 19:01	1.13	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,536.0	19,667.0	ROTATE 19,556' - 19,667' 131' @ 116 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 19:01	4/28/2024 19:36	0.58	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,667.0	19,676.0	SLIDE 19,667' - 19,676' 9' @ 15 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 19:36	4/28/2024 23:01	3.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,676.0	20,188.0	ROTATE 19,676' - 20,188' 512' @ 150 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/28/2024 23:01	4/28/2024 23:49	0.80	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,188.0	20,204.0	SLIDE 20,188' - 20,204' 16' @ 20 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/28/2024 23:49	4/29/2024 00:42	0.88	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,204.0	20,346.0	ROTATE 20,204' - 20,346' 142' @ 161 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 00:42	4/29/2024 01:31	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,346.0	20,365.0	SLIDE 20,346' - 20,365' 19' @ 23 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 01:31	4/29/2024 01:51	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,365.0	20,399.0	ROTATE 20,365' - 20,399' 34' @ 107 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 01:51	4/29/2024 02:40	0.82	Production, Drill Lateral	Circulate	CIRC	PT	20,399.0	20,399.0	WORK TIGHT SPOT @ 20,360'.
4/29/2024 02:40	4/29/2024 03:10	0.50	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,399.0	20,405.0	SLIDE 20,399' - 20,405' 6' @ 12 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 03:10	4/29/2024 03:57	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,405.0	20,475.0	ROTATE 20,405' - 20,475' 70' @ 89 FPH. 245 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES. BACK REAM COUPLE TIMES.
4/29/2024 03:57	4/29/2024 05:00	1.05	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,475.0	20,495.0	SLIDE 20,405' - 20,475' 20' @ 19 FPH. 245 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 05:00	4/29/2024 05:25	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,495.0	20,501.0	SLIDE 20,495' - 20,501' 6' @ 14 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 05:25	4/29/2024 06:04	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		20,571.0	ROTATE 20,501' - 20,571' 70' @ 107 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 06:04	4/29/2024 07:33	1.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		20,594.0	SLIDE 20,571' - 20,594' 23' @ 15 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 07:33	4/29/2024 07:43	0.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		20,623.0	ROTATE 20,594' - 20,623' 29' @ 158 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 07:43	4/29/2024 08:33	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,623.0	20,633.0	SLIDE 20,623' - 20,633' 10' @ 12 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 08:33	4/29/2024 09:20	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		20,719.0	ROTATE 20,633' - 20,719' 86' @ 110 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 09:20	4/29/2024 10:00	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,719.0	20,728.0	SLIDE 20,719' - 20,728' 9' @ 14 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
4/29/2024 10:00	4/29/2024 11:23	1.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,728.0	20,926.0	ROTATE 20,728' - 20,926' 198' @ 143 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 11:23	4/29/2024 12:15	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		20,939.0	SLIDE 20,926' - 20,939' 13' @ 15 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 12:15	4/29/2024 12:49	0.57	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT		21,023.0	ROTATE 20,939' - 21,023' 84' @ 148 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES.
4/29/2024 12:49	4/29/2024 13:25	0.60	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		21,032.0	SLIDE 21,023' - 21,032' 9' @ 15 FPH. 260 GPM 150-300 DIFF. PUMP LCM SWEEP AS NEEDED.
4/29/2024 13:25	4/29/2024 18:00	4.57	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	21,032.0	21,706.0	ROTATE 21,032' - 21,706' 674' @ 148 FPH. 260 GPM, 70 RPM, 600 - 900 DIFF. PUMP SWEEPS AS NEEDED TO HELP WITH LOSSES. *** TD 21,706' ***
4/29/2024 18:00	4/30/2024 01:30	7.50	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	CIRC 6X BU TO CLEAN HOLE. TORQUE DROPPED 12K TO 8K. SHAKERS CLEAN.
4/30/2024 01:30	4/30/2024 02:19	0.83	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	FLOW CHECK - WELL STATIC. ATTEMPT TO PULL ON ELEVATORS. PULLED 330K DECIDED TO BACK REAM & CIRC A FEW STANDS. (5)
4/30/2024 02:19	4/30/2024 03:49	1.50	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	START TO PULL ON ELEVATORS TO 18,907'.
4/30/2024 03:49	4/30/2024 04:30	0.67	Production, Casing	Rig Repair - Other	RROTHR	NPT	21,706.0	21,706.0	REPAIR ST-80. BKOKE BOLTS ON RAM CYLINDERS.
4/30/2024 04:30	4/30/2024 05:00	0.50	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	CONTINUE TO PULL TO BASE OF CURVE.
4/30/2024 05:00	4/30/2024 08:03	3.05	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	TOOH F/ 18,907' T/ 12,100' HOLE TOOK 1 BBL OVER PER 5 STANDS. HOLE SLICK.
4/30/2024 08:03	4/30/2024 10:27	2.40	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	CIRCULATE @ 12,100' HOLE STARTED TO PACK OFF AT FIRST BU. CLEANED UP AFTER X2 BU. 260 GPM. LOST 30 BBLs. SENT 70 BBLs LCM STAGED AT CASING POINT. WELL STATIC.
4/30/2024 10:27	4/30/2024 16:55	6.47	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	TOOH F/ 12,100' T/ BHA. PULLED SLICK. FLOW CHECK @ BHA, WELL STATIC.
4/30/2024 16:55	4/30/2024 17:55	1.00	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	21,706.0	21,706.0	LD BHA. BIT DULL GRADE 1/2, MOTOR GOOD.
4/30/2024 17:55	5/1/2024 04:10	10.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,706.0	21,706.0	RU CASING HANDLING EQUIPMENT. MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 284 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P110 LINER, PU HANGER.
5/1/2024 04:10	5/1/2024 05:00	0.83	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,706.0	21,706.0	RD 4.5" CASING HANDLING EQUIPMENT.
5/1/2024 05:00	5/1/2024 11:09	6.15	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	TIH WITH LINER, WORKED THROUGH TIGHT HOLE 12,180' - 12,280, 19,883' - 20,843'.
5/1/2024 11:09	5/1/2024 13:34	2.42	Production, Casing	Wash & Ream - Routine	WASHR	PT	21,706.0	21,706.0	DRY REAMED 20,843' - 21,706' WITH 40 RPM, 8K TORQUE, 220-90K HOOKLOAD. TOTAL MUD LOST FOR TRIP 170 BBLs.
5/1/2024 13:34	5/1/2024 14:26	0.87	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	RUPTURED ALS WITH 1,940 PSI. LD SINGLE, PU 5' PUP & CMT HEAD.
5/1/2024 14:26	5/1/2024 17:50	3.40	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	FILLED VOID WITH 115 BBLs, CAUGHT PRESSURE. STAGED PUMP UP TO 4.5 BPM & CIRC 1.5 BU. TOTAL MUD LOST 157 BBLs.
5/1/2024 17:50	5/1/2024 19:07	1.28	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	21,706.0	21,706.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 2.5 BPM LANDED WITH 893 PSI. (PU 280K, NEUTRAL 180K). BALL ON SEAT AFTER 78 BBLs. PRESSURED TO 2,492 PSI SET DOWN TO 90K. PRESSURED TO 3,913 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 2 BPM. LANDED WITH 906 PSI. BALL ON SEAT AFTER 76 BBLs. PRESSURED TO 2,407 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 194K FREE WEIGHT. S/O TO100K. SHOE @ 21,706', FLOAT COLLAR @ 21,682", LANDING COLLAR/WET SHOE SUB @ 21,565', AIRLOCK @ 13,493', MARKER @ 10,246', LINER TOP @ 10,074'. OVERLAP OF



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/1/2024 19:07	5/1/2024 22:30	3.38	Production, Casing	Primary Cementing	PRIMCEM	PT	21,706.0	21,706.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 790 SKS (216 BBLS) 14.8 PPG, 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 130 BBLS FW, LATCHED PLUG @ 96.5 BBLS, 1,503 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 73.5 BBLS 12.5 PPG MUD @ 4-3 BPM. FINAL RATE 3 BPM WITH 2,350 PSI. BUMPED PLUG WITH 2,850 PSI @ 22:30 HRS 5/1/24. HELD FOR 2 MIN. BURST WET SHOE @ 3,800 PSI PUMP 5 BBLS. 1.5 BBLS BACK. FLOATS HELD. GOOD RETURNS.
5/1/2024 22:30	5/1/2024 23:40	1.17	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	PICK UP 14', SLACKED OFF FROM 195K TO 160K & SET PACKER, CONTINUED DOWN TO 90K. PU TO 15' (195K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 5 BBLS INTERFACED CEMENT TO SURFACE. EST TOC 10,074'.
5/1/2024 23:40	5/2/2024 00:00	0.33	Production, Casing	Test Casing	TESTCAS	PT	21,706.0	21,706.0	TEST LINER TOP 1,500 PSI 10 MIN GOOD TEST.
5/2/2024 00:00	5/2/2024 01:30	1.50	Production, Casing	Circulate	CIRC	PT	21,706.0	21,706.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD.
5/2/2024 01:30	5/2/2024 05:00	3.50	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	TOOH W/ RUNNING TOOL. CONT. FILL BACK SIDE W/ FRESH H2O.
5/2/2024 05:00	5/2/2024 05:49	0.83	Production, Casing	Tripping	TRIP	PT	21,706.0	21,706.0	TOOH W/ RUNNING TOOL. CONT. FILL BACK SIDE W/ FRESH H2O. LD RUNNING TOOL , 100% RECOVERY.
5/2/2024 05:49	5/2/2024 06:00	0.17	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	21,706.0	21,706.0	ND BOPE. INSTALL TA CAP. RIG RELEASED @ 06:0HRS 5/2/24.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 13-23-24-B4-9H			API/UWI 4301354623		County Duchesne	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 5/16/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
5/16/2024 05:00	5/16/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
5/16/2024 07:00	5/16/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
5/16/2024 07:30	5/16/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
5/16/2024 15:30	5/16/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR.	
5/16/2024 16:00	5/16/2024 17:30	1.50	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
5/16/2024 17:30	5/16/2024 18:15	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
5/16/2024 18:15	5/16/2024 19:00	0.75	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
5/16/2024 19:00	5/17/2024 05:00	10.00		Inactive	INACTIVE				SDFN	
5/17/2024 05:00	5/17/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
5/17/2024 06:30	5/17/2024 08:00	1.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Finish MIRU MFP.	
5/17/2024 08:00	5/17/2024 11:00	3.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 10H	
5/17/2024 11:00	5/17/2024 11:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
5/17/2024 11:15	5/17/2024 13:15	2.00	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 16 bpm @ 7,700 psi for 175 bbls. Pump 1,000 gals 15% hcl followed w/ 465 bbls 2% kcl. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICP 4,200 psi.Pump 10 bbls through wellhead stack, Shut down for 45 min & let ball fall.Pump ball down 10 bpm @ 6,800 psi w/ 233 bbls until ball placed on seat. Max Rate: 16 bpm Max Psi: 7,800 psi Pumped 918 bbls total.	
5/17/2024 13:15	5/17/2024 13:45	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
5/17/2024 13:45	5/17/2024 14:00	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
5/17/2024 14:00	5/18/2024 05:00	15.00		Inactive	INACTIVE				Move to 8H casing test.	
5/19/2024 05:00	5/19/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/19/2024 08:00	5/19/2024 08:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ DHI & Trujillo over day ops	
5/19/2024 08:30	5/19/2024 12:45	4.25	Toe Prep, <code2>	Other	OTH				Suck cellars & fill w/ gravel to bottom of surface valves.	
5/19/2024 12:45	5/20/2024 05:00	16.25		Inactive	INACTIVE				WOOWO	
5/20/2024 05:00	5/20/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/20/2024 08:00	5/20/2024 11:00	3.00	Toe Prep, <code2>	Pressure	PTST				Pressure test production poly line from source to pad.	
5/20/2024 11:00	5/20/2024 11:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ K&H Reclamation LLC	
5/20/2024 11:30	5/20/2024 12:30	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Spot & RU crane.	
5/20/2024 12:30	5/20/2024 17:00	4.50	Toe Prep, <code2>	Other	OTH				Receive surface equipment & rig mats	
5/20/2024 17:00	5/21/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/21/2024 05:00	5/21/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/21/2024 07:00	5/21/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/21/2024 07:30	5/21/2024 17:30	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus zippers and frac stacks.MIRU boost pump for pond to location.	
5/21/2024 17:30	5/22/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/22/2024 05:00	5/22/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/22/2024 07:00	5/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/22/2024 07:30	5/22/2024 21:30	14.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus Frac stacks & zippers. RU Accumulators & grease system. Water transfer MIRU Suction manifold & lay flat on pad. Spot transfer pumps between source and pad.	
5/22/2024 21:30	5/23/2024 05:00	7.50		Inactive	INACTIVE				SDFN.	
5/23/2024 05:00	5/23/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/23/2024 07:00	5/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, K&H & faithful testing over day ops.	
5/23/2024 07:30	5/23/2024 08:30	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stacks & zippers to12,500 psi.	
5/23/2024 08:30	5/23/2024 17:30	9.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline & pump down. Water transfer cont. RU lay flat & spot transfer pumps between source & pad	



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/23/2024 17:30	5/24/2024 05:00	11.50		Inactive	INACTIVE				SDFN.
5/24/2024 05:00	5/24/2024 06:30	1.50		Inactive	INACTIVE				Inactive
5/24/2024 06:30	5/24/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid & Ute water transfer over day ops.
5/24/2024 07:00	5/24/2024 15:00	8.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline. Water transfer fill & test lines.
5/24/2024 15:00	5/25/2024 05:00	14.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 6H wellhead swap
5/25/2024 05:00	5/25/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid, Ute water transfer & Cactus over day ops.
5/25/2024 05:30	5/25/2024 17:30	12.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/25/2024 17:30	5/25/2024 18:00	0.50	Toe Prep, <code2>	Other	OTH				Performed injection test. Rate - 14 bpm Max PSI - 6,800 Total bbl - 50
5/25/2024 18:00	5/25/2024 21:00	3.00	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 2,900 psi Plug Depth: 21,616' MD Plug type: Royal composite Perf Depths: 21,391' (Top) 21,606' (Bottom) Total Fluid: 349 bbl Max Rate: 14 Max psi: 7,200
5/25/2024 21:00	5/26/2024 05:00	8.00		Inactive	INACTIVE				Inactive
5/26/2024 05:00	5/26/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, Bullseye, Scout & K&H over day ops.
5/26/2024 05:30	5/26/2024 12:00	6.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 12:00	5/26/2024 12:30	0.50	Toe Prep, <code2>	Pressure	PTST				Pressure test flowback iron to 9,500 psi for 5 minutes.
5/26/2024 12:30	5/26/2024 22:00	9.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 22:00	5/27/2024 05:00	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment.
5/27/2024 05:00	5/27/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Calfrac over day ops.
5/27/2024 05:30	5/28/2024 04:00	22.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment, support services and equipment.
5/28/2024 04:00	5/28/2024 05:00	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test all Frac surface lines to12,500 psi. Test Good
5/28/2024 05:00	5/28/2024 05:30	0.50	Frac, <code2>	Safety Meeting	SMTG				Safety meeting w/ day crew over pumping ops.
5/28/2024 05:30	5/28/2024 07:00	1.50	Frac, <code2>	Rig Up/Down	SRIG				Cont. Frac MIRU
5/28/2024 07:00	5/28/2024 11:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/28/2024 11:15	5/28/2024 14:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 3,380 psi Avg RT - 72 bpm / Max RT- 87 bpm Avg psi - 9,868 / Max psi - 11,178 Clean total - 11,769 bbl Slurry total - 12,542 bbl Total sand - 717,821 lbs F.G. 0.94
5/28/2024 14:15	5/28/2024 17:15	3.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 4,500 psi Plug Depth: 21,378' MD Plug type: Inovex Dissolvable Perf Depths: 21,152' (Top) 21,379' (Bottom) Total Fluid: 488 bbl Max Rate: 17 Max psi: 6,800
5/28/2024 17:15	5/29/2024 02:45	9.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/29/2024 02:45	5/29/2024 05:00	2.25	Frac, <code2>	Frac. Job	FRAC				Frac stage 2
5/29/2024 05:00	5/29/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 4,380 psi Avg RT - 76 bpm / Max RT- 84 bpm Avg psi - 11,178 / Max psi - 11,714 Clean total - 12,208 bbl Slurry total - 12,981 bbl Total sand - 717,772 lbs F.G. 0.98
5/29/2024 05:45	5/29/2024 08:15	2.50	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 4,977 psi Plug Depth: 21,139' MD Plug type: Inovex Dissolvable Perf Depths: 20,904' (Top) 21,129' (Bottom) Total Fluid: 553 bbl Max Rate: 17 Max psi: 7,900
5/29/2024 08:15	5/29/2024 19:00	10.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/29/2024 19:00	5/29/2024 22:15	3.25	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 4,517 psi Avg RT - 75 bpm / Max RT- 86 bpm Avg psi - 10,737 / Max psi - 11,577 Clean total - 12,686 bbl Slurry total - 13,462 bbl Total sand - 720,674 lbs F.G. 0.99
5/29/2024 22:15	5/30/2024 00:45	2.50	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 5,000 psi Plug Depth: 20,907' MD Plug type: Inovex Dissolvable Perf Depths: 20,676' (Top) 20,891' (Bottom) Total Fluid: 468 bbl Max Rate: 18 Max psi: 7,600
5/30/2024 00:45	5/30/2024 05:00	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 05:00	5/30/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 09:00	5/30/2024 12:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 4,395 psi Avg RT - 82 bpm / Max RT- 87 bpm Avg psi - 10,894 / Max psi - 11,858 Clean total - 11,345 bbl Slurry total - 12,117 bbl Total sand - 717,608 lbs F.G. 0.97
5/30/2024 12:00	5/30/2024 14:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 5,070 psi Plug Depth: 20,663' MD Plug type: Inovex Dissolvable Perf Depths: 20,437' (Top) 20,664' (Bottom) Total Fluid: 507 bbl Max Rate: 17 Max psi: 7,500
5/30/2024 14:30	5/30/2024 21:30	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/30/2024 21:30	5/31/2024 01:00	3.50	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 4,530 psi Avg RT - 75 bpm / Max RT- 84 bpm Avg psi - 11,225 / Max psi - 11,723 Clean total - 12,764 bbl Slurry total - 13,536 bbl Total sand - 716,967 lbs F.G. 0.99
5/31/2024 01:00	5/31/2024 03:30	2.50	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 4,970 psi Plug Depth: 20,422' MD Plug type:Royal Composite Perf Depths: 20,199' (Top) 20,413' (Bottom) Total Fluid: 189 bbl Max Rate: 12 Max psi: 7,160 psi
5/31/2024 03:30	5/31/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 05:00	5/31/2024 11:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 11:00	5/31/2024 14:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 4,648 psi Avg RT - 89.5 bpm / Max RT- 90.5 bpm Avg psi - 11,426 / Max psi - 11,875 Clean total - 11,574 bbl Slurry total - 12,346 bbl Total sand - 717,591 lbs F.G. .96
5/31/2024 14:00	5/31/2024 16:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 5,140 psi Plug Depth: 20,188' MD Plug type:Royal Composite Perf Depths: 19,961' (Top) 20,176' (Bottom) Total Fluid: 172 bbl Max Rate: 10 Max psi: 6,200 psi
5/31/2024 16:00	6/1/2024 00:15	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 00:15	6/1/2024 03:15	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 4,589 psi Avg RT - 77 bpm / Max RT- 88 bpm Avg psi - 11,035 / Max psi - 11,714 Clean total - 11,805 bbl Slurry total - 12,578 bbl Total sand - 717,641 lbs F.G. 1.00
6/1/2024 03:15	6/1/2024 05:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 4,953 psi Plug Depth: 19,948' MD Plug type:Royal Composite Perf Depths: 19,722' (Top) 19,938' (Bottom) Total Fluid: 177 bbl Max Rate: 12 Max psi: 6,800 psi
6/1/2024 05:00	6/1/2024 12:00	7.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/1/2024 12:00	6/1/2024 15:30	3.50	Frac, <code2>	Non-Productive Time	NPT				CWS working on HHP and Waiting on HHP to be delivered from yard
6/1/2024 15:30	6/1/2024 18:30	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 4,589 psi Avg RT - 83 bpm / Max RT- 86 bpm Avg psi - 11,407 / Max psi - 11,816 Clean total - 11,487 bbl Slurry total - 12,259 bbl Total sand - 717,311 lbs F.G. 0.96
6/1/2024 18:30	6/1/2024 22:00	3.50	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 4,953 psi Plug Depth: 19,710' MD Plug type:Royal Composite Perf Depths: 19,484' (Top) 19,699' (Bottom) Total Fluid: 170 bbl Max Rate: 12 Max psi: 7,010 psi
6/1/2024 22:00	6/2/2024 04:15	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 04:15	6/2/2024 05:00	0.75	Frac, <code2>	Frac. Job	FRAC				Frac On Stg 9 In Progress @ Report time
6/2/2024 05:00	6/2/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 4,707 psi Avg RT - 86.6 bpm / Max RT- 91 bpm Avg psi - 11,498 / Max psi - 11,807 Clean total - 11,442 bbl Slurry total - 12,215 bbl Total sand - 717,824 lbs F.G. .94
6/2/2024 07:00	6/2/2024 09:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 5,022 psi Plug Depth: 19,471' MD Plug type:Royal Composite Perf Depths: 19,246' (Top) 19,472' (Bottom) Total Fluid: 209 bbl Max Rate: 12 Max psi: 7,200 psi
6/2/2024 09:00	6/2/2024 15:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 15:00	6/2/2024 18:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 4843 psi Avg RT - 83 bpm / Max RT- 87 bpm Avg psi - 10953 / Max psi - 11827 Clean total - 11462 bbl Slurry total - 12234 bbl Total sand - 717,414 lbs F.G. 0.94 Didn't achieve max rate due to HHP issues.
6/2/2024 18:00	6/2/2024 19:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 4,950 psi Plug Depth: 19,233' MD Plug type:Royal Composite Perf Depths: 19,008' (Top) 19,223' (Bottom) Total Fluid: 184 bbl Max Rate: 12 Max psi: 5,700 psi
6/2/2024 19:45	6/3/2024 04:00	8.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 04:00	6/3/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 10 at report time.
6/3/2024 05:00	6/3/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 4,689 psi Avg RT - 86 bpm / Max RT- 90 bpm Avg psi - 11,437 / Max psi - 11,829 Clean total - 11,860 bbl Slurry total - 12,632 bbl Total sand - 717,583 lbs F.G. 0.96
6/3/2024 07:00	6/3/2024 08:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 4,985 psi Plug Depth: 18,995' MD Plug type:Royal Composite Perf Depths: 18769' (Top) 18,996' (Bottom) Total Fluid: 290 bbl Max Rate: 13 Max psi: 7,500 psi
6/3/2024 08:30	6/3/2024 16:00	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 16:00	6/3/2024 19:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 4,689 psi Avg RT - 88 bpm / Max RT- 94 bpm Avg psi - 11,447 / Max psi - 11,949 Clean total - 11,525 bbl Slurry total - 12,297 bbl Total sand - 717,572 lbs F.G. 0.95



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/3/2024 19:00	6/3/2024 20:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 5,200 psi Plug Depth: 18,754' MD Plug type:Royal Composite Perf Depths: 18,531' (Top) 18,745' (Bottom) Total Fluid: 146 bbl Max Rate: 12 Max psi: 6,260 psi
6/3/2024 20:30	6/4/2024 04:00	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 04:00	6/4/2024 05:00	1.00	Frac, <code2>	Waiting On Orders	WOO				Waiting on 7H WL l ops before kicking off frac ops
6/4/2024 05:00	6/4/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 07:00	6/4/2024 08:15	1.25	Frac, <code2>	Frac. Job	FRAC				Begin frac stg 13, Shut down for leak on mono-line block flange for check valve to pump. Was pumping 1.75 lb & had to flush well with pump down, 900 bbl flush @ 19.7 bpm @ 8,200 psi OW: 4,630 psi Avg RT - 85.1 bpm / Max RT- 90 bpm Avg psi - 11,392 / Max psi - 11,784 Clean total - 4,580 bbl Slurry total - 4,764 bbl Total sand - 177,920 lbs ISIP - 4,675 psi SIP - 5,366 psi
6/4/2024 08:15	6/4/2024 12:30	4.25	Frac, <code2>	Non-Productive Time	NPT				Repair block flange on mono-line. Flush pumps to open top tank. Press. test to 13k. Test Good. Equalize to SICP & open bottom HCR.
6/4/2024 12:30	6/4/2024 14:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 4,630 psi Avg RT - 87 bpm / Max RT- 90 bpm Avg psi - 11,199 / Max psi - 11,789 Clean total - 12,591 bbl Slurry total - 13,363 bbl Total sand - 717,496 lbs F.G. .97
6/4/2024 14:00	6/4/2024 15:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 5,328 psi Plug Depth: 18,518' MD Plug type:Royal Composite Perf Depths: 18,293' (Top) 18,519' (Bottom) Total Fluid: 163 bbl Max Rate: 11 Max psi: 6,400 psi
6/4/2024 15:30	6/5/2024 05:00	13.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 05:00	6/5/2024 09:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 09:00	6/5/2024 11:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 4,569 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,895 / Max psi - 11,495 Clean total - 11,551 bbl Slurry total - 12,237 bbl Total sand - 717,668 lbs F.G. .97
6/5/2024 11:30	6/5/2024 13:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 5,202 psi Plug Depth: 18,280' MD Plug type:Royal Composite Perf Depths: 18,054' (Top) 18,270' (Bottom) Total Fluid: 149 bbl Max Rate: 11 Max psi: 5,800 psi
6/5/2024 13:00	6/6/2024 00:30	11.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 00:30	6/6/2024 03:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 4,586 psi Avg RT - 81 bpm / Max RT- 90 bpm Avg psi - 10,855 / Max psi - 11,701 Clean total - 10,915 bbl Slurry total - 11,687 bbl Total sand - 717,427 lbs F.G. .99
6/6/2024 03:15	6/6/2024 05:00	1.75	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 5,100 psi Plug Depth: 18,041' MD Plug type:Royal Composite Perf Depths: 17,816' (Top) 18,030' (Bottom) Total Fluid: 220 bbl Max Rate: 12 Max psi: 8,710 psi
6/6/2024 05:00	6/6/2024 14:00	9.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/6/2024 14:00	6/6/2024 15:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stg 16 Equalize SICP @ 4,508 psi. Pumped 500 gals 15% hcl & displaced. Followed schedule to 1.75 ppg and had to cut sand, flush well. Shut in lower HCR & bleed surface iron to 0 psi. Water transfer's lay flat coming to pad had leak, change out bad section of lay flat.
6/6/2024 15:00	6/6/2024 16:45	1.75	Frac, <code2>	Non-Productive Time	NPT				Water transfer's lay flat coming to pad had leak, swap out section of lay flat. 1.78 hrs npt
6/6/2024 16:45	6/6/2024 18:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 4,503 psi Avg RT - 86 bpm / Max RT- 88 bpm Avg psi - 10,404 / Max psi - 11,519 Clean total - 18,258 bbl Slurry total - 19,029 bbl Total sand - 717,260 lbs F.G. 0.99
6/6/2024 18:00	6/6/2024 19:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 5,300 psi Plug Depth: 17,803' MD Plug type:Royal Composite Perf Depths: 17,578' (Top) 17,793' (Bottom) Total Fluid: 132 bbl Max Rate: 12 Max psi: 7,120 psi
6/6/2024 19:45	6/7/2024 03:15	7.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 03:15	6/7/2024 05:00	1.75	Frac, <code2>	Frac. Job	FRAC				Fracing Stage 17 at time of report.
6/7/2024 05:00	6/7/2024 06:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 4,585 psi Avg RT - 85 bpm / Max RT- 91 bpm Avg psi - 10,564 / Max psi - 11,175 Clean total - 10,850 bbl Slurry total - 11,622 bbl Total sand - 717,443 lbs F.G. 0.95
6/7/2024 06:00	6/7/2024 07:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 18 Open Well: 5,065 psi Plug Depth: 17,568' MD Plug type:Royal Composite Perf Depths: 17,339' (Top) 17,569' (Bottom) Total Fluid: 167 bbl Max Rate: 12 Max psi: 6,500 psi
6/7/2024 07:30	6/7/2024 13:45	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/7/2024 13:45	6/7/2024 16:45	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 4,460 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,407 / Max psi - 11,690 Clean total - 11,479 bbl Slurry total - 12,252 bbl Total sand - 717,573 lbs F.G. 1.00
6/7/2024 16:45	6/7/2024 18:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 19 Open Well: 4,400 psi Plug Depth: 17,327' MD Plug type:Royal Composite Perf Depths: 17,101' (Top) 17,314' (Bottom) Total Fluid: 155 bbl Max Rate: 12 Max psi: 7,500 psi
6/7/2024 18:15	6/8/2024 01:30	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/8/2024 01:30	6/8/2024 04:15	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 4,442 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 10,653 / Max psi - 11,173 Clean total - 10,884 bbl Slurry total - 11,656 bbl Total sand - 717,217 lbs F.G. 0.98
6/8/2024 04:15	6/8/2024 05:00	0.75	Frac, <code2>	Perforating	PFRT				Stage: 20 Open Well: 4,750 psi Plug Depth: 17,088' MD Plug type:Royal Composite Perf Depths: 16,865' (Top) 17,077' (Bottom) Total Fluid: 129 bbl Max Rate: 12 Max psi: 7,566 psi
6/8/2024 05:00	6/8/2024 12:15	7.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/8/2024 12:15	6/8/2024 12:30	0.25	Frac, <code2>	Non-Productive Time	NPT				Repair check valve on mono-line going to pump.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/8/2024 12:30	6/8/2024 15:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 4,286 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,513 / Max psi - 11,933 Clean total - 11,567 bbl Slurry total - 12,339 bbl Total sand - 717,387 lbs F.G. .97
6/8/2024 15:00	6/8/2024 16:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 21 Open Well: 5,022 psi Plug Depth: 16,850' MD Plug type:Royal Composite Perf Depths: 16,625' (Top) 16,851' (Bottom) Total Fluid: 163 bbl Max Rate: 12 Max psi: 7,000 psi
6/8/2024 16:45	6/9/2024 05:00	12.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 05:00	6/9/2024 07:15	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 4,224 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 10,536 / Max psi - 11,363 Clean total - 10,840 bbl Slurry total - 11,613 bbl Total sand - 718,670 lbs F.G. .96
6/9/2024 07:15	6/9/2024 08:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 08:15	6/9/2024 09:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 22 Open Well: 4,600 psi Plug Depth: 16,612' MD Plug type:Royal Composite Perf Depths: 16,386' (Top) 16,602' (Bottom) Total Fluid: 248 bbl Max Rate: 12 Max psi: 7,600 psi
6/9/2024 09:45	6/9/2024 19:00	9.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/9/2024 19:00	6/9/2024 21:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 4,174 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,668 / Max psi - 11,305 Clean total - 10,772 bbl Slurry total - 11,544 bbl Total sand - 717,298 lbs F.G. .98
6/9/2024 21:30	6/9/2024 23:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 4,600 psi Plug Depth: 16,612' MD Plug type:Royal Composite Perf Depths: 16,386' (Top) 16,602' (Bottom) Total Fluid: 248 bbl Max Rate: 12 Max psi: 7,600 psi
6/9/2024 23:00	6/10/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/10/2024 05:00	6/11/2024 00:15	19.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/11/2024 00:15	6/11/2024 02:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 3,759 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,653 / Max psi - 11,332 Clean total - 11,127 bbl Slurry total - 11,888 bbl Total sand - 717,834 lbs F.G. 1.0
6/11/2024 02:45	6/11/2024 04:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 5,050 psi Plug Depth: 16,135' MD Plug type:Royal Composite Perf Depths: 15,910' (Top) 16,125' (Bottom) Total Fluid: 104 bbl Max Rate: 12 Max psi: 7,540 psi
6/11/2024 04:00	6/11/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/11/2024 05:00	6/11/2024 10:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				WOAW
6/11/2024 10:15	6/11/2024 12:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 4,152 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 10,616 / Max psi - 11,632 psi Clean total - 9,806 bbl Slurry total - 10,384 bbl Total sand - 537,569 lbs F.G. 1.02
6/11/2024 12:30	6/11/2024 14:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 5,300 psi Plug Depth: 15,897' MD Plug type: Royal Composite Perf Depths: 15,671' (Top) 15,887' (Bottom) Total Fluid: 142 bbl Max Rate: 12 Max psi: 8,020 psi



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/11/2024 14:00	6/11/2024 20:30	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/11/2024 20:30	6/12/2024 00:45	4.25	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 4,104 psi Avg RT - 84 bpm / Max RT- 92 bpm Avg psi - 10,597 / Max psi - 11,029 psi Clean total - 11,969 bbl Slurry total - 12,742 bbl Total sand -718,848 lbs F.G. 1.00 Pumped a dirty sweep due to pressure increase.drop from 2 ppg down to 1.5 ppg. Started to walk sand up in .25 ppg increments and finish stage @ 2.25 ppg with no further issues.
6/12/2024 00:45	6/12/2024 02:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 5,150 psi Plug Depth: 15,658' MD Plug type: Royal Composite Perf Depths: 15,433' (Top) 15,647' (Bottom) Total Fluid: 97 bbl Max Rate: 12 Max psi: 8,250 psi
6/12/2024 02:15	6/12/2024 05:00	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 05:00	6/12/2024 11:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 11:00	6/12/2024 14:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 3,923 psi Avg RT - 88 bpm / Max RT- 91 bpm Avg psi - 10,507 / Max psi - 11,607 psi Clean total - 11,696 bbl Slurry total - 12,468 bbl Total sand -717,817 lbs F.G. 1.07 .Extended pump time due to pumps taking long to come up.
6/12/2024 14:00	6/12/2024 16:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 4,650 psi Plug Depth: 15,005' MD Plug type: Royal Composite Perf Depths: 14,783' (Top) 14,995' (Bottom) Total Fluid: 114 bbl Max Rate: 10 Max psi: 8,400 psi
6/12/2024 16:00	6/12/2024 23:45	7.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/12/2024 23:45	6/13/2024 02:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 3,297 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,955 / Max psi - 11,321 psi Clean total - 11,332 bbl Slurry total - 12,093 bbl Total sand - 717,691 lbs F.G. 1.05
6/13/2024 02:00	6/13/2024 03:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 4,850 psi Plug Depth: 14,776' MD Plug type: Royal Composite Perf Depths: 14,549' (Top) 14,761' (Bottom) Total Fluid: 80 bbl Max Rate: 12 bpm Max psi: 6,800 psi
6/13/2024 03:30	6/13/2024 05:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 05:00	6/13/2024 10:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/13/2024 10:15	6/13/2024 12:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 3,283 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,465 / Max psi - 11,290 psi Clean total - 11,433 bbl Slurry total - 12,206 bbl Total sand - 717,844 lbs F.G. 1.03
6/13/2024 12:45	6/13/2024 14:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 5,200 psi Plug Depth: 14,532' MD Plug type: Royal Composite Perf Depths: 14,314' (Top) 14,521' (Bottom) Total Fluid: 106 bbl Max Rate: 12 Max psi: 6,880 psi
6/13/2024 14:15	6/14/2024 04:15	14.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 04:15	6/14/2024 05:00	0.75	Frac, <code2>	Frac. Job	FRAC				Frac Stg 29 @ Report Time



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/14/2024 05:00	6/14/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 3,307 psi Avg RT - 89 bpm / Max RT- 94 bpm Avg psi - 10,087 / Max psi - 10,821 psi Clean total - 10,805 bbl Slurry total - 11,577 bbl Total sand - 717,578 lbs F.G. 1.04
6/14/2024 07:00	6/14/2024 08:30	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 4,700 psi Plug Depth: 14,302' MD Plug type: Royal Composite Perf Depths: 14,080' (Top) 14,292' (Bottom) Total Fluid: 87 bbl Max Rate: 12 bpm Max psi: 7,500 psi
6/14/2024 08:30	6/14/2024 21:15	12.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/14/2024 21:15	6/14/2024 23:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 2,993 psi Avg RT - 90 bpm / Max RT- 94 bpm Avg psi - 9,399 / Max psi - 10,532 psi Clean total - 10,868 bbl Slurry total - 11,629 bbl Total sand - 717,824 lbs F.G. 1.02
6/14/2024 23:30	6/15/2024 01:30	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/15/2024 01:30	6/15/2024 03:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,180 psi Plug Depth: 14,068' MD Plug type: Royal Composite Perf Depths: 13,845' (Top) 14,057' (Bottom) Total Fluid: 128 bbl Max Rate: 15 bpm Max psi: 7,700 psi
6/15/2024 03:00	6/15/2024 05:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/15/2024 05:00	6/15/2024 11:15	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/15/2024 11:15	6/15/2024 13:45	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 3,202 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 10,104 / Max psi - 12,039 psi Clean total - 11,408 bbl Slurry total - 12,181 bbl Total sand - 717,616 lbs F.G. 1.07
6/15/2024 13:45	6/15/2024 15:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 5,030 psi Plug Depth: 13,832' MD Plug type: Royal Composite Perf Depths: 13,611' (Top) 13,823' (Bottom) Total Fluid: 102 bbl Max Rate: 12 Max psi: 7,350 psi
6/15/2024 15:15	6/16/2024 05:00	13.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/16/2024 05:00	6/16/2024 08:00	3.00	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,991 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,908 / Max psi - 10,527 psi Clean total - 10,905 bbl Slurry total - 11,677 bbl Total sand - 717,643 lbs F.G. 1.09
6/16/2024 08:00	6/16/2024 09:45	1.75	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 4,550 psi Plug Depth: 13,600' MD Plug type: Royal Composite Perf Depths: 13,376' (Top) 13,588' (Bottom) Total Fluid: 80 bbl Max Rate: 10 bpm Max psi: 7,330 psi
6/16/2024 09:45	6/16/2024 21:15	11.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
6/16/2024 21:15	6/16/2024 23:30	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 3,764 psi Avg RT -89 bpm / Max RT- 92 bpm Avg psi - 9,839/ Max psi - 10,840 psi Clean total - 10,782 bbl Slurry total - 11,542 bbl Total sand - 717,499 lbs F.G. 0.90
6/16/2024 23:30	6/17/2024 01:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 4,269 psi Plug Depth: 13,364' MD Plug type: Royal Composite Perf Depths: 13,142' (Top) 13,350' (Bottom) Total Fluid: 61 bbl Max Rate: 11 bpm Max psi: 6,600 psi
6/17/2024 01:00	6/17/2024 05:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/17/2024 05:00	6/17/2024 09:45	4.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 09:45	6/17/2024 12:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 3,071 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 10,047 / Max psi - 11,701 psi Clean total - 10,976 bbl Slurry total - 11,656 bbl Total sand - 631,398 lbs F.G. 1.02 88% prop due to pressure.
6/17/2024 12:15	6/17/2024 13:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 5,130 psi Plug Depth: 13,129' MD Plug type: Royal Composite Perf Depths: 12,907' (Top) 13,119' (Bottom) Total Fluid: 59 bbl Max Rate: 12 Max psi: 8,750 psi
6/17/2024 13:45	6/18/2024 02:45	13.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 02:45	6/18/2024 05:00	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 3,349 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,657 / Max psi - 11,203 psi Clean total - 10,671 bbl Slurry total - 11,444 bbl Total sand - 717,497 lbs F.G. 1.01
6/18/2024 05:00	6/18/2024 07:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 2,800 psi Plug Depth: 12,894' MD Plug type: Royal Composite Perf Depths: 12,673' (Top) 12,885' (Bottom) Total Fluid: 54 bbl Max Rate: 10 bpm Max psi: 8,500 psi
6/18/2024 07:00	6/18/2024 17:30	10.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 17:30	6/18/2024 19:45	2.25	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 3,415 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,474 / Max psi - 10,510 psi Clean total - 10,897 bbl Slurry total - 11,657 bbl Total sand - 717,392 lbs F.G. 1.02
6/18/2024 19:45	6/18/2024 21:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 5,187 psi Plug Depth: 12,660' MD Plug type: Royal Composite Perf Depths: 12,238' (Top) 12,650' (Bottom) Total Fluid: 44 bbl Max Rate: 11 bpm Max psi: 5,900 psi
6/18/2024 21:00	6/19/2024 05:00	8.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 05:00	6/19/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 07:00	6/19/2024 09:30	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 3,001 psi Avg RT - 93 bpm / Max RT- 94 bpm Avg psi - 9,115 / Max psi - 9,863 psi Clean total - 11,692 bbl Slurry total - 12,465 bbl Total sand - 717,814 lbs F.G. 1.00
6/19/2024 09:30	6/19/2024 11:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 4,915 psi Plug Depth: 12,426' MD Plug type: Royal Composite Perf Depths: 12,204' (Top) 12,427' (Bottom) Total Fluid: 39 bbl Max Rate: 8 Max psi: 5,560 psi
6/19/2024 11:00	6/20/2024 00:15	13.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 00:15	6/20/2024 03:00	2.75	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,632 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,947 / Max psi - 10,315 psi Clean total - 11,527 bbl Slurry total - 12,299 bbl Total sand - 717,513 lbs F.G. 1.04
6/20/2024 03:00	6/20/2024 04:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 5,238 psi Plug Depth: 12,191' MD Plug type: Royal Composite Perf Depths: 11,969' (Top) 12,192' (Bottom) Total Fluid: 37 bbl Max Rate: 8 Max psi: 5,600 ps



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/20/2024 04:00	6/20/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 05:00	6/20/2024 09:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 09:15	6/20/2024 10:15	1.00	Frac, <code2>	Frac. Job	FRAC				Start Fracing Stage 39 Blender was having issues. flush well and assess the problem.
6/20/2024 10:15	6/20/2024 11:00	0.75	Frac, <code2>	Non-Producti ve Time	NPT				Blender was low on coolant. Top up coolant and resume frac.
6/20/2024 11:00	6/20/2024 12:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 4,021 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,714 / Max psi - 11,069 psi Clean total - 12,783 bbl Slurry total - 13,555 bbl Total sand - 717,595 lbs F.G. 0.98
6/20/2024 12:30	6/20/2024 14:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 4,300 psi Plug Depth: 11,957' MD Plug type: Royal Composite Perf Depths: 11,735' (Top) 11,947' (Bottom) Total Fluid: 51 bbl Max Rate: 10 bpm Max psi: 6,000 psi
6/20/2024 14:00	6/20/2024 19:45	5.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 19:45	6/20/2024 22:15	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 3,084 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,250 / Max psi - 10,343 psi Clean total - 11,351 bbl Slurry total - 12,112 bbl Total sand - 717,487 lbs F.G. 1.07
6/20/2024 22:15	6/20/2024 23:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 5,252 psi Plug Depth :11,722 MD Plug type: Royal Composite Perf Depths: 11,500' (Top) 11,712' (Bottom) Total Fluid: 28 bbl Max Rate: 7 bpm Max psi: 6,300 psi
6/20/2024 23:30	6/21/2024 05:00	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 05:00	6/21/2024 10:30	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 10:30	6/21/2024 13:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 3,100 psi Pumped 8,674 clean bbls Pumped 9,338 slurry bbls 497,136 pds sand flushed well do to weather in vacinity.
6/21/2024 13:00	6/21/2024 14:30	1.50	Frac, <code2>	Weather Delay	WDL				Shut down for lightning.
6/21/2024 14:30	6/21/2024 20:30	6.00	Frac, <code2>	Non-Producti ve Time	NPT				Lightning shorted out data van waited on repair parts.
6/21/2024 20:30	6/21/2024 23:00	2.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 3,100 psi Avg RT - 87 bpm / Max RT- 89 bpm Avg psi - 9,711 / Max psi - 11,844 psi Clean total - 12,924 bbl Slurry total - 13,969 bbl Total sand - 717,588 lbs F.G. 1.04
6/21/2024 23:00	6/22/2024 05:00	6.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Well complete bottom master shut in.
6/22/2024 05:00	6/23/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/23/2024 05:00	6/24/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/24/2024 05:00	6/25/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/25/2024 05:00	6/26/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/26/2024 05:00	6/27/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent wells
6/27/2024 05:00	6/28/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				RDMO
7/3/2024 05:00	7/4/2024 02:45	21.75	Drillout, <code2>	Other	OTH				Waiting on equipment
7/4/2024 02:45	7/4/2024 03:00	0.25	Drillout, <code2>	Safety Meeting	SMTG				Hold pre-job safety meeting w/night crew
7/4/2024 03:00	7/4/2024 04:00	1.00	Drillout, <code2>	Rig Up/Down	SRIG				MIRU CTU . RU flowback to CTU flowcross. MU Coil connector & pull test to 35K. MU to test pipe rams & blinds. Test & chart BOP pipe rams 300 psi low & 7,500 psi high.



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/4/2024 04:00	7/4/2024 05:00	1.00	Drillout,<code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball),ball drop diverting sub, rotary sub, tempress filter sub, tempress agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 31.53' Test motor- 3.5 bpm@ 2300 psi. 4 bpm @ 3000 psi 4.5 bpm@ 3500 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
7/4/2024 05:00	7/4/2024 06:00	1.00	Drillout,<code2>	Other	OTH				Change stripper rubber, fill chain oiler Shell test to 7,500 psi equalize to well pressure.
7/4/2024 06:00	7/4/2024 08:30	2.50	Drillout,<code2>	Wash	WASH				Open well, well has 2,200 psi, start rih to first plug.
7/4/2024 08:30	7/4/2024 11:00	2.50	Drillout,<code2>	Wash	WASH				Plug #1: Set Depth (ft) 11,722'; CT Depth (ft) 11,778'; Tag plug @ 8:39; Drill Time 6 min; CT Press (psi) 5,800; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #2: Set Depth (ft) 11,957'; CT Depth (ft) 12,011'; Tag plug @ 8:52; Drill Time 2 min; CT Press (psi) 5,750; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #3: Set Depth (ft) 12,191'; CT Depth (ft) 12,247'; Tag plug @ 9:05; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,300; Circ Rate 4.5; Return Rate 4.3 BPM Plug #4: Set Depth (ft) 12,426'; CT Depth (ft) 12,498'; Tag plug @ 9:18; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #5: Set Depth (ft) 12,659'; CT Depth (ft) 12,715'; Tag plug @ 9:34; Drill Time 3 min; CT Press (psi) 5,750; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #6: Set Depth (ft) 12,894'; CT Depth (ft) 12,965'; Tag plug @ 9:50; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #7: Set Depth (ft) 13,129'; CT Depth (ft) 13,184'; Tag plug @ 10:04; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,300; Circ Rate 4.5; Return Rate 4.3 BPM Plug #8: Set Depth (ft) 13,364'; CT Depth (ft) 13,420'; Tag plug @ 10:20; Drill Time 2 min; CT Press (psi) 5,750; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #9: Set Depth (ft) 13,600'; CT Depth (ft) 13,655'; Tag plug @ 10:39; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #10: Set Depth (ft) 13,832'; CT Depth (ft) 13,882'; Tag plug @ 10:57; Drill Time 4 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM
7/4/2024 11:00	7/4/2024 14:45	3.75	Drillout,<code2>	Wash	WASH				Plug #11: Set Depth (ft) 14,067'; CT Depth (ft) 14,118'; Tag plug @ 11:18; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #12: Set Depth (ft) 14,302'; CT Depth (ft) 14,354'; Tag plug @ 11:44; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 2,375; Circ Rate 4.5; Return Rate 4.3 BPM Plug #13: Set Depth (ft) 14,530'; CT Depth (ft) 14,583'; Tag plug @ 12:05; Drill Time 2 min; CT Press (psi) 5,650; WHP (psi) 2,375; Circ Rate 4.5; Return Rate 4.3 BPM Plug #14: Set Depth (ft) 14,776'; CT Depth (ft) 14,832'; Tag plug @ 12:23; Drill Time 2 min; CT Press (psi) 5,650; WHP (psi) 2,375; Circ Rate 4.5; Return Rate 4.3 BPM Plug #15: Set Depth (ft) 15,005'; CT Depth (ft) 15,059'; Tag plug @ 12:41; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #16: Set Depth (ft) 15,658'; CT Depth (ft) 15,711'; Tag plug @ 13:22; Drill Time 3 min; CT Press (psi) 5,700; WHP (psi) 2,350; Circ Rate 4.5; Return Rate 4.3 BPM Plug #17: Set Depth (ft) 15,897'; CT Depth (ft) 15,950'; Tag plug @ 13:40; Drill Time 3 min; CT Press (psi) 5,675; WHP (psi) 2,375; Circ Rate 4.5; Return Rate 4.3 BPM Plug #18: Set Depth (ft) 16,135'; CT Depth (ft) 16,201'; Tag plug @ 14:01; Drill Time 2 min; CT Press (psi) 5,700; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.3 BPM Plug #19: Set Depth (ft) 16,373'; CT Depth (ft) 16,422'; Tag plug @ 14:21; Drill Time 3 min; CT Press (psi) 5,675; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.3 BPM Plug #20: Set Depth (ft) 16,612'; CT Depth (ft) 16,662'; Tag plug @ 14:46; Drill Time 3 min; CT Press (psi) 5,650; WHP (psi) 2,400; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/4/2024 14:45	7/4/2024 18:00	3.25	Drillout, <code2>	Wash	WASH				Plug #21: Set Depth (ft) 16,850'; CT Depth (ft) 16,899'; Tag plug @ 15:11; Drill Time 3 min; CT Press (psi) 5,613; WHP (psi) 2,500; Circ Rate ; Return Rate BPM Plug #22: Set Depth (ft) 17,088'; CT Depth (ft) 17,137'; Tag plug @ 15:35; Drill Time 3 min; CT Press (psi) 5,600; WHP (psi) 2,538; Circ Rate 4.5; Return Rate BPM Plug #23: Set Depth (ft) 17,327'; CT Depth (ft) 17,379'; Tag plug @ 16:04; Drill Time 2 min; CT Press (psi) 5,729; WHP (psi) 2,670; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 17,568'; CT Depth (ft) 17,619'; Tag plug @ 16:30; Drill Time 3 min; CT Press (psi) 5,660; WHP (psi) 2,700; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 17,803'; CT Depth (ft) 17,861'; Tag plug @ 17:00; Drill Time 2 min; CT Press (psi) 5,766; WHP (psi) 2,800; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 18,041'; CT Depth (ft) 18,088'; Tag plug @ 17:29; Drill Time 1 min; CT Press (psi) 5,674; WHP (psi) 2,899; Circ Rate 4.5; Return Rate 4.3 BPM Plug #27: Set Depth (ft) 18,280'; CT Depth (ft) 18,333'; Tag plug @ 18:02; Drill Time 4 min; CT Press (psi) 5,710; WHP (psi) 2,734; Circ Rate 4.5; Return Rate 4.3 BPM
7/4/2024 18:00	7/4/2024 19:45	1.75	Drillout, <code2>	Wash	WASH				Plug #28: Set Depth (ft) 18,518'; CT Depth (ft) 18,571'; Tag plug @ 18:45; Drill Time 4 min; CT Press (psi) 5,763; WHP (psi) 2,730; Circ Rate 4.5; Return Rate 4.3 BPM Plug #29: Set Depth (ft) 18,754'; CT Depth (ft) 18,800'; Tag plug @ 19:49; Drill Time 3 min; CT Press (psi) 5,750; WHP (psi) 2,765; Circ Rate 4.5; Return Rate 4.3 BPM
7/4/2024 19:45	7/4/2024 20:45	1.00	Drillout, <code2>	Wash	WASH				Swaped to frac pump at at 19:30 due to packing leak on twin (curb side). Unable to remove gland nut on twin curb side pump. Coil depth 18,963.
7/4/2024 20:45	7/5/2024 03:15	6.50	Drillout, <code2>	Downtime	DTIM				Pump bottom, mid lateral and curb sweeps. POOH. to 8966' circulate to clean well.
7/5/2024 03:15	7/5/2024 05:00	1.75	Drillout, <code2>	Downtime	DTIM				Work to remove packing gland nut. Wait on new pump.
7/5/2024 05:00	7/5/2024 06:00	1.00	Drillout, <code2>	Downtime	DTIM				Waiting on fluid pump replacement
7/5/2024 06:00	7/5/2024 06:30	0.50	Drillout, <code2>	Other	OTH				Replacement pump arrives on location, r/u pump, test iron to 7,500 psi, equalize to well pressure.
7/5/2024 06:30	7/5/2024 11:15	4.75	Drillout, <code2>	Wash	WASH				Start rih from 8,950'
7/5/2024 11:15	7/5/2024 11:30	0.25	Drillout, <code2>	Wash	WASH				We are back on depth at 18,963', continue rih to plug 30
7/5/2024 11:30	7/5/2024 16:00	4.50	Drillout, <code2>	Wash	WASH				Plug #30: Set Depth (ft) 18,995'; CT Depth (ft) 19,065'; Tag plug @ 11:31; Drill Time 2 min; CT Press (psi) 5,975; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.5 BPM Plug #31: Set Depth (ft) 19,233'; CT Depth (ft) 19,259'; Tag plug @ 12:01; Drill Time 6 min; CT Press (psi) 5,850; WHP (psi) 2,850; Circ Rate 4.5; Return Rate 4.5 BPM Plug #32: Set Depth (ft) 19,471'; CT Depth (ft) 19,497'; Tag plug @ 12:51; Drill Time 4 min; CT Press (psi) 5,900; WHP (psi) 2,900; Circ Rate 4.5; Return Rate 4.5 BPM Plug #33: Set Depth (ft) 19,710'; CT Depth (ft) 19,738'; Tag plug @ 13:51; Drill Time 4 min; CT Press (psi) 5,950; WHP (psi) 2,900; Circ Rate 4.5; Return Rate 4.5 BPM Plug #34: Set Depth (ft) 19,948'; CT Depth (ft) 19,970'; Tag plug @ 14:47; Drill Time 3 min; CT Press (psi) 6,000; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM Plug #35: Set Depth (ft) 20,188'; CT Depth (ft) 20,206'; Tag plug @ 15:53; Drill Time 5 min; CT Press (psi) 6,000; WHP (psi) 2,950; Circ Rate 4.5; Return Rate 4.5 BPM
7/5/2024 16:00	7/5/2024 22:30	6.50	Drillout, <code2>	Wash	WASH				Plug #36: Set Depth (ft) 20,422'; CT Depth (ft) 20,444'; Tag plug @ 17:06; Drill Time 3 min; CT Press (psi) 5,950; WHP (psi) 2,990; Circ Rate 4.5; Return Rate 4.5 BPM Plug #37: Set Depth (ft) 20,633'; CT Depth (ft) 20,663'; Tag plug @ 18:11; Drill Time 0 min; CT Press (psi) 5,652; WHP (psi) 3,010; Circ Rate 4.5; Return Rate 4.4 BPM Plug #38: Set Depth (ft) 20,903'; CT Depth (ft) 20,903'; Tag plug @ 17:20; Drill Time 0 min; CT Press (psi) 6,001; WHP (psi) 3,007; Circ Rate 4.5; Return Rate 4.3 BPM Plug #39: Set Depth (ft) 21,139'; CT Depth (ft) 21,139'; Tag plug @ 20:36; Drill Time 0 min; CT Press (psi) 5,970; WHP (psi) 3,020; Circ Rate 4.5; Return Rate 4.4 BPM Plug #40: Set Depth (ft) 21,378'; CT Depth (ft) 21,378'; Tag plug @ 22:10; Drill Time 0 min; CT Press (psi) 6,011; WHP (psi) 3,026; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 13-23-24-B4-9H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/5/2024 22:30	7/5/2024 23:30	1.00	Drillout, <code2>	Wash	WASH				21466' Circulate sweeps bottom,
7/5/2024 23:30	7/6/2024 05:00	5.50	Drillout, <code2>	Pull Out of Hole	POOH				POOH circulating sweeps mid lateral and heel.
7/6/2024 05:00	7/6/2024 07:00	2.00	Drillout, <code2>	Pull Out of Hole	POOH				Continue pooh.
7/6/2024 07:00	7/6/2024 08:00	1.00	Drillout, <code2>	Other	OTH				OOH, shut well in with 3,200 psi Start swapping over to the 8H
7/6/2024 08:00	7/7/2024 06:00	22.00		Inactive	INACTIVE				Inactive
7/12/2024 05:00	7/12/2024 17:00	12.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hangerand iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
7/12/2024 17:00	7/13/2024 05:00	12.00		Inactive	INACTIVE				Inactive.