

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME LFR Caravan 23/24-26/25-B4-10H	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4301354624	
5. NAME OF OPERATOR Javelin Energy Partners Management, LLC					6. OPERATOR PHONE 435-962-9801			7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 5221 N O'Connor Boulevard, Suite 1100, Irving, TX, 75039					9. OPERATOR E-MAIL mcrozier@javelinep.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER FEE			12. MINERAL OWNERSHIP FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY DUCHESNE		
15. DATE SPUDED (SPUD RIG) 12/17/2023		16. DATE SPUDED (ROTARY RIG) 02/03/2024		17. DATE TOTAL DEPTH REACHED 05/07/2024		18. DATE COMPLETED/ABANDONED 07/19/2024			19. DATE OF FIRST PROD. / INJ. PROD:07/09/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 6360 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 6332 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 20439 TVD 9662			25. PLUGGED BACK TOTAL DEPTH MD 20339 TVD 9663			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	1015 FSL	270 FEL	SESE	22	2.0 S	4.0 W	U	558312	4460020
Producing Interval Top	FSL	202 FWL	SWSW	23	2.0 S	4.0 W	U		
Producing Interval Bottom	19 FSL	285 FEL	SESE	24	2.0 S	4.0 W	U		
Total Depth	19 FSL	185 FEL	SESE	24	20.0 S	40.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	24.0	16.0	42.05	UKN	NT	0	128		L	Class G Cement	390	1.15	15.8	0	Calculated
SURF	12.25	9.625	40.0	J-55	BTC	0	3831		L	Class G Cement	665	2.66	12.0	0	Calculated
									T	Class G Cement	345	1.43	14.5		
INT	8.75	7.0	29.0	P-110	BTC	0	9835		L	NeoCem	665	2.06	12.5	0	Calculated
									T	NeoCem	580	1.8	13.0		
LINER	6.125	4.5	13.5	P-110	NT	8878	20439		L	Halcem	790	1.53	14.8	8878	Calculated

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS							
FR	FORMATION NAME		TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER - UPPER		5561	5510	Sandstone, Shale		
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
2	MAHOGANY BENCH		7492	7420	Sandstone, Shale		
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
3	GREEN RIVER - LOWER		8932	8851	Sandstone, Shale, Oil		
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
3	10253	20339			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
3	10253	20339	07/09/2024	07/27/2024	24		1358	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)			
	350	186	2003	350	186	2003	531	33.0	

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
3	WATER	10253	20339	06/14/2024	06/27/2024	28,155,490 lbs 100 mesh, 377,599 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)

REPORTS AND OTHER INFORMATION.

Dx Survey

DST Report

Core Analysis

DOGM Form 7

Geologic Report

Wellbore Diagram

Other

SUBMITTED PDF LOGS

MEASURED WHILE DRILLING, MEASURED WHILE DRILLING, MEASURED WHILE DRILLING

SUBMITTED LAS LOGS

MEASURED WHILE DRILLING

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.

NAME	TITLE	DATE
Mandie Crozier	Regulatory Specialist	09/17/2024
SIGNATURE	PHONE	EMAIL
N/A	435 646-4825	mCrozier@javelinep.com

LFR CARAVAN 23/24-26/25-B4-10H								
Stage	Interval Top	Interval Bottom	Num Perfs	Size	100 Mesh (LBS)	40/70 White	30/50 White	Water (BBL)
1	20,178	20,339	18	0.4	505,127			8,047
2	19,997	20,159	18	0.4	502,502			6,897
3	19,817	19,978	18	0.4	500,020			6,755
4	19,636	19,798	18	0.4	502,442			7,009
5	19,456	19,617	18	0.4	503,026			6,847
6	19,275	19,437	18	0.4	503,317			7,418
7	19,095	19,256	18	0.4	502,683			6,984
8	18,914	19,076	18	0.4	502,618			6,751
9	18,734	18,895	18	0.4	502,729			6,408
10	18,554	18,715	18	0.4	502,619			6,885
11	18,373	18,535	18	0.4	502,412			6,880
12	18,193	18,354	18	0.4	502,594			6,979
13	18,012	18,174	18	0.4	504,362			6,539
14	17,832	17,993	18	0.4	502,582			6,982
15	17,651	17,813	18	0.4	502,346			6,624
16	17,471	17,632	18	0.4	502,185			6,364
17	17,290	17,452	18	0.4	502,871			7,444
18	17,110	17,271	18	0.4	502,880			6,856
19	16,930	17,091	18	0.4	502,398			6,903
20	16,749	16,910	18	0.4	503,063			6,668
21	16,569	16,730	18	0.4	501,203			6,718
22	16,388	16,550	18	0.4	503,040			6,955
23	16,208	16,369	18	0.4	502,965			6,832
24	16,027	16,189	18	0.4	502,714			6,669
25	15,847	16,008	18	0.4	502,504			6,986
26	15,666	15,828	18	0.4	502,500			6,470
27	15,486	15,647	18	0.4	502,516			6,812
28	15,305	15,467	18	0.4	502,430			6,681
29	15,125	15,286	18	0.4	502,991			6,679
30	14,945	15,106	18	0.4	502,653			6,686
31	14,764	14,926	18	0.4	502,613			6,629
32	14,584	14,745	18	0.4	502,598			6,556
33	14,403	14,565	18	0.4	502,590			6,936
34	14,223	14,384	18	0.4	502,618			6,513
35	14,042	14,204	18	0.4	502,513			6,665
36	13,862	14,023	18	0.4	502,614			6,569
37	13,681	13,843	18	0.4	502,297			6,603
38	13,501	13,662	18	0.4	503,025			6,637
39	13,321	13,482	18	0.4	502,859			6,683
40	13,140	13,301	18	0.4	502,797			6,655
41	12,960	13,121	18	0.4	502,500			6,735
42	12,779	12,941	18	0.4	506,217			6,654
43	12,599	12,760	18	0.4	502,572			6,683

44	12,418	12,580	18	0.4	502,502			6,636
45	12,238	12,399	18	0.4	505,255			6,744
46	12,057	12,219	18	0.4	502,466			6,739
47	11,877	12,038	18	0.4	502,999			6,638
48	11,696	11,858	18	0.4	502,508			6,630
49	11,516	11,677	18	0.4	502,458			6,512
50	11,336	11,497	18	0.4	503,488			6,568
51	11,155	11,317	18	0.4	502,643			6,527
52	10,975	11,136	18	0.4	502,782			6,262
53	10,794	10,956	18	0.4	502,885			6,290
54	10,614	10,775	18	0.4	502,261			6,478
55	10,433	10,595	18	0.4	502,538			6,505
56	10,253	10,414	18	0.4	502,600			6,824



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 23/24-26/25-B4-10H			API/UWI 4301354624		County Duchesne	State/Province Utah
Job Category Drilling			Primary Job Type Drilling			Start Date 2/2/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
2/2/2024 15:00	2/2/2024 16:00	1.00	Mobilization, Rig Mob	Walking / Walk rig	WALK	PT		128.0	SKID RIG F/ LFR C 9H T/ LFR C 10H.	
2/2/2024 16:00	2/2/2024 20:00	4.00	Mobilization, Rig Mob	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	128.0	128.0	NIPPLE UP DIVERTER. FLOW LINE.	
2/2/2024 20:00	2/2/2024 21:30	1.50	Mobilization, Rig Mob	Pick Up / Lay Down Drill String	PULDSTR	PT	128.0	128.0	PU BHA 12.25" HD 65S BIT. 1.83° 7/8 4.0 MM. SCRIBE INSTALL MM. DRILL RAT HOLE. PU DRILL COLLARS.	
2/2/2024 21:30	2/2/2024 21:49	0.33	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	128.0	298.0	ROTATE 128' - 298' ' @ 510 FPH. 490 GPM, 60 RPM, 3-6K TORQUE, 1000 PSI	
2/2/2024 21:49	2/2/2024 22:12	0.37	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		325.0	SLIDE 298' - 325' 27' @ 73 FPH. 490 GPM, 200 DIFF.	
2/2/2024 22:12	2/3/2024 01:22	3.17	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	325.0	1,010.0	ROTATE 325' - 1,010' 685' @ 216 FPH. 800 GPM, 60 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 01:22	2/3/2024 01:33	0.18	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	1,010.0	1,030.0	SLIDE 1,010' - 1,030' 20' @ 109 FPH. 800 GPM, 200 DIFF.	
2/3/2024 01:33	2/3/2024 02:49	1.27	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,030.0	1,394.0	ROTATE 1,010' - 1,394' 364' @ 287 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 02:49	2/3/2024 02:58	0.15	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,405.0	SLIDE 1,394' - 1,405' 11' @ 73 FPH. 850 GPM, 200 DIFF.	
2/3/2024 02:58	2/3/2024 04:34	1.60	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,405.0	1,867.0	ROTATE 1,405' - 1,867' 462' @ 288 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 04:34	2/3/2024 04:46	0.20	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT		1,882.0	SLIDE 1,867' - 1,882' 15' @ 75 FPH. 850 GPM, 200 DIFF.	
2/3/2024 04:46	2/3/2024 05:00	0.23	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT		1,948.0	ROTATE 1,882' - 1,948' 66' @ 282 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 05:00	2/3/2024 07:55	2.92	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	1,948.0	2,627.0	ROTATE 1,948' - 2,627' 679' @ 233 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 07:55	2/3/2024 08:24	0.48	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,627.0	2,650.0	SLIDE 2,627' - 2,650' 23' @ 48 FPH. 850 GPM, 200 DIFF.	
2/3/2024 08:24	2/3/2024 09:46	1.38	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,650.0	2,909.0	ROTATE 2,650' - 2,909' 259' @ 187 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 09:46	2/3/2024 10:15	0.47	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	2,909.0	2,940.0	SLIDE 2,909' - 2,940' 31' @ 66 FPH. 850 GPM, 200 DIFF.	
2/3/2024 10:15	2/3/2024 11:48	1.55	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	2,940.0	3,186.0	ROTATE 2,940' - 3,186' 246' @ 159 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI	
2/3/2024 11:48	2/3/2024 12:42	0.90	Surface, Drill	Drilling - Slide	DRL - SLIDE	PT	3,186.0	3,227.0	SLIDE 3,186' - 3,227' 41' @ 46 FPH. 850 GPM, 200 DIFF.	
2/3/2024 12:42	2/3/2024 17:20	4.64	Surface, Drill	Drilling - Rotate	DRL - ROTATE	PT	3,227.0	3,831.0	ROTATE 3,227' - 3,831' 604' @ 130 FPH. 850 GPM, 80 RPM, 6-10K TORQUE, 2800 PSI SURFACE CSG PT.	
2/3/2024 17:20	2/3/2024 18:15	0.91	Surface, Casing	Circulate	CIRC	PT	3,831.0	3,831.0	CIRC HOLE CLEAN.	
2/3/2024 18:15	2/4/2024 00:30	6.25	Surface, Casing	Wash & Ream - Routine	WASHR	PT	3,831.0	3,831.0	WASH AND REAM OUT HOLE F/ 3831' T/ BHA.	
2/4/2024 00:30	2/4/2024 02:30	2.00	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,831.0	3,831.0	L/D ALL BHA COMPONENTS. MM (GOOD). BIT (1/2).	
2/4/2024 02:30	2/4/2024 05:00	2.50	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,831.0	3,831.0	HELD 15 MIN SAFETY MEETING. RU RUN CASING. PU SHOE TRACK. FS, (1) JT, FC, 90 JTS OF 9 5/8" 40# BTC CASING. T/ 1500'	
2/4/2024 05:00	2/4/2024 10:49	5.83	Surface, Casing	RU and Run Casing/Liner	RUNCAS	PT	3,831.0	3,831.0	CONTINUE RUNNING SURFACE CSG TO 3,831'.	
2/4/2024 10:49	2/4/2024 11:49	1.00	Surface, Casing	Circulate	CIRC	PT	3,831.0	3,831.0	WASH LAST JT DOWN & CIRC CASING VOLUME @ 7 BPM TO PREP FOR CEMENT.	
2/4/2024 11:49	2/4/2024 14:43	2.90	Surface, Casing	Primary Cementing	PRIMCEM	PT	3,831.0	3,831.0	PUMP 40 BBLS SPACER 8.33PPG. 314 BBLS 12 PPG LEAD 665 SKS 2.66 YLD. 88 BBLS 14.5 PPG TAIL 345 SKS 1.43 YLD. DROPPED WIPER PLUG. DISPLACED WITH 287 BBLS H2O. BUMP PLUG @ 14:05 HRS 2/04/24. HELD 2 MIN BLED BACK 2 BBLS. LANDED PSI 1,730 PRIOR TO LAND 1,280 PSI. 85 BBLS CEMENT BACK TO SURFACE. RD CEMENTERS. BLOW DOWN MUD LINES. CIRC OUT FLOW LINES.	



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/4/2024 14:43	2/4/2024 16:10	1.45	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,831.0	3,831.0	NIPPLE DOWN DIVERTER STACK, CUT OFF CASING. PULL CUT OFF JOINT.
2/4/2024 16:10	2/4/2024 17:30	1.33	Surface, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	3,831.0	3,831.0	ND FLOW LINE, PULL APART RISER, LAYDOWN V-DOOR, WALK CAT WALK OUT OF WAY. PULL ANNULAR.
2/4/2024 17:30	2/4/2024 18:30	1.00	Surface, Casing	Other Activities	OTHER	PT	3,831.0	3,831.0	PUT BOP WRANGLER IN PLACE, CONTINUE TO CHANGING WELLHEADS.
2/4/2024 18:30	2/4/2024 20:30	2.00	Surface, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	3,831.0	3,831.0	CUT OFF SURFACE HEAD, INSTALL AND TEST 11" 10 M WELLHEAD.
2/4/2024 20:30	2/5/2024 01:00	4.50	Surface, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	3,831.0	3,831.0	NIPPLE UP BOPE. B-SECTION. FLOW LINE. TURN BUCKLES. ACCUMULATOR LINES.
2/5/2024 01:00	2/5/2024 01:30	0.50	Surface, Casing	Rig Service	RIGSVC	PT	3,831.0	3,831.0	FUNCTIONED THE BOPE AND IT WAS DISCOVERED THE ANNULAR LINES BACKWARDS.
2/5/2024 01:30	2/5/2024 05:00	3.50	Surface, Casing	Test Well Control Equipment	TSTWCE Q	PT	3,831.0	3,831.0	TEST BOPE. INNER OUTER KILL/CHOKE/ MANUAL/CHECK. UPPER/LOWER PIPE/BLIND. MANIFOLD SHACK. CHOKE LINE. DART/ IBOP. 250/5000 PSI 10/10 MIN. ANNULAR 3000 PSI.
2/5/2024 05:00	2/5/2024 06:00	1.00	Surface, Casing	Test Casing	TESTCAS	PT	3,831.0	3,831.0	TEST SURFACE CASING. 1,500 PSI FOR 30 MIN.
2/5/2024 06:00	2/5/2024 06:30	0.50	Surface, Casing	Other Activities	OTHER	PT	3,831.0	3,831.0	CHANGE SAVER SUB.
2/5/2024 06:30	2/5/2024 07:30	1.00	Surface, Casing	Cut & Slip Drill line	CUTSLIP	PT	3,831.0	3,831.0	CUT & SLIP DRILL LINE. SHORT CUT.
2/5/2024 07:30	2/5/2024 08:00	0.50	Surface, Casing	Rig Service	RIGSVC	PT	3,831.0	3,831.0	SERVICE RIG & TOP DRIVE.
2/5/2024 08:00	2/5/2024 09:30	1.50	Surface, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	3,831.0	3,831.0	PU BHA. BIT (SMITH XS616), MOTOR (1.83° FBH, 7/8 6.4), NM UBHO, NMDC W/ MWD, NMDC.
2/5/2024 09:30	2/5/2024 12:00	2.50	Surface, Casing	Tripping	TRIP	PT	3,831.0	3,831.0	TEST TOOLS. TRIP IN HOLE.
2/5/2024 12:00	2/5/2024 12:30	0.50	Surface, Casing	Other Activities	OTHER	PT	3,831.0	3,831.0	CENTER UP RIG, SECURE BOP.
2/5/2024 12:30	2/5/2024 13:30	1.00	Surface, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	3,831.0	3,831.0	DRILL SHOE TRACK. FC @ 3,784'. FS @ 3,828'
2/5/2024 13:30	2/5/2024 14:10	0.67	Surface, Casing	Perform LOT/FIT	LOTFIT	PT	3,831.0	3,831.0	CIRC HOLE CLEAN. PERFORM FIT TO 12.5 EMW. 9.4 PPG, 3810 TVD, 620 PSI
2/5/2024 14:10	2/5/2024 15:05	0.92	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	3,831.0	4,038.0	DRILL INT. F/ 3,831' - 4,038' 207' @ 226 FPH. 600 GPM, 65 RPM. 2500 PSI. 7-10 TORQUE
2/5/2024 15:05	2/5/2024 15:25	0.33	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,038.0	4,058.0	SLIDE F/ 4,038' - 4,058' 20' @ 60 FPH. 600 GPM. 200 DIFF
2/5/2024 15:25	2/5/2024 15:55	0.50	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,058.0	4,216.0	DRILL INT. F/ 4,058' - 4,216' 158' @ 316 FPH. 600 GPM, 65 RPM. 2500 PSI. 7-10 TORQUE
2/5/2024 15:55	2/5/2024 17:15	1.33	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT	4,216.0	4,216.0	COULD NOT BREAK OUT OF SAVER SUB. LAY DOWN SINGLE & SAVER SUB, INSTALL NEW SAVER SUB.
2/5/2024 17:15	2/5/2024 17:40	0.43	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,216.0	4,318.0	DRILL INT. F/ 4,216' - 4,318' 102' @ 235 FPH. 600 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/5/2024 17:40	2/5/2024 17:57	0.28	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,332.0	SLIDE F/ 4,318' - 4,332' 14' @ 49 FPH. 600 GPM. 200 DIFF
2/5/2024 17:57	2/5/2024 19:33	1.59	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,606.0	DRILL INT. F/ 4,332' - 4,606' 274' @ 173 FPH. 600 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/5/2024 19:33	2/5/2024 20:10	0.63	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	4,606.0	4,634.0	SLIDE F/ 4,606' - 4,634' 28' @ 44 FPH. 400 GPM. 200 DIFF
2/5/2024 20:10	2/5/2024 22:13	2.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,893.0	DRILL INT. F/ 4,634' - 4,893' 259' @ 126 FPH. 400 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/5/2024 22:13	2/5/2024 22:54	0.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		4,913.0	SLIDE F/ 4,893' - 4,913' 20' @ 30 FPH. 400 GPM. 200 DIFF
2/5/2024 22:54	2/5/2024 23:21	0.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		4,975.0	DRILL INT. F/ 4,913' - 4,975' 62' @ 137 FPH. 400 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/5/2024 23:21	2/6/2024 00:07	0.78	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT		4,975.0	CHANGE OUT TOP DRIVE DIES.
2/6/2024 00:07	2/6/2024 00:19	0.20	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	4,975.0	4,995.0	DRILL INT. F/ 4,975' - 4,995' 20' @ 100 FPH. 550 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/6/2024 00:19	2/6/2024 00:45	0.43	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		5,012.0	SLIDE F/ 4,995' - 5,012' 17' @ 39 FPH. 550 GPM. 200 DIFF
2/6/2024 00:45	2/6/2024 02:08	1.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,012.0	5,270.0	DRILL INT. F/ 5,012' - 5,270' 258' @ 186 FPH. 550 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 02:08	2/6/2024 02:58	0.83	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		5,295.0	SLIDE F/ 5,270' - 5,295' 25' @ 30 FPH. 500 GPM. 200 DIFF
2/6/2024 02:58	2/6/2024 05:00	2.03	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		5,613.0	DRILL INT. F/ 5,295' - 5,613' 318' @ 157 FPH. 500 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 05:00	2/6/2024 06:19	1.33	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,613.0	5,840.0	DRILL INT. F/ 5,613' - 5,840' 227' @ 170 FPH. 500 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 06:19	2/6/2024 07:06	0.77	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	5,840.0	5,862.0	SLIDE F/ 5,840' - 5,862' 22' @ 29 FPH. 500 GPM. 200 DIFF
2/6/2024 07:06	2/6/2024 07:40	0.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	5,862.0	6,019.0	DRILL INT. F/ 5,862' - 6,019' 157' @ 270 FPH. 500 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 07:40	2/6/2024 09:34	1.90	Intermediate, Drill Vertical	Rig Repair - Top Drive / Rotary	RRTOP	NPT	6,019.0	6,019.0	UNABLE TO BREAK CONNECTION. CHECK TORQUES AFTER GET APART. ALL TEST GOOD.
2/6/2024 09:34	2/6/2024 09:42	0.12	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,019.0	6,029.0	DRILL INT. F/ 6,019' - 6,029' 10' @ 86 FPH. 500 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 09:42	2/6/2024 10:22	0.67	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,029.0	6,052.0	SLIDE F/ 6,029' - 6,052' 23' @ 35 FPH. 500 GPM. 200 DIFF
2/6/2024 10:22	2/6/2024 10:45	0.38	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,052.0	6,113.0	DRILL INT. F/ 6,052' - 6,113' 61' @ 159 FPH. 475 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE
2/6/2024 10:45	2/6/2024 11:10	0.42	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	PT	6,113.0	6,113.0	REPLACE ROLLERS ON IBOP ACTUATOR.
2/6/2024 11:10	2/6/2024 12:26	1.27	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	6,113.0	6,312.0	DRILL INT. F/ 6,113' - 6,312' 199' @ 157 FPH. 475 GPM, 65 RPM. 2600 PSI. 9-14 TORQUE PUMP LCM SWEETS AS NEEDED. 22 PPB
2/6/2024 12:26	2/6/2024 12:47	0.35	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,312.0	6,319.0	SLIDE F/ 6,312' - 6,319' 7' @ 20 FPH. 450 GPM. 200 DIFF
2/6/2024 12:47	2/6/2024 13:22	0.58	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		6,412.0	DRILL INT. F/ 6,319' - 6,412' 93' @ 159 FPH. 450 GPM, 70 RPM. 2100 PSI. 9-14 TORQUE
2/6/2024 13:22	2/6/2024 14:33	1.18	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		6,438.0	SLIDE F/ 6,4112' - 6,438' 26' @ 21 FPH. 450 GPM. 200 DIFF
2/6/2024 14:33	2/6/2024 16:16	1.72	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		6,692.0	DRILL INT. F/ 6,438' - 6,692' 254' @ 147 FPH. 450 GPM, 70 RPM. 2100 PSI. 9-14 TORQUE
2/6/2024 16:16	2/6/2024 17:15	0.98	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		6,712.0	SLIDE F/ 6,692' - 6,712' 20' @ 20 FPH. 450 GPM. 200 DIFF
2/6/2024 17:15	2/6/2024 18:42	1.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		6,884.0	DRILL INT. F/ 6,712' - 6,884' 172' @ 118 FPH. 450 GPM, 70 RPM. 2100 PSI. 9-14 TORQUE
2/6/2024 18:42	2/6/2024 19:36	0.90	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	6,884.0	6,907.0	SLIDE F/ 6,884' - 6,907' 23' @ 25 FPH. 450 GPM. 200 DIFF
2/6/2024 19:36	2/6/2024 21:40	2.08	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		7,179.0	DRILL INT. F/ 6,907' - 7,179' 272' @ 130 FPH. 450 GPM, 70 RPM. 2100 PSI. 9-14 TORQUE
2/6/2024 21:40	2/6/2024 23:00	1.32	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		7,204.0	SLIDE F/ 7,179' - 7,204' 25' @ 19 FPH. 500 GPM. 200 DIFF
2/6/2024 23:00	2/6/2024 23:36	0.60	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		7,269.0	DRILL INT. F/ 7,204' - 7,269' 65' @ 108 FPH. 525 GPM, 70 RPM. 2300 PSI. 9-14 TORQUE
2/6/2024 23:36	2/7/2024 00:54	1.30	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		7,289.0	SLIDE F/ 7,269' - 7,289' 20' @ 15 FPH. 525 GPM. 200 DIFF
2/7/2024 00:54	2/7/2024 05:00	4.10	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,289.0	7,735.0	DRILL INT. F/ 7,289' - 7,735' 446' @ 108 FPH. 525 GPM, 70 RPM. 2300 PSI. 9-14 TORQUE
2/7/2024 05:00	2/7/2024 06:12	1.20	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,735.0	7,793.0	DRILL INT. F/ 7,735' - 7,793' 58' @ 48 FPH. 500 GPM, 70 RPM. 2180 PSI. 9-14 TORQUE
2/7/2024 06:12	2/7/2024 06:40	0.48	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT	7,793.0	7,793.0	CLEAN SUCTION SCREENS ON MUD PUMPS.
2/7/2024 06:40	2/7/2024 08:09	1.48	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,793.0	7,923.0	DRILL INT. F/ 7,793' - 7,923 130' @ 87 FPH. 500 GPM, 70 RPM. 2180 PSI. 9-14 TORQUE
2/7/2024 08:09	2/7/2024 08:39	0.49	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT	7,923.0	7,923.0	CLEAN SUCTION SCREENS ON MUD PUMPS.
2/7/2024 08:39	2/7/2024 11:06	2.45	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	7,923.0	8,123.0	DRILL INT. F/ 7,923' - 8,123' 200' @ 81 FPH. 500 GPM, 70 RPM. 2180 PSI. 9-14 TORQUE
2/7/2024 11:06	2/7/2024 13:00	1.90	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT		8,123.0	CLEAN SUCTION SCREENS ON MUD PUMPS. BUILD VOLUME.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/7/2024 13:00	2/7/2024 14:31	1.52	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT		8,145.0	SLIDE. F/ 8,123' - 8,145' 22' @ 14 FPH. 200 DIFF.
2/7/2024 14:31	2/7/2024 15:19	0.80	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		8,212.0	DRILL INT. F/ 8,145' - 8,212' 67' @ 83 FPH. 500 GPM, 70 RPM. 2180 PSI. 9-14 TORQUE
2/7/2024 15:19	2/7/2024 15:57	0.63	Intermediate, Drill Vertical	Rig Repair - Circulating System	RRCIRC	NPT		8,212.0	CLEAN SUCTION SCREENS ON MUD PUMPS.
2/7/2024 15:57	2/7/2024 17:57	2.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT		8,392.0	DRILL INT. F/ 8,212' - 8,392' 180' @ 90 FPH. 450 GPM, 70 RPM. 2180 PSI. 9-14 TORQUE POOH FOR POOR ROP.
2/7/2024 17:57	2/7/2024 20:00	2.05	Intermediate, Drill Vertical	Circulate	CIRC	NPT – Motor Failure	8,392.0	8,392.0	CIRCULATE X1.5 BU SENT X4 LCM SWEEPS WHILE WEIGHTING UP T/ 10.4
2/7/2024 20:00	2/7/2024 21:00	1.00	Intermediate, Drill Vertical	Circulate	CIRC	NPT	8,392.0	8,392.0	LOST RETURNS. BY PASS SHAKERS BUILD MUD/ ADD 10% LCM.
2/7/2024 21:00	2/8/2024 03:24	6.40	Intermediate, Drill Vertical	Tripping	TRIP	NPT – Motor Failure	8,392.0	8,392.0	TOOH F/ 8392' T/ 2255 WELL STATIC. TRIP TOOK EXTRA TIME DUE TO OVER TOURQUED DRILL PIPE.
2/8/2024 03:24	2/8/2024 04:24	1.00	Intermediate, Drill Vertical	Rig Repair - Other	RROTHR	NPT	8,392.0	8,392.0	CHANGE OUT ST-80 DIES. BROKEN.
2/8/2024 04:24	2/8/2024 05:00	0.60	Intermediate, Drill Vertical	Tripping	TRIP	NPT – Motor Failure	8,392.0	8,392.0	TOOH F/ 2255' T/ BHA WELL STATIC. WELL STATIC.
2/8/2024 05:00	2/8/2024 07:03	2.05	Intermediate, Drill Vertical	Pick Up / Lay Down Drill String	PULDSTR	NPT – Motor Failure	8,392.0	8,392.0	LD MOTOR & BIT, BIT 1-1, MOTOR POOR, STATOR RUBBER IN BIT. PU 2.12° 7/8 6.4 MOTOR, BXT616 BIT, LOAD
2/8/2024 07:03	2/8/2024 12:04	5.03	Intermediate, Drill Vertical	Tripping	TRIP	NPT – Motor Failure	8,392.0	8,392.0	TIH TO BTM HOLE SLICK. BROKE CIRC EVERY 1K/FT AFTER PU AGITATOR.
2/8/2024 12:04	2/8/2024 13:07	1.05	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,392.0	8,424.0	ROTATE 8,392' - 8,424' 32' @ 30 FPH. 450 GPM, 15 RPM. 6-8K TORQUE, 24-26 WOB, 335-492 DIFF.
2/8/2024 13:07	2/8/2024 13:57	0.82	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,424.0	8,436.0	SLIDE 8,424' - 8,436' 12' @ 14 FPH, 500 GPM, 16-20 WOB, 90-230 DIFF.
2/8/2024 13:57	2/8/2024 14:57	1.00	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,436.0	8,520.0	ROTATE 8,424' - 8,520' 84' @ 84 FPH. 550 GPM, 15 RPM. 7-9K TORQUE, 24-26 WOB, 460-680 DIFF.
2/8/2024 14:57	2/8/2024 15:31	0.58	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,520.0	8,532.0	SLIDE 8,520' - 8,532' 12' @ 20 FPH, 550 GPM, 14-19 WOB, 125-290 DIFF.
2/8/2024 15:31	2/8/2024 16:21	0.83	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,532.0	8,614.0	ROTATE 8,532' - 8,614" 82' @ 98 FPH. 550 GPM, 15 RPM. 7-9K TORQUE, 24-26 WOB, 460-680 DIFF.
2/8/2024 16:21	2/8/2024 16:53	0.53	Intermediate, Drill Vertical	Drilling - Slide	DRL - SLIDE	PT	8,614.0	8,624.0	SLIDE 8,614' - 8,624' 10' @ 20 FPH, 550 GPM, 14-19 WOB, 125-290 DIFF.
2/8/2024 16:53	2/8/2024 20:15	3.37	Intermediate, Drill Vertical	Drilling - Rotate	DRL - ROTATE	PT	8,624.0	8,910.0	ROTATE 8,624' - 8,910" 286' @ 85 FPH. 500 GPM, 15 RPM. 7-9K TORQUE, 24-26 WOB, 460-680 DIFF. *** KOP ***
2/8/2024 20:15	2/8/2024 22:47	2.53	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		8,959.0	SLIDE CURVE 8,910' - 8,959' 49' @ 20 FPH, 500 GPM, 14-19 WOB, 125-290 DIFF.
2/8/2024 22:47	2/8/2024 23:09	0.37	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		8,984.0	ROTATE 8,959' - 8,984" 25' @ 68 FPH. 525 GPM, 15 RPM. 8-10K TORQUE, 26-28 WOB, 460-680 DIFF.
2/8/2024 23:09	2/9/2024 01:00	1.85	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		9,024.0	SLIDE CURVE 8,984' - 9,024" 40' @ 21 FPH, 525 GPM, 14-19 WOB, 125-290 DIFF.
2/9/2024 01:00	2/9/2024 01:45	0.75	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		9,079.0	ROTATE 9,024' - 9,079" 55' @ 73 FPH. 525 GPM, 15 RPM. 8-10K TORQUE, 26-28 WOB, 460-680 DIFF.
2/9/2024 01:45	2/9/2024 02:33	0.80	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,079.0	9,086.0	SLIDE CURVE 9,079' - 9,086" 7' @ 9 FPH, 525 GPM, 14-19 WOB, 125-290 DIFF.
2/9/2024 02:33	2/9/2024 03:06	0.55	Intermediate, Drill Curve	Circulate	CIRC	NPT		9,086.0	CIRCULATE WORK PIPE IN TIGHT SPOT. RAISED GPM AND REAMED THROUGH.
2/9/2024 03:06	2/9/2024 04:12	1.10	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,086.0	9,112.0	SLIDE CURVE 9,086' - 9,112" 26' @ 23 FPH, 550 GPM, 14-19 WOB, 125-290 DIFF.
2/9/2024 04:12	2/9/2024 05:00	0.80	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT		9,173.0	ROTATE 9,112' - 9,173" 61' @ 76 FPH. 550 GPM, 20 RPM. 10-12K TORQUE, 26-28 WOB, 460-680 DIFF. PTB 14.25° MY 14.3° DLN 6.3°
2/9/2024 05:00	2/9/2024 06:27	1.45	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,173.0	9,200.0	SLIDE 9,173' - 9,200' 27' @ 18 FPH, 550 GPM, 13-20 WOB, 110-280 DIFF.
2/9/2024 06:27	2/9/2024 08:21	1.90	Intermediate, Drill Curve	Rig Repair - Circulating System	RRCIRC	NPT	9,200.0	9,200.0	CLEAN SUCTION SCREENS, PRIME MUD PUMPS & DOWNLINK MWD.
2/9/2024 08:21	2/9/2024 09:24	1.05	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,200.0	9,219.0	SLIDE 9,200' - 9,219' 19' @ 18 FPH, 550 GPM, 17-21 WOB, 130-295 DIFF.
2/9/2024 09:24	2/9/2024 10:10	0.77	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,219.0	9,268.0	ROTATE 9,219' - 9,268" 49' @ 63 FPH. 550 GPM, 15 RPM. 10-13K TORQUE, 21-26 WOB, 440-665 DIFF.
2/9/2024 10:10	2/9/2024 14:13	4.05	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,268.0	9,332.0	SLIDE 9,268' - 9,332' 64' @ 15 FPH, 550 GPM, 8-17 WOB, 86-298 DIFF.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/9/2024 14:13	2/9/2024 14:40	0.45	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,332.0	9,364.0	ROTATE 9,332' - 9,364' 32' @ 71 FPH. 550 GPM, 15 RPM. 10-14K TORQUE, 24-27 WOB, 490-770 DIFF.
2/9/2024 14:40	2/10/2024 03:55	13.25	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,364.0	9,495.0	SLIDE 9,364' -9,495' 131' @ 9.89 FPH, 550 GPM, 8-17 WOB, 86-298 DIFF. PTB 30.2° BRN (55°/8°) (90°/9.5°) MY 6.84°. TOOH FOT POOR ROP/ MY.
2/10/2024 03:55	2/10/2024 05:00	1.08	Intermediate, Drill Curve	Tripping	TRIP	NPT – Motor Failure	9,495.0	9,495.0	TOOH FOR NEW BIT-MM POOR ROP/
2/10/2024 05:00	2/10/2024 11:49	6.82	Intermediate, Drill Curve	Tripping	TRIP	NPT – Motor Failure	9,495.0	9,495.0	POOH TO BHA. FLOW CHECKED @ SHOE & BHA, WELL STATIC. TIGHT SPOTS @ 5,772' & 7,574'.
2/10/2024 11:49	2/10/2024 13:49	2.00	Intermediate, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	NPT – Motor Failure	9,495.0	9,495.0	LD MOTOR & BIT. MOTOR TURNED BY HAND. BIT 1-1. PU 7" 2.12° 5/6 8.3 MOTOR, DD406T BAKER BIT. CHANGED OUT UBHO & LOADED MWD.
2/10/2024 13:49	2/10/2024 15:57	2.13	Intermediate, Drill Curve	Tripping	TRIP	NPT – Motor Failure	9,495.0	9,495.0	TIH TO SHOE, TESTED AGITATOR & MWD.
2/10/2024 15:57	2/10/2024 16:27	0.50	Intermediate, Drill Curve	Rig Service	RIGSVC	PT	9,495.0	9,495.0	TORQUE TESTED TOP DRIVE & ST-80 WITH TORQUE SUB & MAVERICK TECH.
2/10/2024 16:27	2/10/2024 17:53	1.44	Intermediate, Drill Curve	Rig Repair - Top Drive / Rotary	RRTOP	NPT – Rig Component	9,495.0	9,495.0	RECALIBRATE TOP DRIVE TORQUE. RD TEST SUB.
2/10/2024 17:53	2/10/2024 22:00	4.11	Intermediate, Drill Curve	Tripping	TRIP	NPT – Motor Failure	9,495.0	9,495.0	TIH F/ SHOE T/ 9495' WELL STATIC.
2/10/2024 22:00	2/11/2024 00:19	2.32	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,495.0	9,597.0	SLIDE CURVE 9,495' - 9,597' 102' @ 44 FPH, 550 GPM, 14-19 WOB, 125-290 DIFF.
2/11/2024 00:19	2/11/2024 01:29	1.17	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,597.0	9,649.0	ROTATE 9,597' - 9,649" 52' @ 44 FPH. 550 GPM, 15 RPM. 8-10K TORQUE, 26-28 WOB, 460-680 DIFF.
2/11/2024 01:29	2/11/2024 02:50	1.35	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,649.0	9,687.0	SLIDE CURVE 9,649' - 9,687' 38' @ 28 FPH, 550 GPM, 14-19 WOB, 125-290 DIFF.
2/11/2024 02:50	2/11/2024 04:28	1.63	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,687.0	9,743.0	ROTATE 9,687' - 9,743' 56' @ 34 FPH. 570 GPM, 15 RPM. 8-10K TORQUE, 26-28 WOB, 460-680 DIFF.
2/11/2024 04:28	2/11/2024 05:00	0.53	Intermediate, Drill Curve	Drilling - Slide	DRL - SLIDE	PT		9,758.0	SLIDE CURVE 9,743' - 9,758' 15' @ 28 FPH, 570 GPM, 14-19 WOB, 125-290 DIFF. PTB 52.87° BRN 90°/9.86°
2/11/2024 05:00	2/11/2024 07:52	2.87	Intermediate, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,758.0	9,845.0	ROTATE 9,758' - 9,845' 87' @ 30 FPH. 570 GPM, 15 RPM. 8-10K TORQUE, 26-28 WOB, 460-680 DIFF.
2/11/2024 07:52	2/11/2024 10:00	2.13	Intermediate, Drill Curve	Circulate	CIRC	PT	9,845.0	9,845.0	CIRC HOLE CLEAN & INCREASE MW TO 11 PPG. FC, WELL STATIC.
2/11/2024 10:00	2/11/2024 11:00	1.00	Intermediate, Drill Curve	Tripping	TRIP	PT	9,845.0	9,845.0	POOH TO KOP.
2/11/2024 11:00	2/11/2024 11:25	0.42	Intermediate, Drill Curve	Circulate	CIRC	PT	9,845.0	9,845.0	DISPLACE STRING WITH CLEAN MUD.
2/11/2024 11:25	2/11/2024 12:30	1.08	Intermediate, Drill Curve	Tripping	TRIP	PT	9,845.0	9,845.0	POOH TO 6,896'. TIGHT CONNECTION ON STAND.
2/11/2024 12:30	2/11/2024 13:20	0.84	Intermediate, Drill Curve	Tripping	TRIP	NPT	9,845.0	9,845.0	HAMMER & HEAT CONNECTION TO BREAK.
2/11/2024 13:20	2/11/2024 17:20	4.00	Intermediate, Drill Curve	Tripping	TRIP	PT	9,845.0	9,845.0	POOH TO BHA. FC @ SHOE & BHA WELL STATIC.
2/11/2024 17:20	2/11/2024 18:10	0.83	Intermediate, Drill Curve	Pick Up / Lay Down Drill String	PULDSTR	PT	9,845.0	9,845.0	LAY DOWN BHA.
2/11/2024 18:10	2/11/2024 19:45	1.58	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	9,845.0	9,845.0	RIG UP 7" CASING HANDLING EQUIPMENT.
2/11/2024 19:45	2/11/2024 20:15	0.50	Intermediate, Casing	Rig Service	RIGSVC	PT	9,845.0	9,845.0	RIG SERVICE, REPLACE HYDRAULIC HOSE ON PIPE WRANGLER.
2/11/2024 20:15	2/12/2024 00:15	4.00	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	9,845.0	9,845.0	MU SHOE TRACK, RUN 7" CASING TO 3,864'. LOST DISPLACEMENT RETURNS.
2/12/2024 00:15	2/12/2024 00:40	0.42	Intermediate, Casing	Circulate	CIRC	PT	9,845.0	9,845.0	BROKE CIRCULATION AND REGAINED PARTIAL RETURNS.
2/12/2024 00:40	2/12/2024 05:00	4.33	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	9,845.0	9,845.0	RUN 7" CASING, 3,864' - 8,400' WITH PARTIAL RETURNS.
2/12/2024 05:00	2/12/2024 06:34	1.58	Intermediate, Casing	RU and Run Casing/Liner	RUNCAS	PT	9,845.0	9,845.0	RAN TOTAL OF 238 JTS 7" 29# XP-P110 BTC CASING TO 9,835', MU LANDING HANGER. SHOE @ 9,835', FLOAT @ 9,790'.
2/12/2024 06:34	2/12/2024 07:18	0.72	Intermediate, Casing	Circulate	CIRC	PT	9,845.0	9,845.0	CIRC @ 3.5 BPM. LOST 102 BBLS. HELD PJSM WITH HES. RD CRT.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
2/12/2024 07:18	2/12/2024 11:00	3.70	Intermediate, Casing	Primary Cementing	PRIMCEM	PT	9,845.0	9,845.0	RU & TESTED LINES. PUMPED 40 BBLS FW, 30 BBLS 11PPG TUNED PRIME SPACER, 665 SACKS (244 BBLS) 12.5 PPG LEAD @ 2.06 YIELD. 580 SACKS (186 BBLS) OF 13 PPG TAIL @ 1.80 YIELD. DROP PLUG. DISPLACED WITH 364 BBLS FW @ 8-3 BPM, LANDED PLUG @ 10:48 HRS 2/12/24 WITH 2,640 PSI. 2,130 PSI PRIOR. LOST RETURNS 174 BBLS INTO DISPLACEMENT. EST TOC BASED OFF LIFT PRESSURE 3,384'. RD HES.
2/12/2024 11:00	2/12/2024 11:45	0.75	Intermediate, Casing	Install and Test Wellhead Equipment	TSTWHE Q	PT	9,845.0	9,845.0	FLUSH STACK. LD LANDING JOINT. INSTALLED & TESTED PACK-OFF TO 10K. LD RUUNING TOOL.
2/12/2024 11:45	2/12/2024 12:00	0.25	Intermediate, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	9,845.0	9,845.0	ND BOPE. SUSPENDED OPS @ 12:00 HRS 2/12/24.
5/2/2024 06:00	5/2/2024 08:30	2.50	Intermediate, Casing	Walking / Walk rig	WALK	PT	9,845.0	9,845.0	WALK OVER WELL CENTER. CHANGED OUT CHOKE HOSE.
5/2/2024 08:30	5/2/2024 09:30	1.00	Intermediate, Casing	Nipple Up BOPE (Includes: riser, bell nipple, flow-line)	NUBOPE	PT	9,845.0	9,845.0	NU BOPE & FLOW LINE. INSTALLED TURN BUCKLES.
5/2/2024 09:30	5/2/2024 14:30	5.00	Intermediate, Casing	Test Well Control Equipment	TSTWCE Q	PT	9,845.0	9,845.0	TESTED BOPE, 250-10,000 PSI 10 MIN EACH. ANNULAR 250-5,000PSI 10 MIN EACH.
5/2/2024 14:30	5/2/2024 15:30	1.00	Intermediate, Casing	Test Casing	TESTCAS	PT	9,845.0	9,845.0	TESTED CASING TO 2,500 PSI FOR 30 MIN.
5/2/2024 15:30	5/2/2024 16:19	0.83	Intermediate, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	9,845.0	9,845.0	PU BHA. 2° 6/7 10.0 0.84 RPG MOTOR, BAKER DD405WS BIT, SCRIBE MWD.
5/2/2024 16:19	5/2/2024 20:09	3.83	Intermediate, Casing	Tripping	TRIP	PT	9,845.0	9,845.0	TIH TO 2,920' PU TEST AGITATOR & MWD. CONT TIH TO 9,718'.
5/2/2024 20:09	5/2/2024 21:09	1.00	Intermediate, Casing	Cut & Slip Drill line	CUTSLIP	PT	9,845.0	9,845.0	SLIP AND CUT DRILLING LINE. CHANGE OUT MUD LINE SCREEN. SERVICE TDJ.
5/2/2024 21:09	5/2/2024 22:29	1.33	Intermediate, Casing	Circulate	CIRC	PT	9,845.0	9,845.0	DISPLACE WATER WITH OBM.
5/2/2024 22:29	5/2/2024 23:10	0.68	Intermediate, Casing	Drill Float Equipment /Shoe Track	DRLFLOA T	PT	9,845.0	9,845.0	DRILL OUT SHOE TRACK AND 10' NEW FORMATION. FC @ 9,789', SHOE @ 9,844'
5/2/2024 23:10	5/2/2024 23:40	0.50	Intermediate, Casing	Circulate	CIRC	PT	9,845.0	9,845.0	CIRCULATE BOTTOMS UP.
5/2/2024 23:40	5/3/2024 00:00	0.33	Intermediate, Casing	Perform LOT/FIT	LOTFIT	PT	9,845.0	9,845.0	FIT 13.5 EMW. 12.1 AMW, 700 PSI, 9,616' TVD
5/3/2024 00:00	5/3/2024 01:10	1.17	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,845.0	9,904.0	SLIDE CURVE 9,845' - 9,904' 59' @ 51 FPH, 250 GPM, 14-19 WOB, 450-550 DIFF
5/3/2024 01:10	5/3/2024 01:45	0.58	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,904.0	9,965.0	ROTATE 9,904' - 9,965' 61' @ 105 FPH. 250 GPM, 25 RPM. 5-10K TORQUE, 22-24 WOB, 600-750 DIFF.
5/3/2024 01:45	5/3/2024 02:15	0.50	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	9,965.0	9,992.0	SLIDE CURVE 9,965' - 9,992' 27' @ 54 FPH, 280 GPM, 14-19 WOB, 300-450 DIFF
5/3/2024 02:15	5/3/2024 02:30	0.25	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	9,992.0	10,015.0	ROTATE 9,992' - 10,015' 23' @ 92 FPH. 280 GPM, 25 RPM. 5-10K TORQUE, 22-24 WOB, 600-750 DIFF.
5/3/2024 02:30	5/3/2024 03:10	0.67	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,015.0	10,057.0	SLIDE CURVE 10,015' - 10,057' 42' @ 63 FPH, 280 GPM, 14-19 WOB, 300-450 DIFF
5/3/2024 03:10	5/3/2024 03:53	0.72	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,057.0	10,128.0	ROTATE 10,057' - 10,128' 71' @ 99 FPH. 280 GPM, 25 RPM. 5-10K TORQUE, 22-24 WOB, 600-750 DIFF.
5/3/2024 03:53	5/3/2024 04:10	0.28	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,128.0	10,140.0	SLIDE CURVE 10,128' - 10,140' 12' @ 42 FPH, 280 GPM, 14-19 WOB, 300-450 DIFF
5/3/2024 04:10	5/3/2024 05:00	0.83	Production, Drill Curve	Drilling - Rotate	DRL - ROTATE	PT	10,140.0	10,192.0	ROTATE 10,140' - 10,192' 52' @ 63 FPH. 280 GPM, 25 RPM. 5-10K TORQUE, 22-24 WOB, 600-750 DIFF. BRN 13.8
5/3/2024 05:00	5/3/2024 05:21	0.35	Production, Drill Curve	Drilling - Slide	DRL - SLIDE	PT	10,192.0	10,228.0	SLIDE CURVE 10,192' - 10,228' 36' @ 103 FPH, 280 GPM, 14-19 WOB, 300-450 DIFF
5/3/2024 05:21	5/3/2024 05:34	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,228.0	10,248.0	ROTATE 10,228' - 10,248' 20' @ 92 FPH. 280 GPM, 25 RPM. 5-7K TORQUE, 22-25 WOB, 500-700 DIFF. LANDED CURVE @ 10,237'
5/3/2024 05:34	5/3/2024 05:50	0.27	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,248.0	10,261.0	SLIDE 10,248' - 10,261' 13' @ 49 FPH, 280 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 05:50	5/3/2024 07:21	1.52	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,261.0	10,466.0	ROTATE 10,261' - 10,466' 205' @ 135 FPH. 280 GPM, 80 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/3/2024 07:21	5/3/2024 07:43	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,466.0	10,482.0	SLIDE 10,466' - 10,482' 16' @ 43 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 07:43	5/3/2024 08:13	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,482.0	10,570.0	ROTATE 10,482' - 10,570' 88' @ 176 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 08:13	5/3/2024 08:22	0.15	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,570.0	10,576.0	SLIDE 10,570' - 10,576' 6' @ 40 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 08:22	5/3/2024 08:39	0.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,576.0	10,631.0	ROTATE 10,576' - 10,631' 55' @ 206 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 08:39	5/3/2024 08:52	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,631.0	10,640.0	SLIDE 10,631' - 10,640' 9' @ 38 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 08:52	5/3/2024 10:52	2.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	10,640.0	10,998.0	ROTATE 10,640' - 10,998' 358' @ 179 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 10:52	5/3/2024 11:07	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	10,998.0	11,006.0	SLIDE 10,998' - 11,006' 8' @ 32 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 11:07	5/3/2024 11:21	0.22	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,006.0	11,033.0	ROTATE 11,006' - 11,033' 27' @ 124 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 11:21	5/3/2024 11:34	0.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,033.0	11,041.0	SLIDE 11,033' - 11,041' 8' @ 34 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 11:34	5/3/2024 12:12	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,041.0	11,171.0	ROTATE 11,041' - 11,171' 130' @ 210 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 12:12	5/3/2024 12:37	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,171.0	11,187.0	SLIDE 11,171' - 11,187' 16' @ 36 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 12:37	5/3/2024 13:19	0.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,187.0	11,319.0	ROTATE 11,187' - 11,319' 132' @ 188 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 13:19	5/3/2024 13:34	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,319.0	11,327.0	SLIDE 11,319' - 11,327' 8' @ 32 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF. 40 BPH LOSSES @11,320'. PUMPED 2-10 BBL LCM SWEEPS TO HEAL.
5/3/2024 13:34	5/3/2024 14:01	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,327.0	11,432.0	ROTATE 11,327'- 11,432' 105' @ 233 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 14:01	5/3/2024 14:22	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,432.0	11,449.0	SLIDE 11,432' - 11,449' 17' @ 48 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 14:22	5/3/2024 15:06	0.72	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,449.0	11,600.0	ROTATE 11,449' - 11,600' 151' @ 210 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 15:06	5/3/2024 15:55	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,618.0	SLIDE 11,600' - 11,618' 18' @ 22 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 15:55	5/3/2024 16:24	0.48	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,618.0	11,721.0	ROTATE 11,618'-11,721' 103' @ 213 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 16:24	5/3/2024 17:01	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,721.0	11,737.0	SLIDE 11,721' - 11,737' 16' @ 25 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 17:01	5/3/2024 17:28	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,737.0	11,831.0	ROTATE 11,737' - 11,831' 94' @ 208 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 17:28	5/3/2024 17:54	0.42	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT		11,845.0	SLIDE 11,831' - 11,845' 14' @ 33 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 17:54	5/3/2024 18:12	0.30	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,845.0	11,911.0	ROTATE 11,845'- 11,911' 66' @ 220 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF.
5/3/2024 18:12	5/3/2024 18:37	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,911.0	11,923.0	SLIDE 11,911' - 11,923' 12' @ 28 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 18:37	5/3/2024 18:57	0.32	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,923.0	11,965.0	ROTATE 11,923' - 11,965' 42' @ 133 FPH. 300 GPM, 90 RPM. 7-8K TORQUE, 26-28 WOB, 500-730 DIFF. PUMPED LCMM SWEEPS TO CONTROL LOSSES.
5/3/2024 18:57	5/3/2024 19:25	0.48	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	11,965.0	11,983.0	SLIDE 11,965' - 11,983' 18' @ 37 FPH, 300 GPM, 14-19 WOB, 300-400 DIFF
5/3/2024 19:25	5/3/2024 20:16	0.85	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	11,983.0	12,151.0	ROTATE 11,983' - 12,151' 168' @ 198 FPH. 300 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/3/2024 20:16	5/3/2024 20:39	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,151.0	12,161.0	SLIDE 12,151' - 12,161' 10' @ 27 FPH, 300 GPM, 20-25 WOB, 200-300 DIFF
5/3/2024 20:39	5/3/2024 21:30	0.86	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,161.0	12,334.0	ROTATE 12,161' - 12,334' 173' @ 200 FPH. 300 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/3/2024 21:30	5/3/2024 21:51	0.35	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,334.0	12,346.0	SLIDE 12,334' - 12,346' 12' @ 34 FPH, 300 GPM, 20-25 WOB, 200-300 DIFF
5/3/2024 21:51	5/3/2024 22:23	0.53	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,346.0	12,458.0	ROTATE 12,346' - 12,458' 112' @ 210 FPH. 300 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/3/2024 22:23	5/3/2024 22:51	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,458.0	12,473.0	SLIDE 12,458' - 12,473' 15' @ 32 FPH, 300 GPM, 20-25 WOB, 200-300 DIFF
5/3/2024 22:51	5/3/2024 23:58	1.12	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,473.0	12,699.0	ROTATE 12,473' - 12,699' 226' @ 202 FPH. 300 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/3/2024 23:58	5/4/2024 00:22	0.40	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,670.0	12,710.0	SLIDE 12,699' - 12,710' 11' @ 28 FPH, 300 GPM, 20-25 WOB, 200-300 DIFF



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/4/2024 00:22	5/4/2024 01:50	1.46	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,710.0	12,966.0	ROTATE 12,710' - 12,966' 256' @ 175 FPH. 300 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF. LOST PARTIAL RETURNS @ 12,959', 180 BPH LOSSES, PUMPED 20 BBL LCM SWEEP, LOSSES SLOWED TO 80 BPH. PUMPED 10 BBLS LCM, LOSSES SLOWED TO 30 BPH.
5/4/2024 01:50	5/4/2024 02:28	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	12,966.0	12,982.0	SLIDE 12,966' - 12,982' 16' @ 25 FPH, 300 GPM, 20-25 WOB, 200-300 DIFF. PUMPED 2, 10 BBL LCM SWEEPS, LOSSES HEALED.
5/4/2024 02:28	5/4/2024 03:25	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	12,982.0	13,173.0	ROTATE 12,982' - 13,173' 191' @ 201 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 03:25	5/4/2024 04:10	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,173.0	13,194.0	SLIDE 13,173' - 13,194' 21' @ 28 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 04:10	5/4/2024 04:20	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,194.0	13,232.0	ROTATE 13,194' - 13,232' 38' @ 228 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 04:20	5/4/2024 04:50	0.50	Production, Drill Lateral	Rig Service	RIGSVC	PT	13,232.0	13,232.0	SERVICE RIG &TDU.
5/4/2024 04:50	5/4/2024 05:00	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,232.0	13,268.0	ROTATE 13,232' - 13,268' 36' @ 216 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 05:00	5/4/2024 05:06	0.10	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,268.0	13,284.0	ROTATE 13,268' - 13,284' 16' @ 160 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 05:06	5/4/2024 05:45	0.65	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,284.0	13,299.0	SLIDE 13,284' - 13,299' 15' @ 23 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 05:45	5/4/2024 06:31	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,299.0	13,417.0	ROTATE 13,299' - 13,417' 118' @ 150 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 06:31	5/4/2024 07:21	0.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,417.0	13,434.0	SLIDE 13,417' - 13,434' 17' @ 20 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 07:21	5/4/2024 08:22	1.03	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,434.0	13,611.0	ROTATE 13,434' - 13,611' 177' @ 171 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 08:22	5/4/2024 09:15	0.87	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	13,611.0	13,633.0	SLIDE 13,611' - 13,633' 22' @ 25 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 09:15	5/4/2024 12:03	2.80	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	13,633.0	14,092.0	ROTATE 13,633' - 14,092' 459' @ 163 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 12:03	5/4/2024 12:48	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,092.0	14,110.0	SLIDE 14,092' - 14,110' 18' @ 24 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 12:48	5/4/2024 13:09	0.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,110.0	14,163.0	ROTATE 14,110' - 14,163' 53' @ 151 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 13:09	5/4/2024 13:31	0.37	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,163.0	14,172.0	SLIDE 14,163' - 14,172' 9' @ 24 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 13:31	5/4/2024 14:05	0.57	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,172.0	14,268.0	ROTATE 14,172' - 14,268' 96' @ 169 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 14:05	5/4/2024 14:31	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,268.0	14,276.0	SLIDE 14,268' - 14,276' 8' @ 18 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 14:31	5/4/2024 15:18	0.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,276.0	14,420.0	ROTATE 14,276' - 14,420' 144' @ 183 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 15:18	5/4/2024 16:04	0.77	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,420.0	14,438.0	SLIDE 14,420' - 14,438' 18' @ 23 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 16:04	5/4/2024 18:15	2.18	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,438.0	14,735.0	ROTATE 14,438' - 14,735' 297' @ 138 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 18:15	5/4/2024 18:40	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	14,735.0	14,745.0	SLIDE 14,735' - 14,745' 10' @ 23 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 18:40	5/4/2024 20:18	1.63	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	14,745.0	15,113.0	ROTATE 14,745' - 15,113' 368' @ 225 FPH. 280 GPM, 90 RPM. 7-10K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 20:18	5/4/2024 21:01	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,113.0	15,130.0	SLIDE 15,113' - 15,130' 17' @ 24 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 21:01	5/4/2024 21:55	0.90	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,130.0	15,298.0	ROTATE 15,130' - 15,298' 168' @ 187 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 21:55	5/4/2024 22:39	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,298.0	15,312.0	SLIDE 15,298' - 15,312' 14' @ 24 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/4/2024 22:39	5/4/2024 23:14	0.58	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,312.0	15,394.0	ROTATE 15,312' - 15,394' 82' @ 140 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/4/2024 23:14	5/5/2024 00:04	0.83	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,394.0	15,417.0	SLIDE 15,394' - 15,417' 23' @ 28 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/5/2024 00:04	5/5/2024 00:43	0.65	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,417.0	15,547.0	ROTATE 15,417' - 15,547' 130' @ 200 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 00:43	5/5/2024 01:26	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,547.0	15,565.0	SLIDE 15,547' - 15,565' 18' @ 25 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/5/2024 01:26	5/5/2024 02:01	0.59	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,565.0	15,629.0	ROTATE 15,565' - 15,638' 73' @ 122 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 02:01	5/5/2024 02:27	0.43	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,629.0	15,646.0	SLIDE 15,638' - 15,646' 8' @ 19 FPH, 280 GPM, 20-25 WOB, 200-300 DIFF.
5/5/2024 02:27	5/5/2024 03:08	0.68	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,646.0	15,773.0	ROTATE 15,646' - 15,773' 127' @ 186 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 03:08	5/5/2024 03:48	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,773.0	15,789.0	SLIDE 15,773' - 15,789' 16' @ 24 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 03:48	5/5/2024 04:45	0.95	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,789.0	15,949.0	ROTATE 15,789' - 15,949' 160' @ 168 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 04:45	5/5/2024 05:00	0.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,949.0	15,954.0	SLIDE 15,949' - 15,954' 5' @ 20 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 05:00	5/5/2024 05:16	0.28	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	15,954.0	15,959.0	SLIDE 15,954' - 15,959' 5' @ 18 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 05:16	5/5/2024 08:15	2.98	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	15,959.0	16,515.0	ROTATE 15,959' - 16,515' 556' @ 186 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 08:15	5/5/2024 09:10	0.92	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,515.0	16,538.0	SLIDE 16,515' - 16,538' 23' @ 25 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 09:10	5/5/2024 10:57	1.78	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,538.0	16,846.0	ROTATE 16,538' - 16,846' 308' @ 172 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 10:57	5/5/2024 11:25	0.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,846.0	16,854.0	SLIDE 16,846' - 16,854' 8' @ 17 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 11:25	5/5/2024 11:48	0.37	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,854.0	16,918.0	ROTATE 16,854' - 16,918' 64' @ 174 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 11:48	5/5/2024 12:19	0.52	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	16,918.0	16,932.0	SLIDE 16,918' - 16,932' 14' @ 27 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 12:19	5/5/2024 13:19	1.00	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	16,932.0	17,132.0	ROTATE 16,932' - 17,132' 200' @ 200 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 13:19	5/5/2024 13:57	0.63	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,132.0	17,145.0	SLIDE 17,132' - 17,145' 13' @ 20 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 13:57	5/5/2024 14:34	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,145.0	17,223.0	ROTATE 17,145' - 17,223' 78' @ 126 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 14:34	5/5/2024 15:08	0.57	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,223.0	17,237.0	SLIDE 17,223' - 17,237' 14' @ 24 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 15:08	5/5/2024 15:17	0.15	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,237.0	17,265.0	ROTATE 17,237' - 17,265' 28' @ 186 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 15:17	5/5/2024 15:36	0.32	Production, Drill Lateral	Rig Service	RIGSVC	PT	17,265.0	17,265.0	SERVICED RIG & TDU.
5/5/2024 15:36	5/5/2024 16:09	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,265.0	17,320.0	ROTATE 17,265' - 17,320' 55' @ 100 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 16:09	5/5/2024 17:24	1.25	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,320.0	17,339.0	SLIDE 17,320' - 17,339' 19' @ 15 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 17:24	5/5/2024 17:50	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,339.0	17,400.0	ROTATE 17,339' - 17,400' 61' @ 140 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 17:50	5/5/2024 18:46	0.93	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,400.0	17,419.0	SLIDE 17,400' - 17419' 19' @ 21 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 18:46	5/5/2024 19:13	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,419.0	17,460.0	ROTATE 17,419' - 17,460' 41' @ 91 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 19:13	5/5/2024 19:46	0.55	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,460.0	17,468.0	SLIDE 17,460' - 17468' 8' @ 15 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 19:46	5/5/2024 20:00	0.23	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,468.0	17,506.0	ROTATE 17,468' - 17,506' 38' @ 163 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 20:00	5/5/2024 20:22	0.38	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,506.0	17,514.0	SLIDE 17,506' - 17514' 8' @ 21 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 20:22	5/5/2024 21:00	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,514.0	17,621.0	ROTATE 17,514' - 17,621' 107' @ 174 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/5/2024 21:00	5/5/2024 21:40	0.67	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	17,621.0	17,633.0	SLIDE 17,621' - 17,623' 12' @ 18 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/5/2024 21:40	5/6/2024 02:50	5.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	17,633.0	18,486.0	ROTATE 17,633' - 18,486' 853' @ 165 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 02:50	5/6/2024 04:04	1.23	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,486.0	18,513.0	SLIDE 18,486' - 18,513' 27' @ 22 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 04:04	5/6/2024 05:00	0.93	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,513.0	18,677.0	ROTATE 18,513' - 18,677' 164' @ 176 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 05:00	5/6/2024 05:33	0.55	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,677.0	18,758.0	ROTATE 18,677' - 18,758' 81' @ 147 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/6/2024 05:33	5/6/2024 07:00	1.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,758.0	18,783.0	SLIDE 18,758' - 18,783' 25' @ 17 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 07:00	5/6/2024 07:25	0.43	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,783.0	18,863.0	ROTATE 18,783' - 18,863' 80' @ 184 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 07:25	5/6/2024 08:16	0.85	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,863.0	18,879.0	SLIDE 18,863' - 18 ,879' 16' @ 18 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 08:16	5/6/2024 08:54	0.62	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	18,879.0	18,984.0	ROTATE 18,879' - 18,984' 105' @ 170 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 08:54	5/6/2024 09:42	0.80	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	18,984.0	19,000.0	SLIDE 18,984' - 19,000' 16' @ 20 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 09:42	5/6/2024 10:09	0.45	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,000.0	19,063.0	ROTATE 19,000' - 19,063' 63' @ 140 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 10:09	5/6/2024 12:03	1.90	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,063.0	19,083.0	SLIDE 19,063' - 19,083' 20' @ 10 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 12:03	5/6/2024 13:07	1.07	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,083.0	19,168.0	ROTATE 19,083' - 19,168' 85' @ 79 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 13:07	5/6/2024 13:50	0.72	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,168.0	19,176.0	SLIDE 19,168' - 19,176' 8' @ 11 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 13:50	5/6/2024 14:15	0.42	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,176.0	19,221.0	ROTATE 19,176' - 19,221' 45' @ 108 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 14:15	5/6/2024 14:59	0.73	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,221.0	19,230.0	SLIDE 19,221' - 19,230' 9' @ 12 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 14:59	5/6/2024 15:22	0.38	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,230.0	19,255.0	ROTATE 19,230' - 19,255' 25' @ 65 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 15:22	5/6/2024 16:07	0.75	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,255.0	19,268.0	SLIDE 19,255' - 19,268' 13' @ 17 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/6/2024 16:07	5/6/2024 16:47	0.67	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,268.0	19,336.0	ROTATE 19,268' - 19,336' 68' @ 102 FPH. 280 GPM, 90 RPM. 8-11K TORQUE, 26-28 WOB, 1000-1200 DIFF.
5/6/2024 16:47	5/6/2024 17:13	0.43	Production, Drill Lateral	Rig Service	RIGSVC	PT	19,386.0	19,336.0	SERVICED RIG & TDU.
5/6/2024 17:13	5/7/2024 00:55	7.70	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,336.0	19,906.0	ROTATE 19,336' - 19,906' 570' @ 74 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 00:55	5/7/2024 02:23	1.47	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	19,906.0	19,934.0	SLIDE 19,906' - 19,934' 28' @ 19 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/7/2024 02:23	5/7/2024 03:44	1.35	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	19,934.0	20,076.0	ROTATE 19,934' - 20,076' 142' @ 105 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 03:44	5/7/2024 04:30	0.77	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,076.0	20,087.0	SLIDE 20,076' - 20,087' 11' @ 15 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/7/2024 04:30	5/7/2024 05:00	0.50	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,087.0	20,135.0	ROTATE 20,087' - 20,135' 148' @ 96 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 05:00	5/7/2024 05:10	0.17	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,135.0	20,154.0	ROTATE 20,135' - 20,154' 19' @ 114 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 05:10	5/7/2024 05:37	0.45	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,154.0	20,161.0	SLIDE 20,154' - 20,161' 7' @ 15 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/7/2024 05:37	5/7/2024 06:25	0.80	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,161.0	20,230.0	ROTATE 20,161' - 20,230' 69' @ 86 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 06:25	5/7/2024 08:14	1.82	Production, Drill Lateral	Drilling - Slide	DRL - SLIDE	PT	20,320.0	20,241.0	SLIDE 20,230' - 20,241' 11' @ 6 FPH, 280 GPM, 20-25 WOB, 250-350 DIFF.
5/7/2024 08:14	5/7/2024 10:30	2.27	Production, Drill Lateral	Drilling - Rotate	DRL - ROTATE	PT	20,241.0	20,439.0	ROTATE 20,241' - 20,439' 198' @ 87 FPH. 280 GPM, 90 RPM. 8-12K TORQUE, 20-24 WOB, 500-600 DIFF.
5/7/2024 10:30	5/7/2024 18:10	7.66	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	LAID DOWN SINGLE & PERFORM CLEAN-UP CYCLE, CIRCULATE 6 X BOTTOMS UP @ 280-250 GPM, 80 RPM, RECIRCULATE PIPE 150 FPM UP & DOWN, INCREASED MW TO 12.5 PPG, INITAL TORQUE 7-8K , FINAL TORQUE 4-6K. PUMPED 16 - 10 BBL LCM SWEEPS (EVERY 2K STROKES). LOST 200 BBLS. FC, BALLOONED BACK 44
5/7/2024 18:10	5/7/2024 22:35	4.42	Production, Casing	Tripping	TRIP	PT	20,439.0	20,439.0	PULLED 10 STAND. FC, WELL STATIC. PUMPED SLUG. POOH TO 10,748'. HOLE WAS SLICK.
5/7/2024 22:35	5/8/2024 00:00	1.42	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	CIRCULATE 2X BOTTOMS UP @ 250 GPM, 50 RPM, RECIPROCATATE PIPE 150 FPM UP & DOWN. INITIAL TORQUE 3-4K, FINAL TORQUE 2-3K. LOST 59 BBLS. FC, BALLOONED BACK 13 BBLS.
5/8/2024 00:00	5/8/2024 04:15	4.25	Production, Casing	Tripping	TRIP	PT	20,439.0	20,439.0	FC, WELL STATIC. POOH 10,748' - BHA. HOLE SLICK.
5/8/2024 04:15	5/8/2024 05:00	0.75	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	20,439.0	20,439.0	LD BHA. BIT DULL GRADE 1/3. MOTOR FAIR, 1/2" SQUAT, PARTIALLY DRAINED ON IT'S OWN.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Drilling

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/8/2024 05:00	5/8/2024 17:15	12.25	Production, Casing	RU and Run Casing/Liner	RUNCAS	PT	20,439.0	20,439.0	RU CASING HANDLING EQUIPMENT. MADE UP FS, 20' PUP, FC, 20' PUP, WET SHOE & RAN TOTAL OF 281 JOINTS, 1 MARKER, 4.5" 13.5# VA-EP-P110 LINER, PU HANGER.
5/8/2024 17:15	5/8/2024 22:15	5.00	Production, Casing	Tripping	TRIP	PT	20,439.0	20,439.0	TIH WITH LINER ON DP @ 120FPM.
5/8/2024 22:15	5/8/2024 22:30	0.25	Production, Casing	Wash & Ream - Routine	WASHR	PT	20,439.0	20,439.0	MET RESISTANCE @ 19,315'. DRY REAMED ONE STAND THROUGH TIGHT SPOT. 30 RPM, 8K TORQUE LIMIT.
5/8/2024 22:30	5/8/2024 23:30	1.00	Production, Casing	Tripping	TRIP	PT	20,439.0	20,439.0	TIH WITH LINER ON DP 19,409' - 20,439'
5/8/2024 23:30	5/9/2024 02:30	3.00	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	RUPTURE AIR LOCK WITH 2,477 PSI, FILL VOID WITH 115 BBLS, CURCULATE BU, 3.5 - 4 BPM. LOST 51 BBLS.
5/9/2024 02:30	5/9/2024 03:30	1.00	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	DROPPED 1.25" SETTING BALL, PUMPED DOWN @ 3 BPM LANDED WITH 1,082 PSI. (PU 250K, NEUTRAL 180K). BALL ON SEAT AFTER 69 BBLS. PRESSURED TO 2,350 PSI SET DOWN TO 50K. PRESSURED TO 4,300 PSI TO EXTRUDE BALL SEAT. RELEASED 1.563" BALL. PUMPED DOWN @ 3 BPM. LANDED WITH 1,090 PSI. BALL ON SEAT AFTER 67 BBLS. PRESSURED TO 2,600 PSI EXTRUDE BALL SEAT. PU AND CHECK RELEASE 180K FREE WEIGHT. S/O TO 50K. SHOE @ 20,436', FLOAT COLLAR @ 20,415', LANDING COLLAR/WET SHOE SUB @ 20,389', AIRLOCK @ 12,249', MARKER @ 9,044', LINER TOP @ 8,877'. OVERLAP OF 958'.
5/9/2024 03:30	5/9/2024 05:00	1.50	Production, Casing	Primary Cementing	PRIMCEM	PT	20,439.0	20,439.0	PJSM, RU & TEST CEMENT LINES. CONTINUED CEMENT OPS ON NEXT REPORT.
5/9/2024 05:00	5/9/2024 07:10	2.17	Production, Casing	Primary Cementing	PRIMCEM	PT	20,439.0	20,439.0	PUMPED 80 BBLS 14.4 PPG TUNED SPACER, 10 BBLS FW, 790 SKS (216 BBLS) 14.8 PPG, 1.53 YIELD HALCEM CMT. WASHED LINES. DROPPED DP DART. PUMPED 40 BBLS MMCR FW, 160 BBLS FW, LATCHED PLUG @ 87 BBLS, 1,869 PSI INCREASE, 20 BBLS 14.4 PPG TUNED SPACER & 77 BBLS 12.5 PPG MUD @ 4 BPM. FINAL RATE 3 BPM WITH 1,620 PSI. BUMPED PLUG WITH 2,100 PSI @ 07:00 HRS 5/9/24. HELD FOR 2 MIN. BURST WET SHOE @ 3,899 PSI PUMP 5 BBLS. 1.5 BBLS BACK. FLOATS HELD. GOOD RETURNS.
5/9/2024 07:10	5/9/2024 07:55	0.75	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	PICK UP 14', SLACKED OFF FROM 179K TO 125K & SET PACKER, CONTINUED DOWN TO 90K. PU TO 15' (179K PU WT) & CIRC 1.5 TIMES ANNULAR VOLUME. 80 BBLS SPACER & 3 BBLS INTERFACED CEMENT TO SURFACE. EST TOC 8,877'.
5/9/2024 07:55	5/9/2024 08:30	0.58	Production, Casing	Test Casing	TESTCAS	PT	20,439.0	20,439.0	TEST LINER TOP 1,500 PSI 10 MIN GOOD TEST.
5/9/2024 08:30	5/9/2024 10:16	1.78	Production, Casing	Circulate	CIRC	PT	20,439.0	20,439.0	ROLL HOLE W/ FRESH H2O. L/D CEMENT HEAD. FC, WELL STATIC.
5/9/2024 10:16	5/9/2024 19:10	8.89	Production, Casing	Tripping	TRIP	PT	20,439.0	20,439.0	PULL OUT LD DP & RUNNING TOOL. 100% RECOVERY.
5/9/2024 19:10	5/10/2024 05:00	9.83	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	20,439.0	20,439.0	LDDP
5/10/2024 05:00	5/10/2024 12:30	7.50	Production, Casing	Pick Up / Lay Down Drill String	PULDSTR	PT	20,439.0	20,439.0	LD DP FROM DERRICK.
5/10/2024 12:30	5/10/2024 14:00	1.50	Production, Casing	Nipple Down BOPE (Includes: riser, bell nipple, flow-line)	NDBOPE	PT	20,439.0	20,439.0	ND BOPE & INSTALLED TA CAP. RELEASED RIG @ 14:00HRS 5/10/24



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Well Header										
Field Name	Pad Name LFR 23-24 CARAVAN			Legal Well Name LFR CARAVAN 23/24-26/25-B4-10H			API/UWI 4301354624		County Duchesne	State/Province Utah
Job Category Completion			Primary Job Type Completion			Start Date 5/16/2024			End Date	
Time Log										
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com	
5/16/2024 05:00	5/16/2024 07:00	2.00		Inactive	INACTIVE		22,201.0		waiting on Cactus/daylight	
5/16/2024 07:00	5/16/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & rig-up crew.	
5/16/2024 07:30	5/16/2024 15:30	8.00	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k manual valve & HCR.	
5/16/2024 15:30	5/16/2024 16:00	0.50	Toe Prep, <code2>	Pressure	PTST				Function test HCR.	
5/16/2024 16:00	5/16/2024 18:00	2.00	Toe Prep, <code2>	Pressure	PTST				Test master & HCR @ 500 psi low & 12.5k high for 30 min.	
5/16/2024 18:00	5/16/2024 18:45	0.75	Toe Prep, <code2>	Install Wellhead	IWHD				N/U 7-1/16 15k to 4"1502 thread spool	
5/16/2024 18:45	5/16/2024 19:15	0.50	Toe Prep, <code2>	Clean & Secure Lease	CLLS				Secure wellheads & location.	
5/16/2024 19:15	5/17/2024 05:00	9.75		Inactive	INACTIVE				SDFN	
5/17/2024 05:00	5/17/2024 06:30	1.50		Inactive	INACTIVE				Waiting on daylight	
5/17/2024 06:30	5/17/2024 08:00	1.50	Toe Prep, <code2>	Rig Up/Down	SRIG				Finish MIRU MFP.	
5/17/2024 08:00	5/17/2024 08:15	0.25	Toe Prep, <code2>	Pressure	PTST				Press. test surface iron to 12.5k. Test Good bleed to 0 psi.	
5/17/2024 08:15	5/17/2024 10:00	1.75	Toe Prep, <code2>	Pump in Ops	PMPDWN				Est. inj rate @ 16 bpm @ 5,600 psi for 175 bbls. Pump 1,000 gals 15% hcl followed w/ 415 bbls 2% kcl. Shutdown MIC & install 3.625" diss. ball on top of master valve. Drop ball equalize SICIP 2,400 psi.Pump 10 bbls through wellhead stac, Shut down for 35 min & let ball fall.Pump ball down 10 bpm @ 6,800 psi w/ 229 bbls until ball placed on seat. Max Rate: 10 bpm Max Psi: 7,800 psi Pumped 853 bbls total.	
5/17/2024 10:00	5/17/2024 10:30	0.50	Toe Prep, <code2>	Pressure	PTST				30 min casing test @ 12k. Test Good..	
5/17/2024 10:30	5/17/2024 10:45	0.25	Toe Prep, <code2>	Lock Wellhead & Secure	LOCL				Bleed pressure to 0 psi & shut in wellhead.	
5/17/2024 10:45	5/18/2024 05:00	18.25		Inactive	INACTIVE				Move to 9H casing test.	
5/19/2024 05:00	5/19/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/19/2024 08:00	5/19/2024 08:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ DHI & Trujillo over day ops	
5/19/2024 08:30	5/19/2024 12:45	4.25	Toe Prep, <code2>	Other	OTH				Suck cellars & fill w/ gravel to bottom of surface valves.	
5/19/2024 12:45	5/20/2024 05:00	16.25		Inactive	INACTIVE				WOOWO	
5/20/2024 05:00	5/20/2024 08:00	3.00		Inactive	INACTIVE				Inactive	
5/20/2024 08:00	5/20/2024 11:00	3.00	Toe Prep, <code2>	Pressure	PTST				Pressure test production poly line from source to pad.	
5/20/2024 11:00	5/20/2024 11:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ K&H Reclamation LLC	
5/20/2024 11:30	5/20/2024 12:30	1.00	Toe Prep, <code2>	Rig Up/Down	SRIG				Spot & RU crane.	
5/20/2024 12:30	5/20/2024 17:00	4.50	Toe Prep, <code2>	Other	OTH				Receive surface equipment & rig mats	
5/20/2024 17:00	5/21/2024 05:00	12.00		Inactive	INACTIVE				SDFN	
5/21/2024 05:00	5/21/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/21/2024 07:00	5/21/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/21/2024 07:30	5/21/2024 17:30	10.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus zippers and frac stacks.MIRU boost pump for pond to location.	
5/21/2024 17:30	5/22/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/22/2024 05:00	5/22/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/22/2024 07:00	5/22/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus & K&H over day ops	
5/22/2024 07:30	5/22/2024 21:30	14.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Cactus Frac stacks & zippers. RU Accumulators & grease system. Water transfer MIRU Suction manifold & lay flat on pad. Spot transfer pumps between source and pad.	
5/22/2024 21:30	5/23/2024 05:00	7.50		Inactive	INACTIVE				SDFN.	
5/23/2024 05:00	5/23/2024 07:00	2.00		Inactive	INACTIVE				Inactive	
5/23/2024 07:00	5/23/2024 07:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, K&H & faithful testing over day ops.	
5/23/2024 07:30	5/23/2024 08:30	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test Frac stacks & zippers to 12,500 psi.	
5/23/2024 08:30	5/23/2024 17:30	9.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline & pump down. Water transfer cont. RU lay flat & spot transfer pumps between source & pad	
5/23/2024 17:30	5/24/2024 05:00	11.50		Inactive	INACTIVE				SDFN.	
5/24/2024 05:00	5/24/2024 06:30	1.50		Inactive	INACTIVE				Inactive	



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
5/24/2024 06:30	5/24/2024 07:00	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid & Ute water transfer over day ops.
5/24/2024 07:00	5/24/2024 15:00	8.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Wireline. Water transfer fill & test lines.
5/24/2024 15:00	5/25/2024 05:00	14.00	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on 6H wellhead swap
5/25/2024 05:00	5/25/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ TWG, Max FLuid, Ute water transfer & Cactus over day ops.
5/25/2024 05:30	5/25/2024 23:15	17.75	Toe Prep, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Adjacent Well
5/25/2024 23:15	5/25/2024 23:45	0.50	Toe Prep, <code2>	Other	OTH				Performed injection test. Rate - 14 bpm Max PSI - 5520 Total bbl - 45
5/25/2024 23:45	5/26/2024 02:30	2.75	Toe Prep, <code2>	Perforating	PFRT				Stage: 1 Open Well: 1,780 psi Plug Depth: 20,349" MD Plug type: Royal composite Perf Depths: 20,178' (Top) 20,339' (Bottom) Total Fluid: 353 bbl Max Rate: 15 Max psi: 5,780
5/26/2024 02:30	5/26/2024 05:00	2.50		Inactive	INACTIVE				Inactive
5/26/2024 05:00	5/26/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Cactus, Bullseye, Scout & K&H over day ops.
5/26/2024 05:30	5/26/2024 12:00	6.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 12:00	5/26/2024 12:30	0.50	Toe Prep, <code2>	Pressure	PTST				Pressure test flowback iron to 9,500 psi for 5 minutes.
5/26/2024 12:30	5/26/2024 22:00	9.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Scout Frac manifold, Bulls Eye Flowback & Frac shack. Start sand silo pre fill.
5/26/2024 22:00	5/27/2024 05:00	7.00	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment.
5/27/2024 05:00	5/27/2024 05:30	0.50	Toe Prep, <code2>	Safety Meeting	SMTG				Safety meeting w/ Calfrac over day ops.
5/27/2024 05:30	5/28/2024 04:00	22.50	Toe Prep, <code2>	Rig Up/Down	SRIG				MIRU Frac equipment, support services and equipment.
5/28/2024 04:00	5/28/2024 05:00	1.00	Toe Prep, <code2>	Pressure	PTST				Pressure test all Frac surface lines to12,500 psi.Test Good
5/28/2024 05:00	5/28/2024 05:30	0.50	Frac, <code2>	Safety Meeting	SMTG				Safety meeting w/ day crew over pumping ops.
5/28/2024 05:30	5/28/2024 07:00	1.50	Frac, <code2>	Rig Up/Down	SRIG				Cont. Frac MIRU
5/28/2024 07:00	5/29/2024 05:00	22.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on Frac Stage Sequence
5/29/2024 05:00	5/30/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting in adjacent well
5/30/2024 05:00	5/31/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
5/31/2024 05:00	6/1/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/1/2024 05:00	6/2/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/2/2024 05:00	6/3/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/3/2024 05:00	6/4/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/4/2024 05:00	6/5/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/5/2024 05:00	6/6/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/6/2024 05:00	6/6/2024 05:00		Frac, <code2>	Waiting on Adjacent Well	WOAW				
6/7/2024 05:00	6/8/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/8/2024 05:00	6/9/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/9/2024 05:00	6/10/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/10/2024 05:00	6/11/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/11/2024 05:00	6/12/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/12/2024 05:00	6/13/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence
6/13/2024 05:00	6/14/2024 05:00	24.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on well sequence



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/14/2024 05:00	6/14/2024 07:00	2.00	Frac, <code2>	Frac. Job	FRAC				Stage 1 OW: 1,301 psi Avg RT - 52 bpm / Max RT- 93 bpm Avg psi - 7,705 / Max psi - 10,169 psi Clean total - 8,047 bbl Slurry total - 8,636 bbl Total sand - 505,127 lbs F.G. 0.84
6/14/2024 07:00	6/14/2024 09:00	2.00	Frac, <code2>	Perforating	PFRT				Stage: 2 Open Well: 3,200 psi Plug Depth: 20,169' MD Plug type: Innovex Dissolvable Perf Depths: 19,997' (Top) 20,159' (Bottom) Total Fluid: 1,167 bbl Max Rate: 18 bpm Max psi: 4,500 psi
6/14/2024 09:00	6/14/2024 15:30	6.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 15:30	6/14/2024 17:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 2 OW: 2,622 psi Avg RT - 82 bpm / Max RT- 94 bpm Avg psi - 8,795/ Max psi - 11,602 psi Clean total - 6,897 bbl Slurry total - 7,426 bbl Total sand - 502,502 lbs F.G. 0.91
6/14/2024 17:00	6/14/2024 21:15	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 21:15	6/14/2024 23:30	2.25	Frac, <code2>	Perforating	PFRT				Stage: 3 Open Well: 2,830 psi Plug Depth: 19,988' MD Plug type: Innovex Dissolvable Perf Depths: 19,817' (Top) 19,978' (Bottom) Total Fluid: 439 bbl Max Rate: 17 bpm Max psi: 5,800 psi
6/14/2024 23:30	6/14/2024 23:45	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/14/2024 23:45	6/15/2024 01:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 3 OW: 2,929 psi Avg RT - 80 bpm / Max RT- 92 bpm Avg psi - 9,052 / Max psi - 10,294 psi Clean total - 6,767 bbl Slurry total - 7,293 bbl Total sand - 500,020 lbs F.G. 0.93
6/15/2024 01:15	6/15/2024 02:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 02:15	6/15/2024 04:30	2.25	Frac, <code2>	Perforating	PFRT				Stage: 4 Open Well: 3,189 psi Plug Depth: 19,808' MD Plug type: Innovex Dissolvable Perf Depths: 19,636' (Top) 19,798' (Bottom) Total Fluid: 464 bbl Max Rate:17 bpm Max psi: 5,600 psi
6/15/2024 04:30	6/15/2024 05:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 05:00	6/15/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 07:00	6/15/2024 08:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 4 OW: 2,857 psi Avg RT - 84 bpm / Max RT- 93 bpm Avg psi - 9,189 / Max psi - 11,613 psi Clean total - 7,009 bbl Slurry total - 7,550 bbl Total sand - 502,500 lbs F.G. 0.89
6/15/2024 08:30	6/15/2024 10:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 5 Open Well: 3,800 psi Plug Depth: 19,627' MD Plug type: Innovex Dissolveable Perf Depths: 19,456' (Top) 19,617' (Bottom) Total Fluid: 437 bbl Max Rate: 18 Max psi: 5,600 psi
6/15/2024 10:15	6/15/2024 14:30	4.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/15/2024 14:30	6/15/2024 16:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 5 OW: 2,809 psi Avg RT - 82 bpm / Max RT- 94 bpm Avg psi - 9,383 / Max psi - 10,486 psi Clean total - 6,847 bbl Slurry total - 7,388 bbl Total sand - 503,026 lbs F.G. 0.90
6/15/2024 16:00	6/15/2024 22:45	6.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/15/2024 22:45	6/15/2024 23:45	1.00	Frac, <code2>	Pump in Ops	PMPDWN				Pump 1000 gal of 15% HCl to help break formation for WL/PD operations for stg 6. Injection Rate of 30 bpm @ 10,102 psi after acid hit bottom got a pressure break of 2,500 psi 30 bpm @ 7,023 continued pumping for 100 bbls SD and turn well over to WL to perf stg #6
6/15/2024 23:45	6/16/2024 01:30	1.75	Frac, <code2>	Perforating	PFRT				Stage: 6 Open Well: 2,898 psi Plug Depth: 19,447' MD Plug type: Royal Composite Perf Depths: 19,275' (Top) 19,436' (Bottom) Total Fluid: 1,498 bbl Max Rate: 18 Max psi: 7,800 psi
6/16/2024 01:30	6/16/2024 03:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 6 OW: 2,737 psi Avg RT -89 bpm / Max RT- 92 bpm Avg psi - 9,546 / Max psi - 10,677 psi Clean total - 7,418 bbl Slurry total - 7,960 bbl Total sand - 503,317 lbs F.G. 0.94 Added volumes from 1st acid drop to break formation for WL ops on stg #6
6/16/2024 03:00	6/16/2024 03:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 03:45	6/16/2024 05:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 7 Open Well: 3,250 psi Plug Depth: 19,266' MD Plug type: Royal Composite Perf Depths: 19,095' (Top) 19,255' (Bottom) Total Fluid: 184 bbl Max Rate: 12 Max psi: 4,500 psi
6/16/2024 05:00	6/16/2024 07:45	2.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 07:45	6/16/2024 09:30	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 7 OW: 2,809 psi Avg RT - 82 bpm / Max RT- 92 bpm Avg psi - 9,468 / Max psi - 10,610 psi Clean total - 6,984 bbl Slurry total - 7,525 bbl Total sand - 502,683 lbs F.G. .91
6/16/2024 09:30	6/16/2024 11:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 8 Open Well: 2,750 psi Plug Depth: 19,086' MD Plug type: Royal Composite Perf Depths: 18,913' (Top) 19,076' (Bottom) Total Fluid: 260 bbl Max Rate: 12 bpm Max psi: 5,200 psi
6/16/2024 11:30	6/16/2024 17:00	5.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/16/2024 17:00	6/16/2024 18:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 8 OW: 2,349 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,969 / Max psi - 10,938 psi Clean total - 6,751 bbl Slurry total - 7,280 bbl Total sand - 502,618 lbs F.G. 0.90
6/16/2024 18:45	6/16/2024 20:15	1.50	Frac, <code2>	Perforating	PFRT				Stage: 9 Open Well: 3,395 psi Plug Depth: 18,905' MD Plug type: Royal Composite Perf Depths: 18,734' (Top) 18,895' (Bottom) Total Fluid: 180 bbl Max Rate: 11 bpm Max psi: 3,900 psi
6/16/2024 20:15	6/17/2024 00:00	3.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 00:00	6/17/2024 01:15	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 9 OW: 2,396 psi Avg RT - 84 bpm / Max RT- 93 bpm Avg psi - 9,964 / Max psi - 11,419 psi Clean total - 6,408 bbl Slurry total - 6,937 bbl Total sand - 502,729 lbs F.G. 0.91
6/17/2024 01:15	6/17/2024 02:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 10 Open Well: 3,524 psi Plug Depth: 18,725' MD Plug type: Royal Composite Perf Depths: 18,554' (Top) 18,715' (Bottom) Total Fluid: 169 bbl Max Rate: 11 bpm Max psi: 4,000 psi
6/17/2024 02:45	6/17/2024 05:00	2.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/17/2024 05:00	6/17/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 06:00	6/17/2024 07:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 10 OW: 2,523 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,477 / Max psi - 11,756 psi Clean total - 6,885 bbl Slurry total - 7,449 bbl Total sand - 502,619 lbs F.G. 0.90
6/17/2024 07:30	6/17/2024 09:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 11 Open Well: 3,200 psi Plug Depth: 18,549' MD Plug type: Royal Composite Perf Depths: 18,373' (Top) 18,535' (Bottom) Total Fluid: 192 bbl Max Rate: 13 Max psi: 4,540 psi
6/17/2024 09:00	6/17/2024 13:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 13:00	6/17/2024 14:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 11 OW: 3,096 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,856 / Max psi - 11,227 psi Clean total - 6,880 bbl Slurry total - 7,421 bbl Total sand - 502,412 lbs F.G. 0.93
6/17/2024 14:30	6/17/2024 16:30	2.00	Frac, <code2>	Downtime	DTIM				Crane operations high winds.
6/17/2024 16:30	6/17/2024 18:15	1.75	Frac, <code2>	Perforating	PFRT				Stage: 12 Open Well: 2,850 psi Plug Depth: 18,364' MD Plug type: Royal Composite Perf Depths: 18,193' (Top) 18,353' (Bottom) Total Fluid: 199 bbl Max Rate: 13 Max psi: 5,300 psi
6/17/2024 18:15	6/17/2024 19:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/17/2024 19:45	6/17/2024 22:30	2.75	Frac, <code2>	Downtime	DTIM				Crane operations high winds.
6/17/2024 22:30	6/18/2024 00:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 12 OW: 2,699 psi Avg RT - 87 bpm / Max RT- 91 bpm Avg psi - 9,632 / Max psi - 10,828 psi Clean total - 6,979 bbl Slurry total - 7,520 bbl Total sand - 502,594 lbs F.G. 0.92
6/18/2024 00:00	6/18/2024 02:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 02:30	6/18/2024 04:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 13 Open Well: 2,881 psi Plug Depth: 18,184' MD Plug type: Royal Composite Perf Depths: 18,012' (Top) 18,170' (Bottom) Total Fluid: 190 bbl Max Rate: 11 Max psi: 6,400 psi
6/18/2024 04:00	6/18/2024 05:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 05:00	6/18/2024 06:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 13 OW: 3,061 psi Avg RT - 87 bpm / Max RT- 92 bpm Avg psi - 9,680 / Max psi - 11,313 psi Clean total - 6,539 bbl Slurry total - 7,082 bbl Total sand - 504,362 lbs F.G. .90
6/18/2024 06:45	6/18/2024 08:45	2.00	Frac, <code2>	Perforating	PFRT				Stage: 14 Open Well: 3,560 psi Plug Depth: 18,003' MD Plug type: Royal Composite Perf Depths: 17,832' (Top) 17,993' (Bottom) Total Fluid: 158 bbl Max Rate: 12 bpm Max psi: 5,000 psi
6/18/2024 08:45	6/18/2024 14:00	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 14:00	6/18/2024 15:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 14 OW: 3,055 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,867 / Max psi - 11,281 psi Clean total - 6,982 bbl Slurry total - 7,523 bbl Total sand - 502,582 lbs F.G. .89



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/18/2024 15:30	6/18/2024 17:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 15 Open Well: 3,485 psi Plug Depth: 17,823' MD Plug type: Royal Composite Perf Depths: 17,651' (Top) 17,813 (Bottom) Total Fluid: 165 bbl Max Rate: 11 bpm Max psi: 4,100 psi
6/18/2024 17:00	6/18/2024 17:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/18/2024 17:45	6/18/2024 19:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 15 OW: 2,600 psi Avg RT - 84 bpm / Max RT- 92 bpm Avg psi - 9,246 / Max psi - 10,723 psi Clean total - 6,624 bbl Slurry total - 7,150 bbl Total sand - 502,346 lbs F.G. 1.04
6/18/2024 19:15	6/18/2024 20:45	1.50	Frac, <code2>	Perforating	PFRT				Stage: 16 Open Well: 3,575 psi Plug Depth: 17,641' MD Plug type: Royal Composite Perf Depths: 17,471' (Top) 17,632' (Bottom) Total Fluid: 162 bbl Max Rate: 11 bpm Max psi: 4,700 psi
6/18/2024 20:45	6/19/2024 03:00	6.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 03:00	6/19/2024 04:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 16 OW: 5,551 psi Avg RT - 85 bpm / Max RT- 92 bpm Avg psi - 9,554 / Max psi - 10,685 psi Clean total - 6,364 bbl Slurry total - 6,896 bbl Total sand - 502,185 lbs F.G. 0.93
6/19/2024 04:30	6/19/2024 05:00	0.50	Frac, <code2>	Perforating	PFRT				Perforating stage 17 at time of report
6/19/2024 05:00	6/19/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 17 Open Well: 3,473 psi Plug Depth: 17,462' MD Plug type: Royal Composite Perf Depths: 17,290' (Top) 17,452' (Bottom) Total Fluid: 153 bbl Max Rate: 11 Max psi: 4,600 psi
6/19/2024 06:00	6/19/2024 10:00	4.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 10:00	6/19/2024 11:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 17 OW: 2,550 psi Avg RT - 89 bpm / Max RT- 94 bpm Avg psi - 9,966 / Max psi - 11,588 psi Clean total - 7,444 bbl Slurry total - 7,985 bbl Total sand - 502,871 lbs F.G. 0.88
6/19/2024 11:30	6/19/2024 13:00	1.50	Frac, <code2>	Perforating	PFRT				Stage:18 Open Well: 3,520 psi Plug Depth: 17,281' MD Plug type: Royal Composite Perf Depths: 17,110' (Top) 17,271' (Bottom) Total Fluid: 153 bbl Max Rate: 12 Max psi: 4,925 psi
6/19/2024 13:00	6/19/2024 18:15	5.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 18:15	6/19/2024 20:00	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 18 OW: 2,541 psi Avg RT - 89 bpm / Max RT- 91 bpm Avg psi - 9,761 / Max psi - 10,740 psi Clean total - 6,856 bbl Slurry total - 7,398 bbl Total sand - 502,880 lbs F.G. 0.93
6/19/2024 20:00	6/19/2024 21:30	1.50	Frac, <code2>	Perforating	PFRT				Stage:19 Open Well: 3,618 psi Plug Depth: 17,101' MD Plug type: Royal Composite Perf Depths: 16,930' (Top) 17,091' (Bottom) Total Fluid: 160 bbl Max Rate: 11 Max psi: 5,700 psi
6/19/2024 21:30	6/19/2024 22:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/19/2024 22:00	6/19/2024 23:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 19 OW: 2,914 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,607 / Max psi - 11,472 psi Clean total - 6,903 bbl Slurry total - 7,443 bbl Total sand - 502,398 lbs F.G. 0.87



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/19/2024 23:45	6/20/2024 01:15	1.50	Frac, <code2>	Perforating	PFRT				Stage:20 Open Well: 3,526 psi Plug Depth: 16,920' MD Plug type: Royal Composite Perf Depths: 16,749' (Top) 16,910' (Bottom) Total Fluid: 136 bbl Max Rate: 10 Max psi: 4,000 psi
6/20/2024 01:15	6/20/2024 03:00	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 03:00	6/20/2024 04:45	1.75	Frac, <code2>	Frac. Job	FRAC				Stage 20 OW: 2,766 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,315 / Max psi - 10,215 psi Clean total - 6,668 bbl Slurry total - 7,210 bbl Total sand - 503,063 lbs F.G. 0.86
6/20/2024 04:45	6/20/2024 05:00	0.25	Frac, <code2>	Perforating	PFRT				Stage 21 Running in hole at time of report.
6/20/2024 05:00	6/20/2024 06:00	1.00	Frac, <code2>	Perforating	PFRT				Stage 21 Open Well: 3,537 psi Plug Depth: 16,740' MD Plug type: Royal Composite Perf Depths: 16,569' (Top) 16,730' (Bottom) Total Fluid: 129 bbl Max Rate: 10 bpm Max psi: 4,000 psi
6/20/2024 06:00	6/20/2024 07:30	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 07:30	6/20/2024 09:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 21 OW: 2,718 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,336 / Max psi - 10,548 psi Clean total - 6,718 bbl Slurry total - 7,257 bbl Total sand - 501,203 lbs F.G. 0.87
6/20/2024 09:00	6/20/2024 10:30	1.50	Frac, <code2>	Perforating	PFRT				Stage 22 Open Well: 3,000 psi Plug Depth: 16,560' MD Plug type: Royal Composite Perf Depths: 16,388' (Top) 16,550' (Bottom) Total Fluid: 133 bbl Max Rate: 12 bpm Max psi: 5,300 psi
6/20/2024 10:30	6/20/2024 13:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 13:00	6/20/2024 14:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 22 OW: 2,687 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,339 / Max psi - 10,321 psi Clean total - 6,955 bbl Slurry total - 7,497 bbl Total sand - 503,040 lbs F.G. 0.89
6/20/2024 14:30	6/20/2024 16:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 23 Open Well: 3,580 psi Plug Depth: 16,381' MD Plug type: Royal Composite Perf Depths: 16,212' (Top) 16,369' (Bottom) Total Fluid: 145 bbl Max Rate: 11 bpm Max psi: 5,900 psi
6/20/2024 16:00	6/20/2024 18:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 18:00	6/20/2024 19:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 23 OW: 2,811 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,271 / Max psi - 10,047 psi Clean total - 6,832 bbl Slurry total - 7,361 bbl Total sand - 502,965 lbs F.G. 0.92
6/20/2024 19:30	6/20/2024 21:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 24 Open Well: 3,640 psi Plug Depth: 16,199' MD Plug type: Royal Composite Perf Depths: 16,027' (Top) 16,189' (Bottom) Total Fluid: 115 bbl Max Rate: 115 bpm Max psi: 4,700 psi
6/20/2024 21:00	6/20/2024 22:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/20/2024 22:15	6/20/2024 23:00	0.75	Frac, <code2>	Weather Delay	WDL				Operations suspended due to lightning in area.
6/20/2024 23:00	6/21/2024 00:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 24 OW: 2,730 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,489 / Max psi - 11,522 psi Clean total - 6,669 bbl Slurry total - 7,199 bbl Total sand - 502,714 lbs F.G. 0.86



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/21/2024 00:30	6/21/2024 02:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 25 Open Well: 3,587 psi Plug Depth: 16,018' MD Plug type: Royal Composite Perf Depths: 15,847' (Top) 16,010' (Bottom) Total Fluid: 129 bbl Max Rate: 10 bpm Max psi: 4,600 psi
6/21/2024 02:00	6/21/2024 05:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 05:00	6/21/2024 06:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 06:00	6/21/2024 07:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 25 OW: 2,689 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,029 / Max psi - 10,150 psi Clean total - 6,986 bbl Slurry total - 7,526 bbl Total sand - 502,504 lbs F.G. 86
6/21/2024 07:30	6/21/2024 09:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 26 Open Well: 3,350 psi Plug Depth: 15,838' MD Plug type: Royal Composite Perf Depths: 15,665' (Top) 15,828' (Bottom) Total Fluid: 118 bbl Max Rate: 12 Max psi: 4,900 psi
6/21/2024 09:00	6/21/2024 23:15	14.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/21/2024 23:15	6/22/2024 00:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 26 OW: 2,217 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,107 / Max psi - 11,489 psi Clean total - 6,470 bbl Slurry total - 7,010 bbl Total sand - 502,500 lbs F.G. .91
6/22/2024 00:45	6/22/2024 02:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 27 Open Well: 3,112 psi Plug Depth: 15,657' MD Plug type: Royal Composite Perf Depths: 15,486' (Top) 15,647' (Bottom) Total Fluid: 111 bbl Max Rate: 11 Max psi: 4,900 psi
6/22/2024 02:00	6/22/2024 03:45	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 03:45	6/22/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 27 Fracing at time of report
6/22/2024 05:00	6/22/2024 05:30	0.50	Frac, <code2>	Frac. Job	FRAC				Stage 27 OW: 2,645 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,265 / Max psi - 9,777 psi Clean total - 6,812 bbl Slurry total - 7,353 bbl Total sand - 502,516 lbs F.G. 0.85
6/22/2024 05:30	6/22/2024 07:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 28 Open Well: 3,200 psi Plug Depth: 15,476' MD Plug type: Royal Composite Perf Depths: 15,305' (Top) 15,466' (Bottom) Total Fluid: 115 bbl Max Rate: 12 bpm Max psi: 5,400 psi
6/22/2024 07:00	6/22/2024 08:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 08:00	6/22/2024 09:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 28 OW: 2,761 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 9,848 / Max psi - 11,777 psi Clean total - 6,681 bbl Slurry total - 7,222 bbl Total sand - 502,430 lbs F.G. 0.93
6/22/2024 09:30	6/22/2024 11:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 29 Open Well: 3,350 psi Plug Depth: 15,296' MD Plug type: Royal Composite Perf Depths: 15,125' (Top) 15,286' (Bottom) Total Fluid: 105 bbl Max Rate: 12 bpm Max psi: 5,300 psi
6/22/2024 11:00	6/22/2024 14:00	3.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 14:00	6/22/2024 15:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 29 OW: 2,969 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 9,609 / Max psi - 10,463 psi Clean total - 6,679 bbl Slurry total - 7,222 bbl Total sand - 502,991 lbs F.G. 0.92



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/22/2024 15:30	6/22/2024 17:00	1.50	Frac, <code2>	Perforating	PFRT				Stage: 30 Open Well: 3,700 psi Plug Depth: 15,116' MD Plug type: Royal Composite Perf Depths: 14,945' (Top) 15,104' (Bottom) Total Fluid: 100 bbl Max Rate: 12 bpm Max psi: 4,800 psi
6/22/2024 17:00	6/22/2024 19:30	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 19:30	6/22/2024 21:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 30 OW: 2,727 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 9,280 / Max psi - 10,300 psi Clean total - 6,686 bbl Slurry total - 7,215 bbl Total sand - 502,653 lbs F.G. 0.86
6/22/2024 21:00	6/22/2024 22:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 31 Open Well: 3,441 psi Plug Depth: 14,936' MD Plug type: Royal Composite Perf Depths: 14,764' (Top) 14,926' (Bottom) Total Fluid: 114 bbl Max Rate: 9 bpm Max psi: 4,600 psi
6/22/2024 22:15	6/22/2024 22:45	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/22/2024 22:45	6/23/2024 00:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 31 OW: 2,841 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,666 / Max psi - 10,100 psi Clean total - 6,629 bbl Slurry total - 7,158 bbl Total sand - 502,613 lbs F.G. 0.92
6/23/2024 00:15	6/23/2024 01:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 32 Open Well: 3,240 psi Plug Depth: 14,755' MD Plug type: Royal Composite Perf Depths: 14,584' (Top) 14,745' (Bottom) Total Fluid: 121 bbl Max Rate: 11 bpm Max psi: 4,600 psi
6/23/2024 01:30	6/23/2024 02:00	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 02:00	6/23/2024 03:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 32 OW: 2,922 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,108 / Max psi - 10,076 psi Clean total - 6,556 bbl Slurry total - 7,085 bbl Total sand - 502,598 lbs F.G. 0.87
6/23/2024 03:30	6/23/2024 04:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 33 Open Well: 3,546 psi Plug Depth: 14,575' MD Plug type: Royal Composite Perf Depths: 14403' (Top) 14,565' (Bottom) Total Fluid: 100 bbl Max Rate: 11 bpm Max psi: 5,600 psi
6/23/2024 04:45	6/23/2024 05:00	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 05:00	6/23/2024 05:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 05:45	6/23/2024 08:15	2.50	Frac, <code2>	Downtime	DTIM				Waiting on sand deliveries. .25 hr - Blender valve alignment incorrect.
6/23/2024 08:15	6/23/2024 09:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 33 OW: 2,716 psi Avg RT - 92 bpm / Max RT- 93 bpm Avg psi - 8,988 / Max psi - 9,681 psi Clean total - 6,936 bbl Slurry total - 7,477 bbl Total sand - 502,590 lbs F.G. 0.96
6/23/2024 09:45	6/23/2024 11:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 34 Open Well: 3,900 psi Plug Depth: 14,394' MD Plug type: Royal Composite Perf Depths: 14,223' (Top) 14,381' (Bottom) Total Fluid: 89 bbl Max Rate: 12 bpm Max psi: 4,700 psi
6/23/2024 11:00	6/23/2024 11:45	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 11:45	6/23/2024 13:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 34 OW: 2,922 psi Avg RT - 89 bpm / Max RT- 93 bpm Avg psi - 9,393 / Max psi - 10,061 psi Clean total - 6,513 bbl Slurry total - 7,079 bbl Total sand - 526,687 lbs F.G. 0.89



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/23/2024 13:15	6/23/2024 14:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 35 Open Well: 3,700 psi Plug Depth: 14,214' MD Plug type: Royal Composite Perf Depths: 14,046' (Top) 14,204' (Bottom) Total Fluid: 87 bbl Max Rate: 12 bpm Max psi: 4,900 psi
6/23/2024 14:30	6/23/2024 15:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 15:15	6/23/2024 16:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 35 OW: 2,822 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,450 / Max psi - 10,686 psi Clean total - 6,665 bbl Slurry total - 7,218 bbl Total sand - 502,513 lbs F.G. 0.95
6/23/2024 16:45	6/23/2024 18:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 36 Open Well: 3750 psi Plug Depth: 14,035' MD Plug type: Royal Composite Perf Depths: 13,862' (Top) 14,023' (Bottom) Total Fluid: 86 bbl Max Rate: 12 bpm Max psi: 5,200 psi
6/23/2024 18:00	6/23/2024 19:00	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 19:00	6/23/2024 20:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 36 OW: 2,741 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,531 / Max psi - 9,504 psi Clean total - 6,567 bbl Slurry total - 7,110 bbl Total sand - 502,614 lbs F.G. 0.89
6/23/2024 20:30	6/23/2024 21:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 37 Open Well: 3,583 psi Plug Depth: 13,855' MD Plug type: Royal Composite Perf Depths: 13,682' (Top) 13,844' (Bottom) Total Fluid: 78 bbl Max Rate: 9 bpm Max psi: 4,100 psi
6/23/2024 21:45	6/23/2024 22:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/23/2024 22:15	6/23/2024 23:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 37 OW: 2,786 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,951 / Max psi - 11,784 psi Clean total - 6,603 bbl Slurry total - 7,144 bbl Total sand - 502,297 lbs F.G. 0.91
6/23/2024 23:45	6/24/2024 00:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 38 Open Well: 3,443 psi Plug Depth: 13,672' MD Plug type: Royal Composite Perf Depths: 13,501' (Top) 13,662' (Bottom) Total Fluid: 77 bbl Max Rate: 8 bpm Max psi: 4,200 psi
6/24/2024 00:45	6/24/2024 01:15	0.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 01:15	6/24/2024 02:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 38 OW: 2,930 psi Avg RT - 91 bpm / Max RT- 92 bpm Avg psi - 8,637 / Max psi - 9,753 psi Clean total - 6,637 bbl Slurry total - 7,178 bbl Total sand - 503,025 lbs F.G. 0.95
6/24/2024 02:45	6/24/2024 03:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 39 Open Well: 3,435 psi Plug Depth: 13,492' MD Plug type: Royal Composite Perf Depths: 13,322' (Top) 13,482' (Bottom) Total Fluid: 74 bbl Max Rate: 8 bpm Max psi: 4,100 psi
6/24/2024 03:45	6/24/2024 05:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 05:00	6/24/2024 07:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 07:00	6/24/2024 08:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 39 OW: 2,512 psi Avg RT - 92 bpm / Max RT- 93 bpm Avg psi - 9,307 / Max psi - 10,540 psi Clean total - 6,683 bbl Slurry total - 7,224 bbl Total sand - 502,859 lbs F.G. 0.94



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/24/2024 08:30	6/24/2024 09:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 40 Open Well: 2,750 psi Plug Depth: 13,311' MD Plug type: Royal Composite Perf Depths: 13,140' (Top) 13,301' (Bottom) Total Fluid: 71 bbl Max Rate: 12 bpm Max psi: 5,000 psi
6/24/2024 09:30	6/24/2024 10:30	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 10:30	6/24/2024 12:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 40 OW: 2,631 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 9,847 / Max psi - 11,197 psi Clean total - 6,655 bbl Slurry total - 7,196 bbl Total sand - 502,797 lbs F.G. 0.93
6/24/2024 12:00	6/24/2024 13:15	1.25	Frac, <code2>	Perforating	PFRT				Stage: 41 Open Well: 3,450 psi Plug Depth: 13,131' MD Plug type: Royal Composite Perf Depths: 12,960' (Top) 13,121' (Bottom) Total Fluid: 72 bbl Max Rate: 12 bpm Max psi: 5,000 psi
6/24/2024 13:15	6/24/2024 14:45	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 14:45	6/24/2024 16:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 41 OW: 2,635 psi Avg RT - 91 bpm / Max RT- 93 bpm Avg psi - 9,513 / Max psi - 10,779 psi Clean total - 6,735 bbl Slurry total - 7,275 bbl Total sand - 502,500 lbs F.G. 0.92
6/24/2024 16:15	6/24/2024 17:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 42 Open Well: 3,600 psi Plug Depth: 12,955' MD Plug type: Royal Composite Perf Depths: 12,779' (Top) 12,941' (Bottom) Total Fluid: 65 bbl Max Rate: 12 bpm Max psi: 5,000 psi
6/24/2024 17:30	6/24/2024 17:45	0.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/24/2024 17:45	6/24/2024 20:00	2.25	Frac, <code2>	Non-Productive Time	NPT				Waiting on sand.
6/24/2024 20:00	6/24/2024 21:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 42 OW: 2,514 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,231 / Max psi - 10,639 psi Clean total - 6,654 bbl Slurry total - 7,199 bbl Total sand - 506,217 lbs F.G. 0.96
6/24/2024 21:30	6/24/2024 23:30	2.00	Frac, <code2>	Perforating	PFRT				Stage: 43 Open Well: 3,870 psi Plug Depth: 12,770' MD Plug type: Royal Composite Perf Depths: 12,602' (Top) 12,760' (Bottom) Total Fluid: 398 bbl Max Rate: 9 bpm Max psi: 5,200 psi
6/24/2024 23:30	6/25/2024 00:15	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 00:15	6/25/2024 01:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 43 OW: 2,809 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 8,831 / Max psi - 10,012 psi Clean total - 6,682 bbl Slurry total - 7,224 bbl Total sand - 502,572 lbs F.G. 0.90
6/25/2024 01:45	6/25/2024 03:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 44 Open Well: 3,308 psi Plug Depth: 12,594' MD Plug type: Royal Composite Perf Depths: 12,418' (Top) 12,580' (Bottom) Total Fluid: 63 bbl Max Rate: 9 bpm Max psi: 4,800 psi
6/25/2024 03:00	6/25/2024 04:15	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 04:15	6/25/2024 05:00	0.75	Frac, <code2>	Frac. Job	FRAC				Frac stage 44 at time of report



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/25/2024 05:00	6/25/2024 05:45	0.75	Frac, <code2>	Frac. Job	FRAC				Stage 44 OW: 2,650 psi Avg RT - 90 bpm / Max RT- 91 bpm Avg psi - 8,393 / Max psi - 9,463 psi Clean total - 6,636 bbl Slurry total - 7,177 bbl Total sand - 502,502 lbs F.G. 0.93
6/25/2024 05:45	6/25/2024 07:00	1.25	Frac, <code2>	Perforating	PFRT				Stage: 45 Open Well: 3,250 psi Plug Depth: 12,409' MD Plug type: Royal Composite Perf Depths: 12,238' (Top) 12,399' (Bottom) Total Fluid: 59 bbl Max Rate: 12 bpm Max psi: 4,790 psi
6/25/2024 07:00	6/25/2024 07:00	0.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 07:00	6/25/2024 08:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 45 OW: 2,740 psi Avg RT - 92 bpm / Max RT- 93 bpm Avg psi - 8,271 / Max psi - 9,057 psi Clean total - 6,774 bbl Slurry total - 7,318 bbl Total sand - 505,255 lbs F.G. 0.93
6/25/2024 08:30	6/25/2024 09:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 46 Open Well: 3,800 psi Plug Depth: 12,229' MD Plug type: Royal Composite Perf Depths: 12,059' (Top) 12,219' (Bottom) Total Fluid: 52 bbl Max Rate: 12 bpm Max psi: 4,620 psi
6/25/2024 09:45	6/25/2024 11:45	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 11:45	6/25/2024 13:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 46 OW: 2,626 psi Avg RT - 92 bpm / Max RT- 93 bpm Avg psi - 8,441 / Max psi - 9,969 psi Clean total - 6,739 bbl Slurry total - 7,280 bbl Total sand - 502,466 lbs F.G. 0.93
6/25/2024 13:15	6/25/2024 14:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 47 Open Well: 3,900 psi Plug Depth: 12,048' MD Plug type: Royal Composite Perf Depths: 11,877' (Top) 12,038' (Bottom) Total Fluid: 48 bbl Max Rate: 12 bpm Max psi: 4,280 psi
6/25/2024 14:30	6/25/2024 17:00	2.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 17:00	6/25/2024 18:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 47 OW: 2605 psi Avg RT - 91 bpm / Max RT- 94 bpm Avg psi - 8,805 / Max psi - 10,048 psi Clean total - 6,638 bbl Slurry total - 7,179 bbl Total sand - 502,999 lbs F.G. 0.95
6/25/2024 18:30	6/25/2024 19:45	1.25	Frac, <code2>	Perforating	PFRT				Stage: 48 Open Well: 3,787 psi Plug Depth: 11,868' MD Plug type: Royal Composite Perf Depths: 11,700' (Top) 11,858' (Bottom) Total Fluid: 49 bbl Max Rate: 9 bpm Max psi: 4,400 psi
6/25/2024 19:45	6/25/2024 19:45	0.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/25/2024 19:45	6/25/2024 21:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 48 OW: 2,740 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 9,578 / Max psi - 10,242 psi Clean total - 6,630 bbl Slurry total - 7,170 bbl Total sand - 502,508 lbs F.G. 0.89
6/25/2024 21:15	6/25/2024 22:30	1.25	Frac, <code2>	Perforating	PFRT				Stage: 49 Open Well: 3,531 psi Plug Depth: 11,692' MD Plug type: Royal Composite Perf Depths: 11,516' (Top) 11,677' (Bottom) Total Fluid: 48 bbl Max Rate: 9 bpm Max psi: 5,000 psi
6/25/2024 22:30	6/26/2024 00:15	1.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/26/2024 00:15	6/26/2024 01:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 49 OW: 2,640 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,530 / Max psi - 10,187 psi Clean total - 6,512 bbl Slurry total - 7,053 bbl Total sand - 502,458 lbs F.G. 0.90
6/26/2024 01:45	6/26/2024 02:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 50 Open Well: 3,600 psi Plug Depth: 11,507' MD Plug type: Royal Composite Perf Depths: 11,336' (Top) 11,497' (Bottom) Total Fluid: 41 bbl Max Rate: 9 bpm Max psi: 4,100 psi
6/26/2024 02:45	6/26/2024 03:45	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 03:45	6/26/2024 05:00	1.25	Frac, <code2>	Frac. Job	FRAC				Stage 50 Fracing at time of report.
6/26/2024 05:00	6/26/2024 05:15	0.25	Frac, <code2>	Frac. Job	FRAC				Stage 50 OW: 2,744 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,703 / Max psi - 11,542 psi Clean total - 6,568 bbl Slurry total - 7,110 bbl Total sand - 503,488 lbs F.G. 0.90
6/26/2024 05:15	6/26/2024 06:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 51 Open Well: 3,100 psi Plug Depth: 11,327' MD Plug type: Royal Composite Perf Depths: 11,155' (Top) 11,315' (Bottom) Total Fluid: 39 bbl Max Rate: 10 bpm Max psi: 4,200 psi
6/26/2024 06:15	6/26/2024 07:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 07:15	6/26/2024 08:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 51 OW: 2,605 psi Avg RT - 92 bpm / Max RT- 94 bpm Avg psi - 8,367 / Max psi - 9.000 psi Clean total - 6,527 bbl Slurry total - 7,068 bbl Total sand - 502,643 lbs F.G. 0.90
6/26/2024 08:45	6/26/2024 09:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 52 Open Well: 3,150 psi Plug Depth: 11,146' MD Plug type: Royal Composite Perf Depths: 10,975' (Top) 11,136' (Bottom) Total Fluid: 37 bbl Max Rate: 10 bpm Max psi: 3,800 psi
6/26/2024 09:45	6/26/2024 10:30	0.75	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 10:30	6/26/2024 12:00	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 52 OW: 2,719 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 8,036 / Max psi - 9.412 psi Clean total - 6,262 bbl Slurry total - 6,803 bbl Total sand - 502,782 lbs F.G. 0.89
6/26/2024 12:00	6/26/2024 13:00	1.00	Frac, <code2>	Perforating	PFRT				Stage: 53 Open Well: 3,350 psi Plug Depth: 10,966' MD Plug type: Royal Composite Perf Depths: 10,794' (Top) 10,956' (Bottom) Total Fluid: 30 bbl Max Rate: 10 bpm Max psi: 4,000 psi
6/26/2024 13:00	6/26/2024 15:00	2.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 15:00	6/26/2024 16:30	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 53 OW: 2,611 psi Avg RT - 89 bpm / Max RT- 92 bpm Avg psi - 8,083 / Max psi - 8,601 psi Clean total - 6,290 bbl Slurry total - 6,831 bbl Total sand - 502,885 lbs F.G. 0.92
6/26/2024 16:30	6/26/2024 17:30	1.00	Frac, <code2>	Perforating	PFRT				Stage: 54 Open Well: 3,500 psi Plug Depth: 10,785' MD Plug type: Royal Composite Perf Depths: 10,616' (Top) 10,775' (Bottom) Total Fluid: 30 bbl Max Rate: 7 bpm Max psi: 4,000 psi
6/26/2024 17:30	6/26/2024 19:00	1.50	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/26/2024 19:00	6/26/2024 20:45	1.75	Frac, <code2>	Weather Delay	WDL				Waiting for lightning to pass.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
6/26/2024 20:45	6/26/2024 22:15	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 54 OW: 2,571 psi Avg RT - 90 bpm / Max RT- 93 bpm Avg psi - 8,178 / Max psi - 9,787 psi Clean total - 6,478 bbl Slurry total - 7,018 bbl Total sand - 502,261 lbs F.G. 0.87
6/26/2024 22:15	6/26/2024 23:15	1.00	Frac, <code2>	Perforating	PFRT				Stage: 55 Open Well: 3,368 psi Plug Depth: 10,605' MD Plug type: Royal Composite Perf Depths: 10,433' (Top) 10,595' (Bottom) Total Fluid: 29 bbl Max Rate: 6 bpm Max psi: 4,100 psi
6/26/2024 23:15	6/27/2024 00:15	1.00	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/27/2024 00:15	6/27/2024 01:45	1.50	Frac, <code2>	Frac. Job	FRAC				Stage 55 OW: 2,783 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 7,382 / Max psi - 8,605 psi Clean total - 6,506 bbl Slurry total - 7,046 bbl Total sand - 502,538 lbs F.G. 0.85
6/27/2024 01:45	6/27/2024 02:45	1.00	Frac, <code2>	Perforating	PFRT				Stage: 56 Open Well: 3,246 psi Plug Depth: 10,424' MD Plug type: Royal Composite Perf Depths: 10,253' (Top) 10,414' (Bottom) Total Fluid: 26 bbl Max Rate: 6 bpm Max psi: 3,500 psi
6/27/2024 02:45	6/27/2024 04:00	1.25	Frac, <code2>	Waiting on Adjacent Well	WOAW				Waiting on adjacent well
6/27/2024 04:00	6/27/2024 05:00	1.00	Frac, <code2>	Frac. Job	FRAC				Stage 56 completed at 05:32 OW: 2,596 psi Avg RT - 90 bpm / Max RT- 92 bpm Avg psi - 7,509 / Max psi - 9,292 psi Clean total - 6,824 bbl Slurry total - 7,364 bbl Total sand - 502,600 lbs F.G. 0.87
6/27/2024 05:00	6/28/2024 05:00	24.00	Frac, <code2>	Rig Up/Down	SRIG				RDMO
6/30/2024 05:00	6/30/2024 07:00	2.00		Inactive	INACTIVE				Waiting on equipment
6/30/2024 07:00	6/30/2024 07:15	0.25	Drillout, <code2>	Safety Meeting	SMTG				Hold pre-job safety meeting w/day crew
6/30/2024 07:15	6/30/2024 12:15	5.00	Drillout, <code2>	Rig Up/Down	SRIG				Rigging up flow-back iron, plug catchers.
6/30/2024 12:15	6/30/2024 12:30	0.25	Drillout, <code2>	Safety Meeting	SMTG				Coil unit arrives on location,Hold pre-job safety meeting w/day crew
6/30/2024 12:30	6/30/2024 17:30	5.00	Drillout, <code2>	Rig Up/Down	SRIG				Start R/U coil and fluid pumps
6/30/2024 17:30	6/30/2024 18:45	1.25	Drillout, <code2>	Pressure	PTST				Test coil connector to 2,500 psi. (Test Good), Bring injector up on well, test Bop's and flow back iron 300 psi low, 7,000 psi high.(Test Good) Break injector off well, secure injector on truck.
6/30/2024 18:45	7/1/2024 05:00	10.25	Drillout, <code2>	Other	OTH				Secure well, shut down for night.
7/2/2024 05:00	7/2/2024 12:00	7.00	Drillout, <code2>	Other	OTH				Waiting on equipment
7/2/2024 12:00	7/2/2024 12:15	0.25	Drillout, <code2>	Safety Meeting	SMTG				Hold pre-job safety meeting w/day crew
7/2/2024 12:15	7/2/2024 17:15	5.00	Drillout, <code2>	Rig Up/Down	SRIG				MIRU CTU . RU flowback to CTU flowcross. Fill reel w/ 90 bbls. MU Coil connector & pull test to 35K. MU to test pipe rams & blinds. Test & chart BOP Blinds & pipe rams 300 psi low & 7,500 psi high.
7/2/2024 17:15	7/2/2024 20:15	3.00	Drillout, <code2>	Coil Tubing Unit	CTU				MU BHA w/ the following. coil connector, dual back press valve, tubing jar, Hyd disconnect (.875 drop ball),ball drop diverting sub, rotary sub, tempess filter sub, tempess agitator tool, rotary sub, F5 motor, kutrite x-over, roller cone bit (3.75" OD) Ttl length - 33.23' Test motor- 3.5 bpm@ 2200 psi. 4 bpm @ 3400 psi 4.5 bpm@ 4100 psi stab on bop's test lub. to 7500 psi, good test equalize to well press.
7/2/2024 20:15	7/2/2024 21:45	1.50	Drillout, <code2>	Wash	WASH				Open well, well has 1700 psi, start rih to first plug.



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/2/2024 21:45	7/2/2024 23:15	1.50	Drillout, <code2>	Wash	WASH				Plug #1: Set Depth (ft) 10,424'; CT Depth (ft) 10,419'; Tag plug @ 21:48; Drill Time 2 min; CT Press (psi) 4,430; WHP (psi) 1,807; Circ Rate 4; Return Rate 4 BPM Plug #2: Set Depth (ft) 10,605'; CT Depth (ft) 10,599'; Tag plug @ 22:03; Drill Time 2 min; CT Press (psi) 4,500; WHP (psi) 1,716; Circ Rate 4; Return Rate 4 BPM Plug #3: Set Depth (ft) 10,785'; CT Depth (ft) 10,748'; Tag plug @ 22:31; Drill Time 2 min; CT Press (psi) 4,411; WHP (psi) 1,661; Circ Rate 4; Return Rate 3.9 BPM Plug #4: Set Depth (ft) 10,966'; CT Depth (ft) 10,964'; Tag plug @ 22:48; Drill Time 3 min; CT Press (psi) 4,508; WHP (psi) 1,690; Circ Rate 4; Return Rate 4 BPM Plug #5: Set Depth (ft) 11,146'; CT Depth (ft) 11,141'; Tag plug @ 23:06; Drill Time 2 min; CT Press (psi) 4,465; WHP (psi) 1,600; Circ Rate 4; Return Rate 4 BPM
7/2/2024 23:15	7/3/2024 01:15	2.00	Drillout, <code2>	Wash	WASH				Plug #6: Set Depth (ft) 11,327'; CT Depth (ft) 11,322'; Tag plug @ 23:23; Drill Time 3 min; CT Press (psi) 4,489; WHP (psi) 1,799; Circ Rate 4; Return Rate 4 BPM Plug #7: Set Depth (ft) 11,507'; CT Depth (ft) 11,501'; Tag plug @ 23:50; Drill Time 4 min; CT Press (psi) 4,370; WHP (psi) 1,671; Circ Rate 4; Return Rate 4 BPM Plug #8: Set Depth (ft) 11,692'; CT Depth (ft) 11,685'; Tag plug @ 0:24; Drill Time 5 min; CT Press (psi) 4,446; WHP (psi) 1,671; Circ Rate 4; Return Rate 4 BPM Plug #9: Set Depth (ft) 11,868'; CT Depth (ft) 11,861'; Tag plug @ 0:48; Drill Time 3 min; CT Press (psi) 4,490; WHP (psi) 1,734; Circ Rate 4; Return Rate 4 BPM Plug #10: Set Depth (ft) 12,048'; CT Depth (ft) 12,045'; Tag plug @ 11:11; Drill Time 4 min; CT Press (psi) 4,500; WHP (psi) 1,681; Circ Rate 4; Return Rate 3.8 BPM
7/3/2024 01:15	7/3/2024 03:00	1.75	Drillout, <code2>	Wash	WASH				Plug #11: Set Depth (ft) 12,229'; CT Depth (ft) 12,225'; Tag plug @ 1:34; Drill Time 2 min; CT Press (psi) 4,450; WHP (psi) 1,650; Circ Rate 4; Return Rate 3.8 BPM Plug #12: Set Depth (ft) 12,409'; CT Depth (ft) 12,405'; Tag plug @ 1:58; Drill Time 2 min; CT Press (psi) 4,420; WHP (psi) 1,570; Circ Rate 4; Return Rate 3.8 BPM Plug #13: Set Depth (ft) 12,594'; CT Depth (ft) 12,587'; Tag plug @ 2:16; Drill Time 5 min; CT Press (psi) 4,382; WHP (psi) 1,623; Circ Rate 4; Return Rate 3.8 BPM Plug #14: Set Depth (ft) 12,770'; CT Depth (ft) 12,766'; Tag plug @ 2:37; Drill Time 2 min; CT Press (psi) 4,322; WHP (psi) 1,618; Circ Rate 4; Return Rate 3.7 BPM Plug #15: Set Depth (ft) 12,955'; CT Depth (ft) 12,955'; Tag plug @ 2:58; Drill Time 3 min; CT Press (psi) 4,390; WHP (psi) 1,602; Circ Rate 4; Return Rate 3.8 BPM
7/3/2024 03:00	7/3/2024 05:00	2.00	Drillout, <code2>	Wash	WASH				Plug #16: Set Depth (ft) 13,131'; CT Depth (ft) 13,125'; Tag plug @ 3:16; Drill Time 5 min; CT Press (psi) 4,320; WHP (psi) 1,600; Circ Rate 4; Return Rate 3.9 BPM Plug #17: Set Depth (ft) 13,311'; CT Depth (ft) 13,305'; Tag plug @ 3:34; Drill Time 3 min; CT Press (psi) 4,400; WHP (psi) 1,600; Circ Rate 4; Return Rate 3.9 BPM Plug #18: Set Depth (ft) 13,492'; CT Depth (ft) 13,482'; Tag plug @ 3:52; Drill Time 4 min; CT Press (psi) 4,318; WHP (psi) 1,543; Circ Rate 4; Return Rate 3.8 BPM Plug #19: Set Depth (ft) 13,672'; CT Depth (ft) 13,662'; Tag plug @ 4:32; Drill Time 4 min; CT Press (psi) 4,353; WHP (psi) 1,602; Circ Rate 4; Return Rate 3.7 BPM



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/3/2024 05:00	7/3/2024 07:45	2.75	Drillout,<code2>	Wash	WASH				Plug #20: Set Depth (ft) 13,855'; CT Depth (ft) 13,845'; Tag plug @ 5:00; Drill Time 3 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #21: Set Depth (ft) 14,035'; CT Depth (ft) 14,038'; Tag plug @ 5:17; Drill Time 3 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #22: Set Depth (ft) 14,214'; CT Depth (ft) 14,217'; Tag plug @ 5:40; Drill Time 3 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #23: Set Depth (ft) 14,394'; CT Depth (ft) 14,383'; Tag plug @ 5:59; Drill Time 2 min; CT Press (psi) 5,000; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #24: Set Depth (ft) 14,575'; CT Depth (ft) 14,566'; Tag plug @ 6:19; Drill Time 3 min; CT Press (psi) 5,000; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #25: Set Depth (ft) 14,755'; CT Depth (ft) 14,742'; Tag plug @ 6:38; Drill Time 6 min; CT Press (psi) 4,950; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #26: Set Depth (ft) 14,936'; CT Depth (ft) 14,923'; Tag plug @ 7:00; Drill Time 4 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #27: Set Depth (ft) 15,116'; CT Depth (ft) 15,110'; Tag plug @ 7:21; Drill Time 2 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #28: Set Depth (ft) 15,296'; CT Depth (ft) 15,290'; Tag plug @ 7:44; Drill Time 3 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM
7/3/2024 07:45	7/3/2024 10:15	2.50	Drillout,<code2>	Wash	WASH				Plug #29: Set Depth (ft) 15,476'; CT Depth (ft) 15,466'; Tag plug @ 8:04; Drill Time 6 min; CT Press (psi) 4,950; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #30: Set Depth (ft) 15,657'; CT Depth (ft) 15,653'; Tag plug @ 8:28; Drill Time 3 min; CT Press (psi) 4,950; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #31: Set Depth (ft) 15,838'; CT Depth (ft) 15,835'; Tag plug @ 8:47; Drill Time 4 min; CT Press (psi) 4,900; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #32: Set Depth (ft) 16,018'; CT Depth (ft) 16,004'; Tag plug @ 9:06; Drill Time 6 min; CT Press (psi) 4,850; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #33: Set Depth (ft) 16,199'; CT Depth (ft) 16,186'; Tag plug @ 9:29; Drill Time 3 min; CT Press (psi) 4,850; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #34: Set Depth (ft) 16,381'; CT Depth (ft) 16,371'; Tag plug @ 9:53; Drill Time 5 min; CT Press (psi) 4,850; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #35: Set Depth (ft) 16,560'; CT Depth (ft) 16,545'; Tag plug @ 10:07; Drill Time 4 min; CT Press (psi) 4,850; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM
7/3/2024 10:15	7/3/2024 13:00	2.75	Drillout,<code2>	Wash	WASH				Plug #36: Set Depth (ft) 16,740'; CT Depth (ft) 16,734'; Tag plug @ 10:42; Drill Time 3 min; CT Press (psi) 4,800; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #37: Set Depth (ft) 16,920'; CT Depth (ft) 16,910'; Tag plug @ 11:05; Drill Time 3 min; CT Press (psi) 4,750; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #38: Set Depth (ft) 17,101'; CT Depth (ft) 17,092'; Tag plug @ 11:30; Drill Time 3 min; CT Press (psi) 4,750; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #39: Set Depth (ft) 17,281'; CT Depth (ft) 17,273'; Tag plug @ 11:54; Drill Time 3 min; CT Press (psi) 4,700; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #40: Set Depth (ft) 17,462'; CT Depth (ft) 17,445'; Tag plug @ 12:16; Drill Time 3 min; CT Press (psi) 4,700; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #41: Set Depth (ft) 17,641'; CT Depth (ft) 17,630'; Tag plug @ 12:40; Drill Time 9 min; CT Press (psi) 4,700; WHP (psi) 1,500; Circ Rate 4.5; Return Rate 4.3 BPM Plug #42: Set Depth (ft) 17,823'; CT Depth (ft) 17,806'; Tag plug @ 13:06; Drill Time 4 min; CT Press (psi) 4,700; WHP (psi) 1,475; Circ Rate 4.5; Return Rate 4.3 BPM



Operation Summary Report
LFR CARAVAN 23/24-26/25-B4-10H

District: NEU DISTRICT
Pad: LFR 23-24 CARAVAN
Job: Completion

Time Log									
Start Date	End Date	Dur (hr)	Phase	Code 1	Code 2	Ops Category	Start Depth (ftKB)	End Depth (ftKB)	Com
7/3/2024 13:00	7/3/2024 15:30	2.50	Drillout, <code2>	Wash	WASH				Plug #43: Set Depth (ft) 18,003'; CT Depth (ft) 17,984'; Tag plug @ 13:33; Drill Time 6 min; CT Press (psi) 4,800; WHP (psi) 1,550; Circ Rate 4.5; Return Rate 4.3 BPM Plug #44: Set Depth (ft) 18,184'; CT Depth (ft) 18,170'; Tag plug @ 13:58; Drill Time 4 min; CT Press (psi) 4,750; WHP (psi) 1,550; Circ Rate 4.5; Return Rate 4.3 BPM Plug #45: Set Depth (ft) 18,364'; CT Depth (ft) 18,341'; Tag plug @ 14:23; Drill Time 3 min; CT Press (psi) 4,700; WHP (psi) 1,550; Circ Rate 4.5; Return Rate 4.3 BPM Plug #46: Set Depth (ft) 18,549'; CT Depth (ft) 18,527'; Tag plug @ 14:49; Drill Time 4 min; CT Press (psi) 4,700; WHP (psi) 1,550; Circ Rate 4.5; Return Rate 4.3 BPM Plug #47: Set Depth (ft) 18,725'; CT Depth (ft) 18,699'; Tag plug @ 15:11; Drill Time 3 min; CT Press (psi) 4,675; WHP (psi) 1,550; Circ Rate 4.5; Return Rate 4.3 BPM Plug #48: Set Depth (ft) 18,905'; CT Depth (ft) 18,880'; Tag plug @ 15:36; Drill Time 3 min; CT Press (psi) 4,675; WHP (psi) 1,600; Circ Rate 4.5; Return Rate 4.3 BPM
7/3/2024 15:30	7/3/2024 20:00	4.50	Drillout, <code2>	Wash	WASH				Plug #49: Set Depth (ft) 19,086'; CT Depth (ft) 19,070'; Tag plug @ 16:09; Drill Time 4 min; CT Press (psi) 4,610; WHP (psi) 1,663; Circ Rate 4.5; Return Rate 4.3 BPM Plug #50: Set Depth (ft) 19,266'; CT Depth (ft) 19,237'; Tag plug @ 16:31; Drill Time 3 min; CT Press (psi) 4,613; WHP (psi) 1,656; Circ Rate 4.5; Return Rate 4.3 BPM Plug #51: Set Depth (ft) 19,447'; CT Depth (ft) 19,417'; Tag plug @ 17:04; Drill Time 2 min; CT Press (psi) 4,603; WHP (psi) 1,687; Circ Rate 4.5; Return Rate 4.3 BPM Plug #52: Set Depth (ft) 19,627'; CT Depth (ft) 19,605'; Tag plug @ 17:35; Drill Time 1 min; CT Press (psi) 4,450; WHP (psi) 1,549; Circ Rate 4.5; Return Rate 4.3 BPM Plug #53: Set Depth (ft) 19,808'; CT Depth (ft) 19,808'; Tag plug @ 18:09; Drill Time 0 min; CT Press (psi) 4,487; WHP (psi) 1,637; Circ Rate 4.5; Return Rate 4.3 BPM Plug #54: Set Depth (ft) 19,988'; CT Depth (ft) 19,988'; Tag plug @ 18:42; Drill Time 0 min; CT Press (psi) 4,478; WHP (psi) 1,660; Circ Rate 4.5; Return Rate 4.3 BPM Plug #55: Set Depth (ft) 20,169'; CT Depth (ft) 20,169'; Tag plug @ 19:19; Drill Time 0 min; CT Press (psi) 4,406; WHP (psi) 1,649; Circ Rate 4.5; Return Rate 4.3 BPM
7/3/2024 20:00	7/4/2024 02:30	6.50	Drillout, <code2>	Wash	WASH				Circulate 10 - 20 -10 sweeps on bottom mid lateral and heel. Pull tubing.
7/4/2024 02:30	7/4/2024 03:30	1.00	Drillout, <code2>	Rig Up/Down	SRIG				Rig down coil operations. Install night cap.
7/4/2024 03:30	7/4/2024 05:00	1.50		Inactive	INACTIVE				Move to LFR 9H.
7/12/2024 05:00	7/12/2024 17:00	12.00	Drillout, <code2>	Install Wellhead	IWHD				Lubricate in hangerand iinstall production tree . Pressure test 500 psi and 10000 psi for 20 minutes. Secure well.
7/12/2024 17:00	7/13/2024 05:00	12.00		Inactive	INACTIVE				Inactive.