

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING								FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG								1. WELL NAME Willow Creek 06-15A-9-20	
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☐ REENTER P&A ☐ DEEPEN ☐ RECOMP ☒						4. API NUMBER 4304756914	
5. NAME OF OPERATOR Finley Resources, Inc				6. OPERATOR PHONE 817-231-8756				7. FIELD NAME NATURAL BUTTES	
8. ADDRESS OF OPERATOR PO Box 2200, Fort Worth, TX, 76113				9. OPERATOR E-MAIL jmorgan@finleyresources.com				10. UNIT NAME	
11. MINERAL LEASE NUMBER UTU27041		12. MINERAL OWNERSHIP FEDERAL		13. SURFACE OWNERSHIP TRIBAL		14. COUNTY UINTAH			
15. DATE SPUDDED (SPUD RIG) 01/05/2022		16. DATE SPUDDED (ROTARY RIG) 04/23/2022		17. DATE TOTAL DEPTH REACHED 04/25/2022		18. DATE COMPLETED/ABANDONED 10/10/2024		19. DATE OF FIRST PROD. / INJ. PROD:10/10/2024 INJ:	
20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐				21. DEPTH REFERENCE ELEVATION 4738 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 4738 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☒ HORIZONTAL ☐				24. TOTAL DEPTH MD 5984 TVD 5740		25. PLUGGED BACK TOTAL DEPTH MD 5925 TVD 5681			
26. CURRENT WELL STATUS Producing									

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	429 FNL	2429 FEL	NWNE	7	9.0 S	20.0 E	S	610075	4434764
Producing Interval Top	628 FSL	1912 FEL	LT12	6	9.0 S	20.0 E	U		
Producing Interval Bottom	628 FSL	1912 FEL	LT12	6	9.0 S	20.0 E	U		
Total Depth	628 FSL	1912 FEL	LT12	6	9.0 S	20.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION																
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP	
SURF	12.25	8.625	24.0	J-55	STC	0	610		L	Class G Cement	500	1.15	15.8	0	Circulate	
PROD	7.875	5.5	17.0	L-80	LTC	0	5974		L	Class G Cement	350	3.53	11.0	1260	CBL	
									T	Class G Cement	200	1.76	13.1			

29. TUBING RECORD			
TUBING SIZE		TOP (MD)	BOT (MD)
2.875		0	5836

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	1375		
	OIL SHOW? ☒ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			
2	GARDEN GULCH	3923		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	DOUGLAS CREEK	4639		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	BLACK SHALE	5167		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	CASTLE PEAK	5346		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
6	UTELAND BUTTE	5673		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
7	WASATCH	5810		
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
1	4708	4718			Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
1	4708	4718	10/10/2024	10/13/2024	24	330	80	Pumping
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	156	0.0
	225	35	0	225	35			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
1	Hydraulic Fracture	4708	4718	10/04/2024	10/04/2024	44540 POUNDS OF 20/40 SAND & 633 BBLS OF WATER

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)												
REPORTS AND OTHER INFORMATION.												
Dx Survey ☒		DST Report ☐		Core Analysis ☐		DOGM Form 7 ☐		Geologic Report ☐		Wellbore Diagram ☐		Other ☒
SUBMITTED PDF LOGS						SUBMITTED LAS LOGS						

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Allison Jones - Finley Resources	Land Tech	10/21/2024
SIGNATURE	PHONE	EMAIL
N/A	817-231-8736	ajones@finleyresources.com



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 1.0, Report Date: 9/24/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 3,315.00	Cum Field Est To Date (Cost) 3,315.00
----------------------	--	--	--

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SRIG	Rig Up/Down	- RU. RD unit.
07:00	09:00	2.00	HOIL	Hot Oil Well	- Unseat pump. Flush TBG. Seat and test, stroke test to 1000#. Good test. SDFN
09:00	10:00	1.00	GOP	General Operations	- Crew travel
10:00	06:00	20.00	LOCL	Lock Wellhead & Secure	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 2.0, Report Date: 9/25/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 8,958.00	Cum Field Est To Date (Cost) 12,273.00
----------------------	--	--	---

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	- Crew travel and safety meeting
07:00	08:00	1.00	WKLL	Kill Well	- SICP 300#. bleed thru fac. to 60#. Pump down CSG.
08:00	11:00	3.00	PURP	Pull Rod Pump	- TOOH LD rods. All rods good. LD pump.
11:00	12:30	1.50	BOPI	Install BOP's	- ND wellhead. Release TAC. NU BOP. Pressure test BOP to 1200#. Good test.
12:30	14:30	2.00	PULT	Pull Tubing	- TOOH, LD BHA. 15' of fill in tail jts.
14:30	16:00	1.50	TRIP	Tripping	- PUMU 4 3/4" bit and scraper. RIH to 5150'. Didnt tag anything.
16:00	17:30	1.50	TRIP	Tripping	- TOOH, LD bit and scraper. SDFN
17:30	18:30	1.00	GOP	General Operations	- Crew travel. Hand over to production
18:30	06:00	11.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 3.0, Report Date: 9/26/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 46,765.50	Cum Field Est To Date (Cost) 59,038.50
----------------------	--	---	---

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	- Crew travel and safety meeting
07:00	10:00	3.00	WLWK	Wireline	- SICP 70#. Pump down. RU WL. RIH w/ CBP. Set @ 5000'. WL tools didnt release. Pump 40 bbls down TBG. Cont to try and work free. No luck. Pull out of rope socket. RD WL.
10:00	13:00	3.00	RUTB	Run Tubing	- Wait on fishing tools. PU, RIH w/ overshot, jars, bumper sub. RIH, latch onto WL tools. Jar 5 times to 60K. Came free. Tagged plug @ 5000' still.
13:00	15:00	2.00	CLN	Clean Out Hole	- RU pump and tank. Circ clean w/ 200 bbls.
15:00	16:00	1.00	PTST	Pressure Test	- Pressure test plug to 5K for 10 min. Good test.
16:00	17:30	1.50	PULT	Pull Tubing	- TOOH Laying down 42 JTS. SDFN
17:30	18:30	1.00	GOP	General Operations	- Crew travel
18:30	06:00	11.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 4.0, Report Date: 9/27/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 17,262.00	Cum Field Est To Date (Cost) 76,300.50
----------------------	--	---	---

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	- Crew travel and safety meeting
07:00	09:30	2.50	PULT	Pull Tubing	- Cont to TOOH laying down TBG. LD fishing tool. Top off hole w/ fresh.
09:30	18:30	9.00	GOP	General Operations	- Set hanger w/ check. ND BOP. NU lower master. Install blind flange. Pressure test to 5K for 15 min. Good test. NU flowcross and goat head. RU WL w/ lubricator. RIH, perf @ 4705-15'. 2 spf. RD WL. Install 3" cap on goat head. Pressure test, cont to bleed air out of stack. Still couldnt get good test. Isolate truck. Slow leak on truck. SDFN
18:30	19:30	1.00	GOP	General Operations	- Crew travel
19:30	06:00	10.50	inactive	inactive	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp

--	--	--	--	--



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 5.0, Report Date: 9/30/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost)	Cum Field Est To Date (Cost) 76,300.50
----------------------	--	------------------------------	---

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 6.0, Report Date: 10/4/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 36,540.64	Cum Field Est To Date (Cost) 112,841.14
----------------------	--	---	--

Daily Readings

Weather Clear	Temperature (°F) 68.0	Road Condition Good	Rig Time (hr)
------------------	--------------------------	------------------------	---------------

Daily Contacts

Job Contact	Title	Mobile
Chance Heckethorn, WSS	WSS	435-219-6199

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com																																																																																																														
06:00	07:00	1.00	inactive	inactive	Crew Travel																																																																																																														
07:00	09:15	2.25	SRIG	Rig Up/Down	MIRU Max Fluid Frac Spread. Mix 2 gel tanks (30# Fluid).																																																																																																														
09:15	09:30	0.25	SMTG	Safety Meeting	Safety Meeting with all onsite personal discuss hazards envolved with frac ops. Pressurized lines, PPE requirements, utilize spotters when moving equip.																																																																																																														
09:30	09:45	0.25	PTST	Pressure Test	Pressure tested to 5k, "Good"																																																																																																														
09:45	10:45	1.00	FRAC	Frac. Job	Start cross link gel frac and ran as follows: <table><tr><td>09:41</td><td>PSI 59</td><td>Rate</td><td>Cum Vol</td><td>Open Well</td></tr><tr><td></td><td></td><td></td><td></td><td>Establish Injection</td></tr><tr><td>09:42</td><td>3,008</td><td>5</td><td>5</td><td>Break</td></tr><tr><td>09:42</td><td>1,615</td><td>20</td><td>179</td><td>Pad</td></tr><tr><td>09:52</td><td>1,644</td><td>20</td><td>238</td><td>1PPG</td></tr><tr><td>09:54</td><td>1,618</td><td>20</td><td>299</td><td>2PPG</td></tr><tr><td>09:57</td><td>1,615</td><td>20</td><td>362</td><td>3PPG</td></tr><tr><td>10:00</td><td>1,570</td><td>20</td><td>427</td><td>4PPG</td></tr><tr><td>10:04</td><td>1,500</td><td>20</td><td>475</td><td>5PPG</td></tr><tr><td>10:06</td><td>1,460</td><td>20</td><td>523</td><td>6PPG</td></tr><tr><td>10:08</td><td>1,500</td><td>20</td><td>633</td><td>Flush</td></tr><tr><td>10:14</td><td>1,557</td><td></td><td></td><td>Offline/ISIP</td></tr><tr><td></td><td>1,430</td><td></td><td></td><td>5 minute</td></tr><tr><td></td><td>1,407</td><td></td><td></td><td>10 minute</td></tr><tr><td></td><td>1,393</td><td></td><td></td><td>15 minute</td></tr><tr><td colspan="5">Total BBLS: 633</td></tr><tr><td colspan="5">Max Rate: 20</td></tr><tr><td colspan="5">Max PSI: 3,008</td></tr><tr><td colspan="5">Avg PSI: 1,600</td></tr><tr><td colspan="5">ISIP: 1,557</td></tr><tr><td colspan="5">F.G. 0.79</td></tr><tr><td colspan="5">TTL sand 20/40 White 22.27 TONS (44,540 LBS) PLACE IN FORMATION</td></tr></table>	09:41	PSI 59	Rate	Cum Vol	Open Well					Establish Injection	09:42	3,008	5	5	Break	09:42	1,615	20	179	Pad	09:52	1,644	20	238	1PPG	09:54	1,618	20	299	2PPG	09:57	1,615	20	362	3PPG	10:00	1,570	20	427	4PPG	10:04	1,500	20	475	5PPG	10:06	1,460	20	523	6PPG	10:08	1,500	20	633	Flush	10:14	1,557			Offline/ISIP		1,430			5 minute		1,407			10 minute		1,393			15 minute	Total BBLS: 633					Max Rate: 20					Max PSI: 3,008					Avg PSI: 1,600					ISIP: 1,557					F.G. 0.79					TTL sand 20/40 White 22.27 TONS (44,540 LBS) PLACE IN FORMATION				
09:41	PSI 59	Rate	Cum Vol	Open Well																																																																																																															
				Establish Injection																																																																																																															
09:42	3,008	5	5	Break																																																																																																															
09:42	1,615	20	179	Pad																																																																																																															
09:52	1,644	20	238	1PPG																																																																																																															
09:54	1,618	20	299	2PPG																																																																																																															
09:57	1,615	20	362	3PPG																																																																																																															
10:00	1,570	20	427	4PPG																																																																																																															
10:04	1,500	20	475	5PPG																																																																																																															
10:06	1,460	20	523	6PPG																																																																																																															
10:08	1,500	20	633	Flush																																																																																																															
10:14	1,557			Offline/ISIP																																																																																																															
	1,430			5 minute																																																																																																															
	1,407			10 minute																																																																																																															
	1,393			15 minute																																																																																																															
Total BBLS: 633																																																																																																																			
Max Rate: 20																																																																																																																			
Max PSI: 3,008																																																																																																																			
Avg PSI: 1,600																																																																																																																			
ISIP: 1,557																																																																																																																			
F.G. 0.79																																																																																																																			
TTL sand 20/40 White 22.27 TONS (44,540 LBS) PLACE IN FORMATION																																																																																																																			
10:45	13:00	2.25	SRIG	Rig Up/Down	RDMO Max Fluid Frac Spread.																																																																																																														
13:00	06:00	17.00	CLLS	Clean & Secure Lease	Well shut in & secure.																																																																																																														

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 6.0, Report Date: 10/4/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 7.0, Report Date: 10/7/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 14,110.00	Cum Field Est To Date (Cost) 126,951.14
----------------------	--	---	--

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
00:00	01:00	1.00	SMTG	Safety Meeting	- Crew travel and safety meeting
01:00	02:00	1.00	BOPR	Remove BOP's	- ND frac stack to lower master.
02:00	03:30	1.50	SRIG	Rig Up/Down	- RU. SICP 120#. Bleed off 20 bbls.
03:30	05:30	2.00	BOPI	Install BOP's	- Land dummy hanger w/ bull plug. ND Lower. NU BOP. Set up wrangler and racks.
05:30	08:30	3.00	TRIP	Tripping	- Set up wrangler and racks. PUMU 4 3/4" bit, sub w/ float. RIH, tag fill @ 4908'.
08:30	11:00	2.50	CLN	Clean Out Hole	- RU swivel. Catch circ. Clean out to 5000'. Circ clean w/ 150 bbls. TOOH to 4000'. SDFN
11:00	12:00	1.00	GOP	General Operations	- Crew travel
12:00	00:00	12.00	LOCL	Lock Wellhead & Secure	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp



Daily Completion and Workover

Well Name: WILLOW CREEK 06-15A-9-20

Report # 8.0, Report Date: 10/8/2024

API/UWI 4304756914	Surface Legal Location NWNE Sec 7 T9S R20E	Field Name Natural Buttes	License # UTU27041	State/Province Utah	Well Configuration Type Directional
Original KB Elevation (ft) 4,751.00	KB-Tubing Head Distance (ft) 4,738.00	Spud Date 4/23/2022 05:00	Rig Release Date 4/26/2022 12:00	PBTD (All) (ftKB) Original Hole - 5,955.0	Total Depth All (TVD) (ftKB)

Primary Job Type Recompletion	Secondary Job Type
----------------------------------	--------------------

Objective Test Douglas Creek

Contractor Max Fluid	Rig Number Frac Spread
-------------------------	---------------------------

AFE Number 24R010	Total AFE + Supp Amount (Cost) 166,310.00	Daily Field Est Total (Cost) 24,993.00	Cum Field Est To Date (Cost) 151,944.14
----------------------	--	---	--

Daily Readings

Weather	Temperature (°F)	Road Condition	Rig Time (hr)
---------	------------------	----------------	---------------

Daily Contacts

Job Contact	Title	Mobile
McLayne Eldredge, <title>		

Time Log

Start Time	End Time	Dur (hr)	Code 1	Code 2	Com
06:00	07:00	1.00	SMTG	Safety Meeting	- Crew travel and safety meeting
07:00	08:00	1.00	WKLL	Kill Well	- SICP 110#. Circ w/ 90 bbls brine. Well dead.
08:00	09:30	1.50	TRIP	Tripping	- TOOH, LD bit.
09:30	11:00	1.50	RUTB	Run Tubing	- PUMU BHA, RIH.
11:00	12:00	1.00	BOPR	Remove BOP's	- ND BOP. Set TAC. NU wellhead.
12:00	15:00	3.00	RURP	Run Rods & Pump	- Drop standing vavle. PU plunger. RIH Seat and test, stroke test to 1000#.
15:00	16:30	1.50	SRIG	Rig Up/Down	- RU unit. RD
16:30	17:30	1.00	GOP	General Operations	- Rack out, wrangler, racks, pump and tank. SDFN
17:30	18:30	1.00	GOP	General Operations	- Crew travel
18:30	06:00	11.50	LOCL	Lock Wellhead & Secure	

Report Fluids Summary

Fluid	To well (bbl)	From well (bbl)	To lease (bbl)	From lease (bbl)

Safety Checks

Time	Des	Type	Com

Logs

Time	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforations

Time	Top (ftKB)	Btm (ftKB)	Current Status	Linked Zone

Stimulations Summary

Type	Subtype	Stim/Treat Company
------	---------	--------------------

Stimulation Intervals

Interval Number	Type	Top (ftKB)	Btm (ftKB)

Tubing Run

Run Time 06:10	Tubing Description Tubing - Production	Set Depth (ftKB) 4,690.7	String Max Nominal OD (in) 2 7/8	Weight/Length (lb/ft) 6.50	String Grade L-80
-------------------	---	-----------------------------	-------------------------------------	-------------------------------	----------------------

Tubing Pulled

Pull Time	Tubing Description	Set Depth (ftKB)	String Max Nominal OD (in)	Weight/Length (lb/ft)	String Grade
-----------	--------------------	------------------	----------------------------	-----------------------	--------------

Other in Hole Run (Bridge Plugs, etc)

Run Time	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Other in Hole Pulled (Bridge Plugs, etc)

Pull Time	Des	Top (ftKB)	Btm (ftKB)	OD (in)

Cement

Start Time	Des	Type	String	Cement Comp