

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING								FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG								1. WELL NAME RD Tribal 7N-31E-H3CP	
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐				4. API NUMBER 4304757005			
5. NAME OF OPERATOR Uinta Wax Operating, LLC				6. OPERATOR PHONE 817-402-0861		7. FIELD NAME INDEPENDENCE			
8. ADDRESS OF OPERATOR 6000 Western Plaza, Suite 1000, Fort Worth, TX, 76107				9. OPERATOR E-MAIL zachary.archer@uintawax.com		10. UNIT NAME			
11. MINERAL LEASE NUMBER MULTIPLE LEASES		12. MINERAL OWNERSHIP INDIAN,FEE		13. SURFACE OWNERSHIP FEE		14. COUNTY UINTAH			
15. DATE SPUDDED (SPUD RIG) 01/23/2024		16. DATE SPUDDED (ROTARY RIG) 02/09/2024		17. DATE TOTAL DEPTH REACHED 06/04/2024		18. DATE COMPLETED/ABANDONED 08/26/2024			
19. DATE OF FIRST PROD. / INJ. PROD:08/26/2024 INJ:									
20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐				21. DEPTH REFERENCE ELEVATION 5099 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 5099 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒				24. TOTAL DEPTH MD 18676 TVD 8950		25. PLUGGED BACK TOTAL DEPTH MD 18616 TVD			
26. CURRENT WELL STATUS Producing									

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	195 FSL	2440 FWL	SESW	7	3.0 S	1.0 E	U	591349	4453834
Producing Interval Top	905 FSL	3620 FWL	SESE	7	3.0 S	1.0 E	U		
Producing Interval Bottom	230 FNL	1624 FEL	LOT2	6	3.0 S	1.0 E	U		
Total Depth	82 FNL	1623 FEL	LOT2	6	3.0 S	1.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	13.5	10.75	45.5	P-110	BTC	0	2152		L	Class G Cement	360	2.84	11.5	0	Circulate
									T	Class G Cement	300	1.17	15.8		
INT	9.875	7.625	29.7	P-110	BTC	0	8117		L	Class G Cement	880	1.17	11.5	0	Circulate
									T	Class G Cement	210	2.91	15.8		
PROD	6.75	5.5	23.0	P-110	BTB	0	8013		L	Class G Cement	220	2.92	11.5	0	Circulate
P2	6.75	5.0	18.0	P-110	BTB	8013	18634		T	Class G Cement	1160	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
2.875	0	7932	

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)
1	18616	18617

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	BIRDS NEST	4643	4579	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	5637	5539	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	6779	6643	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	DOUGLAS CREEK	7737	7575	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	BLACK SHALE	8277	8093	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			

6	GREEN RIVER - LOWER	8429	8211				
	OIL SHOW? ☐	GAS SHOW? ☐	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☐	COMMINGLED? ☐
7	CASTLE PEAK	8464	8235				
	OIL SHOW? ☒	GAS SHOW? ☒	WATER FLOW? ☐	DRILL STEM TESTED? ☐	CORED? ☐	COMPLETED OR TESTED? ☒	COMMINGLED? ☐

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
7	8963	18603	8428	8945	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
7	8963	18603	08/26/2024	08/02/2024	24			Pumping	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	1552	40.0	
	145	225	1817	145	225	1817			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
7	Fracture Stimulation	8963	18603	07/21/2024	08/17/2024	23,585,500 #100 Mesh Sand, 379,274 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☒	DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒
SUBMITTED PDF LOGS CEMENT BOND	SUBMITTED LAS LOGS

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME Heather Pearson	TITLE GIS	DATE 12/12/2024
SIGNATURE N/A	PHONE 817-442-7260	EMAIL heather.pearson@uintawax.com

Uinta Wax

UINTAH COUNTY, UT (NAD 83) UTCZ GRID
S7-T3S-R1E (Kendall E/W)
RD TRIBAL 7N-31E-H3CP

OH (240425)

FINAL



Standard Survey Report

18 June, 2024

Total Report Version 1.70

COMPASS 5000.16 Build 97



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Project	UINTAH COUNTY, UT (NAD 83) UTCZ GRID		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone		

Site	S7-T3S-R1E (Kendall E/W)		
Site Position:		Northing:	7,256,444.49 usft
From:	Lat/Long	Easting:	2,079,897.15 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	40.230202
		Longitude:	-109.925839

Well	RD TRIBAL 7N-31E-H3CP		
Well Position	+N/-S	0.00 usft	Northing: 7,256,355.71 usft
	+E/-W	0.00 usft	Easting: 2,079,787.92 usft
Position Uncertainty	0.00 usft	Wellhead Elevation:	usft
Grid Convergence:	1.01 °	Ground Level:	5,099.00 usft
		Latitude:	40.229963
		Longitude:	-109.926236

Wellbore	OH (240425)		
Magnetics	Model Name	Sample Date	Declination
	HDGM2024	5/26/2024	(°) 10.00
			Dip Angle (°) 65.70
			Field Strength (nT) 51,082.30000000

Design	FINAL		
Audit Notes:			
Version:	1.0	Phase:	ACTUAL
Vertical Section:	Depth From (TVD)	+N/-S	Tie On Depth:
	(usft)	(usft)	(usft)
	0.00	0.00	0.00
			Direction (°) 359.05

Survey Program	Date	6/18/2024		
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
153.00	18,676.00	Survey #1 (OH (240425))	OWSG (Rev2) MWD	OWSG MWD - Standard

Survey													
Measured	Vertical		Local Coordinates		Map Coordinates		Geo Coordinates		Vertical	Dogleg	Build	Turn	
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longituge	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,256,355.71	2,079,787.92	40.229963	-109.926236	0.00	0.00	0.00	0.00
153.00	0.40	112.11	153.00	-0.20	0.49	7,256,355.51	2,079,788.42	40.229963	-109.926234	-0.21	0.26	0.26	0.00
242.00	0.20	82.81	242.00	-0.30	0.94	7,256,355.41	2,079,788.86	40.229962	-109.926232	-0.31	0.28	-0.22	-32.92
333.00	0.40	152.71	333.00	-0.56	1.24	7,256,355.15	2,079,789.16	40.229961	-109.926231	-0.58	0.42	0.22	76.81
425.00	0.20	141.71	425.00	-0.97	1.49	7,256,354.74	2,079,789.41	40.229960	-109.926231	-1.00	0.23	-0.22	-11.96
516.00	0.40	182.71	515.99	-1.41	1.57	7,256,354.29	2,079,789.49	40.229959	-109.926230	-1.44	0.31	0.22	45.05



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
608.00	0.60	160.21	607.99	-2.19	1.72	7,256,353.52	2,079,789.64	40.229957	-109.926230	-2.22	0.30	0.22	-24.46
696.00	0.20	214.41	695.99	-2.75	1.79	7,256,352.96	2,079,789.71	40.229955	-109.926230	-2.78	0.58	-0.45	61.59
786.00	0.10	312.41	785.99	-2.83	1.64	7,256,352.88	2,079,789.56	40.229955	-109.926230	-2.85	0.26	-0.11	108.89
878.00	0.10	189.51	877.99	-2.85	1.57	7,256,352.86	2,079,789.49	40.229955	-109.926230	-2.88	0.19	0.00	-133.59
995.00	0.50	132.91	994.99	-3.30	1.93	7,256,352.41	2,079,789.85	40.229954	-109.926229	-3.33	0.39	0.34	-48.38
1,080.00	0.40	146.41	1,079.98	-3.80	2.36	7,256,351.91	2,079,790.28	40.229953	-109.926228	-3.84	0.17	-0.12	15.88
1,167.00	0.30	218.70	1,166.98	-4.23	2.39	7,256,351.48	2,079,790.31	40.229951	-109.926228	-4.27	0.48	-0.11	83.09
1,252.00	0.50	225.00	1,251.98	-4.66	1.99	7,256,351.04	2,079,789.91	40.229950	-109.926229	-4.70	0.24	0.24	7.41
1,342.00	0.70	277.80	1,341.98	-4.87	1.16	7,256,350.84	2,079,789.09	40.229950	-109.926232	-4.89	0.63	0.22	58.67
1,427.00	1.30	289.00	1,426.96	-4.48	-0.26	7,256,351.22	2,079,787.66	40.229951	-109.926237	-4.48	0.74	0.71	13.18
1,513.00	1.70	282.20	1,512.93	-3.90	-2.43	7,256,351.81	2,079,785.49	40.229953	-109.926245	-3.86	0.51	0.47	-7.91
1,598.00	1.50	292.40	1,597.90	-3.21	-4.69	7,256,352.50	2,079,783.23	40.229955	-109.926253	-3.13	0.41	-0.24	12.00
1,683.00	1.20	307.00	1,682.88	-2.25	-6.43	7,256,353.46	2,079,781.49	40.229957	-109.926259	-2.14	0.53	-0.35	17.18
1,768.00	1.00	284.20	1,767.86	-1.53	-7.86	7,256,354.18	2,079,780.06	40.229959	-109.926264	-1.40	0.56	-0.24	-26.82
1,854.00	1.00	304.60	1,853.85	-0.92	-9.21	7,256,354.79	2,079,778.71	40.229961	-109.926269	-0.77	0.41	0.00	23.72
1,940.00	0.80	348.60	1,939.84	0.10	-9.94	7,256,355.80	2,079,777.98	40.229964	-109.926271	0.26	0.81	-0.23	51.16
2,026.00	0.90	28.10	2,025.83	1.28	-9.75	7,256,356.99	2,079,778.18	40.229967	-109.926271	1.44	0.68	0.12	45.93
2,103.00	1.10	49.60	2,102.82	2.29	-8.90	7,256,358.00	2,079,779.03	40.229970	-109.926268	2.44	0.55	0.26	27.92
2,179.00	1.40	55.90	2,178.80	3.29	-7.57	7,256,358.99	2,079,780.35	40.229972	-109.926263	3.41	0.43	0.39	8.29
2,242.00	2.30	70.90	2,241.77	4.13	-5.74	7,256,359.84	2,079,782.18	40.229975	-109.926256	4.23	1.61	1.43	23.81
2,337.00	3.10	77.70	2,336.66	5.30	-1.43	7,256,361.01	2,079,786.49	40.229978	-109.926241	5.33	0.91	0.84	7.16
2,431.00	5.50	73.80	2,430.39	7.10	5.38	7,256,362.81	2,079,793.30	40.229982	-109.926216	7.01	2.57	2.55	-4.15
2,526.00	6.20	90.80	2,524.90	8.30	14.88	7,256,364.01	2,079,802.81	40.229985	-109.926182	8.05	1.96	0.74	17.89
2,621.00	7.50	92.20	2,619.22	7.99	26.21	7,256,363.70	2,079,814.13	40.229984	-109.926141	7.55	1.38	1.37	1.47
2,716.00	10.30	95.80	2,713.07	6.89	40.86	7,256,362.60	2,079,828.78	40.229980	-109.926089	6.22	3.00	2.95	3.79
2,811.00	12.30	97.70	2,806.22	4.68	59.34	7,256,360.39	2,079,847.26	40.229973	-109.926023	3.69	2.14	2.11	2.00
2,906.00	14.00	97.10	2,898.73	1.90	80.77	7,256,357.61	2,079,868.69	40.229964	-109.925946	0.56	1.80	1.79	-0.63
3,000.00	14.90	97.30	2,989.75	-1.04	104.04	7,256,354.67	2,079,891.96	40.229955	-109.925863	-2.76	0.96	0.96	0.21
3,095.00	14.90	95.90	3,081.56	-3.85	128.30	7,256,351.86	2,079,916.23	40.229946	-109.925777	-5.97	0.38	0.00	-1.47
3,190.00	14.80	96.00	3,173.39	-6.37	152.52	7,256,349.34	2,079,940.44	40.229938	-109.925690	-8.90	0.11	-0.11	0.11
3,285.00	14.70	95.30	3,265.26	-8.75	176.59	7,256,346.96	2,079,964.51	40.229931	-109.925604	-11.68	0.22	-0.11	-0.74
3,379.00	14.50	94.40	3,356.22	-10.76	200.20	7,256,344.95	2,079,988.12	40.229924	-109.925520	-14.07	0.32	-0.21	-0.96
3,474.00	14.40	93.80	3,448.22	-12.45	223.84	7,256,343.26	2,080,011.76	40.229918	-109.925435	-16.16	0.19	-0.11	-0.63
3,569.00	14.40	92.90	3,540.23	-13.83	247.43	7,256,341.88	2,080,035.35	40.229913	-109.925351	-17.93	0.24	0.00	-0.95
3,664.00	15.70	91.70	3,631.97	-14.81	272.07	7,256,340.90	2,080,060.00	40.229909	-109.925262	-19.32	1.41	1.37	-1.26
3,758.00	15.50	90.40	3,722.51	-15.28	297.35	7,256,340.43	2,080,085.27	40.229907	-109.925172	-20.20	0.43	-0.21	-1.38
3,853.00	15.20	89.40	3,814.12	-15.23	322.49	7,256,340.47	2,080,110.42	40.229906	-109.925082	-20.58	0.42	-0.32	-1.05
3,948.00	14.50	88.40	3,905.95	-14.77	346.83	7,256,340.94	2,080,134.76	40.229906	-109.924995	-20.52	0.78	-0.74	-1.05



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
4,042.00	14.70	87.20	3,996.91	-13.86	370.51	7,256,341.85	2,080,158.43	40.229907	-109.924910	-20.00	0.39	0.21	-1.28
4,137.00	14.30	90.00	4,088.89	-13.27	394.28	7,256,342.44	2,080,182.21	40.229908	-109.924825	-19.81	0.85	-0.42	2.95
4,232.00	15.20	90.30	4,180.76	-13.34	418.47	7,256,342.37	2,080,206.39	40.229906	-109.924738	-20.27	0.95	0.95	0.32
4,327.00	14.90	90.00	4,272.50	-13.40	443.14	7,256,342.31	2,080,231.06	40.229905	-109.924650	-20.75	0.33	-0.32	-0.32
4,421.00	13.50	87.50	4,363.62	-12.92	466.18	7,256,342.79	2,080,254.11	40.229905	-109.924567	-20.65	1.63	-1.49	-2.66
4,516.00	14.00	88.10	4,455.90	-12.06	488.75	7,256,343.65	2,080,276.67	40.229906	-109.924486	-20.16	0.55	0.53	0.63
4,611.00	14.70	89.00	4,547.94	-11.47	512.28	7,256,344.24	2,080,300.21	40.229907	-109.924402	-19.96	0.77	0.74	0.95
4,705.00	15.40	90.70	4,638.71	-11.41	536.69	7,256,344.30	2,080,324.61	40.229906	-109.924315	-20.31	0.88	0.74	1.81
4,800.00	15.50	90.50	4,730.28	-11.68	562.00	7,256,344.03	2,080,349.92	40.229904	-109.924224	-20.99	0.12	0.11	-0.21
4,895.00	15.70	89.80	4,821.78	-11.74	587.54	7,256,343.97	2,080,375.47	40.229902	-109.924133	-21.48	0.29	0.21	-0.74
4,989.00	15.70	88.40	4,912.27	-11.34	612.98	7,256,344.37	2,080,400.90	40.229902	-109.924041	-21.50	0.40	0.00	-1.49
5,084.00	15.30	93.90	5,003.82	-11.84	638.33	7,256,343.87	2,080,426.25	40.229900	-109.923951	-22.42	1.60	-0.42	5.79
5,179.00	15.20	94.80	5,095.48	-13.73	663.25	7,256,341.98	2,080,451.17	40.229893	-109.923862	-24.73	0.27	-0.11	0.95
5,273.00	15.20	93.60	5,186.19	-15.54	687.82	7,256,340.17	2,080,475.75	40.229887	-109.923774	-26.94	0.33	0.00	-1.28
5,368.00	14.90	92.60	5,277.93	-16.87	712.45	7,256,338.84	2,080,500.38	40.229882	-109.923686	-28.68	0.42	-0.32	-1.05
5,463.00	13.40	88.60	5,370.05	-17.16	735.66	7,256,338.55	2,080,523.59	40.229880	-109.923602	-29.35	1.88	-1.58	-4.21
5,558.00	14.90	88.50	5,462.16	-16.57	758.88	7,256,339.14	2,080,546.80	40.229881	-109.923519	-29.15	1.58	1.58	-0.11
5,652.00	14.80	87.40	5,553.02	-15.71	782.95	7,256,340.00	2,080,570.88	40.229882	-109.923433	-28.69	0.32	-0.11	-1.17
5,747.00	14.70	89.10	5,644.89	-14.97	807.13	7,256,340.74	2,080,595.05	40.229883	-109.923346	-28.35	0.47	-0.11	1.79
5,842.00	15.70	91.20	5,736.57	-15.05	832.03	7,256,340.66	2,080,619.95	40.229882	-109.923257	-28.84	1.20	1.05	2.21
5,936.00	14.70	90.40	5,827.28	-15.40	856.67	7,256,340.31	2,080,644.59	40.229879	-109.923169	-29.60	1.09	-1.06	-0.85
6,031.00	14.70	88.70	5,919.17	-15.21	880.78	7,256,340.50	2,080,668.70	40.229879	-109.923083	-29.81	0.45	0.00	-1.79
6,125.00	15.20	90.10	6,009.99	-14.96	905.02	7,256,340.75	2,080,692.95	40.229878	-109.922996	-29.96	0.66	0.53	1.49
6,220.00	15.90	91.80	6,101.51	-15.39	930.48	7,256,340.32	2,080,718.41	40.229876	-109.922905	-30.81	0.88	0.74	1.79
6,315.00	15.00	91.30	6,193.08	-16.08	955.78	7,256,339.63	2,080,743.70	40.229873	-109.922814	-31.92	0.96	-0.95	-0.53
6,410.00	15.10	91.80	6,284.82	-16.74	980.44	7,256,338.96	2,080,768.36	40.229870	-109.922726	-33.00	0.17	0.11	0.53
6,504.00	13.40	91.20	6,375.92	-17.36	1,003.57	7,256,338.35	2,080,791.49	40.229867	-109.922643	-33.99	1.82	-1.81	-0.64
6,599.00	13.10	91.20	6,468.39	-17.81	1,025.34	7,256,337.89	2,080,813.26	40.229865	-109.922565	-34.81	0.32	-0.32	0.00
6,694.00	13.40	89.10	6,560.87	-17.87	1,047.11	7,256,337.84	2,080,835.03	40.229863	-109.922487	-35.22	0.60	0.32	-2.21
6,788.00	12.50	89.10	6,652.47	-17.53	1,068.17	7,256,338.17	2,080,856.09	40.229863	-109.922412	-35.24	0.96	-0.96	0.00
6,883.00	11.50	92.40	6,745.40	-17.77	1,087.91	7,256,337.94	2,080,875.84	40.229862	-109.922341	-35.80	1.28	-1.05	3.47
6,978.00	9.80	94.60	6,838.76	-18.81	1,105.44	7,256,336.89	2,080,893.36	40.229858	-109.922278	-37.14	1.84	-1.79	2.32
7,073.00	9.00	94.90	6,932.48	-20.10	1,120.90	7,256,335.61	2,080,908.82	40.229854	-109.922223	-38.68	0.84	-0.84	0.32
7,167.00	8.20	90.80	7,025.43	-20.82	1,134.93	7,256,334.89	2,080,922.85	40.229851	-109.922173	-39.63	1.07	-0.85	-4.36
7,262.00	6.60	81.60	7,119.63	-20.12	1,147.10	7,256,335.59	2,080,935.03	40.229852	-109.922129	-39.13	2.09	-1.68	-9.68
7,357.00	5.00	69.10	7,214.15	-17.84	1,156.37	7,256,337.87	2,080,944.30	40.229858	-109.922096	-37.01	2.14	-1.68	-13.16
7,452.00	4.20	42.00	7,308.85	-13.78	1,162.57	7,256,341.93	2,080,950.49	40.229869	-109.922073	-33.05	2.41	-0.84	-28.53



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,546.00	2.80	33.40	7,402.68	-9.30	1,166.14	7,256,346.40	2,080,954.06	40.229881	-109.922060	-28.64	1.59	-1.49	-9.15
7,641.00	2.70	42.10	7,497.57	-5.71	1,168.91	7,256,350.00	2,080,956.84	40.229891	-109.922050	-25.09	0.45	-0.11	9.16
7,736.00	2.50	12.30	7,592.47	-2.02	1,170.86	7,256,353.69	2,080,958.78	40.229901	-109.922043	-21.43	1.42	-0.21	-31.37
7,831.00	4.00	2.40	7,687.32	3.31	1,171.44	7,256,359.02	2,080,959.36	40.229916	-109.922041	-16.11	1.68	1.58	-10.42
7,925.00	9.50	359.20	7,780.63	14.35	1,171.46	7,256,370.06	2,080,959.39	40.229946	-109.922040	-5.07	5.86	5.85	-3.40
8,020.00	15.70	358.60	7,873.30	35.06	1,171.04	7,256,390.77	2,080,958.96	40.230003	-109.922040	15.64	6.53	6.53	-0.63
8,070.00	19.20	357.80	7,920.99	50.05	1,170.56	7,256,405.75	2,080,958.48	40.230044	-109.922041	30.63	7.02	7.00	-1.60
8,141.00	24.00	358.20	7,986.98	76.16	1,169.66	7,256,431.87	2,080,957.58	40.230116	-109.922042	56.76	6.76	6.76	0.56
8,197.00	30.50	358.30	8,036.74	101.77	1,168.88	7,256,457.48	2,080,956.80	40.230186	-109.922044	82.38	11.61	11.61	0.18
8,292.00	33.20	0.01	8,117.43	151.89	1,168.16	7,256,507.60	2,080,956.09	40.230323	-109.922043	132.50	3.00	2.84	1.79
8,342.59	37.06	3.05	8,158.81	180.98	1,168.98	7,256,536.69	2,080,956.90	40.230403	-109.922038	161.57	8.37	7.63	6.01
LP - 7N - H3CP (50 FSL, 1616 FEL)													
8,363.42	38.67	4.15	8,175.25	193.74	1,169.78	7,256,549.45	2,080,957.70	40.230438	-109.922034	174.32	8.37	7.72	5.27
FTP - 7N - H3CP (100 FSL, 1616 FEL)													
8,387.00	40.50	5.30	8,193.42	208.71	1,171.02	7,256,564.42	2,080,958.94	40.230479	-109.922029	189.27	8.37	7.77	4.89
8,482.00	49.70	4.60	8,260.41	275.68	1,176.79	7,256,631.39	2,080,964.71	40.230663	-109.922004	256.13	9.70	9.68	-0.74
8,577.00	59.40	3.50	8,315.44	352.79	1,182.20	7,256,708.49	2,080,970.12	40.230874	-109.921980	333.14	10.25	10.21	-1.16
8,671.00	64.80	2.10	8,359.41	435.73	1,186.23	7,256,791.44	2,080,974.16	40.231102	-109.921960	416.00	5.89	5.74	-1.49
8,766.00	72.40	359.20	8,394.06	524.10	1,187.18	7,256,879.80	2,080,975.10	40.231344	-109.921951	504.34	8.49	8.00	-3.05
8,861.00	81.10	357.70	8,415.81	616.44	1,184.66	7,256,972.15	2,080,972.58	40.231598	-109.921954	596.72	9.29	9.16	-1.58
8,956.00	84.50	357.00	8,427.72	710.58	1,180.30	7,257,066.28	2,080,968.22	40.231856	-109.921964	690.91	3.65	3.58	-0.74
9,051.00	87.90	358.50	8,434.01	805.28	1,176.58	7,257,160.99	2,080,964.50	40.232116	-109.921971	785.66	3.91	3.58	1.58
9,146.00	88.90	358.50	8,436.66	900.21	1,174.09	7,257,255.92	2,080,962.02	40.232377	-109.921974	880.62	1.05	1.05	0.00
9,241.00	87.90	357.70	8,439.32	995.12	1,170.95	7,257,350.82	2,080,958.87	40.232638	-109.921980	975.57	1.35	-1.05	-0.84
9,335.00	88.60	357.80	8,442.19	1,089.00	1,167.26	7,257,444.71	2,080,955.18	40.232896	-109.921987	1,069.50	0.75	0.74	0.11
9,430.00	89.90	358.20	8,443.43	1,183.93	1,163.94	7,257,539.64	2,080,951.86	40.233156	-109.921993	1,164.47	1.43	1.37	0.42
9,525.00	87.90	356.20	8,445.25	1,278.79	1,159.30	7,257,634.50	2,080,947.23	40.233417	-109.922003	1,259.39	2.98	-2.11	-2.11
9,620.00	88.00	0.60	8,448.65	1,373.67	1,156.65	7,257,729.38	2,080,944.58	40.233678	-109.922007	1,354.30	4.63	0.11	4.63
9,714.00	88.30	2.10	8,451.69	1,467.59	1,158.87	7,257,823.30	2,080,946.79	40.233935	-109.921993	1,448.18	1.63	0.32	1.60
9,809.00	88.50	4.30	8,454.34	1,562.40	1,164.17	7,257,918.11	2,080,952.09	40.234195	-109.921968	1,542.88	2.32	0.21	2.32
9,904.00	87.50	1.60	8,457.66	1,657.21	1,169.05	7,258,012.91	2,080,956.98	40.234455	-109.921945	1,637.60	3.03	-1.05	-2.84
9,999.00	88.30	2.50	8,461.14	1,752.08	1,172.45	7,258,107.79	2,080,960.37	40.234715	-109.921926	1,732.40	1.27	0.84	0.95
10,094.00	87.70	1.30	8,464.46	1,846.97	1,175.60	7,258,202.68	2,080,963.52	40.234976	-109.921909	1,827.22	1.41	-0.63	-1.26
10,188.00	87.90	357.70	8,468.06	1,940.88	1,174.78	7,258,296.59	2,080,962.70	40.235234	-109.921906	1,921.14	3.83	0.21	-3.83
10,283.00	87.90	359.70	8,471.55	2,035.79	1,172.62	7,258,391.49	2,080,960.55	40.235494	-109.921908	2,016.07	2.10	0.00	2.11
10,378.00	87.50	359.20	8,475.36	2,130.71	1,171.71	7,258,486.41	2,080,959.64	40.235755	-109.921905	2,110.99	0.67	-0.42	-0.53
10,472.00	88.30	359.60	8,478.80	2,224.64	1,170.73	7,258,580.34	2,080,958.65	40.236013	-109.921903	2,204.92	0.95	0.85	0.43
10,567.00	88.10	355.80	8,481.79	2,319.50	1,166.92	7,258,675.20	2,080,954.84	40.236273	-109.921910	2,299.83	4.00	-0.21	-4.00



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,662.00	87.60	354.40	8,485.35	2,414.08	1,158.81	7,258,769.79	2,080,946.73	40.236533	-109.921933	2,394.53	1.56	-0.53	-1.47
10,757.00	87.30	356.60	8,489.58	2,508.69	1,151.36	7,258,864.39	2,080,939.29	40.236793	-109.921954	2,489.25	2.33	-0.32	2.32
10,768.51	87.32	356.83	8,490.12	2,520.17	1,150.71	7,258,875.88	2,080,938.63	40.236825	-109.921956	2,500.74	2.01	0.21	2.00
RD TRIBAL 7N-31E-H3CP - 2500' VS													
10,852.00	87.50	358.50	8,493.89	2,603.50	1,147.31	7,258,959.21	2,080,935.23	40.237054	-109.921963	2,584.12	2.01	0.21	2.00
10,946.00	87.50	1.10	8,497.99	2,697.40	1,146.98	7,259,053.11	2,080,934.90	40.237311	-109.921958	2,678.01	2.76	0.00	2.77
11,041.00	87.00	358.30	8,502.55	2,792.28	1,146.48	7,259,147.99	2,080,934.41	40.237572	-109.921954	2,772.89	2.99	-0.53	-2.95
11,136.00	88.90	355.30	8,505.95	2,887.05	1,141.18	7,259,242.76	2,080,929.11	40.237832	-109.921967	2,867.74	3.74	2.00	-3.16
11,231.00	87.10	355.50	8,509.26	2,981.69	1,133.57	7,259,337.40	2,080,921.49	40.238092	-109.921988	2,962.48	1.91	-1.89	0.21
11,325.00	89.00	355.10	8,512.46	3,075.31	1,125.87	7,259,431.02	2,080,913.80	40.238350	-109.922010	3,056.22	2.07	2.02	-0.43
11,420.00	86.30	356.70	8,516.36	3,169.98	1,119.09	7,259,525.69	2,080,907.01	40.238610	-109.922028	3,150.99	3.30	-2.84	1.68
11,515.00	87.10	359.50	8,521.83	3,264.76	1,115.94	7,259,620.47	2,080,903.87	40.238870	-109.922033	3,245.81	3.06	0.84	2.95
11,610.00	86.50	358.30	8,527.13	3,359.59	1,114.12	7,259,715.30	2,080,902.04	40.239130	-109.922034	3,340.66	1.41	-0.63	-1.26
11,704.00	87.10	356.90	8,532.38	3,453.36	1,110.19	7,259,809.07	2,080,898.11	40.239388	-109.922042	3,434.48	1.62	0.64	-1.49
11,799.00	87.60	359.60	8,536.77	3,548.20	1,107.29	7,259,903.91	2,080,895.22	40.239649	-109.922046	3,529.36	2.89	0.53	2.84
11,894.00	86.20	359.80	8,541.91	3,643.06	1,106.80	7,259,998.77	2,080,894.72	40.239909	-109.922042	3,624.21	1.49	-1.47	0.21
11,989.00	86.40	359.70	8,548.04	3,737.86	1,106.38	7,260,093.57	2,080,894.31	40.240169	-109.922038	3,719.00	0.24	0.21	-0.11
12,084.00	88.40	359.20	8,552.35	3,832.75	1,105.47	7,260,188.46	2,080,893.40	40.240430	-109.922035	3,813.90	2.17	2.11	-0.53
12,178.00	87.10	358.60	8,556.04	3,926.66	1,103.67	7,260,282.37	2,080,891.59	40.240687	-109.922035	3,907.82	1.52	-1.38	-0.64
12,273.00	86.80	358.70	8,561.09	4,021.50	1,101.43	7,260,377.21	2,080,889.36	40.240948	-109.922037	4,002.69	0.33	-0.32	0.11
12,368.00	86.90	359.10	8,566.31	4,116.34	1,099.61	7,260,472.05	2,080,887.54	40.241208	-109.922038	4,097.54	0.43	0.11	0.42
12,463.00	86.60	359.20	8,571.70	4,211.18	1,098.21	7,260,566.88	2,080,886.13	40.241469	-109.922037	4,192.39	0.33	-0.32	0.11
12,558.00	86.20	359.40	8,577.66	4,305.98	1,097.05	7,260,661.69	2,080,884.97	40.241729	-109.922035	4,287.20	0.47	-0.42	0.21
12,652.00	86.10	359.80	8,583.98	4,399.77	1,096.39	7,260,755.47	2,080,884.32	40.241986	-109.922032	4,380.98	0.44	-0.11	0.43
12,747.00	86.10	359.80	8,590.44	4,494.55	1,096.06	7,260,850.25	2,080,883.99	40.242247	-109.922027	4,475.76	0.00	0.00	0.00
12,842.00	86.10	0.20	8,596.90	4,589.33	1,096.06	7,260,945.03	2,080,883.99	40.242507	-109.922021	4,570.52	0.42	0.00	0.42
12,937.00	86.60	0.40	8,602.95	4,684.13	1,096.56	7,261,039.84	2,080,884.48	40.242767	-109.922013	4,665.31	0.57	0.53	0.21
13,031.00	86.60	358.40	8,608.52	4,777.96	1,095.58	7,261,133.66	2,080,883.50	40.243024	-109.922011	4,759.14	2.12	0.00	-2.13
13,126.00	87.30	358.20	8,613.58	4,872.78	1,092.76	7,261,228.49	2,080,880.68	40.243285	-109.922015	4,853.99	0.77	0.74	-0.21
13,221.00	87.50	358.30	8,617.89	4,967.64	1,089.86	7,261,323.35	2,080,877.79	40.243545	-109.922019	4,948.88	0.24	0.21	0.11
13,316.00	87.20	358.40	8,622.28	5,062.50	1,087.13	7,261,418.20	2,080,875.05	40.243806	-109.922023	5,043.78	0.33	-0.32	0.11
13,410.00	87.20	358.30	8,626.87	5,156.35	1,084.43	7,261,512.05	2,080,872.35	40.244064	-109.922027	5,137.66	0.11	0.00	-0.11
13,505.00	87.20	358.40	8,631.51	5,251.19	1,081.70	7,261,606.90	2,080,869.62	40.244324	-109.922030	5,232.54	0.11	0.00	0.11
13,600.00	87.10	358.90	8,636.23	5,346.05	1,079.46	7,261,701.76	2,080,867.38	40.244585	-109.922032	5,327.42	0.54	-0.11	0.53
13,695.00	87.00	359.20	8,641.12	5,440.91	1,077.89	7,261,796.62	2,080,865.81	40.244845	-109.922032	5,422.29	0.33	-0.11	0.32
13,773.43	87.08	359.45	8,645.17	5,519.23	1,076.96	7,261,874.94	2,080,864.89	40.245060	-109.922030	5,500.62	0.34	0.11	0.32
RD TRIBAL 7N-31E-H3CP - 5500' VS													
13,789.00	87.10	359.50	8,645.96	5,534.78	1,076.82	7,261,890.49	2,080,864.75	40.245103	-109.922030	5,516.16	0.34	0.11	0.32



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,884.00	87.10	359.80	8,650.77	5,629.65	1,076.24	7,261,985.36	2,080,864.17	40.245363	-109.922026	5,611.04	0.32	0.00	0.32
13,979.00	87.20	359.90	8,655.49	5,724.54	1,075.99	7,262,080.24	2,080,863.92	40.245624	-109.922021	5,705.91	0.15	0.11	0.11
14,074.00	87.00	0.10	8,660.30	5,819.42	1,075.99	7,262,175.12	2,080,863.92	40.245884	-109.922015	5,800.78	0.30	-0.21	0.21
14,168.00	87.20	0.40	8,665.05	5,913.29	1,076.40	7,262,269.00	2,080,864.33	40.246142	-109.922007	5,894.63	0.38	0.21	0.32
14,263.00	87.50	358.50	8,669.45	6,008.18	1,075.49	7,262,363.89	2,080,863.42	40.246402	-109.922005	5,989.53	2.02	0.32	-2.00
14,358.00	87.30	358.70	8,673.76	6,103.06	1,073.17	7,262,458.77	2,080,861.10	40.246663	-109.922007	6,084.43	0.30	-0.21	0.21
14,452.00	87.80	359.00	8,677.77	6,196.95	1,071.29	7,262,552.66	2,080,859.21	40.246920	-109.922008	6,178.34	0.62	0.53	0.32
14,547.00	87.20	359.10	8,681.92	6,291.85	1,069.72	7,262,647.56	2,080,857.64	40.247181	-109.922007	6,273.25	0.64	-0.63	0.11
14,642.00	86.90	359.20	8,686.81	6,386.71	1,068.31	7,262,742.42	2,080,856.23	40.247441	-109.922007	6,368.12	0.33	-0.32	0.11
14,737.00	87.50	357.80	8,691.45	6,481.56	1,065.82	7,262,837.27	2,080,853.75	40.247702	-109.922009	6,463.00	1.60	0.63	-1.47
14,798.12	87.04	358.00	8,694.36	6,542.57	1,063.58	7,262,898.28	2,080,851.51	40.247869	-109.922014	6,524.04	0.81	-0.74	0.32
RD TRIBAL 7N-31E-H3CP - 6500' VS													
14,831.00	86.80	358.10	8,696.12	6,575.39	1,062.47	7,262,931.09	2,080,850.39	40.247960	-109.922016	6,556.87	0.81	-0.74	0.32
14,926.00	87.00	358.40	8,701.26	6,670.20	1,059.57	7,263,025.91	2,080,847.49	40.248220	-109.922020	6,651.72	0.38	0.21	0.32
15,021.00	86.80	358.40	8,706.40	6,765.03	1,056.92	7,263,120.73	2,080,844.84	40.248480	-109.922023	6,746.57	0.21	-0.21	0.00
15,115.00	86.70	358.80	8,711.73	6,858.85	1,054.63	7,263,214.55	2,080,842.55	40.248738	-109.922026	6,840.42	0.44	-0.11	0.43
15,210.00	87.00	358.70	8,716.95	6,953.68	1,052.56	7,263,309.39	2,080,840.48	40.248998	-109.922027	6,935.27	0.33	0.32	-0.11
15,305.00	86.40	359.10	8,722.41	7,048.51	1,050.74	7,263,404.21	2,080,838.66	40.249259	-109.922028	7,030.12	0.76	-0.63	0.42
15,400.00	86.50	359.50	8,728.30	7,143.32	1,049.58	7,263,499.02	2,080,837.50	40.249519	-109.922026	7,124.93	0.43	0.11	0.42
15,495.00	86.30	0.01	8,734.26	7,238.13	1,049.17	7,263,593.83	2,080,837.09	40.249779	-109.922021	7,219.74	0.57	-0.21	0.53
15,589.00	86.60	0.70	8,740.08	7,331.94	1,049.75	7,263,687.65	2,080,837.67	40.250037	-109.922013	7,313.53	0.80	0.32	0.74
15,684.00	86.60	1.10	8,745.72	7,426.76	1,051.24	7,263,782.47	2,080,839.16	40.250297	-109.922002	7,408.31	0.42	0.00	0.42
15,779.00	86.80	358.50	8,751.19	7,521.60	1,050.90	7,263,877.31	2,080,838.83	40.250557	-109.921997	7,503.14	2.74	0.21	-2.74
15,874.00	85.60	359.40	8,757.48	7,616.37	1,049.17	7,263,972.08	2,080,837.09	40.250817	-109.921997	7,597.93	1.58	-1.26	0.95
15,968.00	86.20	359.30	8,764.20	7,710.12	1,048.10	7,264,065.83	2,080,836.03	40.251075	-109.921995	7,691.69	0.65	0.64	-0.11
16,063.00	85.90	359.80	8,770.75	7,804.90	1,047.36	7,264,160.60	2,080,835.28	40.251335	-109.921992	7,786.46	0.61	-0.32	0.53
16,157.00	86.30	359.90	8,777.14	7,898.68	1,047.11	7,264,254.38	2,080,835.04	40.251592	-109.921987	7,880.23	0.44	0.43	0.11
16,252.00	86.50	357.70	8,783.11	7,993.46	1,045.13	7,264,349.17	2,080,833.05	40.251853	-109.921988	7,975.04	2.32	0.21	-2.32
16,347.00	86.20	357.90	8,789.15	8,088.20	1,041.49	7,264,443.91	2,080,829.41	40.252113	-109.921995	8,069.82	0.38	-0.32	0.21
16,442.00	86.50	357.80	8,795.20	8,182.94	1,037.93	7,264,538.65	2,080,825.85	40.252373	-109.922002	8,164.61	0.33	0.32	-0.11
16,537.00	86.60	358.20	8,800.92	8,277.71	1,034.62	7,264,633.42	2,080,822.55	40.252633	-109.922008	8,259.42	0.43	0.11	0.42
16,631.00	86.20	358.20	8,806.82	8,371.48	1,031.68	7,264,727.19	2,080,819.60	40.252891	-109.922012	8,353.22	0.43	-0.43	0.00
16,726.00	86.50	357.90	8,812.87	8,466.23	1,028.45	7,264,821.94	2,080,816.37	40.253151	-109.922018	8,448.02	0.45	0.32	-0.32
16,821.00	86.40	358.10	8,818.75	8,560.99	1,025.14	7,264,916.70	2,080,813.06	40.253411	-109.922024	8,542.82	0.24	-0.11	0.21
16,916.00	86.40	358.10	8,824.72	8,655.75	1,022.00	7,265,011.46	2,080,809.92	40.253672	-109.922029	8,637.62	0.00	0.00	0.00
17,011.00	86.50	357.90	8,830.60	8,750.51	1,018.69	7,265,106.22	2,080,806.61	40.253932	-109.922035	8,732.42	0.24	0.11	-0.21
17,106.00	86.30	359.10	8,836.56	8,845.29	1,016.21	7,265,201.00	2,080,804.13	40.254192	-109.922038	8,827.22	1.28	-0.21	1.26
17,201.00	86.40	358.90	8,842.61	8,940.08	1,014.55	7,265,295.79	2,080,802.47	40.254452	-109.922038	8,922.03	0.23	0.11	-0.21



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 7N-31E-H3CP
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5124.00usft
Site:	S7-T3S-R1E (Kendall E/W)	MD Reference:	25' KB @ 5124.00usft
Well:	RD TRIBAL 7N-31E-H3CP	North Reference:	Grid
Wellbore:	OH (240425)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,295.00	86.50	358.90	8,848.43	9,033.88	1,012.75	7,265,389.59	2,080,800.67	40.254710	-109.922038	9,015.85	0.11	0.11	0.00
17,390.00	86.30	358.40	8,854.40	9,128.67	1,010.52	7,265,484.38	2,080,798.44	40.254970	-109.922040	9,110.66	0.57	-0.21	-0.53
17,485.00	85.60	358.70	8,861.11	9,223.40	1,008.12	7,265,579.11	2,080,796.04	40.255230	-109.922043	9,205.42	0.80	-0.74	0.32
17,580.00	85.20	358.40	8,868.73	9,318.07	1,005.72	7,265,673.77	2,080,793.65	40.255490	-109.922045	9,300.11	0.53	-0.42	-0.32
17,675.00	85.90	358.50	8,876.10	9,412.74	1,003.16	7,265,768.45	2,080,791.08	40.255750	-109.922049	9,394.82	0.74	0.74	0.11
17,769.00	85.60	358.40	8,883.06	9,506.45	1,000.62	7,265,862.16	2,080,788.55	40.256008	-109.922052	9,488.55	0.34	-0.32	-0.11
17,864.00	85.70	358.40	8,890.27	9,601.14	997.98	7,265,956.85	2,080,785.90	40.256268	-109.922055	9,583.27	0.11	0.11	0.00
17,959.00	86.30	359.10	8,896.90	9,695.88	995.91	7,266,051.59	2,080,783.84	40.256528	-109.922057	9,678.04	0.97	0.63	0.74
18,054.00	85.90	359.00	8,903.36	9,790.65	994.34	7,266,146.36	2,080,782.26	40.256788	-109.922056	9,772.82	0.43	-0.42	-0.11
18,148.00	85.60	358.80	8,910.32	9,884.38	992.54	7,266,240.08	2,080,780.46	40.257045	-109.922057	9,866.56	0.38	-0.32	-0.21
18,243.00	85.70	358.80	8,917.53	9,979.08	990.56	7,266,334.79	2,080,778.48	40.257305	-109.922058	9,961.29	0.11	0.11	0.00
18,338.00	85.60	358.50	8,924.73	10,073.78	988.33	7,266,429.49	2,080,776.25	40.257565	-109.922060	10,056.01	0.33	-0.11	-0.32
18,433.00	85.60	358.40	8,932.02	10,168.47	985.76	7,266,524.17	2,080,773.69	40.257825	-109.922063	10,150.73	0.10	0.00	-0.11
18,527.00	85.30	358.20	8,939.48	10,262.13	982.98	7,266,617.84	2,080,770.91	40.258083	-109.922067	10,244.42	0.38	-0.32	-0.21
18,627.00	85.40	357.70	8,947.59	10,361.74	979.42	7,266,717.44	2,080,767.34	40.258356	-109.922074	10,344.07	0.51	0.10	-0.50
LAST SURVEY - 18627.00' MD													
18,656.93	85.40	357.70	8,949.99	10,391.54	978.22	7,266,747.25	2,080,766.14	40.258438	-109.922076	10,373.90	0.00	0.00	0.00
LTP - 7N - H3CP (100 FNL, 1603 FEL)													
18,676.00	85.40	357.70	8,951.52	10,410.54	977.46	7,266,766.25	2,080,765.38	40.258490	-109.922078	10,392.90	0.00	0.00	0.00
PTB - 18676.00' MD (81 FNL, 1623 FEL) - BHL - 7N - H3CP (50 FNL, 1603 FEL)													

Design Annotations				
Measured Depth (usft)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Comment
18,627.00	8,947.59	10,361.74	979.42	LAST SURVEY - 18627.00' MD
18,676.00	8,951.52	10,410.54	977.46	PTB - 18676.00' MD (81 FNL, 1623 FEL)

Checked By: _____

Approved By: _____

Date: _____