

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING								FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG								1. WELL NAME RW 2715C-1MVH	
2. TYPE OF WELL Gas Well		3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐				4. API NUMBER 4304757358			
5. NAME OF OPERATOR Middle Fork Energy Uinta, LLC				6. OPERATOR PHONE 435-789-1017		7. FIELD NAME RED WASH			
8. ADDRESS OF OPERATOR 1401 Wynkoop Street, Suite 300, Denver, CO, 80202				9. OPERATOR E-MAIL jillj@uintahgroup.com		10. UNIT NAME RED WASH			
11. MINERAL LEASE NUMBER UTU012457		12. MINERAL OWNERSHIP FEDERAL		13. SURFACE OWNERSHIP FEDERAL		14. COUNTY UINTAH			
15. DATE SPUDED (SPUD RIG) 04/29/2024		16. DATE SPUDED (ROTARY RIG) 05/03/2024		17. DATE TOTAL DEPTH REACHED 06/18/2024		18. DATE COMPLETED/ABANDONED 07/28/2024		19. DATE OF FIRST PROD. / INJ. PROD:07/30/2024 INJ:	
20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐				21. DEPTH REFERENCE ELEVATION 5738 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 5738 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒				24. TOTAL DEPTH MD 19846 TVD 9826		25. PLUGGED BACK TOTAL DEPTH MD 19846 TVD 9826			
26. CURRENT WELL STATUS Producing									

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	250 FNL	970 FWL	NWNW	27	7.0 S	24.0 E	S	652695	4450061
Producing Interval Top	542 FSL	1573 FWL	SESW	22	7.0 S	24.0 E	S		
Producing Interval Bottom	571 FNL	541 FEL	NENE	15	7.0 S	24.0 E	S		
Total Depth	510 FNL	522 FEL	NENE	15	7.0 S	24.0 E	S		

28. HOLE, CASING AND CEMENT INFORMATION																
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP	
COND	24.0	16.0	42.05	X-52	LTC	0	146		L	Class G Cement	282	1.16	15.8	0		
SURF	12.25	9.625	40.0	L-80	LTC	0	3307		L	Class G Cement	630	2.89	11.5	0		
									T	Class G Cement	240	1.16	15.8			
INT	8.75	7.0	29.0	HCP-110	LTC	0	9717		L	Class G Cement	850	2.46	12.0	0		
									T	Class G Cement	190	1.56	13.5			
PROD	6.125	4.5	13.5	P-110	BTC	8997	19844		L	Class G Cement	980	1.31	14.0	8997		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH
4.5	0	8996	

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS							
FR	FORMATION NAME		TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER		2487	2487			
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
2	BIRDS NEST		2705	2704			
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
3	MAHOGANY		3309	3309			
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
4	WASATCH		5297	5291			
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?
5	MESA VERDE		7381	7354			
	OIL SHOW?	GAS SHOW?	WATER FLOW?		DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
5	9778	19789	9607	9821	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
5	9778	19789	07/30/2024	08/25/2024	24	0	342	Flowing
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	59721	0.0
	43	2568	2103	43	2568	2103		

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
5	Fracture Stimulation	9778	19789	07/09/2024	07/28/2024	216,761 BBLs FRESH WATER - 9,778,843 LBS PROPPANT - 67 STAGES

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey ☐	DST Report ☐
Core Analysis ☐	DOGM Form 7 ☐
Geologic Report ☐	Wellbore Diagram ☐
Other ☐	
SUBMITTED PDF LOGS	SUBMITTED LAS LOGS
CEMENT BOND, RESISTIVITY, GAMMA RAY, SONIC, GR SPECTRALOG, OTHER	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Karlyn Linarte	Permitting Tech - Uintah Group Permitting	09/17/2024
SIGNATURE	PHONE	EMAIL
N/A	435-789-1017	klinarte@uintahgroup.com



Middle Fork Daily Completion Activity Report

Well Name: RW 2715C-1MVH

API/UWI 4304757358	Surface Legal Location S27-T7S-R24E	Field Name RED WASH	License # UTU-080	State/Province UTAH	Well Configuration Type HORIZONTAL
Ground Elevation (ft) 5,738.20	Casing Flange Elevation (ft) 5,734.85	KB-Ground Distance (ft) 26.00	KB-Casing Flange Distance (ft) 29.35	Surface Spud Date 5/3/2024 22:00	Rig Release Date 6/23/2024 06:00

Job Category COMPLETION			
Rpt #	Start Date	End Date	Summary
5.0	6/28/2024	6/29/2024	RU TWG run guage rings & run bond log, RD TWG
6.0	6/29/2024	6/30/2024	ND 7" frac valve, NU BOP stack & test, SIRU service rig, PU polish mill & tbg. Polish liner top, LD tbg
7.0	7/1/2024	7/2/2024	RIH w/ 4 1/2" 13.5# P-110 Frac string, Space out, land fracstring, NU 4 1/16" X 10K manual frac valve & test. RD service rig
8.0	7/4/2024	7/5/2024	RU Calfrac Test frac string to 9500 psi for 8.5 minutes. Held Good!
9.0	7/5/2024	7/6/2024	NU Frac stack
10.0	7/8/2024	7/9/2024	RIH to perf stage 1
11.0	7/9/2024	7/10/2024	Perf Stage 1 & D-Fit
12.0	7/17/2024	7/18/2024	Rig in Well Head & Zipper manifold
13.0	7/18/2024	7/19/2024	MIRU Frac and Wireline
14.0	7/19/2024	7/20/2024	Pressure test Frac stages 1-4 Perf Stages 2-5
15.0	7/20/2024	7/21/2024	Frac Stage 5-9, Perf Stages 6-9
16.0	7/21/2024	7/22/2024	Perf Stages 10-17 Frac Stages 10-16, and begin stage-17
17.0	7/22/2024	7/23/2024	Frac Stages 17-24 Perf Stages 18-25
18.0	7/23/2024	7/24/2024	Frac Stages 25-33 Perf Stages 26-33
19.0	7/24/2024	7/25/2024	Perf Stages 34-40 Frac Stages 34-39
20.0	7/25/2024	7/26/2024	Frac Stages 40-49 Perf Stages 41-49. RIH to perf stage 50.
21.0	7/26/2024	7/27/2024	Perf Stages 50-57 Frac Stages 50-57. RIH to perf stage 58
22.0	7/27/2024	7/28/2024	Perf Stages 58-67 Frac Stages 58-66. begin stage 67 Frac Ops.
23.0	7/28/2024	7/29/2024	FracStage-67, set kill plug, begin rig down Ops.
24.0	7/29/2024	7/30/2024	Blade work area where CTU will be spotted. Spot work tanks. Spot in & R/U Cudd & Coil Vendors. Pressure test surface equip to 6,500 psi. D/O Plugs #68-#6. Sent 10,10,10 assumend PBTD. Start pooh W/BHA #1.
25.0	7/30/2024	7/31/2024	Continue pooh W/BHA #1. N/D Flowcross N/U production equip. Turn well over to production team.
26.0	7/31/2024	8/1/2024	Install tools, Pressure test equip to 6,500 psi, D/O Plugs #5 - #1. Clean out to PBTD. Pump sweeps per procedure. Start pooh with BHA.
27.0	8/1/2024	8/2/2024	Continue Pooh turn over to production team. RDMO all coil vendors.



UT Well Completion Report and Log

Well Name: RW 2715C-1MVH

Fluid Type GAS		Well Subtype NEW DRILL		Operator MIDDLE FORK ENERGY UINTA		Lease	
Surface Legal Location S27-T7S-R24E		North/South Distance (ft) 250.0		N/S Ref FNL		East/West Distance (ft) 970.0	
Ground Elevation (ft) 5,738.20		KB-Ground Distance (ft) 26.00		Total Depth (All) (ftKB) ORIGINAL HOLE - 19,846.0		Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 9,825.9	
Conductor Spud Date 4/9/2024		Surface Spud Date 5/3/2024		Rig Release Date 6/23/2024		Well Name RW 2715C-1MVH	
						API/UWI 4304757358	
						Field Name RED WASH	
TD Date End Date 6/18/2024		Frac Start Date Date 7/9/2024		Completed Date Date 7/28/2024		Initial Production Date On Production Date	

Wellbores

Profile Type Horizontal	Actual Deviation Survey Table Deviation Survey
----------------------------	---

Casing Strings

Csg Des	Hole Size (in)	Casing OD (in)	Grade	Wt/Len (lb/ft)	Top (ftKB)	Set Depth (ftKB)
Conductor	24	16	X-52	42.05	29.4	146.0
Surface	12 1/4	9 5/8	HCL-80	40.00	29.4	3,307.0
Intermediate	8 3/4	7	HCP-110	29.00	29.4	9,717.0
Production Liner	6 1/8	4 1/2	P-110 HC	13.50	8,996.9	19,844.0

Casing Components

Csg Des	Item Des	Top (ftKB)	Btm (ftKB)

Cement Fluids

Casing Description Conductor	Stg # 1	Fluid Type Tail	Class G	Amount (sacks) 282	Yield (ft³/sack) 1.16	Density (lb/gal) 15.80	Final Top 29.4
Casing Description Surface	Stg # 1	Fluid Type Lead	Class G	Amount (sacks) 630	Yield (ft³/sack) 2.89	Density (lb/gal) 11.50	Final Top 29.4
Casing Description Surface	Stg # 1	Fluid Type Tail	Class G	Amount (sacks) 240	Yield (ft³/sack) 1.16	Density (lb/gal) 15.80	Final Top 2,834.0
Casing Description Intermediate	Stg # 1	Fluid Type Lead	Class G	Amount (sacks) 850	Yield (ft³/sack) 2.46	Density (lb/gal) 12.00	Final Top 29.4
Casing Description Intermediate	Stg # 1	Fluid Type Tail	Class G	Amount (sacks) 190	Yield (ft³/sack) 1.56	Density (lb/gal) 13.50	Final Top 7,874.0
Casing Description Production Liner	Stg # 1	Fluid Type Tail	Class G	Amount (sacks) 980	Yield (ft³/sack) 1.31	Density (lb/gal) 14.00	Final Top 8,997.0

Tubing Record:

String Max Nominal OD (in) 4 1/2	Tubing Set Depth (ftKB) 8,995.8	Tubing Land Date 7/2/2024
-------------------------------------	------------------------------------	------------------------------

Perforations

Formation	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Est Hole Dia (in)	Shot Dens (shots/ft)	Sum of Calculated Shot Total	Current Status
	9,778.0	9,905.0	9,606.5	9,646.4		3.0	45	Open - Flowing (9,778.0 - 9,779.0 ftKB)
	9,913.0	10,040.0	9,647.8	9,657.1		3.0	45	Open - Flowing (9,913.0 - 9,914.0 ftKB)
	10,048.0	10,189.0	9,657.4	9,662.8		3.0	45	Open - Flowing (10,048.0 - 10,049.0 ftKB)
	10,198.0	10,339.0	9,663.1	9,665.1		3.0	45	Open - Flowing (10,198.0 - 10,199.0 ftKB)
	10,348.0	10,489.0	9,665.1	9,663.9		3.0	45	Open - Flowing (10,348.0 - 10,349.0 ftKB)
	10,498.0	10,639.0	9,664.0	9,665.7		3.0	45	Open - Flowing (10,598.0 - 10,599.0 ftKB)
	10,648.0	10,787.0	9,665.3	9,662.4		3.0	45	Open - Flowing (10,648.0 - 10,649.0 ftKB)
	10,798.0	10,939.0	9,662.4	9,664.9		3.0	45	Open - Flowing (10,798.0 - 10,799.0 ftKB)
	10,948.0	11,089.0	9,665.3	9,669.0		3.0	45	Open - Flowing (10,948.0 - 10,949.0 ftKB)
	11,098.0	11,239.0	9,669.1	9,673.2		3.0	45	Open - Flowing (11,098.0 - 11,099.0 ftKB)
	11,248.0	11,389.0	9,673.6	9,678.1		3.0	45	Open - Flowing (11,248.0 - 11,249.0 ftKB)
	11,398.0	11,539.0	9,678.4	9,681.1		3.0	45	Open - Flowing (11,398.0 - 11,399.0 ftKB)
	11,548.0	11,689.0	9,681.3	9,685.9		3.0	45	Open - Flowing (11,548.0 - 11,549.0 ftKB)
	11,698.0	11,839.0	9,686.3	9,692.5		3.0	45	Open - Flowing (11,698.0 - 11,699.0 ftKB)
	11,848.0	11,989.0	9,692.8	9,692.9		3.0	45	Open - Flowing (11,848.0 - 11,849.0 ftKB)
	11,998.0	12,139.0	9,692.7	9,692.8		3.0	45	Open - Flowing (11,998.0 - 11,999.0 ftKB)
	12,148.0	12,287.0	9,692.9	9,689.0		3.0	45	Open - Flowing (12,148.0 - 12,149.0 ftKB)
	12,298.0	12,439.0	9,688.6	9,685.8		3.0	45	Open - Flowing (12,298.0 - 12,299.0 ftKB)
	12,448.0	12,589.0	9,685.7	9,687.3		3.0	45	Open - Flowing (12,448.0 - 12,449.0 ftKB)
	12,598.0	12,739.0	9,687.8	9,695.3		3.0	45	Open - Flowing (12,598.0 - 12,599.0 ftKB)
	12,748.0	12,889.0	9,695.6	9,695.1		3.0	45	Open - Flowing (12,748.0 - 12,749.0 ftKB)
	12,898.0	13,039.0	9,695.1	9,699.1		3.0	45	Open - Flowing (12,898.0 - 12,899.0 ftKB)
	13,048.0	13,189.0	9,699.5	9,706.9		3.0	45	Open - Flowing (13,048.0 - 13,049.0 ftKB)
	13,198.0	13,339.0	9,707.6	9,716.1		3.0	45	Open - Flowing (13,198.0 - 13,199.0 ftKB)
	13,348.0	13,489.0	9,716.3	9,717.8		3.0	45	Open - Flowing (13,348.0 - 13,349.0 ftKB)



UT Well Completion Report and Log

Well Name: RW 2715C-1MVH

Fluid Type GAS		Well Subtype NEW DRILL		Operator MIDDLE FORK ENERGY UINTA		Lease	
Surface Legal Location S27-T7S-R24E		North/South Distance (ft) 250.0		N/S Ref FNL		East/West Distance (ft) 970.0	
Ground Elevation (ft) 5,738.20		KB-Ground Distance (ft) 26.00		Total Depth (All) (ftKB) ORIGINAL HOLE - 19,846.0		Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 9,825.9	
Conductor Spud Date 4/9/2024		Surface Spud Date 5/3/2024		Rig Release Date 6/23/2024		Well Name RW 2715C-1MVH	
						API/UWI 4304757358	
						Field Name RED WASH	
TD Date End Date 6/18/2024		Frac Start Date Date 7/9/2024		Completed Date Date 7/28/2024		Initial Production Date On Production Date	

Perforations

Formation	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Est Hole Dia (in)	Shot Dens (shots/ft)	Sum of Calculated Shot Total	Current Status
	13,498.0	13,639.0	9,717.9	9,718.6		3.0	45	Open - Flowing (13,498.0 - 13,499.0 ftKB)
	13,650.0	13,789.0	9,718.5	9,718.7		3.0	45	Open - Flowing (13,650.0 - 13,651.0 ftKB)
	13,798.0	13,939.0	9,718.6	9,715.3		3.0	45	Open - Flowing (13,798.0 - 13,799.0 ftKB)
	13,948.0	14,089.0	9,715.2	9,713.6		3.0	45	Open - Flowing (13,948.0 - 13,949.0 ftKB)
	14,098.0	14,239.0	9,713.7	9,716.2		3.0	45	Open - Flowing (14,098.0 - 14,099.0 ftKB)
	14,248.0	14,389.0	9,716.4	9,719.9		3.0	45	Open - Flowing (14,248.0 - 14,249.0 ftKB)
	14,398.0	14,539.0	9,720.3	9,726.5		3.0	45	Open - Flowing (14,398.0 - 14,399.0 ftKB)
	14,548.0	14,689.0	9,726.9	9,732.1		3.0	45	Open - Flowing (14,548.0 - 14,549.0 ftKB)
	14,700.0	14,839.0	9,732.4	9,735.9		3.0	45	Open - Flowing (14,700.0 - 14,701.0 ftKB)
	14,850.0	14,989.0	9,736.0	9,737.1		3.0	45	Open - Flowing (14,850.0 - 14,851.0 ftKB)
	14,998.0	15,139.0	9,737.3	9,743.7		3.0	45	Open - Flowing (14,998.0 - 14,999.0 ftKB)
	15,150.0	15,289.0	9,744.3	9,753.0		3.0	45	Open - Flowing (15,150.0 - 15,151.0 ftKB)
	15,298.0	15,439.0	9,753.4	9,757.9		3.0	45	Open - Flowing (15,298.0 - 15,299.0 ftKB)
	15,448.0	15,589.0	9,758.1	9,763.0		3.0	45	Open - Flowing (15,448.0 - 15,449.0 ftKB)
	15,598.0	15,739.0	9,763.5	9,770.4		3.0	45	Open - Flowing (15,598.0 - 15,599.0 ftKB)
	15,748.0	15,889.0	9,770.6	9,769.9		3.0	45	Open - Flowing (15,748.0 - 15,749.0 ftKB)
	15,898.0	16,039.0	9,769.7	9,768.2		3.0	45	Open - Flowing (15,898.0 - 15,899.0 ftKB)
	16,048.0	16,189.0	9,768.2	9,769.4		3.0	45	Open - Flowing (16,048.0 - 16,049.0 ftKB)
	16,198.0	16,339.0	9,769.9	9,772.5		3.0	45	Open - Flowing (16,198.0 - 16,199.0 ftKB)
	16,348.0	16,489.0	9,772.6	9,777.8		3.0	45	Open - Flowing (16,348.0 - 16,349.0 ftKB)
	16,499.0	16,639.0	9,778.3	9,783.0		3.0	45	Open - Flowing (16,499.0 - 16,500.0 ftKB)
	16,648.0	16,789.0	9,783.0	9,772.0		3.0	45	Open - Flowing (16,648.0 - 16,649.0 ftKB)
	16,801.0	16,939.0	9,770.7	9,759.4		3.0	45	Open - Flowing (16,801.0 - 16,802.0 ftKB)
	16,948.0	17,089.0	9,759.0	9,757.3		3.0	45	Open - Flowing (16,948.0 - 16,949.0 ftKB)
	17,101.0	17,228.0	9,757.4	9,759.1		3.0	27	Open - Flowing (17,101.0 - 17,102.0 ftKB)
	17,248.0	17,389.0	9,759.2	9,757.6		3.0	45	Open - Flowing (17,248.0 - 17,249.0 ftKB)
	17,398.0	17,539.0	9,757.7	9,757.8		3.0	45	Open - Flowing (17,398.0 - 17,399.0 ftKB)
	17,548.0	17,689.0	9,757.8	9,763.2		3.0	45	Open - Flowing (17,548.0 - 17,549.0 ftKB)
	17,698.0	17,839.0	9,763.6	9,771.4		3.0	45	Open - Flowing (17,698.0 - 17,699.0 ftKB)
	17,848.0	17,989.0	9,771.8	9,774.3		3.0	45	Open - Flowing (17,848.0 - 17,849.0 ftKB)
	17,998.0	18,139.0	9,774.5	9,778.5		3.0	45	Open - Flowing (17,998.0 - 17,999.0 ftKB)
	18,148.0	18,289.0	9,778.8	9,785.6		3.0	45	Open - Flowing (18,148.0 - 18,149.0 ftKB)
	18,298.0	18,439.0	9,786.0	9,791.5		3.0	45	Open - Flowing (18,298.0 - 18,299.0 ftKB)
	18,448.0	18,589.0	9,791.8	9,796.9		3.0	45	Open - Flowing (18,448.0 - 18,449.0 ftKB)
	18,598.0	18,739.0	9,797.2	9,802.0		3.0	45	Open - Flowing (18,598.0 - 18,599.0 ftKB)
	18,748.0	18,889.0	9,802.3	9,805.8		3.0	45	Open - Flowing (18,748.0 - 18,749.0 ftKB)
	18,898.0	19,039.0	9,805.9	9,805.4		3.0	45	Open - Flowing (18,898.0 - 18,899.0 ftKB)
	19,048.0	19,189.0	9,805.3	9,803.8		3.0	45	Open - Flowing (19,048.0 - 19,049.0 ftKB)
	19,198.0	19,337.0	9,803.7	9,802.5		3.0	45	Open - Flowing (19,198.0 - 19,199.0 ftKB)
	19,348.0	19,487.0	9,802.8	9,804.5		3.0	45	Open - Flowing (19,348.0 - 19,349.0 ftKB)
	19,498.0	19,639.0	9,804.6	9,809.4		3.0	45	Open - Flowing (19,498.0 - 19,499.0 ftKB)
	19,648.0	19,789.0	9,810.0	9,820.9		3.0	45	Open - Flowing (19,648.0 - 19,649.0 ftKB)
Total							2,997	

Producing Intervals & Perforation Record:

Minimum of Top Depth (ftKB) 9,778.0		Maximum of Bottom Depth (ftKB) 19,789.0	
Acid, Fracture, Treatment, Cement Squeeze, Etc.:			
Type Hydraulic Frac	Number of Treatment Intervals 67	Volume Clean Total (bbl) 216,760.64	Proppant Total (lb) 9,778,842.7
Type Sand	Sand Size 100		

Report Printed: 9/11/2024

Page 2/3



UT Well Completion Report and Log

Well Name: RW 2715C-1MVH

Fluid Type GAS	Well Subtype NEW DRILL	Operator MIDDLE FORK ENERGY UINTA			Lease
Surface Legal Location S27-T7S-R24E	North/South Distance (ft) 250.0	N/S Ref FNL	East/West Distance (ft) 970.0	E/W Ref FWL	Target Formation NESLEN LOWER
Ground Elevation (ft) 5,738.20	KB-Ground Distance (ft) 26.00	Total Depth (All) (ftKB) ORIGINAL HOLE - 19,846.0		Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 9,825.9	Well Name RW 2715C-1MVH
Conductor Spud Date 4/9/2024	Surface Spud Date 5/3/2024	Rig Release Date 6/23/2024			API/UWI 4304757358
					Field Name RED WASH
TD Date End Date 6/18/2024	Frac Start Date Date 7/9/2024	Completed Date Date 7/28/2024	Initial Production Date On Production Date		

Fluid Name Fresh Water			
Plug Back Total Depths			
Depth (ftKB)		Depth (TVD) (ftKB)	
Zones			
Zone Name	Top (ftKB)	Btm (ftKB)	Final Top (ftKB)
Neslen	9,347.0		
Formations			
Formation Name	Final Top MD (ftKB)		
GREEN RIVER	2,487.0		
BIRDS NEST	2,705.0		
MAHOGANY	3,309.0		
GREEN RIVER	4,406.0		
WASATCH	5,297.0		
MESAVERDE	7,381.0		