

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING										FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG										1. WELL NAME RD TRIBAL 17S-31E-H2UB	
2. TYPE OF WELL Oil Well			3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐							4. API NUMBER 4304757496	
5. NAME OF OPERATOR Uinta Wax Operating, LLC					6. OPERATOR PHONE 817-402-0861			7. FIELD NAME INDEPENDENCE			
8. ADDRESS OF OPERATOR 6000 Western Plaza, Suite 1000, Fort Worth, TX, 76107					9. OPERATOR E-MAIL zachary.archer@uintawax.com			10. UNIT NAME			
11. MINERAL LEASE NUMBER MULTIPLE LEASES			12. MINERAL OWNERSHIP INDIAN,FEE			13. SURFACE OWNERSHIP FEE			14. COUNTY UINTAH		
15. DATE SPUDED (SPUD RIG) 04/03/2024		16. DATE SPUDED (ROTARY RIG) 04/15/2024		17. DATE TOTAL DEPTH REACHED 07/28/2024		18. DATE COMPLETED/ABANDONED 10/03/2024			19. DATE OF FIRST PROD. / INJ. PROD:10/05/2024 INJ:		
20. DEPTH REFERENCE GROUND LEVEL ☒ KELLY BUSHING ☐ DERRICK FLOOR ☐					21. DEPTH REFERENCE ELEVATION 5013 (US Feet)			22. GRADED GROUND LEVEL ELEVATION 5013 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒					24. TOTAL DEPTH MD 18620 TVD 8122			25. PLUGGED BACK TOTAL DEPTH MD 18561 TVD 8121			
26. CURRENT WELL STATUS Producing											

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	637 FSL	1758 FEL	SWSE	8	3.0 S	1.0 E	U	593266	4453991
Producing Interval Top	100 FNL	1321 FEL	NENE	17	3.0 S	1.0 E	U		
Producing Interval Bottom	879 FSL	1313 FEL	SESE	20	3.0 S	1.0 E	U		
Total Depth	807 FSL	131 FEL	SESE	20	3.0 S	1.0 E	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	13.5	10.37	45.5	J-55	BTC	0	2020		L	Class G Cement	340	2.84	11.5	0	Circulate
									T	Class G Cement	280	1.17	15.8		
INT	9.875	7.625	29.7	P-110	BTC	0	7911		L	Class G Cement	880	2.91	11.5	0	Circulate
									T	Class G Cement	210	1.15	15.8		
PROD	6.75	5.5	23.0	HCP-110	BTB	0	7856		L	Class G Cement	210	2.92	11.5	1212	Calculated
P2	6.75	5.0	18.0	HCP-110	BTB	7856	18580		T	Class G Cement	1160	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)
1	18561	18562

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	BIRDS NEST	4611	4602	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	5490	5476	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	6598	6580	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	DOUGLAS CREEK	7482	7462	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
5	BLACK SHALE	7999	7969	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
6	GREEN RIVER - LOWER	8157	8109	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
	CASTLE PEAK	8188	8133	

7	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐					
8	UTELAND BUTTE		8544	8362		
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐					

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
8	8907	18547	8433	8122	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
8	8907	18547	10/05/2024	10/08/2024	24			Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	497	40.0	
	539	268	2023	539	268	2023			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
8	Fracture Stimulation	8907	18547	08/26/2024	09/25/2024	23,585,500 #100 Mesh Sand, 379,281 bbls water

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)							
REPORTS AND OTHER INFORMATION.							
Dx Survey ☒		DST Report ☐		Core Analysis ☐		DOGM Form 7 ☐	
				Geologic Report ☐		Wellbore Diagram ☐	
						Other ☒	
SUBMITTED PDF LOGS				SUBMITTED LAS LOGS			
CEMENT BOND, CEMENT BOND							

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Heather Pearson	GIS	12/03/2024
SIGNATURE	PHONE	EMAIL
N/A	817-442-7260	heather.pearson@uintawax.com

Uinta Wax

UINTAH COUNTY, UT (NAD 83) UTCZ GRID

S8-T3S-R1E (Sand View)

RD TRIBAL 17S-31E-H2UB

OH (240895)

FINAL



Standard Survey Report

06 August, 2024

Total Report Version 1.70

COMPASS 5000.16 Build 97



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 17S-31E-H2UB
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5038.00usft
Site:	S8-T3S-R1E (Sand View)	MD Reference:	25' KB @ 5038.00usft
Well:	RD TRIBAL 17S-31E-H2UB	North Reference:	Grid
Wellbore:	OH (240895)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Project	UINTAH COUNTY, UT (NAD 83) UTCZ GRID		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone		

Site	S8-T3S-R1E (Sand View)		
Site Position:		Northing:	7,256,865.66 usft
From:	Lat/Long	Easting:	2,086,010.85 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	40.231060
		Longitude:	-109.903918

Well	RD TRIBAL 17S-31E-H2UB		
Well Position	+N/-S	0.00 usft	Northing:
	+E/-W	0.00 usft	Easting:
Position Uncertainty	0.00 usft	Wellhead Elevation:	
Grid Convergence:	1.02 °		
		Latitude:	40.231161
		Longitude:	-109.903684
		Ground Level:	5,013.00 usft

Wellbore	OH (240895)		
Magnetics	Model Name	Sample Date	Declination
	HDGM2024	7/16/2024	(°)
			9.95
		Dip Angle	(°)
		65.72	
		Field Strength	(nT)
		51,058.20000000	

Design	FINAL		
Audit Notes:			
Version:	1.0	Phase:	ACTUAL
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W
	(usft)	(usft)	(usft)
	0.00	0.00	0.00
			Direction
			(°)
			179.16

Survey Program	Date	8/6/2024		
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
151.00	18,620.00	Survey #1 (OH (240895))	OWSG (Rev2) MWD	OWSG MWD - Standard

Survey													
Measured			Vertical	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical	Dogleg	Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longituge	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,256,903.48	2,086,075.66	40.231161	-109.903684	0.00	0.00	0.00	0.00
151.00	0.26	129.35	151.00	-0.22	0.26	7,256,903.27	2,086,075.93	40.231160	-109.903683	0.22	0.17	0.17	0.00
241.00	0.48	132.34	241.00	-0.60	0.70	7,256,902.88	2,086,076.37	40.231159	-109.903681	0.61	0.25	0.24	3.32
331.00	0.79	137.88	330.99	-1.31	1.40	7,256,902.17	2,086,077.06	40.231157	-109.903679	1.34	0.35	0.34	6.16
423.00	0.75	152.73	422.98	-2.32	2.10	7,256,901.16	2,086,077.76	40.231154	-109.903676	2.35	0.22	-0.04	16.14
513.00	1.01	151.32	512.97	-3.54	2.75	7,256,899.94	2,086,078.41	40.231151	-109.903674	3.58	0.29	0.29	-1.57



Survey Report

Company:	Uinta Wax	Local Co-ordinate Reference:	Well RD TRIBAL 17S-31E-H2UB
Project:	UINTAH COUNTY, UT (NAD 83) UTCZ GRID	TVD Reference:	25' KB @ 5038.00usft
Site:	S8-T3S-R1E (Sand View)	MD Reference:	25' KB @ 5038.00usft
Well:	RD TRIBAL 17S-31E-H2UB	North Reference:	Grid
Wellbore:	OH (240895)	Survey Calculation Method:	Minimum Curvature
Design:	FINAL	Database:	.Total Directional Production DB

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,185.00	90.70	175.60	8,147.20	-8,998.11	555.47	7,247,905.37	2,086,631.14	40.206436	-109.902270	9,005.29	4.08	-1.29	-3.87
17,278.00	91.20	177.90	8,145.66	-9,090.94	560.74	7,247,812.54	2,086,636.41	40.206181	-109.902257	9,098.19	2.53	0.54	2.47
17,371.00	92.10	179.90	8,142.98	-9,183.88	562.53	7,247,719.60	2,086,638.19	40.205926	-109.902257	9,191.14	2.36	0.97	2.15
17,464.00	90.90	178.70	8,140.55	-9,276.84	563.66	7,247,626.64	2,086,639.33	40.205670	-109.902259	9,284.11	1.82	-1.29	-1.29
17,557.00	91.60	179.40	8,138.52	-9,369.80	565.21	7,247,533.68	2,086,640.87	40.205415	-109.902259	9,377.08	1.06	0.75	0.75
17,650.00	90.60	178.10	8,136.73	-9,462.76	567.23	7,247,440.72	2,086,642.90	40.205160	-109.902258	9,470.06	1.76	-1.08	-1.40
17,743.00	91.10	176.90	8,135.35	-9,555.66	571.29	7,247,347.82	2,086,646.95	40.204905	-109.902249	9,563.01	1.40	0.54	-1.29
17,836.00	90.00	178.60	8,134.46	-9,648.58	574.94	7,247,254.90	2,086,650.61	40.204649	-109.902242	9,655.97	2.18	-1.18	1.83
17,929.00	93.20	181.00	8,131.86	-9,741.52	575.27	7,247,161.96	2,086,650.93	40.204394	-109.902247	9,748.91	4.30	3.44	2.58
18,023.00	92.40	179.70	8,127.27	-9,835.41	574.69	7,247,068.08	2,086,650.36	40.204137	-109.902255	9,842.78	1.62	-0.85	-1.38
18,116.00	90.20	178.60	8,125.16	-9,928.37	576.07	7,246,975.12	2,086,651.74	40.203881	-109.902256	9,935.74	2.64	-2.37	-1.18
18,209.00	91.30	178.50	8,123.94	-10,021.33	578.43	7,246,882.16	2,086,654.09	40.203626	-109.902253	10,028.73	1.19	1.18	-0.11
18,301.00	90.00	175.70	8,122.90	-10,113.19	583.08	7,246,790.29	2,086,658.74	40.203374	-109.902243	10,120.65	3.36	-1.41	-3.04
18,394.00	91.50	177.00	8,121.68	-10,205.99	589.00	7,246,697.49	2,086,664.66	40.203119	-109.902227	10,213.53	2.13	1.61	1.40
18,487.00	89.30	175.00	8,121.03	-10,298.75	595.49	7,246,604.73	2,086,671.15	40.202864	-109.902210	10,306.37	3.20	-2.37	-2.15
18,569.00	89.30	175.00	8,122.04	-10,380.43	602.63	7,246,523.05	2,086,678.30	40.202639	-109.902190	10,388.15	0.00	0.00	0.00
LAST SURVEY - 18569.00' MD													
18,620.00	89.30	175.00	8,122.66	-10,431.24	607.08	7,246,472.25	2,086,682.74	40.202500	-109.902177	10,439.01	0.00	0.00	0.00
PTB - 18620.00' MD (810 FSL, 1296 FEL) - BHL - RDT 17S H2UB (50 FSL, 1306 FEL) - LTP - RDT 17S H2UB (100 FSL, 1307 FEL)													

Design Annotations				
Measured Depth (usft)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Comment
8,907.13	8,433.93	-730.80	451.08	FTP - 8907.13' MD
18,569.00	8,122.04	-10,380.43	602.63	LAST SURVEY - 18569.00' MD
18,620.00	8,122.66	-10,431.24	607.08	PTB - 18620.00' MD (810 FSL, 1296 FEL)

Checked By: _____

Approved By: _____

Date: _____