

WEM Operating, LLC

Duchesne County, UT (NAD83/Grid)

Bridgeland PAD #4

Arabian 4-4-18-17-7H

Wellbore #1

Wellbore #1



Standard Survey Report

07 January, 2025

Total Report Version 1.70

COMPASS 5000.16 Build 97

Survey Report

Company:	WEM Operating, LLC	Local Co-ordinate Reference:	Well Arabian 4-4-18-17-7H
Project:	Duchesne County, UT (NAD83/Grid)	TVD Reference:	6034' GL + 30' KB @ 6064.00usft
Site:	Bridgeland PAD #4	MD Reference:	6034' GL + 30' KB @ 6064.00usft
Well:	Arabian 4-4-18-17-7H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	.Total Directional Production DB

Project	Duchesne County, UT (NAD83/Grid)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone		

Site	Bridgeland PAD #4				
Site Position:		Northing:	7,221,666.24 usft	Latitude:	40.1400208
From:	Lat/Long	Easting:	1,951,815.70 usft	Longitude:	-110.3861037
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "		

Well	Arabian 4-4-18-17-7H					
Well Position	+N-S	0.00 usft	Northing:	7,221,694.60 usft	Latitude:	40.1401019
	+E-W	0.00 usft	Easting:	1,951,720.01 usft	Longitude:	-110.3864447
Position Uncertainty		0.50 usft	Wellhead Elevation:	usft	Ground Level:	6,034.00 usft
Grid Convergence:		0.71 °				

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
	HDGM2024	11/11/2024	(°) 10.48	(°) 65.37	(nT) 50,763.10000000

Design	Wellbore #1				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.00	0.00	0.00	89.10	

Survey Program	Date	1/7/2025			
From	To	Survey (Wellbore)	Tool Name	Description	
(usft)	(usft)				
149.00	14,593.00	Survey #1 (Wellbore #1)	OWSG (Rev2) MWD	OWSG MWD - Standard	

Survey													
Measured	Vertical		Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg	Build	Turn		
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,221,694.59	1,951,720.01	40.1401019	-110.3864447	0.00	0.00	0.00	0.00
149.00	0.48	140.64	149.00	-0.48	0.40	7,221,694.11	1,951,720.40	40.1401006	-110.3864433	0.39	0.32	0.32	0.00
244.00	0.53	179.22	243.99	-1.23	0.65	7,221,693.36	1,951,720.66	40.1400985	-110.3864424	0.63	0.35	0.05	40.61
338.00	1.45	216.40	337.98	-2.62	-0.05	7,221,691.97	1,951,719.96	40.1400947	-110.3864450	-0.09	1.15	0.98	39.55
433.00	2.24	217.54	432.93	-5.06	-1.89	7,221,689.53	1,951,718.12	40.1400881	-110.3864517	-1.97	0.83	0.83	1.20
528.00	2.86	227.21	527.84	-8.14	-4.76	7,221,686.45	1,951,715.24	40.1400797	-110.3864621	-4.89	0.79	0.65	10.18

Survey Report

Company:	WEM Operating, LLC	Local Co-ordinate Reference:	Well Arabian 4-4-18-17-7H
Project:	Duchesne County, UT (NAD83/Grid)	TVD Reference:	6034' GL + 30' KB @ 6064.00usft
Site:	Bridgeland PAD #4	MD Reference:	6034' GL + 30' KB @ 6064.00usft
Well:	Arabian 4-4-18-17-7H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
623.00	3.08	250.85	622.71	-10.59	-8.91	7,221,684.00	1,951,711.09	40.1400732	-110.3864771	-9.08	1.30	0.23	24.88
717.00	2.73	244.44	716.59	-12.38	-13.32	7,221,682.21	1,951,706.69	40.1400684	-110.3864929	-13.51	0.51	-0.37	-6.82
812.00	2.46	228.27	811.50	-14.72	-16.88	7,221,679.88	1,951,703.13	40.1400621	-110.3865057	-17.11	0.82	-0.28	-17.02
906.00	1.89	224.40	905.43	-17.17	-19.47	7,221,677.43	1,951,700.54	40.1400555	-110.3865151	-19.74	0.63	-0.61	-4.12
1,001.00	1.49	254.02	1,000.39	-18.63	-21.75	7,221,675.97	1,951,698.25	40.1400515	-110.3865233	-22.04	1.00	-0.42	31.18
1,096.00	2.24	267.20	1,095.34	-19.06	-24.79	7,221,675.54	1,951,695.21	40.1400505	-110.3865342	-25.09	0.90	0.79	13.87
1,191.00	3.03	252.61	1,190.24	-19.90	-29.04	7,221,674.69	1,951,690.96	40.1400483	-110.3865495	-29.35	1.08	0.83	-15.36
1,252.00	3.47	244.00	1,251.14	-21.19	-32.24	7,221,673.40	1,951,687.76	40.1400449	-110.3865610	-32.57	1.08	0.72	-14.11
1,389.00	3.96	253.67	1,387.85	-24.34	-40.51	7,221,670.26	1,951,679.50	40.1400365	-110.3865907	-40.89	0.58	0.36	7.06
1,484.00	3.52	253.05	1,482.65	-26.11	-46.45	7,221,668.48	1,951,673.56	40.1400318	-110.3866120	-46.85	0.47	-0.46	-0.65
1,579.00	4.22	270.89	1,577.44	-26.91	-52.73	7,221,667.69	1,951,667.27	40.1400299	-110.3866345	-53.15	1.46	0.74	18.78
1,674.00	4.75	258.59	1,672.15	-27.63	-60.08	7,221,666.96	1,951,659.92	40.1400281	-110.3866608	-60.51	1.15	0.56	-12.95
1,769.00	4.04	278.63	1,766.87	-27.91	-67.25	7,221,666.69	1,951,652.76	40.1400276	-110.3866865	-67.68	1.77	-0.75	21.09
1,864.00	4.22	283.29	1,861.63	-26.60	-73.96	7,221,667.99	1,951,646.05	40.1400314	-110.3867104	-74.37	0.40	0.19	4.91
1,959.00	5.63	279.95	1,956.27	-24.99	-81.95	7,221,669.60	1,951,638.06	40.1400361	-110.3867389	-82.33	1.51	1.48	-3.52
2,054.00	7.83	271.77	2,050.61	-23.99	-93.01	7,221,670.61	1,951,627.00	40.1400393	-110.3867784	-93.37	2.52	2.32	-8.61
2,149.00	9.41	269.22	2,144.54	-23.89	-107.24	7,221,670.70	1,951,612.76	40.1400400	-110.3868294	-107.61	1.71	1.66	-2.68
2,244.00	9.94	262.89	2,238.19	-25.01	-123.15	7,221,669.58	1,951,596.86	40.1400375	-110.3868863	-123.52	1.25	0.56	-6.66
2,339.00	9.94	259.82	2,331.76	-27.48	-139.35	7,221,667.12	1,951,580.65	40.1400313	-110.3869444	-139.77	0.56	0.00	-3.23
2,434.00	13.19	267.03	2,424.83	-29.49	-158.25	7,221,665.10	1,951,561.75	40.1400264	-110.3870120	-158.70	3.74	3.42	7.59
2,529.00	17.32	272.30	2,516.47	-29.48	-183.22	7,221,665.11	1,951,536.79	40.1400273	-110.3871013	-183.66	4.58	4.35	5.55
2,624.00	17.85	274.85	2,607.03	-27.68	-211.86	7,221,666.91	1,951,508.15	40.1400332	-110.3872037	-212.27	0.98	0.56	2.68
2,719.00	14.86	272.12	2,698.17	-26.00	-238.54	7,221,668.59	1,951,481.46	40.1400387	-110.3872991	-238.92	3.25	-3.15	-2.87
2,814.00	16.00	271.60	2,789.75	-25.19	-263.81	7,221,669.41	1,951,456.20	40.1400418	-110.3873894	-264.17	1.21	1.20	-0.55
2,909.00	22.25	257.62	2,879.51	-28.68	-294.51	7,221,665.91	1,951,425.50	40.1400333	-110.3874994	-294.92	8.11	6.58	-14.72
3,004.00	21.72	255.86	2,967.60	-36.83	-329.12	7,221,657.76	1,951,390.88	40.1400121	-110.3876235	-329.66	0.89	-0.56	-1.85
3,099.00	19.96	256.30	3,056.38	-44.97	-361.92	7,221,649.63	1,951,358.08	40.1399908	-110.3877412	-362.59	1.86	-1.85	0.46
3,194.00	17.59	260.35	3,146.32	-51.22	-391.83	7,221,643.38	1,951,328.17	40.1399747	-110.3878485	-392.59	2.85	-2.49	4.26
3,289.00	15.74	259.64	3,237.33	-55.94	-418.66	7,221,638.65	1,951,301.34	40.1399627	-110.3879446	-419.49	1.96	-1.95	-0.75
3,384.00	16.71	273.62	3,328.58	-57.39	-444.98	7,221,637.20	1,951,275.03	40.1399596	-110.3880388	-445.83	4.23	1.02	14.72
3,479.00	14.60	271.07	3,420.05	-56.31	-470.58	7,221,638.28	1,951,249.42	40.1399634	-110.3881304	-471.41	2.34	-2.22	-2.68
3,574.00	15.30	267.47	3,511.84	-56.64	-495.08	7,221,637.96	1,951,224.93	40.1399634	-110.3882180	-495.91	1.22	0.74	-3.79
3,669.00	17.06	269.22	3,603.07	-57.38	-521.54	7,221,637.21	1,951,198.47	40.1399622	-110.3883126	-522.37	1.92	1.85	1.84
3,764.00	14.86	262.37	3,694.41	-59.19	-547.55	7,221,635.40	1,951,172.46	40.1399581	-110.3884058	-548.41	3.04	-2.32	-7.21
3,859.00	16.44	264.74	3,785.89	-62.04	-573.01	7,221,632.55	1,951,146.99	40.1399512	-110.3884970	-573.92	1.79	1.66	2.49
3,954.00	17.06	264.74	3,876.86	-64.55	-600.28	7,221,630.04	1,951,119.73	40.1399452	-110.3885946	-601.21	0.65	0.65	0.00
4,049.00	18.47	262.81	3,967.33	-67.71	-629.08	7,221,626.88	1,951,090.92	40.1399375	-110.3886978	-630.07	1.61	1.48	-2.03
4,145.00	19.61	261.66	4,058.07	-71.95	-660.11	7,221,622.64	1,951,059.89	40.1399270	-110.3888089	-661.16	1.25	1.19	-1.20

Survey Report

Company:	WEM Operating, LLC	Local Co-ordinate Reference:	Well Arabian 4-4-18-17-7H
Project:	Duchesne County, UT (NAD83/Grid)	TVD Reference:	6034' GL + 30' KB @ 6064.00usft
Site:	Bridgeland PAD #4	MD Reference:	6034' GL + 30' KB @ 6064.00usft
Well:	Arabian 4-4-18-17-7H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
4,239.00	18.11	261.84	4,147.02	-76.31	-690.18	7,221,618.28	1,951,029.82	40.1399160	-110.3889167	-691.29	1.60	-1.60	0.19
4,334.00	16.44	263.07	4,237.73	-80.03	-718.14	7,221,614.56	1,951,001.86	40.1399068	-110.3890169	-719.31	1.80	-1.76	1.29
4,429.00	16.71	269.14	4,328.79	-81.86	-745.15	7,221,612.74	1,950,974.86	40.1399027	-110.3891135	-746.34	1.84	0.28	6.39
4,524.00	16.27	269.40	4,419.89	-82.20	-772.11	7,221,612.39	1,950,947.90	40.1399026	-110.3892100	-773.31	0.47	-0.46	0.27
4,619.00	17.06	273.53	4,510.90	-81.48	-799.33	7,221,613.11	1,950,920.68	40.1399055	-110.3893073	-800.51	1.50	0.83	4.35
4,714.00	16.09	270.89	4,601.95	-80.42	-826.40	7,221,614.17	1,950,893.61	40.1399094	-110.3894041	-827.56	1.29	-1.02	-2.78
4,809.00	16.88	273.18	4,693.05	-79.45	-853.33	7,221,615.14	1,950,866.67	40.1399130	-110.3895004	-854.48	1.08	0.83	2.41
4,904.00	17.59	273.00	4,783.78	-77.93	-881.44	7,221,616.66	1,950,838.56	40.1399181	-110.3896008	-882.56	0.75	0.75	-0.19
4,999.00	15.92	271.95	4,874.74	-76.74	-908.80	7,221,617.85	1,950,811.21	40.1399223	-110.3896986	-909.89	1.79	-1.76	-1.11
5,094.00	15.83	269.57	4,966.12	-76.39	-934.78	7,221,618.20	1,950,785.23	40.1399241	-110.3897915	-935.86	0.69	-0.09	-2.51
5,189.00	14.68	265.62	5,057.78	-77.41	-959.74	7,221,617.18	1,950,760.27	40.1399222	-110.3898809	-960.84	1.63	-1.21	-4.16
5,284.00	14.07	261.93	5,149.80	-79.95	-983.18	7,221,614.64	1,950,736.83	40.1399160	-110.3899648	-984.31	1.16	-0.64	-3.88
5,379.00	14.77	264.13	5,241.81	-82.81	-1,006.66	7,221,611.78	1,950,713.35	40.1399090	-110.3900489	-1,007.83	0.94	0.74	2.32
5,474.00	14.60	263.60	5,333.71	-85.38	-1,030.60	7,221,609.21	1,950,689.41	40.1399027	-110.3901347	-1,031.81	0.23	-0.18	-0.56
5,570.00	16.44	266.59	5,426.20	-87.54	-1,056.19	7,221,607.05	1,950,663.82	40.1398977	-110.3902263	-1,057.43	2.09	1.92	3.11
5,665.00	15.30	268.43	5,517.58	-88.68	-1,082.14	7,221,605.91	1,950,637.87	40.1398954	-110.3903191	-1,083.40	1.31	-1.20	1.94
5,760.00	16.71	267.90	5,608.90	-89.53	-1,108.32	7,221,605.07	1,950,611.69	40.1398940	-110.3904128	-1,109.59	1.49	1.48	-0.56
5,855.00	16.09	267.11	5,700.03	-90.69	-1,135.11	7,221,603.90	1,950,584.89	40.1398917	-110.3905087	-1,136.40	0.69	-0.65	-0.83
5,950.00	16.18	268.78	5,791.29	-91.64	-1,161.49	7,221,602.96	1,950,558.51	40.1398900	-110.3906031	-1,162.79	0.50	0.09	1.76
6,045.00	14.51	265.71	5,882.90	-92.81	-1,186.60	7,221,601.78	1,950,533.41	40.1398876	-110.3906929	-1,187.91	1.95	-1.76	-3.23
6,139.00	11.52	262.98	5,974.48	-94.84	-1,207.66	7,221,599.76	1,950,512.35	40.1398828	-110.3907684	-1,209.00	3.25	-3.18	-2.90
6,235.00	9.41	257.80	6,068.88	-97.67	-1,224.85	7,221,596.93	1,950,495.16	40.1398756	-110.3908300	-1,226.23	2.40	-2.20	-5.40
6,319.00	7.91	256.13	6,151.92	-100.51	-1,237.17	7,221,594.09	1,950,482.83	40.1398682	-110.3908742	-1,238.60	1.81	-1.79	-1.99
6,383.00	4.82	249.49	6,215.52	-102.50	-1,243.96	7,221,592.09	1,950,476.04	40.1398630	-110.3908986	-1,245.42	4.96	-4.84	-10.37
KOP - 6383.00' MD (246 FNL, 445 FEL)													
6,407.00	3.69	244.17	6,239.45	-103.19	-1,245.60	7,221,591.40	1,950,474.40	40.1398611	-110.3909044	-1,247.07	4.96	-4.69	-22.17
6,502.00	10.38	86.41	6,334.04	-103.99	-1,239.78	7,221,590.60	1,950,480.22	40.1398588	-110.3908837	-1,241.26	14.59	7.04	-166.06
6,597.00	19.61	87.20	6,425.70	-102.67	-1,215.27	7,221,591.92	1,950,504.74	40.1398615	-110.3907959	-1,216.73	9.72	9.72	0.83
6,692.00	24.53	91.51	6,513.72	-102.41	-1,179.61	7,221,592.18	1,950,540.40	40.1398610	-110.3906684	-1,181.07	5.45	5.18	4.54
6,787.00	31.92	95.55	6,597.37	-105.37	-1,134.83	7,221,589.23	1,950,585.18	40.1398514	-110.3905083	-1,136.34	8.03	7.78	4.25
6,882.00	39.39	95.55	6,674.51	-110.72	-1,079.75	7,221,583.87	1,950,640.25	40.1398348	-110.3903116	-1,081.36	7.86	7.86	0.00
6,977.00	45.02	91.86	6,744.86	-114.73	-1,016.11	7,221,579.86	1,950,703.90	40.1398217	-110.3900841	-1,017.78	6.47	5.93	-3.88
7,072.00	51.44	90.72	6,808.12	-116.29	-945.31	7,221,578.31	1,950,774.70	40.1398150	-110.3898310	-947.02	6.82	6.76	-1.20
7,167.00	56.10	89.57	6,864.25	-116.46	-868.70	7,221,578.13	1,950,851.30	40.1398119	-110.3895570	-870.42	5.00	4.91	-1.21
7,249.00	61.56	90.49	6,906.67	-116.51	-798.57	7,221,578.08	1,950,921.44	40.1398093	-110.3893061	-800.30	6.73	6.66	1.13
Crossed Section - 7249.00' MD (369 FNL, 0 FWL)													
7,262.00	62.43	90.63	6,912.78	-116.63	-787.09	7,221,577.97	1,950,932.92	40.1398086	-110.3892651	-788.82	6.73	6.67	1.06
7,357.00	72.90	92.83	6,948.83	-119.34	-699.39	7,221,575.25	1,951,020.62	40.1397982	-110.3889515	-701.18	11.23	11.02	2.32

Survey Report

Company:	WEM Operating, LLC	Local Co-ordinate Reference:	Well Arabian 4-4-18-17-7H
Project:	Duchesne County, UT (NAD83/Grid)	TVD Reference:	6034' GL + 30' KB @ 6064.00usft
Site:	Bridgeland PAD #4	MD Reference:	6034' GL + 30' KB @ 6064.00usft
Well:	Arabian 4-4-18-17-7H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,358.00	72.99	92.78	6,949.13	-119.39	-698.43	7,221,575.21	1,951,021.57	40.1397980	-110.3889481	-700.22	10.35	9.40	-4.52
Crossed Hardline - 7358.00' MD (371 FNL, 100 FWL)													
7,452.00	81.87	88.70	6,969.57	-120.52	-606.80	7,221,574.08	1,951,113.20	40.1397918	-110.3886204	-608.62	10.35	9.44	-4.35
7,547.00	84.59	88.17	6,980.77	-117.94	-512.51	7,221,576.65	1,951,207.49	40.1397957	-110.3882831	-514.30	2.92	2.86	-0.56
7,593.00	85.52	87.72	6,984.73	-116.30	-466.71	7,221,578.30	1,951,253.29	40.1397986	-110.3881192	-468.48	2.24	2.02	-0.97
LP - 7593.00' MD (373 FNL, 331 FWL)													
7,647.00	86.61	87.20	6,988.44	-113.91	-412.89	7,221,580.68	1,951,307.11	40.1398033	-110.3879266	-414.63	2.24	2.02	-0.97
7,742.00	87.93	87.11	6,992.96	-109.20	-318.12	7,221,585.39	1,951,401.88	40.1398130	-110.3875874	-319.80	1.39	1.39	-0.09
7,837.00	90.92	87.29	6,993.92	-104.56	-223.25	7,221,590.03	1,951,496.76	40.1398225	-110.3872479	-224.86	3.15	3.15	0.19
7,932.00	89.96	87.11	6,993.19	-99.92	-128.37	7,221,594.67	1,951,591.64	40.1398320	-110.3869083	-129.92	1.03	-1.01	-0.19
8,027.00	91.63	87.64	6,991.87	-95.57	-33.48	7,221,599.02	1,951,686.53	40.1398407	-110.3865687	-34.98	1.84	1.76	0.56
8,122.00	88.37	89.14	6,991.87	-92.90	61.47	7,221,601.69	1,951,781.47	40.1398448	-110.3862290	60.00	3.78	-3.43	1.58
8,217.00	87.41	88.87	6,995.37	-91.25	156.39	7,221,603.34	1,951,876.39	40.1398461	-110.3858894	154.93	1.05	-1.01	-0.28
8,312.00	89.87	89.93	6,997.62	-90.26	251.35	7,221,604.33	1,951,971.35	40.1398456	-110.3855497	249.90	2.82	2.59	1.12
8,407.00	88.11	90.98	6,999.29	-91.01	346.32	7,221,603.58	1,952,066.33	40.1398402	-110.3852101	344.85	2.16	-1.85	1.11
8,502.00	89.43	91.86	7,001.33	-93.37	441.27	7,221,601.23	1,952,161.28	40.1398305	-110.3848706	439.75	1.67	1.39	0.93
8,597.00	88.72	92.04	7,002.87	-96.60	536.20	7,221,597.99	1,952,256.21	40.1398184	-110.3845312	534.62	0.77	-0.75	0.19
8,692.00	89.78	92.48	7,004.11	-100.34	631.12	7,221,594.25	1,952,351.12	40.1398049	-110.3841919	629.46	1.21	1.12	0.46
8,787.00	89.16	90.19	7,004.99	-102.56	726.08	7,221,592.04	1,952,446.09	40.1397956	-110.3838523	724.38	2.50	-0.65	-2.41
8,883.00	89.52	89.84	7,006.10	-102.58	822.07	7,221,592.01	1,952,542.08	40.1397922	-110.3835090	820.36	0.52	0.38	-0.36
8,978.00	89.08	89.40	7,007.26	-101.95	917.07	7,221,592.64	1,952,637.07	40.1397907	-110.3831692	915.35	0.65	-0.46	-0.46
9,073.00	88.72	89.66	7,009.08	-101.17	1,012.04	7,221,593.42	1,952,732.05	40.1397896	-110.3828294	1,010.33	0.47	-0.38	0.27
9,168.00	88.72	90.45	7,011.20	-101.27	1,107.02	7,221,593.33	1,952,827.03	40.1397860	-110.3824898	1,105.29	0.83	0.00	0.83
9,263.00	87.41	90.45	7,014.41	-102.01	1,201.96	7,221,592.58	1,952,921.97	40.1397807	-110.3821502	1,200.21	1.38	-1.38	0.00
9,357.00	88.11	92.39	7,018.08	-104.34	1,295.85	7,221,590.26	1,953,015.86	40.1397711	-110.3818145	1,294.06	2.19	0.74	2.06
9,453.00	88.02	88.96	7,021.33	-105.47	1,391.78	7,221,589.12	1,953,111.78	40.1397647	-110.3814714	1,389.95	3.57	-0.09	-3.57
9,547.00	89.25	89.49	7,023.57	-104.20	1,485.74	7,221,590.40	1,953,205.75	40.1397650	-110.3811353	1,483.92	1.42	1.31	0.56
9,643.00	88.55	87.82	7,025.41	-101.95	1,581.69	7,221,592.65	1,953,301.70	40.1397679	-110.3807920	1,579.90	1.89	-0.73	-1.74
9,738.00	89.52	89.66	7,027.01	-99.86	1,676.65	7,221,594.74	1,953,396.66	40.1397704	-110.3804523	1,674.88	2.19	1.02	1.94
9,832.00	89.34	91.51	7,027.94	-100.82	1,770.64	7,221,593.78	1,953,490.64	40.1397645	-110.3801162	1,768.84	1.98	-0.19	1.97
9,927.00	88.64	91.77	7,029.62	-103.53	1,865.58	7,221,591.06	1,953,585.59	40.1397538	-110.3797767	1,863.73	0.79	-0.74	0.27
10,022.00	89.87	87.55	7,030.85	-102.97	1,960.55	7,221,591.62	1,953,680.56	40.1397520	-110.3794370	1,958.69	4.63	1.29	-4.44
10,117.00	90.31	88.34	7,030.71	-99.56	2,055.49	7,221,595.03	1,953,775.49	40.1397581	-110.3790973	2,053.67	0.95	0.46	0.83
10,212.00	89.43	90.28	7,030.92	-98.42	2,150.48	7,221,596.17	1,953,870.48	40.1397580	-110.3787575	2,148.66	2.24	-0.93	2.04
10,307.00	89.69	88.87	7,031.65	-97.72	2,245.47	7,221,596.88	1,953,965.47	40.1397567	-110.3784177	2,243.66	1.51	0.27	-1.48
10,402.00	90.48	87.29	7,031.51	-94.53	2,340.41	7,221,600.06	1,954,060.42	40.1397621	-110.3780780	2,338.64	1.86	0.83	-1.66
10,497.00	87.76	87.20	7,032.97	-89.97	2,435.28	7,221,604.63	1,954,155.29	40.1397714	-110.3777385	2,433.57	2.86	-2.86	-0.09

Survey Report

Company:	WEM Operating, LLC	Local Co-ordinate Reference:	Well Arabian 4-4-18-17-7H
Project:	Duchesne County, UT (NAD83/Grid)	TVD Reference:	6034' GL + 30' KB @ 6064.00usft
Site:	Bridgeland PAD #4	MD Reference:	6034' GL + 30' KB @ 6064.00usft
Well:	Arabian 4-4-18-17-7H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	.Total Directional Production DB

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,592.00	89.87	87.55	7,034.93	-85.62	2,530.16	7,221,608.98	1,954,250.16	40.1397801	-110.3773989	2,528.50	2.25	2.22	0.37
10,687.00	89.43	87.73	7,035.51	-81.71	2,625.07	7,221,612.89	1,954,345.08	40.1397875	-110.3770593	2,623.47	0.50	-0.46	0.19
10,781.00	88.20	87.55	7,037.46	-77.84	2,718.97	7,221,616.76	1,954,438.98	40.1397949	-110.3767233	2,717.41	1.32	-1.31	-0.19
10,876.00	89.78	89.84	7,039.13	-75.67	2,813.92	7,221,618.92	1,954,533.93	40.1397976	-110.3763836	2,812.39	2.93	1.66	2.41
10,971.00	88.29	89.40	7,040.73	-75.04	2,908.90	7,221,619.55	1,954,628.91	40.1397960	-110.3760438	2,907.37	1.64	-1.57	-0.46
11,066.00	88.72	90.19	7,043.21	-74.70	3,003.87	7,221,619.89	1,954,723.88	40.1397937	-110.3757041	3,002.33	0.95	0.45	0.83
11,161.00	89.96	90.81	7,044.30	-75.53	3,098.86	7,221,619.06	1,954,818.86	40.1397881	-110.3753644	3,097.29	1.46	1.31	0.65
11,256.00	90.04	88.96	7,044.30	-75.34	3,193.85	7,221,619.25	1,954,913.86	40.1397854	-110.3750246	3,192.28	1.95	0.08	-1.95
11,351.00	88.37	87.82	7,045.62	-72.67	3,288.80	7,221,621.92	1,955,008.81	40.1397894	-110.3746849	3,287.25	2.13	-1.76	-1.20
11,446.00	86.26	87.20	7,050.07	-68.55	3,383.60	7,221,626.04	1,955,103.61	40.1397975	-110.3743457	3,382.11	2.31	-2.22	-0.65
11,541.00	85.30	87.11	7,057.06	-63.85	3,478.23	7,221,630.74	1,955,198.23	40.1398071	-110.3740070	3,476.79	1.01	-1.01	-0.09
11,636.00	85.65	86.23	7,064.56	-58.35	3,572.77	7,221,636.25	1,955,292.78	40.1398189	-110.3736686	3,571.41	0.99	0.37	-0.93
11,731.00	88.81	86.59	7,069.15	-52.41	3,667.46	7,221,642.19	1,955,387.47	40.1398320	-110.3733297	3,666.18	3.35	3.33	0.38
11,826.00	87.85	86.85	7,071.92	-46.97	3,762.26	7,221,647.62	1,955,482.27	40.1398436	-110.3729903	3,761.06	1.05	-1.01	0.27
11,921.00	89.16	87.38	7,074.40	-42.20	3,857.11	7,221,652.40	1,955,577.11	40.1398535	-110.3726509	3,855.97	1.49	1.38	0.56
12,015.00	89.08	86.76	7,075.84	-37.39	3,950.97	7,221,657.20	1,955,670.98	40.1398634	-110.3723150	3,949.90	0.66	-0.09	-0.66
12,111.00	90.31	85.97	7,076.35	-31.30	4,046.78	7,221,663.29	1,955,766.78	40.1398768	-110.3719720	4,045.79	1.52	1.28	-0.82
12,205.00	90.84	86.59	7,075.41	-25.21	4,140.57	7,221,669.39	1,955,860.58	40.1398903	-110.3716363	4,139.67	0.87	0.56	0.66
12,300.00	92.07	86.59	7,073.00	-19.56	4,235.37	7,221,675.04	1,955,955.38	40.1399025	-110.3712969	4,234.54	1.29	1.29	0.00
12,395.00	91.89	86.32	7,069.71	-13.69	4,330.13	7,221,680.91	1,956,050.14	40.1399153	-110.3709578	4,329.38	0.34	-0.19	-0.28
12,490.00	91.45	86.06	7,066.94	-7.38	4,424.88	7,221,687.22	1,956,144.89	40.1399294	-110.3706186	4,424.22	0.54	-0.46	-0.27
12,494.00	91.43	86.18	7,066.84	-7.11	4,428.87	7,221,687.49	1,956,148.88	40.1399300	-110.3706043	4,428.21	3.01	-0.56	2.96
Crossed Section - 12494.00' MD (371 FNL, 0 FWL)													
12,585.00	90.92	88.87	7,064.98	-3.18	4,519.76	7,221,691.42	1,956,239.77	40.1399376	-110.3702790	4,519.15	3.01	-0.56	2.96
12,680.00	91.19	90.63	7,063.23	-2.76	4,614.74	7,221,691.83	1,956,334.75	40.1399355	-110.3699393	4,614.13	1.87	0.28	1.85
12,775.00	87.58	88.87	7,064.25	-2.35	4,709.71	7,221,692.25	1,956,429.72	40.1399333	-110.3695996	4,709.10	4.23	-3.80	-1.85
12,870.00	87.14	89.40	7,068.63	-0.92	4,804.60	7,221,693.68	1,956,524.61	40.1399339	-110.3692602	4,803.99	0.72	-0.46	0.56
12,965.00	89.96	90.01	7,071.03	-0.43	4,899.56	7,221,694.17	1,956,619.57	40.1399320	-110.3689205	4,898.95	3.04	2.97	0.64
13,060.00	88.02	89.14	7,072.70	0.28	4,994.54	7,221,694.87	1,956,714.54	40.1399306	-110.3685808	4,993.93	2.24	-2.04	-0.92
13,155.00	88.29	89.66	7,075.76	1.27	5,089.48	7,221,695.87	1,956,809.49	40.1399301	-110.3682411	5,088.87	0.62	0.28	0.55
13,250.00	89.69	90.37	7,077.44	1.25	5,184.46	7,221,695.84	1,956,904.47	40.1399267	-110.3679014	5,183.84	1.65	1.47	0.75
13,345.00	87.93	89.93	7,079.41	1.00	5,279.44	7,221,695.59	1,956,999.45	40.1399227	-110.3675617	5,278.80	1.91	-1.85	-0.46
13,440.00	88.20	90.19	7,082.62	0.90	5,374.39	7,221,695.49	1,957,094.39	40.1399191	-110.3672221	5,373.74	0.39	0.28	0.27
13,536.00	88.64	89.31	7,085.26	1.32	5,470.35	7,221,695.91	1,957,190.35	40.1399169	-110.3668789	5,469.69	1.02	0.46	-0.92
13,631.00	89.52	89.57	7,086.79	2.25	5,565.33	7,221,696.84	1,957,285.33	40.1399162	-110.3665391	5,564.68	0.97	0.93	0.27
13,726.00	89.78	89.22	7,087.37	3.25	5,660.32	7,221,697.84	1,957,380.33	40.1399156	-110.3661993	5,659.67	0.46	0.27	-0.37
13,821.00	89.78	89.40	7,087.74	4.39	5,755.31	7,221,698.99	1,957,475.32	40.1399155	-110.3658595	5,754.67	0.19	0.00	0.19
13,916.00	87.85	88.52	7,089.70	6.12	5,850.27	7,221,700.71	1,957,570.28	40.1399169	-110.3655198	5,849.65	2.23	-2.03	-0.93

Survey Report

Company: WEM Operating, LLC Project: Duchesne County, UT (NAD83/Grid) Site: Bridgeland PAD #4 Well: Arabian 4-4-18-17-7H Wellbore: Wellbore #1 Design: Wellbore #1	Local Co-ordinate Reference: Well Arabian 4-4-18-17-7H TVD Reference: 6034' GL + 30' KB @ 6064.00usft MD Reference: 6034' GL + 30' KB @ 6064.00usft North Reference: Grid Survey Calculation Method: Minimum Curvature Database: .Total Directional Production DB	
---	--	--

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates (usft)		Map Coordinates (usft)		Geo Coordinates (°)		Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
				+N/-S	+E/-W	Northing	Easting	Latitude	Longitude				
14,010.00	88.64	88.61	7,092.58	8.47	5,944.20	7,221,703.06	1,957,664.20	40.1399201	-110.3651837	5,943.60	0.85	0.84	0.10
14,105.00	88.20	88.70	7,095.20	10.70	6,039.14	7,221,705.29	1,957,759.14	40.1399229	-110.3648441	6,038.56	0.47	-0.46	0.09
14,200.00	88.37	88.87	7,098.04	12.71	6,134.07	7,221,707.31	1,957,854.08	40.1399251	-110.3645044	6,133.51	0.25	0.18	0.18
14,295.00	90.57	88.78	7,098.92	14.66	6,229.04	7,221,709.25	1,957,949.05	40.1399271	-110.3641647	6,228.50	2.32	2.32	-0.09
14,390.00	90.66	88.61	7,097.90	16.82	6,324.01	7,221,711.42	1,958,044.02	40.1399298	-110.3638249	6,323.50	0.20	0.09	-0.18
14,485.00	88.81	88.96	7,098.34	18.84	6,418.98	7,221,713.43	1,958,138.99	40.1399320	-110.3634851	6,418.49	1.98	-1.95	0.37
14,531.00	88.90	89.40	7,099.26	19.50	6,464.97	7,221,714.09	1,958,184.98	40.1399322	-110.3633206	6,464.48	0.98	0.20	0.96
14,593.00	88.90	89.40	7,100.45	20.14	6,526.96	7,221,714.74	1,958,246.96	40.1399318	-110.3630989	6,526.47	0.00	0.00	0.00

Actual BHL - 14593.00' MD (359 FNL, 2098 FWL)

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates (usft)		Comment
		+N/-S	+E/-W	
6,383.00	6,215.52	-102.50	-1,243.96	KOP - 6383.00' MD (246 FNL, 445 FEL)
7,249.00	6,906.67	-116.51	-798.57	Crossed Section - 7249.00' MD (369 FNL, 0 FWL)
7,358.00	6,949.13	-119.39	-698.43	Crossed Hardline - 7358.00' MD (371 FNL, 100 FWL)
7,593.00	6,984.73	-116.30	-466.71	LP - 7593.00' MD (373 FNL, 331 FWL)
12,494.00	7,066.84	-7.11	4,428.87	Crossed Section - 12494.00' MD (371 FNL, 0 FWL)
14,593.00	7,100.45	20.14	6,526.96	Actual BHL - 14593.00' MD (359 FNL, 2098 FWL)

Checked By: _____	Approved By: _____	Date: _____
-------------------	--------------------	-------------