

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
Wild 70-3328-22B

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354315

5. NAME OF OPERATOR
XCL AssetCo, LLC

6. OPERATOR PHONE
720-208-8877

7. FIELD NAME
UNDESIGNATED

8. ADDRESS OF OPERATOR
600 N Shepherd Drive, Suite 390, Houston, TX, 77007

9. OPERATOR E-MAIL
blake@xclresources.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
MULTIPLE LEASES

12. MINERAL OWNERSHIP
INDIAN,FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDDED (SPUD RIG)
03/12/2023

16. DATE SPUDDED (ROTARY RIG)
07/02/2023

17. DATE TOTAL DEPTH REACHED
07/11/2023

18. DATE COMPLETED/ABANDONED
07/14/2024

19. DATE OF FIRST PROD. / INJ.
PROD:04/15/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
5409 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
5379 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 20028 TVD 9622

25. PLUGGED BACK TOTAL DEPTH
MD TVD

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	460 FSL	394 FEL	SESE	32	2.0 S	2.0 W	U	574350	4456916
Producing Interval Top	165 FSL	302 FWL	SWSW	33	2.0 S	2.0 W	U		
Producing Interval Bottom	89 FNL	336 FWL	NWNW	28	2.0 S	2.0 W	U		
Total Depth	41 FNL	341 FWL	NWNW	28	2.0 S	2.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	36.0	J-55	NT	0	120		L	Class A Cement	447	1.21	14.0	0	Calculated
SURF	12.25	9.625	36.0	J-55	LTC	0	2696		L	Class G Cement	447	1.21	14.0	0	Calculated
INT	8.75	7.0	29.0	NP	BTC	0	8807		T	Class G Cement	170	1.15	15.8		
									L	Class G Cement	640	2.51	12.0		
PROD	6.125	4.5	13.5	NP	BTC	8377	19994		T	Class G Cement	1100	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	4272	4256	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	6252	6137	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	7746	7563	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	GREEN RIVER - LOWER	8529	8315	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	9720	19980	9176	9620	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	9720	19980	04/15/2024	05/26/2024	24		820	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	764	0.0	
	737	563	2687	737	563	2687			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	Fracture Stimulation	9720	19980	10/23/2023	07/13/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey 	DST Report 
Core Analysis 	DOG M Form 7 
Geologic Report 	Wellbore Diagram 
Other 	
SUBMITTED PDF LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	
SUBMITTED LAS LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Oaklee Reary	Ops Tech-Regulatory	08/01/2024
SIGNATURE	PHONE	EMAIL
N/A	435-823-1530	oaklee@xclresources.com

NAD 83(2011) (BOTTOM HOLE LOCATION)
LATITUDE = N40°17'12.70462" (40.2868624°)
LONGITUDE = W110°07'22.99202" (-110.1230533°)

SPC UT C-4302
NORTHING = 7,276,173.940 (us ft)
EASTING = 2,024,524.950 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,459,965.811 (m)
EASTING = 574,542.206 (m)

NAD 83(2011) (LAST TAKE POINT)
LATITUDE = N40°17'12.12478" (40.2867013°)
LONGITUDE = W110°07'23.06267" (-110.1230730°)

SPC UT C-4302
NORTHING = 7,276,115.190 (us ft)
EASTING = 2,024,520.379 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,459,947.916 (m)
EASTING = 574,540.715 (m)

NAD 83(2011) (FIRST TAKE POINT)
LATITUDE = N40°15'30.42299" (40.2584508°)
LONGITUDE = W110°07'23.36696" (-110.1231575°)

SPC UT C-4302
NORTHING = 7,265,825.038 (us ft)
EASTING = 2,024,655.209 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,812.107 (m)
EASTING = 574,564.554 (m)

NAD 83(2011) (KOP)
LATITUDE = N40°15'25.21558" (40.2570043°)
LONGITUDE = W110°07'23.90312" (-110.1233064°)

SPC UT C-4302
NORTHING = 7,265,297.535 (us ft)
EASTING = 2,024,621.759 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,651.424 (m)
EASTING = 574,553.476 (m)

NAD 83(2011) (SURFACE LOCATION)
LATITUDE = N40°15'33.88667" (40.2594130°)
LONGITUDE = W110°07'32.39868" (-110.1256663°)

SPC UT C-4302
NORTHING = 7,266,164.710 (us ft)
EASTING = 2,023,949.740 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,916.794 (m)
EASTING = 574,350.154 (m)

DATUM FOR REPORTED DISTANCES

- **MD** REPORTED IN STATE PLANE DISTANCES
- **TVD** REPORTED IN STATE PLANE DISTANCES
- **Δ NORTH & Δ EAST** ARE REPORTED IN STATE PLANE DISTANCES MEASURED TO THE SURFACE HOLE LOCATION (SHL)

***BASIS OF ELEVATION**

SPOT ELEVATION AT THE SOUTHEAST CORNER OF SECTION 32, T.2S., R.2W., U.S.B.&M. NAVD 88 DATUM, GEIOD12B, USING THE UTAH REFERENCE NETWORK SYSTEM. SAID ELEVATION IS 5,390.60 FEET.

LEGEND

- FOUND SECTION CORNER
- SURFACE HOLE LOCATION (SHL)
- AS-DRILLED WELL PATH

DATA SOURCE:


"XCL Resources - WILD 70-3328-22B Surveys.xlsx"
COMPANY: XCL Resources
WELL NAME: WILD 70-3328-22B
SITE: Sprouse 32-4D-22 (Wild-Taparoo Pad)
WELLPATH: Wellbore #1
DESIGN: Surveys
STATE: UTAH
COUNTY: DUCHESNE

NOTES:

1. WELL FOOTAGES ARE MEASURED AT RIGHT ANGLES TO THE SECTION LINE USING LOCAL DISTANCES ROUNDED TO THE NEAREST FOOT.
2. BEARINGS ARE DERIVED FROM G.P.S. OBSERVATIONS AND EQUIPMENT.
3. THE GENERAL LAND OFFICE G.L.O. PLAT WAS USED FOR REFERENCE
4. **AS-DRILLED WELL PATH SHOWN HEREON WAS PLOTTED USING DATA PROVIDED TO OUTLAW ENGINEERING THAT WAS CONVERTED INTO THE LOCAL COORDINATE SYSTEM. THE WELL PATH SHOWN IS TRUE AND ACCURATE ONLY TO THE EXTENT OF THE RELIABILITY OF THE PROVIDED DATA SET.
5. ALL BEARINGS AND DISTANCES SHOWN HEREON ARE MEASURED IN A LOCAL COORDINATE SYSTEM UNLESS OTHERWISE NOTED.

G.P.S. LOCAL SITE PARAMETERS

TRANSVERSE MERCATOR PROJECTION
ORIGIN LATITUDE: N40°18'57.65023"
ORIGIN LONGITUDE: W110°06'18.93129"
PROJECT HEIGHT: 5,300 (usft)
GEOID MODEL: GEOID03 (Conus)




WELL PRE-COMPLETION PLAT

WELL: WILD 70-3328-22B

**PAD LOCATION: SE 1/4 OF THE SE 1/4 OF SECTION 32,
T. 2 S., R. 2 W., U.S.B.&M.
DUCHESNE COUNTY, UTAH**

CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM THE FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION, AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.
REGISTERED LAND SURVEYOR, UTAH PLS #5047065



DATE SURVEYED: N/A
SURVEYED BY: N/A
DRAWN: 10/11/2023
DRAWN: JLW
SCALE: 1" = 1000'

SHEET NO.
1

XCL Resources

Duchesne County, UT (NAD83-True)
Sprouse 32-4D-22 (Wild-Taparoo Pad)
WILD 70-3328-22B

Wellbore #1

Surveys



Standard Survey Report

24 July, 2023

Total Report Version 1.50

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Sprouse 32-4D-22 (Wild-Taparoo Pad)				
Site Position:		Northing:	7,266,165.51 usft	Latitude:	40.2594139
From:	Lat/Long	Easting:	2,023,979.70 usft	Longitude:	-110.1255589
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "		

Well	WILD 70-3328-22B					
Well Position	+N/-S	0.00 usft	Northing:	7,266,164.71 usft	Latitude:	40.2594130
	+E/-W	0.00 usft	Easting:	2,023,949.73 usft	Longitude:	-110.1256663
Position Uncertainty	0.50 usft		Wellhead Elevation:	usft	Ground Level:	5,379.00 usft
Grid Convergence:	0.88 °					

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
			(°)	(°)	(nT)
	HDGM2023	6/5/2023	10.47	65.68	51,214.10000000

Design	Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.00	0.00	0.00	359.96	

Survey Program	Date 7/24/2023				
From	To	Survey (Wellbore)	Tool Name	Description	
(usft)	(usft)				
231.00	2,742.00	Surface (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
2,858.00	8,880.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
8,975.00	9,820.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
9,915.00	19,978.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
20,028.00	20,028.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND	

Survey													
Measured	Vertical			Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,266,164.71	2,023,949.74	40.2594130	-110.1256663	0.00	0.00	0.00	0.00
231.00	0.23	9.71	231.00	0.46	0.08	7,266,165.17	2,023,949.81	40.2594142	-110.1256660	0.46	0.10	0.10	0.00
Start MWD @ 231.00 MD													
322.00	0.32	49.17	322.00	0.80	0.30	7,266,165.52	2,023,950.03	40.2594152	-110.1256652	0.80	0.22	0.10	43.36

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
413.00	0.24	132.35	413.00	0.84	0.63	7,266,165.56	2,023,950.36	40.2594153	-110.1256640	0.84	0.41	-0.09	91.41
503.00	0.42	108.38	503.00	0.61	1.09	7,266,165.34	2,023,950.82	40.2594147	-110.1256624	0.61	0.25	0.20	-26.63
594.00	0.54	136.46	593.99	0.19	1.70	7,266,164.93	2,023,951.44	40.2594135	-110.1256602	0.19	0.29	0.13	30.86
685.00	0.99	164.62	684.99	-0.87	2.20	7,266,163.87	2,023,951.96	40.2594106	-110.1256584	-0.88	0.63	0.49	30.95
777.00	0.91	171.78	776.97	-2.36	2.52	7,266,162.38	2,023,952.29	40.2594065	-110.1256573	-2.37	0.16	-0.09	7.78
872.00	1.25	176.25	871.96	-4.14	2.69	7,266,160.61	2,023,952.50	40.2594016	-110.1256567	-4.15	0.37	0.36	4.71
964.00	0.53	104.91	963.95	-5.26	3.17	7,266,159.50	2,023,952.99	40.2593986	-110.1256550	-5.26	1.29	-0.78	-77.54
1,059.00	1.48	5.28	1,058.93	-4.15	3.71	7,266,160.62	2,023,953.51	40.2594016	-110.1256530	-4.15	1.74	1.00	-104.87
1,154.00	3.39	349.94	1,153.85	-0.16	3.33	7,266,164.60	2,023,953.07	40.2594125	-110.1256544	-0.16	2.11	2.01	-16.15
1,248.00	4.23	347.11	1,247.64	5.96	2.07	7,266,170.70	2,023,951.72	40.2594293	-110.1256589	5.96	0.92	0.89	-3.01
1,342.00	5.54	343.31	1,341.29	13.68	-0.01	7,266,178.39	2,023,949.52	40.2594505	-110.1256663	13.68	1.43	1.39	-4.04
1,437.00	6.31	340.65	1,435.79	23.00	-3.05	7,266,187.66	2,023,946.33	40.2594761	-110.1256772	23.00	0.86	0.81	-2.80
1,530.00	6.26	351.19	1,528.23	32.83	-5.52	7,266,197.45	2,023,943.71	40.2595031	-110.1256861	32.84	1.24	-0.05	11.33
1,625.00	6.12	356.07	1,622.68	43.00	-6.66	7,266,207.60	2,023,942.42	40.2595310	-110.1256902	43.01	0.57	-0.15	5.14
1,720.00	6.40	358.70	1,717.11	53.35	-7.13	7,266,217.94	2,023,941.79	40.2595594	-110.1256919	53.35	0.42	0.29	2.77
1,814.00	6.09	0.63	1,810.55	63.57	-7.19	7,266,228.16	2,023,941.57	40.2595875	-110.1256921	63.58	0.40	-0.33	2.05
1,908.00	5.76	357.40	1,904.05	73.27	-7.35	7,266,237.85	2,023,941.26	40.2596141	-110.1256927	73.28	0.50	-0.35	-3.44
2,003.00	5.52	359.10	1,998.59	82.60	-7.64	7,266,247.18	2,023,940.83	40.2596397	-110.1256937	82.61	0.31	-0.25	1.79
2,097.00	5.20	357.82	2,092.18	91.38	-7.87	7,266,255.95	2,023,940.46	40.2596638	-110.1256945	91.39	0.36	-0.34	-1.36
2,192.00	4.57	356.63	2,186.83	99.46	-8.26	7,266,264.02	2,023,939.95	40.2596860	-110.1256959	99.47	0.67	-0.66	-1.25
2,286.00	3.85	354.12	2,280.58	106.34	-8.80	7,266,270.89	2,023,939.30	40.2597049	-110.1256979	106.34	0.79	-0.77	-2.67
2,381.00	3.93	353.66	2,375.36	112.75	-9.49	7,266,277.29	2,023,938.52	40.2597225	-110.1257003	112.75	0.09	0.08	-0.48
2,475.00	3.92	354.77	2,469.14	119.15	-10.14	7,266,283.68	2,023,937.77	40.2597400	-110.1257026	119.15	0.08	-0.01	1.18
2,569.00	4.50	354.12	2,562.89	126.01	-10.81	7,266,290.53	2,023,937.00	40.2597589	-110.1257050	126.02	0.62	0.62	-0.69
2,664.00	4.55	354.57	2,657.59	133.47	-11.55	7,266,297.98	2,023,936.14	40.2597794	-110.1257077	133.48	0.06	0.05	0.47
2,742.00	3.98	355.40	2,735.37	139.25	-12.06	7,266,303.75	2,023,935.55	40.2597952	-110.1257095	139.26	0.74	-0.73	1.06
2,858.00	3.53	354.80	2,851.12	146.82	-12.70	7,266,311.31	2,023,934.78	40.2598160	-110.1257118	146.83	0.39	-0.39	-0.52
2,952.00	5.45	356.07	2,944.83	154.16	-13.27	7,266,318.63	2,023,934.10	40.2598361	-110.1257139	154.17	2.05	2.04	1.35
3,047.00	5.84	355.55	3,039.37	163.48	-13.96	7,266,327.94	2,023,933.27	40.2598617	-110.1257163	163.49	0.41	0.41	-0.55
3,141.00	5.82	356.13	3,132.88	173.00	-14.65	7,266,337.45	2,023,932.44	40.2598879	-110.1257188	173.01	0.07	-0.02	0.62
3,235.00	5.85	354.40	3,226.40	182.52	-15.44	7,266,346.96	2,023,931.50	40.2599140	-110.1257216	182.53	0.19	0.03	-1.84
3,329.00	6.03	355.46	3,319.89	192.21	-16.30	7,266,356.63	2,023,930.49	40.2599406	-110.1257247	192.22	0.22	0.19	1.13
3,424.00	6.76	12.85	3,414.31	202.64	-15.45	7,266,367.07	2,023,931.18	40.2599692	-110.1257217	202.65	2.17	0.77	18.31
3,517.00	7.37	15.69	3,506.60	213.72	-12.62	7,266,378.19	2,023,933.84	40.2599996	-110.1257115	213.73	0.76	0.66	3.05
3,612.00	6.49	24.68	3,600.91	224.46	-8.73	7,266,389.00	2,023,937.56	40.2600291	-110.1256976	224.47	1.47	-0.93	9.46
3,706.00	4.76	45.46	3,694.46	232.03	-3.73	7,266,396.63	2,023,942.45	40.2600499	-110.1256797	232.03	2.81	-1.84	22.11
3,800.00	4.52	67.02	3,788.16	236.21	2.46	7,266,400.91	2,023,948.57	40.2600614	-110.1256575	236.21	1.86	-0.26	22.94

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,895.00	4.83	96.91	3,882.86	237.19	9.88	7,266,402.00	2,023,955.97	40.2600641	-110.1256309	237.18	2.56	0.33	31.46
3,989.00	6.01	118.06	3,976.45	234.40	18.15	7,266,399.34	2,023,964.29	40.2600564	-110.1256013	234.38	2.45	1.26	22.50
4,084.00	7.94	130.68	4,070.75	227.78	27.52	7,266,392.87	2,023,973.75	40.2600382	-110.1255677	227.76	2.58	2.03	13.28
4,178.00	9.90	136.21	4,163.61	217.71	38.03	7,266,382.97	2,023,984.42	40.2600106	-110.1255300	217.69	2.27	2.09	5.88
4,272.00	11.33	141.06	4,256.00	204.70	49.43	7,266,370.13	2,023,996.02	40.2599749	-110.1254892	204.66	1.79	1.52	5.16
4,367.00	12.82	145.18	4,348.90	188.79	61.31	7,266,354.40	2,024,008.14	40.2599312	-110.1254466	188.74	1.81	1.57	4.34
4,461.00	14.36	148.50	4,440.26	170.28	73.36	7,266,336.09	2,024,020.47	40.2598804	-110.1254035	170.23	1.84	1.64	3.53
4,556.00	16.22	148.77	4,531.90	148.89	86.40	7,266,314.90	2,024,033.83	40.2598217	-110.1253568	148.83	1.96	1.96	0.28
4,650.00	17.78	149.54	4,621.79	125.29	100.48	7,266,291.52	2,024,048.28	40.2597569	-110.1253063	125.22	1.68	1.66	0.82
4,745.00	20.20	151.18	4,711.61	98.42	115.74	7,266,264.88	2,024,063.95	40.2596831	-110.1252516	98.33	2.61	2.55	1.73
4,839.00	20.79	150.62	4,799.66	69.66	131.75	7,266,236.38	2,024,080.39	40.2596042	-110.1251943	69.57	0.66	0.63	-0.60
4,933.00	19.06	150.75	4,888.03	41.73	147.43	7,266,208.70	2,024,096.51	40.2595275	-110.1251381	41.63	1.84	-1.84	0.14
5,027.00	19.81	153.00	4,976.67	14.15	162.17	7,266,181.34	2,024,111.66	40.2594518	-110.1250853	14.03	1.13	0.80	2.39
5,122.00	19.66	152.45	5,066.09	-14.37	176.87	7,266,153.06	2,024,126.79	40.2593735	-110.1250326	-14.49	0.25	-0.16	-0.58
5,216.00	18.15	152.60	5,155.02	-41.39	190.92	7,266,126.26	2,024,141.26	40.2592994	-110.1249823	-41.52	1.61	-1.61	0.16
5,311.00	16.61	152.22	5,245.68	-66.54	204.06	7,266,101.32	2,024,154.78	40.2592303	-110.1249352	-66.68	1.63	-1.62	-0.40
5,405.00	17.06	154.14	5,335.65	-90.83	216.33	7,266,077.22	2,024,167.43	40.2591636	-110.1248912	-90.98	0.76	0.48	2.04
5,499.00	18.48	147.67	5,425.17	-115.83	230.32	7,266,052.44	2,024,181.79	40.2590950	-110.1248411	-115.99	2.59	1.51	-6.88
5,593.00	17.05	147.33	5,514.69	-140.02	245.72	7,266,028.49	2,024,197.57	40.2590286	-110.1247859	-140.19	1.53	-1.52	-0.36
5,688.00	19.25	147.81	5,604.96	-165.00	261.59	7,266,003.76	2,024,213.81	40.2589601	-110.1247291	-165.18	2.32	2.32	0.51
5,782.00	18.40	145.58	5,693.93	-190.35	278.23	7,265,978.67	2,024,230.84	40.2588905	-110.1246694	-190.55	1.18	-0.90	-2.37
5,877.00	17.65	145.30	5,784.27	-214.56	294.90	7,265,954.72	2,024,247.88	40.2588240	-110.1246097	-214.77	0.79	-0.79	-0.29
5,971.00	20.41	148.20	5,873.12	-240.22	311.65	7,265,929.33	2,024,265.02	40.2587536	-110.1245497	-240.43	3.10	2.94	3.09
6,065.00	20.44	147.66	5,961.21	-268.01	329.07	7,265,901.80	2,024,282.87	40.2586773	-110.1244873	-268.24	0.20	0.03	-0.57
6,160.00	19.13	147.01	6,050.60	-295.09	346.42	7,265,875.00	2,024,300.63	40.2586030	-110.1244251	-295.33	1.40	-1.38	-0.68
6,254.00	19.17	149.77	6,139.40	-321.34	362.58	7,265,849.00	2,024,317.19	40.2585309	-110.1243672	-321.59	0.96	0.04	2.94
6,349.00	19.18	155.06	6,229.14	-348.97	377.01	7,265,821.60	2,024,332.04	40.2584551	-110.1243155	-349.23	1.83	0.01	5.57
6,443.00	19.19	154.78	6,317.92	-376.95	390.11	7,265,793.83	2,024,345.56	40.2583783	-110.1242686	-377.22	0.10	0.01	-0.30
6,538.00	18.87	153.88	6,407.73	-404.87	403.52	7,265,766.12	2,024,359.41	40.2583016	-110.1242205	-405.15	0.46	-0.34	-0.95
6,632.00	19.07	153.64	6,496.62	-432.27	417.03	7,265,738.93	2,024,373.34	40.2582264	-110.1241721	-432.57	0.23	0.21	-0.26
6,726.00	20.15	151.69	6,585.17	-460.29	431.53	7,265,711.14	2,024,388.26	40.2581495	-110.1241202	-460.59	1.34	1.15	-2.07
6,821.00	19.46	150.29	6,674.55	-488.44	447.13	7,265,683.23	2,024,404.29	40.2580722	-110.1240643	-488.75	0.88	-0.73	-1.47
6,915.00	18.63	149.21	6,763.40	-514.94	462.58	7,265,656.98	2,024,420.14	40.2579995	-110.1240089	-515.26	0.96	-0.88	-1.15
7,009.00	17.76	148.42	6,852.70	-540.05	477.77	7,265,632.10	2,024,435.72	40.2579305	-110.1239545	-540.38	0.96	-0.93	-0.84
7,103.00	17.19	155.31	6,942.37	-564.89	491.09	7,265,607.48	2,024,449.41	40.2578624	-110.1239068	-565.23	2.28	-0.61	7.33
7,198.00	16.58	159.88	7,033.28	-590.37	501.61	7,265,582.16	2,024,460.33	40.2577924	-110.1238691	-590.72	1.54	-0.64	4.81
7,292.00	15.14	159.62	7,123.70	-614.47	510.50	7,265,558.20	2,024,469.58	40.2577263	-110.1238373	-614.83	1.53	-1.53	-0.28
7,386.00	14.47	152.63	7,214.59	-636.41	520.18	7,265,536.41	2,024,479.59	40.2576660	-110.1238026	-636.77	2.03	-0.71	-7.44

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,480.00	13.58	151.55	7,305.78	-656.54	530.83	7,265,516.45	2,024,490.56	40.2576108	-110.1237644	-656.91	0.99	-0.95	-1.15
7,574.00	15.25	151.13	7,396.82	-677.07	542.06	7,265,496.10	2,024,502.10	40.2575544	-110.1237242	-677.45	1.78	1.78	-0.45
7,669.00	14.74	149.86	7,488.59	-698.47	554.16	7,265,474.89	2,024,514.53	40.2574957	-110.1236808	-698.85	0.64	-0.54	-1.34
7,763.00	16.84	153.56	7,579.04	-721.00	566.23	7,265,452.55	2,024,526.94	40.2574338	-110.1236376	-721.40	2.48	2.23	3.94
7,858.00	15.39	154.26	7,670.30	-744.68	577.83	7,265,429.05	2,024,538.90	40.2573688	-110.1235960	-745.08	1.54	-1.53	0.74
7,952.00	17.29	149.21	7,760.51	-767.92	590.40	7,265,406.01	2,024,551.83	40.2573050	-110.1235510	-768.33	2.52	2.02	-5.37
8,046.00	16.02	148.76	7,850.56	-791.01	604.28	7,265,383.14	2,024,566.06	40.2572417	-110.1235013	-791.43	1.36	-1.35	-0.48
8,141.00	15.38	148.35	7,942.02	-812.94	617.69	7,265,361.41	2,024,579.80	40.2571815	-110.1234532	-813.37	0.68	-0.67	-0.43
8,235.00	19.42	147.99	8,031.70	-836.81	632.52	7,265,337.77	2,024,594.99	40.2571159	-110.1234001	-837.26	4.30	4.30	-0.38
8,330.00	16.96	149.05	8,121.94	-862.09	648.02	7,265,312.74	2,024,610.88	40.2570465	-110.1233446	-862.55	2.61	-2.59	1.12
8,424.00	14.11	140.79	8,212.51	-882.74	662.32	7,265,292.32	2,024,625.49	40.2569899	-110.1232933	-883.20	3.83	-3.03	-8.79
8,518.00	8.48	134.63	8,304.66	-896.49	674.50	7,265,278.75	2,024,637.89	40.2569521	-110.1232497	-896.97	6.12	-5.99	-6.55
8,613.00	3.91	102.46	8,399.10	-902.12	682.66	7,265,273.25	2,024,646.13	40.2569367	-110.1232205	-902.60	5.86	-4.81	-33.86
8,707.00	3.36	57.02	8,492.93	-901.31	688.10	7,265,274.14	2,024,651.55	40.2569389	-110.1232010	-901.79	3.03	-0.59	-48.34
8,800.00	6.94	2.14	8,585.59	-894.21	690.60	7,265,281.29	2,024,653.94	40.2569584	-110.1231920	-894.69	6.14	3.85	-59.01
8,849.00	8.89	355.37	8,634.12	-887.47	690.40	7,265,288.01	2,024,653.64	40.2569769	-110.1231927	-887.96	4.40	3.98	-13.82
8,880.00	8.84	353.69	8,664.75	-882.72	689.95	7,265,292.76	2,024,653.12	40.2569899	-110.1231944	-883.20	0.85	-0.16	-5.42
8,975.00	20.68	3.88	8,756.46	-858.64	690.28	7,265,316.84	2,024,653.08	40.2570560	-110.1231932	-859.12	12.71	12.46	10.73
9,069.00	35.91	0.71	8,838.99	-814.25	691.75	7,265,361.24	2,024,653.87	40.2571779	-110.1231879	-814.73	16.28	16.20	-3.37
9,163.00	39.53	358.59	8,913.34	-756.76	691.36	7,265,418.72	2,024,652.59	40.2573357	-110.1231893	-757.24	4.09	3.85	-2.26
9,256.00	45.29	358.97	8,981.97	-694.08	690.04	7,265,481.37	2,024,650.31	40.2575077	-110.1231940	-694.56	6.20	6.19	0.41
9,350.00	49.86	2.93	9,045.39	-624.75	691.27	7,265,550.70	2,024,650.48	40.2576980	-110.1231896	-625.23	5.77	4.86	4.21
9,444.00	60.93	4.50	9,098.69	-547.67	696.35	7,265,627.85	2,024,654.37	40.2579096	-110.1231714	-548.15	11.86	11.78	1.67
9,538.00	67.41	2.34	9,139.63	-463.26	701.35	7,265,712.32	2,024,658.07	40.2581413	-110.1231535	-463.75	7.20	6.89	-2.30
9,551.00	69.07	1.67	9,144.45	-451.19	701.77	7,265,724.39	2,024,658.31	40.2581744	-110.1231519	-451.68	13.63	12.76	-5.16
Crossed Section @ 9551.00' MD (0' FSL, 305' FWL)													
9,633.00	79.58	357.72	9,166.58	-372.37	701.28	7,265,803.18	2,024,656.61	40.2583908	-110.1231537	-372.86	13.63	12.82	-4.82
9,654.00	81.58	357.49	9,170.02	-351.67	700.42	7,265,823.86	2,024,655.42	40.2584476	-110.1231568	-352.16	9.61	9.55	-1.10
Crossed Hardline @ 9654.00' MD (100' FSL, 304' FWL)													
9,726.00	88.46	356.71	9,176.26	-280.08	696.79	7,265,895.39	2,024,650.69	40.2586441	-110.1231698	-280.57	9.61	9.55	-1.08
9,820.00	89.58	355.16	9,177.87	-186.34	690.12	7,265,989.01	2,024,642.59	40.2589015	-110.1231937	-186.82	2.03	1.19	-1.65
9,915.00	87.37	0.00	9,180.40	-91.49	686.11	7,266,083.78	2,024,637.13	40.2591618	-110.1232080	-91.97	5.60	-2.33	5.09
10,009.00	86.83	359.78	9,185.15	2.39	685.93	7,266,177.64	2,024,635.50	40.2594195	-110.1232087	1.91	0.62	-0.57	-0.23
10,103.00	86.55	359.60	9,190.58	96.23	685.42	7,266,271.45	2,024,633.55	40.2596771	-110.1232105	95.75	0.35	-0.30	-0.19
10,197.00	87.70	1.22	9,195.29	190.11	686.10	7,266,365.32	2,024,632.78	40.2599348	-110.1232080	189.63	2.11	1.22	1.72
10,291.00	87.17	0.34	9,199.50	284.00	687.38	7,266,459.22	2,024,632.62	40.2601925	-110.1232035	283.52	1.09	-0.56	-0.94
10,386.00	86.75	0.34	9,204.54	378.87	687.94	7,266,554.07	2,024,631.73	40.2604529	-110.1232014	378.39	0.44	-0.44	0.00
10,480.00	87.90	1.44	9,208.93	472.75	689.40	7,266,647.96	2,024,631.74	40.2607106	-110.1231962	472.27	1.69	1.22	1.17

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,574.00	86.86	359.69	9,213.22	566.64	690.32	7,266,741.85	2,024,631.23	40.2609684	-110.1231929	566.16	2.16	-1.11	-1.86
10,668.00	86.97	359.70	9,218.28	660.50	689.82	7,266,835.69	2,024,629.28	40.2612260	-110.1231946	660.02	0.12	0.12	0.01
10,762.00	86.44	0.05	9,223.68	754.35	689.62	7,266,929.51	2,024,627.64	40.2614836	-110.1231954	753.87	0.68	-0.56	0.37
10,856.00	85.43	359.20	9,230.35	848.11	689.01	7,267,023.24	2,024,625.58	40.2617410	-110.1231976	847.63	1.40	-1.07	-0.90
10,950.00	87.42	359.32	9,236.21	941.91	687.79	7,267,117.01	2,024,622.93	40.2619985	-110.1232019	941.43	2.12	2.12	0.13
11,044.00	86.02	357.38	9,241.59	1,035.71	685.09	7,267,210.75	2,024,618.79	40.2622560	-110.1232116	1,035.23	2.54	-1.49	-2.06
11,138.00	89.61	359.63	9,245.17	1,129.59	682.65	7,267,304.57	2,024,614.90	40.2625137	-110.1232203	1,129.11	4.51	3.82	2.39
11,232.00	89.61	359.69	9,245.81	1,223.59	682.09	7,267,398.54	2,024,612.90	40.2627717	-110.1232223	1,223.11	0.06	0.00	0.06
11,327.00	89.08	359.36	9,246.90	1,318.58	681.30	7,267,493.50	2,024,610.65	40.2630324	-110.1232251	1,318.10	0.66	-0.56	-0.35
11,421.00	88.91	358.95	9,248.55	1,412.55	679.91	7,267,587.44	2,024,607.82	40.2632904	-110.1232301	1,412.08	0.47	-0.18	-0.44
11,510.00	87.06	357.14	9,251.68	1,501.44	676.88	7,267,676.26	2,024,603.42	40.2635344	-110.1232409	1,500.97	2.91	-2.08	-2.03
11,599.00	88.38	357.61	9,255.22	1,590.27	672.81	7,267,765.01	2,024,597.99	40.2637782	-110.1232555	1,589.80	1.57	1.48	0.53
11,689.00	88.68	358.64	9,257.53	1,680.19	669.87	7,267,854.87	2,024,593.66	40.2640250	-110.1232661	1,679.72	1.19	0.33	1.14
11,780.00	88.91	359.60	9,259.44	1,771.16	668.47	7,267,945.80	2,024,590.87	40.2642747	-110.1232711	1,770.69	1.08	0.25	1.05
11,871.00	87.56	1.85	9,262.24	1,862.10	669.62	7,268,036.74	2,024,590.62	40.2645244	-110.1232669	1,861.63	2.88	-1.48	2.47
11,961.00	85.85	2.33	9,267.41	1,951.89	672.89	7,268,126.56	2,024,592.52	40.2647708	-110.1232552	1,951.42	1.97	-1.90	0.53
12,051.00	84.98	2.98	9,274.61	2,041.50	677.05	7,268,216.22	2,024,595.29	40.2650168	-110.1232403	2,041.03	1.21	-0.97	0.72
12,139.00	86.08	0.91	9,281.47	2,129.18	680.03	7,268,303.93	2,024,596.92	40.2652575	-110.1232296	2,128.71	2.66	1.25	-2.35
12,227.00	85.71	0.45	9,287.77	2,216.95	681.07	7,268,391.70	2,024,596.62	40.2654984	-110.1232259	2,216.47	0.67	-0.42	-0.52
12,316.00	86.10	359.90	9,294.12	2,305.72	681.34	7,268,480.46	2,024,595.52	40.2657421	-110.1232249	2,305.24	0.76	0.44	-0.62
12,405.00	87.37	1.00	9,299.19	2,394.57	682.04	7,268,569.30	2,024,594.86	40.2659860	-110.1232224	2,394.09	1.89	1.43	1.24
12,495.00	87.34	1.25	9,303.35	2,484.46	683.80	7,268,659.20	2,024,595.24	40.2662327	-110.1232160	2,483.98	0.28	-0.03	0.28
12,585.00	87.87	3.74	9,307.11	2,574.28	687.72	7,268,749.07	2,024,597.77	40.2664793	-110.1232020	2,573.80	2.83	0.59	2.77
12,674.00	87.73	0.12	9,310.52	2,663.15	690.71	7,268,837.96	2,024,599.40	40.2667232	-110.1231913	2,662.67	4.07	-0.16	-4.07
12,764.00	88.60	1.63	9,313.41	2,753.09	692.09	7,268,927.91	2,024,599.39	40.2669701	-110.1231863	2,752.61	1.94	0.97	1.68
12,855.00	88.60	2.19	9,315.63	2,844.02	695.12	7,269,018.86	2,024,601.03	40.2672197	-110.1231755	2,843.53	0.62	0.00	0.62
12,945.00	88.54	0.80	9,317.88	2,933.96	697.46	7,269,108.82	2,024,601.99	40.2674666	-110.1231670	2,933.47	1.55	-0.07	-1.54
13,034.00	87.96	0.63	9,320.59	3,022.91	698.57	7,269,197.77	2,024,601.74	40.2677107	-110.1231631	3,022.42	0.68	-0.65	-0.19
13,124.00	87.23	0.65	9,324.37	3,112.82	699.58	7,269,287.68	2,024,601.36	40.2679575	-110.1231594	3,112.33	0.81	-0.81	0.02
13,214.00	86.05	0.06	9,329.65	3,202.66	700.14	7,269,377.51	2,024,600.54	40.2682042	-110.1231574	3,202.17	1.47	-1.31	-0.66
13,308.00	86.13	359.99	9,336.06	3,296.44	700.18	7,269,471.28	2,024,599.14	40.2684616	-110.1231573	3,295.95	0.11	0.09	-0.07
13,402.00	85.91	0.12	9,342.58	3,390.22	700.27	7,269,565.03	2,024,597.79	40.2687190	-110.1231570	3,389.73	0.27	-0.23	0.14
13,496.00	87.37	358.02	9,348.09	3,484.03	698.74	7,269,658.81	2,024,594.82	40.2689765	-110.1231624	3,483.55	2.72	1.55	-2.23
13,590.00	86.58	357.90	9,353.05	3,577.84	695.40	7,269,752.55	2,024,590.04	40.2692340	-110.1231744	3,577.36	0.85	-0.84	-0.13
13,684.00	88.57	358.24	9,357.03	3,671.70	692.24	7,269,846.34	2,024,585.44	40.2694917	-110.1231857	3,671.22	2.15	2.12	0.36
13,778.00	89.38	358.49	9,358.71	3,765.65	689.56	7,269,940.23	2,024,581.31	40.2697495	-110.1231953	3,765.16	0.90	0.86	0.27
13,872.00	89.52	359.15	9,359.61	3,859.62	687.62	7,270,034.16	2,024,577.93	40.2700075	-110.1232022	3,859.14	0.72	0.15	0.70

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,966.00	89.22	358.85	9,360.64	3,953.60	685.98	7,270,128.09	2,024,574.85	40.2702655	-110.1232081	3,953.12	0.45	-0.32	-0.32
14,060.00	87.82	359.24	9,363.07	4,047.56	684.42	7,270,222.00	2,024,571.84	40.2705234	-110.1232137	4,047.08	1.55	-1.49	0.41
14,154.00	87.14	359.15	9,367.21	4,141.45	683.10	7,270,315.86	2,024,569.08	40.2707811	-110.1232184	4,140.98	0.73	-0.72	-0.10
14,248.00	85.99	357.28	9,372.84	4,235.23	680.17	7,270,409.58	2,024,564.71	40.2710385	-110.1232289	4,234.76	2.33	-1.22	-1.99
14,342.00	86.55	357.83	9,378.95	4,328.95	676.17	7,270,503.22	2,024,559.27	40.2712958	-110.1232432	4,328.48	0.83	0.60	0.59
14,436.00	86.72	356.36	9,384.47	4,422.66	671.42	7,270,596.84	2,024,553.08	40.2715530	-110.1232602	4,422.19	1.57	0.18	-1.56
14,531.00	86.36	359.11	9,390.21	4,517.41	667.67	7,270,691.51	2,024,547.88	40.2718131	-110.1232737	4,516.94	2.91	-0.38	2.89
14,625.00	87.37	1.54	9,395.35	4,611.26	668.20	7,270,785.35	2,024,546.97	40.2720707	-110.1232717	4,610.79	2.80	1.07	2.59
14,720.00	90.22	6.37	9,397.35	4,705.97	674.75	7,270,880.15	2,024,552.06	40.2723307	-110.1232483	4,705.50	5.90	3.00	5.08
14,750.00	89.87	6.72	9,397.32	4,735.78	678.17	7,270,910.00	2,024,555.02	40.2724125	-110.1232360	4,735.30	1.65	-1.16	1.18
Crossed Section @ 14750.00' MD (0' FSL, 301' FWL)													
14,814.00	89.13	7.48	9,397.88	4,799.28	686.09	7,270,973.61	2,024,561.96	40.2725868	-110.1232076	4,798.80	1.65	-1.16	1.18
14,908.00	87.90	6.30	9,400.32	4,892.57	697.36	7,271,067.05	2,024,571.80	40.2728429	-110.1231672	4,892.08	1.81	-1.31	-1.26
15,002.00	87.39	6.33	9,404.18	4,985.92	707.69	7,271,160.54	2,024,580.69	40.2730991	-110.1231302	4,985.42	0.54	-0.54	0.03
15,096.00	87.76	7.37	9,408.15	5,079.16	718.89	7,271,253.94	2,024,590.46	40.2733551	-110.1230900	5,078.66	1.17	0.39	1.11
15,190.00	86.33	3.41	9,413.00	5,172.60	727.71	7,271,347.50	2,024,597.84	40.2736116	-110.1230584	5,172.09	4.47	-1.52	-4.21
15,284.00	84.50	0.86	9,420.52	5,266.22	731.20	7,271,441.16	2,024,599.89	40.2738686	-110.1230459	5,265.71	3.33	-1.95	-2.71
15,378.00	86.86	357.74	9,427.60	5,359.93	730.05	7,271,534.83	2,024,597.30	40.2741258	-110.1230500	5,359.42	4.15	2.51	-3.32
15,473.00	86.30	357.92	9,433.27	5,454.69	726.46	7,271,629.52	2,024,592.26	40.2743859	-110.1230629	5,454.18	0.62	-0.59	0.19
15,567.00	86.08	359.37	9,439.51	5,548.46	724.24	7,271,723.23	2,024,588.60	40.2746433	-110.1230708	5,547.95	1.56	-0.23	1.54
15,661.00	85.99	359.57	9,446.01	5,642.23	723.38	7,271,816.97	2,024,586.29	40.2749007	-110.1230739	5,641.72	0.23	-0.10	0.21
15,755.00	89.02	358.02	9,450.10	5,736.10	721.40	7,271,910.80	2,024,582.87	40.2751584	-110.1230810	5,735.60	3.62	3.22	-1.65
15,849.00	88.60	357.16	9,452.06	5,830.00	717.45	7,272,004.61	2,024,577.48	40.2754161	-110.1230951	5,829.50	1.02	-0.45	-0.91
15,944.00	88.15	356.66	9,454.75	5,924.82	712.33	7,272,099.34	2,024,570.91	40.2756764	-110.1231135	5,924.32	0.71	-0.47	-0.53
16,038.00	87.98	358.09	9,457.93	6,018.67	708.03	7,272,193.10	2,024,565.16	40.2759340	-110.1231289	6,018.17	1.53	-0.18	1.52
16,132.00	87.31	357.37	9,461.79	6,112.51	704.31	7,272,286.87	2,024,560.00	40.2761916	-110.1231422	6,112.02	1.05	-0.71	-0.77
16,226.00	88.77	359.45	9,465.00	6,206.41	701.70	7,272,380.71	2,024,555.95	40.2764493	-110.1231515	6,205.92	2.70	1.55	2.21
16,320.00	85.71	355.97	9,469.53	6,300.21	697.95	7,272,474.43	2,024,550.77	40.2767068	-110.1231649	6,299.72	4.93	-3.26	-3.70
16,414.00	88.07	355.05	9,474.63	6,393.77	690.61	7,272,567.86	2,024,541.98	40.2769636	-110.1231913	6,393.29	2.69	2.51	-0.98
16,508.00	88.66	354.63	9,477.31	6,487.35	682.16	7,272,661.30	2,024,532.10	40.2772205	-110.1232215	6,486.87	0.77	0.63	-0.45
16,602.00	89.30	357.82	9,478.99	6,581.12	675.97	7,272,754.95	2,024,524.47	40.2774779	-110.1232437	6,580.65	3.46	0.68	3.39
16,696.00	90.53	1.59	9,479.13	6,675.10	675.49	7,272,848.91	2,024,522.54	40.2777359	-110.1232454	6,674.63	4.22	1.31	4.01
16,790.00	90.00	1.19	9,478.69	6,769.07	677.77	7,272,942.89	2,024,523.38	40.2779938	-110.1232373	6,768.60	0.71	-0.56	-0.43
16,884.00	88.26	2.41	9,480.12	6,863.01	680.72	7,273,036.86	2,024,524.89	40.2782517	-110.1232267	6,862.53	2.26	-1.85	1.30
16,978.00	86.95	359.26	9,484.05	6,956.90	682.09	7,273,130.76	2,024,524.81	40.2785094	-110.1232218	6,956.42	3.63	-1.39	-3.35
17,072.00	86.41	0.18	9,489.49	7,050.74	681.63	7,273,224.57	2,024,522.91	40.2787670	-110.1232234	7,050.26	1.13	-0.57	0.98
17,166.00	85.88	0.29	9,495.81	7,144.53	682.01	7,273,318.35	2,024,521.86	40.2790244	-110.1232220	7,144.05	0.58	-0.56	0.12
17,260.00	87.98	3.92	9,500.85	7,238.31	685.46	7,273,412.16	2,024,523.86	40.2792818	-110.1232096	7,237.83	4.46	2.23	3.86

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,354.00	86.53	1.03	9,505.35	7,332.10	689.52	7,273,506.00	2,024,526.48	40.2795393	-110.1231951	7,331.62	3.44	-1.54	-3.07
17,448.00	89.24	3.88	9,508.82	7,425.93	693.54	7,273,599.87	2,024,529.06	40.2797969	-110.1231806	7,425.45	4.18	2.88	3.03
17,542.00	87.93	4.88	9,511.14	7,519.63	700.72	7,273,693.66	2,024,534.80	40.2800540	-110.1231549	7,519.13	1.75	-1.39	1.06
17,636.00	88.01	5.44	9,514.47	7,613.19	709.17	7,273,787.33	2,024,541.81	40.2803109	-110.1231246	7,612.69	0.60	0.09	0.60
17,731.00	85.99	3.34	9,519.44	7,707.77	716.43	7,273,882.00	2,024,547.61	40.2805705	-110.1230986	7,707.26	3.06	-2.13	-2.21
17,825.00	86.36	0.29	9,525.71	7,801.50	719.40	7,273,975.76	2,024,549.14	40.2808278	-110.1230879	7,800.99	3.26	0.39	-3.24
17,919.00	85.57	358.75	9,532.33	7,895.26	718.62	7,274,069.49	2,024,546.92	40.2810851	-110.1230907	7,894.76	1.84	-0.84	-1.64
18,013.00	85.06	359.04	9,540.01	7,988.93	716.81	7,274,163.12	2,024,543.67	40.2813423	-110.1230972	7,988.42	0.62	-0.54	0.31
18,107.00	86.64	359.34	9,546.81	8,082.67	715.48	7,274,256.82	2,024,540.91	40.2815996	-110.1231019	8,082.17	1.71	1.68	0.32
18,201.00	86.33	358.95	9,552.57	8,176.48	714.08	7,274,350.59	2,024,538.07	40.2818571	-110.1231070	8,175.98	0.53	-0.33	-0.41
18,295.00	86.61	358.46	9,558.36	8,270.28	711.96	7,274,444.34	2,024,534.51	40.2821146	-110.1231145	8,269.78	0.60	0.30	-0.52
18,389.00	86.64	359.55	9,563.89	8,364.10	710.33	7,274,538.12	2,024,531.43	40.2823721	-110.1231204	8,363.60	1.16	0.03	1.16
18,483.00	88.38	358.65	9,567.98	8,457.99	708.86	7,274,631.97	2,024,528.52	40.2826298	-110.1231257	8,457.50	2.08	1.85	-0.96
18,577.00	88.10	358.25	9,570.86	8,551.92	706.32	7,274,725.84	2,024,524.53	40.2828876	-110.1231347	8,551.42	0.52	-0.30	-0.43
18,671.00	87.17	358.49	9,574.74	8,645.80	703.65	7,274,819.66	2,024,520.42	40.2831453	-110.1231443	8,645.30	1.02	-0.99	0.26
18,765.00	85.68	356.64	9,580.60	8,739.52	699.66	7,274,913.30	2,024,515.00	40.2834026	-110.1231586	8,739.03	2.52	-1.59	-1.97
18,860.00	89.89	357.76	9,584.28	8,834.31	695.03	7,275,008.01	2,024,508.91	40.2836628	-110.1231752	8,833.83	4.59	4.43	1.18
18,954.00	89.80	357.87	9,584.53	8,928.25	691.44	7,275,101.87	2,024,503.88	40.2839206	-110.1231880	8,927.76	0.15	-0.10	0.12
19,048.00	88.24	359.66	9,586.14	9,022.20	689.42	7,275,195.77	2,024,500.41	40.2841786	-110.1231953	9,021.72	2.53	-1.66	1.90
19,143.00	86.16	358.29	9,590.78	9,117.07	687.72	7,275,290.59	2,024,497.26	40.2844390	-110.1232013	9,116.59	2.62	-2.19	-1.44
19,237.00	88.15	0.47	9,595.44	9,210.94	686.71	7,275,384.43	2,024,494.80	40.2846966	-110.1232050	9,210.45	3.14	2.12	2.32
19,331.00	89.41	0.79	9,597.45	9,304.91	687.74	7,275,478.40	2,024,494.39	40.2849546	-110.1232013	9,304.42	1.38	1.34	0.34
19,425.00	88.52	1.16	9,599.14	9,398.88	689.34	7,275,572.37	2,024,494.55	40.2852125	-110.1231955	9,398.39	1.03	-0.95	0.39
19,519.00	88.35	1.50	9,601.71	9,492.82	691.52	7,275,666.33	2,024,495.28	40.2854704	-110.1231877	9,492.33	0.40	-0.18	0.36
19,613.00	87.48	3.60	9,605.13	9,586.65	695.70	7,275,760.21	2,024,498.02	40.2857279	-110.1231727	9,586.17	2.42	-0.93	2.23
19,708.00	87.51	4.49	9,609.28	9,681.33	702.39	7,275,854.97	2,024,503.26	40.2859878	-110.1231487	9,680.83	0.94	0.03	0.94
19,802.00	87.82	3.91	9,613.11	9,775.00	709.27	7,275,948.73	2,024,508.70	40.2862449	-110.1231240	9,774.50	0.70	0.33	-0.62
19,896.00	88.26	5.26	9,616.33	9,868.64	716.78	7,276,042.47	2,024,514.77	40.2865020	-110.1230971	9,868.13	1.51	0.47	1.44
19,978.00	87.20	5.33	9,619.58	9,950.22	724.34	7,276,124.15	2,024,521.07	40.2867259	-110.1230700	9,949.71	1.30	-1.29	0.09
End MWD @ 19978.00 MD													
20,028.00	87.20	5.33	9,622.02	9,999.95	728.98	7,276,173.94	2,024,524.95	40.2868624	-110.1230534	9,999.44	0.00	0.00	0.00
Prj to Bit @ 20028.00 MD (41' FNL, 341' FWL)													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 70-3328-22B
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 70-3328-22B	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
231.00	231.00	0.46	0.08	Start MWD @ 231.00 MD
9,551.00	9,144.45	-451.19	701.77	Crossed Section @ 9551.00' MD (0' FSL, 305' FWL)
9,654.00	9,170.02	-351.67	700.42	Crossed Hardline @ 9654.00' MD (100' FSL, 304' FWL)
14,750.00	9,397.32	4,735.78	678.17	Crossed Section @ 14750.00' MD (0' FSL, 301' FWL)
19,978.00	9,619.58	9,950.22	724.34	End MWD @ 19978.00 MD
20,028.00	9,622.02	9,999.95	728.98	Prj to Bit @ 20028.00 MD (41' FNL, 341' FWL)

Checked By: _____

Approved By: _____

Date: _____



WILD 70-3328-22B




WELL DETAILS: WILD 70-3328-22B Surveys



GL Elev (ft):		5379.00			
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
0.00	0.00	7266164.71	2023949.74	40.2594130	-110.1256663

ANNOTATIONS

MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
231.00	0.23	9.71	231.00	0.46	0.08	0.46	0.46	Start MWD @ 231.00 MD
9551.00	69.07	1.67	9144.45	-451.19	701.77	-451.68	2056.14	Crossed Section @ 9551.00' MD (0' FSL, 305' FWL)
9654.00	81.58	357.49	9170.01	-351.67	700.42	-352.16	2155.48	Crossed Hardline @ 9654.00' MD (100' FSL, 304' FWL)
14750.00	89.87	6.72	9397.32	4735.78	678.17	4735.30	7245.13	Crossed Section @ 14750.00' MD (0' FSL, 301' FWL)
19978.00	87.20	5.33	9619.58	9950.22	724.34	9949.71	12467.23	End MWD @ 19978.00 MD
20028.00	87.20	5.33	9622.02	9999.95	728.98	9999.44	12517.17	Prj to Bit @ 20028.00 MD (41' FNL, 341' FWL)



Project: Duchesne County, UT (NAD83-True)
Site: Sprouse 32-4D-22 (Wild-Taparoo Pad)
Well: WILD 70-3328-22B
Wellbore: Wellbore #1
Design: Surveys



Wild 70-3328-22B

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 12/8/2023	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	5,325.50	5,522.63	172,500.0
2	8,519.40	9,036.95	440,560.0
3	8,639.40	9,165.53	459,770.0
4	7,548.40	8,010.19	375,300.0
5	7,951.20	8,513.18	481,600.0
6	7,874.70	8,439.03	481,780.0
7	7,841.30	8,401.56	481,740.0
8	7,882.10	8,446.29	482,220.0
9	7,812.90	8,372.68	485,000.0
10	3,177.40	3,243.34	53,800.0
11	7,873.40	8,436.81	482,580.0
12	7,718.90	8,252.96	452,370.0
13	7,887.10	8,447.00	480,300.0
14	7,900.40	8,470.44	482,130.0
15	7,881.40	8,444.30	481,847.0
16	7,855.40	8,422.64	481,900.0
17	8,065.50	8,648.88	481,917.0
18	7,941.40	8,516.80	481,800.0
19	8,058.30	8,637.77	482,138.0
20	7,923.80	8,491.93	482,500.0
21	9,507.70	9,147.44	390,100.0
22	7,931.90	8,456.74	482,397.0
23	7,978.10	8,547.20	481,900.0
24	9,091.10	9,712.06	437,200.0
25	8,187.90	8,766.46	481,934.0
26	7,957.20	8,532.79	482,341.0
27	7,902.50	8,476.29	482,040.0
28	7,954.80	8,530.27	482,796.0
29	7,950.30	8,525.63	482,362.0
30	7,923.70	8,494.48	482,216.0
31	7,815.40	8,378.14	481,300.0
32	7,879.00	8,446.99	482,000.0
33	7,856.90	8,423.63	481,700.0
34	7,841.70	8,405.56	481,720.0
35	7,710.30	8,273.84	481,810.0
36	7,928.90	8,501.34	481,140.0
37	7,880.70	8,448.83	484,120.0
38	7,848.40	8,411.64	481,340.0
39	7,814.50	8,379.21	482,000.0
40	7,792.30	8,355.19	482,000.0
41	7,751.70	8,311.96	481,700.0
42	7,838.10	8,399.57	481,120.0
43	7,938.40	8,509.16	481,130.0
44	6,639.60	7,150.50	454,000.0
45	8,148.00	8,713.17	480,940.0
46	7,834.50	8,405.42	483,170.0
47	7,813.70	8,387.86	482,020.0
48	7,882.10	8,455.19	481,500.0
49	7,475.60	8,045.31	481,510.0
50	7,779.90	8,354.08	481,520.0
51	8,466.90	9,108.15	540,100.0



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	11/14/2023	Perforated	19,979.0	19,980.0	3.0		21
1	11/14/2023	Perforated	19,929.0	19,930.0	3.0		21
1	11/14/2023	Perforated	19,904.0	19,905.0	3.0		21
1	11/14/2023	Perforated	19,854.0	19,855.0	3.0		21
1	11/14/2023	Perforated	19,829.0	19,830.0	3.0		21
1	11/14/2023	Perforated	19,804.0	19,805.0	3.0		21
1	11/14/2023	Perforated	19,779.0	19,780.0	3.0		21
2	12/8/2023	Perforated	19,754.0	19,755.0	6.0		42
2	12/8/2023	Perforated	19,729.0	19,730.0	6.0		42
2	12/8/2023	Perforated	19,704.0	19,705.0	6.0		42
2	12/8/2023	Perforated	19,679.0	19,680.0	6.0		42
2	12/8/2023	Perforated	19,654.0	19,655.0	6.0		42
2	12/8/2023	Perforated	19,604.0	19,605.0	6.0		42
3	12/9/2023	Perforated	19,579.0	19,580.0	6.0		42
3	12/9/2023	Perforated	19,554.0	19,555.0	6.0		42
3	12/9/2023	Perforated	19,529.0	19,530.0	6.0		42
3	12/9/2023	Perforated	19,504.0	19,505.0	6.0		42
3	12/9/2023	Perforated	19,479.0	19,480.0	6.0		42
3	12/9/2023	Perforated	19,454.0	19,455.0	6.0		42
3	12/9/2023	Perforated	19,429.0	19,430.0	6.0		42
4	12/9/2023	Perforated	19,404.0	19,405.0	6.0		42
4	12/9/2023	Perforated	19,379.0	19,380.0	6.0		42
4	12/9/2023	Perforated	19,354.0	19,355.0	6.0		42
4	12/9/2023	Perforated	19,329.0	19,330.0	6.0		42
4	12/9/2023	Perforated	19,304.0	19,305.0	6.0		42
4	12/9/2023	Perforated	19,279.0	19,280.0	6.0		42
4	12/9/2023	Perforated	19,254.0	19,255.0	6.0		42
5	12/10/2023	Perforated	19,232.0	19,233.0	6.0		42
5	12/10/2023	Perforated	19,204.0	19,205.0	6.0		42
5	12/10/2023	Perforated	19,179.0	19,180.0	6.0		42
5	12/10/2023	Perforated	19,154.0	19,155.0	6.0		42
5	12/10/2023	Perforated	19,128.0	19,129.0	6.0		42
5	12/10/2023	Perforated	19,104.0	19,105.0	6.0		42
5	12/10/2023	Perforated	19,079.0	19,080.0	6.0		42
6	12/11/2023	Perforated	19,054.0	19,055.0	6.0		42
6	12/11/2023	Perforated	19,029.0	19,030.0	6.0		42
6	12/11/2023	Perforated	19,004.0	19,005.0	6.0		42
6	12/11/2023	Perforated	18,979.0	18,980.0	6.0		42
6	12/11/2023	Perforated	18,954.0	18,955.0	6.0		42
6	12/11/2023	Perforated	18,929.0	18,930.0	6.0		42
6	12/11/2023	Perforated	18,904.0	18,905.0	6.0		42
7	12/11/2023	Perforated	18,879.0	18,880.0	6.0		42
7	12/11/2023	Perforated	18,854.0	18,855.0	6.0		42
7	12/11/2023	Perforated	18,806.0	18,807.0	6.0		42
7	12/11/2023	Perforated	18,779.0	18,780.0	6.0		42
7	12/11/2023	Perforated	18,754.0	18,755.0	6.0		42
7	12/11/2023	Perforated	18,732.0	18,733.0	6.0		42
8	12/11/2023	Perforated	18,704.0	18,705.0	6.0		42
8	12/11/2023	Perforated	18,678.0	18,679.0	6.0		42
8	12/11/2023	Perforated	18,654.0	18,655.0	6.0		42
8	12/11/2023	Perforated	18,629.0	18,630.0	6.0		42
8	12/11/2023	Perforated	18,604.0	18,605.0	6.0		42
8	12/11/2023	Perforated	18,579.0	18,580.0	6.0		42
8	12/11/2023	Perforated	18,554.0	18,555.0	6.0		42
9	12/12/2023	Perforated	18,529.0	18,530.0	6.0		42
9	12/12/2023	Perforated	18,504.0	18,505.0	6.0		42
9	12/12/2023	Perforated	18,479.0	18,480.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
9	12/12/2023	Perforated	18,454.0	18,455.0	6.0		42
9	12/12/2023	Perforated	18,429.0	18,430.0	6.0		42
9	12/12/2023	Perforated	18,404.0	18,405.0	6.0		42
9	12/12/2023	Perforated	18,379.0	18,380.0	6.0		42
10	12/18/2023	Perforated	18,356.0	18,357.0	6.0		42
10	12/18/2023	Perforated	18,329.0	18,330.0	6.0		42
10	12/18/2023	Perforated	18,304.0	18,305.0	6.0		42
10	12/18/2023	Perforated	18,279.0	18,280.0	6.0		42
10	12/18/2023	Perforated	18,254.0	18,255.0	6.0		42
10	12/18/2023	Perforated	18,226.0	18,227.0	6.0		42
10	12/18/2023	Perforated	18,204.0	18,205.0	6.0		42
11	12/18/2023	Perforated	18,179.0	18,180.0	6.0		42
11	12/18/2023	Perforated	18,154.0	18,155.0	6.0		42
11	12/18/2023	Perforated	18,129.0	18,130.0	6.0		42
11	12/18/2023	Perforated	18,104.0	18,105.0	6.0		42
11	12/18/2023	Perforated	18,079.0	18,080.0	6.0		42
11	12/18/2023	Perforated	18,054.0	18,055.0	6.0		42
11	12/18/2023	Perforated	18,029.0	18,030.0	6.0		42
12	12/18/2023	Perforated	18,004.0	18,005.0	6.0		42
12	12/18/2023	Perforated	17,979.0	17,980.0	6.0		42
12	12/18/2023	Perforated	17,954.0	17,955.0	6.0		42
12	12/18/2023	Perforated	17,929.0	17,930.0	6.0		42
12	12/18/2023	Perforated	17,905.0	17,906.0	6.0		42
12	12/18/2023	Perforated	17,879.0	17,880.0	6.0		42
12	12/18/2023	Perforated	17,854.0	17,855.0	6.0		42
13	12/21/2023	Perforated	17,829.0	17,830.0	6.0		42
13	12/21/2023	Perforated	17,804.0	17,805.0	6.0		42
13	12/21/2023	Perforated	17,781.0	17,782.0	6.0		42
13	12/21/2023	Perforated	17,754.0	17,755.0	6.0		42
13	12/21/2023	Perforated	17,729.0	17,730.0	6.0		42
13	12/21/2023	Perforated	17,704.0	17,705.0	6.0		42
13	12/21/2023	Perforated	17,679.0	17,680.0	6.0		42
14	12/21/2023	Perforated	17,654.0	17,655.0	6.0		42
14	12/21/2023	Perforated	17,629.0	17,630.0	6.0		42
14	12/21/2023	Perforated	17,604.0	17,605.0	6.0		42
14	12/21/2023	Perforated	17,579.0	17,580.0	6.0		42
14	12/21/2023	Perforated	17,554.0	17,555.0	6.0		42
14	12/21/2023	Perforated	17,529.0	17,530.0	6.0		42
14	12/21/2023	Perforated	17,504.0	17,505.0	6.0		42
15	12/23/2023	Perforated	17,479.0	17,480.0	6.0		42
15	12/23/2023	Perforated	17,454.0	17,455.0	6.0		42
15	12/23/2023	Perforated	17,429.0	17,430.0	6.0		42
15	12/23/2023	Perforated	17,404.0	17,405.0	6.0		42
15	12/23/2023	Perforated	17,379.0	17,380.0	6.0		42
15	12/23/2023	Perforated	17,354.0	17,355.0	6.0		42
15	12/23/2023	Perforated	17,329.0	17,330.0	6.0		42
16	12/23/2023	Perforated	17,304.0	17,305.0	6.0		42
16	12/23/2023	Perforated	17,279.0	17,280.0	6.0		42
16	12/23/2023	Perforated	17,254.0	17,255.0	6.0		42
16	12/23/2023	Perforated	17,229.0	17,230.0	6.0		42
16	12/23/2023	Perforated	17,201.0	17,202.0	6.0		42
16	12/23/2023	Perforated	17,179.0	17,180.0	6.0		42
16	12/23/2023	Perforated	17,154.0	17,155.0	6.0		42
17	12/23/2023	Perforated	17,129.0	17,130.0	6.0		42
17	12/23/2023	Perforated	17,104.0	17,105.0	6.0		42
17	12/23/2023	Perforated	17,077.0	17,078.0	6.0		42
17	12/23/2023	Perforated	17,054.0	17,055.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
17	12/23/2023	Perforated	17,029.0	17,030.0	6.0		42
17	12/23/2023	Perforated	17,004.0	17,005.0	6.0		42
17	12/23/2023	Perforated	16,979.0	16,980.0	6.0		42
18	12/24/2023	Perforated	16,954.0	16,955.0	6.0		42
18	12/24/2023	Perforated	16,929.0	16,930.0	6.0		42
18	12/24/2023	Perforated	16,904.0	16,905.0	6.0		42
18	12/24/2023	Perforated	16,879.0	16,880.0	6.0		42
18	12/24/2023	Perforated	16,854.0	16,855.0	6.0		42
18	12/24/2023	Perforated	16,829.0	16,830.0	6.0		42
18	12/24/2023	Perforated	16,804.0	16,805.0	6.0		42
19	12/25/2023	Perforated	16,779.0	16,780.0	6.0		42
19	12/25/2023	Perforated	16,757.0	16,758.0	6.0		42
19	12/25/2023	Perforated	16,729.0	16,730.0	6.0		42
19	12/25/2023	Perforated	16,704.0	16,705.0	6.0		42
19	12/25/2023	Perforated	16,679.0	16,680.0	6.0		42
19	12/25/2023	Perforated	16,654.0	16,655.0	6.0		42
19	12/25/2023	Perforated	16,628.0	16,629.0	6.0		42
20	12/26/2023	Perforated	16,604.0	16,605.0	6.0		42
20	12/26/2023	Perforated	16,579.0	16,580.0	6.0		42
20	12/26/2023	Perforated	16,554.0	16,555.0	6.0		42
20	12/26/2023	Perforated	16,529.0	16,530.0	6.0		42
20	12/26/2023	Perforated	16,504.0	16,505.0	6.0		42
20	12/26/2023	Perforated	16,479.0	16,480.0	6.0		42
20	12/26/2023	Perforated	16,454.0	16,455.0	6.0		42
21	12/28/2023	PERFORATED	15,120.0	15,121.0	6.0		42
21	12/28/2023	PERFORATED	15,095.0	15,096.0	6.0		42
21	12/28/2023	PERFORATED	15,070.0	15,071.0	6.0		42
21	12/28/2023	PERFORATED	15,045.0	15,046.0	6.0		42
21	12/28/2023	PERFORATED	15,020.0	15,021.0	6.0		42
21	12/28/2023	PERFORATED	14,995.0	14,996.0	6.0		42
21	12/28/2023	PERFORATED	14,970.0	14,971.0	6.0		42
22	12/28/2023	PERFORATED	14,945.0	14,946.0	6.0		42
22	12/28/2023	PERFORATED	14,920.0	14,921.0	6.0		42
22	12/28/2023	PERFORATED	14,895.0	14,896.0	6.0		42
22	12/28/2023	PERFORATED	14,870.0	14,871.0	6.0		42
22	12/28/2023	PERFORATED	14,845.0	14,846.0	6.0		42
22	12/28/2023	PERFORATED	14,820.0	14,821.0	6.0		42
22	12/28/2023	PERFORATED	14,795.0	14,796.0	6.0		42
23	12/29/2023	PERFORATED	14,770.0	14,771.0	6.0		42
23	12/29/2023	PERFORATED	14,745.0	14,746.0	6.0		42
23	12/29/2023	PERFORATED	14,720.0	14,721.0	6.0		42
23	12/29/2023	PERFORATED	14,693.0	14,694.0	6.0		42
23	12/29/2023	PERFORATED	14,670.0	14,671.0	6.0		42
23	12/29/2023	PERFORATED	14,645.0	14,646.0	6.0		42
23	12/29/2023	PERFORATED	14,620.0	14,621.0	6.0		42
24	12/29/2023	PERFORATED	14,595.0	14,596.0	6.0		42
24	12/29/2023	PERFORATED	14,568.0	14,569.0	6.0		42
24	12/29/2023	PERFORATED	14,545.0	14,546.0	6.0		42
24	12/29/2023	PERFORATED	14,520.0	14,521.0	6.0		42
24	12/29/2023	PERFORATED	14,495.0	14,496.0	6.0		42
24	12/29/2023	PERFORATED	14,470.0	14,471.0	6.0		42
24	12/29/2023	PERFORATED	14,445.0	14,446.0	6.0		42
25	12/30/2023	PERFORATED	14,420.0	14,421.0	6.0		42
25	12/30/2023	PERFORATED	14,395.0	14,396.0	6.0		42
25	12/30/2023	PERFORATED	14,370.0	14,371.0	6.0		42
25	12/30/2023	PERFORATED	14,345.0	14,346.0	6.0		42
25	12/30/2023	PERFORATED	14,320.0	14,321.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
25	12/30/2023	PERFORATED	14,295.0	14,296.0	6.0		42
25	12/30/2023	PERFORATED	14,270.0	14,271.0	6.0		42
26	12/30/2023	PERFORATED	14,245.0	14,246.0	6.0		42
26	12/30/2023	PERFORATED	14,220.0	14,221.0	6.0		42
26	12/30/2023	PERFORATED	14,195.0	14,196.0	6.0		42
26	12/30/2023	PERFORATED	14,170.0	14,171.0	6.0		42
26	12/30/2023	PERFORATED	14,145.0	14,146.0	6.0		42
26	12/30/2023	PERFORATED	14,116.0	14,117.0	6.0		42
26	12/30/2023	PERFORATED	14,095.0	14,096.0	6.0		42
27	12/30/2023	PERFORATED	14,070.0	14,071.0	6.0		42
27	12/30/2023	PERFORATED	14,045.0	14,046.0	6.0		42
27	12/30/2023	PERFORATED	14,020.0	14,021.0	6.0		42
27	12/30/2023	PERFORATED	13,994.0	13,995.0	6.0		42
27	12/30/2023	PERFORATED	13,970.0	13,971.0	6.0		42
27	12/30/2023	PERFORATED	13,945.0	13,946.0	6.0		42
27	12/30/2023	PERFORATED	13,920.0	13,921.0	6.0		42
28	12/31/2023	PERFORATED	13,893.0	13,894.0	6.0		42
28	12/31/2023	PERFORATED	13,870.0	13,871.0	6.0		42
28	12/31/2023	PERFORATED	13,845.0	13,846.0	6.0		42
28	12/31/2023	PERFORATED	13,820.0	13,821.0	6.0		42
28	12/31/2023	PERFORATED	13,795.0	13,796.0	6.0		42
28	12/31/2023	PERFORATED	13,770.0	13,771.0	6.0		42
28	12/31/2023	PERFORATED	13,745.0	13,746.0	6.0		42
29	12/31/2023	PERFORATED	13,720.0	13,721.0	6.0		42
29	12/31/2023	PERFORATED	13,695.0	13,696.0	6.0		42
29	12/31/2023	PERFORATED	13,672.0	13,673.0	6.0		42
29	12/31/2023	PERFORATED	13,645.0	13,646.0	6.0		42
29	12/31/2023	PERFORATED	13,620.0	13,621.0	6.0		42
29	12/31/2023	PERFORATED	13,595.0	13,596.0	6.0		42
29	12/31/2023	PERFORATED	13,570.0	13,571.0	6.0		42
30	1/1/2024	PERFORATED	13,545.0	13,546.0	6.0		42
30	1/1/2024	PERFORATED	13,520.0	13,521.0	6.0		42
30	1/1/2024	PERFORATED	13,495.0	13,496.0	6.0		42
30	1/1/2024	PERFORATED	13,470.0	13,471.0	6.0		42
30	1/1/2024	PERFORATED	13,445.0	13,446.0	6.0		42
30	1/1/2024	PERFORATED	13,420.0	13,421.0	6.0		42
30	1/1/2024	PERFORATED	13,395.0	13,396.0	6.0		42
31	1/2/2024	PERFORATED	13,370.0	13,371.0	6.0		42
31	1/2/2024	PERFORATED	13,345.0	13,346.0	6.0		42
31	1/2/2024	PERFORATED	13,320.0	13,321.0	6.0		42
31	1/2/2024	PERFORATED	13,295.0	13,296.0	6.0		42
31	1/2/2024	PERFORATED	13,270.0	13,271.0	6.0		42
31	1/2/2024	PERFORATED	13,245.0	13,246.0	6.0		42
31	1/2/2024	PERFORATED	13,220.0	13,221.0	6.0		42
32	1/3/2024	PERFORATED	13,193.0	13,194.0	6.0		42
32	1/3/2024	PERFORATED	13,170.0	13,171.0	6.0		42
32	1/3/2024	PERFORATED	13,145.0	13,146.0	6.0		42
32	1/3/2024	PERFORATED	13,120.0	13,121.0	6.0		42
32	1/3/2024	PERFORATED	13,096.0	13,097.0	6.0		42
32	1/3/2024	PERFORATED	13,070.0	13,071.0	6.0		42
32	1/3/2024	PERFORATED	13,045.0	13,046.0	6.0		42
33	1/5/2024	PERFORATED	13,020.0	13,021.0	6.0		42
33	1/5/2024	PERFORATED	12,995.0	12,996.0	6.0		42
33	1/5/2024	PERFORATED	12,970.0	12,971.0	6.0		42
33	1/5/2024	PERFORATED	12,945.0	12,946.0	6.0		42
33	1/5/2024	PERFORATED	12,920.0	12,921.0	6.0		42
33	1/5/2024	PERFORATED	12,895.0	12,896.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
33	1/5/2024	PERFORATED	12,870.0	12,871.0	6.0		42
34	1/6/2024	PERFORATED	12,845.0	12,846.0	6.0		42
34	1/6/2024	PERFORATED	12,820.0	12,821.0	6.0		42
34	1/6/2024	PERFORATED	12,795.0	12,796.0	6.0		42
34	1/6/2024	PERFORATED	12,770.0	12,771.0	6.0		42
34	1/6/2024	PERFORATED	12,745.0	12,746.0	6.0		42
34	1/6/2024	PERFORATED	12,720.0	12,721.0	6.0		42
34	1/6/2024	PERFORATED	12,695.0	12,696.0	6.0		42
35	1/6/2024	PERFORATED	12,670.0	12,671.0	6.0		42
35	1/6/2024	PERFORATED	12,645.0	12,646.0	6.0		42
35	1/6/2024	PERFORATED	12,620.0	12,621.0	6.0		42
35	1/6/2024	PERFORATED	12,595.0	12,596.0	6.0		42
35	1/6/2024	PERFORATED	12,570.0	12,571.0	6.0		42
35	1/6/2024	PERFORATED	12,545.0	12,546.0	6.0		42
35	1/6/2024	PERFORATED	12,521.0	12,522.0	6.0		42
36	1/6/2024	PERFORATED	12,495.0	12,496.0	6.0		42
36	1/6/2024	PERFORATED	12,470.0	12,471.0	6.0		42
36	1/6/2024	PERFORATED	12,445.0	12,446.0	6.0		42
36	1/6/2024	PERFORATED	12,420.0	12,421.0	6.0		42
36	1/6/2024	PERFORATED	12,395.0	12,396.0	6.0		42
36	1/6/2024	PERFORATED	12,368.0	12,369.0	6.0		42
36	1/6/2024	PERFORATED	12,345.0	12,346.0	6.0		42
37	1/6/2024	PERFORATED	12,320.0	12,321.0	6.0		42
37	1/6/2024	PERFORATED	12,295.0	12,296.0	6.0		42
37	1/6/2024	PERFORATED	12,270.0	12,271.0	6.0		42
37	1/6/2024	PERFORATED	12,245.0	12,246.0	6.0		42
37	1/6/2024	PERFORATED	12,220.0	12,221.0	6.0		42
37	1/6/2024	PERFORATED	12,195.0	12,196.0	6.0		42
37	1/6/2024	PERFORATED	12,170.0	12,171.0	6.0		42
38	1/7/2024	PERFORATED	12,145.0	12,146.0	6.0		42
38	1/7/2024	PERFORATED	12,120.0	12,121.0	6.0		42
38	1/7/2024	PERFORATED	12,095.0	12,096.0	6.0		42
38	1/7/2024	PERFORATED	12,070.0	12,071.0	6.0		42
38	1/7/2024	PERFORATED	12,045.0	12,046.0	6.0		42
38	1/7/2024	PERFORATED	12,020.0	12,021.0	6.0		42
38	1/7/2024	PERFORATED	11,995.0	11,996.0	6.0		42
39	1/7/2024	PERFORATED	11,970.0	11,971.0	6.0		42
39	1/7/2024	PERFORATED	11,945.0	11,946.0	6.0		42
39	1/7/2024	PERFORATED	11,920.0	11,921.0	6.0		42
39	1/7/2024	PERFORATED	11,895.0	11,896.0	6.0		42
39	1/7/2024	PERFORATED	11,870.0	11,871.0	6.0		42
39	1/7/2024	PERFORATED	11,845.0	11,846.0	6.0		42
39	1/7/2024	PERFORATED	11,823.0	11,824.0	6.0		42
40	1/7/2024	PERFORATED	11,795.0	11,796.0	6.0		42
40	1/7/2024	PERFORATED	11,770.0	11,771.0	6.0		42
40	1/7/2024	PERFORATED	11,745.0	11,746.0	6.0		42
40	1/7/2024	PERFORATED	11,720.0	11,721.0	6.0		42
40	1/7/2024	PERFORATED	11,695.0	11,696.0	6.0		42
40	1/7/2024	PERFORATED	11,670.0	11,671.0	6.0		42
40	1/7/2024	PERFORATED	11,645.0	11,646.0	6.0		42
41	1/7/2024	PERFORATED	11,620.0	11,621.0	6.0		42
41	1/7/2024	PERFORATED	11,595.0	11,596.0	6.0		42
41	1/7/2024	PERFORATED	11,570.0	11,571.0	6.0		42
41	1/7/2024	PERFORATED	11,545.0	11,546.0	6.0		42
41	1/7/2024	PERFORATED	11,520.0	11,521.0	6.0		42
41	1/7/2024	PERFORATED	11,497.0	11,498.0	6.0		42
41	1/7/2024	PERFORATED	11,470.0	11,471.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
42	1/8/2024	PERFORATED	11,445.0	11,446.0	6.0		42
42	1/8/2024	PERFORATED	11,420.0	11,421.0	6.0		42
42	1/8/2024	PERFORATED	11,395.0	11,396.0	6.0		42
42	1/8/2024	PERFORATED	11,368.0	11,369.0	6.0		42
42	1/8/2024	PERFORATED	11,345.0	11,346.0	6.0		42
42	1/8/2024	PERFORATED	11,320.0	11,321.0	6.0		42
42	1/8/2024	PERFORATED	11,295.0	11,296.0	6.0		42
43	1/8/2024	PERFORATED	11,270.0	11,271.0	6.0		42
43	1/8/2024	PERFORATED	11,243.0	11,244.0	6.0		42
43	1/8/2024	PERFORATED	11,220.0	11,221.0	6.0		42
43	1/8/2024	PERFORATED	11,195.0	11,196.0	6.0		42
43	1/8/2024	PERFORATED	11,170.0	11,171.0	6.0		42
43	1/8/2024	PERFORATED	11,145.0	11,146.0	6.0		42
43	1/8/2024	PERFORATED	11,120.0	11,121.0	6.0		42
44	1/8/2024	PERFORATED	11,095.0	11,096.0	6.0		42
44	1/8/2024	PERFORATED	11,070.0	11,071.0	6.0		42
44	1/8/2024	PERFORATED	11,045.0	11,046.0	6.0		42
44	1/8/2024	PERFORATED	11,020.0	11,021.0	6.0		42
44	1/8/2024	PERFORATED	10,995.0	10,996.0	6.0		42
44	1/8/2024	PERFORATED	10,970.0	10,971.0	6.0		42
44	1/8/2024	PERFORATED	10,945.0	10,946.0	6.0		42
45	1/9/2024	PERFORATED	10,922.0	10,923.0	6.0		42
45	1/9/2024	PERFORATED	10,895.0	10,896.0	6.0		42
45	1/9/2024	PERFORATED	10,870.0	10,871.0	6.0		42
45	1/9/2024	PERFORATED	10,845.0	10,846.0	6.0		42
45	1/9/2024	PERFORATED	10,820.0	10,821.0	6.0		42
45	1/9/2024	PERFORATED	10,793.0	10,794.0	6.0		42
45	1/9/2024	PERFORATED	10,770.0	10,771.0	6.0		42
46	1/9/2024	PERFORATED	10,745.0	10,746.0	6.0		42
46	1/9/2024	PERFORATED	10,720.0	10,721.0	6.0		42
46	1/9/2024	PERFORATED	10,695.0	10,696.0	6.0		42
46	1/9/2024	PERFORATED	10,670.0	10,671.0	6.0		42
46	1/9/2024	PERFORATED	10,645.0	10,646.0	6.0		42
46	1/9/2024	PERFORATED	10,620.0	10,621.0	6.0		42
46	1/9/2024	PERFORATED	10,595.0	10,596.0	6.0		42
47	1/9/2024	PERFORATED	10,568.0	10,569.0	6.0		42
47	1/9/2024	PERFORATED	10,545.0	10,546.0	6.0		42
47	1/9/2024	PERFORATED	10,520.0	10,521.0	6.0		42
47	1/9/2024	PERFORATED	10,495.0	10,496.0	6.0		42
47	1/9/2024	PERFORATED	10,470.0	10,471.0	6.0		42
47	1/9/2024	PERFORATED	10,445.0	10,446.0	6.0		42
47	1/9/2024	PERFORATED	10,420.0	10,421.0	6.0		42
48	1/9/2024	PERFORATED	10,395.0	10,396.0	6.0		42
48	1/9/2024	PERFORATED	10,370.0	10,371.0	6.0		42
48	1/9/2024	PERFORATED	10,345.0	10,346.0	6.0		42
48	1/9/2024	PERFORATED	10,320.0	10,321.0	6.0		42
48	1/9/2024	PERFORATED	10,295.0	10,296.0	6.0		42
48	1/9/2024	PERFORATED	10,270.0	10,271.0	6.0		42
48	1/9/2024	PERFORATED	10,246.0	10,247.0	6.0		42
49	1/9/2024	PERFORATED	10,220.0	10,221.0	6.0		42
49	1/9/2024	PERFORATED	10,195.0	10,196.0	6.0		42
49	1/9/2024	PERFORATED	10,170.0	10,171.0	6.0		42
49	1/9/2024	PERFORATED	10,145.0	10,146.0	6.0		42
49	1/9/2024	PERFORATED	10,123.0	10,124.0	6.0		42
49	1/9/2024	PERFORATED	10,095.0	10,096.0	6.0		42
49	1/9/2024	PERFORATED	10,070.0	10,071.0	6.0		42
50	1/10/2024	PERFORATED	10,045.0	10,046.0	6.0		42



Regulatory- Perforations

Well Name: Wild 70-3328-22B

Well Name Wild 70-3328-22B	Lease Multiple Leases	API/UWI 43013543150000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
50	1/10/2024	PERFORATED	10,020.0	10,021.0	6.0		42
50	1/10/2024	PERFORATED	9,993.0	9,994.0	6.0		42
50	1/10/2024	PERFORATED	9,970.0	9,971.0	6.0		42
50	1/10/2024	PERFORATED	9,945.0	9,946.0	6.0		42
50	1/10/2024	PERFORATED	9,920.0	9,921.0	6.0		42
50	1/10/2024	PERFORATED	9,895.0	9,896.0	6.0		42
51	1/10/2024	PERFORATED	9,870.0	9,871.0	6.0		42
51	1/10/2024	PERFORATED	9,845.0	9,846.0	6.0		42
51	1/10/2024	PERFORATED	9,820.0	9,821.0	6.0		42
51	1/10/2024	PERFORATED	9,794.0	9,795.0	6.0		42
51	1/10/2024	PERFORATED	9,770.0	9,771.0	6.0		42
51	1/10/2024	PERFORATED	9,745.0	9,746.0	6.0		42
51	1/10/2024	PERFORATED	9,720.0	9,721.0	6.0		42

Total



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Jobs

AFE Number 220324		Wellbore Name Original Hole			Wellbore API/UWI		Primary Job Type Initial Completion		Start Date 10/23/2023		End Date 7/13/2024		Spud Date	
Time Log														
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com						
10/23/2023 06:00	10/23/2023 13:00			General Ops	Rigging In	7.00		HELD SAFETY MEETING, MOVE IN RIG UP WORKOVER RIG						
10/23/2023 13:00	10/23/2023 13:30			Pump Down	Pressure Test	0.50		NIPPLE UP BOPE, LINE UP AND CLOSE MASTER VALVE, TEST 7' FROM SURFACE TO 7,900' (PLUG SET AT 7,900') 4,150 PSI FOR 15 MINS, 0 PSI BACK SIDE OF 7" GOOD TEST.						
10/23/2023 13:30	10/23/2023 14:00			General Ops	Downhole issues	0.50		MAKE UP 7" PLUG RETRIEVEL ASSEMBLY						
10/23/2023 14:00	10/23/2023 19:00			RTBG	Run Tubing	5.00	Special Services	PICK UP 2 7/8 PH6 TUBING FROM 0' TO 6,579'.						
10/23/2023 19:00	10/24/2023 06:00			General Ops	Standby	11.00	Special Services	SECURE WELL, CLOSE RAMS AND SET LOCK PINS, INSTALL FLOOR VALVE, WAIT ON DAYLIGHT.						
10/24/2023 06:00	10/24/2023 07:00			General Ops	Safety Stand-down	1.00	Special Services	HELD SAFETY MEETING.						
10/24/2023 07:00	10/24/2023 09:00			RTBG	Run Tubing	2.00	Special Services	PICK UP 2 7/8 PH6 PIPE FROM 6,579' TO 7,800'.						
10/24/2023 09:00	10/24/2023 10:00			General Ops	Rigging In	1.00	Special Services	TROUBLE SHOOT ANNULAR NOT CLOSING, REPLACE HYDRULIC HOSE, TEST ANNULAR AND RAMS, GOOD TEST.						
10/24/2023 10:00	10/24/2023 11:00			General Ops	Downhole issues	1.00	Special Services	PICK UP TUBING FROM 7,800' TO 7,900;, LATCH ON 7" PLUG, FLOW CHECK WELL						
10/24/2023 11:00	10/24/2023 14:00			PTBG	Pull Tubing	3.00	Special Services	TRIP OUT OF HOLE WITH 2 7/8" TUBING FROM 7,900' TO 0'						
10/24/2023 14:00	10/24/2023 14:30			General Ops	Downhole issues	0.50	Special Services	LAY DOWN 7" PLUG AND RUNNING TOOL.						
10/24/2023 14:30	10/24/2023 16:30			General Ops	Downhole issues	2.00	Special Services	RIG UP WIRELINE GROUP TRUCK, MAKE UP 4.5" PLUG, RUN IN HOLE FROM SURFACE TO 8,150' ENCOUNTERED TIGHT HOLE, DECISION WAS MADE TO PULL OUT OF HOLE AND RUN TUBING IN HOLE AND CIRCULATE OUT OIL BASE MUD (500' OF OIL BASE MUD LEFT IN HOLE)						
10/24/2023 16:30	10/24/2023 19:00			RTBG	Run Tubing	2.50	Special Services	TRIP IN HOLE WITH 2 7/8" TUBING PH6 FROM 0' TO 7,900'						
10/24/2023 19:00	10/25/2023 06:00			General Ops	Standby	11.00	Special Services	SECURE WELL, SHUT DOWN AND WAIT ON DAYLIGHT.						
10/25/2023 06:00	10/25/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, START & WARM EQUIPMENT, HOLD SAFETY MEETING						
10/25/2023 07:00	10/25/2023 07:45			BOPI	Install BOP's	0.75	Special Services	RIH W/ 10 STANDS OF 2.875" PH-6 OUT OF DERRICK SLOWLY TO ENSURE NO TAGS SEEN ON WIEGHT INDICATOR						
10/25/2023 07:45	10/25/2023 08:30			General Ops	Rigging In	0.75	Special Services	RU PUMP LINES TO REVERSE CIRCULATE OUT OIL BASE MUD.						
10/25/2023 08:30	10/25/2023 10:00			General Ops	Downhole issues	1.50	Special Services	ATTEMPT TO REVERSE CIRCULATE, REMOVE ELEVATORS FOR RIG ON THE TAPAROO 66-3229-22T TO RELEASE RBP, PUMP PRESSURE UP TO 4,500 PSI, BARELY MOVING FLUID 20 BBLS INTO CIRCULATION, SHUT DOWN , SWAP AROUND TO CONVENTIONAL CIRCULATION						
10/25/2023 10:00	10/25/2023 14:00			General Ops	Downhole issues	4.00	Special Services	CIRCULATE 340 BBLS CONVENTIONAL 3.3 BPM @ 1,300 PSI, SHUT PUMP DOWN CHECK FOR FLOW, TBG DEAD CSG FLOWING,						
10/25/2023 14:00	10/25/2023 16:00			General Ops	Downhole issues	2.00	Special Services	TRIP OUT OF HOLE WITH 2.875" PH-6 FROM 8,530' TO SURF.						
10/25/2023 16:00	10/25/2023 16:30			General Ops	Rigging In	0.50	Special Services	MIRU TWG AND STACKED TO RUN 4.5" WRP.						
10/25/2023 16:30	10/25/2023 16:45			General Ops	Downhole issues	0.25	Special Services	RIH WITH WIRELINE AND STACKED 4.5" WRP TO 8,465'. AND SET.						
10/25/2023 16:45	10/25/2023 17:00			Wireline	POOH - Pulling out of Hole	0.25	Special Services	POOH WITH WIRELINE FROM 8,465' TO SURF.						
10/25/2023 17:00	10/25/2023 18:00			General Ops	Downhole issues	1.00	Special Services	RU MESA RIG PUMP AND PRESSURE TEST 7" AND LINER TOP TO 4,325 PSI AND HOLD FOR 30 MIN. START PSI: 4,325 AFTER 30 MIN PSI: 4,325 BACKSIDE PSI: 0						
10/25/2023 18:00	10/25/2023 18:30			General Ops	Downhole issues	0.50	Special Services	BLEED WELL DOWN TO ZERO PSI. LOCK WELL DOWN FOR NIGHT. FAN LINES AND PUMPS OUT.						
10/25/2023 18:30	10/26/2023 06:00			Standby	Well Shut In	11.50	Special Services	WSIFN						
10/26/2023 06:00	10/26/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, START & WARM EQUIPMENT, HOLD SAFETY MEETING						
10/26/2023 07:00	10/26/2023 08:30			General Ops	Rigging In	1.50	Special Services	ND HYD ANNULAR, NU WASHINGTON HEAD FOR TWG BRAIDED LINE TRUCK WELL HEAD CONNECTION, RU TWG BRAIDED LINE TRUCK						
10/26/2023 08:30	10/26/2023 13:00			Wireline	Downhole Tools	4.50	Special Services	RIH W/ WRP PULLING TOOL TAGGING LINER TOP NOT ABLE TO GET RETRIEVING HEAD TO DROP INTO LINER WITH THE SAW TOOTH FACE, POOH, MULE SHOE RETRIEVING HEAD, RIH TO TAG UP @ 8407 (LINER TOP) WORK BRAIDED LINE FOR APPROXIMATELY 40 MINUTES BEFORE KICKING OFF INTO LINER, LATCH UP ON WR PLUG @ 8,465', SET JARS OFF 1 TIME TO RELEASE WR PLUG, PULL UP HOLE 30' AND LET ELEMENTS RELAXE FOR A MINUTE, RIH TO 8,490' TO ENSURE WR PLUG IS TRAVELING WITH US, POOH, LAY DOWN WR PLUG & RETRIEVING HEAD, RDMO TWG BRAIDED LINE TRUCK						



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
11/14/2023 06:00	11/14/2023 15:30			Standby	Well Shut In	9.50		WSI PREP FOR CSG TEST & PERF STAGE 1
11/14/2023 15:30	11/14/2023 17:00			General Ops	Rigging In	1.50		MIRU TWG LOGGER & CRANE, MU 7 GUN STRING, 3 - SPF & 4.5' KLX CBP.
11/14/2023 17:00	11/14/2023 21:00			Wireline	Plug & Perf	4.00		RIH W/CBP & 7 GUN STRING 3 - SPF OWHP - 2,500 PSI MAX PSI - 6,400 MAX RATE - 22 BPM VOLUME - 2,653 BBLs SET CBP @ 19,940' PU TO BTM SHOT, ATTEMPT TO PRESSURE TEST. INJECTING @ 3 BPM 3,800 PSI. DECISION MADE TO SHOOT STAGE 1 & LOOH.
11/14/2023 21:00	11/14/2023 22:30			Wireline	Logging	1.50		LOOH SICP - 3,600
11/14/2023 22:30	11/15/2023 06:00			Standby	Well Shut In	7.50		PLUG SET, ALL SHOTS FIRED, LD LUBRICATOR BREAK OFF GUN STRING, SWIFN
11/15/2023 06:00	11/15/2023 07:15			Standby	Well Shut In	1.25	Special Services	WSI
11/15/2023 07:15	11/15/2023 08:45			General Ops	Rigging In	1.50	Special Services	MIRU TWG
11/15/2023 08:45	11/15/2023 09:45			Wireline	Set Kill Plug	1.00	Special Services	MAKE UP & RIH W/4.5" WRP TO 8,450', POOH
11/15/2023 09:45	11/15/2023 11:15			General Ops	Rigging Out	1.50	Special Services	RDMO TWG
11/15/2023 11:15	11/15/2023 12:00			General Ops	Downhole issues	0.75	Special Services	OPEN WELL UP TO RIG PUMP 3,000 PSI, START PUMPING 2.25BPM @ 3,400 PSI PUMP FOR 5 MINUTES. OPEN CSG UP TO RIG TANK ON 1 - 21/64 CHOKE FLOWING @ 2 BPM
11/15/2023 12:00	11/15/2023 13:30			General Ops	Rigging In	1.50	Special Services	RE-SPOT EQUIPMENT, MIRU MESA RIG
11/15/2023 13:30	11/15/2023 14:30			General Ops	Rigging In	1.00	Special Services	NU BOP'S, NU ANNULAR, RU WORK FLOOR
11/15/2023 14:30	11/15/2023 20:30			General Ops	Rigging In	6.00	Special Services	CSG STILL FLOWING 1.5 BPM, SPOT IN PIPE WRANGLER & PIPE RACKS, START LOADING TBG
11/15/2023 20:30	11/16/2023 06:00			General Ops	Flowback	9.50	Special Services	FLOWING WELL BACK WIDE OPEN 0.5 BPM
11/16/2023 06:00	11/16/2023 11:30			RTBG	Run Tubing	5.50	Special Services	PU 2.875" PH-6 & RIH W/7" HD-PKR TO 8,389' W/KB JT #265
11/16/2023 11:30	11/16/2023 12:00			General Ops	Downhole issues	0.50	Special Services	SET 7" HD-PKR @ 8,389'
11/16/2023 12:00	11/16/2023 12:30			General Ops	Downhole issues	0.50	Special Services	PRESSURE TEST CSG START TEST 4,450 PSI, HOLD PRESSURE FOR 30 MINUTES,
11/16/2023 12:30	11/16/2023 12:45			General Ops	Downhole issues	0.25	Special Services	RELEASE 7" HD-PKR @ 8,389'
11/16/2023 12:45	11/16/2023 13:00			General Ops	Rigging In	0.25	Special Services	RIH TO TAG LINER TOP @ 8,406' PULL UP TO 8,403'
11/16/2023 13:00	11/16/2023 13:15			General Ops	Downhole issues	0.25	Special Services	SET 7' PKR @ 8,403'
11/16/2023 13:15	11/16/2023 13:30			General Ops	Downhole issues	0.25	Special Services	PRESSURE TEST CSG TO 4,500 PSI, TEST GOOD, TBG STILL FLOWING & SCHLUMBERGER IS NOW CONVINCED IT IS TRULY THIER LINER LEAKING & NOT OUR 7"
11/16/2023 13:30	11/16/2023 13:45			General Ops	Downhole issues	0.25	Special Services	RELEASE PKR
11/16/2023 13:45	11/16/2023 16:15			PTBG	Pull Tubing	2.50	Special Services	POOH STANDING 133 STANDS OF 2.875" PH-6 BACK IN DERRICK
11/16/2023 16:15	11/16/2023 18:15			RTBG	Run Tubing	2.00	Special Services	MU POLISH MILL ASSEMBLY, TIH WITH 108 STANDS OF 2.875" PH-6
11/16/2023 18:15	11/17/2023 06:00			General Ops	Safety Stand-down	11.75	Special Services	SHUT DOWN TO REPAIR OPERATORS PLATFORM & REPLACE DRILL LINE
11/17/2023 06:00	11/18/2023 06:00			Standby	Well Shut In	24.00	Special Services	MESA RIG MAINTENANCE
11/18/2023 06:00	11/18/2023 15:00			General Ops	Standby	9.00	Special Services	MESA RIG MAINTENANCE
11/18/2023 15:00	11/18/2023 16:00			RTBG	Run Tubing	1.00	Special Services	RIH W/2.875" PH-6 OUT OF DERRICK 265 JTS IN THE HOLE
11/18/2023 16:00	11/18/2023 18:00			General Ops	Rigging In	2.00	Special Services	CHANGE OUT ELEVATORS, RU SWIVEL & PUMP. PUMPING 2.5 BPM 3,200 PSI, SWIVEL IN 2 JTS TAG UP ON BTM OF JT 267 CLEAN UP PBR WITH POLISH MILL, LD 1 JT, CIRCULATE BTMS UP.
11/18/2023 18:00	11/18/2023 20:00			General Ops	Downhole issues	2.00	Special Services	CIRCULATE 300 BBL OF BRINE AND P.O.P. PREP WB FOR LINER SEAL ASSEMBLY.
11/18/2023 20:00	11/19/2023 01:00			PTBG	Pull Tubing	5.00	Special Services	LD 40 JTS 2-7/8 PH6, TIE BACK DBL FAST. CONT. TO LD 90 JTS TTL. STAND BACK 176 JTS IN DERRICK. LD POLISH MILL ASSEMBLY.
11/19/2023 01:00	11/19/2023 02:30			General Ops	Rigging In	1.50	Special Services	RU WYOMING CSG SERVICE, TIE BACK SINGLE FAST, CHANGE ELEVATORS BAILS & SLIPS.
11/19/2023 02:30	11/19/2023 04:30			General Ops	Rigging In	2.00	Special Services	WORKING BUBBLES OUT OF DRILL LINE
11/19/2023 04:30	11/19/2023 06:00			RTBG	Run Tubing	1.50	Special Services	TALLY PU & RIH W/ LINER ASSEMBLY, 10 JTS OF 4" 14.00# S-135 XT 39 HWD.
11/19/2023 06:00	11/19/2023 10:00			RTBG	Run Tubing	4.00	Special Services	CONTINUE IN HOLE W/80 JTS OF (90 JTS TOTAL) 4" 14.00# S-135 XT 39 HWD
11/19/2023 10:00	11/19/2023 10:30			General Ops	Rigging Out	0.50	Special Services	RD CASING CREW
11/19/2023 10:30	11/19/2023 13:30			RTBG	Run Tubing	3.00	Special Services	TIH W/ 176 JTS OF 2.875" PH-6 TBG OUT OF DERRCK PU 3 JTS OFF RACKS



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/9/2023 18:03	12/9/2023 18:08			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 3 - Shutting in and bleeding off well
12/9/2023 18:08	12/9/2023 18:13			Frac Tree	Well Switch Wireline	0.09	Stimulation	Stage 3 - Switching for Wireline
12/9/2023 18:13	12/9/2023 18:13			Standby	Well Shut In	0.00		Stage 3 - null
12/9/2023 18:13	12/9/2023 18:29			Wireline	Equalizing	0.27	Stimulation	Stage 3 - Wireline stabbed on and equalizing pressure
12/9/2023 18:29	12/9/2023 20:04			Wireline	WL Run	1.57	Stimulation	Stage 4 - Wireline operations Stage 4
12/9/2023 20:04	12/9/2023 20:23			Frac Tree	Well Switch Wellhead	0.33	Stimulation	Stage 4 - Shutting in and bleeding off well
12/9/2023 20:23	12/10/2023 02:40			Standby	Well Shut In	6.28	Stimulation	Stage 4 - Well shut in. Ready for Frac
12/10/2023 02:40	12/10/2023 02:42			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 4 - Switching for Frac
12/10/2023 02:42	12/10/2023 02:54			Frac	Preventive Maintenance	0.21	Stimulation	Stage 4 - Frac pump maintenance
12/10/2023 02:54	12/10/2023 03:02			Frac	Equalizing	0.13	Stimulation	Stage 4 - Frac equalizing to well
12/10/2023 03:02	12/10/2023 05:28			Frac	Fracturing	2.43	Stimulation	Stage 4 - Frac operations Stage 4 IWHP: 5,610/ SICP: 4,976 Start Stage: 12/12 FLUID ENDS End Stage: 12/12 FLUID ENDS
12/10/2023 05:28	12/10/2023 05:32			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 4 - Shutting in and bleeding off well
12/10/2023 05:32	12/10/2023 05:49			Standby	Well Shut In	0.28	Stimulation	Stage 4 - Well shut in. Ready for Wireline
12/10/2023 05:49	12/10/2023 05:51			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 4 - Switching for Wireline
12/10/2023 05:51	12/10/2023 05:58			Wireline	Equalizing	0.13	Stimulation	Stage 4 - Wireline stabbed on and equalizing pressure
12/10/2023 05:58	12/10/2023 05:59			Wireline	WL Run	0.02	Stimulation	Stage 5 - Wireline operations Stage 5
12/10/2023 06:00	12/10/2023 07:31			Wireline	WL Run	1.53	Stimulation	Stage 5 - Wireline operations Stage 5
12/10/2023 07:31	12/10/2023 07:38			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 5 - Shutting in and bleeding off well
12/10/2023 07:38	12/10/2023 13:43			Standby	Well Shut In	6.10	Stimulation	Stage 5 - Well shut in. Ready for Frac
12/10/2023 13:43	12/10/2023 13:43			Frac Tree	Well Switch Wireline	0.00		Stage 5 - null
12/10/2023 13:43	12/10/2023 13:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 5 - Switching for Frac
12/10/2023 13:45	12/10/2023 14:13			Frac	Preventive Maintenance	0.47	Stimulation	Stage 5 - Frac pump maintenance
12/10/2023 14:13	12/10/2023 14:19			Frac	Pressure Test	0.09	Stimulation	Stage 5 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/10/2023 14:19	12/10/2023 14:27			Frac	Waiting on Services	0.14	Stimulation	Stage 5 - Frac waiting on PD to spot acid
12/10/2023 14:27	12/10/2023 16:55			Frac	Fracturing	2.47	Stimulation	Stage 5 - Frac operations Stage 5 Start Stage: 11/12 IWHP: 4,690/ SICP: 5,270 End Stage: 11/12
12/10/2023 16:55	12/10/2023 16:58			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 5 - Shutting in and bleeding off well
12/10/2023 16:58	12/10/2023 16:59			Standby	Well Shut In	0.02	Stimulation	Stage 5 - Well shut in. Ready for Wireline
12/10/2023 16:59	12/10/2023 17:04			Wireline	Equalizing	0.08	Stimulation	Stage 5 - Wireline stabbed on and equalizing pressure
12/10/2023 17:04	12/10/2023 18:28			Wireline	WL Run	1.39	Stimulation	Stage 6 - Wireline operations Stage 6
12/10/2023 18:28	12/10/2023 18:34			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 6 - Shutting in and bleeding off well
12/10/2023 18:34	12/11/2023 00:42			Standby	Well Shut In	6.14	Stimulation	Stage 6 - Well shut in. Ready for Frac
12/11/2023 00:42	12/11/2023 00:44			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 6 - Switching for Frac
12/11/2023 00:44	12/11/2023 00:54			Frac	Preventive Maintenance	0.16	Stimulation	Stage 6 - Frac pump maintenance



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60062.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/11/2023 00:54	12/11/2023 00:57			Frac	Equalizing	0.06	Stimulation	Stage 6 - Frac equalizing to well
12/11/2023 00:57	12/11/2023 03:20			Frac	Fracturing	2.38	Stimulation	Stage 6 - Frac operations Stage 6 Start Stage: 11/12 IWHP: 4,580/ SICP: 5,240 End Stage: 11/12
12/11/2023 03:20	12/11/2023 03:24			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 6 - Shutting in and bleeding off well
12/11/2023 03:24	12/11/2023 04:04			Standby	Well Shut In	0.67	Stimulation	Stage 6 - Well shut in. Ready for Wireline
12/11/2023 04:04	12/11/2023 04:05			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 6 - Switching for Wireline
12/11/2023 04:05	12/11/2023 04:06			Wireline	Equalizing	0.03	Stimulation	Stage 6 - Wireline stabbed on and equalizing pressure
12/11/2023 04:06	12/11/2023 05:24			Wireline	WL Run	1.30	Stimulation	Stage 7 - Wireline operations Stage 7
12/11/2023 05:24	12/11/2023 05:29			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 7 - Shutting in and bleeding off well
12/11/2023 05:29	12/11/2023 06:00			Standby	Well Shut In	0.51	Stimulation	Stage 7 - Well shut in. Ready for Frac
12/11/2023 06:00	12/11/2023 11:44			Standby	Well Shut In	5.75	Stimulation	Stage 7 - Well shut in. Ready for Frac
12/11/2023 11:44	12/11/2023 11:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 7 - Switching for Frac
12/11/2023 11:46	12/11/2023 12:14			Frac	Preventive Maintenance	0.47	Stimulation	Stage 7 - Frac pump maintenance
12/11/2023 12:14	12/11/2023 12:36			Frac	Frac Pumps	0.36	Stimulation	Stage 7 - 9A packing, 10A&B comms issue, 5 packings on 11A
12/11/2023 12:36	12/11/2023 12:47			Frac	Pressure Test	0.18	Stimulation	Stage 7 - 9A packing, 10A&B comms issue, 5 packings on 11A
12/11/2023 12:47	12/11/2023 15:08			Frac	Fracturing	2.36	Stimulation	Stage 7 - Frac operations Stage 7 IWHP: 4,570/ SICP: 5,444 Start Stage: 11/12 FLUID ENDS End Stage: 10/12 FLUID ENDS
12/11/2023 15:08	12/11/2023 15:11			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 7 - Shutting in and bleeding off well
12/11/2023 15:11	12/11/2023 15:16			Standby	Well Shut In	0.09	Stimulation	Stage 7 - Well shut in. Ready for Wireline
12/11/2023 15:16	12/11/2023 15:17			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 7 - Switching for Wireline
12/11/2023 15:17	12/11/2023 15:20			Wireline	Equalizing	0.04	Stimulation	Stage 7 - Wireline stabbed on and equalizing pressure
12/11/2023 15:20	12/11/2023 17:12			Wireline	WL Run	1.86	Stimulation	Stage 8 - Wireline operations Stage 8
12/11/2023 17:12	12/11/2023 17:17			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 8 - Shutting in and bleeding off well
12/11/2023 17:17	12/11/2023 22:24			Standby	Well Shut In	5.11	Stimulation	Stage 8 - Well shut in. Ready for Frac
12/11/2023 22:24	12/11/2023 22:32			Frac Tree	Well Switch Frac	0.14	Stimulation	Stage 8 - Switching for Frac
12/11/2023 22:32	12/11/2023 22:52			Frac	Pressure Test	0.33	Stimulation	Stage 8 - Frac pressure testing and equalizing to well
12/11/2023 22:52	12/12/2023 01:27			Frac	Fracturing	2.59	Stimulation	Stage 8 - Frac operations Stage 8 Start Stage: 11/12 IWHP: 4,680/ SICP: 4,950 End Stage: 12/12
12/12/2023 01:27	12/12/2023 01:30			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 8 - Shutting in and bleeding off well
12/12/2023 01:30	12/12/2023 01:32			Frac Tree	Well Switch Wireline	0.04	Stimulation	Stage 8 - Switching for Wireline
12/12/2023 01:32	12/12/2023 01:32			Standby	Well Shut In	0.00		Stage 8 - null
12/12/2023 01:32	12/12/2023 01:34			Wireline	Equalizing	0.03	Stimulation	Stage 8 - Wireline stabbed on and equalizing pressure
12/12/2023 01:34	12/12/2023 02:53			Wireline	WL Run	1.33	Stimulation	Stage 9 - Wireline operations Stage 9
12/12/2023 02:53	12/12/2023 02:58			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 9 - Shutting in and bleeding off well
12/12/2023 02:58	12/12/2023 05:59			Standby	Well Shut In	3.02	Stimulation	Stage 9 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60062.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/18/2023 13:56	12/18/2023 14:07			Frac Tree	Well Switch Wellhead	0.18	Stimulation	Stage 10 - Shutting in and switching for Flowback
12/18/2023 14:07	12/18/2023 16:13			General Operations	Flowback	2.09	Stimulation	Stage 10 - Flowing back well CHOKE: 30 OWP: 3,400
12/18/2023 16:13	12/18/2023 16:15			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 10 - Switching for Frac
12/18/2023 16:15	12/18/2023 16:27			Frac	Equalizing	0.21	Stimulation	Stage 10 - Frac equalizing to well - Mon Dec 18 2023 16:25:57 GMT-0700 (Jeremy Ho): Done by Frac A-side
12/18/2023 16:27	12/18/2023 16:57			Frac	High Rate Flush	0.49	Stimulation	Stage 10 - Frac operations Stage 10 high rate flush OWP: 4090 - Mon Dec 18 2023 16:29:39 GMT-0700 (Jeremy Ho): Done by Frac A-side
12/18/2023 16:57	12/18/2023 17:02			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 10 - Shutting in and bleeding off well
12/18/2023 17:02	12/18/2023 17:06			Standby	Well Shut In	0.06	Stimulation	Stage 10 - Well shut in. Ready for Wireline
12/18/2023 17:06	12/18/2023 17:07			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 10 - Switching for Wireline
12/18/2023 17:07	12/18/2023 17:10			Wireline	Equalizing	0.05	Stimulation	Stage 10 - Wireline stabbed on and equalizing pressure
12/18/2023 17:10	12/18/2023 18:29			Wireline	WL Run	1.31	Stimulation	Stage 11 - Wireline operations Stage 11
12/18/2023 18:29	12/18/2023 18:31			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 11 - Shutting in and bleeding off well
12/18/2023 18:31	12/18/2023 21:27			Standby	Well Shut In	2.94	Stimulation	Stage 11 - Well shut in. Ready for Frac
12/18/2023 21:27	12/18/2023 21:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 11 - Switching for Frac
12/18/2023 21:29	12/18/2023 21:45			Frac	Preventive Maintenance	0.26	Stimulation	Stage 11 - Frac pump maintenance - Wed Dec 20 2023 12:20:02 GMT-0700 (Shawn Howell): Done by Frac A-side
12/18/2023 21:45	12/19/2023 00:04			Frac	Fracturing	2.32	Stimulation	Stage 11 - Frac operations Stage 11 IWHP: 4,270/ SICP: 4,922 START 12/12 FLUID ENDS END 10/12 FLUID ENDS - Mon Dec 18 2023 23:42:53 GMT-0700 (Jeremy Ho): Frac A fracturing on B-side
12/19/2023 00:04	12/19/2023 00:07			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 11 - Shutting in and bleeding off well
12/19/2023 00:07	12/19/2023 00:09			Standby	Well Shut In	0.04	Stimulation	Stage 11 - Well shut in. Ready for Wireline
12/19/2023 00:09	12/19/2023 00:13			Frac Tree	Well Switch Wireline	0.06	Stimulation	Stage 11 - Switching for Wireline
12/19/2023 00:13	12/19/2023 00:18			Wireline	Equalizing	0.09	Stimulation	Stage 11 - Wireline stabbed on and equalizing pressure
12/19/2023 00:18	12/19/2023 01:32			Wireline	WL Run	1.22	Stimulation	Stage 12 - Wireline operations Stage 12
12/19/2023 01:32	12/19/2023 01:38			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 12 - Shutting in and bleeding off well
12/19/2023 01:38	12/19/2023 05:59			Standby	Well Shut In	4.36	Stimulation	Stage 12 - Well shut in. Ready for Frac
12/19/2023 06:00	12/19/2023 19:16			Standby	Well Shut In	13.28	Stimulation	Stage 12 - Well shut in. Ready for Frac
12/19/2023 19:16	12/19/2023 19:18			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 12 - Switching for Frac
12/19/2023 19:18	12/19/2023 19:32			Frac	Preventive Maintenance	0.23	Stimulation	Stage 12 - Frac pump maintenance
12/19/2023 19:32	12/19/2023 19:40			Frac	Equalizing	0.14	Stimulation	Stage 12 - Frac equalizing to well
12/19/2023 19:40	12/19/2023 21:58			Frac	Fracturing	2.30	Stimulation	Stage 12 - Frac operations Stage 12 IWHP: 4,274/ SICP: 5,034 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/19/2023 21:58	12/19/2023 22:03			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 12 - Shutting in and bleeding off well
12/19/2023 22:03	12/20/2023 06:00			Standby	Well Shut In	7.94	Stimulation	Stage 12 - Well shut in. Ready for Wireline
12/20/2023 06:00	12/21/2023 05:59			Standby	Well Shut In	24.00	Stimulation	Stage 12 - Well shut in. Ready for Wireline
12/21/2023 06:00	12/21/2023 09:23			Standby	Well Shut In	3.39	Stimulation	Stage 12 - Well shut in. Ready for Wireline
12/21/2023 09:23	12/21/2023 09:24			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 12 - Switching for Wireline
12/21/2023 09:24	12/21/2023 09:26			Wireline	Equalizing	0.04	Stimulation	Stage 12 - Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/21/2023 09:26	12/21/2023 10:57			Wireline	WL Run	1.51	Stimulation	Stage 13 - Wireline operations Stage 13
12/21/2023 10:57	12/21/2023 11:06			Frac Tree	Well Switch Wellhead	0.16	Stimulation	Stage 13 - Shutting in and bleeding off well
12/21/2023 11:06	12/21/2023 15:37			Standby	Well Shut In	4.50	Stimulation	Stage 13 - Well shut in. Ready for Frac
12/21/2023 15:37	12/21/2023 15:39			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 13 - Switching for Frac
12/21/2023 15:39	12/21/2023 16:07			Frac	Preventive Maintenan ce	0.47	Stimulation	Stage 13 - Frac pump maintenance
12/21/2023 16:07	12/21/2023 16:16			Frac	Equalizing	0.16	Stimulation	Stage 13 - Frac equalizing to well. Exceeded 30 min well switch pump 3307 A/B
12/21/2023 16:16	12/21/2023 18:37			Frac	Fracturing	2.34	Stimulation	Stage 13 - Frac operations Stage 13 IWHP: 4510 / SICP: 5385 START 12/12 FLUID ENDS END 12/12 FLUID ENDS
12/21/2023 18:37	12/21/2023 18:43			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 13 - Shutting in and bleeding off well
12/21/2023 18:43	12/21/2023 19:45			Standby	Well Shut In	1.04	Stimulation	Stage 13 - Well shut in. Ready for Wireline
12/21/2023 19:45	12/21/2023 19:47			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 13 - Switching for Wireline
12/21/2023 19:47	12/21/2023 19:49			Wireline	Equalizing	0.03	Stimulation	Stage 13 - Wireline stabbed on and equalizing pressure
12/21/2023 19:49	12/21/2023 19:57			Wireline	Misrun	0.14	Stimulation	Stage 14 - Wireline operations Stage 14 Misrun.
12/21/2023 19:57	12/21/2023 20:01			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 14 - Shutting in and bleeding off well
12/21/2023 20:01	12/21/2023 20:11			Standby	Well Shut In	0.18	Stimulation	Stage 14 - Well shut in. Ready for Wireline
12/21/2023 20:11	12/21/2023 20:13			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 14 - Switching for Wireline
12/21/2023 20:13	12/21/2023 20:14			Wireline	Equalizing	0.03	Stimulation	Stage 14 - Wireline stabbed on and equalizing pressure
12/21/2023 20:14	12/21/2023 21:39			Wireline	WL Run	1.41	Stimulation	Stage 14 - Wireline operations Stage 14
12/21/2023 21:39	12/21/2023 21:42			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 14 - Shutting in and bleeding off well
12/21/2023 21:42	12/22/2023 05:59			Standby	Well Shut In	8.29	Stimulation	Stage 14 - Well shut in. Ready for Frac
12/22/2023 06:00	12/22/2023 06:47			Standby	Well Shut In	0.79	Stimulation	Stage 14 - Well shut in. Ready for Frac
12/22/2023 06:47	12/22/2023 06:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 14 - Switching for Frac
12/22/2023 06:49	12/22/2023 07:17			Frac	Preventive Maintenan ce	0.47	Stimulation	Stage 14 - Frac pump maintenance
12/22/2023 07:17	12/22/2023 07:51			Frac	Frac Pumps	0.57	Stimulation	Stage 14 - Profrac- replace pump check valves. Found multiple check valves installed backwards. Profrac safety stand down and repair
12/22/2023 07:51	12/22/2023 08:04			Frac	Pressure Test	0.21	Stimulation	Stage 14 - Profrac- replace pump check valves. Found multiple check valves installed backwards. Profrac safety stand down and repair
12/22/2023 08:04	12/22/2023 10:23			Frac	Fracturing	2.32	Stimulation	Stage 14 - Frac operations Stage 14 IWHP: 4,422 / SICP: 5,092 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS
12/22/2023 10:23	12/22/2023 10:28			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 14 - Shutting in and bleeding off well
12/22/2023 10:28	12/22/2023 12:03			Standby	Well Shut In	1.60	Stimulation	Stage 14 - Well shut in. Ready for Wireline
12/22/2023 12:03	12/22/2023 12:04			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 14 - Switching for Wireline
12/22/2023 12:04	12/22/2023 12:07			Wireline	Equalizing	0.04	Stimulation	Stage 14 - Wireline stabbed on and equalizing pressure
12/22/2023 12:07	12/22/2023 13:01			Wireline	Misrun	0.91	Stimulation	Stage 15 - Wireline operations Stage 15 misrun
12/22/2023 13:01	12/22/2023 13:04			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 15 - Shutting in and bleeding off well
12/22/2023 13:04	12/22/2023 13:09			Frac Tree	Well Switch Pump Down	0.09	Stimulation	Stage 15 - Well shut in. Switching for PD
12/22/2023 13:09	12/22/2023 13:24			Pump Down	High Rate Flush	0.24	Stimulation	Stage 15 - PD flushing well



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/29/2023 13:28	12/29/2023 13:33			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 22 - Shutting in and bleeding off well
12/29/2023 13:33	12/29/2023 13:43			Standby	Well Shut In	0.17	Stimulation	Stage 22 - Well shut in. Ready for Wireline
12/29/2023 13:43	12/29/2023 13:45			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 22 - Switching for Wireline
12/29/2023 13:45	12/29/2023 13:47			Wireline	Equalizing	0.03	Stimulation	Stage 22 - Wireline stabbed on and equalizing pressure
12/29/2023 13:47	12/29/2023 14:49			Wireline	WL Run	1.05	Stimulation	Stage 23 - Wireline operations Stage 23
12/29/2023 14:49	12/29/2023 14:54			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 23 - Shutting in and bleeding off well
12/29/2023 14:54	12/29/2023 15:58			Standby	Well Shut In	1.07	Stimulation	Stage 23 - Well shut in. Ready for Frac
12/29/2023 15:58	12/29/2023 16:00			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 23 - Switching for Frac
12/29/2023 16:00	12/29/2023 16:20			Frac	Preventive Maintenance	0.33	Stimulation	Stage 23 - Frac pump maintenance
12/29/2023 16:20	12/29/2023 16:28			Frac	Equalizing	0.13	Stimulation	Stage 23 - Frac pressure testing and equalizing to well
12/29/2023 16:28	12/29/2023 16:33			Frac	Pressure Test	0.08	Stimulation	Stage 23 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch Pro Frac - change rock catcher screens and put a pump on line.
12/29/2023 16:33	12/29/2023 18:37			Frac	Fracturing	2.08	Stimulation	Stage 23 - Frac operations Stage 23 IWHP: 4,614 / SICP: 5,111 START 12/12 FLUID ENDS END 1/12 FLIUD ENDS
12/29/2023 18:37	12/29/2023 18:44			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Stage 23 - Shutting in and bleeding off well
12/29/2023 18:44	12/29/2023 18:47			Standby	Well Shut In	0.04	Stimulation	Stage 23 - Well shut in. Ready for Wireline
12/29/2023 18:47	12/29/2023 18:48			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 23 - Switching for Wireline
12/29/2023 18:48	12/29/2023 18:50			Wireline	Equalizing	0.02	Stimulation	Stage 23 - Wireline stabbed on and equalizing pressure
12/29/2023 18:50	12/29/2023 19:52			Wireline	WL Run	1.04	Stimulation	Stage 24 - Wireline operations Stage 24
12/29/2023 19:52	12/29/2023 19:56			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 24 - Shutting in and bleeding off well
12/29/2023 19:56	12/30/2023 00:21			Standby	Well Shut In	4.42	Stimulation	Stage 24 - Well shut in. Ready for Frac
12/30/2023 00:21	12/30/2023 00:23			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 24 - Switching for Frac
12/30/2023 00:23	12/30/2023 00:44			Frac	Preventive Maintenance	0.34	Stimulation	Stage 24 - Frac pump maintenance
12/30/2023 00:44	12/30/2023 00:47			Frac	Equalizing	0.05	Stimulation	Stage 24 - Frac equalizing to well
12/30/2023 00:47	12/30/2023 01:54			Frac	Fracturing	1.12	Stimulation	Stage 24 - Frac operations Stage 24
12/30/2023 01:54	12/30/2023 02:29			Frac	Chemical Unit	0.58	Stimulation	Stage 24 - PFP needs to fix leaking hose.
12/30/2023 02:29	12/30/2023 02:55			Frac	Fracturing	0.42	Stimulation	Stage 24 - Frac operations Stage 24 Resume On NPT until 2 lb sand
12/30/2023 02:55	12/30/2023 03:39			Frac	Fracturing	0.73	Stimulation	Stage 24 - Frac operations Stage 24 Resume IWHP: 4,231 / SICP: 5,040 START 10/12 FLUID ENDS END 10/12 FLUID ENDS
12/30/2023 03:39	12/30/2023 03:44			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 24 - Shutting in and bleeding off well
12/30/2023 03:44	12/30/2023 03:46			Standby	Well Shut In	0.04	Stimulation	Stage 24 - Well shut in. Ready for Wireline
12/30/2023 03:46	12/30/2023 03:48			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 24 - Switching for Wireline
12/30/2023 03:48	12/30/2023 03:50			Wireline	Equalizing	0.04	Stimulation	Stage 24 - Wireline stabbed on and equalizing pressure
12/30/2023 03:50	12/30/2023 04:54			Wireline	WL Run	1.07	Stimulation	Stage 25 - Wireline operations Stage 25
12/30/2023 04:54	12/30/2023 04:57			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 25 - Shutting in and bleeding off well
12/30/2023 04:57	12/30/2023 06:00			Standby	Well Shut In	1.04	Stimulation	Stage 25 - Well shut in. Ready for Frac
12/30/2023 06:00	12/30/2023 07:47			Standby	Well Shut In	1.79	Stimulation	Stage 25 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/30/2023 07:47	12/30/2023 07:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 25 - Switching for Frac
12/30/2023 07:49	12/30/2023 07:56			Frac	Equalizing	0.12	Stimulation	Stage 25 - Frac equalizing to well
12/30/2023 07:56	12/30/2023 10:05			Frac	Fracturing	2.15	Stimulation	Stage 25 - Frac operations Stage 25 Start Stage: 12/12 IWHP: 4,375/ SICP: 5,000 End Stage: 12/12
12/30/2023 10:05	12/30/2023 10:10			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 25 - Shutting in and bleeding off well
12/30/2023 10:10	12/30/2023 10:11			Standby	Well Shut In	0.02	Stimulation	Stage 25 - Well shut in. Ready for Wireline
12/30/2023 10:11	12/30/2023 10:12			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 25 - Switching for Wireline
12/30/2023 10:12	12/30/2023 10:16			Wireline	Equalizing	0.06	Stimulation	Stage 25 - Wireline stabbed on and equalizing pressure
12/30/2023 10:16	12/30/2023 11:15			Wireline	WL Run	0.98	Stimulation	Stage 26 - Wireline operations Stage 26
12/30/2023 11:15	12/30/2023 11:19			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 26 - Shutting in and bleeding off well
12/30/2023 11:19	12/30/2023 15:06			Standby	Well Shut In	3.78	Stimulation	Stage 26 - Well shut in. Ready for Frac
12/30/2023 15:06	12/30/2023 15:08			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 26 - Switching for Frac
12/30/2023 15:08	12/30/2023 15:23			Frac	Preventive Maintenance	0.24	Stimulation	Stage 26 - Frac pump maintenance
12/30/2023 15:23	12/30/2023 15:26			Frac	Equalizing	0.05	Stimulation	Stage 26 - Frac equalizing to well
12/30/2023 15:26	12/30/2023 17:27			Frac	Fracturing	2.01	Stimulation	Stage 26 - Frac operations Stage 26 IWHP: 4,300 / SICP: 4,831 START 12/12 FLUID ENDS END 12/12 FLUID ENDS
12/30/2023 17:27	12/30/2023 17:31			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 26 - Shutting in and bleeding off well
12/30/2023 17:31	12/30/2023 17:35			Standby	Well Shut In	0.07	Stimulation	Stage 26 - Well shut in. Ready for Wireline
12/30/2023 17:35	12/30/2023 17:37			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 26 - Switching for Wireline
12/30/2023 17:37	12/30/2023 17:39			Wireline	Equalizing	0.04	Stimulation	Stage 26 - Wireline stabbed on and equalizing pressure
12/30/2023 17:39	12/30/2023 18:44			Wireline	WL Run	1.08	Stimulation	Stage 27 - Wireline operations Stage 27
12/30/2023 18:44	12/30/2023 18:47			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 27 - Shutting in and bleeding off well
12/30/2023 18:47	12/31/2023 02:58			Standby	Well Shut In	8.18	Stimulation	Stage 27 - Well shut in. Ready for Frac
12/31/2023 02:58	12/31/2023 03:00			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 27 - Switching for Frac
12/31/2023 03:00	12/31/2023 03:26			Frac	Preventive Maintenance	0.44	Stimulation	Stage 27 - Frac pump maintenance
12/31/2023 03:26	12/31/2023 03:29			Frac	Equalizing	0.04	Stimulation	Stage 27 - Frac equalizing to well
12/31/2023 03:29	12/31/2023 05:29			Frac	Fracturing	2.01	Stimulation	Stage 27 - Frac operations Stage 27 Start Stage: 12/12 IWHP: 4,110 / SICP: 4,790 End Stage: 12/12
12/31/2023 05:29	12/31/2023 05:35			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 27 - Shutting in and bleeding off well
12/31/2023 05:35	12/31/2023 05:38			Frac Tree	Well Switch Wireline	0.04	Stimulation	Stage 27 - Switching for Wireline
12/31/2023 05:38	12/31/2023 05:40			Wireline	Equalizing	0.04	Stimulation	Stage 27 - Wireline stabbed on and equalizing pressure
12/31/2023 05:40	12/31/2023 06:00			Wireline	WL Run	0.33	Stimulation	Stage 28 - Wireline operations Stage 28
12/31/2023 06:00	12/31/2023 06:40			Wireline	WL Run	0.68	Stimulation	Stage 28 - Wireline operations Stage 28
12/31/2023 06:40	12/31/2023 06:46			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 28 - Shutting in and bleeding off well
12/31/2023 06:46	12/31/2023 13:14			Standby	Well Shut In	6.47	Stimulation	Stage 28 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/2/2024 13:12	1/2/2024 15:13			Frac	Fracturing	2.02	Stimulation	Stage 30 - Frac operations Stage 30 Start Stage: 12/12 IWHP: 4,460 / SICP: 4,870 End Stage: 11/12
1/2/2024 15:13	1/2/2024 15:17			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 30 - Shutting in and bleeding off well
1/2/2024 15:17	1/2/2024 15:57			Standby	Well Shut In	0.66	Stimulation	Stage 30 - Well shut in. Ready for Wireline
1/2/2024 15:57	1/2/2024 15:58			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 30 - Switching for Wireline
1/2/2024 15:58	1/2/2024 16:01			Wireline	Equalizing	0.04	Stimulation	Stage 30 - Wireline stabbed on and equalizing pressure
1/2/2024 16:01	1/2/2024 17:48			Wireline	WL Run	1.78	Stimulation	Stage 31 - Wireline operations Stage 31
1/2/2024 17:48	1/2/2024 18:37			Frac Tree	Well Switch Wellhead	0.83	Stimulation	Stage 31 - Shutting in and bleeding off well
1/2/2024 18:37	1/2/2024 21:55			Standby	Well Shut In	3.30	Stimulation	Stage 31 - Well shut in. Ready for Frac
1/2/2024 21:55	1/2/2024 21:57			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 31 - Switching for Frac
1/2/2024 21:57	1/2/2024 22:11			Frac	Preventive Maintenance	0.23	Stimulation	Stage 31 - Frac pump maintenance
1/2/2024 22:11	1/2/2024 22:13			Frac	Equalizing	0.03	Stimulation	Stage 31 - Frac equalizing to well
1/2/2024 22:13	1/3/2024 00:26			Frac	Fracturing	2.21	Stimulation	Stage 31 - Frac operations Stage 31 IWHP: 4,226 / SICP: 4,849 START 12/12 FLUID ENDS END 8/12 FLUID ENDS
1/3/2024 00:26	1/3/2024 00:32			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 31 - Shutting in and bleeding off well
1/3/2024 00:32	1/3/2024 00:34			Standby	Well Shut In	0.03	Stimulation	Stage 31 - Well shut in. Ready for Wireline
1/3/2024 00:34	1/3/2024 00:36			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 31 - Switching for Wireline
1/3/2024 00:36	1/3/2024 00:38			Wireline	Equalizing	0.04	Stimulation	Stage 31 - Wireline stabbed on and equalizing pressure
1/3/2024 00:38	1/3/2024 01:34			Wireline	WL Run	0.92	Stimulation	Stage 32 - Wireline operations Stage 32
1/3/2024 01:34	1/3/2024 01:37			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 32 - Shutting in and bleeding off well
1/3/2024 01:37	1/3/2024 05:59			Standby	Well Shut In	4.38	Stimulation	Stage 32 - Well shut in. Ready for Frac
1/3/2024 06:00	1/3/2024 21:10			Standby	Well Shut In	15.18	Stimulation	Stage 32 - Well shut in. Ready for Frac
1/3/2024 21:10	1/3/2024 21:12			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 32 - Switching for Frac
1/3/2024 21:12	1/3/2024 21:24			Frac	Preventive Maintenance	0.19	Stimulation	Stage 32 - Frac pump maintenance
1/3/2024 21:24	1/3/2024 21:26			Frac	Equalizing	0.04	Stimulation	Stage 32 - Frac equalizing to well
1/3/2024 21:26	1/3/2024 23:27			Frac	Fracturing	2.02	Stimulation	Stage 32 - Frac operations Stage 32 IWHP: 4,385/ SICP: 4,851 START 12/12 FLUID ENDS END 12/12 FLUID ENDS
1/3/2024 23:27	1/3/2024 23:33			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 32 - Shutting in and bleeding off well
1/3/2024 23:33	1/4/2024 06:00			Standby	Well Shut In	6.45	Stimulation	Stage 32 - Well shut in. Ready for Wireline
1/4/2024 06:00	1/5/2024 06:00			Standby	Well Shut In	24.00	Stimulation	Stage 32 - Well shut in. Ready for Wireline
1/5/2024 06:00	1/5/2024 19:12			Standby	Well Shut In	13.20	Stimulation	Stage 32 - Well shut in. Ready for Frac
1/5/2024 19:12	1/5/2024 19:13			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 32 - Switching for Wireline
1/5/2024 19:13	1/5/2024 19:15			Wireline	Equalizing	0.04	Stimulation	Stage 32 - Wireline stabbed on and equalizing pressure
1/5/2024 19:15	1/5/2024 20:11			Wireline	WL Run	0.93	Stimulation	Stage 33 - Wireline operations Stage 33
1/5/2024 20:11	1/5/2024 20:15			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 33 - Shutting in and bleeding off well
1/5/2024 20:15	1/5/2024 21:12			Standby	Well Shut In	0.95	Stimulation	Stage 33 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60062.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/5/2024 21:12	1/5/2024 21:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 33 - Switching for Frac
1/5/2024 21:14	1/5/2024 21:32			Frac	Preventive Maintenan ce	0.29	Stimulation	Stage 33 - Frac pump maintenance
1/5/2024 21:32	1/5/2024 21:34			Frac	Equalizing	0.04	Stimulation	Stage 33 - Frac equalizing to well
1/5/2024 21:34	1/5/2024 23:31			Frac	Fracturing	1.94	Stimulation	Stage 33 - Frac operations Stage 33 IWHP: 4,701/ SICP: 5,018 Start Stage: 12/12 End Stage: 12/12
1/5/2024 23:31	1/5/2024 23:35			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 33 - Shutting in and bleeding off well
1/5/2024 23:35	1/5/2024 23:35			Standby	Well Shut In	0.00		Stage 33 - null
1/5/2024 23:35	1/5/2024 23:36			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 33 - Switching for Wireline
1/5/2024 23:36	1/5/2024 23:39			Wireline	Equalizing	0.05	Stimulation	Stage 33 - Wireline stabbed on and equalizing pressure
1/5/2024 23:39	1/6/2024 00:28			Wireline	WL Run	0.81	Stimulation	Stage 34 - Wireline operations Stage 34
1/6/2024 00:28	1/6/2024 00:32			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 34 - Shutting in and bleeding off well
1/6/2024 00:32	1/6/2024 01:27			Standby	Well Shut In	0.91	Stimulation	Stage 34 - Well shut in. Ready for Frac
1/6/2024 01:27	1/6/2024 01:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 34 - Switching for Frac
1/6/2024 01:29	1/6/2024 01:52			Frac	Preventive Maintenan ce	0.39	Stimulation	Stage 34 - Frac pump maintenance
1/6/2024 01:52	1/6/2024 01:55			Frac	Equalizing	0.05	Stimulation	Stage 34 - Frac equalizing to well
1/6/2024 01:55	1/6/2024 03:52			Frac	Fracturing	1.95	Stimulation	Stage 34 - Frac operations Stage 34 IWHP: 4,799/ SICP: 5,175 Start Stage: 11/12 FLUID ENDS End Stage: 10/12 FLUID ENDS
1/6/2024 03:52	1/6/2024 03:57			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 34 - Shutting in and bleeding off well
1/6/2024 03:57	1/6/2024 03:58			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 34 - Switching for Wireline
1/6/2024 03:58	1/6/2024 03:58			Standby	Well Shut In	0.00		Stage 34 - null
1/6/2024 03:58	1/6/2024 04:01			Wireline	Equalizing	0.04	Stimulation	Stage 34 - Wireline stabbed on and equalizing pressure
1/6/2024 04:01	1/6/2024 04:56			Wireline	WL Run	0.92	Stimulation	Stage 35 - Wireline operations Stage 35
1/6/2024 04:56	1/6/2024 05:00			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 35 - Shutting in and bleeding off well
1/6/2024 05:00	1/6/2024 06:00			Standby	Well Shut In	0.99	Stimulation	Stage 35 - Well shut in. Ready for Frac
1/6/2024 06:00	1/6/2024 06:02			Standby	Well Shut In	0.04	Stimulation	Stage 35 - Well shut in. Ready for Frac
1/6/2024 06:02	1/6/2024 06:02			Frac Tree	Well Switch Frac	0.00		Stage 35 - Switching for Frac
1/6/2024 06:02	1/6/2024 06:12			Frac	Equalizing	0.17	Stimulation	Stage 35 - Frac equalizing to well
1/6/2024 06:12	1/6/2024 06:12			Frac	Equalizing	0.00		Stage 35 - Frac equalizing to well
1/6/2024 06:12	1/6/2024 08:09			Frac	Fracturing	1.96	Stimulation	Stage 35 - Frac operations Stage 35 Start Stage: 12/12 IWHP: 4,830/ SICP: 4,780 End Stage: 11/12
1/6/2024 08:09	1/6/2024 08:15			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 35 - Shutting in and bleeding off well
1/6/2024 08:15	1/6/2024 08:32			Standby	Well Shut In	0.28	Stimulation	Stage 35 - Well shut in. Ready for Wireline
1/6/2024 08:32	1/6/2024 08:33			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 35 - Switching for Wireline
1/6/2024 08:33	1/6/2024 08:35			Wireline	Equalizing	0.03	Stimulation	Stage 35 - Wireline stabbed on and equalizing pressure
1/6/2024 08:35	1/6/2024 09:28			Wireline	WL Run	0.89	Stimulation	Stage 36 - Wireline operations Stage 36



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/6/2024 09:28	1/6/2024 09:33			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 36 - Shutting in and bleeding off well
1/6/2024 09:33	1/6/2024 10:20			Standby	Well Shut In	0.78	Stimulation	Stage 36 - Well shut in. Ready for Frac
1/6/2024 10:20	1/6/2024 10:22			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 36 - Switching for Frac
1/6/2024 10:22	1/6/2024 10:36			Frac	Preventive Maintenance	0.22	Stimulation	Stage 36 - Frac pump maintenance
1/6/2024 10:36	1/6/2024 10:47			Frac	Pressure Test	0.18	Stimulation	Stage 36 - Frac pressure testing and equalizing to well
1/6/2024 10:47	1/6/2024 12:48			Frac	Fracturing	2.03	Stimulation	Stage 36 - Frac operations Stage 36 Start Stage: 10/12 IWHP: 4,560/ SICP: 5,060 End Stage: 10/12
1/6/2024 12:48	1/6/2024 12:53			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 36 - Shutting in and bleeding off well
1/6/2024 12:53	1/6/2024 12:55			Frac Tree	Well Switch Wireline	0.04	Stimulation	Stage 36 - Switching for Wireline
1/6/2024 12:55	1/6/2024 12:55			Standby	Well Shut In	0.00		Stage 36 - Well shut in. Ready for Wireline
1/6/2024 12:55	1/6/2024 12:57			Wireline	Equalizing	0.03	Stimulation	Stage 36 - Wireline stabbed on and equalizing pressure
1/6/2024 12:57	1/6/2024 13:54			Wireline	WL Run	0.95	Stimulation	Stage 37 - Wireline operations Stage 37
1/6/2024 13:54	1/6/2024 13:59			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 37 - Shutting in and bleeding off well
1/6/2024 13:59	1/7/2024 05:14			Standby	Well Shut In	15.25	Stimulation	Stage 37 - Well shut in. Ready for Frac
1/7/2024 05:14	1/7/2024 05:14			Frac Tree	Well Switch Frac	0.00		Stage 37 - null
1/7/2024 05:14	1/7/2024 05:16			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 37 - Switching for Frac
1/7/2024 05:16	1/7/2024 05:39			Frac	Preventive Maintenance	0.39	Stimulation	Stage 37 - Frac pump maintenance
1/7/2024 05:39	1/7/2024 05:44			Frac	Pressure Test	0.08	Stimulation	Stage 37 - Frac pressure testing and equalizing to well
1/7/2024 05:44	1/7/2024 05:52			Frac	Pressure Test	0.15	Stimulation	Stage 37 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
1/7/2024 05:52	1/7/2024 05:59			Frac	Fracturing	0.12	Stimulation	Stage 37 - Frac operations Stage 37
1/7/2024 06:00	1/7/2024 07:56			Frac	Fracturing	1.94	Stimulation	Stage 37 - Frac operations Stage 37 Start Stage: 11/12 IWHP: 4,390/ SICP: 5,100 End Stage: 11/12
1/7/2024 07:56	1/7/2024 08:00			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 37 - Shutting in and bleeding off well
1/7/2024 08:00	1/7/2024 08:02			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 37 - Switching for Wireline
1/7/2024 08:02	1/7/2024 08:02			Standby	Well Shut In	0.00		Stage 37 - null
1/7/2024 08:02	1/7/2024 08:04			Wireline	Equalizing	0.04	Stimulation	Stage 37 - Wireline stabbed on and equalizing pressure
1/7/2024 08:04	1/7/2024 08:53			Wireline	WL Run	0.81	Stimulation	Stage 38 - Wireline operations Stage 38
1/7/2024 08:53	1/7/2024 08:58			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 38 - Shutting in and bleeding off well
1/7/2024 08:58	1/7/2024 09:51			Standby	Well Shut In	0.88	Stimulation	Stage 38 - Well shut in. Ready for Frac
1/7/2024 09:51	1/7/2024 09:53			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 38 - Switching for Frac
1/7/2024 09:53	1/7/2024 10:13			Frac	Preventive Maintenance	0.34	Stimulation	Stage 38 - Frac pump maintenance
1/7/2024 10:13	1/7/2024 10:17			Frac	Equalizing	0.07	Stimulation	Stage 38 - Frac equalizing to well
1/7/2024 10:17	1/7/2024 12:16			Frac	Fracturing	1.97	Stimulation	Stage 38 - Frac operations Stage 38 Start Stage: 11/12 IWHP: 4,280/ SICP: 4,690 End Stage: 11/12

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60062.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/10/2024 06:00	1/10/2024 11:11			Frac	Unplanned Turbine Maintenance	5.19		Stage 49 - Life cycle turbines shut down during pad stage, Generator lub oil alarm. Meanwhile, Frac A side is currently pumping fluid down Wild 70 to warm up remote lines.
1/10/2024 11:11	1/10/2024 11:11			Frac Tree	Well Switch Frac	0.00		Stage 49 - Switching for Frac
1/10/2024 11:11	1/10/2024 11:13			Frac Tree	Well Switch Frac	0.03		Stage 49 - Switching for Frac
1/10/2024 11:13	1/10/2024 11:24			Frac	Pressure Test	0.19		Stage 49 - Frac pressure testing and equalizing to well
1/10/2024 11:24	1/10/2024 13:25			Frac	Fracturing	2.01		Stage 49 - Frac operations Stage 49 Start Stage: 12/12 IWHP: 4,020 / SICP: 4,726 End Stage: 12/12
1/10/2024 13:25	1/10/2024 13:28			Frac Tree	Well Switch Wellhead	0.06		Stage 49 - Shutting in and bleeding off well
1/10/2024 13:28	1/10/2024 13:47			Standby	Well Shut In	0.31		Stage 49 - Well shut in. Ready for Wireline
1/10/2024 13:47	1/10/2024 13:48			Frac Tree	Well Switch Wireline	0.02		Stage 49 - Switching for Wireline
1/10/2024 13:48	1/10/2024 13:50			Wireline	Equalizing	0.04		Stage 49 - Wireline stabbed on and equalizing pressure
1/10/2024 13:50	1/10/2024 14:29			Wireline	WL Run	0.64		Stage 50 - Wireline operations Stage 50
1/10/2024 14:29	1/10/2024 14:33			Frac Tree	Well Switch Wellhead	0.07		Stage 50 - Shutting in and bleeding off well
1/10/2024 14:33	1/10/2024 14:35			Frac Tree	Well Switch Frac	0.04		Stage 50 - Switching for Frac
1/10/2024 14:35	1/10/2024 14:35			Standby	Well Shut In	0.00		Stage 50 - null
1/10/2024 14:35	1/10/2024 14:38			Frac	Equalizing	0.04		Stage 50 - Frac equalizing to well
1/10/2024 14:38	1/10/2024 16:44			Frac	Fracturing	2.11		Stage 50 - Frac operations Stage 50 IWHP: 4,202 / SICP: 4,571 Start Stage: 12/12 FLUID ENDS End Stage: 12/12 FLUID ENDS ISIP: 4,759
1/10/2024 16:44	1/10/2024 16:48			Frac Tree	Well Switch Wellhead	0.06		Stage 50 - Shutting in and bleeding off well
1/10/2024 16:48	1/10/2024 16:53			Standby	Well Shut In	0.08		Stage 50 - Well shut in. Ready for Wireline
1/10/2024 16:53	1/10/2024 16:54			Frac Tree	Well Switch Wireline	0.02		Stage 50 - Switching for Wireline
1/10/2024 16:54	1/10/2024 16:56			Wireline	Equalizing	0.03		Stage 50 - Wireline stabbed on and equalizing pressure
1/10/2024 16:56	1/10/2024 17:30			Wireline	WL Run	0.56		Stage 51 - Wireline operations Stage 51
1/10/2024 17:30	1/10/2024 17:34			Frac Tree	Well Switch Wellhead	0.08		Stage 51 - Shutting in and bleeding off well
1/10/2024 17:34	1/10/2024 17:37			Frac Tree	Well Switch Frac	0.04		Stage 51 - Switching for Frac
1/10/2024 17:37	1/10/2024 17:37			Standby	Well Shut In	0.00		Stage 51 - null
1/10/2024 17:37	1/10/2024 17:40			Frac	Equalizing	0.05		Stage 51 - Frac equalizing to well
1/10/2024 17:40	1/10/2024 20:10			Frac	Fracturing	2.50		Stage 51 - Frac operations Stage 51 IWHP: 4,317/ SICP: 4,503 Start Stage: 12/12 End Stage: 12/12
1/10/2024 20:10	1/10/2024 20:14			Frac Tree	Well Switch Wellhead	0.07		Stage 51 - Shutting in and bleeding off well 797 bbls pumped. CP: 4,311
1/10/2024 20:14	1/10/2024 23:18			Standby	Well Shut In	3.06		Stage 51 - Well shut in. Ready for Wireline
1/10/2024 23:18	1/10/2024 23:19			Frac Tree	Well Switch Wireline	0.03		Stage 51 - Switching for Wireline
1/10/2024 23:19	1/10/2024 23:21			Wireline	Equalizing	0.03		Stage 51 - Wireline stabbed on and equalizing pressure
1/10/2024 23:21	1/10/2024 23:53			Wireline	Set Kill Plug	0.53		Stage 51 - Wireline operations. Setting Kill Plug @ 9029' SHUT IN PRESSURE: 3210 PSI
1/10/2024 23:53	1/10/2024 23:59			Frac Tree	Well Switch Wellhead	0.10		Stage 51 - Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60062.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/10/2024 23:59	1/10/2024 23:59			Frac Tree	Well Switch Wellhead	0.00		Stage 51 - null
1/10/2024 23:59	1/11/2024 05:00			Standby	Well Shut In	5.01		Stage 51 - Well shut in. All frac operations completed.
2/8/2024 06:00	2/8/2024 13:45			RU/RD	Rig Up/Down	7.75		MORU RANGER COIL TUBING, IDEAL FLOWBACK
2/8/2024 13:45	2/8/2024 15:00			RU/RD	Rig Up/Down	1.25		CUT 50' OFF REEL, MAKE UP NEW COIL CONNECT & PULL TEST TO 35K. PRESSURE TEST TO 2,500 PSI. MAKE UP DRILL OUT BHA CONSISTING OF: COIL CONNECT (3.13" OD) 0.96' DBPV (3.13" OD) 1.83' HYDRAULIC DISCONNECT (3.13" OD) 2.40' DIVERTING CIRCULATING SUB (3.13" OD) 1.83' XRV AGITATOR (3.130") 2.54' F5 MOTOR (3.130" OD) 14.13' ROTARY SUB (3.13 OD) .58" 4 BLADE REVERSE CLUTCH MILL (3.75" OD) 1.25' BHA TOTAL LENGTH = 25.52' SURFACE TEST MOTOR 4 BPM 3,500 PSI.
2/8/2024 15:00	2/8/2024 15:30			RU/RD	Rig Up/Down	0.50		STAB ON WELL PREPARE TO BREAK CIRCULATION AND PRESSURE TEST. PRESSURE TEST 500 PSI LOW, 8,000 PSI HIGH, TEST GOOD, BLEED WELL DOWN TO 1,500 PSI, IWHP: 3,800 PSI. BLEED WELL DOWN TO 1,500 PSI AND RIH.
2/8/2024 15:30	2/8/2024 17:15			Coil Tubing	Run in hole	1.75	Drill Out	RIH 100' START PUMPING 1 BPM IN/OUT HOLDING 1,500 PSI ON WELL. RIH TO 8,300' BRING RATE UP TO 3.5 BPM BUILD & HOLD WH AT 3,500 PSI, WT CK @ 18.5K CONTINUE RIH.
2/8/2024 17:15	2/8/2024 18:00			Coil Tubing	Milling	0.75	Drill Out	TAG AND DRILL KILL PLUG AT 9,095' AVG. DT - 8 MIN. AVG. PT - 0 MIN AVG. CIRC - 6,553 PSI AVG. WHP - 3,480 PSI RATE 3.5/ 3.4 AVG SAND CONC - 0% DRILL THROUGH KILL PLUG AND CHASE STUMP TO PLUG 1 OF 31
2/8/2024 18:00	2/8/2024 19:45			Coil Tubing	Milling	1.75	Drill Out	DRILL PLUGS 1 - 10 OF 31 AVG. DT - .0.6 MIN. AVG. PT - 14.7 MIN AVG. CIRC - 6,553 PSI AVG. WHP - 3,480 PSI AVG RATE- 3.5/3.4 IN/OUT AVG SAND CONC - 3% SEND 10 BBL FW SWEEP AFTER PLUG 5 SEND 10/10/10 BBL FW SWEEP AFTER PLUG 10
2/8/2024 19:45	2/8/2024 21:15			Coil Tubing	Milling	1.50	Drill Out	DRILL PLUGS 11 - 20 OF 31 AVG. DT - .0.5 MIN. AVG. PT - 9 MIN AVG. CIRC - 6,830 PSI AVG. WHP - 3,268 PSI AVG RATE- 3.75/3.4 IN/OUT AVG SAND CONC - 7% SEND 10 BBL FW SWEEP AFTER PLUG 15 SEND 10/10/10 BBL FW SWEEP AFTER PLUG 20
2/8/2024 21:15	2/8/2024 23:45			Coil Tubing	Milling	2.50	Drill Out	DRILL PLUGS 21 - 31 OF 31 AVG. DT - .0 MIN. AVG. PT - 8.3 MIN AVG. CIRC - 6,800 PSI AVG. WHP - 3,218 PSI AVG RATE- 3.6/3.5 IN/OUT AVG SAND CONC - 6% WASH TO TD @ 15,200' SEND 10 BBL FW SWEEP AFTER PLUG 25 SEND 10/10/10, 50BBL SPACER, 10/10/10 BBL FW SWEEP AFTER PLUG 31

--



Time & Activity Summary_WV10

Well Name Wild 70-3328-22B	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543150000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60062.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/11/2024 15:15	7/11/2024 19:30			Snubbing	Milling	4.25	Drill Out	DRILL PLUGS 6-10 OF 19 AVG DT - 0 MIN. AVG PT - 38.2 MIN AVG PP - 5,125 PSI AVG RP - 1,425 PSI AVG PR - 4.0 BPM AVG RR - 3.9 BPM AVG CK - 29 POSITIVE AVG SAND CONC - 0 % PUMP 10 BBL FW SWEEP AFTER PLUG 7 PUMP 30 BBL FW SWEEP AFTER PLUG 10
7/11/2024 19:30	7/11/2024 21:30			Snubbing	Circulating	2.00	Drill Out	CIRCULATE 30 BBL FW SWEEP TO SURFACE AS PU WEIGHT IS AT 95,000
7/11/2024 21:30	7/12/2024 00:00			Snubbing	Milling	2.50	Drill Out	DRILL PLUGS 11-15 OF 19 AVG DT - 0 MIN. AVG PT - 51.8 MIN AVG PP - 5,546 PSI AVG RP - 1,361 PSI AVG PR - 4.5 BPM AVG RR - 4.3 BPM AVG CK - 32 POSITIVE AVG SAND CONC - 0 % PUMP 15 BBL FW SWEEP AFTER PLUG 15
7/12/2024 00:00	7/12/2024 02:30			Snubbing	Milling	2.50	Drill Out	DRILL PLUGS 16-19 OF 19 AVG DT - 0 MIN. AVG PT - 42.7 MIN AVG PP - 5,003 PSI AVG RP - 1,407 PSI AVG PR - 4.5 BPM AVG RR - 4.3 BPM AVG CK - 30 POSITIVE AVG SAND CONC - 0 % CLEAN OUT TO 19,820' PUMP 90 BBL FW SWEEP AFTER PLUG 19
7/12/2024 02:30	7/12/2024 04:45			Snubbing	Circulating	2.25	Drill Out	CIRCULATE 440 BBLS BEHIND 90 BBL FW SWEEP TO CIRCULATE TO SURFACE, @ 350 BBLS AWAY START P.O.P AGAIN TO HELP COMING OFF BOTTOM. AT 440 BBLS CUT CHEMICALS, PUMP 70 BBLS FRESH WATER TO START OUT OF HOLE.
7/12/2024 04:45	7/12/2024 06:00			Snubbing	Pull out of hole	1.25	Drill Out	PULL 120K OFF BOTTOM. ROTATE OUT WHILE POOH PULLING 105K FALLING OFF TO 95K, FIGHTING FRICTION, CONTINUE SWIVELING OOH. LAYING DOWN 2.875" PH-6. ON JT #600 (18,937") AT TIME OF REPORT.
7/12/2024 06:00	7/12/2024 11:30			Snubbing	Pull out of hole	5.50	Drill Out	CONTINUE POOH WITH 2.875" PH-6. TO JT #370 (11,716"),
7/12/2024 11:30	7/12/2024 13:15			Snubbing	Circulating	1.75	Drill Out	PUMP 50 BBL HOT FW SWEEP, CIRCULATE OUT WITH 336 BBLS, PUMP 40 BBLS FW TO CLEAR TBG, SWAP SNUBBING UNIT OVER FROM 2.875" TO 2.375".
7/12/2024 13:15	7/12/2024 18:45			Snubbing	Pull out of hole	5.50	Drill Out	CONTINUE POOH FROM JT #370 (11,716"), LAYING DOWN 2.375" PH-6. SIWH 1353 PSI
7/12/2024 18:45	7/13/2024 02:00			General Ops	Rigging Out	7.25	Drill Out	RD SNUBBING UNIT & SUPPORT
7/13/2024 02:00	7/13/2024 06:00			General Ops	Rigging In	4.00		WSI, PREP FOR PRODUCTION TREE.
7/13/2024 06:00	7/13/2024 08:30			General Ops	Rigging In	2.50		RU HYDRAULIC LUBRICATOR AND HOT OILER, FLUSH WELL HEAD, EQUALIZE LAND TBG HANGER RUN IN LOCK DOWN PINS AND PACKING GLANDS, ND HYDRAULIC LUBRICATOR, ND 7-1/16 MANUAL MASTER, PULL BOTH MANUAL VALVES OFF TOGETHER, LAND PRODUCTION TREE, NU 7-1/16 10K FLANGE, TEST VOID WITH HAND PUMP 5K FOR 15 MIN TEST, 2.875" EUE HANGER 2'- 2.875" P-110 PUP BURST DISC WIRE LINE ENTRY GIDE.
7/13/2024 08:30	7/13/2024 09:00			General Ops	Rigging In	0.50		RU TEST UNIT AND BURST DISC AT 3,500 PSI, INJECTING AT 1,800 PSI, SIWHP: 1,700 PSI.
7/13/2024 09:00	7/14/2024 06:00			General Ops	Standby	21.00		WSI, HAND OVER TO PRODUCTION