

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING								FORM 8	
WELL COMPLETION OR RECOMPLETION REPORT AND LOG								1. WELL NAME Wild 51-3328-22D	
2. TYPE OF WELL Oil Well		3. TYPE OF WORK DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐				4. API NUMBER 4301354306			
5. NAME OF OPERATOR XCL AssetCo, LLC				6. OPERATOR PHONE 720-208-8877		7. FIELD NAME UNDESIGNATED			
8. ADDRESS OF OPERATOR 600 N Shepherd Drive, Suite 390, Houston, TX, 77007				9. OPERATOR E-MAIL blake@xclresources.com		10. UNIT NAME			
11. MINERAL LEASE NUMBER MULTIPLE LEASES		12. MINERAL OWNERSHIP INDIAN,FEE		13. SURFACE OWNERSHIP FEE		14. COUNTY DUCHESNE			
15. DATE SPUDDED (SPUD RIG) 03/01/2023		16. DATE SPUDDED (ROTARY RIG) 06/21/2023		17. DATE TOTAL DEPTH REACHED 06/29/2023		18. DATE COMPLETED/ABANDONED 02/29/2024		19. DATE OF FIRST PROD. / INJ. PROD:04/17/2024 INJ:	
20. DEPTH REFERENCE GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐				21. DEPTH REFERENCE ELEVATION 5409 (US Feet)		22. GRADED GROUND LEVEL ELEVATION 5379 (US Feet)			
23. WELLBORE DEVIATION PROFILE VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒				24. TOTAL DEPTH MD 20551 TVD 10044		25. PLUGGED BACK TOTAL DEPTH MD TVD			
26. CURRENT WELL STATUS Producing									

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	460 FSL	364 FEL	SESE	32	2.0 S	2.0 W	U	574359	4456917
Producing Interval Top	2466 FSL	914 FWL	NWSW	33	2.0 S	2.0 W	U		
Producing Interval Bottom	144 FNL	956 FWL	NWNW	28	2.0 S	2.0 W	U		
Total Depth	46 FNL	959 FWL	NWNW	28	2.0 S	2.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
SURF	12.25	9.625	36.0	J-55	NT	0	9696		L	Class G Cement	1180	1.13	16.0	0	Calculated
INT	8.75	7.0	29.0	P-110	BTC	0	8900		T	Class G Cement	170	1.15	15.8		
									L	Class G Cement	670	2.51	12.0		
PROD	6.125	5.0	18.0	P-110	NT	8703	20517		T	Class G Cement	810	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS							
FR	FORMATION NAME		TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.		
1	GREEN RIVER		4292	4259			
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
2	MAHOGANY BENCH		6276	6142			
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
3	GARDEN GULCH		7799	7580			
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?
4	GREEN RIVER - LOWER		8591	8333			
	OIL SHOW?	GAS SHOW?	WATER FLOW?	DRILL STEM TESTED?	CORED?	COMPLETED OR TESTED?	COMMINGLED?

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	12572	20453	9719	10037	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)

FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	12572	20453	04/17/2024	05/17/2024	24		1	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	800	0.0	
	1098	878	3033	1098	878	3033			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL		
4	Fracture Stimulation	12572	20453	10/27/2024	01/06/2024	please see attachments		

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)								
REPORTS AND OTHER INFORMATION.								
Dx Survey ☒ DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒								
SUBMITTED PDF LOGS					SUBMITTED LAS LOGS			
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER					MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER			

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME Oaklee Reary	TITLE Ops Tech-Regulatory	DATE 08/01/2024
SIGNATURE N/A	PHONE 435-823-1530	EMAIL oaklee@xclresources.com

NAD 83(2011) (BOTTOM HOLE LOCATION)
LATITUDE = N40°17'12.65204" (40.2868478°)
LONGITUDE = W110°07'15.01817" (-110.1208384°)

SPC UT C-4302
NORTHING = 7,276,178.140 (us ft)
EASTING = 2,025,142.860 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,459,966.056 (m)
EASTING = 574,730.501 (m)

NAD 83(2011) (LAST TAKE POINT)
LATITUDE = N40°17'12.12301" (40.2867008°)
LONGITUDE = W110°07'15.04108" (-110.1208447°)

SPC UT C-4302
NORTHING = 7,276,124.587 (us ft)
EASTING = 2,025,141.910 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,459,949.739 (m)
EASTING = 574,730.122 (m)

NAD 83(2011) (FIRST TAKE POINT)
LATITUDE = N40°15'30.53480" (40.2584819°)
LONGITUDE = W110°07'15.36607" (-110.1209350°)

SPC UT C-4302
NORTHING = 7,265,845.905 (us ft)
EASTING = 2,025,275.215 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,817.426 (m)
EASTING = 574,753.515 (m)

NAD 83(2011) (KOP)
LATITUDE = N40°15'25.54637" (40.2570962°)
LONGITUDE = W110°07'17.75933" (-110.1215998°)

SPC UT C-4302
NORTHING = 7,265,338.338 (us ft)
EASTING = 2,025,097.483 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,663.060 (m)
EASTING = 574,698.506 (m)

NAD 83(2011) (SURFACE LOCATION)
LATITUDE = N40°15'33.88973" (40.2594138°)
LONGITUDE = W110°07'32.01210" (-110.1255589°)

SPC UT C-4302
NORTHING = 7,266,165.480 (us ft)
EASTING = 2,023,979.700 (us ft)

UTM NAD 83 ZONE 12
NORTHING = 4,456,916.979 (m)
EASTING = 574,359.285 (m)

DATUM FOR REPORTED DISTANCES

- **MD** REPORTED IN STATE PLANE DISTANCES
- **TVD** REPORTED IN STATE PLANE DISTANCES
- **Δ NORTH & Δ EAST** ARE REPORTED IN STATE PLANE DISTANCES MEASURED TO THE SURFACE HOLE LOCATION (SHL)

***BASIS OF ELEVATION**

SPOT ELEVATION AT THE SOUTHEAST CORNER OF SECTION 32, T.2S., R.2W., U.S.B.&M. NAVD 88 DATUM, GEIOD12B, USING THE UTAH REFERENCE NETWORK SYSTEM. SAID ELEVATION IS 5,390.60 FEET.

LEGEND

- FOUND SECTION CORNER
- SURFACE HOLE LOCATION (SHL)
- AS-DRILLED WELL PATH

DATA SOURCE:


"XCL Resources - WILD 51-3328-22D Surveys.xlsx"
COMPANY: XCL Resources
WELL NAME: WILD 51-3328-22D
SITE: Sprouse 32-4D-22 (Wild-Taparoo Pad)
WELLPATH: Wellbore #1
DESIGN: Surveys
STATE: UTAH
COUNTY: DUCHESNE

NOTES:

1. WELL FOOTAGES ARE MEASURED AT RIGHT ANGLES TO THE SECTION LINE USING LOCAL DISTANCES ROUNDED TO THE NEAREST FOOT.
2. BEARINGS ARE DERIVED FROM G.P.S. OBSERVATIONS AND EQUIPMENT.
3. THE GENERAL LAND OFFICE G.L.O. PLAT WAS USED FOR REFERENCE
4. **AS-DRILLED WELL PATH SHOWN HEREON WAS PLOTTED USING DATA PROVIDED TO OUTLAW ENGINEERING THAT WAS CONVERTED INTO THE LOCAL COORDINATE SYSTEM. THE WELL PATH SHOWN IS TRUE AND ACCURATE ONLY TO THE EXTENT OF THE RELIABILITY OF THE PROVIDED DATA SET.
5. ALL BEARINGS AND DISTANCES SHOWN HEREON ARE MEASURED IN A LOCAL COORDINATE SYSTEM UNLESS OTHERWISE NOTED.

G.P.S. LOCAL SITE PARAMETERS

TRANSVERSE MERCATOR PROJECTION
ORIGIN LATITUDE: N40°18'57.65023"
ORIGIN LONGITUDE: W110°06'18.93129"
PROJECT HEIGHT: 5,300 (usft)
GEOID MODEL: GEOID03 (Conus)




WELL PRE-COMPLETION PLAT

WELL: WILD 51-3328-22D

**PAD LOCATION: SE 1/4 OF THE SE 1/4 OF SECTION 32,
T. 2 S., R. 2 W., U.S.B.&M.
DUCHESNE COUNTY, UTAH**

CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM THE FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION, AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.
REGISTERED LAND SURVEYOR, UTAH PLS #5047065



DATE SURVEYED: N/A
SURVEYED BY: N/A
DRAWN: 10/16/2023
DRAWN: JLW
SCALE: 1" = 1000'

SHEET NO.
1

XCL Resources

Duchesne County, UT (NAD83-True)
Sprouse 32-4D-22 (Wild-Taparoo Pad)
WILD 51-3328-22D

Wellbore #1

Surveys



Standard Survey Report

14 July, 2023

Total Report Version 1.50

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Sprouse 32-4D-22 (Wild-Taparoo Pad)			
Site Position:		Northing:	7,266,165.51 usft	Latitude: 40.2594139
From:	Lat/Long	Easting:	2,023,979.70 usft	Longitude: -110.1255589
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "	

Well	WILD 51-3328-22D			
Well Position	+N/-S	0.00 usft	Northing:	7,266,165.49 usft
	+E/-W	0.00 usft	Easting:	2,023,979.70 usft
Position Uncertainty	0.50 usft		Wellhead Elevation:	usft
Grid Convergence:	0.88 °		Ground Level:	5,379.00 usft

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	HDGM2023	6/5/2023	10.47	65.68	51,214.10000000

Design	Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)	
	0.00	0.00	0.00	359.96	

Survey Program	Date 7/14/2023				
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description	
231.00	2,665.00	Surface (Wellbore #1)	MWD	MWD - Standard	
2,741.00	9,257.00	Intermediate (Wellbore #1)	MWD+IFR1+MS	OWSG MWD + IFR1 + Multi-Station Correction	
9,351.00	10,198.00	Curve (Wellbore #1)	MWD+IFR1+MS	OWSG MWD + IFR1 + Multi-Station Correction	
10,292.00	20,500.00	Lateral (Wellbore #1)	MWD+IFR1+MS	OWSG MWD + IFR1 + Multi-Station Correction	
20,551.00	20,551.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND	

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build Rate	Turn Rate
				+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Latitude (°)	Longitude (°)	Section (usft)	Rate (°/100usft)	Rate (°/100usft)	Rate (°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,266,165.48	2,023,979.70	40.2594138	-110.1255589	0.00	0.00	0.00	0.00
231.00	0.74	345.01	230.99	1.44	-0.39	7,266,166.92	2,023,979.30	40.2594178	-110.1255603	1.44	0.32	0.32	0.00
Start MWD @ 231.00 MD													
322.00	1.02	343.46	321.98	2.79	-0.77	7,266,168.26	2,023,978.89	40.2594215	-110.1255617	2.79	0.31	0.31	-1.70

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
413.00	1.21	333.32	412.97	4.42	-1.43	7,266,169.88	2,023,978.21	40.2594260	-110.1255640	4.42	0.30	0.21	-11.14
503.00	1.13	352.50	502.95	6.15	-1.97	7,266,171.60	2,023,977.64	40.2594307	-110.1255660	6.15	0.44	-0.09	21.31
594.00	1.42	343.55	593.92	8.12	-2.41	7,266,173.56	2,023,977.17	40.2594361	-110.1255675	8.12	0.39	0.32	-9.84
685.00	1.88	353.86	684.89	10.69	-2.89	7,266,176.12	2,023,976.65	40.2594432	-110.1255693	10.69	0.60	0.51	11.33
777.00	2.20	351.17	776.83	13.93	-3.32	7,266,179.36	2,023,976.17	40.2594521	-110.1255708	13.93	0.36	0.35	-2.92
872.00	2.24	356.04	871.76	17.58	-3.73	7,266,183.01	2,023,975.71	40.2594621	-110.1255723	17.59	0.20	0.04	5.13
965.00	2.23	348.25	964.69	21.17	-4.22	7,266,186.58	2,023,975.16	40.2594719	-110.1255740	21.17	0.33	-0.01	-8.38
1,059.00	1.73	350.70	1,058.63	24.36	-4.82	7,266,189.76	2,023,974.51	40.2594807	-110.1255762	24.36	0.54	-0.53	2.61
1,154.00	2.48	1.14	1,153.57	27.83	-5.02	7,266,193.23	2,023,974.26	40.2594902	-110.1255769	27.83	0.88	0.79	10.99
1,248.00	4.17	7.26	1,247.40	33.25	-4.54	7,266,198.66	2,023,974.65	40.2595051	-110.1255752	33.26	1.83	1.80	6.51
1,342.00	5.03	11.46	1,341.10	40.68	-3.29	7,266,206.11	2,023,975.79	40.2595255	-110.1255707	40.69	0.98	0.91	4.47
1,437.00	5.56	9.28	1,435.70	49.31	-1.72	7,266,214.75	2,023,977.22	40.2595492	-110.1255651	49.31	0.60	0.56	-2.29
1,531.00	6.33	11.21	1,529.19	58.88	0.02	7,266,224.36	2,023,978.82	40.2595755	-110.1255588	58.88	0.85	0.82	2.05
1,626.00	6.15	9.58	1,623.63	69.04	1.88	7,266,234.54	2,023,980.53	40.2596034	-110.1255522	69.04	0.27	-0.19	-1.72
1,720.00	5.78	2.29	1,717.12	78.73	2.91	7,266,244.25	2,023,981.41	40.2596300	-110.1255485	78.73	0.90	-0.39	-7.76
1,815.00	5.55	353.22	1,811.66	88.08	2.56	7,266,253.58	2,023,980.91	40.2596556	-110.1255497	88.07	0.97	-0.24	-9.55
1,909.00	5.18	352.38	1,905.24	96.80	1.46	7,266,262.28	2,023,979.68	40.2596795	-110.1255537	96.79	0.40	-0.39	-0.89
2,003.00	3.98	353.33	1,998.94	104.24	0.52	7,266,269.71	2,023,978.62	40.2597000	-110.1255571	104.24	1.28	-1.28	1.01
2,098.00	4.01	353.41	2,093.71	110.82	-0.25	7,266,276.27	2,023,977.76	40.2597180	-110.1255598	110.82	0.03	0.03	0.08
2,192.00	4.11	349.59	2,187.48	117.39	-1.23	7,266,282.84	2,023,976.67	40.2597361	-110.1255633	117.40	0.31	0.11	-4.06
2,287.00	4.46	351.86	2,282.21	124.40	-2.37	7,266,289.82	2,023,975.42	40.2597553	-110.1255674	124.40	0.41	0.37	2.39
2,382.00	4.44	349.17	2,376.92	131.67	-3.58	7,266,297.07	2,023,974.10	40.2597753	-110.1255718	131.67	0.22	-0.02	-2.83
2,476.00	5.12	351.91	2,470.60	139.39	-4.86	7,266,304.78	2,023,972.71	40.2597965	-110.1255763	139.40	0.76	0.72	2.91
2,570.00	5.97	348.94	2,564.16	148.34	-6.39	7,266,313.70	2,023,971.04	40.2598210	-110.1255818	148.35	0.95	0.90	-3.16
2,665.00	6.61	348.36	2,658.58	158.55	-8.44	7,266,323.87	2,023,968.83	40.2598491	-110.1255891	158.55	0.68	0.67	-0.61
2,741.00	6.69	348.41	2,734.07	167.17	-10.21	7,266,332.46	2,023,966.93	40.2598727	-110.1255955	167.18	0.11	0.11	0.07
2,832.00	6.37	345.35	2,824.48	177.25	-12.55	7,266,342.50	2,023,964.43	40.2599004	-110.1256039	177.25	0.52	-0.35	-3.36
2,926.00	6.00	344.69	2,917.94	187.03	-15.17	7,266,352.24	2,023,961.67	40.2599272	-110.1256133	187.04	0.40	-0.39	-0.70
3,021.00	6.08	342.89	3,012.41	196.63	-17.96	7,266,361.80	2,023,958.73	40.2599536	-110.1256233	196.64	0.22	0.08	-1.89
3,115.00	5.87	340.48	3,105.90	205.92	-21.03	7,266,371.04	2,023,955.52	40.2599791	-110.1256343	205.93	0.35	-0.22	-2.56
3,209.00	8.21	357.70	3,199.19	217.15	-22.90	7,266,382.24	2,023,953.47	40.2600099	-110.1256410	217.17	3.33	2.49	18.32
3,304.00	9.07	2.25	3,293.11	231.42	-22.88	7,266,396.50	2,023,953.27	40.2600491	-110.1256409	231.43	1.16	0.91	4.79
3,398.00	9.57	1.83	3,385.87	246.63	-22.34	7,266,411.72	2,023,953.58	40.2600908	-110.1256390	246.64	0.54	0.53	-0.45
3,492.00	9.96	359.75	3,478.51	262.57	-22.13	7,266,427.66	2,023,953.55	40.2601346	-110.1256382	262.58	0.56	0.41	-2.21
3,586.00	10.64	358.58	3,571.00	279.37	-22.38	7,266,444.46	2,023,953.04	40.2601807	-110.1256391	279.39	0.76	0.72	-1.24
3,681.00	11.17	7.72	3,664.29	297.26	-21.36	7,266,462.36	2,023,953.78	40.2602298	-110.1256354	297.27	1.90	0.56	9.62
3,775.00	10.39	29.91	3,756.67	313.64	-15.91	7,266,478.81	2,023,958.98	40.2602748	-110.1256159	313.65	4.46	-0.83	23.61

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,869.00	9.95	54.95	3,849.24	325.65	-5.03	7,266,491.00	2,023,969.68	40.2603077	-110.1255769	325.66	4.69	-0.47	26.64
3,963.00	11.08	88.35	3,941.74	330.58	10.67	7,266,496.17	2,023,985.29	40.2603213	-110.1255207	330.57	6.50	1.20	35.53
4,057.00	14.81	117.93	4,033.43	325.21	30.34	7,266,491.09	2,024,005.04	40.2603065	-110.1254502	325.19	7.96	3.97	31.47
4,151.00	16.56	125.01	4,123.94	311.89	51.93	7,266,478.11	2,024,026.83	40.2602700	-110.1253729	311.86	2.76	1.86	7.53
4,246.00	16.36	137.02	4,215.07	294.33	72.14	7,266,460.87	2,024,047.31	40.2602218	-110.1253004	294.28	3.58	-0.21	12.64
4,340.00	15.99	141.36	4,305.35	274.53	89.25	7,266,441.33	2,024,064.72	40.2601674	-110.1252391	274.47	1.34	-0.39	4.62
4,434.00	14.69	139.61	4,396.00	255.34	105.06	7,266,422.39	2,024,080.82	40.2601147	-110.1251825	255.27	1.47	-1.38	-1.86
4,529.00	13.28	139.01	4,488.19	237.93	120.02	7,266,405.21	2,024,096.05	40.2600669	-110.1251289	237.85	1.49	-1.48	-0.63
4,623.00	15.95	140.16	4,579.14	219.86	135.38	7,266,387.38	2,024,111.68	40.2600173	-110.1250738	219.77	2.86	2.84	1.22
4,717.00	15.68	141.99	4,669.58	199.93	151.48	7,266,367.71	2,024,128.08	40.2599627	-110.1250162	199.83	0.60	-0.29	1.95
4,811.00	18.45	135.67	4,759.44	179.28	169.70	7,266,347.34	2,024,146.62	40.2599060	-110.1249509	179.16	3.54	2.95	-6.72
4,906.00	17.45	135.68	4,849.81	158.34	190.16	7,266,326.71	2,024,167.39	40.2598485	-110.1248776	158.20	1.05	-1.05	0.01
5,000.00	20.26	138.00	4,938.76	136.15	210.90	7,266,304.85	2,024,188.47	40.2597876	-110.1248033	136.01	3.09	2.99	2.47
5,094.00	19.70	138.61	5,027.10	112.17	232.27	7,266,281.20	2,024,210.20	40.2597217	-110.1247267	112.01	0.64	-0.60	0.65
5,189.00	17.75	140.02	5,117.07	89.06	252.16	7,266,258.40	2,024,230.45	40.2596583	-110.1246554	88.88	2.11	-2.05	1.48
5,283.00	20.14	138.44	5,205.97	65.97	272.10	7,266,235.62	2,024,250.74	40.2595949	-110.1245840	65.78	2.60	2.54	-1.68
5,377.00	19.00	138.34	5,294.54	42.43	293.01	7,266,212.40	2,024,272.01	40.2595303	-110.1245091	42.22	1.21	-1.21	-0.11
5,472.00	19.56	140.59	5,384.21	18.59	313.39	7,266,188.88	2,024,292.75	40.2594649	-110.1244361	18.37	0.98	0.59	2.37
5,566.00	17.21	140.41	5,473.41	-4.29	332.24	7,266,166.30	2,024,311.95	40.2594021	-110.1243685	-4.52	2.50	-2.50	-0.19
5,660.00	21.15	141.79	5,562.18	-28.34	351.60	7,266,142.55	2,024,331.67	40.2593360	-110.1242991	-28.59	4.22	4.19	1.47
5,755.00	21.11	141.03	5,650.79	-55.11	372.96	7,266,116.11	2,024,353.44	40.2592626	-110.1242226	-55.37	0.29	-0.04	-0.80
5,849.00	18.94	139.19	5,739.10	-79.82	393.58	7,266,091.73	2,024,374.44	40.2591947	-110.1241487	-80.09	2.40	-2.31	-1.96
5,943.00	19.70	139.97	5,827.81	-103.50	413.74	7,266,068.36	2,024,394.96	40.2591297	-110.1240765	-103.79	0.85	0.81	0.83
6,038.00	17.63	138.75	5,917.81	-126.58	433.53	7,266,045.59	2,024,415.09	40.2590664	-110.1240056	-126.88	2.22	-2.18	-1.28
6,132.00	17.95	139.68	6,007.31	-148.32	452.29	7,266,024.14	2,024,434.18	40.2590067	-110.1239384	-148.64	0.46	0.34	0.99
6,226.00	21.28	132.39	6,095.86	-170.88	474.27	7,266,001.93	2,024,456.50	40.2589448	-110.1238597	-171.21	4.39	3.54	-7.76
6,321.00	21.19	129.75	6,184.41	-193.48	500.20	7,265,979.73	2,024,482.78	40.2588827	-110.1237667	-193.83	1.01	-0.09	-2.78
6,415.00	19.22	129.15	6,272.62	-214.11	525.26	7,265,959.48	2,024,508.16	40.2588261	-110.1236769	-214.48	2.11	-2.10	-0.64
6,510.00	22.78	133.31	6,361.30	-236.61	550.78	7,265,937.38	2,024,534.02	40.2587643	-110.1235855	-236.99	4.06	3.75	4.38
6,604.00	21.28	132.68	6,448.44	-260.66	576.56	7,265,913.74	2,024,560.16	40.2586983	-110.1234931	-261.06	1.62	-1.60	-0.67
6,698.00	19.69	131.61	6,536.49	-282.74	600.95	7,265,892.03	2,024,584.88	40.2586377	-110.1234058	-283.16	1.74	-1.69	-1.14
6,792.00	18.22	131.06	6,625.39	-302.91	623.87	7,265,872.22	2,024,608.11	40.2585823	-110.1233237	-303.34	1.58	-1.56	-0.59
6,887.00	17.76	136.93	6,715.75	-323.25	644.96	7,265,852.21	2,024,629.51	40.2585265	-110.1232481	-323.70	1.97	-0.48	6.18
6,981.00	19.96	140.89	6,804.70	-346.17	664.88	7,265,829.59	2,024,649.77	40.2584636	-110.1231767	-346.64	2.71	2.34	4.21
7,076.00	19.42	141.05	6,894.15	-371.04	685.03	7,265,805.04	2,024,670.31	40.2583953	-110.1231045	-371.52	0.57	-0.57	0.17
7,170.00	17.28	141.62	6,983.36	-394.14	703.53	7,265,782.23	2,024,689.15	40.2583319	-110.1230383	-394.63	2.28	-2.28	0.61
7,264.00	18.08	143.35	7,072.92	-416.79	720.90	7,265,759.85	2,024,706.87	40.2582697	-110.1229760	-417.29	1.02	0.85	1.84
7,358.00	19.41	142.60	7,161.94	-440.90	739.10	7,265,736.03	2,024,725.43	40.2582036	-110.1229108	-441.41	1.44	1.41	-0.80

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,452.00	17.94	142.97	7,250.98	-464.86	757.30	7,265,712.34	2,024,744.01	40.2581378	-110.1228456	-465.39	1.57	-1.56	0.39
7,547.00	18.70	141.94	7,341.17	-488.54	775.50	7,265,688.96	2,024,762.57	40.2580728	-110.1227804	-489.08	0.87	0.80	-1.08
7,641.00	18.19	141.70	7,430.34	-511.91	793.89	7,265,665.86	2,024,781.30	40.2580086	-110.1227145	-512.47	0.55	-0.54	-0.26
7,736.00	18.48	139.39	7,520.52	-534.98	812.88	7,265,643.09	2,024,800.65	40.2579453	-110.1226465	-535.55	0.82	0.31	-2.43
7,831.00	17.63	136.10	7,610.84	-556.78	832.65	7,265,621.60	2,024,820.75	40.2578855	-110.1225756	-557.36	1.40	-0.89	-3.46
7,925.00	19.26	134.85	7,700.01	-577.97	853.52	7,265,600.74	2,024,841.94	40.2578273	-110.1225009	-578.57	1.78	1.73	-1.33
8,020.00	18.19	135.93	7,789.98	-599.68	874.94	7,265,579.37	2,024,863.69	40.2577677	-110.1224241	-600.29	1.18	-1.13	1.14
8,114.00	16.38	137.30	7,879.73	-619.96	894.13	7,265,559.38	2,024,883.19	40.2577120	-110.1223554	-620.58	1.97	-1.93	1.46
8,209.00	15.10	141.36	7,971.17	-639.47	910.95	7,265,540.13	2,024,900.30	40.2576585	-110.1222951	-640.11	1.78	-1.35	4.27
8,303.00	18.12	134.02	8,061.25	-659.20	929.11	7,265,520.69	2,024,918.76	40.2576043	-110.1222301	-659.85	3.91	3.21	-7.81
8,398.00	18.32	132.36	8,151.49	-679.52	950.77	7,265,500.70	2,024,940.73	40.2575485	-110.1221525	-680.19	0.59	0.21	-1.75
8,492.00	20.43	132.37	8,240.16	-700.54	973.81	7,265,480.04	2,024,964.09	40.2574908	-110.1220699	-701.22	2.24	2.24	0.01
8,586.00	19.21	130.00	8,328.59	-721.53	997.77	7,265,459.42	2,024,988.37	40.2574332	-110.1219840	-722.23	1.55	-1.30	-2.52
8,681.00	19.77	136.02	8,418.15	-743.14	1,020.91	7,265,438.17	2,025,011.83	40.2573739	-110.1219012	-743.86	2.19	0.59	6.34
8,775.00	17.61	139.72	8,507.20	-765.43	1,041.14	7,265,416.19	2,025,032.41	40.2573127	-110.1218287	-766.16	2.62	-2.30	3.94
8,869.00	15.62	140.94	8,597.27	-786.11	1,058.31	7,265,395.78	2,025,049.89	40.2572559	-110.1217672	-786.85	2.15	-2.12	1.30
8,975.00	13.76	141.22	8,699.80	-807.02	1,075.20	7,265,375.14	2,025,067.10	40.2571985	-110.1217067	-807.77	1.76	-1.75	0.26
9,069.00	12.50	141.32	8,791.34	-823.68	1,088.56	7,265,358.69	2,025,080.71	40.2571528	-110.1216588	-824.44	1.34	-1.34	0.11
9,163.00	10.03	141.86	8,883.52	-838.06	1,099.97	7,265,344.48	2,025,092.34	40.2571133	-110.1216179	-838.83	2.63	-2.63	0.57
9,257.00	8.05	139.98	8,976.35	-849.54	1,109.26	7,265,333.15	2,025,101.81	40.2570818	-110.1215846	-850.31	2.13	-2.11	-2.00
9,351.00	10.04	99.95	9,069.26	-856.00	1,121.58	7,265,326.88	2,025,114.22	40.2570641	-110.1215405	-856.79	6.86	2.12	-42.59
9,445.00	14.69	62.20	9,161.20	-851.85	1,140.23	7,265,331.31	2,025,132.81	40.2570755	-110.1214737	-852.65	9.66	4.95	-40.16
9,539.00	20.39	33.61	9,250.95	-832.60	1,159.89	7,265,350.86	2,025,152.17	40.2571283	-110.1214032	-833.41	10.82	6.06	-30.41
9,633.00	30.77	27.42	9,335.64	-797.52	1,180.09	7,265,386.25	2,025,171.82	40.2572246	-110.1213309	-798.34	11.39	11.04	-6.59
9,727.00	38.77	19.80	9,412.83	-748.38	1,201.17	7,265,435.70	2,025,192.15	40.2573595	-110.1212553	-749.22	9.67	8.51	-8.11
9,821.00	50.30	16.87	9,479.73	-685.87	1,221.71	7,265,498.52	2,025,211.72	40.2575311	-110.1211817	-686.72	12.46	12.27	-3.12
9,915.00	62.62	15.58	9,531.57	-610.77	1,243.50	7,265,573.94	2,025,232.35	40.2577372	-110.1211036	-611.64	13.16	13.11	-1.37
10,009.00	70.74	12.14	9,568.76	-527.03	1,264.08	7,265,657.98	2,025,251.64	40.2579671	-110.1210299	-527.91	9.27	8.64	-3.66
10,098.00	80.99	8.35	9,590.47	-442.22	1,279.34	7,265,743.01	2,025,265.60	40.2581999	-110.1209752	-443.11	12.23	11.52	-4.25
Crossed Section (0' FSL, 913' FWL)													
10,103.00	81.57	8.15	9,591.23	-437.33	1,280.05	7,265,747.91	2,025,266.23	40.2582133	-110.1209726	-438.22	12.23	11.55	-4.08
10,198.00	86.11	4.31	9,601.42	-343.48	1,290.28	7,265,841.90	2,025,275.02	40.2584709	-110.1209360	-344.38	6.24	4.78	-4.04
10,199.00	86.12	4.30	9,601.49	-342.48	1,290.36	7,265,842.89	2,025,275.08	40.2584736	-110.1209357	-343.38	1.75	1.13	-1.34
Crossed Hardline (100' FSL, 924' FWL)													
10,292.00	87.17	3.05	9,606.93	-249.83	1,296.31	7,265,935.61	2,025,279.60	40.2587280	-110.1209144	-250.74	1.75	1.13	-1.34
10,386.00	86.44	1.84	9,612.17	-156.07	1,300.31	7,266,029.42	2,025,282.16	40.2589853	-110.1209000	-156.98	1.50	-0.78	-1.29
10,480.00	85.65	2.05	9,618.65	-62.35	1,303.49	7,266,123.18	2,025,283.91	40.2592426	-110.1208886	-63.26	0.87	-0.84	0.22
10,574.00	88.21	0.25	9,623.69	31.49	1,305.37	7,266,217.02	2,025,284.35	40.2595002	-110.1208818	30.58	3.33	2.72	-1.91

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,668.00	86.83	359.77	9,627.75	125.40	1,305.39	7,266,310.91	2,025,282.92	40.2597580	-110.1208817	124.49	1.55	-1.47	-0.51
10,762.00	85.04	358.93	9,634.42	219.15	1,304.33	7,266,404.63	2,025,280.42	40.2600153	-110.1208855	218.24	2.10	-1.90	-0.89
10,857.00	85.26	359.28	9,642.45	313.80	1,302.85	7,266,499.24	2,025,277.48	40.2602751	-110.1208908	312.89	0.43	0.23	0.37
10,950.00	87.23	358.93	9,648.54	406.58	1,301.40	7,266,591.98	2,025,274.61	40.2605298	-110.1208960	405.67	2.15	2.12	-0.38
11,044.00	86.86	358.19	9,653.39	500.43	1,299.04	7,266,685.77	2,025,270.81	40.2607874	-110.1209044	499.52	0.88	-0.39	-0.79
11,138.00	85.66	358.33	9,659.52	594.18	1,296.19	7,266,779.47	2,025,266.52	40.2610448	-110.1209146	593.28	1.29	-1.28	0.15
11,233.00	88.26	358.50	9,664.56	689.00	1,293.57	7,266,874.23	2,025,262.44	40.2613050	-110.1209240	688.10	2.74	2.74	0.18
11,322.00	86.10	358.18	9,668.93	777.85	1,290.99	7,266,963.02	2,025,258.50	40.2615489	-110.1209332	776.95	2.45	-2.43	-0.36
11,411.00	88.29	358.24	9,673.29	866.70	1,288.22	7,267,051.81	2,025,254.36	40.2617928	-110.1209431	865.80	2.46	2.46	0.07
11,501.00	87.00	357.62	9,676.99	956.56	1,284.97	7,267,141.60	2,025,249.73	40.2620395	-110.1209548	955.66	1.59	-1.43	-0.69
11,593.00	86.86	358.31	9,681.91	1,048.37	1,281.71	7,267,233.35	2,025,245.06	40.2622915	-110.1209664	1,047.48	0.76	-0.15	0.75
11,683.00	91.43	357.93	9,683.26	1,138.29	1,278.76	7,267,323.20	2,025,240.73	40.2625383	-110.1209770	1,137.40	5.10	5.08	-0.42
11,774.00	90.34	358.35	9,681.85	1,229.23	1,275.80	7,267,414.08	2,025,236.38	40.2627879	-110.1209876	1,228.34	1.28	-1.20	0.46
11,863.00	88.35	359.17	9,682.87	1,318.20	1,273.88	7,267,503.00	2,025,233.08	40.2630322	-110.1209944	1,317.31	2.42	-2.24	0.92
11,951.00	87.98	358.93	9,685.69	1,406.14	1,272.42	7,267,590.90	2,025,230.27	40.2632736	-110.1209996	1,405.25	0.50	-0.42	-0.27
12,039.00	87.28	359.44	9,689.33	1,494.05	1,271.17	7,267,678.78	2,025,227.67	40.2635149	-110.1210041	1,493.17	0.98	-0.80	0.58
12,129.00	86.24	359.08	9,694.41	1,583.90	1,270.01	7,267,768.59	2,025,225.13	40.2637615	-110.1210083	1,583.01	1.22	-1.16	-0.40
12,217.00	84.92	358.25	9,701.19	1,671.61	1,267.96	7,267,856.26	2,025,221.74	40.2640023	-110.1210156	1,670.73	1.77	-1.50	-0.94
12,307.00	85.63	359.67	9,708.61	1,761.29	1,266.34	7,267,945.89	2,025,218.74	40.2642484	-110.1210214	1,760.40	1.76	0.79	1.58
12,397.00	85.63	0.71	9,715.47	1,851.03	1,266.64	7,268,035.61	2,025,217.66	40.2644948	-110.1210203	1,850.14	1.15	0.00	1.16
12,486.00	89.75	0.49	9,719.05	1,939.93	1,267.57	7,268,124.52	2,025,217.22	40.2647388	-110.1210169	1,939.04	4.64	4.63	-0.25
12,576.00	89.86	0.43	9,719.36	2,029.93	1,268.29	7,268,214.51	2,025,216.56	40.2649858	-110.1210143	2,029.04	0.14	0.12	-0.07
12,667.00	87.84	0.82	9,721.18	2,120.90	1,269.28	7,268,305.47	2,025,216.15	40.2652355	-110.1210108	2,120.01	2.26	-2.22	0.43
12,757.00	86.13	1.58	9,725.92	2,210.75	1,271.16	7,268,395.34	2,025,216.66	40.2654822	-110.1210040	2,209.86	2.08	-1.90	0.84
12,846.00	87.96	1.70	9,730.51	2,299.59	1,273.71	7,268,484.20	2,025,217.83	40.2657261	-110.1209949	2,298.70	2.06	2.06	0.13
12,936.00	88.21	1.27	9,733.51	2,389.51	1,276.04	7,268,574.14	2,025,218.78	40.2659729	-110.1209865	2,388.62	0.55	0.28	-0.48
13,026.00	87.70	0.92	9,736.73	2,479.44	1,277.76	7,268,664.07	2,025,219.12	40.2662197	-110.1209803	2,478.54	0.69	-0.57	-0.39
13,120.00	87.03	0.95	9,741.05	2,573.32	1,279.29	7,268,757.97	2,025,219.21	40.2664774	-110.1209748	2,572.43	0.71	-0.71	0.03
13,214.00	88.88	2.22	9,744.40	2,667.22	1,281.89	7,268,851.89	2,025,220.36	40.2667352	-110.1209655	2,666.33	2.39	1.97	1.35
13,308.00	88.38	2.12	9,746.65	2,761.13	1,285.45	7,268,945.83	2,025,222.48	40.2669930	-110.1209527	2,760.23	0.54	-0.53	-0.11
13,402.00	87.23	2.14	9,750.25	2,854.99	1,288.94	7,269,039.73	2,025,224.53	40.2672506	-110.1209402	2,854.09	1.22	-1.22	0.02
13,496.00	85.63	2.35	9,756.10	2,948.73	1,292.61	7,269,133.51	2,025,226.76	40.2675079	-110.1209270	2,947.83	1.72	-1.70	0.22
13,590.00	86.58	1.30	9,762.49	3,042.47	1,295.60	7,269,227.27	2,025,228.31	40.2677652	-110.1209163	3,041.56	1.50	1.01	-1.12
13,685.00	88.38	0.23	9,766.66	3,137.36	1,296.86	7,269,322.17	2,025,228.11	40.2680257	-110.1209117	3,136.45	2.20	1.89	-1.13
13,778.00	87.34	0.06	9,770.14	3,230.29	1,297.10	7,269,415.09	2,025,226.92	40.2682808	-110.1209109	3,229.39	1.13	-1.12	-0.18
13,872.00	86.33	0.19	9,775.33	3,324.15	1,297.30	7,269,508.93	2,025,225.68	40.2685384	-110.1209101	3,323.24	1.08	-1.07	0.14
13,966.00	87.00	0.43	9,780.79	3,417.99	1,297.81	7,269,602.76	2,025,224.75	40.2687960	-110.1209083	3,417.08	0.76	0.71	0.26

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
14,060.00	89.10	1.54	9,783.99	3,511.91	1,299.43	7,269,696.69	2,025,224.92	40.2690538	-110.1209025	3,511.01	2.53	2.23	1.18
14,154.00	88.12	0.67	9,786.27	3,605.87	1,301.24	7,269,790.65	2,025,225.29	40.2693117	-110.1208960	3,604.96	1.39	-1.04	-0.93
14,248.00	86.83	0.66	9,790.41	3,699.77	1,302.33	7,269,884.55	2,025,224.94	40.2695695	-110.1208920	3,698.86	1.37	-1.37	-0.01
14,342.00	88.04	0.87	9,794.62	3,793.66	1,303.58	7,269,978.45	2,025,224.75	40.2698272	-110.1208875	3,792.75	1.31	1.29	0.22
14,437.00	88.80	359.81	9,797.24	3,888.62	1,304.15	7,270,073.40	2,025,223.85	40.2700879	-110.1208855	3,887.71	1.37	0.80	-1.12
14,531.00	88.43	359.74	9,799.51	3,982.59	1,303.78	7,270,167.34	2,025,222.04	40.2703458	-110.1208868	3,981.68	0.40	-0.39	-0.07
14,625.00	85.88	359.41	9,804.18	4,076.47	1,303.08	7,270,261.19	2,025,219.90	40.2706035	-110.1208893	4,075.56	2.74	-2.71	-0.35
14,719.00	86.27	358.83	9,810.61	4,170.24	1,301.64	7,270,354.92	2,025,217.02	40.2708609	-110.1208944	4,169.33	0.74	0.41	-0.62
14,813.00	86.58	358.84	9,816.47	4,264.03	1,299.73	7,270,448.67	2,025,213.67	40.2711184	-110.1209012	4,263.12	0.33	0.33	0.01
14,907.00	88.99	359.34	9,820.11	4,357.94	1,298.24	7,270,542.54	2,025,210.74	40.2713762	-110.1209066	4,357.04	2.62	2.56	0.53
15,001.00	88.07	358.52	9,822.52	4,451.89	1,296.49	7,270,636.44	2,025,207.54	40.2716340	-110.1209128	4,450.99	1.31	-0.98	-0.87
15,095.00	87.00	358.37	9,826.56	4,545.77	1,293.94	7,270,730.26	2,025,203.55	40.2718917	-110.1209220	4,544.87	1.15	-1.14	-0.16
15,190.00	89.52	357.73	9,829.45	4,640.66	1,290.71	7,270,825.09	2,025,198.86	40.2721522	-110.1209335	4,639.76	2.74	2.65	-0.67
15,284.00	87.11	357.68	9,832.21	4,734.54	1,286.95	7,270,918.89	2,025,193.66	40.2724099	-110.1209470	4,733.64	2.56	-2.56	-0.05
15,289.00	87.21	357.70	9,832.46	4,739.53	1,286.74	7,270,923.88	2,025,193.38	40.2724236	-110.1209477	4,738.63	1.98	1.95	0.37
Crossed Section (0' FSL, 939' FWL)													
15,378.00	88.94	358.03	9,835.45	4,828.42	1,283.43	7,271,012.69	2,025,188.70	40.2726676	-110.1209596	4,827.52	1.98	1.95	0.37
15,472.00	88.04	357.66	9,837.93	4,922.32	1,279.90	7,271,106.52	2,025,183.72	40.2729253	-110.1209722	4,921.42	1.04	-0.96	-0.39
15,566.00	87.23	357.23	9,841.80	5,016.14	1,275.71	7,271,200.26	2,025,178.10	40.2731829	-110.1209872	5,015.25	0.98	-0.86	-0.46
15,660.00	87.34	358.43	9,846.26	5,109.97	1,272.15	7,271,294.02	2,025,173.10	40.2734404	-110.1209999	5,109.08	1.28	0.12	1.28
15,755.00	86.27	358.36	9,851.55	5,204.78	1,269.50	7,271,388.77	2,025,168.99	40.2737007	-110.1210094	5,203.89	1.13	-1.13	-0.07
15,849.00	91.04	359.00	9,853.76	5,298.70	1,267.33	7,271,482.64	2,025,165.38	40.2739585	-110.1210172	5,297.82	5.12	5.07	0.68
15,943.00	90.39	359.07	9,852.58	5,392.68	1,265.75	7,271,576.58	2,025,162.36	40.2742165	-110.1210228	5,391.80	0.70	-0.69	0.07
16,037.00	91.20	358.85	9,851.28	5,486.66	1,264.05	7,271,670.51	2,025,159.21	40.2744744	-110.1210289	5,485.77	0.89	0.86	-0.23
16,131.00	88.82	359.87	9,851.26	5,580.64	1,263.00	7,271,764.46	2,025,156.71	40.2747324	-110.1210327	5,579.76	2.75	-2.53	1.09
16,225.00	88.15	359.87	9,853.75	5,674.61	1,262.78	7,271,858.40	2,025,155.06	40.2749904	-110.1210334	5,673.73	0.71	-0.71	0.00
16,319.00	87.28	359.22	9,857.50	5,768.53	1,262.04	7,271,952.30	2,025,152.87	40.2752482	-110.1210361	5,767.65	1.15	-0.93	-0.69
16,413.00	87.59	358.89	9,861.70	5,862.42	1,260.49	7,272,046.15	2,025,149.88	40.2755059	-110.1210416	5,861.54	0.48	0.33	-0.35
16,508.00	88.63	358.85	9,864.84	5,957.35	1,258.62	7,272,141.03	2,025,146.54	40.2757665	-110.1210483	5,956.47	1.10	1.09	-0.04
16,602.00	87.84	358.41	9,867.73	6,051.28	1,256.37	7,272,234.90	2,025,142.86	40.2760243	-110.1210563	6,050.40	0.96	-0.84	-0.47
16,696.00	87.65	358.79	9,871.43	6,145.18	1,254.07	7,272,328.75	2,025,139.12	40.2762820	-110.1210645	6,144.30	0.45	-0.20	0.40
16,790.00	86.92	359.05	9,875.88	6,239.05	1,252.30	7,272,422.58	2,025,135.91	40.2765397	-110.1210709	6,238.18	0.82	-0.78	0.28
16,884.00	86.33	359.58	9,881.42	6,332.88	1,251.18	7,272,516.38	2,025,133.34	40.2767973	-110.1210749	6,332.01	0.84	-0.63	0.56
16,978.00	87.48	0.22	9,886.49	6,426.74	1,251.02	7,272,610.22	2,025,131.74	40.2770549	-110.1210754	6,425.87	1.40	1.22	0.68
17,072.00	85.68	359.24	9,892.10	6,520.57	1,250.58	7,272,704.02	2,025,129.85	40.2773125	-110.1210770	6,519.70	2.18	-1.91	-1.04
17,166.00	89.55	0.98	9,896.01	6,614.47	1,250.76	7,272,797.90	2,025,128.59	40.2775702	-110.1210763	6,613.59	4.51	4.12	1.85
17,261.00	89.27	0.02	9,896.99	6,709.46	1,251.59	7,272,892.88	2,025,127.96	40.2778310	-110.1210733	6,708.58	1.05	-0.29	-1.01
17,355.00	89.24	359.27	9,898.21	6,803.45	1,251.01	7,272,986.85	2,025,125.94	40.2780890	-110.1210754	6,802.57	0.80	-0.03	-0.80

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,449.00	89.08	359.65	9,899.59	6,897.43	1,250.12	7,273,080.80	2,025,123.61	40.2783470	-110.1210786	6,896.56	0.44	-0.17	0.40
17,543.00	88.07	1.26	9,901.93	6,991.40	1,250.87	7,273,174.76	2,025,122.91	40.2786049	-110.1210759	6,990.52	2.02	-1.07	1.71
17,637.00	87.51	0.47	9,905.55	7,085.31	1,252.28	7,273,268.68	2,025,122.88	40.2788627	-110.1210708	7,084.44	1.03	-0.60	-0.84
17,732.00	87.37	358.40	9,909.80	7,180.21	1,251.35	7,273,363.54	2,025,120.49	40.2791232	-110.1210741	7,179.33	2.18	-0.15	-2.18
17,826.00	85.82	358.12	9,915.38	7,274.00	1,248.50	7,273,457.27	2,025,116.20	40.2793806	-110.1210843	7,273.12	1.68	-1.65	-0.30
17,920.00	86.08	359.74	9,922.02	7,367.74	1,246.75	7,273,550.97	2,025,113.01	40.2796379	-110.1210906	7,366.87	1.74	0.28	1.72
18,014.00	85.01	0.23	9,929.32	7,461.46	1,246.72	7,273,644.66	2,025,111.55	40.2798952	-110.1210906	7,460.59	1.25	-1.14	0.52
18,108.00	88.29	0.39	9,934.81	7,555.28	1,247.23	7,273,738.48	2,025,110.61	40.2801527	-110.1210888	7,554.41	3.49	3.49	0.17
18,202.00	86.33	0.24	9,939.22	7,649.17	1,247.75	7,273,832.36	2,025,109.69	40.2804104	-110.1210869	7,648.30	2.09	-2.09	-0.16
18,296.00	89.05	0.63	9,943.01	7,743.09	1,248.46	7,273,926.26	2,025,108.96	40.2806682	-110.1210844	7,742.21	2.92	2.89	0.41
18,390.00	88.88	0.51	9,944.71	7,837.07	1,249.40	7,274,020.24	2,025,108.45	40.2809262	-110.1210810	7,836.19	0.22	-0.18	-0.13
18,484.00	88.38	0.80	9,946.96	7,931.03	1,250.47	7,274,114.21	2,025,108.08	40.2811841	-110.1210771	7,930.16	0.61	-0.53	0.31
18,579.00	88.18	0.88	9,949.81	8,025.98	1,251.86	7,274,209.16	2,025,108.01	40.2814448	-110.1210721	8,025.10	0.23	-0.21	0.08
18,673.00	87.06	1.60	9,953.71	8,119.87	1,253.90	7,274,303.06	2,025,108.60	40.2817025	-110.1210648	8,119.00	1.42	-1.19	0.77
18,767.00	86.64	1.88	9,958.88	8,213.69	1,256.75	7,274,396.90	2,025,110.01	40.2819600	-110.1210546	8,212.81	0.54	-0.45	0.30
18,861.00	86.05	1.88	9,964.87	8,307.45	1,259.82	7,274,490.69	2,025,111.64	40.2822174	-110.1210435	8,306.56	0.63	-0.63	0.00
18,955.00	88.66	1.73	9,969.21	8,401.29	1,262.78	7,274,584.56	2,025,113.16	40.2824750	-110.1210329	8,400.41	2.78	2.78	-0.16
19,049.00	88.12	1.35	9,971.85	8,495.22	1,265.31	7,274,678.51	2,025,114.24	40.2827328	-110.1210238	8,494.33	0.70	-0.57	-0.40
19,143.00	88.29	1.80	9,974.79	8,589.14	1,267.89	7,274,772.45	2,025,115.38	40.2829906	-110.1210146	8,588.25	0.51	0.18	0.48
19,237.00	87.84	2.98	9,977.97	8,683.00	1,271.81	7,274,866.36	2,025,117.85	40.2832483	-110.1210005	8,682.11	1.34	-0.48	1.26
19,332.00	87.06	2.99	9,982.19	8,777.78	1,276.75	7,274,961.19	2,025,121.34	40.2835084	-110.1209828	8,776.88	0.82	-0.82	0.01
19,426.00	86.10	3.62	9,987.80	8,871.45	1,282.16	7,275,054.93	2,025,125.31	40.2837655	-110.1209634	8,870.55	1.22	-1.02	0.67
19,520.00	87.62	1.96	9,992.95	8,965.19	1,286.72	7,275,148.73	2,025,128.43	40.2840229	-110.1209470	8,964.29	2.39	1.62	-1.77
19,615.00	87.37	1.90	9,997.10	9,060.05	1,289.92	7,275,243.61	2,025,130.17	40.2842832	-110.1209355	9,059.15	0.27	-0.26	-0.06
19,709.00	86.78	2.44	10,001.90	9,153.86	1,293.47	7,275,337.46	2,025,132.28	40.2845407	-110.1209228	9,152.95	0.85	-0.63	0.57
19,803.00	88.21	1.22	10,006.01	9,247.72	1,296.47	7,275,431.34	2,025,133.84	40.2847984	-110.1209120	9,246.81	2.00	1.52	-1.30
19,898.00	88.10	1.82	10,009.07	9,342.63	1,298.99	7,275,526.28	2,025,134.90	40.2850589	-110.1209030	9,341.72	0.64	-0.12	0.63
19,992.00	87.45	2.18	10,012.72	9,436.50	1,302.27	7,275,620.19	2,025,136.73	40.2853166	-110.1208912	9,435.59	0.79	-0.69	0.38
20,086.00	86.72	2.09	10,017.50	9,530.32	1,305.77	7,275,714.03	2,025,138.79	40.2855741	-110.1208786	9,529.40	0.78	-0.78	-0.10
20,180.00	88.18	0.85	10,021.68	9,624.19	1,308.18	7,275,807.92	2,025,139.76	40.2858318	-110.1208700	9,623.27	2.04	1.55	-1.32
20,275.00	87.20	1.30	10,025.51	9,719.09	1,309.96	7,275,902.84	2,025,140.08	40.2860923	-110.1208636	9,718.18	1.13	-1.03	0.47
20,370.00	86.10	1.19	10,031.06	9,813.91	1,312.02	7,275,997.67	2,025,140.68	40.2863525	-110.1208562	9,812.99	1.16	-1.16	-0.12
20,464.00	85.60	1.49	10,037.86	9,907.63	1,314.21	7,276,091.41	2,025,141.43	40.2866098	-110.1208483	9,906.71	0.62	-0.53	0.32
20,500.00	85.68	1.91	10,040.60	9,943.51	1,315.27	7,276,127.30	2,025,141.95	40.2867083	-110.1208445	9,942.59	1.18	0.22	1.17
End MWD @ 20500.00 MD													
20,551.00	85.68	1.91	10,044.44	9,994.34	1,316.97	7,276,178.14	2,025,142.86	40.2868478	-110.1208384	9,993.42	0.00	0.00	0.00
Prj to Bit (47' FNL, 959' FWL)													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well WILD 51-3328-22D
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5,379' GL + 30' KB @ 5409.00usft
Site:	Sprouse 32-4D-22 (Wild-Taparoo Pad)	MD Reference:	5,379' GL + 30' KB @ 5409.00usft
Well:	WILD 51-3328-22D	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
231.00	230.99	1.44	-0.39	Start MWD @ 231.00 MD
10,098.00	9,590.47	-442.22	1,279.34	Crossed Section (0' FSL, 913' FWL)
10,199.00	9,601.49	-342.48	1,290.36	Crossed Hardline (100' FSL, 924' FWL)
15,289.00	9,832.46	4,739.53	1,286.74	Crossed Section (0' FSL, 939' FWL)
20,500.00	10,040.60	9,943.51	1,315.27	End MWD @ 20500.00 MD
20,551.00	10,044.44	9,994.34	1,316.97	Prj to Bit (47' FNL, 959' FWL)

Checked By: _____ Approved By: _____ Date: _____



WILD 51-3328-22D




WELL DETAILS: WILD 51-3328-22D Surveys



GL Elev (ft):		5379.00			
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
0.00	0.00	7266165.48	2023979.70	40.2594138	-110.1255589

ANNOTATIONS

MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
231.00	0.74	345.01	230.99	1.44	-0.39	1.44	1.49	Start MWD @ 231.00 MD
10098.00	80.99	8.35	9590.47	-442.22	1279.34	-443.11	2447.77	Crossed Section (0' FSL, 913' FWL)
10199.00	86.12	4.30	9601.49	-342.48	1290.36	-343.38	2548.04	Crossed Hardline (100' FSL, 924' FWL)
15289.00	87.21	357.70	9832.46	4739.53	1286.74	4738.63	7631.66	Crossed Section (0' FSL, 939' FWL)
20500.00	85.68	1.91	10040.60	9943.51	1315.27	9942.59	12837.44	End MWD @ 20500.00 MD
20551.00	85.68	1.91	10044.44	9994.34	1316.97	9993.42	12888.29	Prj to Bit (47' FNL, 959' FWL)



Project: Duchesne County, UT (NAD83-True)
Site: Sprouse 32-4D-22 (Wild-Taparoo Pad)
Well: WILD 51-3328-22D
Wellbore: Wellbore #1
Design: Surveys





Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	11/13/2023	Perforated	20,452.0	20,453.0	6.0		18
1	11/13/2023	Perforated	20,432.0	20,433.0	6.0		18
1	11/13/2023	Perforated	20,412.0	20,413.0	6.0		18
2	12/8/2023	Perforated	20,345.0	20,346.0	3.0		21
2	12/8/2023	Perforated	20,340.0	20,341.0	3.0		21
2	12/8/2023	Perforated	20,335.0	20,336.0	3.0		21
2	12/8/2023	Perforated	20,332.0	20,333.0	3.0		21
2	12/8/2023	Perforated	20,312.0	20,313.0	3.0		21
2	12/8/2023	Perforated	20,292.0	20,293.0	3.0		21
2	12/8/2023	Perforated	20,272.0	20,273.0	3.0		21
3	12/8/2023	Perforated	20,252.0	20,253.0	3.0		21
3	12/8/2023	Perforated	20,232.0	20,233.0	3.0		21
3	12/8/2023	Perforated	20,212.0	20,213.0	3.0		21
3	12/8/2023	Perforated	20,190.0	20,191.0	3.0		21
3	12/8/2023	Perforated	20,172.0	20,173.0	3.0		21
3	12/8/2023	Perforated	20,152.0	20,153.0	3.0		21
3	12/8/2023	Perforated	20,132.0	20,133.0	3.0		21
4	12/9/2023	Perforated	20,112.0	20,113.0	3.0		21
4	12/9/2023	Perforated	20,092.0	20,093.0	3.0		21
4	12/9/2023	Perforated	20,072.0	20,073.0	3.0		21
4	12/9/2023	Perforated	20,052.0	20,053.0	3.0		21
4	12/9/2023	Perforated	20,032.0	20,033.0	3.0		21
4	12/9/2023	Perforated	20,012.0	20,013.0	3.0		21
4	12/9/2023	Perforated	19,992.0	19,993.0	3.0		21
5	12/10/2023	Perforated	19,972.0	19,973.0	3.0		21
5	12/10/2023	Perforated	19,952.0	19,953.0	3.0		21
5	12/10/2023	Perforated	19,932.0	19,933.0	3.0		21
5	12/10/2023	Perforated	19,912.0	19,913.0	3.0		21
5	12/10/2023	Perforated	19,896.0	19,897.0	3.0		21
5	12/10/2023	Perforated	19,872.0	19,873.0	3.0		21
5	12/10/2023	Perforated	19,852.0	19,853.0	3.0		21
6	12/10/2023	Perforated	19,832.0	19,833.0	3.0		21
6	12/10/2023	Perforated	19,812.0	19,813.0	3.0		21
6	12/10/2023	Perforated	19,792.0	19,793.0	3.0		21
6	12/10/2023	Perforated	19,772.0	19,773.0	3.0		21
6	12/10/2023	Perforated	19,752.0	19,753.0	3.0		21
6	12/10/2023	Perforated	19,732.0	19,733.0	3.0		21
6	12/10/2023	Perforated	19,712.0	19,713.0	3.0		21
7	12/10/2023	Perforated	19,692.0	19,693.0	3.0		21
7	12/10/2023	Perforated	19,671.0	19,672.0	3.0		21
7	12/10/2023	Perforated	19,652.0	19,653.0	3.0		21
7	12/10/2023	Perforated	19,628.0	19,629.0	3.0		21
7	12/10/2023	Perforated	19,612.0	19,613.0	3.0		21
7	12/10/2023	Perforated	19,592.0	19,593.0	3.0		21
7	12/10/2023	Perforated	19,572.0	19,573.0	3.0		21
8	12/11/2023	Perforated	19,552.0	19,553.0	3.0		21
8	12/11/2023	Perforated	19,532.0	19,533.0	3.0		21
8	12/11/2023	Perforated	19,512.0	19,513.0	3.0		21
8	12/11/2023	Perforated	19,492.0	19,493.0	3.0		21
8	12/11/2023	Perforated	19,472.0	19,473.0	3.0		21
8	12/11/2023	Perforated	19,454.0	19,455.0	3.0		21
8	12/11/2023	Perforated	19,432.0	19,433.0	3.0		21
9	12/11/2023	Perforated	19,412.0	19,413.0	3.0		21
9	12/11/2023	Perforated	19,392.0	19,393.0	3.0		21
9	12/11/2023	Perforated	19,372.0	19,373.0	3.0		21
9	12/11/2023	Perforated	19,352.0	19,353.0	3.0		21
9	12/11/2023	Perforated	19,332.0	19,333.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
9	12/11/2023	Perforated	19,312.0	19,313.0	3.0		21
9	12/11/2023	Perforated	19,292.0	19,293.0	3.0		21
10	12/12/2023	Perforated	19,272.0	19,273.0	3.0		21
10	12/12/2023	Perforated	19,252.0	19,253.0	3.0		21
10	12/12/2023	Perforated	19,232.0	19,233.0	3.0		21
10	12/12/2023	Perforated	19,212.0	19,213.0	3.0		21
10	12/12/2023	Perforated	19,194.0	19,195.0	3.0		21
10	12/12/2023	Perforated	19,172.0	19,173.0	3.0		21
10	12/12/2023	Perforated	19,157.0	19,158.0	3.0		21
11	12/18/2023	Perforated	19,132.0	19,133.0	3.0		21
11	12/18/2023	Perforated	19,112.0	19,113.0	3.0		21
11	12/18/2023	Perforated	19,092.0	19,093.0	3.0		21
11	12/18/2023	Perforated	19,072.0	19,073.0	3.0		21
11	12/18/2023	Perforated	19,052.0	19,053.0	3.0		21
11	12/18/2023	Perforated	19,032.0	19,033.0	3.0		21
11	12/18/2023	Perforated	19,012.0	19,013.0	3.0		21
12	12/18/2023	Perforated	18,992.0	18,993.0	3.0		21
12	12/18/2023	Perforated	18,974.0	18,975.0	3.0		21
12	12/18/2023	Perforated	18,952.0	18,953.0	3.0		21
12	12/18/2023	Perforated	18,932.0	18,933.0	3.0		21
12	12/18/2023	Perforated	18,912.0	18,913.0	3.0		21
12	12/21/2023	Perforated	18,903.0	18,904.0	3.0		21
12	12/18/2023	Perforated	18,892.0	18,893.0	3.0		21
12	12/18/2023	Perforated	18,872.0	18,873.0	3.0		21
13	12/19/2023	Perforated	18,852.0	18,853.0	3.0		21
13	12/19/2023	Perforated	18,832.0	18,833.0	3.0		21
13	12/19/2023	Perforated	18,812.0	18,813.0	3.0		21
13	12/19/2023	Perforated	18,791.0	18,792.0	3.0		21
13	12/19/2023	Perforated	18,772.0	18,773.0	3.0		21
13	12/19/2023	Perforated	18,749.0	18,750.0	3.0		21
13	12/19/2023	Perforated	18,732.0	18,733.0	3.0		21
14	12/19/2023	Perforated	18,712.0	18,713.0	3.0		21
14	12/19/2023	Perforated	18,692.0	18,693.0	3.0		21
14	12/19/2023	Perforated	18,672.0	18,673.0	3.0		21
14	12/19/2023	Perforated	18,652.0	18,653.0	3.0		21
14	12/19/2023	Perforated	18,632.0	18,633.0	3.0		21
14	12/19/2023	Perforated	18,612.0	18,613.0	3.0		21
14	12/19/2023	Perforated	18,592.0	18,593.0	3.0		21
15	12/20/2023	Perforated	18,570.0	18,571.0	3.0		21
15	12/20/2023	Perforated	18,552.0	18,553.0	3.0		21
15	12/20/2023	Perforated	18,532.0	18,533.0	3.0		21
15	12/20/2023	Perforated	18,512.0	18,513.0	3.0		21
15	12/20/2023	Perforated	18,492.0	18,493.0	3.0		21
15	12/20/2023	Perforated	18,472.0	18,473.0	3.0		21
15	12/20/2023	Perforated	18,452.0	18,453.0	3.0		21
16	12/20/2023	Perforated	18,432.0	18,433.0	3.0		21
16	12/20/2023	Perforated	18,412.0	18,413.0	3.0		21
16	12/20/2023	Perforated	18,391.0	18,392.0	3.0		21
16	12/20/2023	Perforated	18,372.0	18,373.0	3.0		21
16	12/20/2023	Perforated	18,350.0	18,351.0	3.0		21
16	12/20/2023	Perforated	18,332.0	18,333.0	3.0		21
16	12/20/2023	Perforated	18,314.0	18,315.0	3.0		21
17	12/21/2023	Perforated	18,292.0	18,293.0	3.0		21
17	12/21/2023	Perforated	18,272.0	18,273.0	3.0		21
17	12/21/2023	Perforated	18,252.0	18,253.0	3.0		21
17	12/21/2023	Perforated	18,232.0	18,233.0	3.0		21
17	12/21/2023	Perforated	18,212.0	18,213.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
17	12/21/2023	Perforated	18,192.0	18,193.0	3.0		21
17	12/21/2023	Perforated	18,172.0	18,173.0	3.0		21
18	12/21/2023	Perforated	18,152.0	18,153.0	3.0		21
18	12/21/2023	Perforated	18,132.0	18,133.0	3.0		21
18	12/21/2023	Perforated	18,112.0	18,113.0	3.0		21
18	12/21/2023	Perforated	18,093.0	18,094.0	3.0		21
18	12/21/2023	Perforated	18,072.0	18,073.0	3.0		21
18	12/21/2023	Perforated	18,052.0	18,053.0	3.0		21
18	12/21/2023	Perforated	18,032.0	18,033.0	3.0		21
19	12/22/2023	Perforated	18,012.0	18,013.0	3.0		21
19	12/22/2023	Perforated	17,992.0	17,993.0	3.0		21
19	12/22/2023	Perforated	17,972.0	17,973.0	3.0		21
19	12/22/2023	Perforated	17,952.0	17,953.0	3.0		21
19	12/22/2023	Perforated	17,932.0	17,933.0	3.0		21
19	12/22/2023	Perforated	17,909.0	17,910.0	3.0		21
19	12/22/2023	Perforated	17,892.0	17,893.0	3.0		21
20	12/23/2023	Perforated	17,872.0	17,873.0	3.0		21
20	12/23/2023	Perforated	17,852.0	17,853.0	3.0		21
20	12/23/2023	Perforated	17,832.0	17,833.0	3.0		21
20	12/23/2023	Perforated	17,812.0	17,813.0	3.0		21
20	12/23/2023	Perforated	17,792.0	17,793.0	3.0		21
20	12/23/2023	Perforated	17,772.0	17,773.0	3.0		21
20	12/23/2023	Perforated	17,752.0	17,753.0	3.0		21
21	12/23/2023	Perforated	17,732.0	17,733.0	3.0		21
21	12/23/2023	Perforated	17,712.0	17,713.0	3.0		21
21	12/23/2023	Perforated	17,692.0	17,693.0	3.0		21
21	12/23/2023	Perforated	17,672.0	17,673.0	3.0		21
21	12/23/2023	Perforated	17,652.0	17,653.0	3.0		21
21	12/23/2023	Perforated	17,632.0	17,633.0	3.0		21
21	12/23/2023	Perforated	17,612.0	17,613.0	3.0		21
22	12/24/2023	Perforated	17,592.0	17,593.0	3.0		21
22	12/24/2023	Perforated	17,571.0	17,572.0	3.0		21
22	12/24/2023	Perforated	17,552.0	17,553.0	3.0		21
22	12/24/2023	Perforated	17,534.0	17,535.0	3.0		21
22	12/24/2023	Perforated	17,512.0	17,513.0	3.0		21
22	12/24/2023	Perforated	17,492.0	17,493.0	3.0		21
22	12/24/2023	Perforated	17,472.0	17,473.0	3.0		21
23	12/24/2023	Perforated	17,452.0	17,453.0	3.0		21
23	12/24/2023	Perforated	17,432.0	17,433.0	3.0		21
23	12/24/2023	Perforated	17,412.0	17,413.0	3.0		21
23	12/24/2023	Perforated	17,392.0	17,393.0	3.0		21
23	12/24/2023	Perforated	17,372.0	17,373.0	3.0		21
23	12/24/2023	Perforated	17,351.0	17,352.0	3.0		21
23	12/24/2023	Perforated	17,332.0	17,333.0	3.0		21
24	12/25/2023	Perforated	17,309.0	17,310.0	3.0		21
24	12/25/2023	Perforated	17,292.0	17,293.0	3.0		21
24	12/25/2023	Perforated	17,272.0	17,273.0	3.0		21
24	12/25/2023	Perforated	17,252.0	17,253.0	3.0		21
24	12/25/2023	Perforated	17,232.0	17,233.0	3.0		21
24	12/25/2023	Perforated	17,212.0	17,213.0	3.0		21
24	12/25/2023	Perforated	17,192.0	17,193.0	3.0		21
25	12/25/2023	Perforated	17,172.0	17,173.0	3.0		21
25	12/25/2023	Perforated	17,152.0	17,153.0	3.0		21
25	12/25/2023	Perforated	17,132.0	17,133.0	3.0		21
25	12/25/2023	Perforated	17,112.0	17,113.0	3.0		21
25	12/25/2023	Perforated	17,091.0	17,092.0	3.0		21
25	12/25/2023	Perforated	17,072.0	17,073.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
25	12/25/2023	Perforated	17,055.0	17,056.0	3.0		21
26	12/26/2023	Perforated	17,032.0	17,033.0	3.0		21
26	12/26/2023	Perforated	17,012.0	17,013.0	3.0		21
26	12/26/2023	Perforated	16,992.0	16,993.0	3.0		21
26	12/26/2023	Perforated	16,972.0	16,973.0	3.0		21
26	12/26/2023	Perforated	16,952.0	16,953.0	3.0		21
26	12/26/2023	Perforated	16,932.0	16,933.0	3.0		21
26	12/26/2023	Perforated	16,912.0	16,913.0	3.0		21
27	12/26/2023	Perforated	16,892.0	16,893.0	3.0		21
27	12/26/2023	Perforated	16,872.0	16,873.0	3.0		21
27	12/26/2023	Perforated	16,852.0	16,853.0	3.0		21
27	12/26/2023	Perforated	16,832.0	16,833.0	3.0		21
27	12/26/2023	Perforated	16,812.0	16,813.0	3.0		21
27	12/26/2023	Perforated	16,791.0	16,792.0	3.0		21
27	12/26/2023	Perforated	16,772.0	16,773.0	3.0		21
28	12/27/2023	Perforated	16,754.0	16,755.0	3.0		21
28	12/27/2023	Perforated	16,732.0	16,733.0	3.0		21
28	12/27/2023	Perforated	16,712.0	16,713.0	3.0		21
28	12/27/2023	Perforated	16,692.0	16,693.0	3.0		21
28	12/27/2023	Perforated	16,672.0	16,673.0	3.0		21
28	12/27/2023	Perforated	16,652.0	16,653.0	3.0		21
28	12/27/2023	Perforated	16,632.0	16,633.0	3.0		21
29	12/27/2023	Perforated	16,612.0	16,613.0	3.0		21
29	12/27/2023	Perforated	16,592.0	16,593.0	3.0		21
29	12/27/2023	Perforated	16,572.0	16,573.0	3.0		21
29	12/27/2023	Perforated	16,552.0	16,553.0	3.0		21
29	12/27/2023	Perforated	16,531.0	16,532.0	3.0		21
29	12/27/2023	Perforated	16,512.0	16,513.0	3.0		21
29	12/27/2023	Perforated	16,496.0	16,497.0	3.0		21
30	12/27/2023	Perforated	16,472.0	16,473.0	3.0		21
30	12/27/2023	Perforated	16,452.0	16,453.0	3.0		21
30	12/27/2023	Perforated	16,432.0	16,433.0	3.0		21
30	12/27/2023	Perforated	16,412.0	16,413.0	3.0		21
30	12/27/2023	Perforated	16,392.0	16,393.0	3.0		21
30	12/27/2023	Perforated	16,372.0	16,373.0	3.0		21
30	12/27/2023	Perforated	16,352.0	16,353.0	3.0		21
31	12/27/2023	Perforated	16,332.0	16,333.0	3.0		21
31	12/27/2023	Perforated	16,312.0	16,313.0	3.0		21
31	12/27/2023	Perforated	16,292.0	16,293.0	3.0		21
31	12/27/2023	Perforated	16,271.0	16,272.0	3.0		21
31	12/27/2023	Perforated	16,252.0	16,253.0	3.0		21
31	12/27/2023	Perforated	16,234.0	16,235.0	3.0		21
31	12/27/2023	Perforated	16,212.0	16,213.0	3.0		21
32	12/28/2023	Perforated	16,192.0	16,193.0	3.0		21
32	12/28/2023	Perforated	16,172.0	16,173.0	3.0		21
32	12/28/2023	Perforated	16,152.0	16,153.0	3.0		21
32	12/28/2023	Perforated	16,132.0	16,133.0	3.0		21
32	12/28/2023	Perforated	16,112.0	16,113.0	3.0		21
32	12/28/2023	Perforated	16,092.0	16,093.0	3.0		21
32	12/28/2023	Perforated	16,072.0	16,073.0	3.0		21
33	12/28/2023	Perforated	16,052.0	16,053.0	3.0		21
33	12/28/2023	Perforated	16,032.0	16,033.0	3.0		21
33	12/28/2023	Perforated	16,012.0	16,013.0	3.0		21
33	12/28/2023	Perforated	15,992.0	15,993.0	3.0		21
33	12/28/2023	Perforated	15,969.0	15,970.0	3.0		21
33	12/28/2023	Perforated	15,952.0	15,953.0	3.0		21
33	12/28/2023	Perforated	15,935.0	15,936.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
34	12/29/2023	Perforated	15,912.0	15,913.0	3.0		21
34	12/29/2023	Perforated	15,889.0	15,890.0	3.0		21
34	12/29/2023	Perforated	15,872.0	15,873.0	3.0		21
34	12/29/2023	Perforated	15,850.0	15,851.0	3.0		21
34	12/29/2023	Perforated	15,832.0	15,833.0	3.0		21
34	12/29/2023	Perforated	15,812.0	15,813.0	3.0		21
34	12/29/2023	Perforated	15,792.0	15,793.0	3.0		21
35	12/30/2023	Perforated	15,772.0	15,773.0	3.0		21
35	12/30/2023	Perforated	15,752.0	15,753.0	3.0		21
35	12/30/2023	Perforated	15,732.0	15,733.0	3.0		21
35	12/30/2023	Perforated	15,712.0	15,713.0	3.0		21
35	12/30/2023	Perforated	15,692.0	15,693.0	3.0		21
35	12/30/2023	Perforated	15,672.0	15,673.0	3.0		21
35	12/30/2023	Perforated	15,652.0	15,653.0	3.0		21
36	12/30/2023	Perforated	15,630.0	15,631.0	3.0		21
36	12/30/2023	Perforated	15,612.0	15,613.0	3.0		21
36	12/30/2023	Perforated	15,591.0	15,592.0	3.0		21
36	12/30/2023	Perforated	15,572.0	15,573.0	3.0		21
36	12/30/2023	Perforated	15,551.0	15,552.0	3.0		21
36	12/30/2023	Perforated	15,532.0	15,533.0	3.0		21
36	12/30/2023	Perforated	15,513.0	15,514.0	3.0		21
37	12/30/2023	Perforated	15,492.0	15,493.0	3.0		21
37	12/30/2023	Perforated	15,472.0	15,473.0	3.0		21
37	12/31/2023	Perforated	15,452.0	15,453.0	3.0		21
37	12/30/2023	Perforated	15,432.0	15,433.0	3.0		21
37	12/30/2023	Perforated	15,412.0	15,413.0	3.0		21
37	12/30/2023	Perforated	15,392.0	15,393.0	3.0		21
37	12/30/2023	Perforated	15,372.0	15,373.0	3.0		21
38	12/31/2023	Perforated	15,352.0	15,353.0	3.0		21
38	12/31/2023	Perforated	15,332.0	15,333.0	3.0		21
38	12/31/2023	Perforated	15,312.0	15,313.0	3.0		21
38	12/31/2023	Perforated	15,292.0	15,293.0	3.0		21
38	12/31/2023	Perforated	15,272.0	15,273.0	3.0		21
38	12/31/2023	Perforated	15,252.0	15,253.0	3.0		21
38	12/31/2023	Perforated	15,232.0	15,233.0	3.0		21
39	1/1/2024	Perforated	15,212.0	15,213.0	3.0		21
39	1/1/2024	Perforated	15,192.0	15,193.0	3.0		21
39	1/1/2024	Perforated	15,172.0	15,173.0	3.0		21
39	1/1/2024	Perforated	15,152.0	15,153.0	3.0		21
39	1/1/2024	Perforated	15,132.0	15,133.0	3.0		21
39	1/1/2024	Perforated	15,112.0	15,113.0	3.0		21
39	1/1/2024	Perforated	15,092.0	15,093.0	3.0		21
40	1/1/2024	Perforated	15,072.0	15,073.0	3.0		21
40	1/1/2024	Perforated	15,052.0	15,053.0	3.0		21
40	1/1/2024	Perforated	15,032.0	15,033.0	3.0		21
40	1/1/2024	Perforated	15,012.0	15,013.0	3.0		21
40	1/1/2024	Perforated	14,992.0	14,993.0	3.0		21
40	1/1/2024	Perforated	14,972.0	14,973.0	3.0		21
40	1/1/2024	Perforated	14,952.0	14,953.0	3.0		21
41	1/2/2024	Perforated	14,932.0	14,933.0	3.0		21
41	1/2/2024	Perforated	14,912.0	14,913.0	3.0		21
41	1/2/2024	Perforated	14,894.0	14,895.0	3.0		21
41	1/2/2024	Perforated	14,872.0	14,873.0	3.0		21
41	1/2/2024	Perforated	14,852.0	14,853.0	3.0		21
41	1/2/2024	Perforated	14,832.0	14,833.0	3.0		21
41	1/2/2024	Perforated	14,812.0	14,813.0	3.0		21
42	1/2/2024	Perforated	14,792.0	14,793.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
42	1/2/2024	Perforated	14,772.0	14,773.0	3.0		21
42	1/2/2024	Perforated	14,752.0	14,753.0	3.0		21
42	1/2/2024	Perforated	14,732.0	14,733.0	3.0		21
42	1/2/2024	Perforated	14,709.0	14,710.0	3.0		21
42	1/2/2024	Perforated	14,692.0	14,693.0	3.0		21
42	1/2/2024	Perforated	14,672.0	14,673.0	3.0		21
43	1/3/2024	Perforated	14,652.0	14,653.0	3.0		21
43	1/3/2024	Perforated	14,632.0	14,633.0	3.0		21
43	1/3/2024	Perforated	14,612.0	14,613.0	3.0		21
43	1/3/2024	Perforated	14,592.0	14,593.0	3.0		21
43	1/3/2024	Perforated	14,572.0	14,573.0	3.0		21
43	1/3/2024	Perforated	14,552.0	14,553.0	3.0		21
43	1/3/2024	Perforated	14,532.0	14,533.0	3.0		21
44	1/4/2024	Perforated	14,512.0	14,513.0	3.0		21
44	1/4/2024	Perforated	14,490.0	14,491.0	3.0		21
44	1/4/2024	Perforated	14,472.0	14,473.0	3.0		21
44	1/4/2024	Perforated	14,451.0	14,452.0	3.0		21
44	1/4/2024	Perforated	14,432.0	14,433.0	3.0		21
44	1/4/2024	Perforated	14,413.0	14,414.0	3.0		21
44	1/4/2024	Perforated	14,392.0	14,393.0	3.0		21
45	1/4/2024	Perforated	14,372.0	14,373.0	3.0		21
45	1/4/2024	Perforated	14,352.0	14,353.0	3.0		21
45	1/4/2024	Perforated	14,332.0	14,333.0	3.0		21
45	1/4/2024	Perforated	14,312.0	14,313.0	3.0		21
45	1/4/2024	Perforated	14,292.0	14,293.0	3.0		21
45	1/4/2024	Perforated	14,272.0	14,273.0	3.0		21
45	1/4/2024	Perforated	14,252.0	14,253.0	3.0		21
46	1/4/2024	Perforated	14,232.0	14,233.0	3.0		21
46	1/4/2024	Perforated	14,212.0	14,213.0	3.0		21
46	1/4/2024	Perforated	14,192.0	14,193.0	3.0		21
46	1/4/2024	Perforated	14,172.0	14,173.0	3.0		21
46	1/4/2024	Perforated	14,155.0	14,156.0	3.0		21
46	1/4/2024	Perforated	14,132.0	14,133.0	3.0		21
46	1/4/2024	Perforated	14,112.0	14,113.0	3.0		21
47	1/4/2024	Perforated	14,092.0	14,093.0	3.0		21
47	1/4/2024	Perforated	14,072.0	14,073.0	3.0		21
47	1/4/2024	Perforated	14,052.0	14,053.0	3.0		21
47	1/4/2024	Perforated	14,032.0	14,033.0	3.0		21
47	1/4/2024	Perforated	14,012.0	14,013.0	3.0		21
47	1/4/2024	Perforated	13,992.0	13,993.0	3.0		21
47	1/4/2024	Perforated	13,972.0	13,973.0	3.0		21
48	1/5/2024	Perforated	13,952.0	13,953.0	3.0		21
48	1/5/2024	Perforated	13,930.0	13,931.0	3.0		21
48	1/5/2024	Perforated	13,912.0	13,913.0	3.0		21
48	1/5/2024	Perforated	13,892.0	13,893.0	3.0		21
48	1/5/2024	Perforated	13,872.0	13,873.0	3.0		21
48	1/5/2024	Perforated	13,852.0	13,853.0	3.0		21
48	1/5/2024	Perforated	13,832.0	13,833.0	3.0		21
49	1/5/2024	Perforated	13,812.0	13,813.0	3.0		21
49	1/5/2024	Perforated	13,792.0	13,793.0	3.0		21
49	1/5/2024	Perforated	13,772.0	13,773.0	3.0		21
49	1/5/2024	Perforated	13,752.0	13,753.0	3.0		21
49	1/5/2024	Perforated	13,732.0	13,733.0	3.0		21
49	1/5/2024	Perforated	13,712.0	13,713.0	3.0		21
49	1/5/2024	Perforated	13,692.0	13,693.0	3.0		21
50	1/5/2024	Perforated	13,669.0	13,670.0	3.0		21
50	1/5/2024	Perforated	13,652.0	13,653.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
50	1/5/2024	Perforated	13,632.0	13,633.0	3.0		21
50	1/5/2024	Perforated	13,612.0	13,613.0	3.0		21
50	1/5/2024	Perforated	13,592.0	13,593.0	3.0		21
50	1/5/2024	Perforated	13,572.0	13,573.0	3.0		21
50	1/5/2024	Perforated	13,553.0	13,554.0	3.0		21
51	1/5/2024	Perforated	13,532.0	13,533.0	3.0		21
51	1/5/2024	Perforated	13,512.0	13,513.0	3.0		21
51	1/5/2024	Perforated	13,492.0	13,493.0	3.0		21
51	1/5/2024	Perforated	13,472.0	13,473.0	3.0		21
51	1/5/2024	Perforated	13,452.0	13,453.0	3.0		21
51	1/5/2024	Perforated	13,432.0	13,433.0	3.0		21
51	1/5/2024	Perforated	13,412.0	13,413.0	3.0		21
52	1/5/2024	Perforated	13,392.0	13,393.0	3.0		21
52	1/5/2024	Perforated	13,372.0	13,373.0	3.0		21
52	1/5/2024	Perforated	13,352.0	13,353.0	3.0		21
52	1/5/2024	Perforated	13,332.0	13,333.0	3.0		21
52	1/5/2024	Perforated	13,312.0	13,313.0	3.0		21
52	1/5/2024	Perforated	13,295.0	13,296.0	3.0		21
52	1/5/2024	Perforated	13,272.0	13,273.0	3.0		21
53	1/6/2024	Perforated	13,253.0	13,254.0	3.0		21
53	1/6/2024	Perforated	13,232.0	13,233.0	3.0		21
53	1/6/2024	Perforated	13,212.0	13,213.0	3.0		21
53	1/6/2024	Perforated	13,192.0	13,193.0	3.0		21
53	1/6/2024	Perforated	13,172.0	13,173.0	3.0		21
53	1/6/2024	Perforated	13,152.0	13,153.0	3.0		21
53	1/6/2024	Perforated	13,132.0	13,133.0	3.0		21
54	1/6/2024	Perforated	13,112.0	13,113.0	3.0		21
54	1/6/2024	Perforated	13,092.0	13,093.0	3.0		21
54	1/6/2024	Perforated	13,072.0	13,073.0	3.0		21
54	1/6/2024	Perforated	13,052.0	13,053.0	3.0		21
54	1/6/2024	Perforated	13,032.0	13,033.0	3.0		21
54	1/6/2024	Perforated	13,012.0	13,013.0	3.0		21
54	1/6/2024	Perforated	12,992.0	12,993.0	3.0		21
55	1/6/2024	Perforated	12,972.0	12,973.0	3.0		21
55	1/6/2024	Perforated	12,952.0	12,953.0	3.0		21
55	1/6/2024	Perforated	12,932.0	12,933.0	3.0		21
55	1/6/2024	Perforated	12,912.0	12,913.0	3.0		21
55	1/6/2024	Perforated	12,892.0	12,893.0	3.0		21
55	1/6/2024	Perforated	12,872.0	12,873.0	3.0		21
55	1/6/2024	Perforated	12,852.0	12,853.0	3.0		21
56	1/6/2024	Perforated	12,832.0	12,833.0	3.0		21
56	1/6/2024	Perforated	12,812.0	12,813.0	3.0		21
56	1/6/2024	Perforated	12,792.0	12,793.0	3.0		21
56	1/6/2024	Perforated	12,772.0	12,773.0	3.0		21
56	1/6/2024	Perforated	12,752.0	12,753.0	3.0		21
56	1/6/2024	Perforated	12,732.0	12,733.0	3.0		21
56	1/6/2024	Perforated	12,712.0	12,713.0	3.0		21
57	1/6/2024	Perforated	12,692.0	12,693.0	3.0		21
57	1/6/2024	Perforated	12,670.0	12,671.0	3.0		21
57	1/6/2024	Perforated	12,652.0	12,653.0	3.0		21
57	1/6/2024	Perforated	12,629.0	12,630.0	3.0		21
57	1/6/2024	Perforated	12,612.0	12,613.0	3.0		21
57	1/6/2024	Perforated	12,592.0	12,593.0	3.0		21
57	1/6/2024	Perforated	12,572.0	12,573.0	3.0		21
58		Perforated	12,552.0	12,553.0	3.0		21
58		Perforated	12,532.0	12,533.0	3.0		21
58		Perforated	12,512.0	12,513.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btn (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
58		Perforated	12,492.0	12,493.0	3.0		21
58		Perforated	12,472.0	12,473.0	3.0		21
58		Perforated	12,452.0	12,453.0	3.0		21
58		Perforated	12,432.0	12,433.0	3.0		21
59		Perforated	12,412.0	12,413.0	3.0		21
59		Perforated	12,392.0	12,393.0	3.0		21
59		Perforated	12,372.0	12,373.0	3.0		21
59		Perforated	12,352.0	12,353.0	3.0		21
59		Perforated	12,332.0	12,333.0	3.0		21
59		Perforated	12,312.0	12,313.0	3.0		21
59		Perforated	12,292.0	12,293.0	3.0		21
60		Perforated	12,272.0	12,273.0	3.0		21
60		Perforated	12,252.0	12,253.0	3.0		21
60		Perforated	12,232.0	12,233.0	3.0		21
60		Perforated	12,212.0	12,213.0	3.0		21
60		Perforated	12,192.0	12,193.0	3.0		21
60		Perforated	12,172.0	12,173.0	3.0		21
60		Perforated	12,152.0	12,153.0	3.0		21
61		Perforated	12,132.0	12,133.0	3.0		21
61		Perforated	12,112.0	12,113.0	3.0		21
61		Perforated	12,092.0	12,093.0	3.0		21
61		Perforated	12,072.0	12,073.0	3.0		21
61		Perforated	12,052.0	12,053.0	3.0		21
61		Perforated	12,032.0	12,033.0	3.0		21
61		Perforated	12,012.0	12,013.0	3.0		21
62		Perforated	11,992.0	11,993.0	3.0		21
62		Perforated	11,972.0	11,973.0	3.0		21
62		Perforated	11,952.0	11,953.0	3.0		21
62		Perforated	11,932.0	11,933.0	3.0		21
62		Perforated	11,912.0	11,913.0	3.0		21
62		Perforated	11,892.0	11,893.0	3.0		21
62		Perforated	11,872.0	11,873.0	3.0		21
63		Perforated	11,852.0	11,853.0	3.0		21
63		Perforated	11,832.0	11,833.0	3.0		21
63		Perforated	11,812.0	11,813.0	3.0		21
63		Perforated	11,792.0	11,793.0	3.0		21
63		Perforated	11,772.0	11,773.0	3.0		21
63		Perforated	11,752.0	11,753.0	3.0		21
63		Perforated	11,732.0	11,733.0	3.0		21
64		Perforated	11,712.0	11,713.0	3.0		21
64		Perforated	11,692.0	11,693.0	3.0		21
64		Perforated	11,672.0	11,673.0	3.0		21
64		Perforated	11,652.0	11,653.0	3.0		21
64		Perforated	11,632.0	11,633.0	3.0		21
64		Perforated	11,612.0	11,613.0	3.0		21
64		Perforated	11,592.0	11,593.0	3.0		21
65		Perforated	11,572.0	11,573.0	3.0		21
65		Perforated	11,552.0	11,553.0	3.0		21
65		Perforated	11,532.0	11,533.0	3.0		21
65		Perforated	11,512.0	11,513.0	3.0		21
65		Perforated	11,492.0	11,493.0	3.0		21
65		Perforated	11,472.0	11,473.0	3.0		21
65		Perforated	11,452.0	11,453.0	3.0		21
66		Perforated	11,432.0	11,433.0	3.0		21
66		Perforated	11,412.0	11,413.0	3.0		21
66		Perforated	11,392.0	11,393.0	3.0		21
66		Perforated	11,372.0	11,373.0	3.0		21



Regulatory- Perforations

Well Name: Wild 51-3328-22D

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
66		Perforated	11,352.0	11,353.0	3.0		21
66		Perforated	11,332.0	11,333.0	3.0		21
66		Perforated	11,312.0	11,313.0	3.0		21
67		Perforated	11,292.0	11,293.0	3.0		21
67		Perforated	11,272.0	11,273.0	3.0		21
67		Perforated	11,252.0	11,253.0	3.0		21
67		Perforated	11,232.0	11,233.0	3.0		21
67		Perforated	11,212.0	11,213.0	3.0		21
67		Perforated	11,192.0	11,193.0	3.0		21
67		Perforated	11,172.0	11,173.0	3.0		21
68		Perforated	11,152.0	11,153.0	3.0		21
68		Perforated	11,132.0	11,133.0	3.0		21
68		Perforated	11,112.0	11,113.0	3.0		21
68		Perforated	11,092.0	11,093.0	3.0		21
68		Perforated	11,072.0	11,073.0	3.0		21
68		Perforated	11,052.0	11,053.0	3.0		21
68		Perforated	11,032.0	11,033.0	3.0		21
69		Perforated	11,012.0	11,013.0	3.0		21
69		Perforated	10,992.0	10,993.0	3.0		21
69		Perforated	10,972.0	10,973.0	3.0		21
69		Perforated	10,952.0	10,953.0	3.0		21
69		Perforated	10,932.0	10,933.0	3.0		21
69		Perforated	10,912.0	10,913.0	3.0		21
69		Perforated	10,892.0	10,893.0	3.0		21
70		Perforated	10,872.0	10,873.0	3.0		21
70		Perforated	10,852.0	10,853.0	3.0		21
70		Perforated	10,832.0	10,833.0	3.0		21
70		Perforated	10,812.0	10,813.0	3.0		21
70		Perforated	10,792.0	10,793.0	3.0		21
70		Perforated	10,772.0	10,773.0	3.0		21
70		Perforated	10,752.0	10,753.0	3.0		21
71		Perforated	10,732.0	10,733.0	3.0		21
71		Perforated	10,712.0	10,713.0	3.0		21
71		Perforated	10,692.0	10,693.0	3.0		21
71		Perforated	10,672.0	10,673.0	3.0		21
71		Perforated	10,652.0	10,653.0	3.0		21
71		Perforated	10,632.0	10,633.0	3.0		21
71		Perforated	10,612.0	10,613.0	3.0		21
72		Perforated	10,592.0	10,593.0	3.0		21
72		Perforated	10,572.0	10,573.0	3.0		21
72		Perforated	10,552.0	10,553.0	3.0		21
72		Perforated	10,532.0	10,533.0	3.0		21
72		Perforated	10,512.0	10,513.0	3.0		21
72		Perforated	10,492.0	10,493.0	3.0		21
72		Perforated	10,472.0	10,473.0	3.0		21
73		Perforated	10,452.0	10,453.0	3.0		21
73		Perforated	10,432.0	10,433.0	3.0		21
73		Perforated	10,412.0	10,413.0	3.0		21
73		Perforated	10,392.0	10,393.0	3.0		21
73		Perforated	10,372.0	10,373.0	3.0		21
73		Perforated	10,352.0	10,353.0	3.0		21
73		Perforated	10,332.0	10,333.0	3.0		21
74		Perforated	10,312.0	10,313.0	3.0		21
74		Perforated	10,292.0	10,293.0	3.0		21
74		Perforated	10,272.0	10,273.0	3.0		21
74		Perforated	10,252.0	10,253.0	3.0		21
74		Perforated	10,232.0	10,233.0	3.0		21

**Regulatory- Perforations****Well Name: Wild 51-3328-22D**

Well Name Wild 51-3328-22D	Lease Multiple Leases	API/UWI 43013543060000	Government Authority BLM/UTERO
Original KB Elevation (ft) 5,409.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
Total							

Wild 51-3328-22D

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 12/8/2023	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	3,800.50	3,847.89	39,490.0
2	6,653.60	7,053.01	314,680.0
3	6,389.70	6,763.88	314,600.0
4	6,315.70	6,698.36	315,570.0
5	6,682.50	7,012.32	314,840.0
6	6,300.20	6,675.04	315,290.0
7	6,273.00	6,641.03	314,700.0
8	6,236.10	6,608.29	314,910.0
9	6,288.30	6,659.77	314,660.0
10	6,345.30	6,720.33	314,720.0
11	6,380.70	6,760.02	314,400.0
12	6,382.70	6,760.17	314,750.0
13	6,445.20	6,811.57	314,840.0
14	6,367.70	6,745.23	315,520.0
15	7,340.80	7,713.84	315,663.0
16	6,315.30	6,691.43	314,900.0
17	6,328.00	6,706.99	315,389.0
18	6,505.20	6,877.25	314,700.0
19	4,500.00	4,767.47	234,305.0
20	6,200.20	6,555.81	314,864.0
21	6,406.40	6,790.54	314,800.0
22	6,506.10	6,893.85	315,500.0
23	6,487.00	6,858.17	314,579.0
24	6,705.00	7,089.46	314,650.0
25	6,039.70	6,344.49	258,900.0
26	6,370.90	6,750.98	315,061.0
27	6,293.80	6,670.92	314,850.0
28	5,955.40	6,292.43	274,366.0
29	6,349.20	6,733.81	314,994.0
30	6,379.80	6,762.74	314,700.0
31	6,405.10	6,785.57	314,600.0
32	6,328.80	6,708.45	314,600.0
33	6,394.70	6,783.77	314,750.0
34	6,359.60	6,737.41	315,206.0
35	6,410.60	6,795.68	315,101.0
36	6,573.50	6,953.91	314,800.0
37	6,361.20	6,739.80	315,158.0
38	6,331.90	6,713.86	314,300.0
39	6,521.90	6,905.88	314,700.0
40	6,434.20	6,821.93	315,766.0
41	6,319.40	6,698.81	314,600.0
42	6,267.60	6,645.58	315,920.0
43	6,103.10	6,552.73	314,240.0
44	5,991.70	6,369.61	315,710.0
45	6,299.90	6,679.77	314,760.0
46	6,311.10	6,694.21	314,680.0
47	6,274.30	6,653.56	314,600.0
48	6,297.20	6,673.98	314,700.0
49	6,315.80	6,695.91	315,180.0
50	6,297.60	6,678.26	314,840.0
51	6,268.80	6,649.20	314,700.0
52	6,207.30	6,587.65	314,760.0
53	6,199.30	6,577.58	314,840.0
54	6,296.00	6,676.73	314,730.0
55	6,260.60	6,641.57	314,510.0
56	6,263.10	6,642.70	314,660.0
57	6,245.50	6,627.99	314,500.0

Wild 51-3328-22D

Stimulation Intervals			
Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
72	4,573.40	4,844.49	217,600.0



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Jobs

A/E Number 220328	Wellbore Name Original Hole	Wellbore API/UWI	Primary Job Type Initial Completion	Start Date 10/27/2023	End Date	Spud Date
----------------------	--------------------------------	------------------	--	--------------------------	----------	-----------

Time Log

Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
10/27/2023 06:00	10/27/2023 12:00			General Ops	Standby	6.00	Special Services	WSI WAITING FOR W/O RIG
10/27/2023 12:00	10/27/2023 17:00			General Ops	Rigging In	5.00	Special Services	MIRU MESA W/O RIG, NU TWG 7-1/16 WIRELINE FLANGE, WAIT FOR LINE TRUCK TO FINISH WORK ON TAPAROO 66-3229-22T.
10/27/2023 17:00	10/27/2023 18:30			General Ops	Standby	1.50	Special Services	WAITING FOR WIRELINE TO FINISH WORK ON TAPAROO 66-3229-22T.
10/27/2023 18:30	10/28/2023 06:00			Standby	Well Shut In	11.50	Special Services	WELL SHUT IN FOR NIGHT
10/28/2023 06:00	10/28/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, WARM EQUIPMENT HOLD SAFETY MEETING
10/28/2023 07:00	10/28/2023 08:00			General Ops	Rigging In	1.00	Special Services	RU TWG WITH 4.125" GUAGE RING
10/28/2023 08:00	10/28/2023 10:15			Wireline	Downhole Tools	2.25	Special Services	RIH W/4.125" GUAGE RING & JUNK BASKET, MUD AT SURFACE SLOW FALLING TO 315', FELL THROUGH, RIH TO SET DOWN @ 7,020' WORK GUAGE RING THROUGH MORE MUD FROM 7,020' TO 7,474' IN 1 HOUR, TIE BACK EXTENTION IS @ 8733' (1,259' FROM GUAGE RING) MAKE CALL, DECISION TO CO W/TBG, POOH, RDMO TWG
10/28/2023 10:15	10/28/2023 12:00			General Ops	Rigging In	1.75	Special Services	NU BOP'S ON TOP OF MASTER VALVE, RU WORK FLOOR, SPOT IN PIPE WRANGLER & PIPE RACKS, LOAD PIPE RACKS W/2.875" PH-6, TALLY TBG
10/28/2023 12:00	10/28/2023 12:30			Standby	Well Shut In	0.50	Special Services	LUNCH
10/28/2023 12:30	10/28/2023 18:15			RTBG	Run Tubing	5.75	Special Services	RIH WITH 2.875" PH-6 110 JT 3,497' AND CIRCULATE OUT HEAVE MUD 125 BBLS. CONTINUE RIH TO JT 221 7,007', CIRCULATE BACK SIDE CLEAN 250 BBLS. CLOSE IN PIPES AND LOCK DOWN WELL FAN OUT PUMPS FOR NIGHT.
10/28/2023 18:15	10/29/2023 06:00			Standby	Well Shut In	11.75	Special Services	WSIFN
10/29/2023 06:00	10/29/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, WARM EQUIPMENT & HOLD SAFETY MEETING
10/29/2023 07:00	10/29/2023 11:30			RTBG	Run Tubing	4.50	Special Services	CONTINUE TO TALLY, DRIFT, PU & RIH W/2.875" PH-6 TBG FROM 7,007 JT #221 TO 8,663' JT #274 BREAKING CIRCULATION EACH 500' AND CIRCULATING BOTTOMS UP TO LIFT OBM. TBG SLACKED OFF @ 8,663' TO 30K FROM 60K, PULL BACK UP HOLE SEEING 102K LAY 1 JTS DOWN
10/29/2023 11:30	10/29/2023 12:15			General Ops	Downhole issues	0.75	Special Services	RU POWER SWIVEL, CIRCULATE @ 8,663' TO ENSURE TBG NOT PLUGGED UP
10/29/2023 12:15	10/29/2023 12:45			General Ops	Rigging In	0.50	Special Services	RU POWER SWIVEL & HANG OFF IN DERRICK
10/29/2023 12:45	10/29/2023 13:15			General Ops	Rigging In	0.50	Special Services	ATTEMPT TO SWAP FLUID IN RIG TANK, 2-1/2 FT OF CLOBBERED UP DRILLING MUD ON BOTTOM WATER TRUCK CANT PULL OUT, CALL FOR HYDRO VAC, THEY WERE 4 TO 6 HOURS OUT
10/29/2023 13:15	10/29/2023 14:00			PTBG	Pull Tubing	0.75	Special Services	POOH STANDINDG BACK WITH 20 STANDS (40 JTS) LEAVE E.O.T @ 7,385' 233 JTS IN HOLE. LOCK WELL DOWN FOR NIGHT.
10/29/2023 14:00	10/30/2023 06:00			Standby	Well Shut In	16.00	Special Services	WSIFN
10/30/2023 06:00	10/30/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, WARM EQUIPMENT & HOLD SAFETY MEETING
10/30/2023 07:00	10/30/2023 09:00			RTBG	Run Tubing	2.00	Special Services	RIH W/ 20 STANDS OUT OF DERRICK, TIE BACK SINGLE FAST, RU POWER SWIVEL, RU PUMP TO BREAK CIRCULATION.
10/30/2023 09:00	10/30/2023 10:15			General Ops	Standby	1.25	Special Services	ICE PLUG IN STANDPIPE KELLY HOSE, SUCTION SIDE OF FLUIDEND ON RIG PUMP WAS FROZE UP.
10/30/2023 10:15	10/30/2023 13:00			RTBG	Run Tubing	2.75	Special Services	BREAK CIRCULATION, SWIVEL IN HOLE TO TAG UP @ 8,663' JT #273, C/O FROM 8,663 JT #273 TO 8,900' JT #281
10/30/2023 13:00	10/30/2023 14:30			General Ops	Downhole issues	1.50	Special Services	CIRCULATE BOTTOMS UP OF 315BBLS @ 3.5 BPM (90 MINUTES)
10/30/2023 14:30	10/30/2023 15:00			General Ops	Rigging Out	0.50	Special Services	RD & RACK 3,5 POWER SWIVEL
10/30/2023 15:00	10/30/2023 18:15			PTBG	Pull Tubing	3.25	Special Services	LAY DOWN 3JTS, POOH STANDING TBG BACK IN DERRICK
10/30/2023 18:15	10/31/2023 06:00			Standby	Well Shut In	11.75	Special Services	WSIFN
10/31/2023 06:00	10/31/2023 07:00			Standby	Well Shut In	1.00	Special Services	WSI, WARM EQUIPMENT & HOLD SAFETY MEETING
10/31/2023 07:00	10/31/2023 10:45			Wireline	Downhole Tools	3.75	Special Services	RU TWG, RIH W/5" 7K WRP TO SET DOWN @ 8,749', CALL MADE TO SET WRP, POOH, LAY DOWN TOOLS.
10/31/2023 10:45	10/31/2023 11:00			General Ops	Rigging Out	0.25	Special Services	MOVE PIPE RACKS TO MAKE ROOM FOR TWG BRAIDED TRUCK

--



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
11/10/2023 16:00	11/10/2023 17:00			Coil Tubing	Set Kill Plug	1.00	Well Prep	LOAD 0.682" BALL AND CIRCULATE TO TOOLS, REEL VOLUME 100 BBLS, SEE BALL SEAT @ 96 BBLS IN, PRESSURE UP TO 2,500 PSI, PRESSURE BROKE OVER IN 10 SEC. PU 66K PULL 68K TO SHEAR AWAY FROM PLUG. PLUG SET @ 20,165'.
11/10/2023 17:00	11/10/2023 21:45			Coil Tubing	Pull out of hole	4.75	Well Prep	POOH W/COIL.
11/10/2023 21:45	11/11/2023 00:45			General Ops	Rigging In	3.00	Well Prep	BLOW DOWN COIL. RD CUDD COIL UNIT AND SUPORT.
11/11/2023 00:45	11/11/2023 02:15			General Ops	Rigging In	1.50	Well Prep	RD CUSTOMER VALVE AND RU CAMERON STRONG HOLD VALVE.
11/11/2023 02:15	11/11/2023 04:00			Pump Down	Pressure Test	1.75	Well Prep	PRESSURE UP ON WELL TO 10,001 PSI, IN 5 MIN 9,453 PSI. PRESSURE UP ON WELL TO 9,947 PSI, IN 4 MIN 8,805 PSI. PRESSURE UP ON WELL INJECTING 4.2 BPM 8,876 PSI. WORKING RATE AROUND TO TRY AND SEAL PLUG.
11/11/2023 04:00	11/11/2023 06:00			General Ops	Standby	2.00	Well Prep	BLEED WELL OFF, SHUT IN WAIT FOR KLX CTU
11/11/2023 06:00	11/11/2023 09:00			Standby	Well Shut In	3.00	Well Prep	WAIT FOR KLX COIL TBG UNIT
11/11/2023 09:00	11/11/2023 11:30			Coil Tubing	Coil Tubing Unit	2.50	Well Prep	KLX 2.375" UNIT ARRIVED ON LOCATION, PULL JEEP STAND AROUND LOOKING STUPID, TOLD 7 TIMES WHAT WELL TO SPOT IN AND RIG UP ON, KIND OF SPOT IN COIL UNIT.
11/11/2023 11:30	11/11/2023 13:30			Coil Tubing	Coil Tubing Unit	2.00	Well Prep	STAB BOP'S ONTO WELL, NU BOP'S, NU 5.125" 10K X BOWEN FLANGE
11/11/2023 13:30	11/11/2023 14:30			Coil Tubing	Coil Tubing Unit	1.00	Well Prep	RUN & HOOK UP BOP HOSES
11/11/2023 14:30	11/11/2023 15:15			Coil Tubing	Clean Out	0.75	Well Prep	PICK INJECTOR, BUILD 3 STICKS OF LUBRICATOR
11/11/2023 15:15	11/11/2023 15:30			Coil Tubing	Coil Tubing Unit	0.25	Well Prep	MAKE UP COIL CONNECT, PULL TEST COIL CONNECT TO 30K TWICE
11/11/2023 15:30	11/11/2023 16:00			Coil Tubing	Coil Tubing Unit	0.50	Well Prep	CONTINUE TO WAIT FOR PUMP LINES TO BE RAN TO LOAD COIL FOR PRESSURE TESTING COIL CONNECT
11/11/2023 16:00	11/11/2023 17:45			Coil Tubing	Coil Tubing Unit	1.75	Well Prep	FILL COIL WITH 79 BBLS TEST COIL CONNECT TO 2,500 PSI. GOOD TEST MU 5" COMPOSITE BRIDGE PLUG.
11/11/2023 17:45	11/11/2023 22:45			Coil Tubing	Run in hole	5.00	Well Prep	BEGIN RIH WITH 5" COMPOSITE BRIDGE PLUG. WT CHECK AT 8,550', 37K, CONT. TO RIH.
11/11/2023 22:45	11/11/2023 23:30			Coil Tubing	Set Kill Plug	0.75	Well Prep	TAGGED ON COUNTER AT 19,975' APPROXIMATELY 400' OF COIL LEFT ON REEL. LOAD 0.682" BALL , REEL VOLUME 79 BBLS, SEE BALL SEAT @ 65 BBLS IN, PRESSURE UP TO 2,500 PSI, PRESSURE BROKE OVER IN 45 SEC. PU 68K PULL 70K TO SHEAR AWAY FROM PLUG. PLUG SET @ 19,965' ON LEVEL REEL COUNTER.
11/11/2023 23:30	11/12/2023 04:30			Coil Tubing	Pull out of hole	5.00	Well Prep	POOH W/ COIL, KLX DEPTH 200' OFF
11/12/2023 04:30	11/12/2023 06:00			General Ops	DFIT or Inj. Fall-off Test	1.50	Well Prep	PRESSURE TEST CSG . START - 10,116 PSI END - 9,918 PSI 2% LOSS IN 30 MIN, GOOD TEST
11/12/2023 06:00	11/12/2023 07:00			Frac	Pressure Test	1.00	Well Prep	PRESSURE TEST WELLBORE. SUCCESSFULL TEST. INITIAL PRESSURE 10,116 PSI, FINAL PRESSURE 9,918, 2% LOSS.
11/12/2023 07:00	11/12/2023 11:30			General Ops	Rigging Out	4.50	Well Prep	BLOW REEL DRY, ND BOPS, RDMO KLX CTU & SUPPORT EQUIPMENT
11/12/2023 11:30	11/12/2023 14:30			General Ops	Rigging In	3.00	Well Prep	MIRU RANGER COIL & SUPPORT EQUIPMENT. NU BOPS. MAKE UP NEW COIL CONNECT & PULL TEST TO 30K. PRESSURE TEST TO 2,500 PSI. GOOD TEST.
11/12/2023 14:30	11/12/2023 16:00			General Ops	Rigging In	1.50	Well Prep	MU BHA: 1 - COIL CONNECT - 3.261" OD X 0.90' 1 - DBPV - 3.140" OD X 1.10' 1 - HYDRAULIC DISCONNECT - 3.130 " OD X 2.27' 1 - AGITATOR - 3.140" OD X 3.140' 1 - MOTOR - 3.13" OD X 11.3' 1 - TRI CONE BIT - 4.10" OD X 0.50' BHA TOTAL LENGTH = 19.77' FUNCTION TEST MOTOR, 3 BPM @ 1,080 PSI.
11/12/2023 16:00	11/12/2023 22:15			Coil Tubing	Run in hole	6.25	Well Prep	RIH W/ CTU WT CHECK @ 8,600' 33K CONTINUE TO RIH. TAG UP @ 20,172'
11/12/2023 22:15	11/12/2023 23:15			Coil Tubing	Milling	1.00	Well Prep	TAG PLUG 1 @ 20,172 TAG PLUG 2 @ 20,190 P CIRC - 5,100 PSI WHP - 2,400' 5 MIN DRILL TIMES TD OF 20,460' SEND 10/10/10 SWEEP POOH
11/12/2023 23:15	11/13/2023 04:45			Coil Tubing	Pull out of hole	5.50	Well Prep	WT OFF BTM. 63K, POOH CHASING 10 BBL SWEEPS OOH MID LATERAL AND AT HEEL
11/13/2023 04:45	11/13/2023 06:00			General Ops	Rigging In	1.25	Well Prep	OOH W/COIL, REPAIRING MANLIFT TO BREAK LUBERICATOR AND BHA
11/13/2023 06:00	11/13/2023 08:15			General Ops	Standby	2.25	Well Prep	REPAIRING MAN LIFT, BREAK OFF BHA, MU TCP GUNS - 3 CLUSTER, 6 SPF
11/13/2023 08:15	11/13/2023 13:45			Coil Tubing	Run in hole	5.50	Well Prep	RIH TO TCP STAGE 1



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
11/13/2023 13:45	11/13/2023 14:45			Coil Tubing	(TCP) Coil Tubing Perf	1.00	Well Prep	DROP BALL IN REEL, BALL SEAT AT 84 BBLS. TCP STAGE 1 CLUSTER 1 - 20,452' CLUSTER 2 - 20,432' CLUSTER 3 - 20,412'
11/13/2023 14:45	11/13/2023 19:45			Coil Tubing	Pull out of hole	5.00	Well Prep	POOH W/TCP GUNS, SHUT IN MANUAL MASTER VALVE. ESTABLISH INJECTION 10 BPM XX PSI. 100 BBLS PUMPED. BREAK DOWN TCP GUNS & CUT COIL CONNECT.
11/13/2023 19:45	11/13/2023 23:00			General Ops	Rigging Out	3.25	Well Prep	BLOW DOWN COIL REEL, ND BOPS, INSTALL BLIND FLANGE ON MANUAL MASTER VALVE, RDMO CTU & SUPPORT EQUIPMENT.
11/13/2023 23:00	11/14/2023 06:00			Standby	Well Shut In	7.00	Well Prep	SWIFN. PREP FOR FRAC OPS
11/26/2023 06:00	11/27/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
11/27/2023 06:00	11/28/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
11/28/2023 06:00	11/29/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
11/29/2023 06:00	11/30/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
11/30/2023 06:00	12/1/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
12/1/2023 06:00	12/2/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
12/2/2023 06:00	12/3/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
12/3/2023 06:00	12/4/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
12/4/2023 06:00	12/5/2023 06:00			General Ops	Standby	24.00		WSI WAITING FOR FRAC
12/6/2023 06:00	12/7/2023 01:02			General Operations	Rigging In	19.04		Stage 1 - Rigging In
12/7/2023 06:00	12/7/2023 18:55			General Operations	Rigging In	12.92		Stage 1 - Rigging In
12/7/2023 18:55	12/7/2023 20:41			Standby	Well Shut In	1.78		Stage 1 - Well shut in. Ready for frac ops
12/7/2023 20:41	12/7/2023 20:57			Frac	Pressure Test	0.27		Stage 1 - Frac pressure test mono line
12/7/2023 20:57	12/7/2023 22:18			Frac	Priming Pumps	1.35		Stage 1 - Frac priming remote lines
12/7/2023 22:18	12/7/2023 22:31			Frac	Pressure Test	0.22		Stage 1 - Frac pressure test remote lines
12/7/2023 22:31	12/7/2023 22:37			Frac Tree	Well Switch Frac	0.09		Stage 1 - Switching for Frac
12/7/2023 22:37	12/7/2023 22:43			Frac	Equalizing	0.11		Stage 1 - Frac equalizing to well
12/7/2023 22:43	12/7/2023 23:14			Pump Down	Acid Pump Down	0.51		Stage 1 - Frac waiting on PD to spot acid
12/7/2023 23:14	12/8/2023 00:18			Frac	Fracturing	1.06		Stage 1 - Frac operations Stage 1
12/8/2023 00:18	12/8/2023 01:06			Frac	Chemical Unit	0.80		Stage 1 - Shut down due to PFP losing prime on lines
12/8/2023 01:06	12/8/2023 01:28			Frac	Fracturing	0.37		Stage 1 - Frac operations Stage 1
12/8/2023 01:28	12/8/2023 02:17			Frac	Frac Iron	0.82		Stage 1 - Shut down during stage due to leak on frac PRV
12/8/2023 02:17	12/8/2023 02:55			Frac	Pressure Test	0.63		Stage 1 - Frac pressure testing and equalizing to well
12/8/2023 02:55	12/8/2023 03:56			Frac	Fracturing	1.02		Stage 1 - RESUME FRAC STAGE 1 IWHP: 5,130/ SICP: 5,185 Start Stage: 9/12 FLUID ENDS End Stage: 9/12 FLUID ENDS
12/8/2023 03:56	12/8/2023 04:01			Frac Tree	Well Switch Wellhead	0.09		Stage 1 - Shutting in and bleeding off well
12/8/2023 04:01	12/8/2023 04:02			Standby	Well Shut In	0.02		Stage 1 - Well shut in. Ready for Wireline
12/8/2023 04:02	12/8/2023 04:06			Frac Tree	Well Switch Wireline	0.06		Stage 1 - Switching for Wireline
12/8/2023 04:06	12/8/2023 04:12			Wireline	Equalizing	0.09		Stage 1 - Wireline stabbed on and equalizing pressure
12/8/2023 04:12	12/8/2023 06:00			Wireline	WL Run	1.79		Stage 2 - Wireline operations Stage 2
12/8/2023 06:00	12/8/2023 08:12			Wireline	WL Run	2.21	Stimulation	Stage 2 - Wireline operations Stage 2
12/8/2023 08:12	12/8/2023 08:19			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 2 - Shutting in and bleeding off well
12/8/2023 08:19	12/8/2023 12:44			Standby	Well Shut In	4.43	Stimulation	Stage 2 - Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/8/2023 12:44	12/8/2023 12:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 2 - Switching for Frac
12/8/2023 12:46	12/8/2023 13:14			Frac	Preventive Maintenance	0.47	Stimulation	Stage 2 - Frac pump maintenance
12/8/2023 13:14	12/8/2023 13:31			Frac	Frac Pumps	0.27	Stimulation	Stage 2 - Frac pump maintenance. Exceeded 30 min well switch
12/8/2023 13:31	12/8/2023 13:41			Frac	Pressure Test	0.17	Stimulation	Stage 2 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/8/2023 13:41	12/8/2023 14:19			Frac	Waiting on Services	0.64	Stimulation	Stage 2 - Frac waiting on PD to spot acid
12/8/2023 14:19	12/8/2023 16:25			Frac	Fracturing	2.10	Stimulation	Stage 2 - Frac operations Stage 2 Start Stage: 12/12 IWHP: 4,860/ SICP: 5,410 End Stage: 11/12
12/8/2023 16:25	12/8/2023 16:28			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 2 - Shutting in and bleeding off well
12/8/2023 16:28	12/8/2023 20:23			Standby	Well Shut In	3.93	Stimulation	Stage 2 - Well shut in. Ready for Wireline
12/8/2023 20:23	12/8/2023 20:27			Frac Tree	Well Switch Wireline	0.07	Stimulation	Stage 2 - Switching for Wireline
12/8/2023 20:27	12/8/2023 20:30			Wireline	Equalizing	0.04	Stimulation	Stage 2 - Wireline stabbed on and equalizing pressure
12/8/2023 20:30	12/8/2023 22:41			Wireline	WL Run	2.18	Stimulation	Stage 3 - Wireline operations Stage 3
12/8/2023 22:41	12/8/2023 22:52			Frac Tree	Well Switch Wellhead	0.19	Stimulation	Stage 3 - Shutting in and bleeding off well
12/8/2023 22:52	12/9/2023 02:06			Standby	Well Shut In	3.23	Stimulation	Stage 3 - Well shut in. Ready for Frac
12/9/2023 02:06	12/9/2023 02:08			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 3 - Switching for Frac
12/9/2023 02:08	12/9/2023 02:20			Frac	Preventive Maintenance	0.20	Stimulation	Stage 3 - Frac pump maintenance
12/9/2023 02:20	12/9/2023 02:28			Frac	Equalizing	0.13	Stimulation	Stage 3 - Frac equalizing to well
12/9/2023 02:28	12/9/2023 04:31			Frac	Fracturing	2.05	Stimulation	Stage 3 - Frac operations Stage 3 Start Stage: 11/12 IWHP: 5,240/ SICP: 5,420 End Stage: 10/12
12/9/2023 04:31	12/9/2023 04:38			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Stage 3 - Shutting in and bleeding off well
12/9/2023 04:38	12/9/2023 06:00			Standby	Well Shut In	1.35	Stimulation	Stage 3 - Well shut in. Ready for Wireline
12/9/2023 06:00	12/9/2023 07:00			Standby	Well Shut In	1.00	Stimulation	Stage 3 - Well shut in. Ready for Wireline
12/9/2023 07:00	12/9/2023 07:01			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 3 - Switching for Wireline
12/9/2023 07:01	12/9/2023 07:05			Wireline	Equalizing	0.06	Stimulation	Stage 3 - Wireline stabbed on and equalizing pressure
12/9/2023 07:05	12/9/2023 09:24			Wireline	WL Run	2.33	Stimulation	Stage 4 - Wireline operations Stage 4
12/9/2023 09:24	12/9/2023 09:31			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 4 - Shutting in and bleeding off well
12/9/2023 09:31	12/9/2023 20:32			Standby	Well Shut In	11.01	Stimulation	Stage 4 - Well shut in. Ready for Frac
12/9/2023 20:32	12/9/2023 20:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 4 - Switching for Frac
12/9/2023 20:34	12/9/2023 21:02			Frac	Preventive Maintenance	0.47	Stimulation	Stage 4 - Frac pump maintenance
12/9/2023 21:02	12/9/2023 21:20			Frac	Pressure Test	0.30	Stimulation	Stage 4 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch Profrac swap out discharge hose on pump, change packing
12/9/2023 21:20	12/9/2023 21:26			Frac	Waiting on Services	0.11	Stimulation	Stage 4 - Frac waiting on PD to spot acid
12/9/2023 21:26	12/9/2023 23:25			Frac	Fracturing	1.98	Stimulation	Stage 4 - Frac operations Stage 4 Start Stage: 8/12 IWHP: 4,720/ SICP: 5,420 End Stage: 11/12
12/9/2023 23:25	12/9/2023 23:29			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 4 - Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/11/2023 05:58	12/11/2023 05:59			Frac	Preventive Maintenance	0.03	Stimulation	Stage 7 - Frac pump maintenance
12/11/2023 06:00	12/11/2023 06:26			Frac	Preventive Maintenance	0.44	Stimulation	Stage 7 - Frac pump maintenance
12/11/2023 06:26	12/11/2023 06:30			Frac	Frac Pumps	0.06	Stimulation	Stage 7 - Spot check 9b, Rigged in pump 8 and pressure test
12/11/2023 06:30	12/11/2023 06:40			Frac	Pressure Test	0.17	Stimulation	Stage 7 - Spot check 9b, Rigged in pump 8 and pressure test
12/11/2023 06:40	12/11/2023 08:35			Frac	Fracturing	1.92	Stimulation	Stage 7 - Frac operations Stage 7 IWHP: 4,967/ SICP: 5,641 Start Stage: 11/12 FLUID ENDS End Stage: 9/12 FLUID ENDS
12/11/2023 08:35	12/11/2023 08:38			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 7 - Shutting in and bleeding off well
12/11/2023 08:38	12/11/2023 08:47			Standby	Well Shut In	0.14	Stimulation	Stage 7 - Well shut in. Ready for Wireline
12/11/2023 08:47	12/11/2023 08:48			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 7 - Switching for Wireline
12/11/2023 08:48	12/11/2023 08:51			Wireline	Equalizing	0.05	Stimulation	Stage 7 - Wireline stabbed on and equalizing pressure
12/11/2023 08:51	12/11/2023 10:18			Wireline	WL Run	1.45	Stimulation	Stage 8 - Wireline operations Stage 8
12/11/2023 10:18	12/11/2023 10:22			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 8 - Shutting in and bleeding off well
12/11/2023 10:22	12/11/2023 17:38			Standby	Well Shut In	7.27	Stimulation	Stage 8 - Well shut in. Ready for Frac
12/11/2023 17:38	12/11/2023 17:44			Frac Tree	Well Switch Frac	0.09	Stimulation	Stage 8 - Switching for Frac
12/11/2023 17:44	12/11/2023 17:49			Frac	Equalizing	0.08	Stimulation	Stage 8 - Frac equalizing to well
12/11/2023 17:49	12/11/2023 19:42			Frac	Fracturing	1.89	Stimulation	Stage 8 - Frac operations Stage 8 Start Stage: 12/12 IWHP: 4,920/ SICP: 5,610 End Stage: 12/12
12/11/2023 19:42	12/11/2023 19:45			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 8 - Shutting in and bleeding off well
12/11/2023 19:45	12/11/2023 19:46			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 8 - Switching for Wireline
12/11/2023 19:46	12/11/2023 19:46			Standby	Well Shut In	0.00		Stage 8 - Well shut in. Ready for Wireline
12/11/2023 19:46	12/11/2023 19:49			Wireline	Equalizing	0.05	Stimulation	Stage 8 - Wireline stabbed on and equalizing pressure
12/11/2023 19:49	12/11/2023 21:28			Wireline	WL Run	1.64	Stimulation	Stage 9 - Wireline operations Stage 9
12/11/2023 21:28	12/11/2023 21:33			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 9 - Shutting in and bleeding off well
12/11/2023 21:33	12/12/2023 03:39			Standby	Well Shut In	6.10	Stimulation	Stage 9 - Well shut in. Ready for Frac
12/12/2023 03:39	12/12/2023 03:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 9 - Switching for Frac
12/12/2023 03:41	12/12/2023 03:48			Frac	Preventive Maintenance	0.11	Stimulation	Stage 9 - Frac pump maintenance
12/12/2023 03:48	12/12/2023 04:02			Frac	Pressure Test	0.24	Stimulation	Stage 9 - Frac pressure testing and equalizing to well
12/12/2023 04:02	12/12/2023 05:56			Frac	Fracturing	1.89	Stimulation	Stage 9 - Frac operations Stage 9 IWHP: 4,890/ SICP: 5,590 Start Stage: 11/12 FLUID ENDS End Stage: 12/12 FLUID ENDS
12/12/2023 05:56	12/12/2023 05:58			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 9 - Shutting in and bleeding off well
12/12/2023 05:58	12/12/2023 05:59			Standby	Well Shut In	0.02	Stimulation	Stage 9 - Well shut in. Ready for Wireline
12/12/2023 06:00	12/12/2023 06:01			Standby	Well Shut In	0.03	Stimulation	Stage 9 - Well shut in. Ready for Wireline
12/12/2023 06:01	12/12/2023 06:05			Frac Tree	Well Switch Wireline	0.07	Stimulation	Stage 9 - Switching for Wireline
12/12/2023 06:05	12/12/2023 06:09			Wireline	Equalizing	0.06	Stimulation	Stage 9 - Wireline stabbed on and equalizing pressure
12/12/2023 06:09	12/12/2023 08:22			Wireline	WL Run	2.22	Stimulation	Stage 10 - Wireline operations Stage 10



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/19/2023 18:23	12/20/2023 02:16			Standby	Well Shut In	7.88	Stimulation	Stage 14 - Well shut in. Ready for Frac
12/20/2023 02:16	12/20/2023 02:18			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 14 - Switching for Frac
12/20/2023 02:18	12/20/2023 02:40			Frac	Preventive Maintenance	0.38	Stimulation	Stage 14 - Frac pump maintenance
12/20/2023 02:40	12/20/2023 02:46			Frac	Equalizing	0.10	Stimulation	Stage 14 - Frac equalizing to well
12/20/2023 02:46	12/20/2023 02:49			Frac	Equalizing	0.05	Stimulation	Stage 14 - Frac equalizing to well. Exceeded 30 min well switch Packing on 11A-H1, PowerGen working on 13B
12/20/2023 02:49	12/20/2023 04:47			Frac	Fracturing	1.96	Stimulation	Stage 14 - Frac operations Stage 14 IWHP: 4,876/ SICP: 5,290 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/20/2023 04:47	12/20/2023 04:51			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 14 - Shutting in and bleeding off well
12/20/2023 04:51	12/20/2023 05:01			Standby	Well Shut In	0.17	Stimulation	Stage 14 - Well shut in. Ready for Wireline
12/20/2023 05:01	12/20/2023 05:02			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 14 - Switching for Wireline
12/20/2023 05:02	12/20/2023 05:05			Wireline	Equalizing	0.04	Stimulation	Stage 14 - Wireline stabbed on and equalizing pressure
12/20/2023 05:05	12/20/2023 06:00			Wireline	WL Run	0.92	Stimulation	Stage 15 - Wireline operations Stage 15
12/20/2023 06:00	12/20/2023 06:53			Wireline	WL Run	0.89	Stimulation	Stage 15 - Wireline operations Stage 15
12/20/2023 06:53	12/20/2023 06:58			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 15 - Shutting in and bleeding off well
12/20/2023 06:58	12/20/2023 10:32			Standby	Well Shut In	3.58	Stimulation	Stage 15 - Well shut in. Ready for Frac
12/20/2023 10:32	12/20/2023 10:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 15 - Switching for Frac
12/20/2023 10:34	12/20/2023 11:04			Frac	Preventive Maintenance	0.49	Stimulation	Stage 15 - Frac pump maintenance
12/20/2023 11:04	12/20/2023 11:37			Frac	Preventive Maintenance	0.56	Stimulation	Stage 15 - ProFrac- RU BAT system on remote pad, pump packing and d-ring
12/20/2023 11:37	12/20/2023 12:00			Frac	Equalizing	0.38	Stimulation	Stage 15 - ProFrac- RU BAT system on remote pad, pump packing and d-ring
12/20/2023 12:00	12/20/2023 12:31			Frac	Fracturing	0.52	Stimulation	Stage 15 - Frac operations Stage 15
12/20/2023 12:31	12/20/2023 13:51			Frac	Hydration Unit	1.32	Stimulation	Stage 15 - Frac operations Stage 15 mid stage shut down. ProFrac- lost suction on hydration on 1# sand. Flush well w/pumpdown and flush remote lines to FB tank.
12/20/2023 13:51	12/20/2023 13:51			Frac Tree	Well Switch Wellhead	0.00		Stage 15 - null
12/20/2023 13:51	12/20/2023 13:51			Frac Tree	Well Switch Frac	0.00		Stage 15 - Switching for Frac
12/20/2023 13:51	12/20/2023 15:29			Frac	Fracturing	1.64	Stimulation	Stage 15 - Frac operations Stage 15, Resumed IWHP: 4,899/ SICP: 5,498 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS
12/20/2023 15:29	12/20/2023 15:34			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 15 - Shutting in and bleeding off well
12/20/2023 15:34	12/20/2023 15:35			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 15 - Switching for Wireline
12/20/2023 15:35	12/20/2023 15:38			Wireline	Equalizing	0.04	Stimulation	Stage 15 - Wireline stabbed on and equalizing pressure
12/20/2023 15:38	12/20/2023 16:58			Wireline	WL Run	1.34	Stimulation	Stage 16 - Wireline operations Stage 16
12/20/2023 16:58	12/20/2023 17:03			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 16 - Shutting in and bleeding off well
12/20/2023 17:03	12/21/2023 01:38			Standby	Well Shut In	8.58	Stimulation	Stage 16 - Well shut in. Ready for Frac
12/21/2023 01:38	12/21/2023 01:40			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 16 - Switching for Frac
12/21/2023 01:40	12/21/2023 02:08			Frac	Preventive Maintenance	0.47	Stimulation	Stage 16 - Frac pump maintenance
12/21/2023 02:08	12/21/2023 02:22			Frac	Frac Pumps	0.23	Stimulation	Stage 16 - Frac pump maintenance. Exceeded 30 min well switch RU pump, packing
12/21/2023 02:22	12/21/2023 02:37			Frac	Pressure Test	0.25	Stimulation	Stage 16 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/21/2023 02:37	12/21/2023 04:32			Frac	Fracturing	1.92	Stimulation	Stage 16 - Frac operations Stage 16 IWHP: 4873 / SICP: 5,380 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/21/2023 04:32	12/21/2023 04:39			Frac Tree	Well Switch Wellhead	0.12	Stimulation	Stage 16 - Shutting in and bleeding off well
12/21/2023 04:39	12/21/2023 04:52			Standby	Well Shut In	0.21	Stimulation	Stage 16 - Well shut in. Ready for Wireline
12/21/2023 04:52	12/21/2023 04:54			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 16 - Switching for Wireline
12/21/2023 04:54	12/21/2023 04:56			Wireline	Equalizing	0.04	Stimulation	Stage 16 - Wireline stabbed on and equalizing pressure
12/21/2023 04:56	12/21/2023 06:00			Wireline	WL Run	1.06	Stimulation	Stage 17 - Wireline operations Stage 17
12/21/2023 06:00	12/21/2023 07:17			Wireline	WL Run	1.29	Stimulation	Stage 17 - Wireline operations Stage 17
12/21/2023 07:17	12/21/2023 07:23			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 17 - Shutting in and bleeding off well
12/21/2023 07:23	12/21/2023 09:53			Standby	Well Shut In	2.50	Stimulation	Stage 17 - Well shut in. Ready for Frac
12/21/2023 09:53	12/21/2023 09:55			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 17 - Switching for Frac
12/21/2023 09:55	12/21/2023 10:07			Frac	Preventive Maintenan ce	0.21	Stimulation	Stage 17 - Frac pump maintenance
12/21/2023 10:07	12/21/2023 10:20			Frac	Pressure Test	0.21	Stimulation	Stage 17 - Frac pressure testing and equalizing to well
12/21/2023 10:20	12/21/2023 12:18			Frac	Fracturing	1.97	Stimulation	Stage 17 - Frac operations Stage 17 IWHP: 4,968 / SICP: 5,316 Start Stage: 10/12 FLUID ENDS End Stage: 11/12 FLUID ENDS
12/21/2023 12:18	12/21/2023 12:28			Frac Tree	Well Switch Wellhead	0.17	Stimulation	Stage 17 - Shutting in and bleeding off well
12/21/2023 12:28	12/21/2023 14:21			Standby	Well Shut In	1.89	Stimulation	Stage 17 - Well shut in. Ready for Wireline
12/21/2023 14:21	12/21/2023 14:22			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 17 - Switching for Wireline
12/21/2023 14:22	12/21/2023 14:26			Wireline	Equalizing	0.06	Stimulation	Stage 17 - Wireline stabbed on and equalizing pressure
12/21/2023 14:26	12/21/2023 15:40			Wireline	WL Run	1.24	Stimulation	Stage 18 - Wireline operations Stage 18
12/21/2023 15:40	12/21/2023 15:46			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 18 - Shutting in and bleeding off well
12/21/2023 15:46	12/21/2023 23:48			Standby	Well Shut In	8.05	Stimulation	Stage 18 - Well shut in. Ready for Frac
12/21/2023 23:48	12/21/2023 23:50			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 18 - Switching for Frac
12/21/2023 23:50	12/22/2023 00:18			Frac	Preventive Maintenan ce	0.47	Stimulation	Stage 18 - Frac pump maintenance
12/22/2023 00:18	12/22/2023 00:50			Frac	Frac Pumps	0.53	Stimulation	Stage 18 - Frac pump maintenance. Exceeded 30 min well switch check valve 3312a , RU pump, leak during test
12/22/2023 00:50	12/22/2023 01:11			Frac	Pressure Test	0.35	Stimulation	Stage 18 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/22/2023 01:11	12/22/2023 01:15			Frac	Frac Iron	0.06	Stimulation	Stage 18 - Frac fixing rubber seal on check valve.
12/22/2023 01:15	12/22/2023 01:25			Frac	Pressure Test	0.17	Stimulation	Stage 18 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/22/2023 01:25	12/22/2023 01:43			Frac	Frac Iron	0.30	Stimulation	Stage 18 - Frac continue to work on check valve. Seal not holding.
12/22/2023 01:43	12/22/2023 01:59			Frac	Pressure Test	0.26	Stimulation	Stage 18 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch
12/22/2023 01:59	12/22/2023 04:05			Frac	Fracturing	2.10	Stimulation	Stage 18 - Frac operations Stage 18 IWHP: 4769 / SICP: 5534 START 11/12 FLUID ENDS END 11/12 FLUID ENDS
12/22/2023 04:05	12/22/2023 04:10			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 18 - Shutting in and bleeding off well
12/22/2023 04:10	12/22/2023 04:12			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 18 - Switching for Wireline
12/22/2023 04:12	12/22/2023 04:12			Standby	Well Shut In	0.00		Stage 18 - Well shut in. Ready for Wireline
12/22/2023 04:12	12/22/2023 04:15			Wireline	Equalizing	0.05	Stimulation	Stage 18 - Wireline stabbed on and equalizing pressure
12/22/2023 04:15	12/22/2023 05:55			Wireline	WL Run	1.67	Stimulation	Stage 19 - Wireline operations Stage 19



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/25/2023 17:43	12/25/2023 17:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 24 - Switching for Frac
12/25/2023 17:45	12/25/2023 17:56			Frac	Preventive Maintenance	0.18	Stimulation	Stage 24 - Frac pump maintenance
12/25/2023 17:56	12/25/2023 18:00			Frac	Equalizing	0.07	Stimulation	Stage 24 - Frac equalizing to well
12/25/2023 18:00	12/25/2023 18:30			Frac	Fracturing	0.50	Stimulation	Stage 24 - Frac operations Stage 24
12/25/2023 18:30	12/25/2023 18:31			Frac	Blender	0.02	Stimulation	Stage 24 - Lost water, tub on blender
12/25/2023 18:31	12/25/2023 20:10			Frac	Fracturing	1.66	Stimulation	Stage 24 - Frac operations Stage 24 Resumed IWHP: 5010 / SICP: 5240 START 10/12 FLUID ENDS END 10/12 FLUID ENDS
12/25/2023 20:10	12/25/2023 20:16			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 24 - Shutting in and bleeding off well
12/25/2023 20:16	12/25/2023 20:18			Standby	Well Shut In	0.04	Stimulation	Stage 24 - Well shut in. Ready for Wireline
12/25/2023 20:18	12/25/2023 20:20			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 24 - Switching for Wireline
12/25/2023 20:20	12/25/2023 20:24			Wireline	Equalizing	0.07	Stimulation	Stage 24 - Wireline stabbed on and equalizing pressure
12/25/2023 20:24	12/25/2023 21:36			Wireline	WL Run	1.21	Stimulation	Stage 25 - Wireline operations Stage 25
12/25/2023 21:36	12/25/2023 21:40			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 25 - Shutting in and bleeding off well
12/25/2023 21:40	12/26/2023 01:39			Standby	Well Shut In	3.99	Stimulation	Stage 25 - Well shut in. Ready for Frac
12/26/2023 01:39	12/26/2023 01:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 25 - Switching for Frac
12/26/2023 01:41	12/26/2023 01:48			Frac	Preventive Maintenance	0.11	Stimulation	Stage 25 - Frac pump maintenance
12/26/2023 01:48	12/26/2023 01:51			Frac	Equalizing	0.05	Stimulation	Stage 25 - Frac equalizing to well
12/26/2023 01:51	12/26/2023 03:43			Frac	Fracturing	1.87	Stimulation	Stage 25 - Frac operations Stage 25 IWHP: 4660 / SICP: 5278 START 11/12 FLUID ENDS END 11/12 FLUID ENDS Held 1.75 due to formation
12/26/2023 03:43	12/26/2023 03:47			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 25 - Shutting in and bleeding off well
12/26/2023 03:47	12/26/2023 05:02			Standby	Well Shut In	1.24	Stimulation	Stage 25 - Well shut in. Ready for Wireline
12/26/2023 05:02	12/26/2023 05:03			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 25 - Switching for Wireline
12/26/2023 05:03	12/26/2023 05:05			Wireline	Equalizing	0.04	Stimulation	Stage 25 - Wireline stabbed on and equalizing pressure
12/26/2023 05:05	12/26/2023 05:59			Wireline	WL Run	0.90	Stimulation	Stage 26 - Wireline operations Stage 26
12/26/2023 06:00	12/26/2023 06:20			Wireline	WL Run	0.34	Stimulation	Stage 26 - Wireline operations Stage 26
12/26/2023 06:20	12/26/2023 06:23			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 26 - Shutting in and bleeding off well
12/26/2023 06:23	12/26/2023 08:08			Standby	Well Shut In	1.75	Stimulation	Stage 26 - Well shut in. Ready for Frac
12/26/2023 08:08	12/26/2023 08:10			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 26 - Switching for Frac
12/26/2023 08:10	12/26/2023 08:23			Frac	Preventive Maintenance	0.22	Stimulation	Stage 26 - Frac pump maintenance
12/26/2023 08:23	12/26/2023 08:26			Frac	Equalizing	0.04	Stimulation	Stage 26 - Frac equalizing to well
12/26/2023 08:26	12/26/2023 10:19			Frac	Fracturing	1.88	Stimulation	Stage 26 - Frac operations Stage 26 Start Stage: 11/12 IWHP: 4,762 / SICP: 5,599 End Stage: 11/12
12/26/2023 10:19	12/26/2023 10:23			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 26 - Shutting in and bleeding off well
12/26/2023 10:23	12/26/2023 15:54			Standby	Well Shut In	5.52	Stimulation	Stage 26 - Well shut in. Ready for Wireline
12/26/2023 15:54	12/26/2023 15:55			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 26 - Switching for Wireline

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/26/2023 15:55	12/26/2023 15:58			Wireline	Equalizing	0.04	Stimulation	Stage 26 - Wireline stabbed on and equalizing pressure
12/26/2023 15:58	12/26/2023 17:20			Wireline	WL Run	1.37	Stimulation	Stage 27 - Wireline operations Stage 27
12/26/2023 17:20	12/26/2023 17:23			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 27 - Shutting in and bleeding off well
12/26/2023 17:23	12/26/2023 21:07			Standby	Well Shut In	3.73	Stimulation	Stage 27 - Well shut in. Ready for Frac
12/26/2023 21:07	12/26/2023 21:37			Frac	Preventive Maintenance	0.50	Stimulation	Stage 27 - Frac pump maintenance
12/26/2023 21:37	12/26/2023 21:59			Standby	Well Shut In	0.37	Stimulation	Stage 27 - Well shut in. Ready for Frac
12/26/2023 21:59	12/26/2023 22:01			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 27 - Switching for Frac
12/26/2023 22:01	12/26/2023 22:07			Frac	Preventive Maintenance	0.10	Stimulation	Stage 27 - Frac pump maintenance
12/26/2023 22:07	12/26/2023 22:09			Frac	Equalizing	0.04	Stimulation	Stage 27 - Frac equalizing to well
12/26/2023 22:09	12/27/2023 00:02			Frac	Fracturing	1.88	Stimulation	Stage 27 - Frac operations Stage 27 IWHP: 4760 / SICP: 5571 START 12/12 FLUID ENDS END 11/12 FLUID ENDS
12/27/2023 00:02	12/27/2023 00:07			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 27 - Shutting in and bleeding off well
12/27/2023 00:07	12/27/2023 01:18			Standby	Well Shut In	1.18	Stimulation	Stage 27 - Well shut in. Ready for Wireline
12/27/2023 01:18	12/27/2023 01:19			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 27 - Switching for Wireline
12/27/2023 01:19	12/27/2023 01:21			Wireline	Equalizing	0.03	Stimulation	Stage 27 - Wireline stabbed on and equalizing pressure
12/27/2023 01:21	12/27/2023 02:43			Wireline	WL Run	1.37	Stimulation	Stage 28 - Wireline operations Stage 28
12/27/2023 02:43	12/27/2023 02:47			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 28 - Shutting in and bleeding off well
12/27/2023 02:47	12/27/2023 05:07			Standby	Well Shut In	2.34	Stimulation	Stage 28 - Well shut in. Ready for Frac
12/27/2023 05:07	12/27/2023 05:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 28 - Switching for Frac
12/27/2023 05:09	12/27/2023 05:21			Frac	Equalizing	0.20	Stimulation	Stage 28 - Frac equalizing to well
12/27/2023 05:21	12/27/2023 05:59			Frac	Fracturing	0.64	Stimulation	Stage 28 - Frac operations Stage 28
12/27/2023 06:00	12/27/2023 07:05			Frac	Fracturing	1.09	Stimulation	Stage 28 - Frac operations Stage 28 Start Stage: 11/12 IWHP: 4,615/ SICP: 5,340 End Stage: 11/12
12/27/2023 07:05	12/27/2023 07:09			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 28 - Shutting in and bleeding off well
12/27/2023 07:09	12/27/2023 07:14			Standby	Well Shut In	0.08	Stimulation	Stage 28 - Well shut in. Ready for Wireline
12/27/2023 07:14	12/27/2023 07:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 28 - Switching for Wireline
12/27/2023 07:15	12/27/2023 07:19			Wireline	Equalizing	0.07	Stimulation	Stage 28 - Wireline stabbed on and equalizing pressure
12/27/2023 07:19	12/27/2023 08:28			Wireline	WL Run	1.15	Stimulation	Stage 29 - Wireline operations Stage 29
12/27/2023 08:28	12/27/2023 08:33			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 29 - Shutting in and bleeding off well
12/27/2023 08:33	12/27/2023 12:12			Standby	Well Shut In	3.65	Stimulation	Stage 29 - Well shut in. Ready for Frac
12/27/2023 12:12	12/27/2023 12:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 29 - Switching for Frac
12/27/2023 12:14	12/27/2023 12:28			Frac	Preventive Maintenance	0.24	Stimulation	Stage 29 - Frac pump maintenance
12/27/2023 12:28	12/27/2023 12:35			Frac	Pressure Test	0.12	Stimulation	Stage 29 - Frac pressure testing and equalizing to well
12/27/2023 12:35	12/27/2023 14:20			Frac	Fracturing	1.76	Stimulation	Stage 29 - Frac operations Stage 29 Start Stage: 11/12 IWHP: 4,600 / SICP: 5,400 End Stage: 10/12



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
12/27/2023 14:20	12/27/2023 14:23			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Stage 29 - Shutting in and bleeding off well
12/27/2023 14:23	12/27/2023 15:55			Standby	Well Shut In	1.54	Stimulation	Stage 29 - Well shut in. Ready for Wireline
12/27/2023 15:55	12/27/2023 15:56			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 29 - Switching for Wireline
12/27/2023 15:56	12/27/2023 15:59			Wireline	Equalizing	0.05	Stimulation	Stage 29 - Wireline stabbed on and equalizing pressure
12/27/2023 15:59	12/27/2023 17:17			Wireline	WL Run	1.30	Stimulation	Stage 30 - Wireline operations Stage 30
12/27/2023 17:17	12/27/2023 17:21			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 30 - Shutting in and bleeding off well
12/27/2023 17:21	12/27/2023 19:24			Standby	Well Shut In	2.05	Stimulation	Stage 30 - Well shut in. Ready for Frac
12/27/2023 19:24	12/27/2023 19:26			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 30 - Switching for Frac
12/27/2023 19:26	12/27/2023 19:26			Standby	Well Shut In	0.00		Stage 30 - Well shut in. Ready for Frac
12/27/2023 19:26	12/27/2023 19:50			Frac	Preventive Maintenance	0.40	Stimulation	Stage 30 - Frac pump maintenance
12/27/2023 19:50	12/27/2023 19:53			Frac	Equalizing	0.04	Stimulation	Stage 30 - Frac equalizing to well
12/27/2023 19:53	12/27/2023 21:50			Frac	Fracturing	1.96	Stimulation	Stage 30 - Frac operations Stage 30 IWHP: 4,640 / SICP: 5,680 START 9/9 FLUID ENDS END 9/9 FLUID ENDS
12/27/2023 21:50	12/27/2023 21:57			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Stage 30 - Shutting in and bleeding off well
12/27/2023 21:57	12/27/2023 22:19			Standby	Well Shut In	0.37	Stimulation	Stage 30 - Well shut in. Ready for Wireline
12/27/2023 22:19	12/27/2023 22:20			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 30 - Switching for Wireline
12/27/2023 22:20	12/27/2023 22:23			Wireline	Equalizing	0.05	Stimulation	Stage 30 - Wireline stabbed on and equalizing pressure
12/27/2023 22:23	12/27/2023 23:49			Wireline	WL Run	1.44	Stimulation	Stage 31 - Wireline operations Stage 31
12/27/2023 23:49	12/27/2023 23:53			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 31 - Shutting in and bleeding off well
12/27/2023 23:53	12/28/2023 03:01			Standby	Well Shut In	3.13	Stimulation	Stage 31 - Well shut in. Ready for Frac
12/28/2023 03:01	12/28/2023 03:03			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 31 - Switching for Frac
12/28/2023 03:03	12/28/2023 03:13			Frac	Preventive Maintenance	0.17	Stimulation	Stage 31 - Frac pump maintenance
12/28/2023 03:13	12/28/2023 03:16			Frac	Equalizing	0.05	Stimulation	Stage 31 - Frac equalizing to well
12/28/2023 03:16	12/28/2023 05:19			Frac	Fracturing	2.06	Stimulation	Stage 31 - Frac operations Stage 31 Start Stage: 9/9 IWHP: 4,750 / SICP: 5,820 End Stage: 7/9
12/28/2023 05:19	12/28/2023 05:25			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 31 - Shutting in and bleeding off well
12/28/2023 05:25	12/28/2023 05:41			Standby	Well Shut In	0.26	Stimulation	Stage 31 - Well shut in. Ready for Wireline
12/28/2023 05:41	12/28/2023 05:42			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 31 - Switching for Wireline
12/28/2023 05:42	12/28/2023 05:45			Wireline	Equalizing	0.05	Stimulation	Stage 31 - Wireline stabbed on and equalizing pressure
12/28/2023 05:45	12/28/2023 05:59			Wireline	WL Run	0.24	Stimulation	Stage 32 - Wireline operations Stage 32
12/28/2023 06:00	12/28/2023 07:03			Wireline	WL Run	1.06	Stimulation	Stage 32 - Wireline operations Stage 32
12/28/2023 07:03	12/28/2023 07:08			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 32 - Shutting in and bleeding off well
12/28/2023 07:08	12/28/2023 21:29			Standby	Well Shut In	14.35	Stimulation	Stage 32 - Well shut in. Ready for Frac
12/28/2023 21:29	12/28/2023 21:31			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 32 - Switching for Frac
12/28/2023 21:31	12/28/2023 21:57			Frac	Preventive Maintenance	0.44	Stimulation	Stage 32 - Frac pump maintenance



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/1/2024 23:04	1/1/2024 23:08			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 40 - Shutting in and bleeding off well
1/1/2024 23:08	1/2/2024 05:59			Standby	Well Shut In	6.87	Stimulation	Stage 40 - Well shut in. Ready for Frac
1/2/2024 06:00	1/2/2024 07:54			Standby	Well Shut In	1.91	Stimulation	Stage 40 - Well shut in. Ready for Frac
1/2/2024 07:54	1/2/2024 07:56			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 40 - Switching for Frac
1/2/2024 07:56	1/2/2024 08:16			Frac	Preventive Maintenan ce	0.33	Stimulation	Stage 40 - Frac pump maintenance
1/2/2024 08:16	1/2/2024 08:24			Frac	Pressure Test	0.14	Stimulation	Stage 40 - Frac pressure testing and equalizing to well
1/2/2024 08:24	1/2/2024 08:28			Frac	Equalizing	0.06	Stimulation	Stage 40 - Frac equalizing to well. Exceeded 30 min well switch
1/2/2024 08:28	1/2/2024 10:11			Frac	Fracturing	1.73	Stimulation	Stage 40 - Frac operations Stage 40 Start Stage: 11/12 IWHP: 4,690/ SICP: 5,480 End Stage: 11/12
1/2/2024 10:11	1/2/2024 10:16			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 40 - Shutting in and bleeding off well
1/2/2024 10:16	1/2/2024 14:36			Standby	Well Shut In	4.34	Stimulation	Stage 40 - Well shut in. Ready for Wireline
1/2/2024 14:36	1/2/2024 14:37			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 40 - Switching for Wireline
1/2/2024 14:37	1/2/2024 14:40			Wireline	Equalizing	0.04	Stimulation	Stage 40 - Wireline stabbed on and equalizing pressure
1/2/2024 14:40	1/2/2024 15:45			Wireline	WL Run	1.10	Stimulation	Stage 41 - Wireline operations Stage 41
1/2/2024 15:45	1/2/2024 15:49			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 41 - Shutting in and bleeding off well
1/2/2024 15:49	1/2/2024 19:37			Standby	Well Shut In	3.79	Stimulation	Stage 41 - Well shut in. Ready for Frac
1/2/2024 19:37	1/2/2024 19:39			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 41 - Switching for Frac
1/2/2024 19:39	1/2/2024 19:47			Frac	Preventive Maintenan ce	0.14	Stimulation	Stage 41 - Frac pump maintenance
1/2/2024 19:47	1/2/2024 19:50			Frac	Equalizing	0.04	Stimulation	Stage 41 - Frac equalizing to well
1/2/2024 19:50	1/2/2024 21:55			Frac	Fracturing	2.09	Stimulation	Stage 41 - Frac operations Stage 41 IWHP: 4,722 / SICP: 5,623 START 12/12 FLUID ENDS END 12/12 FLUID ENDS
1/2/2024 21:55	1/2/2024 22:01			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Stage 41 - Shutting in and bleeding off well
1/2/2024 22:01	1/2/2024 22:06			Standby	Well Shut In	0.09	Stimulation	Stage 41 - Well shut in. Ready for Wireline
1/2/2024 22:06	1/2/2024 22:07			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 41 - Switching for Wireline
1/2/2024 22:07	1/2/2024 22:10			Wireline	Equalizing	0.05	Stimulation	Stage 41 - Wireline stabbed on and equalizing pressure
1/2/2024 22:10	1/2/2024 23:17			Wireline	WL Run	1.11	Stimulation	Stage 42 - Wireline operations Stage 42
1/2/2024 23:17	1/2/2024 23:20			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 42 - Shutting in and bleeding off well
1/2/2024 23:20	1/3/2024 06:00			Standby	Well Shut In	6.65	Stimulation	Stage 42 - Well shut in. Ready for Frac
1/3/2024 06:00	1/3/2024 06:55			Standby	Well Shut In	0.92	Stimulation	Stage 42 - Well shut in. Ready for Frac
1/3/2024 06:55	1/3/2024 06:57			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 42 - Switching for Frac
1/3/2024 06:57	1/3/2024 07:06			Frac	Preventive Maintenan ce	0.14	Stimulation	Stage 42 - Frac pump maintenance
1/3/2024 07:06	1/3/2024 07:09			Frac	Equalizing	0.05	Stimulation	Stage 42 - Frac equalizing to well
1/3/2024 07:09	1/3/2024 09:08			Frac	Fracturing	1.99	Stimulation	Stage 42 - Frac operations Stage 42 Start Stage: 10/12 IWHP: 4,450 / SICP: 5,460 End Stage: 9/12
1/3/2024 09:08	1/3/2024 09:13			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 42 - Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/5/2024 01:09	1/5/2024 01:13			Wireline	Equalizing	0.05	Stimulation	Stage 47 - Wireline stabbed on and equalizing pressure
1/5/2024 01:13	1/5/2024 02:12			Wireline	WL Run	1.00	Stimulation	Stage 48 - Wireline operations Stage 48
1/5/2024 02:12	1/5/2024 02:17			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 48 - Shutting in and bleeding off well
1/5/2024 02:17	1/5/2024 03:18			Standby	Well Shut In	1.02	Stimulation	Stage 48 - Well shut in. Ready for Frac
1/5/2024 03:18	1/5/2024 03:20			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 48 - Switching for Frac
1/5/2024 03:20	1/5/2024 03:30			Frac	Preventive Maintenance	0.16	Stimulation	Stage 48 - Frac pump maintenance - Fri Jan 05 2024 03:23:55 GMT-0700 (Jeremy Ho): A side to frac Tan well.
1/5/2024 03:30	1/5/2024 03:43			Frac	Pressure Test	0.22	Stimulation	Stage 48 - Frac pressure testing and equalizing to well - Fri Jan 05 2024 03:31:46 GMT-0700 (Gary Hope): A side to frac Tan well.
1/5/2024 03:43	1/5/2024 05:19			Frac	Fracturing	1.60	Stimulation	Stage 48 - Frac operations Stage 48 Start Stage: 11/12 IWHP: 4,728/ SICP: 5,130 End Stage: 11/12 - Fri Jan 05 2024 05:13:58 GMT-0700 (Gary Hope): Frac by A-side
1/5/2024 05:19	1/5/2024 05:23			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 48 - Shutting in and bleeding off well
1/5/2024 05:23	1/5/2024 05:59			Standby	Well Shut In	0.61	Stimulation	Stage 48 - Well shut in. Ready for Wireline
1/5/2024 06:00	1/5/2024 06:22			Standby	Well Shut In	0.38	Stimulation	Stage 48 - Well shut in. Ready for Wireline
1/5/2024 06:22	1/5/2024 06:23			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 48 - Switching for Wireline
1/5/2024 06:23	1/5/2024 06:26			Wireline	Equalizing	0.04	Stimulation	Stage 48 - Wireline stabbed on and equalizing pressure
1/5/2024 06:26	1/5/2024 07:26			Wireline	WL Run	1.00	Stimulation	Stage 49 - Wireline operations Stage 49
1/5/2024 07:26	1/5/2024 07:30			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 49 - Shutting in and bleeding off well
1/5/2024 07:30	1/5/2024 07:41			Standby	Well Shut In	0.18	Stimulation	Stage 49 - Well shut in. Ready for Frac
1/5/2024 07:41	1/5/2024 07:43			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 49 - Switching for Frac
1/5/2024 07:43	1/5/2024 08:11			Frac	Preventive Maintenance	0.47	Stimulation	Stage 49 - Frac pump maintenance - Fri Jan 05 2024 07:46:27 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 08:11	1/5/2024 08:21			Frac	Pressure Test	0.18	Stimulation	Stage 49 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch - Fri Jan 05 2024 08:47:00 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 08:21	1/5/2024 10:17			Frac	Fracturing	1.93	Stimulation	Stage 49 - Frac operations Stage 49 Start Stage: 9/12 IWHP: 4,920/ SICP: 5,110 End Stage: 9/12 - Fri Jan 05 2024 08:22:06 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 10:17	1/5/2024 10:21			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 49 - Shutting in and bleeding off well
1/5/2024 10:21	1/5/2024 10:23			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 49 - Switching for Wireline
1/5/2024 10:23	1/5/2024 10:23			Standby	Well Shut In	0.00		Stage 49 - null
1/5/2024 10:23	1/5/2024 10:25			Wireline	Equalizing	0.04	Stimulation	Stage 49 - Wireline stabbed on and equalizing pressure
1/5/2024 10:25	1/5/2024 11:24			Wireline	WL Run	0.98	Stimulation	Stage 50 - Wireline operations Stage 50
1/5/2024 11:24	1/5/2024 11:29			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 50 - Shutting in and bleeding off well
1/5/2024 11:29	1/5/2024 12:43			Standby	Well Shut In	1.25	Stimulation	Stage 50 - Well shut in. Ready for Frac
1/5/2024 12:43	1/5/2024 12:45			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 50 - Switching for Frac
1/5/2024 12:45	1/5/2024 13:08			Frac	Preventive Maintenance	0.37	Stimulation	Stage 50 - Frac pump maintenance - Fri Jan 05 2024 12:50:38 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 13:08	1/5/2024 13:13			Frac	Equalizing	0.09	Stimulation	Stage 50 - Frac equalizing to well - Sat Jan 06 2024 05:03:46 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 13:13	1/5/2024 13:28			Frac	Pressure Test	0.25	Stimulation	Stage 50 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch - Fri Jan 05 2024 13:25:18 GMT-0700 (Jeremy Ho): Frac by A-side



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/5/2024 13:28	1/5/2024 15:25			Frac	Fracturing	1.95	Stimulation	Stage 50 - Frac operations Stage 50 IWHP: 4,810/ SICP: 5,360 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS - Sat Jan 06 2024 05:04:31 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 15:25	1/5/2024 15:29			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 50 - Shutting in and bleeding off well
1/5/2024 15:29	1/5/2024 15:31			Standby	Well Shut In	0.04	Stimulation	Stage 50 - Well shut in. Ready for Wireline
1/5/2024 15:31	1/5/2024 15:32			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 50 - Switching for Wireline
1/5/2024 15:32	1/5/2024 15:35			Wireline	Equalizing	0.05	Stimulation	Stage 50 - Wireline stabbed on and equalizing pressure
1/5/2024 15:35	1/5/2024 16:38			Wireline	WL Run	1.05	Stimulation	Stage 51 - Wireline operations Stage 51
1/5/2024 16:38	1/5/2024 16:42			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 51 - Shutting in and bleeding off well
1/5/2024 16:42	1/5/2024 17:39			Standby	Well Shut In	0.95	Stimulation	Stage 51 - Well shut in. Ready for Frac
1/5/2024 17:39	1/5/2024 17:41			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Stage 51 - Switching for Frac
1/5/2024 17:41	1/5/2024 18:09			Frac	Preventive Maintenance	0.47	Stimulation	Stage 51 - Frac pump maintenance - Fri Jan 05 2024 17:49:25 GMT-0700 (Jeremy Ho): A side to Frac TAN well
1/5/2024 18:09	1/5/2024 18:28			Frac	Equalizing	0.31	Stimulation	Stage 51 - ProFrac packing pump 3312b H4, rigged in 14037 - Sat Jan 06 2024 05:05:22 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 18:28	1/5/2024 20:03			Frac	Fracturing	1.59	Stimulation	Stage 51 - Frac operations Stage 51 IWHP: 4,964/ SICP: 5,467 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS - Sat Jan 06 2024 05:09:23 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 20:03	1/5/2024 20:09			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Stage 51 - Shutting in and bleeding off well
1/5/2024 20:09	1/5/2024 20:27			Standby	Well Shut In	0.30	Stimulation	Stage 51 - Well shut in. Ready for Wireline
1/5/2024 20:27	1/5/2024 20:29			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 51 - Switching for Wireline
1/5/2024 20:29	1/5/2024 20:31			Wireline	Equalizing	0.04	Stimulation	Stage 51 - Wireline stabbed on and equalizing pressure
1/5/2024 20:31	1/5/2024 21:29			Wireline	WL Run	0.97	Stimulation	Stage 52 - Wireline operations Stage 52
1/5/2024 21:29	1/5/2024 21:32			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Stage 52 - Shutting in and bleeding off well
1/5/2024 21:32	1/5/2024 22:07			Standby	Well Shut In	0.58	Stimulation	Stage 52 - Well shut in. Ready for Frac
1/5/2024 22:07	1/5/2024 22:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 52 - Switching for Frac
1/5/2024 22:09	1/5/2024 22:37			Frac	Preventive Maintenance	0.47	Stimulation	Stage 52 - Frac pump maintenance - Fri Jan 05 2024 22:12:59 GMT-0700 (Jeremy Ho): A side to frac Tan well.
1/5/2024 22:37	1/5/2024 22:41			Frac	Frac Pumps	0.06	Stimulation	Stage 52 - profrac packing pump 4B H4, pump 6B H3 - Sat Jan 06 2024 05:08:31 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 22:41	1/5/2024 22:45			Frac	Equalizing	0.06	Stimulation	Stage 52 - profrac packing pump 4B H4, pump 6B H3 - Sat Jan 06 2024 05:11:12 GMT-0700 (Jeremy Ho): Frac by A-side
1/5/2024 22:45	1/6/2024 00:24			Frac	Fracturing	1.65	Stimulation	Stage 52 - Frac operations Stage 52 IWHP: 4,751/ SICP: 5,487 Start Stage: 11/12 FLUID ENDS End Stage: 11/12 FLUID ENDS - Sat Jan 06 2024 05:07:49 GMT-0700 (Jeremy Ho): Frac by A-side
1/6/2024 00:24	1/6/2024 00:28			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 52 - Shutting in and bleeding off well
1/6/2024 00:28	1/6/2024 00:42			Standby	Well Shut In	0.24	Stimulation	Stage 52 - Well shut in. Ready for Wireline
1/6/2024 00:42	1/6/2024 00:43			Frac Tree	Well Switch Wireline	0.03	Stimulation	Stage 52 - Switching for Wireline
1/6/2024 00:43	1/6/2024 00:46			Wireline	Equalizing	0.05	Stimulation	Stage 52 - Wireline stabbed on and equalizing pressure
1/6/2024 00:46	1/6/2024 01:37			Wireline	WL Run	0.85	Stimulation	Stage 53 - Frac operations Stage 53
1/6/2024 01:37	1/6/2024 01:42			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Stage 53 - Shutting in and bleeding off well
1/6/2024 01:42	1/6/2024 02:10			Standby	Well Shut In	0.48	Stimulation	Stage 53 - Well shut in. Ready for Frac
1/6/2024 02:10	1/6/2024 02:12			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 53 - Switching for Frac



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/6/2024 02:12	1/6/2024 02:40			Frac	Preventive Maintenance	0.47	Stimulation	Stage 53 - Frac pump maintenance - Sat Jan 06 2024 02:16:09 GMT-0700 (Jeremy Ho): A side to frac Tan well.
1/6/2024 02:40	1/6/2024 02:44			Frac	Frac Pumps	0.05	Stimulation	Stage 53 - ProFrac rig out pump 3325 A/B and rigging in 3310 A/B - Sat Jan 06 2024 02:42:50 GMT-0700 (Jeremy Ho): A side to frac Tan well.
1/6/2024 02:44	1/6/2024 02:56			Frac	Pressure Test	0.21	Stimulation	Stage 53 - ProFrac rig out pump 3325 A/B and rigging in 3310 A/B
1/6/2024 02:56	1/6/2024 04:36			Frac	Fracturing	1.66	Stimulation	Stage 53 - Frac operations Stage 53 IWHP: 4,900/ SICP: 5,650 Start Stage: 11/12 FLUID ENDS End Stage: 10/12 FLUID ENDS - Sat Jan 06 2024 05:10:13 GMT-0700 (Jeremy Ho): Frac by A-side
1/6/2024 04:36	1/6/2024 04:40			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 53 - Shutting in and bleeding off well
1/6/2024 04:40	1/6/2024 05:09			Standby	Well Shut In	0.48	Stimulation	Stage 53 - Well shut in. Ready for Wireline
1/6/2024 05:09	1/6/2024 05:10			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 53 - Switching for Wireline
1/6/2024 05:10	1/6/2024 05:12			Wireline	Equalizing	0.04	Stimulation	Stage 53 - Wireline stabbed on and equalizing pressure
1/6/2024 05:12	1/6/2024 06:00			Wireline	WL Run	0.79	Stimulation	Stage 54 - Wireline operations Stage 54
1/6/2024 06:00	1/6/2024 06:07			Wireline	WL Run	0.13	Stimulation	Stage 54 - Wireline operations Stage 54
1/6/2024 06:07	1/6/2024 06:12			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 54 - Shutting in and bleeding off well
1/6/2024 06:12	1/6/2024 07:34			Standby	Well Shut In	1.37	Stimulation	Stage 54 - Well shut in. Ready for Frac
1/6/2024 07:34	1/6/2024 07:36			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 54 - Switching for Frac
1/6/2024 07:36	1/6/2024 07:58			Frac	Preventive Maintenance	0.36	Stimulation	Stage 54 - Frac pump maintenance - Sat Jan 06 2024 07:39:42 GMT-0700 (Jeremy Ho): Frac by A-side
1/6/2024 07:58	1/6/2024 08:01			Frac	Equalizing	0.06	Stimulation	Stage 54 - Frac equalizing to well - Sat Jan 06 2024 08:00:43 GMT-0700 (Jeremy Ho): Frac by A-sde
1/6/2024 08:01	1/6/2024 09:52			Frac	Fracturing	1.85	Stimulation	Stage 54 - Frac operations Stage 54 Start Stage: 11/12 IWHP: 4,960/ SICP: 5,370 End Stage: 11/12 - Sat Jan 06 2024 08:01:59 GMT-0700 (Jeremy Ho): Frac by A-sde
1/6/2024 09:52	1/6/2024 09:56			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 54 - Shutting in and bleeding off well
1/6/2024 09:56	1/6/2024 10:14			Standby	Well Shut In	0.31	Stimulation	Stage 54 - Well shut in. Ready for Wireline
1/6/2024 10:14	1/6/2024 10:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 54 - Switching for Wireline
1/6/2024 10:15	1/6/2024 10:19			Wireline	Equalizing	0.06	Stimulation	Stage 54 - Wireline stabbed on and equalizing pressure
1/6/2024 10:19	1/6/2024 11:25			Wireline	WL Run	1.10	Stimulation	Stage 55 - Wireline operations Stage 55
1/6/2024 11:25	1/6/2024 11:30			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Stage 55 - Shutting in and bleeding off well
1/6/2024 11:30	1/6/2024 11:58			Standby	Well Shut In	0.47	Stimulation	Stage 55 - Well shut in. Ready for Frac
1/6/2024 11:58	1/6/2024 12:00			Frac Tree	Well Switch Frac	0.03	Stimulation	Stage 55 - Switching for Frac
1/6/2024 12:00	1/6/2024 12:22			Frac	Preventive Maintenance	0.37	Stimulation	Stage 55 - Frac pump maintenance - Sat Jan 06 2024 12:06:26 GMT-0700 (Jeremy Ho): Frac by A-sde
1/6/2024 12:22	1/6/2024 12:24			Frac	Equalizing	0.03	Stimulation	Stage 55 - Frac equalizing to well - Sat Jan 06 2024 12:21:58 GMT-0700 (Jeremy Ho): Frac by A-side
1/6/2024 12:24	1/6/2024 14:12			Frac	Fracturing	1.80	Stimulation	Stage 55 - Frac operations Stage 55 Start Stage: 11/12 IWHP: 4,980/ SICP: 5,270 End Stage: 11/12 - Sat Jan 06 2024 12:25:04 GMT-0700 (Jeremy Ho): Frac by A-side
1/6/2024 14:12	1/6/2024 14:15			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Stage 55 - Shutting in and bleeding off well
1/6/2024 14:15	1/6/2024 14:18			Standby	Well Shut In	0.04	Stimulation	Stage 55 - Well shut in. Ready for Wireline
1/6/2024 14:18	1/6/2024 14:19			Frac Tree	Well Switch Wireline	0.02	Stimulation	Stage 55 - Switching for Wireline



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/11/2024 06:00	1/11/2024 06:00			Frac Tree	Well Switch Frac	0.00		Stage 57 - null
1/11/2024 06:00	1/11/2024 08:42			Wireline	Standby	2.70	Special Services	WSI - GEARING FOR FISH RUN #1
1/11/2024 08:42	1/11/2024 11:42			Wireline	WL Unit	3.00	Special Services	WIRELINE RUN - FISH OWP: 3,750 PSI NO FISH RETRIEVED. WILL MAKE 2ND ATTEMPT WITH OVERSHOT CP: 3750 PSI
1/11/2024 11:42	1/11/2024 12:00			Wireline	Standby	0.30	Special Services	STANDBY - GEARING UP FOR FISH RUN #2
1/11/2024 12:00	1/11/2024 14:33			Wireline	Downhole Tools	2.55	Special Services	WIRELINE RUN - FISH - 2ND ATTEMPT RIH WITH OVERSHOT OWP: 3,750 PSI CP: 3,500 PSI AT SURFACE - LOST 3.75" OVERSHOT AND 1.75" FISHING NECK. OVERSHOT LEFT @ 8730'
1/11/2024 14:33	1/11/2024 18:57			Wireline	Standby	4.40	Special Services	STANDBY - GEARING UP FOR FISH RUN #3
1/11/2024 18:57	1/11/2024 20:41			Wireline	Downhole Tools	1.74	Special Services	WIRELINE RUN - FISH - 3ND ATTEMPT RIH WITH 2.84 OVERSHOT AND 1.75" GRAPPLE OWP: 3,300 PSI CP: 3,100 PSI UNSUCCESSFUL ATTEMPT
1/11/2024 20:41	1/11/2024 21:22			Wireline	Standby	0.68	Special Services	STANDBY - GEARING FOR FISH RUN #4
1/11/2024 21:22	1/11/2024 23:41			Wireline	Downhole Tools	2.32	Special Services	WIRELINE RUN - FISH - 4TH ATTEMPT RIH WITH 2.84 OVERSHOT, 1.75" GRAPPLE AND RE-SPINNED SHEAR TOOL OWP: 3,284 PSI CP: 3,150 PSI UNSUCCESSFUL ATTEMPT FINAL TAG AT RUN 8752'
1/11/2024 23:41	1/12/2024 01:04			Wireline	Standby	1.39	Special Services	STANDBY - GEARING FOR FISH RUN #5
1/12/2024 01:04	1/12/2024 02:46			Wireline	Downhole Tools	1.70	Special Services	WIRELINE RUN - FISH - 5TH ATTEMPT RIH WITH 2.84 OVERSHOT, 1.75" GRAPPLE AND RE-SPINNED SHEAR TOOL ADDED 2' EXTENSION TO OVERSHOT OWP: 3,260 PSI CP: 3,050 PSI UN-SUCCESSFUL ATTEMPT. LOST 2ND OVERSHOT @ 8,713'
1/12/2024 02:46	1/12/2024 06:00			General Ops	Standby	3.22	Special Services	WSI
1/12/2024 06:00	1/12/2024 19:25			General Ops	Standby	13.43	Special Services	RU REMOTE WL/PD PAD: REMOTE LINE PROFRAC MAX PUMPDOWN SHALESTONE TWG (WIRELINE) CAMERON (WELLHEADS) COLDBORE SETTING UP TARPS ON SCAFFOLDS LIGHT TOWERS
1/12/2024 19:25	1/12/2024 20:55			Wireline	Downhole Tools	1.50	Special Services	Stage: RIH to fish 2.84" overshot. OWP: 3,250 RIHW 3.75 overshot AND 1.75 grapple short catch SUCCESSFULLY RETRIEVED 2.84" OVERSHOT SWP: 3,000
1/12/2024 20:55	1/13/2024 06:00			General Ops	Standby	9.07	Special Services	RU REMOTE WL/PD PAD: REMOTE LINE PROFRAC MAX PUMPDOWN SHALESTONE TWG (WIRELINE) CAMERON (WELLHEADS) COLDBORE SETTING UP TARPS ON SCAFFOLDS LIGHT TOWERS
1/13/2024 06:00	1/13/2024 18:00			General Ops	Rigging In	12.00	Special Services	
1/13/2024 18:00	1/14/2024 06:00			Frac	Flowback Equipment	12.00	Special Services	FLOWBACK: 32 CKE PRESSURE BUILT TO 1900
1/14/2024 06:00	1/15/2024 06:00			Standby	Well Shut In	24.00	Special Services	WELL SHUT IN
1/15/2024 06:00	1/16/2024 06:00			Standby	Well Shut In	24.00	Special Services	WSI
1/16/2024 06:00	1/16/2024 08:00			Standby	Well Shut In	2.00	Special Services	WSI PREPARING FOR WO OPS.

--



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/18/2024 08:15	1/18/2024 08:45			General Ops	Rigging In	0.50	Special Services	RELOAD 3-3/4" OVERSHOT WITH NEW 1-3/4" GRAPPLE AND FIX BENT CUT LIP ON OVERSHOT
1/18/2024 08:45	1/18/2024 09:15			RTBG	Run Tubing	0.50	Special Services	RIH RBS BHA CONSISTING OF: SHORT CATCH OVERSHOT 3 3/4" OD X 2 3/8" REG SHORT CATCH OVERSHOT EXTENSION 3 3/4" OD DUAL CLOCKED BPV 2 3/8" REG ALLIONCE LBS 3 1/8" OD X 2 3/8" REG ALLIONCE JAR 3 1/8" OD XO SUB 2 3/8" PH6 X 2 3/8" REG TBG PUP JT 2 3/8" PH6 P110 RN NIPPLE 2 3/8" PH6 1.71 PROFILE R NIPPLE 2 3/8" PH6 1.71 PROFILE XO SUB 2 7/8" PH6 2 3/8" PH6 RN NIPPLE 2/7/8" PH6 R NIPPLE 2 7/8" PH6 TOTAL BHA: 36.18 2 STANDS OF 2-3/8" PH6, PU 1 SINGLE JT OF 2-3/8" PH6 W/X-O
1/18/2024 09:15	1/18/2024 09:30			RU/RD	Rig Up/Down	0.25	Special Services	SWAP OVER 2-3/8" TO 2-7/8" ELEVATORS AND SLIPS.
1/18/2024 09:30	1/18/2024 12:15			RTBG	Run Tubing	2.75	Special Services	CONTINUE RIH 136 STANDS OF 2-7/8" PH6 OUT OF DERRICK, CLEARING TBG EVERY 20 STANDS.
1/18/2024 12:15	1/18/2024 13:00			General Ops	Rigging In	0.75	Special Services	RU POWER SWIVEL, TIE BACK SINGLE FAST, PU JT 273, WEIGHT INDICATOR IS NOT READING PROPERLY.
1/18/2024 13:00	1/18/2024 14:15			General Ops	Standby	1.25		LUNCH BREAK, WAIT ON NE WEIGHT GAUGE.
1/18/2024 14:15	1/18/2024 15:45			General Ops	Downhole issues	1.50	Special Services	BREAK CIRCULATION 2.5 BPM AT 400 PSI, PU WT 105K, STATIC WT 70K, RIH WT 64K, WORK IN HOLE TAG UP AT 8,769' TAKING WT AND GIVING BACK, PU JT 274 WORK IN HOLE SETTING DOWN TO 45K MADE ABOUT 4' 8,773', CIRCULATION PRESSURE CAME UP TO 1,000 PSI AND HOLDING, PU AND OVER PULL TO 120K AND FALLING OFF TO 115-112K PULLING, WORK TBG MULTIPLE TIMES TAGGING SAME SPOT WITH SAME OVER PULL. POOH
1/18/2024 15:45	1/18/2024 20:30			PTBG	Pull Tubing	4.75	Special Services	POOH LAYING DOWN JT 274 AND 273, STANDING BACK 134 STANDS OF 2-7/8" PH6 IN DERRICK, STAND BACK 2 STANDS OF 2.375" PH-6, LAY DOWN 1 JT OF 2.375" PH-6 PULL FIHSING BHA WITH FISH ENGAGED IN GRAPPLE, LAY DOWN SETTING TOOL, BREAK DOWN OVERSHOT,
1/18/2024 20:30	1/18/2024 21:15			General Ops	Rigging In	0.75	Special Services	MAKE UP 5 BLADE CONCAVE 3-3/4" OD MILL, BIT SUB,3-3/4" OD STABILIZER, DBPV'S, LBS, JAR, XO SUB 2 3/8" PH6 X 2 3/8" REG, TBG PUP JT 2 3/8" PH6 P110, RN NIPPLE 2 3/8" PH6 1.71 PROFILE, R NIPPLE 2-3/8" PH6 1.71 PROFILE, 7 JTS OF 2-3/8 PH-6, XO SUB 2 7/8" PH6 2 3/8" PH6, RN NIPPLE 2/7/8" PH6, R NIPPLE 2 7/8" PH6, RIH
1/18/2024 21:15	1/18/2024 22:45			RTBG	Run Tubing	1.50	Special Services	RIH W/2.875" PH-6 TBG OUT OF DERRICK TO JT 268,
1/18/2024 22:45	1/18/2024 23:15			General Ops	Rigging In	0.50	Special Services	RU POWER SWIVEL
1/18/2024 23:15	1/18/2024 23:45			RTBG	Run Tubing	0.50	Special Services	ROTATE INTO LINER TOP, SWIVEL IN HOLE TO TAG UP @ 8,760'
1/18/2024 23:45	1/19/2024 00:15			General Ops	Downhole issues	0.50	Special Services	BREAK CIRCULATION 3.2 BPM @ 800 PSI, START WASHING DOWN TO CIBP TAG UP @ 8,773'
1/19/2024 00:15	1/19/2024 02:45			General Ops	Downhole issues	2.50	Special Services	START DRILLING ON CIBP, RIGHT AT 1 HOUR DRILL TIME PLUG FELL 14', CONTINUE MILLING ON CIBP @ 8,787', POWER SWIVEL COMPLETELY OUT OF HYDRAULIC FLUID
1/19/2024 02:45	1/19/2024 05:00			General Ops	Standby	2.25		LEAK ON POWER SWIVEL THAT HAS LEAKED OUT ALL HYDRAULIC FLUID, NOT ABLE TO SEE EXACTLY WHERE FLUID IS LEAKING FROM, PULL HOSES OFF OF SWIVEL AND SWAP OUT WET KITS, SECOND WET KIT HAD BAD HOSE ON IT, CONTINUE CIRCULATING AND MOVING PIPE. RUN TO RBS YARD AND GRAB ANOTHER TRAILER AND RIG IN.
1/19/2024 05:00	1/19/2024 06:00			General Ops	Downhole issues	1.00	Special Services	CONTINE DRILLING OUT CIBP
1/19/2024 06:00	1/19/2024 09:30			Coil Tubing	Downhole issues	3.50	Special Services	CONTINUE DRILLING UP CIBP AT 8,787', CIRCULATING 3.5 BPM AT 800 PSI, POWER SWIVEL TORQUING AT 2,000-2,200, 5.5 HR OF DRILL TIME POWER SWIVEL STARTED TO TQ UP TO 2,500-1,800. DRILLED THROUGH CIBP.
1/19/2024 09:30	1/19/2024 10:30			RTBG	Run Tubing	1.00	Special Services	PU 4 JTS WASHING DOWN ON JT 276 WITH 18' STUBBED OUT (8,907') TAG COMPOSITE PLUG, PU AND CIRCULATE WELL CLEAN.
1/19/2024 10:30	1/19/2024 12:15			General Ops	Downhole issues	1.75	Special Services	CIRCULATE 4.2 BPM AT 1,300 PSI PUMP 375 BBLS TOTAL.
1/19/2024 12:15	1/19/2024 13:30			PTBG	Pull Tubing	1.25	Special Services	SWIVEL OUT 10 JTS OF 2-7/8" PH6 MAKING SURE 3.75" HAS NO ISSUES MAKING IT THROUGH THE LINER TO. 8,770' STICKY SPOT, WORK BIT THROUGH A COUPLE TIME. JT 268 BAD BOX PULL OUT AND MARK.
1/19/2024 13:30	1/19/2024 14:00			General Ops	Rigging Out	0.50	Special Services	RD POWER SWIVEL, TIE BACK SINGLE FAST.
1/19/2024 14:00	1/19/2024 15:30			PTBG	Pull Tubing	1.50	Special Services	STAND BACK 2-7/8" PH6 IN DERRICK,
1/19/2024 15:30	1/19/2024 15:45			General Ops	Rigging In	0.25	Special Services	TIE BACK DOUBLE FAST
1/19/2024 15:45	1/19/2024 17:45			PTBG	Pull Tubing	2.00	Special Services	CONTINUE STANDING BACK133 STAND OF 2-7/8" PH6 IN DERRICK, LAY DOWN 7 JTS OF 2-3/8" PH6 AND BHA WITH 3.75" 5 BLADE MILL.



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/19/2024 17:45	1/19/2024 19:15			Wireline	Set Kill Plug	1.50	Special Services	RU TWG, RIH W/3.71" CIBP, LOG DOWN THROUGH BOTH TBR'S & BOTH PKR'S, LOG DOWN PAST 1ST JT OF 5" CSG AND SET CIBP IN 2ND JT OF 5" CSG @ 8,827' START WEIGHT 1,970 LBS, 56 SECONDS, WEIGHT DROPPED TO 1,640 LBS, POOH, RDMO TWG
1/19/2024 19:15	1/19/2024 20:15			General Ops	Standby	1.00	Special Services	WAIT FOR KLX TO ARRIVE ON LOCATION WITH 7" HD PKR
1/19/2024 20:15	1/20/2024 00:00			RTBG	Run Tubing	3.75	Special Services	MAKE UP 7" HD PKR, 2.875" EUE BY 2.875" PH-6 CROSSOVER, 1-JT PH-6, RN-NIPPLE (2.188" ID), 1JT 2.875" PH-6 R-NIPPLE (2.188" ID), 1 JT, RIH WITH 133 STANDS TBG OUT OF DERRICK, PU 8 JTS OFF PIPE RACK TO 8,705' (2' ABOVE LINER TOP)
1/20/2024 00:00	1/20/2024 01:15			General Ops	Downhole issues	1.25	Special Services	PRESSURE TEST 7" CSG FROM 8,705' TO SURFACE, START TEST @ 4,950 PSI, HELD FOR 15 MINUTES, END TEST @ 4,950 PSI, SWAP OVER TO PRESSURE TEST DOWN TBG, START TEST 4,100 PSI, HELD FOR 5 MINUTES, END TEST @ 3,600 PSI, LEAKING BELOW PKR AT LINER TOP, 7" CSG INTEGRITY IS GOOD.
1/20/2024 01:15	1/20/2024 06:00			PTBG	Pull Tubing	4.75	Special Services	RELEASE 7" HD PKR, LAY DOWN 8 JTS, STAND BACK 134 STANDS LEAVING R NIPPLE IN THE LAST STAND. LAY DOWN RN NIPPLE W/1 JT, PKR & CROSS OVER
1/20/2024 06:00	1/20/2024 06:30			PTBG	Pull Tubing	0.50	Special Services	CONTINUE POOH W/7" CSG PKR AND LAY DOWN.
1/20/2024 06:30	1/21/2024 06:00			General Ops	Standby	23.50	Special Services	WSI, CLEAN RIG, HOUSE KEEPING, LEAVE 7" OPEN TO FLOWBACK AND MONITOR, PREP FOR TBR CUT AND FISH.
1/21/2024 06:00	1/21/2024 12:30			General Ops	Standby	6.50	Special Services	WSI, CONTINUE FLOWING 7" CSG TO FLOWBACK TANK FLOWING .5BPM, PREP FOR BAKER TBR FISHING TOOLS.
1/21/2024 12:30	1/21/2024 15:30			General Ops	Rigging In	3.00	Special Services	BAKER FISHING TOOLS ON LOCATION, CHECK LOAD OUT, TALLY AND DRIFT TOOLS, MU TWG 5" CHEM CUTTER WITH 3/4" BALL DROP FIRING HEAD ON TO THE BOTTOM OF BAKER 5.210" SPEAR AND SPACE OUT NO GO TO CUT 20.36'.
1/21/2024 15:30	1/21/2024 16:45			General Ops	Downhole issues	1.25	Special Services	BULL HEAD 30 BBLS OF BRINE TO KILL WELL, 1.3 BPM AT 3,700 PSI.
1/21/2024 16:45	1/21/2024 23:30			RTBG	Run Tubing	6.75	Special Services	RIH W/ TWG 5" CHEMICAL CUTTER, X-O (2-3/8 EUE x 2-3/8 PH-6), X-O (2-3/8 PH-6 x 2-7/8 PH-6), X-O (2-7/8 PH-6 x 2-7/8 REG), 5.120" SPEAR, SPEAR EXTENSION, 5-7/8 STOP SUB, 4-3/4 NOV LBS, 4-3/4 NOV JAR, 6 - 4-3/4 DC'S, 4-3/4 INTENSIFIER, X-O (3-1/2 IF x 2-7/8 PH-6), 1JT PH-6, RN NIPPLE 2.188" ID, 1JT, R NIPPLE 2.188" ID, 267 JTS PH-6 TO 8,663.41' W/KB JT #269 IN HOLE
1/21/2024 23:30	1/22/2024 00:30			General Ops	Downhole issues	1.00	Special Services	ROLL HOLE CLEAN WITH 300BBLS BEFORE DROPPING INTO LINER TOP, 4 BPM @ 1,500 PSI, TOP KILL TBG WITH 20 BBLS OF BRINE TO KEEP TBG FROM FLOWING
1/22/2024 00:30	1/22/2024 02:00			General Ops	Downhole issues	1.50	Special Services	PU 2 JTS TO TAG UP WITH STOP ON TOP OF LINER @ 8,707' 19' OUT ON JT #271, NEUTRAL TRAVEL WEIGHT IS 113K, PULL UP TO 140K TO ENSURE GRAPPLE IS ENGAGED, SLACK OFF, AND PULL TO 140K 2 MORE TIME, SLACK OFF TO 113K, PULL UP TO 130K FOR 27K OVERPULL FOR CUTTING WEIGHT, DROP 3/4" BALL, PUMP 130 BBLS OF 48 BBL TBG VOLUME WITH NO BALL ACTION
1/22/2024 02:00	1/22/2024 03:30			General Ops	Downhole issues	1.50	Special Services	DROP A SECOND 3/4" BALL, PUMP WITH RIG PUMP 3.42 BPM @ 1,000 PSI, PUMP 30 BBLS BRINE.
1/22/2024 03:30	1/22/2024 06:00			PTBG	Pull Tubing	2.50	Special Services	RELEASE SPEAR GRAPPLE, START OUT OF HOLE.
1/22/2024 06:00	1/22/2024 08:00			PTBG	Pull Tubing	2.00	Special Services	CONTINUE POOH W/ TWG CHEM CUT AND BAKER SPEAR AND BHA, STAND BACK 134 STANDS IN DERRICK W/LAST STAND HAVING R NIPPLE, LAY DOWN 1 SINGLE JT W/RN NIPPLE, LAY DOWN BAKER BHA AND SPEAR,
1/22/2024 08:00	1/22/2024 08:30			RU/RD	Rig Up/Down	0.50	Special Services	RD RIG TONGS AND RU CSG TONGS.
1/22/2024 08:30	1/22/2024 09:30			PTBG	Pull Tubing	1.00	Special Services	LAY DOWN 6 JTS OF 4-3/4" DRILL COLLARS, BAKER BHA W/SPEAR AND TWG CHEM CUT, CHEMICAL CUTTER WAS CONFIRMED SHOT.
1/22/2024 09:30	1/22/2024 18:00			General Ops	Standby	8.50		KNIGHT BOP IS BY PASING PRESSURE ON THE BLIND RAMS, BOP NEED SWAPED OUT, KNIGHT IS BUILDING NEW SET OF BOP'S, CLOSE MANUAL MASTER VALVE, RD WORK FLOOR, ND ANNULAR & WASHINGTON HEAD, ND BOP'S, SET BOP'S OFF SIDE OF LOCATION WAIT FOR NEW BOP'S
1/22/2024 18:00	1/22/2024 21:30			General Ops	Rigging In	3.50	Special Services	UNLOAD NEW BOP'S, LOAD OUT OLD BOP'S, INSTALL NEW RING GASKET AND BOLTS, SET BOP'S ON MANUAL MASTER VAVLE, HOOK UP HOSES & FUNCTION TEST BOP'S,TORQUE & SCRIB BOLTS, INSTALL NEW RING GASTET ON TOP OF BOP'S AND BOLTS, NU ANNULAR & WASHINGTON HEAD, PRESSURE TEST BOP'S TO 4,850 PSI HELD FOR 15 MINUTES END TEST 4,850 PSI, GOOD TEST, RU WORK FLOOR,
1/22/2024 21:30	1/23/2024 00:45			RTBG	Run Tubing	3.25	Special Services	MAKE UP 7" 29# (5-7/8") HD PKR, 2.875" EUE BY 2.875" PH -6 CROSS OVER, 1JT 2.875" PH-6, RN - NIPPLE 2.188" (PROFILE ID), 1JT 2.875" PH-6, R - NIPPLE 2.188" (PROFILE ID), 1JT 2.875" PH-6, RIH W/133 STANDS (266 JTS) OUT OF DERRICK FOR TOTAL OF 269 JTS IN HOLE, PU 8JTS OFF PIPE RACK TO PUT PKR @ 8,703.07' JT #277



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00	Accounting ID 60058.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/23/2024 00:45	1/23/2024 01:15			General Ops	Standby	0.50	Special Services	TIE BACK 6 LINE SINGLE FAST
1/23/2024 01:15	1/23/2024 02:45			General Ops	Downhole issues	1.50	Special Services	SET HD PKR @ 8,695', SET DOWN 30K,, PRESSURE TEST ANNULUS TO START TEST @ 5,000 PSI, HOLD PRESSURE FOR 15 MINUTES, END TEST 5,000 PSI. RELEASE HD PKR, PUMP 30BBLS OF BRINE DOWN TBG
1/23/2024 02:45	1/23/2024 03:00			PTBG	Pull Tubing	0.25	Special Services	LAY DOWN 8 JTS
1/23/2024 03:00	1/23/2024 03:30			PTBG	Pull Tubing	0.50	Special Services	POOH STANDING 20 STANDS BACK IN DERRICK
1/23/2024 03:30	1/23/2024 03:45			General Ops	Standby	0.25	Special Services	TIE BACK 6 LINE DOUBLE FAST
1/23/2024 03:45	1/23/2024 05:15			PTBG	Pull Tubing	1.50	Special Services	POOH STANDING 114 MORE STAND BACK IN DERRICK FOR TOTAL OF 134 STANDS.
1/23/2024 05:15	1/23/2024 05:45			General Ops	Rigging In	0.50	Special Services	CHANGE OUT HANDLING EQUIPMENT, RD RIG TONGS, RU WEATHERFORD CSG TONGS
1/23/2024 05:45	1/23/2024 06:00			RTBG	Run Tubing	0.25	Special Services	MAKE UP FOLLOWING BHA TWG 5" CHEMICAL CUTTER, CROSS OVER 2.375" EUE X 2.375" PH-6, CROSS OVER 2.375" PH-6 X 2.875" PH-6, CROSS OVER 2.875" PH-6 X 2.875" PH-6, CROSS OVER 2.875" PH-6 X 2.875" REG, 5.120" SPEAR, SPEAR EXTENSION, 5.875" STOP SUB, 4.750" NOV LBS, 4.750" NOV JAR, 6 - 4.750" DRILL COLLARS, 4.750" NOV INTENSIFIER, CROSS OVER 3.500" IF X 2.875" PH-6 1JT 2.875" PH-6 HYDRILL 7.90# P-110 1- RN NIPPLE 2.188" (PROFILE ID) 1JT 2.875" PH-6 HYDRILL 7.90# P-110 1 - R NIPPLE 2.188" (PROFILE ID) 1JT 2.875" PH-6 HYDRILL 7.90# P-110
1/23/2024 06:00	1/23/2024 07:30			RTBG	Run Tubing	1.50	Special Services	CONTINUE MU MAKING UP FOLLOWING BHA TWG 5" CHEMICAL CUTTER, CROSS OVER 2.375" EUE X 2.375" PH-6, CROSS OVER 2.375" PH-6 X 2.875" PH-6, CROSS OVER 2.875" PH-6 X 2.875" REG, 5.120" SPEAR, SPEAR EXTENSION, 5.875" STOP SUB, 4.750" NOV LBS, 4.750" NOV JAR, 6 - 4.750" DRILL COLLARS, 4.750" NOV INTENSIFIER, CROSS OVER 3.500" IF X 2.875" PH-6.
1/23/2024 07:30	1/23/2024 07:45			RU/RD	Rig Up/Down	0.25	Special Services	RD CSG TONGS AND RU RIG TONGS AND SWAP ELEVATORS
1/23/2024 07:45	1/23/2024 11:30			RTBG	Run Tubing	3.75	Special Services	1JT 2.875" PH-6 HYDRILL 7.90# P-110 1- RN NIPPLE 2.188" (PROFILE ID) 1JT 2.875" PH-6 HYDRILL 7.90# P-110 1 - R NIPPLE 2.188" (PROFILE ID) 1JT 2.875" PH-6 HYDRILL 7.90# P-110, RIH 133 STANDS OUT OF DERRICK TOTAL OF 269 JTS IN HOLE 8,663'.
1/23/2024 11:30	1/23/2024 12:00			General Ops	Rigging In	0.50	Special Services	TIE BACK SINGLE FAST AND SWAP OUT MYT FOR HYT ELEVATORS
1/23/2024 12:00	1/23/2024 16:15			General Ops	Downhole issues	4.25	Special Services	WEIGHT CHECK, IN HOLE 65K, STATIC WEIGHT 70K, UP WEIGHT 114K, PU 2 JTS OFF PIPE WRANGLER, ON JT 271 WITH 13' STUBBED OUT PUTS NO GO AT 8,713' AND CHEM CUT AT 8,733', PU SET SPEAR AND PULL OVER TO 140 GOOD LATCH, SET BACK DOWN TO 114K, DROP TWG 3/4" BALL,LET BALL FALL WHILE RU PUMP, BRING PUMP ON LINE AT 1.5 BPM 50 PSI, BALL SEAT AT 22.5 BBLS PUMPED HALF OF TBG VOLUME, PRESSURED UP TO 2,700 PSI AND SHIFT FIRING SUB, PRESSURE BROKE TO 50 PSI, BROUGHT RATE UP TO 2.5 BPM AT 400 PSI AND PUMP 22 BBLS COME OFF LINE, PU TBG TO 140K NOT PULLING FREE, SET DOWN AND RESET JARS, PU TO 145K AND SET JARS OFF NOT PULLING FREE, WORKED JARS MULTIPLE TIMES ALL THE WAY UP TO 180K STILL NOT PULLING FREE, PUMP ANOTHER TBG VOLUME 3.5 BPM 200 PSI, CONTINUE WORKING JARS, PULLED 180K AND SET JARS OFF, WEIGHT DROPPED TO 160K PULLING, WORKED TBG AND STARED POOH AT 120K.
1/23/2024 16:15	1/23/2024 16:30			PTBG	Pull Tubing	0.25	Special Services	POOH LAYING DOWN 4 JTS AND STANDING BACK 20 STANDS IN DERRICK. WEIGHT INDICATOR IS SHOWING RAPID WEIGHT LOSS
1/23/2024 16:30	1/23/2024 18:00			General Ops	Standby	1.50		SHUT DOWN WAIT FOR REPLACEMENT WEIGHT INDICATOR
1/23/2024 18:00	1/23/2024 22:00			PTBG	Pull Tubing	4.00	Special Services	POOH STANDING BACK 113 STANDS FOR TOTAL OF 133 STANDS TO BHA, LAY DOWN CROSS OVER & INTENSIFIER, STAND BACK 3 STANDS 4.750" DRILL COLLARS,LAY DOWN JAR & LBS, RECOVERED 19.79' OF TBR
1/23/2024 22:00	1/23/2024 23:30			General Ops	Standby	1.50	Special Services	RUN TBR INTO CELLAR, BREAK OUT SPEAR, BREAK DOWN & LAY DOWN CUTTER, LAY DOWN TBR
1/23/2024 23:30	1/24/2024 04:00			RTBG	Run Tubing	4.50	Special Services	MAKE UP BHA & RIH WITH 3.750" PILOT MILL, JET SUB (4 PORTS), CROSS OVER (2.375" PAC X 2.375" PAC PIN BY PIN), 6" PACKER MILL, CROSS OVER (3.500" REG X 3.500" IF), BIT SUB, 4.750" LBS, 4.750" JAR, 6 - 4.750" DRILL COLLARS, 4.750" INT, CROSS OVER (3.500" IF X 2.875" PH-6), 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 1- RN NIPPLE 2.188" (PROFILE ID), 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 1 - R NIPPLE 2.188" (PROFILE ID), 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 267 JTS 2.875" PH-6 HYDRILL 7.90# P-110



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/24/2024 04:00	1/24/2024 04:30			General Ops	Standby	0.50	Special Services	TIE BACK SINGLE FAST, RU POWER SWIVEL.
1/24/2024 04:30	1/24/2024 06:00			General Ops	Downhole issues	1.50	Special Services	PU JT 271 TAG TBR CUT TOP 8,733' WITH COLLAR AT SLIPS, PU JT 272 ALL OUT, PUMP 4.5 BPM AT 2,400 PSI GOOD RETURNS, PU POWER SWIVEL FREE SPIN 90-100RPM 2,500 TQ, WC UP 70K, STATIC 67K, DN 65K, SET DOWN 2 POINTS START MILLING TQ AT 2,500-3,000.
1/24/2024 06:00	1/24/2024 16:00			General Ops	Downhole issues	10.00	Special Services	CONTINUE MILLING ON TBR, PUMPING 4.5 BPM 2,200 PSI, POWER SWIVEL 60-80 RPM TQ WORKING FROM 2,500-2,900, SEND 2-5 GAL SWEEPS OF POP, GOOD METAL SHAVINGS IN RETURNS, TQ WORKING 2,100-2,900 W/90-100 RPM W/2K DOWN WEIGHT. MILLED DOWN 3.8', GOOD LONG METAL SHAVINGS AT SURFACE. PUMP 5 GAL POP AND PUMP TO BOTTOM, PUMP 2.5 GAL GEL SWEEP, SWEEP AT SURFACE WITH GOOD METAL SHAVINGS AND CHIPS,
1/24/2024 16:00	1/25/2024 04:45			General Ops	Downhole issues	12.75	Special Services	CONTINUE MILLING ON TBR PUMPING 4.8 BPM 2,400 PSI, POWER SWIVEL @ 70 RPM TORQUE RUNNING FROM 2,500 TO 2,900, SENT 1- 5 GAL POP SWEEP & 2 - 3 GAL SWEEP, SENT 1 - 2.5 GAL GEL SWEEP, GREASED SWIVEL PACKING & ATTEMPTED TO TIGHTEN WASHPIPE UP, PUMPED 4.5 GAL GEL SWEEP TO CLEAN WELL UP ONCE WE REACHED THE 6' TOTAL MILLED MARK, RETURNS NICE METAL SHAVING A FEW O-RINGS AND THEN A COUPLE CHUNKS OF RUBBER CAUGHT IN SCREEN, ALL INDICATIONS WE HAVE MILLED FAR ENOUGH TO SPEAR, CIRCULATE LAST GEL SWEEP OUT OF HOLE
1/25/2024 04:45	1/25/2024 05:15			General Ops	Standby	0.50	Special Services	LAY DOWN 2 JT 2.875" PH-6, RD POWER SWIVEL AS PACKING AND POTENTIAL WASHPIPE NEEDS TO BE REPLACED.
1/25/2024 05:15	1/25/2024 06:00			PTBG	Pull Tubing	0.75	Special Services	POOH STANDING BACK IN DERRICK.
1/25/2024 06:00	1/25/2024 06:30			PTBG	Pull Tubing	0.50	Special Services	CONTINUE POOH W/6" MILL STANDING BACK IN DERRICK.
1/25/2024 06:30	1/25/2024 07:00			General Ops	Rigging In	0.50	Special Services	TIE BACK DOUBLE FAST
1/25/2024 07:00	1/25/2024 08:15			PTBG	Pull Tubing	1.25	Special Services	CONTINUE POOH W/6" MILL STANDING BACK 134 STANDS OF 2-7/8" PH6 IN DERRICK, LAYING DOWN 2 JTS.
1/25/2024 08:15	1/25/2024 08:45			RU/RD	Rig Up/Down	0.50	Special Services	RD RIG TONGS AND RU WEATHERFORD TONGS.
1/25/2024 08:45	1/25/2024 09:45			PTBG	Pull Tubing	1.00	Special Services	LAY DOWN XO AND INTENSIFIER, STAND BACK 3 STANDS OF 4-3/4" DRILL COLLARS, POOH WITH BHA, BREAK OFF 6" PACKER MILL AND LAY DOWN, MILL HAD SEAL AND SLIP PARTS ON IT, MILL LOOKS GREAT,
1/25/2024 09:45	1/25/2024 12:45			RTBG	Run Tubing	3.00	Special Services	PU RIH BAKER SPEAR LOADED WITH 4.207" GRAPPLE, X-O 2-3/8 REG TO 2-7/8 REG 3.77" SPEAR EXTENSION 3.75" 5-7/8 NO GO 4.750" LBS, 4.750" JAR, 6 - 4.750" DRILL COLLARS, 4.750" INT, CROSS OVER (3.500" IF X 2.875" PH-6),
1/25/2024 12:45	1/25/2024 13:15			RU/RD	Rig Up/Down	0.50	Special Services	RD WEATHERFORD TONGS AND RU RIG TONGS
1/25/2024 13:15	1/25/2024 13:45			RTBG	Run Tubing	0.50	Special Services	CONTINUE RIH 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 1- RN NIPPLE 2.188" (PROFILE ID), 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 1 - R NIPPLE 2.188" (PROFILE ID), 134 STANDS OF 2.875" PH-6 HYDRILL 7.90# P-110
1/25/2024 13:45	1/25/2024 14:15			General Ops	Rigging In	0.50	Special Services	TIE BACK SINGLE FAST AND SWAP YT FOR HYT
1/25/2024 14:15	1/25/2024 14:45			General Ops	Downhole issues	0.50	Special Services	PU JT 271 WC, UP 84K, STATIC 52K, DN 48K, PU JT 272 RIH 9' (8,737') IN TAG NO GO ON SEAL ASSEMBLY, SET DN TO 20K, PU TO 80K, SET BACK DN TO 20K, FEEL SPEAR FALL, PU TO 95K AND POP FREE PULLING 84K, SET BACK DOWN TO 20K, PU NO OVER PULL, LAY DOWN 2 JTS, SWAP HYT FOR YT .
1/25/2024 14:45	1/25/2024 15:15			PTBG	Pull Tubing	0.50	Special Services	POOH STANDING BACK 2-7/8" PH6 IN DERRICK
1/25/2024 15:15	1/25/2024 15:30			General Ops	Rigging In	0.25	Special Services	TIE BACK DOUBLE FAST.
1/25/2024 15:30	1/25/2024 18:30			PTBG	Pull Tubing	3.00	Special Services	CONTINUE POOH STANDING BACK A TOTAL OF 134 STANDS OF 2-7/8" PH6 IN DERRICK, LAYING DOWN RNIPPLE 1 JT OF 2-7/8" PH6, RN NIPPLE AND 1 JT OF 2-7/8" PH6.
1/25/2024 18:30	1/25/2024 19:00			RU/RD	Rig Up/Down	0.50	Special Services	RD RIG TONGS, RU WEATHERFORD TONGS.
1/25/2024 19:00	1/25/2024 19:30			PTBG	Pull Tubing	0.50	Special Services	POOH, LAY DOWN INT, STANDING 4-3/4" DRILL COLLARS BACK IN DERRICK, POOH W/JAR, LBS & SPEAR, GRAPPLE IS EMPTY (NO FISH) BREAK OUT GRAPPLE BAKER DOESNT HAVE ANOTHER GRAPPLE ON LOCATION
1/25/2024 19:30	1/25/2024 22:00			General Ops	Standby	2.50		WAIT FOR 4.288" GRAPPLE FOR BAKER'S SPEAR
1/25/2024 22:00	1/25/2024 22:30			RTBG	Run Tubing	0.50	Special Services	MAKE UP 4.288" GRAPPLE, RIH W/ SAME FISHING BHA
1/25/2024 22:30	1/25/2024 22:45			RU/RD	Rig Up/Down	0.25	Special Services	RD WEATHERFORD TONGS, RU RIG TONGS



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/25/2024 22:45	1/26/2024 01:15			RTBG	Run Tubing	2.50	Special Services	PU 1JT, RN NIPPLE, 1 JT, R NIPPLE, TRIP IN HOLE W/134 STANDS OUT OF DERRICK, DOWN WEIGHT 53K, UP WEIGHT 94K, @ 8,690',
1/26/2024 01:15	1/26/2024 01:45			RU/RD	Rig Up/Down	0.50	Special Services	TIE BACK 6 LINE SINGLE FAST
1/26/2024 01:45	1/26/2024 02:30			General Ops	Downhole issues	0.75	Special Services	CONTINUE IN HOLE TO TAG UP @ 8,737' SLACK OFF TO 30K, PU SEEING OVERPULL, SET BACK DOWN TO 20K, PULL UP TO 115K TBG TRAVELING & DRAGGING, LAY DOWN 2JTS, PULL 60' AND RUN BACK IN HOLE, TBG BOUNCING FROM 50K TO 60K DOWN, PULL BACK UP WEIGHT DOWN TO 110K
1/26/2024 02:30	1/26/2024 03:30			PTBG	Pull Tubing	1.00	Special Services	POOH STANDING BACK 40 STANDS
1/26/2024 03:30	1/26/2024 04:00			RU/RD	Rig Up/Down	0.50	Special Services	TIE BACK 6 LINE DOUBLE FAST
1/26/2024 04:00	1/26/2024 05:15			PTBG	Pull Tubing	1.25	Special Services	POOH STANDING BACK TOTAL OF 133 STANDS, LAY DOWN R-NIPPLE, 1JT 2.875" PH-6 HYDRILL 7.90# P-110, RN NIPPLE, 1JT 2.875" PH-6 HYDRILL 7.90# P-110
1/26/2024 05:15	1/26/2024 05:45			RU/RD	Rig Up/Down	0.50	Special Services	RD RIG TONGS, RU WEATHERFOR TONGS
1/26/2024 05:45	1/26/2024 06:00			PTBG	Pull Tubing	0.25	Special Services	LAY DOWN 4-3/4 INT, STAND BACK 6 4-3/4 DRILL COLLARS,
1/26/2024 06:00	1/26/2024 06:45			PTBG	Pull Tubing	0.75	Special Services	CONTINUE STANDING BACK 4-3/4" DRILL COLLARS, PULL BHA OUT WITH SPEAR AND (FISH) SECOND TRIP PKR W/SEAL ASSEMBLY.
1/26/2024 06:45	1/26/2024 07:45			General Ops	Rigging Out	1.00	Special Services	BREAK DOWN SECOND TRIP PKR FROM BHA AND LAY DOWN, SOFT BREAK BHA AND LAY DOWN.
1/26/2024 07:45	1/26/2024 08:30			PTBG	Pull Tubing	0.75	Special Services	RIH 3 STANDS OF 4-3/4" DRILL COLLARS AND POOH LAYING DOWN.
1/26/2024 08:30	1/26/2024 09:00			RU/RD	Rig Up/Down	0.50	Special Services	RD WEATHERFORD TONGS, RU RIG TONGS
1/26/2024 09:00	1/26/2024 11:15			RTBG	Run Tubing	2.25	Special Services	PU BAKER POLISH MILL, CONSISTING OF: 5.168" MILL X 1.5' LONG 3.5" PUP X 9.26' LONG 4" PUP X 7.30' LONG 5.974" MILL X 3.02' LONG 3.5 IF X-O 2.875" PH6 X 1.46' LONG 2.875" PH6 PUP X 9.63' LONG TOTAL BHA 32.17' LONG, RIH PU 1 JT 2-7/8" PH6, RN NIPPLE 2.188" 1 JT 2-7/8" PH6, R NIPPLE 2.188", 134 STANDS OF 2-7/8" PH6 OUT OF DERRICK, PU 7 JTS OF 2-7/8 PH6 OFF PIPE WRANGLER,
1/26/2024 11:15	1/26/2024 12:00			General Ops	Rigging In	0.75	Special Services	RU POWER SWIVEL AND PUMP, TIE BACK SINGLR FAST.
1/26/2024 12:00	1/26/2024 13:30			General Ops	Downhole issues	1.50	Special Services	PU 1 JT (#278) PERFORM WORKING PARAMETERS, PUMP 4BPM AT 1,100PSI, FREE SPIN TQ 2,000 75 RPM, WC UP 66K, STATIC 64K, DN 60K, RIH W/JT 278 STUBBED 5' OUT (8,737') TAG ORIGINAL TBR TOP, SET DOWN 1 POINT, TQ UP TO 2,800, POLISH TELL TQ SMOOTHED OUT TO 2,500, PU 1' AND MARK, WORK TBG UP AND DOWN 20', PU OUT OF TBR W/POLISH MILL AND CIRCULATE BOTTOMS UP.
1/26/2024 13:30	1/26/2024 14:00			General Ops	Rigging Out	0.50	Special Services	LAY DOWN 1 JT AND RACK BACK SWIVEL
1/26/2024 14:00	1/26/2024 14:30			PTBG	Pull Tubing	0.50	Special Services	POOH STANDING BACK 138 STANDS OF 2-7/8" PH6 IN DERRICK COMING OUT ON SINGLE.
1/26/2024 14:30	1/26/2024 15:00			General Ops	Rigging In	0.50	Special Services	TIE BACK DOUBLE FAST, PUMP 10 BBLS BRINE TO KILL TBG.
1/26/2024 15:00	1/26/2024 17:00			PTBG	Pull Tubing	2.00	Special Services	CONTINUE POOH STANDING BACK IN DERRICK AND COMING OUT ON SINGLE.
1/26/2024 17:00	1/26/2024 17:15			General Ops	Rigging Out	0.25	Special Services	BREAK OUT AND LAY DOWN BAKER POLISH MILL.
1/26/2024 17:15	1/26/2024 17:45			General Ops	Rigging In	0.50	Special Services	RU TWG 60 FINGER CALIPER TOOL.
1/26/2024 17:45	1/26/2024 19:15			Wireline	Logging	1.50	Special Services	RIH W/TWG 60 FINGER CALIPER TO 8,836 ' . LOG 3 PASSES FROM 8,836 ' TO 8,350' , POOH.
1/26/2024 19:15	1/26/2024 19:45			General Ops	Rigging Out	0.50	Special Services	LAY DOWN 60 FINGER CALIPER TOOL, RDMO TWG
1/26/2024 19:45	1/26/2024 22:45			RTBG	Run Tubing	3.00	Special Services	MAKE UP DUMMY SEAL ASSEMBLY, RIH WITH 1JT 2.875" PH-6 HYDRILL 7.90# P-110, RN NIPPLE, 1JT 2.875" PH-6 HYDRILL 7.90# P-110, R NIPPLE, 1JT 2.875" PH-6 HYDRILL 7.90# P-110, 137 STANDS
1/26/2024 22:45	1/26/2024 23:15			RU/RD	Rig Up/Down	0.50	Special Services	TIE BACK 6 LINE SINGLE FAST
1/26/2024 23:15	1/26/2024 23:30			RTBG	Run Tubing	0.25	Special Services	PU 2 SINGLES TO TAG @ 8,738' WITH DOG SUB, SEAL ASSEMBLY @ 8,751'
1/26/2024 23:30	1/27/2024 00:15			General Ops	Downhole issues	0.75	Special Services	ATTEMPT TO LOAD HOLE 2.5 BPM @ 800 PSI, NOT ABLE TO CATCH PRESSURE, WALK RATE UP TO 5.2 BPM @ 3,400 PSI CONTINUE TO PUMP AN ADDITIONAL 50 BBLS (100 BBLS TOTAL)
1/27/2024 00:15	1/27/2024 00:45			PTBG	Pull Tubing	0.50	Special Services	START OUT OF HOLE, STAND BACK 25 STANDS
1/27/2024 00:45	1/27/2024 01:15			RU/RD	Rig Up/Down	0.50	Special Services	TIE BACK 6 LINE DOUBLE FAST
1/27/2024 01:15	1/27/2024 04:15			PTBG	Pull Tubing	3.00	Special Services	POOH, STANDING TBG BACK IN DERRICK WITH 138 STANDS, LAY DOWN SEAL ASSEMBLY, ALL SEALS ARE THERE WITH A LITTLE DRAG MARKS ON THEM.



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
1/27/2024 04:15	1/27/2024 06:00			General Ops	Standby	1.75	Special Services	WSI, PREP FOR NEW BAKER DOUBLE SEAL ASSEMBLY.
1/27/2024 06:00	1/27/2024 09:00			General Ops	Standby	3.00	Special Services	CONTINUE PREP FOR BAKER NEW DOUBLE SEAL ASSEMBLY,
1/27/2024 09:00	1/27/2024 09:45			RU/RD	Rig Up/Down	0.75	Special Services	RU WEATHERFORD TONGS, BREAK OUT OLD SEAL ASSEMBLY, PU MU NEW DOUBLE SEAL ASSEMBL, RD WEATHERFORD TONGS, RU RIG TONGS.
1/27/2024 09:45	1/27/2024 12:15			RTBG	Run Tubing	2.50	Special Services	RIH WITH BAKER DOUBLE SEAL ASSEMBLY CONSIST OF, MILL 5.159" X 1.5 LONG SEAL ASSEMBLY 5.260" X 1.67' LONG SEAL ASSEMBLY 5.260" X 1.61' LONG PUP JT 3.5" X 11.46' LONG NO GO SUB 5.811" X 2.64' LONG X-O 3-1/2 IF TO 2-7/8 PH6 4.560" X .88' LONG PUP JT 2.879" X 5.75' LONG TOTAL BHA 25.55' LONG RIH PU 1 JT 2-7/8 PH6 W/RN NIPPLE ON TOP, 1 STAND WITH R NIPPLE IN MIDDLE AND 137 STANDS 2-7/8" PH6.
1/27/2024 12:15	1/27/2024 12:45			General Ops	Rigging In	0.50	Special Services	TIE BACK SINGLE FAST SWAP MYT FOR YT
1/27/2024 12:45	1/27/2024 13:45			General Ops	Downhole issues	1.00	Special Services	PU 1 JT, WC UP 80K, STATIC 60K, IN 55K, PU JT 279 RIH TAG NO GO 2' IN (8,739'), SET DOWN TO 25K, RU PUMP, LOAD HOLE AND BRING RATE UP TO 3.2 BPM AT 900 PSI, FLOW AT STAND FROM BACK SIDE, PU RATE TO 4.2 BPM AT 1,500 PSI, FLOW AT TANK PICKED UP, KILLED RATE AND RATE AT TANK SLOWED TO TRICKLE, LAY DOWN JT 279, PU PULL SEALS OUT OF TBR AND CIRCULATED 3.2 BPM AT 600 PSI, RIH WITH JT 278 ALL IN PUTTING SEALS 3' HIGHER, PUMP 3.2 BPM AT 900 PSI, PU 5' TEST AGAIN 3.2 BPM 900 PSI FLOW AT TANK.
1/27/2024 13:45	1/27/2024 14:15			General Ops	Standby	0.50	Special Services	LUNCH BREAK
1/27/2024 14:15	1/27/2024 15:15			PTBG	Pull Tubing	1.00	Special Services	POOH, LAY DOWN 1 JT AND STANDING BACK 22 STANDS OF 2-7/8" PH6
1/27/2024 15:15	1/27/2024 16:00			General Ops	Downhole issues	0.75	Special Services	SPOT 82 GAL POP
1/27/2024 16:00	1/27/2024 16:30			General Ops	Rigging In	0.50	Special Services	TIE BACK DOUBLE FAST
1/27/2024 16:30	1/27/2024 19:45			PTBG	Pull Tubing	3.25	Special Services	CONTINUE POOH REMAINING 90 STANDS, LAY DOWN 96 JTS OF 2.875" PH-6 HYDRILL 7.90# P-110, LAY DOWN AND KEEP BOTTOM 3JTS ON THE DRILLER SIDE OF PIPE WRANGLER (TO KEEP JTS OUT OF WAY FOR RUNNING RN & R NIPPLES BACK IN HOLE WITH LINER ASSEMBLY)
1/27/2024 19:45	1/27/2024 22:00			RU/RD	Rig Up/Down	2.25	Special Services	UNLOAD 2.875" PH-6 HYDRILL OFF PIPE RACKS AND LAY ON RUNNERS ON GROUND, POSITION SEAL ASSEMBLY, 2 JTS OF 5" 18# P-110 ICY 441 WEDGE CASING & LINER TOP INTO PLACE ON PIPE RACKS, LOAD & TALLY 53 JTS OF 4" 14.00# S-135 XT 39, RD RIG TONGS, RU WEATHERFOR TONGS, TRIP SLIPS, RU TORQUE TURN,
1/27/2024 22:00	1/27/2024 22:15			RTBG	Run Tubing	0.25	Special Services	PU BAKER SEAL ASSEMBLY, RIH, MAKE UP 1JT OF 5" 18# P-110 ICY 441 WEDGE, WEATHERFOR TONGS NOT BITING
1/27/2024 22:15	1/27/2024 23:00			General Ops	Standby	0.75	Special Services	SWAPPING BACK UP TONG DIES OUT TRYING TO GET DIES TO BITE AND HOLD FOR TORQUE TURN AND NOT LOAD UP WITH PAINT AND SLIP.
1/27/2024 23:00	1/28/2024 04:15			RTBG	Run Tubing	5.25	Special Services	CONTINUE IN HOLE, TORQUE TURN 4 CONNECTIONS OF 441 WEDGE, MAKE UP LINER TOP, BUMPER SUB, PUP JT, CROSS OVER, TALLY & PU 90 JTS OF 4" 14# S-135 XT 39, CROSS OVER.
1/28/2024 04:15	1/28/2024 05:30			RU/RD	Rig Up/Down	1.25	Special Services	SWAP OUT WEATHERFORD TONGS FOR RIG TONGS, PUMP 10 BBLs BRINE TO KILL TBG.TIE BACK SINGLE FAST, RACK AND TALLY 8 JTS OF 2-7/8" PH6
1/28/2024 05:30	1/28/2024 06:00			RTBG	Run Tubing	0.50	Special Services	PU 1JT 2.875" PH-6 HYDRILL, RN NIPPLE, 1 JT, R NIPPLE, 1 JT, 90 STANDS OUT OF DERRICK 60' A MIN,
1/28/2024 06:00	1/28/2024 09:45			RTBG	Run Tubing	3.75	Special Services	CONTINUE RIH BAKER SECOND TRIP PKR W/ STANDS OUT OF DERRICK, PU 3 JTS RIH, PU JT 187 DO WC, UP 164K, STATIC 98K, DN 90K, RUN JT 187 IN HOLE AND NO GO ON TBG 17' OUT 8,737', SET DOWN TO 60K,
1/28/2024 09:45	1/28/2024 11:00			General Ops	Downhole issues	1.25	Special Services	RU PUMP, NO FLOW AT TANK, LOAD TBG 0 PSI, FLOW STARTED AT TANK, PICK UP RATE TO 3.4 BPM 700 PSI FLOW RATE AT TANK PICKED UP, PUMP 10 BBLs OF BRINE.
1/28/2024 11:00	1/28/2024 13:00			PTBG	Pull Tubing	2.00	Special Services	UN SEAT SEAL ASSEMBLY, POOH LAYING DOWN 2 JTS OF 2-7/8 PH6, STAND BACK 40 STANDS OF 2-7/8 PH6 IN DERRICK.,
1/28/2024 13:00	1/28/2024 13:30			General Ops	Standby	0.50	Special Services	LUNCH BREAK
1/28/2024 13:30	1/28/2024 15:30			PTBG	Pull Tubing	2.00	Special Services	CONTINUE POOH, STANING BACK REMAINGING 52 OF THE 92 TOTAL STANDS OF 2-7/8 PH6 IN DERRICK, LAST STAND WILL HAVE R NIPPLE IN MIDDLE OF JT AND RN ON BOTTOM OF IT, COMING OUT ON SINGLE W/ X-O, LAY DOWN SINGLE AND X-O,
1/28/2024 15:30	1/28/2024 16:00			RU/RD	Rig Up/Down	0.50	Special Services	RD RIG TONGS, RU WEATHERFORD TONGS, SWAP 2-7/8 PH6 ELEVATORS FOR 4" DP ELEVATORS.
1/28/2024 16:00	1/28/2024 17:15			PTBG	Pull Tubing	1.25	Special Services	CONTINUE POOH LAYING DOWN 24 JTS OF 4" HWDP XT39, WEATHERFORD TONGS BRAKE BAND BROKE
1/28/2024 17:15	1/28/2024 18:15			General Ops	Standby	1.00	Special Services	RD WEATHERFORD TONGS, UNLOAD BACKUP TONGS, RU WEATHERFORD TONGS



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
2/19/2024 18:15	2/19/2024 18:45			RU/RD	Rig Up/Down	0.50		LAY DOWN GAUGE RING, MUPU STACKED ARROW SET 5" PKR (4.125"OD) PINNED FOR 1,178 PSI ON BURST DISC.. PACKER ASSEMBLY CONSIST OF : 5" CSG PKR 4.125" OD 2-3/8 EUE X-O 2-7/8 EUE 3.125" OD 2-7/8 L-80 PUP 2.875" OD INLINE PUMP OUT PLUG 3.680" OD 2-7/8 L-80 SLOTTED SUB PLUG CATCHER 2.875" OD BULL PLUG 3.680" OD OVER ALL LENGTH 20.89'
2/19/2024 18:45	2/19/2024 19:45			Wireline	Downhole Tools	1.00		OWHP: 3,825 RIH W/ARROW SET 5" PKR (4.125"OD) PINNED FOR 1,178 PSI ON BURST DISC. WHP 3,900 BEFORE SETTING PKR, WEIGHT BEFORE 1,664LB WEIGHT AFTER 1,184LB PKR SET DEPTH- 9,124'.
2/19/2024 19:45	2/19/2024 20:15			Wireline	POOH - Pulling out of Hole	0.50		POOH WITH PKR SETTING TOOL.
2/19/2024 20:15	2/19/2024 20:45			RU/RD	Rig Up/Down	0.50		LAY DOWN PKR SETTING TOOL, MUPU 2ND STACKED ARROW SET 5" PKR (4.125"OD) PINNED FOR 1,178 PSI ON BURST DISC.. BLEED WELL DOWN TO 0 PSI PKR IS HOLDING, WELL FLOWING AT .5BPM FROM HOLE IN LINER TOP. SHUT IN AND LET IT BUILD UP PRESSURE. PACKER ASSEMBLY CONSIST OF : 5" CSG PKR 4.125" OD 2-3/8 EUE X-O 2-7/8 EUE 3.125" OD 2-7/8 L-80 PUP 2.875" OD INLINE PUMP OUT PLUG 3.680" OD 2-7/8 L-80 SLOTTED SUB PLUG CATCHER 2.875" OD BULL PLUG 3.680" OD OVER ALL LENGTH 20.89'
2/19/2024 20:45	2/19/2024 21:30			Wireline	Downhole Tools	0.75		OWHP: 3,100 RIH W/ARROW SET 5" PKR (4.125"OD) PINNED FOR 1,178 PSI ON BURST DISC. WHP 3,700 BEFORE SETTING PKR, WEIGHT BEFORE 1,650LB WEIGHT AFTER 1,193LB PKR SET DEPTH- 9,000'
2/19/2024 21:30	2/19/2024 22:00			Wireline	POOH - Pulling out of Hole	0.50		POOH WITH PKR SETTING TOOL.
2/19/2024 22:00	2/19/2024 23:30			RU/RD	Rig Up/Down	1.50		LAY DOWN PKR SETTING TOOL, RDMO TWG WIRELINE.
2/19/2024 23:30	2/20/2024 06:00			General Ops	Standby	6.50		WSI, PREP FOR WOR.
2/26/2024 06:00	2/27/2024 03:00			General Ops	Standby	21.00		WSI, PREP FOR W/O RIG
2/27/2024 03:00	2/27/2024 03:30			General Ops	Rigging In	0.50		RU 7" CSG TO OPEN TOP, SICP 3,300 PSI, BLEED WELL DOWN TO RIG TANK, CSG FLOWING @ 0.5 BPM
2/27/2024 03:30	2/27/2024 05:00			BOPI	Install BOP's	1.50	Well Prep	NU & TORQUE 7.0625" X 10K BOP'S, 7.0625" 10K BY 5K SPOOL, 7.0625" 5K ANNULAR,
2/27/2024 05:00	2/27/2024 05:45			RU/RD	Rig Up/Down	0.75	Well Prep	MORU MESA RIG
2/27/2024 05:45	2/27/2024 06:00			General Ops	Rigging In	0.25	Well Prep	POSITIONING PIPE WRANGLE @ TIME OF REPORT
2/27/2024 06:00	2/27/2024 06:45			General Ops	Rigging In	0.75	Well Prep	REPOSITION PIPE WRANGLER, SET PIPE RACKS
2/27/2024 06:45	2/27/2024 07:45			General Ops	Rigging In	1.00	Well Prep	LOAD & TALLY PIPE RACKS
2/27/2024 07:45	2/27/2024 09:00			General Ops	Rigging In	1.25	Well Prep	RU WEATHERFORD TONGS & TORQUE TURN
2/27/2024 09:00	2/27/2024 11:00			RTBG	Run Tubing	2.00	Well Prep	MAKE UP ON/OFF TOOL, 2.375" EUE PIN X 3.500" BENOIT FJ CROSSOVER, 12 JTS OF 3.500" BENOIT FJ, 3.500" BENOIT FJ PIN X 3.500" EUE BOX,
2/27/2024 11:00	2/27/2024 11:15			General Ops	Rigging Out	0.25	Well Prep	RD WEATHERFORD TONGS & TORQUE TURN
2/27/2024 11:15	2/27/2024 11:30			General Ops	Rigging In	0.25	Well Prep	RU RIG TONGS
2/27/2024 11:30	2/27/2024 11:45			RTBG	Run Tubing	0.25	Well Prep	PU 1 JT, HYDRAULIC HOSE ON RIG TONGS CAME APART
2/27/2024 11:45	2/27/2024 12:30			General Ops	Standby	0.75	Well Prep	NPT ON MESA RIG GETTING HYDRAULIC HOSE & REPAIR TONGS.
2/27/2024 12:30	2/27/2024 21:15			RTBG	Run Tubing	8.75	Well Prep	TALLY, DRIFT & RIH W/267 JTS OF 3.500" EUE, TAG FILL ON JNT 279 TOTAL JNTS W/15' STUBBED OUT (8,932') DO WC UP 100K, DN 55K, N 60K.
2/27/2024 21:15	2/27/2024 22:15			General Ops	Rigging In	1.00	Well Prep	TIE BACK SINGLE FAST, RU RIG PUMP
2/27/2024 22:15	2/28/2024 01:30			General Ops	Downhole issues	3.25	Well Prep	BREAK CIRCULATION, CIRCULATE WASHING DOWN TO PKR PU JNT 280 AND 281, TAG PKR ON JNT 281 W/11' STUBBED OUT (9,000') CIRCULATE BOTTOMS UP PUMPING THE LONG WAY DO TO TBG FLOWING WHEN TRYING TO MAKE CONFECTIONS WASHING DOWN, DOWN TBG AND UP 3.500" @ 4.5 BPM. LATCH PKR, PU PULL OVER 15K (115K) TO VERIFY GOOD LATCH, SET DOWN 15K AND MARK FOR SPACE OUT MEASUREMENT, UN LATCH PKR.



Time & Activity Summary_WV10

Well Name Wild 51-3328-22D	Lease Multiple Leases	Government Authority BLM/UTERO	API/UWI 43013543060000	Pad Name Sprouse Pad
Original KB Elevation (ft) 5,409.00	Ground Elevation (ft) 5,379.00	KB-Ground Distance (ft) 30.00		Accounting ID 60058.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
2/28/2024 01:30	2/28/2024 02:30			RTBG	Run Tubing	1.00	Well Prep	BREAK OUT JNT 281, 280 AND LAY DOWN, PU AND INSTALL 4' 3.500" L-80 EUE PUP JNT ON TOP OF JNT 279, PU JNT 280 W/CAMERON 3.500" EUE HANGER ON TOP, PU LANDING JNT, RIH HANGER JUST UNDER BAG.
2/28/2024 02:30	2/28/2024 03:45			General Ops	Downhole issues	1.25	Well Prep	RU RIG PUMP, PUMP DOWN TBG AND UP 7" 240 BBLs OF PKR FLUID FOLLOWED BY 73 BBLs OF 10.2 BRINE.
2/28/2024 03:45	2/28/2024 04:15			RTBG	Run Tubing	0.50	Well Prep	SET HANGER IN BOWL, LATCH PKR, PU PULL 15K OVER (115K) GOOD LATCH, RIH SET HANGER W/45K HANGING WEIGHT ON IT (15K DOWN), PER STACK'D OIL TOOLS. RUN ALL PINS IN. BREAK OUT LANDING JNT AND LAY DOWN. KNOCK OUT SUBS HAVE NOT BEEN SHEARED.
2/28/2024 04:15	2/28/2024 06:00			General Ops	Rigging Out	1.75	Well Prep	RD MESA W/O RIG, ND KLX BOP.
2/28/2024 06:00	2/28/2024 14:00			General Ops	Rigging Out	8.00	Well Prep	CONTINUE TO RDMO MESA WO RIG. NIPPLE DOWN BOP STACK AND FRAC VALVE. NIPPLE UP AND TEST PRODCUTION TREE. TEST VOID TO 5K. GOOD TEST.
2/28/2024 14:00	2/29/2024 06:00			Standby	Well Shut In	16.00	Well Prep	WSI TURNED OVER TO PRODUCTION.