

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
Trident 86-2221-23G

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354476

5. NAME OF OPERATOR
XCL AssetCo, LLC

6. OPERATOR PHONE
720-208-8877

7. FIELD NAME
ALTAMONT

8. ADDRESS OF OPERATOR
600 N Shepherd Drive, Suite 390, Houston, TX, 77007

9. OPERATOR E-MAIL
blake@xclresources.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDDED (SPUD RIG)
10/01/2023

16. DATE SPUDDED (ROTARY RIG)
12/01/2023

17. DATE TOTAL DEPTH REACHED
12/09/2023

18. DATE COMPLETED/ABANDONED
08/01/2024

19. DATE OF FIRST PROD. / INJ.
PROD:08/09/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
5896 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
5866 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 20548 TVD 9905

25. PLUGGED BACK TOTAL DEPTH
MD TVD

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	2104 FSL	616 FWL	NWSW	23	2.0 S	3.0 W	U	568201	4460558
Producing Interval Top	2227 FSL	196 FEL	NESE	22	2.0 S	3.0 W	U		
Producing Interval Bottom	2185 FSL	139 FWL	NWSW	21	2.0 S	3.0 W	U		
Total Depth	2180 FSL	42 FWL	NWSW	21	2.0 S	3.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	36.0	J-55	NT	0	120		L	Class A Cement	447	1.21	14.0	30	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	2541		L	Class G Cement	500	2.45	12.0	0	Calculated
									T	Class G Cement	190	1.13	16.0		
INT	8.75	7.0	29.0	P-110	BTC	0	9693		L	Class G Cement	750	2.6	12.0	30	Calculated
									T	Class G Cement	170	1.15	15.8		
PROD	6.125	4.5	13.5	P-110	BTC	8747	20079		T	Class G Cement	1070	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	5188	5156	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	7116	7065	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GARDEN GULCH	8733	8662	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
4	GREEN RIVER - LOWER	9664	9333	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
4	9720	20015	9346	9245	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)									
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD	
4	9720	20015	08/09/2024	09/07/2024	24		1930	Flowing	
	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	364	0.0	
	782	285	3138	782	285	3138			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
4	Fracture Stimulation	9720	20015	05/02/2024	08/08/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)	
REPORTS AND OTHER INFORMATION.	
Dx Survey 	DST Report 
Core Analysis 	DOGMI Form 7 
Geologic Report 	Wellbore Diagram 
Other 	
SUBMITTED PDF LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	
SUBMITTED LAS LOGS	
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER	

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME	TITLE	DATE
Oaklee Reary	Ops Tech-Regulatory	09/11/2024
SIGNATURE	PHONE	EMAIL
N/A	435-823-1530	oaklee@xclresources.com



WELL: TRIDENT 86-2221-23G

LEGEND

- AS-DRILLED WELL PATH



FOUND SECTION CORNER

CALCULATED POINT

SURFACE HOLE LOCATION (SHL)

AS-DRILLED WELL PATH



WELL PRE-COMPLETION PLAT

WELL: TRIDENT 86-2221-23G

WELL PAD LOCATION: NW 1/4 OF THE SW 1/4 SECTION 23,
T.2S. R.3W. U.S.B.&M., DUCHESNE COUNTY, UTAH

RECEIVED: Sep. 13, 2024

BASIS OF ELEVATION
SPOT ELEVATION AT THE SOUTH 1/16TH CORNER ON
THE COMMON LINE OF SECTIONS 22 & 23, T2S, R3W,
U.S.B.&M. NAVD 88 DATUM USING THE UTAH
REFERENCE NETWORK SYSTEM. SAID ELEVATION IS
5844.90 FEET.

DATUM FOR REPORTED DISTANCES

- **MD** REPORTED IN STATE PLANE DISTANCES
- **TVD** REPORTED IN STATE PLANE DISTANCES
- **Δ NORTH & Δ EAST** ARE REPORTED IN STATE PLANE DISTANCES MEASURED TO THE SURFACE HOLE LOCATION (SHL)

G.P.S. LOCAL SITE PARAMETERS
TRANSVERSE MERCATOR PROJECTION
 ORIGIN LATITUDE: N40°18'05.02764"
 ORIGIN LONGITUDE: W110°11'58.23878"
 PROJECT HEIGHT: 5,850 (usft)
 GEOD MODEL: GEOD12B (Conus)

NOTES:

1. WELL FOOTAGES ARE MEASURED AT RIGHT ANGLES TO THE SECTION LINE USING LOCAL DISTANCES ROUNDED TO THE NEAREST FOOT.
2. BEARINGS ARE DERIVED FROM G.P.S. OBSERVATIONS AND EQUIPMENT.
3. THE GENERAL LAND OFFICE G.L.O. PLAT WAS USED FOR REFERENCE
4. **AS-DRILLED WELL PATH SHOWN HEREON WAS PLOTTED USING DATA PROVIDED TO OUTLAW ENGINEERING THAT WAS CONVERTED INTO THE LOCAL COORDINATE SYSTEM. THE WELL PATH SHOWN IS TRUE AND ACCURATE ONLY TO THE EXTENT OF THE RELIABILITY OF THE PROVIDED DATA SET.
5. ALL BEARINGS AND DISTANCES SHOWN HEREON ARE MEASURED IN A LOCAL COORDINATE SYSTEM UNLESS OTHERWISE NOTED.

DATE SURVEYED: N/A
SURVEYED BY: N/A
DRAWN: 2/26/2024
DRAWN: JLW
SCALE: 1" = 1000'

SHEET NO.
1




**OUTLAW
ENGINEERING INC.**
510 West 200 North
Roosevelt, UTAH 84066
(435) 232-4321

WELL PRE-COMPLETION PLAT

WELL: TRIDENT 86-2221-23G

WELL PAD LOCATION: NW 1/4 OF THE SW 1/4 SECTION 23,
T.2S. R.3W. U.S.B.&M.. DUCHESNE COUNTY, UTAH

RECEIVED: Sep. 13, 2024



CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM THE FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION, AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.

REGISTERED LAND SURVEYOR. UTAH PLS #5047065



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	5/19/2024	Perforated	20,450.0	20,451.0	3.0		15
1	5/19/2024	Perforated	20,415.0	20,416.0	3.0		15
1	5/19/2024	Perforated	20,380.0	20,381.0	3.0		15
1	5/19/2024	Perforated	20,345.0	20,346.0	3.0		15
1	5/19/2024	Perforated	20,310.0	20,311.0	3.0		15
2	5/27/2024	Perforated	20,275.0	20,276.0	3.0		30
2	5/27/2024	Perforated	20,240.0	20,241.0	3.0		30
2	5/27/2024	Perforated	20,205.0	20,206.0	3.0		30
2	5/27/2024	Perforated	20,170.0	20,171.0	3.0		30
2	5/27/2024	Perforated	20,135.0	20,136.0	3.0		30
3	5/28/2024	Perforated	20,099.0	20,100.0	3.0		30
3	5/28/2024	Perforated	20,065.0	20,066.0	3.0		30
3	5/28/2024	Perforated	20,030.0	20,031.0	3.0		30
3	5/28/2024	Perforated	19,995.0	19,996.0	3.0		30
3	5/28/2024	Perforated	19,960.0	19,961.0	3.0		30
4	5/28/2024	Perforated	19,927.0	19,928.0	3.0		30
4	5/28/2024	Perforated	19,890.0	19,891.0	3.0		30
4	5/28/2024	Perforated	19,855.0	19,856.0	3.0		30
4	5/28/2024	Perforated	19,820.0	19,821.0	3.0		30
4	5/28/2024	Perforated	19,785.0	19,786.0	3.0		30
5	5/29/2024	Perforated	19,751.0	19,752.0	6.0		30
5	5/29/2024	Perforated	19,715.0	19,716.0	6.0		30
5	5/29/2024	Perforated	19,680.0	19,681.0	6.0		30
5	5/29/2024	Perforated	19,645.0	19,646.0	6.0		30
5	5/29/2024	Perforated	19,612.0	19,613.0	6.0		30
6	5/29/2024	Perforated	19,575.0	19,576.0	6.0		30
6	5/29/2024	Perforated	19,540.0	19,541.0	6.0		30
6	5/29/2024	Perforated	19,505.0	19,506.0	6.0		30
6	5/29/2024	Perforated	19,470.0	19,471.0	6.0		30
6	5/29/2024	Perforated	19,439.0	19,440.0	6.0		30
7	5/30/2024	Perforated	19,400.0	19,401.0	6.0		30
7	5/30/2024	Perforated	19,365.0	19,366.0	6.0		30
7	5/30/2024	Perforated	19,330.0	19,331.0	6.0		30
7	5/30/2024	Perforated	19,294.0	19,295.0	6.0		30
7	5/30/2024	Perforated	19,260.0	19,261.0	6.0		30
8	5/30/2024	Perforated	19,225.0	19,226.0	6.0		30
8	5/30/2024	Perforated	19,190.0	19,191.0	6.0		30
8	5/30/2024	Perforated	19,155.0	19,156.0	6.0		30
8	5/30/2024	Perforated	19,124.0	19,125.0	6.0		30
8	5/30/2024	Perforated	19,085.0	19,086.0	6.0		30
9	5/31/2024	Perforated	19,050.0	19,051.0	6.0		30
9	5/31/2024	Perforated	19,015.0	19,016.0	6.0		30
9	5/31/2024	Perforated	18,980.0	18,981.0	6.0		30
9	5/31/2024	Perforated	18,945.0	18,946.0	6.0		30
9	5/31/2024	Perforated	18,910.0	18,911.0	6.0		30
10	5/31/2024	Perforated	18,875.0	18,876.0	6.0		30
10	5/31/2024	Perforated	18,840.0	18,841.0	6.0		30
10	5/31/2024	Perforated	18,805.0	18,806.0	6.0		30
10	5/31/2024	Perforated	18,770.0	18,771.0	6.0		30
10	5/31/2024	Perforated	18,735.0	18,736.0	6.0		30
11	6/1/2024	Perforated	18,700.0	18,701.0	6.0		30
11	6/1/2024	Perforated	18,665.0	18,666.0	6.0		30
11	6/1/2024	Perforated	18,628.0	18,629.0	6.0		30
11	6/1/2024	Perforated	18,595.0	18,596.0	6.0		30
11	6/1/2024	Perforated	18,560.0	18,561.0	6.0		30
12	6/2/2024	Perforated	18,525.0	18,526.0	6.0		30
12	6/2/2024	Perforated	18,490.0	18,491.0	6.0		30



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
12	6/2/2024	Perforated	18,454.0	18,455.0	6.0		30
12	6/2/2024	Perforated	18,420.0	18,421.0	6.0		30
12	6/2/2024	Perforated	18,385.0	18,386.0	6.0		30
13	6/2/2024	Perforated	18,350.0	18,351.0	6.0		30
13	6/2/2024	Perforated	18,315.0	18,316.0	6.0		30
13	6/2/2024	Perforated	18,280.0	18,281.0	6.0		30
13	6/2/2024	Perforated	18,245.0	18,246.0	6.0		30
13	6/2/2024	Perforated	18,210.0	18,211.0	6.0		30
14	6/2/2024	Perforated	18,175.0	18,176.0	6.0		30
14	6/2/2024	Perforated	18,140.0	18,141.0	6.0		30
14	6/2/2024	Perforated	18,105.0	18,106.0	6.0		30
14	6/2/2024	Perforated	18,070.0	18,071.0	6.0		30
14	6/2/2024	Perforated	18,035.0	18,036.0	6.0		30
15	6/3/2024	Perforated	18,000.0	18,001.0	6.0		30
15	6/3/2024	Perforated	17,965.0	17,966.0	6.0		30
15	6/3/2024	Perforated	17,930.0	17,931.0	6.0		30
15	6/3/2024	Perforated	17,896.0	17,897.0	6.0		30
15	6/3/2024	Perforated	17,860.0	17,861.0	6.0		30
16	6/3/2024	Perforated	17,825.0	17,826.0	6.0		30
16	6/3/2024	Perforated	17,790.0	17,791.0	6.0		30
16	6/3/2024	Perforated	17,755.0	17,756.0	6.0		30
16	6/3/2024	Perforated	17,722.0	17,723.0	6.0		30
16	6/3/2024	Perforated	17,685.0	17,686.0	6.0		30
17	6/4/2024	Perforated	17,650.0	17,651.0	6.0		30
17	6/4/2024	Perforated	17,615.0	17,616.0	6.0		30
17	6/4/2024	Perforated	17,580.0	17,581.0	6.0		30
17	6/4/2024	Perforated	17,547.0	17,548.0	6.0		30
17	6/4/2024	Perforated	17,512.0	17,513.0	6.0		30
18	6/4/2024	Perforated	17,475.0	17,476.0	6.0		30
18	6/4/2024	Perforated	17,440.0	17,441.0	6.0		30
18	6/4/2024	Perforated	17,405.0	17,406.0	6.0		30
18	6/4/2024	Perforated	17,372.0	17,373.0	6.0		30
18	6/4/2024	Perforated	17,335.0	17,336.0	6.0		30
19	6/5/2024	Perforated	17,300.0	17,301.0	6.0		30
19	6/5/2024	Perforated	17,265.0	17,266.0	6.0		30
19	6/5/2024	Perforated	17,230.0	17,231.0	6.0		30
19	6/5/2024	Perforated	17,195.0	17,196.0	6.0		30
19	6/5/2024	Perforated	17,160.0	17,161.0	6.0		30
20	6/5/2024	Perforated	17,125.0	17,126.0	6.0		36
20	6/5/2024	Perforated	17,090.0	17,091.0	6.0		36
20	6/5/2024	Perforated	17,055.0	17,056.0	6.0		36
20	6/5/2024	Perforated	17,020.0	17,021.0	6.0		36
20	6/5/2024	Perforated	16,985.0	16,986.0	6.0		36
20	6/5/2024	Perforated	16,950.0	16,951.0	6.0		36
21	6/6/2024	Perforated	16,915.0	16,916.0	6.0		36
21	6/6/2024	Perforated	16,880.0	16,881.0	6.0		36
21	6/6/2024	Perforated	16,846.0	16,847.0	6.0		36
21	6/6/2024	Perforated	16,810.0	16,811.0	6.0		36
21	6/6/2024	Perforated	16,775.0	16,776.0	6.0		36
21	6/6/2024	Perforated	16,740.0	16,741.0	6.0		36
22	6/6/2024	Perforated	16,705.0	16,706.0	6.0		36
22	6/6/2024	Perforated	16,670.0	16,671.0	6.0		36
22	6/6/2024	Perforated	16,635.0	16,636.0	6.0		36
22	6/6/2024	Perforated	16,600.0	16,601.0	6.0		36
22	6/6/2024	Perforated	16,565.0	16,566.0	6.0		36
22	6/6/2024	Perforated	16,530.0	16,531.0	6.0		36
23	6/7/2024	Perforated	16,495.0	16,496.0	6.0		36



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
23	6/7/2024	Perforated	16,460.0	16,461.0	6.0		36
23	6/7/2024	Perforated	16,425.0	16,426.0	6.0		36
23	6/7/2024	Perforated	16,390.0	16,391.0	6.0		36
23	6/7/2024	Perforated	16,352.0	16,353.0	6.0		36
23	6/7/2024	Perforated	16,322.0	16,323.0	6.0		36
24	6/7/2024	Perforated	16,285.0	16,286.0	6.0		36
24	6/7/2024	Perforated	16,250.0	16,251.0	6.0		36
24	6/7/2024	Perforated	16,215.0	16,216.0	6.0		36
24	6/7/2024	Perforated	16,180.0	16,181.0	6.0		36
24	6/7/2024	Perforated	16,145.0	16,146.0	6.0		36
24	6/7/2024	Perforated	16,110.0	16,111.0	6.0		36
25	6/8/2024	Perforated	16,075.0	16,076.0	6.0		36
25	6/8/2024	Perforated	16,040.0	16,041.0	6.0		36
25	6/8/2024	Perforated	16,005.0	16,006.0	6.0		36
25	6/8/2024	Perforated	15,970.0	15,971.0	6.0		36
25	6/8/2024	Perforated	15,935.0	15,936.0	6.0		36
25	6/8/2024	Perforated	15,900.0	15,901.0	6.0		36
26	6/8/2024	Perforated	15,864.0	15,865.0	6.0		36
26	6/8/2024	Perforated	15,830.0	15,831.0	6.0		36
26	6/8/2024	Perforated	15,795.0	15,796.0	6.0		36
26	6/8/2024	Perforated	15,760.0	15,761.0	6.0		36
26	6/8/2024	Perforated	15,725.0	15,726.0	6.0		36
26	6/8/2024	Perforated	15,692.0	15,693.0	6.0		36
27	6/9/2024	Perforated	15,655.0	15,656.0	6.0		36
27	6/9/2024	Perforated	15,620.0	15,621.0	6.0		36
27	6/9/2024	Perforated	15,585.0	15,586.0	6.0		36
27	6/9/2024	Perforated	15,550.0	15,551.0	6.0		36
27	6/9/2024	Perforated	15,515.0	15,516.0	6.0		36
27	6/9/2024	Perforated	15,480.0	15,481.0	6.0		36
28	6/9/2024	Perforated	15,445.0	15,446.0	6.0		36
28	6/9/2024	Perforated	15,410.0	15,411.0	6.0		36
28	6/9/2024	Perforated	15,372.0	15,373.0	6.0		36
28	6/9/2024	Perforated	15,340.0	15,341.0	6.0		36
28	6/9/2024	Perforated	15,305.0	15,306.0	6.0		36
28	6/9/2024	Perforated	15,270.0	15,271.0	6.0		36
29	6/9/2024	Perforated	15,235.0	15,236.0	6.0		36
29	6/9/2024	Perforated	15,203.0	15,204.0	6.0		36
29	6/9/2024	Perforated	15,165.0	15,166.0	6.0		36
29	6/9/2024	Perforated	15,130.0	15,131.0	6.0		36
29	6/9/2024	Perforated	15,095.0	15,096.0	6.0		36
29	6/9/2024	Perforated	15,060.0	15,061.0	6.0		36
30	6/10/2024	Perforated	15,025.0	15,026.0	6.0		36
30	6/10/2024	Perforated	14,990.0	14,991.0	6.0		36
30	6/10/2024	Perforated	14,955.0	14,956.0	6.0		36
30	6/10/2024	Perforated	14,920.0	14,921.0	6.0		36
30	6/10/2024	Perforated	14,889.0	14,890.0	6.0		36
30	6/10/2024	Perforated	14,854.0	14,855.0	6.0		36
31	6/10/2024	Perforated	14,815.0	14,816.0	6.0		36
31	6/10/2024	Perforated	14,780.0	14,781.0	6.0		36
31	6/10/2024	Perforated	14,745.0	14,746.0	6.0		36
31	6/10/2024	Perforated	14,712.0	14,713.0	6.0		36
31	6/10/2024	Perforated	14,675.0	14,676.0	6.0		36
31	6/10/2024	Perforated	14,640.0	14,641.0	6.0		36
32	6/11/2024	Perforated	14,605.0	14,606.0	6.0		36
32	6/11/2024	Perforated	14,570.0	14,571.0	6.0		36
32	6/11/2024	Perforated	14,535.0	14,536.0	6.0		36
32	6/11/2024	Perforated	14,500.0	14,501.0	6.0		36



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
32	6/11/2024	Perforated	14,465.0	14,466.0	6.0		36
32	6/11/2024	Perforated	14,430.0	14,431.0	6.0		36
33	6/11/2024	Perforated	14,392.0	14,393.0	6.0		36
33	6/11/2024	Perforated	14,360.0	14,361.0	6.0		36
33	6/11/2024	Perforated	14,325.0	14,326.0	6.0		36
33	6/11/2024	Perforated	14,290.0	14,291.0	6.0		36
33	6/11/2024	Perforated	14,255.0	14,256.0	6.0		36
33	6/11/2024	Perforated	14,222.0	14,223.0	6.0		36
34	6/12/2024	Perforated	14,185.0	14,186.0	6.0		36
34	6/12/2024	Perforated	14,150.0	14,151.0	6.0		36
34	6/12/2024	Perforated	14,115.0	14,116.0	6.0		36
34	6/12/2024	Perforated	14,080.0	14,081.0	6.0		36
34	6/12/2024	Perforated	14,045.0	14,046.0	6.0		36
34	6/12/2024	Perforated	14,010.0	14,011.0	6.0		36
35	6/13/2024	Perforated	13,975.0	13,976.0	6.0		36
35	6/13/2024	Perforated	13,940.0	13,941.0	6.0		36
35	6/13/2024	Perforated	13,902.0	13,903.0	6.0		36
35	6/13/2024	Perforated	13,870.0	13,871.0	6.0		36
35	6/13/2024	Perforated	13,835.0	13,836.0	6.0		36
35	6/13/2024	Perforated	13,800.0	13,801.0	6.0		36
36	6/13/2024	Perforated	13,765.0	13,766.0	6.0		36
36	6/13/2024	Perforated	13,731.0	13,732.0	6.0		36
36	6/13/2024	Perforated	13,695.0	13,696.0	6.0		36
36	6/13/2024	Perforated	13,660.0	13,661.0	6.0		36
36	6/13/2024	Perforated	13,625.0	13,626.0	6.0		36
36	6/13/2024	Perforated	13,590.0	13,591.0	6.0		36
37	6/13/2024	Perforated	13,556.0	13,557.0	6.0		36
37	6/13/2024	Perforated	13,520.0	13,521.0	6.0		36
37	6/13/2024	Perforated	13,485.0	13,486.0	6.0		36
37	6/13/2024	Perforated	13,450.0	13,451.0	6.0		36
37	6/13/2024	Perforated	13,415.0	13,416.0	6.0		36
37	6/13/2024	Perforated	13,384.0	13,385.0	6.0		36
38	6/14/2024	Perforated	13,345.0	13,346.0	6.0		36
38	6/14/2024	Perforated	13,310.0	13,311.0	6.0		36
38	6/14/2024	Perforated	13,275.0	13,276.0	6.0		36
38	6/14/2024	Perforated	13,242.0	13,243.0	6.0		36
38	6/14/2024	Perforated	13,205.0	13,206.0	6.0		36
38	6/14/2024	Perforated	13,170.0	13,171.0	6.0		36
39	6/14/2024	Perforated	13,135.0	13,136.0	6.0		36
39	6/14/2024	Perforated	13,100.0	13,101.0	6.0		36
39	6/14/2024	Perforated	13,065.0	13,066.0	6.0		36
39	6/14/2024	Perforated	13,030.0	13,031.0	6.0		36
39	6/14/2024	Perforated	12,995.0	12,996.0	6.0		36
39	6/14/2024	Perforated	12,960.0	12,961.0	6.0		36
40	6/15/2024	Perforated	12,924.0	12,925.0	6.0		36
40	6/15/2024	Perforated	12,890.0	12,891.0	6.0		36
40	6/15/2024	Perforated	12,855.0	12,856.0	6.0		36
40	6/15/2024	Perforated	12,820.0	12,821.0	6.0		36
40	6/15/2024	Perforated	12,785.0	12,786.0	6.0		36
40	6/15/2024	Perforated	12,748.0	12,749.0	6.0		36
41	6/15/2024	Perforated	12,715.0	12,716.0	6.0		36
41	6/15/2024	Perforated	12,680.0	12,681.0	6.0		36
41	6/15/2024	Perforated	12,645.0	12,646.0	6.0		36
41	6/15/2024	Perforated	12,610.0	12,611.0	6.0		36
41	6/15/2024	Perforated	12,575.0	12,576.0	6.0		36
41	6/15/2024	Perforated	12,540.0	12,541.0	6.0		36
42	7/9/2024	Perforated	12,505.0	12,506.0	6.0		36



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
42	7/9/2024	Perforated	12,470.0	12,471.0	6.0		36
42	7/9/2024	Perforated	12,435.0	12,436.0	6.0		36
42	7/9/2024	Perforated	12,402.0	12,403.0	6.0		36
42	7/9/2024	Perforated	12,365.0	12,366.0	6.0		36
42	7/9/2024	Perforated	12,330.0	12,331.0	6.0		36
43	7/10/2024	Perforated	12,295.0	12,296.0	6.0		36
43	7/10/2024	Perforated	12,260.0	12,261.0	6.0		36
43	7/10/2024	Perforated	12,225.0	12,226.0	6.0		36
43	7/10/2024	Perforated	12,190.0	12,191.0	6.0		36
43	7/10/2024	Perforated	12,155.0	12,156.0	6.0		36
43	7/10/2024	Perforated	12,120.0	12,121.0	6.0		36
44	7/10/2024	Perforated	12,085.0	12,086.0	6.0		36
44	7/10/2024	Perforated	12,050.0	12,051.0	6.0		36
44	7/10/2024	Perforated	12,015.0	12,016.0	6.0		36
44	7/10/2024	Perforated	11,980.0	11,981.0	6.0		36
44	7/10/2024	Perforated	11,945.0	11,946.0	6.0		36
44	7/10/2024	Perforated	11,908.0	11,909.0	6.0		36
45	7/11/2024	Perforated	11,875.0	11,876.0	6.0		36
45	7/11/2024	Perforated	11,840.0	11,841.0	6.0		36
45	7/11/2024	Perforated	11,805.0	11,806.0	6.0		36
45	7/11/2024	Perforated	11,770.0	11,771.0	6.0		36
45	7/11/2024	Perforated	11,737.0	11,738.0	6.0		36
45	7/11/2024	Perforated	11,700.0	11,701.0	6.0		36
46	7/11/2024	Perforated	11,665.0	11,666.0	6.0		36
46	7/11/2024	Perforated	11,630.0	11,631.0	6.0		36
46	7/11/2024	Perforated	11,595.0	11,596.0	6.0		36
46	7/11/2024	Perforated	11,562.0	11,563.0	6.0		36
46	7/11/2024	Perforated	11,525.0	11,526.0	6.0		36
46	7/11/2024	Perforated	11,490.0	11,491.0	6.0		36
47	7/11/2024	Perforated	11,455.0	11,456.0	6.0		36
47	7/11/2024	Perforated	11,420.0	11,421.0	6.0		36
47	7/11/2024	Perforated	11,385.0	11,386.0	6.0		36
47	7/11/2024	Perforated	11,350.0	11,351.0	6.0		36
47	7/11/2024	Perforated	11,315.0	11,316.0	6.0		36
47	7/11/2024	Perforated	11,280.0	11,281.0	6.0		36
48	7/12/2024	Perforated	11,245.0	11,246.0	6.0		36
48	7/12/2024	Perforated	11,210.0	11,211.0	6.0		36
48	7/12/2024	Perforated	11,175.0	11,176.0	6.0		36
48	7/12/2024	Perforated	11,140.0	11,141.0	6.0		36
48	7/12/2024	Perforated	11,105.0	11,106.0	6.0		36
48	7/12/2024	Perforated	11,070.0	11,071.0	6.0		36
49	7/12/2024	Perforated	11,035.0	11,036.0	6.0		36
49	7/12/2024	Perforated	11,017.0	11,018.0	6.0		36
49	7/12/2024	Perforated	11,000.0	11,001.0	6.0		36
49	7/12/2024	Perforated	10,985.0	10,986.0	6.0		36
49	7/12/2024	Perforated	10,965.0	10,966.0	6.0		36
49	7/12/2024	Perforated	10,932.0	10,933.0	6.0		36
50	7/13/2024	Perforated	10,810.0	10,811.0	6.0		36
50	7/13/2024	Perforated	10,790.0	10,791.0	6.0		36
50	7/13/2024	Perforated	10,755.0	10,756.0	6.0		36
50	7/13/2024	Perforated	10,720.0	10,721.0	6.0		36
50	7/13/2024	Perforated	10,685.0	10,686.0	6.0		36
50	7/13/2024	Perforated	10,650.0	10,651.0	6.0		36
51	7/13/2024	Perforated	10,615.0	10,616.0	6.0		36
51	7/13/2024	Perforated	10,580.0	10,581.0	6.0		36
51	7/13/2024	Perforated	10,545.0	10,546.0	6.0		36
51	7/13/2024	Perforated	10,510.0	10,511.0	6.0		36



Regulatory- Perforations

Well Name: Trident 86-2221-23G

Well Name Trident 86-2221-23G	Lease FEE	API/UWI 43013544760000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
51	7/13/2024	Perforated	10,475.0	10,476.0	6.0		36
51	7/13/2024	Perforated	10,440.0	10,441.0	6.0		36
52	7/13/2024	Perforated	10,406.0	10,407.0	6.0		36
52	7/13/2024	Perforated	10,370.0	10,371.0	6.0		36
52	7/13/2024	Perforated	10,335.0	10,336.0	6.0		36
52	7/13/2024	Perforated	10,300.0	10,301.0	6.0		36
52	7/13/2024	Perforated	10,265.0	10,266.0	6.0		36
52	7/13/2024	Perforated	10,230.0	10,231.0	6.0		36

Total

Trident 86-2221-23G

Stimulations Summary

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 5/26/2024	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,802.00	4,853.00	1,080.0
2	9,263.00	9,364.10	13,420.0
3	9,489.10	9,750.70	242,850.0
4	9,233.00	9,720.50	335,350.0
5	9,643.10	10,027.40	367,580.0
6	9,303.00	9,867.70	393,761.0
7	9,305.00	9,880.60	395,781.0
8	8,394.90	8,768.40	248,670.0
9	9,419.00	9,968.20	378,430.0
10	9,247.00	9,789.70	393,748.0
11	9,191.90	9,722.20	392,461.0
12	9,466.90	10,066.80	393,581.0
13	9,246.00	9,812.10	393,770.0
14	9,289.10	9,861.80	393,741.0
15	9,210.10	9,794.00	393,820.0
16	9,214.80	9,786.40	393,340.0
17	9,343.90	9,941.30	393,530.0
18	9,374.10	9,952.40	393,799.0
19	9,484.10	10,038.20	393,760.0
20	9,541.10	10,084.50	393,599.0
21	10,834.10	11,319.40	370,479.0
22	11,445.00	12,071.70	472,270.0
23	11,606.00	12,133.20	472,501.0
24	11,590.00	12,259.20	472,400.0
25	11,602.10	12,272.70	473,220.0
26	11,548.10	12,223.00	472,499.0
27	11,620.90	12,290.50	473,260.0
28	11,579.20	12,244.10	472,499.0
29	11,536.00	12,203.70	472,140.0
30	11,586.90	12,236.80	472,500.0
31	11,542.10	12,205.10	472,580.0
32	11,550.20	12,218.90	472,420.0
33	11,554.90	12,215.00	472,680.0
34	11,613.10	12,280.60	472,200.0
35	11,623.00	12,306.30	472,820.0
36	11,740.80	12,284.10	472,102.0
37	11,260.00	12,065.20	472,921.0
38	11,518.00	12,180.70	472,721.0
39	11,612.00	12,292.40	472,400.0
40	11,535.10	12,192.60	474,010.0
41	11,605.90	12,274.90	472,300.0
42	11,651.10	12,186.00	472,500.0
43	11,667.00	12,145.10	472,299.0
44	11,641.80	12,147.60	472,581.0
45	11,662.90	12,146.90	472,401.0
46	11,628.00	12,168.60	472,701.0
47	11,689.90	12,171.00	472,580.0
48	11,671.90	12,249.50	472,400.0
49	11,602.00	12,177.60	472,580.0
50	11,651.00	12,177.40	472,901.0
51	11,579.00	12,198.80	472,600.0
52	11,679.00	12,172.80	461,580.0



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60094.01

Jobs											
AFE Number 220490		Wellbore Name Original Hole			Wellbore API/UWI		Primary Job Type Initial Completion		Start Date 5/2/2024	End Date 8/8/2024	Spud Date
Time Log											
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com			
5/2/2024 06:00	5/2/2024 10:00			General Ops	Standby	4.00	Well Prep	WELL SHUT IN			
5/2/2024 10:00	5/2/2024 13:30			General Ops	Rigging In	3.50	Well Prep	NIPPLING UP B SECTION			
5/2/2024 13:30	5/2/2024 14:00			Frac Tree	Planned Maintenan ce	0.50	Well Prep	TESTING MASTER VALVE, 13:30 - 13:50 10K GOOD TEST			
5/2/2024 14:00	5/3/2024 06:00			General Ops	Standby	16.00	Well Prep	WELL SHUT IN			
5/8/2024 06:00	5/8/2024 06:45			Standby	Well Shut In	0.75	Well Prep	WELL SHUT IN PREP TO RUN 60 ARM CALIBER LOG.			
5/8/2024 06:45	5/8/2024 10:00			Wireline	Logging	3.25	Well Prep	RIH WITH 60 ARM CALIPER LOG TO 9,630'. LOOH,			
5/8/2024 10:00	5/9/2024 06:00			Standby	Well Shut In	20.00	Well Prep	WELL SHUT IN PREP FOR CSG PRESSURE TEST.			
5/9/2024 06:00	5/9/2024 11:00			General Ops	Standby	5.00	Well Prep	WELL SHUT IN, PREP FOR CASING PRESSURE TEST			
5/9/2024 11:00	5/9/2024 16:00			General Ops	Rigging In	5.00	Well Prep	SPOT THREE 1000 BBL TANKS AND ONE 500 BBL ACID TANK. MOVE IN TWO SUNBELT LIGHT TOWERS. PRODUCTION RIGGING IN WATER LINE FROM RISER TO FRAC TANKS. MIRU MAX POWER FLUID FOR PRESSURE TEST.			
5/9/2024 16:00	5/10/2024 06:00			Standby	Well Shut In	14.00	Well Prep	WELL SHUT IN, PREP FOR CASING PRESSURE TEST			
5/10/2024 06:00	5/11/2024 04:00			Standby	Well Shut In	22.00	Well Prep	WELL SHUT IN, PREP FOR CSG PRESSURE TEST			
5/11/2024 04:00	5/11/2024 04:15			RU/RD	Rig Up/Down	0.25	Well Prep	MIRU MAX POWER, PRESSURE TEST PUMPDOWN LINES TO 10,200 PSI,			
5/11/2024 04:15	5/11/2024 06:00			Pump Down	Pressure Test	1.75	Well Prep	OWHP - 0 PSI, SURF - 0 PSI CSG TEST PUMPED 220 BBL LATERAL FLUSH, 1,500 GAL 15% HCL IN TWO DROPS WITH A 10 BBL SPACER PUMP 550 BBLS			
5/11/2024 06:00	5/11/2024 08:45			Pump Down	Pressure Test	2.75	Well Prep	DROP 3.500" SERIES BAKER BALL, PUMP 171 BBLS TO SEAT BALL PRESSURE UP TO 10,000 PSI START PSI TEST - 10,002 PSI HOLD FOR 30 MIN END PSI TEST - 10,236 PSI GOOD TEST BLEED OFF PSI TO 0 PSI, VERIFY NO FLOW AT TANKS, SICP - 0 PSI, SURF - 0 SURFACE PRESSURE BUILT TO 400 PSI 2 DIFFERNT TIMES THAT WE HAD TO BLEED OFF.			
5/11/2024 08:45	5/12/2024 06:00			General Ops	Standby	21.25	Well Prep	WSI WAITING ON PERFORATION			
5/12/2024 06:00	5/13/2024 06:00			General Ops	Standby	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/13/2024 06:00	5/14/2024 06:00			Standby	Well Shut In	24.00	Well Prep	WELL SHUT IN			
5/14/2024 06:00	5/15/2024 06:00			General Ops	Standby	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/15/2024 06:00	5/15/2024 09:00			General Ops	Standby	3.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/15/2024 09:00	5/15/2024 18:00			General Ops	Rigging In	9.00	Well Prep	MIRU CAMERON FRAC TREE AND ZIPPER MANIFOLD. VELOCITY INSTALLING AND PRESSURE TESTING POP- OFF ON BRADEN HEAD TO 2000 PSI. GOOD TEST			
5/15/2024 18:00	5/16/2024 06:00			RU/RD	Rig Up/Down	12.00	Well Prep	WELL SHUT IN			
5/16/2024 06:00	5/16/2024 08:00			General Ops	Standby	2.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/16/2024 08:00	5/16/2024 11:00			General Ops	Rigging In	3.00	Well Prep	CAMERON FINISH FRAC TREE AND ZIPPER MANIFOLD RIG UP			
5/16/2024 11:00	5/17/2024 06:00			General Ops	Standby	19.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/17/2024 06:00	5/18/2024 06:00			Standby	Well Shut In	24.00	Well Prep	WSI FOR FRAC OPERATIONS			
5/18/2024 06:00	5/19/2024 06:00			General Ops	Standby	24.00	Well Prep	WELL SI FOR FRAC OPERATIONS			
5/19/2024 06:00	5/19/2024 20:15			General Ops	Standby	14.25	Well Prep	WELL SI FOR FRAC OPERATIONS			
5/19/2024 20:15	5/19/2024 22:30			Pump Down	Pressure Test	2.25	Well Prep	REPLACE TOOL TRAP AND RE-HEAD			
5/19/2024 22:30	5/19/2024 22:45			Pump Down	Pressure Test	0.25	Well Prep	PRESSURE WELLHEAD & LUBRICATOR TO 10,000 GOOD TEST.			
5/19/2024 22:45	5/19/2024 23:45			Wireline	Plug & Perf	1.00	Well Prep	RIH W/ 5 SELECTIONS 3 SPF TO SHOOT STAGE 1 OWP: 1,300 MAX RATE: 17 MAX PRESSUIRE: 8,700 SICP: 4,350 BBLS PUMPED: 682			
5/19/2024 23:45	5/20/2024 01:15			Wireline	Logging	1.50	Well Prep	LOOH			
5/20/2024 01:15	5/20/2024 06:00			Standby	Well Shut In	4.75	Well Prep	WELL SHUT IN			



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/27/2024 16:32	5/27/2024 16:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/27/2024 16:34	5/27/2024 17:02			Frac	Preventive Maintenanc e	0.47	Stimulation	Frac pump maintenance
5/27/2024 17:02	5/27/2024 17:23			Frac	Frac Pumps	0.33	Stimulation	Frac pump maintenance. Exceeded 30 min well switch
5/27/2024 17:23	5/27/2024 17:31			Frac	Equalizing	0.14	Stimulation	Frac equalizing to well. Exceeded 30 min well switch
5/27/2024 17:31	5/27/2024 21:14			Frac	Fracturing	3.72	Stimulation	Frac operations Stage 2 IWHP: 4400 / SICP: 5292 START 20/22 FLUID ENDS END 20/22 FLUID ENDS 13.5K prop, 100% fluid. Avg rate 44 BPM, avg psi 9850
5/27/2024 21:14	5/27/2024 21:18			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/27/2024 21:18	5/27/2024 21:20			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
5/27/2024 21:20	5/27/2024 21:21			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/27/2024 21:21	5/27/2024 21:24			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
5/27/2024 21:24	5/27/2024 22:14			Wireline	Misrun	0.83	Stimulation	Wireline operations Stage 3 MISRUN
5/27/2024 22:14	5/27/2024 22:17			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/27/2024 22:17	5/27/2024 22:23			Standby	Well Shut In	0.10	Stimulation	Well shut in. Ready for Frac
5/27/2024 22:23	5/27/2024 23:05			Pump Down	Acid Pump Down	0.70	Stimulation	Pump Down pumping acid
5/27/2024 23:05	5/28/2024 00:35			Standby	Well Shut In	1.51	Stimulation	Well shut in. Ready for Frac
5/28/2024 00:35	5/28/2024 00:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/28/2024 00:37	5/28/2024 00:42			Frac	Preventive Maintenanc e	0.09	Stimulation	Frac pump maintenance
5/28/2024 00:42	5/28/2024 00:45			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
5/28/2024 00:45	5/28/2024 01:13			Frac	High Rate Flush	0.47	Stimulation	HIGH RATE FLUSH IWHP: 4405 / SICP: 5398 START 18/22 FLUID ENDS END 18/22 FLUID ENDS PUMPED 605 BBLS
5/28/2024 01:13	5/28/2024 01:18			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
5/28/2024 01:18	5/28/2024 01:36			Standby	Well Shut In	0.30	Stimulation	Well shut in. Ready for Wireline
5/28/2024 01:36	5/28/2024 01:37			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/28/2024 01:37	5/28/2024 01:39			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
5/28/2024 01:39	5/28/2024 02:40			Wireline	Downhole Tools	1.01	Stimulation	GAUGE RING RUN
5/28/2024 02:40	5/28/2024 02:53			Frac Tree	Well Switch Wellhead	0.22	Stimulation	Switching for Wireline
5/28/2024 02:53	5/28/2024 04:39			Wireline	WL Run	1.76	Stimulation	Wireline operations Stage 3
5/28/2024 04:39	5/28/2024 04:47			Frac Tree	Well Switch Wellhead	0.13	Stimulation	Shutting in and bleeding off well
5/28/2024 04:47	5/28/2024 04:50			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Frac
5/28/2024 04:50	5/28/2024 04:57			Pump Down	Acid Pump Down	0.12	Stimulation	Pump Down pumping acid
5/28/2024 04:57	5/28/2024 05:08			Standby	Well Shut In	0.18	Stimulation	Well shut in. Ready for Frac
5/28/2024 05:08	5/28/2024 05:09			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac
5/28/2024 05:09	5/28/2024 05:11			Frac	Equalizing	0.04	Stimulation	Frac operations Stage 3 PROFRAC RADIO/CELL COMMUNICATION ISSUES WITH BROTHERSON PAD
5/28/2024 05:11	5/28/2024 05:59			Frac	Fracturing	0.81	Stimulation	Frac operations Stage 3
5/28/2024 06:00	5/28/2024 08:23			Frac	Fracturing	2.38	Stimulation	Frac operations Stage 3 IWHP: 4,650 / SICP: 4,734 START 20/22 FLUID ENDS END 20/22 FLUID ENDS



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/28/2024 08:23	5/28/2024 08:26			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
5/28/2024 08:26	5/28/2024 10:14			Standby	Well Shut In	1.80	Stimulation	Well shut in. Ready for Wireline
5/28/2024 10:14	5/28/2024 10:15			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/28/2024 10:15	5/28/2024 10:17			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
5/28/2024 10:17	5/28/2024 11:52			Wireline	WL Run	1.59	Stimulation	Wireline operations Stage 4
5/28/2024 11:52	5/28/2024 11:55			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/28/2024 11:55	5/28/2024 20:10			Standby	Well Shut In	8.25	Stimulation	Well shut in. Ready for Frac
5/28/2024 20:10	5/28/2024 20:16			Pump Down	Acid Pump Down	0.10	Stimulation	Pump Down pumping acid
5/28/2024 20:16	5/28/2024 20:18			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/28/2024 20:18	5/28/2024 20:31			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
5/28/2024 20:31	5/28/2024 20:39			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well
5/28/2024 20:39	5/28/2024 23:32			Frac	Fracturing	2.88	Stimulation	Frac operations Stage 4 IWHP: 4396 / SICP: 4873 START 20/22 FLUID ENDS END 20/220FLUID ENDS
5/28/2024 23:32	5/28/2024 23:35			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
5/28/2024 23:35	5/28/2024 23:35			Standby	Well Shut In	0.00		null
5/28/2024 23:35	5/28/2024 23:36			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/28/2024 23:36	5/28/2024 23:38			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
5/28/2024 23:38	5/29/2024 01:01			Wireline	WL Run	1.37	Stimulation	Wireline operations Stage 5
5/29/2024 01:01	5/29/2024 01:05			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
5/29/2024 01:05	5/29/2024 05:59			Standby	Well Shut In	4.91	Stimulation	Well shut in. Ready for Frac
5/29/2024 06:00	5/29/2024 07:30			Standby	Well Shut In	1.51	Stimulation	Well shut in. Ready for Frac
5/29/2024 07:30	5/29/2024 07:32			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/29/2024 07:32	5/29/2024 07:53			Frac	Preventive Maintenance	0.35	Stimulation	Frac pump maintenance
5/29/2024 07:53	5/29/2024 08:00			Frac	Pressure Test	0.12	Stimulation	Frac pressure testing and equalizing to well
5/29/2024 08:00	5/29/2024 08:04			Frac	Pressure Test	0.07	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Fix high pressure leak on ideal pumpdown iron, spot acid.
5/29/2024 08:04	5/29/2024 08:13			Frac	Waiting on Services	0.15	Stimulation	Pump Down pumping acid
5/29/2024 08:13	5/29/2024 11:05			Frac	Fracturing	2.87	Stimulation	Frac operations Stage 5 IWHP: 4,630 / SICP: xxx START 19/22 FLUID ENDS END 19/22 FLUID ENDS
5/29/2024 11:05	5/29/2024 11:09			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/29/2024 11:09	5/29/2024 11:41			Standby	Well Shut In	0.53	Stimulation	Well shut in. Ready for Wireline
5/29/2024 11:41	5/29/2024 11:42			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/29/2024 11:42	5/29/2024 11:47			Wireline	Equalizing	0.08	Stimulation	Wireline stabbed on and equalizing pressure
5/29/2024 11:47	5/29/2024 13:06			Wireline	WL Run	1.33	Stimulation	Wireline operations Stage 6
5/29/2024 13:06	5/29/2024 13:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
5/29/2024 13:11	5/29/2024 19:19			Standby	Well Shut In	6.14	Stimulation	Well shut in. Ready for Frac
5/29/2024 19:19	5/29/2024 19:20			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/29/2024 19:20	5/29/2024 19:30			Frac	Waiting on Services	0.17	Stimulation	Pump Down pumping acid
5/29/2024 19:30	5/29/2024 19:43			Frac	Preventive Maintenance	0.21	Stimulation	Frac pump maintenance
5/29/2024 19:43	5/29/2024 19:49			Frac	Pressure Test	0.10	Stimulation	Frac pressure testing and equalizing to well
5/29/2024 19:49	5/29/2024 19:52			Frac	Pressure Test	0.06	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Packing 4A-H3, Rig in station 7, Fix sanded off hose on 5A, Check keyway on 5B
5/29/2024 19:52	5/29/2024 22:40			Frac	Fracturing	2.79	Stimulation	Frac operations Stage 6 IWHP: 4,998 / SICP: 4,823 START 21/22 FLUID ENDS END 20/22 FLUID ENDS
5/29/2024 22:40	5/29/2024 22:43			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/29/2024 22:43	5/29/2024 22:45			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
5/29/2024 22:45	5/29/2024 22:45			Standby	Well Shut In	0.00		null
5/29/2024 22:45	5/29/2024 22:47			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
5/29/2024 22:47	5/30/2024 00:59			Wireline	WL Run	2.20	Stimulation	Wireline operations Stage 7
5/30/2024 00:59	5/30/2024 01:02			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
5/30/2024 01:02	5/30/2024 05:59			Standby	Well Shut In	4.97	Stimulation	Well shut in. Ready for Frac
5/30/2024 06:00	5/30/2024 06:19			Standby	Well Shut In	0.32	Stimulation	Well shut in. Ready for Frac
5/30/2024 06:19	5/30/2024 06:29			Pump Down	Acid Pump Down	0.16	Stimulation	Pump Down pumping acid
5/30/2024 06:29	5/30/2024 06:30			Frac Tree	Well Switch Frac	0.02	Stimulation	Switching for Frac
5/30/2024 06:30	5/30/2024 06:37			Frac	Equalizing	0.12	Stimulation	Frac equalizing to well
5/30/2024 06:37	5/30/2024 09:15			Frac	Fracturing	2.63	Stimulation	Frac operations Stage 7 IWHP: 4,537/ SICP: 5,239 START 19/22 FLUID ENDS END 18/22 FLUID ENDS
5/30/2024 09:15	5/30/2024 09:19			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
5/30/2024 09:19	5/30/2024 09:30			Standby	Well Shut In	0.18	Stimulation	Well shut in. Ready for Wireline
5/30/2024 09:30	5/30/2024 09:31			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/30/2024 09:31	5/30/2024 09:37			Wireline	Equalizing	0.09	Stimulation	Wireline stabbed on and equalizing pressure
5/30/2024 09:37	5/30/2024 11:19			Wireline	WL Run	1.71	Stimulation	Wireline operations Stage 8
5/30/2024 11:19	5/30/2024 11:24			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Shutting in and bleeding off well
5/30/2024 11:24	5/31/2024 01:12			Standby	Well Shut In	13.80	Stimulation	Well shut in. Ready for Frac
5/31/2024 01:12	5/31/2024 01:21			Pump Down	Acid Pump Down	0.14	Stimulation	Pump Down pumping acid
5/31/2024 01:21	5/31/2024 01:23			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/31/2024 01:23	5/31/2024 01:43			Frac	Preventive Maintenance	0.34	Stimulation	Frac pump maintenance
5/31/2024 01:43	5/31/2024 01:51			Frac	Pressure Test	0.13	Stimulation	Frac pressure testing and equalizing to well
5/31/2024 01:51	5/31/2024 01:59			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Change out discharge hose on 2A, D-Ring on 11B-H2, Fix grease fitting on zipper
5/31/2024 01:59	5/31/2024 04:33			Frac	Fracturing	2.57	Stimulation	Frac operations Stage 8 IWHP: 4,283 / SICP: 5,419 START 21/22 FLUID ENDS END 21/22 FLUID ENDS
5/31/2024 04:33	5/31/2024 04:37			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/31/2024 04:37	5/31/2024 04:40			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
5/31/2024 04:40	5/31/2024 04:41			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/31/2024 04:41	5/31/2024 04:43			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
5/31/2024 04:43	5/31/2024 05:59			Wireline	WL Run	1.28	Stimulation	Wireline operations Stage 9
5/31/2024 06:00	5/31/2024 06:29			Wireline	WL Run	0.49	Stimulation	Wireline operations Stage 9
5/31/2024 06:29	5/31/2024 06:36			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Shutting in and bleeding off well
5/31/2024 06:36	5/31/2024 12:34			Standby	Well Shut In	5.98	Stimulation	Well shut in. Ready for Frac
5/31/2024 12:34	5/31/2024 12:34			Frac Tree	Well Switch Wireline	0.00		null
5/31/2024 12:34	5/31/2024 12:34			Standby	Well Shut In	0.00		null
5/31/2024 12:34	5/31/2024 12:34			Frac Tree	Well Switch Wireline	0.00		null
5/31/2024 12:34	5/31/2024 12:36			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
5/31/2024 12:36	5/31/2024 12:53			Frac	Preventive Maintenance	0.28	Stimulation	Frac pump maintenance
5/31/2024 12:53	5/31/2024 13:01			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well
5/31/2024 13:01	5/31/2024 13:04			Frac	Waiting on Services	0.05	Stimulation	Pump Down pumping acid
5/31/2024 13:04	5/31/2024 13:10			Frac	Waiting on Services	0.10	Stimulation	Pump Down pumping acid. Exceeded 30 min well switch Spotting acid
5/31/2024 13:10	5/31/2024 16:02			Frac	Fracturing	2.87	Stimulation	Frac operations Stage 9 IWHP: 4,782 / SICP: 4,979 START 21/22 FLUID ENDS END 21/22 FLUID ENDS
5/31/2024 16:02	5/31/2024 16:06			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
5/31/2024 16:06	5/31/2024 17:25			Standby	Well Shut In	1.32	Stimulation	Well shut in. Ready for Wireline
5/31/2024 17:25	5/31/2024 17:26			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
5/31/2024 17:26	5/31/2024 17:28			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
5/31/2024 17:28	5/31/2024 19:26			Wireline	WL Run	1.96	Stimulation	Wireline operations Stage 10
5/31/2024 19:26	5/31/2024 19:33			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Shutting in and bleeding off well
5/31/2024 19:33	5/31/2024 23:58			Standby	Well Shut In	4.42	Stimulation	Well shut in. Ready for Frac
5/31/2024 23:58	6/1/2024 00:00			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/1/2024 00:00	6/1/2024 00:13			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
6/1/2024 00:13	6/1/2024 00:26			Frac	Pressure Test	0.23	Stimulation	Frac pressure testing and equalizing to well
6/1/2024 00:26	6/1/2024 03:04			Frac	Fracturing	2.63	Stimulation	Frac operations Stage 10 IWHP: 4,515 / SICP: 5,163 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
6/1/2024 03:04	6/1/2024 03:07			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/1/2024 03:07	6/1/2024 06:00			Standby	Well Shut In	2.87	Stimulation	Well shut in. Ready for Wireline
6/1/2024 06:00	6/1/2024 18:58			Standby	Well Shut In	12.97	Stimulation	Well shut in. Ready for Wireline
6/1/2024 18:58	6/1/2024 18:59			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/1/2024 18:59	6/1/2024 19:01			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/1/2024 19:01	6/1/2024 19:59			Wireline	Misrun	0.97	Stimulation	Wireline operations Stage 11 Misrun
6/1/2024 19:59	6/1/2024 20:21			Frac Tree	Well Switch Wellhead	0.37	Stimulation	Shutting in and bleeding off well
6/1/2024 20:21	6/1/2024 22:00			Standby	Well Shut In	1.65	Stimulation	Well shut in. Ready for Wireline



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/1/2024 22:00	6/1/2024 22:01			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/1/2024 22:01	6/1/2024 22:03			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/1/2024 22:03	6/1/2024 23:38			Wireline	WL Run	1.59	Stimulation	Wireline operations Stage 11
6/1/2024 23:38	6/1/2024 23:42			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/1/2024 23:42	6/2/2024 01:55			Standby	Well Shut In	2.22	Stimulation	Well shut in. Ready for Frac
6/2/2024 01:55	6/2/2024 01:57			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/2/2024 01:57	6/2/2024 02:05			Frac	Preventive Maintenance	0.14	Stimulation	Frac pump maintenance
6/2/2024 02:05	6/2/2024 02:25			Frac	Pressure Test	0.32	Stimulation	Frac pressure testing and equalizing to well
6/2/2024 02:25	6/2/2024 03:23			Frac	Compressor Unit	0.97	Stimulation	Compressor went down.
6/2/2024 03:23	6/2/2024 05:49			Frac	Fracturing	2.43	Stimulation	Frac operations Stage 11 IWHP: 4,103 / SICP: 5,328 START 22/22 FLUID ENDS END 22/22 FLUID ENDS
6/2/2024 05:49	6/2/2024 05:53			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/2/2024 05:53	6/2/2024 05:55			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/2/2024 05:55	6/2/2024 05:55			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/2/2024 05:55	6/2/2024 06:00			Wireline	Equalizing	0.07	Stimulation	Wireline stabbed on and equalizing pressure
6/2/2024 06:00	6/2/2024 07:45			Wireline	WL Run	1.75	Stimulation	Wireline operations Stage 12
6/2/2024 07:45	6/2/2024 07:49			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/2/2024 07:49	6/2/2024 11:33			Standby	Well Shut In	3.73	Stimulation	Well shut in. Ready for Frac
6/2/2024 11:33	6/2/2024 11:35			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/2/2024 11:35	6/2/2024 11:40			Frac	Preventive Maintenance	0.08	Stimulation	Frac pump maintenance
6/2/2024 11:40	6/2/2024 11:45			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
6/2/2024 11:45	6/2/2024 14:16			Frac	Fracturing	2.52	Stimulation	Frac operations Stage 12 IWHP: 4,269 / SICP: 5,059 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/2/2024 14:16	6/2/2024 14:19			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/2/2024 14:19	6/2/2024 14:20			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/2/2024 14:20	6/2/2024 14:22			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/2/2024 14:22	6/2/2024 14:25			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/2/2024 14:25	6/2/2024 16:07			Wireline	WL Run	1.70	Stimulation	Wireline operations Stage 13
6/2/2024 16:07	6/2/2024 16:11			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/2/2024 16:11	6/2/2024 19:18			Standby	Well Shut In	3.11	Stimulation	Well shut in. Ready for Frac.
6/2/2024 19:18	6/2/2024 19:20			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/2/2024 19:20	6/2/2024 19:32			Frac	Preventive Maintenance	0.20	Stimulation	Frac pump maintenance
6/2/2024 19:32	6/2/2024 19:36			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/2/2024 19:36	6/2/2024 21:56			Frac	Fracturing	2.34	Stimulation	Frac operations Stage 13 IWHP: 4,244 / SICP: 5,101 START 22/22 FLUID ENDS END 22/22 FLUID ENDS
6/2/2024 21:56	6/2/2024 22:00			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23		
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00			KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/2/2024 22:00	6/2/2024 22:02			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/2/2024 22:02	6/2/2024 22:03			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/2/2024 22:03	6/2/2024 22:05			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/2/2024 22:05	6/2/2024 23:31			Wireline	WL Run	1.43	Stimulation	Wireline operations Stage 14
6/2/2024 23:31	6/2/2024 23:33			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/2/2024 23:33	6/3/2024 03:07			Standby	Well Shut In	3.56	Stimulation	Well shut in. Ready for Frac
6/3/2024 03:07	6/3/2024 03:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/3/2024 03:09	6/3/2024 03:12			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/3/2024 03:12	6/3/2024 03:12			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/3/2024 03:12	6/3/2024 05:32			Frac	Fracturing	2.33	Stimulation	Frac operations Stage 14 IWHP: 4,275 / SICP: 4,903 START 22/22 FLUID ENDS END 21/22 FLUID ENDS
6/3/2024 05:32	6/3/2024 05:36			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/3/2024 05:36	6/3/2024 05:39			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/3/2024 05:39	6/3/2024 05:40			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/3/2024 05:40	6/3/2024 05:43			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/3/2024 05:43	6/3/2024 06:00			Wireline	WL Run	0.27	Stimulation	Wireline operations Stage 15
6/3/2024 06:00	6/3/2024 07:24			Wireline	WL Run	1.41	Stimulation	Wireline operations Stage 15
6/3/2024 07:24	6/3/2024 07:28			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/3/2024 07:28	6/3/2024 10:19			Standby	Well Shut In	2.84	Stimulation	Well shut in. Ready for Frac
6/3/2024 10:19	6/3/2024 10:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/3/2024 10:21	6/3/2024 10:24			Frac	Preventive Maintenance	0.06	Stimulation	Frac pump maintenance
6/3/2024 10:24	6/3/2024 10:28			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/3/2024 10:28	6/3/2024 12:44			Frac	Fracturing	2.25	Stimulation	Frac operations Stage 15 IWHP: 4,354 / SICP: 5,146 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/3/2024 12:44	6/3/2024 12:47			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/3/2024 12:47	6/3/2024 13:52			Standby	Well Shut In	1.09	Stimulation	Well shut in. Ready for Wireline
6/3/2024 13:52	6/3/2024 13:53			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/3/2024 13:53	6/3/2024 13:55			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/3/2024 13:55	6/3/2024 15:24			Wireline	WL Run	1.47	Stimulation	Wireline operations Stage 16
6/3/2024 15:24	6/3/2024 15:24			Frac Tree	Well Switch Wellhead	0.00		null
6/3/2024 15:24	6/3/2024 15:26			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/3/2024 15:26	6/4/2024 01:49			Standby	Well Shut In	10.39	Stimulation	Well shut in. Ready for Frac
6/4/2024 01:49	6/4/2024 01:49			Frac Tree	Well Switch Frac	0.00		null
6/4/2024 01:49	6/4/2024 01:51			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/4/2024 01:51	6/4/2024 02:07			Frac	Preventive Maintenance	0.26	Stimulation	Frac pump maintenance
6/4/2024 02:07	6/4/2024 02:07			Standby	Well Shut In	0.00		Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/4/2024 02:07	6/4/2024 02:18			Frac	Pressure Test	0.19	Stimulation	Frac pressure testing and equalizing to well
6/4/2024 02:18	6/4/2024 04:31			Frac	Fracturing	2.21	Stimulation	Frac operations stage 16 IWHP: 4,099 / SICP: 4,884 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/4/2024 04:31	6/4/2024 04:33			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/4/2024 04:33	6/4/2024 04:36			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/4/2024 04:36	6/4/2024 04:38			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/4/2024 04:38	6/4/2024 04:39			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/4/2024 04:39	6/4/2024 06:00			Wireline	WL Run	1.34	Stimulation	Wireline operations Stage 17
6/4/2024 06:00	6/4/2024 06:17			Wireline	WL Run	0.29	Stimulation	Wireline operations Stage 17
6/4/2024 06:17	6/4/2024 06:31			Frac Tree	Well Switch Wellhead	0.24	Stimulation	Shutting in and bleeding off well
6/4/2024 06:31	6/4/2024 16:04			Standby	Well Shut In	9.56	Stimulation	Well shut in. Ready for Frac
6/4/2024 16:04	6/4/2024 16:06			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/4/2024 16:06	6/4/2024 16:34			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
6/4/2024 16:34	6/4/2024 16:52			Frac	Frac Pumps	0.30	Stimulation	Frac pump maintenance. Exceeded 30 min well switch Lower zipper valve not opening
6/4/2024 16:52	6/4/2024 19:14			Frac	Fracturing	2.36	Stimulation	Frac operations Stage 17 IWHP: 4,243 / SICP: 4,857 START 21/22 FLUID ENDS END 20/22 FLUID ENDS
6/4/2024 19:14	6/4/2024 19:17			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/4/2024 19:17	6/4/2024 19:29			Standby	Well Shut In	0.21	Stimulation	Well shut in. Ready for Wireline
6/4/2024 19:29	6/4/2024 19:31			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/4/2024 19:31	6/4/2024 19:33			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/4/2024 19:33	6/4/2024 20:58			Wireline	WL Run	1.42	Stimulation	Wireline operations Stage 18
6/4/2024 20:58	6/4/2024 21:01			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/4/2024 21:01	6/5/2024 02:59			Standby	Well Shut In	5.95	Stimulation	Well shut in. Ready for Frac
6/5/2024 02:59	6/5/2024 03:01			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/5/2024 03:01	6/5/2024 03:07			Frac	Preventive Maintenance	0.11	Stimulation	Frac pump maintenance
6/5/2024 03:07	6/5/2024 03:10			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
6/5/2024 03:10	6/5/2024 05:30			Frac	Fracturing	2.34	Stimulation	Frac operations Stage 18 IWHP: 4,265 / SICP: 4,890 START 22/22 FLUID ENDS END 22/22 FLUID ENDS
6/5/2024 05:30	6/5/2024 05:33			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/5/2024 05:33	6/5/2024 05:33			Standby	Well Shut In	0.00		null
6/5/2024 05:33	6/5/2024 05:36			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
6/5/2024 05:36	6/5/2024 05:38			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/5/2024 05:38	6/5/2024 06:00			Wireline	WL Run	0.36	Stimulation	Wireline operations Stage 19
6/5/2024 06:00	6/5/2024 07:07			Wireline	WL Run	1.12	Stimulation	Wireline operations Stage 19
6/5/2024 07:07	6/5/2024 07:09			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/5/2024 07:09	6/5/2024 07:09			Frac Tree	Well Switch Wellhead	0.00		null



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/5/2024 07:09	6/5/2024 13:19			Standby	Well Shut In	6.17	Stimulation	Well shut in. Ready for Frac
6/5/2024 13:19	6/5/2024 13:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/5/2024 13:21	6/5/2024 13:34			Frac	Preventive Maintenance	0.21	Stimulation	Frac pump maintenance
6/5/2024 13:34	6/5/2024 13:45			Frac	Pressure Test	0.19	Stimulation	Frac pressure testing and equalizing to well
6/5/2024 13:45	6/5/2024 16:12			Frac	Fracturing	2.45	Stimulation	Frac operations Stage 19 IWHP: 4,300/ SICP: 4,948 START 19/22 FLUID ENDS END 18/22 FLUID ENDS
6/5/2024 16:12	6/5/2024 16:15			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/5/2024 16:15	6/5/2024 16:17			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/5/2024 16:17	6/5/2024 16:18			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/5/2024 16:18	6/5/2024 16:21			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/5/2024 16:21	6/5/2024 17:44			Wireline	WL Run	1.38	Stimulation	Wireline operations Stage 20
6/5/2024 17:44	6/5/2024 17:47			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/5/2024 17:47	6/5/2024 23:35			Standby	Well Shut In	5.81	Stimulation	Well shut in. Ready for Frac
6/5/2024 23:35	6/5/2024 23:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/5/2024 23:37	6/5/2024 23:37			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/5/2024 23:37	6/5/2024 23:53			Frac	Preventive Maintenance	0.27	Stimulation	Frac pump maintenance
6/5/2024 23:53	6/6/2024 00:05			Frac	Pressure Test	0.20	Stimulation	Frac pressure testing and equalizing to well
6/6/2024 00:05	6/6/2024 02:30			Frac	Fracturing	2.41	Stimulation	Frac operations stage 20 Start Stage: 19/22 IWHP: 4,314 / SICP: 4,880 End Stage: 18/22
6/6/2024 02:30	6/6/2024 02:33			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/6/2024 02:33	6/6/2024 02:34			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/6/2024 02:34	6/6/2024 02:35			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/6/2024 02:35	6/6/2024 02:38			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/6/2024 02:38	6/6/2024 04:00			Wireline	WL Run	1.37	Stimulation	Wireline operations Stage 21
6/6/2024 04:00	6/6/2024 04:03			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/6/2024 04:03	6/6/2024 06:00			Standby	Well Shut In	1.95	Stimulation	Well shut in. Ready for Frac
6/6/2024 06:00	6/6/2024 09:38			Standby	Well Shut In	3.64	Stimulation	Well shut in. Ready for Frac
6/6/2024 09:38	6/6/2024 09:40			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/6/2024 09:40	6/6/2024 09:53			Frac	Preventive Maintenance	0.22	Stimulation	Frac pump maintenance
6/6/2024 09:53	6/6/2024 10:08			Frac	Pressure Test	0.25	Stimulation	Frac pressure testing and equalizing to well
6/6/2024 10:08	6/6/2024 12:44			Frac	Fracturing	2.61	Stimulation	Frac operations Stage 21 IWHP: 4,198 / SICP: 4,720 START 15/22 FLUID ENDS END 14/22 FLUID ENDS Lost hopper during 2.5# couldn't get the right set point in the blender, sent a few slugs. flushed well 80% dirt, 97% water
6/6/2024 12:44	6/6/2024 12:47			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/6/2024 12:47	6/6/2024 12:50			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/6/2024 12:50	6/6/2024 12:51			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60094.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/6/2024 12:51	6/6/2024 12:54			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/6/2024 12:54	6/6/2024 14:22			Wireline	WL Run	1.47	Stimulation	Wireline operations Stage 22
6/6/2024 14:22	6/6/2024 14:25			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/6/2024 14:25	6/6/2024 21:03			Standby	Well Shut In	6.64	Stimulation	Well shut in. Ready for Frac
6/6/2024 21:03	6/6/2024 21:05			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/6/2024 21:05	6/6/2024 21:05			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/6/2024 21:05	6/6/2024 21:09			Frac	Preventive Maintenance	0.07	Stimulation	Frac pump maintenance
6/6/2024 21:09	6/6/2024 21:13			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/6/2024 21:13	6/6/2024 23:56			Frac	Fracturing	2.72	Stimulation	Frac operations stage 22 Start Stage: 20/22 IWHP: 4,307 / SICP: 5,050 End Stage: 20/22
6/6/2024 23:56	6/6/2024 23:59			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/6/2024 23:59	6/7/2024 00:02			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/7/2024 00:02	6/7/2024 00:04			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/7/2024 00:04	6/7/2024 00:08			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/7/2024 00:08	6/7/2024 01:35			Wireline	WL Run	1.46	Stimulation	Wireline operations stage 23
6/7/2024 01:35	6/7/2024 01:39			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/7/2024 01:39	6/7/2024 06:00			Standby	Well Shut In	4.35	Stimulation	Well shut in. Ready for Frac
6/7/2024 06:00	6/7/2024 08:22			Standby	Well Shut In	2.38	Stimulation	Well shut in. Ready for Frac
6/7/2024 08:22	6/7/2024 08:24			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/7/2024 08:24	6/7/2024 08:52			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
6/7/2024 08:52	6/7/2024 11:41			Frac	Frac Iron	2.82	Stimulation	Rig in 4th remote line Creating access over remote lines. install road crossing, prime and pressure test
6/7/2024 11:41	6/7/2024 11:41			Standby	Well Shut In	0.00		null
6/7/2024 11:41	6/7/2024 11:41			Frac Tree	Well Switch Frac	0.00		null
6/7/2024 11:41	6/7/2024 11:41			Standby	Well Shut In	0.00		null
6/7/2024 11:41	6/7/2024 11:41			Frac Tree	Well Switch Frac	0.00		null
6/7/2024 11:41	6/7/2024 12:12			Frac	Pressure Test	0.51	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
6/7/2024 12:12	6/7/2024 12:20			Frac	Fracturing	0.13	Stimulation	Frac operations Stage 23
6/7/2024 12:20	6/7/2024 13:20			Frac	Frac Iron	0.99	Stimulation	Frac iron leak. come offline during pad due to a leak on the remote pad
6/7/2024 13:20	6/7/2024 13:20			Frac	Pressure Test	0.00		Frac pressure testing and equalizing to well
6/7/2024 13:20	6/7/2024 13:31			Frac	Pressure Test	0.18	Stimulation	Frac pressure testing and equalizing to well
6/7/2024 13:31	6/7/2024 16:02			Frac	Fracturing	2.51	Stimulation	Frac operations Stage 23
6/7/2024 16:02	6/7/2024 16:04			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/7/2024 16:04	6/7/2024 16:08			Standby	Well Shut In	0.06	Stimulation	Well shut in. Ready for Wireline
6/7/2024 16:08	6/7/2024 16:09			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/7/2024 16:09	6/7/2024 16:12			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
6/7/2024 16:12	6/7/2024 17:36			Wireline	WL Run	1.40	Stimulation	Wireline operations Stage 24



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/9/2024 01:01	6/9/2024 01:03			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/9/2024 01:03	6/9/2024 01:03			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/9/2024 01:03	6/9/2024 01:07			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/9/2024 01:07	6/9/2024 02:24			Wireline	WL Run	1.29	Stimulation	Wireline operations Stage 27
6/9/2024 02:24	6/9/2024 02:26			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/9/2024 02:26	6/9/2024 05:59			Standby	Well Shut In	3.55	Stimulation	Well shut in. Ready for Frac
6/9/2024 06:00	6/9/2024 08:25			Standby	Well Shut In	2.42	Stimulation	Well shut in. Ready for Frac
6/9/2024 08:25	6/9/2024 08:27			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/9/2024 08:27	6/9/2024 08:36			Frac	Preventive Maintenance	0.15	Stimulation	Frac pump maintenance
6/9/2024 08:36	6/9/2024 08:44			Frac	Pressure Test	0.14	Stimulation	Frac pressure testing and equalizing to well
6/9/2024 08:44	6/9/2024 11:06			Frac	Fracturing	2.37	Stimulation	Frac operations Stage 27 IWHP: 4,377 / SICP: 5,200 START 19/22 FLUID ENDS END 19/22 FLUID ENDS
6/9/2024 11:06	6/9/2024 11:09			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/9/2024 11:09	6/9/2024 11:10			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/9/2024 11:10	6/9/2024 11:11			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/9/2024 11:11	6/9/2024 11:13			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/9/2024 11:13	6/9/2024 12:38			Wireline	WL Run	1.40	Stimulation	Wireline operations Stage 28
6/9/2024 12:38	6/9/2024 12:39			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/9/2024 12:39	6/9/2024 18:34			Standby	Well Shut In	5.91	Stimulation	Well shut in. Ready for Frac
6/9/2024 18:34	6/9/2024 18:36			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/9/2024 18:36	6/9/2024 18:44			Frac	Equalizing	0.15	Stimulation	Frac equalizing to well
6/9/2024 18:44	6/9/2024 21:04			Frac	Fracturing	2.33	Stimulation	Frac operations Stage 28 Start Stage: 20/22 IWHP: 4,085 / SICP: 5,002 End Stage: 17/22
6/9/2024 21:04	6/9/2024 21:08			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/9/2024 21:08	6/9/2024 21:09			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/9/2024 21:09	6/9/2024 21:47			Frac Tree	Well Switch Wireline	0.62	Stimulation	Switching for Wireline
6/9/2024 21:47	6/9/2024 21:49			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/9/2024 21:49	6/9/2024 23:11			Wireline	WL Run	1.37	Stimulation	Wireline operations Stage 29
6/9/2024 23:11	6/9/2024 23:14			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/9/2024 23:14	6/10/2024 05:28			Standby	Well Shut In	6.23	Stimulation	Well shut in. Ready for Frac
6/10/2024 05:28	6/10/2024 05:30			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/10/2024 05:30	6/10/2024 05:33			Frac	Preventive Maintenance	0.04	Stimulation	Frac pump maintenance
6/10/2024 05:33	6/10/2024 05:36			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
6/10/2024 05:36	6/10/2024 06:00			Frac	Fracturing	0.40	Stimulation	Frac operations Stage 29
6/10/2024 06:00	6/10/2024 07:59			Frac	Fracturing	2.00	Stimulation	Frac operations Stage 29 IWHP: 4,313 / SICP: 5,000 START 19/22 FLUID ENDS END 19/22 FLUID ENDS



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60094.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/10/2024 07:59	6/10/2024 08:02			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/10/2024 08:02	6/10/2024 08:02			Standby	Well Shut In	0.00		null
6/10/2024 08:02	6/10/2024 08:05			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
6/10/2024 08:05	6/10/2024 08:07			Wireline	Equalizing	0.04	Stimulation	Wireline operations Stage 29
6/10/2024 08:07	6/10/2024 09:35			Wireline	WL Run	1.46	Stimulation	Wireline operations Stage 30
6/10/2024 09:35	6/10/2024 09:37			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/10/2024 09:37	6/10/2024 18:46			Standby	Well Shut In	9.15	Stimulation	Well shut in. Ready for Frac
6/10/2024 18:46	6/10/2024 18:48			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/10/2024 18:48	6/10/2024 18:54			Frac	Equalizing	0.10	Stimulation	Frac equalizing to well
6/10/2024 18:54	6/10/2024 18:54			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/10/2024 18:54	6/10/2024 21:23			Frac	Fracturing	2.48	Stimulation	Frac Operations Stage 30 IWHP: 4,186 / SICP: 4,952 End Stage: 18/22 ISIP: 5,254
6/10/2024 21:23	6/10/2024 21:27			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/10/2024 21:27	6/10/2024 21:29			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/10/2024 21:29	6/10/2024 21:32			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
6/10/2024 21:32	6/10/2024 21:40			Wireline	Equalizing	0.12	Stimulation	Wireline stabbed on and equalizing pressure
6/10/2024 21:40	6/10/2024 22:49			Wireline	WL Run	1.15	Stimulation	Wireline operations Stage 31
6/10/2024 22:49	6/10/2024 22:51			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/10/2024 22:51	6/11/2024 04:44			Standby	Well Shut In	5.87	Stimulation	Well shut in. Ready for Frac
6/11/2024 04:44	6/11/2024 04:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/11/2024 04:46	6/11/2024 05:08			Frac	Preventive Maintenance	0.38	Stimulation	Frac pump maintenance
6/11/2024 05:08	6/11/2024 05:14			Frac	Pressure Test	0.09	Stimulation	Frac pressure testing and equalizing to well
6/11/2024 05:14	6/11/2024 05:19			Frac	Pressure Test	0.09	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Profrac - pump maintenance, pressure test.
6/11/2024 05:19	6/11/2024 06:00			Frac	Fracturing	0.67	Stimulation	Frac operations Stage 31
6/11/2024 06:00	6/11/2024 07:39			Frac	Fracturing	1.66	Stimulation	Frac operations Stage 31 IWHP: 4,200 / SICP: 5,084 START 19/22 FLUID ENDS END 19/22 FLUID ENDS
6/11/2024 07:39	6/11/2024 07:42			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/11/2024 07:42	6/11/2024 07:46			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
6/11/2024 07:46	6/11/2024 07:46			Standby	Well Shut In	0.00		null
6/11/2024 07:46	6/11/2024 07:49			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/11/2024 07:49	6/11/2024 08:59			Wireline	WL Run	1.17	Stimulation	Wireline operations Stage 32
6/11/2024 08:59	6/11/2024 09:01			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/11/2024 09:01	6/11/2024 14:44			Standby	Well Shut In	5.72	Stimulation	Well shut in. Ready for Frac
6/11/2024 14:44	6/11/2024 14:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/11/2024 14:46	6/11/2024 15:04			Frac	Preventive Maintenance	0.30	Stimulation	Frac pump maintenance



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G		Lease FEE		Government Authority UDOGM		API/UWI 43013544760000		Pad Name Brotherson #23-3A-23	
Original KB Elevation (ft) 5,896.00			Ground Elevation (ft) 5,866.00		KB-Ground Distance (ft) 30.00			Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/13/2024 01:11	6/13/2024 01:13			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/13/2024 01:13	6/13/2024 06:00			Standby	Well Shut In	4.78	Stimulation	Well shut in. Ready for Frac
6/13/2024 06:00	6/13/2024 06:27			Standby	Well Shut In	0.46	Stimulation	Well shut in. Ready for Frac
6/13/2024 06:27	6/13/2024 06:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/13/2024 06:29	6/13/2024 06:57			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
6/13/2024 06:57	6/13/2024 07:12			Frac	Frac Pumps	0.25	Stimulation	Frac pump maintenance. Exceeded 30 min well switch
6/13/2024 07:12	6/13/2024 07:22			Frac	Pressure Test	0.17	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch
6/13/2024 07:22	6/13/2024 09:31			Frac	Fracturing	2.15	Stimulation	Frac operations Stage 35 IWHP: 4,265 / SICP: 5, 069 Start Stage: 20/22 FLUID ENDS End Stage: 19/22 FLUID ENDS
6/13/2024 09:31	6/13/2024 09:31			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/13/2024 09:31	6/13/2024 09:35			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/13/2024 09:35	6/13/2024 09:35			Standby	Well Shut In	0.00		Well shut in. Ready for Wireline
6/13/2024 09:35	6/13/2024 09:47			Standby	Well Shut In	0.21	Stimulation	Well shut in. Ready for Wireline
6/13/2024 09:47	6/13/2024 09:47			Frac Tree	Well Switch Wireline	0.00		Switching for Wireline
6/13/2024 09:47	6/13/2024 09:48			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/13/2024 09:48	6/13/2024 09:48			Wireline	Equalizing	0.00		Wireline stabbed on and equalizing pressure
6/13/2024 09:48	6/13/2024 09:50			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/13/2024 09:50	6/13/2024 10:52			Wireline	WL Run	1.05	Stimulation	Wireline operations Stage 35
6/13/2024 10:52	6/13/2024 10:55			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/13/2024 10:55	6/13/2024 17:59			Standby	Well Shut In	7.07	Stimulation	Well shut in. Ready for Frac
6/13/2024 17:59	6/13/2024 18:01			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/13/2024 18:01	6/13/2024 18:07			Frac	Preventive Maintenan ce	0.10	Stimulation	Frac pump maintenance
6/13/2024 18:07	6/13/2024 18:07			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/13/2024 18:07	6/13/2024 18:12			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
6/13/2024 18:12	6/13/2024 20:47			Frac	Fracturing	2.58	Stimulation	Frac Operations Stage 36 Start Stage: 21/22 IWHP: 4,197 / SICP: 5,094 End Stage: 21/22
6/13/2024 20:47	6/13/2024 20:51			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/13/2024 20:51	6/13/2024 22:05			Standby	Well Shut In	1.23	Stimulation	Well shut in. Ready for Wireline
6/13/2024 22:05	6/13/2024 22:06			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/13/2024 22:06	6/13/2024 22:08			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/13/2024 22:08	6/13/2024 23:10			Wireline	WL Run	1.04	Stimulation	Wireline operations Stage 36
6/13/2024 23:10	6/13/2024 23:13			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/13/2024 23:13	6/14/2024 03:41			Standby	Well Shut In	4.47	Stimulation	Well shut in. Ready for Frac
6/14/2024 03:41	6/14/2024 03:43			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/14/2024 03:43	6/14/2024 03:55			Frac	Preventive Maintenan ce	0.20	Stimulation	Frac pump maintenance

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/10/2024 12:14	7/10/2024 12:16			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 12:16	7/10/2024 12:22			Frac	Preventive Maintenan ce	0.10	Stimulation	Frac pump maintenance
7/10/2024 12:22	7/10/2024 12:25			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
7/10/2024 12:25	7/10/2024 14:46			Frac	Fracturing	2.35	Stimulation	Frac operations Stage 43 IWHP: 4080 / SICP: 5,058 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/10/2024 14:46	7/10/2024 14:47			Frac Tree	Well Switch Wireline	0.02	Stimulation	Shutting in and bleeding off well
7/10/2024 14:47	7/10/2024 16:04			Standby	Well Shut In	1.29	Stimulation	Well shut in. Ready for Wireline
7/10/2024 16:04	7/10/2024 16:07			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline.
7/10/2024 16:07	7/10/2024 16:09			Wireline	Equalizing	0.03	Stimulation	Wireline equalizing to well.
7/10/2024 16:09	7/10/2024 17:01			Wireline	WL Run	0.87	Stimulation	Wireline operations stage 44
7/10/2024 17:01	7/10/2024 17:04			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/10/2024 17:04	7/10/2024 21:40			Standby	Well Shut In	4.59	Stimulation	Well shut in. Ready for Frac
7/10/2024 21:40	7/10/2024 21:42			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 21:42	7/10/2024 22:03			Frac	Preventive Maintenan ce	0.36	Stimulation	Frac pump maintenance
7/10/2024 22:03	7/10/2024 22:08			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
7/10/2024 22:08	7/11/2024 00:26			Frac	Fracturing	2.30	Stimulation	Frac Operations Stage 44 Start Stage: 20/22 IWHP: 4,490 / SICP: 5,360 End Stage: 20/22
7/11/2024 00:26	7/11/2024 00:29			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/11/2024 00:29	7/11/2024 00:31			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
7/11/2024 00:31	7/11/2024 00:34			Frac Tree	Well Switch Wireline	0.05	Stimulation	Switching for Wireline
7/11/2024 00:34	7/11/2024 00:36			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/11/2024 00:36	7/11/2024 01:34			Wireline	WL Run	0.97	Stimulation	Wireline operations Stage 45
7/11/2024 01:34	7/11/2024 01:38			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/11/2024 01:38	7/11/2024 06:00			Standby	Well Shut In	4.36	Stimulation	Well shut in. Ready for Frac
7/11/2024 06:00	7/11/2024 07:06			Standby	Well Shut In	1.11	Stimulation	Well shut in. Ready for Frac
7/11/2024 07:06	7/11/2024 07:08			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/11/2024 07:08	7/11/2024 07:13			Frac	Preventive Maintenan ce	0.08	Stimulation	Frac pump maintenance
7/11/2024 07:13	7/11/2024 07:18			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
7/11/2024 07:18	7/11/2024 09:37			Frac	Fracturing	2.33	Stimulation	Frac operations Stage 45 IWHP: 4198 / SICP: 5503 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS ISIP: 5,091
7/11/2024 09:37	7/11/2024 09:42			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
7/11/2024 09:42	7/11/2024 09:43			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/11/2024 09:43	7/11/2024 09:48			Frac Tree	Well Switch Wireline	0.08	Stimulation	Switching for Wireline
7/11/2024 09:48	7/11/2024 09:55			Wireline	Equalizing	0.11	Stimulation	Wireline stabbed on and equalizing pressure
7/11/2024 09:55	7/11/2024 11:04			Wireline	WL Run	1.16	Stimulation	Wireline operations Stage 46



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/13/2024 13:56	7/13/2024 14:01			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
7/13/2024 14:01	7/13/2024 16:14			Frac	Fracturing	2.21	Stimulation	Frac operations Stage 51 IWHP: 4502 / SICP: 5,340 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/13/2024 16:14	7/13/2024 16:18			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off
7/13/2024 16:18	7/13/2024 16:19			Standby	Well Shut In	0.02	Stimulation	Well shut in ready for Wireline.
7/13/2024 16:19	7/13/2024 16:20			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline.
7/13/2024 16:20	7/13/2024 16:22			Wireline	Equalizing	0.03	Stimulation	Pressure testing and equalizing to well.
7/13/2024 16:22	7/13/2024 17:05			Wireline	WL Run	0.72	Stimulation	Wireline operations stage 52
7/13/2024 17:05	7/13/2024 17:12			Frac Tree	Well Switch Wellhead	0.13	Stimulation	Shutting in and bleeding off
7/13/2024 17:12	7/13/2024 22:22			Standby	Well Shut In	5.17	Stimulation	Well shut in. ready for Frac.
7/13/2024 22:22	7/13/2024 22:24			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/13/2024 22:24	7/13/2024 22:41			Frac	Preventive Maintenance	0.27	Stimulation	Frac pump maintenance
7/13/2024 22:41	7/13/2024 22:44			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
7/13/2024 22:44	7/14/2024 00:57			Frac	Fracturing	2.21	Stimulation	Frac Operations Stage 52 IWHP: 4,450/ SICP: 5,510 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/14/2024 00:57	7/14/2024 01:00			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/14/2024 01:00	7/14/2024 01:01			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
7/14/2024 01:01	7/14/2024 01:03			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/14/2024 01:03	7/14/2024 01:04			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
7/14/2024 01:04	7/14/2024 01:47			Wireline	Set Kill Plug	0.73	Stimulation	Setting Kill plug SHUT IN PRESSURE: 4177 PSI
7/14/2024 01:47	7/14/2024 01:49			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/14/2024 01:49	7/14/2024 05:59			Standby	Well Shut In	4.17	Stimulation	Operations completed Well shut in
7/14/2024 06:00	7/15/2024 05:59			Standby	Well Shut In	24.00	Stimulation	Operations completed Well shut in
7/15/2024 06:00	7/16/2024 06:00			Standby	Well Shut In	24.00		Operations completed Well shut in
7/16/2024 06:00	7/17/2024 06:00			Standby	Well Shut In	24.00		Operations completed Well shut in
7/17/2024 06:00	7/18/2024 06:00			Standby	Well Shut In	24.00		Operations completed Well shut in
7/18/2024 06:00	7/19/2024 06:00			Standby	Well Shut In	24.00		Operations completed Well shut in
7/19/2024 06:00	7/20/2024 06:00			Standby	Well Shut In	24.00		Operations completed Well shut in
7/29/2024 06:00	7/29/2024 15:15			General Ops	Standby	9.25		STANDBY FOR FPDO OP'S
7/29/2024 15:15	7/29/2024 18:15			RU/RD	Rig Up/Down	3.00	Drill Out	SWING OVER COIL INJECTOR AND ALL SUPPORT EQUIPMENT FROM THE TRIDENT 89.

--



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60094.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/29/2024 18:15	7/29/2024 19:45			General Ops	Rigging In	1.50	Drill Out	CUT 30' OFF REEL, MAKE UP NEW COIL CONNECT & PULL TEST TO 35K. PRESSURE TEST TO 2,500 PSI. FUNCTION TEST CT BOP'S MU FPDO BHA CONSISTING OF: SLIM LINE COIL CONNECT (2.88" OD) 0.96' DBPV (2.88" OD) 1.45' NOV JAR (2.88" OD) 5.95' HYDRAULIC DISCONNECT (2.88" OD) 2.24' WAVFORCE ERT (2.88" OD) 3.82' F5 MOTOR (2.88" OD) 12.80' OFFSET MILL (3.24" OD) 1.29' BHA TOTAL LENGTH = 28.51' SURFACE TEST MOTOR 3 BPM 2900 PSI. 3.5 BPM 4000 PSI. STAB ON WELL PREPARE TO BREAK CIRCULATION AND PRESSURE TEST. PRESSURE TEST 500 PSI LOW, 8,000 PSI HIGH, TEST GOOD, BLEED WELL DOWN TO 3,500 PSI AND OPEN WELL...KP HOLDING IWHP: 4,300 PSI.
7/29/2024 19:45	7/29/2024 20:45			Coil Tubing	Run in hole	1.00	Drill Out	RIH 100' START PUMPING 1.0 BPM IN/OUT HOLDING 2,500 PSI ON WELL. RIH TO 9,100'. BRING RATE TO 3.5 BPM HOLDING 3,000 PSI ON WELL CONDUCT WT CHK- 17.3 K CONTINUE IN HOLE FOR KP TAG KP AT 9,489'
7/29/2024 20:45	7/29/2024 21:30			Coil Tubing	Milling	0.75	Drill Out	DRILL KILL PLUG AVG. DT - 13 MIN. AVG. PT - N/A MIN AVG. CIRC - 6,300 PSI AVG. WHP - 3000 PSI AVG RATE- 3.5 IN/ 3.5 OUT AVG SAND CONC - 0% CONTINUE IN HOLE FOR FP #1
7/29/2024 21:30	7/29/2024 22:30			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 1 - 10 OF 50 AVG. DT - 0 MIN. AVG. PT - 9.4 MIN AVG. CIRC - 5,820 PSI AVG. WHP - 2,980 PSI AVG RATE- 3.5 IN/ 3.5 OUT AVG SAND CONC - 0% SEND 10 BBL HOT FW SWE EP AFTER PLUG 5 SEND 10 BBL HOT FW SWEEP AFTER PLUG 10
7/29/2024 22:30	7/29/2024 23:30			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 11 - 20 OF 50 AVG. DT - 0 MIN. AVG. PT - 5.7 MIN AVG. CIRC - 5,830 PSI AVG. WHP - 2,670 PSI AVG RATE- 3.5 IN/ 3.2 OUT AVG SAND CONC - 1% SEND 10 BBL HOT FW SWE EP AFTER PLUG 15 SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 20
7/29/2024 23:30	7/30/2024 00:30			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 21 - 30 OF 50 AVG. DT - 0 MIN. AVG. PT - 7.2 MIN AVG. CIRC - 6,110 PSI AVG. WHP - 2,480 PSI AVG RATE- 3.7 IN/ 3.4 OUT AVG SAND CONC - 10% SEND 10 BBL HOT FW SWE EP AFTER PLUG 25 SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 30
7/30/2024 00:30	7/30/2024 03:15			Coil Tubing	Milling	2.75	Drill Out	DRILL PLUGS 31 - 40 OF 50 AVG. DT - 0 MIN. AVG. PT - 15.4 MIN AVG. CIRC - 6,230 PSI AVG. WHP - 2,680 PSI AVG RATE- 3.9 IN/ 3.7 OUT AVG SAND CONC - 9% SEND 10 BBL HOT FW SWEEP AFTER PLUG 35 SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 40

--



Time & Activity Summary_WV10

Well Name Trident 86-2221-23G	Lease FEE	Government Authority UDOGM	API/UWI 43013544760000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60094.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/30/2024 03:15	7/30/2024 06:00			Coil Tubing	Milling	2.75	Drill Out	DRILL PLUGS 41 - 45 OF 50 AVG. DT - 0 MIN. AVG. PT - 27.8 MIN AVG. CIRC - 6,329 PSI AVG. WHP - 2,810 PSI AVG RATE- 3.9 IN/ 3.7 OUT AVG SAND CONC - 3% SEND 10 BBL HOT FW SWEEP AFTER PLUG 45
7/30/2024 06:00	7/30/2024 08:45			Coil Tubing	Milling	2.75	Drill Out	DRILL PLUGS 46 - 50 OF 50 AVG. DT - 0 MIN. AVG. PT - 33.8 MIN AVG. CIRC - 6,351 PSI AVG. WHP - 2,850 PSI AVG RATE- 4.0 IN/ 3.9 OUT AVG SAND CONC - 2% SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 50 SEND 10/10/10 X 2 BBL HOT FW SWEEP AT BOTTOM PERF.
7/30/2024 08:45	7/30/2024 10:30			Coil Tubing	Milling	1.75	Drill Out	WASH TO BOTTOM PERF AT 20,451' SEND 10/10/10 X 2 BBL HOT FW SWEEP AT BOTTOM PERF.
7/30/2024 10:30	7/30/2024 13:15			Coil Tubing	Pull out of hole	2.75	Drill Out	D/O KP AND FP'S 1-50 OF 50 POOH CHASING SWEEPS FROM 20,451'. SEND 10 BBL HOT WATER SWEEP EVERY 90 BBLS 17,602' PULL HEAVY RIH/POOH 3 TIME AND PULL HEAVY EACH TIME AT 17,602'. RIH TO 20,000'.
7/30/2024 13:15	7/30/2024 15:45			Coil Tubing	Run in hole	2.50	Drill Out	RIH TO 20,000' SENDING SWEEPS EVERY 90 BBL PUMPED. CIRCULATE POP. POOH TO 17,602' SENDING 10 BBL HOT FW SWEEP EVERY 90 BBLS PUMPED.
7/30/2024 15:45	7/30/2024 19:45			Coil Tubing	Pull out of hole	4.00	Drill Out	POOH FROM 20,000' CIRCULATING SWEEPS. PULL UP TO 17,602' AND PULL HEAVY AGAIN. CONTINUE PULLING IN TO TIGHT SPOT 5K OVER AND LETTING WEIGHT BLEED OF. PULLED FREE AND CONTINUE POOH. SEND 10/10/10 BBL FW SWEEP AT 16,000' AND AGAIN AT 11,000'. PULL TO SURFACE. BUMP UP AND WASH BACK INHOLE 50' CONDUCTING BOWL WASH. BUMP UP SHUT IN AND SECURE WELL. SICP- 3,000 PSI.
7/30/2024 19:45	7/31/2024 03:45			RU/RD	Rig Up/Down	8.00	Drill Out	RD OFF WELL AND DROP BHA
7/31/2024 03:45	7/31/2024 06:00			General Ops	Standby	2.25	Drill Out	WELL SI AND SECURED. STANDBY FOR PRODUCTION TREE INSTALL.
7/31/2024 06:00	7/31/2024 08:00			Standby	Well Shut In	2.00	Drill Out	WSI WAITING TO INSTALL PRODUCTION TREE'S
7/31/2024 08:00	7/31/2024 09:00			General Ops	Rigging In	1.00	Drill Out	RU J&C CRANE, CAMERON & KLX MAKING HANGER, 2' PUP JT, CERAMIC DISK & RE-ENTRY GUIDE, WHILE WAITING FOR HOT OILER TO ARRIVE
7/31/2024 09:00	7/31/2024 10:15			General Ops	Rigging In	1.25	Drill Out	PUMP 15 BBLS HOT WATER, LAND HANGER, W/BPV, 2' 2.875" EUE N-80 PUP, 2.875" EUE CERAMIC DISK, MULE SHOE RE-ENTRY GUIDE, LOCK HANGER DOWN, BLEED OFF, ND FRAC VALVES, LAND & NU PRODUCTION TREE, TEST VOID TO 5,000 PSI
7/31/2024 10:15	7/31/2024 10:30			General Ops	Rigging In	0.25	Drill Out	BURST DISK AT 4,800 PSI, PUMP 10 GALS PAST TO ENSURE DISK IS GONE @ 3,700 PSI
7/31/2024 10:30	8/1/2024 06:00			Standby	Well Shut In	19.50	Drill Out	WSI TURN OVER TO PRODUCTION

--

XCL Resources

Duchesne County, UT (NAD83-True)

Brotherson 23-3A-23 (Trident Pad)

Trident 86-2221-23G

616 FWL, 2104 FSL Sec 23

Wellbore #1

Surveys



Standard Survey Report

09 January, 2024

Total Report Version 1.60

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Brotherson 23-3A-23 (Trident Pad)			
Site Position:		Northing:	7,277,944.69 usft	Latitude: 40.2925805
From:	Lat/Long	Easting:	2,003,663.06 usft	Longitude: -110.1977355
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "	

Well	Trident 86-2221-23G			
Well Position	+N/-S	0.00 usft	Northing:	7,278,003.54 usft
	+E/-W	0.00 usft	Easting:	2,003,704.70 usft
Position Uncertainty	0.00 usft	Wellhead Elevation:	usft	Ground Level: 5,866.00 usft
Grid Convergence:	0.83 °			

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	HDGM2023	12/10/2023	10.50	65.67	51,135.00000000

Design	Surveys				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)	
	0.00	0.00	0.00	270.07	

Survey Program	Date 1/9/2024				
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description	
231.00	2,548.00	Surface (Wellbore #1)	MWD	MWD - Standard	
2,651.00	9,165.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
9,259.00	10,383.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
10,476.00	20,496.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction	
20,548.00	20,548.00	Proj to Bit (Wellbore #1)	BLIND	OWSG BLIND	

Survey														
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build Rate	Turn Rate	
				+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Latitude (°)	Longitude (°)	Section (usft)	Rate (°/100usft)	Rate (°/100usft)	Rate (°/100usft)	
0.00	0.00	0.00	0.00	0.00	0.00	7,278,003.53	2,003,704.69	40.2927404	-110.1975832	0.00	0.00	0.00	0.00	
231.00	0.51	276.46	231.00	0.12	-1.02	7,278,003.64	2,003,703.67	40.2927407	-110.1975869	1.02	0.22	0.22	0.00	
321.00	0.64	147.65	320.99	-0.26	-1.15	7,278,003.25	2,003,703.54	40.2927397	-110.1975873	1.15	1.15	0.14	-143.12	
411.00	1.50	136.28	410.98	-1.54	-0.07	7,278,001.99	2,003,704.65	40.2927362	-110.1975835	0.07	0.98	0.96	-12.63	

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
501.00	1.20	126.64	500.95	-2.95	1.50	7,278,000.60	2,003,706.24	40.2927323	-110.1975778	-1.51	0.42	-0.33	-10.71
593.00	1.27	130.75	592.93	-4.19	3.05	7,277,999.39	2,003,707.80	40.2927289	-110.1975723	-3.05	0.12	0.08	4.47
684.00	1.36	131.19	683.91	-5.56	4.62	7,277,998.04	2,003,709.40	40.2927251	-110.1975666	-4.63	0.10	0.10	0.48
776.00	1.54	136.45	775.88	-7.18	6.30	7,277,996.45	2,003,711.09	40.2927207	-110.1975606	-6.31	0.24	0.20	5.72
867.00	1.42	147.05	866.85	-9.01	7.75	7,277,994.64	2,003,712.57	40.2927156	-110.1975554	-7.76	0.33	-0.13	11.65
958.00	0.95	85.14	957.83	-9.89	9.12	7,277,993.78	2,003,713.95	40.2927132	-110.1975505	-9.13	1.41	-0.52	-68.03
1,049.00	1.22	18.00	1,048.82	-8.91	10.17	7,277,994.78	2,003,714.99	40.2927159	-110.1975468	-10.18	1.34	0.30	-73.78
1,139.00	1.27	27.78	1,138.80	-7.11	10.93	7,277,996.58	2,003,715.72	40.2927209	-110.1975440	-10.94	0.24	0.06	10.87
1,234.00	1.01	21.72	1,233.78	-5.41	11.73	7,277,998.30	2,003,716.50	40.2927255	-110.1975412	-11.74	0.30	-0.27	-6.38
1,328.00	1.36	8.23	1,327.76	-3.53	12.20	7,278,000.18	2,003,716.94	40.2927307	-110.1975395	-12.20	0.47	0.37	-14.35
1,423.00	1.31	353.10	1,422.73	-1.34	12.23	7,278,002.38	2,003,716.94	40.2927367	-110.1975394	-12.23	0.37	-0.05	-15.93
1,517.00	1.22	3.29	1,516.71	0.73	12.16	7,278,004.44	2,003,716.84	40.2927424	-110.1975396	-12.16	0.26	-0.10	10.84
1,611.00	1.51	349.17	1,610.68	2.94	11.98	7,278,006.65	2,003,716.63	40.2927485	-110.1975403	-11.98	0.47	0.31	-15.02
1,706.00	1.47	351.13	1,705.65	5.38	11.56	7,278,009.08	2,003,716.17	40.2927551	-110.1975418	-11.55	0.07	-0.04	2.06
1,800.00	1.65	353.22	1,799.62	7.91	11.21	7,278,011.61	2,003,715.79	40.2927621	-110.1975430	-11.20	0.20	0.19	2.22
1,894.00	0.24	338.17	1,893.60	9.44	10.98	7,278,013.13	2,003,715.53	40.2927663	-110.1975439	-10.97	1.51	-1.50	-16.01
1,988.00	0.91	178.53	1,987.60	8.88	10.93	7,278,012.57	2,003,715.49	40.2927647	-110.1975440	-10.92	1.21	0.71	-169.83
2,082.00	1.04	197.56	2,081.59	7.32	10.69	7,278,011.00	2,003,715.27	40.2927605	-110.1975449	-10.68	0.37	0.14	20.24
2,177.00	1.25	202.51	2,176.57	5.54	10.03	7,278,009.22	2,003,714.64	40.2927556	-110.1975473	-10.02	0.24	0.22	5.21
2,271.00	1.44	219.83	2,270.54	3.68	8.88	7,278,007.35	2,003,713.52	40.2927505	-110.1975514	-8.88	0.47	0.20	18.43
2,366.00	1.36	219.07	2,365.51	1.89	7.41	7,278,005.53	2,003,712.07	40.2927456	-110.1975567	-7.40	0.09	-0.08	-0.80
2,461.00	1.41	232.77	2,460.48	0.31	5.77	7,278,003.93	2,003,710.45	40.2927412	-110.1975625	-5.77	0.35	0.05	14.42
2,548.00	1.34	221.72	2,547.46	-1.10	4.24	7,278,002.50	2,003,708.94	40.2927374	-110.1975680	-4.24	0.31	-0.08	-12.70
2,651.00	1.84	227.75	2,650.42	-3.11	2.21	7,278,000.46	2,003,706.95	40.2927318	-110.1975753	-2.21	0.51	0.49	5.85
2,745.00	6.17	276.06	2,744.19	-3.59	-3.93	7,277,999.89	2,003,700.81	40.2927305	-110.1975973	3.93	5.46	4.61	51.39
2,840.00	8.10	288.03	2,838.45	-0.98	-15.38	7,278,002.33	2,003,689.33	40.2927377	-110.1976383	15.38	2.55	2.03	12.60
2,934.00	10.12	296.64	2,931.27	4.77	-29.06	7,278,007.88	2,003,675.57	40.2927535	-110.1976874	29.06	2.59	2.15	9.16
3,028.00	9.91	295.95	3,023.83	12.02	-43.71	7,278,014.91	2,003,660.81	40.2927734	-110.1977399	43.73	0.26	-0.22	-0.73
3,123.00	10.73	303.82	3,117.30	20.52	-58.41	7,278,023.20	2,003,645.99	40.2927967	-110.1977926	58.44	1.71	0.86	8.28
3,218.00	11.07	310.42	3,210.59	31.35	-72.70	7,278,033.82	2,003,631.55	40.2928264	-110.1978438	72.74	1.36	0.36	6.95
3,312.00	10.55	308.05	3,302.92	42.51	-86.35	7,278,044.78	2,003,617.74	40.2928571	-110.1978927	86.40	0.73	-0.55	-2.52
3,406.00	10.26	306.44	3,395.38	52.78	-99.86	7,278,054.85	2,003,604.08	40.2928853	-110.1979412	99.92	0.44	-0.31	-1.71
3,500.00	9.98	306.43	3,487.91	62.59	-113.15	7,278,064.47	2,003,590.65	40.2929122	-110.1979888	113.22	0.30	-0.30	-0.01
3,595.00	8.34	308.17	3,581.70	71.74	-125.19	7,278,073.44	2,003,578.48	40.2929373	-110.1980320	125.28	1.75	-1.73	1.83
3,689.00	7.30	310.69	3,674.82	79.85	-135.08	7,278,081.40	2,003,568.47	40.2929596	-110.1980674	135.17	1.16	-1.11	2.68
3,783.00	5.89	311.48	3,768.20	86.94	-143.22	7,278,088.37	2,003,560.23	40.2929790	-110.1980966	143.33	1.50	-1.50	0.84
3,878.00	4.48	298.23	3,862.81	91.92	-150.14	7,278,093.25	2,003,553.24	40.2929927	-110.1981214	150.25	1.94	-1.48	-13.95

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,972.00	3.55	310.58	3,956.58	95.55	-155.59	7,278,096.80	2,003,547.74	40.2930027	-110.1981409	155.70	1.35	-0.99	13.14
4,066.00	1.16	305.02	4,050.50	97.99	-158.58	7,278,099.20	2,003,544.72	40.2930094	-110.1981517	158.70	2.55	-2.54	-5.91
4,161.00	1.11	294.42	4,145.48	98.92	-160.20	7,278,100.11	2,003,543.08	40.2930119	-110.1981575	160.32	0.23	-0.05	-11.16
4,255.00	0.82	88.34	4,239.47	99.32	-160.36	7,278,100.50	2,003,542.92	40.2930130	-110.1981581	160.48	2.00	-0.31	163.74
4,350.00	1.03	90.67	4,334.46	99.33	-158.82	7,278,100.53	2,003,544.45	40.2930130	-110.1981526	158.95	0.22	0.22	2.45
4,444.00	0.98	85.16	4,428.44	99.38	-157.18	7,278,100.61	2,003,546.09	40.2930132	-110.1981467	157.30	0.12	-0.05	-5.86
4,538.00	1.02	84.62	4,522.43	99.53	-155.54	7,278,100.78	2,003,547.72	40.2930136	-110.1981408	155.67	0.04	0.04	-0.57
4,632.00	1.06	100.74	4,616.42	99.45	-153.86	7,278,100.72	2,003,549.41	40.2930134	-110.1981347	153.98	0.31	0.04	17.15
4,727.00	1.08	118.13	4,711.40	98.86	-152.20	7,278,100.16	2,003,551.07	40.2930118	-110.1981288	152.33	0.34	0.02	18.31
4,822.00	1.04	135.89	4,806.38	97.82	-150.82	7,278,099.14	2,003,552.48	40.2930089	-110.1981238	150.93	0.35	-0.04	18.69
4,916.00	1.21	140.55	4,900.36	96.44	-149.59	7,278,097.78	2,003,553.72	40.2930051	-110.1981195	149.71	0.21	0.18	4.96
5,010.00	1.22	146.58	4,994.34	94.84	-148.41	7,278,096.20	2,003,554.93	40.2930007	-110.1981152	148.52	0.14	0.01	6.41
5,105.00	1.19	164.07	5,089.32	93.05	-147.58	7,278,094.42	2,003,555.78	40.2929958	-110.1981122	147.69	0.39	-0.03	18.41
5,199.00	1.26	60.54	5,183.31	92.62	-146.41	7,278,094.00	2,003,556.95	40.2929946	-110.1981081	146.53	2.05	0.07	-110.14
5,294.00	1.51	56.72	5,278.28	93.82	-144.46	7,278,095.23	2,003,558.89	40.2929979	-110.1981011	144.57	0.28	0.26	-4.02
5,388.00	1.05	84.28	5,372.26	94.58	-142.57	7,278,096.02	2,003,560.77	40.2930000	-110.1980943	142.68	0.80	-0.49	29.32
5,482.00	0.61	121.15	5,466.25	94.41	-141.28	7,278,095.87	2,003,562.06	40.2929995	-110.1980897	141.40	0.71	-0.47	39.22
5,577.00	0.55	156.87	5,561.25	93.73	-140.67	7,278,095.20	2,003,562.68	40.2929977	-110.1980875	140.78	0.38	-0.06	37.60
5,671.00	0.87	162.80	5,655.24	92.63	-140.28	7,278,094.11	2,003,563.09	40.2929947	-110.1980861	140.39	0.35	0.34	6.31
5,765.00	1.09	172.47	5,749.22	91.06	-139.95	7,278,092.54	2,003,563.44	40.2929903	-110.1980849	140.06	0.29	0.23	10.29
5,859.00	1.38	171.95	5,843.20	89.06	-139.68	7,278,090.54	2,003,563.74	40.2929848	-110.1980839	139.78	0.31	0.31	-0.55
5,954.00	0.21	23.31	5,938.19	88.08	-139.45	7,278,089.57	2,003,563.99	40.2929822	-110.1980831	139.55	1.65	-1.23	-156.46
6,048.00	0.21	180.99	6,032.19	88.07	-139.38	7,278,089.56	2,003,564.05	40.2929821	-110.1980829	139.49	0.44	0.00	167.74
6,143.00	0.61	338.65	6,127.19	88.37	-139.57	7,278,089.85	2,003,563.86	40.2929829	-110.1980835	139.68	0.85	0.42	165.96
6,237.00	0.54	320.26	6,221.19	89.17	-140.03	7,278,090.65	2,003,563.38	40.2929852	-110.1980852	140.14	0.21	-0.07	-19.56
6,331.00	0.43	289.38	6,315.19	89.63	-140.65	7,278,091.10	2,003,562.76	40.2929864	-110.1980874	140.76	0.30	-0.12	-32.85
6,425.00	1.32	346.56	6,409.17	90.80	-141.23	7,278,092.26	2,003,562.16	40.2929896	-110.1980895	141.35	1.22	0.95	60.83
6,520.00	1.00	324.51	6,504.16	92.54	-141.97	7,278,093.99	2,003,561.40	40.2929944	-110.1980921	142.08	0.57	-0.34	-23.21
6,614.00	1.10	322.15	6,598.14	93.92	-143.00	7,278,095.36	2,003,560.35	40.2929982	-110.1980958	143.11	0.12	0.11	-2.51
6,708.00	0.97	310.50	6,692.12	95.15	-144.16	7,278,096.57	2,003,559.17	40.2930016	-110.1981000	144.27	0.26	-0.14	-12.39
6,803.00	0.80	300.19	6,787.11	96.01	-145.34	7,278,097.41	2,003,557.98	40.2930039	-110.1981042	145.46	0.24	-0.18	-10.85
6,897.00	0.45	273.06	6,881.11	96.36	-146.28	7,278,097.74	2,003,557.03	40.2930049	-110.1981076	146.40	0.48	-0.37	-28.86
6,991.00	0.57	243.27	6,975.10	96.17	-147.07	7,278,097.54	2,003,556.25	40.2930044	-110.1981104	147.18	0.30	0.13	-31.69
7,086.00	0.76	204.89	7,070.10	95.38	-147.75	7,278,096.75	2,003,555.58	40.2930022	-110.1981129	147.87	0.50	0.20	-40.40
7,180.00	1.26	180.16	7,164.08	93.78	-148.02	7,278,095.14	2,003,555.33	40.2929978	-110.1981138	148.13	0.69	0.53	-26.31
7,274.00	0.25	137.00	7,258.07	92.60	-147.88	7,278,093.96	2,003,555.49	40.2929946	-110.1981133	147.99	1.16	-1.07	-45.91
7,369.00	0.51	32.68	7,353.07	92.80	-147.51	7,278,094.17	2,003,555.85	40.2929951	-110.1981120	147.62	0.65	0.27	-109.81
7,463.00	0.20	57.70	7,447.07	93.24	-147.15	7,278,094.62	2,003,556.21	40.2929963	-110.1981107	147.26	0.36	-0.33	26.62

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,558.00	0.26	158.03	7,542.07	93.13	-146.93	7,278,094.51	2,003,556.44	40.2929960	-110.1981099	147.04	0.37	0.06	105.61
7,652.00	0.76	179.19	7,636.07	92.31	-146.84	7,278,093.69	2,003,556.54	40.2929938	-110.1981096	146.95	0.56	0.53	22.51
7,747.00	1.02	191.08	7,731.06	90.85	-146.99	7,278,092.23	2,003,556.40	40.2929898	-110.1981101	147.10	0.33	0.27	12.52
7,842.00	1.31	192.42	7,826.04	88.96	-147.39	7,278,090.33	2,003,556.03	40.2929846	-110.1981116	147.50	0.31	0.31	1.41
7,936.00	0.44	341.58	7,920.03	88.25	-147.73	7,278,089.62	2,003,555.70	40.2929826	-110.1981128	147.84	1.81	-0.93	158.68
8,031.00	0.21	325.65	8,015.03	88.74	-147.95	7,278,090.11	2,003,555.48	40.2929840	-110.1981136	148.05	0.26	-0.24	-16.77
8,125.00	0.16	186.08	8,109.03	88.75	-148.06	7,278,090.12	2,003,555.37	40.2929840	-110.1981140	148.16	0.37	-0.05	-148.48
8,220.00	0.74	169.58	8,204.02	88.02	-147.96	7,278,089.38	2,003,555.48	40.2929820	-110.1981136	148.07	0.62	0.61	-17.37
8,314.00	0.53	67.03	8,298.02	87.59	-147.45	7,278,088.96	2,003,555.99	40.2929808	-110.1981118	147.56	1.06	-0.22	-109.10
8,409.00	0.57	105.08	8,393.02	87.64	-146.59	7,278,089.03	2,003,556.85	40.2929810	-110.1981087	146.70	0.38	0.04	40.05
8,503.00	0.76	150.26	8,487.01	86.98	-145.83	7,278,088.37	2,003,557.62	40.2929791	-110.1981060	145.93	0.57	0.20	48.06
8,598.00	1.62	58.32	8,582.00	87.14	-144.37	7,278,088.55	2,003,559.07	40.2929796	-110.1981007	144.48	1.91	0.91	-96.78
8,693.00	1.13	71.33	8,676.97	88.14	-142.34	7,278,089.59	2,003,561.09	40.2929823	-110.1980935	142.45	0.61	-0.52	13.69
8,787.00	0.93	93.81	8,770.95	88.39	-140.70	7,278,089.86	2,003,562.73	40.2929830	-110.1980876	140.81	0.48	-0.21	23.91
8,882.00	0.85	127.52	8,865.94	87.91	-139.37	7,278,089.40	2,003,564.06	40.2929817	-110.1980828	139.48	0.55	-0.08	35.48
8,976.00	0.91	163.55	8,959.93	86.77	-138.61	7,278,088.27	2,003,564.84	40.2929786	-110.1980801	138.72	0.58	0.06	38.33
9,070.00	1.20	166.66	9,053.92	85.09	-138.17	7,278,086.60	2,003,565.30	40.2929740	-110.1980785	138.28	0.31	0.31	3.31
9,165.00	1.26	164.77	9,148.89	83.12	-137.67	7,278,084.63	2,003,565.84	40.2929685	-110.1980767	137.77	0.08	0.06	-1.99
9,259.00	6.16	271.36	9,242.72	82.24	-142.44	7,278,083.68	2,003,561.07	40.2929661	-110.1980938	142.54	7.05	5.21	113.39
9,354.00	20.94	282.31	9,334.83	86.00	-164.25	7,278,087.13	2,003,539.22	40.2929764	-110.1981720	164.35	15.72	15.56	11.53
9,448.00	28.56	277.60	9,420.14	92.56	-202.99	7,278,093.13	2,003,500.39	40.2929945	-110.1983109	203.11	8.37	8.11	-5.01
9,542.00	36.31	276.25	9,499.41	98.57	-253.01	7,278,098.41	2,003,450.29	40.2930110	-110.1984902	253.13	8.28	8.24	-1.44
9,637.00	43.08	274.84	9,572.47	104.38	-313.37	7,278,103.33	2,003,389.86	40.2930269	-110.1987065	313.49	7.19	7.13	-1.48
9,732.00	48.64	273.97	9,638.61	109.59	-381.32	7,278,107.55	2,003,321.85	40.2930412	-110.1989501	381.45	5.89	5.85	-0.92
9,826.00	49.78	272.80	9,700.01	113.79	-452.36	7,278,110.71	2,003,250.76	40.2930527	-110.1992048	452.50	1.54	1.21	-1.24
9,920.00	57.83	271.44	9,755.48	116.54	-528.10	7,278,112.37	2,003,174.99	40.2930603	-110.1994763	528.24	8.64	8.56	-1.45
10,015.00	63.60	272.19	9,801.93	119.18	-610.88	7,278,113.80	2,003,092.18	40.2930675	-110.1997731	611.03	6.11	6.07	0.79
10,021.00	63.82	272.18	9,804.59	119.39	-616.26	7,278,113.93	2,003,086.80	40.2930681	-110.1997923	616.40	3.74	3.73	-0.13
Crossed Section - 10021.00' MD (2218' FSL, 0' FEL)													
10,109.00	67.11	272.07	9,841.12	122.36	-696.25	7,278,115.73	2,003,006.79	40.2930762	-110.2000791	696.40	3.74	3.73	-0.13
10,130.00	68.93	272.48	9,848.98	123.13	-715.70	7,278,116.22	2,002,987.32	40.2930783	-110.2001488	715.85	8.86	8.67	1.96
Crossed Hardline - 10130.00' MD (2222' FSL, 100' FEL)													
10,190.00	74.14	273.61	9,867.98	126.16	-772.51	7,278,118.43	2,002,930.48	40.2930867	-110.2003525	772.67	8.86	8.68	1.88
10,242.00	78.58	273.26	9,880.24	129.19	-822.94	7,278,120.72	2,002,880.01	40.2930950	-110.2005332	823.10	8.56	8.54	-0.67
10,288.00	84.79	274.24	9,886.89	132.17	-868.34	7,278,123.03	2,002,834.58	40.2931031	-110.2006960	868.50	13.66	13.50	2.13
10,325.00	87.28	273.23	9,889.45	134.57	-905.17	7,278,124.90	2,002,797.72	40.2931097	-110.2008280	905.33	7.26	6.73	-2.73
10,383.00	88.66	270.58	9,891.50	136.49	-963.09	7,278,125.98	2,002,739.78	40.2931150	-110.2010356	963.26	5.15	2.38	-4.57
10,476.00	89.34	269.51	9,893.12	136.57	-1,056.08	7,278,124.70	2,002,646.81	40.2931152	-110.2013690	1,056.24	1.36	0.73	-1.15

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,571.00	91.02	269.16	9,892.83	135.47	-1,151.07	7,278,122.22	2,002,551.85	40.2931122	-110.2017095	1,151.23	1.81	1.77	-0.37
10,665.00	90.17	269.56	9,891.85	134.42	-1,245.06	7,278,119.80	2,002,457.90	40.2931093	-110.2020464	1,245.22	1.00	-0.90	0.43
10,760.00	89.75	270.00	9,891.92	134.05	-1,340.05	7,278,118.05	2,002,362.92	40.2931082	-110.2023869	1,340.22	0.64	-0.44	0.46
10,853.00	89.10	269.85	9,892.85	133.93	-1,433.05	7,278,116.58	2,002,269.94	40.2931079	-110.2027203	1,433.21	0.72	-0.70	-0.16
10,948.00	88.17	268.90	9,895.11	132.89	-1,528.01	7,278,114.16	2,002,175.01	40.2931050	-110.2030607	1,528.18	1.40	-0.98	-1.00
11,042.00	90.03	269.74	9,896.59	131.78	-1,621.99	7,278,111.67	2,002,081.07	40.2931020	-110.2033976	1,622.15	2.17	1.98	0.89
11,136.00	89.66	268.90	9,896.84	130.66	-1,715.98	7,278,109.19	2,001,987.11	40.2930989	-110.2037345	1,716.14	0.98	-0.39	-0.89
11,230.00	89.62	270.08	9,897.43	129.83	-1,809.98	7,278,106.98	2,001,893.14	40.2930966	-110.2040715	1,810.13	1.26	-0.04	1.26
11,324.00	89.44	270.65	9,898.20	130.42	-1,903.97	7,278,106.21	2,001,799.16	40.2930982	-110.2044084	1,904.13	0.64	-0.19	0.61
11,418.00	90.94	269.22	9,897.89	130.32	-1,997.96	7,278,104.74	2,001,705.18	40.2930979	-110.2047454	1,998.12	2.20	1.60	-1.52
11,505.00	90.91	270.04	9,896.49	129.76	-2,084.95	7,278,102.91	2,001,618.22	40.2930963	-110.2050572	2,085.11	0.94	-0.03	0.94
11,595.00	90.39	271.63	9,895.47	131.07	-2,174.93	7,278,102.91	2,001,528.23	40.2930999	-110.2053797	2,175.09	1.86	-0.58	1.77
11,683.00	89.59	271.79	9,895.48	133.69	-2,262.89	7,278,104.26	2,001,440.25	40.2931071	-110.2056951	2,263.05	0.93	-0.91	0.18
11,772.00	88.77	272.12	9,896.76	136.73	-2,351.83	7,278,106.00	2,001,351.28	40.2931154	-110.2060139	2,352.00	0.99	-0.92	0.37
11,861.00	89.62	270.55	9,898.01	138.80	-2,440.79	7,278,106.78	2,001,262.30	40.2931211	-110.2063328	2,440.96	2.01	0.96	-1.76
11,950.00	89.17	270.07	9,898.95	139.28	-2,529.79	7,278,105.96	2,001,173.32	40.2931224	-110.2066518	2,529.96	0.74	-0.51	-0.54
12,040.00	91.25	269.89	9,898.62	139.25	-2,619.78	7,278,104.62	2,001,083.34	40.2931222	-110.2069744	2,619.95	2.32	2.31	-0.20
12,129.00	90.71	270.03	9,897.09	139.19	-2,708.77	7,278,103.26	2,000,994.37	40.2931221	-110.2072934	2,708.94	0.63	-0.61	0.16
12,220.00	90.06	270.32	9,896.48	139.47	-2,799.77	7,278,102.21	2,000,903.39	40.2931228	-110.2076196	2,799.93	0.78	-0.71	0.32
12,309.00	89.58	270.18	9,896.76	139.86	-2,888.76	7,278,101.31	2,000,814.40	40.2931238	-110.2079386	2,888.93	0.56	-0.54	-0.16
12,398.00	88.68	269.84	9,898.11	139.87	-2,977.75	7,278,100.03	2,000,725.42	40.2931238	-110.2082576	2,977.92	1.08	-1.01	-0.38
12,488.00	88.98	269.50	9,899.95	139.35	-3,067.73	7,278,098.20	2,000,635.47	40.2931224	-110.2085802	3,067.90	0.50	0.33	-0.38
12,578.00	87.98	269.16	9,902.34	138.30	-3,157.69	7,278,095.84	2,000,545.54	40.2931195	-110.2089027	3,157.86	1.17	-1.11	-0.38
12,668.00	88.96	269.70	9,904.74	137.41	-3,247.66	7,278,093.63	2,000,455.60	40.2931170	-110.2092252	3,247.82	1.24	1.09	0.60
12,757.00	88.38	270.14	9,906.81	137.28	-3,336.63	7,278,092.21	2,000,366.65	40.2931166	-110.2095441	3,336.80	0.82	-0.65	0.49
12,847.00	90.06	270.32	9,908.03	137.64	-3,426.62	7,278,091.26	2,000,276.67	40.2931176	-110.2098667	3,426.78	1.88	1.87	0.20
12,936.00	89.41	269.99	9,908.44	137.89	-3,515.62	7,278,090.21	2,000,187.68	40.2931182	-110.2101857	3,515.78	0.82	-0.73	-0.37
13,025.00	91.25	268.81	9,907.93	136.95	-3,604.60	7,278,087.98	2,000,098.72	40.2931156	-110.2105047	3,604.77	2.46	2.07	-1.33
13,114.00	91.16	269.17	9,906.06	135.38	-3,693.57	7,278,085.12	2,000,009.80	40.2931113	-110.2108236	3,693.73	0.42	-0.10	0.40
13,204.00	88.80	268.88	9,906.09	133.85	-3,783.55	7,278,082.28	1,999,919.85	40.2931070	-110.2111462	3,783.71	2.64	-2.62	-0.32
13,298.00	87.91	268.35	9,908.79	131.58	-3,877.48	7,278,078.64	1,999,825.97	40.2931007	-110.2114829	3,877.64	1.10	-0.95	-0.56
13,392.00	90.18	268.92	9,910.36	129.34	-3,971.44	7,278,075.03	1,999,732.07	40.2930946	-110.2118197	3,971.59	2.49	2.41	0.61
13,487.00	90.25	268.88	9,910.00	127.52	-4,066.42	7,278,071.83	1,999,637.13	40.2930895	-110.2121602	4,066.57	0.08	0.07	-0.04
13,581.00	89.85	268.55	9,909.92	125.41	-4,160.40	7,278,068.35	1,999,543.20	40.2930837	-110.2124971	4,160.55	0.55	-0.43	-0.35
13,675.00	89.66	268.61	9,910.32	123.08	-4,254.37	7,278,064.65	1,999,449.28	40.2930772	-110.2128339	4,254.51	0.21	-0.20	0.06
13,769.00	89.68	268.35	9,910.86	120.59	-4,348.33	7,278,060.79	1,999,355.37	40.2930704	-110.2131708	4,348.47	0.28	0.02	-0.28
13,863.00	89.54	268.36	9,911.50	117.89	-4,442.29	7,278,056.73	1,999,261.46	40.2930629	-110.2135076	4,442.43	0.15	-0.15	0.01

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,957.00	89.02	267.93	9,912.68	114.85	-4,536.23	7,278,052.32	1,999,167.58	40.2930545	-110.2138443	4,536.37	0.72	-0.55	-0.46
14,052.00	88.50	268.18	9,914.74	111.62	-4,631.16	7,278,047.71	1,999,072.72	40.2930456	-110.2141846	4,631.29	0.61	-0.55	0.26
14,146.00	87.97	267.64	9,917.63	108.20	-4,725.05	7,278,042.92	1,998,978.90	40.2930362	-110.2145212	4,725.18	0.80	-0.56	-0.57
14,240.00	90.42	269.86	9,918.95	106.15	-4,819.00	7,278,039.50	1,998,884.99	40.2930305	-110.2148580	4,819.13	3.52	2.61	2.36
14,334.00	90.14	269.71	9,918.50	105.80	-4,913.00	7,278,037.78	1,998,791.01	40.2930295	-110.2151949	4,913.13	0.34	-0.30	-0.16
14,428.00	90.04	270.22	9,918.35	105.74	-5,007.00	7,278,036.35	1,998,697.03	40.2930293	-110.2155319	5,007.13	0.55	-0.11	0.54
14,522.00	90.03	270.66	9,918.29	106.46	-5,101.00	7,278,035.71	1,998,603.04	40.2930312	-110.2158689	5,101.12	0.47	-0.01	0.47
14,616.00	89.50	270.43	9,918.68	107.35	-5,194.99	7,278,035.23	1,998,509.05	40.2930336	-110.2162058	5,195.12	0.61	-0.56	-0.24
14,711.00	89.09	270.46	9,919.84	108.09	-5,289.98	7,278,034.59	1,998,414.06	40.2930356	-110.2165463	5,290.11	0.43	-0.43	0.03
14,805.00	88.26	270.52	9,922.02	108.90	-5,383.95	7,278,034.02	1,998,320.10	40.2930377	-110.2168832	5,384.08	0.89	-0.88	0.06
14,899.00	88.87	270.57	9,924.37	109.79	-5,477.92	7,278,033.55	1,998,226.13	40.2930401	-110.2172200	5,478.05	0.65	0.65	0.05
14,993.00	91.43	269.20	9,924.13	109.60	-5,571.91	7,278,031.99	1,998,132.16	40.2930395	-110.2175569	5,572.04	3.09	2.72	-1.46
15,088.00	91.30	269.64	9,921.86	108.64	-5,666.88	7,278,029.65	1,998,037.23	40.2930368	-110.2178974	5,667.00	0.48	-0.14	0.46
15,182.00	91.01	270.05	9,919.97	108.39	-5,760.86	7,278,028.02	1,997,943.27	40.2930361	-110.2182343	5,760.98	0.53	-0.31	0.44
15,276.00	89.65	269.77	9,919.43	108.24	-5,854.85	7,278,026.51	1,997,849.29	40.2930356	-110.2185712	5,854.98	1.48	-1.45	-0.30
15,318.00	89.56	269.22	9,919.72	107.87	-5,896.85	7,278,025.53	1,997,807.31	40.2930346	-110.2187218	5,896.98	1.33	-0.21	-1.31
Crossed Section - 15318.00' MD (2189' FSL, 0' FEL)													
15,370.00	89.45	268.54	9,920.17	106.85	-5,948.84	7,278,023.75	1,997,755.34	40.2930317	-110.2189081	5,948.96	1.33	-0.21	-1.31
15,464.00	89.71	269.69	9,920.85	105.40	-6,042.82	7,278,020.93	1,997,661.39	40.2930277	-110.2192450	6,042.95	1.25	0.28	1.22
15,559.00	88.99	270.44	9,921.93	105.51	-6,137.81	7,278,019.66	1,997,566.42	40.2930279	-110.2195856	6,137.94	1.09	-0.76	0.79
15,653.00	91.09	270.71	9,921.87	106.45	-6,231.80	7,278,019.23	1,997,472.43	40.2930305	-110.2199225	6,231.93	2.25	2.23	0.29
15,748.00	90.67	271.35	9,920.41	108.16	-6,326.78	7,278,019.56	1,997,377.45	40.2930351	-110.2202629	6,326.90	0.81	-0.44	0.67
15,842.00	90.08	271.53	9,919.79	110.52	-6,420.74	7,278,020.55	1,997,283.46	40.2930415	-110.2205998	6,420.87	0.66	-0.63	0.19
15,936.00	89.05	270.97	9,920.51	112.57	-6,514.72	7,278,021.23	1,997,189.48	40.2930471	-110.2209367	6,514.85	1.25	-1.10	-0.60
16,030.00	88.38	270.69	9,922.61	113.93	-6,608.68	7,278,021.23	1,997,095.51	40.2930507	-110.2212735	6,608.82	0.77	-0.71	-0.30
16,124.00	90.36	270.12	9,923.65	114.60	-6,702.67	7,278,020.52	1,997,001.53	40.2930525	-110.2216104	6,702.81	2.19	2.11	-0.61
16,218.00	90.07	270.57	9,923.29	115.16	-6,796.67	7,278,019.72	1,996,907.54	40.2930540	-110.2219474	6,796.80	0.57	-0.31	0.48
16,312.00	89.61	269.55	9,923.56	115.26	-6,890.67	7,278,018.45	1,996,813.56	40.2930542	-110.2222843	6,890.80	1.19	-0.49	-1.09
16,407.00	91.25	270.44	9,922.84	115.25	-6,985.66	7,278,017.06	1,996,718.58	40.2930541	-110.2226249	6,985.79	1.96	1.73	0.94
16,501.00	91.25	271.50	9,920.79	116.84	-7,079.62	7,278,017.28	1,996,624.61	40.2930584	-110.2229617	7,079.76	1.13	0.00	1.13
16,595.00	91.16	272.52	9,918.82	120.14	-7,173.54	7,278,019.21	1,996,530.66	40.2930673	-110.2232984	7,173.68	1.09	-0.10	1.09
16,690.00	90.52	273.11	9,917.42	124.81	-7,268.42	7,278,022.49	1,996,435.73	40.2930801	-110.2236385	7,268.56	0.92	-0.67	0.62
16,784.00	89.73	272.73	9,917.22	129.59	-7,362.29	7,278,025.91	1,996,341.80	40.2930931	-110.2239750	7,362.45	0.93	-0.84	-0.40
16,878.00	90.88	271.15	9,916.72	132.78	-7,456.23	7,278,027.73	1,996,247.83	40.2931018	-110.2243118	7,456.39	2.08	1.22	-1.68
16,972.00	90.97	271.59	9,915.20	135.02	-7,550.19	7,278,028.60	1,996,153.85	40.2931079	-110.2246486	7,550.35	0.48	0.10	0.47
17,066.00	90.17	272.10	9,914.27	138.05	-7,644.14	7,278,030.26	1,996,059.88	40.2931161	-110.2249853	7,644.30	1.01	-0.85	0.54
17,160.00	90.49	269.62	9,913.72	139.46	-7,738.12	7,278,030.30	1,995,965.90	40.2931199	-110.2253222	7,738.28	2.66	0.34	-2.64
17,254.00	90.43	269.14	9,912.97	138.44	-7,832.11	7,278,027.92	1,995,871.94	40.2931170	-110.2256592	7,832.27	0.51	-0.06	-0.51

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,348.00	90.66	269.29	9,912.08	137.16	-7,926.10	7,278,025.26	1,995,777.99	40.2931134	-110.2259961	7,926.26	0.29	0.24	0.16
17,442.00	90.71	270.44	9,910.95	136.93	-8,020.09	7,278,023.67	1,995,684.01	40.2931127	-110.2263330	8,020.25	1.22	0.05	1.22
17,537.00	90.59	270.77	9,909.87	137.94	-8,115.08	7,278,023.29	1,995,589.03	40.2931154	-110.2266735	8,115.24	0.37	-0.13	0.35
17,631.00	89.50	271.60	9,909.80	139.88	-8,209.06	7,278,023.87	1,995,495.04	40.2931206	-110.2270104	8,209.22	1.46	-1.16	0.88
17,725.00	93.40	269.43	9,907.42	140.73	-8,303.00	7,278,023.35	1,995,401.10	40.2931229	-110.2273472	8,303.16	4.75	4.15	-2.31
17,819.00	93.07	269.53	9,902.12	139.87	-8,396.84	7,278,021.13	1,995,307.28	40.2931205	-110.2276836	8,397.01	0.37	-0.35	0.11
17,913.00	93.36	270.63	9,896.85	140.01	-8,490.69	7,278,019.89	1,995,213.45	40.2931207	-110.2280200	8,490.86	1.21	0.31	1.17
18,007.00	92.52	270.35	9,892.02	140.81	-8,584.57	7,278,019.33	1,995,119.58	40.2931228	-110.2283565	8,584.73	0.94	-0.89	-0.30
18,101.00	89.10	269.85	9,890.70	140.97	-8,678.54	7,278,018.12	1,995,025.62	40.2931232	-110.2286934	8,678.71	3.68	-3.64	-0.53
18,195.00	88.36	269.55	9,892.78	140.48	-8,772.52	7,278,016.26	1,994,931.67	40.2931218	-110.2290303	8,772.68	0.85	-0.79	-0.32
18,290.00	87.89	269.83	9,895.89	139.97	-8,867.46	7,278,014.37	1,994,836.74	40.2931203	-110.2293706	8,867.63	0.58	-0.49	0.29
18,384.00	88.94	268.84	9,898.49	138.88	-8,961.42	7,278,011.91	1,994,742.82	40.2931172	-110.2297074	8,961.58	1.53	1.12	-1.05
18,478.00	91.15	268.49	9,898.41	136.69	-9,055.39	7,278,008.35	1,994,648.90	40.2931111	-110.2300443	9,055.55	2.38	2.35	-0.37
18,572.00	90.66	268.41	9,896.93	134.14	-9,149.34	7,278,004.44	1,994,555.00	40.2931040	-110.2303811	9,149.50	0.53	-0.52	-0.09
18,667.00	90.20	269.12	9,896.22	132.10	-9,244.32	7,278,001.01	1,994,460.07	40.2930983	-110.2307215	9,244.47	0.89	-0.48	0.75
18,761.00	89.99	269.02	9,896.06	130.57	-9,338.30	7,277,998.12	1,994,366.12	40.2930940	-110.2310585	9,338.46	0.25	-0.22	-0.11
18,855.00	89.20	268.95	9,896.72	128.91	-9,432.29	7,277,995.09	1,994,272.18	40.2930893	-110.2313954	9,432.44	0.84	-0.84	-0.07
18,950.00	87.87	268.54	9,899.15	126.83	-9,527.23	7,277,991.62	1,994,177.28	40.2930835	-110.2317357	9,527.38	1.46	-1.40	-0.43
19,044.00	89.93	270.10	9,900.96	125.71	-9,621.20	7,277,989.14	1,994,083.35	40.2930804	-110.2320725	9,621.34	2.75	2.19	1.66
19,138.00	89.93	270.70	9,901.07	126.37	-9,715.20	7,277,988.43	1,993,989.36	40.2930821	-110.2324095	9,715.34	0.64	0.00	0.64
19,233.00	88.73	269.85	9,902.18	126.82	-9,810.19	7,277,987.50	1,993,894.38	40.2930832	-110.2327500	9,810.33	1.55	-1.26	-0.89
19,327.00	91.48	269.02	9,902.01	125.90	-9,904.17	7,277,985.21	1,993,800.42	40.2930806	-110.2330869	9,904.32	3.06	2.93	-0.88
19,421.00	92.97	269.89	9,898.36	125.00	-9,998.09	7,277,982.94	1,993,706.53	40.2930780	-110.2334236	9,998.24	1.84	1.59	0.93
19,515.00	90.29	269.86	9,895.69	124.80	-10,092.05	7,277,981.37	1,993,612.60	40.2930773	-110.2337604	10,092.19	2.85	-2.85	-0.03
19,609.00	89.29	269.06	9,896.03	123.91	-10,186.04	7,277,979.12	1,993,518.63	40.2930748	-110.2340973	10,186.18	1.36	-1.06	-0.85
19,703.00	88.71	268.91	9,897.67	122.25	-10,280.01	7,277,976.08	1,993,424.70	40.2930701	-110.2344342	10,280.15	0.64	-0.62	-0.16
19,797.00	88.82	269.92	9,899.70	121.29	-10,373.98	7,277,973.76	1,993,330.76	40.2930674	-110.2347711	10,374.12	1.08	0.12	1.07
19,891.00	88.12	269.33	9,902.21	120.67	-10,467.94	7,277,971.77	1,993,236.83	40.2930656	-110.2351079	10,468.08	0.97	-0.74	-0.63
19,985.00	90.27	267.87	9,903.53	118.38	-10,561.90	7,277,968.11	1,993,142.92	40.2930592	-110.2354447	10,562.04	2.76	2.29	-1.55
20,078.00	89.45	267.36	9,903.76	114.51	-10,654.82	7,277,962.89	1,993,050.08	40.2930485	-110.2357778	10,654.95	1.04	-0.88	-0.55
20,172.00	88.99	267.28	9,905.04	110.11	-10,748.71	7,277,957.13	1,992,956.27	40.2930363	-110.2361143	10,748.83	0.50	-0.49	-0.09
20,267.00	90.50	267.43	9,905.46	105.73	-10,843.60	7,277,951.36	1,992,861.45	40.2930241	-110.2364545	10,843.72	1.60	1.59	0.16
20,361.00	90.41	267.62	9,904.71	101.67	-10,937.51	7,277,945.94	1,992,767.62	40.2930129	-110.2367911	10,937.63	0.22	-0.10	0.20
20,455.00	90.00	267.19	9,904.38	97.41	-11,031.41	7,277,940.31	1,992,673.79	40.2930011	-110.2371277	11,031.52	0.63	-0.44	-0.46
20,490.00	89.37	266.98	9,904.57	95.63	-11,066.37	7,277,938.02	1,992,638.87	40.2929962	-110.2372530	11,066.47	1.91	-1.80	-0.61
Crossed Hardline - 20490.00' MD (2182' FSL, 100' FWL)													
20,496.00	89.26	266.94	9,904.64	95.31	-11,072.36	7,277,937.62	1,992,632.89	40.2929953	-110.2372745	11,072.47	1.91	-1.80	-0.61

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 86-2221-23G
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 86-2221-23G	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
				+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Latitude (°)	Longituge (°)				
20,548.00	89.26	266.94	9,905.31	92.54	-11,124.28	7,277,934.09	1,992,581.02	40.2929876	-110.2374606	11,124.38	0.00	0.00	0.00
Actual BHL - 20548.00' MD (2179' FSL, 42' FWL)													

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		
		+N/-S (usft)	+E/-W (usft)	Comment
10,021.00	9,804.59	119.39	-616.26	Crossed Section - 10021.00' MD (2218' FSL, 0' FEL)
10,130.00	9,848.98	123.13	-715.70	Crossed Hardline - 10130.00' MD (2222' FSL, 100' FEL)
15,318.00	9,919.72	107.87	-5,896.85	Crossed Section - 15318.00' MD (2189' FSL, 0' FEL)
20,490.00	9,904.57	95.63	-11,066.37	Crossed Hardline - 20490.00' MD (2182' FSL, 100' FWL)
20,548.00	9,905.31	92.54	-11,124.28	Actual BHL - 20548.00' MD (2179' FSL, 42' FWL)

Checked By: _____	Approved By: _____	Date: _____
-------------------	--------------------	-------------



Trident 86-2221-23G



WELL DETAILS: Trident 86-2221-23G Surveys						
		GL Elev (ft).: 5866.00				
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	
0.00	0.00	7278003.53	2003704.69	40.2927404	-110.1975832	

Project: Duchesne County, UT (NAD83-True)
Site: Brotherson 23-3A-23 (Trident Pad)
Well: Trident 86-2221-23G
Wellbore: Wellbore #1
Design: Surveys

ANNOTATIONS								
MD	Inc	Azi	TVD	+N/-S	+E/-W	VSect	Departure	Annotation
10021.00	63.82	272.18	9804.59	119.39	-616.26	616.40	804.26	Crossed Section - 10021.00' MD (2218' FSL, 0' FEL)
10130.00	68.93	272.48	9848.98	123.13	-715.70	715.85	904.03	Crossed Hardline - 10130.00' MD (2222' FSL, 100' FEL)
15318.00	89.56	269.22	9919.72	107.87	-5896.85	5896.98	6085.88	Crossed Section - 15318.00' MD (2189' FSL, 0' FEL)
20490.00	89.37	266.98	9904.57	95.63	-11066.37	11066.47	11256.78	Crossed Hardline - 20490.00' MD (2182' FSL, 100' FWL)
20548.00	89.26	266.94	9905.31	92.54	-11124.28	11124.38	11314.78	Actual BHL - 20548.00' MD (2179' FSL, 42' FWL)

