

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 8

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1. WELL NAME
Trident 99-2221-23J

2. TYPE OF WELL
Oil Well

3. TYPE OF WORK
DRILL NEW ☒ REENTER P&A ☐ DEEPEN ☐ RECOMP ☐

4. API NUMBER
4301354478

5. NAME OF OPERATOR
XCL AssetCo, LLC

6. OPERATOR PHONE
720-208-8877

7. FIELD NAME
UNDESIGNATED

8. ADDRESS OF OPERATOR
600 N Shepherd Drive, Suite 390, Houston, TX, 77007

9. OPERATOR E-MAIL
blake@xclresources.com

10. UNIT NAME

11. MINERAL LEASE NUMBER
FEE

12. MINERAL OWNERSHIP
FEE

13. SURFACE OWNERSHIP
FEE

14. COUNTY
DUCHESNE

15. DATE SPUDED (SPUD RIG)
10/02/2023

16. DATE SPUDED (ROTARY RIG)
11/19/2023

17. DATE TOTAL DEPTH REACHED
11/28/2023

18. DATE COMPLETED/ABANDONED
08/01/2024

19. DATE OF FIRST PROD. / INJ.
PROD:08/02/2024 INJ:

20. DEPTH REFERENCE
GROUND LEVEL ☐ KELLY BUSHING ☒ DERRICK FLOOR ☐

21. DEPTH REFERENCE ELEVATION
5896 (US Feet)

22. GRADED GROUND LEVEL ELEVATION
5866 (US Feet)

23. WELLBORE DEVIATION PROFILE
VERTICAL ☐ DIRECTIONAL ☐ HORIZONTAL ☒

24. TOTAL DEPTH
MD 20135 TVD 9035

25. PLUGGED BACK TOTAL DEPTH
MD TVD

26. CURRENT WELL STATUS
Producing

27. LOCATION OF WELL									
WELL POSITION	FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN	UTM EASTING	UTM NORTHING
Surface	2044 FSL	613 FWL	NWSW	23	2.0 S	3.0 W	U	568200	4460539
Producing Interval Top	70 FSL	128 FEL	SESE	2 2	2.0 S	3.0 W	U		
Producing Interval Bottom	96 FSL	139 FWL	SWSW	2 1	2.0 S	3.0 W	U		
Total Depth	90 FSL	40 FWL	SWSW	2 1	2.0 S	3.0 W	U		

28. HOLE, CASING AND CEMENT INFORMATION															
STRING	HOLE SIZE	CASING O.D.	WEIGHT	GRADE	THREAD	TOP (MD)	BOTTOM (MD)	DV TOOL DEPTH	LEAD TAIL	CEMENT TYPE	SACKS	YIELD	WEIGHT	CEMENT TOP	BASIS FOR TOP
COND	26.0	16.0	36.0	J-55	NT	0	120		L	Class A Cement	447	1.21	14.0	30	Calculated
SURF	12.25	9.625	36.0	J-55	BTC	0	2548		L	Class G Cement	500	2.45	12.0	30	Calculated
									T	Class G Cement	190	1.13	16.0		
INT	8.75	7.0	29.0	P-110	BTC	0	9706		L	Class G Cement	720	2.47	12.0	8536	Calculated
									T	Class G Cement	170	1.15	15.8		
PROD	6.125	4.5	13.5	P-110	BTC	8679	20099		T	Class G Cement	1070	1.2	14.5		

29. TUBING RECORD			
TUBING SIZE	TOP (MD)	BOT (MD)	PACKER DEPTH

30. RETRIEVABLE / TEMPORARY PLUGS		
PLUG	DEPTH (MD)	TYPE

31. PERMANENT / ABANDONMENT PLUGS		
PLUG	TOP (MD)	BOTTOM (MD)

32. FORMATION DETAILS and STRATIGRAPHIC MARKERS				
FR	FORMATION NAME	TOP (MD)	TOP (TVD)	DESCRIPTION, CONTENTS, ETC.
1	GREEN RIVER	5227	5142	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
2	MAHOGANY BENCH	7237	7027	
	OIL SHOW? ☐ GAS SHOW? ☐ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☐ COMMINGLED? ☐			
3	GREEN RIVER - LOWER	8934	8622	
	OIL SHOW? ☒ GAS SHOW? ☒ WATER FLOW? ☐ DRILL STEM TESTED? ☐ CORED? ☐ COMPLETED OR TESTED? ☒ COMMINGLED? ☐			

33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	STIMULATION TREATMENT	INTERVAL STATUS
3	9735	20036	9098	9040	Fracture Stimulated	PRODUCING

34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)								
FR	TOP (MD)	BOTTOM (MD)	DATE FIRST PROD.	TEST DATE	HRS. TESTED	TBG. PRESSURE	CSG. PRESSURE	PROD. METHOD
	9735	20036	08/02/2024	09/06/2024	24		1540	Flowing

3	TEST PRODUCTION VOLUMES			24-HOUR PRODUCTION RATES			GAS-OIL RATIO	OIL API	GAS BTU
	OIL (BBL)	GAS (MSCF)	WATER (BBL)	OIL (BBL)	GAS (MSCF)	WATER (BBL)	291	0.0	
	515	150	1322	515	150	1322			

35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.)						
FR	TREATMENT TYPE	TOP (MD)	BOTTOM (MD)	START DATE	END DATE	AMOUNT AND TYPE OF MATERIAL
3	Fracture Stimulation	9735	20036	05/02/2024	08/08/2024	please see attachments

36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)						
REPORTS AND OTHER INFORMATION.						
Dx Survey ☒ DST Report ☐ Core Analysis ☐ DOGM Form 7 ☐ Geologic Report ☐ Wellbore Diagram ☐ Other ☒						
SUBMITTED PDF LOGS			SUBMITTED LAS LOGS			
MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER			MUD LOG, MEASURED WHILE DRILLING, CEMENT BOND, CALIPER			

OGM Official Use Only

37. I hereby certify that the foregoing and attached information is complete as determined from all available records.		
NAME Oaklee Reary	TITLE Ops Tech-Regulatory	DATE 09/11/2024
SIGNATURE N/A	PHONE 435-823-1530	EMAIL oaklee@xclresources.com



WELL: TRIDENT 99-2221-23J

FOUND 1999
DUCHESNE COUNTY
ALUMINUM CAP
N40°18'05.46791"
W110°14'15.27003"

FOUND 2015
ALUMINUM CAP
(LS #8704293)
N40°18'05.34233"
W110°13'40.96085"

FOUND UNMARKED
ALUMINUM CAP
IN STONE PILE
N40°18'05.21397"
W110°13'06.65234"

FOUND 2018
ALUMINUM CAP
(LS #8704293)
N40°18'05.16805"
W110°12'45.56003"

FOUND 2018
ALUMINUM CAP
(LS #8704293)
N40°18'05.12197"
W110°12'32.44595"

FOUND 2015
ALUMINUM CAP
(LS #8704293)
N40°18'05.07463"
W110°12'15.34392"

DUCHESNE COUNTY
ALUMINUM CAP
N40°18'05.02763"
W110°11'58.23878"

FOUND 2015
ALUMINUM CAP
(LS #8704293)
N40°18'05.02149"
W110°11'24.16531"

S89° 42' 16"E 2659.04'
S89° 42' 17"E 2658.99'
S89° 47' 18"E 1325.46'
S89° 47' 27"E 1325.60'
S89° 47' 18"E 1325.44'
S89° 47' 34"E 1325.68'
S89° 59' 22"E 2640.74'

N0° 12' 16"E 3967.52'
100' SETBACK

21
T2S, R3W,
USBM

22
T2S, R3W,
USBM

23
T2S, R3W,
USBM

FOUND 5/8" REBAR
N40°17'26.27271"
W110°14'15.43078"

BHL
90' FSL 40' FWL
MD = 20,135'
TVD = 9,035.05'
Δ NORTH = -2,098.780'
Δ EAST = -11,103.830'

LTP
94' FSL 100' FWL
MD = 20,075.21'
TVD = 9,038.36'
Δ NORTH = -2,094.117'
Δ EAST = -11,044.322'

FOUND 5/8" REBAR & ALUMINUM CAP
(LS #148951)
N40°17'39.25933"
W110°13'07.38422"

FOUND 5/8" REBAR
N40°17'26.27488"
W110°13'07.40849"

CALCULATED FROM OTHER SURVEYS
N40°17'38.93624"
W110°11'59.24726"

FOUND 1/2" REBAR & ALUMINUM CAP
(ALL RED)
N40°17'26.03032"
W110°11'59.24484"

FTP
70' FSL 100' FEL
MD = 9,706.50'
TVD = 9,094.36'
Δ NORTH = -1,978.249'
Δ EAST = -684.215'

KOP
269' FSL 480' FWL
MD = 8,781'
TVD = 8,482.92'
Δ NORTH = -1,775.848'
Δ EAST = -107.286'

SURFACE HOLE LOCATION
2044' FSL 613' FWL

TRIDENT 99-2221-23J
GROUND ELEV = 5866'

N0° 22' 02"E 1321.47'
N0° 05' 38"E 1314.39'
N0° 05' 40"E 1314.34'
N1° 14' 57"E 2627.85'
N0° 00' 29"W 1306.39' (CALC.)
N0° 00' 28"W 1306.45' (CALC.)
N0° 41' 33"E 1320.94' (CALC.)
N1° 41' 53"E 1321.30'

N89° 52' 36"E 2640.93'
S89° 59' 50"E 2638.06'
S89° 48' 38"E 2646.42'
S89° 48' 45"E 2639.56' (CALC.)
S89° 33' 40"E 2644.11' (CALC.)

FOUND 1988
DUCHESNE COUNTY
ALUMINUM CAP
N40°17'13.21802"
W110°14'15.53269"

FOUND 5/8" REBAR & CAP
(LS #3817) AT CORNERPOST
N40°17'13.28406"
W110°13'41.46418"

FOUND DUCHESNE COUNTY
ALUMINUM CAP
N40°17'13.28988"
W110°13'07.43258"

FOUND 2018
DUCHESNE COUNTY
ALUMINUM CAP
N40°17'13.20768"
W110°12'33.29333"

CALCULATED FROM OTHER SURVEYS
N40°17'13.12382"
W110°11'59.24249"

FOUND 2015
ALUMINUM CAP
(LS #8704293)

LEGEND

-  FOUND SECTION CORNER
-  CALCULATED POINT
-  SURFACE HOLE LOCATION (SHL)
-  AS-DRILLED WELL PATH



0 500 1000

SCALE: 1" = 1000'

DATE SURVEYED: N/A
SURVEYED BY: N/A
DRAWN: 2/26/2024
DRAWN: JLW
SCALE: 1" = 1000'



**OUTLAW
ENGINEERING INC.**
510 West 200 North
Roosevelt, UTAH 84066
(435) 232-4321

SHEET NO.
1

WELL: TRIDENT 99-2221-23J
WELL PAD LOCATION: NW 1/4 OF THE SW 1/4 SECTION 23,
T.2S, R.3W, U.S.B.&M., DUCHESNE COUNTY, UTAH



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
1	6/14/2024	Perforated	20,035.0	20,036.0	6.0	6	42
1	6/14/2024	Perforated	20,015.0	20,016.0	6.0	6	42
1	6/14/2024	Perforated	19,995.0	19,996.0	6.0	6	42
1	6/14/2024	Perforated	19,975.0	19,976.0	6.0	6	42
1	6/14/2024	Perforated	19,955.0	19,956.0	6.0	6	42
1	6/14/2024	Perforated	19,935.0	19,936.0	6.0	6	42
1	6/14/2024	Perforated	19,915.0	19,916.0	6.0	6	42
2	6/20/2024	Perforated	19,895.0	19,896.0	3.0		21
2	6/20/2024	Perforated	19,875.0	19,876.0	3.0		21
2	6/20/2024	Perforated	19,855.0	19,856.0	3.0		21
2	6/20/2024	Perforated	19,835.0	19,836.0	3.0		21
2	6/20/2024	Perforated	19,815.0	19,816.0	3.0		21
2	6/20/2024	Perforated	19,795.0	19,796.0	3.0		21
2	6/20/2024	Perforated	19,775.0	19,776.0	3.0		21
3	6/20/2024	Perforated	19,755.0	19,756.0	3.0		21
3	6/20/2024	Perforated	19,735.0	19,736.0	3.0		21
3	6/20/2024	Perforated	19,715.0	19,716.0	3.0		21
3	6/20/2024	Perforated	19,697.0	19,698.0	3.0		21
3	6/20/2024	Perforated	19,675.0	19,676.0	3.0		21
3	6/20/2024	Perforated	19,655.0	19,656.0	3.0		21
3	6/20/2024	Perforated	19,635.0	19,636.0	3.0		21
4	6/20/2024	Perforated	19,615.0	19,616.0	3.0		21
4	6/20/2024	Perforated	19,595.0	19,596.0	3.0		21
4	6/20/2024	Perforated	19,575.0	19,576.0	3.0		21
4	6/20/2024	Perforated	19,555.0	19,556.0	3.0		21
4	6/20/2024	Perforated	19,535.0	19,536.0	3.0		21
4	6/20/2024	Perforated	19,515.0	19,516.0	3.0		21
4	6/20/2024	Perforated	19,495.0	19,496.0	3.0		21
5	6/21/2024	Perforated	19,475.0	19,476.0	3.0		21
5	6/21/2024	Perforated	19,455.0	19,456.0	3.0		21
5	6/21/2024	Perforated	19,435.0	19,436.0	3.0		21
5	6/21/2024	Perforated	19,415.0	19,416.0	3.0		21
5	6/21/2024	Perforated	19,393.0	19,394.0	3.0		21
5	6/21/2024	Perforated	19,375.0	19,376.0	3.0		21
5	6/21/2024	Perforated	19,355.0	19,356.0	3.0		21
6	6/21/2024	Perforated	19,335.0	19,336.0	3.0		21
6	6/21/2024	Perforated	19,315.0	19,316.0	3.0		21
6	6/21/2024	Perforated	19,295.0	19,296.0	3.0		21
6	6/21/2024	Perforated	19,275.0	19,276.0	3.0		21
6	6/21/2024	Perforated	19,255.0	19,256.0	3.0		21
6	6/21/2024	Perforated	19,235.0	19,236.0	3.0		21
6	6/21/2024	Perforated	19,215.0	19,216.0	3.0		21
7	6/21/2024	Perforated	19,195.0	19,196.0	3.0		21
7	6/21/2024	Perforated	19,175.0	19,176.0	3.0		21
7	6/21/2024	Perforated	19,155.0	19,156.0	3.0		21
7	6/21/2024	Perforated	19,135.0	19,136.0	3.0		21
7	6/21/2024	Perforated	19,115.0	19,116.0	3.0		21
7	6/21/2024	Perforated	19,095.0	19,096.0	3.0		21
7	6/21/2024	Perforated	19,075.0	19,076.0	3.0		21
8	6/22/2024	Perforated	19,055.0	19,056.0	3.0		21
8	6/22/2024	Perforated	19,035.0	19,036.0	3.0		21
8	6/22/2024	Perforated	19,015.0	19,016.0	3.0		21
8	6/22/2024	Perforated	18,995.0	18,996.0	3.0		21
8	6/22/2024	Perforated	18,975.0	18,976.0	3.0		21
8	6/22/2024	Perforated	18,954.0	18,955.0	3.0		21
8	6/22/2024	Perforated	18,935.0	18,936.0	3.0		21
9	6/22/2024	Perforated	18,915.0	18,916.0	3.0		21



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
9	6/22/2024	Perforated	18,895.0	18,896.0	3.0		21
9	6/22/2024	Perforated	18,875.0	18,876.0	3.0		21
9	6/22/2024	Perforated	18,855.0	18,856.0	3.0		21
9	6/22/2024	Perforated	18,835.0	18,836.0	3.0		21
9	6/22/2024	Perforated	18,815.0	18,816.0	3.0		21
9	6/22/2024	Perforated	18,795.0	18,796.0	3.0		21
10	6/23/2024	Perforated	18,775.0	18,776.0	3.0		21
10	6/23/2024	Perforated	18,755.0	18,756.0	3.0		21
10	6/23/2024	Perforated	18,735.0	18,736.0	3.0		21
10	6/23/2024	Perforated	18,715.0	18,716.0	3.0		21
10	6/23/2024	Perforated	18,695.0	18,696.0	3.0		21
10	6/23/2024	Perforated	18,675.0	18,676.0	3.0		21
10	6/23/2024	Perforated	18,657.0	18,658.0	3.0		21
11	6/23/2024	Perforated	18,635.0	18,636.0	3.0		21
11	6/23/2024	Perforated	18,615.0	18,616.0	3.0		21
11	6/23/2024	Perforated	18,595.0	18,596.0	3.0		21
11	6/23/2024	Perforated	18,575.0	18,576.0	3.0		21
11	6/23/2024	Perforated	18,555.0	18,556.0	3.0		21
11	6/23/2024	Perforated	18,535.0	18,536.0	3.0		21
11	6/23/2024	Perforated	18,515.0	18,516.0	3.0		21
12	6/23/2024	Perforated	18,495.0	18,496.0	3.0		21
12	6/23/2024	Perforated	18,475.0	18,476.0	3.0		21
12	6/23/2024	Perforated	18,455.0	18,456.0	3.0		21
12	6/23/2024	Perforated	18,435.0	18,436.0	3.0		21
12	6/23/2024	Perforated	18,415.0	18,416.0	3.0		21
12	6/23/2024	Perforated	18,395.0	18,396.0	3.0		21
12	6/23/2024	Perforated	18,375.0	18,376.0	3.0		21
13	6/23/2024	Perforated	18,353.0	18,354.0	3.0		21
13	6/23/2024	Perforated	18,335.0	18,336.0	3.0		21
13	6/23/2024	Perforated	18,315.0	18,316.0	3.0		21
13	6/23/2024	Perforated	18,295.0	18,296.0	3.0		21
13	6/23/2024	Perforated	18,275.0	18,276.0	3.0		21
13	6/23/2024	Perforated	18,255.0	18,256.0	3.0		21
13	6/23/2024	Perforated	18,235.0	18,236.0	3.0		21
14	6/23/2024	Perforated	18,215.0	18,216.0	3.0		21
14	6/23/2024	Perforated	18,195.0	18,196.0	3.0		21
14	6/23/2024	Perforated	18,175.0	18,176.0	3.0		21
14	6/23/2024	Perforated	18,155.0	18,156.0	3.0		21
14	6/23/2024	Perforated	18,135.0	18,136.0	3.0		21
14	6/23/2024	Perforated	18,115.0	18,116.0	3.0		21
14	6/23/2024	Perforated	18,095.0	18,096.0	3.0		21
15	6/23/2024	Perforated	18,075.0	18,076.0	3.0		21
15	6/23/2024	Perforated	18,055.0	18,056.0	3.0		21
15	6/23/2024	Perforated	18,035.0	18,036.0	3.0		21
15	6/23/2024	Perforated	18,015.0	18,016.0	3.0		21
15	6/23/2024	Perforated	17,995.0	17,996.0	3.0		21
15	6/23/2024	Perforated	17,975.0	17,976.0	3.0		21
15	6/23/2024	Perforated	17,955.0	17,956.0	3.0		21
16	6/24/2024	Perforated	17,935.0	17,936.0	3.0		21
16	6/24/2024	Perforated	17,915.0	17,916.0	3.0		21
16	6/24/2024	Perforated	17,895.0	17,896.0	3.0		21
16	6/24/2024	Perforated	17,875.0	17,876.0	3.0		21
16	6/24/2024	Perforated	17,855.0	17,856.0	3.0		21
16	6/24/2024	Perforated	17,835.0	17,836.0	3.0		21
16	6/24/2024	Perforated	17,815.0	17,816.0	3.0		21
17	6/24/2024	Perforated	17,794.0	17,795.0	3.0		21
17	6/24/2024	Perforated	17,775.0	17,776.0	3.0		21



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
17	6/24/2024	Perforated	17,755.0	17,756.0	3.0		21
17	6/24/2024	Perforated	17,735.0	17,736.0	3.0		21
17	6/24/2024	Perforated	17,715.0	17,716.0	3.0		21
17	6/24/2024	Perforated	17,695.0	17,696.0	3.0		21
17	6/24/2024	Perforated	17,675.0	17,676.0	3.0		21
18	6/24/2024	Perforated	17,655.0	17,656.0	3.0		21
18	6/24/2024	Perforated	17,635.0	17,636.0	3.0		21
18	6/24/2024	Perforated	17,615.0	17,616.0	3.0		21
18	6/24/2024	Perforated	17,595.0	17,596.0	3.0		21
18	6/24/2024	Perforated	17,575.0	17,576.0	3.0		21
18	6/24/2024	Perforated	17,555.0	17,556.0	3.0		21
18	6/24/2024	Perforated	17,535.0	17,536.0	3.0		21
19	6/24/2024	Perforated	17,515.0	17,516.0	3.0		21
19	6/24/2024	Perforated	17,495.0	17,496.0	3.0		21
19	6/24/2024	Perforated	17,475.0	17,476.0	3.0		21
19	6/24/2024	Perforated	17,457.0	17,458.0	3.0		21
19	6/24/2024	Perforated	17,435.0	17,436.0	3.0		21
19	6/24/2024	Perforated	17,415.0	17,416.0	3.0		21
19	6/24/2024	Perforated	17,395.0	17,396.0	3.0		21
20	6/24/2024	Perforated	17,375.0	17,376.0	3.0		21
20	6/24/2024	Perforated	17,355.0	17,356.0	3.0		21
20	6/24/2024	Perforated	17,335.0	17,336.0	3.0		21
20	6/24/2024	Perforated	17,315.0	17,316.0	3.0		21
20	6/24/2024	Perforated	17,295.0	17,296.0	3.0		21
20	6/24/2024	Perforated	17,275.0	17,276.0	3.0		21
20	6/24/2024	Perforated	17,255.0	17,256.0	3.0		21
21	6/25/2024	Perforated	17,235.0	17,236.0	3.0		24
21	6/25/2024	Perforated	17,215.0	17,216.0	3.0		24
21	6/25/2024	Perforated	17,196.0	17,197.0	3.0		24
21	6/25/2024	Perforated	17,175.0	17,176.0	3.0		24
21	6/25/2024	Perforated	17,155.0	17,156.0	3.0		24
21	6/25/2024	Perforated	17,135.0	17,136.0	3.0		24
21	6/25/2024	Perforated	17,115.0	17,116.0	3.0		24
21	6/25/2024	Perforated	17,095.0	17,096.0	3.0		24
22	6/25/2024	Perforated	17,075.0	17,076.0	3.0		24
22	6/25/2024	Perforated	17,055.0	17,056.0	3.0		24
22	6/25/2024	Perforated	17,035.0	17,036.0	3.0		24
22	6/25/2024	Perforated	17,015.0	17,016.0	3.0		24
22	6/25/2024	Perforated	16,995.0	16,996.0	3.0		24
22	6/25/2024	Perforated	16,975.0	16,976.0	3.0		24
22	6/25/2024	Perforated	16,955.0	16,956.0	3.0		24
22	6/25/2024	Perforated	16,936.0	16,937.0	3.0		24
23	6/25/2024	Perforated	16,915.0	16,916.0	3.0		24
23	6/25/2024	Perforated	16,895.0	16,896.0	3.0		24
23	6/25/2024	Perforated	16,875.0	16,876.0	3.0		24
23	6/25/2024	Perforated	16,855.0	16,856.0	3.0		24
23	6/25/2024	Perforated	16,835.0	16,836.0	3.0		24
23	6/25/2024	Perforated	16,815.0	16,816.0	3.0		24
23	6/25/2024	Perforated	16,795.0	16,796.0	3.0		24
23	6/25/2024	Perforated	16,775.0	16,776.0	3.0		24
24	6/25/2024	Perforated	16,757.0	16,758.0	3.0		24
24	6/25/2024	Perforated	16,735.0	16,736.0	3.0		24
24	6/25/2024	Perforated	16,715.0	16,716.0	3.0		24
24	6/25/2024	Perforated	16,695.0	16,696.0	3.0		24
24	6/25/2024	Perforated	16,675.0	16,676.0	3.0		24
24	6/25/2024	Perforated	16,655.0	16,656.0	3.0		24
24	6/25/2024	Perforated	16,635.0	16,636.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
24	6/25/2024	Perforated	16,615.0	16,616.0	3.0		24
25	6/26/2024	Perforated	16,595.0	16,596.0	3.0		24
25	6/26/2024	Perforated	16,575.0	16,576.0	3.0		24
25	6/26/2024	Perforated	16,555.0	16,556.0	3.0		24
25	6/26/2024	Perforated	16,535.0	16,536.0	3.0		24
25	6/26/2024	Perforated	16,515.0	16,516.0	3.0		24
25	6/26/2024	Perforated	16,496.0	16,497.0	3.0		24
25	6/26/2024	Perforated	16,475.0	16,476.0	3.0		24
25	6/26/2024	Perforated	16,455.0	16,456.0	3.0		24
26	6/26/2024	Perforated	16,435.0	16,436.0	3.0		24
26	6/26/2024	Perforated	16,415.0	16,416.0	3.0		24
26	6/26/2024	Perforated	16,395.0	16,396.0	3.0		24
26	6/26/2024	Perforated	16,375.0	16,376.0	3.0		24
26	6/26/2024	Perforated	16,355.0	16,356.0	3.0		24
26	6/26/2024	Perforated	16,335.0	16,336.0	3.0		24
26	6/26/2024	Perforated	16,315.0	16,316.0	3.0		24
26	6/26/2024	Perforated	16,295.0	16,296.0	3.0		24
27	6/26/2024	Perforated	16,275.0	16,276.0	3.0		24
27	6/26/2024	Perforated	16,255.0	16,256.0	3.0		24
27	6/26/2024	Perforated	16,234.0	16,235.0	3.0		24
27	6/26/2024	Perforated	16,215.0	16,216.0	3.0		24
27	6/26/2024	Perforated	16,195.0	16,196.0	3.0		24
27	6/26/2024	Perforated	16,175.0	16,176.0	3.0		24
27	6/26/2024	Perforated	16,155.0	16,156.0	3.0		24
27	6/26/2024	Perforated	16,135.0	16,136.0	3.0		24
28	6/26/2024	Perforated	16,115.0	16,116.0	3.0		24
28	6/26/2024	Perforated	16,095.0	16,096.0	3.0		24
28	6/26/2024	Perforated	16,075.0	16,076.0	3.0		24
28	6/26/2024	Perforated	16,055.0	16,056.0	3.0		24
28	6/26/2024	Perforated	16,035.0	16,036.0	3.0		24
28	6/26/2024	Perforated	16,015.0	16,016.0	3.0		24
28	6/26/2024	Perforated	15,995.0	15,996.0	3.0		24
28	6/26/2024	Perforated	15,975.0	15,976.0	3.0		24
29	6/26/2024	Perforated	15,955.0	15,956.0	3.0		24
29	6/26/2024	Perforated	15,935.0	15,936.0	3.0		24
29	6/26/2024	Perforated	15,915.0	15,916.0	3.0		24
29	6/26/2024	Perforated	15,895.0	15,896.0	3.0		24
29	6/26/2024	Perforated	15,875.0	15,876.0	3.0		24
29	6/26/2024	Perforated	15,855.0	15,856.0	3.0		24
29	6/26/2024	Perforated	15,835.0	15,836.0	3.0		24
29	6/26/2024	Perforated	15,815.0	15,816.0	3.0		24
30	6/27/2024	Perforated	15,794.0	15,795.0	3.0		24
30	6/27/2024	Perforated	15,775.0	15,776.0	3.0		24
30	6/27/2024	Perforated	15,756.0	15,757.0	3.0		24
30	6/27/2024	Perforated	15,735.0	15,736.0	3.0		24
30	6/27/2024	Perforated	15,715.0	15,716.0	3.0		24
30	6/27/2024	Perforated	15,695.0	15,696.0	3.0		24
30	6/27/2024	Perforated	15,675.0	15,676.0	3.0		24
30	6/27/2024	Perforated	15,655.0	15,656.0	3.0		24
31	6/27/2024	Perforated	15,635.0	15,636.0	3.0		24
31	6/27/2024	Perforated	15,615.0	15,616.0	3.0		24
31	6/27/2024	Perforated	15,595.0	15,596.0	3.0		24
31	6/27/2024	Perforated	15,575.0	15,576.0	3.0		24
31	6/27/2024	Perforated	15,555.0	15,556.0	3.0		24
31	6/27/2024	Perforated	15,536.0	15,537.0	3.0		24
31	6/27/2024	Perforated	15,515.0	15,516.0	3.0		24
31	6/27/2024	Perforated	15,495.0	15,496.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
32	6/27/2024	Perforated	15,475.0	15,476.0	3.0		24
32	6/27/2024	Perforated	15,455.0	15,456.0	3.0		24
32	6/27/2024	Perforated	15,435.0	15,436.0	3.0		24
32	6/27/2024	Perforated	15,415.0	15,416.0	3.0		24
32	6/27/2024	Perforated	15,395.0	15,396.0	3.0		24
32	6/27/2024	Perforated	15,375.0	15,376.0	3.0		24
32	6/27/2024	Perforated	15,355.0	15,356.0	3.0		24
32	6/27/2024	Perforated	15,335.0	15,336.0	3.0		24
33	6/24/2024	Perforated	15,315.0	15,316.0	3.0		24
33	6/24/2024	Perforated	15,295.0	15,296.0	3.0		24
33	6/24/2024	Perforated	15,272.0	15,273.0	3.0		24
33	6/24/2024	Perforated	15,255.0	15,256.0	3.0		24
33	6/24/2024	Perforated	15,235.0	15,236.0	3.0		24
33	6/24/2024	Perforated	15,215.0	15,216.0	3.0		24
33	6/24/2024	Perforated	15,195.0	15,196.0	3.0		24
33	6/24/2024	Perforated	15,175.0	15,176.0	3.0		24
34	7/9/2024	Perforated	15,155.0	15,156.0	3.0		24
34	7/9/2024	Perforated	15,135.0	15,136.0	3.0		24
34	7/9/2024	Perforated	15,115.0	15,116.0	3.0		24
34	7/9/2024	Perforated	15,095.0	15,096.0	3.0		24
34	7/9/2024	Perforated	15,075.0	15,076.0	3.0		24
34	7/9/2024	Perforated	15,055.0	15,056.0	3.0		24
34	7/9/2024	Perforated	15,035.0	15,036.0	3.0		24
34	7/9/2024	Perforated	15,014.0	15,015.0	3.0		24
35	7/9/2024	Perforated	14,995.0	14,996.0	3.0		24
35	7/9/2024	Perforated	14,977.0	14,978.0	3.0		24
35	7/9/2024	Perforated	14,955.0	14,956.0	3.0		24
35	7/9/2024	Perforated	14,935.0	14,936.0	3.0		24
35	7/9/2024	Perforated	14,915.0	14,916.0	3.0		24
35	7/9/2024	Perforated	14,895.0	14,896.0	3.0		24
35	7/9/2024	Perforated	14,875.0	14,876.0	3.0		24
35	7/9/2024	Perforated	14,855.0	14,856.0	3.0		24
36	7/10/2024	Perforated	14,835.0	14,836.0	3.0		24
36	7/10/2024	Perforated	14,815.0	14,816.0	3.0		24
36	7/10/2024	Perforated	14,795.0	14,796.0	3.0		24
36	7/10/2024	Perforated	14,775.0	14,776.0	3.0		24
36	7/10/2024	Perforated	14,755.0	14,756.0	3.0		24
36	7/10/2024	Perforated	14,735.0	14,736.0	3.0		24
36	7/10/2024	Perforated	14,715.0	14,716.0	3.0		24
36	7/10/2024	Perforated	14,695.0	14,696.0	3.0		24
37	7/10/2024	Perforated	14,678.0	14,679.0	3.0		24
37	7/10/2024	Perforated	14,655.0	14,656.0	3.0		24
37	7/10/2024	Perforated	14,635.0	14,636.0	3.0		24
37	7/10/2024	Perforated	14,615.0	14,616.0	3.0		24
37	7/10/2024	Perforated	14,595.0	14,596.0	3.0		24
37	7/10/2024	Perforated	14,575.0	14,576.0	3.0		24
37	7/10/2024	Perforated	14,555.0	14,556.0	3.0		24
37	7/10/2024	Perforated	14,535.0	14,536.0	3.0		24
38	7/10/2024	Perforated	14,515.0	14,516.0	3.0		24
38	7/10/2024	Perforated	14,495.0	14,496.0	3.0		24
38	7/10/2024	Perforated	14,475.0	14,476.0	3.0		24
38	7/10/2024	Perforated	14,453.0	14,454.0	3.0		24
38	7/10/2024	Perforated	14,435.0	14,436.0	3.0		24
38	7/10/2024	Perforated	14,415.0	14,416.0	3.0		24
38	7/10/2024	Perforated	14,395.0	14,396.0	3.0		24
38	7/10/2024	Perforated	14,375.0	14,376.0	3.0		24
39	7/11/2024	Perforated	14,355.0	14,356.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
39	7/11/2024	Perforated	14,335.0	14,336.0	3.0		24
39	7/11/2024	Perforated	14,315.0	14,316.0	3.0		24
39	7/11/2024	Perforated	14,295.0	14,296.0	3.0		24
39	7/11/2024	Perforated	14,275.0	14,276.0	3.0		24
39	7/11/2024	Perforated	14,255.0	14,256.0	3.0		24
39	7/11/2024	Perforated	14,235.0	14,236.0	3.0		24
39	7/11/2024	Perforated	14,215.0	14,216.0	3.0		24
40	7/11/2024	Perforated	14,194.0	14,195.0	3.0		24
40	7/11/2024	Perforated	14,175.0	14,176.0	3.0		24
40	7/11/2024	Perforated	14,157.0	14,158.0	3.0		24
40	7/11/2024	Perforated	14,135.0	14,136.0	3.0		24
40	7/11/2024	Perforated	14,115.0	14,116.0	3.0		24
40	7/11/2024	Perforated	14,095.0	14,096.0	3.0		24
40	7/11/2024	Perforated	14,075.0	14,076.0	3.0		24
40	7/11/2024	Perforated	14,055.0	14,056.0	3.0		24
41	7/11/2024	Perforated	14,035.0	14,036.0	3.0		24
41	7/11/2024	Perforated	14,015.0	14,016.0	3.0		24
41	7/11/2024	Perforated	13,995.0	13,996.0	3.0		24
41	7/11/2024	Perforated	13,975.0	13,976.0	3.0		24
41	7/11/2024	Perforated	13,955.0	13,956.0	3.0		24
41	7/11/2024	Perforated	13,937.0	13,938.0	3.0		24
41	7/11/2024	Perforated	13,915.0	13,916.0	3.0		24
41	7/11/2024	Perforated	13,895.0	13,896.0	3.0		24
42	7/12/2024	Perforated	13,875.0	13,876.0	3.0		24
42	7/12/2024	Perforated	13,855.0	13,856.0	3.0		24
42	7/12/2024	Perforated	13,835.0	13,836.0	3.0		24
42	7/12/2024	Perforated	13,815.0	13,816.0	3.0		24
42	7/12/2024	Perforated	13,795.0	13,796.0	3.0		24
42	7/12/2024	Perforated	13,775.0	13,776.0	3.0		24
42	7/12/2024	Perforated	13,755.0	13,756.0	3.0		24
42	7/12/2024	Perforated	13,735.0	13,736.0	3.0		24
43	7/12/2024	Perforated	13,715.0	13,716.0	3.0		24
43	7/12/2024	Perforated	13,695.0	13,696.0	3.0		24
43	7/12/2024	Perforated	13,673.0	13,674.0	3.0		24
43	7/12/2024	Perforated	13,655.0	13,656.0	3.0		24
43	7/12/2024	Perforated	13,635.0	13,636.0	3.0		24
43	7/12/2024	Perforated	13,615.0	13,616.0	3.0		24
43	7/12/2024	Perforated	13,595.0	13,596.0	3.0		24
43	7/12/2024	Perforated	13,575.0	13,576.0	3.0		24
44	7/13/2024	Perforated	13,555.0	13,556.0	3.0		24
44	7/13/2024	Perforated	13,535.0	13,536.0	3.0		24
44	7/13/2024	Perforated	13,515.0	13,516.0	3.0		24
44	7/13/2024	Perforated	13,495.0	13,496.0	3.0		24
44	7/13/2024	Perforated	13,475.0	13,476.0	3.0		24
44	7/13/2024	Perforated	13,455.0	13,456.0	3.0		24
44	7/13/2024	Perforated	13,435.0	13,436.0	3.0		24
44	7/13/2024	Perforated	13,413.0	13,414.0	3.0		24
45	7/13/2024	Perforated	13,395.0	13,396.0	3.0		24
45	7/13/2024	Perforated	13,377.0	13,378.0	3.0		24
45	7/13/2024	Perforated	13,355.0	13,356.0	3.0		24
45	7/13/2024	Perforated	13,335.0	13,336.0	3.0		24
45	7/13/2024	Perforated	13,315.0	13,316.0	3.0		24
45	7/13/2024	Perforated	13,295.0	13,296.0	3.0		24
45	7/13/2024	Perforated	13,275.0	13,276.0	3.0		24
45	7/13/2024	Perforated	13,255.0	13,256.0	3.0		24
46	7/13/2024	Perforated	13,235.0	13,236.0	3.0		24
46	7/13/2024	Perforated	13,215.0	13,216.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
46	7/13/2024	Perforated	13,195.0	13,196.0	3.0		24
46	7/13/2024	Perforated	13,175.0	13,176.0	3.0		24
46	7/13/2024	Perforated	13,155.0	13,156.0	3.0		24
46	7/13/2024	Perforated	13,135.0	13,136.0	3.0		24
46	7/13/2024	Perforated	13,115.0	13,116.0	3.0		24
46	7/13/2024	Perforated	13,095.0	13,096.0	3.0		24
47	7/14/2024	Perforated	13,076.0	13,077.0	3.0		24
47	7/14/2024	Perforated	13,055.0	13,056.0	3.0		24
47	7/14/2024	Perforated	13,035.0	13,036.0	3.0		24
47	7/14/2024	Perforated	13,015.0	13,016.0	3.0		24
47	7/14/2024	Perforated	12,995.0	12,996.0	3.0		24
47	7/14/2024	Perforated	12,975.0	12,976.0	3.0		24
47	7/14/2024	Perforated	12,955.0	12,956.0	3.0		24
47	7/14/2024	Perforated	12,935.0	12,936.0	3.0		24
48	7/14/2024	Perforated	12,915.0	12,916.0	3.0		24
48	7/14/2024	Perforated	12,894.0	12,895.0	3.0		24
48	7/14/2024	Perforated	12,875.0	12,876.0	3.0		24
48	7/14/2024	Perforated	12,856.0	12,857.0	3.0		24
48	7/14/2024	Perforated	12,835.0	12,836.0	3.0		24
48	7/14/2024	Perforated	12,815.0	12,816.0	3.0		24
48	7/14/2024	Perforated	12,795.0	12,796.0	3.0		24
48	7/14/2024	Perforated	12,775.0	12,776.0	3.0		24
49	7/14/2024	Perforated	12,755.0	12,756.0	3.0		24
49	7/14/2024	Perforated	12,735.0	12,736.0	3.0		24
49	7/14/2024	Perforated	12,715.0	12,716.0	3.0		24
49	7/14/2024	Perforated	12,695.0	12,696.0	3.0		24
49	7/14/2024	Perforated	12,676.0	12,677.0	3.0		24
49	7/14/2024	Perforated	12,655.0	12,656.0	3.0		24
49	7/14/2024	Perforated	12,635.0	12,636.0	3.0		24
49	7/14/2024	Perforated	12,615.0	12,616.0	3.0		24
50	7/15/2024	Perforated	12,598.0	12,599.0	3.0		24
50	7/15/2024	Perforated	12,575.0	12,576.0	3.0		24
50	7/15/2024	Perforated	12,555.0	12,556.0	3.0		24
50	7/15/2024	Perforated	12,535.0	12,536.0	3.0		24
50	7/15/2024	Perforated	12,515.0	12,516.0	3.0		24
50	7/15/2024	Perforated	12,495.0	12,496.0	3.0		24
50	7/15/2024	Perforated	12,475.0	12,476.0	3.0		24
50	7/15/2024	Perforated	12,455.0	12,456.0	3.0		24
51	7/15/2024	Perforated	12,435.0	12,436.0	3.0		24
51	7/15/2024	Perforated	12,415.0	12,416.0	3.0		24
51	7/15/2024	Perforated	12,395.0	12,396.0	3.0		24
51	7/15/2024	Perforated	12,375.0	12,376.0	3.0		24
51	7/15/2024	Perforated	12,355.0	12,356.0	3.0		24
51	7/15/2024	Perforated	12,335.0	12,336.0	3.0		24
51	7/15/2024	Perforated	12,315.0	12,316.0	3.0		24
51	7/15/2024	Perforated	12,295.0	12,296.0	3.0		24
52	7/15/2024	Perforated	12,275.0	12,276.0	3.0		24
52	7/15/2024	Perforated	12,255.0	12,256.0	3.0		24
52	7/15/2024	Perforated	12,235.0	12,236.0	3.0		24
52	7/15/2024	Perforated	12,215.0	12,216.0	3.0		24
52	7/15/2024	Perforated	12,195.0	12,196.0	3.0		24
52	7/15/2024	Perforated	12,175.0	12,176.0	3.0		24
52	7/15/2024	Perforated	12,155.0	12,156.0	3.0		24
52	7/15/2024	Perforated	12,135.0	12,136.0	3.0		24
53	7/15/2024	Perforated	12,117.0	12,118.0	3.0		24
53	7/15/2024	Perforated	12,095.0	12,096.0	3.0		24
53	7/15/2024	Perforated	12,075.0	12,076.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
53	7/15/2024	Perforated	12,055.0	12,056.0	3.0		24
53	7/15/2024	Perforated	12,035.0	12,036.0	3.0		24
53	7/15/2024	Perforated	12,015.0	12,016.0	3.0		24
53	7/15/2024	Perforated	11,995.0	11,996.0	3.0		24
53	7/15/2024	Perforated	11,975.0	11,976.0	3.0		24
54	7/16/2024	Perforated	11,955.0	11,956.0	3.0		24
54	7/16/2024	Perforated	11,934.0	11,935.0	3.0		24
54	7/16/2024	Perforated	11,915.0	11,916.0	3.0		24
54	7/16/2024	Perforated	11,897.0	11,898.0	3.0		24
54	7/16/2024	Perforated	11,875.0	11,876.0	3.0		24
54	7/16/2024	Perforated	11,855.0	11,856.0	3.0		24
54	7/16/2024	Perforated	11,835.0	11,836.0	3.0		24
54	7/16/2024	Perforated	11,815.0	11,816.0	3.0		24
55	7/16/2024	Perforated	11,795.0	11,796.0	3.0		24
55	7/16/2024	Perforated	11,775.0	11,776.0	3.0		24
55	7/16/2024	Perforated	11,755.0	11,756.0	3.0		24
55	7/16/2024	Perforated	11,735.0	11,736.0	3.0		24
55	7/16/2024	Perforated	11,715.0	11,716.0	3.0		24
55	7/16/2024	Perforated	11,695.0	11,696.0	3.0		24
55	7/16/2024	Perforated	11,675.0	11,676.0	3.0		24
55	7/16/2024	Perforated	11,655.0	11,656.0	3.0		24
56	7/16/2024	Perforated	11,632.0	11,633.0	3.0		24
56	7/16/2024	Perforated	11,615.0	11,616.0	3.0		24
56	7/16/2024	Perforated	11,595.0	11,596.0	3.0		24
56	7/16/2024	Perforated	11,575.0	11,576.0	3.0		24
56	7/16/2024	Perforated	11,555.0	11,556.0	3.0		24
56	7/16/2024	Perforated	11,535.0	11,536.0	3.0		24
56	7/16/2024	Perforated	11,515.0	11,516.0	3.0		24
56	7/16/2024	Perforated	11,495.0	11,496.0	3.0		24
57	7/16/2024	Perforated	11,475.0	11,476.0	3.0		24
57	7/16/2024	Perforated	11,455.0	11,456.0	3.0		24
57	7/16/2024	Perforated	11,435.0	11,436.0	3.0		24
57	7/16/2024	Perforated	11,417.0	11,418.0	3.0		24
57	7/16/2024	Perforated	11,395.0	11,396.0	3.0		24
57	7/16/2024	Perforated	11,375.0	11,376.0	3.0		24
57	7/16/2024	Perforated	11,355.0	11,356.0	3.0		24
57	7/16/2024	Perforated	11,335.0	11,336.0	3.0		24
58	7/17/2024	Perforated	11,315.0	11,316.0	3.0		24
58	7/17/2024	Perforated	11,295.0	11,296.0	3.0		24
58	7/17/2024	Perforated	11,275.0	11,276.0	3.0		24
58	7/17/2024	Perforated	11,255.0	11,256.0	3.0		24
58	7/17/2024	Perforated	11,235.0	11,236.0	3.0		24
58	7/17/2024	Perforated	11,215.0	11,216.0	3.0		24
58	7/17/2024	Perforated	11,193.0	11,194.0	3.0		24
58	7/17/2024	Perforated	11,175.0	11,176.0	3.0		24
59	7/17/2024	Perforated	11,155.0	11,156.0	3.0		24
59	7/17/2024	Perforated	11,135.0	11,136.0	3.0		24
59	7/17/2024	Perforated	11,115.0	11,116.0	3.0		24
59	7/17/2024	Perforated	11,095.0	11,096.0	3.0		24
59	7/17/2024	Perforated	11,075.0	11,076.0	3.0		24
59	7/17/2024	Perforated	11,055.0	11,056.0	3.0		24
59	7/17/2024	Perforated	11,035.0	11,036.0	3.0		24
59	7/17/2024	Perforated	11,015.0	11,016.0	3.0		24
60	7/17/2024	Perforated	10,995.0	10,996.0	3.0		24
60	7/17/2024	Perforated	10,973.0	10,974.0	3.0		24
60	7/17/2024	Perforated	10,955.0	10,956.0	3.0		24
60	7/17/2024	Perforated	10,936.0	10,937.0	3.0		24



Regulatory- Perforations

Well Name: Trident 99-2221-23J

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
60	7/17/2024	Perforated	10,915.0	10,916.0	3.0		24
60	7/17/2024	Perforated	10,895.0	10,896.0	3.0		24
60	7/17/2024	Perforated	10,875.0	10,876.0	3.0		24
60	7/17/2024	Perforated	10,855.0	10,856.0	3.0		24
61	7/17/2024	Perforated	10,835.0	10,836.0	3.0		24
61	7/17/2024	Perforated	10,815.0	10,816.0	3.0		24
61	7/17/2024	Perforated	10,795.0	10,796.0	3.0		24
61	7/17/2024	Perforated	10,775.0	10,776.0	3.0		24
61	7/17/2024	Perforated	10,755.0	10,756.0	3.0		24
61	7/17/2024	Perforated	10,735.0	10,736.0	3.0		24
61	7/17/2024	Perforated	10,715.0	10,716.0	3.0		24
61	7/17/2024	Perforated	10,695.0	10,696.0	3.0		24
62	7/18/2024	Perforated	10,675.0	10,676.0	3.0		24
62	7/18/2024	Perforated	10,655.0	10,656.0	3.0		24
62	7/18/2024	Perforated	10,635.0	10,636.0	3.0		24
62	7/18/2024	Perforated	10,615.0	10,616.0	3.0		24
62	7/18/2024	Perforated	10,595.0	10,596.0	3.0		24
62	7/18/2024	Perforated	10,575.0	10,576.0	3.0		24
62	7/18/2024	Perforated	10,555.0	10,556.0	3.0		24
62	7/18/2024	Perforated	10,535.0	10,536.0	3.0		24
63	7/18/2024	Perforated	10,515.0	10,516.0	3.0		24
63	7/18/2024	Perforated	10,495.0	10,496.0	3.0		24
63	7/18/2024	Perforated	10,475.0	10,476.0	3.0		24
63	7/18/2024	Perforated	10,455.0	10,456.0	3.0		24
63	7/18/2024	Perforated	10,435.0	10,436.0	3.0		24
63	7/18/2024	Perforated	10,415.0	10,416.0	3.0		24
63	7/18/2024	Perforated	10,393.0	10,394.0	3.0		24
63	7/18/2024	Perforated	10,375.0	10,376.0	3.0		24
64	7/18/2024	Perforated	10,355.0	10,356.0	3.0		24
64	7/18/2024	Perforated	10,335.0	10,336.0	3.0		24
64	7/18/2024	Perforated	10,315.0	10,316.0	3.0		24
64	7/18/2024	Perforated	10,295.0	10,296.0	3.0		24
64	7/18/2024	Perforated	10,275.0	10,276.0	3.0		24
64	7/18/2024	Perforated	10,255.0	10,256.0	3.0		24
64	7/18/2024	Perforated	10,235.0	10,236.0	3.0		24
64	7/18/2024	Perforated	10,218.0	10,219.0	3.0		24
65	7/18/2024	Perforated	10,195.0	10,196.0	3.0		24
65	7/18/2024	Perforated	10,175.0	10,176.0	3.0		24
65	7/18/2024	Perforated	10,155.0	10,156.0	3.0		24
65	7/18/2024	Perforated	10,135.0	10,136.0	3.0		24
65	7/18/2024	Perforated	10,115.0	10,116.0	3.0		24
65	7/18/2024	Perforated	10,095.0	10,096.0	3.0		24
65	7/18/2024	Perforated	10,075.0	10,076.0	3.0		24
65	7/18/2024	Perforated	10,055.0	10,056.0	3.0		24
66	7/19/2024	Perforated	10,033.0	10,034.0	3.0		24
66	7/19/2024	Perforated	10,015.0	10,016.0	3.0		24
66	7/19/2024	Perforated	9,996.0	9,997.0	3.0		24
66	7/19/2024	Perforated	9,975.0	9,976.0	3.0		24
66	7/19/2024	Perforated	9,955.0	9,956.0	3.0		24
66	7/19/2024	Perforated	9,935.0	9,936.0	3.0		24
66	7/19/2024	Perforated	9,915.0	9,916.0	3.0		24
66	7/19/2024	Perforated	9,895.0	9,896.0	3.0		24
67	7/19/2024	Perforated	9,875.0	9,876.0	3.0		24
67	7/19/2024	Perforated	9,855.0	9,856.0	3.0		24
67	7/19/2024	Perforated	9,835.0	9,836.0	3.0		24
67	7/19/2024	Perforated	9,817.0	9,818.0	3.0		24
67	7/19/2024	Perforated	9,795.0	9,796.0	3.0		24

**Regulatory- Perforations****Well Name: Trident 99-2221-23J**

Well Name Trident 99-2221-23J	Lease FEE	API/UWI 43013544780000	Government Authority UDOGM
Original KB Elevation (ft) 5,896.00	KB-Mud Line Distance (ft)		KB-Wellhead (ft)

Perforations

Int #	Date	Type	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Shots Plan	Entered Shot Total
67	7/19/2024	Perforated	9,775.0	9,776.0	3.0		24
67	7/19/2024	Perforated	9,755.0	9,756.0	3.0		24
67	7/19/2024	Perforated	9,735.0	9,736.0	3.0		24

Total

Trident 99-2221-23J

Stimulations Summary

Type Pre-Fill	Stim/Treat Company MAX FLUID	Start Date 5/11/2024	End Date 5/16/2024
------------------	---------------------------------	-------------------------	-----------------------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	2,365.00	0.00	0.0
2	15,002.00	0.00	0.0

Type Sand Frac	Stim/Treat Company PROFRAC	Start Date 6/19/2024	End Date
-------------------	-------------------------------	-------------------------	----------

Stimulation Intervals

Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
1	4,719.00	4,838.20	69,799.0
2	6,503.20	6,837.50	262,780.0
3	6,711.20	7,078.20	296,220.0
4	6,752.10	7,190.60	316,680.0
5	6,202.00	6,627.00	315,380.0
6	6,136.90	6,562.10	315,440.0
7	7,745.90	8,062.10	254,510.0
8	6,417.00	6,835.30	315,959.0
9	6,135.10	6,520.80	304,619.0
10	5,918.10	6,258.40	279,079.0
11	6,093.10	6,476.70	315,129.0
12	6,168.00	6,552.90	315,349.0
13	6,504.00	6,880.70	314,703.0
14	6,124.80	6,486.60	298,800.0
15	6,362.00	6,745.70	315,219.0
16	6,440.00	6,836.30	316,140.0
17	6,307.00	6,703.90	315,350.0
18	6,291.00	6,692.30	315,880.0
19	5,377.90	5,659.20	212,380.0
20	6,535.00	6,935.60	317,020.0
21	7,186.90	7,664.70	360,440.0
22	7,302.00	7,766.70	360,179.0
23	6,165.80	6,552.20	333,561.0
24	7,051.00	7,520.20	360,501.0
25	7,511.00	7,990.60	360,489.0
26	7,171.90	7,647.10	360,251.0
27	6,903.10	7,235.20	313,180.0
28	7,512.00	7,933.80	308,939.0
29	7,667.10	8,125.20	356,960.0
30	6,884.00	7,145.40	196,728.0
31	7,581.90	8,040.50	360,310.0
32	7,435.20	7,899.90	362,881.0
33	6,850.00	7,466.60	275,220.0
34	7,631.00	7,957.60	360,381.0
35	7,330.10	7,784.20	360,380.0
36	7,223.80	7,697.00	360,300.0
37	7,017.10	7,419.50	294,101.0
38	7,461.00	7,865.80	360,021.0
39	7,462.90	7,851.00	360,700.0
40	7,536.90	7,899.00	360,518.0
41	7,390.10	7,782.80	360,540.0
42	7,876.00	8,330.70	360,300.0
43	7,376.90	7,778.30	360,421.0
44	7,352.80	7,792.70	360,301.0
45	7,354.80	7,815.40	360,580.0
46	7,357.90	7,764.10	360,381.0
47	7,330.00	7,784.70	360,299.0
48	7,960.10	8,316.90	306,501.0
49	7,313.00	7,720.40	360,580.0
50	7,314.00	7,710.60	360,401.0
51	7,297.10	7,715.90	360,400.0

Trident 99-2221-23J

Stimulation Intervals			
Interval Number	Vol Clean Total (bbl)	Vol Slurry Total (bbl)	Proppant Total (lb)
52	7,309.10	7,723.60	360,540.0
53	7,343.00	7,744.60	359,981.0
54	7,538.90	7,924.00	360,499.0
55	7,351.90	7,761.10	360,300.0
56	7,273.00	7,674.30	360,321.0
57	7,136.10	7,537.30	360,490.0
58	6,824.10	7,237.40	358,900.0
59	7,077.90	7,353.20	358,459.0
60	6,987.00	7,312.20	360,441.0
61	7,019.10	7,336.80	360,441.0
62	6,972.10	7,297.50	359,681.0
63	6,891.00	7,200.90	361,521.0
64	6,955.00	7,286.50	360,481.0
65	6,958.90	7,276.40	360,580.0
66	6,771.00	7,087.50	358,740.0
67	6,807.80	7,133.10	347,821.0



Jobs											
AFE Number 220488		Wellbore Name Original Hole			Wellbore API/UWI		Primary Job Type Initial Completion		Start Date 5/2/2024	End Date 8/8/2024	Spud Date
Time Log											
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com			
5/2/2024 06:00	5/2/2024 13:30			General Ops	Standby	7.50		WELL SHUT IN			
5/2/2024 13:30	5/2/2024 15:30			General Ops	Rigging In	2.00		NIPPLING UP B SECTION			
5/2/2024 15:30	5/2/2024 16:00			Frac Tree	Planned Maintenance	0.50		TESTING MASTER VALVE, 15:35 - 15:55 10K GOOD TEST			
5/2/2024 16:00	5/3/2024 06:00			General Ops	Standby	14.00		WELL SHUT IN			
5/7/2024 06:00	5/7/2024 08:00			Standby	Well Shut In	2.00					
5/7/2024 08:00	5/7/2024 11:00			Wireline	Logging	3.00		TWG - CEMENT BOND LOG MAC60 - 9050'; 9080'; 173 DEGREES			
5/7/2024 11:00	5/8/2024 00:00			Standby	Well Shut In	13.00					
5/9/2024 06:00	5/9/2024 11:00			General Ops	Standby	5.00		WELL SHUT IN			
5/9/2024 11:00	5/9/2024 16:00			General Ops	Rigging In	5.00		SPOT THREE 1000 BBL TANKS AND ONE 500 BBL ACID TANK. MOVE IN TWO SUNBELT LIGHT TOWERS. PRODUCTION RIGGING IN WATER LINE FROM RISER TO FRAC TANKS. MIRU MAX POWER FLUID FOR PRESSURE TEST.			
5/9/2024 16:00	5/10/2024 06:00			Standby	Well Shut In	14.00		WELL SHUT IN, PREP FOR CASING PRESSURE TEST			
5/10/2024 06:00	5/10/2024 15:30			General Ops	Rigging In	9.50		FINISH WATER LINE RIG UP AND FILL TANKS. LOAD ACID. SET FUEL TANK AND FILL.			
5/10/2024 15:30	5/10/2024 16:30			Pump Down	Pressure Test	1.00		PRIME AND PRESSURE TEST PUMPS TO 10,200 PSI. GOOD TEST.			
5/10/2024 16:30	5/10/2024 20:30			Pump Down	Pressure Test	4.00		OWHP - 0 PSI, SURF - 0 PSI CSG TEST PUMPED 230 BBL LATERAL FLUSH, 1,500 GAL 15% HCL IN TWO DROPS WITH A 10 BBL SPACER PUMP 523 BBL OVER FLUSH BY 50 BBLS DROP 3.500" SERIES BAKER BALL, PUMP 387 BBLS TO SEAT BALL PRESSURE UP TO 10,000 PSI START PSI TEST - 10,320 PSI HOLD FOR 30 MIN END PSI TEST - 10,390 PSI GOOD TEST BLEED OFF PSI TO 0 PSI, VERIFY NO FLOW AT TANKS, SICP - 0 PSI, SURF - 0			
5/10/2024 20:30	5/11/2024 06:00			Standby	Well Shut In	9.50		SWIFN, PREP FOR FRAC OPS			
5/11/2024 06:00	5/12/2024 06:00			Standby	Well Shut In	24.00		WELL SHUT IN			
5/12/2024 06:00	5/13/2024 06:00			General Ops	Standby	24.00		WSI FOR FRAC OPERATIONS			
5/13/2024 06:00	5/14/2024 06:00			General Ops	Standby	24.00		WSI FOR FRAC OPERATIONS			
5/14/2024 06:00	5/15/2024 06:00			General Ops	Standby	24.00		WSI FOR FRAC OPERATIONS			
5/15/2024 06:00	5/16/2024 06:00			General Ops	Standby	24.00		WSI FOR FRAC OPERATIONS			
5/16/2024 06:00	5/17/2024 06:00			General Ops	Standby	24.00		WSI FOR FRAC OPERATIONS			
5/17/2024 06:00	5/18/2024 06:00			Standby	Well Shut In	24.00		WSI FOR FRAC OPERATIONS			
5/18/2024 06:00	5/19/2024 06:00			Standby	Well Shut In	24.00		WSI FOR FRAC OPERATIONS			
5/19/2024 06:00	5/20/2024 06:00			Standby	Well Shut In	24.00		WSI FOR FRAC OPERATIONS			
5/25/2024 06:00	5/25/2024 16:07			Standby	Well Shut In	10.13		Standby			
6/12/2024 06:00	6/12/2024 09:45			Standby	Well Shut In	3.75		WSI			
6/12/2024 09:45	6/12/2024 11:30			General Ops	Rigging In	1.75		BUILD & TORQUE CAMERON FRAC TREE			
6/12/2024 11:30	6/12/2024 12:45			General Ops	Rigging In	1.25		RU FLOWBACK LINE			
6/12/2024 12:45	6/12/2024 19:45			Standby	Well Shut In	7.00		WSI			
6/12/2024 19:45	6/12/2024 20:15			General Ops	Rigging In	0.50		RIG UP BACKSIDE & SET POP OFFS TO 2,000 PSI			
6/12/2024 20:15	6/12/2024 23:45			General Ops	Rigging In	3.50		INSTALL & TORQUE MONO FLEX HOSE, SET ACCUMULATORS, RU GREASE LINES AND HYDRAULIC HOSES, FUNCTION TEST WELL HEAD, PRESSURE TEST PUMP DOWN IRON AND FLOW BACK IRON TO 10,000 PSI. GOOD TEST.			
6/12/2024 23:45	6/13/2024 06:00			Standby	Well Shut In	6.25		SHUT IN TO PERF STG 1			
6/13/2024 06:00	6/13/2024 07:30			Standby	Well Shut In	1.50		WSI WAIT FOR CAMERON TO ARRIVE ON LOCATION			
6/13/2024 07:30	6/13/2024 09:30			Standby	Well Shut In	2.00		CAMERON CAN'T ACCESS TORQUE CHECK PROGRAM, WAITING ON MANAGEMENT TO GET THEM ACCESS			



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/20/2024 20:27	6/20/2024 20:34			Frac Tree	Well Switch Wellhead	0.11	Stimulation	Shutting in and bleeding off well
6/20/2024 20:34	6/20/2024 21:04			Standby	Well Shut In	0.51	Stimulation	Well shut in. Ready for Frac
6/20/2024 21:04	6/20/2024 21:06			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/20/2024 21:06	6/20/2024 21:14			Frac	Preventive Maintenance	0.12	Stimulation	Frac pump maintenance
6/20/2024 21:14	6/20/2024 21:17			Pump Down	Acid Pump Down	0.06	Stimulation	Ball at heel, pumped 1500 gals of 15%
6/20/2024 21:17	6/20/2024 21:20			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
6/20/2024 21:20	6/20/2024 23:27			Frac	Fracturing	2.12	Stimulation	Frac operations Stage 4 IWHP: 4,375/ SICP: 5,237 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/20/2024 23:27	6/20/2024 23:31			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/20/2024 23:31	6/20/2024 23:33			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/20/2024 23:33	6/20/2024 23:33			Standby	Well Shut In	0.00		null
6/20/2024 23:33	6/20/2024 23:35			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/20/2024 23:35	6/21/2024 01:17			Wireline	WL Run	1.69	Stimulation	Wireline operations Stage 5 SLIM HOLE PLUG
6/21/2024 01:17	6/21/2024 01:21			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/21/2024 01:21	6/21/2024 04:32			Standby	Well Shut In	3.18	Stimulation	Well shut in. Ready for Frac
6/21/2024 04:32	6/21/2024 04:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/21/2024 04:34	6/21/2024 04:40			Frac	Preventive Maintenance	0.11	Stimulation	Frac pump maintenance
6/21/2024 04:40	6/21/2024 04:44			Pump Down	Acid Pump Down	0.06	Stimulation	Acid pump, 1,000 gal of Acid 15%
6/21/2024 04:44	6/21/2024 04:50			Frac	Equalizing	0.11	Stimulation	Frac equalizing to well
6/21/2024 04:50	6/21/2024 06:00			Frac	Fracturing	1.15	Stimulation	Frac operations Stage 5
6/21/2024 06:00	6/21/2024 06:43			Frac	Fracturing	0.73	Stimulation	Frac operations Stage 5
6/21/2024 06:43	6/21/2024 06:45			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/21/2024 06:45	6/21/2024 06:46			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/21/2024 06:46	6/21/2024 06:48			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/21/2024 06:48	6/21/2024 06:49			Wireline	Equalizing	0.02	Stimulation	Wireline stabbed on and equalizing pressure
6/21/2024 06:49	6/21/2024 08:23			Wireline	WL Run	1.56	Stimulation	Wireline operations Stage 6 SLIM HOLE PLUG
6/21/2024 08:23	6/21/2024 08:23			Frac Tree	Well Switch Wellhead	0.00		Shutting in and bleeding off well
6/21/2024 08:23	6/21/2024 08:27			Frac Tree	Well Switch Wireline	0.08	Stimulation	Shutting in and bleeding off well
6/21/2024 08:27	6/21/2024 11:40			Standby	Well Shut In	3.21	Stimulation	Well shut in. Ready for Frac
6/21/2024 11:40	6/21/2024 11:42			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/21/2024 11:42	6/21/2024 11:47			Pump Down	Acid Pump Down	0.08	Stimulation	HCL ACID Pumped 1000 gals of 15%
6/21/2024 11:47	6/21/2024 11:52			Frac	Preventive Maintenance	0.08	Stimulation	Frac pump maintenance
6/21/2024 11:52	6/21/2024 12:03			Frac	Equalizing	0.18	Stimulation	Frac pressure testing and equalizing to well
6/21/2024 12:03	6/21/2024 13:47			Frac	Fracturing	1.74	Stimulation	Frac operations Stage 6 IWHP: 4,153/ SICP: 4,218 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
6/21/2024 13:47	6/21/2024 13:50			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00		Accounting ID 60097.01

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/22/2024 17:21	6/22/2024 17:23			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/22/2024 17:23	6/22/2024 17:30			Frac	Equalizing	0.11	Stimulation	Frac equalizing to well.
6/22/2024 17:30	6/22/2024 19:17			Frac	Fracturing	1.79	Stimulation	Frac operations Stage 8 IWHP: 3,257/ SICP: 4,350 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
6/22/2024 19:17	6/22/2024 19:21			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/22/2024 19:21	6/22/2024 19:23			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/22/2024 19:23	6/22/2024 19:24			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/22/2024 19:24	6/22/2024 19:26			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/22/2024 19:26	6/22/2024 20:54			Wireline	WL Run	1.46	Stimulation	Wireline operations Stage 9 SLIM HOLE PLUG
6/22/2024 20:54	6/22/2024 20:58			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/22/2024 20:58	6/22/2024 21:44			Standby	Well Shut In	0.78	Stimulation	Well shut in. Ready for Frac
6/22/2024 21:44	6/22/2024 21:46			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/22/2024 21:46	6/22/2024 21:52			Frac	Equalizing	0.10	Stimulation	Frac equalizing to well
6/22/2024 21:52	6/22/2024 23:36			Frac	Fracturing	1.73	Stimulation	Frac operations Stage 9 IWHP: 3,083/ SICP: 4,515 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
6/22/2024 23:36	6/22/2024 23:39			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/22/2024 23:39	6/23/2024 00:03			Standby	Well Shut In	0.41	Stimulation	Well shut in. Ready for Wireline
6/23/2024 00:03	6/23/2024 00:05			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 00:05	6/23/2024 00:08			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 00:08	6/23/2024 01:32			Wireline	WL Run	1.40	Stimulation	Wireline operations Stage 10 SLIM HOLE PLUG
6/23/2024 01:32	6/23/2024 01:37			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/23/2024 01:37	6/23/2024 02:39			Standby	Well Shut In	1.05	Stimulation	Well shut in. Ready for Frac
6/23/2024 02:39	6/23/2024 02:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/23/2024 02:41	6/23/2024 02:45			Frac	Preventive Maintenance	0.07	Stimulation	Frac pump maintenance
6/23/2024 02:45	6/23/2024 02:48			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
6/23/2024 02:48	6/23/2024 04:38			Frac	Fracturing	1.83	Stimulation	Frac operations Stage 10 IWHP: 2,981/ SICP: 5,240 START 21/22 FLUID ENDS END 21/22 FLUID ENDS
6/23/2024 04:38	6/23/2024 04:42			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/23/2024 04:42	6/23/2024 05:39			Standby	Well Shut In	0.95	Stimulation	Well shut in. Ready for Wireline
6/23/2024 05:39	6/23/2024 05:40			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 05:40	6/23/2024 05:43			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 05:43	6/23/2024 06:00			Wireline	WL Run	0.28	Stimulation	Wireline operations Stage 11
6/23/2024 06:00	6/23/2024 07:13			Wireline	WL Run	1.22	Stimulation	Wireline operations Stage 11 SLIM HOLE PLUG
6/23/2024 07:13	6/23/2024 07:15			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/23/2024 07:15	6/23/2024 07:28			Standby	Well Shut In	0.21	Stimulation	Well shut in. Ready for Frac
6/23/2024 07:28	6/23/2024 07:30			Frac Tree	Well Switch Frac	0.04	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/23/2024 07:30	6/23/2024 07:34			Frac	Equalizing	0.07	Stimulation	Frac pressure testing and equalizing to well.. Exceeded 30 min well switch - waiting on wireline to pooh due to swapping rubbers on pack off
6/23/2024 07:34	6/23/2024 09:22			Frac	Fracturing	1.79	Stimulation	Frac operations Stage 11 IWHP: 3,190/ SICP: 4,390 Start Stage: 19/22 FLUID ENDS End Stage: 17/22 FLUID ENDS
6/23/2024 09:22	6/23/2024 09:24			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/23/2024 09:24	6/23/2024 09:26			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/23/2024 09:26	6/23/2024 09:27			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 09:27	6/23/2024 09:29			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 09:29	6/23/2024 10:54			Wireline	WL Run	1.43	Stimulation	Wireline operations Stage 12 SLIM HOLE PLUG
6/23/2024 10:54	6/23/2024 10:57			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/23/2024 10:57	6/23/2024 11:15			Standby	Well Shut In	0.30	Stimulation	Well shut in. Ready for Frac
6/23/2024 11:15	6/23/2024 11:17			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/23/2024 11:17	6/23/2024 11:21			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
6/23/2024 11:21	6/23/2024 13:14			Frac	Fracturing	1.88	Stimulation	Frac operations Stage 12 IWHP: 3,320/ SICP: 3,990 Start Stage: 17/22 FLUID ENDS End Stage: 17/22 FLUID ENDS
6/23/2024 13:14	6/23/2024 13:16			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/23/2024 13:16	6/23/2024 13:17			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/23/2024 13:17	6/23/2024 13:18			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 13:18	6/23/2024 13:20			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 13:20	6/23/2024 14:46			Wireline	WL Run	1.42	Stimulation	Wireline operations Stage 13 SLIM HOLE PLUG
6/23/2024 14:46	6/23/2024 14:48			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/23/2024 14:48	6/23/2024 15:39			Standby	Well Shut In	0.85	Stimulation	Well shut in. Ready for Frac
6/23/2024 15:39	6/23/2024 15:41			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/23/2024 15:41	6/23/2024 15:48			Frac	Equalizing	0.11	Stimulation	Frac pressure testing and equalizing to well
6/23/2024 15:48	6/23/2024 18:07			Frac	Fracturing	2.32	Stimulation	Frac operations Stage 13 IWHP: 3,170/ SICP: 4,310 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/23/2024 18:07	6/23/2024 18:09			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/23/2024 18:09	6/23/2024 18:12			Standby	Well Shut In	0.05	Stimulation	Well shut in. Ready for Wireline
6/23/2024 18:12	6/23/2024 18:13			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/23/2024 18:13	6/23/2024 18:16			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/23/2024 18:16	6/23/2024 19:34			Wireline	WL Run	1.31	Stimulation	Wireline operations Stage 14
6/23/2024 19:34	6/23/2024 19:38			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/23/2024 19:38	6/23/2024 20:16			Standby	Well Shut In	0.64	Stimulation	Well shut in. Ready for Frac
6/23/2024 20:16	6/23/2024 20:18			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/23/2024 20:18	6/23/2024 20:34			Frac	Equalizing	0.27	Stimulation	Frac equalizing to well
6/23/2024 20:34	6/23/2024 20:34			Standby	Well Shut In	0.00		Well shut in. Ready for Frac



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/25/2024 09:59	6/25/2024 10:01			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/25/2024 10:01	6/25/2024 10:10			Wireline	Equalizing	0.14	Stimulation	Wireline stabbed on and equalizing pressure
6/25/2024 10:10	6/25/2024 11:23			Wireline	WL Run	1.22	Stimulation	Wireline operations Stage 23
6/25/2024 11:23	6/25/2024 11:25			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/25/2024 11:25	6/25/2024 12:11			Standby	Well Shut In	0.77	Stimulation	Well shut in. Ready for Frac
6/25/2024 12:11	6/25/2024 12:13			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/25/2024 12:13	6/25/2024 12:20			Frac	Equalizing	0.11	Stimulation	Frac equalizing to well
6/25/2024 12:20	6/25/2024 14:06			Frac	Fracturing	1.76	Stimulation	Frac operations Stage 23 IWHP: 3,010/ SICP: 5,210 Start Stage: 15/22 FLUID ENDS End Stage: 15/22 FLUID ENDS Screened out 93% prop pumped, 48K lbs left in surface lines and wellbore
6/25/2024 14:06	6/25/2024 14:56			Frac	Screen Out	0.83	Stimulation	Frac cleaning frac lines out after screen out.
6/25/2024 14:56	6/25/2024 14:58			Frac Tree	Well Switch Frac	0.05	Stimulation	Shutting in and bleeding off well
6/25/2024 14:58	6/25/2024 19:05			General Operations	Flowback	4.11	Stimulation	Flowback.
6/25/2024 19:05	6/25/2024 19:05			Frac	High Rate Flush	0.00		Flushing well after flowback
6/25/2024 19:05	6/25/2024 19:27			Frac	High Rate Flush	0.37	Stimulation	Flushing well after flowback IWHP: 2,660/ SICP: 4,561 START 16/22 FLUID ENDS END 16/22 FLUID ENDS
6/25/2024 19:27	6/25/2024 19:30			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/25/2024 19:30	6/25/2024 20:36			Standby	Well Shut In	1.10	Stimulation	Well shut in. Ready for Wireline
6/25/2024 20:36	6/25/2024 20:38			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/25/2024 20:38	6/25/2024 20:42			Wireline	Equalizing	0.06	Stimulation	Wireline stabbed on and equalizing pressure
6/25/2024 20:42	6/25/2024 21:55			Wireline	WL Run	1.21	Stimulation	Wireline operations Stage 24
6/25/2024 21:55	6/25/2024 21:58			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/25/2024 21:58	6/25/2024 22:35			Standby	Well Shut In	0.62	Stimulation	Well shut in. Ready for Frac
6/25/2024 22:35	6/25/2024 22:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/25/2024 22:37	6/25/2024 22:43			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
6/25/2024 22:43	6/25/2024 22:43			Standby	Well Shut In	0.00		Well shut in. Ready for Frac
6/25/2024 22:43	6/26/2024 00:32			Frac	Fracturing	1.83	Stimulation	Frac operations stage 24 IWHP: 2,863/ SICP: 4,456 START 16/22 FLUID ENDS END 16/22 FLUID ENDS
6/26/2024 00:32	6/26/2024 00:38			Frac Tree	Well Switch Wellhead	0.09	Stimulation	Shutting in and bleeding off well
6/26/2024 00:38	6/26/2024 01:51			Standby	Well Shut In	1.22	Stimulation	Well shut in. Ready for Wireline
6/26/2024 01:51	6/26/2024 01:53			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/26/2024 01:53	6/26/2024 01:55			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/26/2024 01:55	6/26/2024 03:00			Wireline	WL Run	1.09	Stimulation	Wireline operations stage 25
6/26/2024 03:00	6/26/2024 03:04			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/26/2024 03:04	6/26/2024 03:34			Standby	Well Shut In	0.49	Stimulation	Well shut in. Ready for Frac
6/26/2024 03:34	6/26/2024 03:36			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/26/2024 03:36	6/26/2024 03:41			Frac	Preventive Maintenance	0.09	Stimulation	Frac pump maintenance

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/26/2024 03:41	6/26/2024 03:45			Frac	Equalizing	0.06	Stimulation	Frac pressure testing and equalizing to well
6/26/2024 03:45	6/26/2024 05:42			Frac	Fracturing	1.95	Stimulation	Frac operations Stage 25 IWHP: 3214/ SICP: 4373 START 20/22 FLUID ENDS END 19/22 FLUID ENDS
6/26/2024 05:42	6/26/2024 05:46			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/26/2024 05:46	6/26/2024 05:48			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
6/26/2024 05:48	6/26/2024 05:49			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/26/2024 05:49	6/26/2024 05:50			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/26/2024 05:50	6/26/2024 05:59			Wireline	WL Run	0.15	Stimulation	Wireline operations Stage 26
6/26/2024 06:00	6/26/2024 06:57			Wireline	WL Run	0.97	Stimulation	Wireline operations Stage 26
6/26/2024 06:57	6/26/2024 07:00			Frac Tree	Well Switch Wellhead	0.05	Stimulation	null
6/26/2024 07:00	6/26/2024 07:51			Standby	Well Shut In	0.85	Stimulation	null
6/26/2024 07:51	6/26/2024 07:53			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/26/2024 07:53	6/26/2024 08:21			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
6/26/2024 08:21	6/26/2024 08:25			Frac	Equalizing	0.07	Stimulation	Frac pressure testing and equalizing to well. Exceeded 30 min well switch Rig out pump 1 and Rig in pump 11, Change out D ring
6/26/2024 08:25	6/26/2024 10:15			Frac	Fracturing	1.82	Stimulation	Frac operations Stage 26 IWHP: 2770/ SICP: 4705 START 19/22 FLUID ENDS END 19/22 FLUID ENDS
6/26/2024 10:15	6/26/2024 10:17			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/26/2024 10:17	6/26/2024 10:19			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/26/2024 10:19	6/26/2024 10:21			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
6/26/2024 10:21	6/26/2024 10:23			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/26/2024 10:23	6/26/2024 11:29			Wireline	WL Run	1.09	Stimulation	Wireline operations Stage 27
6/26/2024 11:29	6/26/2024 11:31			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/26/2024 11:31	6/26/2024 12:36			Standby	Well Shut In	1.08	Stimulation	Well shut in. Ready for Frac
6/26/2024 12:36	6/26/2024 12:38			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/26/2024 12:38	6/26/2024 12:43			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
6/26/2024 12:43	6/26/2024 14:54			Frac	Fracturing	2.18	Stimulation	Frac operations Stage 27 IWHP: 3047/ SICP: 4396 START 18/22 FLUID ENDS END 18/22 FLUID ENDS Lost power to FR, swapped gens. 80 BBLs w/o FR
6/26/2024 14:54	6/26/2024 14:57			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/26/2024 14:57	6/26/2024 14:59			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/26/2024 14:59	6/26/2024 15:01			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/26/2024 15:01	6/26/2024 15:03			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/26/2024 15:03	6/26/2024 16:09			Wireline	WL Run	1.11	Stimulation	Wireline operations Stage 28
6/26/2024 16:09	6/26/2024 16:12			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
6/26/2024 16:12	6/26/2024 17:32			Standby	Well Shut In	1.33	Stimulation	Well shut in. Ready for Frac
6/26/2024 17:32	6/26/2024 17:34			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
6/27/2024 10:15	6/27/2024 10:27			Frac	Blender	0.19	Stimulation	Frac having issues with blender they just rigged in.
6/27/2024 10:27	6/27/2024 10:41			Frac	Fracturing	0.23	Stimulation	Frac back online. Frac operations Stage 30 Lost pressure on discharge pressure on driver side of blender, swapped to passenger side. Issues with reading clean rates. 55% prop pumped due to high pressure (9950)
6/27/2024 10:41	6/27/2024 11:42			Frac	Fracturing	1.02	Stimulation	Frac operations Stage 30 IWHP: 2834/ SICP: 3793 START 20/22 FLUID ENDS END 18/22 FLUID ENDS
6/27/2024 11:42	6/27/2024 11:44			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
6/27/2024 11:44	6/27/2024 11:45			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/27/2024 11:45	6/27/2024 11:47			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
6/27/2024 11:47	6/27/2024 11:49			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/27/2024 11:49	6/27/2024 13:06			Wireline	WL Run	1.29	Stimulation	Wireline operations Stage 31
6/27/2024 13:06	6/27/2024 13:10			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
6/27/2024 13:10	6/27/2024 13:12			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Frac
6/27/2024 13:12	6/27/2024 13:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/27/2024 13:14	6/27/2024 13:43			Frac	Frac Iron	0.49	Stimulation	XCL rigging in remote lines to Texas pad Shut down to move in remote lines
6/27/2024 13:43	6/27/2024 13:53			Frac	Equalizing	0.17	Stimulation	Frac pressure testing and equalizing to well
6/27/2024 13:53	6/27/2024 15:59			Frac	Fracturing	2.09	Stimulation	Frac operations Stage 31 IWHP: 3180 / SICP: 3640 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/27/2024 15:59	6/27/2024 16:01			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/27/2024 16:01	6/27/2024 16:02			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
6/27/2024 16:02	6/27/2024 16:04			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/27/2024 16:04	6/27/2024 16:05			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
6/27/2024 16:05	6/27/2024 17:14			Wireline	WL Run	1.14	Stimulation	Wireline operations Stage 32
6/27/2024 17:14	6/27/2024 17:17			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
6/27/2024 17:17	6/27/2024 18:07			Standby	Well Shut In	0.83	Stimulation	Well shut in. Ready for Frac
6/27/2024 18:07	6/27/2024 18:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
6/27/2024 18:09	6/27/2024 18:12			Frac	Preventive Maintenance	0.06	Stimulation	Frac pump maintenance
6/27/2024 18:12	6/27/2024 18:16			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
6/27/2024 18:16	6/27/2024 20:13			Frac	Fracturing	1.95	Stimulation	Frac operations Stage 32 IWHP: 3080 / SICP: 4440 START 20/22 FLUID ENDS END 20/22 FLUID ENDS
6/27/2024 20:13	6/27/2024 20:15			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
6/27/2024 20:15	6/27/2024 20:18			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
6/27/2024 20:18	6/27/2024 20:20			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
6/27/2024 20:20	6/27/2024 20:22			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
6/27/2024 20:22	6/27/2024 21:34			Wireline	WL Run	1.20	Stimulation	Wireline operations Stage 33
6/27/2024 21:34	6/27/2024 21:40			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Shutting in and bleeding off well
6/27/2024 21:40	6/27/2024 22:46			Standby	Well Shut In	1.10	Stimulation	Well shut in. Ready for Frac
6/27/2024 22:46	6/27/2024 22:48			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/9/2024 22:24	7/10/2024 00:34			Frac	Fracturing	2.16	Stimulation	Frac Operations Stage 35 Start Stage: 20/22 IWHP: 3,530 / SICP: 4,219 End Stage: 20/22
7/10/2024 00:34	7/10/2024 00:36			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/10/2024 00:36	7/10/2024 00:38			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
7/10/2024 00:38	7/10/2024 00:42			Frac Tree	Well Switch Wireline	0.06	Stimulation	Switching for Wireline
7/10/2024 00:42	7/10/2024 00:44			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/10/2024 00:44	7/10/2024 01:55			Wireline	WL Run	1.18	Stimulation	Wireline operations Stage 36
7/10/2024 01:55	7/10/2024 02:00			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
7/10/2024 02:00	7/10/2024 06:00			Standby	Well Shut In	3.99	Stimulation	Well shut in. Ready for Frac
7/10/2024 06:00	7/10/2024 06:35			Standby	Well Shut In	0.59	Stimulation	Well shut in. Ready for Frac
7/10/2024 06:35	7/10/2024 06:37			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 06:37	7/10/2024 06:54			Frac	Preventive Maintenance	0.28	Stimulation	Frac pump maintenance
7/10/2024 06:54	7/10/2024 06:59			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
7/10/2024 06:59	7/10/2024 09:20			Frac	Fracturing	2.34	Stimulation	Frac operations Stage 36 IWHP: 2820 / SICP: 4246 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/10/2024 09:20	7/10/2024 09:24			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
7/10/2024 09:24	7/10/2024 09:48			Standby	Well Shut In	0.40	Stimulation	Well shut in. Ready for Wireline
7/10/2024 09:48	7/10/2024 09:49			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/10/2024 09:49	7/10/2024 09:52			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/10/2024 09:52	7/10/2024 11:13			Wireline	WL Run	1.35	Stimulation	Wireline operations Stage 37
7/10/2024 11:13	7/10/2024 11:15			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/10/2024 11:15	7/10/2024 14:46			Standby	Well Shut In	3.51	Stimulation	Well shut in. Ready for Frac
7/10/2024 14:46	7/10/2024 14:48			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/10/2024 14:48	7/10/2024 14:51			Frac	Equalizing	0.06	Stimulation	Frac equalizing to well
7/10/2024 14:51	7/10/2024 16:57			Frac	Fracturing	2.10	Stimulation	Frac operations Stage 37 IWHP: 3125 / SICP: 4,100 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS 82% SAND,100% WATER
7/10/2024 16:57	7/10/2024 17:03			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Shutting in and bleeding off well
7/10/2024 17:03	7/10/2024 17:12			Standby	Well Shut In	0.14	Stimulation	Well shut in. Ready for Wireline
7/10/2024 17:12	7/10/2024 17:13			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/10/2024 17:13	7/10/2024 17:15			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/10/2024 17:15	7/10/2024 18:25			Wireline	WL Run	1.16	Stimulation	Wireline operations Stage 38
7/10/2024 18:25	7/10/2024 18:29			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
7/10/2024 18:29	7/11/2024 00:26			Standby	Well Shut In	5.95	Stimulation	Well shut in. Ready for Frac
7/11/2024 00:26	7/11/2024 00:28			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/11/2024 00:28	7/11/2024 00:35			Frac	Preventive Maintenance	0.11	Stimulation	Frac pump maintenance



Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/12/2024 03:36	7/12/2024 03:38			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/12/2024 03:38	7/12/2024 03:44			Frac	Preventive Maintenan ce	0.11	Stimulation	Frac pump maintenance
7/12/2024 03:44	7/12/2024 03:49			Frac	Equalizing	0.08	Stimulation	Frac equalizing to well
7/12/2024 03:49	7/12/2024 05:21			Frac	Fracturing	1.53	Stimulation	Frac operations Stage 41 IWHP: 2,600/ SICP: 4910 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/12/2024 05:21	7/12/2024 05:25			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/12/2024 05:25	7/12/2024 05:28			Standby	Well Shut In	0.06	Stimulation	Well shut in. Ready for Wireline
7/12/2024 05:28	7/12/2024 05:30			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/12/2024 05:30	7/12/2024 05:32			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/12/2024 05:32	7/12/2024 05:59			Wireline	WL Run	0.46	Stimulation	Wireline operations Stage 42
7/12/2024 06:00	7/12/2024 06:55			Wireline	WL Run	0.92	Stimulation	Wireline operations Stage 42
7/12/2024 06:55	7/12/2024 07:00			Frac Tree	Well Switch Wellhead	0.10	Stimulation	Shutting in and bleeding off well
7/12/2024 07:00	7/12/2024 12:14			Standby	Well Shut In	5.22	Stimulation	Well shut in. Ready for Frac
7/12/2024 12:14	7/12/2024 12:16			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/12/2024 12:16	7/12/2024 12:44			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
7/12/2024 12:44	7/12/2024 14:13			Frac	Preventive Maintenan ce	1.48	Stimulation	BLENDER MAINTENANCE, LOW SIDE CHECK VALVES, 3-10/10
7/12/2024 14:13	7/12/2024 14:27			Frac	Pressure Test	0.23	Stimulation	BLENDER MAINTENANCE, LOW SIDE CHECK VALVES, 3-10/10
7/12/2024 14:27	7/12/2024 16:14			Frac	Fracturing	1.79	Stimulation	Frac operations Stage 42 IWHP: 3150 / SICP: 5,340 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/12/2024 16:14	7/12/2024 16:18			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/12/2024 16:18	7/12/2024 16:20			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/12/2024 16:20	7/12/2024 16:20			Standby	Well Shut In	0.00		null
7/12/2024 16:20	7/12/2024 16:22			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/12/2024 16:22	7/12/2024 17:29			Wireline	WL Run	1.10	Stimulation	Wireline operations Stage 43
7/12/2024 17:29	7/12/2024 17:30			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/12/2024 17:30	7/12/2024 23:12			Standby	Well Shut In	5.69	Stimulation	Well shut in. Ready for Frac
7/12/2024 23:12	7/12/2024 23:14			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/12/2024 23:14	7/12/2024 23:21			Frac	Equalizing	0.12	Stimulation	Frac equalizing to well
7/12/2024 23:21	7/13/2024 00:54			Frac	Fracturing	1.55	Stimulation	Frac Operations Stage 43 IWHP: 3,065 / SICP: 3,945 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/13/2024 00:54	7/13/2024 00:56			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/13/2024 00:56	7/13/2024 02:01			Standby	Well Shut In	1.08	Stimulation	Well shut in. Ready for Wireline
7/13/2024 02:01	7/13/2024 02:03			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/13/2024 02:03	7/13/2024 02:05			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/13/2024 02:05	7/13/2024 03:09			Wireline	WL Run	1.06	Stimulation	Wireline operations Stage 44
7/13/2024 03:09	7/13/2024 03:11			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/14/2024 03:56	7/14/2024 04:01			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
7/14/2024 04:01	7/14/2024 06:00			Standby	Well Shut In	1.98	Stimulation	Well shut in. Ready for Frac
7/14/2024 06:00	7/14/2024 07:02			Standby	Well Shut In	1.04	Stimulation	Well shut in. Ready for Frac
7/14/2024 07:02	7/14/2024 07:04			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/14/2024 07:04	7/14/2024 07:09			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well
7/14/2024 07:09	7/14/2024 08:53			Frac	Fracturing	1.73	Stimulation	Frac operations Stage 47 IWHP: 3143 / SICP: 4801 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/14/2024 08:53	7/14/2024 08:57			Frac Tree	Well Switch Wellhead	0.06	Stimulation	Shutting in and bleeding off well
7/14/2024 08:57	7/14/2024 08:59			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/14/2024 08:59	7/14/2024 09:05			Frac Tree	Well Switch Wireline	0.11	Stimulation	Switching for Wireline
7/14/2024 09:05	7/14/2024 09:08			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/14/2024 09:08	7/14/2024 10:16			Wireline	WL Run	1.13	Stimulation	Wireline operations Stage 48
7/14/2024 10:16	7/14/2024 10:20			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
7/14/2024 10:20	7/14/2024 13:47			Standby	Well Shut In	3.45	Stimulation	Well shut in. Ready for Frac
7/14/2024 13:47	7/14/2024 13:49			Frac Tree	Well Switch Frac	0.03	Stimulation	Shutting in and bleeding off well
7/14/2024 13:49	7/14/2024 14:17			Frac	Preventive Maintenance	0.47	Stimulation	Frac pump maintenance
7/14/2024 14:17	7/14/2024 14:19			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well. Exceeded 30 min well switch
7/14/2024 14:19	7/14/2024 16:14			Frac	Fracturing	1.92	Stimulation	Frac operations Stage 48 IWHP: 3359 / SICP: 4,580 Start Stage: 18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS Had to cut sand in 2.5# due to liquid slug at turbines. Able to resume. 85% sand 112% water
7/14/2024 16:14	7/14/2024 16:17			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/14/2024 16:17	7/14/2024 16:20			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
7/14/2024 16:20	7/14/2024 16:20			Standby	Well Shut In	0.00		null
7/14/2024 16:20	7/14/2024 16:22			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/14/2024 16:22	7/14/2024 17:26			Wireline	WL Run	1.08	Stimulation	Wireline operations Stage 49
7/14/2024 17:26	7/14/2024 17:29			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/14/2024 17:29	7/14/2024 21:16			Standby	Well Shut In	3.80	Stimulation	Well shut in. Ready for Frac
7/14/2024 21:16	7/14/2024 21:18			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/14/2024 21:18	7/14/2024 21:39			Frac	Preventive Maintenance	0.34	Stimulation	Frac pump maintenance
7/14/2024 21:39	7/14/2024 21:41			Frac	Equalizing	0.04	Stimulation	Frac equalizing to well
7/14/2024 21:41	7/14/2024 23:32			Frac	Fracturing	1.85	Stimulation	Frac Operations Stage 49 IWHP: 3,125 / SICP: 4,820 Start Stage: 17/22 FLUID ENDS End Stage: 18/22 FLUID ENDS
7/14/2024 23:32	7/14/2024 23:35			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/14/2024 23:35	7/14/2024 23:37			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
7/14/2024 23:37	7/14/2024 23:37			Standby	Well Shut In	0.00		null
7/14/2024 23:37	7/14/2024 23:40			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/14/2024 23:40	7/15/2024 00:33			Wireline	WL Run	0.88	Stimulation	Wireline operations Stage 50
7/15/2024 00:33	7/15/2024 00:35			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/15/2024 00:35	7/15/2024 03:50			Standby	Well Shut In	3.25	Stimulation	Well shut in. Ready for Frac
7/15/2024 03:50	7/15/2024 03:52			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/15/2024 03:52	7/15/2024 03:57			Frac	Preventive Maintenan ce	0.08	Stimulation	Frac pump maintenance
7/15/2024 03:57	7/15/2024 04:00			Frac	Equalizing	0.05	Stimulation	Frac equalizing to well
7/15/2024 04:00	7/15/2024 05:42			Frac	Fracturing	1.71	Stimulation	Frac operations Stage 50 IWHP:3404 / SICP: 4753 Start Stage:18/22 FLUID ENDS End Stage: 18/22 FLUID ENDS ISIP: 5,305
7/15/2024 05:42	7/15/2024 05:46			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/15/2024 05:46	7/15/2024 05:47			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/15/2024 05:47	7/15/2024 05:48			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/15/2024 05:48	7/15/2024 05:51			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/15/2024 05:51	7/15/2024 06:00			Wireline	WL Run	0.15	Stimulation	Wireline operations Stage 51
7/15/2024 06:00	7/15/2024 06:53			Wireline	WL Run	0.89	Stimulation	Wireline operations Stage 51
7/15/2024 06:53	7/15/2024 06:54			Frac Tree	Well Switch Wireline	0.02	Stimulation	Shutting in and bleeding off well
7/15/2024 06:54	7/15/2024 09:54			Standby	Well Shut In	3.00	Stimulation	Well shut in. Ready for Frac
7/15/2024 09:54	7/15/2024 09:56			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Wireline
7/15/2024 09:56	7/15/2024 10:24			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
7/15/2024 10:24	7/15/2024 10:34			Frac	Equalizing	0.16	Stimulation	RI/RO, PACKING
7/15/2024 10:34	7/15/2024 12:13			Frac	Fracturing	1.66	Stimulation	Frac operations Stage 51 IWHP: 2844 / SICP: 5232 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/15/2024 12:13	7/15/2024 12:17			Frac Tree	Well Switch Wellhead	0.07	Stimulation	Shutting in and bleeding off well
7/15/2024 12:17	7/15/2024 12:19			Standby	Well Shut In	0.03	Stimulation	Well shut in. Ready for Wireline
7/15/2024 12:19	7/15/2024 12:21			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/15/2024 12:21	7/15/2024 12:23			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure
7/15/2024 12:23	7/15/2024 13:21			Wireline	WL Run	0.96	Stimulation	Wireline operations Stage 52
7/15/2024 13:21	7/15/2024 13:26			Frac Tree	Well Switch Wellhead	0.08	Stimulation	Shutting in and bleeding off well
7/15/2024 13:26	7/15/2024 17:07			Standby	Well Shut In	3.69	Stimulation	Well shut in. Ready for Frac
7/15/2024 17:07	7/15/2024 17:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/15/2024 17:09	7/15/2024 17:20			Frac	Equalizing	0.18	Stimulation	Frac equalizing to well
7/15/2024 17:20	7/15/2024 19:00			Frac	Fracturing	1.65	Stimulation	Frac operations Stage 52 IWHP: 3,540 / SICP: 4,515 Start Stage: 20/22 FLUID ENDS End Stage: 20/22 FLUID ENDS
7/15/2024 19:00	7/15/2024 19:02			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/15/2024 19:02	7/15/2024 19:03			Standby	Well Shut In	0.02	Stimulation	Well shut in. Ready for Wireline
7/15/2024 19:03	7/15/2024 19:05			Frac Tree	Well Switch Wireline	0.02	Stimulation	Switching for Wireline
7/15/2024 19:05	7/15/2024 19:07			Wireline	Equalizing	0.03	Stimulation	Wireline stabbed on and equalizing pressure



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/18/2024 05:06	7/18/2024 05:08			Wireline	Equalizing	0.04	Stimulation	Wireline stabbed on and equalizing pressure
7/18/2024 05:08	7/18/2024 05:59			Wireline	WL Run	0.85	Stimulation	Wireline operations Stage 62
7/18/2024 06:00	7/18/2024 06:07			Wireline	WL Run	0.13	Stimulation	Wireline operations Stage 62
7/18/2024 06:07	7/18/2024 06:10			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/18/2024 06:10	7/18/2024 08:27			Standby	Well Shut In	2.30	Stimulation	Well shut in. Ready for Frac
7/18/2024 08:27	7/18/2024 08:29			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/18/2024 08:29	7/18/2024 08:57			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
7/18/2024 08:57	7/18/2024 09:03			Frac	Equalizing	0.09	Stimulation	Frac equalizing to well. Exceeded 30 min well switch. Rig out/in pumps 2&5, power gen issue sending power to pump 5
7/18/2024 09:03	7/18/2024 10:24			Frac	Fracturing	1.35	Stimulation	Frac operations Stage 62 IWHP: 3,789 / SICP: 4,050 Start Stage: 19/22 FLUID ENDS End Stage: 19/22 FLUID ENDS
7/18/2024 10:24	7/18/2024 10:27			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/18/2024 10:27	7/18/2024 10:29			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
7/18/2024 10:29	7/18/2024 10:31			Frac Tree	Well Switch Wireline	0.03	Stimulation	Switching for Wireline
7/18/2024 10:31	7/18/2024 10:34			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
7/18/2024 10:34	7/18/2024 11:24			Wireline	WL Run	0.84	Stimulation	Wireline operations Stage 63
7/18/2024 11:24	7/18/2024 11:26			Frac Tree	Well Switch Wellhead	0.03	Stimulation	Shutting in and bleeding off well
7/18/2024 11:26	7/18/2024 14:19			Standby	Well Shut In	2.88	Stimulation	Well shut in. Ready for Frac
7/18/2024 14:19	7/18/2024 14:21			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/18/2024 14:21	7/18/2024 14:49			Frac	Preventive Maintenan ce	0.47	Stimulation	Frac pump maintenance
7/18/2024 14:49	7/18/2024 15:26			Weather	Waiting on weather	0.62	Stimulation	SAFETY PER THUNDERSTORM
7/18/2024 15:26	7/18/2024 15:34			Frac	Equalizing	0.14	Stimulation	FRAC Equalizing to well.
7/18/2024 15:34	7/18/2024 16:49			Frac	Fracturing	1.25	Stimulation	Frac operations stage 63 IWHP: 3,436 / SICP: 4,430 START 18/22 FLUID ENDS END 17/22 FLUID ENDS
7/18/2024 16:49	7/18/2024 16:52			Frac Tree	Well Switch Wellhead	0.05	Stimulation	Shutting in and bleeding off well
7/18/2024 16:52	7/18/2024 16:54			Standby	Well Shut In	0.04	Stimulation	Well shut in. Ready for Wireline
7/18/2024 16:54	7/18/2024 16:57			Frac Tree	Well Switch Wireline	0.04	Stimulation	Switching for Wireline
7/18/2024 16:57	7/18/2024 17:00			Wireline	Equalizing	0.05	Stimulation	Wireline stabbed on and equalizing pressure
7/18/2024 17:00	7/18/2024 17:56			Wireline	WL Run	0.94	Stimulation	Wireline operations Stage 64
7/18/2024 17:56	7/18/2024 17:59			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well
7/18/2024 17:59	7/18/2024 21:07			Standby	Well Shut In	3.14	Stimulation	Well shut in. Ready for Frac
7/18/2024 21:07	7/18/2024 21:09			Frac Tree	Well Switch Frac	0.03	Stimulation	Switching for Frac
7/18/2024 21:09	7/18/2024 21:25			Frac	Preventive Maintenan ce	0.26	Stimulation	Frac pump maintenance
7/18/2024 21:25	7/18/2024 21:35			Frac	Equalizing	0.17	Stimulation	Frac equalizing to well
7/18/2024 21:35	7/18/2024 22:51			Frac	Fracturing	1.27	Stimulation	Frac operations Stage 64 IWHP: 3,250/ SICP: 4,160 START 18/22 FLUID ENDS END 18/22 FLUID ENDS
7/18/2024 22:51	7/18/2024 22:54			Frac Tree	Well Switch Wellhead	0.04	Stimulation	Shutting in and bleeding off well



Time & Activity Summary_WV10

Well Name Trident 99-2221-23J	Lease FEE	Government Authority UDOGM	API/UWI 43013544780000	Pad Name Brotherson #23-3A-23
Original KB Elevation (ft) 5,896.00	Ground Elevation (ft) 5,866.00	KB-Ground Distance (ft) 30.00	Accounting ID 60097.01	

Time Log								
Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	Code 1	Code 2	Dur (hr)	Phase	Com
7/19/2024 15:59	7/19/2024 16:02			Frac Tree	Well Switch Wellhead	0.05		Shutting in and bleeding off well
7/19/2024 16:02	7/19/2024 16:05			Standby	Well Shut In	0.04		Well shut in. Ready for Wireline
7/19/2024 16:05	7/19/2024 16:09			Frac Tree	Well Switch Wireline	0.07		Switching for Wireline
7/19/2024 16:09	7/19/2024 16:11			Wireline	Equalizing	0.03		Wireline stabbed on and equalizing pressure
7/19/2024 16:11	7/19/2024 17:03			Wireline	Set Kill Plug	0.88		Wireline operations. Setting kill plug. SHUT IN: 2,990 PSI
7/19/2024 17:03	7/19/2024 17:05			Frac Tree	Well Switch Wellhead	0.03		Shutting in and bleeding off well
7/19/2024 17:05	7/20/2024 05:59			Standby	Well Shut In	12.91		All operations complete.
7/26/2024 06:00	7/26/2024 13:30			General Ops	Standby	7.50		WSI, STANDBY FOR FPDO OP'S
7/26/2024 13:30	7/26/2024 16:30			RU/RD	Rig Up/Down	3.00		MORU COIL UNIT AND ALL SUPPORT EQUIPMENT FROM THE TRIDENT 85. MAINT INJECTOR HEAD AND CHECK LOAD CELL. P/U 5 SECTIONS OF LUBE.
7/26/2024 16:30	7/26/2024 17:30			General Ops	Rigging In	1.00	Drill Out	CUT 35' OFF REEL, MAKE UP NEW COIL CONNECT & PULL TEST TO 35K. PRESSURE TEST TO 2,500 PSI. MU FPDO BHA CONSISTING OF: SLIM LINE COIL CONNECT (3.13" OD) 0.96' DBPV (3.13" OD) 1.84' HYDRAULIC DISCONNECT (3.13" OD) 2.69' DIVERTING CIRC SUB (3.13" OD) 2.08' WAVFORCE ERT (3.13" OD) 3.99' F5 MOTOR (3.13" OD) 14.62' JUNK MILL (3.75" OD) 0.93' BHA TOTAL LENGTH = 27.11' SURFACE TEST MOTOR 3 BPM 2,400 PSI. 4 BPM 3,800 PSI. STAB ON WELL PREPARE TO BREAK CIRCULATION AND PRESSURE TEST. PRESSURE TEST 500 PSI LOW, 8,500 PSI HIGH, TEST GOOD, BLEED WELL DOWN TO 1,500 PSI AND OPEN WELL IWHP: XXXX PSI.
7/26/2024 17:30	7/26/2024 19:15			Coil Tubing	Run in hole	1.75	Drill Out	RIH 100' START PUMPING 1.0 BPM IN/OUT HOLDING 2,500 PSI ON WELL. RIH TO 8,600'. CONDUCT WT CHK- 14K
7/26/2024 19:15	7/26/2024 20:00			Coil Tubing	Milling	0.75	Drill Out	DRILL KILL PLUG AVG. DT - 9 MIN. AVG. PT - 113 MIN AVG. CIRC - 5,970 PSI AVG. WHP - 2,220 PSI AVG RATE- 4.2N/ 4.1 OUT AVG SAND CONC - 0% CONTINUE IN HOLE FOR FP #1
7/26/2024 20:00	7/26/2024 21:00			Coil Tubing	Milling	1.00	Drill Out	DRILL PLUGS 1 - 10 OF 66 AVG. DT - 0 MIN. AVG. PT - 7.8 MIN AVG. CIRC - 5970 PSI AVG. WHP - 2220 PSI AVG RATE- 4.2 IN/ 4.1 OUT AVG SAND CONC - 0% SEND 10 BBL HOT FW SWEEP AFTER PLUG 5 SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 10
7/26/2024 21:00	7/26/2024 21:45			Coil Tubing	Milling	0.75	Drill Out	DRILL PLUGS 11 - 20 OF 66 AVG. DT - 0 MIN. AVG. PT - 5 MIN AVG. CIRC - 5,790 PSI AVG. WHP - 2,050 PSI AVG RATE- 4.5 IN/ 4.4 OUT AVG SAND CONC - 0% SEND 10 BBL HOT FW SWEEP AFTER PLUG 15 SEND 10/10/10 BBL HOT FW SWEEP AFTER PLUG 20

XCL Resources

Duchesne County, UT (NAD83-True)

Brotherson 23-3A-23 (Trident Pad)

Trident 99-2221-23J

613 FWL, 2044 FSL Sec 23

Wellbore #1

Final Surveys



Standard Survey Report

15 December, 2023

Total Report Version 1.60

COMPASS 5000.16 Build 97

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Project	Duchesne County, UT (NAD83-True)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone	Using geodetic scale factor	

Site	Brotherson 23-3A-23 (Trident Pad)		
Site Position:		Northing:	7,277,944.69 usft
From:	Lat/Long	Easting:	2,003,663.06 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	40.292581
		Longitude:	-110.197736

Well	Trident 99-2221-23J		
Well Position	+N/-S	0.00 usft	Northing:
	+E/-W	0.00 usft	Easting:
Position Uncertainty	0.00 usft	Wellhead Elevation:	usft
Grid Convergence:	0.83 °	Latitude:	40.292576
		Longitude:	-110.197593
		Ground Level:	5,866.00 usft

Wellbore	Wellbore #1		
Magnetics	Model Name	Sample Date	Declination
	HDGM2023	11/13/2023	(°)
			10.52
			Dip Angle (°)
			65.67
			Field Strength (nT)
			51,142.90000000

Design	Final Surveys		
Audit Notes:			
Version:	1.0	Phase:	ACTUAL
Vertical Section:	Depth From (TVD)	+N/-S	Tie On Depth:
	(usft)	(usft)	
	0.00	0.00	0.00
			Direction
			(°)
			270.07

Survey Program	Date	12/15/2023		
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
231.00	2,535.00	Surface (Wellbore #1)	MWD	MWD - Standard
2,667.00	8,739.00	Intermediate (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
8,808.00	9,816.00	Curve (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
9,910.00	20,085.00	Lateral (Wellbore #1)	OWSG (Rev2) MWD+IFR	OWSG MWD + IFR1 + Multi-Station Correction
20,135.00	20,135.00	Prj to TD (Wellbore #1)	BLIND	OWSG BLIND

Survey													
Measured	Vertical			Local Coordinates		Map Coordinates		Geo Coordinates		Vertical Dogleg		Build	Turn
Depth	INC	AZI	Depth	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	Section	Rate	Rate	Rate
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(usft)	(°)	(°)	(usft)	(°/100usft)	(°/100usft)	(°/100usft)
0.00	0.00	0.00	0.00	0.00	0.00	7,277,943.54	2,003,703.03	40.292576	-110.197593	0.00	0.00	0.00	0.00
231.00	1.01	237.76	230.99	-1.09	-1.72	7,277,942.43	2,003,701.32	40.292573	-110.197599	1.72	0.44	0.44	0.00
Start MWD @ 231.00 MD													
321.00	1.78	236.56	320.96	-2.28	-3.56	7,277,941.21	2,003,699.50	40.292570	-110.197605	3.56	0.86	0.86	-1.33

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
411.00	1.97	237.36	410.91	-3.88	-6.03	7,277,939.57	2,003,697.06	40.292565	-110.197614	6.02	0.21	0.21	0.89
501.00	1.25	225.03	500.88	-5.41	-8.03	7,277,938.02	2,003,695.08	40.292561	-110.197621	8.02	0.88	-0.80	-13.70
593.00	0.72	177.13	592.86	-6.70	-8.71	7,277,936.72	2,003,694.42	40.292557	-110.197624	8.70	1.02	-0.58	-52.07
684.00	1.00	169.81	683.85	-8.05	-8.54	7,277,935.37	2,003,694.61	40.292554	-110.197623	8.53	0.33	0.31	-8.04
776.00	1.34	177.92	775.83	-9.92	-8.36	7,277,933.51	2,003,694.82	40.292549	-110.197623	8.34	0.41	0.37	8.82
867.00	1.59	181.47	866.80	-12.24	-8.35	7,277,931.18	2,003,694.86	40.292542	-110.197623	8.34	0.29	0.27	3.90
958.00	0.89	159.69	957.78	-14.17	-8.14	7,277,929.26	2,003,695.10	40.292537	-110.197622	8.12	0.91	-0.77	-23.93
1,049.00	0.91	111.54	1,048.77	-15.10	-7.22	7,277,928.35	2,003,696.03	40.292534	-110.197618	7.20	0.81	0.02	-52.91
1,139.00	0.98	103.34	1,138.76	-15.54	-5.81	7,277,927.93	2,003,697.45	40.292533	-110.197613	5.79	0.17	0.08	-9.11
1,234.00	1.60	103.07	1,233.74	-16.02	-3.72	7,277,927.47	2,003,699.54	40.292532	-110.197606	3.70	0.65	0.65	-0.28
1,328.00	2.01	97.17	1,327.69	-16.52	-0.81	7,277,927.01	2,003,702.46	40.292530	-110.197595	0.79	0.48	0.44	-6.28
1,423.00	1.37	84.16	1,422.65	-16.62	1.97	7,277,926.96	2,003,705.24	40.292530	-110.197586	-1.99	0.78	-0.67	-13.69
1,517.00	1.31	55.97	1,516.62	-15.90	3.98	7,277,927.70	2,003,707.24	40.292532	-110.197578	-4.00	0.70	-0.06	-29.99
1,611.00	1.57	43.93	1,610.59	-14.37	5.77	7,277,929.26	2,003,709.00	40.292536	-110.197572	-5.78	0.42	0.28	-12.81
1,706.00	1.78	48.78	1,705.55	-12.46	7.78	7,277,931.20	2,003,710.98	40.292542	-110.197565	-7.79	0.27	0.22	5.11
1,800.00	0.67	46.78	1,799.53	-11.13	9.28	7,277,932.56	2,003,712.46	40.292545	-110.197559	-9.29	1.18	-1.18	-2.13
1,894.00	0.50	229.17	1,893.53	-11.02	9.37	7,277,932.66	2,003,712.55	40.292546	-110.197559	-9.38	1.24	-0.18	-188.95
1,988.00	0.24	219.61	1,987.53	-11.44	8.93	7,277,932.24	2,003,712.12	40.292544	-110.197561	-8.94	0.28	-0.28	-10.17
2,082.00	0.36	146.92	2,081.53	-11.84	8.97	7,277,931.84	2,003,712.16	40.292543	-110.197560	-8.98	0.39	0.13	-77.33
2,177.00	1.52	190.68	2,176.51	-13.32	8.90	7,277,930.35	2,003,712.11	40.292539	-110.197561	-8.91	1.35	1.22	46.06
2,271.00	2.51	195.60	2,270.45	-16.53	8.11	7,277,927.13	2,003,711.38	40.292530	-110.197564	-8.13	1.07	1.05	5.23
2,366.00	2.65	195.17	2,365.36	-20.65	6.98	7,277,922.99	2,003,710.30	40.292519	-110.197568	-7.00	0.15	0.15	-0.45
2,461.00	2.52	207.13	2,460.26	-24.63	5.45	7,277,918.99	2,003,708.83	40.292508	-110.197573	-5.48	0.58	-0.14	12.59
2,535.00	2.16	215.03	2,534.20	-27.22	3.91	7,277,916.38	2,003,707.33	40.292501	-110.197579	-3.94	0.65	-0.49	10.68
2,667.00	2.18	226.97	2,666.10	-30.97	0.64	7,277,912.58	2,003,704.12	40.292491	-110.197590	-0.68	0.34	0.02	9.05
2,762.00	2.27	226.58	2,761.03	-33.50	-2.04	7,277,910.02	2,003,701.47	40.292484	-110.197600	2.00	0.10	0.09	-0.41
2,856.00	2.22	229.80	2,854.96	-35.95	-4.79	7,277,907.53	2,003,698.76	40.292477	-110.197610	4.74	0.14	-0.05	3.43
2,950.00	2.36	231.14	2,948.89	-38.34	-7.68	7,277,905.09	2,003,695.90	40.292471	-110.197620	7.64	0.16	0.15	1.43
3,045.00	2.37	231.25	3,043.81	-40.80	-10.74	7,277,902.59	2,003,692.88	40.292464	-110.197631	10.69	0.01	0.01	0.12
3,139.00	2.46	229.25	3,137.72	-43.33	-13.78	7,277,900.02	2,003,689.88	40.292457	-110.197642	13.73	0.13	0.10	-2.13
3,234.00	2.28	226.37	3,232.64	-45.97	-16.69	7,277,897.34	2,003,687.00	40.292450	-110.197652	16.64	0.23	-0.19	-3.03
3,328.00	3.26	218.72	3,326.53	-49.34	-19.72	7,277,893.92	2,003,684.03	40.292440	-110.197663	19.66	1.11	1.04	-8.14
3,422.00	4.53	213.09	3,420.31	-54.54	-23.42	7,277,888.67	2,003,680.41	40.292426	-110.197677	23.35	1.41	1.35	-5.99
3,495.00	5.45	207.05	3,493.03	-60.04	-26.57	7,277,883.12	2,003,677.34	40.292411	-110.197688	26.50	1.45	1.26	-8.27
3,517.00	5.88	203.19	3,514.93	-62.01	-27.49	7,277,881.15	2,003,676.45	40.292406	-110.197691	27.41	2.61	1.95	-17.55
3,611.00	6.48	171.56	3,608.41	-71.68	-28.61	7,277,871.46	2,003,675.47	40.292379	-110.197695	28.52	3.63	0.64	-33.65
3,705.00	8.15	153.30	3,701.65	-82.89	-24.83	7,277,860.31	2,003,679.40	40.292348	-110.197682	24.73	3.02	1.78	-19.43

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longituge (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
3,800.00	12.49	166.18	3,795.10	-98.89	-19.35	7,277,844.39	2,003,685.12	40.292304	-110.197662	19.23	5.15	4.57	13.56
3,894.00	16.44	173.80	3,886.11	-121.99	-15.48	7,277,821.35	2,003,689.32	40.292241	-110.197648	15.33	4.66	4.20	8.11
3,988.00	19.04	179.31	3,975.64	-150.55	-13.86	7,277,792.81	2,003,691.36	40.292163	-110.197642	13.68	3.29	2.77	5.86
4,083.00	17.28	179.67	4,065.91	-180.16	-13.59	7,277,763.22	2,003,692.06	40.292081	-110.197641	13.37	1.86	-1.85	0.38
4,177.00	17.89	180.02	4,155.51	-208.56	-13.52	7,277,734.82	2,003,692.55	40.292003	-110.197641	13.26	0.66	0.65	0.37
4,272.00	19.30	182.50	4,245.55	-238.84	-14.21	7,277,704.54	2,003,692.30	40.291920	-110.197644	13.92	1.70	1.48	2.61
4,366.00	19.47	184.69	4,334.23	-269.97	-16.17	7,277,673.38	2,003,690.79	40.291835	-110.197651	15.84	0.79	0.18	2.33
4,461.00	19.42	182.11	4,423.81	-301.53	-18.04	7,277,641.80	2,003,689.38	40.291748	-110.197657	17.67	0.91	-0.05	-2.72
4,555.00	19.76	181.51	4,512.37	-333.03	-19.04	7,277,610.29	2,003,688.84	40.291662	-110.197661	18.63	0.42	0.36	-0.64
4,650.00	20.60	181.01	4,601.54	-365.80	-19.75	7,277,577.52	2,003,688.60	40.291572	-110.197663	19.31	0.90	0.88	-0.53
4,744.00	20.38	182.59	4,689.59	-398.68	-20.79	7,277,544.63	2,003,688.05	40.291481	-110.197667	20.30	0.63	-0.23	1.68
4,839.00	20.36	184.30	4,778.65	-431.69	-22.77	7,277,511.60	2,003,686.54	40.291391	-110.197674	22.24	0.63	-0.02	1.80
4,933.00	20.54	183.45	4,866.73	-464.45	-24.99	7,277,478.81	2,003,684.80	40.291301	-110.197682	24.42	0.37	0.19	-0.90
5,028.00	20.53	183.82	4,955.69	-497.71	-27.10	7,277,445.52	2,003,683.17	40.291210	-110.197690	26.50	0.14	-0.01	0.39
5,122.00	20.60	184.09	5,043.70	-530.65	-29.38	7,277,412.56	2,003,681.38	40.291119	-110.197698	28.73	0.13	0.07	0.29
5,216.00	20.14	185.17	5,131.82	-563.26	-32.02	7,277,379.91	2,003,679.21	40.291030	-110.197707	31.33	0.63	-0.49	1.15
5,311.00	20.34	189.64	5,220.96	-595.83	-36.26	7,277,347.29	2,003,675.45	40.290940	-110.197723	35.53	1.64	0.21	4.71
5,405.00	20.30	185.66	5,309.11	-628.17	-40.60	7,277,314.90	2,003,671.58	40.290852	-110.197738	39.83	1.47	-0.04	-4.23
5,499.00	20.30	183.37	5,397.28	-660.67	-43.17	7,277,282.36	2,003,669.48	40.290762	-110.197747	42.36	0.85	0.00	-2.44
5,594.00	20.43	183.09	5,486.34	-693.68	-45.03	7,277,249.33	2,003,668.10	40.290672	-110.197754	44.18	0.17	0.14	-0.29
5,688.00	20.57	183.87	5,574.39	-726.54	-47.03	7,277,216.45	2,003,666.58	40.290582	-110.197761	46.14	0.33	0.15	0.83
5,782.00	20.35	184.41	5,662.46	-759.31	-49.40	7,277,183.65	2,003,664.69	40.290492	-110.197770	48.47	0.31	-0.23	0.57
5,876.00	20.41	185.04	5,750.57	-791.93	-52.10	7,277,150.99	2,003,662.47	40.290402	-110.197779	51.13	0.24	0.06	0.67
5,971.00	20.46	183.58	5,839.60	-825.00	-54.59	7,277,117.89	2,003,660.46	40.290311	-110.197788	53.58	0.54	0.05	-1.54
6,065.00	20.44	184.09	5,927.67	-857.77	-56.79	7,277,085.09	2,003,658.74	40.290221	-110.197796	55.74	0.19	-0.02	0.54
6,160.00	20.33	184.40	6,016.72	-890.77	-59.24	7,277,052.06	2,003,656.77	40.290131	-110.197805	58.15	0.16	-0.12	0.33
6,253.00	20.33	184.35	6,103.93	-922.99	-61.70	7,277,019.82	2,003,654.77	40.290042	-110.197814	60.57	0.02	0.00	-0.05
6,348.00	20.33	184.94	6,193.01	-955.89	-64.37	7,276,986.89	2,003,652.58	40.289952	-110.197823	63.21	0.22	0.00	0.62
6,442.00	20.44	187.04	6,281.12	-988.44	-67.79	7,276,954.29	2,003,649.64	40.289863	-110.197836	66.58	0.79	0.12	2.23
6,537.00	20.37	184.32	6,370.17	-1,021.40	-71.07	7,276,921.29	2,003,646.84	40.289772	-110.197847	69.82	1.00	-0.07	-2.86
6,631.00	20.36	184.79	6,458.29	-1,054.00	-73.67	7,276,888.65	2,003,644.72	40.289683	-110.197857	72.38	0.17	-0.01	0.50
6,726.00	20.26	183.62	6,547.38	-1,086.89	-76.09	7,276,855.74	2,003,642.78	40.289592	-110.197865	74.76	0.44	-0.11	-1.23
6,820.00	20.50	183.76	6,635.50	-1,119.55	-78.19	7,276,823.05	2,003,641.15	40.289503	-110.197873	76.83	0.26	0.26	0.15
6,914.00	19.76	185.23	6,723.76	-1,151.80	-80.72	7,276,790.77	2,003,639.09	40.289414	-110.197882	79.31	0.95	-0.79	1.56
7,008.00	19.88	185.28	6,812.19	-1,183.54	-83.64	7,276,758.99	2,003,636.63	40.289327	-110.197892	82.19	0.13	0.13	0.05
7,103.00	19.97	183.80	6,901.50	-1,215.81	-86.20	7,276,726.69	2,003,634.54	40.289239	-110.197902	84.72	0.54	0.09	-1.56
7,197.00	19.95	183.34	6,989.86	-1,247.84	-88.20	7,276,694.64	2,003,633.01	40.289151	-110.197909	86.67	0.17	-0.02	-0.49
7,292.00	19.80	183.72	7,079.20	-1,280.07	-90.19	7,276,662.38	2,003,631.49	40.289062	-110.197916	88.62	0.21	-0.16	0.40

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
7,386.00	19.90	187.62	7,167.62	-1,311.82	-93.34	7,276,630.60	2,003,628.80	40.288975	-110.197927	91.74	1.41	0.11	4.15
7,480.00	20.07	181.71	7,255.97	-1,343.80	-95.95	7,276,598.58	2,003,626.66	40.288887	-110.197936	94.30	2.16	0.18	-6.29
7,575.00	19.32	185.96	7,345.41	-1,375.73	-98.06	7,276,566.63	2,003,625.01	40.288800	-110.197944	96.38	1.70	-0.79	4.47
7,669.00	19.84	184.86	7,433.98	-1,407.09	-101.03	7,276,535.23	2,003,622.50	40.288713	-110.197955	99.31	0.68	0.55	-1.17
7,764.00	19.93	183.83	7,523.31	-1,439.31	-103.48	7,276,502.98	2,003,620.52	40.288625	-110.197963	101.72	0.38	0.09	-1.08
7,858.00	19.72	185.86	7,611.74	-1,471.07	-106.17	7,276,471.19	2,003,618.30	40.288538	-110.197973	104.37	0.77	-0.22	2.16
7,952.00	19.88	181.30	7,700.19	-1,502.82	-108.15	7,276,439.41	2,003,616.78	40.288451	-110.197980	106.31	1.65	0.17	-4.85
8,047.00	19.50	184.19	7,789.64	-1,534.79	-109.67	7,276,407.43	2,003,615.72	40.288363	-110.197986	107.80	1.10	-0.40	3.04
8,141.00	19.93	184.57	7,878.13	-1,566.40	-112.10	7,276,375.78	2,003,613.76	40.288276	-110.197994	110.18	0.48	0.46	0.40
8,235.00	19.62	180.75	7,966.59	-1,598.15	-113.58	7,276,344.02	2,003,612.74	40.288189	-110.198000	111.63	1.41	-0.33	-4.06
8,330.00	18.40	184.90	8,056.41	-1,629.04	-115.07	7,276,313.11	2,003,611.70	40.288104	-110.198005	113.08	1.92	-1.28	4.37
8,424.00	17.68	186.93	8,145.79	-1,658.00	-118.06	7,276,284.12	2,003,609.13	40.288025	-110.198016	116.03	1.02	-0.77	2.16
8,518.00	18.55	185.51	8,235.13	-1,687.05	-121.22	7,276,255.03	2,003,606.39	40.287945	-110.198027	119.15	1.04	0.93	-1.51
8,613.00	19.52	185.62	8,324.93	-1,717.89	-124.22	7,276,224.15	2,003,603.84	40.287860	-110.198038	122.12	1.02	1.02	0.12
8,708.00	19.55	188.67	8,414.47	-1,749.40	-128.17	7,276,192.59	2,003,600.35	40.287774	-110.198052	126.03	1.07	0.03	3.21
8,739.00	20.02	188.45	8,443.64	-1,759.77	-129.73	7,276,182.19	2,003,598.94	40.287745	-110.198058	127.58	1.54	1.52	-0.71
8,808.00	21.52	197.73	8,508.17	-1,783.52	-135.32	7,276,158.37	2,003,593.69	40.287680	-110.198078	133.15	5.23	2.17	13.45
8,902.00	25.69	216.16	8,594.40	-1,816.45	-152.63	7,276,125.19	2,003,576.87	40.287590	-110.198140	150.41	8.97	4.44	19.61
8,996.00	30.19	229.65	8,677.51	-1,848.25	-182.71	7,276,092.96	2,003,547.26	40.287502	-110.198247	180.45	8.23	4.79	14.35
9,090.00	36.85	236.99	8,755.86	-1,878.95	-224.42	7,276,061.65	2,003,506.00	40.287418	-110.198397	222.13	8.28	7.09	7.81
9,185.00	44.63	244.99	8,827.84	-1,908.65	-278.67	7,276,031.17	2,003,452.19	40.287337	-110.198591	276.34	9.85	8.19	8.42
9,279.00	51.15	253.45	8,890.90	-1,933.08	-343.82	7,276,005.79	2,003,387.42	40.287270	-110.198825	341.45	9.62	6.94	9.00
9,373.00	54.50	260.77	8,947.74	-1,949.67	-416.75	7,275,988.15	2,003,314.73	40.287224	-110.199086	414.37	7.15	3.56	7.79
9,468.00	57.53	267.05	9,000.87	-1,957.94	-495.02	7,275,978.74	2,003,236.60	40.287201	-110.199367	492.63	6.34	3.19	6.61
9,562.00	64.96	268.47	9,046.06	-1,961.12	-577.30	7,275,974.36	2,003,154.38	40.287193	-110.199662	574.91	8.01	7.90	1.51
9,601.00	67.67	267.74	9,061.73	-1,962.31	-613.00	7,275,972.66	2,003,118.71	40.287189	-110.199790	610.60	7.15	6.94	-1.87
Crossed Section - 9601.00' MD (76' FSL, 0' FEL)													
9,657.00	71.56	266.74	9,081.23	-1,964.84	-665.42	7,275,969.36	2,003,066.33	40.287182	-110.199978	663.01	7.15	6.95	-1.79
9,707.00	77.67	265.16	9,094.49	-1,968.25	-713.48	7,275,965.25	2,003,018.33	40.287173	-110.200150	711.07	12.59	12.22	-3.16
Crossed Hardline - 9707.00' MD (70' FSL, 100' FEL)													
9,816.00	88.00	268.67	9,108.07	-1,974.02	-821.31	7,275,957.91	2,002,910.60	40.287157	-110.200536	818.90	10.00	9.48	3.22
9,910.00	90.27	270.21	9,109.49	-1,974.94	-915.28	7,275,955.62	2,002,816.66	40.287155	-110.200873	912.87	2.92	2.41	1.64
10,004.00	89.92	270.96	9,109.34	-1,973.98	-1,009.28	7,275,955.21	2,002,722.66	40.287157	-110.201210	1,006.87	0.88	-0.37	0.80
10,098.00	88.92	270.34	9,110.29	-1,972.92	-1,103.27	7,275,954.91	2,002,628.68	40.287160	-110.201547	1,100.85	1.25	-1.06	-0.66
10,191.00	88.12	269.28	9,112.69	-1,973.23	-1,196.23	7,275,953.25	2,002,535.73	40.287159	-110.201880	1,193.82	1.43	-0.86	-1.14
10,285.00	91.20	271.72	9,113.25	-1,972.40	-1,290.21	7,275,952.70	2,002,441.76	40.287162	-110.202217	1,287.80	4.18	3.28	2.60
10,380.00	91.90	271.20	9,110.68	-1,969.99	-1,385.14	7,275,953.74	2,002,346.81	40.287168	-110.202558	1,382.73	0.92	0.74	-0.55
10,473.00	90.73	271.10	9,108.54	-1,968.12	-1,478.10	7,275,954.25	2,002,253.84	40.287173	-110.202891	1,475.69	1.26	-1.26	-0.11

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey													
Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Map Coordinates Easting (usft)	Geo Coordinates Latitude (°)	Geo Coordinates Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,568.00	92.18	270.61	9,106.13	-1,966.70	-1,573.05	7,275,954.28	2,002,158.88	40.287177	-110.203231	1,570.65	1.61	1.53	-0.52
10,662.00	91.01	271.35	9,103.52	-1,965.09	-1,667.00	7,275,954.52	2,002,064.93	40.287182	-110.203568	1,664.60	1.47	-1.24	0.79
10,756.00	90.18	270.23	9,102.54	-1,963.80	-1,760.98	7,275,954.45	2,001,970.94	40.287185	-110.203905	1,758.58	1.48	-0.88	-1.19
10,850.00	89.50	269.56	9,102.80	-1,963.97	-1,854.98	7,275,952.91	2,001,876.96	40.287185	-110.204242	1,852.58	1.02	-0.72	-0.71
10,945.00	89.06	269.52	9,104.00	-1,964.73	-1,949.97	7,275,950.76	2,001,782.00	40.287183	-110.204582	1,947.57	0.47	-0.46	-0.04
11,039.00	88.67	269.45	9,105.86	-1,965.58	-2,043.95	7,275,948.55	2,001,688.05	40.287180	-110.204919	2,041.55	0.42	-0.41	-0.07
11,133.00	88.92	269.46	9,107.83	-1,966.47	-2,137.92	7,275,946.29	2,001,594.11	40.287178	-110.205256	2,135.52	0.27	0.27	0.01
11,227.00	90.76	270.37	9,108.10	-1,966.61	-2,231.92	7,275,944.78	2,001,500.13	40.287177	-110.205593	2,229.51	2.18	1.96	0.97
11,321.00	89.76	269.53	9,107.67	-1,966.69	-2,325.92	7,275,943.33	2,001,406.15	40.287177	-110.205930	2,323.51	1.39	-1.06	-0.89
11,415.00	92.27	269.44	9,106.01	-1,967.54	-2,419.89	7,275,941.12	2,001,312.21	40.287175	-110.206266	2,417.48	2.67	2.67	-0.10
11,503.00	93.01	268.86	9,101.95	-1,968.84	-2,507.79	7,275,938.53	2,001,224.35	40.287171	-110.206582	2,505.38	1.07	0.84	-0.66
11,592.00	92.68	270.57	9,097.53	-1,969.28	-2,596.67	7,275,936.80	2,001,135.48	40.287170	-110.206900	2,594.26	1.95	-0.37	1.92
11,681.00	91.65	271.30	9,094.17	-1,967.83	-2,685.59	7,275,936.95	2,001,046.55	40.287174	-110.207219	2,683.19	1.42	-1.16	0.82
11,770.00	89.44	270.92	9,093.33	-1,966.11	-2,774.57	7,275,937.38	2,000,957.57	40.287179	-110.207538	2,772.16	2.52	-2.48	-0.43
11,858.00	88.88	270.72	9,094.62	-1,964.85	-2,862.55	7,275,937.36	2,000,869.59	40.287182	-110.207853	2,860.15	0.68	-0.64	-0.23
11,948.00	87.76	270.71	9,097.25	-1,963.73	-2,952.50	7,275,937.17	2,000,779.63	40.287185	-110.208176	2,950.10	1.24	-1.24	-0.01
12,037.00	89.22	269.47	9,099.60	-1,963.59	-3,041.47	7,275,936.02	2,000,690.68	40.287185	-110.208494	3,039.07	2.15	1.64	-1.39
12,127.00	89.54	270.47	9,100.57	-1,963.63	-3,131.46	7,275,934.66	2,000,600.70	40.287185	-110.208817	3,129.06	1.17	0.36	1.11
12,217.00	89.62	269.49	9,101.23	-1,963.67	-3,221.46	7,275,933.32	2,000,510.72	40.287185	-110.209140	3,219.06	1.09	0.09	-1.09
12,307.00	89.76	269.20	9,101.72	-1,964.70	-3,311.45	7,275,930.98	2,000,420.76	40.287182	-110.209462	3,309.05	0.36	0.16	-0.32
12,396.00	91.30	270.52	9,100.90	-1,964.91	-3,400.44	7,275,929.47	2,000,331.79	40.287182	-110.209781	3,398.04	2.28	1.73	1.48
12,486.00	90.07	269.51	9,099.82	-1,964.89	-3,490.43	7,275,928.18	2,000,241.81	40.287182	-110.210104	3,488.03	1.77	-1.37	-1.12
12,576.00	91.44	273.31	9,098.63	-1,962.68	-3,580.38	7,275,929.08	2,000,151.85	40.287188	-110.210426	3,577.98	4.49	1.52	4.22
12,665.00	90.36	270.16	9,097.24	-1,959.98	-3,669.31	7,275,930.48	2,000,062.89	40.287195	-110.210745	3,666.92	3.74	-1.21	-3.54
12,755.00	89.44	269.45	9,097.39	-1,960.29	-3,759.31	7,275,928.86	1,999,972.91	40.287194	-110.211068	3,756.91	1.29	-1.02	-0.79
12,845.00	88.88	269.15	9,098.71	-1,961.39	-3,849.29	7,275,926.46	1,999,882.96	40.287191	-110.211390	3,846.90	0.71	-0.62	-0.33
12,933.00	90.31	271.81	9,099.34	-1,960.65	-3,937.28	7,275,925.91	1,999,794.98	40.287193	-110.211705	3,934.88	3.43	1.63	3.02
13,022.00	90.77	272.41	9,098.50	-1,957.37	-4,026.21	7,275,927.89	1,999,706.02	40.287202	-110.212024	4,023.82	0.85	0.52	0.67
13,112.00	90.27	271.18	9,097.68	-1,954.56	-4,116.16	7,275,929.40	1,999,616.04	40.287210	-110.212347	4,113.77	1.48	-0.56	-1.37
13,201.00	88.42	269.88	9,098.70	-1,953.73	-4,205.15	7,275,928.93	1,999,527.06	40.287212	-110.212666	4,202.76	2.54	-2.08	-1.46
13,296.00	89.26	271.51	9,100.62	-1,952.58	-4,300.12	7,275,928.70	1,999,432.09	40.287215	-110.213006	4,297.73	1.93	0.88	1.72
13,390.00	90.43	271.73	9,100.87	-1,949.92	-4,394.08	7,275,929.99	1,999,338.11	40.287222	-110.213343	4,391.69	1.27	1.24	0.23
13,484.00	90.80	270.79	9,099.87	-1,947.86	-4,488.05	7,275,930.69	1,999,244.12	40.287228	-110.213680	4,485.67	1.07	0.39	-1.00
13,579.00	91.67	270.66	9,097.82	-1,946.65	-4,583.02	7,275,930.50	1,999,149.15	40.287231	-110.214020	4,580.64	0.93	0.92	-0.14
13,672.00	89.52	270.84	9,096.85	-1,945.44	-4,676.00	7,275,930.37	1,999,056.17	40.287235	-110.214353	4,673.62	2.32	-2.31	0.19
13,766.00	90.45	270.14	9,096.88	-1,944.63	-4,770.00	7,275,929.80	1,998,962.18	40.287237	-110.214690	4,767.62	1.24	0.99	-0.74
13,861.00	89.01	268.20	9,097.32	-1,946.01	-4,864.98	7,275,927.04	1,998,867.23	40.287233	-110.215031	4,862.60	2.54	-1.52	-2.04

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
13,955.00	88.99	267.62	9,098.97	-1,949.44	-4,958.90	7,275,922.25	1,998,773.38	40.287223	-110.215367	4,956.51	0.62	-0.02	-0.62
14,049.00	89.38	267.74	9,100.30	-1,953.24	-5,052.81	7,275,917.08	1,998,679.54	40.287213	-110.215704	5,050.42	0.43	0.41	0.13
14,143.00	91.48	267.76	9,099.60	-1,956.93	-5,146.73	7,275,912.02	1,998,585.69	40.287203	-110.216041	5,144.34	2.23	2.23	0.02
14,237.00	92.16	270.56	9,096.61	-1,958.31	-5,240.67	7,275,909.28	1,998,491.79	40.287199	-110.216377	5,238.27	3.06	0.72	2.98
14,331.00	90.52	271.86	9,094.41	-1,956.32	-5,334.61	7,275,909.89	1,998,397.83	40.287204	-110.216714	5,332.22	2.23	-1.74	1.38
14,426.00	91.89	272.99	9,092.41	-1,952.31	-5,429.50	7,275,912.53	1,998,302.90	40.287215	-110.217054	5,427.11	1.87	1.44	1.19
14,520.00	90.46	273.54	9,090.49	-1,946.95	-5,523.33	7,275,916.51	1,998,209.01	40.287230	-110.217390	5,520.95	1.63	-1.52	0.59
14,614.00	90.21	272.71	9,089.94	-1,941.83	-5,617.19	7,275,920.27	1,998,115.10	40.287244	-110.217727	5,614.81	0.92	-0.27	-0.88
14,708.00	89.47	272.60	9,090.20	-1,937.47	-5,711.08	7,275,923.26	1,998,021.15	40.287256	-110.218063	5,708.71	0.80	-0.79	-0.12
14,803.00	90.39	272.18	9,090.32	-1,933.51	-5,806.00	7,275,925.84	1,997,926.19	40.287267	-110.218404	5,803.63	1.06	0.97	-0.44
14,894.00	91.27	272.68	9,089.00	-1,929.65	-5,896.91	7,275,928.37	1,997,835.25	40.287277	-110.218730	5,894.55	1.11	0.97	0.55
Crossed Section - 14894.00' MD (92' FSL, 0' FEL)													
14,897.00	91.30	272.70	9,088.93	-1,929.51	-5,899.90	7,275,928.47	1,997,832.25	40.287278	-110.218740	5,897.54	1.11	0.97	0.55
14,991.00	90.97	273.28	9,087.07	-1,924.61	-5,993.76	7,275,932.00	1,997,738.34	40.287291	-110.219077	5,991.40	0.71	-0.35	0.62
15,085.00	90.29	272.77	9,086.03	-1,919.65	-6,087.62	7,275,935.60	1,997,644.42	40.287304	-110.219413	6,085.27	0.90	-0.72	-0.54
15,179.00	90.98	273.04	9,084.99	-1,914.89	-6,181.49	7,275,938.99	1,997,550.50	40.287317	-110.219750	6,179.15	0.79	0.73	0.29
15,273.00	88.07	271.67	9,085.77	-1,911.02	-6,275.40	7,275,941.49	1,997,456.55	40.287328	-110.220086	6,273.06	3.42	-3.10	-1.46
15,368.00	87.44	271.27	9,089.49	-1,908.59	-6,370.29	7,275,942.54	1,997,361.64	40.287335	-110.220426	6,367.96	0.79	-0.66	-0.42
15,462.00	90.80	270.54	9,090.94	-1,907.10	-6,464.26	7,275,942.66	1,997,267.67	40.287339	-110.220763	6,461.92	3.66	3.57	-0.78
15,556.00	89.55	270.10	9,090.65	-1,906.58	-6,558.25	7,275,941.81	1,997,173.68	40.287340	-110.221100	6,555.92	1.41	-1.33	-0.47
15,651.00	89.27	269.74	9,091.63	-1,906.71	-6,653.25	7,275,940.30	1,997,078.71	40.287340	-110.221441	6,650.91	0.48	-0.29	-0.38
15,745.00	91.48	272.48	9,091.01	-1,904.89	-6,747.21	7,275,940.75	1,996,984.73	40.287345	-110.221777	6,744.88	3.74	2.35	2.91
15,839.00	90.81	271.66	9,089.13	-1,901.50	-6,841.13	7,275,942.78	1,996,890.78	40.287354	-110.222114	6,838.80	1.13	-0.71	-0.87
15,933.00	91.71	271.59	9,087.07	-1,898.83	-6,935.07	7,275,944.07	1,996,796.82	40.287361	-110.222451	6,932.74	0.96	0.96	-0.07
16,027.00	90.55	270.33	9,085.21	-1,897.26	-7,029.03	7,275,944.28	1,996,702.85	40.287365	-110.222788	7,026.71	1.82	-1.23	-1.34
16,122.00	90.92	269.55	9,083.99	-1,897.36	-7,124.03	7,275,942.80	1,996,607.87	40.287365	-110.223128	7,121.70	0.91	0.39	-0.82
16,216.00	91.50	269.03	9,082.01	-1,898.52	-7,218.00	7,275,940.26	1,996,513.94	40.287362	-110.223465	7,215.67	0.83	0.62	-0.55
16,310.00	92.24	269.37	9,078.94	-1,899.83	-7,311.94	7,275,937.58	1,996,420.03	40.287358	-110.223802	7,309.61	0.87	0.79	0.36
16,404.00	88.61	271.45	9,078.25	-1,899.16	-7,405.91	7,275,936.89	1,996,326.07	40.287360	-110.224138	7,403.58	4.45	-3.86	2.21
16,498.00	87.83	270.96	9,081.16	-1,897.18	-7,499.84	7,275,937.50	1,996,232.12	40.287365	-110.224475	7,497.52	0.98	-0.83	-0.52
16,592.00	87.55	270.73	9,084.95	-1,895.80	-7,593.76	7,275,937.51	1,996,138.20	40.287369	-110.224812	7,591.43	0.39	-0.30	-0.24
16,686.00	88.98	270.65	9,087.80	-1,894.67	-7,687.70	7,275,937.28	1,996,044.26	40.287372	-110.225149	7,685.38	1.52	1.52	-0.09
16,780.00	89.15	270.16	9,089.33	-1,894.00	-7,781.69	7,275,936.57	1,995,950.28	40.287374	-110.225485	7,779.37	0.55	0.18	-0.52
16,874.00	89.82	270.19	9,090.18	-1,893.72	-7,875.68	7,275,935.49	1,995,856.29	40.287374	-110.225822	7,873.36	0.71	0.71	0.03
16,969.00	90.90	270.00	9,089.58	-1,893.56	-7,970.68	7,275,934.27	1,995,761.31	40.287375	-110.226163	7,968.36	1.15	1.14	-0.20
17,063.00	91.54	269.61	9,087.58	-1,893.88	-8,064.66	7,275,932.58	1,995,667.36	40.287374	-110.226500	8,062.34	0.80	0.68	-0.41
17,157.00	92.49	269.32	9,084.28	-1,894.76	-8,158.59	7,275,930.33	1,995,573.45	40.287371	-110.226836	8,156.27	1.06	1.01	-0.31
17,251.00	91.36	268.89	9,081.12	-1,896.22	-8,252.53	7,275,927.50	1,995,479.55	40.287367	-110.227173	8,250.21	1.29	-1.20	-0.46

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	INC (°)	AZI (°)	Vertical Depth (usft)	Local Coordinates +N/-S (usft)	+E/-W (usft)	Map Coordinates Northing (usft)	Easting (usft)	Geo Coordinates Latitude (°)	Longitude (°)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
17,345.00	91.13	268.84	9,079.08	-1,898.08	-8,346.49	7,275,924.27	1,995,385.64	40.287362	-110.227510	8,344.16	0.25	-0.24	-0.05
17,439.00	89.69	270.30	9,078.40	-1,898.79	-8,440.48	7,275,922.20	1,995,291.67	40.287360	-110.227847	8,438.15	2.18	-1.53	1.55
17,533.00	90.28	270.13	9,078.43	-1,898.44	-8,534.48	7,275,921.18	1,995,197.69	40.287361	-110.228184	8,532.15	0.65	0.63	-0.18
17,627.00	88.64	269.43	9,079.31	-1,898.80	-8,628.47	7,275,919.45	1,995,103.72	40.287360	-110.228521	8,626.14	1.90	-1.74	-0.74
17,721.00	89.06	269.47	9,081.20	-1,899.70	-8,722.44	7,275,917.18	1,995,009.77	40.287357	-110.228858	8,720.12	0.45	0.45	0.04
17,815.00	89.02	269.71	9,082.77	-1,900.37	-8,816.43	7,275,915.14	1,994,915.81	40.287355	-110.229194	8,814.10	0.26	-0.04	0.26
17,909.00	89.23	269.52	9,084.21	-1,901.00	-8,910.42	7,275,913.14	1,994,821.85	40.287353	-110.229531	8,908.09	0.30	0.22	-0.20
18,003.00	89.43	269.50	9,085.31	-1,901.81	-9,004.41	7,275,910.97	1,994,727.89	40.287351	-110.229868	9,002.08	0.21	0.21	-0.02
18,097.00	87.97	269.17	9,087.44	-1,902.90	-9,098.37	7,275,908.51	1,994,633.95	40.287348	-110.230205	9,096.04	1.59	-1.55	-0.35
18,191.00	90.99	267.93	9,088.29	-1,905.28	-9,192.33	7,275,904.76	1,994,540.05	40.287341	-110.230542	9,189.99	3.47	3.21	-1.32
18,285.00	90.99	268.47	9,086.67	-1,908.23	-9,286.27	7,275,900.44	1,994,446.17	40.287333	-110.230878	9,283.93	0.57	0.00	0.57
18,379.00	91.08	268.86	9,084.97	-1,910.42	-9,380.22	7,275,896.89	1,994,352.26	40.287327	-110.231215	9,377.88	0.43	0.10	0.41
18,473.00	92.09	270.18	9,082.37	-1,911.21	-9,474.18	7,275,894.73	1,994,258.33	40.287325	-110.231552	9,471.84	1.77	1.07	1.40
18,567.00	93.12	271.37	9,078.10	-1,909.94	-9,568.07	7,275,894.63	1,994,164.44	40.287328	-110.231889	9,565.73	1.67	1.10	1.27
18,662.00	92.49	271.10	9,073.45	-1,907.89	-9,662.94	7,275,895.30	1,994,069.56	40.287334	-110.232229	9,660.60	0.72	-0.66	-0.28
18,756.00	91.78	270.78	9,069.95	-1,906.35	-9,756.86	7,275,895.47	1,993,975.63	40.287338	-110.232565	9,754.52	0.83	-0.76	-0.34
18,850.00	91.97	271.34	9,066.87	-1,904.61	-9,850.79	7,275,895.84	1,993,881.69	40.287342	-110.232902	9,848.46	0.63	0.20	0.60
18,944.00	93.39	271.07	9,062.48	-1,902.64	-9,944.66	7,275,896.45	1,993,787.81	40.287348	-110.233238	9,942.33	1.54	1.51	-0.29
19,038.00	94.12	270.95	9,056.32	-1,900.98	-10,038.45	7,275,896.74	1,993,694.02	40.287352	-110.233575	10,036.12	0.79	0.78	-0.13
19,132.00	88.61	270.20	9,054.08	-1,900.04	-10,132.38	7,275,896.31	1,993,600.09	40.287355	-110.233911	10,130.05	5.92	-5.86	-0.80
19,226.00	88.49	270.58	9,056.46	-1,899.40	-10,226.35	7,275,895.58	1,993,506.13	40.287356	-110.234248	10,224.02	0.42	-0.13	0.40
19,320.00	91.30	268.96	9,056.64	-1,899.78	-10,320.33	7,275,893.84	1,993,412.16	40.287355	-110.234585	10,318.00	3.45	2.99	-1.72
19,414.00	90.91	268.73	9,054.82	-1,901.68	-10,414.30	7,275,890.57	1,993,318.24	40.287350	-110.234922	10,411.97	0.48	-0.41	-0.24
19,508.00	89.38	267.31	9,054.58	-1,904.92	-10,508.24	7,275,885.96	1,993,224.37	40.287341	-110.235259	10,505.90	2.22	-1.63	-1.51
19,602.00	91.58	268.22	9,053.80	-1,908.59	-10,602.15	7,275,880.93	1,993,130.52	40.287331	-110.235595	10,599.81	2.53	2.34	0.97
19,696.00	90.56	267.35	9,052.04	-1,912.22	-10,696.06	7,275,875.93	1,993,036.68	40.287321	-110.235932	10,693.72	1.43	-1.09	-0.93
19,790.00	91.71	267.37	9,050.18	-1,916.55	-10,789.95	7,275,870.23	1,992,942.88	40.287309	-110.236268	10,787.60	1.22	1.22	0.02
19,884.00	92.73	267.03	9,046.54	-1,921.14	-10,883.76	7,275,864.28	1,992,849.14	40.287296	-110.236605	10,881.41	1.14	1.09	-0.36
19,978.00	91.93	266.19	9,042.72	-1,926.69	-10,977.52	7,275,857.36	1,992,755.49	40.287281	-110.236941	10,975.16	1.23	-0.85	-0.89
20,072.00	93.16	266.10	9,038.54	-1,933.01	-11,071.21	7,275,849.68	1,992,661.90	40.287263	-110.237276	11,068.84	1.31	1.31	-0.10
20,075.00	93.16	266.16	9,038.38	-1,933.21	-11,074.20	7,275,849.44	1,992,658.92	40.287263	-110.237287	11,071.83	2.08	0.15	2.08
Crossed Hardline - 20075.00' MD (94' FSL, 100' FWL)													
20,085.00	93.18	266.37	9,037.82	-1,933.86	-11,084.16	7,275,848.64	1,992,648.96	40.287261	-110.237323	11,081.79	2.08	0.15	2.08
End MWD @ 20085.00 MD													
20,135.00	93.18	266.37	9,035.05	-1,937.02	-11,133.99	7,275,844.76	1,992,599.20	40.287252	-110.237501	11,131.61	0.00	0.00	0.00
Prj to Bit @ 20135.00 MD (90' FSL, 40' FWL)													

Survey Report

Company:	XCL Resources	Local Co-ordinate Reference:	Well Trident 99-2221-23J
Project:	Duchesne County, UT (NAD83-True)	TVD Reference:	5866' GL + 30' KB @ 5896.00usft
Site:	Brotherson 23-3A-23 (Trident Pad)	MD Reference:	5866' GL + 30' KB @ 5896.00usft
Well:	Trident 99-2221-23J	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Final Surveys	Database:	EDM 5000.1 Single User Db

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
231.00	230.99	-1.09	-1.72	Start MWD @ 231.00 MD
9,601.00	9,061.73	-1,962.31	-613.00	Crossed Section - 9601.00' MD (76' FSL, 0' FEL)
9,707.00	9,094.49	-1,968.25	-713.48	Crossed Hardline - 9707.00' MD (70' FSL, 100' FEL)
14,894.00	9,089.00	-1,929.65	-5,896.91	Crossed Section - 14894.00' MD (92' FSL, 0' FEL)
20,075.00	9,038.38	-1,933.21	-11,074.20	Crossed Hardline - 20075.00' MD (94' FSL, 100' FWL)
20,085.00	9,037.82	-1,933.86	-11,084.16	End MWD @ 20085.00 MD
20,135.00	9,035.05	-1,937.02	-11,133.99	Prj to Bit @ 20135.00 MD (90' FSL, 40' FWL)

Checked By: _____ Approved By: _____ Date: _____



Trident 99-2221-23J



WELL DETAILS: Trident 99-2221-23J						
Final Surveys						
			GL Elev (ft).: 5866.00			
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude	
0.00	0.00	7277943.54	2003703.03	40.292576	-110.197592	

Project: Duchesne County, UT (NAD83-True)
Site: Brotherson 23-3A-23 (Trident Pad)
Well: Trident 99-2221-23J
Wellbore: Wellbore #1
Design: Final Surveys

ANNOTATIONS									
MD	Inc	Azi	TVD	+N/-S	+E/-W	VSec	Departure	Annotation	
231.00	1.01	237.76	230.99	-1.09	-1.72	1.72	2.04	Start MWD @ 231.00 MD	
9601.00	67.67	267.74	9061.73	-1962.31	-613.00	610.60	2372.27	Crossed Section - 9601.00' MD (76' FSL, 0' FEL)	
9707.00	77.67	265.16	9094.49	-1968.25	-713.48	711.07	2472.44	Crossed Hardline - 9707.00' MD (70' FSL, 100' FEL)	
14894.00	91.27	272.68	9089.00	-1929.65	-5896.91	5894.55	7657.49	Crossed Section - 14894.00' MD (92' FSL, 0' FEL)	
20075.00	93.16	266.16	9038.38	-1933.21	-11074.20	11071.83	12836.60	Crossed Hardline - 20075.00' MD (94' FSL, 100' FWL)	
20085.00	93.18	266.37	9037.82	-1933.86	-11084.16	11081.79	12846.58	End MWD @ 20085.00 MD	
20135.00	93.18	266.37	9035.05	-1937.02	-11133.99	11131.61	12896.50	Prj to Bit @ 20135.00 MD (90' FSL, 40' FWL)	

