

|                                                                                                                                                         |  |                                                                                                                                                                       |  |                                                 |  |                                                     |  |                                                        |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------|--|-----------------------------------------------------|--|--------------------------------------------------------|--|
| STATE OF UTAH<br>DEPARTMENT OF NATURAL RESOURCES<br>DIVISION OF OIL, GAS AND MINING                                                                     |  |                                                                                                                                                                       |  |                                                 |  |                                                     |  | FORM 8                                                 |  |
| WELL COMPLETION OR RECOMPLETION REPORT AND LOG                                                                                                          |  |                                                                                                                                                                       |  |                                                 |  |                                                     |  | 1. WELL NAME<br>Wild 54-3328-22H                       |  |
| 2. TYPE OF WELL<br>Oil Well                                                                                                                             |  | 3. TYPE OF WORK<br>DRILL NEW <input checked="" type="checkbox"/> REENTER P&A <input type="checkbox"/> DEEPEN <input type="checkbox"/> RECOMP <input type="checkbox"/> |  |                                                 |  | 4. API NUMBER<br>4301354307                         |  |                                                        |  |
| 5. NAME OF OPERATOR<br>XCL AssetCo, LLC                                                                                                                 |  |                                                                                                                                                                       |  | 6. OPERATOR PHONE<br>720-208-8877               |  | 7. FIELD NAME<br>UNDESIGNATED                       |  |                                                        |  |
| 8. ADDRESS OF OPERATOR<br>600 N Shepherd Drive, Suite 390, Houston, TX, 77007                                                                           |  |                                                                                                                                                                       |  | 9. OPERATOR E-MAIL<br>blake@xclresources.com    |  | 10. UNIT NAME                                       |  |                                                        |  |
| 11. MINERAL LEASE NUMBER<br>MULTIPLE LEASES                                                                                                             |  | 12. MINERAL OWNERSHIP<br>INDIAN,FEE                                                                                                                                   |  | 13. SURFACE OWNERSHIP<br>FEE                    |  | 14. COUNTY<br>DUCHESNE                              |  |                                                        |  |
| 15. DATE SPUDDED (SPUD RIG)<br>03/09/2023                                                                                                               |  | 16. DATE SPUDDED (ROTARY RIG)<br>04/27/2023                                                                                                                           |  | 17. DATE TOTAL DEPTH REACHED<br>05/07/2023      |  | 18. DATE COMPLETED/ABANDONED<br>02/22/2024          |  | 19. DATE OF FIRST PROD. / INJ.<br>PROD:04/17/2024 INJ: |  |
| 20. DEPTH REFERENCE<br>GROUND LEVEL <input type="checkbox"/> KELLY BUSHING <input checked="" type="checkbox"/> DERRICK FLOOR <input type="checkbox"/>   |  |                                                                                                                                                                       |  | 21. DEPTH REFERENCE ELEVATION<br>5409 (US Feet) |  | 22. GRADED GROUND LEVEL ELEVATION<br>5379 (US Feet) |  |                                                        |  |
| 23. WELLBORE DEVIATION PROFILE<br>VERTICAL <input type="checkbox"/> DIRECTIONAL <input type="checkbox"/> HORIZONTAL <input checked="" type="checkbox"/> |  |                                                                                                                                                                       |  | 24. TOTAL DEPTH<br>MD 20797 TVD 20797           |  | 25. PLUGGED BACK TOTAL DEPTH<br>MD TVD              |  |                                                        |  |
| 26. CURRENT WELL STATUS<br>Producing                                                                                                                    |  |                                                                                                                                                                       |  |                                                 |  |                                                     |  |                                                        |  |

| 27. LOCATION OF WELL      |          |          |         |         |          |       |          |             |              |
|---------------------------|----------|----------|---------|---------|----------|-------|----------|-------------|--------------|
| WELL POSITION             | FOOTAGES |          | QTR-QTR | SECTION | TOWNSHIP | RANGE | MERIDIAN | UTM EASTING | UTM NORTHING |
| Surface                   | 460 FSL  | 304 FEL  | SESE    | 32      | 2.0 S    | 2.0 W | U        | 574377      | 4456917      |
| Producing Interval Top    | 131 FSL  | 2438 FWL | SESW    | 33      | 2.0 S    | 2.0 W | U        |             |              |
| Producing Interval Bottom | 140 FNL  | 2498 FWL | NENW    | 28      | 2.0 S    | 2.0 W | U        |             |              |
| Total Depth               | 41 FNL   | 2502 FWL | NENW    | 28      | 2.0 S    | 2.0 W | U        |             |              |

| 28. HOLE, CASING AND CEMENT INFORMATION |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|-----------------------------------------|-----------|-------------|--------|-------|--------|----------|-------------|---------------|-----------|----------------|-------|-------|--------|------------|---------------|
| STRING                                  | HOLE SIZE | CASING O.D. | WEIGHT | GRADE | THREAD | TOP (MD) | BOTTOM (MD) | DV TOOL DEPTH | LEAD TAIL | CEMENT TYPE    | SACKS | YIELD | WEIGHT | CEMENT TOP | BASIS FOR TOP |
| SURF                                    | 12.25     | 9.625       | 36.0   | J-55  | LTC    | 42       | 2696        |               | L         | Class G Cement | 1170  | 1.13  | 16.0   | 0          | Calculated    |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
| INT                                     | 8.75      | 7.0         | 29.0   | P-110 | BTC    | 0        | 9301        |               | L         | Class G Cement | 690   | 2.51  | 12.0   | 0          | Calculated    |
|                                         |           |             |        |       |        |          |             |               | T         | Class G Cement | 170   | 1.15  | 15.8   |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
| PROD                                    | 6.125     | 5.0         | 18.0   | P-110 | NT     | 9076     | 20763       |               | L         | Class F Cement | 790   | 1.0   | 14.5   | 9128       | Calculated    |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |
|                                         |           |             |        |       |        |          |             |               |           |                |       |       |        |            |               |

| 29. TUBING RECORD |          |          |              |
|-------------------|----------|----------|--------------|
| TUBING SIZE       | TOP (MD) | BOT (MD) | PACKER DEPTH |

| 30. RETRIEVABLE / TEMPORARY PLUGS |                 |
|-----------------------------------|-----------------|
| PLUG                              | DEPTH (MD) TYPE |

| 31. PERMANENT / ABANDONMENT PLUGS |                      |
|-----------------------------------|----------------------|
| PLUG                              | TOP (MD) BOTTOM (MD) |

| 32. FORMATION DETAILS and STRATIGRAPHIC MARKERS |                     |           |             |           |                             |        |                      |
|-------------------------------------------------|---------------------|-----------|-------------|-----------|-----------------------------|--------|----------------------|
| FR                                              | FORMATION NAME      |           | TOP (MD)    | TOP (TVD) | DESCRIPTION, CONTENTS, ETC. |        |                      |
| 1                                               | GREEN RIVER         |           | 4336        | 4252      |                             |        |                      |
|                                                 | OIL SHOW?           | GAS SHOW? | WATER FLOW? |           | DRILL STEM TESTED?          | CORED? | COMPLETED OR TESTED? |
| 2                                               | MAHOGANY BENCH      |           | 6450        | 6152      |                             |        |                      |
|                                                 | OIL SHOW?           | GAS SHOW? | WATER FLOW? |           | DRILL STEM TESTED?          | CORED? | COMPLETED OR TESTED? |
| 3                                               | GARDEN GULCH        |           | 8022        | 7578      |                             |        |                      |
|                                                 | OIL SHOW?           | GAS SHOW? | WATER FLOW? |           | DRILL STEM TESTED?          | CORED? | COMPLETED OR TESTED? |
| 4                                               | GREEN RIVER - LOWER |           | 8872        | 8346      |                             |        |                      |
|                                                 | OIL SHOW?           | GAS SHOW? | WATER FLOW? |           | DRILL STEM TESTED?          | CORED? | COMPLETED OR TESTED? |

| 33. COMPLETED and TESTED INTERVALS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.) |          |             |           |              |                       |                 |
|----------------------------------------------------------------------------------------------------|----------|-------------|-----------|--------------|-----------------------|-----------------|
| FR                                                                                                 | TOP (MD) | BOTTOM (MD) | TOP (TVD) | BOTTOM (TVD) | STIMULATION TREATMENT | INTERVAL STATUS |
| 4                                                                                                  | 10496    | 20698       | 9600      | 10053        | Fracture Stimulated   | PRODUCING       |

| 34A. PRODUCTION INFORMATION (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.) |
|---------------------------------------------------------------------------------------------|
|---------------------------------------------------------------------------------------------|

| FR | TOP (MD)                | BOTTOM (MD) | DATE FIRST PROD. | TEST DATE                | HRS. TESTED | TBG. PRESSURE | CSG. PRESSURE | PROD. METHOD |         |
|----|-------------------------|-------------|------------------|--------------------------|-------------|---------------|---------------|--------------|---------|
| 4  | 10496                   | 20698       | 04/17/2024       | 05/28/2024               | 24          |               | 1012          | Flowing      |         |
|    | TEST PRODUCTION VOLUMES |             |                  | 24-HOUR PRODUCTION RATES |             |               | GAS-OIL RATIO | OIL API      | GAS BTU |
|    | OIL (BBL)               | GAS (MSCF)  | WATER (BBL)      | OIL (BBL)                | GAS (MSCF)  | WATER (BBL)   | 1007          | 0.0          |         |
|    | 1208                    | 1216        | 1402             | 1208                     | 1216        | 1402          |               |              |         |

| 35. WELL TREATMENTS (Formation Reference (FR) 1, 2, 3, ..., etc. as in Section 32.) |                      |          |             |            |            |                             |  |  |
|-------------------------------------------------------------------------------------|----------------------|----------|-------------|------------|------------|-----------------------------|--|--|
| FR                                                                                  | TREATMENT TYPE       | TOP (MD) | BOTTOM (MD) | START DATE | END DATE   | AMOUNT AND TYPE OF MATERIAL |  |  |
| 4                                                                                   | Fracture Stimulation | 10496    | 20698       | 11/02/2023 | 01/09/2024 | please see attachments      |  |  |

|                                                                                                                                                                                                                                                                                            |  |  |  |                                               |  |  |  |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|-----------------------------------------------|--|--|--|--|
| 36. LOGS, SURVEYS, AND REPORTS (PDF file of each and LAS file of logs if available are to be submitted.)                                                                                                                                                                                   |  |  |  |                                               |  |  |  |  |
| REPORTS AND OTHER INFORMATION.                                                                                                                                                                                                                                                             |  |  |  |                                               |  |  |  |  |
| Dx Survey <input checked="" type="checkbox"/> DST Report <input type="checkbox"/> Core Analysis <input type="checkbox"/> DOGM Form 7 <input type="checkbox"/> Geologic Report <input type="checkbox"/> Wellbore Diagram <input type="checkbox"/> Other <input checked="" type="checkbox"/> |  |  |  |                                               |  |  |  |  |
| SUBMITTED PDF LOGS                                                                                                                                                                                                                                                                         |  |  |  | SUBMITTED LAS LOGS                            |  |  |  |  |
| MEASURED WHILE DRILLING, CEMENT BOND, CALIPER                                                                                                                                                                                                                                              |  |  |  | MEASURED WHILE DRILLING, CEMENT BOND, CALIPER |  |  |  |  |

|                       |
|-----------------------|
| OGM Official Use Only |
|-----------------------|

|                                                                                                                        |                              |                                  |
|------------------------------------------------------------------------------------------------------------------------|------------------------------|----------------------------------|
| 37. I hereby certify that the foregoing and attached information is complete as determined from all available records. |                              |                                  |
| NAME<br>Oaklee Reary                                                                                                   | TITLE<br>Ops Tech-Regulatory | DATE<br>07/31/2024               |
| SIGNATURE<br>N/A                                                                                                       | PHONE<br>435-823-1530        | EMAIL<br>oaklee@xclresources.com |

**NAD 83(2011) (BOTTOM HOLE LOCATION)**  
LATITUDE = N40°17'12.69976" (40.286610°)  
LONGITUDE = W110°06'55.11200" (-110.1153089°)

**SPC UT C-4302**  
NORTHING = 7,276,206.800 (us ft)  
EASTING = 2,026,685.150 (us ft)

**UTM NAD 83 ZONE 12**  
NORTHING = 4,459,972.206 (m)  
EASTING = 575,200.510 (m)

**NAD 83(2011) (LAST TAKE POINT)**  
LATITUDE = N40°17'12.11796" (40.2866994°)  
LONGITUDE = W110°06'55.14822" (-110.1153190°)

**SPC UT C-4302**  
NORTHING = 7,276,147.892 (us ft)  
EASTING = 2,026,683.255 (us ft)

**UTM NAD 83 ZONE 12**  
NORTHING = 4,459,954.258 (m)  
EASTING = 575,199.834 (m)

**NAD 83(2011) (FIRST TAKE POINT)**  
LATITUDE = N40°15'30.80553" (40.2585571°)  
LONGITUDE = W110°06'55.94683" (-110.1155408°)

**SPC UT C-4302**  
NORTHING = 7,265,896.552 (us ft)  
EASTING = 2,026,780.051 (us ft)

**UTM NAD 83 ZONE 12**  
NORTHING = 4,456,830.336 (m)  
EASTING = 575,212.150 (m)

**NAD 83(2011) (KOP)**  
LATITUDE = N40°15'25.62169" (40.2571171°)  
LONGITUDE = W110°06'59.67060" (-110.1165752°)

**SPC UT C-4302**  
NORTHING = 7,265,367.608 (us ft)  
EASTING = 2,026,499.521 (us ft)

**UTM NAD 83 ZONE 12**  
NORTHING = 4,456,669.628 (m)  
EASTING = 575,125.781 (m)

**NAD 83(2011) (SURFACE LOCATION)**  
LATITUDE = N40°15'33.89554" (40.2594154°)  
LONGITUDE = W110°07'31.23843" (-110.1253440°)

**SPC UT C-4302**  
NORTHING = 7,266,166.990 (us ft)  
EASTING = 2,024,039.660 (us ft)

**UTM NAD 83 ZONE 12**  
NORTHING = 4,456,917.338 (m)  
EASTING = 574,377.559 (m)

#### DATUM FOR REPORTED DISTANCES

- **MD** REPORTED IN STATE PLANE DISTANCES
- **TVD** REPORTED IN STATE PLANE DISTANCES
- **Δ NORTH & Δ EAST** ARE REPORTED IN STATE PLANE DISTANCES MEASURED TO THE SURFACE HOLE LOCATION (SHL)

#### \*BASIS OF ELEVATION

SPOT ELEVATION AT THE SOUTHEAST CORNER OF SECTION 32, T.2S., R.2W., U.S.B.&M. NAVD 88 DATUM, GEIOD12B, USING THE UTAH REFERENCE NETWORK SYSTEM. SAID ELEVATION IS 5,390.60 FEET.

#### LEGEND



FOUND SECTION CORNER

SURFACE HOLE LOCATION (SHL)

AS-DRILLED WELL PATH

#### DATA SOURCE:


"XCL Resources - WILD 54-3328-22H Wellbore #1.xlsx"  
COMPANY: XCL Resources  
WELL NAME: WILD 54-3328-22H  
SITE: Sprouse 32-4D-22 (Wild-Taparoo Pad)  
WELLPATH: Wellbore #1  
DESIGN: Wellbore #1  
STATE: UTAH  
COUNTY: DUCHESNE

#### NOTES:

1. WELL FOOTAGES ARE MEASURED AT RIGHT ANGLES TO THE SECTION LINE USING LOCAL DISTANCES ROUNDED TO THE NEAREST FOOT.
2. BEARINGS ARE DERIVED FROM G.P.S. OBSERVATIONS AND EQUIPMENT.
3. THE GENERAL LAND OFFICE G.L.O. PLAT WAS USED FOR REFERENCE
4. \*\*AS-DRILLED WELL PATH SHOWN HEREON WAS PLOTTED USING DATA PROVIDED TO OUTLAW ENGINEERING THAT WAS CONVERTED INTO THE LOCAL COORDINATE SYSTEM. THE WELL PATH SHOWN IS TRUE AND ACCURATE ONLY TO THE EXTENT OF THE RELIABILITY OF THE PROVIDED DATA SET.
5. ALL BEARINGS AND DISTANCES SHOWN HEREON ARE MEASURED IN A LOCAL COORDINATE SYSTEM UNLESS OTHERWISE NOTED.

#### G.P.S. LOCAL SITE PARAMETERS

TRANSVERSE MERCATOR PROJECTION  
ORIGIN LATITUDE: N40°18'57.65023"  
ORIGIN LONGITUDE: W110°06'18.93129"  
PROJECT HEIGHT: 5,300 (usft)  
GEOID MODEL: GEOID03 (Conus)




**OUTLAW  
ENGINEERING INC.**  
510 West 200 North  
Roosevelt, UTAH 84066  
(435) 232-4321



#### CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM THE FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION, AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.  
REGISTERED LAND SURVEYOR, UTAH PLS #5047065





DATE SURVEYED: N/A  
SURVEYED BY: N/A  
DRAWN: 10/16/2023  
DRAWN: JLW  
SCALE: 1" = 1000'

SHEET NO.  
**1**

## WELL PRE-COMPLETION PLAT

### WELL: WILD 54-3328-22H



# XCL Resources

Duchesne County, UT (NAD83-True)  
Sprouse 32-4D-22 (Wild-Taparoo Pad)  
WILD 54-3328-22H

Wellbore #1

Wellbore #1



## Standard Survey Report

19 May, 2023

*Total Report Version 1.10*

*COMPASS 5000.16 Build 97*

Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

|                    |                                  |                             |                |
|--------------------|----------------------------------|-----------------------------|----------------|
| <b>Project</b>     | Duchesne County, UT (NAD83-True) |                             |                |
| <b>Map System:</b> | US State Plane 1983              | <b>System Datum:</b>        | Mean Sea Level |
| <b>Geo Datum:</b>  | North American Datum 1983        |                             |                |
| <b>Map Zone:</b>   | Utah Central Zone                | Using geodetic scale factor |                |

|                              |                                     |                     |                   |                                |
|------------------------------|-------------------------------------|---------------------|-------------------|--------------------------------|
| <b>Site</b>                  | Sprouse 32-4D-22 (Wild-Taparoo Pad) |                     |                   |                                |
| <b>Site Position:</b>        |                                     | <b>Northing:</b>    | 7,266,165.51 usft | <b>Latitude:</b> 40.2594139    |
| <b>From:</b>                 | Lat/Long                            | <b>Easting:</b>     | 2,023,979.70 usft | <b>Longitude:</b> -110.1255589 |
| <b>Position Uncertainty:</b> | 0.00 usft                           | <b>Slot Radius:</b> | 13-3/16 "         |                                |

|                      |                  |           |                     |                   |               |               |
|----------------------|------------------|-----------|---------------------|-------------------|---------------|---------------|
| Well                 | WILD 54-3328-22H |           |                     |                   |               |               |
| Well Position        | +N/-S            | 0.00 usft | Northing:           | 7,266,166.99 usft | Latitude:     | 40.2594154    |
|                      | +E/-W            | 0.00 usft | Easting:            | 2,024,039.66 usft | Longitude:    | -110.1253440  |
| Position Uncertainty | 0.50 usft        |           | Wellhead Elevation: | usft              | Ground Level: | 5,379.00 usft |
| Grid Convergence:    | 0.88 °           |           |                     |                   |               |               |

|                  |                   |                    |                        |                      |                            |  |
|------------------|-------------------|--------------------|------------------------|----------------------|----------------------------|--|
| <b>Wellbore</b>  | Wellbore #1       |                    |                        |                      |                            |  |
| <b>Magnetics</b> | <b>Model Name</b> | <b>Sample Date</b> | <b>Declination (°)</b> | <b>Dip Angle (°)</b> | <b>Field Strength (nT)</b> |  |
|                  | HDGM2023          | 2/27/2023          | 10.48                  | 65.70                | 51,243.00000000            |  |
|                  | HDGM2023          | 4/11/2023          | 10.47                  | 65.68                | 51,230.60000000            |  |

|                          |             |                                |                     |                      |                      |  |
|--------------------------|-------------|--------------------------------|---------------------|----------------------|----------------------|--|
| <b>Design</b>            | Wellbore #1 |                                |                     |                      |                      |  |
| <b>Audit Notes:</b>      |             |                                |                     |                      |                      |  |
| <b>Version:</b>          | 1.0         | <b>Phase:</b>                  | ACTUAL              | <b>Tie On Depth:</b> | 0.00                 |  |
| <b>Vertical Section:</b> |             | <b>Depth From (TVD) (usft)</b> | <b>+N/-S (usft)</b> | <b>+E/-W (usft)</b>  | <b>Direction (°)</b> |  |
|                          |             | 0.00                           | 0.00                | 0.00                 | 359.96               |  |

|                       |                       |                          |                  |                                            |  |
|-----------------------|-----------------------|--------------------------|------------------|--------------------------------------------|--|
| <b>Survey Program</b> | <b>Date</b> 5/19/2023 |                          |                  |                                            |  |
| <b>From (usft)</b>    | <b>To (usft)</b>      | <b>Survey (Wellbore)</b> | <b>Tool Name</b> | <b>Description</b>                         |  |
| 231.00                | 2,665.00              | Survey #1 (Wellbore #1)  | MWD+IFR1+MS      | OWSG MWD + IFR1 + Multi-Station Correction |  |
| 2,755.00              | 20,797.00             | Survey #2 (Wellbore #1)  | MWD+IFR1+MS      | OWSG MWD + IFR1 + Multi-Station Correction |  |

|                              |                |                |                              |                          |                     |                        |                       |                        |                      |                        |                         |                         |                         |
|------------------------------|----------------|----------------|------------------------------|--------------------------|---------------------|------------------------|-----------------------|------------------------|----------------------|------------------------|-------------------------|-------------------------|-------------------------|
| <b>Survey</b>                |                |                |                              |                          |                     |                        |                       |                        |                      |                        |                         |                         |                         |
| <b>Measured Depth (usft)</b> | <b>INC (°)</b> | <b>AZI (°)</b> | <b>Vertical Depth (usft)</b> | <b>Local Coordinates</b> |                     | <b>Map Coordinates</b> |                       | <b>Geo Coordinates</b> |                      | <b>Vertical Dogleg</b> |                         | <b>Build Rate</b>       | <b>Turn Rate</b>        |
|                              |                |                |                              | <b>+N/-S (usft)</b>      | <b>+E/-W (usft)</b> | <b>Northing (usft)</b> | <b>Easting (usft)</b> | <b>Latitude (°)</b>    | <b>Longitude (°)</b> | <b>Section (usft)</b>  | <b>Rate (°/100usft)</b> | <b>Rate (°/100usft)</b> | <b>Rate (°/100usft)</b> |
| 0.00                         | 0.00           | 0.00           | 0.00                         | 0.00                     | 0.00                | 7,266,166.99           | 2,024,039.66          | 40.2594154             | -110.1253440         | 0.00                   | 0.00                    | 0.00                    | 0.00                    |
| 231.00                       | 0.26           | 156.32         | 231.00                       | -0.48                    | 0.21                | 7,266,166.51           | 2,024,039.88          | 40.2594141             | -110.1253433         | -0.48                  | 0.11                    | 0.11                    | 0.00                    |
| 322.00                       | 0.35           | 147.17         | 322.00                       | -0.90                    | 0.44                | 7,266,166.09           | 2,024,040.12          | 40.2594130             | -110.1253424         | -0.90                  | 0.11                    | 0.10                    | -10.05                  |
| 413.00                       | 0.28           | 174.67         | 413.00                       | -1.36                    | 0.62                | 7,266,165.64           | 2,024,040.30          | 40.2594117             | -110.1253418         | -1.36                  | 0.18                    | -0.08                   | 30.22                   |
| 503.00                       | 0.31           | 192.40         | 503.00                       | -1.81                    | 0.58                | 7,266,165.18           | 2,024,040.27          | 40.2594105             | -110.1253419         | -1.81                  | 0.11                    | 0.03                    | 19.70                   |

## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft) | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longitude<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|--------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 593.00                   | 0.31       | 207.74     | 592.99                   | -2.27                                | 0.42            | 7,266,164.73                          | 2,024,040.12      | 40.2594092                         | -110.1253425     | -2.27                      | 0.09                       | 0.00                      | 17.04                    |
| 684.00                   | 0.33       | 232.18     | 683.99                   | -2.65                                | 0.10            | 7,266,164.34                          | 2,024,039.80      | 40.2594082                         | -110.1253437     | -2.65                      | 0.15                       | 0.02                      | 26.86                    |
| 776.00                   | 0.31       | 168.68     | 775.99                   | -3.05                                | -0.06           | 7,266,163.93                          | 2,024,039.65      | 40.2594071                         | -110.1253442     | -3.05                      | 0.37                       | -0.02                     | -69.02                   |
| 868.00                   | 0.26       | 150.13     | 867.99                   | -3.48                                | 0.09            | 7,266,163.51                          | 2,024,039.80      | 40.2594059                         | -110.1253437     | -3.48                      | 0.11                       | -0.05                     | -20.16                   |
| 957.00                   | 0.53       | 153.29     | 956.99                   | -4.02                                | 0.37            | 7,266,162.97                          | 2,024,040.10      | 40.2594044                         | -110.1253427     | -4.02                      | 0.30                       | 0.30                      | 3.55                     |
| 1,060.00                 | 1.25       | 11.69      | 1,059.98                 | -3.35                                | 0.82            | 7,266,163.65                          | 2,024,040.53      | 40.2594063                         | -110.1253411     | -3.35                      | 1.65                       | 0.70                      | -137.48                  |
| 1,155.00                 | 3.31       | 7.54       | 1,154.90                 | 0.39                                 | 1.39            | 7,266,167.40                          | 2,024,041.04      | 40.2594165                         | -110.1253390     | 0.39                       | 2.17                       | 2.17                      | -4.37                    |
| 1,249.00                 | 4.19       | 9.75       | 1,248.70                 | 6.46                                 | 2.32            | 7,266,173.48                          | 2,024,041.89      | 40.2594332                         | -110.1253357     | 6.46                       | 0.95                       | 0.94                      | 2.35                     |
| 1,343.00                 | 3.96       | 8.32       | 1,342.46                 | 13.06                                | 3.37            | 7,266,180.10                          | 2,024,042.84      | 40.2594513                         | -110.1253319     | 13.06                      | 0.27                       | -0.24                     | -1.52                    |
| 1,437.00                 | 3.95       | 4.45       | 1,436.24                 | 19.50                                | 4.10            | 7,266,186.54                          | 2,024,043.46      | 40.2594690                         | -110.1253293     | 19.50                      | 0.28                       | -0.01                     | -4.12                    |
| 1,532.00                 | 4.48       | 7.05       | 1,530.98                 | 26.44                                | 4.81            | 7,266,193.50                          | 2,024,044.06      | 40.2594880                         | -110.1253268     | 26.44                      | 0.59                       | 0.56                      | 2.74                     |
| 1,626.00                 | 5.30       | 357.22     | 1,624.64                 | 34.42                                | 5.05            | 7,266,201.48                          | 2,024,044.18      | 40.2595099                         | -110.1253259     | 34.42                      | 1.24                       | 0.87                      | -10.46                   |
| 1,721.00                 | 5.28       | 352.60     | 1,719.23                 | 43.14                                | 4.27            | 7,266,210.18                          | 2,024,043.27      | 40.2595339                         | -110.1253287     | 43.14                      | 0.45                       | -0.02                     | -4.86                    |
| 1,815.00                 | 5.35       | 353.24     | 1,812.83                 | 51.78                                | 3.20            | 7,266,218.81                          | 2,024,042.06      | 40.2595576                         | -110.1253326     | 51.78                      | 0.10                       | 0.07                      | 0.68                     |
| 1,910.00                 | 5.18       | 354.35     | 1,907.43                 | 60.45                                | 2.25            | 7,266,227.46                          | 2,024,040.99      | 40.2595814                         | -110.1253359     | 60.45                      | 0.21                       | -0.18                     | 1.17                     |
| 2,004.00                 | 5.23       | 355.96     | 2,001.04                 | 68.94                                | 1.53            | 7,266,235.94                          | 2,024,040.14      | 40.2596047                         | -110.1253385     | 68.94                      | 0.16                       | 0.05                      | 1.71                     |
| 2,099.00                 | 5.08       | 355.19     | 2,095.66                 | 77.45                                | 0.88            | 7,266,244.44                          | 2,024,039.35      | 40.2596280                         | -110.1253409     | 77.45                      | 0.17                       | -0.16                     | -0.81                    |
| 2,193.00                 | 4.86       | 356.44     | 2,189.30                 | 85.57                                | 0.28            | 7,266,252.55                          | 2,024,038.63      | 40.2596503                         | -110.1253430     | 85.57                      | 0.26                       | -0.23                     | 1.33                     |
| 2,288.00                 | 4.51       | 357.35     | 2,283.99                 | 93.32                                | -0.14           | 7,266,260.29                          | 2,024,038.09      | 40.2596716                         | -110.1253445     | 93.32                      | 0.38                       | -0.37                     | 0.96                     |
| 2,382.00                 | 4.45       | 356.64     | 2,377.70                 | 100.65                               | -0.53           | 7,266,267.61                          | 2,024,037.59      | 40.2596917                         | -110.1253459     | 100.65                     | 0.09                       | -0.06                     | -0.76                    |
| 2,476.00                 | 4.11       | 353.73     | 2,471.44                 | 107.64                               | -1.11           | 7,266,274.59                          | 2,024,036.90      | 40.2597109                         | -110.1253480     | 107.64                     | 0.43                       | -0.36                     | -3.10                    |
| 2,571.00                 | 4.78       | 356.57     | 2,566.15                 | 114.98                               | -1.72           | 7,266,281.92                          | 2,024,036.18      | 40.2597311                         | -110.1253502     | 114.98                     | 0.74                       | 0.71                      | 2.99                     |
| 2,665.00                 | 4.88       | 357.71     | 2,659.82                 | 122.88                               | -2.11           | 7,266,289.81                          | 2,024,035.66      | 40.2597527                         | -110.1253516     | 122.88                     | 0.15                       | 0.11                      | 1.21                     |
| 2,755.00                 | 4.67       | 358.75     | 2,749.51                 | 130.37                               | -2.35           | 7,266,297.30                          | 2,024,035.31      | 40.2597733                         | -110.1253524     | 130.37                     | 0.25                       | -0.23                     | 1.16                     |
| 2,849.00                 | 4.88       | 12.84      | 2,843.18                 | 138.10                               | -1.54           | 7,266,305.03                          | 2,024,036.00      | 40.2597945                         | -110.1253495     | 138.10                     | 1.26                       | 0.22                      | 14.99                    |
| 2,943.00                 | 5.48       | 34.16      | 2,936.81                 | 145.71                               | 1.87            | 7,266,312.70                          | 2,024,039.29      | 40.2598154                         | -110.1253373     | 145.71                     | 2.13                       | 0.64                      | 22.68                    |
| 3,038.00                 | 5.72       | 65.29      | 3,031.37                 | 151.44                               | 8.72            | 7,266,318.53                          | 2,024,046.05      | 40.2598311                         | -110.1253128     | 151.44                     | 3.17                       | 0.25                      | 32.77                    |
| 3,132.00                 | 7.30       | 90.76      | 3,124.78                 | 153.32                               | 18.95           | 7,266,320.57                          | 2,024,056.25      | 40.2598363                         | -110.1252761     | 153.31                     | 3.46                       | 1.68                      | 27.10                    |
| 3,226.00                 | 9.48       | 104.50     | 3,217.78                 | 151.30                               | 32.42           | 7,266,318.76                          | 2,024,069.75      | 40.2598308                         | -110.1252279     | 151.28                     | 3.14                       | 2.32                      | 14.62                    |
| 3,321.00                 | 11.49      | 108.47     | 3,311.19                 | 146.35                               | 48.97           | 7,266,314.06                          | 2,024,086.37      | 40.2598172                         | -110.1251686     | 146.31                     | 2.25                       | 2.12                      | 4.18                     |
| 3,415.00                 | 13.77      | 110.50     | 3,402.91                 | 139.46                               | 68.33           | 7,266,307.47                          | 2,024,105.84      | 40.2597983                         | -110.1250992     | 139.41                     | 2.47                       | 2.43                      | 2.16                     |
| 3,509.00                 | 15.91      | 111.37     | 3,493.77                 | 130.85                               | 90.81           | 7,266,299.21                          | 2,024,128.44      | 40.2597746                         | -110.1250186     | 130.79                     | 2.29                       | 2.28                      | 0.93                     |
| 3,603.00                 | 18.39      | 112.56     | 3,583.59                 | 120.46                               | 116.50          | 7,266,289.22                          | 2,024,154.29      | 40.2597461                         | -110.1249266     | 120.38                     | 2.66                       | 2.64                      | 1.27                     |
| 3,697.00                 | 20.65      | 113.07     | 3,672.18                 | 108.28                               | 145.45          | 7,266,277.48                          | 2,024,183.42      | 40.2597127                         | -110.1248229     | 108.18                     | 2.41                       | 2.40                      | 0.54                     |
| 3,792.00                 | 23.10      | 112.97     | 3,760.33                 | 94.44                                | 178.03          | 7,266,264.14                          | 2,024,216.20      | 40.2596747                         | -110.1247062     | 94.31                      | 2.58                       | 2.58                      | -0.11                    |
| 3,886.00                 | 24.84      | 113.07     | 3,846.22                 | 79.51                                | 213.17          | 7,266,249.75                          | 2,024,251.57      | 40.2596337                         | -110.1245802     | 79.36                      | 1.85                       | 1.85                      | 0.11                     |
| 3,980.00                 | 25.12      | 112.71     | 3,931.43                 | 64.07                                | 249.74          | 7,266,234.88                          | 2,024,288.37      | 40.2595913                         | -110.1244492     | 63.89                      | 0.34                       | 0.30                      | -0.38                    |
| 4,074.00                 | 25.01      | 113.41     | 4,016.58                 | 48.47                                | 286.38          | 7,266,219.85                          | 2,024,325.24      | 40.2595485                         | -110.1243179     | 48.27                      | 0.34                       | -0.12                     | 0.74                     |



## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft) | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longitude<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|--------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 4,168.00                 | 24.99      | 112.92     | 4,101.77                 | 32.84                                | 322.90          | 7,266,204.78                          | 2,024,362.00      | 40.2595056                         | -110.1241871     | 32.61                      | 0.22                       | -0.02                     | -0.52                    |
| 4,263.00                 | 26.15      | 112.82     | 4,187.46                 | 16.91                                | 360.68          | 7,266,189.43                          | 2,024,400.02      | 40.2594618                         | -110.1240517     | 16.65                      | 1.22                       | 1.22                      | -0.11                    |
| 4,357.00                 | 26.98      | 112.81     | 4,271.54                 | 0.61                                 | 399.43          | 7,266,173.73                          | 2,024,439.01      | 40.2594171                         | -110.1239129     | 0.33                       | 0.88                       | 0.88                      | -0.01                    |
| 4,451.00                 | 26.66      | 113.71     | 4,355.43                 | -16.14                               | 438.40          | 7,266,157.59                          | 2,024,478.22      | 40.2593711                         | -110.1237733     | -16.45                     | 0.55                       | -0.34                     | 0.96                     |
| 4,545.00                 | 26.73      | 113.51     | 4,439.41                 | -33.05                               | 477.09          | 7,266,141.27                          | 2,024,517.17      | 40.2593247                         | -110.1236346     | -33.39                     | 0.12                       | 0.07                      | -0.21                    |
| 4,640.00                 | 27.15      | 113.19     | 4,524.10                 | -50.11                               | 516.61          | 7,266,124.82                          | 2,024,556.94      | 40.2592779                         | -110.1234930     | -50.47                     | 0.47                       | 0.44                      | -0.34                    |
| 4,734.00                 | 27.15      | 113.01     | 4,607.74                 | -66.94                               | 556.06          | 7,266,108.60                          | 2,024,596.65      | 40.2592317                         | -110.1233517     | -67.33                     | 0.09                       | 0.00                      | -0.19                    |
| 4,828.00                 | 27.19      | 112.88     | 4,691.37                 | -83.67                               | 595.59          | 7,266,092.48                          | 2,024,636.42      | 40.2591857                         | -110.1232101     | -84.09                     | 0.08                       | 0.04                      | -0.14                    |
| 4,923.00                 | 27.00      | 113.26     | 4,775.94                 | -100.63                              | 635.40          | 7,266,076.14                          | 2,024,676.48      | 40.2591392                         | -110.1230674     | -101.07                    | 0.27                       | -0.20                     | 0.40                     |
| 5,017.00                 | 27.04      | 112.97     | 4,859.68                 | -117.39                              | 674.67          | 7,266,059.98                          | 2,024,716.01      | 40.2590932                         | -110.1229267     | -117.86                    | 0.15                       | 0.04                      | -0.31                    |
| 5,111.00                 | 27.06      | 112.88     | 4,943.40                 | -134.05                              | 714.05          | 7,266,043.94                          | 2,024,755.63      | 40.2590475                         | -110.1227856     | -134.54                    | 0.05                       | 0.02                      | -0.10                    |
| 5,205.00                 | 26.99      | 113.39     | 5,027.14                 | -150.83                              | 753.32          | 7,266,027.77                          | 2,024,795.16      | 40.2590014                         | -110.1226449     | -151.35                    | 0.26                       | -0.07                     | 0.54                     |
| 5,300.00                 | 26.22      | 113.00     | 5,112.08                 | -167.58                              | 792.43          | 7,266,011.61                          | 2,024,834.51      | 40.2589554                         | -110.1225048     | -168.14                    | 0.83                       | -0.81                     | -0.41                    |
| 5,394.00                 | 25.86      | 114.01     | 5,196.53                 | -184.04                              | 830.27          | 7,265,995.74                          | 2,024,872.60      | 40.2589102                         | -110.1223692     | -184.62                    | 0.61                       | -0.38                     | 1.07                     |
| 5,488.00                 | 25.76      | 112.84     | 5,281.16                 | -200.31                              | 867.82          | 7,265,980.05                          | 2,024,910.39      | 40.2588656                         | -110.1222347     | -200.92                    | 0.55                       | -0.11                     | -1.24                    |
| 5,583.00                 | 25.58      | 112.97     | 5,366.78                 | -216.33                              | 905.73          | 7,265,964.62                          | 2,024,948.54      | 40.2588216                         | -110.1220989     | -216.96                    | 0.20                       | -0.19                     | 0.14                     |
| 5,677.00                 | 25.71      | 112.86     | 5,451.52                 | -232.17                              | 943.20          | 7,265,949.36                          | 2,024,986.25      | 40.2587781                         | -110.1219646     | -232.83                    | 0.15                       | 0.14                      | -0.12                    |
| 5,772.00                 | 25.89      | 112.84     | 5,537.05                 | -248.22                              | 981.30          | 7,265,933.89                          | 2,025,024.59      | 40.2587340                         | -110.1218281     | -248.91                    | 0.19                       | 0.19                      | -0.02                    |
| 5,866.00                 | 25.46      | 113.12     | 5,621.77                 | -264.12                              | 1,018.80        | 7,265,918.57                          | 2,025,062.32      | 40.2586904                         | -110.1216938     | -264.83                    | 0.48                       | -0.46                     | 0.30                     |
| 5,960.00                 | 25.03      | 113.47     | 5,706.79                 | -279.98                              | 1,055.62        | 7,265,903.29                          | 2,025,099.38      | 40.2586469                         | -110.1215618     | -280.71                    | 0.48                       | -0.46                     | 0.37                     |
| 6,055.00                 | 25.19      | 113.74     | 5,792.81                 | -296.12                              | 1,092.56        | 7,265,887.71                          | 2,025,136.56      | 40.2586025                         | -110.1214295     | -296.88                    | 0.21                       | 0.17                      | 0.28                     |
| 6,150.00                 | 25.31      | 112.99     | 5,878.74                 | -312.19                              | 1,129.76        | 7,265,872.22                          | 2,025,174.00      | 40.2585584                         | -110.1212962     | -312.98                    | 0.36                       | 0.13                      | -0.79                    |
| 6,244.00                 | 23.99      | 111.90     | 5,964.17                 | -327.17                              | 1,165.99        | 7,265,857.80                          | 2,025,210.46      | 40.2585173                         | -110.1211664     | -327.98                    | 1.49                       | -1.40                     | -1.16                    |
| 6,338.00                 | 24.00      | 112.14     | 6,050.05                 | -341.50                              | 1,201.43        | 7,265,844.02                          | 2,025,246.11      | 40.2584780                         | -110.1210394     | -342.34                    | 0.10                       | 0.01                      | 0.26                     |
| 6,433.00                 | 23.68      | 111.84     | 6,136.94                 | -355.88                              | 1,237.03        | 7,265,830.19                          | 2,025,281.92      | 40.2584385                         | -110.1209119     | -356.74                    | 0.36                       | -0.34                     | -0.32                    |
| 6,527.00                 | 24.26      | 111.77     | 6,222.83                 | -370.06                              | 1,272.49        | 7,265,816.55                          | 2,025,317.59      | 40.2583995                         | -110.1207848     | -370.95                    | 0.62                       | 0.62                      | -0.07                    |
| 6,621.00                 | 24.48      | 112.74     | 6,308.46                 | -384.75                              | 1,308.38        | 7,265,802.42                          | 2,025,353.71      | 40.2583592                         | -110.1206562     | -385.66                    | 0.49                       | 0.23                      | 1.03                     |
| 6,716.00                 | 24.66      | 112.82     | 6,394.86                 | -400.05                              | 1,344.80        | 7,265,787.68                          | 2,025,390.35      | 40.2583172                         | -110.1205257     | -400.98                    | 0.19                       | 0.19                      | 0.08                     |
| 6,810.00                 | 24.20      | 112.86     | 6,480.44                 | -415.14                              | 1,380.63        | 7,265,773.15                          | 2,025,426.41      | 40.2582758                         | -110.1203974     | -416.10                    | 0.49                       | -0.49                     | 0.04                     |
| 6,904.00                 | 25.04      | 112.49     | 6,565.89                 | -430.23                              | 1,416.76        | 7,265,758.61                          | 2,025,462.77      | 40.2582344                         | -110.1202679     | -431.22                    | 0.91                       | 0.89                      | -0.39                    |
| 6,998.00                 | 24.86      | 111.82     | 6,651.12                 | -445.18                              | 1,453.49        | 7,265,744.22                          | 2,025,499.71      | 40.2581933                         | -110.1201363     | -446.20                    | 0.36                       | -0.19                     | -0.71                    |
| 7,093.00                 | 25.17      | 111.96     | 6,737.21                 | -460.16                              | 1,490.76        | 7,265,729.82                          | 2,025,537.21      | 40.2581522                         | -110.1200028     | -461.20                    | 0.33                       | 0.33                      | 0.15                     |
| 7,187.00                 | 24.94      | 110.89     | 6,822.37                 | -474.70                              | 1,527.82        | 7,265,715.85                          | 2,025,574.48      | 40.2581123                         | -110.1198700     | -475.77                    | 0.54                       | -0.24                     | -1.14                    |
| 7,282.00                 | 25.28      | 111.96     | 6,908.39                 | -489.43                              | 1,565.34        | 7,265,701.71                          | 2,025,612.23      | 40.2580718                         | -110.1197356     | -490.52                    | 0.60                       | 0.36                      | 1.13                     |
| 7,376.00                 | 25.09      | 111.83     | 6,993.45                 | -504.35                              | 1,602.46        | 7,265,687.36                          | 2,025,649.56      | 40.2580309                         | -110.1196026     | -505.47                    | 0.21                       | -0.20                     | -0.14                    |
| 7,471.00                 | 24.75      | 111.64     | 7,079.61                 | -519.17                              | 1,639.64        | 7,265,673.11                          | 2,025,686.97      | 40.2579902                         | -110.1194694     | -520.32                    | 0.37                       | -0.36                     | -0.20                    |
| 7,565.00                 | 25.00      | 111.65     | 7,164.89                 | -533.76                              | 1,676.39        | 7,265,659.10                          | 2,025,723.94      | 40.2579501                         | -110.1193377     | -534.93                    | 0.27                       | 0.27                      | 0.01                     |

## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft)                      | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longitude<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|-----------------------------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 7,659.00                                      | 25.27      | 111.84     | 7,249.99                 | -548.55                              | 1,713.48        | 7,265,644.88                          | 2,025,761.24      | 40.2579095                         | -110.1192048     | -549.74                    | 0.30                       | 0.29                      | 0.20                     |
| 7,754.00                                      | 25.16      | 111.84     | 7,335.93                 | -563.60                              | 1,751.04        | 7,265,630.40                          | 2,025,799.03      | 40.2578682                         | -110.1190703     | -564.83                    | 0.12                       | -0.12                     | 0.00                     |
| 7,848.00                                      | 25.24      | 111.74     | 7,420.99                 | -578.46                              | 1,788.21        | 7,265,616.12                          | 2,025,836.42      | 40.2578274                         | -110.1189371     | -579.71                    | 0.10                       | 0.09                      | -0.11                    |
| 7,942.00                                      | 25.06      | 112.19     | 7,506.08                 | -593.40                              | 1,825.26        | 7,265,601.75                          | 2,025,873.69      | 40.2577864                         | -110.1188044     | -594.68                    | 0.28                       | -0.19                     | 0.48                     |
| 8,037.00                                      | 25.15      | 112.59     | 7,592.10                 | -608.76                              | 1,862.53        | 7,265,586.97                          | 2,025,911.19      | 40.2577442                         | -110.1186708     | -610.06                    | 0.20                       | 0.09                      | 0.42                     |
| 8,130.00                                      | 25.24      | 112.16     | 7,676.25                 | -623.83                              | 1,899.13        | 7,265,572.47                          | 2,025,948.02      | 40.2577029                         | -110.1185397     | -625.15                    | 0.22                       | 0.10                      | -0.46                    |
| 8,225.00                                      | 25.35      | 111.69     | 7,762.15                 | -638.98                              | 1,936.79        | 7,265,557.89                          | 2,025,985.90      | 40.2576612                         | -110.1184048     | -640.33                    | 0.24                       | 0.12                      | -0.49                    |
| 8,319.00                                      | 25.88      | 111.43     | 7,846.91                 | -653.91                              | 1,974.59        | 7,265,543.54                          | 2,026,023.92      | 40.2576202                         | -110.1182694     | -655.29                    | 0.58                       | 0.56                      | -0.28                    |
| 8,413.00                                      | 25.40      | 111.50     | 7,931.65                 | -668.80                              | 2,012.44        | 7,265,529.24                          | 2,026,061.99      | 40.2575794                         | -110.1181337     | -670.20                    | 0.51                       | -0.51                     | 0.07                     |
| 8,508.00                                      | 25.23      | 112.51     | 8,017.53                 | -684.02                              | 2,050.10        | 7,265,514.60                          | 2,026,099.88      | 40.2575376                         | -110.1179988     | -685.45                    | 0.49                       | -0.18                     | 1.06                     |
| 8,602.00                                      | 25.34      | 112.40     | 8,102.52                 | -699.35                              | 2,087.21        | 7,265,499.84                          | 2,026,137.21      | 40.2574955                         | -110.1178659     | -700.81                    | 0.13                       | 0.12                      | -0.12                    |
| 8,697.00                                      | 25.82      | 111.77     | 8,188.21                 | -714.77                              | 2,125.21        | 7,265,485.01                          | 2,026,175.45      | 40.2574532                         | -110.1177297     | -716.26                    | 0.58                       | 0.51                      | -0.66                    |
| 8,791.00                                      | 26.13      | 110.85     | 8,272.72                 | -729.73                              | 2,163.57        | 7,265,470.64                          | 2,026,214.03      | 40.2574121                         | -110.1175923     | -731.24                    | 0.54                       | 0.33                      | -0.98                    |
| 8,885.00                                      | 25.16      | 112.20     | 8,357.46                 | -744.65                              | 2,201.41        | 7,265,456.31                          | 2,026,252.10      | 40.2573711                         | -110.1174567     | -746.19                    | 1.20                       | -1.03                     | 1.44                     |
| 8,979.00                                      | 25.17      | 112.11     | 8,442.53                 | -759.72                              | 2,238.43        | 7,265,441.81                          | 2,026,289.34      | 40.2573297                         | -110.1173241     | -761.29                    | 0.04                       | 0.01                      | -0.10                    |
| 9,074.00                                      | 25.17      | 112.52     | 8,528.51                 | -775.07                              | 2,275.81        | 7,265,427.04                          | 2,026,326.95      | 40.2572876                         | -110.1171902     | -776.65                    | 0.18                       | 0.00                      | 0.43                     |
| 9,169.00                                      | 25.29      | 112.45     | 8,614.45                 | -790.55                              | 2,313.23        | 7,265,412.13                          | 2,026,364.60      | 40.2572451                         | -110.1170561     | -792.17                    | 0.13                       | 0.13                      | -0.07                    |
| 9,263.00                                      | 25.84      | 111.99     | 8,699.25                 | -805.89                              | 2,350.78        | 7,265,397.38                          | 2,026,402.38      | 40.2572030                         | -110.1169216     | -807.53                    | 0.62                       | 0.59                      | -0.49                    |
| 9,309.00                                      | 26.04      | 111.11     | 8,740.61                 | -813.28                              | 2,369.50        | 7,265,390.28                          | 2,026,421.20      | 40.2571827                         | -110.1168545     | -814.93                    | 0.94                       | 0.43                      | -1.91                    |
| 9,354.00                                      | 26.39      | 110.35     | 8,780.99                 | -820.32                              | 2,388.09        | 7,265,383.53                          | 2,026,439.90      | 40.2571634                         | -110.1167879     | -821.98                    | 1.08                       | 0.78                      | -1.69                    |
| 9,448.00                                      | 25.30      | 109.69     | 8,865.58                 | -834.35                              | 2,426.59        | 7,265,370.09                          | 2,026,478.60      | 40.2571249                         | -110.1166500     | -836.04                    | 1.20                       | -1.16                     | -0.70                    |
| 9,542.00                                      | 23.63      | 84.79      | 8,951.37                 | -839.42                              | 2,464.36        | 7,265,365.60                          | 2,026,516.45      | 40.2571109                         | -110.1165146     | -841.14                    | 11.04                      | -1.78                     | -26.49                   |
| 9,636.00                                      | 27.94      | 51.39      | 9,036.43                 | -823.88                              | 2,500.54        | 7,265,381.69                          | 2,026,552.38      | 40.2571536                         | -110.1163850     | -825.62                    | 15.90                      | 4.59                      | -35.53                   |
| 9,730.00                                      | 24.57      | 47.34      | 9,120.73                 | -796.88                              | 2,532.13        | 7,265,409.17                          | 2,026,583.55      | 40.2572277                         | -110.1162718     | -798.65                    | 4.06                       | -3.59                     | -4.31                    |
| 9,824.00                                      | 28.80      | 42.61      | 9,204.71                 | -766.96                              | 2,561.85        | 7,265,439.54                          | 2,026,612.80      | 40.2573098                         | -110.1161653     | -768.75                    | 5.03                       | 4.50                      | -5.03                    |
| 9,918.00                                      | 38.62      | 25.21      | 9,282.99                 | -723.55                              | 2,589.80        | 7,265,483.38                          | 2,026,640.09      | 40.2574290                         | -110.1160652     | -725.35                    | 14.56                      | 10.45                     | -18.51                   |
| 10,012.00                                     | 41.18      | 21.81      | 9,355.10                 | -668.26                              | 2,613.80        | 7,265,539.02                          | 2,026,663.23      | 40.2575807                         | -110.1159792     | -670.08                    | 3.58                       | 2.72                      | -3.62                    |
| 10,107.00                                     | 48.95      | 19.94      | 9,422.15                 | -605.45                              | 2,637.68        | 7,265,602.19                          | 2,026,686.14      | 40.2577531                         | -110.1158936     | -607.29                    | 8.30                       | 8.18                      | -1.97                    |
| 10,201.00                                     | 55.20      | 24.22      | 9,479.92                 | -536.84                              | 2,665.63        | 7,265,671.21                          | 2,026,713.03      | 40.2579414                         | -110.1157934     | -538.71                    | 7.55                       | 6.65                      | 4.55                     |
| 10,295.00                                     | 62.97      | 18.11      | 9,528.21                 | -461.69                              | 2,694.54        | 7,265,746.79                          | 2,026,740.78      | 40.2581477                         | -110.1156898     | -463.57                    | 9.97                       | 8.27                      | -6.50                    |
| 10,343.00                                     | 65.04      | 16.82      | 9,549.25                 | -420.53                              | 2,707.48        | 7,265,788.14                          | 2,026,753.09      | 40.2582607                         | -110.1156434     | -422.42                    | 4.95                       | 4.32                      | -2.70                    |
| <b>Crossed Section (0' FSL, 2401' FWL)</b>    |            |            |                          |                                      |                 |                                       |                   |                                    |                  |                            |                            |                           |                          |
| 10,390.00                                     | 67.08      | 15.59      | 9,568.32                 | -379.29                              | 2,719.47        | 7,265,829.56                          | 2,026,764.44      | 40.2583739                         | -110.1156005     | -381.18                    | 4.95                       | 4.34                      | -2.61                    |
| 10,455.00                                     | 73.62      | 13.42      | 9,590.16                 | -320.05                              | 2,734.77        | 7,265,889.02                          | 2,026,778.82      | 40.2585365                         | -110.1155456     | -321.96                    | 10.55                      | 10.07                     | -3.34                    |
| <b>Crossed Hardline (100' FSL, 2428' FWL)</b> |            |            |                          |                                      |                 |                                       |                   |                                    |                  |                            |                            |                           |                          |
| 10,484.00                                     | 76.55      | 12.50      | 9,597.63                 | -292.75                              | 2,741.05        | 7,265,916.42                          | 2,026,784.68      | 40.2586114                         | -110.1155231     | -294.66                    | 10.55                      | 10.09                     | -3.17                    |
| 10,578.00                                     | 84.20      | 8.62       | 9,613.34                 | -201.72                              | 2,757.98        | 7,266,007.69                          | 2,026,800.21      | 40.2588613                         | -110.1154624     | -203.64                    | 9.10                       | 8.14                      | -4.13                    |
| 10,672.00                                     | 86.05      | 4.81       | 9,621.33                 | -108.72                              | 2,768.93        | 7,266,100.84                          | 2,026,809.73      | 40.2591166                         | -110.1154231     | -110.66                    | 4.49                       | 1.97                      | -4.05                    |



## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft) | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longitude<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|--------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 10,766.00                | 88.60      | 4.45       | 9,625.71                 | -15.14                               | 2,776.51        | 7,266,194.52                          | 2,026,815.87      | 40.2593735                         | -110.1153960     | -17.08                     | 2.74                       | 2.71                      | -0.38                    |
| 10,860.00                | 85.35      | 4.04       | 9,630.67                 | 78.46                                | 2,783.45        | 7,266,288.21                          | 2,026,821.38      | 40.2596304                         | -110.1153710     | 76.52                      | 3.48                       | -3.46                     | -0.44                    |
| 10,954.00                | 87.54      | 2.53       | 9,636.50                 | 172.12                               | 2,788.83        | 7,266,381.93                          | 2,026,825.31      | 40.2598875                         | -110.1153517     | 170.17                     | 2.83                       | 2.33                      | -1.61                    |
| 11,047.00                | 85.35      | 2.18       | 9,642.27                 | 264.85                               | 2,792.64        | 7,266,474.70                          | 2,026,827.70      | 40.2601420                         | -110.1153380     | 262.90                     | 2.38                       | -2.35                     | -0.38                    |
| 11,136.00                | 84.03      | 1.46       | 9,650.50                 | 353.42                               | 2,795.46        | 7,266,563.30                          | 2,026,829.15      | 40.2603851                         | -110.1153279     | 351.47                     | 1.69                       | -1.48                     | -0.81                    |
| 11,226.00                | 84.67      | 0.17       | 9,659.37                 | 442.98                               | 2,796.73        | 7,266,652.86                          | 2,026,829.05      | 40.2606310                         | -110.1153233     | 441.02                     | 1.59                       | 0.71                      | -1.43                    |
| 11,315.00                | 86.55      | 359.75     | 9,666.18                 | 531.71                               | 2,796.67        | 7,266,741.57                          | 2,026,827.62      | 40.2608745                         | -110.1153235     | 529.76                     | 2.16                       | 2.11                      | -0.47                    |
| 11,406.00                | 87.51      | 359.98     | 9,670.89                 | 622.59                               | 2,796.45        | 7,266,832.43                          | 2,026,826.01      | 40.2611240                         | -110.1153242     | 620.63                     | 1.08                       | 1.05                      | 0.25                     |
| 11,497.00                | 85.85      | 0.80       | 9,676.16                 | 713.43                               | 2,797.07        | 7,266,923.26                          | 2,026,825.23      | 40.2613733                         | -110.1153220     | 711.47                     | 2.03                       | -1.82                     | 0.90                     |
| 11,587.00                | 87.14      | 0.54       | 9,681.67                 | 803.25                               | 2,798.12        | 7,267,013.08                          | 2,026,824.90      | 40.2616199                         | -110.1153182     | 801.30                     | 1.46                       | 1.43                      | -0.29                    |
| 11,677.00                | 88.18      | 359.77     | 9,685.34                 | 893.17                               | 2,798.36        | 7,267,102.99                          | 2,026,823.76      | 40.2618667                         | -110.1153173     | 891.22                     | 1.44                       | 1.16                      | -0.86                    |
| 11,765.00                | 89.08      | 1.30       | 9,687.44                 | 981.14                               | 2,799.19        | 7,267,190.96                          | 2,026,823.23      | 40.2621082                         | -110.1153143     | 979.19                     | 2.02                       | 1.02                      | 1.74                     |
| 11,854.00                | 87.68      | 359.32     | 9,689.96                 | 1,070.10                             | 2,799.67        | 7,267,279.90                          | 2,026,822.35      | 40.2623524                         | -110.1153125     | 1,068.14                   | 2.72                       | -1.57                     | -2.22                    |
| 11,943.00                | 86.89      | 359.67     | 9,694.18                 | 1,158.99                             | 2,798.88        | 7,267,368.77                          | 2,026,820.20      | 40.2625964                         | -110.1153153     | 1,157.04                   | 0.97                       | -0.89                     | 0.39                     |
| 12,032.00                | 87.03      | 359.46     | 9,698.90                 | 1,247.87                             | 2,798.21        | 7,267,457.61                          | 2,026,818.16      | 40.2628404                         | -110.1153177     | 1,245.91                   | 0.28                       | 0.16                      | -0.24                    |
| 12,122.00                | 87.73      | 0.91       | 9,703.01                 | 1,337.77                             | 2,798.50        | 7,267,547.50                          | 2,026,817.07      | 40.2630871                         | -110.1153166     | 1,335.81                   | 1.79                       | 0.78                      | 1.61                     |
| 12,211.00                | 87.23      | 2.15       | 9,706.92                 | 1,426.65                             | 2,800.87        | 7,267,636.40                          | 2,026,818.08      | 40.2633311                         | -110.1153081     | 1,424.69                   | 1.50                       | -0.56                     | 1.39                     |
| 12,301.00                | 87.73      | 358.98     | 9,710.88                 | 1,516.55                             | 2,801.76        | 7,267,726.30                          | 2,026,817.58      | 40.2635779                         | -110.1153048     | 1,514.59                   | 3.56                       | 0.56                      | -3.52                    |
| 12,391.00                | 85.38      | 357.52     | 9,716.29                 | 1,606.33                             | 2,799.02        | 7,267,816.02                          | 2,026,813.46      | 40.2638243                         | -110.1153146     | 1,604.38                   | 3.07                       | -2.61                     | -1.62                    |
| 12,481.00                | 89.44      | 356.16     | 9,720.36                 | 1,696.08                             | 2,794.06        | 7,267,905.68                          | 2,026,807.12      | 40.2640707                         | -110.1153324     | 1,694.13                   | 4.76                       | 4.51                      | -1.51                    |
| 12,572.00                | 88.94      | 354.54     | 9,721.64                 | 1,786.77                             | 2,786.69        | 7,267,996.24                          | 2,026,798.36      | 40.2643196                         | -110.1153588     | 1,784.82                   | 1.86                       | -0.55                     | -1.78                    |
| 12,661.00                | 89.75      | 357.48     | 9,722.66                 | 1,875.54                             | 2,780.49        | 7,268,084.89                          | 2,026,790.80      | 40.2645633                         | -110.1153809     | 1,873.60                   | 3.43                       | 0.91                      | 3.30                     |
| 12,750.00                | 88.71      | 359.18     | 9,723.86                 | 1,964.49                             | 2,777.90        | 7,268,173.79                          | 2,026,786.84      | 40.2648075                         | -110.1153902     | 1,962.55                   | 2.24                       | -1.17                     | 1.91                     |
| 12,840.00                | 87.42      | 357.90     | 9,726.90                 | 2,054.40                             | 2,775.61        | 7,268,263.65                          | 2,026,783.17      | 40.2650543                         | -110.1153983     | 2,052.47                   | 2.02                       | -1.43                     | -1.42                    |
| 12,935.00                | 87.48      | 359.38     | 9,731.12                 | 2,149.28                             | 2,773.36        | 7,268,358.47                          | 2,026,779.46      | 40.2653147                         | -110.1154064     | 2,147.34                   | 1.56                       | 0.06                      | 1.56                     |
| 13,029.00                | 87.62      | 0.87       | 9,735.14                 | 2,243.19                             | 2,773.56        | 7,268,452.37                          | 2,026,778.22      | 40.2655725                         | -110.1154056     | 2,241.25                   | 1.59                       | 0.15                      | 1.59                     |
| 13,123.00                | 87.51      | 1.62       | 9,739.13                 | 2,337.08                             | 2,775.60        | 7,268,546.28                          | 2,026,778.82      | 40.2658302                         | -110.1153982     | 2,335.15                   | 0.81                       | -0.12                     | 0.80                     |
| 13,217.00                | 86.61      | 1.82       | 9,743.96                 | 2,430.92                             | 2,778.42        | 7,268,640.13                          | 2,026,780.19      | 40.2660878                         | -110.1153881     | 2,428.98                   | 0.98                       | -0.96                     | 0.21                     |
| 13,311.00                | 86.25      | 2.70       | 9,749.81                 | 2,524.66                             | 2,782.12        | 7,268,733.92                          | 2,026,782.45      | 40.2663451                         | -110.1153748     | 2,522.72                   | 1.01                       | -0.38                     | 0.94                     |
| 13,405.00                | 85.43      | 3.23       | 9,756.63                 | 2,618.29                             | 2,786.97        | 7,268,827.60                          | 2,026,785.86      | 40.2666021                         | -110.1153574     | 2,616.34                   | 1.04                       | -0.87                     | 0.56                     |
| 13,500.00                | 84.45      | 1.20       | 9,765.01                 | 2,712.84                             | 2,790.63        | 7,268,922.19                          | 2,026,788.07      | 40.2668617                         | -110.1153443     | 2,710.89                   | 2.37                       | -1.03                     | -2.14                    |
| 13,594.00                | 87.98      | 0.62       | 9,771.21                 | 2,806.61                             | 2,792.12        | 7,269,015.96                          | 2,026,788.11      | 40.2671191                         | -110.1153389     | 2,804.66                   | 3.81                       | 3.76                      | -0.62                    |
| 13,687.00                | 88.26      | 0.71       | 9,774.26                 | 2,899.55                             | 2,793.19        | 7,269,108.90                          | 2,026,787.76      | 40.2673742                         | -110.1153350     | 2,897.60                   | 0.32                       | 0.30                      | 0.10                     |
| 13,781.00                | 88.21      | 1.57       | 9,777.16                 | 2,993.49                             | 2,795.06        | 7,269,202.85                          | 2,026,788.19      | 40.2676320                         | -110.1153283     | 2,991.53                   | 0.92                       | -0.05                     | 0.91                     |
| 13,875.00                | 87.26      | 1.66       | 9,780.87                 | 3,087.37                             | 2,797.71        | 7,269,296.76                          | 2,026,789.39      | 40.2678898                         | -110.1153187     | 3,085.42                   | 1.02                       | -1.01                     | 0.10                     |
| 13,969.00                | 88.15      | 3.64       | 9,784.64                 | 3,181.19                             | 2,802.05        | 7,269,390.63                          | 2,026,792.29      | 40.2681473                         | -110.1153031     | 3,179.24                   | 2.31                       | 0.95                      | 2.11                     |
| 14,063.00                | 85.63      | 0.85       | 9,789.74                 | 3,274.97                             | 2,805.73        | 7,269,484.44                          | 2,026,794.53      | 40.2684047                         | -110.1152899     | 3,273.01                   | 4.00                       | -2.68                     | -2.97                    |
| 14,157.00                | 90.42      | 359.98     | 9,792.98                 | 3,368.88                             | 2,806.41        | 7,269,578.35                          | 2,026,793.76      | 40.2686625                         | -110.1152874     | 3,366.92                   | 5.18                       | 5.10                      | -0.93                    |

## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft)                   | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longituge<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|--------------------------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 14,252.00                                  | 88.74      | 359.23     | 9,793.67                 | 3,463.87                             | 2,805.76        | 7,269,673.31                          | 2,026,791.65      | 40.2689232                         | -110.1152897     | 3,461.91                   | 1.94                       | -1.77                     | -0.79                    |
| 14,346.00                                  | 87.26      | 359.49     | 9,796.95                 | 3,557.80                             | 2,804.71        | 7,269,767.21                          | 2,026,789.16      | 40.2691811                         | -110.1152935     | 3,555.85                   | 1.60                       | -1.57                     | 0.28                     |
| 14,440.00                                  | 87.45      | 359.30     | 9,801.29                 | 3,651.70                             | 2,803.72        | 7,269,861.07                          | 2,026,786.72      | 40.2694388                         | -110.1152970     | 3,649.74                   | 0.29                       | 0.20                      | -0.20                    |
| 14,534.00                                  | 87.59      | 358.05     | 9,805.36                 | 3,745.58                             | 2,801.54        | 7,269,954.90                          | 2,026,783.11      | 40.2696965                         | -110.1153047     | 3,743.63                   | 1.34                       | 0.15                      | -1.33                    |
| 14,627.00                                  | 87.73      | 358.27     | 9,809.16                 | 3,838.46                             | 2,798.56        | 7,270,047.71                          | 2,026,778.70      | 40.2699515                         | -110.1153154     | 3,836.50                   | 0.28                       | 0.15                      | 0.24                     |
| 14,721.00                                  | 86.50      | 357.11     | 9,813.89                 | 3,932.26                             | 2,794.78        | 7,270,141.44                          | 2,026,773.48      | 40.2702089                         | -110.1153289     | 3,930.31                   | 1.80                       | -1.31                     | -1.23                    |
| 14,815.00                                  | 85.35      | 355.89     | 9,820.57                 | 4,025.84                             | 2,789.05        | 7,270,234.92                          | 2,026,766.32      | 40.2704658                         | -110.1153494     | 4,023.90                   | 1.78                       | -1.22                     | -1.30                    |
| 14,910.00                                  | 88.80      | 358.28     | 9,825.41                 | 4,120.58                             | 2,784.23        | 7,270,329.56                          | 2,026,760.04      | 40.2707259                         | -110.1153666     | 4,118.63                   | 4.42                       | 3.63                      | 2.52                     |
| 15,004.00                                  | 88.66      | 358.42     | 9,827.50                 | 4,214.51                             | 2,781.53        | 7,270,423.44                          | 2,026,755.89      | 40.2709837                         | -110.1153763     | 4,212.57                   | 0.21                       | -0.15                     | 0.15                     |
| 15,098.00                                  | 88.54      | 358.75     | 9,829.79                 | 4,308.46                             | 2,779.21        | 7,270,517.33                          | 2,026,752.13      | 40.2712416                         | -110.1153845     | 4,306.52                   | 0.37                       | -0.13                     | 0.35                     |
| 15,192.00                                  | 86.08      | 356.76     | 9,834.21                 | 4,402.27                             | 2,775.53        | 7,270,611.06                          | 2,026,747.01      | 40.2714991                         | -110.1153977     | 4,400.33                   | 3.36                       | -2.62                     | -2.12                    |
| 15,286.00                                  | 88.85      | 359.58     | 9,838.36                 | 4,496.11                             | 2,772.53        | 7,270,704.84                          | 2,026,742.57      | 40.2717567                         | -110.1154084     | 4,494.17                   | 4.20                       | 2.95                      | 3.00                     |
| 15,381.00                                  | 86.89      | 357.27     | 9,841.90                 | 4,591.00                             | 2,769.93        | 7,270,799.67                          | 2,026,738.51      | 40.2720172                         | -110.1154177     | 4,589.06                   | 3.19                       | -2.06                     | -2.43                    |
| 15,475.00                                  | 88.91      | 359.24     | 9,845.34                 | 4,684.88                             | 2,767.07        | 7,270,893.49                          | 2,026,734.21      | 40.2722749                         | -110.1154279     | 4,682.95                   | 3.00                       | 2.15                      | 2.10                     |
| 15,539.00                                  | 87.27      | 359.66     | 9,847.48                 | 4,748.84                             | 2,766.46        | 7,270,957.43                          | 2,026,732.61      | 40.2724504                         | -110.1154301     | 4,746.91                   | 2.65                       | -2.57                     | 0.66                     |
| <b>Crossed Section (0' FSL, 2479' FWL)</b> |            |            |                          |                                      |                 |                                       |                   |                                    |                  |                            |                            |                           |                          |
| 15,570.00                                  | 86.47      | 359.87     | 9,849.17                 | 4,779.79                             | 2,766.33        | 7,270,988.38                          | 2,026,732.01      | 40.2725354                         | -110.1154305     | 4,777.86                   | 2.65                       | -2.57                     | 0.66                     |
| 15,664.00                                  | 87.82      | 1.76       | 9,853.85                 | 4,873.66                             | 2,767.67        | 7,271,082.25                          | 2,026,731.90      | 40.2727931                         | -110.1154257     | 4,871.73                   | 2.47                       | 1.44                      | 2.01                     |
| 15,758.00                                  | 87.45      | 359.92     | 9,857.73                 | 4,967.57                             | 2,769.04        | 7,271,176.15                          | 2,026,731.84      | 40.2730508                         | -110.1154207     | 4,965.63                   | 1.99                       | -0.39                     | -1.96                    |
| 15,853.00                                  | 86.58      | 358.90     | 9,862.68                 | 5,062.43                             | 2,768.07        | 7,271,270.98                          | 2,026,729.40      | 40.2733112                         | -110.1154242     | 5,060.50                   | 1.41                       | -0.92                     | -1.07                    |
| 15,947.00                                  | 87.56      | 0.17       | 9,867.48                 | 5,156.30                             | 2,767.31        | 7,271,364.83                          | 2,026,727.20      | 40.2735689                         | -110.1154269     | 5,154.37                   | 1.71                       | 1.04                      | 1.35                     |
| 16,041.00                                  | 87.59      | 2.04       | 9,871.46                 | 5,250.20                             | 2,769.12        | 7,271,458.73                          | 2,026,727.57      | 40.2738266                         | -110.1154203     | 5,248.26                   | 1.99                       | 0.03                      | 1.99                     |
| 16,135.00                                  | 86.67      | 1.09       | 9,876.17                 | 5,344.04                             | 2,771.68        | 7,271,552.60                          | 2,026,728.69      | 40.2740842                         | -110.1154111     | 5,342.11                   | 1.41                       | -0.98                     | -1.01                    |
| 16,229.00                                  | 87.37      | 2.65       | 9,881.05                 | 5,437.86                             | 2,774.74        | 7,271,646.44                          | 2,026,730.31      | 40.2743418                         | -110.1154001     | 5,435.92                   | 1.82                       | 0.74                      | 1.66                     |
| 16,323.00                                  | 87.31      | 3.13       | 9,885.42                 | 5,531.64                             | 2,779.48        | 7,271,740.28                          | 2,026,733.60      | 40.2745992                         | -110.1153831     | 5,529.70                   | 0.51                       | -0.06                     | 0.51                     |
| 16,417.00                                  | 87.42      | 6.76       | 9,889.74                 | 5,625.18                             | 2,787.57        | 7,271,833.92                          | 2,026,740.26      | 40.2748559                         | -110.1153540     | 5,623.23                   | 3.86                       | 0.12                      | 3.86                     |
| 16,511.00                                  | 87.00      | 4.51       | 9,894.32                 | 5,718.60                             | 2,796.79        | 7,271,927.47                          | 2,026,748.04      | 40.2751124                         | -110.1153210     | 5,716.65                   | 2.43                       | -0.45                     | -2.39                    |
| 16,606.00                                  | 86.47      | 2.33       | 9,899.73                 | 5,813.28                             | 2,802.45        | 7,272,022.21                          | 2,026,752.24      | 40.2753722                         | -110.1153007     | 5,811.32                   | 2.36                       | -0.56                     | -2.29                    |
| 16,700.00                                  | 88.80      | 2.56       | 9,903.61                 | 5,907.10                             | 2,806.45        | 7,272,116.08                          | 2,026,754.80      | 40.2756298                         | -110.1152863     | 5,905.14                   | 2.49                       | 2.48                      | 0.24                     |
| 16,794.00                                  | 87.31      | 359.03     | 9,906.80                 | 6,001.02                             | 2,807.76        | 7,272,210.00                          | 2,026,754.66      | 40.2758876                         | -110.1152815     | 5,999.06                   | 4.07                       | -1.59                     | -3.76                    |
| 16,888.00                                  | 87.51      | 0.08       | 9,911.04                 | 6,094.92                             | 2,807.03        | 7,272,303.88                          | 2,026,752.49      | 40.2761454                         | -110.1152841     | 6,092.96                   | 1.14                       | 0.21                      | 1.12                     |
| 16,983.00                                  | 87.79      | 1.58       | 9,914.94                 | 6,189.83                             | 2,808.41        | 7,272,398.79                          | 2,026,752.41      | 40.2764059                         | -110.1152792     | 6,187.87                   | 1.60                       | 0.29                      | 1.58                     |
| 17,077.00                                  | 86.47      | 1.60       | 9,919.65                 | 6,283.67                             | 2,811.01        | 7,272,492.65                          | 2,026,753.57      | 40.2766635                         | -110.1152698     | 6,281.71                   | 1.40                       | -1.40                     | 0.02                     |
| 17,171.00                                  | 87.87      | 1.29       | 9,924.29                 | 6,377.53                             | 2,813.38        | 7,272,586.52                          | 2,026,754.50      | 40.2769211                         | -110.1152613     | 6,375.56                   | 1.53                       | 1.49                      | -0.33                    |
| 17,265.00                                  | 87.40      | 358.52     | 9,928.17                 | 6,471.44                             | 2,813.22        | 7,272,680.41                          | 2,026,752.90      | 40.2771789                         | -110.1152618     | 6,469.47                   | 2.99                       | -0.50                     | -2.95                    |
| 17,359.00                                  | 87.28      | 359.25     | 9,932.53                 | 6,565.32                             | 2,811.39        | 7,272,774.25                          | 2,026,749.63      | 40.2774366                         | -110.1152683     | 6,563.35                   | 0.79                       | -0.13                     | 0.78                     |
| 17,453.00                                  | 89.24      | 359.55     | 9,935.38                 | 6,659.26                             | 2,810.41        | 7,272,868.16                          | 2,026,747.20      | 40.2776944                         | -110.1152718     | 6,657.30                   | 2.11                       | 2.09                      | 0.32                     |

## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Survey

| Measured Depth<br>(usft)        | INC<br>(°) | AZI<br>(°) | Vertical Depth<br>(usft) | Local Coordinates<br>+N/-S<br>(usft) | +E/-W<br>(usft) | Map Coordinates<br>Northing<br>(usft) | Easting<br>(usft) | Geo Coordinates<br>Latitude<br>(°) | Longitude<br>(°) | Vertical Section<br>(usft) | Dogleg Rate<br>(°/100usft) | Build Rate<br>(°/100usft) | Turn Rate<br>(°/100usft) |
|---------------------------------|------------|------------|--------------------------|--------------------------------------|-----------------|---------------------------------------|-------------------|------------------------------------|------------------|----------------------------|----------------------------|---------------------------|--------------------------|
| 17,547.00                       | 88.88      | 359.63     | 9,936.93                 | 6,753.25                             | 2,809.74        | 7,272,962.12                          | 2,026,745.08      | 40.2779524                         | -110.1152741     | 6,751.29                   | 0.39                       | -0.38                     | 0.09                     |
| 17,640.00                       | 88.63      | 359.46     | 9,938.95                 | 6,846.22                             | 2,809.00        | 7,273,055.06                          | 2,026,742.92      | 40.2782076                         | -110.1152768     | 6,844.26                   | 0.33                       | -0.27                     | -0.18                    |
| 17,734.00                       | 86.58      | 359.73     | 9,942.87                 | 6,940.13                             | 2,808.34        | 7,273,148.95                          | 2,026,740.81      | 40.2784654                         | -110.1152791     | 6,938.17                   | 2.20                       | -2.18                     | 0.29                     |
| 17,829.00                       | 85.77      | 0.55       | 9,949.21                 | 7,034.92                             | 2,808.57        | 7,273,243.72                          | 2,026,739.58      | 40.2787256                         | -110.1152782     | 7,032.96                   | 1.21                       | -0.85                     | 0.86                     |
| 17,923.00                       | 85.21      | 359.66     | 9,956.60                 | 7,128.63                             | 2,808.74        | 7,273,337.41                          | 2,026,738.32      | 40.2789828                         | -110.1152776     | 7,126.67                   | 1.12                       | -0.60                     | -0.95                    |
| 18,017.00                       | 87.42      | 359.66     | 9,962.65                 | 7,222.43                             | 2,808.18        | 7,273,431.18                          | 2,026,736.32      | 40.2792403                         | -110.1152795     | 7,220.46                   | 2.35                       | 2.35                      | 0.00                     |
| 18,111.00                       | 87.84      | 0.25       | 9,966.53                 | 7,316.35                             | 2,808.11        | 7,273,525.08                          | 2,026,734.80      | 40.2794981                         | -110.1152798     | 7,314.38                   | 0.77                       | 0.45                      | 0.63                     |
| 18,205.00                       | 88.29      | 0.68       | 9,969.71                 | 7,410.29                             | 2,808.87        | 7,273,619.02                          | 2,026,734.12      | 40.2797560                         | -110.1152770     | 7,408.33                   | 0.66                       | 0.48                      | 0.46                     |
| 18,299.00                       | 87.62      | 0.76       | 9,973.06                 | 7,504.22                             | 2,810.05        | 7,273,712.95                          | 2,026,733.86      | 40.2800138                         | -110.1152727     | 7,502.26                   | 0.72                       | -0.71                     | 0.09                     |
| 18,393.00                       | 86.47      | 358.67     | 9,977.91                 | 7,598.09                             | 2,809.59        | 7,273,806.79                          | 2,026,731.95      | 40.2802715                         | -110.1152744     | 7,596.12                   | 2.54                       | -1.22                     | -2.22                    |
| 18,487.00                       | 85.77      | 358.26     | 9,984.27                 | 7,691.84                             | 2,807.07        | 7,273,900.48                          | 2,026,728.00      | 40.2805288                         | -110.1152833     | 7,689.88                   | 0.86                       | -0.74                     | -0.44                    |
| 18,581.00                       | 84.48      | 357.95     | 9,992.26                 | 7,785.44                             | 2,803.98        | 7,273,994.03                          | 2,026,723.46      | 40.2807858                         | -110.1152944     | 7,783.48                   | 1.41                       | -1.37                     | -0.33                    |
| 18,675.00                       | 85.26      | 357.75     | 10,000.66                | 7,879.00                             | 2,800.46        | 7,274,087.51                          | 2,026,718.51      | 40.2810426                         | -110.1153069     | 7,877.04                   | 0.86                       | 0.83                      | -0.21                    |
| 18,769.00                       | 86.98      | 357.52     | 10,007.02                | 7,972.70                             | 2,796.59        | 7,274,181.13                          | 2,026,713.20      | 40.2812998                         | -110.1153208     | 7,970.75                   | 1.85                       | 1.83                      | -0.24                    |
| 18,864.00                       | 85.94      | 358.43     | 10,012.89                | 8,067.46                             | 2,793.24        | 7,274,275.82                          | 2,026,708.40      | 40.2815599                         | -110.1153327     | 8,065.51                   | 1.45                       | -1.09                     | 0.96                     |
| 18,958.00                       | 88.60      | 357.46     | 10,017.36                | 8,161.28                             | 2,789.88        | 7,274,369.58                          | 2,026,703.59      | 40.2818174                         | -110.1153448     | 8,159.33                   | 3.01                       | 2.83                      | -1.03                    |
| 19,052.00                       | 88.46      | 358.33     | 10,019.78                | 8,255.19                             | 2,786.42        | 7,274,463.41                          | 2,026,698.69      | 40.2820752                         | -110.1153571     | 8,253.24                   | 0.94                       | -0.15                     | 0.93                     |
| 19,146.00                       | 87.98      | 0.34       | 10,022.70                | 8,349.13                             | 2,785.33        | 7,274,557.32                          | 2,026,696.16      | 40.2823331                         | -110.1153610     | 8,347.18                   | 2.20                       | -0.51                     | 2.14                     |
| 19,240.00                       | 86.72      | 359.75     | 10,027.04                | 8,443.03                             | 2,785.41        | 7,274,651.20                          | 2,026,694.79      | 40.2825908                         | -110.1153607     | 8,441.08                   | 1.48                       | -1.34                     | -0.63                    |
| 19,333.00                       | 89.10      | 0.40       | 10,030.43                | 8,535.96                             | 2,785.53        | 7,274,744.11                          | 2,026,693.48      | 40.2828459                         | -110.1153602     | 8,534.01                   | 2.65                       | 2.56                      | 0.70                     |
| 19,427.00                       | 87.12      | 0.37       | 10,033.53                | 8,629.90                             | 2,786.16        | 7,274,838.05                          | 2,026,692.67      | 40.2831038                         | -110.1153579     | 8,627.95                   | 2.11                       | -2.11                     | -0.03                    |
| 19,522.00                       | 90.20      | 359.39     | 10,035.75                | 8,724.86                             | 2,785.96        | 7,274,932.99                          | 2,026,691.01      | 40.2833644                         | -110.1153586     | 8,722.91                   | 3.40                       | 3.24                      | -1.03                    |
| 19,616.00                       | 90.11      | 0.52       | 10,035.50                | 8,818.86                             | 2,785.89        | 7,275,026.97                          | 2,026,689.50      | 40.2836224                         | -110.1153588     | 8,816.91                   | 1.21                       | -0.10                     | 1.20                     |
| 19,710.00                       | 89.75      | 1.44       | 10,035.61                | 8,912.84                             | 2,787.50        | 7,275,120.96                          | 2,026,689.66      | 40.2838804                         | -110.1153530     | 8,910.90                   | 1.05                       | -0.38                     | 0.98                     |
| 19,804.00                       | 88.38      | 1.12       | 10,037.15                | 9,006.81                             | 2,789.60        | 7,275,214.93                          | 2,026,690.31      | 40.2841383                         | -110.1153454     | 9,004.86                   | 1.50                       | -1.46                     | -0.34                    |
| 19,898.00                       | 90.17      | 358.68     | 10,038.34                | 9,100.79                             | 2,789.43        | 7,275,308.89                          | 2,026,688.70      | 40.2843963                         | -110.1153460     | 9,098.84                   | 3.22                       | 1.90                      | -2.60                    |
| 19,992.00                       | 90.00      | 358.91     | 10,038.20                | 9,194.77                             | 2,787.45        | 7,275,402.82                          | 2,026,685.28      | 40.2846543                         | -110.1153530     | 9,192.82                   | 0.30                       | -0.18                     | 0.24                     |
| 20,086.00                       | 89.80      | 358.73     | 10,038.36                | 9,288.75                             | 2,785.52        | 7,275,496.76                          | 2,026,681.90      | 40.2849123                         | -110.1153599     | 9,286.80                   | 0.29                       | -0.21                     | -0.19                    |
| 20,181.00                       | 89.94      | 359.48     | 10,038.58                | 9,383.73                             | 2,784.03        | 7,275,591.70                          | 2,026,678.96      | 40.2851730                         | -110.1153652     | 9,381.79                   | 0.80                       | 0.15                      | 0.79                     |
| 20,275.00                       | 89.75      | 0.29       | 10,038.83                | 9,477.73                             | 2,783.85        | 7,275,685.68                          | 2,026,677.33      | 40.2854310                         | -110.1153659     | 9,475.79                   | 0.89                       | -0.20                     | 0.86                     |
| 20,370.00                       | 89.38      | 0.60       | 10,039.55                | 9,572.73                             | 2,784.58        | 7,275,780.67                          | 2,026,676.61      | 40.2856918                         | -110.1153632     | 9,570.78                   | 0.51                       | -0.39                     | 0.33                     |
| 20,464.00                       | 89.10      | 2.11       | 10,040.80                | 9,666.69                             | 2,786.81        | 7,275,874.65                          | 2,026,677.38      | 40.2859497                         | -110.1153552     | 9,664.74                   | 1.63                       | -0.30                     | 1.61                     |
| 20,558.00                       | 87.31      | 1.89       | 10,043.75                | 9,760.58                             | 2,790.09        | 7,275,968.57                          | 2,026,679.22      | 40.2862074                         | -110.1153434     | 9,758.63                   | 1.92                       | -1.90                     | -0.23                    |
| 20,652.00                       | 85.57      | 2.03       | 10,049.58                | 9,854.34                             | 2,793.29        | 7,276,062.36                          | 2,026,680.99      | 40.2864648                         | -110.1153318     | 9,852.39                   | 1.86                       | -1.85                     | 0.15                     |
| 20,746.00                       | 85.15      | 2.77       | 10,057.19                | 9,947.95                             | 2,797.22        | 7,276,156.01                          | 2,026,683.47      | 40.2867217                         | -110.1153177     | 9,946.00                   | 0.90                       | -0.45                     | 0.79                     |
| 20,797.00                       | 85.15      | 2.77       | 10,061.50                | 9,998.71                             | 2,799.67        | 7,276,206.80                          | 2,026,685.15      | 40.2868611                         | -110.1153089     | 9,996.75                   | 0.00                       | 0.00                      | 0.00                     |
| Actual BHL (41' FNL, 2501' FWL) |            |            |                          |                                      |                 |                                       |                   |                                    |                  |                            |                            |                           |                          |

## Survey Report

|                  |                                     |                                     |                                  |
|------------------|-------------------------------------|-------------------------------------|----------------------------------|
| <b>Company:</b>  | XCL Resources                       | <b>Local Co-ordinate Reference:</b> | Well WILD 54-3328-22H            |
| <b>Project:</b>  | Duchesne County, UT (NAD83-True)    | <b>TVD Reference:</b>               | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Site:</b>     | Sprouse 32-4D-22 (Wild-Taparoo Pad) | <b>MD Reference:</b>                | 5,379' GL + 30' KB @ 5409.00usft |
| <b>Well:</b>     | WILD 54-3328-22H                    | <b>North Reference:</b>             | True                             |
| <b>Wellbore:</b> | Wellbore #1                         | <b>Survey Calculation Method:</b>   | Minimum Curvature                |
| <b>Design:</b>   | Wellbore #1                         | <b>Database:</b>                    | EDM 5000.1 Single User Db        |

## Design Annotations

| Measured<br>Depth<br>(usft) | Vertical<br>Depth<br>(usft) | Local Coordinates |                 | Comment                                |
|-----------------------------|-----------------------------|-------------------|-----------------|----------------------------------------|
|                             |                             | +N/-S<br>(usft)   | +E/-W<br>(usft) |                                        |
| 10,343.00                   | 9,549.25                    | -420.53           | 2,707.48        | Crossed Section (0' FSL, 2401' FWL)    |
| 10,455.00                   | 9,590.16                    | -320.05           | 2,734.77        | Crossed Hardline (100' FSL, 2428' FWL) |
| 15,539.00                   | 9,847.48                    | 4,748.84          | 2,766.46        | Crossed Section (0' FSL, 2479' FWL)    |
| 20,797.00                   | 10,061.50                   | 9,998.71          | 2,799.67        | Actual BHL (41' FNL, 2501' FWL)        |

|                   |                    |             |
|-------------------|--------------------|-------------|
| Checked By: _____ | Approved By: _____ | Date: _____ |
|-------------------|--------------------|-------------|





# WILD 54-3328-22H




WELL DETAILS: WILD 54-3328-22H  
Wellbore #1



|       |       |                        |            |            |              |
|-------|-------|------------------------|------------|------------|--------------|
|       |       | GL Elev (ft).: 5379.00 |            |            |              |
| +N/-S | +E/-W | Northing               | Easting    | Latitude   | Longitude    |
| 0.00  | 0.00  | 7266166.99             | 2024039.66 | 40.2594154 | -110.1253440 |

ANNOTATIONS

| MD       | Inc   | Azi    | TVD      | +N/-S   | +E/-W   | VSect   | Departure | Annotation                             |
|----------|-------|--------|----------|---------|---------|---------|-----------|----------------------------------------|
| 10343.00 | 65.04 | 16.82  | 9549.25  | -420.53 | 2707.48 | -422.42 | 3321.34   | Crossed Section (0' FSL, 2401' FWL)    |
| 10455.00 | 73.62 | 13.42  | 9590.16  | -320.05 | 2734.77 | -321.96 | 3425.61   | Crossed Hardline (100' FSL, 2428' FWL) |
| 15539.00 | 87.27 | 359.66 | 9847.48  | 4748.84 | 2766.46 | 4746.91 | 8500.07   | Crossed Section (0' FSL, 2479' FWL)    |
| 20797.00 | 85.15 | 2.77   | 10061.50 | 9998.71 | 2799.67 | 9996.75 | 13752.30  | Actual BHL (41' FNL, 2501' FWL)        |



Project: Duchesne County, UT (NAD83-True)  
Site: Sprouse 32-4D-22 (Wild-Taparoo Pad)  
Well: WILD 54-3328-22H  
Wellbore: Wellbore #1  
Design: Wellbore #1





Wild 54-3328-22H

**Stimulations Summary**

|                   |                               |                         |          |
|-------------------|-------------------------------|-------------------------|----------|
| Type<br>Sand Frac | Stim/Treat Company<br>PROFRAC | Start Date<br>12/8/2023 | End Date |
|-------------------|-------------------------------|-------------------------|----------|

**Stimulation Intervals**

| Interval Number | Vol Clean Total (bbl) | Vol Slurry Total (bbl) | Proppant Total (lb) |
|-----------------|-----------------------|------------------------|---------------------|
| 1               | 4,787.60              | 4,821.73               | 27,055.0            |
| 2               | 6,587.60              | 6,967.04               | 315,400.0           |
| 3               | 6,268.50              | 6,647.40               | 315,260.0           |
| 4               | 4,610.90              | 4,753.60               | 122,780.0           |
| 5               | 6,309.80              | 6,692.14               | 315,400.0           |
| 6               | 6,286.20              | 6,656.94               | 315,860.0           |
| 7               | 6,382.80              | 6,764.09               | 315,400.0           |
| 8               | 6,324.10              | 6,700.30               | 315,240.0           |
| 9               | 6,321.80              | 6,698.00               | 315,480.0           |
| 10              | 6,626.70              | 7,005.53               | 315,430.0           |
| 11              | 6,363.00              | 6,742.09               | 316,580.0           |
| 12              | 5,421.30              | 5,797.56               | 316,000.0           |
| 13              | 6,326.80              | 6,704.05               | 315,400.0           |
| 14              | 6,426.50              | 6,814.09               | 315,400.0           |
| 15              | 6,312.00              | 6,687.18               | 314,870.0           |
| 16              | 6,886.60              | 7,259.44               | 283,683.0           |
| 17              | 6,323.00              | 6,701.71               | 315,339.0           |
| 18              | 6,294.20              | 6,668.90               | 313,400.0           |
| 19              | 6,929.60              | 8,304.25               | 315,200.0           |
| 20              | 6,558.70              | 6,961.62               | 315,826.0           |
| 21              | 6,315.40              | 6,688.29               | 315,200.0           |
| 22              | 6,317.10              | 6,695.30               | 315,100.0           |
| 23              | 6,390.80              | 6,767.59               | 315,100.0           |
| 24              | 6,348.40              | 6,728.20               | 316,113.0           |
| 25              | 6,293.90              | 6,676.36               | 315,763.0           |
| 26              | 6,371.40              | 6,759.13               | 315,444.0           |
| 27              | 6,447.40              | 6,831.82               | 315,487.0           |
| 28              | 6,469.10              | 6,851.40               | 315,600.0           |
| 29              | 6,373.90              | 6,755.00               | 315,889.0           |
| 30              | 6,345.50              | 6,668.93               | 268,700.0           |
| 31              | 6,445.10              | 6,833.73               | 315,782.0           |
| 32              | 6,301.00              | 6,681.17               | 315,300.0           |
| 33              | 6,359.70              | 6,739.05               | 315,350.0           |
| 34              | 6,341.70              | 6,727.37               | 315,432.0           |
| 35              | 6,457.30              | 7,718.43               | 316,200.0           |
| 36              | 6,174.20              | 6,541.23               | 302,859.0           |
| 37              | 6,293.90              | 6,672.90               | 315,400.0           |
| 38              | 5,763.10              | 7,017.12               | 315,250.0           |
| 39              | 6,384.10              | 6,778.23               | 315,152.0           |
| 40              | 6,355.40              | 6,743.65               | 311,700.0           |
| 41              | 6,370.60              | 6,761.90               | 320,600.0           |
| 42              | 6,530.30              | 6,908.78               | 315,364.0           |
| 43              | 6,346.30              | 6,739.93               | 315,100.0           |
| 44              | 6,304.30              | 6,689.75               | 315,200.0           |
| 45              | 6,296.70              | 6,682.76               | 315,415.0           |
| 46              | 6,270.10              | 6,656.25               | 315,363.0           |
| 47              | 6,308.70              | 6,698.77               | 315,352.0           |
| 48              | 6,281.10              | 6,663.48               | 315,200.0           |
| 49              | 6,292.60              | 6,677.75               | 315,200.0           |
| 50              | 6,326.70              | 6,714.71               | 315,914.0           |
| 51              | 6,433.70              | 6,829.84               | 315,200.0           |
| 52              | 6,328.90              | 6,714.11               | 315,500.0           |
| 53              | 6,316.70              | 6,707.59               | 315,732.0           |
| 54              | 6,559.20              | 7,792.75               | 315,400.0           |
| 55              | 6,252.70              | 6,633.98               | 315,200.0           |
| 56              | 6,409.20              | 6,791.21               | 315,000.0           |
| 57              | 6,264.10              | 6,647.10               | 314,260.0           |



Wild 54-3328-22H

| Stimulation Intervals |                       |  |                        |                     |
|-----------------------|-----------------------|--|------------------------|---------------------|
| Interval Number       | Vol Clean Total (bbl) |  | Vol Slurry Total (bbl) | Proppant Total (lb) |
| 58                    | 6,214.90              |  | 6,596.48               | 315,400.0           |
| 59                    | 6,212.20              |  | 6,591.38               | 315,480.0           |
| 60                    | 6,460.20              |  | 6,846.44               | 317,580.0           |
| 61                    | 6,186.80              |  | 6,565.90               | 315,400.0           |
| 62                    | 6,295.50              |  | 6,676.75               | 314,650.0           |
| 63                    | 6,196.20              |  | 6,576.33               | 315,400.0           |
| 64                    | 6,228.10              |  | 6,609.58               | 315,130.0           |
| 65                    | 6,193.20              |  | 6,573.64               | 314,650.0           |
| 66                    | 6,172.00              |  | 6,551.34               | 315,400.0           |
| 67                    | 6,124.10              |  | 6,502.33               | 315,400.0           |
| 68                    | 6,164.50              |  | 6,542.09               | 315,090.0           |
| 69                    | 6,128.90              |  | 6,477.19               | 286,000.0           |
| 70                    | 6,175.40              |  | 6,555.62               | 315,400.0           |
| 71                    | 6,272.40              |  | 6,662.87               | 314,600.0           |
| 72                    | 6,172.20              |  | 6,552.58               | 314,440.0           |
| 73                    | 6,128.30              |  | 6,497.27               | 315,480.0           |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 1     | 11/16/2023 | Perforated | 20,697.0   | 20,698.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,677.0   | 20,678.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,657.0   | 20,658.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,637.0   | 20,638.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,617.0   | 20,618.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,597.0   | 20,598.0   | 3.0                  |            | 21                 |
| 1     | 11/16/2023 | Perforated | 20,577.0   | 20,578.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,557.0   | 20,558.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,537.0   | 20,538.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,517.0   | 20,518.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,497.0   | 20,498.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,477.0   | 20,478.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,457.0   | 20,458.0   | 3.0                  |            | 21                 |
| 2     | 12/8/2023  | Perforated | 20,437.0   | 20,438.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,417.0   | 20,418.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,400.0   | 20,401.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,377.0   | 20,378.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,357.0   | 20,358.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,337.0   | 20,338.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,317.0   | 20,318.0   | 3.0                  |            | 21                 |
| 3     | 12/8/2023  | Perforated | 20,297.0   | 20,298.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,277.0   | 20,278.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,257.0   | 20,258.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,237.0   | 20,238.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,217.0   | 20,218.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,197.0   | 20,198.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,177.0   | 20,178.0   | 3.0                  |            | 21                 |
| 4     | 12/9/2023  | Perforated | 20,157.0   | 20,158.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,136.0   | 20,137.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,117.0   | 20,118.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,100.0   | 20,101.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,077.0   | 20,078.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,056.0   | 20,057.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,037.0   | 20,038.0   | 3.0                  |            | 21                 |
| 5     | 12/10/2023 | Perforated | 20,018.0   | 20,019.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,997.0   | 19,998.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,977.0   | 19,978.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,957.0   | 19,958.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,937.0   | 19,938.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,917.0   | 19,918.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,897.0   | 19,898.0   | 3.0                  |            | 21                 |
| 6     | 12/10/2023 | Perforated | 19,877.0   | 19,878.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,857.0   | 19,858.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,837.0   | 19,838.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,817.0   | 19,818.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,797.0   | 19,798.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,777.0   | 19,778.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,757.0   | 19,758.0   | 3.0                  |            | 21                 |
| 7     | 12/10/2023 | Perforated | 19,737.0   | 19,738.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,718.0   | 19,719.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,697.0   | 19,698.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,679.0   | 19,680.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,657.0   | 19,658.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,637.0   | 19,638.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,617.0   | 19,618.0   | 3.0                  |            | 21                 |
| 8     | 12/11/2023 | Perforated | 19,597.0   | 19,598.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,577.0   | 19,578.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 9     | 12/11/2023 | Perforated | 19,557.0   | 19,558.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,537.0   | 19,538.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,517.0   | 19,518.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,497.0   | 19,498.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,477.0   | 19,478.0   | 3.0                  |            | 21                 |
| 9     | 12/11/2023 | Perforated | 19,457.0   | 19,458.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,437.0   | 19,438.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,417.0   | 19,418.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,397.0   | 19,398.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,377.0   | 19,378.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,357.0   | 19,358.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,337.0   | 19,338.0   | 3.0                  |            | 21                 |
| 10    | 12/11/2023 | Perforated | 19,317.0   | 19,318.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,297.0   | 19,298.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,277.0   | 19,278.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,255.0   | 19,256.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,237.0   | 19,238.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,215.0   | 19,216.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,197.0   | 19,198.0   | 3.0                  |            | 21                 |
| 11    | 12/12/2023 | Perforated | 19,179.0   | 19,180.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,157.0   | 19,158.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,138.0   | 19,139.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,117.0   | 19,118.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,097.0   | 19,098.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,077.0   | 19,078.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,057.0   | 19,058.0   | 3.0                  |            | 21                 |
| 12    | 12/12/2023 | Perforated | 19,037.0   | 19,038.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 19,017.0   | 19,018.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,997.0   | 18,998.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,977.0   | 18,978.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,957.0   | 18,958.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,937.0   | 18,938.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,917.0   | 18,918.0   | 3.0                  |            | 21                 |
| 13    | 12/19/2023 | Perforated | 18,897.0   | 18,898.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,877.0   | 18,878.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,857.0   | 18,858.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,837.0   | 18,838.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,817.0   | 18,818.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,796.0   | 18,797.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,777.0   | 18,778.0   | 3.0                  |            | 21                 |
| 14    | 12/19/2023 | Perforated | 18,759.0   | 18,760.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,737.0   | 18,738.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,717.0   | 18,718.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,697.0   | 18,698.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,677.0   | 18,678.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,657.0   | 18,658.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,637.0   | 18,638.0   | 3.0                  |            | 21                 |
| 15    | 12/19/2023 | Perforated | 18,617.0   | 18,618.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,597.0   | 18,598.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,577.0   | 18,578.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,557.0   | 18,558.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,534.0   | 18,535.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,517.0   | 18,518.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,499.0   | 18,500.0   | 3.0                  |            | 21                 |
| 16    | 12/20/2023 | Perforated | 18,477.0   | 18,478.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,457.0   | 18,458.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,437.0   | 18,438.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 17    | 12/20/2023 | Perforated | 18,417.0   | 18,418.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,397.0   | 18,398.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,377.0   | 18,378.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,357.0   | 18,358.0   | 3.0                  |            | 21                 |
| 17    | 12/20/2023 | Perforated | 18,337.0   | 18,338.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,317.0   | 18,318.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,297.0   | 18,298.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,277.0   | 18,278.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,257.0   | 18,258.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,236.0   | 18,237.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,217.0   | 18,218.0   | 3.0                  |            | 21                 |
| 18    | 12/20/2023 | Perforated | 18,199.0   | 18,200.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,177.0   | 18,178.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,157.0   | 18,158.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,137.0   | 18,138.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,117.0   | 18,118.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,097.0   | 18,098.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,077.0   | 18,078.0   | 3.0                  |            | 21                 |
| 19    | 12/20/2023 | Perforated | 18,057.0   | 18,058.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 18,037.0   | 18,038.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 18,017.0   | 18,018.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 17,997.0   | 17,998.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 17,977.0   | 17,978.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 17,957.0   | 17,958.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 17,938.0   | 17,939.0   | 3.0                  |            | 21                 |
| 20    | 12/21/2023 | Perforated | 17,917.0   | 17,918.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,897.0   | 17,898.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,877.0   | 17,878.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,857.0   | 17,858.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,837.0   | 17,838.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,817.0   | 17,818.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,797.0   | 17,798.0   | 3.0                  |            | 21                 |
| 21    | 12/21/2023 | Perforated | 17,777.0   | 17,778.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,757.0   | 17,758.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,737.0   | 17,738.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,715.0   | 17,716.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,697.0   | 17,698.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,678.0   | 17,679.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,657.0   | 17,658.0   | 3.0                  |            | 21                 |
| 22    | 12/21/2023 | Perforated | 17,641.0   | 17,642.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,617.0   | 17,618.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,597.0   | 17,598.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,577.0   | 17,578.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,557.0   | 17,558.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,537.0   | 17,538.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,517.0   | 17,518.0   | 3.0                  |            | 21                 |
| 23    | 12/22/2023 | Perforated | 17,497.0   | 17,498.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,477.0   | 17,478.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,460.0   | 17,461.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,437.0   | 17,438.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,417.0   | 17,418.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,397.0   | 17,398.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,377.0   | 17,378.0   | 3.0                  |            | 21                 |
| 24    | 12/22/2023 | Perforated | 17,357.0   | 17,358.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,337.0   | 17,338.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,317.0   | 17,318.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,297.0   | 17,298.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 25    | 12/22/2023 | Perforated | 17,277.0   | 17,278.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,257.0   | 17,258.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,235.0   | 17,236.0   | 3.0                  |            | 21                 |
| 25    | 12/22/2023 | Perforated | 17,217.0   | 17,218.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,197.0   | 17,198.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,177.0   | 17,178.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,157.0   | 17,158.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,137.0   | 17,138.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,117.0   | 17,118.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,097.0   | 17,098.0   | 3.0                  |            | 21                 |
| 26    | 12/23/2023 | Perforated | 17,077.0   | 17,078.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 17,057.0   | 17,058.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 17,037.0   | 17,038.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 17,017.0   | 17,018.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 16,997.0   | 16,998.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 16,976.0   | 16,977.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 16,957.0   | 16,958.0   | 3.0                  |            | 21                 |
| 27    | 12/23/2023 | Perforated | 16,940.0   | 16,941.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,917.0   | 16,918.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,897.0   | 16,898.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,877.0   | 16,878.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,857.0   | 16,858.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,837.0   | 16,838.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,817.0   | 16,818.0   | 3.0                  |            | 21                 |
| 28    | 12/23/2023 | Perforated | 16,797.0   | 16,798.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,777.0   | 16,778.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,757.0   | 16,758.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,737.0   | 16,738.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,717.0   | 16,718.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,697.0   | 16,698.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,677.0   | 16,678.0   | 3.0                  |            | 21                 |
| 29    | 12/24/2023 | Perforated | 16,657.0   | 16,658.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,637.0   | 16,638.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,617.0   | 16,618.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,599.0   | 16,600.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,577.0   | 16,578.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,557.0   | 16,558.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,537.0   | 16,538.0   | 3.0                  |            | 21                 |
| 30    | 12/24/2023 | Perforated | 16,517.0   | 16,518.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,497.0   | 16,498.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,477.0   | 16,478.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,457.0   | 16,458.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,437.0   | 16,438.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,417.0   | 16,418.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,397.0   | 16,398.0   | 3.0                  |            | 21                 |
| 31    | 12/25/2023 | Perforated | 16,375.0   | 16,376.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,357.0   | 16,358.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,337.0   | 16,338.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,317.0   | 16,318.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,297.0   | 16,298.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,277.0   | 16,278.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,257.0   | 16,258.0   | 3.0                  |            | 21                 |
| 32    | 12/25/2023 | Perforated | 16,237.0   | 16,238.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,217.0   | 16,218.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,192.0   | 16,193.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,177.0   | 16,178.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,154.0   | 16,155.0   | 3.0                  |            | 21                 |





## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 33    | 12/25/2023 | Perforated | 16,137.0   | 16,138.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,117.0   | 16,118.0   | 3.0                  |            | 21                 |
| 33    | 12/25/2023 | Perforated | 16,097.0   | 16,098.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 16,077.0   | 16,078.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 16,057.0   | 16,058.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 16,037.0   | 16,038.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 16,017.0   | 16,018.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 15,997.0   | 15,998.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 15,977.0   | 15,978.0   | 3.0                  |            | 21                 |
| 34    | 12/26/2023 | Perforated | 15,957.0   | 15,958.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,937.0   | 15,938.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,917.0   | 15,918.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,900.0   | 15,901.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,877.0   | 15,878.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,857.0   | 15,858.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,837.0   | 15,838.0   | 3.0                  |            | 21                 |
| 35    | 12/26/2023 | Perforated | 15,819.0   | 15,820.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,797.0   | 15,798.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,777.0   | 15,778.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,757.0   | 15,758.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,737.0   | 15,738.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,717.0   | 15,718.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,697.0   | 15,698.0   | 3.0                  |            | 21                 |
| 36    | 12/26/2023 | Perforated | 15,677.0   | 15,678.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,657.0   | 15,658.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,637.0   | 15,638.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,617.0   | 15,618.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,595.0   | 15,596.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,577.0   | 15,578.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,557.0   | 15,558.0   | 3.0                  |            | 21                 |
| 37    | 12/26/2023 | Perforated | 15,537.0   | 15,538.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,517.0   | 15,518.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,497.0   | 15,498.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,477.0   | 15,478.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,457.0   | 15,458.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,437.0   | 15,438.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,417.0   | 15,418.0   | 3.0                  |            | 21                 |
| 38    | 12/27/2023 | Perforated | 15,397.0   | 15,398.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,377.0   | 15,378.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,357.0   | 15,358.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,337.0   | 15,338.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,317.0   | 15,318.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,297.0   | 15,298.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,277.0   | 15,278.0   | 3.0                  |            | 21                 |
| 39    | 12/28/2023 | Perforated | 15,257.0   | 15,258.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,237.0   | 15,238.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,217.0   | 15,218.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,197.0   | 15,198.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,175.0   | 15,176.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,157.0   | 15,158.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,134.0   | 15,135.0   | 3.0                  |            | 21                 |
| 40    | 12/28/2023 | Perforated | 15,117.0   | 15,118.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 15,097.0   | 15,098.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 15,077.0   | 15,078.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 15,058.0   | 15,059.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 15,037.0   | 15,038.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 15,017.0   | 15,018.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 41    | 12/28/2023 | Perforated | 14,997.0   | 14,998.0   | 3.0                  |            | 21                 |
| 41    | 12/28/2023 | Perforated | 14,977.0   | 14,978.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,957.0   | 14,958.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,937.0   | 14,938.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,917.0   | 14,918.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,897.0   | 14,898.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,877.0   | 14,878.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,857.0   | 14,858.0   | 3.0                  |            | 21                 |
| 42    | 12/29/2023 | Perforated | 14,837.0   | 14,838.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,817.0   | 14,818.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,797.0   | 14,798.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,777.0   | 14,778.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,757.0   | 14,758.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,737.0   | 14,738.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,717.0   | 14,718.0   | 3.0                  |            | 21                 |
| 43    | 12/29/2023 | Perforated | 14,697.0   | 14,698.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,677.0   | 14,678.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,657.0   | 14,658.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,637.0   | 14,638.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,617.0   | 14,618.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,597.0   | 14,598.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,577.0   | 14,578.0   | 3.0                  |            | 21                 |
| 44    | 12/29/2023 | Perforated | 14,557.0   | 14,558.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,537.0   | 14,538.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,516.0   | 14,517.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,497.0   | 14,498.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,477.0   | 14,478.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,457.0   | 14,458.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,436.0   | 14,437.0   | 3.0                  |            | 21                 |
| 45    | 12/30/2023 | Perforated | 14,417.0   | 14,418.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,397.0   | 14,398.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,377.0   | 14,378.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,355.0   | 14,356.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,337.0   | 14,338.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,320.0   | 14,321.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,297.0   | 14,298.0   | 3.0                  |            | 21                 |
| 46    | 12/30/2023 | Perforated | 14,277.0   | 14,278.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,257.0   | 14,258.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,237.0   | 14,238.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,217.0   | 14,218.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,197.0   | 14,198.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,177.0   | 14,178.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,157.0   | 14,158.0   | 3.0                  |            | 21                 |
| 47    | 12/31/2023 | Perforated | 14,137.0   | 14,138.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,117.0   | 14,118.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,097.0   | 14,098.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,077.0   | 14,078.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,057.0   | 14,058.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,037.0   | 14,038.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 14,017.0   | 14,018.0   | 3.0                  |            | 21                 |
| 48    | 12/31/2023 | Perforated | 13,997.0   | 13,998.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,977.0   | 13,978.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,957.0   | 13,958.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,937.0   | 13,938.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,917.0   | 13,918.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,897.0   | 13,898.0   | 3.0                  |            | 21                 |
| 49    | 12/31/2023 | Perforated | 13,877.0   | 13,878.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date       | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|------------|------------|------------|------------|----------------------|------------|--------------------|
| 49    | 12/31/2023 | Perforated | 13,857.0   | 13,858.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,837.0   | 13,838.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,815.0   | 13,816.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,797.0   | 13,798.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,775.0   | 13,776.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,757.0   | 13,758.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,735.0   | 13,736.0   | 3.0                  |            | 21                 |
| 50    | 12/31/2023 | Perforated | 13,717.0   | 13,718.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,694.0   | 13,695.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,677.0   | 13,678.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,658.0   | 13,659.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,637.0   | 13,638.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,617.0   | 13,618.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,597.0   | 13,598.0   | 3.0                  |            | 21                 |
| 51    | 1/1/2024   | Perforated | 13,577.0   | 13,578.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,557.0   | 13,558.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,537.0   | 13,538.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,517.0   | 13,518.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,497.0   | 13,498.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,477.0   | 13,478.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,457.0   | 13,458.0   | 3.0                  |            | 21                 |
| 52    | 1/1/2024   | Perforated | 13,437.0   | 13,438.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,417.0   | 13,418.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,397.0   | 13,398.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,377.0   | 13,378.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,354.0   | 13,355.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,337.0   | 13,338.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,317.0   | 13,318.0   | 3.0                  |            | 21                 |
| 53    | 1/1/2024   | Perforated | 13,297.0   | 13,298.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,277.0   | 13,278.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,257.0   | 13,258.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,237.0   | 13,238.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,217.0   | 13,218.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,197.0   | 13,198.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,177.0   | 13,178.0   | 3.0                  |            | 21                 |
| 54    | 1/2/2024   | Perforated | 13,157.0   | 13,158.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,137.0   | 13,138.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,117.0   | 13,118.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,097.0   | 13,098.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,077.0   | 13,078.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,060.0   | 13,061.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,037.0   | 13,038.0   | 3.0                  |            | 21                 |
| 55    | 1/2/2024   | Perforated | 13,017.0   | 13,018.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,997.0   | 12,998.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,977.0   | 12,978.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,957.0   | 12,958.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,937.0   | 12,938.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,917.0   | 12,918.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,897.0   | 12,898.0   | 3.0                  |            | 21                 |
| 56    | 1/3/2024   | Perforated | 12,877.0   | 12,878.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,857.0   | 12,858.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,837.0   | 12,838.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,817.0   | 12,818.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,798.0   | 12,799.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,777.0   | 12,778.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,757.0   | 12,758.0   | 3.0                  |            | 21                 |
| 57    | 1/3/2024   | Perforated | 12,737.0   | 12,738.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date     | Type       | Top (ftKB) | Btn (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|----------|------------|------------|------------|----------------------|------------|--------------------|
| 58    | 1/3/2024 | Perforated | 12,717.0   | 12,718.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,697.0   | 12,698.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,677.0   | 12,678.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,657.0   | 12,658.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,637.0   | 12,638.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,617.0   | 12,618.0   | 3.0                  |            | 21                 |
| 58    | 1/3/2024 | Perforated | 12,597.0   | 12,598.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,575.0   | 12,576.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,557.0   | 12,558.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,538.0   | 12,539.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,517.0   | 12,518.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,497.0   | 12,498.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,477.0   | 12,478.0   | 3.0                  |            | 21                 |
| 59    | 1/4/2024 | Perforated | 12,457.0   | 12,458.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,437.0   | 12,438.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,417.0   | 12,418.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,397.0   | 12,398.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,377.0   | 12,378.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,357.0   | 12,358.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,337.0   | 12,338.0   | 3.0                  |            | 21                 |
| 60    | 1/4/2024 | Perforated | 12,320.0   | 12,321.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,297.0   | 12,298.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,277.0   | 12,278.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,257.0   | 12,258.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,237.0   | 12,238.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,217.0   | 12,218.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,197.0   | 12,198.0   | 3.0                  |            | 21                 |
| 61    | 1/5/2024 | Perforated | 12,177.0   | 12,178.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,157.0   | 12,158.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,137.0   | 12,138.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,117.0   | 12,118.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,097.0   | 12,098.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,077.0   | 12,078.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,059.0   | 12,060.0   | 3.0                  |            | 21                 |
| 62    | 1/5/2024 | Perforated | 12,037.0   | 12,038.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 12,017.0   | 12,018.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,997.0   | 11,998.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,977.0   | 11,978.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,957.0   | 11,958.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,937.0   | 11,938.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,917.0   | 11,918.0   | 3.0                  |            | 21                 |
| 63    | 1/6/2024 | Perforated | 11,897.0   | 11,898.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,877.0   | 11,878.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,857.0   | 11,858.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,837.0   | 11,838.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,817.0   | 11,818.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,797.0   | 11,798.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,777.0   | 11,778.0   | 3.0                  |            | 21                 |
| 64    | 1/7/2024 | Perforated | 11,757.0   | 11,758.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,737.0   | 11,738.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,717.0   | 11,718.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,697.0   | 11,698.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,680.0   | 11,681.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,657.0   | 11,658.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,637.0   | 11,638.0   | 3.0                  |            | 21                 |
| 65    | 1/7/2024 | Perforated | 11,617.0   | 11,618.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,597.0   | 11,598.0   | 3.0                  |            | 21                 |



## Regulatory- Perforations

Well Name: Wild 54-3328-22H

|                                        |                           |                           |                                   |
|----------------------------------------|---------------------------|---------------------------|-----------------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases  | API/UWI<br>43013543070000 | Government Authority<br>BLM/UTERO |
| Original KB Elevation (ft)<br>5,409.00 | KB-Mud Line Distance (ft) |                           | KB-Wellhead (ft)                  |

## Perforations

| Int # | Date     | Type       | Top (ftKB) | Btm (ftKB) | Shot Dens (shots/ft) | Shots Plan | Entered Shot Total |
|-------|----------|------------|------------|------------|----------------------|------------|--------------------|
| 66    | 1/7/2024 | Perforated | 11,577.0   | 11,578.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,557.0   | 11,558.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,537.0   | 11,538.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,517.0   | 11,518.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,496.0   | 11,497.0   | 3.0                  |            | 21                 |
| 66    | 1/7/2024 | Perforated | 11,477.0   | 11,478.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,457.0   | 11,458.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,437.0   | 11,438.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,417.0   | 11,418.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,397.0   | 11,398.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,377.0   | 11,378.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,357.0   | 11,358.0   | 3.0                  |            | 21                 |
| 67    | 1/7/2024 | Perforated | 11,337.0   | 11,338.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,315.0   | 11,316.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,297.0   | 11,298.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,280.0   | 11,281.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,257.0   | 11,258.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,237.0   | 11,238.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,217.0   | 11,218.0   | 3.0                  |            | 21                 |
| 68    | 1/8/2024 | Perforated | 11,197.0   | 11,198.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,177.0   | 11,178.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,157.0   | 11,158.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,137.0   | 11,138.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,117.0   | 11,118.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,097.0   | 11,098.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,077.0   | 11,078.0   | 3.0                  |            | 21                 |
| 69    | 1/8/2024 | Perforated | 11,057.0   | 11,058.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 11,037.0   | 11,038.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 11,020.0   | 11,021.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 10,997.0   | 10,998.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 10,977.0   | 10,978.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 10,957.0   | 10,958.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 10,937.0   | 10,938.0   | 3.0                  |            | 21                 |
| 70    | 1/8/2024 | Perforated | 10,917.0   | 10,918.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,897.0   | 10,898.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,877.0   | 10,878.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,857.0   | 10,858.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,837.0   | 10,838.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,817.0   | 10,818.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,794.0   | 10,795.0   | 3.0                  |            | 21                 |
| 71    | 1/9/2024 | Perforated | 10,777.0   | 10,778.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,757.0   | 10,758.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,737.0   | 10,738.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,717.0   | 10,718.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,697.0   | 10,698.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,677.0   | 10,678.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,657.0   | 10,658.0   | 3.0                  |            | 21                 |
| 72    | 1/9/2024 | Perforated | 10,637.0   | 10,638.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,617.0   | 10,618.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,597.0   | 10,598.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,580.0   | 10,581.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,557.0   | 10,558.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,537.0   | 10,538.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,517.0   | 10,518.0   | 3.0                  |            | 21                 |
| 73    | 1/9/2024 | Perforated | 10,496.0   | 10,497.0   | 3.0                  |            | 21                 |

Total



## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Jobs                 |                     |                                |                     |                    |                  |          |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                 |                         |          |           |
|----------------------|---------------------|--------------------------------|---------------------|--------------------|------------------|----------|----------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|----------|-----------|
| AFE Number<br>220329 |                     | Wellbore Name<br>Original Hole |                     |                    | Wellbore API/UWI |          | Primary Job Type<br>Initial Completion |                                                                                                                                                                                                                                                                                                                                                                                                                 | Start Date<br>11/2/2023 | End Date | Spud Date |
| Time Log             |                     |                                |                     |                    |                  |          |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                 |                         |          |           |
| Start Date           | End Date            | Start Depth<br>(ftKB)          | End Depth<br>(ftKB) | Code 1             | Code 2           | Dur (hr) | Phase                                  | Com                                                                                                                                                                                                                                                                                                                                                                                                             |                         |          |           |
| 11/2/2023<br>06:00   | 11/2/2023<br>08:00  |                                |                     | General Ops        | Rigging In       | 2.00     | Well Prep                              | ND TA CAP, INSTALL & NU B-SECTION, TEST VOID TO 5,000 PSI, TEST SEALS TO 10,000 PSI, NU STRONG HOLD FRAC VALVE FOR CSG TEST                                                                                                                                                                                                                                                                                     |                         |          |           |
| 11/2/2023<br>08:00   | 11/2/2023<br>11:00  |                                |                     | Standby            | Well Shut In     | 3.00     | Well Prep                              | WSI WAITING FOR TWG TO LOG                                                                                                                                                                                                                                                                                                                                                                                      |                         |          |           |
| 11/2/2023<br>11:00   | 11/2/2023<br>14:00  |                                |                     | Wireline           | Logging          | 3.00     | Well Prep                              | MIRU TWG PULL 60 ARM CALIPER 9,300 TO 2,200 & RCBL LOGS 9,977 TO SURF                                                                                                                                                                                                                                                                                                                                           |                         |          |           |
| 11/2/2023<br>14:00   | 11/3/2023<br>06:00  |                                |                     | Standby            | Well Shut In     | 16.00    | Well Prep                              | WSI, PREP FOR CASING TEST.                                                                                                                                                                                                                                                                                                                                                                                      |                         |          |           |
| 11/3/2023<br>06:00   | 11/3/2023<br>17:51  |                                |                     | Standby            | Well Shut In     | 11.86    | Well Prep                              | WSI PREP FOR CSG TEST                                                                                                                                                                                                                                                                                                                                                                                           |                         |          |           |
| 11/3/2023<br>17:51   | 11/3/2023<br>19:59  |                                |                     | General Ops        | Rigging In       | 2.13     | Well Prep                              | RU MAX POWER FOR CSG TEST,PT SURFACE LINES TO 10K.                                                                                                                                                                                                                                                                                                                                                              |                         |          |           |
| 11/3/2023<br>19:59   | 11/3/2023<br>20:37  |                                |                     | Pump Down          | High Rate Flush  | 0.64     | Well Prep                              | 100 PSI OWP<br>BRING RATE ON @ 4 BPM PSI 6100<br>25 BBLS @ 8 BPM 7350<br>75 BBLS @ 12 BPM 9700<br>85 BBLS @ 10 BPM PSI OUT<br>100 BBLS @ 5 BPM 9500<br>208 BBLS @ 5 BPM 6970<br>210 BBLS 2@ 6 BPM PSI OUT<br>BEGIN CSG TEST.                                                                                                                                                                                    |                         |          |           |
| 11/3/2023<br>20:37   | 11/3/2023<br>21:07  |                                |                     | Pump Down          | Pressure Test    | 0.50     | Well Prep                              | CSG TEST.<br>STARTING PSI 10,032<br>ENDING PSI 9,750<br>282 PSI LOSS 2.5%<br>PASSED TEST                                                                                                                                                                                                                                                                                                                        |                         |          |           |
| 11/3/2023<br>21:07   | 11/4/2023<br>02:30  |                                |                     | Pump Down          | Acid Pump Down   | 5.37     | Well Prep                              | AFTER CSG TEST WE WORKED THE WELL TRYING TO ESTABLISH INJECTION AGAIN, MULTIPLE ATTEMPTS RUNNING PRESSURE UP AND BLEEDING OFF. 00:18 @ 6 BPM WE ESTABLISHED INJECTION AGAIN, WALKED RATE UP TO 8 BPM PSI LINED OUT @ 7700, SWAPPED TO ACID, RAN 500 GALS, 50 SPACER, 250 ACID, FLUSHED 667 BBLS. BLED WELL OFF TO ZERO, NO RETURNS TO TANK. DURING FLUSH PUMP 401 LOST C-PUMP AND WILL HAVE TO BE MAINTENANCED. |                         |          |           |
| 11/4/2023<br>02:30   | 11/4/2023<br>06:00  |                                |                     | General Ops        | Standby          | 3.50     | Well Prep                              | WSI WAITING ON WIRELINE                                                                                                                                                                                                                                                                                                                                                                                         |                         |          |           |
| 11/16/2023<br>06:00  | 11/16/2023<br>06:30 |                                |                     | General Ops        | Rigging In       | 0.50     | Well Prep                              | RU PRO FRAC PUMP DOWN, PRESSURE TEST 10,000 PSI                                                                                                                                                                                                                                                                                                                                                                 |                         |          |           |
| 11/16/2023<br>06:30  | 11/16/2023<br>07:00 |                                |                     | Pump Down          | High Rate Flush  | 0.50     | Well Prep                              | ESTABLISH INJECTION RATE OF 15.4 BPM @ 7,778 PSI WITH 62 BBLS PUMPED                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 11/16/2023<br>07:00  | 11/16/2023<br>07:15 |                                |                     | General Ops        | Rigging In       | 0.25     | Well Prep                              | RU TWG                                                                                                                                                                                                                                                                                                                                                                                                          |                         |          |           |
| 11/16/2023<br>07:15  | 11/16/2023<br>09:15 |                                |                     | Wireline           | Plug & Perf      | 2.00     | Well Prep                              | RIH, PERF STAGE 1, POOH                                                                                                                                                                                                                                                                                                                                                                                         |                         |          |           |
| 11/16/2023<br>09:15  | 11/16/2023<br>09:30 |                                |                     | General Ops        | Rigging Out      | 0.25     | Well Prep                              | RDMO TWG                                                                                                                                                                                                                                                                                                                                                                                                        |                         |          |           |
| 11/16/2023<br>09:30  | 11/17/2023<br>06:00 |                                |                     | Standby            | Well Shut In     | 20.50    | Well Prep                              | WSI TO BUILD FRAC TREE'S                                                                                                                                                                                                                                                                                                                                                                                        |                         |          |           |
| 11/26/2023<br>06:00  | 11/27/2023<br>06:00 |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 11/27/2023<br>06:00  | 11/28/2023<br>06:00 |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 11/28/2023<br>06:00  | 11/29/2023<br>06:00 |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 11/29/2023<br>06:00  | 11/30/2023<br>06:00 |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 11/30/2023<br>06:00  | 12/1/2023<br>06:00  |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/1/2023<br>06:00   | 12/2/2023<br>06:00  |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/2/2023<br>06:00   | 12/3/2023<br>06:00  |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/3/2023<br>06:00   | 12/4/2023<br>06:00  |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/4/2023<br>06:00   | 12/5/2023<br>06:00  |                                |                     | General Ops        | Standby          | 24.00    |                                        | WSI WAITING FOR FRAC                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/6/2023<br>06:00   | 12/7/2023<br>01:02  |                                |                     | General Operations | Rigging In       | 19.04    |                                        | Stage 1 - Rigging In                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/7/2023<br>06:00   | 12/7/2023<br>18:55  |                                |                     | General Operations | Rigging In       | 12.92    | Stimulation                            | Stage 1 - Rigging In                                                                                                                                                                                                                                                                                                                                                                                            |                         |          |           |
| 12/7/2023<br>18:55   | 12/7/2023<br>23:35  |                                |                     | Standby            | Well Shut In     | 4.68     | Stimulation                            | Stage 1 - Well shut in. Ready for frac ops                                                                                                                                                                                                                                                                                                                                                                      |                         |          |           |
| 12/7/2023<br>23:35   | 12/7/2023<br>23:48  |                                |                     | Frac               | Priming Pumps    | 0.21     | Stimulation                            | Stage 1 - Frac priming lines                                                                                                                                                                                                                                                                                                                                                                                    |                         |          |           |
| 12/7/2023<br>23:48   | 12/8/2023<br>00:52  |                                |                     | Frac               | Pressure Test    | 1.07     | Stimulation                            | Stage 1 - Frac pressure testing manifold                                                                                                                                                                                                                                                                                                                                                                        |                         |          |           |
| 12/8/2023<br>00:52   | 12/8/2023<br>02:42  |                                |                     | Frac               | Priming Pumps    | 1.83     | Stimulation                            | Stage 1 - Frac priming remote lines                                                                                                                                                                                                                                                                                                                                                                             |                         |          |           |
| 12/8/2023<br>02:42   | 12/8/2023<br>03:01  |                                |                     | Frac               | Pressure Test    | 0.31     | Stimulation                            | Stage 1 - Frac pressure testing remote line                                                                                                                                                                                                                                                                                                                                                                     |                         |          |           |
|                      |                     |                                |                     |                    |                  |          |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                 |                         |          |           |





## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log        |                 |                    |                  |           |                        |          |             |                                                                                                                                                                                      |
|-----------------|-----------------|--------------------|------------------|-----------|------------------------|----------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date      | End Date        | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                                                                                  |
| 12/8/2023 03:01 | 12/8/2023 03:03 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 1 - Switching for Frac                                                                                                                                                         |
| 12/8/2023 03:03 | 12/8/2023 03:16 |                    |                  | Pump Down | Acid Pump Down         | 0.22     | Stimulation | Stage 1 - PD pumping acid                                                                                                                                                            |
| 12/8/2023 03:16 | 12/8/2023 03:23 |                    |                  | Frac      | Equalizing             | 0.12     | Stimulation | Stage 1 - Frac equalizing to well                                                                                                                                                    |
| 12/8/2023 03:23 | 12/8/2023 05:13 |                    |                  | Frac      | Fracturing             | 1.83     | Stimulation | Stage 1 - Frac operations Stage 1                                                                                                                                                    |
| 12/8/2023 05:13 | 12/8/2023 05:55 |                    |                  | Frac      | Frac Pumps             | 0.71     | Stimulation | Stage 1 - Frac operations Stage 9 mid stage shut down. FLUSHING AND COMING OFFLINE TO FIX FLOW METERS                                                                                |
| 12/8/2023 05:55 | 12/8/2023 06:00 |                    |                  | Frac      | Fracturing             | 0.07     | Stimulation | Stage 1 - Frac operations Stage 1 resumed                                                                                                                                            |
| 12/8/2023 06:00 | 12/8/2023 06:28 |                    |                  | Frac      | Fracturing             | 0.47     | Stimulation | Stage 1 - Frac operations Stage 1<br>IWHP: 5,260/ SICP: 5,680<br>Dropped FracBall for toe isolation to begin stage<br><br>Start Stage: 8/12 FLUID ENDS<br>End Stage: 8/12 FLUID ENDS |
| 12/8/2023 06:28 | 12/8/2023 06:33 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 1 - Shutting in and bleeding off well                                                                                                                                          |
| 12/8/2023 06:33 | 12/8/2023 06:49 |                    |                  | Standby   | Well Shut In           | 0.27     | Stimulation | Stage 1 - Well shut in. Ready for Wireline                                                                                                                                           |
| 12/8/2023 06:49 | 12/8/2023 06:50 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 1 - Switching for Wireline                                                                                                                                                     |
| 12/8/2023 06:50 | 12/8/2023 07:04 |                    |                  | Wireline  | Equalizing             | 0.23     | Stimulation | Stage 1 - Wireline stabbed on and equalizing pressure                                                                                                                                |
| 12/8/2023 07:04 | 12/8/2023 09:36 |                    |                  | Wireline  | WL Run                 | 2.53     | Stimulation | Stage 2 - Wireline operations Stage 2                                                                                                                                                |
| 12/8/2023 09:36 | 12/8/2023 09:39 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.05     | Stimulation | Stage 2 - Shutting in and bleeding off well                                                                                                                                          |
| 12/8/2023 09:39 | 12/8/2023 12:40 |                    |                  | Standby   | Well Shut In           | 3.02     | Stimulation | Stage 2 - Well shut in. Ready for Frac                                                                                                                                               |
| 12/8/2023 12:40 | 12/8/2023 12:42 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 2 - Switching for Frac                                                                                                                                                         |
| 12/8/2023 12:42 | 12/8/2023 13:10 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 2 - Frac pump maintenance                                                                                                                                                      |
| 12/8/2023 13:10 | 12/8/2023 13:47 |                    |                  | Frac      | Frac Pumps             | 0.62     | Stimulation | Stage 2 - Frac pump maintenance. Exceeded 30 min well switch<br>Pumps 6 A&B tripping back to switchgear                                                                              |
| 12/8/2023 13:47 | 12/8/2023 14:02 |                    |                  | Frac      | Pressure Test          | 0.25     | Stimulation | Stage 2 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch                                                                                                  |
| 12/8/2023 14:02 | 12/8/2023 14:31 |                    |                  | Frac      | Waiting on Services    | 0.49     | Stimulation | Stage 2 - Frac waiting on PD to spot acid                                                                                                                                            |
| 12/8/2023 14:31 | 12/8/2023 16:38 |                    |                  | Frac      | Fracturing             | 2.11     | Stimulation | Stage 2 - Frac operations Stage 2<br>Start Stage: 11/12<br><br>IWHP: 4,870/ SICP: 5,230<br><br>End Stage: 10/12                                                                      |
| 12/8/2023 16:38 | 12/8/2023 16:43 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 2 - Shutting in and bleeding off well                                                                                                                                          |
| 12/8/2023 16:43 | 12/8/2023 17:54 |                    |                  | Standby   | Well Shut In           | 1.19     | Stimulation | Stage 2 - Well shut in. Ready for Wireline                                                                                                                                           |
| 12/8/2023 17:54 | 12/8/2023 17:58 |                    |                  | Frac Tree | Well Switch Wireline   | 0.07     | Stimulation | Stage 2 - Switching for Wireline                                                                                                                                                     |
| 12/8/2023 17:58 | 12/8/2023 18:01 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 2 - Wireline stabbed on and equalizing pressure                                                                                                                                |
| 12/8/2023 18:01 | 12/8/2023 19:47 |                    |                  | Wireline  | WL Run                 | 1.77     | Stimulation | Stage 3 - Wireline operations Stage 3                                                                                                                                                |
| 12/8/2023 19:47 | 12/8/2023 19:54 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.12     | Stimulation | Stage 3 - Shutting in and bleeding off well                                                                                                                                          |
| 12/8/2023 19:54 | 12/8/2023 22:19 |                    |                  | Standby   | Well Shut In           | 2.42     | Stimulation | Stage 3 - Well shut in. Ready for Frac                                                                                                                                               |
| 12/8/2023 22:19 | 12/8/2023 22:21 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 3 - Switching for Frac                                                                                                                                                         |
| 12/8/2023 22:21 | 12/8/2023 22:49 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 3 - Frac pump maintenance                                                                                                                                                      |
| 12/8/2023 22:49 | 12/8/2023 23:03 |                    |                  | Frac      | Frac Pumps             | 0.23     | Stimulation | Stage 3 - Frac pump maintenance. Exceeded 30 min well switch<br>packing and rig in pump                                                                                              |
| 12/8/2023 23:03 | 12/8/2023 23:17 |                    |                  | Frac      | Pressure Test          | 0.24     | Stimulation | Stage 3 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch                                                                                                  |

|  |
|--|
|  |
|--|



## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |                    |                                 |          |             |                                                                                                                                              |
|------------------|------------------|--------------------|------------------|--------------------|---------------------------------|----------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1             | Code 2                          | Dur (hr) | Phase       | Com                                                                                                                                          |
| 12/8/2023 23:17  | 12/9/2023 01:07  |                    |                  | Frac               | Fracturing                      | 1.82     | Stimulation | Stage 3 - Frac operations Stage 3<br>Start Stage: 10/12<br><br>IWHP: 5,320/ SICP: 5,450<br><br>End Stage: 10/12                              |
| 12/9/2023 01:07  | 12/9/2023 01:13  |                    |                  | Frac Tree          | Well Switch Wellhead            | 0.11     | Stimulation | Stage 3 - Shutting in and bleeding off well                                                                                                  |
| 12/9/2023 01:13  | 12/9/2023 01:28  |                    |                  | Standby            | Well Shut In                    | 0.25     | Stimulation | Stage 3 - Well shut in. Ready for Wireline                                                                                                   |
| 12/9/2023 01:28  | 12/9/2023 01:29  |                    |                  | Frac Tree          | Well Switch Wireline            | 0.02     | Stimulation | Stage 3 - Switching for Wireline                                                                                                             |
| 12/9/2023 01:29  | 12/9/2023 01:33  |                    |                  | Wireline           | Equalizing                      | 0.07     | Stimulation | Stage 3 - Wireline stabbed on and equalizing pressure                                                                                        |
| 12/9/2023 01:33  | 12/9/2023 03:09  |                    |                  | Wireline           | WL Run                          | 1.59     | Stimulation | Stage 4 - Wireline operations Stage 4                                                                                                        |
| 12/9/2023 03:09  | 12/9/2023 03:17  |                    |                  | Frac Tree          | Well Switch Wellhead            | 0.14     | Stimulation | Stage 4 - Shutting in and bleeding off well                                                                                                  |
| 12/9/2023 03:17  | 12/9/2023 05:59  |                    |                  | Standby            | Well Shut In                    | 2.70     | Stimulation | Stage 4 - Well shut in. Ready for Frac                                                                                                       |
| 12/9/2023 06:00  | 12/9/2023 09:04  |                    |                  | Standby            | Well Shut In                    | 3.08     | Stimulation | Stage 4 - Well shut in. Ready for Frac                                                                                                       |
| 12/9/2023 09:04  | 12/9/2023 09:06  |                    |                  | Frac Tree          | Well Switch Frac                | 0.03     | Stimulation | Stage 4 - Switching for Frac                                                                                                                 |
| 12/9/2023 09:06  | 12/9/2023 09:25  |                    |                  | Frac               | Preventive Maintenan ce         | 0.31     | Stimulation | Stage 4 - Frac pump maintenance                                                                                                              |
| 12/9/2023 09:25  | 12/9/2023 09:28  |                    |                  | Frac               | Equalizing                      | 0.06     | Stimulation | Stage 4 - Frac equalizing to well                                                                                                            |
| 12/9/2023 09:28  | 12/9/2023 09:41  |                    |                  | Frac               | Waiting on Services             | 0.20     | Stimulation | Stage 4 - Frac waiting on PD to spot acid                                                                                                    |
| 12/9/2023 09:41  | 12/9/2023 10:25  |                    |                  | Frac               | Fracturing                      | 0.74     | Stimulation | Stage 4 - Frac operations Stage 4                                                                                                            |
| 12/9/2023 10:25  | 12/9/2023 16:37  |                    |                  | Frac               | Unplanned Turbine Mainten an ce | 6.20     | Stimulation | Stage 4 - Frac operations Stage 4 mid stage shut down due to turbine - Sat Dec 09 2023 11:42:59 GMT-0700 (Jeremy Ho): 11:15 PD flushing well |
| 12/9/2023 16:37  | 12/9/2023 17:10  |                    |                  | Frac               | Fracturing                      | 0.54     | Stimulation | Stage 4 - Frac operations Stage 4 resumed                                                                                                    |
| 12/9/2023 17:10  | 12/9/2023 17:30  |                    |                  | Frac               | Frac Iron                       | 0.34     | Stimulation | Stage 4 - Shut down during stage due to washed bleed off valves.                                                                             |
| 12/9/2023 17:30  | 12/9/2023 19:02  |                    |                  | Frac               | High Rate Flush                 | 1.54     | Stimulation | Stage 4 - Frac flushing out the remote lines.                                                                                                |
| 12/9/2023 19:02  | 12/9/2023 19:02  |                    |                  | Frac Tree          | Well Switch Frac                | 0.00     |             | Stage 4 - null                                                                                                                               |
| 12/9/2023 19:02  | 12/9/2023 19:17  |                    |                  | Frac               | Pressure Test                   | 0.25     | Stimulation | Stage 4 - Frac pressure testing and equalizing to well                                                                                       |
| 12/9/2023 19:17  | 12/9/2023 20:44  |                    |                  | Frac               | Fracturing                      | 1.44     | Stimulation | Stage 4 - Resume frac stage 4. NPT until 2lb sand.                                                                                           |
| 12/9/2023 20:44  | 12/9/2023 20:57  |                    |                  | Frac Tree          | Well Switch Wellhead            | 0.22     | Stimulation | Stage 4 - Shutting in and bleeding off well                                                                                                  |
| 12/9/2023 20:57  | 12/9/2023 23:47  |                    |                  | General Operations | Flowback                        | 2.84     | Stimulation | Stage 4 - Flowing back well                                                                                                                  |
| 12/9/2023 23:47  | 12/9/2023 23:50  |                    |                  | Frac Tree          | Well Switch Wireline            | 0.05     | Stimulation | Stage 4 - Switching for Wireline                                                                                                             |
| 12/9/2023 23:50  | 12/9/2023 23:53  |                    |                  | Wireline           | Equalizing                      | 0.04     | Stimulation | Stage 4 - Wireline stabbed on and equalizing pressure                                                                                        |
| 12/9/2023 23:53  | 12/10/2023 01:28 |                    |                  | Wireline           | WL Run                          | 1.58     | Stimulation | Stage 5 - Wireline operations Stage 5                                                                                                        |
| 12/10/2023 01:28 | 12/10/2023 01:35 |                    |                  | Frac Tree          | Well Switch Wellhead            | 0.12     | Stimulation | Stage 5 - Shutting in and bleeding off well                                                                                                  |
| 12/10/2023 01:35 | 12/10/2023 02:41 |                    |                  | Standby            | Well Shut In                    | 1.10     | Stimulation | Stage 5 - Well shut in. Ready for Frac                                                                                                       |
| 12/10/2023 02:41 | 12/10/2023 02:43 |                    |                  | Frac Tree          | Well Switch Frac                | 0.03     | Stimulation | Stage 5 - Well shut in. Ready for Frac                                                                                                       |
| 12/10/2023 02:43 | 12/10/2023 03:11 |                    |                  | Frac               | Preventive Maintenan ce         | 0.47     | Stimulation | Stage 5 - Frac pump maintenance                                                                                                              |
| 12/10/2023 03:11 | 12/10/2023 03:18 |                    |                  | Frac               | Frac Pumps                      | 0.11     | Stimulation | Stage 5 - Frac pump maintenance. Exceeded 30 min well switch Profrac packing                                                                 |
| 12/10/2023 03:18 | 12/10/2023 03:22 |                    |                  | Frac               | Equalizing                      | 0.07     | Stimulation | Stage 5 - Frac equalizing to well                                                                                                            |
| 12/10/2023 03:22 | 12/10/2023 03:29 |                    |                  | Frac               | Waiting on Services             | 0.12     | Stimulation | Stage 5 - Frac waiting on PD to pump acid                                                                                                    |







## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |             |                        |          |                  |                                                                                                                                                                                                     |
|------------------|------------------|--------------------|------------------|-------------|------------------------|----------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1      | Code 2                 | Dur (hr) | Phase            | Com                                                                                                                                                                                                 |
| 12/11/2023 23:22 | 12/11/2023 23:28 |                    |                  | Frac Tree   | Well Switch Wellhead   | 0.10     | Stimulation      | Stage 10 - Shutting in and bleeding off well                                                                                                                                                        |
| 12/11/2023 23:28 | 12/11/2023 23:31 |                    |                  | Frac Tree   | Well Switch Wireline   | 0.05     | Stimulation      | Stage 10 - Switching for Wireline                                                                                                                                                                   |
| 12/11/2023 23:31 | 12/11/2023 23:31 |                    |                  | Standby     | Well Shut In           | 0.00     |                  | Stage 10 - null                                                                                                                                                                                     |
| 12/11/2023 23:31 | 12/11/2023 23:33 |                    |                  | Wireline    | Equalizing             | 0.05     | Stimulation      | Stage 10 - Wireline stabbed on and equalizing pressure                                                                                                                                              |
| 12/11/2023 23:33 | 12/12/2023 01:00 |                    |                  | Wireline    | WL Run                 | 1.45     | Stimulation      | Stage 11 - Wireline operations Stage 11                                                                                                                                                             |
| 12/12/2023 01:00 | 12/12/2023 01:06 |                    |                  | Frac Tree   | Well Switch Wellhead   | 0.10     | Stimulation      | Stage 11 - Shutting in and bleeding off well                                                                                                                                                        |
| 12/12/2023 01:06 | 12/12/2023 04:51 |                    |                  | Standby     | Well Shut In           | 3.75     | Stimulation      | Stage 11 - Well shut in. Ready for Frac                                                                                                                                                             |
| 12/12/2023 04:51 | 12/12/2023 04:53 |                    |                  | Frac Tree   | Well Switch Frac       | 0.04     | Stimulation      | Stage 11 - Switching for Frac                                                                                                                                                                       |
| 12/12/2023 04:53 | 12/12/2023 04:57 |                    |                  | Frac        | Equalizing             | 0.07     | Stimulation      | Stage 11 - Frac equalizing to well                                                                                                                                                                  |
| 12/12/2023 04:57 | 12/12/2023 04:57 |                    |                  | Frac Tree   | Well Switch Frac       | 0.00     |                  | Stage 11 - null                                                                                                                                                                                     |
| 12/12/2023 04:57 | 12/12/2023 05:59 |                    |                  | Frac        | Fracturing             | 1.03     | Stimulation      | Stage 11 - Frac operations Stage 11<br>IWHP: 5,061<br>START STAGE: 11/12 FLUID ENDS                                                                                                                 |
| 12/12/2023 06:00 | 12/12/2023 06:55 |                    |                  | Frac        | Fracturing             | 0.93     | Stimulation      | Stage 11 - Frac operations Stage 11<br>IWHP: 5,061/ SICP: 5,562<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 8/12 FLUID ENDS                                                                      |
| 12/12/2023 06:55 | 12/12/2023 07:00 |                    |                  | Frac Tree   | Well Switch Wellhead   | 0.09     | Stimulation      | Stage 11 - Shutting in and bleeding off well                                                                                                                                                        |
| 12/12/2023 07:00 | 12/12/2023 07:21 |                    |                  | Standby     | Well Shut In           | 0.35     | Stimulation      | Stage 11 - Well shut in. Ready for Wireline                                                                                                                                                         |
| 12/12/2023 07:21 | 12/12/2023 07:23 |                    |                  | Frac Tree   | Well Switch Wireline   | 0.02     | Stimulation      | Stage 11 - Switching for Wireline                                                                                                                                                                   |
| 12/12/2023 07:23 | 12/12/2023 07:27 |                    |                  | Wireline    | Equalizing             | 0.07     | Stimulation      | Stage 11 - Wireline stabbed on and equalizing pressure                                                                                                                                              |
| 12/12/2023 07:27 | 12/12/2023 08:59 |                    |                  | Wireline    | WL Run                 | 1.54     | Stimulation      | Stage 12 - Wireline operations Stage 12                                                                                                                                                             |
| 12/12/2023 08:59 | 12/12/2023 09:05 |                    |                  | Frac Tree   | Well Switch Wellhead   | 0.10     | Stimulation      | Stage 12 - Shutting in and bleeding off well                                                                                                                                                        |
| 12/12/2023 09:05 | 12/12/2023 09:38 |                    |                  | Standby     | Well Shut In           | 0.55     | Stimulation      | Stage 12 - Well shut in. Ready for Frac                                                                                                                                                             |
| 12/12/2023 09:38 | 12/12/2023 09:40 |                    |                  | Frac Tree   | Well Switch Frac       | 0.03     | Stimulation      | Stage 12 - Switching for Frac                                                                                                                                                                       |
| 12/12/2023 09:40 | 12/12/2023 10:08 |                    |                  | Frac        | Preventive Maintenance | 0.47     | Stimulation      | Stage 12 - Frac pump maintenance                                                                                                                                                                    |
| 12/12/2023 10:08 | 12/12/2023 10:43 |                    |                  | Frac        | Frac Pumps             | 0.57     | Stimulation      | Stage 12 - Swap out pump 3, Pump 4 packing                                                                                                                                                          |
| 12/12/2023 10:43 | 12/12/2023 10:58 |                    |                  | Frac        | Pressure Test          | 0.26     | Stimulation      | Stage 12 - Swap out pump 3, Pump 4 packing                                                                                                                                                          |
| 12/12/2023 10:58 | 12/12/2023 11:04 |                    |                  | Frac        | Fracturing             | 0.09     | Stimulation      | Stage 12 - Frac operations Stage 12                                                                                                                                                                 |
| 12/12/2023 11:04 | 12/12/2023 11:21 |                    |                  | Frac        | Frac Pumps             | 0.28     | Stimulation      | Stage 12 - Frac operations Stage 9. Lack HP and comms issue                                                                                                                                         |
| 12/12/2023 11:21 | 12/12/2023 12:51 |                    |                  | Frac        | Fracturing             | 1.51     | Stimulation      | Stage 12 - Frac operations Stage 9 resumed<br>Start Stage: 10/12<br>IWHP: 5,036                                                                                                                     |
| 12/12/2023 12:51 | 12/12/2023 12:51 |                    |                  | Frac Tree   | Well Switch Wellhead   | 0.00     |                  | Stage 12 - null                                                                                                                                                                                     |
| 12/12/2023 12:51 | 12/12/2023 12:51 |                    |                  | Standby     | Well Shut In           | 0.00     |                  | Stage 12 - null                                                                                                                                                                                     |
| 12/12/2023 12:51 | 12/13/2023 05:59 |                    |                  | Frac        | Frac Iron              | 17.14    | Special Services | Stage 12 - Frac operations Stage 12 shut down. PD flushing well<br>Hard shut down due to high pressure leak on the wellhead - Tue Dec 12 2023 13:18:15 GMT-0700 (Jeremy Ho): 13:05 PD flushing well |
| 12/13/2023 06:00 | 12/13/2023 15:00 |                    |                  | General Ops | Standby                | 9.00     | Special Services | STANDBY FOR WELLHEAD REPAIR                                                                                                                                                                         |
| 12/13/2023 15:00 | 12/14/2023 01:45 |                    |                  | RU/RD       | Rig Up/Down            | 10.75    | Special Services | MIRU CTU AND SUPORT EQUIPMENT<br>MIRU IDEAL FB IRON, SET MUD TANKS AND FB TANKS                                                                                                                     |
| 12/14/2023 01:45 | 12/14/2023 06:00 |                    |                  | Coil Tubing | Run in hole            | 4.25     | Special Services | OPEN WELL AND RIH CIRCULATING 18# WATER BASE MUD.                                                                                                                                                   |
| 12/14/2023 06:00 | 12/14/2023 12:30 |                    |                  | Coil Tubing | Circulating            | 6.50     | Special Services | OPEN WELL AND RIH TO 9,050'. CIRCULATE 18# WATER BASE MUD.                                                                                                                                          |
| 12/14/2023 12:30 | 12/14/2023 15:30 |                    |                  | General Ops | Standby                | 3.00     | Special Services | STANDBY FOR PROPETRO CMT PUMPS.<br>RELOAD MUD BASE AND OBM MUD.                                                                                                                                     |
|                  |                  |                    |                  |             |                        |          |                  |                                                                                                                                                                                                     |





Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                           |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|---------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad   |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  |                           | Accounting ID<br>60059.01 |

| Time Log         |                  |                    |                  |             |                      |          |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------|------------------|--------------------|------------------|-------------|----------------------|----------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1      | Code 2               | Dur (hr) | Phase            | Com                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 12/14/2023 15:30 | 12/14/2023 17:30 |                    |                  | RU/RD       | Rig Up/Down          | 2.00     | Special Services | PROPETRO ON LOCATION MIRU EQUIPMENT. PRIME AND TEST TO 9,500 PSI.                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 12/14/2023 17:30 | 12/14/2023 20:30 |                    |                  | Coil Tubing | Pull out of hole     | 3.00     | Special Services | RIH THROUGH LINER TOP TO 9,300'. NO TAG. PU AND POOH NO OVER PULL NO ISSUES. CONTINUE TO POOH CIRCULATING 0.4-0.5BPM PULLING @ 90-100 FPM                                                                                                                                                                                                                                                                                                                                                                                   |
| 12/14/2023 20:30 | 12/15/2023 00:00 |                    |                  | General Ops | Downhole issues      | 3.50     | Special Services | CT UNABLE TO CONFIRM BEING BUMPED UP ALL THE WAY. MANUALLY SHUT IN BLIND RAMS. RAMS INDICATE TUBING INSTACK.                                                                                                                                                                                                                                                                                                                                                                                                                |
| 12/15/2023 00:00 | 12/15/2023 01:30 |                    |                  | Coil Tubing | Run in hole          | 1.50     | Special Services | RIH TO 6,000'. SD AND SECURE WELL.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 12/15/2023 01:30 | 12/15/2023 06:00 |                    |                  | Standby     | Waiting on decisions | 4.50     | Special Services | WSI WAITING ON DECISIONS.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 12/15/2023 06:00 | 12/15/2023 13:45 |                    |                  | General Ops | Standby              | 7.75     | Special Services | MIIX AND LOAD 18# WATER BASE MUD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 12/15/2023 13:45 | 12/15/2023 14:15 |                    |                  | General Ops | Safety Stand-down    | 0.50     | Special Services | SAFETY MEETING WITH ALL PERSONEL ON LOCATION.                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 12/15/2023 14:15 | 12/15/2023 16:30 |                    |                  | General Ops | Rigging In           | 2.25     | Special Services | RIG IN AND PREPARE TO CIRCULATE MUD.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 12/15/2023 16:30 | 12/15/2023 23:30 |                    |                  | Coil Tubing | Circulating          | 7.00     | Special Services | ATTEMPT TO CIRCULATE TRASH OUT OF WELL BORE WITH NO SUCCESS. FLOWBACK BECAME PLUGGED OFF. UNABLE TO CIRCULATE. ONCE PLUGGED OFF BEGAN TO BULLHEAD 18 PPG WATER BASED MUD DOWN HOLE @ 1-2 BPM. PUMP 428 BBLS. LOADING CASING TO 10,300'. SHUT DOWN AND MONITOR PRESSURE. WELL BLEED OFF TO 0 PSI. OPNE FLOWBACK AND MONITOR FLOW.                                                                                                                                                                                            |
| 12/15/2023 23:30 | 12/16/2023 00:00 |                    |                  | Coil Tubing | Pull out of hole     | 0.50     | Special Services | POOH FROM 450' W/ CT. DRAGGING AND PULLING OVER 20-30K LBS. WORK COI,L FREE AND BUMP UP.                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 12/16/2023 00:00 | 12/16/2023 06:00 |                    |                  | General Ops | Rigging In           | 6.00     | Special Services | RIG DOWN CT. NIPPLE DOWN FRAC STACK, AND B SECTION. INSTALL NEW B-SECTION AND LOWER MASTER VALVE. TEST VOID. GOOD TEST. NIPPLE FRAC STACK BACK UP AND PREPARE FOR CTCO OPS.                                                                                                                                                                                                                                                                                                                                                 |
| 12/16/2023 06:00 | 12/16/2023 14:00 |                    |                  | RU/RD       | Rig Up/Down          | 8.00     | Special Services | NIPPLE FRAC STACK BACK UP AND PREPARE FOR CTCO OPS. CLEAN OUT/HAUL OFF WATER BASE MUD AND TANKS. RU ADDITIONAL 3" FB PACKAGE. MI AND SPOT TWO FRESH WATER TANKS AND LOAD.                                                                                                                                                                                                                                                                                                                                                   |
| 12/16/2023 14:00 | 12/17/2023 06:00 |                    |                  | Standby     | Well Shut In         | 16.00    | Special Services | STANDBY FOR CAMERON TO SET HANGER W/CHECK ON ADJACENT WELLS TO RE-TORQUE B-SECTIONS AND LOWER FRAC VALVES.                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 12/17/2023 06:00 | 12/17/2023 07:30 |                    |                  | Standby     | Well Shut In         | 1.50     | Special Services | STANDBY FOR CAMERON TO SET HANGER W/CHECK ON ADJACENT WELLS TO RE-TORQUE B-SECTIONS AND LOWER FRAC VALVES.                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 12/17/2023 07:30 | 12/17/2023 11:15 |                    |                  | RU/RD       | Rig Up/Down          | 3.75     | Special Services | MIRU RANGER CTU, PUMPS AND SUPORT EQUIPMENT.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 12/17/2023 11:15 | 12/17/2023 11:45 |                    |                  | Coil Tubing | Coil Tubing Unit     | 0.50     | Special Services | INSTALL CTC..<br>PULL TEST 30K...GOOD<br>PRESSURE TEST CTC TO 2,500 PSI...GOOD                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 12/17/2023 11:45 | 12/17/2023 13:00 |                    |                  | Coil Tubing | Coil Tubing Unit     | 1.25     | Special Services | PU/MU MUDD C/O BHA CONSISTING OF:<br><br>EXTERNAL SLIP TYPE CTC 3.25" OD<br>DBPV 3.13" OD<br>HYDRASET JAR W(1) OB SECTION 3.13" OD<br>HYDRAULIC DISCONNECT 3.13" OD<br>DIVERTING CIRC SUB 3.13" OD<br>XRV EXTENDED REACH TOOL (5BPM) 3.13" OD<br>F5 MOTOR 3.13" OD<br>ROTARY SUB 3.13" OD<br>INSERT TWISTER CONCAVE CARBIDE MILL 4.13" OD<br><br>OVERALL LENGTH 31.70'<br><br>FUCTION TEST BHA:<br>3 BPM AT 2,500 PSI<br>4 BPM AT 3,100 PSI.<br><br>STAB ON WELL AND PRESSURE TEST COIL AND FB EQUIPMENT TO 8,000 PSI. GOOD |

|  |
|--|
|  |
|--|







## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                         |          |             |                                                                                                                                 |
|------------------|------------------|--------------------|------------------|-----------|-------------------------|----------|-------------|---------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                  | Dur (hr) | Phase       | Com                                                                                                                             |
| 12/19/2023 09:48 | 12/19/2023 11:36 |                    |                  | Frac      | Fracturing              | 1.81     | Stimulation | Stage 13 - Frac operations Stage 13<br>IWHP: 4,743/ SICP: 5,633<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 11/12 FLUID ENDS |
| 12/19/2023 11:36 | 12/19/2023 11:42 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.09     | Stimulation | Stage 13 - Shutting in and bleeding off well                                                                                    |
| 12/19/2023 11:42 | 12/19/2023 13:07 |                    |                  | Standby   | Well Shut In            | 1.42     | Stimulation | Stage 13 - Well shut in. Ready for Wireline                                                                                     |
| 12/19/2023 13:07 | 12/19/2023 13:08 |                    |                  | Frac Tree | Well Switch Wireline    | 0.02     | Stimulation | Stage 13 - Switching for Wireline                                                                                               |
| 12/19/2023 13:08 | 12/19/2023 13:11 |                    |                  | Wireline  | Equalizing              | 0.06     | Stimulation | Stage 13 - Wireline stabbed on and equalizing pressure                                                                          |
| 12/19/2023 13:11 | 12/19/2023 14:35 |                    |                  | Wireline  | WL Run                  | 1.40     | Stimulation | Stage 14 - Wireline operations Stage 14                                                                                         |
| 12/19/2023 14:35 | 12/19/2023 14:40 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 14 - Shutting in and bleeding off well                                                                                    |
| 12/19/2023 14:40 | 12/19/2023 14:58 |                    |                  | Standby   | Well Shut In            | 0.30     | Stimulation | Stage 14 - Well shut in. Ready for Frac                                                                                         |
| 12/19/2023 14:58 | 12/19/2023 15:00 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 14 - Switching for Frac                                                                                                   |
| 12/19/2023 15:00 | 12/19/2023 15:08 |                    |                  | Frac      | Preventive Maintenanc e | 0.13     | Stimulation | Stage 14 - Frac pump maintenance                                                                                                |
| 12/19/2023 15:08 | 12/19/2023 15:12 |                    |                  | Frac      | Equalizing              | 0.07     | Stimulation | Stage 14 - Frac equalizing to well                                                                                              |
| 12/19/2023 15:12 | 12/19/2023 17:05 |                    |                  | Frac      | Fracturing              | 1.89     | Stimulation | Stage 14 - Frac operations Stage 14<br>IWHP: 4,638/ SICP: 5,130<br>START 11/12 FLUID ENDS<br>END 11/12 FLUID ENDS               |
| 12/19/2023 17:05 | 12/19/2023 17:09 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 14 - Shutting in and bleeding off well                                                                                    |
| 12/19/2023 17:09 | 12/19/2023 17:53 |                    |                  | Standby   | Well Shut In            | 0.73     | Stimulation | Stage 14 - Well shut in. Ready for Wireline                                                                                     |
| 12/19/2023 17:53 | 12/19/2023 17:54 |                    |                  | Frac Tree | Well Switch Wireline    | 0.02     | Stimulation | Stage 14 - Switching for Wireline                                                                                               |
| 12/19/2023 17:54 | 12/19/2023 17:56 |                    |                  | Wireline  | Equalizing              | 0.04     | Stimulation | Stage 14 - Wireline stabbed on and equalizing pressure                                                                          |
| 12/19/2023 17:56 | 12/19/2023 19:35 |                    |                  | Wireline  | WL Run                  | 1.66     | Stimulation | Stage 15 - Wireline operations Stage 15                                                                                         |
| 12/19/2023 19:35 | 12/19/2023 19:39 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.06     | Stimulation | Stage 15 - Shutting in and bleeding off well                                                                                    |
| 12/19/2023 19:39 | 12/20/2023 00:53 |                    |                  | Standby   | Well Shut In            | 5.24     | Stimulation | Stage 15 - Well shut in. Ready for Frac                                                                                         |
| 12/20/2023 00:53 | 12/20/2023 00:55 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 15 - Switching for Frac                                                                                                   |
| 12/20/2023 00:55 | 12/20/2023 01:07 |                    |                  | Frac      | Preventive Maintenanc e | 0.20     | Stimulation | Stage 15 - Frac pump maintenance                                                                                                |
| 12/20/2023 01:07 | 12/20/2023 01:19 |                    |                  | Frac      | Pressure Test           | 0.20     | Stimulation | Stage 15 - Frac pressure testing and equalizing to well                                                                         |
| 12/20/2023 01:19 | 12/20/2023 03:21 |                    |                  | Frac      | Fracturing              | 2.03     | Stimulation | Stage 15 - Frac operations Stage 15<br>IWHP: 4,355/ SICP: 5,248<br>START 11/12 FLUID ENDS<br>END 9/12 FLUID ENDS                |
| 12/20/2023 03:21 | 12/20/2023 03:26 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 15 - Shutting in and bleeding off well                                                                                    |
| 12/20/2023 03:26 | 12/20/2023 03:27 |                    |                  | Frac Tree | Well Switch Wireline    | 0.02     | Stimulation | Stage 15 - Switching for Wireline                                                                                               |
| 12/20/2023 03:27 | 12/20/2023 03:27 |                    |                  | Standby   | Well Shut In            | 0.00     |             | Stage 15 - null                                                                                                                 |
| 12/20/2023 03:27 | 12/20/2023 03:29 |                    |                  | Wireline  | Equalizing              | 0.03     | Stimulation | Stage 15 - Wireline stabbed on and equalizing pressure                                                                          |
| 12/20/2023 03:29 | 12/20/2023 04:57 |                    |                  | Wireline  | WL Run                  | 1.48     | Stimulation | Stage 16 - Wireline operations Stage 16                                                                                         |
| 12/20/2023 04:57 | 12/20/2023 05:01 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.06     | Stimulation | Stage 16 - Shutting in and bleeding off well                                                                                    |
| 12/20/2023 05:01 | 12/20/2023 05:59 |                    |                  | Standby   | Well Shut In            | 0.98     | Stimulation | Stage 16 - Well shut in. Ready for Frac                                                                                         |
| 12/20/2023 06:00 | 12/20/2023 07:09 |                    |                  | Standby   | Well Shut In            | 1.15     | Stimulation | Stage 16 - Well shut in. Ready for Frac                                                                                         |
| 12/20/2023 07:09 | 12/20/2023 07:11 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 16 - Switching for Frac                                                                                                   |
| 12/20/2023 07:11 | 12/20/2023 07:18 |                    |                  | Frac      | Preventive Maintenanc e | 0.12     | Stimulation | Stage 16 - Frac pump maintenance                                                                                                |





## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                        |          |             |                                                                                                                                  |
|------------------|------------------|--------------------|------------------|-----------|------------------------|----------|-------------|----------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                              |
| 12/20/2023 23:33 | 12/20/2023 23:35 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 19 - Switching for Frac                                                                                                    |
| 12/20/2023 23:35 | 12/21/2023 00:03 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 19 - Frac pump maintenance                                                                                                 |
| 12/21/2023 00:03 | 12/21/2023 00:08 |                    |                  | Frac      | Equalizing             | 0.08     | Stimulation | Stage 19 - Frac equalizing to well. Exceeded 30 min well switch<br>Check blender and packing                                     |
| 12/21/2023 00:08 | 12/21/2023 00:52 |                    |                  | Frac      | Fracturing             | 0.73     | Stimulation | Stage 19 - Frac operations Stage 19                                                                                              |
| 12/21/2023 00:52 | 12/21/2023 01:30 |                    |                  | Frac      | Frac Iron              | 0.63     | Stimulation | Stage 19 - Flushing well and coming offline to fix leak. leak on pump 3316, flush well                                           |
| 12/21/2023 01:30 | 12/21/2023 01:40 |                    |                  | Frac      | Pressure Test          | 0.16     | Stimulation | Stage 19 - Frac pressure testing and equalizing to well                                                                          |
| 12/21/2023 01:40 | 12/21/2023 01:55 |                    |                  | Frac      | Fracturing             | 0.25     | Stimulation | Stage 19 - Frac operations Stage 19 Resume. On NPT until 1.25 sand.                                                              |
| 12/21/2023 01:55 | 12/21/2023 03:08 |                    |                  | Frac      | Fracturing             | 1.23     | Stimulation | Stage 19 - Frac operations Stage 19 Resume<br>IWHP: 5124 / SICP: 5675<br>START 11/12 FLUID ENDS<br>END 11/12 FLUID ENDS          |
| 12/21/2023 03:08 | 12/21/2023 03:13 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 19 - Shutting in and bleeding off well                                                                                     |
| 12/21/2023 03:13 | 12/21/2023 03:18 |                    |                  | Standby   | Well Shut In           | 0.09     | Stimulation | Stage 19 - Well shut in. Ready for Wireline                                                                                      |
| 12/21/2023 03:18 | 12/21/2023 03:20 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 19 - Switching for Wireline                                                                                                |
| 12/21/2023 03:20 | 12/21/2023 03:22 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 19 - Wireline stabbed on and equalizing pressure                                                                           |
| 12/21/2023 03:22 | 12/21/2023 04:48 |                    |                  | Wireline  | WL Run                 | 1.44     | Stimulation | Stage 20 - Wireline operations Stage 20                                                                                          |
| 12/21/2023 04:48 | 12/21/2023 04:53 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 20 - Shutting in and bleeding off well                                                                                     |
| 12/21/2023 04:53 | 12/21/2023 05:25 |                    |                  | Standby   | Well Shut In           | 0.53     | Stimulation | Stage 20 - Well shut in. Ready for Frac                                                                                          |
| 12/21/2023 05:25 | 12/21/2023 05:55 |                    |                  | Frac      | Frac Iron              | 0.50     | Stimulation | Stage 20 - Frac change bleed off at wellhead pad                                                                                 |
| 12/21/2023 05:55 | 12/21/2023 05:59 |                    |                  | Frac      | Frac Iron              | 0.08     | Stimulation | Stage 20 - Frac pump maintenance and repair bleeds. Exceeded 30 min well switch                                                  |
| 12/21/2023 06:00 | 12/21/2023 06:18 |                    |                  | Frac      | Frac Pumps             | 0.30     | Stimulation | Stage 20 - ProFrac- repair washed iron on remote pad, clean up remote lines, high rate flush on 62/Blue                          |
| 12/21/2023 06:18 | 12/21/2023 08:28 |                    |                  | Frac      | High Rate Flush        | 2.17     | Stimulation | Stage 20 - Frac flushing remote line                                                                                             |
| 12/21/2023 08:28 | 12/21/2023 10:22 |                    |                  | Standby   | Well Shut In           | 1.90     | Stimulation | Stage 20 - Well shut in. Ready for Frac                                                                                          |
| 12/21/2023 10:22 | 12/21/2023 10:24 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 20 - Switching for Frac                                                                                                    |
| 12/21/2023 10:24 | 12/21/2023 10:37 |                    |                  | Frac      | Preventive Maintenance | 0.21     | Stimulation | Stage 20 - Frac pump maintenance                                                                                                 |
| 12/21/2023 10:37 | 12/21/2023 10:48 |                    |                  | Frac      | Pressure Test          | 0.19     | Stimulation | Stage 20 - Frac pressure testing and equalizing to well                                                                          |
| 12/21/2023 10:48 | 12/21/2023 12:40 |                    |                  | Frac      | Fracturing             | 1.87     | Stimulation | Stage 20 - Frac operations Stage 20<br>IWHP: 4,805 / SICP: 5,537<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 10/12 FLUID ENDS |
| 12/21/2023 12:40 | 12/21/2023 12:45 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 20 - Shutting in and bleeding off well                                                                                     |
| 12/21/2023 12:45 | 12/21/2023 12:48 |                    |                  | Standby   | Well Shut In           | 0.06     | Stimulation | Stage 20 - Well shut in. Ready for Wireline                                                                                      |
| 12/21/2023 12:48 | 12/21/2023 12:49 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 20 - Switching for Wireline                                                                                                |
| 12/21/2023 12:49 | 12/21/2023 12:51 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 20 - Wireline stabbed on and equalizing pressure                                                                           |
| 12/21/2023 12:51 | 12/21/2023 14:16 |                    |                  | Wireline  | WL Run                 | 1.41     | Stimulation | Stage 21 - Wireline operations Stage 21                                                                                          |
| 12/21/2023 14:16 | 12/21/2023 14:21 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 21 - Shutting in and bleeding off well                                                                                     |
| 12/21/2023 14:21 | 12/21/2023 17:04 |                    |                  | Standby   | Well Shut In           | 2.72     | Stimulation | Stage 21 - Well shut in. Ready for Frac                                                                                          |
| 12/21/2023 17:04 | 12/21/2023 17:06 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 21 - Switching for Frac                                                                                                    |
| 12/21/2023 17:06 | 12/21/2023 17:27 |                    |                  | Frac      | Preventive Maintenance | 0.35     | Stimulation | Stage 21 - Frac pump maintenance                                                                                                 |
| 12/21/2023 17:27 | 12/21/2023 17:31 |                    |                  | Frac      | Equalizing             | 0.06     | Stimulation | Stage 21 - Frac equalizing to well                                                                                               |
|                  |                  |                    |                  |           |                        |          |             |                                                                                                                                  |



Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                           |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|---------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad   |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  |                           | Accounting ID<br>60059.01 |

| Time Log         |                  |                    |                  |           |                        |          |             |                                                                                                                         |
|------------------|------------------|--------------------|------------------|-----------|------------------------|----------|-------------|-------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                     |
| 12/21/2023 17:31 | 12/21/2023 19:29 |                    |                  | Frac      | Fracturing             | 1.97     | Stimulation | Stage 21 - Frac operations Stage 21<br>IWHP: 4850 / SICP: 5550<br>START 12/12 FLUID ENDS<br>END 12/12 FLUID ENDS        |
| 12/21/2023 19:29 | 12/21/2023 19:35 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.11     | Stimulation | Stage 21 - Shutting in and bleeding off well                                                                            |
| 12/21/2023 19:35 | 12/21/2023 19:35 |                    |                  | Standby   | Well Shut In           | 0.00     |             | Stage 21 - Well shut in. Ready for Wireline                                                                             |
| 12/21/2023 19:35 | 12/21/2023 19:37 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 21 - Switching for Wireline                                                                                       |
| 12/21/2023 19:37 | 12/21/2023 19:40 |                    |                  | Wireline  | Equalizing             | 0.05     | Stimulation | Stage 21 - Wireline stabbed on and equalizing pressure                                                                  |
| 12/21/2023 19:40 | 12/21/2023 21:13 |                    |                  | Wireline  | WL Run                 | 1.55     | Stimulation | Stage 22 - Wireline operations Stage 22                                                                                 |
| 12/21/2023 21:13 | 12/21/2023 21:17 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 22 - Shutting in and bleeding off well                                                                            |
| 12/21/2023 21:17 | 12/21/2023 21:50 |                    |                  | Standby   | Well Shut In           | 0.54     | Stimulation | Stage 22 - Well shut in. Ready for Frac                                                                                 |
| 12/21/2023 21:50 | 12/21/2023 21:52 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 22 - Switching for Frac                                                                                           |
| 12/21/2023 21:52 | 12/21/2023 22:04 |                    |                  | Frac      | Preventive Maintenance | 0.20     | Stimulation | Stage 22 - Frac pump maintenance                                                                                        |
| 12/21/2023 22:04 | 12/21/2023 22:07 |                    |                  | Frac      | Equalizing             | 0.05     | Stimulation | Stage 22 - Frac equalizing to well                                                                                      |
| 12/21/2023 22:07 | 12/21/2023 22:13 |                    |                  | Frac      | Fracturing             | 0.10     | Stimulation | Stage 22 - Frac operations Stage 22                                                                                     |
| 12/21/2023 22:13 | 12/21/2023 22:19 |                    |                  | Frac      | Waiting on Services    | 0.10     | Stimulation | Stage 22 - Cameron fixing grease line.                                                                                  |
| 12/21/2023 22:19 | 12/22/2023 00:05 |                    |                  | Frac      | Fracturing             | 1.76     | Stimulation | Stage 22 - Frac operations Stage 22 Resume<br>IWHP: 5000 / SICP: 5347<br>START 12/12 FLUID ENDS<br>END 12/12 FLUID ENDS |
| 12/22/2023 00:05 | 12/22/2023 00:10 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 22 - Shutting in and bleeding off well                                                                            |
| 12/22/2023 00:10 | 12/22/2023 00:10 |                    |                  | Standby   | Well Shut In           | 0.00     |             | Stage 22 - null                                                                                                         |
| 12/22/2023 00:10 | 12/22/2023 00:12 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 22 - Switching for Wireline                                                                                       |
| 12/22/2023 00:12 | 12/22/2023 00:15 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 22 - Wireline stabbed on and equalizing pressure                                                                  |
| 12/22/2023 00:15 | 12/22/2023 01:39 |                    |                  | Wireline  | WL Run                 | 1.40     | Stimulation | Stage 23 - Wireline operations Stage 23                                                                                 |
| 12/22/2023 01:39 | 12/22/2023 01:43 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 23 - Shutting in and bleeding off well                                                                            |
| 12/22/2023 01:43 | 12/22/2023 02:40 |                    |                  | Standby   | Well Shut In           | 0.95     | Stimulation | Stage 23 - Well shut in. Ready for Frac                                                                                 |
| 12/22/2023 02:40 | 12/22/2023 02:42 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 23 - Switching for Frac                                                                                           |
| 12/22/2023 02:42 | 12/22/2023 02:47 |                    |                  | Frac      | Preventive Maintenance | 0.09     | Stimulation | Stage 23 - Frac pump maintenance                                                                                        |
| 12/22/2023 02:47 | 12/22/2023 02:52 |                    |                  | Frac      | Equalizing             | 0.08     | Stimulation | Stage 23 - Frac equalizing to well                                                                                      |
| 12/22/2023 02:52 | 12/22/2023 03:11 |                    |                  | Frac      | Fracturing             | 0.31     | Stimulation | Stage 23 - Frac operations Stage 23                                                                                     |
| 12/22/2023 03:11 | 12/22/2023 03:14 |                    |                  | Frac      | Blender                | 0.05     | Stimulation | Stage 23 - Issue with blender suction blender sensor                                                                    |
| 12/22/2023 03:14 | 12/22/2023 04:52 |                    |                  | Frac      | Fracturing             | 1.64     | Stimulation | Stage 23 - Frac operations Stage 23 Resume<br>IWHP: 4929 / SICP: 5079<br>START 12/12 FLUID ENDS<br>END 12/12 FLUID ENDS |
| 12/22/2023 04:52 | 12/22/2023 04:56 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 23 - Shutting in and bleeding off well                                                                            |
| 12/22/2023 04:56 | 12/22/2023 05:06 |                    |                  | Standby   | Well Shut In           | 0.17     | Stimulation | Stage 23 - Well shut in. Ready for Wireline                                                                             |
| 12/22/2023 05:06 | 12/22/2023 05:08 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 23 - Switching for Wireline                                                                                       |
| 12/22/2023 05:08 | 12/22/2023 05:10 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 23 - Wireline stabbed on and equalizing pressure                                                                  |
| 12/22/2023 05:10 | 12/22/2023 06:00 |                    |                  | Wireline  | WL Run                 | 0.82     | Stimulation | Stage 24 - Wireline operations Stage 24                                                                                 |
| 12/22/2023 06:00 | 12/22/2023 06:20 |                    |                  | Wireline  | WL Run                 | 0.34     | Stimulation | Stage 24 - Wireline operations Stage 24                                                                                 |
| 12/22/2023 06:20 | 12/22/2023 06:25 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 24 - Shutting in and bleeding off well                                                                            |



|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                        |          |             |                                                                                                                                                                                     |
|------------------|------------------|--------------------|------------------|-----------|------------------------|----------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                                                                                 |
| 12/22/2023 06:25 | 12/22/2023 07:31 |                    |                  | Standby   | Well Shut In           | 1.11     | Stimulation | Stage 24 - Well shut in. Ready for Frac                                                                                                                                             |
| 12/22/2023 07:31 | 12/22/2023 07:33 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 24 - Switching for Frac                                                                                                                                                       |
| 12/22/2023 07:33 | 12/22/2023 08:01 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 24 - Frac pump maintenance                                                                                                                                                    |
| 12/22/2023 08:01 | 12/22/2023 08:21 |                    |                  | Frac      | Frac Pumps             | 0.34     | Stimulation | Stage 24 - Profrac- pump 4a d ring RO pump 6a                                                                                                                                       |
| 12/22/2023 08:21 | 12/22/2023 10:13 |                    |                  | Frac      | Fracturing             | 1.86     | Stimulation | Stage 24 - Frac operations Stage 24<br>IWHP: 4,940 / SICP: 5,664<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 11/12 FLUID ENDS                                                    |
| 12/22/2023 10:13 | 12/22/2023 10:16 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.04     | Stimulation | Stage 24 - Shutting in and bleeding off well                                                                                                                                        |
| 12/22/2023 10:16 | 12/22/2023 10:17 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 24 - Switching for Wireline                                                                                                                                                   |
| 12/22/2023 10:17 | 12/22/2023 10:17 |                    |                  | Standby   | Well Shut In           | 0.00     |             | Stage 24 - Well shut in. Ready for Wireline                                                                                                                                         |
| 12/22/2023 10:17 | 12/22/2023 10:20 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 24 - Wireline stabbed on and equalizing pressure                                                                                                                              |
| 12/22/2023 10:20 | 12/22/2023 11:32 |                    |                  | Wireline  | WL Run                 | 1.20     | Stimulation | Stage 25 - Wireline operations Stage 25                                                                                                                                             |
| 12/22/2023 11:32 | 12/22/2023 11:37 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 25 - Shutting in and bleeding off well                                                                                                                                        |
| 12/22/2023 11:37 | 12/22/2023 15:41 |                    |                  | Standby   | Well Shut In           | 4.08     | Stimulation | Stage 25 - Well shut in. Ready for Frac                                                                                                                                             |
| 12/22/2023 15:41 | 12/22/2023 15:43 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 25 - Switching for Frac                                                                                                                                                       |
| 12/22/2023 15:43 | 12/22/2023 16:11 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 25 - Frac pump maintenance                                                                                                                                                    |
| 12/22/2023 16:11 | 12/23/2023 03:32 |                    |                  | Frac      | Preventive Maintenance | 11.35    | Stimulation | Stage 25 - Frac pump maintenance, Everyone is down due to remote line coming apart and being welded.<br>Down to replaced washed iron and rig in new line on B side ( Red zone work) |
| 12/23/2023 03:32 | 12/23/2023 03:44 |                    |                  | Frac      | Pressure Test          | 0.19     | Stimulation | Stage 25 - Frac pressure testing and equalizing to well                                                                                                                             |
| 12/23/2023 03:44 | 12/23/2023 03:52 |                    |                  | Frac      | Fracturing             | 0.15     | Stimulation | Stage 25 - Frac operations Stage 25                                                                                                                                                 |
| 12/23/2023 03:52 | 12/23/2023 04:09 |                    |                  | Frac      | Waiting on Services    | 0.28     | Stimulation | Stage 25 - PFP working on equipment.<br>PFP generator                                                                                                                               |
| 12/23/2023 04:09 | 12/23/2023 05:56 |                    |                  | Frac      | Fracturing             | 1.77     | Stimulation | Stage 25 - Frac operations Stage 25 Resume<br>IWHP: 4622 / SICP: 5,418<br>Start Stage: 12/12 FLUID ENDS<br>End Stage: 11/12 FLUID ENDS<br>ISIP: 6395                                |
| 12/23/2023 05:56 | 12/23/2023 06:00 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 25 - Shutting in and bleeding off well                                                                                                                                        |
| 12/23/2023 06:00 | 12/23/2023 06:00 |                    |                  | Standby   | Well Shut In           | 0.00     |             | Stage 25 - Well shut in. Ready for Wireline                                                                                                                                         |
| 12/23/2023 06:00 | 12/23/2023 06:02 |                    |                  | Frac Tree | Well Switch Wireline   | 0.04     | Stimulation | Stage 25 - Switching for Wireline                                                                                                                                                   |
| 12/23/2023 06:02 | 12/23/2023 06:04 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 25 - Wireline stabbed on and equalizing pressure                                                                                                                              |
| 12/23/2023 06:04 | 12/23/2023 07:19 |                    |                  | Wireline  | WL Run                 | 1.24     | Stimulation | Stage 26 - Wireline operations Stage 26                                                                                                                                             |
| 12/23/2023 07:19 | 12/23/2023 07:24 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 26 - Shutting in and bleeding off well                                                                                                                                        |
| 12/23/2023 07:24 | 12/23/2023 08:13 |                    |                  | Standby   | Well Shut In           | 0.81     | Stimulation | Stage 26 - Well shut in. Ready for Frac                                                                                                                                             |
| 12/23/2023 08:13 | 12/23/2023 08:15 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 26 - Switching for Frac                                                                                                                                                       |
| 12/23/2023 08:15 | 12/23/2023 08:34 |                    |                  | Frac      | Preventive Maintenance | 0.32     | Stimulation | Stage 26 - Frac pump maintenance                                                                                                                                                    |
| 12/23/2023 08:34 | 12/23/2023 08:37 |                    |                  | Frac      | Equalizing             | 0.04     | Stimulation | Stage 26 - Frac equalizing to well                                                                                                                                                  |
| 12/23/2023 08:37 | 12/23/2023 10:32 |                    |                  | Frac      | Fracturing             | 1.92     | Stimulation | Stage 26 - Frac operations Stage 26<br>IWHP: 5,000 / SICP: 5,680<br>Start Stage: 12/12 FLUID ENDS<br>End Stage: 10/12 FLUID ENDS                                                    |
| 12/23/2023 10:32 | 12/23/2023 10:37 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 26 - Shutting in and bleeding off well                                                                                                                                        |
| 12/23/2023 10:37 | 12/23/2023 10:40 |                    |                  | Frac Tree | Well Switch Wireline   | 0.06     | Stimulation | Stage 26 - Switching for Wireline                                                                                                                                                   |
|                  |                  |                    |                  |           |                        |          |             |                                                                                                                                                                                     |







## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                        |          |             |                                                                                                                   |
|------------------|------------------|--------------------|------------------|-----------|------------------------|----------|-------------|-------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                               |
| 12/24/2023 15:45 | 12/24/2023 15:46 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 29 - Switching for Wireline                                                                                 |
| 12/24/2023 15:46 | 12/24/2023 15:49 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 29 - Wireline stabbed on and equalizing pressure                                                            |
| 12/24/2023 15:49 | 12/24/2023 17:10 |                    |                  | Wireline  | WL Run                 | 1.36     | Stimulation | Stage 30 - Wireline operations Stage 30                                                                           |
| 12/24/2023 17:10 | 12/24/2023 17:36 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.44     | Stimulation | Stage 30 - Shutting in and bleeding off well                                                                      |
| 12/24/2023 17:36 | 12/25/2023 02:04 |                    |                  | Standby   | Well Shut In           | 8.46     | Stimulation | Stage 30 - Well shut in. Ready for Wireline                                                                       |
| 12/25/2023 02:04 | 12/25/2023 02:06 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 30 - Switching for Frac                                                                                     |
| 12/25/2023 02:06 | 12/25/2023 02:30 |                    |                  | Frac      | Preventive Maintenance | 0.40     | Stimulation | Stage 30 - Frac pump maintenance                                                                                  |
| 12/25/2023 02:30 | 12/25/2023 02:34 |                    |                  | Frac      | Pressure Test          | 0.07     | Stimulation | Stage 30 - Frac pressure testing and equalizing to well                                                           |
| 12/25/2023 02:34 | 12/25/2023 02:41 |                    |                  | Frac      | Pressure Test          | 0.11     | Stimulation | Stage 30 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch RIGGING IN PUMP              |
| 12/25/2023 02:41 | 12/25/2023 04:42 |                    |                  | Frac      | Fracturing             | 2.02     | Stimulation | Stage 30 - Frac operations Stage 30<br>IWHP: 4787 / SICP: 5,398<br>START 11/12 FLUID ENDS<br>END 10/12 FLUID ENDS |
| 12/25/2023 04:42 | 12/25/2023 04:46 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 30 - Shutting in and bleeding off well                                                                      |
| 12/25/2023 04:46 | 12/25/2023 04:47 |                    |                  | Standby   | Well Shut In           | 0.02     | Stimulation | Stage 30 - Well shut in. Ready for Wireline                                                                       |
| 12/25/2023 04:47 | 12/25/2023 04:48 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 30 - Switching for Wireline                                                                                 |
| 12/25/2023 04:48 | 12/25/2023 04:50 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 30 - Wireline stabbed on and equalizing pressure                                                            |
| 12/25/2023 04:50 | 12/25/2023 05:59 |                    |                  | Wireline  | WL Run                 | 1.16     | Stimulation | Stage 31 - Wireline operations Stage 31                                                                           |
| 12/25/2023 06:00 | 12/25/2023 06:18 |                    |                  | Wireline  | WL Run                 | 0.30     | Stimulation | Stage 31 - Wireline operations Stage 31                                                                           |
| 12/25/2023 06:18 | 12/25/2023 06:23 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.10     | Stimulation | Stage 31 - Shutting in and bleeding off well                                                                      |
| 12/25/2023 06:23 | 12/25/2023 10:19 |                    |                  | Standby   | Well Shut In           | 3.92     | Stimulation | Stage 31 - Well shut in. Ready for Frac                                                                           |
| 12/25/2023 10:19 | 12/25/2023 10:23 |                    |                  | Frac Tree | Well Switch Frac       | 0.07     | Stimulation | Stage 31 - Switching for Frac                                                                                     |
| 12/25/2023 10:23 | 12/25/2023 10:47 |                    |                  | Frac      | Equalizing             | 0.40     | Stimulation | Stage 31 - Frac equalizing to well                                                                                |
| 12/25/2023 10:47 | 12/25/2023 12:41 |                    |                  | Frac      | Fracturing             | 1.90     | Stimulation | Stage 31 - Frac operations Stage 31<br>Start Stage: 11/12<br><br>IWHP: 4763 / SICP: 5,427<br><br>End Stage: 11/12 |
| 12/25/2023 12:41 | 12/25/2023 12:45 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 31 - Shutting in and bleeding off well                                                                      |
| 12/25/2023 12:45 | 12/25/2023 13:31 |                    |                  | Standby   | Well Shut In           | 0.76     | Stimulation | Stage 31 - Well shut in. Ready for Wireline                                                                       |
| 12/25/2023 13:31 | 12/25/2023 13:32 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 31 - Switching for Wireline                                                                                 |
| 12/25/2023 13:32 | 12/25/2023 13:34 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 31 - Wireline stabbed on and equalizing pressure                                                            |
| 12/25/2023 13:34 | 12/25/2023 14:36 |                    |                  | Wireline  | WL Run                 | 1.04     | Stimulation | Stage 32 - Wireline operations Stage 32                                                                           |
| 12/25/2023 14:36 | 12/25/2023 14:42 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 32 - Shutting in and bleeding off well                                                                      |
| 12/25/2023 14:42 | 12/25/2023 18:51 |                    |                  | Standby   | Well Shut In           | 4.16     | Stimulation | Stage 32 - Well shut in. Ready for Frac                                                                           |
| 12/25/2023 18:51 | 12/25/2023 18:53 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 32 - Switching for Frac                                                                                     |
| 12/25/2023 18:53 | 12/25/2023 19:01 |                    |                  | Frac      | Equalizing             | 0.13     | Stimulation | Stage 32 - Frac equalizing to well                                                                                |
| 12/25/2023 19:01 | 12/25/2023 21:01 |                    |                  | Frac      | Fracturing             | 2.00     | Stimulation | Stage 32 - Frac operations Stage 32<br>IWHP: 5159 / SICP: 5560<br>START 11/12 FLUID ENDS<br>END 11/12 FLUID ENDS  |
| 12/25/2023 21:01 | 12/25/2023 21:05 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 32 - Shutting in and bleeding off well                                                                      |
|                  |                  |                    |                  |           |                        |          |             |                                                                                                                   |











Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                         |          |             |                                                                                                                |
|------------------|------------------|--------------------|------------------|-----------|-------------------------|----------|-------------|----------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                  | Dur (hr) | Phase       | Com                                                                                                            |
| 12/28/2023 10:25 | 12/28/2023 11:23 |                    |                  | Wireline  | WL Run                  | 0.96     | Stimulation | Stage 40 - Wireline operations Stage 40                                                                        |
| 12/28/2023 11:23 | 12/28/2023 11:27 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 40 - Shutting in and bleeding off well                                                                   |
| 12/28/2023 11:27 | 12/28/2023 15:24 |                    |                  | Standby   | Well Shut In            | 3.95     | Stimulation | Stage 40 - Well shut in. Ready for Frac                                                                        |
| 12/28/2023 15:24 | 12/28/2023 15:26 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 40 - Switching for Frac                                                                                  |
| 12/28/2023 15:26 | 12/28/2023 15:45 |                    |                  | Frac      | Preventive Maintenan ce | 0.31     | Stimulation | Stage 40 - Frac pump maintenance                                                                               |
| 12/28/2023 15:45 | 12/28/2023 15:54 |                    |                  | Frac      | Equalizing              | 0.16     | Stimulation | Stage 40 - Frac pressure testing and equalizing to well                                                        |
| 12/28/2023 15:54 | 12/28/2023 15:58 |                    |                  | Frac      | Equalizing              | 0.07     | Stimulation | Stage 40 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch                           |
| 12/28/2023 15:58 | 12/28/2023 18:00 |                    |                  | Frac      | Fracturing              | 2.03     | Stimulation | Stage 40 - Frac operations Stage 40                                                                            |
| 12/28/2023 18:00 | 12/28/2023 18:05 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.08     | Stimulation | Stage 40 - Shutting in and bleeding off well                                                                   |
| 12/28/2023 18:05 | 12/28/2023 18:07 |                    |                  | Standby   | Well Shut In            | 0.04     | Stimulation | Stage 40 - Well shut in. Ready for Wireline                                                                    |
| 12/28/2023 18:07 | 12/28/2023 18:09 |                    |                  | Frac Tree | Well Switch Wireline    | 0.02     | Stimulation | Stage 40 - Switching for Wireline                                                                              |
| 12/28/2023 18:09 | 12/28/2023 18:11 |                    |                  | Wireline  | Equalizing              | 0.04     | Stimulation | Stage 40 - Wireline stabbed on and equalizing pressure                                                         |
| 12/28/2023 18:11 | 12/28/2023 19:27 |                    |                  | Wireline  | WL Run                  | 1.27     | Stimulation | Stage 41 - Wireline operations Stage 41                                                                        |
| 12/28/2023 19:27 | 12/28/2023 19:32 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.08     | Stimulation | Stage 41 - Shutting in and bleeding off well                                                                   |
| 12/28/2023 19:32 | 12/28/2023 23:11 |                    |                  | Standby   | Well Shut In            | 3.65     | Stimulation | Stage 41 - Well shut in. Ready for Frac                                                                        |
| 12/28/2023 23:11 | 12/28/2023 23:13 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 41 - Switching for Frac                                                                                  |
| 12/28/2023 23:13 | 12/28/2023 23:41 |                    |                  | Frac      | Preventive Maintenan ce | 0.47     | Stimulation | Stage 41 - Frac pump maintenance                                                                               |
| 12/28/2023 23:41 | 12/28/2023 23:56 |                    |                  | Frac      | Frac Pumps              | 0.25     | Stimulation | Stage 41 - Frac pump maintenance. Exceeded 30 min well switch Pro Frac - packing                               |
| 12/28/2023 23:56 | 12/29/2023 00:01 |                    |                  | Frac      | Equalizing              | 0.08     | Stimulation | Stage 41 - Frac equalizing to well. Exceeded 30 min well switch                                                |
| 12/29/2023 00:01 | 12/29/2023 01:58 |                    |                  | Frac      | Fracturing              | 1.94     | Stimulation | Stage 41 - Frac operations Stage 41 IWHP: 4,715 / SICP: 5431 START 12/12 FLUID ENDS END 12/12 FLUID ENDS       |
| 12/29/2023 01:58 | 12/29/2023 02:02 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 41 - Shutting in and bleeding off well                                                                   |
| 12/29/2023 02:02 | 12/29/2023 02:02 |                    |                  | Standby   | Well Shut In            | 0.00     |             | Stage 41 - null                                                                                                |
| 12/29/2023 02:02 | 12/29/2023 02:03 |                    |                  | Frac Tree | Well Switch Wireline    | 0.03     | Stimulation | Stage 41 - Switching for Wireline                                                                              |
| 12/29/2023 02:03 | 12/29/2023 02:06 |                    |                  | Wireline  | Equalizing              | 0.04     | Stimulation | Stage 41 - Wireline stabbed on and equalizing pressure                                                         |
| 12/29/2023 02:06 | 12/29/2023 03:11 |                    |                  | Wireline  | WL Run                  | 1.09     | Stimulation | Stage 42 - Wireline operations Stage 42                                                                        |
| 12/29/2023 03:11 | 12/29/2023 03:15 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.07     | Stimulation | Stage 42 - Shutting in and bleeding off well                                                                   |
| 12/29/2023 03:15 | 12/29/2023 06:00 |                    |                  | Standby   | Well Shut In            | 2.74     | Stimulation | Stage 42 - Well shut in. Ready for Frac                                                                        |
| 12/29/2023 06:00 | 12/29/2023 08:10 |                    |                  | Standby   | Well Shut In            | 2.18     | Stimulation | Stage 42 - Well shut in. Ready for Frac                                                                        |
| 12/29/2023 08:10 | 12/29/2023 08:12 |                    |                  | Frac Tree | Well Switch Frac        | 0.03     | Stimulation | Stage 42 - Switching for Frac                                                                                  |
| 12/29/2023 08:12 | 12/29/2023 08:40 |                    |                  | Frac      | Preventive Maintenan ce | 0.47     | Stimulation | Stage 42 - Frac pump maintenance                                                                               |
| 12/29/2023 08:40 | 12/29/2023 08:47 |                    |                  | Frac      | Pressure Test           | 0.12     | Stimulation | Stage 42 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch                           |
| 12/29/2023 08:47 | 12/29/2023 10:40 |                    |                  | Frac      | Fracturing              | 1.88     | Stimulation | Stage 42 - Frac operations Stage 42 Start Stage: 10/12<br><br>IWHP: 4,780 / SICP: 5,470<br><br>End Stage: 9/12 |
| 12/29/2023 10:40 | 12/29/2023 10:43 |                    |                  | Frac Tree | Well Switch Wellhead    | 0.06     | Stimulation | Stage 42 - Shutting in and bleeding off well                                                                   |







## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log         |                  |                    |                  |           |                        |          |             |                                                                                                                    |
|------------------|------------------|--------------------|------------------|-----------|------------------------|----------|-------------|--------------------------------------------------------------------------------------------------------------------|
| Start Date       | End Date         | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                |
| 12/31/2023 17:57 | 12/31/2023 17:59 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 48 - Switching for Frac                                                                                      |
| 12/31/2023 17:59 | 12/31/2023 18:15 |                    |                  | Frac      | Preventive Maintenance | 0.27     | Stimulation | Stage 48 - Frac pump maintenance                                                                                   |
| 12/31/2023 18:15 | 12/31/2023 18:18 |                    |                  | Frac      | Equalizing             | 0.05     | Stimulation | Stage 48 - Frac equalizing to well                                                                                 |
| 12/31/2023 18:18 | 12/31/2023 20:06 |                    |                  | Frac      | Fracturing             | 1.80     | Stimulation | Stage 48 - Frac operations Stage 48<br>IWHP: 4635 / SICP: 5,361<br>START 10/12 FLUID ENDS<br>END 10/12 FLUID ENDS  |
| 12/31/2023 20:06 | 12/31/2023 20:10 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 48 - Shutting in and bleeding off well                                                                       |
| 12/31/2023 20:10 | 12/31/2023 20:23 |                    |                  | Standby   | Well Shut In           | 0.23     | Stimulation | Stage 48 - Well shut in. Ready for Wireline                                                                        |
| 12/31/2023 20:23 | 12/31/2023 20:25 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 48 - Switching for Wireline                                                                                  |
| 12/31/2023 20:25 | 12/31/2023 20:27 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 48 - Wireline stabbed on and equalizing pressure                                                             |
| 12/31/2023 20:27 | 12/31/2023 21:27 |                    |                  | Wireline  | WL Run                 | 0.99     | Stimulation | Stage 49 - Wireline operations Stage 49                                                                            |
| 12/31/2023 21:27 | 12/31/2023 21:31 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 49 - Shutting in and bleeding off well                                                                       |
| 12/31/2023 21:31 | 1/1/2024 02:12   |                    |                  | Standby   | Well Shut In           | 4.68     | Stimulation | Stage 49 - Well shut in. Ready for Frac                                                                            |
| 1/1/2024 02:12   | 1/1/2024 02:14   |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 49 - Switching for Frac                                                                                      |
| 1/1/2024 02:14   | 1/1/2024 02:44   |                    |                  | Frac      | Screen Out             | 0.50     | Stimulation | Stage 49 - PFP - cleaning up mess from hole in hose w/ water truck in red zone.                                    |
| 1/1/2024 02:44   | 1/1/2024 02:49   |                    |                  | Frac      | Equalizing             | 0.10     | Stimulation | Stage 49 - Frac equalizing to well                                                                                 |
| 1/1/2024 02:49   | 1/1/2024 02:49   |                    |                  | Frac Tree | Well Switch Frac       | 0.00     |             | Stage 49 - Switching for Frac                                                                                      |
| 1/1/2024 02:49   | 1/1/2024 04:37   |                    |                  | Frac      | Fracturing             | 1.78     | Stimulation | Stage 49 - Frac operations Stage 49<br>IWHP: 4,634 / SICP: 5,420<br>START 11/12 FLUID ENDS<br>END 10/12 FLUID ENDS |
| 1/1/2024 04:37   | 1/1/2024 04:41   |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 49 - Shutting in and bleeding off well                                                                       |
| 1/1/2024 04:41   | 1/1/2024 05:06   |                    |                  | Standby   | Well Shut In           | 0.43     | Stimulation | Stage 49 - Well shut in. Ready for Wireline                                                                        |
| 1/1/2024 05:06   | 1/1/2024 05:07   |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 49 - Switching for Wireline                                                                                  |
| 1/1/2024 05:07   | 1/1/2024 05:09   |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 49 - Wireline stabbed on and equalizing pressure                                                             |
| 1/1/2024 05:09   | 1/1/2024 05:59   |                    |                  | Wireline  | WL Run                 | 0.84     | Stimulation | Stage 50 - Wireline operations Stage 50                                                                            |
| 1/1/2024 06:00   | 1/1/2024 06:03   |                    |                  | Wireline  | WL Run                 | 0.06     | Stimulation | Stage 50 - Wireline operations Stage 50                                                                            |
| 1/1/2024 06:03   | 1/1/2024 06:07   |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 50 - Shutting in and bleeding off well                                                                       |
| 1/1/2024 06:07   | 1/1/2024 11:39   |                    |                  | Standby   | Well Shut In           | 5.53     | Stimulation | Stage 50 - Well shut in. Ready for Frac                                                                            |
| 1/1/2024 11:39   | 1/1/2024 11:41   |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 50 - Switching for Frac                                                                                      |
| 1/1/2024 11:41   | 1/1/2024 12:01   |                    |                  | Frac      | Preventive Maintenance | 0.33     | Stimulation | Stage 50 - Frac pump maintenance                                                                                   |
| 1/1/2024 12:01   | 1/1/2024 12:07   |                    |                  | Frac      | Pressure Test          | 0.11     | Stimulation | Stage 50 - Frac pressure testing and equalizing to well                                                            |
| 1/1/2024 12:07   | 1/1/2024 13:47   |                    |                  | Frac      | Fracturing             | 1.66     | Stimulation | Stage 50 - Frac operations Stage 50<br>Start Stage: 12/12<br><br>IWHP: 4,800 / SICP: 5,160<br><br>End Stage: 11/12 |
| 1/1/2024 13:47   | 1/1/2024 13:51   |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 50 - Shutting in and bleeding off well                                                                       |
| 1/1/2024 13:51   | 1/1/2024 14:02   |                    |                  | Standby   | Well Shut In           | 0.19     | Stimulation | Stage 50 - Well shut in. Ready for Wireline                                                                        |
| 1/1/2024 14:02   | 1/1/2024 14:03   |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 50 - Switching for Wireline                                                                                  |
| 1/1/2024 14:03   | 1/1/2024 14:06   |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 50 - Wireline stabbed on and equalizing pressure                                                             |
|                  |                  |                    |                  |           |                        |          |             |                                                                                                                    |











Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log       |                |                    |                  |           |                        |          |             |                                                                                                                                 |
|----------------|----------------|--------------------|------------------|-----------|------------------------|----------|-------------|---------------------------------------------------------------------------------------------------------------------------------|
| Start Date     | End Date       | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                             |
| 1/4/2024 04:25 | 1/4/2024 04:26 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 58 - Switching for Wireline                                                                                               |
| 1/4/2024 04:26 | 1/4/2024 04:28 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 58 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/4/2024 04:28 | 1/4/2024 05:28 |                    |                  | Wireline  | WL Run                 | 0.99     | Stimulation | Stage 59 - Wireline operations Stage 59                                                                                         |
| 1/4/2024 05:28 | 1/4/2024 05:32 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 59 - Shutting in and bleeding off well                                                                                    |
| 1/4/2024 05:32 | 1/4/2024 05:59 |                    |                  | Standby   | Well Shut In           | 0.45     | Stimulation | Stage 59 - Well shut in. Ready for Frac                                                                                         |
| 1/4/2024 06:00 | 1/4/2024 07:48 |                    |                  | Standby   | Well Shut In           | 1.80     | Stimulation | Stage 59 - Well shut in. Ready for Frac                                                                                         |
| 1/4/2024 07:48 | 1/4/2024 10:43 |                    |                  | Frac      | Frac Pumps             | 2.92     | Stimulation | Stage 59 - BALANCE BLOCK: A side switched to frac B side stage 44 on Tan well.                                                  |
| 1/4/2024 10:43 | 1/4/2024 16:14 |                    |                  | Standby   | Well Shut In           | 5.52     | Stimulation | Stage 59 - Well shut in. Ready for Frac                                                                                         |
| 1/4/2024 16:14 | 1/4/2024 16:16 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 59 - Switching for Frac                                                                                                   |
| 1/4/2024 16:16 | 1/4/2024 16:27 |                    |                  | Frac      | Preventive Maintenance | 0.19     | Stimulation | Stage 59 - Frac pump maintenance                                                                                                |
| 1/4/2024 16:27 | 1/4/2024 16:44 |                    |                  | Frac      | Equalizing             | 0.27     | Stimulation | Stage 59 - Frac pressure testing and equalizing to well                                                                         |
| 1/4/2024 16:44 | 1/4/2024 18:27 |                    |                  | Frac      | Fracturing             | 1.72     | Stimulation | Stage 59 - Frac operations Stage 59<br>IWHP: 4,622/ SICP: 5,318<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 10/12 FLUID ENDS |
| 1/4/2024 18:27 | 1/4/2024 18:30 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 59 - Shutting in and bleeding off well                                                                                    |
| 1/4/2024 18:30 | 1/4/2024 19:13 |                    |                  | Standby   | Well Shut In           | 0.71     | Stimulation | Stage 59 - Well shut in. Ready for Wireline                                                                                     |
| 1/4/2024 19:13 | 1/4/2024 19:14 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 59 - Switching for Wireline                                                                                               |
| 1/4/2024 19:14 | 1/4/2024 19:16 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 59 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/4/2024 19:16 | 1/4/2024 20:14 |                    |                  | Wireline  | WL Run                 | 0.95     | Stimulation | Stage 60 - Wireline operations Stage 60                                                                                         |
| 1/4/2024 20:14 | 1/4/2024 20:18 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 60 - Shutting in and bleeding off well                                                                                    |
| 1/4/2024 20:18 | 1/5/2024 05:19 |                    |                  | Standby   | Well Shut In           | 9.02     | Stimulation | Stage 60 - Well shut in. Ready for Frac                                                                                         |
| 1/5/2024 05:19 | 1/5/2024 05:21 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 60 - Switching for Frac                                                                                                   |
| 1/5/2024 05:21 | 1/5/2024 05:30 |                    |                  | Frac      | Preventive Maintenance | 0.15     | Stimulation | Stage 60 - Frac pump maintenance                                                                                                |
| 1/5/2024 05:30 | 1/5/2024 05:35 |                    |                  | Frac      | Equalizing             | 0.07     | Stimulation | Stage 60 - Frac equalizing to well                                                                                              |
| 1/5/2024 05:35 | 1/5/2024 05:59 |                    |                  | Frac      | Fracturing             | 0.41     | Stimulation | Stage 60 - Frac operations Stage 60                                                                                             |
| 1/5/2024 06:00 | 1/5/2024 07:41 |                    |                  | Frac      | Fracturing             | 1.68     | Stimulation | Stage 60 - Frac operations Stage 60<br>Start Stage: 11/12<br><br>IWHP: 4,530/ SICP: 5,820<br><br>End Stage: 9/12                |
| 1/5/2024 07:41 | 1/5/2024 07:44 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 60 - Shutting in and bleeding off well                                                                                    |
| 1/5/2024 07:44 | 1/5/2024 07:47 |                    |                  | Standby   | Well Shut In           | 0.04     | Stimulation | Stage 60 - Well shut in. Ready for Wireline                                                                                     |
| 1/5/2024 07:47 | 1/5/2024 07:48 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 60 - Switching for Wireline                                                                                               |
| 1/5/2024 07:48 | 1/5/2024 07:50 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 60 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/5/2024 07:50 | 1/5/2024 08:47 |                    |                  | Wireline  | WL Run                 | 0.95     | Stimulation | Stage 61 - Wireline operations Stage 61                                                                                         |
| 1/5/2024 08:47 | 1/5/2024 08:51 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 61 - Shutting in and bleeding off well                                                                                    |
| 1/5/2024 08:51 | 1/5/2024 12:43 |                    |                  | Standby   | Well Shut In           | 3.87     | Stimulation | Stage 61 - Well shut in. Ready for Frac                                                                                         |
| 1/5/2024 12:43 | 1/5/2024 15:25 |                    |                  | Frac      | Frac Pumps             | 2.70     | Stimulation | Stage 61 - BALANCE BLOCK: A side to frac Tan well.                                                                              |
| 1/5/2024 15:25 | 1/5/2024 20:03 |                    |                  | Standby   | Well Shut In           | 4.63     | Stimulation | Stage 61 - Well shut in. Ready for Frac                                                                                         |
| 1/5/2024 20:03 | 1/5/2024 20:05 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 61 - Switching for Frac                                                                                                   |

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log       |                |                    |                  |           |                        |          |             |                                                                                                                                 |
|----------------|----------------|--------------------|------------------|-----------|------------------------|----------|-------------|---------------------------------------------------------------------------------------------------------------------------------|
| Start Date     | End Date       | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                             |
| 1/5/2024 20:05 | 1/5/2024 20:16 |                    |                  | Frac      | Preventive Maintenance | 0.18     | Stimulation | Stage 61 - Frac pump maintenance                                                                                                |
| 1/5/2024 20:16 | 1/5/2024 20:26 |                    |                  | Frac      | Pressure Test          | 0.16     | Stimulation | Stage 61 - Frac pressure testing and equalizing to well                                                                         |
| 1/5/2024 20:26 | 1/5/2024 22:07 |                    |                  | Frac      | Fracturing             | 1.68     | Stimulation | Stage 61 - Frac operations Stage 61<br>IWHP: 4,700/ SICP: 5,241<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 10/12 FLUID ENDS |
| 1/5/2024 22:07 | 1/5/2024 22:10 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 61 - Shutting in and bleeding off well                                                                                    |
| 1/5/2024 22:10 | 1/5/2024 22:23 |                    |                  | Standby   | Well Shut In           | 0.21     | Stimulation | Stage 61 - Well shut in. Ready for Wireline                                                                                     |
| 1/5/2024 22:23 | 1/5/2024 22:24 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 61 - Switching for Wireline                                                                                               |
| 1/5/2024 22:24 | 1/5/2024 22:26 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 61 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/5/2024 22:26 | 1/5/2024 23:20 |                    |                  | Wireline  | WL Run                 | 0.90     | Stimulation | Stage 62 - Wireline operations Stage 62                                                                                         |
| 1/5/2024 23:20 | 1/5/2024 23:24 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 62 - Shutting in and bleeding off well                                                                                    |
| 1/5/2024 23:24 | 1/6/2024 02:10 |                    |                  | Standby   | Well Shut In           | 2.77     | Stimulation | Stage 62 - Well shut in. Ready for Frac                                                                                         |
| 1/6/2024 02:10 | 1/6/2024 04:36 |                    |                  | Frac      | Frac Pumps             | 2.43     | Stimulation | Stage 62 - BALANCE BLOCK: A side to frac Tan well.                                                                              |
| 1/6/2024 04:36 | 1/6/2024 05:59 |                    |                  | Standby   | Well Shut In           | 1.39     | Stimulation | Stage 62 - Well shut in. Ready for Frac                                                                                         |
| 1/6/2024 06:00 | 1/6/2024 09:52 |                    |                  | Standby   | Well Shut In           | 3.88     | Stimulation | Stage 62 - Well shut in. Ready for Frac                                                                                         |
| 1/6/2024 09:52 | 1/6/2024 09:54 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 62 - Switching for Frac                                                                                                   |
| 1/6/2024 09:54 | 1/6/2024 10:08 |                    |                  | Frac      | Preventive Maintenance | 0.23     | Stimulation | Stage 62 - Frac pump maintenance                                                                                                |
| 1/6/2024 10:08 | 1/6/2024 10:16 |                    |                  | Frac      | Pressure Test          | 0.14     | Stimulation | Stage 62 - Frac pressure testing and equalizing to well                                                                         |
| 1/6/2024 10:16 | 1/6/2024 11:58 |                    |                  | Frac      | Fracturing             | 1.70     | Stimulation | Stage 62 - Frac operations Stage 62<br>Start Stage: 12/12<br><br>IWHP: 4,670/ SICP: 5,260<br><br>End Stage: 11/12               |
| 1/6/2024 11:58 | 1/6/2024 12:02 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 62 - Shutting in and bleeding off well                                                                                    |
| 1/6/2024 12:02 | 1/6/2024 12:18 |                    |                  | Standby   | Well Shut In           | 0.28     | Stimulation | Stage 62 - Well shut in. Ready for Wireline                                                                                     |
| 1/6/2024 12:18 | 1/6/2024 12:19 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 62 - Switching for Wireline                                                                                               |
| 1/6/2024 12:19 | 1/6/2024 12:21 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 62 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/6/2024 12:21 | 1/6/2024 13:14 |                    |                  | Wireline  | WL Run                 | 0.88     | Stimulation | Stage 63 - Wireline operations Stage 63                                                                                         |
| 1/6/2024 13:14 | 1/6/2024 13:18 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.07     | Stimulation | Stage 63 - Shutting in and bleeding off well                                                                                    |
| 1/6/2024 13:18 | 1/6/2024 23:01 |                    |                  | Standby   | Well Shut In           | 9.72     | Stimulation | Stage 63 - Well shut in. Ready for Frac                                                                                         |
| 1/6/2024 23:01 | 1/6/2024 23:07 |                    |                  | Frac Tree | Well Switch Frac       | 0.09     | Stimulation | Stage 63 - Switching for Frac                                                                                                   |
| 1/6/2024 23:07 | 1/6/2024 23:08 |                    |                  | Frac      | Preventive Maintenance | 0.03     | Stimulation | Stage 63 - Frac pump maintenance                                                                                                |
| 1/6/2024 23:08 | 1/7/2024 00:43 |                    |                  | Frac      | Fracturing             | 1.59     | Stimulation | Stage 63 - Frac operations Stage 63<br>IWHP: 4,667/ SICP: 5,258<br>Start Stage: 12/12 FLUID ENDS<br>End Stage: 12/12 FLUID ENDS |
| 1/7/2024 00:43 | 1/7/2024 00:47 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.05     | Stimulation | Stage 63 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 00:47 | 1/7/2024 00:50 |                    |                  | Standby   | Well Shut In           | 0.05     | Stimulation | Stage 63 - Well shut in. Ready for Wireline                                                                                     |
| 1/7/2024 00:50 | 1/7/2024 00:54 |                    |                  | Frac Tree | Well Switch Wireline   | 0.07     | Stimulation | Stage 63 - Switching for Wireline                                                                                               |
| 1/7/2024 00:54 | 1/7/2024 00:59 |                    |                  | Wireline  | Equalizing             | 0.09     | Stimulation | Stage 63 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/7/2024 00:59 | 1/7/2024 01:50 |                    |                  | Wireline  | WL Run                 | 0.84     | Stimulation | Stage 64 - Wireline operations Stage 64                                                                                         |
|                |                |                    |                  |           |                        |          |             |                                                                                                                                 |



## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log       |                |                    |                  |           |                        |          |             |                                                                                                                                 |
|----------------|----------------|--------------------|------------------|-----------|------------------------|----------|-------------|---------------------------------------------------------------------------------------------------------------------------------|
| Start Date     | End Date       | Start Depth (ftKB) | End Depth (ftKB) | Code 1    | Code 2                 | Dur (hr) | Phase       | Com                                                                                                                             |
| 1/7/2024 01:50 | 1/7/2024 01:55 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 64 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 01:55 | 1/7/2024 05:18 |                    |                  | Standby   | Well Shut In           | 3.40     | Stimulation | Stage 64 - Well shut in. Ready for Frac                                                                                         |
| 1/7/2024 05:18 | 1/7/2024 05:20 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 64 - Switching for Frac                                                                                                   |
| 1/7/2024 05:20 | 1/7/2024 05:48 |                    |                  | Frac      | Preventive Maintenance | 0.47     | Stimulation | Stage 64 - Frac pump maintenance                                                                                                |
| 1/7/2024 05:48 | 1/7/2024 05:54 |                    |                  | Frac      | Frac Pumps             | 0.10     | Stimulation | Stage 64 - Frac pump maintenance. Exceeded 30 min well switch                                                                   |
| 1/7/2024 05:54 | 1/7/2024 05:59 |                    |                  | Frac      | Pressure Test          | 0.09     | Stimulation | Stage 64 - Frac pressure testing and equalizing to well                                                                         |
| 1/7/2024 06:00 | 1/7/2024 06:04 |                    |                  | Frac      | Pressure Test          | 0.07     | Stimulation | Stage 64 - Frac pressure testing and equalizing to well. Exceeded 30 min well switch                                            |
| 1/7/2024 06:04 | 1/7/2024 07:55 |                    |                  | Frac      | Fracturing             | 1.85     | Stimulation | Stage 64 - Start Stage: 10/12<br><br>IWHP: 4,590/ SICP: 5,230<br><br>End Stage: 10/12                                           |
| 1/7/2024 07:55 | 1/7/2024 07:58 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.06     | Stimulation | Stage 64 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 07:58 | 1/7/2024 08:05 |                    |                  | Standby   | Well Shut In           | 0.12     | Stimulation | Stage 64 - Well shut in. Ready for Wireline                                                                                     |
| 1/7/2024 08:05 | 1/7/2024 08:06 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 64 - Switching for Wireline                                                                                               |
| 1/7/2024 08:06 | 1/7/2024 08:08 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 64 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/7/2024 08:08 | 1/7/2024 09:01 |                    |                  | Wireline  | WL Run                 | 0.87     | Stimulation | Stage 65 - Wireline operations Stage 65                                                                                         |
| 1/7/2024 09:01 | 1/7/2024 09:05 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.08     | Stimulation | Stage 65 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 09:05 | 1/7/2024 13:20 |                    |                  | Standby   | Well Shut In           | 4.24     | Stimulation | Stage 65 - Well shut in. Ready for Frac                                                                                         |
| 1/7/2024 13:20 | 1/7/2024 13:22 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 65 - Switching for Frac                                                                                                   |
| 1/7/2024 13:22 | 1/7/2024 13:45 |                    |                  | Frac      | Equalizing             | 0.39     | Stimulation | Stage 65 - Frac equalizing to well                                                                                              |
| 1/7/2024 13:45 | 1/7/2024 15:27 |                    |                  | Frac      | Fracturing             | 1.70     | Stimulation | Stage 65 - Frac operations Stage 65<br>IWHP: 4,680/ SICP: 5,260<br>Start Stage: 11/12 FLUID ENDS<br>End Stage: 11/12 FLUID ENDS |
| 1/7/2024 15:27 | 1/7/2024 15:30 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.05     | Stimulation | Stage 65 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 15:30 | 1/7/2024 15:35 |                    |                  | Standby   | Well Shut In           | 0.09     | Stimulation | Stage 65 - Well shut in. Ready for Wireline                                                                                     |
| 1/7/2024 15:35 | 1/7/2024 15:37 |                    |                  | Frac Tree | Well Switch Wireline   | 0.02     | Stimulation | Stage 65 - Switching for Wireline                                                                                               |
| 1/7/2024 15:37 | 1/7/2024 15:38 |                    |                  | Wireline  | Equalizing             | 0.03     | Stimulation | Stage 65 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/7/2024 15:38 | 1/7/2024 16:33 |                    |                  | Wireline  | WL Run                 | 0.92     | Stimulation | Stage 66 - Wireline operations Stage 66                                                                                         |
| 1/7/2024 16:33 | 1/7/2024 16:39 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.09     | Stimulation | Stage 66 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 16:39 | 1/7/2024 20:56 |                    |                  | Standby   | Well Shut In           | 4.29     | Stimulation | Stage 66 - Well shut in. Ready for Frac                                                                                         |
| 1/7/2024 20:56 | 1/7/2024 20:58 |                    |                  | Frac Tree | Well Switch Frac       | 0.03     | Stimulation | Stage 66 - Switching for Frac                                                                                                   |
| 1/7/2024 20:58 | 1/7/2024 21:02 |                    |                  | Frac      | Equalizing             | 0.06     | Stimulation | Stage 66 - Frac equalizing to well                                                                                              |
| 1/7/2024 21:02 | 1/7/2024 22:37 |                    |                  | Frac      | Fracturing             | 1.58     | Stimulation | Stage 66 - Frac operations Stage 66<br>IWHP: 4,637/ SICP: 5,030<br>Start Stage: 12/12 FLUID ENDS<br>End Stage: 11/12 FLUID ENDS |
| 1/7/2024 22:37 | 1/7/2024 22:40 |                    |                  | Frac Tree | Well Switch Wellhead   | 0.05     | Stimulation | Stage 66 - Shutting in and bleeding off well                                                                                    |
| 1/7/2024 22:40 | 1/7/2024 22:40 |                    |                  | Standby   | Well Shut In           | 0.00     |             | Stage 66 - null                                                                                                                 |
| 1/7/2024 22:40 | 1/7/2024 22:41 |                    |                  | Frac Tree | Well Switch Wireline   | 0.03     | Stimulation | Stage 66 - Switching for Wireline                                                                                               |
| 1/7/2024 22:41 | 1/7/2024 22:44 |                    |                  | Wireline  | Equalizing             | 0.04     | Stimulation | Stage 66 - Wireline stabbed on and equalizing pressure                                                                          |
| 1/7/2024 22:44 | 1/7/2024 23:33 |                    |                  | Wireline  | WL Run                 | 0.83     | Stimulation | Stage 67 - Wireline operations Stage 67                                                                                         |











## Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                         |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|-------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  | Accounting ID<br>60059.01 |                         |

| Time Log        |                 |                    |                  |             |         |          |           |                                                                                                                                                                                                                                                                                                                                                 |
|-----------------|-----------------|--------------------|------------------|-------------|---------|----------|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date      | End Date        | Start Depth (ftKB) | End Depth (ftKB) | Code 1      | Code 2  | Dur (hr) | Phase     | Com                                                                                                                                                                                                                                                                                                                                             |
| 2/15/2024 23:15 | 2/16/2024 02:00 |                    |                  | Coil Tubing | Milling | 2.75     | Drill Out | TAG KILL PLUG @ 10,020' COIL DEPTH<br>KP DT- 20 MIN<br><br>DRILL PLUGS KP - 10 OF 72<br><br>AVG DT - 1 MIN.<br>AVG PT - 14 MIN<br>AVG PP - 6,867 PSI<br>AVG RP - 3,751 PSI<br>AVG PR- 3.9 IN<br>AVG RR - 3.9 OUT<br>AVG CK - 23 POSITIVE<br>AVG SAND CONC - 23 %<br><br>SEND 10 BBL FW SWEEP AFTER PLUG 5<br>SEND 30 BBL FW SWEEP AFTER PLUG 10 |
| 2/16/2024 02:00 | 2/16/2024 03:15 |                    |                  | Coil Tubing | Milling | 1.25     | Drill Out | DRILL PLUGS 11 - 20 OF 72<br><br>AVG DT - .2 MIN.<br>AVG PT - 6.5 MIN<br>AVG PP - 6,846 PSI<br>AVG RP - 3,517 PSI<br>AVG PR- 3.9 IN<br>AVG RR - 3.9 OUT<br>AVG CK - 23 POSITIVE<br>AVG SAND CONC - 3 %<br><br>SEND 10 BBL FW SWEEP AFTER PLUG 15<br>SEND 30 BBL FW SWEEP AFTER PLUG 20                                                          |
| 2/16/2024 03:15 | 2/16/2024 04:00 |                    |                  | Coil Tubing | Milling | 0.75     | Drill Out | DRILL PLUGS 21 - 25 OF 72<br><br>AVG DT - 1 MIN.<br>AVG PT - 6.6 MIN<br>AVG PP - 6,833 PSI<br>AVG RP - 3,321PSI<br>AVG PR- 3.9 IN<br>AVG RR - 3.8 OUT<br>AVG CK - 23 POSITIVE<br>AVG SAND CONC - 6%<br><br>SEND 10 BBL FW SWEEP AFTER PLUG 25                                                                                                   |
| 2/16/2024 04:00 | 2/16/2024 04:30 |                    |                  | Coil Tubing | Milling | 0.50     | Drill Out | DRILL PLUGS 26 - 30 OF 72<br><br>AVG DT - 0.2 MIN.<br>AVG PT - 7.1 MIN<br>AVG PP - 6,802 PSI<br>AVG RP - 3,291 PSI<br>AVG PR- 3.9 IN<br>AVG RR - 3.8 OUT<br>AVG CK - 23 POSITIVE<br>AVG SAND CONC - 5%<br><br>SEND 30 BBL FW SWEEP AFTER PLUG 30                                                                                                |
| 2/16/2024 04:30 | 2/16/2024 05:00 |                    |                  | Coil Tubing | Milling | 0.50     | Drill Out | DRILL PLUGS 31 - 35 OF 72<br><br>AVG DT - 0.6 MIN.<br>AVG PT - 7.0 MIN<br>AVG PP - 6,831 PSI<br>AVG RP - 3,262PSI<br>AVG PR- 3.9 IN<br>AVG RR - 3.8 OUT<br>AVG CK - 23 POSITIVE<br>AVG SAND CONC - 5%<br><br>SEND 10 BBL FW SWEEP AFTER PLUG 35                                                                                                 |
| 2/16/2024 05:00 | 2/16/2024 06:00 |                    |                  | Coil Tubing | Milling | 1.00     | Drill Out | DRILL PLUGS 36 - 40 OF 72<br><br>AVG DT - 0 MIN.<br>AVG PT - 9.4 MIN<br>AVG PP - 6,841 PSI<br>AVG RP - 3,301 PSI<br>AVG PR- 4.2 IN<br>AVG RR - 4.0 OUT<br>AVG CK - 24 POSITIVE<br>AVG SAND CONC - 2%<br><br>SEND 30 BBL FW SWEEP AFTER PLUG 40                                                                                                  |
| 2/16/2024 06:00 | 2/16/2024 06:45 |                    |                  | Coil Tubing | Milling | 0.75     | Drill Out | DRILL PLUGS 41 - 45 OF 72<br><br>AVG DT - 0 MIN.<br>AVG PT - 10.2 MIN<br>AVG PP - 6,805 PSI<br>AVG RP - 3,296 PSI<br>AVG PR- 4.2 IN<br>AVG RR - 4.0 OUT<br>AVG CK - 24 POSITIVE<br>AVG SAND CONC - 7%<br><br>SEND 10 BBL FW SWEEP AFTER PLUG 45                                                                                                 |







Time & Activity Summary\_WV10

|                                        |                                   |                                   |                           |                           |
|----------------------------------------|-----------------------------------|-----------------------------------|---------------------------|---------------------------|
| Well Name<br>Wild 54-3328-22H          | Lease<br>Multiple Leases          | Government Authority<br>BLM/UTERO | API/UWI<br>43013543070000 | Pad Name<br>Sprouse Pad   |
| Original KB Elevation (ft)<br>5,409.00 | Ground Elevation (ft)<br>5,379.00 | KB-Ground Distance (ft)<br>30.00  |                           | Accounting ID<br>60059.01 |

| Time Log        |                 |                    |                  |             |              |          |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------|-----------------|--------------------|------------------|-------------|--------------|----------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Start Date      | End Date        | Start Depth (ftKB) | End Depth (ftKB) | Code 1      | Code 2       | Dur (hr) | Phase     | Com                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2/21/2024 07:00 | 2/21/2024 11:00 |                    |                  | General Ops | Rigging In   | 4.00     | Well Prep | MIRU BACKDRAFT HOT OILER. HEAT FLUID, SICP 3,900 PSI, PUMP 8 BBLS HOT WATER, PRESSURE UP TO 4,500 PSI, RU B&C TEST PUMP, PUMP 12 BBL HOT WATER, PRESSURE BROKE @ 4,550 PSI, MIRU CAMERON HYDRAULIC LUBRICATOR, MU TUBING HANGER ASSEMBLY WITH BPV INSTALLED IN HANGER, LUBRICATE IN HANGER ASSEMBLY AND RUN IN LOCK DOWN PINS, BLEED PRESSURE OFF, ND HYDRAULIC LUBRICATOR, HYDRAULIC & MANUAL MASTER VALVES. NIPPLE UP PRODUCTION TREE AND TEST VOID, TEST GOOD. DRY ROD BPV OUT OF HANGER.<br><br>TBG HANGER DETAIL<br>TUBING HANGER - 7 1/16 OD X 2.875" ID<br>0.95 EUE PIN X PIN<br>2.875 (2.31) XN PROFILE NIPPLE<br>2.875" 2' EUE PUP<br>BXP CERAMIC DISC ----CERAMIC DISC STILL IN PLACE---<br>--<br>MULE SHOE COLLAR ON BOTOM<br><br>BURST DISK STILL IN PLACE, DID NOT ATTEMPT TO BURST. |
| 2/21/2024 11:00 | 2/22/2024 06:00 |                    |                  | Standby     | Well Shut In | 19.00    | Well Prep | WSI TURNED OVER TO PRODUCTION W/CERAMIC DISK IN PLACE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |